

Description	Rem Dur	Early Start	Early Finish	2004												2005												2006												2007												2008												2009											
Mobilisation																																																																											
Mobilisation	40	01/02/04 *	02/26/04	Mobilisation																																																																							
Seawall Construction																																																																											
Seawall Construction	815 *	01/01/04	02/14/07	Seawall Construction																																																																							
Dredging and Backfilling Seawall Foundations	40	02/27/04	04/22/04	▶ Dredging and Backfilling Seawall Foundations																																																																							
Construction of Temporary Culvert Channel	40	02/27/04	04/22/04	▶ Construction of Temporary Culvert Channel																																																																							
Construction of Conventional Seawall	80	03/26/04	07/15/04	▶ Construction of Conventional Seawall																																																																							
Phase 1 Reclamation																																																																											
Phase 1a Reclamation																																																																											
Dredging for Culvert Foundation	40	05/21/04	07/15/04	▶ Dredging for Culvert Foundation																																																																							
Phase 1a - Place Geotextile	10	07/16/04	07/29/04	▶ Phase 1a - Place Geotextile																																																																							
Phase 1a - Place Sand Blanket (3 Layers)	15	07/30/04	08/19/04	▶ Phase 1a - Place Sand Blanket (3 Layers)																																																																							
Phase 1a - Installation of Vertical Drains	20	08/20/04	09/16/04	▶ Phase 1a - Installation of Vertical Drains																																																																							
Phase 1a - Bulk Filling (below Sea Level)	15	09/17/04	10/07/04	▶ Phase 1a - Bulk Filling (below Sea Level)																																																																							
Phase 1a - Bulk Filling (above sealevel)	5	10/08/04	10/14/04	▶ Phase 1a - Bulk Filling (above sealevel)																																																																							
Handover Land For WCR	0		10/14/04	◆ Handover Land For WCR																																																																							
Phase 1a - Place Surcharge (Provisional)	10	10/15/04	10/28/04	▶ Phase 1a - Place Surcharge (Provisional)																																																																							
Phase 1a - Surcharge Period (Provisional)	139	10/29/04	05/11/05	▶ Phase 1a - Surcharge Period (Provisional)																																																																							
Phase 1b Reclamation																																																																											
Phase 1b - Place Geotextile	10	08/06/04	08/19/04	▶ Phase 1b - Place Geotextile																																																																							
Phase 1b - Place Sand Blanket (3 Layers)	20	08/20/04	09/16/04	▶ Phase 1b - Place Sand Blanket (3 Layers)																																																																							
Phase 1b - Installation of Vertical Drains	60	09/17/04	12/09/04	▶ Phase 1b - Installation of Vertical Drains																																																																							
Phase 1b - Bulk Filling (below Sea Level)	70	10/15/04	01/20/05	▶ Phase 1b - Bulk Filling (below Sea Level)																																																																							
Phase 1b - Bulk Filling (above Sea Level)	20	01/21/05	02/17/05	▶ Phase 1b - Bulk Filling (above Sea Level)																																																																							
Phase 1b - Place Surcharge	10	02/18/05	03/03/05	▶ Phase 1b - Place Surcharge																																																																							
Phase 1b - Surcharge Period	139	03/04/05	09/14/05	▶ Phase 1b - Surcharge Period																																																																							
Phase 1c Reclamation																																																																											
Phase 1c - Place Geotextile	10	03/04/05	03/17/05	▶ Phase 1c - Place Geotextile																																																																							
Phase 1c - Place Sand Blanket (3 Layers)	20	03/18/05	04/14/05	▶ Phase 1c - Place Sand Blanket (3 Layers)																																																																							
Phase 1c - Installation of Vertical Drains	45	04/15/05	06/16/05	▶ Phase 1c - Installation of Vertical Drains																																																																							
Phase 1c - Bulk Filling (below Sea Level)	80	05/20/05	09/08/05	▶ Phase 1c - Bulk Filling (below Sea Level)																																																																							
Phase 1c - Bulk Filling (above Sea Level)	30	09/09/05	10/20/05	▶ Phase 1c - Bulk Filling (above Sea Level)																																																																							
Phase 1c - Place Surcharge	20	10/21/05	11/17/05	▶ Phase 1c - Place Surcharge																																																																							
Phase 1c - Surcharge Period	139	11/04/05	05/17/06	▶ Phase 1c - Surcharge Period																																																																							

