



Date: 15 June 2024

Your ref:

Our ref: PL-202406019

AECOM Asia Company Limited 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, New Territories, Hong Kong

Attn.: Ms. Mavis Law, SRE

Dear Ms. Law,

Re: Agreement No. EDO 6/2019

Independent Environmental Checker for Contract No. ED/2018/05 Kai Tak Development -Stage 5B Infrastructure Works at the Former North Apron Area Verification of Quarterly EM&A Summary Report (November 2023 to January 2024)

Reference is made to the Quarterly EM&A Summary Report (November 2023 to January 2024) (Version 1.3) submitted by the Environmental Team on 12 June 2024.

Please be informed that we have no adverse comment on the captioned submission.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited



Kevin Li Independent Environmental Checker

c.c. **CEDD** Attn.: Mr. Michael So By email Ka Shing Attn.: Mr. Chan Pang (ETL) By email

Quarterly Environmental Monitoring and Audit Summary Report (November 2023 - January 2024) for

Contract No. ED/2018/05 –

Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Contract No.: EDO 2/2020

(Version 1.3)

Certified By:

(Environmental Team Leader)

Tabl	e of Content	Page
EXEC	CUTIVE SUMMARY	1
	Breaches of Action and Limit Levels	1
	Complaint log	1
	Notifications of Summons and Successful Prosecutions	1
	Report changes	1
	Major construction works in the reporting period	2
1.	INTRODUCTION	3
	Project Background	3
	Project Organization	4
	Works Area and Construction Programme	4
	Construction works undertaken during reporting period	5
2.	SUMMARY OF EM&A REQUIREMENTS AND MONITORING I	RESULTS 6
	Monitoring Requirements	6
	Air Quality Monitoring Locations	6
	Air Quality Monitoring Parameters, Frequency and Duration	6
	Air Quality Monitoring Equipment	7
	Air Quality Monitoring Methodology and QA/QC Procedure	7
	Wind Data Monitoring	10
	Impact Air Quality Action and Limit Levels	10
	Impact Air Quality Monitoring results	10
	Noise Monitoring Locations	11
	Noise Monitoring Parameters, Frequency and Duration	12
	Noise Monitoring Equipment	12
	Monitoring Methodology and QA/QC Procedure	13
	Maintenance and Calibration	13
	Impact Noise Action and Limit Levels	14

	Comparison of EM&A Results with EIA Predictions
3.	LANDSCAPE AND VISUAL MONITORING
4.	SOLID AND LIQUID WASTE MANAGEMENT
5. 1	ENVIRONMENTAL SITE INSPECTION AND AUDIT
	Site Inspection
	Implementation Status of Environmental Mitigation Measures
6.	SUMMARY OF NON-COMPLIANCE STATUS21
	Breaches of Action and Limit Levels
	Environmental Complaint and Non-compliance
	Notifications of summons and successful prosecutions
7.	COMMENTS, RECOMMENDATIONS AND CONCLUSIONS23
	Comments
	Recommendations
	Conclusions
List of Ta	ables
Table I	Major construction activities in the reporting period
Table 1.1	Contact information of key personnel
Table 1.2	Major construction activities in the reporting period
Table 2.1	Locations of air quality monitoring stations
Table 2.2	Air quality monitoring parameters, frequency and duration
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Action and Limit Levels of 24-hour average TSP for construction dust monitoring
Table 2.5	Action and Limit Levels of 1-hour average TSP for construction dust monitoring
Table 2.6	Summary of 24-hour average TSP monitoring data during the reporting period

Locations of noise monitoring stations

Noise monitoring parameters, frequency and duration

Table 2.7

Table 2.8

Table 2.9

Summary of 1-hour average TSP monitoring data during the reporting period

Table 2.10 Noise Monitoring Equipment Table 2.11 Baseline noise level and Action and Limit Levels for construction noise monitoring Table 2.12 Summary of noise monitoring data during the reporting period Table 2.13 Comparison of 24-hour average TSP monitoring data with EIA predictions Table 2.14 Comparison of 1-hour average TSP monitoring data with EIA predictions Table 2.15 Comparison of noise monitoring data with EIA predictions Table 5.1 Summary of site inspections observations during the reporting period Table 6.1 Non-compliance record in the reporting period Table 6.2 Summary of complaints in the reporting period Table 6.3 Summary of summons and successful prosecutions in the reporting period Table 7.1 Summary of recommendations / reminders made in site inspections during the

List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/05
- Figure 2 Proposed works of Contract No. ED/2018/05
- Figure 3 D1 Road Site Layout Plan

reporting period

- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations
- Figure 6 Noise Monitoring Stations

List of Appendices

Appendix A – Organization Chart of EM&A Team

Appendix B – Construction Programme

Appendix C – Weather information

Appendix D – Monitoring data and graphical plots

Appendix E – Event and Action Plans for Construction Dust Monitoring, Construction Noise and Landscape and Visual Impact

Appendix F – Waste Flow Table

Appendix G – Environmental Mitigation Implementation Schedule (EMIS)

Appendix H – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

EXECUTIVE SUMMARY

1. This is the 13th Quarterly Environmental Monitoring & Audit (EM&A) Summary Report which summarises the findings of the EM&A Programme during the reporting period from 1 November 2023 to 31 January 2024 (the "reporting period").

Breaches of Action and Limit Levels

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.

Complaint log

5. No complaint was received in the reporting period.

Notifications of Summons and Successful Prosecutions

6. No notification of summons and successful prosecutions was received in the reporting period.

Report changes

7. There was no reporting change in the reporting period.

Major construction works in the reporting period

8. Major construction activities undertake during the reporting period included:

Table I Major construction activities in the reporting period

	November 2023	December 2023			January 2024		
_	Erect falsework and	-	Erect falsework and	-	Erect falsework and		
	working platform for		working platform for		working platform for		
	Decking of Elevated		Decking of Elevated		Decking of Elevated		
	Walkway LW-02		Walkway LW-02		Walkway LW-02		
-	RC Construction for	-	Dismantling Falsework	_	Dismantling Falsework		
	Decking of Elevated		and Portal Frame at LW-		and Portal Frame at LW-		
	Walkway LW-02		02		02		
-	RC Construction of LW02	-	RC Construction for	-	RC Construction for		
	Lift and Staircase		Decking of Elevated		Decking of Elevated		
-	Installation of post		Walkway LW-02		Walkway LW-02		
	tensioning anchorage	-	RC Construction of LW02	-	RC Construction of LW02		
	system at LW-02		Lift and Staircase		Lift and Staircase		
-	Construction of Permanent	-	Installation of post	-	Installation of post		
	Shaft Structure of SB-01		tensioning anchorage		tensioning anchorage		
-	Road and Drain		system at LW-02		system at LW-02		
	Construction works for	-	Construction of Permanent	-	Construction of Permanent		
	Road L16, Commercial		Shaft Structure of SB-01		Shaft Structure of SB-01		
	Street and Road D1	-	Road and Drain	-	Road and Drain		
-	Construction works for		Construction works for		Construction works for		
	DCS		Road L16, Commercial		Road L16, Commercial		
-	Modification works for		Street and Road D1		Street and Road D1		
	Rising Main chamber	-	Construction works for	-	Construction works for		
	WOC1, AVC2 and K1		DCS		DCS 2A5B and 2A10		
-	Road and drain	-	Modification Works for	-	Road and drain		
	construction works at		Rising Main chamber K1		construction works at		
	Olympic Avenue	-	Road and drain		Olympic Avenue		
-	Renovation works for		construction works at Olympic Avenue	-	Renovation works for		
	Subway KS10 Lift and Staircase	_	Renovation works for		Subway KS10 Lift and Staircase		
_	Renovation works for	_	Subway KS10 Lift and	_	Renovation works for		
	existing subways KS9,		Staircase Staircase		existing subways KS10		
	KS32 and KS10	_	Renovation works for	_	Construction of Retaining		
_	Construction of Retaining		existing subways KS9,		Wall Type 1 for S14		
	Wall Type 1 for S14		KS32 and KS10	_	Construction of Pile Cap		
_	Construction of Pile Cap	_	Construction of Retaining		for S14		
	for S14		Wall Type 1 for S14	_	Construction works for		
_	Demolition of bearing	_	Construction of Pile Cap		SMH404 and SMH505		
	wall of S14		for S14				
_	Construction works for	-	Construction works for				
	SMH404 and SMH505		SMH404 and SMH505				

1. INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the southern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/05 Kai Tak Development stage 5B infrastructure works at the former north apron area (The Project), comprises mainly the design and construction of a section of dual two-lane Road D1; single two-lane Road L9 and Road L16; a single-lane slip road S14; a pedestrian subway SB-01; an elevated walkway LW-02; renovation of the existing pedestrian subways KS9, KS10 and KS32, as well as modification of the southern end of the existing pedestrian subway KS10; associated footpaths, street lighting, traffic aids, drainage, sewerage, water mains, landscaping, electrical and mechanical works, and ancillary works. The proposed works are shown in Figure 1 and Figure 2. The proposed works and site boundary are shown in Figure 3 and Figure 4. Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.3 In accordance with the approved EIA Reports, Environmental Monitoring and Audit (EM&A) programmes are recommended to ensure compliance with the EIA study recommendations. The project proponent was the Civil Engineering and Development Department (CEDD). AECOM Asia Co. Ltd. (AECOM) was commissioned by CEDD as Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual). Acuity Sustainability Consulting Limited (Acuity) was commissioned as the Independent Environmental Checker (IEC). Build King STEC Joint Venture (Build King) was appointed as the main Contractor for the construction works of Contract No. ED/2018/05. Ka Shing was commissioned by CEDD to undertake the role of the Environmental Team (ET) to implement the EM&A programme for The Project.
- 1.4 The construction work under ED/2018/05 comprises the EM&A Manual (EIA Register No. AEIAR-130/2009 for Kai Tak Development) and Environmental Permit No. EP- 337/2009.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Project Organization

1.6 The project organization chart and emergency team and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

Table 1.1 Contact information of key personnel

Party	Role	Contact Person	Position	Phone No.	E-mail
Civil Engineering and Development Department (CEDD)	Project Proponent	Mr. Dennis Fung	Permit Holder	3842 7087	dycfung@cedd.gov. hk
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Mr. Vincent Lee	Supervisor's Delegate	2798 0771	sre2@ktd- stage5.com
Acuity Sustainabilit y Consulting Limited (Acuity)	Independent Environmental Checker (IEC)	Mr. Kevin Li	IEC	9779 2247	kevin.li@aurecongr oup.com
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Pang Chan	ET Leader	6082 2973	stage5b@ka- shing.net
Build King – STEC Joint Venture (BK- STEC)	Contractor	Mr. Rex Lau	Contractor's Representative	6282 5154	rex.lau@buildking.h <u>k</u>

Works Area and Construction Programme

1.7 The construction works commenced on 16 February 2021. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting period

1.8 Major construction works of the Project in the reporting period are summarized in Table 1.2:

Table 1.2 Major construction activities in the reporting period

	November 2023	December 2023			January 2024		
-	Erect falsework and	-	Erect falsework and	_	Erect falsework and		
	working platform for		working platform for		working platform for		
	Decking of Elevated		Decking of Elevated		Decking of Elevated		
	Walkway LW-02		Walkway LW-02		Walkway LW-02		
-	RC Construction for	-	Dismantling Falsework	_	Dismantling Falsework		
	Decking of Elevated		and Portal Frame at LW-		and Portal Frame at LW-		
	Walkway LW-02		02		02		
-	RC Construction of LW02	-	RC Construction for	_	RC Construction for		
	Lift and Staircase		Decking of Elevated		Decking of Elevated		
-	Installation of post		Walkway LW-02		Walkway LW-02		
	tensioning anchorage	-	RC Construction of LW02	_	RC Construction of LW02		
	system at LW-02		Lift and Staircase		Lift and Staircase		
-	Construction of Permanent	-	Installation of post	_	Installation of post		
	Shaft Structure of SB-01		tensioning anchorage		tensioning anchorage		
-	Road and Drain		system at LW-02		system at LW-02		
	Construction works for	-	Construction of Permanent	_	Construction of Permanent		
	Road L16, Commercial		Shaft Structure of SB-01		Shaft Structure of SB-01		
	Street and Road D1	-	Road and Drain	-	Road and Drain		
-	Construction works for		Construction works for		Construction works for		
	DCS		Road L16, Commercial		Road L16, Commercial		
-	Modification works for		Street and Road D1		Street and Road D1		
	Rising Main chamber	-	Construction works for	-	Construction works for		
	WOC1, AVC2 and K1		DCS		DCS 2A5B and 2A10		
-	Road and drain	-	Modification Works for	-	Road and drain		
	construction works at		Rising Main chamber K1		construction works at		
	Olympic Avenue	-	Road and drain		Olympic Avenue		
-	Renovation works for		construction works at	-	Renovation works for		
	Subway KS10 Lift and		Olympic Avenue		Subway KS10 Lift and		
	Staircase	-	Renovation works for		Staircase		
-	Renovation works for		Subway KS10 Lift and	-	Renovation works for		
	existing subways KS9,		Staircase		existing subways KS10		
	KS32 and KS10	-	Renovation works for	-	Construction of Retaining		
-	Construction of Retaining		existing subways KS9,		Wall Type 1 for S14		
	Wall Type 1 for S14		KS32 and KS10	-	Construction of Pile Cap		
-	Construction of Pile Cap	-	Construction of Retaining		for S14		
	for S14		Wall Type 1 for S14	-	Construction works for		
-	Demolition of bearing	-	Construction of Pile Cap		SMH404 and SMH505		
	wall of S14		for S14				
-	Construction works for	-	Construction works for				
	SMH404 and SMH505		SMH404 and SMH505				

2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS

Monitoring Requirements

2.1 In accordance with EM&A Manual (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring and impact noise monitoring shall be carried out during the construction phase of the Project.

Air Quality Monitoring Locations

2.2 Two designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at two air quality monitoring stations in the reporting period. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

Table 2.1 Locations of air quality monitoring stations

Air Quality Monitoring Locations for the Project	Location of Measurement
AM2(A) – Ng Wah Catholic Secondary School	Rooftop
AM3 – Sky Tower	Podium floor near T7

Air Quality Monitoring Parameters, Frequency and Duration

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

Table 2.2 Air quality monitoring parameters, frequency and duration

Air Monitoring Station	Location for Measurement	Parameter Dur	ration Frequency
AM2(A) – Ng Wah Catholic Secondary School	Rooftop	24-hour - 24 average TSP	hours - Once every 6 days
AM3 – Sky Tower	Podium floor near T7	1-hour - 11 average TSP	onour - Three times every 6 days

Air Quality Monitoring Equipment

2.4 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring.
24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts.
Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model	Quantity	Calibration Interval
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2	2 months
HVS Calibrator	TISCH TE-5025A	1	1 year
1-hour TSP Du Meter	t TSI Model AM510 SidePak Personal Aerosol Monitor	2	1 year
Wind Logger an Wind Station	Davis Vantage Pro2 Weather Station	1	6 months

2.5 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

Air Quality Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

- 2.6 Setup criteria of HVS are shown as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
 - No two samplers were placed less than 2m apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice

- the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.8 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.9 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air monitoring station.
- 2.10 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.11 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.12 The shelter lid was closed and secured with the aluminium strip.
- 2.13 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.14 After sampling, the filter was removed from the HVS and put into a clean and labeled seal

plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

Maintenance/Calibration

- 2.15 The following maintenance/calibration are required for the HVS:
 - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated with at bi-monthly intervals using TE-5025A
 Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

- 2.16 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:
 - Set up the dust meter on a tripod at 1.2m level.
 - Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
 - The zero calibration of the instrument was conducted before and after each sampling.
 - TSP levels were recorded for 1-hour with 5-minute data logging interval.
 - Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.
 - Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

- 2.17 The following maintenance/calibration are required for the direct dust meters:
 - To validate the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

- 2.18 Wind Anemometer was installed at the roof-top of AM2(A) Ng Wah Catholic Secondary School with 10m above ground and clear of constructions or turbulence caused by the buildings to record wind speed and wind direction.
- 2.19 Details of weather information during the monitoring period are shown in Appendix C.

Impact Air Quality Action and Limit Levels

2.20 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.4 and Table 2.5 respectively.

Table 2.4 Action and Limit Levels of 24-hour average TSP for construction dust monitoring

Parameter	Air Monitoring Station	Action Level, µg/m ³	Limit Level, µg/m³
24-hour average TSP	AM2(A)	175	260
	AM3	172	260

Table 2.5 Action and Limit Levels of 1-hour average TSP for construction dust monitoring

Parameter	Air Monitoring Station	Action Level, μg/m ³	Limit Level, µg/m³
1 hour overes TCD	AM2(A)	302	500
1-hour average TSP	AM3	301	500

Impact Air Quality Monitoring results

2.21 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designated air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

Table 2.6 Summary of 24-hour average TSP monitoring data during the reporting period

	November 2023		Decemb	December 2023		January 2024		
	24-hr		24-hr		24-hr			
Air	Average		Average		Average		Action	Limit
Monitoring	TSP	Range,	TSP	Range,	TSP	Range,	Level,	Level,
Station	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	$\mu g/m^3$	$\mu g/m^3$
	ation,		ation,		ation,			
	$\mu g/m^3$		$\mu g/m^3$		$\mu g/m^3$			
AM2(A)	39	32 - 51	43	27 - 53	73	26 - 140	175	260
AM3	54	45 - 71	59	38 - 92	93	74 - 116	172	260

Table 2.7 Summary of 1-hour average TSP monitoring data during the reporting period

November 2023		per 2023	Decemb	December 2023		y 2024		
	1-hr		1-hr		1-hr			
Air	Average		Average		Average		Action	Limit
Monitoring	TSP	Range,	TSP	Range,	TSP	Range,	Level,	Level,
Station	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	$\mu g/m^3$	$\mu g/m^3$
	ation,		ation,		ation,			
	$\mu g/m^3$		$\mu g/m^3$		$\mu g/m^3$			
AM2(A)	46	32 - 56	49	35 - 62	72	32 – 141	302	500
AM3	54	39 - 73	64	41 - 95	82	66 – 100	301	500

- 2.22 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting period.
- 2.23 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix D.
- 2.24 The Event and Action Plan is provided in Appendix E.
- 2.25 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.26 Impact air quality monitoring was conducted on specific dates in reporting period. The monitoring dates were 2, 8, 14, 20, and 25 November 2023; 1, 7, 13, 19, 23, and 29 December 2023; and 4, 10, 16, 22, and 27 January 2024. Each of these dates corresponds to the reporting month in which they fall.

Noise Monitoring Locations

2.27 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting period. Table

2.8 describes the noise monitoring locations, which are also depicted in Figure 6.

Table 2.8 Locations of noise monitoring stations

Noise Monitoring Locations for the Project	Location of Measurement
M4(A) – Le Billionnaire	Podium (Façade)
M5(A) – Prince Ritz	Podium (Façade)

Noise Monitoring Parameters, Frequency and Duration

2.28 The noise monitoring locations and monitoring frequency are listed in Table 2.9.

Table 2.9 Noise monitoring parameters, frequency and duration

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M4(A) – Le Billionnaire	Podium (Façade)	I. I. and	30 - minutes measurement at each monitoring station between
M5(A) – Prince Ritz	Podium (Façade)	$L_{ m Aeq}, L_{ m A10}$ and $L_{ m A90}$	0700 – 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week.

Noise Monitoring Equipment

2.29 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 2.10 ssummarizes the equipment to be used in the noise monitoring.

Table 2.10 Noise Monitoring Equipment

Equipment	Model	Quantity	Calibration Interval
Sound Level Meter	RION NL52	2	1 year
Sound Level Calibrator	RION NC 74	1	1 year
Air Flowmeter	TSI TA440 Air Velocity	1	1 year

Monitoring Methodology and QA/QC Procedure

- 2.30 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.
- 2.31 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.
- 2.32 Turned on the sound level meter and check the battery, if too low, change new ones.
- 2.33 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 2.34 Noise level was recorded.
- 2.35 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

- 2.36 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 2.37 The sound level meter and sound calibrator were calibrated annually.
- 2.38 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Impact Noise Action and Limit Levels

2.39 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 2.11.

Table 2.11 Baseline noise level and Action and Limit Levels for construction noise monitoring

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level ^
0700 – 1900 on	M4(A)	69.5	When one documented	75 dB(A)
normal weekdays	M5(A)	72.5	complaint is received.	73 UD(A)

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

2.40 Impact noise monitoring results at the designated noise monitoring stations are summarized in Table 2.12.

Table 2.12 Summary of noise monitoring data during the reporting period

	Novemb	per 2023	Decemb	er 2023	Januar	y 2024		
Noise Monitoring Station	Measured L _{Aeq, 30-} min, Average, dB(A)	Measured L _{Aeq, 30-} min, Range, dB(A)	Measured L _{Aeq, 30-} min, Average, dB(A)	Measured L _{Aeq, 30-} min, Range, dB(A)	Measured L _{Aeq, 30-} min, Average, dB(A)	Measured L _{Aeq, 30-} min, Range, dB(A)	Action Level	Limit Level ^
M4(A)	70.8	70.6 – 71.0	71.3	71.0 – 71.6	73.0	72.2 – 73.9	When one documented	75
M5(A)	74.2	73.9 – 74.4	74.4	74.2 – 74.6	74.5	74.4 – 74.7	complaint is received	dB(A)

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 2.41 There were no Action Level exceedance of noise monitoring and Limit Level exceedance of L_{Aeq}, 30min recorded during the reporting period.
- 2.42 Graphical presentation and detailed monitoring results of impact noise are shown in Appendix D.
- 2.43 The Event and Action Plan is provided in Appendix E.

- 2.44 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.45 Impact noise monitoring was conducted on specific dates in reporting period. The monitoring dates were 2, 8, 14 and 20 November 2023; 1, 7, 13, 19 and 29 December 2023; and 4, 10, 16 and 22 January 2024. Each of these dates corresponds to the reporting month in which they fall.

Comparison of EM&A Results with EIA Predictions

2.46 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 2.13 to Table 2.15.

Table 2.13 Comparison of 24-hour average TSP monitoring data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Maximu averag	Cumulative um 24-hr ge TSP etration Scenario 2 (Mid 2013 to Late 2016), µg/m³	Measured 24-hr average TSP in Reporting Month (November 2023) µg/m³	Measured 24-hr average TSP in Reporting Month (December 2023) µg/m³	Measured 24-hr average TSP in Reporting Month (January 2024) µg/m³
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	32 – 51	27 – 53	26 – 140
AM3 - Sky Tower	A40	106^	138^	45 – 71	38 - 92	74 – 116

Note:

[^] Prediction results are given in the Table 3.13 of the EIA report EIA Register No. AEIAR-130/2009 for Kai Tak Development.

Table 2.14 Comparison of 1-hour average TSP monitoring data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Maximu averag	Cumulative m 1-hour ge TSP entration Scenario 2 (Mid 2013 to Late 2016), µg/m³	Measured 1-hr average TSP in Reporting Month (November 2023) µg/m³	Measured 1-hr average TSP in Reporting Month (December 2023) µg/m³	Measured 1-hr average TSP in Reporting Month (January 2024) µg/m³
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	32 – 56	35 – 62	32 – 141
AM3 - Sky Tower	A40	217^	247^	39 - 73	41 – 95	66 - 100

Note:

Table 2.15 Comparison of noise monitoring data with EIA predictions

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour LAeq, 30min, dB(A)	Measured Noise Level in Reporting Month (November 2023) LAeq, 30min, dB(A)	Measured Noise Level in Reporting Month (December 2023) L _{Aeq, 30min} , dB(A)	Measured Noise Level in Reporting Month (January 2024) L _{Aeq, 30min} , dB(A)
M4(A) – Le Billionnaire	NA	NA	70.6 – 71.0	71.0 – 71.6	72.2 – 73.9
M5(A) – Prince Ritz	NA	NA	73.9 – 74.4	74.2 – 74.6	74.4 – 74.7

- 2.47 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.48 No prediction in the EIA Report for 24-hour TSP monitoring results at AM2(A).
- 2.49 24-hour TSP monitoring results in March and April at AM3 was recorded higher than the prediction in Scenario 1 (Mid 2009 to Mid 2013) of the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

 $^{^{\}wedge}$ Prediction results are given in the Table 3.13 of the EIA report EIA Register No. AEIAR-130/2009 for Kai Tak Development.

- 2.50 No prediction in the EIA Report for 1-hour TSP monitoring results at AM2(A).
- 2.51 1-hour TSP monitoring results at AM3 recorded in the reporting period were recorded lower than the prediction in the EIA Report.
- 2.52 No prediction in the EIA Report for noise monitoring results at M4(A) and M5(A).

3. LANDSCAPE AND VISUAL MONITORING

- 3.1 In accordance with EM&A Manual (EIA Register Nos. AEIAR-130/2009), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.
- 3.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 3.3 No non-compliance of the landscape and visual impact was recorded in the reporting period.
- 3.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix E shall be performed.

4. SOLID AND LIQUID WASTE MANAGEMENT

- 4.1 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting period is shown in Appendix F.
- 4.2 The Contractor was registered as a chemical waste producer for the Project.
- 4.3 Mitigation measures recommended in the EIA Report were implemented by the Contractor where applicable and were considered effective in reduction the waste generation during the reporting period.
- 4.4 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

5. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 5.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures and given advise if applicable in the Project site.
- 5.2 All follow-up actions requested by ET and/or IEC during site inspections were undertaken by the Contractor and ET reviewed the effectiveness in the following weekly site inspection.
- 5.3 The summaries of site audits are attached in Table 5.1.

Table 5.1 Summary of site inspections observations during the reporting period

Inspection Date	Key Observations / Advice / Recommendations /	Actions	Close-out Date / Status
2 Nov 2023	Observation: Secondary container shall be provided for the plastic chemicals to prevent soil contamination.	Action Taken: plastic chemical has been removed.	Closed out on 10 Nov 2023
10 Nov 2023	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action Taken: Stockpiles has been removed.	Closed out on 16 Nov 2023
16 Nov 2023	Observation: Secondary container shall be provided for the plastic chemicals to prevent soil contamination.	Action taken: plastic chemical has been removed.	Closed out on 23 Nov 2023
23 Nov 2023	Observation: The vehicles should be restricted to maximum speed of 10 km per hour.	Action taken: The vehicles has been restricted to maximum speed of 10 km per hour.	Closed out on 30 Nov 2023
30 Nov 2023	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action taken: Stockpiles has been removed.	Closed out on 7 Dec 2023
7 Dec 2023	Observation: The NRMM label for the generator was missing. Please ensure the label is properly demonstrated.	Action Taken: The NRMM label has been display for the generator.	Closed out on 14 Dec 2023
14 Dec 2023	Observation: Construction waste shall be	Action Taken:	Closed out on

Inspection Date	Key Observations / Advice / Recommendations /	Actions	Close-out Date / Status
	removed timely.	Construction waste has been removed.	21 Dec 2023
14 Dec 2023	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action taken: Stockpiles has been removed.	Closed out on 21 Dec 2023
21 Dec 2023	Observation: The NRMM label for the excavator is missing. Please ensure the label is properly demonstrated.	Action taken: The NRMM label has been properly demonstrated.	Closed out on 29 Dec 2023
29 Dec 2023	Observation: Oil mark has been found. Please ensure the oil mark is properly removed.	Action taken: Oil mark has been removed.	Closed out on 4 Jan 2023
4 Jan 2024	Observation: Saw dust generated from sawing machine @LW01 shall be removed timely to reduce dust emissions.	Action Taken: Saw dust generated from sawing machine has been removed.	Closed out on 11 Jan 2024
11 Jan 2024	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action Taken: Stockpiles has been fully covered by impermeable sheeting to reduce dust emission.	Closed out on 18 Jan 2024
18 Jan 2024	Observation: The NRMM label for the crane is missing. Please ensure the label is properly demonstrated.	Action taken: The NRMM label for the crane has been properly demonstrated.	Closed out on 25 Jan 2024
25 Jan 2024	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action taken: Stockpiles has been removed.	Closed out on 1 Feb 2024

Implementation Status of Environmental Mitigation Measures

- 5.4 The Contractor has implemented environmental mitigation measures and requirement as stated in the EIA report, the EP and the EM&A Manual. The implementation status of the mitigation measures during the reporting period is summarized in Appendix G.
- 5.5 Based on the observations from the site inspection, it would be considered that the pollution control and mitigation measures were effective and efficient in controlling the environmental impacts generated from the construction activities of the Project site.

6. SUMMARY OF NON-COMPLIANCE STATUS

Breaches of Action and Limit Levels

- 6.1 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 6.2 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 6.3 Construction noise monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 6.4 Summary of the non-compliance in the reporting period for the Project is tabulated in Table 6.1.

Table 6.1 Non-compliance record in the reporting period

	Zucite St. Trent comprisince record in the reporting period						
	Reporting	No. of Ex	ceedance	Possible reasons for			
Parameter	Period	Action	Limit		Action Taken		
	renou	Level	Level	non-compliance			
	Nov 2023	0	0	N/A	N/A		
1-hr TSP	Dec 2023	0	0	N/A	N/A		
	Jan 2024	0	0	N/A	N/A		
	Nov 2023	0	0	N/A	N/A		
24-hr TSP	Dec 2023	0	0	N/A	N/A		
	Jan 2024	0	0	N/A	N/A		
Construction	Nov 2023	0	0	N/A	N/A		
Construction	Dec 2023	0	0	N/A	N/A		
noise	Jan 2024	0	0	N/A	N/A		

Environmental Complaint and Non-compliance

6.5 No complaint was received in the reporting period. Summary of complaints in the reporting period is tabulated in Table 6.2.

Table 6.2 Summary of complaints in the reporting period

Date of receiving complaint	Date of compliant	Description of complaint	Recommendations / Action take	Close-out date / Status
No complaint was received in the reporting period.	NA	NA	NA	NA

6.6 Complaint log is shown in Appendix H.

Notifications of summons and successful prosecutions

6.7 No notification of summons and successful prosecutions was received in the reporting period. Summary of summons and successful prosecutions in the reporting period is tabulated in Table 6.3.

Table 6.3 Summary of summons and successful prosecutions in the reporting period

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action take	Close-out date / Status
No	NA	NA	NA	NA
notification				
of summons				
and				
successful				
prosecutions				
were				
received in				
the reporting				
period.				

6.8 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix H.

7. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

Comments

- 7.1 Mitigation measures in the EM&A Manuals were implemented during the reporting period. The effectiveness and efficiency of the mitigation measures were reviewed during the weekly environmental site inspection and audit.
- 7.2 Environmental monitoring works (air quality and construction noise) were performed in the reporting period to monitor the environmental impacts from the Project site.
- 7.3 Based on the observations from the site inspection and reviewing the environmental monitoring results, it would be considered that the mitigation measures were effective and efficient in controlling the environmental impacts generated from the construction activities of the Project site.

Recommendations

7.4 During the weekly environmental site inspection and audit performed in the reporting period, the following recommendations were provided:

<u>Table 7.1 Summary of recommendations / reminders made in site inspections during the reporting period</u>

Inspection Date	Recommendations / Reminders
2 November 2023	Secondary container shall be provided for the plastic chemicals to prevent
	soil contamination.
10 November 2023	Stockpiles should be fully covered by impermeable sheeting to reduce dust
	emission.
16 November 2023	Secondary container shall be provided for the plastic chemicals to prevent
	soil contamination.
23 November 2023	The vehicles should be restricted to maximum speed of 10 km per hour.
30 November 2023	Stockpiles should be fully covered by impermeable sheeting to reduce dust
	emission.
7 December 2023	Secondary container shall be provided for the plastic engine oil to prevent soil
	contamination.
14 December 2023	The NRMM label for the generator was missing. Please ensure the label is
	properly demonstrated.

Inspection Date	Recommendations / Reminders
14 December 2023	Construction waste shall be removed timely.
21 December 2023	Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.
29 December 2023	The NRMM label for the excavator is missing. Please ensure the label is properly demonstrated.
4 January 2024	Saw dust generated from sawing machine @LW01 shall be removed timely to reduce dust emissions.
11 January 2024	Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.
18 January 2024	The NRMM label for the crane is missing. Please ensure the label is properly demonstrated.
25 January 2024	Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.

Conclusions

- 7.5 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed.
- 7.6 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 7.7 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 7.8 Construction noise monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 7.9 No complaint was received in the reporting period.
- 7.10 No notification of summons and successful prosecutions was received in the reporting period.

Figure




Figure 1 – Proposed works of Contract No. ED/2018/05





Figure 2 – Proposed works of Contract No. ED/2018/05



 $Figure \ 3-D1 \ Road \ Site \ Layout \ Plan$




Figure 4 – Site Layout Plan






Figure 5 – Air Quality Monitoring Stations




 $Figure\ 6-Noise\ Monitoring\ Stations$


Appendix A – Organization Chart of EM&A Team




Appendix B – Construction Programme





ity ID	Activity Name	Dur (d)	Early Start		Late Start	Late Finish		Calendar				2021		T		2022		202	3			2024			2025	5	-	202
KTD.KD.1490	3rd SSMC Meeting	1	29-Oct-20	Finish	20 Oct 20		Float	2	JAS	OND.	FMA	MJJ	ASO	DJF	MAM	JJASO	NDJF	MAMJ.	JASO	NDJ	FMAN	A J J A	SONI	JFM	AMJJ	ASON	DJFM	AM
KTD.KD.1500	4th SSMC Meeting					29-Oct-20		2																				
KTD.KD.1510	5th SSMC Meeting	1	26-Nov-20			100000000000000000000000000000000000000	0	2					ļ.i			.j												
KTD.KD.1520	and the properties of the Artifact of Eq.	1	31-Dec-20		.50.000.000.000		0	2						1														1
21 A STATE OF THE	6th SSMC Meeting	1	28-Jan-21	28-Jan-21	28-Jan-21	28-Jan-21	0	2			1															į		
KTD.KD.1530	7th SSMC Meeting	1	25-Feb-21	25-Feb-21	25-Feb-21	25-Feb-21	0	2										7						11				1
KTD.KD.1540	8th SSMC Meeting	1	24-Mar-21	24-Mar-21	24-Mar-21	24-Mar-21	0	2																				1 /
KTD.KD.1550	9th SSMC Meeting	1	29-Apr-21	29-Apr-21	29-Apr-21	29-Apr-21	0	2					1		+++	·		† <u> </u>						+				·
KTD.KD.1560	10th SSMC Meeting	1	27-May-21	27-May-21	27-May-21	27-May-21	0	2													į							1 /
KTD.KD.1570	11th SSMC Meeting	1	24-Jun-21	24-Jun-21	24-Jun-21	24-Jun-21	0	2																₩				ļ
KTD.KD.1580	12th SSMC Meeting	1			29-Jul-21		0	2									i								l	į		
KTD.KD.1590	13th SSMC Meeting	1		26-Aug-21			0	2					ļ					ļļ.						<u> </u>				
KTD.KD.1600	14th SSMC Meeting			1000																	i							
KTD.KD.1610	15th SSMC Meeting	1		30-Sep-21			0	2					1			.]		Jl.										
III SA HERONING AN ANNA AN	The state of the s	1					0	2																				-
KTD.KD.1620	16th SSMC Meeting	1	25-Nov-21	25-Nov-21	25-Nov-21	25-Nov-21	0	2						1												į		
KTD,KD,1630	17th SSMC Meeting	1	30-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	0	2						il		1	·	1 1				11-1		11-1				ļ
KTD.KD.1640	18th SSMC Meeting	1	27-Jan-22	27-Jan-22	27-Jan-22	27-Jan-22	0	2						i i											į			ĺ
KTD.KD.1650	19th SSMC Meeting	1	24-Feb-22	24-Feb-22	24-Feb-22	24-Feb-22	0	2			111		1		7	+		╁┉╌┼				+		+ + +				
KTD.KD.1660	20th SSMC Meeting	1	31-Mar-22	31-Mar-22	31-Mar-22	31-Mar-22	0	2							ill													
KTD.KD.1670	21st SSMC Meeting	1	28-Apr-22	28-Apr-22	28-Apr-22	28-Apr-22	0	2	# -	1-1						- 		 -		#				-				ļ
KTD.KD.1680	22nd SSMC Meeting	1	26-May-22				0	2																				1
KTD.KD.1690	23rd SSMC Meeting		30-Jun-22		2	8		2		- -	.		ļ					ļļ.										
KTD.KD.1700	24th SSMC Meeting	1					0	- 3																				1
		1	28-Jul-22				0	2					1			1												
KTD.KD.1710	25th SSMC Meeting	1	25-Aug-22	25-Aug-22	25-Aug-22	25-Aug-22	0	2								1]											
KTD.KD.1720	26th SSMC Meeting	1	29-Sep-22	29-Sep-22	29-Sep-22	29-Sep-22	0	2																				1
KTD.KD.1730	27th SSMC Meeting	1	27-Oct-22	27-Oct-22	27-Oct-22	27-Oct-22	0	2								1	***	†****†					##	 - -				
KTD.KD.1740	28th SSMC Meeting	1	24-Nov-22	24-Nov-22	24-Nov-22	24-Nov-22	0	2									r											
KTD.KD.1750	29th SSMC Meeting	1	29-Dec-22	29-Dec-22	29-Dec-22	29-Dec-22	0	2	#						++++	† <u> </u>	-	·					+++	-				
KTD.KD.1760	30th SSMC Meeting	1	26-Jan-23	26-Jan-23	26-Jan-23	26-Jan-23	0	2									1,											
KTD.KD.1770	31st SSMC Meeting	1	23-Feb-23				0	2					-					ļļ				- -		ļ				ļ
KTD.KD.1780	32nd SSMC Meeting	1	30-Mar-23				0	2									')										
KTD.KD.1790	33rd SSMC Meeting	1							4.4							ļļ		ļļ										
KTD.KD.1800	34th SSMC Meeting		27-Apr-23				0	2		Ш								11 1										
KTD.KD.1810	35th SSMC Meeting	1	25-May-23				0	2								<u> </u>												
Prost Drawn Set Provide all Deposits May		1	29-Jun-23	29-Jun-23	29-Jun-23	29-Jun-23	0	2																		1		
KTD.KD.1820	36th SSMC Meeting	1	27-Jul-23	27-Jul-23	27-Jul-23	27-Jul-23	0	2																		i		1
KTD.KD.1830	37th SSMC Meeting	1	31-Aug-23	31-Aug-23	31-Aug-23	31-Aug-23	0	2								1 1	1		111				***				1	[
KTD.KD.1840	38th SSMC Meeting	1	28-Sep-23	28-Sep-23	28-Sep-23	28-Sep-23	0	2		Ш									Ė									
KTD.KD.1850	39th SSMC Meeting	1	26-Oct-23	26-Oct-23	26-Oct-23	26-Oct-23	0	2							+++	†***** <u>†***</u>		ł				1	+++					
KTD.KD.1860	40th SSMC Meeting	1	30-Nov-23	30-Nov-23	30-Nov-23	30-Nov-23	0	2																				i
KTD.KD.1870	41st SSMC Meeting	1	28-Dec-23	28-Dec-23	28-Dec-23	28-Dec-23	0	2	#						·÷	 		}				- -						ļ
KTD.KD.1880	42nd SSMC Meeting	1	25-Jan-24	25-Jan-24	25-Jan-24	25-Jan-24	0	2																				
KTD.KD.1890	43rd SSMC Meeting	1		29-Feb-24			0	2								ļļ		ļļ				44	44.					
KTD.KD.1900	44th SSMC Meeting	1																			1					1		
KTD.KD.1910	45th SSMC Meeting					000000000000000000000000000000000000000	0	2																				
Strategy to be apply a company of a property		1		25-Apr-24	25-Apr-24	25-Apr-24	0	2													T							
KTD.KD.1920	46th SSMC Meeting	1	30-May-24	30-May-24	30-May-24	30-May-24	0	2													1							
KTD.KD.1930	47th SSMC Meeting	1	27-Jun-24	27-Jun-24	27-Jun-24	27-Jun-24	0	2							111	1 1	1						111	-		-		
KTD.KD.1940	48th SSMC Meeting	1	25-Jul-24	25-Jul-24	25-Jul-24	25-Jul-24	0	2																				
KTD.KD.1950	49th SSMC Meeting	1	29-Aug-24	29-Aug-24 2	29-Aug-24 2	29-Aug-24	0	2			11				+++	 		·				-	++-+-				·i	
KTD.KD.1960	50th SSMC Meeting	1	26-Sep-24 2	26-Sep-24 2	26-Sep-24	26-Sep-24	0	2																	İ			í
KTD.KD.1970	51st SSMC Meeting			31-Oct-24			0	2			+#+	$\left\{ \left\{ \left\{ \cdot\right\} \right\} \right\}$			+	} 		}				-	4.4.	- -				·
KTD.KD.1980	52nd SSMC Meeting	1					0	2																				Á
KTD.KD.1990	53rd SSMC Meeting	1					0	2				.[.]		[ļļ		ļ										
KTD.KD.2000	54th SSMC Meeting							**																				
KTD.KD.2010	55th SSMC Meeting		30-Jan-25			2.5.100536365	0	2								ļ <u>i</u>												į
DESCRIPTION OF THE PROPERTY OF			27-Feb-25				0	2					1											I		1		
KTD.KD.2020	56th SSMC Meeting	1	27-Mar-25	27-Mar-25 2	27-Mar-25	27-Mar-25	0	2										i							į			Á
KTD.KD.2030	57th SSMC Meeting	1	24-Apr-25	24-Apr-25	24-Apr-25	24-Apr-25	0	2								T						11-1-	1111	11	(1	1	
KTD.KD.2040	58th SSMC Meeting	1	29-May-25 2	29-May-25 2	9-May-25 2	29-May-25	0	2																	1 !			
KTD.KD.2050	59th SSMC Meeting	1	26-Jun-25 2	26-Jun-25 2	26-Jun-25 2	26-Jun-25	0	2		11:1:	Tit		1		+++	†		·				-	+		<u>i</u>		- 	ļ.
BIM RELATED DELIVERA	ABLES	1615	31-Jul-20	31-Dec-24 0	1-Aug-20	30-Jun-26	546	2		₩	111		-		-									,	1			
										Ш			3			: !					i			1 !		i	<u> </u>	_
▼ Milestone	Planned Work					ъ.	14											Г	ate	Т	Revi	icion		Ch	ecked		Ann-	FO115
		ED/0040/05 17 1 = 1				Rev. 4		1	-6	(2)/(02)		(20)	587	20	320				-	10/-		gramm	0 11		SUNCU		Appr	ove
▼ Critical Milestone	V 1000000000000000000000000000000000000	ED/2018/05 Kai Tak De	velopm	ent - St					rks a	at the	Forn	ier N	orth	Apro	n Are	ea		30-No		_				L		RI		
Critical Remainir	ng Work				WOR	KS PRO	CDA	MME										29-De	U-23	VVO	KS Prog	gramm	ie [H	L		RL	4	
					WOI	NOTING	GIVA	TIALIAL										05-Fel	0.			gramm				RL		






	Activity Name	Dur (d)	Early Start		Late Star	t Late Finis						202				2022		202				2024			2025		
KTD.SB.2010	Construct road diversion for Sa Po Road (Stage 1, incl carriageway and footpath)	46	19-Feb-21	Finish 17-Apr-21	19-Feb-21	1 17-Apr-2	Float 1 0	1	J A	SON	DJF	MAMJ	JASO	NDJF	MAM.	JJASO	NDJF	MAMJ	JASO	NDJI	FMAM	JJAS	SOND	JFMA	MJJA	SONDJ	FMA
KTD.SB.2011	Exposed existing shallow covered watermain and conducting diversion works (NCE032/CE025)	44	15-Apr-21	28-May-2	1 15-Apr-21	28-May-2	1 0	2	-																		į
KTD.SB.2012	Construction of remaining works after watermain diversion works for implement road diversion of Sa Po Road (CE032/CE025)	11	29-May-21	08-Jun-21	29-May-2	1 08-Jun-2	0	2					- 			- 				4		<u> </u>		 		ļļ	
KTD.SB.2020	Implement TTA for Sa Po Road diversion (Stage 1)	0		08-Jun-21		08-Jun-2	0	1	-			4															
KTD.SB.2030	Site clearance and excavation for trial pits to identify existing UU along Sa Po Road	7	09-Jun-21	17-Jun-21	09-Jun-21			1			 -		ļ}				- -	4						ļ. .		<u> </u>	
KTD.SB.2040	Diversion of existing DN1800 stormwater drain pipe and underground utifities/services	130	18-Jun-21					1	-]													
KTD.SB.2050	Install sheetpile for Retrieving Shaft (Stage 1, FSP V, 88nos, 24m-H, 1 team)	26		21-Dec-21				1				.#- T		1	444	ļ		ļļ						IJ <u>.</u>		<u> </u>	
KTD.SB.2060	Construct road diversion for Sa Po Road (Stage 2, incl traffic deck, carriageway and footpath)	45	22-Dec-21					1	-																		
KTD.SB.2070	Implement TTA for Sa Po Road diversion (Stage 2)	0	LE BOOL!	18-Feb-22		18-Feb-22		1			ļ		ļļ			ļļ		ļļ								ll	
KTD.SB.2080	Install sheetpile for Retrieving Shaft (Stage 2A, FSP V, 46 nos, 24m-H, 1 team)	22	40 5-1-00	100000000000000000000000000000000000000		18-90-98-10	2022	1																			
KTD.SB.2090	Diversion to existing underground utilities/services for remaining sheetpil installation	23	19-Feb-22	7.580.7.500.000.000				1	1				ļļ			<u> </u>		1									
KTD.SB.2100		45	18-Mar-22	35555555 6 2555	18-Mar-22			1						1				T							1	1	
KTD.SB.2110	Install remaining sheetpile for Retrieving Shaft (Stage 2B, FSP V, 20 nos, 24m-H, 1 team)	9	17-May-22	26-May-22	2 17-May-22	26-May-2	2 0	1																			
	Excavate and install ELS (GL@+6.0mPD to Strut 1@+5.0mPD, 270m3 exca)	7	27-May-22	04-Jun-22	27-May-22	2 04-Jun-22	0	1																		1	
KTD.SB.2120	Excavate and install ELS (Strut 1@+5.0mPD to Strut 2@+2.0mPD, 810m3 exca)	20	06-Jun-22	28-Jun-22	06-Jun-22	28-Jun-22	0	1							L.												
KTD.SB.2130	Excavate and install ELS (Strut 2@+2.0mPD to Strut 3@-0.5mPD, 675m3 exca)	20	29-Jun-22	22-Jul-22	29-Jun-22	22-Jul-22	0	1							•	•		11								 	
KTD.SB.2140	Excavate and install ELS (Strut 3@-0.5mPD to Strut 4@-3.0mPD, 675m3 exca)	20	23-Jul-22	15-Aug-22	23-Jul-22	15-Aug-22	0	1								-											
KTD.SB.2150	Excavate and install ELS (Strut 4@-3.0mPD to Strut 5@-5.5mPD, 675m3 exca)	20	16-Aug-22	07-Sep-22	16-Aug-22	07-Sep-22	2 0	1			11-1-		11	†***** <u>†</u>	11	<u>_</u>	++	† 								 	
KTD.SB.2160	Excavate and install ELS (Strut 5@-5.5mPD to Strut 6@-8.3mPD, 756m3 exca)	20	08-Sep-22	03-Oct-22	08-Sep-22	03-Oct-22	0	1																			
KTD.SB.2170	Excavate and install ELS (Strut 6@-8.3mPD to FEL@-10.3mPD, 540m3 exca)	20	05-Oct-22	27-Oct-22	05-Oct-22	27-Oct-22	0	1					†	 -	+	<u>_</u>		 -					⊹} -¦		 	 	
KTD.SB.2180	Ground improvement works for breakthrough (Horizontal) and post-coring tests	26	28-Oct-22	26-Nov-22	28-Oct-22	26-Nov-22	. 0	1																	ŀ		
KTD.SB.2190	Construct tunnel portal for RTBM breakthrough	22	28-Nov-22	22-Dec-22	28-Nov-22	22-Dec-22	. 0	1		-		#	 	 -	·			 -				-				ļ	
KTD.SB.2200	Remove tunnel portal and RTBM shield for RC structure connection works	60		25-Apr-23				1									٦	L							į		
KTD.SB.2210	Construct RC structure of base slab (xxx m3 conc)	25		25-May-23				1					 	 -	ļļ.	ļļ		<u></u>				. .				<u> </u>	
KTD.SB.2220	Construct RC structure of walls (xxx m3 conc)	52	27-May-23	28-Jul-23			0	1										7									
KTD.SB.2230	Construct RC structure of roof slab and lift shaft (xxx m3 conc)	48		22-Sep-23				- '		- :			ļļ	ļļ <u>ļ</u> .	ļl	ļļ		F									
KTD.SB.2240	Backfill Retrieving Shaft up to ground level								_									-	7								
KTD.SB.2250	Install ELS and excavate for remaining staircase and escalator trough structure	39	- 22		23-Sep-23			1					ļļ			<u> </u>											
KTD.SB.2260		40		29-Dec-23	1			1											ļ.								
KTD.SB.2270	Construct RC structure of remaining stancase and escalator trough structure and backfill	60		12-Mar-24	246/25/26/20		0	1													9						
Notes to the second of the sec	Install steelwork, ABWF, other facilities and other E&M works	160	13-Mar-24	25-Sep-24	13-Mar-24	25-Sep-24	0	1												ι,				1			
KTD.SB,2280	Planned Completion of Pedestrian Subway SB-01 (Related to Section 12)	0		25-Sep-24		25-Sep-24	0	2														-	,				į
	ELEVATED WALKWAY LW-02	861	31-Jul-20	27-Jun-23	08-Feb-21	26-Sep-23	77											_				1					
PIER 9 KTD.LW.1000	Do 437 1. (0 41)	300	20-Oct-20	25-Oct-21	08-Feb-21	26-Jan-22	77																				
	Pre-drilling works (2 nos, 1 rig)	45	20-Oct-20	11-Dec-20	08-Feb-21	08-Apr-21	91	1										i i									
KTD.LW.1010	Piling works for bored pile (PC9-A2, 2200dia x 67m)	40	31-Dec-20	19-Feb-21	09-Apr-21	27-May-21	77	1			-																
KTD.LW.1020	Piling works for bored pile (PC9-A1, 2200dia x 67m)	40	20-Feb-21	12-Apr-21	28-May-21	15-Jul-21	77	1			LÞ(† <u>†</u>						-			
KTD.LW.1030	Testing for completed bored piles (Sonic Test & Interface Core) and site dearance	18	13-Apr-21	04-May-21	16-Jul-21	05-Aug-21	77	1			L	9															
KTD.LW.1040	Installation of ELS and excavation for pile cap construction (520.5m3 exca, 1 team)	29	05-May-21	08-Jun-21	06-Aug-21	08-Sep-21	77	1									1	ll									
KTD.LW.1050	Construction of RC structure (pile cap & pier column) (184m3, 1 team)	114	09-Jun-21	25-Oct-21	09-Sep-21	26-Jan-22	77	1				l later															
PIER 10		285	07-Nov-20	25-Oct-21	09-Feb-21	26-Jan-22	77		##	V	:				†	·		···									
KTD,LW.1060	Pre-drilling works (2 nos, 1 rig)	44	07-Nov-20	30-Dec-20	09-Feb-21	08-Apr-21	77	1		-	=																İ
KTD.LW.1070	Piling works for bored pile (PC10-A2, 2200dia x 67m)	40	31-Dec-20	19-Feb-21	09-Apr-21	27-May-21	77	1	╂╬┅		-							·				ļļļ					
KTD.LW.1080	Piling works for bored pile (PC10-A1, 2200dia x 67m)	40	20-Feb-21	12-Apr-21	28-May-21	15-Jul-21	77	1																			
KTD.LW.1090	Testing for completed bored piles (Sonic Test & Interface Core) and site clearance	18	13-Apr-21	04-May-21		05-Aug-21	77	1		-	1.									.							
KTD.LW.1100	Installation of ELS and excavation for pile cap construction (273.5m3 exca, 1 (earn)	29		08-Jun-21	06-Aug-21		77	1																			
KTD.LW.1110	Construction of RC structure (pile cap & pier column) (149m3, 1 team)	114		25-Oct-21	09-Sep-21	8	77	-										ļļ									
FOOTBRIDGE (PIER 9 TO	Min Control Approximate Control Contro	433	05-May-21	18-Oct-22																							
KTD.LW.1120	Formation and placing concrete blocks in Kai Tak River (66 nos in Kai Tak River and 44 nos at both land side)	26		04-Jun-21		07-Sep-21	79	1	₩						ļļ.;			ļļ								i	
KTD.LW.1130	Erect mid tower in Kai Tak River (Quadshore system)	26		07-Jul-21			79	1																			
KTD.LW.1140	Install decking system to deck over Kai Tak River				08-Sep-21	09-Oct-21		1	##																		
KTD.LW.1150	Installation and erecting falsework and working platform for constructing RC bridge structure	26		06-Aug-21	11-Oct-21	10-Nov-21	79	1				3	9														
KTD.LW.1160	Construction of RC bridge structure (1079m3, 4 teams)	63		22-Oct-21	11-Nov-21	26-Jan-22	79	1				١											2000				
KTD.LW.1170		80		29-Jan-22	27-Jan-22	10-May-22	77	1					-	7													
	Prestressing works and remaining RC works	26		04-Mar-22	13-Jan-23	14-Feb-23	281	1						-	ļļ.ļ		,						1				į
KTD.LW.1173	Install steel roof structure and associated steel facilities from Pier 9 to Pier 10	120	05-Mar-22	01-Aug-22	15-Feb-23	13-Jul-23	281	1										·			177			1			
KTD.LW.1176	Install E&M works, testing and commissioning from Pier 9 to Pier 10	90	02-Jul-22	18-Oct-22	12-Jun-23	26-Sep-23	281	1							-								3				
KTD.LW.1179	Construct landscaping, ABWF works and other facilities from Pier 9 to Pier 10	50	02-Jul-22	29-Aug-22	31-Jul-23	26-Sep-23	321	1						1-1-	H	=		<u></u>						-			
PIER 11		367	31-Jul-20	25-Oct-21	29-Jul-21	22-Sep-22	270		1		;		-														
KTD.LW.1180	Liaison/coordinate with adjacent project for TTA arrangement	90	31-Jul-20	28-Oct-20	29-Jul-21	26-Oct-21	363	2			111	111					 										
KTD.LW.1190	Implementation of TTA	7	18-Nov-20	25-Nov-20	19-Oct-21	26-Oct-21	270	1		М																	
▼ Milostana	Discoulty :								4.11:			. 1: 1	,		- 11			- 1.3	1 ' '		. !!	. 11	1:	1 ;	1 1		- 3
▼ Milestone	Planned Work						v. 41											1000	ate	20000	Revisi		_	Che	cked		pprov
— • • • • • • • • • • • • • • • • • • •																		LOO MI.								I DI	
▼ Critical Milestone		Tak De	velopm	nent - S	Stage 5	B Infra	struc	ture V	orks/	at th	he Fo	rmer	North	Apron	1 Are	a		30-No				ramme	_			RL	
▼ Critical Milestone■ Critical Remainin		Гаk De	velopm	nent - S		B Infra				at tl	he Fo	rmer	North	Apron	n Are	a		29-De 05-Fel	c-23	Work	s Progr s Progr s Progr	ramme	HL			RL RL	





	tivity Name	Dur (d)	Early Start	Early Finish	Late Start	Late Finish	Total Float	Calendar		DND JFMA	2021 M J J A	SONE	JEMA	2022 M J J A S	OND JE	MAMJJAS	OND	JEMAM	2024	ONDUE	2025	SOND	E M A
	nstruct ducting and drawpits from SV-S-2A5B/SV-S-2A10 to CH280	26	14-Jan-23	15-Feb-2	3 24-Apr-23	24-May-23	79	1				T			الماحة المادة	,		1.		10001		A A INI D	I I I M
	all ELS and excavate from SV-S-2A5A/CH190 to CH220	52	20-Sep-22	21-Nov-2	2 20-Sep-22	21-Nov-22	0	1							9								
	nstruct chamber and install pipe&fitting of SV-S-2A5A	90	22-Nov-22	11-Mar-23	3 22-Nov-22	11-Mar-23	0	1			777	+-+-	1-11		-			 	╁┼╌┼┼		· ···· ····		
KTD.DCS.1120 Inst	all pipeline from SV-S-2A5A to CH220	26	13-Mar-23	15-Apr-23	3 13-Mar-23	15-Apr-23	0	1							[,								
KTD.DCS.1130 Imp	ementation of TTA for existing roundabout at Olympic Avenue	7	22-Nov-22	29-Nov-2	2 03-Dec-22	10-Dec-22	10	1	 						<u>-</u>	-Fi		ļļ	 -		·		
KTD.DCS.1140 Site	clearance, cable detection and trial pit excavation at existing public road at Olympic Avenue	21	30-Nov-22	23-Dec-2	2 12-Dec-22	07-Jan-23	10	1															
KTD.DCS.1150 Insta	all ELS and excavate from CH220 to CH280	52	24-Dec-22	28-Feb-23	3 09-Jan-23	11-Mar-23	10	1	 			.ļ				- 		ļļ	 -				
KTD.DCS.1160 Insta	all pipeline from CH220 to CH280	26	01-Mar-23		- 1000000000000000000000000000000000000		10	1															
KTD.DCS.1170 Bac	khilling for trench from SV-S-2A5A to CH280	32	200000	303000000		New State Control		1				.j	ļļ.			1							
	nstruct ducting and drawpits from CHV-S2A5A to CH100	100	NAME OF THE OWNER OWNER O	24-May-2	300,000,000,000,000		0	1															
		52	25-May-23	27-Jul-23	25-May-23	27-Jul-23	0	1															
ANY STANLEY COLUMN TO STANLEY	all ELS and excavate from SV-S-2A4/CH100 to CH190	52	06-Mar-23	10-May-2	3 06-Mar-23	10-May-23	0	1							•			1 1			†	†	
	struct chamber and install pipe&fitting of SV-S-2A4	90	06-Apr-23	27-Jul-23	06-Apr-23	27-Jul-23	0	1								4							
KTD.DCS.1210 Insta	all pipeline from SV-S-2A4 to CH190	65	27-Jun-23	11-Sep-23	3 27-Jun-23	11-Sep-23	0	1			11:	1	† †					 	 - -		· 	+	
KTD.DCS.1220 Back	kfilling for trench from SV-S-2A4 to CH190	26	28-Aug-23	26-Sep-23	3 28-Aug-23	26-Sep-23	0	1															
KTD.DCS.1230 Insta	all ELS and excavate from CH0 to CH100	52	06-Mar-23	10-May-23	3 06-Mar-23	10-May-23	0	1	 				ļ <u>.</u>					ļļ	ļ.ļļ.				
KTD.DCS.1240 Insta	all pipeline from CHO to CH100	26	11-May-23	10-Jun-23	11-May-23		0	1															
KTD.DCS.1250 Back	kfill for trench from CH0 to CH100	38	12-Jun-23	27-Jul-23		1	- 5		ļļļ			ļ .	ļ <mark></mark> .ļ								<u> </u>		
	struct ducting and drawpits from CH100 to CH0 and existing drawpit					100000000000000000000000000000000000000	0	1								4							
		26	28-Jul-23	26-Aug-23			0	1								-							
	of the installed DCS pipes before connection to existing DCS system	26	28-Aug-23	26-Sep-23	3 28-Aug-23	26-Sep-23	0	1							1	L			11 11		1		
KTD.DCS.1280 Plan	nned Completion of DCS works within Parts 1 and 1A (Related to Section 9)	0		26-Sep-23	3	26-Sep-23	0	2															į
ENOVATION OF EXISTING SI	UBWAYS KS9 AND KS32	938	31-Jul-20	26-Sep-23	03-Nov-20	26-Sep-23	0		1	-	+++							 	H		·}		
KTD.RS.1000 Liasi	ion with UAP project and relevant departments for possession approval/consent	366	31-Jul-20	31-Jul-21	03-Nov-20	03-Nov-21	95	2	-														1
KTD.RS.1001 Prep	pare/submisstion of TTA for KS9 and KS32	45	01-Aug-21	14-Sep-21			95	2				ļ <mark> </mark>				.		ļļ	 -		ļļ		
KTD.RS.1002 Subi	mission for MS/Shop Drawings/Material for shelter for KS9 and KS32	63	16-Aug-21	17-Oct-21			95				E.	<u> </u>											
	site fabrication of sheller for KS9 and KS32							2	I III									Ll					
	lication of XP for renovation works of existing subway KS9 and KS32	90	18-Oct-21	15-Jan-22			146	2				-	٠									7	
a5nt		153	18-Aug-21	17-Jan-22	18-Aug-21	17-Jan-22	0	2			=		3										ļ
RENOVATION OF EXISTING SUBV		502	18-Jan-22	26-Sep-23	18-Jan-22	26-Sep-23	0						V							111-	† <u> </u>	†	
KTD.KS32.1000 Imple	ement TTA (Phase 1) for closing staircases at both sides and one side of Subway KS32	3	18-Jan-22	20-Jan-22	18-Jan-22	20-Jan-22	0	1					1										
KTD.KS32.1010 Site	clearance and erect temporary partition along Subway KS9 for working area	26	21-Jan-22	23-Feb-22	21-Jan-22	23-Feb-22	0	1	 					H-+		 					·	·	
KTD.KS32.1020 Dem	notition of existing wall tiles at both side staircases, floor finishes and fumitures, incl handrail/guardrail/lights	60	24-Feb-22	11-May-22	24-Feb-22	11-May-22	0	1															
KTD.KS32.1025 Cons	struct wall and floor finishes at both staircases	26	25-Apr-22	26-May-22			0	1	 - - 					<u>L</u>		ļļļi					.j	ļļ	
KTD.KS32.1030 Cons	struct roof and floor finishes along LHS of subway part						-																į
	IVE panel and its sub-frame along LHS of subway part	65	27-May-22	12-Aug-22			7	1															
	20 20 20	39	13-Aug-22	28-Sep-22	22-Aug-22	08-Oct-22	7	1						Land									
	ance works for installing steel shelters for both sides staircases	12	27-May-22	10-Jun-22	27-May-22	10-Jun-22	0	1						•									
	ement TTA for lifting and install main steet frame of shelters for both sides staircases (Nightwork maybe required)	21	11-Jun-22	06-Jul-22	11-Jun-22	06-Jul-22	0	1						-						111	† <u>†</u>	†	
	Il remaining steel members, glass balustrade, shelter roof top and ancillary facilities for both sides staircases	78	07-Jul-22	08-Oct-22	07-Jul-22	08-Oct-22	0	1															
KTD.KS32.1080 Instal	Il partial E&M works inclu lighting and drainage system and steel light trough for LHS of subway part	65	10-Oct-22	23-Dec-22	10-Oct-22	23-Dec-22	0	1			·			---		 			- 		 	ł	
KTD.KS32.1090 Imple	ement TTA (Phase 2) for closing RHS of subway part	12	24-Dec-22	10-Jan-23	24-Dec-22	10-Jan-23	0	1															
KTD.KS32,1100 Site of	clearance and erect temporary partition along subway part for working area	13	11-Jan-23	27-Jan-23	11-Jan-23	27-Jan-23	0	1		··· ···	- <mark> </mark>			-	C.				ļļ		ļ	ļ	
KTD.KS32.1110 Demo	olition of existing floor finishes and fumitures, incl lighting	26	28-Jan-23	5-0.00-0.00.00 00000		27-Feb-23	0																
	struct roof and floor finishes along RHS of subway part			20023400000				1							-								
STATE OF ACTION CONSTRUCTORY	IVE panels along RHS of subway part	65		19-May-23		19-May-23	0	1							└								
		39		07-Jul-23		07-Jul-23	0	1															
	Il remaining E&M works inclu lighting and drainage system and steel light trough at Subway KS9	52	08-Jul-23	06-Sep-23	08-Jul-23	06-Sep-23	0	1								L			1-1-1-			†	
	ned Completion of renovation of existing Subways KS9 and KS32 (Related to Section 1)	0		06-Sep-23		06-Sep-23	0	2								I I							
KTD.RS.1040 Advan	nce Completion of renovation of existing Subways KS9 and KS32 to Specific Contract Completion Date (Section 1)	20	07-Sep-23	26-Sep-23	07-Sep-23	26-Sep-23	0	2	# -	++	 			- -							ļļ	÷	
RENOVATION OF EXISTING SUBW	VAY KS9	400	18-Jan-22	27-May-23	18-Jan-22	06-Sep-23	85	1															
KTD.KS9.1000 Imple	ment TTA (Phase 1) for closing staircases at both sides and LHS of subway part	3		20-Jan-22	100000000	20-Jan-22	0	1			 -								ļļi		ļļ	ļļ	
	dearance and erect temporary partition along subway part for working area	26		23-Feb-22		5320/2010/2010	0	-				I	4			1							
	olition of existing wall tiles at both side staircases, floor finishes and furnitures, incl handrail/guardrail/lights		-		100000000000000000000000000000000000000	23-Feb-22	0	1					7			20000							
		39		11-Apr-22		11-Apr-22	0	1														1 1	
	fruct wall and floor finishes at both staticases	26	26-Mar-22	29-Apr-22	26-Mar-22	29-Apr-22	0	1								1							
	truct roof and floor finishes along LHS of subway part	45	30-Apr-22	24-Jun-22	14-Sep-22	07-Nov-22	112	1		Timir				 					 	111-		† 	
	VE panels and its sub-frame along LHS of subway part	26	25-Jun-22	26-Jul-22	08-Nov-22	07-Dec-22	112	1						-		-							
KTD.KS9.1050 Advar	nce works for installing steel shellers for both sides staircases	12	30-Apr-22	16-May-22	30-Apr-22	16-May-22	0	1	#	+									- -		ļ	∤	
KTD.KS9.1055 Impler	ment TTA for lifting and install main steel frame of shelters for both sides staircases (Nightwork may be required)	21		10-Jun-22		10-Jun-22	0	1															
	remaining steel members, glass balustrade, shelter roof top and ancillary facilities	65				07-Dec-22	85	-		+				<u> </u>								ļļ	
	partial E&M works inclu lighting and drainage system and steel light trough for LHS of subway part																						
	ment TTA (Phase 2) for closing RHS of subway part		572		08-Dec-22	11-Feb-23	85	1						 									
				12-Nov-22	500 00000	25-Feb-23	85	1						1								† <u> </u>	
Site d	learance and erect temporary partition along subway part for working area	13	14-Nov-22	28-Nov-22	27-Feb-23	13-Mar-23	85	1						ا	9								
7 Milestone	Planned Work					Rev										Date		Revis	sion	С	hecked	A	pprov
▼ Critical Milestone	Summary ED/2018/05 Kai	Tak De	velopm	ent - S	Stage 51	B Infras	tructi	ure Wa	orks at	the Forn	er Nor	rth Ar	oron A	rea		30-Nov-23	Wo	orks Prog	ramme	HL		RL	
Critical Remaining Work						RKS PR			ис				, JII /			29-Dec-23	Wo	orks Prog	ramme	HL		RL	
., 5110					VVOI	WO LK	UUKA	TIVIIVIE								05-Feb-24						RL	
	I I					(Page 8										100-160-74	IVV	orks Prog	IMMMe	HL		IRI	



ity ID	Activity Name	Dur (d)) Early Star	rt Early Finish	Late Start	Late Finis	h Total Float	Calenda		olula d	202			2022			2023		20	024		2025		2028
KTD.L16.1040	Backfill and compact the excavated trench from SMH911 to SMH916	18	17-Jan-22	- Ettassic	17-Jan-22	09-Feb-22	- Oliverno	1	JAS	ONDJF	MAMJ	JASO	NDJFM	AMJJ	ASOND	JFMA	MJJAS	ONDJ	FMAMJ	JASOI	NDJFM	AMJJA	ASONDJ	FMAM
KTD.L16.1050	Excavate and construct sewerage from SWTP1_1 to FMH10_40 (182mL pipeline and manhdes)	78	10-Feb-22	2 18-May-22	2 10-Feb-22	18-May-22	2 0	1	-															
KTD,L16,1060	Excavate and install fresh watermain from CHC0 to CHC180 and associated tees with chambers	60	19-May-22	2 29-Jul-22	19-May-22	29-Jul-22	0	1			 		ļ <u>.</u>						ļ		4			
KTD.L16.1070	Excavate and install salt watermain from CHC0 to CHC180 and associated tees with chambers	39	30-Jul-22	14-Sep-22	30-Jul-22	14-Sep-22	. 0	1	-					TC	_									
KTD.L16.1080	Excavate and install irregation pipeline at Road L16 within Part 1	26	15-Sep-22	2 17-Oct-22	15-Sep-22	17-Oct-22	0	1											,	ļļ	444		ļļ	
KTD.L16.1090	Install and construct gully and associated drain pipes at Road L16 within Part 1	26	18-Oct-22	2 16-Nov-22	18-Oct-22	16-Nov-22	0	1							L									
KTD.L16.1100	Install and construct road lighting and drawpits civil provisions at Road L16 within Part 1	26	17-Nov-22	2 16-Dec-22	17-Nov-22	16-Dec-22	0	1												ļļ		ļ		
KTD.L16.1110	Allowable time frame for UU undertakings to install their ducts/pits/chambers at Road L16 within Part 1	26	17-Nov-22		17-Nov-22	120000000000000000000000000000000000000		1	-						泪									
KTD.L16.1120	Backfill and compact to roadwork formation level at Road L16 within Part 1	12	17-Dec-22		17-Dec-22	0.5000000000000000000000000000000000000	902	-	ļ						F					<u> </u>		<u> </u>		
KTD.L16.1130	Construct road kerb and planter at Road L16 within Part 1	39	04-Jan-23	1 1000	2/4/24/24/24/24/24	20-Feb-23	200	1							7									
KTD.L16.1140	Backfill and compact sub-base material for road work at Road L16 within Part 1	52	.,552.55.55.55.55.55.55		0.0000000000000000000000000000000000000	-5.00			ļ		4				اها آ									
KTD.L16.1150	Construct carriagway pavement (Bitumen and concrete pavement) at Road L16 within Part 1	3857	28-Jan-23			100000000000000000000000000000000000000		1														[
KTD.L16.1160	Lay paving blocks for pedestrian access at Road L16 within Part 1	40	30-Mar-23			20-May-23		1																
KTD.L16.1170		78	22-May-23		27-Jun-23	26-Sep-23	29	1								•								
KTD.L16.1180	TTA diversion for MTR SWT Station EVA (Stage 3, divert to newly constructed L16 as EVA)	7	22-May-23	30-May-23	22-May-23	30-May-23	0	1				:					•							
	Excavate and construct remaining stormwater drainage and watermain connection	18	31-May-23	20-Jun-23	31-May-23	20-Jun-23	0	1							1							/		
KTD.L16,1190	Construct remaining road kerb/planter at Road L16 within Part 1	12	21-Jun-23	06-Jul-23	21-Jun-23	06-Jul-23	0	1									-							
KTD.L16.1200	Allowable time frame for UU undertakings to install remaining ducts/pits/chambers at Road L16 within Part 1	18	07-Jul-23	27-Jul-23	07-Jul-23	27-Jul-23	0	1			1											·		
KTD.L16.1210	Lay paving blocks for remaining pedestrian access at Road L16 within Part 1	26	28-Jul-23	26-Aug-23	28-Jul-23	26-Aug-23	0	1														. 1		
KTD.L16.1220	Install road furnitures, road markings and landscaping works at Road L16 within Part 1	52	28-Jul-23	26-Sep-23	28-Jul-23	26-Sep-23	0	1	11		- 										4-1	 		
KTD.L16.1230	Planned completion of underground utilities and roadworks at Road L16 within Part 1 (related to Section 1)	0		26-Sep-23		26-Sep-23	0	2									E					/ I		
CONSTRUCTIO	N OF UNDERGROUND UTILITIES AND ROADWORKS AT ROAD L9 WITHIN PART 1 (NON-XP AREA)	444	29-Mar-22	26-Sep-23	29-Mar-22	26-Sep-23	0		<u> </u>		+						P			 	111	,		
KTD.L9.1000	TTA diversion for MTRC SWT Station EVA (Stage 2, divert to Sung Wong Tol Road and Crowd Dispersal Route)	0		29-Mar-22		29-Mar-22	0	1																
KTD.L9.1010	Excavate and demolish the existing box culvert and backfill at Road L9	35	30-Mar-22	16-May-22	30-Mar-22	16-May-22	0	1	ļ. 		- 					- .								
KTD.L9.1020	Excavate and construct stormwater drainage from SMH1026 to SMH454 and associated drain pits	48	17-May-22			-	0	1																
KTD.L9.1030	Excavate and install fresh watermain from CHB126 to CHB50 at Road L9 within Part 1	30	14-Jul-22				0	'	ļ. 															
KTD.L9.1040	Excavate and install salt watermain from CHB125 to CHB50 at Road L9 within Part 1	30				17-Aug-22	U	1																
KTD.L9.1050	Excavate and install irregation pipeline at Road L9 within Part 1		18-Aug-22		- 2	1 10 1000	0	1			.]			احا	7									
KTD.L9.1060	Install and construct gully and associated drain pipes at Road L9 within Part 1	26	23-Sep-22		23-Sep-22	25-Od-22	0	1							-								1	
KTD.L9.1070		18	26-Oct-22	100000000000000000000000000000000000000	26-Oct-22	15-Nov-22	0	1							-									
	Install and construct road lighting and drawpits civil provisions at Road L9 within Part 1	18	16-Nov-22	06-Dec-22	16-Nov-22	06-Dec-22	0	1						11	t-g	†- † #						/ 	++-	
KTD.L9.1080	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road L9 within Part 1 (non-XP area)	26	07-Dec-22	09-Jan-23	07-Dec-22	09-Jan-23	0	1							L.									
KTD.L9.1090	Backfill and compact to roadwork formation level at Road L9 within Part 1	18	10-Jan-23	01-Feb-23	10-Jan-23	01-Feb-23	0	1							L	1-11					-		+	
KTD.L9.1100	Construct road kerb and planter at Road L9 within Part 1	26	02-Feb-23	03-Mar-23	02-Feb-23	03-Mar-23	0	1							Į,									
KTD.L9.1110	Backfill and compact sub-base material for road work at Road L9 within Part 1	39	04-Mar-23	22-Apr-23	04-Mar-23	22-Apr-23	0	1			· 										 			
KTD.L9.1120	Construct carriageway pavement (Biturnen pavement) at Road L9 within Part 1	52	24-Apr-23	26-Jun-23	24-Apr-23	26-Jun-23	0	1		i						d'_								
KTD.L9.1130	Lay paving blocks for pedestrian access at Road L9 within Part 1	78	27-Jun-23	26-Sep-23	27-Jun-23	26-Sep-23	0	1			 										4-1			
KTD.L9.1140	Planned completion of underground utilities and roadworks at Road L9 within Part 1 (non-XP area, related to Section 1)	0		26-Sep-23		26-Sep-23	0	2									E							
CONSTRUCTION	N OF UNDERGROUND UTILITIES AND ROADWORKS AT JUNCTION OF L9 & OLYMPIC AVENUE W/IN PART	1 265	04-Feb-22	22-Dec-22	24-Feb-22	22-Dec-22	0	1	 -							<mark></mark> }}			-					
KTD.L9.2000	Implement TTA for construct preliminary works for Olympic Avenue roundabout closure	3	04-Feb-22	07-Feb-22	24-Feb-22	26-Feb-22	17	1							1									
KTD.L9.2010	Preliminary works for Olympic Avenue roundabout closure (incl demolish central divider, construct pavement and marking)	26		09-Mar-22	200000000000000000000000000000000000000		17	1	ļ. 		ļļ					ļ <mark>.</mark> }}							ii	
KTD,L9,2020	TTA diversion for MTR SWT Station EVA (Stage 2, divert to Sung Wong Toi Road and Crowd Dispersal Route)	0		29-Mar-22		29-Mar-22	0	1																
KTD.L9.2030	Setup and implement TTA for Clympic Avenue roundabout closure	3	30-Mar-22		30-Mar-22		0	1			ļļ.i		F		44									
KTD.L9.2040	UU detection and trial pit excavation	3					0						F											
KTD.L9.2050	Excavate and construct stormwater drainage from SMH1026 to SMH1042	39						1			ļļ.		1		<u>.ll</u>									
KTD.L9.2060	Excavate and construct sewerage from 2A8_1 to FMH23_2			27-May-22			0	1					L-1	7									1	
KTD.L9.2070	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers	26	28-May-22		28-May-22	28-Jun-22	0	1														1		
KTD.L9.2080	Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1	26	29-Jun-22		29-Jun-22	29-Jul-22	0	1						-									1	111
KTD.L9.2090		12	30-Jul-22	12-Aug-22	30-Jul-22	12-Aug-22	0	1																
KTD.L9.2100	Install and construct gully and associated drain pipes at Junction of Road L9 & Olypmic Avenue within Part 1	18	13-Aug-22	02-Sep-22	13-Aug-22	02-Sep-22	0	1						<u>-</u>							t		†	
	Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1	18	13-Aug-22	02-Sep-22	13-Aug-22	02-Sep-22	0	1						وحا										
KTD.L9.2110	Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue w/in Part 1	26	03-Sep-22	06-Oct-22	03-Sep-22	06-Oct-22	0	1					1 1	<u> </u>	<u> </u>	† †					/		· 	
KTD.L9.2120	Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1	18	07-Oct-22	27-Oct-22	07-Oct-22	27-Oct-22	0	1							-									
KTD.L9.2130	Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1	18	28-Oct-22	17-Nov-22	28-Oct-22	17-Nov-22	0	1	+							 					₋			
	Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1	12	18-Nov-22	01-Dec-22	18-Nov-22	01-Dec-22	0	1							C,			1						
KTD.L9.2140		18	02-Dec-22	22-Dec-22	02-Dec-22	22-Dec-22	0	1	+		<mark> </mark>				- C	 			- -					
KTD.L9.2140 KTD.L9.2150	Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1		23-Dec-22	26-Sep-23	23-Dec-22	26-Sep-23	0								r_									
		225										jj			1						.11			2 8
KTD.L9.2150		225		24-Dec-22	23-Dec-22	24-Dec-22	0	1	3	1 4		1		1	-1	1313		11			'		ļļ	
KTD.L9.2150 CONSTRUCTION	I OF UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drainage.	2		24-Dec-22 18-Jan-23		24-Dec-22 18-Jan-23	0	1							7									-
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000	OF UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) Implement TTA forstormwater drainage works at Oly Ave E/B and W/B (Phase 1) and U/U detection	2	23-Dec-22 28-Dec-22	18-Jan-23	28-Dec-22	18-Jan-23	0	1																
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2010	I OF UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) Implement TIA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drainage from SMH1035 to SMH1031.	2 ain 18	23-Dec-22 28-Dec-22 19-Jan-23	18-Jan-23 30-Jan-23	28-Dec-22 19-Jan-23	18-Jan-23 30-Jan-23	0	1 1 1																
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2010 KTD.OLY.2020	I OF UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain piles Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)	2 ain 18	23-Dec-22 28-Dec-22 19-Jan-23	18-Jan-23	28-Dec-22 19-Jan-23	18-Jan-23	0 0 0	1 1 1																
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2010 KTD.OLY.2020 KTD.OLY.2030	I OF UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA) Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drains in Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1) Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)	2 ain 18	23-Dec-22 28-Dec-22 19-Jan-23	18-Jan-23 30-Jan-23	28-Dec-22 19-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	0 0	1 1 1																
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2010 KTD.OLY.2020 KTD.OLY.2030	Implement TTA for stormwater drainage works at Oty Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drains install and construct gully and associated drain pipes at Oty Ave E/B and W/B (Phase 1) Construct road kerb and central divider at Oty Ave E/B and W/B (Phase 1) Planned Work	2 ain 18 8 10	23-Dec-22 28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	0 0 0	1 1 1									Date		Revision			necked	Ap	pproved
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2030 ▼ Milestone ▼ Critical Milesto	Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drains list install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1) Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1) Planned Work Summary ED/2018/05 Ka	2 ain 18 8 10	23-Dec-22 28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	0 0 0	1 1 1	orks at	t the Fo	ormer N	North	Apron	Area		-	-Nov-23		ks Prograr	mme H	HL	ecked	RL	proved
KTD.L9.2150 CONSTRUCTION KTD.OLY.2000 KTD.OLY.2010 KTD.OLY.2020 KTD.OLY.2030	Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drains list install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1) Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1) Planned Work Summary ED/2018/05 Ka	2 ain 18 8 10	23-Dec-22 28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	28-Dec-22 19-Jan-23 31-Jan-23	18-Jan-23 30-Jan-23 10-Feb-23	o o v. 41	1 1 1 ure Wo		t the Fo	ormer N	North A	Apron	Area		29		Work		mme H		ecked		proved

KTD,OLY,2040	Construct carrienness payerness (Rituman payerness) at Ch. A., E/D and M/C (Ch.	Dur (d)		Finish		t Late Finis	Float			SOND	JFMAN	MJJA	ONDJ		JJASON	DJFM	2023 A M J J A S	ONDJ	FMAN	2024 VI J J A S	SOND	J F M A M J .	JASON	JFM
KTD.OLY.2040 KTD.OLY.2050	Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 1) Berrove TTA and (molyment TTA for stormwater discisses weeks at Olympus TTA and (molyment TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA and (molympus) TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses weeks at Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the Olympus TTA for stormwater discisses were discissed with the	18	11-Feb-23			03-Mar-23		1								6						T		
KTD.OLY.2050 KTD.OLY.2060	Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection	3			23 04-Mar-23		0	1			<u> </u>												į	
	Excavate and cosntruct stormwater drainage from SMH1031 to SMH1030A and SMH100B to SMH100 and associated drain pits	18	08-Mar-23	28-Mar-2	23 08-Mar-23	28-Mar-23	0	1								7								1
KTD.OLY.2070	Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 2)	8	29-Mar-23	11-Apr-2	3 29-Mar-23	11-Apr-23	0	1								4								
KTD.OLY.2080	Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)	10	12-Apr-23	22-Apr-2	3 12-Apr-23	22-Apr-23	0	1			1 1			1	1						111			1
KTD.OLY,2090	Construct carriageway pavement (Bitumen pavement) at Oty Ave E/B and W/B (Phase 2)	18	24-Apr-23	15-May-2	23 24-Apr-23	15-May-23	0	1								i i i							į	
KTD.OLY.2100	Remove TTA and implement TTA for FWW/SWM at Oly Ave W/B (Phase 3) and UU detection	3	16-May-23	18-May-2	23 16-May-23	18-May-23	0	1		1		***************************************	11	++	† † †			1	l		†**† †	1		
KTD.OLY.2110	Excavate and construct FWM/SWM from CHA360 to CHA300 and associated tees with chambers	12	19-May-23	02-Jun-2	3 19-May-23	02-Jun-23	0	1															ļ	
KTD.OLY.2120	Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B (Phase 3)	10	03-Jun-23	14-Jun-2	3 03-Jun-23	14-Jun-23	0	1					 				E					 -		·}
KTD.OLY.2130	Remove TTA and implement TTA for FWM/SWM at Oly Ave W/B and E/B (Phase 4) and UU detection	3	15-Jun-23	17-Jun-23	3 15-Jun-23	17-Jun-23	0	1									L						į	
KTD.OLY.2140	Excavate and construct FWM/SWM from CHA300 to CHA100 and associated tees with chambers	18	19-Jun-23	11-Jul-23	3 19-Jun-23	11-Jul-23	0	1					ļļ		}				ļļ			ļļ.		ļļ.
KTD.OLY.2150	Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B and E/B (Phase 4)	16	12-Jul-23	29-Jul-23	3 12-Jul-23	29-Jul-23	0	1	-			İ												
KTD.OLY.2160	Remove TTA and implement TTA for FWW/SWM at Sung Wong Toi Road S/B (Phase 5) and UU detection	3	31-Jul-23		3 31-Jul-23			1					ļ ļ	. <mark>.</mark>	ļļ					44		ļļļ.	-	
KTD.OLY.2170	Excavate and construct FWM/SWM from CHA100 to CHA0 and associated tees with chambers	18			3 03-Aug-23			1	-								7							
KTD.OLY.2180	FWWSWM pipeline washing and testing for connection	8						1	<u> </u>				ļ .		ļ <u>.</u>		7							<u> </u>
KTD.OLY.2190	Backfill and construct carriageway pavement (Bitumen pavement) at Sung Wong Toi Road S/B (Phase 5)				3 24-Aug-23		-	1									H							
KTD.OLY.2200		18	-		3 02-Sep-23	-	0	1									6							
50.V-2.W-2.W-2.W-2.W-2.W-2.W-2.W-2.W-2.W-2.W	Site clearance and remove TTA to resume traffic	3	23-Sep-23	26-Sep-23	3 23-Sep-23	26-Sep-23	0	1									1						1	
KTD.OLY.2210	Planned completion of underground utilities and roadworks at Olympic Avenue within Part 1 (related to Section 1)	0		26-Sep-23	3	26-Sep-23	0	2									3	7						
	PEDESTRIAN ACCESS FROM L9 TO OLYMPIC AVENUE WITHIN PART 1 (XP AREA)	291	07-Oct-22	26-Sep-23	3 07-Oct-22	26-Sep-23	0								-	· · · · · · · · · · · · · · · · · · ·								†
KTD.OLY.2220	Demolish and remove site hoarding from Road L9 to Olympic Avenue within Part 1	12	07-Oct-22	20-Oct-22	2 07-Oct-22	20-Oct-22	0	1							الما									
KTD.OLY.2230	Site clearance and relocate construction material stockpile at Storage Yard	12	21-Oct-22	03-Nov-22	2 21-Oct-22	03-Nov-22	0	1	1	1	·····	1		1	-					+				 -
KTD.OLY.2240	Excavate and construct u-channels and connect to stormwater drainage system	26	04-Nov-22	03-Dec-22	2 04-Nov-22	03-Dec-22	0	1							C.									
KTD.OLY.2250	Install and construct road lighting and drawpits civil provisions from Road L9 to Olympic Avenue within Part 1	18	05-Dec-22	24-Dec-22	2 05-Dec-22	24-Dec-22	0	1		+-+			····	+						- -		 -		ļļ.
KTD.OLY.2260	Allowable time frame for UU undertakings to install ducts/pits/chambers from Road L9 to OlympicAvenue within Part 1	26	28-Dec-22	30-Jan-23	3 28-Dec-22	30-Jan-23	0	1																
KTD.OLY.2270	Backfill and compact to formation level for road works	26	31-Jan-23	01-Mar-23	3 31-Jan-23	01-Mar-23	0	1					ļļ	·	ļ					. .				ļļ
KTD.OLY.2280	Backfill and compact sub-base material for road works	26	02-Mar-23		3 02-Mar-23		0	1	-															
KTD.OLY.2290	Lay paving blocks for pedestrian access from Road L9 to Olympic Avenue within Part 1	39				STATE OF STATE OF	1			4			ļ	<u> </u>	ļl									l
KTD.OLY.2300	Implement TTA for closing existing pedestrian access from Road L9 to Cly Ave w/in Part 1 and divert to new access	39	01-Apr-23		3 01-Apr-23		1	1								4]							
KTD.OLY.2310					3 23-May-23		0	1							l		2							
KTD.OLY.2320	Remove existing paving blocks, excavate and install irregation pipeline from Road L9 to Olympic Avenue within Part 1	18	24-May-23	14-Jun-23	3 24-May-23	14-Jun-23	0	1									7							
-51/C0060-0-02101500-05/C	Construct road kerb and planter fm Road L9 to Olympic Avenue within Part 1	26	15-Jun-23	17-Jul-23	15-Jun-23	17-Jul-23	0	1									<u>▶</u>							
KTD.OLY.2330	Laying paving blocks for pedestrian access fm Road L9 to Olympic Avenue within Part 1	26	18-Jul-23	16-Aug-23	3 18-Jul-23	16-Aug-23	0	1							1		L-							tt
KTD.OLY.2340	Install road furnitures, road markings and landscaping works from Road L9 to Olympic Avenue within Part 1	35	17-Aug-23	26-Sep-23	3 17-Aug-23	26-Sep-23	0	1									L_							
KTD.OLY.2350	Planned completion of pedestrian access from Road L9 to Olympic Avenue within Part 1 (XP area, related to Section 1)	0		26-Sep-23	3	26-Sep-23	0	2						11-1	·		-			-	/ 			} <u> </u> -
NSTRUCTION OF ROA	AD D1 WITHIN PART 1A	242	06-Mar-23	27-Dec-23	17-Apr-23	27-Dec-23	0									V		—						
CONSTRUCTION OF P	PORTION 1 (ROAD D1 E/B & W/B CH170 TO CH230)	156	17-Apr-23	21-Oct-23	17-Apr-23	21-Oct-23	0	1						 	····			~		-		 		·····
KTD.D1.1000	Site clearance, haul road diversion, formation and fence off working area	4	17-Apr-23	20-Apr-23	17-Apr-23	20-Apr-23	0	1																
KTD.D1.1010	Excavate and construct stormwater drain from SMH1023 to SMH1021 and associated gullies	35	21-Apr-23	02-Jun-23	21-Apr-23	02-Jun-23	0	1	⊹ #	+-+				╂╌┼╌╌┼╴	} <u> </u>						/ 	·····		ļļ-
KTD.D1.1020	Excavate and construct stormwater drain from SMH1054 to SMH1051 and associated gullies	35	03-Jun-23	15-Jul-23	03-Jun-23	15-Jul-23	0	1																
KTD.D1.1030	Excavate and construct sewerage from FMH25_1 to FMH25_2a	20	17-Jul-23	08-Aug-23	17-Jul-23	08-Aug-23	0	1	ļ	·}						44-4	7			-		ļļ		ļļ.
KTD.D1.1040	Excavate and construct FWM/SWM from CH450 to CH500	20	09-Aug-23	31-Aug-23			0	1	$\ \ $. 11			
KTD.D1.1050	Backfill and construct road kerb/central divider from Road D1 E/B & W/B CH170 to CH230 for road works	18	01-Sep-23	21-Sep-23					ļ							41								[
KTD.D1.1060	Backfill and compact sub-base from Road D1 E/B & W/B CH170 to CH230 for road works	330807				21-Sep-23	0	1									7							
	PORTION 2 (ROAD D1 E/B CH230 TO CH396)	24	22-Sep-23	21-Oct-23		21-Oct-23	0	1	<u> </u>									3						
KTD.D1.2000	Site clearance, haul road diversion, formation and fence off working area	111	06-Mar-23	21-Jul-23			79	1								V								
KTD.D1.2010		4	06-Mar-23	09-Mar-23	120	22-May-23	58	1																
100000	Excavate and construct stormwater drain from SMH1101B to SMH1201C	48	10-Mar-23	10-May-23	23-May-23	20-Jul-23	58	1								-								-
KTD.D1.2020	Backfill and construct road kerb/central divider from Road D1 E/B CH230 to CH396	35	11-May-23	21-Jun-23	21-Jul-23	30-Aug-23	58	1																
KTD.D1.2030	Backfill and compact sub-base from Road D1 E/B CH230 to CH396	24	23-Jun-23	21-Jul-23	25-Sep-23	25-Oct-23	79	1				1				$\dagger \dagger \dagger \dagger$				H		/ 		
	PORTION 3 (ROAD D1 W/B CH230 TO CH300)	142	06-Mar-23	26-Aug-23	04-May-23	21-Oct-23	46	1								V-								
KTD.D1.3000	Site clearance, haul road diversion, formation and fence off working area	4	06-Mar-23	09-Mar-23	04-May-23	08-May-23	46	1	+	 - -					·	- 0				╟╌╟┽		 		-
KTD.D1.3010	Excavate and construct stormwater drain from SMH1120 to SMH1123 and associated gullies	26	10-Mar-23	13-Apr-23	09-May-23	08-Jun-23	46	1							1	: - :1:							į	
KTD.D1.3020	Excavate and construct stormwater drain from SMH1001 to SMH1107 and assoicated gullies	37	01-Apr-23		01-Jun-23		46	1	H						·····i	- -								
KTD.D1.3030	Excavate and construct sewerage from FMH25_2a to FMH25_4	12		03-Jun-23		29-Jul-23	46	1																
KTD.D1.3040	Excavate and construct FMW/SWM from CH500 to CH570	26	05-Jun-23	06-Jul-23		29-Aug-23	46	1	ļ. 	- -						ļļ						ļļ <u>ļ.</u> .		
KTD.D1.3050	Backfill and construct road kerb/central divider from Road D1 W/B CH230 to CH300	26	07-Jul-23			250											7							
	Backfill and compact sub-base from Road D1 W/B CH230 to CH300			05-Aug-23		28-Sep-23	46	1								ļ	理		i					
KTD.D1.3060		18		26-Aug-23	29-Sep-23	21-Oct-23	46	1 .									'-C							
	ORTION 4 (ROAD D1 W/B CH300 TO CH396)	125	11-May-23	09-Oct-23	17-Jul-23	12-Dec-23	54	1							į				-					
CONSTRUCTION OF PO	Sita deamage had read disprise femalia.	4	11-May-23	15-May-23	17-Jul-23	20-Jul-23	54	1									3						1	
CONSTRUCTION OF PC	Site clearance, haul road diversion, formation and fence off working area		227				54			1 1	8 1			1) I i		9 9 9		11	8 1		2 1 1			
ONSTRUCTION OF PO	Site clearance, haul road diversion, formation and fence off working area Excavate and construct stormwater drain from SMH1108 to SMH1108A	12	16-May-23	30-May-23	21-Jul-23	03-Aug-23	34	1	: :						1	1 19	9		1			\		
ONSTRUCTION OF PO				30-May-23	21-Jul-23	03-Aug-23	54	1		i i									İ					
ONSTRUCTION OF PO KTD.D1.4000 KTD.D1.4010				30-May-23	21-Jul-23														Revi	ision		Checked		Appro
DNSTRUCTION OF PO	Excavate and construct stormwater drain from SMH1108 to SMH1108A Planned Work	12	16-May-23			Rev	ı. 41	1 61180 \81	lorls-	of the		Au M	41- 2			, ,,	Date	Wo	= 0.04 E203	ision		Checked	RI	Appro
ONSTRUCTION OF PO	Excavate and construct stormwater drain from SMH1108 to SMH1108A Planned Work Summary ED/2018/05 Kai 7	12	16-May-23		Stage 5	Rev B Infras	v. 41 struct			at the	e Form	er Nor	th Apro	on Are	a		Date 30-Nov-23	-	rks Pro	gramme		Checked	RL	Appro
CONSTRUCTION OF PO	Excavate and construct stormwater drain from SMH1108 to SMH1108A Planned Work Summary ED/2018/05 Kai 7	12	16-May-23		Stage 5	Rev	v. 41 struct	AMME		at the	e Form	er Nor	th Apro	on Are	a		Date	Wo	orks Proj orks Proj	2020/05/10	HL	Checked	RL RL RL	Appr

KTD.D1.4020	Everyate and conclude formulate data for CANIMOTA 4074		Early Star	Finish		Late Finis	Float	Calendar		NDJFM	2021 A M J J /	SON	JFMAM	JJASOND	J F M A M J	JASO	NDJF	2024 VI A M J J	ASON	DJFM	2025	ASOND.	J F M A	A
KTD.D1.4020 KTD.D1.4030	Excavate and construct stormwater drain from SMH1107 to 1271 and associated gullies	26		30-Jun-23				1							Lea									ſ
	Excavate and construct FWM/SWM from CH570 to CH570	35			3 29-Aug-23	10-Oct-23	54	1																1
KTD.D1.4040	Backfill and construct road kerb/central divider from Road D1 W/B CH300 to CH396	26	07-Aug-23	05-Sep-23	3 11-Oct-23	10-Nov-23	3 54	1								4					l			
KTD.D1.4050	Backfill and construct sub-base from Road D1 W/B CH300 to CH396	35	28-Aug-23		01-Nov-23			1								4								-
	PORTION 5 (PEDESTRIAN ACCESS AND CARRIAGEWAY PAVEMENTAT ROAD D1)	181	22-May-23	27-Dec-23	3 01-Aug-23	27-Dec-23	3 0								٧		-		1		ll			2000
KTD.D1.5000	Demolition and removal of existing site hoarding or boundary fence at Road D1 E/B Pedestrian Access	26	22-May-23	21-Jun-23	01-Aug-23	30-Aug-23	58	1							-	ا له								(B) Schin-
KTD.D1.5010	Construct u-channel/lighting duct and drawpits at Road D1 E/B Pedestrian Access	26	23-Jun-23	24-Jul-23	31-Aug-23	29-Sep-23	58	1		1					4	<u> </u>		 - -		1	}			1
KTD.D1.5020	Construct planter kerb at Road D1 E/B Pedestrian Access	18	25-Jul-23	14-Aug-23	03-Oct-23	24-Od-23	58	1																The same
KTD.D1.5030	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road D1 E/B Pedestrian Access	18	15-Aug-23	04-Sep-23	25-Oct-23	14-Nov-23	58	1		+			 	}		Ę- n		├		}	}			
KTD.D1.5040	Lay paving blocks and install street furnitures/facilities for Road D1 E/B Pedestrian Access	35	05-Sep-23	17-Od-23	15-Nov-23	27-Dec-23	58	1																PROStrue
KTD.D1.6000	Construct u-channel/lightling duct and drawpits at Road D1 W/B Pedestrian Access from CH170 to CH300	26	17-Jul-23	15-Aug-23	19-Aug-23	18-Sep-23	29	1		+			ļļ	}			1	- -]	ļ			
KTD.D1.6010	Construct planter kerb at Road D1 W/B Pedestrian Access from CH170 to CH300	18	16-Aug-23	_		-		1																Physical
KTD.D1.6020	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road D1 W/B Pedestrian Access CH170 to CH300	18	06-Sep-23			02-Nov-23		1	ļ- 				ļļļ	ļļļ							ļ			
KTD.D1.6030	Lay paving blocks and install street furnitures/facilities for Road D1 W/B Pedestrian Access CH170 to CH300	35	27-Sep-23													Ħ								
KTD.D1.6040	Construct landscaping softworks for Road D1 W/B Pedestrian Access CH170 to CH300		-	-				!								1	3	1			<u> </u>			
KTD.D1.7000	Construct u-channel/lighting duct and drawpits at Road D1 W/B Pedestrian Access CH300 to CH396	18	01-Nov-23	21-Nov-23		- 11.500	0.000	1								-								
KTD.D1.7010		18	03-Jul-23	22-Jul-23		5.00 0000000		1							حا									
	Construct planter kerb at Road D1 W/B Pedestrian Access CH300 to CH396	18	24-Jul-23	12-Aug-23	29-Sep-23	21-Oct-23	58	1							1	19								-
KTD.D1.7020	Allable time frame for UU undertakings to install ducts/pits/chambers at Road D1 W/B Pedestrian Access CH300 to CH396	18	14-Aug-23	02-Sep-23	24-Oct-23	13-Nov-23	58	1								ا وحا								
KTD.D1.7030	Lay paving blocks and install street furnitures/facilities for Road D1 W/B Pedestrian Access CH300 to CH396	26	04-Sep-23	05-Oct-23	14-Nov-23	13-Dec-23	58	1						1		4								-
KTD.D1.7040	Construct landscaping softworks for Road D1 W/B Pedestrian Access CH300 to CH396	18	25-Sep-23	17-Oct-23	05-Dec-23	27-Dec-23	58	1								-								
KTD.D1.8000	Construct carriageway pavement for Road D1 W/B CH170 to CH230 (12d for each layer test result, exclu wearing layer)	40	24-Oct-23	08-Dec-23	07-Nov-23	22-Dec-23	12	1	 	† † † † †				 		→ [- -						
KTD.D1.8010	Construct carriageway pavement and road marking for Road D1 E/B (12d for each layer test result, 3 layers)	52	22-Sep-23	24-Nov-23	26-Oct-23	27-Dec-23	26	1																
KTD.D1.8020	Construct carriageway pavement and road marking for Road D1 W/B (12d for each layer test result, 3 layers)	52	24-Oct-23	22-Dec-23	24-Oct-23	22-Dec-23	D	1	·	 - -		· 		 				 - -						
KTD.D1.9000	Advanced Completion of Road D1 within Part 1A	5	23-Dec-23	27-Dec-23				2								1	E.						i	
KTD.D1.9999	Planned Completion of Road D1 within Part 1A (Related to Section 3)	0		27-Dec-23		27-Dec-23		2		<u>-</u>				J		i		ļ						
CONSTRUCTION OF CE	ROWD DISPERSAL ROUTE (CDR) WITHIN PARTS 2 AND 10	467	01 500 20	1		100000																		
KTD.CDR.1000	Liaison/coordinate with CLP for new 132kV and 11kV cable laying at Road L16, Part 3 and Crowd Dispersal Route		01-Sep-20		01-Sep-20									<u>[]</u>										
KTD.CDR.1010	The state of the s	123	01-Sep-20				-	2		P														
Contract of the Contract of th	Excavate and construct storm drain pipework (40mL/catchpit fm CH0 to CH20	48	02-Jan-21	02-Mar-21	02-Jan-21	02-Mar-21	0	1															i	
KTD.CDR.1020	Backfill pipeline area fm CH0 to CH20 and excavate and construct u-channel fm CH0 to CH180	66	03-Mar-21	25-May-21	03-Mar-21	25-May-21	0	1		-	7			î i î										383
KTD.CDR 1030	Excavate and construct lighting drawpits and lay cable ducts fm CH0 to CH180	78	07-Apr-21	10-Jul-21	25-Jun-21	25-Sep-21	65	1		إحا													ĺ	
KTD.CDR.1040	Backfill and compact sub-base and construct road pavement fm CH0 to CH180	78	08-May-21	10-Aug-21	18-Aug-21	19-Nov-21	84	1		† † † † † † † † † † † † † † † † † † †				<u> </u>			#++	 - -						
KTD.CDR 1050	Excavate and construct u-channel fm CH180 to CH292	43	26-May-21	16-Jul-21	26-May-21	16-Jul-21	0	1			L-													
KTD.CDR 1060	Excavate and construct lighting drawpits and lay cable ducts fm CH180 to CH292	45	12-Jul-21	01-Sep-21	27-Sep-21	19-Nov-21	65	1		+		 		} 			╟╌┼╌├╌╌	 - 						
KTD.CDR.1070	Backfill and compact sub-base and construct road pavement fm CH180 to CH292	65	02-Sep-21	19-Nov-21	20-Nov-21	10-Feb-22	65	1			_													
KTD.CDR.1080	Excavate and construct storm drain pipework/manhole SMH119	40	17-Jul-21	01-Sep-21	17-Jul-21	01-Sep-21	0	1					ļ	}			⊪-⊦	-						
KTD.CDR.1090	Backfill pipeline area to SMH119 and construct u-channel fm CH292 to CH455	70	02-Sep-21	25-Nov-21	02-Sep-21	25-Nov-21	0	1																
KTD,CDR.1100	Excavate and construct lighting drawpits and lay cable ducts fm CH292 to CH455	52	05-Oct-21	04-Dec-21		04-Dec-21	0	1	<mark></mark>				ļļ				⊪.↓. 	ļļ.ļ						
KTD,CDR.1110	Excavate and construct watermain pipework and install fire hydrants from CH316 to CH455	52	05-Oct-21	04-Dec-21		04-Dec-21		1																
KTD.CDR.1120	Backfill and compact sub-base and construct road pavement fm CH292 to CH455	78		Control			1000		ļ												i	ll		
KTD.CDR.1130	Install chain-link fence from CH0 to CH455 and install lighting poles and cabling by HyD sub-contractor	2.00			2507000000000000000	10-Feb-22	1000	1					71:											
KTD.CDR.1140	38 50°4	40	11-Feb-22		11-Feb-22	29-Mar-22	0	1		<u>. j j.</u>														
	Planned Completion of Roadworks and Utilities/Services within Parts 2 and 10 (Related to Section 6)	0		29-Mar-22		29-Mar-22	0	2					Co.								1			
	DESTRIAN STREETS NO.1, 3 & 4 WITHIN PART 3	632	02-Jan-21	20-Feb-23	02-Jan-21	24-Feb-24	301			1					7									
KTD.RW.2060	Liaison/coordinate with adjacent projects (incl Station Square, Housing Sites and etc.) for interfacing issues	60	02-Jan-21	02-Mar-21	02-Jan-21	02-Mar-21	0	2		-			1											52
	ROADWORK/LANDSCAPE WORKS AT PEDESTRIAN STREETS NO.1, 3 & 4	346	18-Dec-21	20-Feb-23	24-Dec-22	24-Feb-24	301	1					-		-									
KTD.RW.2070	Construct roadwork and landscape softworks within Part 3 (incl pedestrian streets)	346	18-Dec-21	20-Feb-23	24-Dec-22	24-Feb-24	301	1				>(_			-	++-1					
CONSTRUCTION OF U	UNDERGROUND UTILITIES AT PEDESTRIAN STREET NO.1	169	03-Mar-21	25-Sep-21	03-Mar-21	17-Dec-21	69	1		V-	+	→												
KTD.PS1.1000	Excavate and construct storm drain pipework (120mL)/catchpit/manholes fm SMH905A to SMH905B	68	03-Mar-21	27-May-21	03-Mar-21	27-May-21	0	1						 			 	 -						
KTD.PS1.1010	Backfill fm SMH905A to SMH906B	20	28-May-21	21-Jun-21	19-Aug-21	10-Sep-21	69	1			-9													
KTD.PS1.1020	Construct fresh/salt watermain pipework (150mL)/chambers along CHC9	39		06-Aug-21		29-Oct-21	69	1]		111					
KTD.PS1.1030	Construct road lighting drawpits and lay cable ducts for Pedestrian Street No.1	39	200000000000000000000000000000000000000			15-Nov-21	69				Γ:								1 3					
KTD.PS1.1040	Backfill up to formation level for Pedestrian Street No.1	28						- 1	ļļ	-														
	UNDERGROUND UTILITIES AT PEDESTRIAN STREET NO.3			25-Sep-21		17-Dec-21	69	1			-	ţ												
KTD.PS3.1000	Excavate and construct storm drain pipework (33mL) to Box Culvert B1	170	28-May-21			17-Dec-21	0	1	1			1							3		l			
KTD.PS3.1010	600 mg vi mga vi	48	28-May-21			24-Jul-21	0	1			F													-
	Backfill pipework area and construct catchpits	29	26-Jul-21	27-Aug-21	26-Jul-21	27-Aug-21	0	1																
KTD.PS3.1020	Construct sewer drain pipework (171mL)/manholes fm FMH10_40 to FMH10_65b	39	28-Aug-21	15-Oct-21	28-Aug-21	15-Oct-21	0	1			وحا	-								+++				
KTD.PS3.1030	Construct salt watermain pipework (150mL)/chambers along CHC10/Construct road lighting drawpits and lay cable ducts	48	14-Sep-21	11-Nov-21	14-Sep-21	11-Nov-21	0	1			L													
KTD.PS3.1040	Backfill up to formation level for Pedestrian Street No.3	31	12-Nov-21	17-Dec-21	12-Nov-21	17-Dec-21	0	1	†	- <u> </u> -		<u> </u>							1	++				-
CONSTRUCTION OF U	NDERGROUND UTILITIES AT PEDESTRIAN STREET NO.4	170	28-May-21	17-Dec-21	28-May-21	17-Dec-21	0				1													
Milestone	Planned Work					Rev	v. 41									Date		Revision	Ī	Cł	necked		Approv	
Critical Milestone	Summary ED/2018/05 Kai T	ak De	velopn	nent - C	Stano El			uro M.	orks of	the Fa-	mer M.	ret A	DEO		30-N			Program		HL .		RI	1 7.01	_
	LD/2010/03 Kal I	an De	verobii	ieiir . S	raye of	ning:	อแนตใ	ure VVC	nks at	uie ror	mer No	orth A	pron Are	a			_		_					_
Critical Remaining	Work					RKS PF							•		129-D	ec-23	Works	Program	nme li	HL		IRL		

	Activity Name	Dur (d)	Early Start	Early Finish	Late Start	Luic i illisi	Total Float	Calendar		SOND JFMAMJ		DJFM	2022 AMJJASI	ND JEM	2023 AM J J	ASOND	JEMAL	2024 VI.II.II.AI.S	OND	I E M A M	2025	ND IE	E AAL A
KTD.PS4.1000	Excavate and construct storm drain pipework (192mL)/catchpil/manhole fm SMH505 to SMH1005A	48	28-May-21	24-Jul-21	28-May-21	24-Jul-21	0	1		L				1.75		I O IN D	- I m A	- O O A	TAIND	4 MAM	ANIMA	MARK	Tul
KTD.PS4.1010	Excavate and construct sewer drain pipework (165mL)/manhole fm FMH25_30 to FMH25_10	51	22-Jun-21	20-Aug-21	22-Jun-21	20-Aug-21	0	1		\												į	
KTD.PS4.1020	Backfill pipework area and construct fresh watermain pipework (170mL)/chambers along CHC11	39	21-Aug-21	07-Oct-21	21-Aug-21	07-Oct-21	0	1				1							 	 			
KTD.PS4.1030	Construct road lighting drawpits and lay cable ducts	29	08-Oct-21	11-Nov-21	08-Oct-21	11-Nov-21	0	1			L												
KTD.PS4.1040	Backfill up to formation level for Pedestrian Street No.4	31	12-Nov-21	17-Dec-21	12-Nov-21	17-Dec-21	0	1								1-1-1-1			┉╁				
KTD.PS4.1050	Planned Completion of Underground Utilities/Services within Part 3 (Related to Section 5)	0		17-Dec-21		17-Dec-21	0	2			E	→											
CONSTRUCTION OF F	PEDESTRIAN STREET NO.2 WITHIN PART 4	336	23-Nov-20	11-Jan-22	23-Nov-20	24-Feb-24	629					-				1			┼╌╂┼				
KTD.PS2.1000	Liaison/coordinate with adjacent projects (incl Station Square, Housing Sites and etc.) for interfacing issues	60	23-Nov-20	21-Jan-21	23-Nov-20	21-Jan-21	0	2															
KTD.PS2.1010	Excavate and construct storm drain pipework (59mL) /catchpil/manholes from SMH404 to SMH402	28	22-Jan-21	26-Feb-21	22-Jan-21	26-Feb-21	0	1	-							 		- <mark> </mark>	⊹} ⊹	 			
KTD.PS2.1020	Backfill fm SMH404 to SMH402/Excavate and construct storm drain pipework (59mL)/catchpit/manhole fm SMH402 to SMH401	29	19-Feb-21	24-Mar-21	19-Feb-21	24-Mar-21	0	1		<u>_</u>													
KTD.PS2.1030	Backfill fm SMH402 to SMH401/Excavate and construct storm drain pipework (59mL)/catchpit/manhole fm SMH401 to SMH400	26	17-Mar-21	20-Apr-21	17-Mar-21	20-Apr-21	0	1	ļ						<u>-</u>				ļ ļ				
KTD.PS2.1040	Backfill within Part 4 and construct fresh watermain pipework (164mL)/chambers from CH179 to CH15	39	13-Apr-21	29-May-21	13-Apr-21	29-May-21	0	1														İ	į
KTD.PS2.1050	Construct road lighting drawpits and lay cable ducts/Backfill upto formation level for Pedestrian Street No.2	26			31-May-21		0	1	ļ			- -						<mark>.</mark> <mark>.</mark>		ļi			
KTD.PS2.1060	Planned Completion of Underground Utilities/Services within Part 4 (Related to Section 4)	0	-	30-Jun-21		30-Jun-21	0	2		6 ,													
KTD.PS2.1070	Construct roadwork and landscape softworks within Part 4 (incl pedestrian street)	160	02-Jul-21	11-Jan-22		24-Feb-24	630	1	ļ			<u>.</u> jj.					J						
CONSTRUCTION OF R	ROAD L16 WITHIN PART 6	303			-	-11000000000	500000	-			1	7											
KTD.RW.2090	Liasion with developer of the sites 2A4, 2A5(B) and 2A10 and construction of drainage and sewage works within Part 6	156			100000000000000000000000000000000000000	30-Jun-25		1	ļ.,			<u> </u>				V							
KTD.RW.2100	Construct roadwork, remaining Uus/services and landscape softworks within Part 6 (incl remaining Road L16)		23-Dec-23			23-Sep-24	66	1										7					
West (1) 10 10 10 10 10 10 10 10 10 10 10 10 10	ROAD D1 WITHIN PART 5	147	08-Jul-24		28-Dec-24			1				<u>lii</u> .											
KTD.RW.2080		312	30-Jun-22			27-Dec-23		1					1										
	Construct roadwork, underground utilities/services within Part 5	312	30-Jun-22	18-Jul-23		27-Dec-23		1															
	INDERGROUND UTILITIES WITHIN PARTS 1B, 6A AND 7 AND REMAINING AT ALL PARTS	312	13-Dec-23	31-Dec-24	13-Jun-25	30-Jun-26	441									V			-		1		
KTD.RW.2110	Construct underground utilities/services within remaining works of all Parts	312	13-Dec-23	31-Dec-24	13-Jun-25	30-Jun-26	441	1								i i							
	F UNDERGROUND UTILITIES WITHIN PARTS 6A AND 7	187	28-Dec-23	14-Aug-24	11-Nov-25	30-Jun-26	555									+					+		-
KTD.P67.1000	Excavate/install FWM and SWM from CH400 to CH350 (50mL) and fittings	62	28-Dec-23	12-Mar-24	11-Nov-25	24-Jan-26	555	1								l.							
KTD.P67.1010	Backfill FWM and SWM from CH400 to CH350	21	13-Mar-24	10-Apr-24	26-Jan-26	21-Feb-26	555	1		1-1-1-1		1									· 		
KTD.P67.1020	Excavate/install FWM and SWM from CH350 to CH300 (50mL) and fittings and chambers	83	11-Apr-24	20-Jul-24	23-Feb-26	04-Jun-26	555	1										<u> </u>					
KTD.P67.1030	Backfill FWM and SWM from CH350 to CH300	21	22-Jul-24	14-Aug-24	05-Jun-26	30-Jun-26	555	1		-		 -									- 		j-
KTD.P67.1040	Planned Completion of Underground Utilities/Services within Parts 6A and 7 (Related to Section 2)	0		14-Aug-24	1	30-Jun-26	685	2															
NSTRUCTION OF AD	DITIONAL COVER WALKWAY FP3 UNDER PMI 006	115	30-Nov-20	23-Apr-21	30-Nov-20	23-Apr-21	0	and the same			····	·									.		
TD.FP3.1000	Land allocation/taking over from MTRC/LandsD for construction of additional footpath and cover walkway FP3	0	30-Nov-20		30-Nov-20		0	2		7					i							l	- 1
TD.FP3.1010	Site clearence and formation works (1 team)	18	30-Nov-20	19-Dec-20	30-Nov-20	19-Dec-20	0	1				·}}-					•••••				- 		
TD.FP3.1020	Construction of storm drain system (incl. u-channel and catch pits, 15m3 conc., 1 team)	18	07-Dec-20	29-Dec-20	07-Dec-20	29-Dec-20	0	1															į
TD.FP3.1030	Implement TTA for come ction of storm drain system to existing manhole	1	30-Dec-20	30-Dec-20		07-Apr-21	76	1				ļļ.									4		
D.FP3.1040	Remove pavement, excavate for drain pipe laying and cast concrete surround (10m-L, 5.4m3 exca, 2m3 conc, 1 team)	8	31-Dec-20	09-Jan-21		16-Apr-21	76	1															
TD.FP3.1050	Backfilling and reinstalement of existing pavement (5m2, 1 team)	5	11-Jan-21	15-Jan-21	17-Apr-21	22-Apr-21	76	-	ļ			.ļ								<u> </u>			
TD.FP3.1060	Site clearenc and remove TTA to resume traffic	1	16-Jan-21	16-Jan-21		23-Apr-21	76	1															
TD.FP3.1070	Placing concrete blocks foundation and erection of site hoarding (45m-L, 1 team)	6		5200000000000				1	ļ	.		<u> </u>								L	<u>.ll.</u>		
TD.FP3.1080	Construction of foundation for footpath cover (230m3 conc, 1 team)				21-Dec-20		0	1	1	E													1
D.FP3.1090	Installation of steel frame of footpath cover, site hoarding and lighting system	12			21-Dec-20		0	1	<u> </u>			ļļ.											
D.FP3.1100	Placing sub-base and construction of footpath pavement (45m3 sub-base, 35m3 conc, 1 team)	15			30-Dec-20		0	1															T
D.FP3.1104	Construction/Installation for additional works for FP3 under CE028	15		16-Jan-21			0	1		4													1
D.FP3.1105	Provision of power supply by CLP for lighting system at FP3 (CE028)	76	18-Jan-21			23-Apr-21	0	1															
ID.FP3.1110	79 (1986) 18 (199	76	18-Jan-21		18-Jan-21	23-Apr-21	0	1		-												İ	
	Planned Completion of Additional Footpath and Cover Walkway FP3 under PMI 006	0		23-Apr-21		23-Apr-21	0	2		-7										i	1		-1-
ECT ESTABLISHME		1450	12-Jan-22	31-Dec-25	27-Sep-23	30-Jun-26	181	2				-			- -					-	++	\rightarrow	
EW.1000	Establishment works for all landscape softworks (except Parts 3, 4 and 6)	365	19-Jul-23	17-Jul-24	28-Dec-23	26-Dec-24	162	2				1 1				······································	·			/ 	1		
EW.1010	Establishment works for landscape softworks within Part 3 (Subj to excision within 416 days)	365	21-Feb-23	20-Feb-24	26-Feb-24	24-Feb-25	370	2						L-									
EW.1020	Establishment works for landscape softworks within Part 4 (Subj to excision within 244 days)	365	12-Jan-22	11-Jan-23	26-Feb-24	24-Feb-25	775	2		1-1-1-1									-++		 		
EW.1030	Establishment works for landscape softworks within Part 6	365	01-Jan-25	31-Dec-25	01-Jul-25	30-Jun-26	181	2	1								1						
EW.1040	Establishment works for landscape softworks under Section 1	365	27-Sep-23	25-Sep-24	27-Sep-23	25-Sep-24	0	2		 		 					<u></u>		-		ļ		
	Planned Contract Completion Date	0		31-Dec-25		30-Jun-26	181		1	1 1 1 1		1 1	1 1	1 1		1 1		1		8	1 1		- 1

▼ Milestone
Planned Work

▼ Critical Milestone
Summary

Rev. 41
ED/2018/05 Kai Tak Development - Stage 5B Infrastructure Works at the Former North Apron Area
WORKS PROGRAMME
(Page 13 of 13)

Date	Revision	Checked	Approved
30-Nov-23	Works Programme	HL	RL
29-Dec-23	Works Programme	HL	RL
05-Feb-24	Works Programme	HL	RL

Appendix C – Weather information

General Information

	Absolute Daily	Absolute Daily		Mean
Date	Min	Max	Total Rainfall	Relative
Date	Temperature	Temperature	(mm)	Humidity
	(°C)	(°C)		(%)
01/11/2023	23.6	29.1	0	70
02/11/2023	24.4	28.4	0	75
03/11/2023	24.3	29.1	0	78
04/11/2023	24.7	29.4	0	76
05/11/2023	25	30.1	0	77
06/11/2023	25.3	30.7	0	65
07/11/2023	25.3	26.8	0	70
08/11/2023	24.7	26	0	77
09/11/2023	24.8	27.3	Trace	81
10/11/2023	25.6	29.3	0	82
11/11/2023	24.8	26.5	2.5	85
12/11/2023	22	26.6	0.6	77
13/11/2023	20.3	25.2	0	67
14/11/2023	18.9	23.9	0	70
15/11/2023	20.7	25.2	0	71
16/11/2023	17.3	24	0	65
17/11/2023	15.6	21.9	0	37
18/11/2023	16.6	23	0	42
19/11/2023	18.5	23.3	0	59
20/11/2023	19	24.6	0	65
21/11/2023	20.3	24.6	0	70
22/11/2023	20.5	25.7	0	73
23/11/2023	20.5	26.3	0	74
24/11/2023	21.5	25	0	67
25/11/2023	20	24.3	0	66
26/11/2023	19.8	25.3	0	68
27/11/2023	20.2	26.7	0	68
28/11/2023	20.2	25.4	Trace	61
29/11/2023	21.2	24	0.2	73
30/11/2023	21.9	26	0	73
NOTE1: The above	e weather informat	tion was obtained f	rom manned wea	ther station of

NOTE1: The above weather	information	was	obtained	from	manned	weather	station	of
Hong Kong Observatory.								

NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=11

	Absolute Daily	Absolute Daily		Mean
Date	Min	Max	Total Rainfall	Relative
Date	Temperature	Temperature	(mm)	Humidity
	(°C)	(°C)		(%)
01/12/2023	19.6	23.2	0	69
02/12/2023	18.2	21.5	0	70
03/12/2023	20.1	23.3	Trace	73
04/12/2023	20.5	24.4	Trace	76
05/12/2023	19.7	24.1	0	73
06/12/2023	19.9	22.5	Trace	67
07/12/2023	18.4	25.1	0	47
08/12/2023	19.2	24	0	68
09/12/2023	21.6	24.9	0	80
10/12/2023	22.5	26.3	Trace	80
11/12/2023	22.3	27.3	0.3	85
12/12/2023	22.3	28.7	0.3	80
13/12/2023	21.6	23.2	Trace	82
14/12/2023	21.7	24.6	Trace	81
15/12/2023	23.2	26.9	0	81
16/12/2023	13.5	23.9	0.1	71
17/12/2023	11.4	15.2	0	69
18/12/2023	14.8	19	Trace	80
19/12/2023	14.7	19	0	75
20/12/2023	10.8	15.6	0	65
21/12/2023	9.8	12.3	0	65
22/12/2023	8.6	12.3	0	51
23/12/2023	8.1	13.3	0.2	58
24/12/2023	10.1	16.5	0	52
25/12/2023	12.1	18.2	0	51
26/12/2023	14.5	19.6	0	63
27/12/2023	16.6	21.8	Trace	62
28/12/2023	18.2	23.6	Trace	73
29/12/2023	18.3	21	0	79
30/12/2023	18.3	23	Trace	70
31/12/2023	19	25.7	0	73
NOTE1: The above	e weather informat	tion was obtained f	rom manned wea	ther station of

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=12

General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)	Mean Relative Humidity (%)
01/01/2024	18.8	22	0	75
02/01/2024	17.8	20.5	0	76
03/01/2024	15.7	21.6	0	64
04/01/2024	15.4	19.6	0	67
05/01/2024	16.6	22	0	75
06/01/2024	17.8	23.8	0	76
07/01/2024	18.6	21.8	0	71
08/01/2024	17.7	20.6	Trace	73
09/01/2024	18.1	23.9	Trace	77
10/01/2024	17.9	23.2	0	67
11/01/2024	17.6	21.5	Trace	69
12/01/2024	17.1	21.8	0	75
13/01/2024	17.8	22	0	57
14/01/2024	18.5	23.8	0	56
15/01/2024	18.8	24.8	0	71
16/01/2024	17.5	20.5	0	75
17/01/2024	17.7	20.6	0.1	72
18/01/2024	19.1	24.2	0	74
19/01/2024	19.2	24.2	0	76
20/01/2024	19.5	24.6	0	75
21/01/2024	16.3	21.3	Trace	68
22/01/2024	9.8	18.5	0.5	72
23/01/2024	6.3	10.4	2.7	75
24/01/2024	6.5	12.5	0	59
25/01/2024	9.5	15.5	0	56
26/01/2024	13.1	17.8	0	61
27/01/2024	13.1	18.8	1	67
28/01/2024	11.7	15.7	2.4	83
29/01/2024	14.3	17.8	Trace	82
30/01/2024	16.8	20.2	Trace	88
31/01/2024	17.9	20.2	Trace	92

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=01

Kai Tak Runway Park Information

Absolute Daily Min	Absolute Daily Max
	Temperature (°C)
	29.2
	27.4
24.3	28.6
24.6	29.4
24.8	29.7
25.1	32.0
25.4	27.1
24.5	25.7
24.6	26.8
25.5	29.1
24.5	26.3
22.0	26.4
20.4	25.5
19.1	24.6
20.6	25.3
17.1	24.4
15.9	22.9
16.5	23.8
18.7	23.6
19.0	25.4
20.1	25.6
20.5	26.4
20.1	27.8
21.5	25.4
19.8	24.8
19.4	26.0
19.8	28.4
20.5	25.5
20.8	24.2
21.7	26.8
	Temperature (°C) 23.6 24.3 24.3 24.6 24.8 25.1 25.4 24.5 24.6 25.5 24.5 22.0 20.4 19.1 20.6 17.1 15.9 16.5 18.7 19.0 20.1 20.5 20.1 21.5 19.8 19.4 19.8 20.5 20.8

NOTE1: The above weather information was obtained from manned weather station of Kai Tak Runway Park.

https://i-lens.hk/hkweather/history chart.php?date=2023-11-01&chart type=DG TEMP

Date	Absolute Daily Min	Absolute Daily Max
Date	Temperature (°C)	Temperature (°C)
01/12/2023	19.6	24.2
02/12/2023	18.3	21.6
03/12/2023	20.2	23.9
04/12/2023	20.3	25.1
05/12/2023	19.6	24.5
06/12/2023	19.7	23.5
07/12/2023	18.0	26.0
08/12/2023	18.8	25.0
09/12/2023	21.7	25.5
10/12/2023	22.5	27.4
11/12/2023	22.3	26.6
12/12/2023	22.3	29.9
13/12/2023	21.5	22.8
14/12/2023	21.3	24.6
15/12/2023	22.9	26.5
16/12/2023	13.9	23.9
17/12/2023	12.0	15.3
18/12/2023	14.9	19.1
19/12/2023	14.5	20.6
20/12/2023	10.4	26.6
21/12/2023	9.8	13.0
22/12/2023	9.0	13.0
23/12/2023	7.6	15.1
24/12/2023	9.6	18.6
25/12/2023	11.4	20.3
26/12/2023	14.6	20.3
27/12/2023	17.3	22.6
28/12/2023	18.3	24.0
29/12/2023	18.1	21.2
30/12/2023	18.6	23.3
31/12/2023	18.6	25.7

NOTE1: The above weather information was obtained from manned weather station of Kai Tak Runway Park. https://i-lens.hk/hkweather/history_chart.php?date=2023-12-01&chart_type=DG_TEMP

Kai Tak Runway Park Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)
01/01/2024	18.8	22.3
02/01/2024	17.7	21.0
03/01/2024	15.5	23.3
04/01/2024	15.2	19.7
05/01/2024	16.4	21.7
06/01/2024	17.5	23.0
07/01/2024	18.5	21.9
08/01/2024	17.8	20.6
09/01/2024	18.1	21.7
10/01/2024	17.9	25.0
11/01/2024	17.2	21.8
12/01/2024	17.0	21.5
13/01/2024	17.8	22.3
14/01/2024	18.6	24.9
15/01/2024	18.1	24.4
16/01/2024	17.4	20.0
17/01/2024	17.5	21.2
18/01/2024	19.8	24.9
19/01/2024	18.9	24.8
20/01/2024	19.4	26.2
21/01/2024	16.5	21.7
22/01/2024	9.9	18.6
23/01/2024	6.1	11.0
24/01/2024	6.6	13.3
25/01/2024	9.9	16.9
26/01/2024	13.1	18.0
27/01/2024	13.4	18.4
28/01/2024	11.6	15.9
29/01/2024	14.3	18.2
30/01/2024	16.9	20.5
31/01/2024	17.9	20.5

NOTE1: The above weather information was obtained from manned weather station of Kai Tak Runway Park. https://i-lens.hk/hkweather/history_chart.php?date=2024-01-01&chart_type=DG_TEMP

Page 5 of 29

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/11/2023	0:00	0.4	135	02/11/2023	0:00	0.4	112.5	03/11/2023	0:00	0.9	90	04/11/2023	0:00	1.3	270
01/11/2023	1:00	0.4	112.5	02/11/2023	1:00	0.9	112.5	03/11/2023	1:00	1.3	112.5	04/11/2023	1:00	0.9	270
01/11/2023	2:00	0.4	112.5	02/11/2023	2:00	0.9	90	03/11/2023	2:00	1.8	112.5	04/11/2023	2:00	1.3	247.5
01/11/2023	3:00	0.4	112.5	02/11/2023	3:00	0.4	90	03/11/2023	3:00	2.2	112.5	04/11/2023	3:00	1.8	270
01/11/2023	4:00	0.4	135	02/11/2023	4:00	0.4	112.5	03/11/2023	4:00	1.3	315	04/11/2023	4:00	2.2	270
01/11/2023	5:00	0.4	112.5	02/11/2023	5:00	0.9	112.5	03/11/2023	5:00	0.4	337.5	04/11/2023	5:00	1.3	247.5
01/11/2023	6:00	0.4	112.5	02/11/2023	6:00	1.3	90	03/11/2023	6:00	1.3	112.5	04/11/2023	6:00	0.9	247.5
01/11/2023	7:00	0.4	112.5	02/11/2023	7:00	1.3	90	03/11/2023	7:00	1.8	90	04/11/2023	7:00	0.4	90
01/11/2023	8:00	0.4	112.5	02/11/2023	8:00	0.9	112.5	03/11/2023	8:00	1.3	112.5	04/11/2023	8:00	0.4	90
01/11/2023	9:00	0.4	315	02/11/2023	9:00	0.4	112.5	03/11/2023	9:00	1.3	112.5	04/11/2023	9:00	0.4	112.5
01/11/2023	10:00	0.4	337.5	02/11/2023	10:00	0.9	112.5	03/11/2023	10:00	1.8	90	04/11/2023	10:00	0.4	112.5
01/11/2023	11:00	0.4	112.5	02/11/2023	11:00	0.9	90	03/11/2023	11:00	1.8	90	04/11/2023	11:00	0.4	135
01/11/2023	12:00	0.9	90	02/11/2023	12:00	0.4	90	03/11/2023	12:00	1.3	22.5	04/11/2023	12:00	0.4	112.5
01/11/2023	13:00	0.4	112.5	02/11/2023	13:00	0.4	112.5	03/11/2023	13:00	1.3	45	04/11/2023	13:00	0.4	112.5
01/11/2023	14:00	0.4	112.5	02/11/2023	14:00	0.9	112.5	03/11/2023	14:00	1.8	45	04/11/2023	14:00	0.4	112.5
01/11/2023	15:00	0.4	112.5	02/11/2023	15:00	1.3	90	03/11/2023	15:00	1.8	112.5	04/11/2023	15:00	0.4	112.5
01/11/2023	16:00	0.4	135	02/11/2023	16:00	1.3	90	03/11/2023	16:00	2.2	112.5	04/11/2023	16:00	0.4	315
01/11/2023	17:00	0.4	112.5	02/11/2023	17:00	0.4	135	03/11/2023	17:00	2.7	337.5	04/11/2023	17:00	0.4	337.5
01/11/2023	18:00	0.4	112.5	02/11/2023	18:00	0	135	03/11/2023	18:00	2.2	112.5	04/11/2023	18:00	0.4	112.5
01/11/2023	19:00	0.4	112.5	02/11/2023	19:00	0.4	135	03/11/2023	19:00	2.2	45	04/11/2023	19:00	0.9	90
01/11/2023	20:00	0.4	112.5	02/11/2023	20:00	0.4	135	03/11/2023	20:00	2.7	112.5	04/11/2023	20:00	0.4	112.5
01/11/2023	21:00	0.4	315	02/11/2023	21:00	0.4	112.5	03/11/2023	21:00	1.3	90	04/11/2023	21:00	0.9	112.5
01/11/2023	22:00	0.4	337.5	02/11/2023	22:00	0.9	112.5	03/11/2023	22:00	1.3	90	04/11/2023	22:00	0.4	112.5
01/11/2023	23:00	0.4	112.5	02/11/2023	23:00	0.4	112.5	03/11/2023	23:00	0.4	90	04/11/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/11/2023	0:00	0.9	112.5	06/11/2023	0:00	0.4	135	07/11/2023	0:00	0.9	157.5	08/11/2023	0:00	0.4	157.5
05/11/2023	1:00	2.2	112.5	06/11/2023	1:00	0.4	67.5	07/11/2023	1:00	0.9	22.5	08/11/2023	1:00	0.9	157.5
05/11/2023	2:00	1.8	90	06/11/2023	2:00	1.3	112.5	07/11/2023	2:00	0.4	22.5	08/11/2023	2:00	0.9	22.5
05/11/2023	3:00	1.8	112.5	06/11/2023	3:00	0.9	135	07/11/2023	3:00	0.4	45	08/11/2023	3:00	0.4	22.5
05/11/2023	4:00	1.8	90	06/11/2023	4:00	0.4	112.5	07/11/2023	4:00	0.9	135	08/11/2023	4:00	0.4	45
05/11/2023	5:00	1.8	90	06/11/2023	5:00	0.9	112.5	07/11/2023	5:00	0.9	112.5	08/11/2023	5:00	0.9	135
05/11/2023	6:00	1.8	67.5	06/11/2023	6:00	0.9	90	07/11/2023	6:00	1.3	135	08/11/2023	6:00	0.4	112.5
05/11/2023	7:00	1.3	157.5	06/11/2023	7:00	0.9	292.5	07/11/2023	7:00	1.3	135	08/11/2023	7:00	0.4	135
05/11/2023	8:00	1.3	225	06/11/2023	8:00	0.9	112.5	07/11/2023	8:00	0.9	22.5	08/11/2023	8:00	0.4	112.5
05/11/2023	9:00	0.9	22.5	06/11/2023	9:00	0.9	247.5	07/11/2023	9:00	0.4	112.5	08/11/2023	9:00	0.4	90
05/11/2023	10:00	0.9	22.5	06/11/2023	10:00	0.9	247.5	07/11/2023	10:00	0.4	112.5	08/11/2023	10:00	0.9	90
05/11/2023	11:00	1.3	337.5	06/11/2023	11:00	1.3	315	07/11/2023	11:00	1.3	112.5	08/11/2023	11:00	1.3	135
05/11/2023	12:00	1.8	270	06/11/2023	12:00	0.9	157.5	07/11/2023	12:00	0.4	112.5	08/11/2023	12:00	1.3	90
05/11/2023	13:00	0.9	337.5	06/11/2023	13:00	0.9	22.5	07/11/2023	13:00	0.9	292.5	08/11/2023	13:00	0.4	315
05/11/2023	14:00	0.9	90	06/11/2023	14:00	0.4	22.5	07/11/2023	14:00	0.4	112.5	08/11/2023	14:00	0.4	67.5
05/11/2023	15:00	0.9	22.5	06/11/2023	15:00	0.4	45	07/11/2023	15:00	0.4	112.5	08/11/2023	15:00	1.3	112.5
05/11/2023	16:00	0.9	22.5	06/11/2023	16:00	0.9	135	07/11/2023	16:00	0.4	135	08/11/2023	16:00	0.9	135
05/11/2023	17:00	0.9	22.5	06/11/2023	17:00	0.9	112.5	07/11/2023	17:00	0.9	135	08/11/2023	17:00	0.4	112.5
05/11/2023	18:00	0.4	22.5	06/11/2023	18:00	1.3	135	07/11/2023	18:00	0.4	112.5	08/11/2023	18:00	0.9	112.5
05/11/2023	19:00	0.4	90	06/11/2023	19:00	1.3	135	07/11/2023	19:00	0.9	67.5	08/11/2023	19:00	0.9	90
05/11/2023	20:00	0.4	90	06/11/2023	20:00	0.9	22.5	07/11/2023	20:00	0.9	112.5	08/11/2023	20:00	0.9	67.5
05/11/2023	21:00	0.4	90	06/11/2023	21:00	0.4	112.5	07/11/2023	21:00	0.9	337.5	08/11/2023	21:00	0.9	112.5
05/11/2023	22:00	0.9	247.5	06/11/2023	22:00	0.4	112.5	07/11/2023	22:00	0.4	247.5	08/11/2023	22:00	0.9	337.5
05/11/2023	23:00	0.4	180	06/11/2023	23:00	1.3	112.5	07/11/2023	23:00	0.4	247.5	08/11/2023	23:00	0.9	337.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/11/2023	0:00	0.9	157.5	10/11/2023	0:00	0.9	22.5	11/11/2023	0:00	0.9	157.5	12/11/2023	0:00	0.4	22.5
09/11/2023	1:00	0.4	202.5	10/11/2023	1:00	1.3	22.5	11/11/2023	1:00	0.4	135	12/11/2023	1:00	0.4	22.5
09/11/2023	2:00	0.4	112.5	10/11/2023	2:00	1.3	45	11/11/2023	2:00	0.9	157.5	12/11/2023	2:00	0.9	45
09/11/2023	3:00	1.3	157.5	10/11/2023	3:00	0.9	135	11/11/2023	3:00	0.9	202.5	12/11/2023	3:00	0.9	135
09/11/2023	4:00	0.9	90	10/11/2023	4:00	0.4	112.5	11/11/2023	4:00	0.9	135	12/11/2023	4:00	1.3	112.5
09/11/2023	5:00	0.4	90	10/11/2023	5:00	0.9	135	11/11/2023	5:00	0.9	315	12/11/2023	5:00	1.3	135
09/11/2023	6:00	0.4	22.5	10/11/2023	6:00	1.3	135	11/11/2023	6:00	0.9	112.5	12/11/2023	6:00	0.9	135
09/11/2023	7:00	1.3	90	10/11/2023	7:00	0.9	22.5	11/11/2023	7:00	0.9	225	12/11/2023	7:00	0.4	22.5
09/11/2023	8:00	0.9	45	10/11/2023	8:00	0.4	112.5	11/11/2023	8:00	0.9	225	12/11/2023	8:00	0.4	112.5
09/11/2023	9:00	0.4	90	10/11/2023	9:00	0.4	112.5	11/11/2023	9:00	1.3	157.5	12/11/2023	9:00	1.3	112.5
09/11/2023	10:00	0.9	90	10/11/2023	10:00	1.3	112.5	11/11/2023	10:00	0.9	112.5	12/11/2023	10:00	0.9	112.5
09/11/2023	11:00	0.9	112.5	10/11/2023	11:00	0.9	112.5	11/11/2023	11:00	0.4	180	12/11/2023	11:00	0.4	112.5
09/11/2023	12:00	0.9	202.5	10/11/2023	12:00	0.4	315	11/11/2023	12:00	0.4	67.5	12/11/2023	12:00	0.4	112.5
09/11/2023	13:00	0.9	45	10/11/2023	13:00	0.9	67.5	11/11/2023	13:00	1.3	112.5	12/11/2023	13:00	1.3	135
09/11/2023	14:00	0.9	45	10/11/2023	14:00	1.3	90	11/11/2023	14:00	0.9	135	12/11/2023	14:00	0.9	90
09/11/2023	15:00	1.8	90	10/11/2023	15:00	1.8	90	11/11/2023	15:00	0.4	112.5	12/11/2023	15:00	1.8	157.5
09/11/2023	16:00	1.3	112.5	10/11/2023	16:00	0.9	90	11/11/2023	16:00	0.9	112.5	12/11/2023	16:00	1.8	90
09/11/2023	17:00	1.8	112.5	10/11/2023	17:00	1.3	112.5	11/11/2023	17:00	0.9	90	12/11/2023	17:00	1.8	112.5
09/11/2023	18:00	2.7	135	10/11/2023	18:00	0.9	22.5	11/11/2023	18:00	0.9	292.5	12/11/2023	18:00	1.8	112.5
09/11/2023	19:00	2.2	112.5	10/11/2023	19:00	1.3	22.5	11/11/2023	19:00	0.9	112.5	12/11/2023	19:00	1.3	112.5
09/11/2023	20:00	1.8	135	10/11/2023	20:00	1.3	22.5	11/11/2023	20:00	0.9	337.5	12/11/2023	20:00	1.3	90
09/11/2023	21:00	1.8	90	10/11/2023	21:00	0.4	22.5	11/11/2023	21:00	0.4	247.5	12/11/2023	21:00	0.9	112.5
09/11/2023	22:00	0.4	112.5	10/11/2023	22:00	0.4	22.5	11/11/2023	22:00	0.4	157.5	12/11/2023	22:00	0.9	135
09/11/2023	23:00	0.4	112.5	10/11/2023	23:00	0.9	22.5	11/11/2023	23:00	0.4	157.5	12/11/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/11/2023	0:00	0.4	22.5	14/11/2023	0:00	0.9	157.5	15/11/2023	0:00	1.8	135	16/11/2023	0:00	0.9	135
13/11/2023	1:00	0.4	22.5	14/11/2023	1:00	0.9	22.5	15/11/2023	1:00	0.9	67.5	16/11/2023	1:00	0.9	112.5
13/11/2023	2:00	0.9	45	14/11/2023	2:00	0.4	22.5	15/11/2023	2:00	1.3	112.5	16/11/2023	2:00	0.9	135
13/11/2023	3:00	0.4	135	14/11/2023	3:00	0.4	45	15/11/2023	3:00	0.9	112.5	16/11/2023	3:00	1.3	112.5
13/11/2023	4:00	0.4	112.5	14/11/2023	4:00	0.9	135	15/11/2023	4:00	0.4	135	16/11/2023	4:00	0.9	135
13/11/2023	5:00	0.9	135	14/11/2023	5:00	0.9	112.5	15/11/2023	5:00	0.4	135	16/11/2023	5:00	1.3	67.5
13/11/2023	6:00	0.4	135	14/11/2023	6:00	0.4	135	15/11/2023	6:00	0.4	135	16/11/2023	6:00	1.3	157.5
13/11/2023	7:00	0.9	22.5	14/11/2023	7:00	0	135	15/11/2023	7:00	0.9	67.5	16/11/2023	7:00	1.3	135
13/11/2023	8:00	0.4	45	14/11/2023	8:00	0	22.5	15/11/2023	8:00	0.9	157.5	16/11/2023	8:00	1.3	112.5
13/11/2023	9:00	0.4	135	14/11/2023	9:00	0	112.5	15/11/2023	9:00	0.9	67.5	16/11/2023	9:00	0.9	112.5
13/11/2023	10:00	0.4	202.5	14/11/2023	10:00	0	112.5	15/11/2023	10:00	0.4	112.5	16/11/2023	10:00	0.9	135
13/11/2023	11:00	0.4	202.5	14/11/2023	11:00	0.9	135	15/11/2023	11:00	0.9	112.5	16/11/2023	11:00	0.9	112.5
13/11/2023	12:00	0.9	135	14/11/2023	12:00	0.9	135	15/11/2023	12:00	0	22.5	16/11/2023	12:00	0.9	135
13/11/2023	13:00	0.4	112.5	14/11/2023	13:00	0.9	112.5	15/11/2023	13:00	0.4	45	16/11/2023	13:00	0.9	135
13/11/2023	14:00	0.9	112.5	14/11/2023	14:00	0.9	90	15/11/2023	14:00	0.4	315	16/11/2023	14:00	0.9	112.5
13/11/2023	15:00	0.4	112.5	14/11/2023	15:00	0.9	90	15/11/2023	15:00	0.4	112.5	16/11/2023	15:00	0.9	135
13/11/2023	16:00	0.4	135	14/11/2023	16:00	0.9	90	15/11/2023	16:00	0.4	135	16/11/2023	16:00	1.3	67.5
13/11/2023	17:00	0.4	270	14/11/2023	17:00	0.9	90	15/11/2023	17:00	0.4	112.5	16/11/2023	17:00	1.3	157.5
13/11/2023	18:00	0.4	135	14/11/2023	18:00	0.9	90	15/11/2023	18:00	0.4	45	16/11/2023	18:00	1.3	135
13/11/2023	19:00	0.4	90	14/11/2023	19:00	0.9	90	15/11/2023	19:00	0.4	315	16/11/2023	19:00	1.3	112.5
13/11/2023	20:00	0.4	22.5	14/11/2023	20:00	0.4	90	15/11/2023	20:00	0.4	112.5	16/11/2023	20:00	0.9	112.5
13/11/2023	21:00	0.4	112.5	14/11/2023	21:00	1.8	90	15/11/2023	21:00	0.4	135	16/11/2023	21:00	0.9	135
13/11/2023	22:00	0.4	90	14/11/2023	22:00	1.3	135	15/11/2023	22:00	0.4	112.5	16/11/2023	22:00	0.9	112.5
13/11/2023	23:00	0.4	67.5	14/11/2023	23:00	1.3	112.5	15/11/2023	23:00	1.3	90	16/11/2023	23:00	0.9	135

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/11/2023	0:00	0.9	112.5	18/11/2023	0:00	0.9	292.5	19/11/2023	0:00	1.3	90	20/11/2023	0:00	0.4	22.5
17/11/2023	1:00	0.9	67.5	18/11/2023	1:00	0.9	112.5	19/11/2023	1:00	1.3	135	20/11/2023	1:00	0.9	337.5
17/11/2023	2:00	0.9	112.5	18/11/2023	2:00	0.9	135	19/11/2023	2:00	0.9	135	20/11/2023	2:00	0.9	45
17/11/2023	3:00	0.4	337.5	18/11/2023	3:00	0.9	135	19/11/2023	3:00	1.3	112.5	20/11/2023	3:00	1.3	90
17/11/2023	4:00	0.9	67.5	18/11/2023	4:00	1.3	135	19/11/2023	4:00	0.9	202.5	20/11/2023	4:00	1.3	45
17/11/2023	5:00	1.3	67.5	18/11/2023	5:00	0.9	315	19/11/2023	5:00	0.4	180	20/11/2023	5:00	1.3	112.5
17/11/2023	6:00	0.9	90	18/11/2023	6:00	1.3	112.5	19/11/2023	6:00	0.4	337.5	20/11/2023	6:00	1.3	45
17/11/2023	7:00	0.9	90	18/11/2023	7:00	0.9	135	19/11/2023	7:00	0.9	112.5	20/11/2023	7:00	1.3	90
17/11/2023	8:00	0.9	67.5	18/11/2023	8:00	0.4	45	19/11/2023	8:00	0.4	135	20/11/2023	8:00	0.9	67.5
17/11/2023	9:00	0.4	112.5	18/11/2023	9:00	1.3	337.5	19/11/2023	9:00	0.4	135	20/11/2023	9:00	1.3	67.5
17/11/2023	10:00	0.9	67.5	18/11/2023	10:00	0.9	202.5	19/11/2023	10:00	0.4	135	20/11/2023	10:00	1.8	67.5
17/11/2023	11:00	1.3	112.5	18/11/2023	11:00	1.3	45	19/11/2023	11:00	0.4	112.5	20/11/2023	11:00	1.3	67.5
17/11/2023	12:00	0.9	112.5	18/11/2023	12:00	0.9	112.5	19/11/2023	12:00	0.4	112.5	20/11/2023	12:00	0.9	135
17/11/2023	13:00	1.8	112.5	18/11/2023	13:00	0.4	337.5	19/11/2023	13:00	0.9	112.5	20/11/2023	13:00	0.4	135
17/11/2023	14:00	0.4	112.5	18/11/2023	14:00	0.9	67.5	19/11/2023	14:00	2.2	112.5	20/11/2023	14:00	1.3	45
17/11/2023	15:00	1.3	157.5	18/11/2023	15:00	1.3	67.5	19/11/2023	15:00	2.2	112.5	20/11/2023	15:00	0.4	90
17/11/2023	16:00	1.3	90	18/11/2023	16:00	0.9	90	19/11/2023	16:00	2.2	112.5	20/11/2023	16:00	0.4	45
17/11/2023	17:00	0.9	90	18/11/2023	17:00	0.9	90	19/11/2023	17:00	2.2	67.5	20/11/2023	17:00	0.4	112.5
17/11/2023	18:00	1.3	22.5	18/11/2023	18:00	0.4	90	19/11/2023	18:00	0.4	67.5	20/11/2023	18:00	1.3	45
17/11/2023	19:00	1.3	90	18/11/2023	19:00	0.9	90	19/11/2023	19:00	0.9	112.5	20/11/2023	19:00	0.9	90
17/11/2023	20:00	1.8	45	18/11/2023	20:00	0.4	90	19/11/2023	20:00	0.9	90	20/11/2023	20:00	1.3	67.5
17/11/2023	21:00	1.8	90	18/11/2023	21:00	0.4	90	19/11/2023	21:00	1.3	112.5	20/11/2023	21:00	0.9	67.5
17/11/2023	22:00	0.9	90	18/11/2023	22:00	0.4	90	19/11/2023	22:00	1.3	67.5	20/11/2023	22:00	0.9	67.5
17/11/2023	23:00	1.8	90	18/11/2023	23:00	0.9	22.5	19/11/2023	23:00	1.3	67.5	20/11/2023	23:00	0.9	67.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/11/2023	0:00	0.4	90	22/11/2023	0:00	0.4	112.5	23/11/2023	0:00	0.4	90	24/11/2023	0:00	1.3	45
21/11/2023	1:00	0.4	270	22/11/2023	1:00	1.3	45	23/11/2023	1:00	0.9	90	24/11/2023	1:00	0.9	270
21/11/2023	2:00	0.4	112.5	22/11/2023	2:00	0.9	90	23/11/2023	2:00	0.9	67.5	24/11/2023	2:00	0.9	90
21/11/2023	3:00	0.4	45	22/11/2023	3:00	0.9	90	23/11/2023	3:00	0.4	90	24/11/2023	3:00	0.9	337.5
21/11/2023	4:00	1.3	90	22/11/2023	4:00	0.4	67.5	23/11/2023	4:00	0.4	45	24/11/2023	4:00	1.3	90
21/11/2023	5:00	0.4	90	22/11/2023	5:00	0.4	90	23/11/2023	5:00	1.3	270	24/11/2023	5:00	0.4	112.5
21/11/2023	6:00	0.4	67.5	22/11/2023	6:00	0.9	45	23/11/2023	6:00	1.3	90	24/11/2023	6:00	1.3	67.5
21/11/2023	7:00	0.9	90	22/11/2023	7:00	0.4	270	23/11/2023	7:00	0.4	337.5	24/11/2023	7:00	0.9	67.5
21/11/2023	8:00	0.4	45	22/11/2023	8:00	0.4	90	23/11/2023	8:00	0.4	90	24/11/2023	8:00	0.9	67.5
21/11/2023	9:00	0.4	270	22/11/2023	9:00	0.9	337.5	23/11/2023	9:00	1.3	112.5	24/11/2023	9:00	0.9	67.5
21/11/2023	10:00	0.4	90	22/11/2023	10:00	0.4	90	23/11/2023	10:00	1.3	67.5	24/11/2023	10:00	0.4	67.5
21/11/2023	11:00	0.4	45	22/11/2023	11:00	0.4	112.5	23/11/2023	11:00	0.9	90	24/11/2023	11:00	0.4	67.5
21/11/2023	12:00	0.4	90	22/11/2023	12:00	1.3	67.5	23/11/2023	12:00	0.9	247.5	24/11/2023	12:00	0.9	67.5
21/11/2023	13:00	0.4	90	22/11/2023	13:00	1.3	112.5	23/11/2023	13:00	0.4	135	24/11/2023	13:00	0.4	67.5
21/11/2023	14:00	0.4	67.5	22/11/2023	14:00	0.9	90	23/11/2023	14:00	0	135	24/11/2023	14:00	0.4	67.5
21/11/2023	15:00	0.9	90	22/11/2023	15:00	1.8	225	23/11/2023	15:00	0.4	90	24/11/2023	15:00	0.9	67.5
21/11/2023	16:00	0.4	45	22/11/2023	16:00	0.4	67.5	23/11/2023	16:00	0.4	135	24/11/2023	16:00	0.4	90
21/11/2023	17:00	0.9	270	22/11/2023	17:00	0.9	67.5	23/11/2023	17:00	0.4	22.5	24/11/2023	17:00	0.4	112.5
21/11/2023	18:00	0.9	90	22/11/2023	18:00	0.4	67.5	23/11/2023	18:00	0.9	135	24/11/2023	18:00	1.3	67.5
21/11/2023	19:00	0.9	337.5	22/11/2023	19:00	0.4	67.5	23/11/2023	19:00	0.9	112.5	24/11/2023	19:00	0.9	90
21/11/2023	20:00	1.3	90	22/11/2023	20:00	0.4	67.5	23/11/2023	20:00	0.4	112.5	24/11/2023	20:00	0.9	90
21/11/2023	21:00	1.3	180	22/11/2023	21:00	0.9	90	23/11/2023	21:00	0.4	112.5	24/11/2023	21:00	0.9	135
21/11/2023	22:00	1.3	180	22/11/2023	22:00	0.9	90	23/11/2023	22:00	0.9	112.5	24/11/2023	22:00	0.9	112.5
21/11/2023	23:00	1.3	90	22/11/2023	23:00	0.4	112.5	23/11/2023	23:00	0.9	225	24/11/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/11/2023	0:00	0.4	67.5	26/11/2023	0:00	0.9	112.5	27/11/2023	0:00	1.3	45	28/11/2023	0:00	0.9	90
25/11/2023	1:00	0.9	225	26/11/2023	1:00	0.9	112.5	27/11/2023	1:00	0.4	45	28/11/2023	1:00	0.9	67.5
25/11/2023	2:00	0.9	67.5	26/11/2023	2:00	0.9	90	27/11/2023	2:00	0.9	247.5	28/11/2023	2:00	0.4	112.5
25/11/2023	3:00	1.8	225	26/11/2023	3:00	0.9	135	27/11/2023	3:00	0.9	247.5	28/11/2023	3:00	0.4	90
25/11/2023	4:00	1.8	90	26/11/2023	4:00	0.4	247.5	27/11/2023	4:00	0.9	247.5	28/11/2023	4:00	0.9	112.5
25/11/2023	5:00	0.9	112.5	26/11/2023	5:00	0.9	180	27/11/2023	5:00	0.4	247.5	28/11/2023	5:00	0.9	90
25/11/2023	6:00	1.3	225	26/11/2023	6:00	0.9	135	27/11/2023	6:00	0.9	45	28/11/2023	6:00	0.9	315
25/11/2023	7:00	0.9	247.5	26/11/2023	7:00	0.4	90	27/11/2023	7:00	0.9	45	28/11/2023	7:00	0.4	315
25/11/2023	8:00	0.4	67.5	26/11/2023	8:00	1.3	90	27/11/2023	8:00	0.9	67.5	28/11/2023	8:00	0.9	90
25/11/2023	9:00	0.4	67.5	26/11/2023	9:00	0.9	90	27/11/2023	9:00	1.3	67.5	28/11/2023	9:00	0.9	270
25/11/2023	10:00	0.4	67.5	26/11/2023	10:00	1.3	22.5	27/11/2023	10:00	1.8	90	28/11/2023	10:00	0.9	157.5
25/11/2023	11:00	0.9	67.5	26/11/2023	11:00	0.9	22.5	27/11/2023	11:00	1.3	247.5	28/11/2023	11:00	0.9	45
25/11/2023	12:00	0.4	67.5	26/11/2023	12:00	0.9	22.5	27/11/2023	12:00	1.3	247.5	28/11/2023	12:00	1.3	45
25/11/2023	13:00	0.4	90	26/11/2023	13:00	0.9	22.5	27/11/2023	13:00	1.3	247.5	28/11/2023	13:00	0.4	45
25/11/2023	14:00	0.4	90	26/11/2023	14:00	1.3	22.5	27/11/2023	14:00	1.3	247.5	28/11/2023	14:00	0.9	45
25/11/2023	15:00	1.3	67.5	26/11/2023	15:00	1.3	90	27/11/2023	15:00	1.3	270	28/11/2023	15:00	0.9	45
25/11/2023	16:00	0.9	315	26/11/2023	16:00	1.3	135	27/11/2023	16:00	1.3	270	28/11/2023	16:00	0.9	45
25/11/2023	17:00	0.9	315	26/11/2023	17:00	1.3	112.5	27/11/2023	17:00	1.3	270	28/11/2023	17:00	0.4	45
25/11/2023	18:00	0.9	90	26/11/2023	18:00	1.3	135	27/11/2023	18:00	1.3	270	28/11/2023	18:00	0.9	45
25/11/2023	19:00	0.9	270	26/11/2023	19:00	1.3	112.5	27/11/2023	19:00	1.3	45	28/11/2023	19:00	0.9	45
25/11/2023	20:00	0.9	112.5	26/11/2023	20:00	1.3	135	27/11/2023	20:00	1.3	45	28/11/2023	20:00	0.9	67.5
25/11/2023	21:00	0.9	45	26/11/2023	21:00	1.3	90	27/11/2023	21:00	1.3	45	28/11/2023	21:00	1.3	67.5
25/11/2023	22:00	1.3	90	26/11/2023	22:00	1.3	157.5	27/11/2023	22:00	1.3	45	28/11/2023	22:00	1.8	90
25/11/2023	23:00	0.9	90	26/11/2023	23:00	0.9	247.5	27/11/2023	23:00	2.2	112.5	28/11/2023	23:00	2.2	90

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/11/2023	0:00	0.4	112.5	30/11/2023	0:00	0.4	45								
29/11/2023	1:00	0.4	135	30/11/2023	1:00	1.3	45								
29/11/2023	2:00	0.4	315	30/11/2023	2:00	1.3	45								
29/11/2023	3:00	0.9	90	30/11/2023	3:00	0.4	45								
29/11/2023	4:00	0.9	270	30/11/2023	4:00	0.9	45								
29/11/2023	5:00	0.4	112.5	30/11/2023	5:00	0.9	90								
29/11/2023	6:00	1.3	45	30/11/2023	6:00	0.9	135								
29/11/2023	7:00	0.9	90	30/11/2023	7:00	0.9	90								
29/11/2023	8:00	0.9	90	30/11/2023	8:00	0.9	270								
29/11/2023	9:00	0.4	67.5	30/11/2023	9:00	0.9	112.5								
29/11/2023	10:00	0.4	90	30/11/2023	10:00	0.9	45								
29/11/2023	11:00	0.9	45	30/11/2023	11:00	0.9	90								
29/11/2023	12:00	0.4	270	30/11/2023	12:00	0.4	90								
29/11/2023	13:00	0.4	90	30/11/2023	13:00	0.4	67.5								
29/11/2023	14:00	0.9	337.5	30/11/2023	14:00	1.8	90								
29/11/2023	15:00	0.9	90	30/11/2023	15:00	1.8	45								
29/11/2023	16:00	0.9	45	30/11/2023	16:00	1.8	270								
29/11/2023	17:00	0.9	45	30/11/2023	17:00	1.3	90								
29/11/2023	18:00	0.9	45	30/11/2023	18:00	0.9	90								
29/11/2023	19:00	0.9	45	30/11/2023	19:00	0.4	45								
29/11/2023	20:00	0.9	45	30/11/2023	20:00	0.9	45								
29/11/2023	21:00	2.2	90	30/11/2023	21:00	0.9	45								
29/11/2023	22:00	1.8	90	30/11/2023	22:00	0.9	45								
29/11/2023	23:00	1.8	90	30/11/2023	23:00	0.4	45								

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
1/12/2023	0:00	0.4	135	2/12/2023	0:00	0.4	67.5	3/12/2023	0:00	1.8	270	4/12/2023	0:00	1.3	247.5
1/12/2023	1:00	0.4	112.5	2/12/2023	1:00	0.9	90	3/12/2023	1:00	1.8	247.5	4/12/2023	1:00	0.9	247.5
1/12/2023	2:00	0.4	112.5	2/12/2023	2:00	0.9	112.5	3/12/2023	2:00	2.2	270	4/12/2023	2:00	1.3	247.5
1/12/2023	3:00	0.4	112.5	2/12/2023	3:00	0.9	67.5	3/12/2023	3:00	1.3	337.5	4/12/2023	3:00	1.8	247.5
1/12/2023	4:00	0.4	135	2/12/2023	4:00	0.4	135	3/12/2023	4:00	0.9	270	4/12/2023	4:00	0.9	135
1/12/2023	5:00	0.4	112.5	2/12/2023	5:00	0.9	112.5	3/12/2023	5:00	0.4	315	4/12/2023	5:00	0.9	112.5
1/12/2023	6:00	0.4	112.5	2/12/2023	6:00	0.9	90	3/12/2023	6:00	0	337.5	4/12/2023	6:00	0.9	247.5
1/12/2023	7:00	0.9	22.5	2/12/2023	7:00	0.9	90	3/12/2023	7:00	0.4	22.5	4/12/2023	7:00	0.4	247.5
1/12/2023	8:00	1.3	45	2/12/2023	8:00	0.9	112.5	3/12/2023	8:00	0.4	22.5	4/12/2023	8:00	0.4	90
1/12/2023	9:00	0	22.5	2/12/2023	9:00	0.4	112.5	3/12/2023	9:00	0.4	22.5	4/12/2023	9:00	0.9	90
1/12/2023	10:00	0	22.5	2/12/2023	10:00	0.4	112.5	3/12/2023	10:00	0.4	22.5	4/12/2023	10:00	0.9	315
1/12/2023	11:00	0	45	2/12/2023	11:00	0.4	112.5	3/12/2023	11:00	0.9	90	4/12/2023	11:00	0.9	337.5
1/12/2023	12:00	0.4	45	2/12/2023	12:00	0.4	112.5	3/12/2023	12:00	0.9	315	4/12/2023	12:00	1.3	337.5
1/12/2023	13:00	0.4	45	2/12/2023	13:00	0.4	67.5	3/12/2023	13:00	0.9	337.5	4/12/2023	13:00	0.9	337.5
1/12/2023	14:00	0.4	0	2/12/2023	14:00	0.9	67.5	3/12/2023	14:00	1.3	337.5	4/12/2023	14:00	0.4	337.5
1/12/2023	15:00	0.4	22.5	2/12/2023	15:00	1.3	292.5	3/12/2023	15:00	0.9	270	4/12/2023	15:00	0	337.5
1/12/2023	16:00	0.4	67.5	2/12/2023	16:00	1.3	337.5	3/12/2023	16:00	0.4	315	4/12/2023	16:00	0.4	337.5
1/12/2023	17:00	0.9	112.5	2/12/2023	17:00	1.3	315	3/12/2023	17:00	0	337.5	4/12/2023	17:00	0	337.5
1/12/2023	18:00	0.9	135	2/12/2023	18:00	0.9	22.5	3/12/2023	18:00	0.4	22.5	4/12/2023	18:00	0	337.5
1/12/2023	19:00	0.9	112.5	2/12/2023	19:00	0.9	67.5	3/12/2023	19:00	0.9	22.5	4/12/2023	19:00	0	337.5
1/12/2023	20:00	0.9	112.5	2/12/2023	20:00	0.9	90	3/12/2023	20:00	0	22.5	4/12/2023	20:00	0.9	270
1/12/2023	21:00	0.9	112.5	2/12/2023	21:00	1.3	90	3/12/2023	21:00	0	22.5	4/12/2023	21:00	0.4	270
1/12/2023	22:00	0.9	112.5	2/12/2023	22:00	1.3	90	3/12/2023	22:00	1.3	135	4/12/2023	22:00	0.4	270
1/12/2023	23:00	1.1	90	2/12/2023	23:00	1.3	90	3/12/2023	23:00	0.4	90	4/12/2023	23:00	0.9	270

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
5/12/2023	0:00	0.9	45	6/12/2023	0:00	0.9	157.5	7/12/2023	0:00	0.9	337.5	8/12/2023	0:00	1.3	337.5
5/12/2023	1:00	1.8	45	6/12/2023	1:00	0.4	45	7/12/2023	1:00	0.9	45	8/12/2023	1:00	0.9	22.5
5/12/2023	2:00	1.8	22.5	6/12/2023	2:00	0.9	67.5	7/12/2023	2:00	0.9	270	8/12/2023	2:00	0.9	270
5/12/2023	3:00	1.8	22.5	6/12/2023	3:00	0.9	22.5	7/12/2023	3:00	0.4	67.5	8/12/2023	3:00	0.9	45
5/12/2023	4:00	1.8	22.5	6/12/2023	4:00	1.3	22.5	7/12/2023	4:00	0.4	202.5	8/12/2023	4:00	0.9	45
5/12/2023	5:00	1.8	22.5	6/12/2023	5:00	0.9	337.5	7/12/2023	5:00	0.4	67.5	8/12/2023	5:00	0.9	22.5
5/12/2023	6:00	1.8	22.5	6/12/2023	6:00	0.9	247.5	7/12/2023	6:00	0.4	112.5	8/12/2023	6:00	0.9	292.5
5/12/2023	7:00	1.3	22.5	6/12/2023	7:00	0.4	247.5	7/12/2023	7:00	1.8	45	8/12/2023	7:00	1.8	22.5
5/12/2023	8:00	1.8	270	6/12/2023	8:00	0.4	247.5	7/12/2023	8:00	0.9	90	8/12/2023	8:00	1.3	22.5
5/12/2023	9:00	0.9	337.5	6/12/2023	9:00	0.4	225	7/12/2023	9:00	0.9	67.5	8/12/2023	9:00	1.8	315
5/12/2023	10:00	0.4	90	6/12/2023	10:00	0.4	247.5	7/12/2023	10:00	1.3	22.5	8/12/2023	10:00	0.4	135
5/12/2023	11:00	0.4	22.5	6/12/2023	11:00	0.4	247.5	7/12/2023	11:00	0.9	135	8/12/2023	11:00	0.4	112.5
5/12/2023	12:00	0.4	22.5	6/12/2023	12:00	0.4	247.5	7/12/2023	12:00	0.4	247.5	8/12/2023	12:00	0.9	22.5
5/12/2023	13:00	0.9	157.5	6/12/2023	13:00	0.9	157.5	7/12/2023	13:00	0.4	247.5	8/12/2023	13:00	0.9	45
5/12/2023	14:00	0.4	157.5	6/12/2023	14:00	1.3	292.5	7/12/2023	14:00	0.9	157.5	8/12/2023	14:00	0.9	337.5
5/12/2023	15:00	0.4	45	6/12/2023	15:00	0.9	247.5	7/12/2023	15:00	0.9	157.5	8/12/2023	15:00	0.9	45
5/12/2023	16:00	0.4	90	6/12/2023	16:00	0.4	247.5	7/12/2023	16:00	0.9	315	8/12/2023	16:00	0.9	45
5/12/2023	17:00	0.9	135	6/12/2023	17:00	0.4	225	7/12/2023	17:00	0.4	315	8/12/2023	17:00	1.8	112.5
5/12/2023	18:00	0.9	112.5	6/12/2023	18:00	0.4	247.5	7/12/2023	18:00	0.9	315	8/12/2023	18:00	1.3	67.5
5/12/2023	19:00	0.4	337.5	6/12/2023	19:00	0.4	247.5	7/12/2023	19:00	0.9	247.5	8/12/2023	19:00	1.8	22.5
5/12/2023	20:00	0.4	270	6/12/2023	20:00	0.4	247.5	7/12/2023	20:00	0.4	247.5	8/12/2023	20:00	0.4	112.5
5/12/2023	21:00	0.4	225	6/12/2023	21:00	0.9	157.5	7/12/2023	21:00	0.9	22.5	8/12/2023	21:00	0.4	22.5
5/12/2023	22:00	1.8	90	6/12/2023	22:00	1.3	157.5	7/12/2023	22:00	0.4	45	8/12/2023	22:00	0.4	67.5
5/12/2023	23:00	0.4	45	6/12/2023	23:00	1.3	157.5	7/12/2023	23:00	0.9	112.5	8/12/2023	23:00	0.4	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
9/12/2023	0:00	1.3	112.5	10/12/2023	0:00	0.9	112.5	11/12/2023	0:00	0.4	247.5	12/12/2023	0:00	2.2	292.5
9/12/2023	1:00	0.4	112.5	10/12/2023	1:00	0.9	112.5	11/12/2023	1:00	0.4	247.5	12/12/2023	1:00	1.3	247.5
9/12/2023	2:00	0.9	112.5	10/12/2023	2:00	1.3	112.5	11/12/2023	2:00	0.9	225	12/12/2023	2:00	1.3	247.5
9/12/2023	3:00	0.9	22.5	10/12/2023	3:00	0.9	112.5	11/12/2023	3:00	0.9	247.5	12/12/2023	3:00	0.9	225
9/12/2023	4:00	0.9	112.5	10/12/2023	4:00	0.4	45	11/12/2023	4:00	0.9	225	12/12/2023	4:00	1.8	247.5
9/12/2023	5:00	0.4	112.5	10/12/2023	5:00	0.4	247.5	11/12/2023	5:00	1.3	225	12/12/2023	5:00	1.8	135
9/12/2023	6:00	0	112.5	10/12/2023	6:00	0.4	247.5	11/12/2023	6:00	0.9	247.5	12/12/2023	6:00	1.8	112.5
9/12/2023	7:00	0	112.5	10/12/2023	7:00	0.9	180	11/12/2023	7:00	0.4	225	12/12/2023	7:00	0.4	112.5
9/12/2023	8:00	0.4	112.5	10/12/2023	8:00	0.4	90	11/12/2023	8:00	0.4	180	12/12/2023	8:00	0.4	22.5
9/12/2023	9:00	0.9	112.5	10/12/2023	9:00	0.4	247.5	11/12/2023	9:00	0.4	247.5	12/12/2023	9:00	0.4	270
9/12/2023	10:00	1.3	112.5	10/12/2023	10:00	0.4	225	11/12/2023	10:00	0.4	225	12/12/2023	10:00	0.9	270
9/12/2023	11:00	1.3	112.5	10/12/2023	11:00	0.4	225	11/12/2023	11:00	0.4	225	12/12/2023	11:00	0.9	270
9/12/2023	12:00	0.4	112.5	10/12/2023	12:00	0.9	180	11/12/2023	12:00	0.4	202.5	12/12/2023	12:00	0.9	247.5
9/12/2023	13:00	0.9	112.5	10/12/2023	13:00	0.4	270	11/12/2023	13:00	0.4	22.5	12/12/2023	13:00	1.3	225
9/12/2023	14:00	0.9	112.5	10/12/2023	14:00	0.9	202.5	11/12/2023	14:00	0.4	202.5	12/12/2023	14:00	0.9	180
9/12/2023	15:00	0.9	112.5	10/12/2023	15:00	0.4	202.5	11/12/2023	15:00	0.4	22.5	12/12/2023	15:00	0.4	247.5
9/12/2023	16:00	0.4	112.5	10/12/2023	16:00	0.4	247.5	11/12/2023	16:00	0.4	90	12/12/2023	16:00	0.4	225
9/12/2023	17:00	0	112.5	10/12/2023	17:00	0.4	247.5	11/12/2023	17:00	0.4	67.5	12/12/2023	17:00	0.4	225
9/12/2023	18:00	0	90	10/12/2023	18:00	0.4	225	11/12/2023	18:00	0.4	90	12/12/2023	18:00	0.4	202.5
9/12/2023	19:00	0.4	292.5	10/12/2023	19:00	0.9	157.5	11/12/2023	19:00	0.4	135	12/12/2023	19:00	0.4	22.5
9/12/2023	20:00	0.4	112.5	10/12/2023	20:00	0.4	135	11/12/2023	20:00	0.4	135	12/12/2023	20:00	0	90
9/12/2023	21:00	0.4	337.5	10/12/2023	21:00	0.9	135	11/12/2023	21:00	0.4	90	12/12/2023	21:00	0.4	45
9/12/2023	22:00	0.9	247.5	10/12/2023	22:00	1.3	90	11/12/2023	22:00	0.4	112.5	12/12/2023	22:00	0.4	45
9/12/2023	23:00	0.9	45	10/12/2023	23:00	1.3	45	11/12/2023	23:00	0.4	112.5	12/12/2023	23:00	0.4	45

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/12/2023	0:00	0.9	112.5	14/12/2023	0:00	0.4	112.5	15/12/2023	0:00	0.9	112.5	16/12/2023	0:00	0.4	22.5
13/12/2023	1:00	0.4	112.5	14/12/2023	1:00	0.9	315	15/12/2023	1:00	1.3	67.5	16/12/2023	1:00	0.4	22.5
13/12/2023	2:00	0.4	135	14/12/2023	2:00	0.9	337.5	15/12/2023	2:00	0.4	45	16/12/2023	2:00	0.9	45
13/12/2023	3:00	0.9	112.5	14/12/2023	3:00	0.4	45	15/12/2023	3:00	1.3	112.5	16/12/2023	3:00	0.4	135
13/12/2023	4:00	0.9	112.5	14/12/2023	4:00	0.9	45	15/12/2023	4:00	0.9	45	16/12/2023	4:00	0.4	112.5
13/12/2023	5:00	0.4	90	14/12/2023	5:00	0.4	45	15/12/2023	5:00	1.3	90	16/12/2023	5:00	0.9	135
13/12/2023	6:00	1.3	135	14/12/2023	6:00	0.4	135	15/12/2023	6:00	0.9	45	16/12/2023	6:00	0.4	135
13/12/2023	7:00	1.3	67.5	14/12/2023	7:00	0.9	90	15/12/2023	7:00	0.4	135	16/12/2023	7:00	0.9	22.5
13/12/2023	8:00	1.3	112.5	14/12/2023	8:00	0.4	112.5	15/12/2023	8:00	0.9	112.5	16/12/2023	8:00	0.4	45
13/12/2023	9:00	0.4	112.5	14/12/2023	9:00	0.4	45	15/12/2023	9:00	0.4	22.5	16/12/2023	9:00	0.4	135
13/12/2023	10:00	0.9	112.5	14/12/2023	10:00	0.4	135	15/12/2023	10:00	0.4	202.5	16/12/2023	10:00	0.4	202.5
13/12/2023	11:00	0.1	22.5	14/12/2023	11:00	0.4	112.5	15/12/2023	11:00	0.4	135	16/12/2023	11:00	0.4	202.5
13/12/2023	12:00	0.4	315	14/12/2023	12:00	0.4	157.5	15/12/2023	12:00	0.4	112.5	16/12/2023	12:00	0.4	135
13/12/2023	13:00	0.4	225	14/12/2023	13:00	0.9	337.5	15/12/2023	13:00	0.4	112.5	16/12/2023	13:00	0.4	112.5
13/12/2023	14:00	0.4	337.5	14/12/2023	14:00	1.8	90	15/12/2023	14:00	0.9	112.5	16/12/2023	14:00	0.4	112.5
13/12/2023	15:00	0.4	337.5	14/12/2023	15:00	0.4	90	15/12/2023	15:00	0.9	135	16/12/2023	15:00	0.4	22.5
13/12/2023	16:00	0.4	225	14/12/2023	16:00	0.9	67.5	15/12/2023	16:00	0.9	45	16/12/2023	16:00	0.4	22.5
13/12/2023	17:00	0.9	337.5	14/12/2023	17:00	0.4	112.5	15/12/2023	17:00	0.9	337.5	16/12/2023	17:00	0.9	45
13/12/2023	18:00	0.4	337.5	14/12/2023	18:00	1.3	90	15/12/2023	18:00	0.9	247.5	16/12/2023	18:00	0.4	135
13/12/2023	19:00	0.9	315	14/12/2023	19:00	1.3	90	15/12/2023	19:00	0.4	112.5	16/12/2023	19:00	0.4	112.5
13/12/2023	20:00	0.9	225	14/12/2023	20:00	1.3	90	15/12/2023	20:00	0.4	337.5	16/12/2023	20:00	0.9	135
13/12/2023	21:00	0.9	247.5	14/12/2023	21:00	0.4	90	15/12/2023	21:00	0.9	247.5	16/12/2023	21:00	0.4	135
13/12/2023	22:00	0.9	22.5	14/12/2023	22:00	0.9	90	15/12/2023	22:00	0.4	45	16/12/2023	22:00	0.9	22.5
13/12/2023	23:00	1.3	22.5	14/12/2023	23:00	0.4	337.5	15/12/2023	23:00	1.3	90	16/12/2023	23:00	0.4	45

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/12/2023	0:00	0.9	112.5	18/12/2023	0:00	0.4	112.5	19/12/2023	0:00	0.4	45	20/12/2023	0:00	1.3	112.5
17/12/2023	1:00	0.9	112.5	18/12/2023	1:00	1.3	90	19/12/2023	1:00	0.4	22.5	20/12/2023	1:00	1.3	67.5
17/12/2023	2:00	0.4	112.5	18/12/2023	2:00	1.8	90	19/12/2023	2:00	0.4	247.5	20/12/2023	2:00	1.3	112.5
17/12/2023	3:00	0.4	112.5	18/12/2023	3:00	1.3	67.5	19/12/2023	3:00	0.9	180	20/12/2023	3:00	0.9	67.5
17/12/2023	4:00	0.4	67.5	18/12/2023	4:00	1.3	247.5	19/12/2023	4:00	1.3	45	20/12/2023	4:00	1.3	67.5
17/12/2023	5:00	0.9	112.5	18/12/2023	5:00	0.9	247.5	19/12/2023	5:00	0.9	135	20/12/2023	5:00	0.9	90
17/12/2023	6:00	0.9	67.5	18/12/2023	6:00	0.4	225	19/12/2023	6:00	0.4	112.5	20/12/2023	6:00	0.9	90
17/12/2023	7:00	0.4	67.5	18/12/2023	7:00	1.3	157.5	19/12/2023	7:00	0.4	135	20/12/2023	7:00	0.4	45
17/12/2023	8:00	0.4	90	18/12/2023	8:00	0.4	45	19/12/2023	8:00	0.9	45	20/12/2023	8:00	0.4	22.5
17/12/2023	9:00	0.9	90	18/12/2023	9:00	1.3	292.5	19/12/2023	9:00	1.3	247.5	20/12/2023	9:00	0.4	247.5
17/12/2023	10:00	0.4	112.5	18/12/2023	10:00	0	112.5	19/12/2023	10:00	0.9	247.5	20/12/2023	10:00	0.9	180
17/12/2023	11:00	0.4	112.5	18/12/2023	11:00	0.4	22.5	19/12/2023	11:00	0.4	225	20/12/2023	11:00	1.3	45
17/12/2023	12:00	0.9	112.5	18/12/2023	12:00	1.3	112.5	19/12/2023	12:00	1.3	157.5	20/12/2023	12:00	0.9	135
17/12/2023	13:00	0.9	112.5	18/12/2023	13:00	0.4	112.5	19/12/2023	13:00	0.4	45	20/12/2023	13:00	0.4	112.5
17/12/2023	14:00	0.9	112.5	18/12/2023	14:00	0.9	112.5	19/12/2023	14:00	1.3	292.5	20/12/2023	14:00	0.4	135
17/12/2023	15:00	0.9	112.5	18/12/2023	15:00	0.9	112.5	19/12/2023	15:00	0	112.5	20/12/2023	15:00	0.9	45
17/12/2023	16:00	0.4	22.5	18/12/2023	16:00	0.9	90	19/12/2023	16:00	0.4	135	20/12/2023	16:00	0.4	135
17/12/2023	17:00	0.4	90	18/12/2023	17:00	1.8	90	19/12/2023	17:00	0.9	135	20/12/2023	17:00	0.4	135
17/12/2023	18:00	0.9	90	18/12/2023	18:00	1.3	337.5	19/12/2023	18:00	0.4	270	20/12/2023	18:00	1.3	22.5
17/12/2023	19:00	0.9	112.5	18/12/2023	19:00	0.9	225	19/12/2023	19:00	0.9	45	24/12/2023	19:00	1.3	67.5
17/12/2023	20:00	0.4	67.5	18/12/2023	20:00	1.3	225	19/12/2023	20:00	1.3	135	24/12/2023	20:00	0.9	112.5
17/12/2023	21:00	1.3	90	18/12/2023	21:00	1.3	337.5	19/12/2023	21:00	1.8	112.5	24/12/2023	21:00	0.9	135
17/12/2023	22:00	1.3	90	18/12/2023	22:00	0.9	225	19/12/2023	22:00	1.8	112.5	24/12/2023	22:00	0.9	315
17/12/2023	23:00	1.3	90	18/12/2023	23:00	1.3	225	19/12/2023	23:00	1.8	90	24/12/2023	23:00	0.9	135

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/12/2023	0:00	0.4	112.5	22/12/2023	0:00	0	112.5	23/12/2023	0:00	0.4	45	24/12/2023	0:00	0.4	90
21/12/2023	1:00	0.4	112.5	22/12/2023	1:00	0	45	23/12/2023	1:00	0.4	135	24/12/2023	1:00	0.9	112.5
21/12/2023	2:00	0.4	112.5	22/12/2023	2:00	0.4	337.5	23/12/2023	2:00	0.9	112.5	24/12/2023	2:00	0.9	90
21/12/2023	3:00	0.4	112.5	22/12/2023	3:00	0.4	135	23/12/2023	3:00	1.3	112.5	24/12/2023	3:00	1.3	90
21/12/2023	4:00	0.4	90	22/12/2023	4:00	0.4	337.5	23/12/2023	4:00	0.9	90	24/12/2023	4:00	1.3	112.5
21/12/2023	5:00	0.4	112.5	22/12/2023	5:00	0.4	90	23/12/2023	5:00	0.9	90	24/12/2023	5:00	1.3	112.5
21/12/2023	6:00	0.4	112.5	22/12/2023	6:00	0.9	180	23/12/2023	6:00	0.4	67.5	24/12/2023	6:00	0.9	45
21/12/2023	7:00	0.4	90	22/12/2023	7:00	0	112.5	23/12/2023	7:00	0.4	90	24/12/2023	7:00	1.3	22.5
21/12/2023	8:00	0.4	112.5	22/12/2023	8:00	0.4	180	23/12/2023	8:00	0.9	45	24/12/2023	8:00	0.9	22.5.5
21/12/2023	9:00	0.4	112.5	22/12/2023	9:00	0.4	135	23/12/2023	9:00	0.4	270	24/12/2023	9:00	0.9	22.5
21/12/2023	10:00	0.9	225	22/12/2023	10:00	0.9	90	23/12/2023	10:00	0.4	90	24/12/2023	10:00	0.4	22.5
21/12/2023	11:00	0.9	112.5	22/12/2023	11:00	0.4	67.5	23/12/2023	11:00	0.9	337.5	24/12/2023	11:00	0.4	292.5
21/12/2023	12:00	0.9	180	22/12/2023	12:00	0.4	90	23/12/2023	12:00	0.4	90	24/12/2023	12:00	0.9	22.5
21/12/2023	13:00	0	112.5	22/12/2023	13:00	0.9	45	23/12/2023	13:00	1.3	45	24/12/2023	13:00	0.9	112.5
21/12/2023	14:00	0.4	180	22/12/2023	14:00	0.4	270	23/12/2023	14:00	0.9	22.5	24/12/2023	14:00	0.4	112.5
21/12/2023	15:00	0.4	135	22/12/2023	15:00	0.4	90	23/12/2023	15:00	0.4	22.5.5	24/12/2023	15:00	0.4	45
21/12/2023	16:00	0.4	180	22/12/2023	16:00	0.9	337.5	23/12/2023	16:00	1.3	22.5	24/12/2023	16:00	0.9	112.5
21/12/2023	17:00	1.8	90	22/12/2023	17:00	0.4	90	23/12/2023	17:00	0.9	22.5	24/12/2023	17:00	0.4	112.5
21/12/2023	18:00	1.8	90	22/12/2023	18:00	0.9	67.5	23/12/2023	18:00	0.4	292.5	24/12/2023	18:00	0.4	45
21/12/2023	19:00	0.4	247.5	22/12/2023	19:00	1.3	112.5	23/12/2023	19:00	0.4	22.5	24/12/2023	19:00	0.9	22.5
21/12/2023	20:00	1.3	270	22/12/2023	20:00	0.9	90	23/12/2023	20:00	0.9	90	24/12/2023	20:00	0.4	22.5.5
21/12/2023	21:00	0.4	112.5	22/12/2023	21:00	1.3	45	23/12/2023	21:00	0.4	90	24/12/2023	21:00	0.4	22.5
21/12/2023	22:00	0.9	90	22/12/2023	22:00	1.3	112.5	23/12/2023	22:00	0.4	112.5	24/12/2023	22:00	0.9	22.5
21/12/2023	23:00	0.9	135	22/12/2023	23:00	0.4	90	23/12/2023	23:00	0.9	112.5	24/12/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/12/2023	0:00	0.9	67.5	26/12/2023	0:00	0.9	0	27/12/2023	0:00	1.3	157.5	28/12/2023	0:00	2.2	112.5
25/12/2023	1:00	0.4	112.5	26/12/2023	1:00	0.9	22.5	27/12/2023	1:00	1.3	90	28/12/2023	1:00	0.9	112.5
25/12/2023	2:00	0.4	90	26/12/2023	2:00	0.4	90	27/12/2023	2:00	0.4	157.5	28/12/2023	2:00	1.3	112.5
25/12/2023	3:00	0.4	112.5	26/12/2023	3:00	0.4	22.5	27/12/2023	3:00	0.4	112.5	28/12/2023	3:00	0.9	337.5
25/12/2023	4:00	0.4	90	26/12/2023	4:00	0.4	337.5	27/12/2023	4:00	0.9	112.5	28/12/2023	4:00	0.9	67.5
25/12/2023	5:00	0	315	26/12/2023	5:00	0.4	112.5	27/12/2023	5:00	0.9	112.5	28/12/2023	5:00	0.4	67.5
25/12/2023	6:00	0	315	26/12/2023	6:00	0.4	45	27/12/2023	6:00	0.9	112.5	28/12/2023	6:00	0.4	90
25/12/2023	7:00	0.9	90	26/12/2023	7:00	0.4	112.5	27/12/2023	7:00	0.9	112.5	28/12/2023	7:00	0.4	112.5
25/12/2023	8:00	0.9	270	26/12/2023	8:00	0.4	135	27/12/2023	8:00	0.9	112.5	28/12/2023	8:00	0.4	112.5
25/12/2023	9:00	0.9	135	26/12/2023	9:00	0.4	45	27/12/2023	9:00	0.9	112.5	28/12/2023	9:00	0.4	337.5
25/12/2023	10:00	0.9	90	26/12/2023	10:00	0.4	112.5	27/12/2023	10:00	0.9	112.5	28/12/2023	10:00	0.9	67.5
25/12/2023	11:00	0.9	90	26/12/2023	11:00	0.4	135	27/12/2023	11:00	0.9	337.5	28/12/2023	11:00	0.9	67.5
25/12/2023	12:00	0.4	90	26/12/2023	12:00	0.4	112.5	27/12/2023	12:00	0.4	67.5	28/12/2023	12:00	0.9	90
25/12/2023	13:00	0.9	112.5	26/12/2023	13:00	0.4	45	27/12/2023	13:00	0.4	67.5	28/12/2023	13:00	0.4	90
25/12/2023	14:00	0.4	90	26/12/2023	14:00	0.4	112.5	27/12/2023	14:00	1.3	67.5	28/12/2023	14:00	0.4	90
25/12/2023	15:00	0.9	315	26/12/2023	15:00	0.4	135	27/12/2023	15:00	1.3	112.5	28/12/2023	15:00	0.4	90
25/12/2023	16:00	1.3	90	26/12/2023	16:00	0.4	45	27/12/2023	16:00	0.4	157.5	28/12/2023	16:00	1.3	67.5
25/12/2023	17:00	0.4	90	26/12/2023	17:00	0.4	112.5	27/12/2023	17:00	0.4	112.5	28/12/2023	17:00	1.3	67.5
25/12/2023	18:00	0.4	112.5	26/12/2023	18:00	0.4	135	27/12/2023	18:00	0.9	112.5	28/12/2023	18:00	0.9	0
25/12/2023	19:00	0.4	90	26/12/2023	19:00	0.4	112.5	27/12/2023	19:00	0.4	112.5	28/12/2023	19:00	0.9	315
25/12/2023	20:00	0.4	315	26/12/2023	20:00	0.9	90	27/12/2023	20:00	0.4	67.5	28/12/2023	20:00	0.9	247.5
25/12/2023	21:00	0.4	315	26/12/2023	21:00	0.4	90	27/12/2023	21:00	0.4	90	28/12/2023	21:00	0.9	292.5
25/12/2023	22:00	0.4	90	26/12/2023	22:00	0.4	90	27/12/2023	22:00	1.8	270	28/12/2023	22:00	1.3	0
25/12/2023	23:00	0.4	180	26/12/2023	23:00	0.9	90	27/12/2023	23:00	2.2	270	28/12/2023	23:00	0.9	67.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/12/2023	0:00	1.8	247.5	30/12/2023	0:00	0.4	135	31/12/2023	0:00	0.4	90				
29/12/2023	1:00	1.3	225	30/12/2023	1:00	1.3	315	31/12/2023	1:00	0.9	112.5				
29/12/2023	2:00	0.4	225	30/12/2023	2:00	1.3	112.5	31/12/2023	2:00	0.9	112.5				
29/12/2023	3:00	0.9	225	30/12/2023	3:00	0.4	337.5	31/12/2023	3:00	0	90				
29/12/2023	4:00	1.3	225	30/12/2023	4:00	0.9	270	31/12/2023	4:00	0.9	22.5				
29/12/2023	5:00	0.9	225	30/12/2023	5:00	0.9	315	31/12/2023	5:00	0.4	157.5				
29/12/2023	6:00	0.4	112.5	30/12/2023	6:00	0.9	90	31/12/2023	6:00	1.3	157.5				
29/12/2023	7:00	1.3	135	30/12/2023	7:00	0.9	90	31/12/2023	7:00	0.4	45				
29/12/2023	8:00	0.4	135	30/12/2023	8:00	0.4	90	31/12/2023	8:00	1.3	90				
29/12/2023	9:00	0.9	45	30/12/2023	9:00	0.9	112.5	31/12/2023	9:00	0.4	112.5				
29/12/2023	10:00	0.4	135	30/12/2023	10:00	0.9	112.5	31/12/2023	10:00	0.9	112.5				
29/12/2023	11:00	0.4	135	30/12/2023	11:00	0	90	31/12/2023	11:00	0.4	112.5				
29/12/2023	12:00	1.3	22.5	30/12/2023	12:00	0.9	22.5	31/12/2023	12:00	0.4	67.5				
29/12/2023	13:00	1.3	67.5	30/12/2023	13:00	0.4	157.5	31/12/2023	13:00	0.4	270				
29/12/2023	14:00	0.9	112.5	30/12/2023	14:00	1.3	157.5	31/12/2023	14:00	0	292.5				
29/12/2023	15:00	0.9	135	30/12/2023	15:00	0.4	45	31/12/2023	15:00	0.4	337.5				
29/12/2023	16:00	0.4	135	30/12/2023	16:00	0.9	45	31/12/2023	16:00	0.4	112.5				
29/12/2023	17:00	0.4	112.5	30/12/2023	17:00	0.4	337.5	31/12/2023	17:00	0.4	112.5				
29/12/2023	18:00	0.9	112.5	30/12/2023	18:00	0.4	112.5	31/12/2023	18:00	0.4	22.5				
29/12/2023	19:00	0.9	157.5	30/12/2023	19:00	0.4	112.5	31/12/2023	19:00	1.3	112.5				
29/12/2023	20:00	1.3	90	30/12/2023	20:00	0.4	22.5	31/12/2023	20:00	0.9	90				
29/12/2023	21:00	1.3	112.5	30/12/2023	21:00	1.3	112.5	31/12/2023	21:00	0.4	135				
29/12/2023	22:00	1.3	90	30/12/2023	22:00	0.9	90	31/12/2023	22:00	0.4	112.5				
29/12/2023	23:00	1.8	90	30/12/2023	23:00	0.4	135	31/12/2023	23:00	0.4	112.5				

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/01/2024	0:00	0.4	90	02/01/2023	0:00	0.4	112.5	03/01/2023	0:00	0.9	90	04/01/2023	0:00	1.3	270
01/01/2024	1:00	0.4	90	02/01/2023	1:00	0.9	45	03/01/2023	1:00	1.3	112.5	04/01/2023	1:00	0.9	45
01/01/2024	2:00	0.4	90	02/01/2023	2:00	0.9	270	03/01/2023	2:00	1.8	112.5	04/01/2023	2:00	1.3	67.5
01/01/2024	3:00	0.4	157.5	02/01/2023	3:00	0.9	90	03/01/2023	3:00	1.8	90	04/01/2023	3:00	1.3	135
01/01/2024	4:00	2.2	90	02/01/2023	4:00	1.3	90	03/01/2023	4:00	2.2	157.5	04/01/2023	4:00	1.3	90
01/01/2024	5:00	0.4	90	02/01/2023	5:00	1.8	112.5	03/01/2023	5:00	1.3	90	04/01/2023	5:00	0.9	90
01/01/2024	6:00	0.9	135	02/01/2023	6:00	1.3	90	03/01/2023	6:00	1.3	90	04/01/2023	6:00	0.4	90
01/01/2024	7:00	1.8	90	02/01/2023	7:00	1.3	112.5	03/01/2023	7:00	1.3	135	04/01/2023	7:00	0.4	112.5
01/01/2024	8:00	0.9	90	02/01/2023	8:00	0.9	45	03/01/2023	8:00	1.3	90	04/01/2023	8:00	0.9	135
01/01/2024	9:00	2.2	112.5	02/01/2023	9:00	1.3	90	03/01/2023	9:00	1.3	90	04/01/2023	9:00	0.4	112.5
01/01/2024	10:00	2.7	90	02/01/2023	10:00	0.9	315	03/01/2023	10:00	1.8	90	04/01/2023	10:00	0.9	112.5
01/01/2024	11:00	2.2	112.5	02/01/2023	11:00	0.4	315	03/01/2023	11:00	2.2	157.5	04/01/2023	11:00	0.4	112.5
01/01/2024	12:00	1.8	45	02/01/2023	12:00	0.9	67.5	03/01/2023	12:00	1.3	90	04/01/2023	12:00	0.4	112.5
01/01/2024	13:00	2.2	90	02/01/2023	13:00	0.4	90	03/01/2023	13:00	1.3	90	04/01/2023	13:00	0.4	112.5
01/01/2024	14:00	1.8	315	02/01/2023	14:00	1.3	90	03/01/2023	14:00	1.3	135	04/01/2023	14:00	0.4	135
01/01/2024	15:00	0.4	112.5	02/01/2023	15:00	1.3	90	03/01/2023	15:00	1.3	90	04/01/2023	15:00	0.4	112.5
01/01/2024	16:00	0.4	135	02/01/2023	16:00	0.9	157.5	03/01/2023	16:00	1.3	90	04/01/2023	16:00	0.4	337.5
01/01/2024	17:00	0.4	112.5	02/01/2023	17:00	1.3	90	03/01/2023	17:00	1.3	90	04/01/2023	17:00	0.4	337.5
01/01/2024	18:00	0.4	112.5	02/01/2023	18:00	0.9	90	03/01/2023	18:00	0.9	112.5	04/01/2023	18:00	0.4	337.5
01/01/2024	19:00	0.4	112.5	02/01/2023	19:00	0.4	135	03/01/2023	19:00	0.9	135	04/01/2023	19:00	0.9	337.5
01/01/2024	20:00	0.4	112.5	02/01/2023	20:00	0.9	90	03/01/2023	20:00	0.9	112.5	04/01/2023	20:00	0.4	337.5
01/01/2024	21:00	0.4	315	02/01/2023	21:00	0.4	90	03/01/2023	21:00	0.9	112.5	04/01/2023	21:00	0.9	112.5
01/01/2024	22:00	0.4	337.5	02/01/2023	22:00	0.9	112.5	03/01/2023	22:00	0.4	112.5	04/01/2023	22:00	0.4	112.5
01/01/2024	23:00	0.4	112.5	02/01/2023	23:00	0.4	112.5	03/01/2023	23:00	0.4	90	04/01/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/01/2024	0:00	0.9	225	06/01/2023	0:00	1.3	67.5	07/01/2023	0:00	1.8	90	08/01/2023	0:00	0.4	157.5
05/01/2024	1:00	1.3	225	06/01/2023	1:00	1.3	67.5	07/01/2023	1:00	1.8	112.5	08/01/2023	1:00	0.9	157.5
05/01/2024	2:00	1.3	247.5	06/01/2023	2:00	0.9	67.5	07/01/2023	2:00	2.2	135	08/01/2023	2:00	0.9	22.5
05/01/2024	3:00	0.9	247.5	06/01/2023	3:00	1.8	45	07/01/2023	3:00	2.2	112.5	08/01/2023	3:00	0.4	22.5
05/01/2024	4:00	1.3	90	06/01/2023	4:00	1.8	67.5	07/01/2023	4:00	1.3	90	08/01/2023	4:00	0.4	45
05/01/2024	5:00	0.9	112.5	06/01/2023	5:00	1.8	67.5	07/01/2023	5:00	1.8	67.5	08/01/2023	5:00	0.9	135
05/01/2024	6:00	1.3	90	06/01/2023	6:00	1.8	45	07/01/2023	6:00	1.3	67.5	08/01/2023	6:00	0.4	112.5
05/01/2024	7:00	1.3	90	06/01/2023	7:00	1.8	90	07/01/2023	7:00	1.3	90	08/01/2023	7:00	0.4	135
05/01/2024	8:00	0.9	67.5	06/01/2023	8:00	0.9	67.5	07/01/2023	8:00	0.9	22.5	08/01/2023	8:00	0.4	112.5
05/01/2024	9:00	1.3	45	06/01/2023	9:00	1.3	90	07/01/2023	9:00	0.4	112.5	08/01/2023	9:00	0.4	90
05/01/2024	10:00	1.3	45	06/01/2023	10:00	1.8	90	07/01/2023	10:00	0.4	112.5	08/01/2023	10:00	0.4	157.5
05/01/2024	11:00	1.3	67.5	06/01/2023	11:00	1.8	90	07/01/2023	11:00	1.3	112.5	08/01/2023	11:00	0.9	112.5
05/01/2024	12:00	1.3	45	06/01/2023	12:00	1.8	112.5	07/01/2023	12:00	1.8	90	08/01/2023	12:00	0.9	22.5
05/01/2024	13:00	1.3	67.5	06/01/2023	13:00	0.9	90	07/01/2023	13:00	1.8	112.5	08/01/2023	13:00	1.8	90
05/01/2024	14:00	2.2	67.5	06/01/2023	14:00	0.4	22.5	07/01/2023	14:00	2.2	135	08/01/2023	14:00	0.9	112.5
05/01/2024	15:00	1.3	90	06/01/2023	15:00	0.4	45	07/01/2023	15:00	2.2	112.5	08/01/2023	15:00	1.3	90
05/01/2024	16:00	1.3	90	06/01/2023	16:00	0.9	135	07/01/2023	16:00	1.3	90	08/01/2023	16:00	1.3	90
05/01/2024	17:00	1.3	90	06/01/2023	17:00	0.9	112.5	07/01/2023	17:00	1.8	67.5	08/01/2023	17:00	1.3	90
05/01/2024	18:00	0.4	22.5	06/01/2023	18:00	1.3	135	07/01/2023	18:00	1.3	67.5	08/01/2023	18:00	1.8	67.5
05/01/2024	19:00	0.4	90	06/01/2023	19:00	1.3	67.5	07/01/2023	19:00	1.3	90	08/01/2023	19:00	1.8	90
05/01/2024	20:00	0.4	90	06/01/2023	20:00	1.3	67.5	07/01/2023	20:00	0.9	22.5	08/01/2023	20:00	1.8	90
05/01/2024	21:00	0.4	90	06/01/2023	21:00	0.9	67.5	07/01/2023	21:00	1.8	112.5	08/01/2023	21:00	1.3	180
05/01/2024	22:00	0.9	247.5	06/01/2023	22:00	1.8	45	07/01/2023	22:00	0.4	247.5	08/01/2023	22:00	0.9	270
05/01/2024	23:00	0.4	180	06/01/2023	23:00	1.8	67.5	07/01/2023	23:00	0.4	247.5	08/01/2023	23:00	0.9	270

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/01/2024	0:00	0.4	45	10/01/2023	0:00	1.8	45	11/01/2023	0:00	1.3	45	12/01/2023	0:00	0.4	22.5
09/01/2024	1:00	0.9	225	10/01/2023	1:00	1.3	45	11/01/2023	1:00	1.3	22.5	12/01/2023	1:00	1.3	45
09/01/2024	2:00	0.9	180	10/01/2023	2:00	1.3	22.5	11/01/2023	2:00	1.3	112.5	12/01/2023	2:00	1.3	22.5
09/01/2024	3:00	0.4	22.5	10/01/2023	3:00	1.3	112.5	11/01/2023	3:00	1.3	90	12/01/2023	3:00	1.3	112.5
09/01/2024	4:00	0.4	270	10/01/2023	4:00	1.3	90	11/01/2023	4:00	1.3	90	12/01/2023	4:00	1.3	90
09/01/2024	5:00	0.9	22.5	10/01/2023	5:00	1.3	90	11/01/2023	5:00	1.8	90	12/01/2023	5:00	1.3	90
09/01/2024	6:00	1.3	270	10/01/2023	6:00	1.8	90	11/01/2023	6:00	1.8	22.5	12/01/2023	6:00	1.8	90
09/01/2024	7:00	0.9	90	10/01/2023	7:00	1.8	22.5	11/01/2023	7:00	1.8	45	12/01/2023	7:00	1.8	22.5
09/01/2024	8:00	0.4	90	10/01/2023	8:00	1.8	45	11/01/2023	8:00	1.8	45	12/01/2023	8:00	1.8	45
09/01/2024	9:00	0.9	180	10/01/2023	9:00	1.8	45	11/01/2023	9:00	0.4	315	12/01/2023	9:00	1.8	45
09/01/2024	10:00	1.3	90	10/01/2023	10:00	0.4	315	11/01/2023	10:00	0.4	292.5	12/01/2023	10:00	0.4	315
09/01/2024	11:00	1.3	45	10/01/2023	11:00	0.4	292.5	11/01/2023	11:00	0.4	22.5	12/01/2023	11:00	0.4	292.5
09/01/2024	12:00	0.9	45	10/01/2023	12:00	0.4	22.5	11/01/2023	12:00	0.9	45	12/01/2023	12:00	0.4	22.5
09/01/2024	13:00	0.9	270	10/01/2023	13:00	0.9	270	11/01/2023	13:00	0.4	45	12/01/2023	13:00	1.3	135
09/01/2024	14:00	0.9	337.5	10/01/2023	14:00	0.4	45	11/01/2023	14:00	0.4	315	12/01/2023	14:00	0.9	90
09/01/2024	15:00	0.4	45	10/01/2023	15:00	1.8	90	11/01/2023	15:00	0.9	45	12/01/2023	15:00	1.8	157.5
09/01/2024	16:00	0.9	247.5	10/01/2023	16:00	0.9	90	11/01/2023	16:00	0.9	45	12/01/2023	16:00	1.8	90
09/01/2024	17:00	0.4	270	10/01/2023	17:00	1.3	112.5	11/01/2023	17:00	0.9	180	12/01/2023	17:00	0.9	45
09/01/2024	18:00	1.3	337.5	10/01/2023	18:00	0.9	22.5	11/01/2023	18:00	0.9	292.5	12/01/2023	18:00	0.4	45
09/01/2024	19:00	1.3	225	10/01/2023	19:00	1.3	22.5	11/01/2023	19:00	0.9	112.5	12/01/2023	19:00	0.4	315
09/01/2024	20:00	1.3	225	10/01/2023	20:00	1.3	22.5	11/01/2023	20:00	0.9	337.5	12/01/2023	20:00	0.9	45
09/01/2024	21:00	1.3	225	10/01/2023	21:00	0.4	22.5	11/01/2023	21:00	0.4	247.5	12/01/2023	21:00	0.9	45
09/01/2024	22:00	1.3	180	10/01/2023	22:00	0.4	22.5	11/01/2023	22:00	0.4	157.5	12/01/2023	22:00	0.9	180
09/01/2024	23:00	0.4	112.5	10/01/2023	23:00	0.9	22.5	11/01/2023	23:00	0.4	157.5	12/01/2023	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/01/2024	0:00	0.9	90	14/01/2023	0:00	1.8	112.5	15/01/2023	0:00	0.4	112.5	16/01/2023	0:00	2.2	112.5
13/01/2024	1:00	1.3	90	14/01/2023	1:00	1.3	112.5	15/01/2023	1:00	1.3	112.5	16/01/2023	1:00	1.8	112.5
13/01/2024	2:00	1.3	90	14/01/2023	2:00	0.9	112.5	15/01/2023	2:00	1.3	45	16/01/2023	2:00	1.8	90
13/01/2024	3:00	1.3	45	14/01/2023	3:00	0.9	90	15/01/2023	3:00	0.9	135	16/01/2023	3:00	1.8	112.5
13/01/2024	4:00	0.9	67.5	14/01/2023	4:00	0.9	270	15/01/2023	4:00	1.3	157.5	16/01/2023	4:00	2.2	135
13/01/2024	5:00	1.3	45	14/01/2023	5:00	0.4	112.5	15/01/2023	5:00	0.9	112.5	16/01/2023	5:00	0.9	112.5
13/01/2024	6:00	1.3	22.5	14/01/2023	6:00	0.4	112.5	15/01/2023	6:00	1.3	112.5	16/01/2023	6:00	0.9	112.5
13/01/2024	7:00	1.3	337.5	14/01/2023	7:00	0.9	112.5	15/01/2023	7:00	1.8	135	16/01/2023	7:00	0.4	337.5
13/01/2024	8:00	0.9	247.5	14/01/2023	8:00	1.8	225	15/01/2023	8:00	1.8	135	16/01/2023	8:00	0.4	270
13/01/2024	9:00	1.8	135	14/01/2023	9:00	0.9	112.5	15/01/2023	9:00	1.8	112.5	16/01/2023	9:00	0.4	112.5
13/01/2024	10:00	1.8	112.5	14/01/2023	10:00	1.3	270	15/01/2023	10:00	1.3	112.5	16/01/2023	10:00	0.4	112.5
13/01/2024	11:00	2.2	112.5	14/01/2023	11:00	0.9	157.5	15/01/2023	11:00	0.9	112.5	16/01/2023	11:00	0.9	112.5
13/01/2024	12:00	1.8	90	14/01/2023	12:00	0.9	112.5	15/01/2023	12:00	0	22.5	16/01/2023	12:00	0.9	135
13/01/2024	13:00	1.3	90	14/01/2023	13:00	1.3	112.5	15/01/2023	13:00	0.4	45	16/01/2023	13:00	0.9	135
13/01/2024	14:00	0.9	112.5	14/01/2023	14:00	1.3	112.5	15/01/2023	14:00	0.9	45	16/01/2023	14:00	0.9	112.5
13/01/2024	15:00	1.3	270	14/01/2023	15:00	1.8	90	15/01/2023	15:00	0.9	90	16/01/2023	15:00	0.9	112.5
13/01/2024	16:00	0.9	157.5	14/01/2023	16:00	1.8	112.5	15/01/2023	16:00	1.3	90	16/01/2023	16:00	0.9	90
13/01/2024	17:00	0.9	112.5	14/01/2023	17:00	1.8	135	15/01/2023	17:00	1.3	90	16/01/2023	17:00	0.9	90
13/01/2024	18:00	1.3	112.5	14/01/2023	18:00	1.3	135	15/01/2023	18:00	1.3	45	16/01/2023	18:00	0.9	90
13/01/2024	19:00	1.3	112.5	14/01/2023	19:00	0.9	90	15/01/2023	19:00	0.9	67.5	16/01/2023	19:00	0.9	90
13/01/2024	20:00	1.8	90	14/01/2023	20:00	0.4	90	15/01/2023	20:00	1.3	45	16/01/2023	20:00	1.3	112.5
13/01/2024	21:00	1.8	112.5	14/01/2023	21:00	1.8	90	15/01/2023	21:00	1.3	22.5	16/01/2023	21:00	0.9	90
13/01/2024	22:00	1.8	135	14/01/2023	22:00	1.3	135	15/01/2023	22:00	1.3	337.5	16/01/2023	22:00	0.9	90
13/01/2024	23:00	1.3	135	14/01/2023	23:00	1.3	112.5	15/01/2023	23:00	1.3	90	16/01/2023	23:00	0.9	90

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/01/2023	0:00	1.3	112.5	18/01/2023	0:00	0.9	292.5	19/01/2023	0:00	0.9	135	20/01/2023	0:00	1.3	112.5
17/01/2023	1:00	1.3	112.5	18/01/2023	1:00	0.9	112.5	19/01/2023	1:00	0.9	135	20/01/2023	1:00	1.3	112.5
17/01/2023	2:00	1.8	90	18/01/2023	2:00	0.9	135	19/01/2023	2:00	0.9	135	20/01/2023	2:00	0.9	135
17/01/2023	3:00	0.9	112.5	18/01/2023	3:00	0.9	135	19/01/2023	3:00	0.4	135	20/01/2023	3:00	0.9	135
17/01/2023	4:00	0.9	67.5	18/01/2023	4:00	1.3	135	19/01/2023	4:00	1.3	90	20/01/2023	4:00	0.9	135
17/01/2023	5:00	0.9	45	18/01/2023	5:00	0.4	112.5	19/01/2023	5:00	1.3	90	20/01/2023	5:00	0.4	135
17/01/2023	6:00	0.9	90	18/01/2023	6:00	0.9	112.5	19/01/2023	6:00	0.9	112.5	20/01/2023	6:00	1.3	90
17/01/2023	7:00	0.4	67.5	18/01/2023	7:00	0.9	112.5	19/01/2023	7:00	0.9	90	20/01/2023	7:00	1.3	90
17/01/2023	8:00	0.4	90	18/01/2023	8:00	1.3	112.5	19/01/2023	8:00	0.9	90	20/01/2023	8:00	0.9	112.5
17/01/2023	9:00	0.9	45	18/01/2023	9:00	1.3	112.5	19/01/2023	9:00	0.9	45	20/01/2023	9:00	0.9	90
17/01/2023	10:00	0.4	270	18/01/2023	10:00	1.3	112.5	19/01/2023	10:00	0.9	112.5	20/01/2023	10:00	0.9	90
17/01/2023	11:00	0.4	90	18/01/2023	11:00	0.9	135	19/01/2023	11:00	0.9	90	20/01/2023	11:00	0.9	45
17/01/2023	12:00	0.9	337.5	18/01/2023	12:00	0.9	90	19/01/2023	12:00	0.4	90	20/01/2023	12:00	0.9	112.5
17/01/2023	13:00	0.4	90	18/01/2023	13:00	0.9	90	19/01/2023	13:00	0.9	90	20/01/2023	13:00	0.4	135
17/01/2023	14:00	0.4	112.5	18/01/2023	14:00	0.9	112.5	19/01/2023	14:00	1.3	135	20/01/2023	14:00	1.3	45
17/01/2023	15:00	1.3	67.5	18/01/2023	15:00	1.8	90	19/01/2023	15:00	2.2	90	20/01/2023	15:00	0.4	90
17/01/2023	16:00	1.3	112.5	18/01/2023	16:00	1.3	67.5	19/01/2023	16:00	2.2	45	20/01/2023	16:00	0.4	45
17/01/2023	17:00	0.9	90	18/01/2023	17:00	1.3	90	19/01/2023	17:00	2.2	112.5	20/01/2023	17:00	0.4	112.5
17/01/2023	18:00	1.3	22.5	18/01/2023	18:00	0.9	135	19/01/2023	18:00	0.4	90	20/01/2023	18:00	0.9	112.5
17/01/2023	19:00	1.3	90	18/01/2023	19:00	0.4	112.5	19/01/2023	19:00	0.9	67.5	20/01/2023	19:00	0.9	90
17/01/2023	20:00	1.8	45	18/01/2023	20:00	0.9	90	19/01/2023	20:00	0.9	90	20/01/2023	20:00	0.9	90
17/01/2023	21:00	1.8	90	18/01/2023	21:00	0.9	90	19/01/2023	21:00	1.3	135	20/01/2023	21:00	0.9	45
17/01/2023	22:00	0.9	90	18/01/2023	22:00	0.4	247.5	19/01/2023	22:00	1.3	112.5	20/01/2023	22:00	0.9	112.5
17/01/2023	23:00	1.8	90	18/01/2023	23:00	0.4	247.5	19/01/2023	23:00	1.3	90	20/01/2023	23:00	0.9	67.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/01/2023	0:00	1.3	90	22/01/2023	0:00	0.9	45	23/01/2023	0:00	2.2	90	24/01/2023	0:00	0.4	112.5
21/01/2023	1:00	1.3	112.5	22/01/2023	1:00	1.3	292.5	23/01/2023	1:00	1.8	90	24/01/2023	1:00	0.9	135
21/01/2023	2:00	1.3	90	22/01/2023	2:00	0.4	292.5	23/01/2023	2:00	1.3	112.5	24/01/2023	2:00	1.8	135
21/01/2023	3:00	1.3	112.5	22/01/2023	3:00	0.4	270	23/01/2023	3:00	1.3	112.5	24/01/2023	3:00	1.3	112.5
21/01/2023	4:00	1.3	112.5	22/01/2023	4:00	1.3	270	23/01/2023	4:00	1.3	337.5	24/01/2023	4:00	1.3	135
21/01/2023	5:00	0.9	90	22/01/2023	5:00	2.2	247.5	23/01/2023	5:00	1.3	315	24/01/2023	5:00	1.8	135
21/01/2023	6:00	1.3	90	22/01/2023	6:00	1.8	247.5	23/01/2023	6:00	1.3	112.5	24/01/2023	6:00	1.3	135
21/01/2023	7:00	1.8	112.5	22/01/2023	7:00	1.8	247.5	23/01/2023	7:00	1.3	112.5	24/01/2023	7:00	0.9	90
21/01/2023	8:00	1.3	90	22/01/2023	8:00	1.8	112.5	23/01/2023	8:00	1.3	112.5	24/01/2023	8:00	0.9	90
21/01/2023	9:00	1.8	112.5	22/01/2023	9:00	1.3	157.5	23/01/2023	9:00	1.8	112.5	24/01/2023	9:00	1.8	112.5
21/01/2023	10:00	1.8	90	22/01/2023	10:00	0.9	112.5	23/01/2023	10:00	1.8	90	24/01/2023	10:00	1.8	90
21/01/2023	11:00	1.8	112.5	22/01/2023	11:00	0.9	90	23/01/2023	11:00	1.8	112.5	24/01/2023	11:00	1.8	112.5
21/01/2023	12:00	1.8	90	22/01/2023	12:00	0.9	90	23/01/2023	12:00	2.2	90	24/01/2023	12:00	2.2	90
21/01/2023	13:00	1.3	67.5	22/01/2023	13:00	1.8	90	23/01/2023	13:00	0.9	90	24/01/2023	13:00	0.4	112.5
21/01/2023	14:00	0.4	67.5	22/01/2023	14:00	0.4	135	23/01/2023	14:00	1.3	90	24/01/2023	14:00	0.9	135
21/01/2023	15:00	0.9	90	22/01/2023	15:00	0.4	90	23/01/2023	15:00	1.8	112.5	24/01/2023	15:00	1.8	135
21/01/2023	16:00	0.4	45	22/01/2023	16:00	0.9	112.5	23/01/2023	16:00	1.3	90	24/01/2023	16:00	1.3	112.5
21/01/2023	17:00	0.9	270	22/01/2023	17:00	0.9	67.5	23/01/2023	17:00	1.8	112.5	24/01/2023	17:00	1.3	135
21/01/2023	18:00	0.9	90	22/01/2023	18:00	0.4	67.5	23/01/2023	18:00	1.8	90	24/01/2023	18:00	1.8	135
21/01/2023	19:00	0.9	337.5	22/01/2023	19:00	0.4	67.5	23/01/2023	19:00	1.8	112.5	24/01/2023	19:00	1.3	135
21/01/2023	20:00	1.3	90	22/01/2023	20:00	0.4	67.5	23/01/2023	20:00	1.8	90	24/01/2023	20:00	0.9	90
21/01/2023	21:00	1.3	180	22/01/2023	21:00	0.9	90	23/01/2023	21:00	1.3	90	24/01/2023	21:00	0.9	90
21/01/2023	22:00	1.3	180	22/01/2023	22:00	0.9	90	23/01/2023	22:00	0.9	112.5	24/01/2023	22:00	0.9	112.5
21/01/2023	23:00	1.3	90	22/01/2023	23:00	0.4	112.5	23/01/2023	23:00	0.9	225	24/01/2023	23:00	0.9	112.5


Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/01/2023	0:00	0.4	67.5	26/01/2023	0:00	0.9	112.5	27/01/2023	0:00	2.2	90	28/01/2023	0:00	0.9	45
25/01/2023	1:00	0.9	225	26/01/2023	1:00	0.9	112.5	27/01/2023	1:00	1.8	90	28/01/2023	1:00	0.9	90
25/01/2023	2:00	0.9	67.5	26/01/2023	2:00	0.9	90	27/01/2023	2:00	0.9	247.5	28/01/2023	2:00	0.4	112.5
25/01/2023	3:00	1.8	225	26/01/2023	3:00	0.9	135	27/01/2023	3:00	0.9	247.5	28/01/2023	3:00	0.4	90
25/01/2023	4:00	0.9	67.5	26/01/2023	4:00	0.4	247.5	27/01/2023	4:00	0.9	247.5	28/01/2023	4:00	0.9	45
25/01/2023	5:00	1.3	22.5	26/01/2023	5:00	0.9	180	27/01/2023	5:00	0.4	247.5	28/01/2023	5:00	0.9	45
25/01/2023	6:00	1.3	45	26/01/2023	6:00	0.9	135	27/01/2023	6:00	0.9	45	28/01/2023	6:00	0.9	45
25/01/2023	7:00	0.9	90	26/01/2023	7:00	0.4	45	27/01/2023	7:00	0.9	45	28/01/2023	7:00	0.4	90
25/01/2023	8:00	1.8	112.5	26/01/2023	8:00	1.3	90	27/01/2023	8:00	0.9	67.5	28/01/2023	8:00	0.9	90
25/01/2023	9:00	1.3	90	26/01/2023	9:00	0.9	112.5	27/01/2023	9:00	1.3	67.5	28/01/2023	9:00	0.9	45
25/01/2023	10:00	0.9	67.5	26/01/2023	10:00	1.3	90	27/01/2023	10:00	1.8	90	28/01/2023	10:00	0.9	22.5
25/01/2023	11:00	0.9	270	26/01/2023	11:00	0.9	67.5	27/01/2023	11:00	2.7	247.5	28/01/2023	11:00	0.9	45
25/01/2023	12:00	0.9	112.5	26/01/2023	12:00	0.9	247.5	27/01/2023	12:00	1.3	247.5	28/01/2023	12:00	1.3	45
25/01/2023	13:00	1.8	90	26/01/2023	13:00	0.9	247.5	27/01/2023	13:00	2.2	270	28/01/2023	13:00	0.4	45
25/01/2023	14:00	1.8	90	26/01/2023	14:00	1.3	247.5	27/01/2023	14:00	0.4	247.5	28/01/2023	14:00	0.9	45
25/01/2023	15:00	0.9	45	26/01/2023	15:00	1.3	270	27/01/2023	15:00	0.9	247.5	28/01/2023	15:00	0.9	45
25/01/2023	16:00	0.9	22.5	26/01/2023	16:00	1.3	90	27/01/2023	16:00	0.9	247.5	28/01/2023	16:00	0.9	45
25/01/2023	17:00	1.3	22.5	26/01/2023	17:00	1.3	67.5	27/01/2023	17:00	1.3	270	28/01/2023	17:00	0.4	45
25/01/2023	18:00	1.3	90	26/01/2023	18:00	1.3	270	27/01/2023	18:00	1.3	112.5	28/01/2023	18:00	0.9	45
25/01/2023	19:00	0.9	112.5	26/01/2023	19:00	1.3	112.5	27/01/2023	19:00	1.8	67.5	28/01/2023	19:00	0.9	45
25/01/2023	20:00	1.3	45	26/01/2023	20:00	1.3	90	27/01/2023	20:00	0.9	112.5	28/01/2023	20:00	0.9	67.5
25/01/2023	21:00	1.3	67.5	26/01/2023	21:00	1.3	90	27/01/2023	21:00	0.9	90	28/01/2023	21:00	1.3	67.5
25/01/2023	22:00	1.3	90	26/01/2023	22:00	1.3	45	27/01/2023	22:00	0.9	180	28/01/2023	22:00	1.8	90
25/01/2023	23:00	0.9	90	26/01/2023	23:00	0.9	22.5	27/01/2023	23:00	0.9	112.5	28/01/2023	23:00	2.2	90

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/01/2023	0:00	0.4	112.5	30/01/2023	0:00	0.4	45	31/01/2023	0:00	0.9	67.5				
29/01/2023	1:00	0.4	90	30/01/2023	1:00	1.3	67.5	31/01/2023	1:00	0.9	67.5				
29/01/2023	2:00	0.4	45	30/01/2023	2:00	1.3	67.5	31/01/2023	2:00	0.9	45				
29/01/2023	3:00	0.9	45	30/01/2023	3:00	0.4	67.5	31/01/2023	3:00	1.3	90				
29/01/2023	4:00	0.9	22.5	30/01/2023	4:00	0.9	45	31/01/2023	4:00	0.9	45				
29/01/2023	5:00	0.4	292.5	30/01/2023	5:00	0.9	90	31/01/2023	5:00	0.9	270				
29/01/2023	6:00	1.3	247.5	30/01/2023	6:00	0.9	135	31/01/2023	6:00	0.9	270				
29/01/2023	7:00	0.9	247.5	30/01/2023	7:00	0.9	90	31/01/2023	7:00	0.9	90				
29/01/2023	8:00	0.9	247.5	30/01/2023	8:00	0.9	270	31/01/2023	8:00	1.3	22.5				
29/01/2023	9:00	0.4	202.5	30/01/2023	9:00	0.9	112.5	31/01/2023	9:00	0.4	67.5				
29/01/2023	10:00	0.4	225	30/01/2023	10:00	0.9	45	31/01/2023	10:00	0.9	112.5				
29/01/2023	11:00	0.9	225	30/01/2023	11:00	0.9	90	31/01/2023	11:00	0.9	112.5				
29/01/2023	12:00	0.4	180	30/01/2023	12:00	0.4	90	31/01/2023	12:00	0.4	157.5				
29/01/2023	13:00	0.4	90	30/01/2023	13:00	0.4	67.5	31/01/2023	13:00	0.4	315				
29/01/2023	14:00	0.9	337.5	30/01/2023	14:00	1.8	90	31/01/2023	14:00	0.4	202.5				
29/01/2023	15:00	0.4	202.5	30/01/2023	15:00	1.8	45	31/01/2023	15:00	0.4	225				
29/01/2023	16:00	0.4	225	30/01/2023	16:00	1.8	45	31/01/2023	16:00	0.9	270				
29/01/2023	17:00	0.9	67.5	30/01/2023	17:00	1.3	22.5	31/01/2023	17:00	0.4	247.5				
29/01/2023	18:00	0.9	225	30/01/2023	18:00	0.9	292.5	31/01/2023	18:00	0.4	225				
29/01/2023	19:00	0.4	180	30/01/2023	19:00	0.4	247.5	31/01/2023	19:00	0.9	247.5				
29/01/2023	20:00	0.9	135	30/01/2023	20:00	0.9	247.5	31/01/2023	20:00	0.9	225				
29/01/2023	21:00	0.9	22.5	30/01/2023	21:00	0.9	247.5	31/01/2023	21:00	0.9	225				
29/01/2023	22:00	1.3	315	30/01/2023	22:00	0.9	45	31/01/2023	22:00	0	225				
29/01/2023	23:00	0.9	112.5	30/01/2023	23:00	0.4	45	31/01/2023	23:00	0	247.5				

Appendix D – Monitoring data and graphical plots


24-hour average TSP

Air Monito	oring Station	AM2(A) – Ng Wah Catholic Secondary School	AM3 – Sky Tower
Start Date	Weather	24-hr Average TSP Concentration, μg/m ³	24-hr Average TSP Concentration, µg/m³
02/11/2023	Sunny	32	45
08/11/2023	Sunny	32	71
14/11/2023	Cloudy	41	48
20/11/2023	Sunny	40	51
25/11/2023	Sunny	51	56
01/12/2023	Sunny	50	92
07/12/2023	Sunny	49	38
13/12/2023	Sunny	39	81
19/12/2023	Cloudy	27	54
23/12/2023	Sunny	50	46
29/12/2023	Cloudy	53	43
04/01/2024	Sunny	77	95
10/01/2024	Sunny	26	74
16/01/2024	Cloudy	47	88
22/01/2024	Cloudy	140	116
27/01/2024	Sunny	77	92



		Reportin	g Period	
Major Construction Activities	Oct	Nov	Dec	Jan
	2023	2023	2023	2024
Construction works for DCS	✓	✓	✓	
Construction Works for DCS 2A5B and 2A10				✓
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	✓
Construction of Pile Cap for S14	✓	✓	✓	✓
Construction works for SMH404 and SMH505	✓	✓	✓	✓
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓
Demolition of bearing wall of S14	✓	✓		
Dismantling Falsework and Portal Frame at LW-02			✓	✓
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓		
Modification Works for Rising Main chamber K1			✓	
Installation of post tensioning anchorage system at LW-02		✓	✓	✓
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RTBM dismantle	✓			
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RC construction for Subway KS10 Lift and Staircase				
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓	
Renovation works for existing subways KS10				✓
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	✓	✓	✓
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓

	Reporting Period						
Factors might affect the monitoring results	Oct 2023	Nov 2023	Dec 2023	Jan 2024			
Non-project related construction activities in the adjacent construction sites were observed.	✓	✓	✓	✓			




		Reportin	g Period	
Major Construction Activities	Oct	Nov	Dec	Jan
	2023	2023	2023	2024
Construction works for DCS	✓	✓	✓	
Construction Works for DCS 2A5B and 2A10				✓
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	✓
Construction of Pile Cap for S14	✓	✓	✓	✓
Construction works for SMH404 and SMH505	✓	✓	✓	✓
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓
Demolition of bearing wall of S14	✓	✓		
Dismantling Falsework and Portal Frame at LW-02			✓	✓
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓		
Modification Works for Rising Main chamber K1			✓	
Installation of post tensioning anchorage system at LW-02		✓	✓	✓
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RTBM dismantle	✓			
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RC construction for Subway KS10 Lift and Staircase				
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓	
Renovation works for existing subways KS10				✓
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	✓	✓	✓
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓

	Reporting Period					
Factors might affect the monitoring results	Oct	Nov	Dec	Jan		
	2023	2023	2023	2024		
Non-project related construction activities in the adjacent construction sites were observed.	✓	✓	✓	✓		

1-hour average TSP


Air Monito	ring Station			Catholic Secondary School	
Date	Measure	men	t Period	Weather	1-hr Average TSP
	ivicasuici	men	t renou	weamer	Concentration, μg/m ³
02/11/2023	9:00	-	10:00		44
02/11/2023	10:00	-	11:00	Sunny	44
02/11/2023	11:00	-	12:00		41
08/11/2023	13:00	-	14:00		35
08/11/2023	14:00	-	15:00	Sunny	36
08/11/2023	15:00	-	16:00		32
14/11/2023	9:00	-	10:00		52
14/11/2023	10:00	-	11:00	Cloudy	48
14/11/2023	11:00	-	12:00		48
20/11/2023	9:00	-	10:00		52
20/11/2023	10:00	-	11:00	Sunny	49
20/11/2023	11:00	-	12:00		49
25/11/2023	13:00	-	14:00		56
25/11/2023	14:00	-	15:00	Sunny	51
25/11/2023	15:00	-	16:00		52
01/12/2023	9:00	-	10:00		56
01/12/2023	10:00	-	11:00	Sunny	49
01/12/2023	11:00	-	12:00		58
07/12/2023	9:00	-	10:00		55
07/12/2023	10:00	-	11:00	Sunny	53
07/12/2023	11:00	-	12:00	Ž	52
13/12/2023	13:00	-	14:00		45
13/12/2023	14:00	-	15:00	Sunny	42
13/12/2023	15:00	-	16:00		38
19/12/2023	9:00	-	10:00		35
19/12/2023	10:00	-	11:00	Cloudy	36
19/12/2023	11:00	-	12:00		40
23/12/2023	13:00	-	14:00		48
23/12/2023	14:00	-	15:00	Sunny	48
23/12/2023	15:00	-	16:00		57
04/01/2024	13:00	-	14:00		101
04/01/2024	14:00	-	15:00	Sunny	89
04/01/2024	15:00	-	16:00		99
10/01/2024	9:00	-	10:00		42
10/01/2024	10:00	-	11:00	Sunny	40
10/01/2024	11:00	-	12:00		32
16/01/2024	9:00	-	10:00		45
16/01/2024	10:00	-	11:00	Cloudy	42
16/01/2024	11:00	-	12:00		38
22/01/2024	13:00	-	14:00		123
22/01/2024	14:00	-	15:00	Cloudy	141
22/01/2024	15:00	-	16:00		135
27/01/2024	9:00	-	10:00		48
27/01/2024	10:00	-	11:00	Sunny	48
27/01/2024	11:00	-	12:00		57



		Reporting Period					
Major Construction Activities	Oct	Nov	Dec	Jan			
	2023	2023	2023	2024			
Construction works for DCS	✓	✓	✓				
Construction Works for DCS 2A5B and 2A10				✓			
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	✓			
Construction of Pile Cap for S14	√	✓	✓	√			
Construction works for SMH404 and SMH505	✓	✓	✓	✓			
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓			
Demolition of bearing wall of S14	✓	✓					
Dismantling Falsework and Portal Frame at LW-02			✓	✓			
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓					
Modification Works for Rising Main chamber K1			✓				
Installation of post tensioning anchorage system at LW-02		✓	✓	√			
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	✓	✓	✓			
RTBM dismantle	✓						
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓			
RC construction for Subway KS10 Lift and Staircase							
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓			
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓			
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓				
Renovation works for existing subways KS10				✓			
Road and Drain Construction works for Road L16, Commercial Street and	✓	✓	✓	✓			
Road D1 Road and drain construction works for Olympic Avenue	✓	✓	✓	✓			

	Reporting Period					
Factors might affect the monitoring results	Oct	Nov	Dec	Jan		
	2023	2023	2023	2024		
Non-project related construction activities in the adjacent construction sites were observed.	✓	✓	✓	✓		

Air Monit	toring Station		AM3 – Sky Tower			
Date	Measuremen	nt Period	Weather	1-hr Average TSP Concentration, µg/m ³		
02/11/2023	13:00 -	14:00		39		
02/11/2023	14:00 -	15:00	Sunny	42		
02/11/2023	15:00 -	16:00	J	44		
08/11/2023	9:00 -	10:00		67		
08/11/2023	10:00 -	11:00	Sunny	70		
08/11/2023	11:00 -	12:00	J	73		
14/11/2023	9:00 -	10:00		44		
14/11/2023	10:00 -	11:00	Cloudy	49		
14/11/2023	11:00 -	12:00	J	48		
20/11/2023	13:00 -	14:00		53		
20/11/2023	14:00 -	15:00	Sunny	53		
20/11/2023	15:00 -	16:00	J	55		
25/11/2023	9:00 -	10:00		60		
25/11/2023	10:00 -	11:00	Sunny	59		
25/11/2023	11:00 -	12:00	J	55		
01/12/2023	13:00 -	14:00		89		
01/12/2023	14:00 -	15:00	Sunny	92		
01/12/2023	15:00 -	16:00	,	95		
07/12/2023	13:00 -	14:00		52		
07/12/2023	14:00 -	15:00	Sunny	55		
07/12/2023	15:00 -	16:00	Sumy	53		
13/12/2023	9:00 -	10:00		79		
13/12/2023	10:00 -	11:00	Sunny	76		
13/12/2023	11:00 -	12:00	<i>y</i>	78		
19/12/2023	13:00 -	14:00		53		
19/12/2023	14:00 -	15:00	Cloudy	57		
19/12/2023	15:00 -	16:00	J	56		
23/12/2023	9:00 -	10:00		47		
23/12/2023	10:00 -	11:00	Sunny	44		
23/12/2023	11:00 -	12:00	J	41		
04/01/2024	9:00 -	10:00		97		
04/01/2024	10:00 -	11:00	Sunny	98		
04/01/2024	11:00 -	12:00	•	100		
10/01/2024	13:00 -	14:00		66		
10/01/2024	14:00 -	15:00	Sunny	70		
10/01/2024	15:00 -	16:00	•	72		
16/01/2024	13:00 -	14:00		74		
16/01/2024	14:00 -	15:00	Cloudy	77		
16/01/2024	15:00 -	16:00		76		
22/01/2024	9:00 -	10:00		83		
22/01/2024	10:00 -	11:00	Cloudy	86		
22/01/2024	11:00 -	12:00	J	88		
27/01/2024	9:00 -	10:00		79		
27/01/2024	10:00 -	11:00	Sunny	81		
27/01/2024	11:00 -	12:00	•	81		




		Reporting Period					
Major Construction Activities	Oct	Nov	Dec	Jan			
	2023	2023	2023	2024			
Construction works for DCS	✓	✓	✓				
Construction Works for DCS 2A5B and 2A10				✓			
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	✓			
Construction of Pile Cap for S14	√	✓	✓	√			
Construction works for SMH404 and SMH505	✓	✓	✓	✓			
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓			
Demolition of bearing wall of S14	✓	✓					
Dismantling Falsework and Portal Frame at LW-02			✓	✓			
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓					
Modification Works for Rising Main chamber K1			✓				
Installation of post tensioning anchorage system at LW-02		✓	✓	√			
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	✓	✓	✓			
RTBM dismantle	✓						
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓			
RC construction for Subway KS10 Lift and Staircase							
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓			
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓			
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓				
Renovation works for existing subways KS10				✓			
Road and Drain Construction works for Road L16, Commercial Street and	✓	✓	✓	✓			
Road D1 Road and drain construction works for Olympic Avenue	✓	✓	✓	✓			

	Reporting Period					
Factors might affect the monitoring results	Oct	Nov	Dec	Jan		
	2023	2023	2023	2024		
Non-project related construction activities in the adjacent construction sites were observed.	✓	✓	✓	✓		

30-minute Noise


Noise Mo	nitoring	Sta	tion		M4(A) – Le Billionnaire					
Date		Measurer Period		Weather	L _{Aeq} , dB(A)	L_{A10} , $dB(A)$	L _{A90} , dB(A)			
02/11/2023	9:20	-	9:50	Sunny	70.6	71.7	69.5			
08/11/2023	13:00	-	13:30	Sunny	70.8	72.0	69.7			
14/11/2023	14:15	-	14:45	Cloudy	70.8	71.8	69.5			
20/11/2023	9:25	-	9:55	Sunny	71.0	72.3	69.9			
01/12/2023	9:20	-	9:50	Sunny	71.2	72.7	70.0			
07/12/2023	13:10	-	13:40	Sunny	71.5	72.4	70.1			
13/12/2023	14:00	-	14:30	Sunny	71.0	72.3	69.4			
19/12/2023	9:15	-	9:45	Cloudy	71.6	72.6	70.4			
29/12/2023	9:10	-	9:40	Cloudy	71.3	72.9	70.2			
04/01/2024	13:10	-	13:40	Sunny	72.5	73.8	71.0			
10/01/2024	9:15	-	9:45	Sunny	72.2	73.5	70.5			
16/01/2024	9:16	-	9:46	Cloudy	73.9	75.1	72.4			
22/01/2024	13:20	-	13:50	Cloudy	73.2	74.9	71.2			



		Reportin	g Period	
Major Construction Activities	Oct	Nov	Dec	Jan
	2023	2023	2023	2024
Construction works for DCS	✓	✓	✓	
Construction Works for DCS 2A5B and 2A10				✓
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	√
Construction of Pile Cap for S14	✓	✓	✓	✓
Construction works for SMH404 and SMH505	✓	✓	✓	✓
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓
Demolition of bearing wall of S14	✓	✓		
Dismantling Falsework and Portal Frame at LW-02			✓	✓
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓		
Modification Works for Rising Main chamber K1			✓	
Installation of post tensioning anchorage system at LW-02		✓	✓	✓
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RTBM dismantle	✓			
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RC construction for Subway KS10 Lift and Staircase				
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓	
Renovation works for existing subways KS10				✓
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	✓	✓	✓
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓

	Reporting Period					
Factors might affect the monitoring results	Oct	Nov	Dec	Jan		
	2023	2023	2023	2024		
Non-project related construction activities in the adjacent construction sites were observed.	✓	✓	✓	✓		

Noise Mo	nitoring	Sta	tion	M5(A) – Prince Ritz							
Date	Measurement Period			Weather	L _{Aeq} , dB(A)	L_{A10} , $dB(A)$	L _{A90} , dB(A)				
02/11/2023	10:30	-	11:00	Sunny	74.4	76.0	72.0				
08/11/2023	14:00	-	14:30	Sunny	74.1	75.8	71.9				
14/11/2023	15:06	-	15:36	Cloudy	74.3	75.8	72.4				
20/11/2023	10:20	-	10:50	Sunny	73.9	75.7	71.8				
01/12/2023	10:30	-	11:00	Sunny	74.3	76.0	72.2				
07/12/2023	14:00	-	14:30	Sunny	74.3	76.2	71.9				
13/12/2023	13:10	-	13:40	Sunny	74.2	75.9	72.1				
19/12/2023	15:30	-	16:00	Cloudy	74.6	76.3	72.9				
29/12/2023	10:00	-	10:30	Cloudy	74.5	76.4	72.3				
04/01/2024	14:30	-	15:00	Sunny	74.4	76.0	72.3				
10/01/2024	10:20	-	10:50	Sunny	74.6	76.3	72.4				
16/01/2024	10:10	-	10:40	Cloudy	74.7	76.2	73.0				
22/01/2024	14:40	-	15:10	Cloudy	74.4	76.3	72.5				



		Reportin	g Period	
Major Construction Activities	Oct	Nov	Dec	Jan
	2023	2023	200	2024
Construction works for DCS	✓	✓	✓	
Construction Works for DCS 2A5B and 2A10				✓
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	✓
Construction of Pile Cap for S14	✓	✓	✓	✓
Construction works for SMH404 and SMH505	✓	✓	✓	✓
Construction of Permanent Shaft Structure of SB-01		✓	✓	✓
Demolition of bearing wall of S14	✓	✓		
Dismantling Falsework and Portal Frame at LW-02			✓	✓
Modification works for Rising Main chamber WOC1, AVC2 and K1	✓	✓		
Modification Works for Rising Main chamber K1			✓	
Installation of post tensioning anchorage system at LW-02		✓	✓	✓
Erection of falseworks and working platform for decking of Elevated Walkway	√	√	./	./
LW-02	•	•	•	•
RTBM dismantle	✓			
RC construction for decking of Elevated Walkway LW-02	✓	✓	✓	✓
RC construction for Subway KS10 Lift and Staircase				
RC construction works for lift and staircase of LW-02	✓	✓		✓
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓
Renovation works for existing subways KS9, KS32 and KS10	✓	✓	✓	
Renovation works for existing subways KS10				✓
Road and Drain Construction works for Road L16, Commercial Street and	√	✓	1	√
Road D1	•	•	•	•
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓

	Reporting Period						
Factors might affect the monitoring results	Oct	Nov	Dec	Jan			
	2023	2023	2023	2024			
Non-project related construction activities in the adjacent construction sites were observed.	√	√	√	√			

Appendix E – Event and Action Plans for Construction Dust Monitoring, Construction Noise and Landscape and Visual Impact

E4				Act	ion			
Event	ET			IEC		Supervisor / ER		Contractor
Action Level being exceeded by one sampling	1. 2. 3.	Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Repeat measurement to confirm finding.	1.	Check monitoring data submitted by ET; Check Contractor's working method.	1.	Notify Contractor.	1. 2.	Rectify any unacceptable practice; Amend working methods if appropriate.
Action Level being exceeded by two or more consecutive sampling	1. 2.	Identify source and investigate the causes of exceedance; Inform Contractor, IEC	1. 2.	Check monitoring data submitted by ET; Check Contractor's working method;	1. 2.	Confirm receipt of notification of exceedance in writing; Notify Contractor;	1. 2.	Discuss with ET and IEC on proper remedial actions; Submit proposals for
	3.	and Supervisor /ER; Increase monitoring frequency to daily; Discuss with IEC and	3.	Discuss with ET and Contractor on possible remedial measures; Advise the Supervisor /ER	3.	In consolidation with the IEC, agree with the Contractor on the remedial measures to be		remedial actions to Supervisor /ER and IEC within three working day of notification;
	5.	Contractor on remedial actions required; Assess the effectiveness of Contractor's remedial actions;	7.	on the effectiveness of the proposed remedial measures.	4.5.	implemented; Supervise implementation of remedial measures; Conduct meeting with ET and IEC if exceedance	3. 4.	Implement the agreed proposals; Amend proposal if appropriate.
	6. 7.	If exceedance continues, arrange meeting with IEC and Supervisor /ER; If exceedance stops, cease				continues.		
Timit I and hains	1	additional monitoring.	1	Charle manitoring late	1	Confirm receipt of	1	Take immediate action to
Limit Level being exceeded by one sampling		Identify source and investigate the causes of exceedance;	1.	Check monitoring data submitted by ET; Check Contractor's	1.	Confirm receipt of notification of exceedance in writing;	1. 2.	avoid further exceedance; Discuss with ET and IEC
1 0	2.	Inform Contractor, IEC, Supervisor /ER, and EPD;	3.	working method; Discuss possible remedial	2. 3.	Notify Contractor; In consolidation with the		on proper remedial actions;
	3.	Repeat measurement to confirm finding;		measures with ET and Contractor;		IEC, agree with the Contractor on the remedial	3.	
	4.	Assess effectiveness of	4.	Advise the Supervisor /ER		measures to be		Supervisor /ER and IEC

Event and Action Plans for Construction Dust Monitoring											
Event		ion									
Event	ET	IEC	Supervisor / ER	Contractor							
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	on the effectiveness of the proposed remedial measures.	 implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. 	within three working days of notification; 4. Implement the agreed proposals.							
Limit Level being exceeded by two or more consecutive sampling	confirm findings; 3. Carry out analysis of Contractor's working procedures to identify source and investigate the	submitted by ET; 2. Check Contractor's working method; 3. Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; Implement the agreed proposals; Submit further remedial actions if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. 							

F4		Act	tion	
Event	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded	 Notify Supervisor / ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, Supervisor / ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is identified.) 	remedial measures submitted by the Contractor and advise the ER accordingly;	notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	 Submit noise mitigation proposal to IEC and Supervisor / ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified.)
Limit Level being exceeded	1. Inform IEC, Supervisor /ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contract's working procedure; 6. Discuss remedial measures required with the IEC, Contractor and Supervisor /ER;	1. Discuss the potential remedial actions with Supervisor /ER, ET and Contractor; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified.)	Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days or notification; Implement the agreed proposal; Submit further proposal in problem still not under control; Stop the relevant portion or works as instructed by the Supervisor /ER until the exceedance is abated.

Event and Action Plans	Event and Action Plans for Construction Noise											
Errond	Action											
Event	ET	IEC	Supervisor / ER	Contractor								
	7. Assess effectiveness of		work which causes the	(The above actions should be								
	Contractor's remedial		exceedance until the	taken within 2 working days								
	actions and keep IEC,		exceedance is abated.	after the exceedance is								
	EPD, and Supervisor /ER		(The above actions should be	identified.)								
	informed of the results;		taken within 2 working days after									
	8. If exceedance stops, cease		the exceedance is identified.)									
	additional monitoring.											
	(The above actions should be											
	taken within 2 working days											
	after the exceedance is											
	identified.)											

Event and Action Plans fo	Event and Action Plans for Landscape and Visual Impact											
Evon4		Act	tion									
Event	ET	IEC	Supervisor / ER	Contractor								
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	Check report. Recommend remedial design if necessary.	Undertake remedial design if necessary.									
Non-conformity on one occasion	 Identify Source. Inform IEC and Supervisor /ER. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. 	 Check report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise Supervisor /ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	Notify Contractor. Ensure remedial measures are properly implemented.	Amend working methods. Rectify damage and undertake any necessary replacement.								
Repeated Non-conformity	 Identify Source. Inform IEC and Supervisor /ER. Increase monitoring frequency. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring. 	 Check monitoring report. Check Contractor's working method. Discuss with ET and Contractor on possible remedial measures. Advise Supervisor /ER on effectiveness of proposed remedial measures. Supervise implementation of remedial measures. 	Notify Contractor. Ensure remedial measures are properly implemented.	Amend working methods. Rectify damage and undertake any necessary replacement.								

Appendix F – Waste Flow Table

MONTHLY SUMMARY WASTE FLOW TABLE FOR <u>2023</u> (YEAR)

		A	ctual Quantiti	es of Inert C&I) Materials Ger	nerated Monthl	у		Actu	al Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated A+B	Broken Concrete Generated A	General fill Generated B	Broken Concrete Reused in the Contract	General Fill Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	0.67	0.00	0.67	0.00	0.09	0.00	0.58	0.00	0.00	0.00	0.00	0.00	0.01
FEB	0.81	0.00	0.81	0.00	0.08	0.00	0.73	0.00	0.00	0.00	0.00	0.00	0.01
MAR	0.79	0.00	0.79	0.00	0.08	0.00	0.71	0.00	0.00	0.00	0.00	0.00	0.01
APR	1.18	0.00	1.18	0.00	0.09	0.00	1.09	0.00	0.00	0.00	0.00	0.00	0.01
MAY	1.01	0.00	1.01	0.00	0.09	0.00	0.92	0.00	0.00	0.00	0.00	0.00	0.01
JUNE	0.23	0.00	0.23	0.00	0.05	0.00	0.18	0.00	0.00	0.00	0.00	0.00	0.01
SUB- TOTAL	4.69	0.00	4.69	0.00	0.48	0.00	4.21	0.00	0.00	0.00	0.00	0.00	0.06
JULY	0.30	0.00	0.30	0.00	0.06	0.00	0.24	0.00	0.00	0.00	0.00	0.00	0.01
AUG	0.90	0.00	0.90	0.00	0.06	0.00	0.84	0.00	0.00	0.00	0.00	0.00	0.01
SEPT	0.56	0.00	0.56	0.00	0.05	0.00	0.51	0.00	0.00	0.00	0.00	0.00	0.01
OCT	0.72	0.00	0.72	0.00	0.06	0.00	0.66	0.00	0.00	0.00	0.00	0.00	0.01
NOV	2.48	0.00	2.48	0.00	0.06	0.00	2.42	0.00	0.00	0.00	0.00	0.00	0.01
DEC	2.37	0.00	2.37	0.00	0.05	0.00	2.32	0.00	0.00	0.00	0.00	0.00	0.01
TOTAL	12.02	0.00	12.02	0.00	0.82	0.00	11.20	0.00	0.00	0.00	0.00	0.00	0.12

MONTHLY SUMMARY WASTE FLOW TABLE FOR ______ (YEAR)

	A	ctual Quantitie	es of Inert C&D	Materials Ger	nerated Monthl	y	Actu	al Quantities o	f C&D Wastes	Generated Mo	onthly
Month	Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	0.0730	0.0000	0.0000	0.0000	0.0730	0.0000	0.0000	0.0000	0.0000	0.0000	0.0015
FEB											
MAR											
APR											
MAY											
JUNE											
SUB- TOTAL	0.0730	0.0000	0.0000	0.0000	0.0730	0.0000	0.0000	0.0000	0.0000	0.0000	0.0015
JULY											
AUG											
SEPT											
OCT											
NOV											
DEC	·			·							
TOTAL	0.0730	0.0000	0.0000	0.0000	0.0730	0.0000	0.0000	0.0000	0.0000	0.0000	0.0015

Appendix G – Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref	Recommended Mitigation Measures	In	npleme	entatio	n
Part B	Water Quality	Not Observed	Yes	No	Remark
S8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow	V			
S8.8	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	V			
S8.8	Construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	V			
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	V			
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	V			
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	V			
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms. Particular attention should be paid to the control of silty surface runoff during storm events.	\square			
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Ø			
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.		V		
S8.8	Drainage On-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Ø			
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Ø			
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ	$\overline{\checkmark}$			
S8.8	Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	V			
S8.8	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	V			
S8.8	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management	\square			

EIA Ref	Recommended Mitigation Measures	In	Implementation				
	is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur						
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	V					
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	V					
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	Ø					
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.		V				
S8.8	Construction debris and spoil should be covered up and/ or disposed of as soon as possible to avoid being washed into the nearby water receivers		V				
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	V					
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	\					
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.						
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	\					
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	V					
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N					
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works		lacksquare				
Part C C	onstruction Noise Impact	Not Observed	Yes	No	Remark		
S7.8	Use of quiet PME, movable barriers for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump		V				
S7.9	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible.		V				
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Ø					
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	$\overline{\square}$					
Part D W	/aste / Chemical Management	Not Observed	Yes	No	Remark		
S5.2	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites		V				
	Training of site personnel in site cleanliness, proper waste management and chemical waste handling procedures		V				
	Provision of sufficient waste disposal points and regular collection for waste. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	Ī					
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Separation of chemical wastes for special handling and appropriate treatment	V					
S9.5	1)Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 2)Training of site personnel in proper waste management and chemical waste handling procedures		V				
	3)Provision of sufficient waste disposal points and regular collection for disposal						
	4)Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers						
	5)A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)						

EIA Ref	Recommended Mitigation Measures	Implementation		n	
S9.5	Waste Reduction Measures 1) Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals 2) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 3) Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force	V			
	4) Any unused chemicals or those with remaining functional capacity should be recycled 5) Proper storage and site practices to minimize the potential for damage or contamination of construction materials				
\$9.5	Construction and Demolition Material Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include: 1) Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible 2) Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric 3) Skip hoist for material transport should be totally enclosed by impervious sheeting 4) Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site 5) The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores 6) The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle 7) All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet				
S9.5	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction	V			
S9.5	Chemical Waste After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	V			
Part E Landscape & Visual				No	Remark
S13.9	CM1 - All existing trees should be carefully protected during construction. CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. CM3 - Control of night-time lighting. CM4 - Erection of decorative screen hoarding.		V		
Part F A	Not Observed	Yes	No	Remark	
S6.8	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.		V		
S6.8	Misting for the dusty material should be carried out before being loaded into the vehicle.	\square			
S6.8	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.				
S6.8	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation	Ø			
S6.8	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On site unpaved roads should be compacted and kept free of lose materials		V		
S6.8	Vehicle washing facilities should be provided at every vehicle exit point				
S6.8	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.		V		
S6.8	Every main haul road should be-scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.		V		

EIA Ref	Recommended Mitigation Measures		Implementation			
S6.8	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.		V			
S6.8	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.		V			
S6.5	8 times daily watering of the work site with active dust emitting activities.		V			

Appendix H – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Period: November 2023 to January 2024

Contract No.	Record of Complaint (Yes/No)	Record of Warning (Yes/No)	Notification of Summons and Successful Prosecutions (Yes/No)
ED/2018/05	No	No	No

Cumulative Statistics on Complaints, Notification of Summons and Successful

Prosecutions upto reporting period

_	Contract No.	Record of Complaint	Record of Warning	Notification of Summons and Successful Prosecutions
	ED/2018/05	1	0	0