

27 January 2025

By Post and Email

Ref.: CEDKTDS4EM00_0_0400L.25

AECOM Asia Company Limited 12/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, Hong Kong

Attention: Ms. Fanny Lau

Dear Ms. Lau,

Re: Contract No. ED/2018/01 – Kai Tak Development Stage 4 Infrastructure at the Former Runway and South Apron

Quarterly EM&A Summary Report for October 2024 to December 2024

Reference is made to the Environmental Team's submission of the Quarterly EM&A Summary Report for October 2024 to December 2024 (Version 1.1) certified by the ET Leader and provided to us via email on 24 January 2025.

Please be informed that we have no adverse comment on the captioned submission.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui Independent Environmental Checker

c.c. CEDD Ka Shing Penta-Ocean Attn.: Mr. Jason Wong Attn.: Mr. Chan Pang Attn.: Mr. Daniel Ho Fax: 2739 0076 By email Fax: 2572 4080

Q:\Projects\CEDKTDS4EM00\02 Proj_Mgt\02 Corr\CEDKTDS4EM00_0_0400L.25.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

Quarterly Environmental Monitoring and Audit Summary Report (October 2024 – December 2024) for Contract No. ED/2018/01 –

Kai Tak Development – Stage 4 infrastructure at the former runway and south apron

Contract No.: EDO 15/2018

(Version 1.1)

Certified By:	pm.
	(Environmental Team Leader)

Table of Content

Page

EXECUT	ΓIVE SUMMARY6
	Breaches of Action and Limit Levels
	Complaint log
	Notifications of Summons and Successful Prosecutions
	Report changes
	Major construction works in the reporting period
1.	INTRODUCTION
	Project Background
	Project Organization
	Works Area and Construction Programme
	Construction works undertaken during reporting period9
2.	SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS 11
	Monitoring Requirements11
	Air Quality Monitoring Locations
	Air Quality Monitoring Parameters, Frequency and Duration
	Air Quality Monitoring Equipment
	Air Quality Monitoring Methodology and QA/QC Procedure
	Wind Data Monitoring16
	Impact Air Quality Action and Limit Levels16
	Impact Air Quality Monitoring results 17
	Noise Monitoring Locations
	Noise Monitoring Parameters, Frequency and Duration
	Noise Monitoring Equipment
	Monitoring Methodology and QA/QC Procedure
	Maintenance and Calibration
	Impact Noise Action and Limit Levels

	Impact Noise Monitoring results	
	Comparison of EM&A Results with EIA Predictions	23
3.	LANDSCAPE AND VISUAL MONITORING	27
4.	SOLID AND LIQUID WASTE MANAGEMENT	
5.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	
	Site Inspection	29
	Implementation Status of Environmental Mitigation Measures	31
6.	SUMMARY OF NON-COMPLIANCE STATUS	31
	Breaches of Action and Limit Levels	31
	Environmental Complaint and Non-compliance	
	Notifications of summons and successful prosecutions	
7.	COMMENTS, RECOMMENDATIONS AND CONCLUSIONS	
	Comments	
	Recommendations	
	Conclusions	

List of Tables

- Table I
 Major construction activities in the reporting period
- Table 1.1Contact information of key personnel
- Table 1.2Major construction activities in the reporting period
- Table 2.1
 Locations of air quality monitoring stations
- Table 2.2Proposed alternative monitoring locations for AM4(A)
- Table 2.3
 Air quality monitoring parameters, frequency and duration
- Table 2.4Air Quality Monitoring Equipment
- Table 2.5
 Action and Limit Levels of 24-hour average TSP for construction dust monitoring
- Table 2.6
 Action and Limit Levels of 1-hour average TSP for construction dust monitoring

- Table 2.7
 Summary of 24-hour average TSP monitoring data during the reporting period
- Table 2.8
 Summary of 1-hour average TSP monitoring data during the reporting period
- Table 2.9
 Locations of noise monitoring stations
- Table 2.10
 Proposed alternative monitoring locations for M11
- Table 2.11
 Noise monitoring parameters, frequency and duration
- Table 2.12Noise Monitoring Equipment
- Table 2.13
 Baseline noise level and Action and Limit Levels for construction noise monitoring
- Table 2.14
 Summary of noise monitoring data during the reporting period
- Table 2.15
 Comparison of 24-hour average TSP monitoring data with EIA predictions
- Table 2.16 Comparison of 1-hour average TSP monitoring data with EIA predictions
- Table 2.17
 Comparison of noise monitoring data with EIA predictions
- Table 3.1
 Summary of observations of Landscape and Visual impact during the reporting period
- Table 5.1
 Summary of site inspections observations during the reporting period
- Table 6.1Non-compliance record in the reporting period
- Table 6.2Summary of complaints in the reporting period
- Table 6.3
 Summary of summons and successful prosecutions in the reporting period
- Table 7.1
 Summary of recommendations / reminders made in site inspections during the reporting period

List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/01
- Figure 2 Proposed Bus Stop And Associated Noise Barrier At Road D3A

Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments

- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations

- Figure 6 Proposed Alternative Monitoring Locations for AM4(A)
- Figure 7 Noise Monitoring Stations
- Figure 8 Proposed Alternative Monitoring Locations for M11

List of Appendices

- Appendix A Organization Chart of EM&A Team and Emergency Team
- Appendix B Construction Programme
- Appendix C Apply permission for Environmental Monitoring
- Appendix D Weather information
- Appendix E Monitoring data and graphical plots
- Appendix F Event and Action Plans for Construction Dust Monitoring, Construction Noise and Landscape and Visual Impact
- Appendix G Waste Flow Table
- Appendix H Environmental Mitigation Implementation Schedule (EMIS)
- Appendix I Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

EXECUTIVE SUMMARY

 This is the 20th Quarterly Environmental Monitoring & Audit (EM&A) Summary Report which summaries the findings of the EM&A Programme during the reporting period from 1st Ocober 2024 to 31th December 2024 (the "reporting period").

Breaches of Action and Limit Levels

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting period. No Limit Level exceedance was recorded.

Complaint log

5. No complaint was received in the reporting period.

Notifications of Summons and Successful Prosecutions

6. No notification of summons and successful prosecutions was received in the reporting period.

Report changes

7. There was no reporting change in the reporting period.

Major construction works in the reporting period

8. Major construction activities undertake during the reporting period included:

October 2024	November 2024	December 2024
- Construction of footing	- Construction of footing	- Installation of
for Glass-reinforced	for Glass-reinforced	Glass-reinforced Cement
Reinforced Cement	Cement (GRC) seating at	(GRC) seating at Open
(GRC) seating at Open	Open Space and	Space and Promenade
Space and Promenade	Promenade	
- Installation of	- Installation of	- External finishing works
Glass-reinforced	Glass-reinforced Cement	of Saltwater & Sewage
Reinforced Cement	(GRC) seating at Open	Pumping Station
(GRC) seating at Open	Space and Promenade	- Soft landscaping works at
Space and Promenade		Open Space and
- External finishing works	- External finishing works	Promenade and Elevated
of Saltwater & Sewage	of Saltwater & Sewage	Landscape Deck
Pumping Station	Pumping Station	- Hard landscaping works
- Soft landscaping works	- Soft landscaping works at	at Open Space and
at Open Space and	Open Space and	Promenade and Elevated
Promenade	Promenade	Landscape Deck
- Hard landscaping works	- Hard landscaping works	- Installation of light pole
at Open Space and	at Open Space and	and bollard light at Open
Promenade	Promenade	Space and Promenade
- Hard landscaping works	- Hard landscaping works	- Internal finishing works
at Elevated Landscape	at Elevated Landscape	of Observation Deck
Deck	Deck	- Internal finishing works at
- Internal finishing works	- Internal finishing works	Toilet cum and Changing
of Observation Deck	of Observation Deck	Room
- Internal finishing works at	- Internal finishing works at	- Installation of glass
Toilet cum and Changing	Toilet cum and Changing	balustrade along seafront
Room	Room	of Open Space and
- Construction of retaining	- Installation of glass	Promenade
walls at Open Space and	balustrade along seafront	- E&M works of Saltwater
Promenade	of Open Space and	& Sewage Pumping
- Installation of glass	Promenade	Station
balustrade along seafront	- Installation of light pole	
of Open Space and	and bollard at Open Space	
Promenade	and Promenade	

 Table I
 Major construction activities in the reporting period

1. INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/01 Kai Tak Development stage 4 infrastructure at the former runway and south apron (The Project), comprises mainly the design and construction of a dual two- lane Road D3 (Metro Park Section), a single 2-lane Road L12d, a salt water pumping station, a sewage pumping station, landscaped deck and promenade above and adjoining Road D3 (Metro Park Section) respectively, some remaining road works at Road L14, noise barrier at Road D3A, and other associated works at the former runway and south apron. The proposed works are shown in Figure 1 and Figure 2. During the course of the Contract No. ED/2018/01, there may be modification of noise barriers in association with the construction of footbridges connecting to the landscaped deck of Road D3A by developers of adjacent lands (Figure 3). The proposed works and site boundary are shown in Figure 4.
- 1.3 Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.4 The construction work under ED/2018/01 comprises the EM&A Manuals (EIA Register Nos. AEIAR-130/2009 for Kai Tak Development and EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A) and Environmental Permit (EP) Nos. EP-337/2009, EP-445/2013 and Variation to the EP (VEP) No. EP-445/2013/B.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register Nos. AEIAR-130/2009 for Kai Tak Development while no air quality and noise monitoring are proposed in EM&A Manual with EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A.

Project Organization

1.6 The project organization chart and emergency team and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

Party	Role	Contact Person	Position	Phone No.	Fax No.
Civil Engineering and Development Department	Project Proponent	Mr. Jason Wong	Senior Engineer	3579 2453	2739 0076
(CEDD)		Ms. Chan Ka Yan	Engineer	3579 2458	2739 0076
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Ms. Fanny Lau	CRE	3911 4201	3911 4288
Ramboll Hong Kong Limited (Ramboll)	Independent Environmental Checker (IEC)	Mr. Y H Hui	IEC	3465 2850	3465 2899
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Chan Pang	ET Leader	6082 2973	2120 7752
Penta-Ocean Construction Co., Ltd. (Penta-Ocean)	Contractor	Mr. Tony Tang	Environmental Officer	9433 2628	3465 8898

Table 1.1 Contact information of key personnel

Works Area and Construction Programme

 The construction works commenced on 20 January 2020. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting period

1.8 Major construction works of the Project in the reporting period are summarized in Table 1.2:

October 2024	November 2024	December 2024
- Construction of footing	- Construction of footing	- Installation of
for Glass-reinforced	for Glass-reinforced	Glass-reinforced Cement
Reinforced Cement	Cement (GRC) seating at	(GRC) seating at Open
(GRC) seating at Open	Open Space and	Space and Promenade
Space and Promenade	Promenade	
- Installation of	- Installation of	- External finishing works
Glass-reinforced	Glass-reinforced Cement	of Saltwater & Sewage
Reinforced Cement	(GRC) seating at Open	Pumping Station
(GRC) seating at Open	Space and Promenade	- Soft landscaping works at
Space and Promenade		Open Space and
- External finishing works	- External finishing works	Promenade and Elevated
of Saltwater & Sewage	of Saltwater & Sewage	Landscape Deck
Pumping Station	Pumping Station	- Hard landscaping works
- Soft landscaping works	- Soft landscaping works at	at Open Space and
at Open Space and	Open Space and	Promenade and Elevated
Promenade	Promenade	Landscape Deck
- Hard landscaping works	- Hard landscaping works	- Installation of light pole
at Open Space and	at Open Space and	and bollard light at Open
Promenade	Promenade	Space and Promenade
- Hard landscaping works	- Hard landscaping works	- Internal finishing works
at Elevated Landscape	at Elevated Landscape	of Observation Deck
Deck	Deck	- Internal finishing works at
- Internal finishing works	- Internal finishing works	Toilet cum and Changing
of Observation Deck	of Observation Deck	Room
- Internal finishing works at	- Internal finishing works at	- Installation of glass
Toilet cum and Changing	Toilet cum and Changing	balustrade along seafront
Room	Room	of Open Space and
- Construction of retaining	- Installation of glass	Promenade
walls at Open Space and	balustrade along seafront	- E&M works of Saltwater
Promenade	of Open Space and	& Sewage Pumping
- Installation of glass	Promenade	Station
balustrade along seafront	- Installation of light pole	
of Open Space and	and bollard at Open Space	
Promenade	and Promenade	

Table 1.2 Major construction activities in the reporting period

2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS

Monitoring Requirements

2.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring and impact noise monitoring shall be carried out during the construction phase of the Project.

Air Quality Monitoring Locations

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at three air quality monitoring stations in the reporting period. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

Air Quality Monitoring Locations for the Project	Location of Measurement
AM3 - Sky Tower	Podium floor near T7
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground
AM7 – Hong Kong Children's Hospital	Rooftop

Table 2.1 Locations of air quality monitoring stations

- 2.3 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. No 24-TSP monitoring was conducted at AM4(A) while 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site.
- 2.4 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.
- 2.5 For those premises have property management company, ET sent the proposal to owner / property management company and explained the purpose of environmental monitoring (refer

to Appendix C – Apply permission for Environmental Monitoring). Figure 6 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting period.

2.6 Summary of the status of for proposed alternative monitoring locations for AM4(A) are given in Table 2.2.

Table 2.2 Proposed alternative monitoring locations for AM4(A)				
Proposed alternative monitoring locations for M11	Status up to reporting month			
A1 - The Lok Sin Tong Modular Social Housing Scheme	Rejected application on 13 Oct 2022			
A2 - Freder Centre	No reply from building management office			
A3 - New Port Centre	No reply from building management office			
A4 - 112 - 138 To Kwa Wan Road	No property management company and could not apply the permission.			
A5 - 2 - 26 Hok Ling Street	No property management company and could not apply the permission.			
A6 - 1 - 27 Hok Ling Street	No property management company and could not apply the permission.			
A7 - 2 - 28 Tsun Fat Street	No property management company and could not apply the permission.			
A8 - 1 - 27 Tsun Fat Street	No property management company and could not apply the permission.			
A9 – 2 - 28 Yin On Street	No property management company and could not apply the permission.			
A10 – 1 – 27 Yin On Street	No property management company and could not apply the permission.			
A11 – 2 – 28 Shim Luen Street	No property management company and could not apply the permission.			
A12 - 1 - 27 Shim Luen Street	No property management company and could not apply the permission.			
A13 - 2 - 28 Hung Wan Street	No property management company and could not apply the permission.			
A14 - 1 - 27 Hung Wan Street	No property management company and could not apply the permission.			
A15 - 2 - 28 Pang Ching Street	No property management company and could not apply the permission.			
A16 - 1 - 27 Pang Ching Street	No property management company and could not apply the permission.			
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.			
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.			
A19 - 2 - 28 Lun Cheung Street	No property management company and could not apply the permission.			
A20 - 1 - 27 Lun Cheung Street	No property management company and could not apply the permission.			

Table 2.2 Proposed alternative monitoring locations for AM4(A)

Proposed alternative monitoring locations for M11	Status up to reporting month
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

2.7 ET will resume the impact monitoring once the alternative monitoring location for AM4(A) are confirmed.

Air Quality Monitoring Parameters, Frequency and Duration

2.8 The air quality monitoring locations and monitoring frequency are listed in Table 2.3.

Air Monitoring Station	Location for Measurement	Parameter	Duration	Frequency
AM3 - Sky Tower	Podium floor near T7			
AM4(A) - The Hong Kong Society for the Blind's Factory cum	Rooftop / Ground Floor*	- 24-hour average TSP	- 24 hours	- Once every 6 days
Sheltered Workshop*		- 1-hour	- 1 hour	- Three times
AM7 - Hong Kong Children's Hospital	Rooftop	average TSP		every 6 days

Table 2.3 Air quality monitoring parameters, frequency and duration

NOTE: * Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. No 24-hr TSP monitoring and 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation since September 2022.

Air Quality Monitoring Equipment

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.4 summarizes the equipment to be used in the air quality monitoring.

<u>More 2.1 Mill gummenting Equipmenti</u>			
Equipment	Model	Quantity	
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2	
Calibrator	TISCH TE-5025A	1	
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	3	
Wind Anemometer	Davis Vantage Pro2 Weather Station	1	

Table 2.4 Air Quality Monitoring Equipment

2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

Air Quality Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

2.8 Setup criteria of HVS are shown as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two samplers were placed less than 2m apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.

- 2.9 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air monitoring station
- 2.12 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminium strip.
- 2.15 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

Maintenance/Calibration

- 2.17 The following maintenance/calibration are required for the HVS:
 - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

- 2.18 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:
 - Set up the dust meter on a tripod at 1.2m level.
 - Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
 - The zero calibration of the instrument was conducted before and after each sampling.
 - TSP levels were recorded for 1-hour with 5-minute data logging interval.
 - Recorded down the general meteorological conditions, Test ID no., start/end time, spot checking reading at each sampling location for data processing.
 - Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

2.19 The following maintenance/calibration are required for the direct dust meters:

• To validity the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

- 2.20 Wind Anemometer was installed at the roof-top of AM7 Hong Kong Children's Hospital with 10m above ground and clear of constructions or turbulence caused by the buildings to record wind speed and wind direction.
- 2.21 Details of weather information during the monitoring period are shown in Appendix D.

Impact Air Quality Action and Limit Levels

2.22 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized

in Table 2.5 and Table 2.6 respectively.

Parameter	Air Monitoring Station	Action Level,	Limit Level,
24-hour average TSP	AM3	<u>μg/m³</u> 182	<u>μg/m³</u> 260
	AM4(A)	187	260
	AM7	181	260

Table 2.5 Action and Limit Levels of 24-hour average TSP for construction dust monitoring

Table 2.6 Action and Limit Levels of 1-hour average TSP for construction dust monitoring

Parameter	Air Monitoring Station	Action Level, µg/m ³	Limit Level, µg/m ³
	AM3	297	500
1-hour average TSP	AM4(A)	326	500
	AM7	315	500

Impact Air Quality Monitoring results

2.23 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designed air quality monitoring stations are summarized in Table 2.7 and Table 2.8 respectively.

Table 2.7 Summary of 24-hour average TSP monitoring data during the reporting period

	Octobe	er 2024	Novemb	per 2024	Decemb	ber 2024		
	24-hr		24-hr		24-hr			
Air	Average		Average		Average		Action	Limit
Monitoring	TSP	Range,	TSP	Range,	TSP	Range,	Level,	Level,
Station	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	$\mu g/m^3$	$\mu g/m^3$
	ation,		ation,		ation,			
	$\mu g/m^3$		$\mu g/m^3$		$\mu g/m^3$			
AM3	67	52 - 78	51	27 - 84	81	36 - 102	182	260
AM4(A)*	/	/ _ /	/	/ _ /	/	/ _ /	187	260
AM7	53	37 - 84	51	22 - 67	85	49 – 116	181	260

NOTE: * Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation since the September 2022.

	Octobe	er2024	Novemb	per 2024	Decemb	oer 2024		
	1-hr		1-hr		1-hr			
Air	Average		Average		Average		Action	Limit
Monitoring	TSP	Range,	TSP	Range,	TSP	Range,	Level,	Level,
Station	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	Concentr	$\mu g/m^3$	$\mu g/m^3$	$\mu g/m^3$
	ation,		ation,		ation,			
	$\mu g/m^3$		$\mu g/m^3$		$\mu g/m^3$			
AM3	64	44 - 78	49	28 - 83	75	33 - 98	297	500
AM4(A)*	80	56 – 97	61	39 - 92	87	41 - 112	326	500
AM7	61	39 - 88	52	27 - 83	83	47 - 110	315	500

Table 2.8 Summary of 1-hour average TSP monitoring data during the reporting period

NOTE: *Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation since September 2022

- 2.24 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting period.
- 2.25 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix E.
- 2.26 The Event and Action Plan is provided in Appendix F.
- 2.27 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

Noise Monitoring Locations

2.28 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting period. Table 2.9 describes the noise monitoring locations, which are also depicted in Figure 7.

Tuble 2.9 Locations of noise monitoring stations	
Noise Monitoring Locations for the Project	Location of Measurement
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground Floor (Façade)
M12 - Hong Kong Children's Hospital	Rooftop (Façade)

Table 2.9 Locations of noise monitoring stations

2.29 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 September 2022.

- 2.30 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.
- 2.31 For those premises have property management company, ET sent the proposal to owner / property management company and explained the purpose of environmental monitoring (refer to Appendix C Apply permission for Environmental Monitoring). Figure 8 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting period.
- 2.32 Summary of the status of for proposed alternative monitoring locations for M11 are given in Table 2.10.

cations for M11
Status upto reporting month
Rejected application on 13 Oct 2022
No reply from building management office
No reply from building management office
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could not apply the permission.
No property management company and could

 Table 2.10
 Proposed alternative monitoring locations for M11

Proposed alternative monitoring locations for M11	Status upto reporting month
	not apply the permission.
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.
A19 - 2 - 28 Lun Cheung Street	No property management company and could not apply the permission.
A20 - 1 - 27 Lun Cheung Street	No property management company and could not apply the permission.
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

2.33 ET will resume the impact monitoring once the alternative monitoring location for M11 are confirmed.

Noise Monitoring Parameters, Frequency and Duration

2.34 The noise monitoring locations and monitoring frequency are listed in Table 2.11.

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	Ground Floor (Façade)*	$L_{Aeq,} L_{A10}$ and L_{A90}	30 - minutes measurement at each monitoring station between 0700 - 1900 hrs on normal weekdays (Monday, to Saturday), at
M12 - Hong Kong Children's Hospital	Rooftop (Façade)		(Monday to Saturday) at frequency of once per week.

 Table 2.11
 Noise monitoring parameters, frequency and duration

NOTE: *Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation since September 2022.

Noise Monitoring Equipment

2.35 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance

(NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 2.12 summarizes the equipment to be used in the noise monitoring.

Equipment	Model	Quantity
Sound Level Meter	RION NL52	2
Sound Level Calibrator	RION NC 74	1
Sound Level Calibrator	RION NC 75	1
Air Flowmeter	TSI TA440 Air Velocity	2

 Table 2.12
 Noise Monitoring Equipment

Monitoring Methodology and QA/QC Procedure

- 2.36 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.
- 2.37 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.
- 2.38 Turned on the sound level meter and check the battery, if too low, change new ones.
- 2.39 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.

2.40 Noise level was recorded.

2.41 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

- 2.42 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 2.43 The sound level meter and sound calibrator were calibrated annually.
- 2.44 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Impact Noise Action and Limit Levels

2.45 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 2.13.

Table 2.13 Baseline noise level and Action and Limit Levels for construction noise monitoring

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level [^]	
0700 – 1900 on	M11	68.3	When one documented	75 dB(A)	
normal weekdays	M12	61.9	complaint is received.	75 ub(A)	

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

2.46 Impact noise monitoring results at the designed noise monitoring stations are summarized in Table 2.14.

	October	r 2024	Novem	ber 2024	Decemb	per 2024		
Noise Monitoring Station	Measured L _{Aeq, 30-min} , Average, dB(A)	Measured L _{Aeq,} ^{30-min,} Range, dB(A)	Measured L _{Aeq} , ^{30-min,} Average, dB(A)	Measured L _{Aeq, 30-min} , Range, dB(A)	Measured L _{Aeq} , ^{30-min,} Average, dB(A)	Measured L _{Aeq} , ^{30-min,} Range, dB(A)	Action Level	Limit Level [^]
M11	73.6	72.8 – 74.2	73.5	72.8 – 74.7	73.3	72.4 – 74.0	When one documented	75 dB(A)

 Table 2.14
 Summary of noise monitoring data during the reporting period

	Octobe	r 2024	Novem	ber 2024	Decemb	per 2024		
Noise Monitoring Station	Measured L _{Aeq, 30-min} , Average, dB(A)	Measured L _{Aeq} , ^{30-min,} Range, dB(A)	Measured L _{Aeq,} 30-min, Average, dB(A)	Measured L _{Aeq, 30-min} , Range, dB(A)	Measured L _{Aeq} , ^{30-min,} Average, dB(A)	Measured L _{Aeq,} ^{30-min,} Range, dB(A)	Action Level	Limit Level ^
M12	65.2	60.8 – 69.5	64.0	60.2 – 67.1	62.6	61.2 – 64.0	complaint is received.	

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 2.47 No Action or Limit Level of noise monitoring was recorded in the reporting period.
- 2.48 Graphical presentation and detailed monitoring results of impact noise are shown in Appendix E.
- 2.49 The Event and Action Plan is provided in Appendix F.
- 2.50 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

Comparison of EM&A Results with EIA Predictions

2.51 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 2.15 to Table 2.17.

Air Monitoring Station	ASR No. in EIA report		·	Measured 24-hr average TSP in Reporting Month (October 2024), µg/m ³	Measured 24-hr average TSP in Reporting Month (November 2024), µg/m ³	Measured 24-hr average TSP in Reporting Month (December 2024), µg/m ³
AM3 - Sky Tower	A40^	106	138	52 - 78	27 - 84	36 - 102

Table 2.15 Comparison of 24-hour average TSP monitoring data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Maximu averag	Cumulative im 24-hr ge TSP itration Scenario 2 (Mid 2013 to Late 2016), µg/m ³	Measured 24-hr average TSP in Reporting Month (October 2024), µg/m ³	Measured 24-hr average TSP in Reporting Month (November 2024), µg/m ³	Measured 24-hr average TSP in Reporting Month (December 2024), µg/m ³
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43^	123	195	/ _ /*	/ _ /*	/ _ /*
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	37 – 84	22-67	49 – 116

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation in the September 2022.

Air Monitoring Station	ASR No. in EIA report	Maximu averag	Cumulative m 1-hour ge TSP stration Scenario 2 (Mid 2013 to Late 2016), µg/m ³	Measured 1-hr average TSP in Reporting Month (October 2024), µg/m ³	Measured 1-hr average TSP in Reporting Month (November 2024), µg/m ³	Measured 1-hr average TSP in Reporting Month (December 2024), µg/m ³
AM3 - Sky Tower	A40	217^	247^	44 - 78	28-83	33 - 98
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43	283^	409^	56 – 97*	39 – 92*	41 – 112*
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	39 - 88	27 - 83	49 – 110

Table 2.16 Comparison of 1-hour average TSP monitoring data with EIA predictions

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the September 2022.

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour L _{Aeq, 30min} , dB(A)	Measured Noise Level in Reporting Month (October 2024) L _{Aeq, 30min} , dB(A)	Measured Noise Level in Reporting Month (November 2024) L _{Aeq, 30min} , dB(A)	Measured Noise Level in Reporting Month (December 2024) L _{Aeq, 30min,} dB(A)
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	N18	50 - 76^	72.8 – 74.2*	72.8 – 74.7*	72.4 - 74.0*
M12 - Hong Kong Children's Hospital	PN83, PN84, PN84A	NA	60.8 - 69.5	60.2 - 67.1	61.2 - 64.0

 Table 2.17
 Comparison of noise monitoring data with EIA predictions

Note

 $^{\wedge}$ Prediction results are given in the Table 3.20 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the September 2022.

- 2.52 For AM3, 24-hour TSP monitoring results recorded in reporting period were lower than the prediction in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.53 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation since September 2022.
- 2.54 No prediction in the EIA Report for 24-hour TSP monitoring results at AM7.
- 2.55 1-hour TSP monitoring results at AM3 and AM4(A) recorded in the reporting period were recorded lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation since September 2022. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

- 2.56 No prediction in the EIA Report for 1-hour TSP monitoring results at AM7.
- 2.57 Noise monitoring results at M11 recorded in the reporting period were lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation since September 2022. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.58 No prediction in the EIA Report for noise monitoring results at M12.

3. LANDSCAPE AND VISUAL MONITORING

3.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009 and AEIAR-170/2013), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

3.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

3.3 The summaries of site audits are attached in Table 3.1.

Tuble 5.1 Summary of observations of Lundscupe and Fisual impact during the reporting period					
Inspection Date	Key Observations	Recommendations / Actions	Close-out Date		
F			/ Status		
03 October 2024	NA	NA	NA		
08 October 2024	NA	NA	NA		
17 October 2024	NA	NA	NA		
24 October 2024	NA	NA	NA		
31 October 2024	NA	NA	NA		
07 November 2024	NA	NA	NA		
12 November 2024	NA	NA	NA		
21 November 2024	NA	NA	NA		
28 November 2024	NA	NA	NA		
05 December 2024	NA	NA	NA		
10 December 2024	NA	NA	NA		
19 December 2024	NA	NA	NA		
27 December 2024	NA	NA	NA		

Table 3.1 Summary of observations of Landscape and Visual impact during the reporting period

3.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix F shall be performed.

4. SOLID AND LIQUID WASTE MANAGEMENT

- 4.1 The number of wastes generated by the major site activities of the work contracts within the Project during the reporting period is shown in Appendix G.
- 4.2 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.
- 4.3 Mitigation measures recommended in the EIA Report were implemented by the Contractor where applicable and were considered effective in reduction the waste generation during the reporting period.

5. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 5.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.2 All follow-up actions requested by ET and/or IEC during site inspections were undertaken by the Contractor and ET reviewed the effectiveness in the following weekly site inspection.
- 5.3 The summaries of site audits are attached in Table 5.1.

Inspection Date	Key Observations / Recommendations	Actions	Close-out Date / Status
03 October 2024	Observation: Please remind to remove the rubbish regularly at noise barrier (L14).	Action Taken: Waste was removed.	Closed-out on 08 October 2024
08 October 2024	Observation: Water spraying in main haul road (outside pumping station) should be implemented regularly to reduce dust emissions.	Action Taken: Water spraying in main haul road (outside pumping station) has been implemented regularly to reduce dust emissions.	Closed-out on 17 October 2024
2024	Observation: Reminder: Discharge license by WPCO was expired on 30/9/2024, please complete the renewal process asap, meanwhile ensure no improper discharge from site.	Action Taken: The renewal process for the discharge license is in progress.	Pending
17 October	Observation: Construction waste should be removed timely.	Action Taken: Construction waste have been removed.	Closed-out on 24 October 2024
2024	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action Taken: The Stockpiles have been removed.	Closed-out on 24 October 2024
24 October	NA	NA	NA

Table 5.1 Summary of site inspections observations during the reporting period

Inspection Date 2024	Key Observations / Recommendations	Actions	Close-out Date / Status
31 October 2024	Observation: The NRMM Label should be displayed on the PMEs near Lift 1.	Action Taken: The NRMM Label have been displayed on the PMEs near Lift 1.	Closed-out on 07 November 2024
07 November 2024	Observation: The NRMM label for the digger is missing. Please ensure the label is properly demonstrated.	Action Taken: The NRMM label has been displayed on the digger.	Closed-out on 12 November 2024
12 November 2024	Observation: Every stock of more than 20 bags of cement should be covered entirely by imperious sheeting placed in an area sheltered on the top and the three sides	Action Taken: Every stock of more than 20 bags of cement have been covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.	Closed-out on 21 November 2024
	Observation: The QPME label for the generator is missing. Please ensure the label is properly demonstrated.	Action Taken: The QPME Label for the generator has been properly displayed.	Closed-out on 21 November 2024
21 November 2024	Observation: The stagnant water should be removed near Area 4.	Action Taken: The stagnant water has been removed near Area 4.	Closed-out on 28 November 2024
28 November 2024	Observation: The haul road should be sprayed with water.	Action Taken: The haul road has been sprayed with water.	Closed-out on 05 December 2024
05 December 2024	NA	NA	NA
10 December 2024	Observation: Stockpiles (after works) along harbour desk area should be covered by impermeable sheet to prevent dust emissions.	Action Taken: Stockpiles (after works) along harbour desk area have been covered by impermeable sheet to prevent dust emissions.	Closed-out on 19 December 2024
19	Observation: The stagnant water should be removed at Park 4.	Action Taken: The pump has been installed in Park 4.	Closed-out on 27 December 2024
December 2024	Observation: The NRMM label should be replaced at Park 4.	Action Taken: The NRMM label have been replaced at Park 4.	Closed-out on 27 December 2024

Inspection Date	Key Observations / Recommendations	Actions	Close-out Date / Status
27			
December	NA	NA	NA
2024			

Implementation Status of Environmental Mitigation Measures

5.4 The Contractor has implemented environmental mitigation measures and requirement as stated in the EIA reports, the EPs and the EM&A Manuals. The implementation status of the mitigation measures during the reporting period is summarized in Appendix H.

6. SUMMARY OF NON-COMPLIANCE STATUS

Breaches of Action and Limit Levels

- 6.1 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 6.2 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded.
- 6.3 Construction noise monitoring was conducted as scheduled in the reporting period. No Limit Level exceedance was recorded.
- 6.4 Summary of the non-compliance in the reporting period for the Project is tabulated in Table 6.1.

Domonsaton	Deremeter Departing Deried		ceedance	Action Taken	
Parameter	Reporting Period	Action Level	Limit Level	Action Taken	
	October 2024	0	0	N/A	
1-hr TSP	November 2024	0	0	N/A	
	December 2024	0	0	N/A	
24-hr TSP	October 2024	0	0	N/A	

Table 6.1 Non-compliance record in the reporting period

Parameter Penarting Pariod		No. of Ex	ceedance	Action Taken	
Parameter	Reporting Period	Action Level	Limit Level	Action Taken	
	November 2024	0	0	N/A	
	December 2024	0	0	N/A	
	October 2024	0	0	N/A	
Construction	November 2024	0	0	N/A	
noise	December 2024	0	0	N/A	

Environmental Complaint and Non-compliance

6.5 No complaint was received in the reporting period. Summary of complaints in the reporting period is tabulated in Table 6.2.

Table 6.2 Summary of complaints in the reporting period

Date of complaint received	Date of complaint	Description of complaint	Investigation / Recommendations / Action take	Close-o ut date / Status
NA	NA	NA	NA	NA

6.6 Complaint log is shown in Appendix H.

Notifications of summons and successful prosecutions

6.7 No notification of summons and successful prosecutions was received in the reporting period.Summary of summons and successful prosecutions in the reporting period is tabulated in Table 6.3.

Tuble 0.5 Summary of Summons and Successful prosecutions in the reporting period					
Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action take	Close-out date / Status	
No notification of summons and successful prosecutions were	NA	NA	NA	NA	

Table 6.3 Summary of summons and successful prosecutions in the reporting period

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action take	Close-out date / Status
received in the reporting period.				

6.8 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix H.

7. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

Comments

- 7.1 Mitigation measures in the EM&A Manuals were implemented during the reporting period. The effectiveness and efficiency of the mitigation measures were reviewed during the weekly environmental site inspection and audit.
- 7.2 Environmental monitoring works (air quality and construction noise) were performed in the reporting period to monitor the environmental impacts from the Project site.
- 7.3 Based on the observations from the site inspection and reviewing the environmental monitoring results, it would be considered that the mitigation measures were effective and efficient in controlling the environmental impacts generated from the construction activities of the Project site.

Recommendations

7.4 During the weekly environmental site inspection and audit performed in the reporting period, the following recommendations were provided:

Table 7.1 Summary of recommendations / reminders made in site inspections during the reporting period

Inspection Date	Recommendations / Reminder
03 October 2024	Please remind to remove the rubbish regularly at noise barrier (L14).

Inspection Date	Recommendations / Reminder
08 October 2024	Water spraying in main haul road (outside pumping station) should be implemented
	regularly to reduce dust emissions.
	Reminder: Discharge license by WPCO was expired on 30/9/2024, please complete
	the renewal process asap, meanwhile ensure no improper discharge from site.
17 October 2024	Construction waste should be removed timely.
	Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.
24 October 2024	NA
31 October 2024	The NRMM Label should be displayed on the PMEs near Lift 1.
07 November 2024	The NRMM label for the digger is missing. Please ensure the label is properly demonstrated.
12 November 2024	Every stock of more than 20 bags of cement should be covered entirely by imperious sheeting placed in an area sheltered on the top and the three sides.
	The QPME label for the generator is missing. Please ensure the label is properly demonstrated.
21 November 2024	The stagnant water should be removed near Area 4.
28 November 2024	The haul road should be sprayed with water.
05 December 2024	NA
10 December 2024	Stockpiles (after works) along harbour desk area should be covered by impermeable sheet to prevent dust emissions.
19 December 2024	The stagnant water should be removed at Park 4.
	The NRMM label should be replaced at Park 4.
27 December 2024	NA

Conclusions

- 7.5 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed.
- 7.6 1-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation since September 2022.
- 7.7 24-hour TSP monitoring was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. No 24-hour TSP monitoring was conducted at AM4(A) because of the assess limitation since September 2022.

- 7.8 Construction noise monitoring was conducted as scheduled in the reporting period. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 September 2022. Impact monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation since September 2022.
- 7.9 No complaint was received in the reporting period
- 7.10 No notification of summons and successful prosecutions was received in the reporting period.

Figure




Figure 1 – Proposed works of Contract No. ED/2018/01




Figure 2 - Proposed Bus Stop And Associated Noise Barrier At Road D3A




Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments




Figure 4 – Site Layout Plan




Figure 5 – Air Quality Monitoring Stations




Figure 6 – Proposed Alternative Monitoring Locations for AM4(A)




Figure 7 – Noise Monitoring Stations






Figure 8 – Proposed Alternative Monitoring Locations for M11

Appendix A – Organization Chart of EM&A Team and Emergency Team





Penta-Ocean Construction Co., Ltd

Contract No. ED/2018/01 -Kai Tak development -

stage 4 infrastructure at the former runway and south apron

緊急應變小組成員及聯絡電話 Emergency Team Contact List CPR

NAME 姓名	TEAM MEMBER 成員	POSITION 職位	TEL. 電話							
	Emergency Ho	otline : 9317-0821								
何先生 Daniel HO	總隊長 Emergency Coordinator	地盤代表 Site Agent	9271-6455							
林先生 C. K. LAM	副隊長 Asst. Emergency Coordinator	地盤總管 Gerenal Foreman	9869-9978							
鄧先生 Nelson TANG	副隊長 (急救員) Asst. Emergency Coordinator (First Aider)	安全經理 Safety Manager	9630 1923 💿							
蔣先生 Kay CHEUNG	副隊長 (急救員) Asst. Emergency Coordinator (First Aider)	安全主任 Safety Officer	9094-1110 🞯							
梁先生 Kevin LEUNG	隊員 (急救員) Member (First Aider)	安全督導員 Safety Supervisor	6015-7981 🥯							
鄧先生 Tony TANG	隊員 Member	助理地盤代表 Sub Agent	9433-2628							
林先生 YS LAM	隊員 Member	電工 Electrician	9603-2722							
	Emergency Contact of A	Authorities / Utility Companies								
	/ Utility Companies り公營機構名稱	Emergency Se 緊急服務								
	ine) 救護車總機 (Serious Injury)	2735-								
Fire Station (Ma Tau Chu	ng) 消防處 (馬頭涌消防局)	2711-0292								
Police Station (Ngau Tau		3661-1626								
LabourDept (Enquiry Hot		2717-								
Environmental Protection Marine Dept 海事處	Dept 環保處	2802	-3111							
Maritime Rescue Co-ordin	nation Centre (24 hours)	2233-	7999							
Marine Dept Harbour Div		2885-								
E&MD Dept 機電工程		2882-8011 / 2333-3762								
Highways Dept (24hrs) 🖁	各政處熱線	2923-7766								
Utility Undertakers Ca	mpanies									
China Light Power Ltd 中書	華電力 2728-8333	HK Observatory 香港天文台	2835-1473							
Hong Kong Electric 港燈電	 直力 2555-4999	Weather Enquiry 查詢天氣	1878-200							
Town Gas 中華煤氣	2963-1811 / 2880-6999	Security Guard Service 保安	5725-2784							
Water Supplies Dept 水液	务署 2824-5000	Drainage Services Dept 渠務署	2300-1110							
PCCW Limited 電話公司	109									



Appendix B – Construction Programme


WBS	Task Name	Duration	Start	Finish	Predecessors	Successors	Task	
1	Section 6D (under acceleration programme)	795 d	Thu 1/9/22	Fri 15/11/24			Calendar C2	A S
1.1	Planned completion (15/11/24)	0 d	Fri 15/11/24	Fri 15/11/24	3,139,257,29)	C2	
1.2	Area no.1	133 d	Fri 5/7/24	Thu 14/11/24	l .	2	C2	
1.2.1	EVA	79 d	Wed 28/8/24	Thu 14/11/24	l .		C2	
1.2.1.1	EVA no.1-1 (from the completed paving blocks towards the	28 d	Wed 25/9/24				C2	
	bridge over KT river)			22/10/24				
1.2.1.1.1	u-channel construction		Wed 25/9/24			7,60SS	C2	u-channel construction
1.2.1.1.2	formation			Tue 8/10/24		8	C2	form subbase and r
1.2.1.1.3	subbase and road base			Sat 12/10/24		9	C2	paving b
1.2.1.1.4 1.2.1.2	paving blocks laying EVA no.1-2			Tue 22/10/24 Thu 14/11/24			C2 C2	paving 3
1.2.1.2.1	Access Divert from CKR-KTE			Wed 28/8/24		36,18	C2	▲ 28/8
1.2.1.2.1				Sat 5/10/24		13FS+4 d	C2	Remaining paving blocks laying
1.2.1.2.3	6 nos. of lighting poles and 9 nos. of bollards installation			4Mon 21/10/24	12ES+4 d	15	C2	s. of lighting poles and 9 nos. of bollards in
1.2.1.2.4	matching cover installation to drawpits (assume matching cover	12 d		Thu	121 0 1 4	10	C2	tallation to drawpits (assume matching cov
	deliver to site mid Oct)	10 0	30/10/24	14/11/24			02	
1.2.1.2.5	irrigation; drinking fountain and cleansing pipes installation	8 d	Tue 22/10/24	4Tue 29/10/24	13		C2	irrigation; drinking fountain and cleansin
1.2.2	Hard Landscape & soft landscape	77 d	Fri 23/8/24	Thu 7/11/24			C2	· · · · · · · · · · · · · · · · · · ·
1.2.2.1	Fitness Lawn			Fri 18/10/24			C2	
1.2.2.1.1	formation			Sat 7/9/24		19FS+5 d,23	C2	formation 7/9
1.2.2.1.2	, .			Fri 27/9/24		20FS-3 d,21	C2	kerb laying
1.2.2.1.3	Sub-soil Drain			Fri 27/9/24		21	C2	Sub-soil Drain
1.2.2.1.4	top soil filling			Thu 3/10/24		22	C2	top soil fillin
1.2.2.1.5	planting			Wed 9/10/24		24	C2	pla
1.2.2.1.6	u-channel surround the fitness lawn			Sat 28/9/24		26FS+5 d,30SS,21		el surround the fitness lawn
1.2.2.1.7	7 nos. of bollard installation			4 Fri 18/10/24			C2	7 nos. of bollard ir
1.2.2.2	30mm Granite Paving around Fitness Lawn			Tue 22/10/24			C2	
1.2.2.2.1	Sub-base			Tue 8/10/24		27	C2	Sub
1.2.2.2.2	5			Tue 22/10/24			C2	Granite Paving v
1.2.2.3	Slope Way btw Fitness Lawn and Event Deck			Sat 26/10/24		00	C2	E amontal
1.2.2.3.1	Formation			Mon 30/9/24		30	C2	Formation Sub-ba
1.2.2.3.2				Thu 3/10/24 Tue 22/10/24		32 34SS+6 d	C2 C2	Granite Paving
1.2.2.3.3	Granite Paving with Kerb			Thu 10/10/24			C2	Footing for Har
1.2.2.3.4 1.2.2.3.5	Footing for Handrail Handrail Installation			Sun 13/10/24		31,33	C2	Handrail
1.2.2.3.5				4 Sat 26/10/24			C2	13 nos. of bol
1.2.2.3	Event Deck (no. 1)			Sat 20/10/24			C2	
1.2.2.4.1	Formation			Thu 29/8/24		37	C2	Formation 29/8
1.2.2.4.2				Fri 30/8/24		38	C2	Blinding concrete 30/8
1.2.2.4.3	Base RC Structure			Wed 4/9/24		39	C2	Base RC Structure 4/9
1.2.2.4.4	Wall RC Structure (include formwork dismantling)			Mon 23/9/24		40,29FS+4 d,45	C2	le formwork dismantling)
1.2.2.4.5				Mon 30/9/24		41,43FS+3 d,46	C2	Backfilling
1.2.2.4.6	•			Thu 3/10/24		42FS+2 d	C2	Sub-ba
1.2.2.4.7	50mm Granite Stone Paving			Thu 17/10/24		-	C2	50mm Granite Stone
1.2.2.4.8	-			Sat 19/10/24			C2	Glass Balustrade Install
1.2.2.5	Rain Garden			Sat 26/10/24			C2	
1.2.2.5.1	Excavation & Formation			Thu 26/9/24		50	C2	Excavation & Formation
1.2.2.5.2	Aggregate Filling	4 d	Tue 1/10/24	Fri 4/10/24	40	47	C2	Aggregate Fill
1.2.2.5.3		4 d	Sat 5/10/24	Tue 8/10/24	46	48	C2	Coarse Sand Insta
1.2.2.5.4	Soil Mix Filling	8 d	Wed 9/10/24	Ned 16/10/24	147	49	C2	Soil M
1.2.2.5.5	Planting	10 d	Thu 17/10/24	4 Sat 26/10/24	48		C2	
40050	Honed Concrete Seating (S2)	21 d	Fri 27/9/24	Thu 17/10/24	45	52SS+5 d,51SS+4	cC2	Honed Concrete Seating (S2)
1.2.2.5.6	U-channel	14 d	Tue 1/10/24	Mon 14/10/24	50SS+4 d		C2	U-chan
		12 d	Wed 2/10/24	Sun 13/10/24	50SS+5 d	53SS+2 d	C2	Kerb Installa
1.2.2.5.7	Granite Paving path	21 d	Fri 4/10/24	Thu 24/10/24	52SS+2 d	83SS+4 d	C2	Granite Paving
1.2.2.5.7 1.2.2.5.8	Granite Faving path			-			C2	
1.2.2.5.6 1.2.2.5.7 1.2.2.5.8 1.2.2.5.9 1.2.2.6	walkway construction (1st part upto amphitheatre)	66 d	Fri 23/8/24	Sun 27/10/24			62	
1.2.2.5.7 1.2.2.5.8 1.2.2.5.9		66 d			tical	Progre		•






	WBS	Task Name	Duration Start	Finish	Predecessors	Successors	Task	
							Calendar	
5	1.2.2.6.1	stainless steel channel for glass balstrade installation	13 d Fri 23/8/24			77SS,56	C2	ade installation 4/9 on & Sub-base (Concrete)
5	1.2.2.6.2	Formation & Sub-base (Concrete)	21 d Thu 5/9/24			57	C2	
7	1.2.2.6.3	glass balstrade installation (include E&M)	21 d Thu 26/9/2			58SS+8 d	C2	glass balstrade installation (include E&M)
5	1.2.2.6.4	Porcelain Tile Paving	24 d Fri 4/10/24				C2	Porceiain The Pavil
	1.2.2.7 1.2.2.7.1	Rain Shelters (3 nos) & Bike Parking Formation	30 d Wed 25/9/2 3 d Wed 25/9/2			61	C2 C2	Formation
	1.2.2.7.1	Blinding Concrete	1 d Sat 28/9/2			62FS-2 d	C2	Blinding Concrete
	1.2.2.7.2	RC Footing	7 d Fri 27/9/2			63FS-3 d,85	C2	RC Footing
	1.2.2.7.3	Steel Shelter Installation	14 d Tue 1/10/2			64FS-3 d	C2	Steel Shelter Installation
3	1.2.2.7.4	Benches Installation	13 d Sat 12/10/2			041 3- 3 u	C2	Benches Inst
;	1.2.2.7.3 1.2.2.8	Dry Fountain	57 d Thu 12/9/2				C2	
;	1.2.2.8.1	Excavation & Formation	5 d Thu 12/9/2			67	C2	Excavation & Formation 16/9
7	1.2.2.8.2	Blinding Concrete	1 d Tue 17/9/2			68	C2	Blinding Concrete 17/9
	1.2.2.8.3	RC Base Concrete	13 d Wed 18/9/2			69,74	C2	RC Base Concrete
	1.2.2.8.4	Plinths	6 d Tue 1/10/2			70	C2	Plinths
	1.2.2.8.5	Waterproofing	2 d Mon 7/10/2			71	C2	Waterproc
	1.2.2.8.6	Fountain Equipment with LED Installation	30 d Wed 9/10/2			72SS	C2	Fountain Equipment with LED Insta
	1.2.2.8.7	Frame Support Beam Installation	8 d Wed 9/10/2			73	C2	Frame Support Beam Insta
	1.2.2.8.8	Frame & Granite Stone Paving	10 d Thu 17/10/2				C2	Frame & Granite S
	1.2.2.8.9	U-channel around Dry Fountain	16 d Tue 1/10/2			75	C2	U-channel around Dry Fountain
	1.2.2.8.10	granite paving around dry fountain	8 d Thu 17/10/2				C2	granite paving around
;	1.2.2.9	Seafront Lawn at North of Dry Fountain	58 d Fri 23/8/24				C2	
,	1.2.2.9.1	Formation & Blinding Concrete	8 d Fri 23/8/24			78	C2	inding Concrete
;	1.2.2.9.2	RC Footing (S1)	9 d Sat 31/8/2			80,79FS+7 d	C2	RC Footing (S1)
	1.2.2.9.3	RC footing (S3)	12 d Mon 16/9/2			81	C2	RC footing (S3)
	1.2.2.9.4	Honed Concrete Seating (S1)	12 d Mon 9/9/24			01	C2	Honed Concrete Seating (S1) 20/9
	1.2.2.9.5	Honed Concrete Seating (S3)	8 d Sat 28/9/24			82	C2	Honed Concrete Seating (S3)
2	1.2.2.9.6	5 nos. bollard installation	8 d Sun 6/10/2				C2	5 nos. bollard installa
3	1.2.2.9.7	granite paving between lawn and rain garden	12 d Tue 8/10/2				C2	granite paving between lawn and rain ga
1	1.2.2.10	Planting Area at West side of EVA	32 d Fri 4/10/24				C2	
5	1.2.2.10.1	Formation	6 d Fri 4/10/24	Wed 9/10/2	4 62	86	C2	Formatio
;	1.2.2.10.2	Sub-soil Drain	6 d Thu 10/10/2	24 Tue 15/10/2	485	87	C2	Sub-so
	1.2.2.10.3	Soil Mix Filling	8 dNed 16/10/	24Ned 23/10/2	2486	88	C2	Soi
	1.2.2.10.4	-	12 d Thu 24/10/2	24 Mon 4/11/2	4 87		C2	
	1.2.3	E&M works	38 d Mon 30/9/2	4 Wed 6/11/2	4		C2	
	1.2.3.1	4 nos. of pillar boxes	38 d Mon 30/9/2	4 Wed 6/11/2	4		C2	
_	1.2.3.1.1	plinths construction	8 d Mon 30/9/2	4 Mon 7/10/2	4	92	C2	plinths construction
	1.2.3.1.2	pillar box installation	30 d Tue 8/10/2	4 Wed 6/11/2	4 91		C2	pillar box instal
	1.2.4	Main Building	133 d Fri 5/7/24	Thu 14/11/2	24		C2	
	1.2.4.1	Observation Deck	123 d Mon 15/7/2	4 Thu 14/11/2	24		C2	
	1.2.4.1.1	ABWF works	30 d Fri 20/9/24	1 Sat 19/10/2	4		C2	
	1.2.4.1.1.1	Artificial granite tiles	30 d Fri 20/9/24	Sat 19/10/2	4		C2	Artificial granite tiles
	1.2.4.1.2	E&M	83 d Mon 15/7/2	4 Sat 5/10/24	1		C2	
	1.2.4.1.2.1	Electrical works (lighting)	45 d Mon 15/7/2	4 Wed 28/8/2	4		C2	28/8
	1.2.4.1.2.2	plumbing and drainage works (inside the kiosk)	10 d Thu 26/9/2	4 Sat 5/10/24	1		C2	ping and drainage works (inside the kiosk)
)	1.2.4.1.3	Lift no. 5 installation	50 d Thu 26/9/2				C2	
	1.2.4.1.3.1		40 d Thu 26/9/2	4 Mon 4/11/2	4	102	C2	lift car installation
	1.2.4.1.3.2	LE5 submission and inspection by EMSD	10 d Tue 5/11/2				C2	LE5 submiss
	1.2.4.2	Back of House	117 d Fri 5/7/24	Tue 29/10/2	4		C2	
	1.2.4.2.1	Building A	106 d Fri 5/7/24				C2	
	1.2.4.2.1. 1		37 d Thu 12/9/2				C2	
_	1.2.4.2.1.1	(3)	5 d Thu 12/9/2				C2	oor leaf installation(remaining) 16/9
	1.2.4.2.1.1	FRP Ceiling at E&M rooms	7 d Mon 23/9/2	4 Sun 29/9/24	4		C2	FRP Ceiling at E&M rooms
	1.2.4.2.1.1		10 d Wed 2/10/2			109	C2	Floor finis
5	1.2.4.2.1.1	Touch Up works	7 d Sat 12/10/2	24 Fri 18/10/24	4 108		C2	Touch


Page 2 of 12




	WBS	Task Name	Duration	Start	Finish	Predecessors	Successors	Task	
0	1.2.4.2.1.2	E&M	88	d Eri 5/7/24	Mon 30/9/24			Calendar C2	A S
	1.2.4.2.1.2				Mon 30/9/24			C2	
	1.2.4.2.1.2				Mon 30/9/24		113SS+24 d,114SS		
	1.2.4.2.1.2				4 Mon 30/9/24		11000+24 0,11400	C2	
	1.2.4.2.1.2				4 Mon 30/9/24			C2	
	1.2.4.2.2	Building B			Thu 17/10/24			C2	
	1.2.4.2.2.1	_			Thu 17/10/24			C2	
	1.2.4.2.2.1				4 Mon 14/10/24		121	C2	Floor tile & wall tile at refuse chambe
	1.2.4.2.2.1				4 Mon 30/9/24		117	C2	install re-order door at refuse chamber
	1.2.4.2.2.1				Tue 17/9/24		120	C2	install roller shutter 17/9
	1.2.4.2.2.1				4 Tue 24/9/24			C2	floor finish (machinary store room)
	1.2.4.2.2.1				4Thu 17/10/24		123	C2	Tou
	1.2.4.2.3	Footing for fence	117	d Fri 5/7/24	Tue 29/10/24			C2	
	1.2.4.2.3.1				Tue 29/10/24			C2	foo
	1.2.4.2.3.2				Mon 30/9/24			C2	
	1.2.4.2.3.2				4 Mon 15/7/24			C2	
	1.2.4.2.3.2				Mon 30/9/24			C2	
	1.2.4.2.3.2				Mon 30/9/24			C2	
	1.2.4.2.3.2				Mon 30/9/24			C2	
_	1.2.4.3	Kiosk			Sat 5/10/24			C2	
	1.2.4.3.1	Construction after drainage works beside complete			Mon 2/9/24			C2	2/9
	1.2.4.3.2	install door & door frame			4 Wed 18/9/24		132	C2	install door & door frame18/9
	1.2.4.3.3	floor screeding			4 Wed 25/9/24		134	C2	floor screeding
	1.2.4.3.4	floor paint			1 Sat 5/10/24			C2	floor pa
_	1.2.4.3.5	wall finish			1 Wed 2/10/24		133	C2	wall finish
	1.2.5	FS Inspection of POS			Thu 17/10/24		100	C2	
_	1.2.5.1	Form 501 submission			Fri 4/10/24	•	137	C2	
	1.2.5.2	Review document by FS department (assume 10 days)			Thu 17/10/24	136	138	C2	w document by FS department (assume 10 d
	1.2.5.3	actual FS inspection			4Thu 17/10/24		100	C2	(
	1.3	Area no.2			Thu 14/11/24		2	C2	
	1.3.1	EVA			Thu 14/11/24		-	C2	
	1.3.1.1	EVA no. 2 (obstruct by observation deck)			Thu 14/11/24			C2	· ·
	1.3.1.1.1	Duct and drawpits of this section of EVA			Sat 28/9/24		143	C2	its of this section of EVA
_	1.3.1.1.2	Drainage works for rain garden			4 Sat 5/10/24	142	144FF	C2	Drainage works for rain garder
_	1.3.1.1.3	irrigation; drinking fountain and cleansing pipes installation			4 Sat 5/10/24		145	C2	nking fountain and cleansing pipes installat
_	1.3.1.1.4	Formation of the EVA			4 Wed 9/10/24		146	C2	Formation of th
	1.3.1.1.5	Sub-base laying			4 Sat 12/10/24		147	C2	Sub-ba
	1.3.1.1.6	Road Base			4Mon 14/10/24		148,158	C2	
_	1.3.1.1.7	Paving Blocks Construction			4 Sat 26/10/24		149SS+5 d	C2	Paving Blocks
	1.3.1.1.8	6 nos. lighting poles installation			4Tue 29/10/24			C2	6 nos. lighting
_	1.3.1.1.9	matching cover installation to drawpits (assume matching cover	16		Thu	i loce e u		C2	tallation to drawpits (assume matching cove
		deliver to site mid Oct)		30/10/24	14/11/24				
	1.3.1.2	EVA no.2 (beside toilet cum)	98 (d Fri 9/8/24	Thu 14/11/24	l .		C2	
	1.3.1.2.1	Duct and drawpits beside toilet cum	9	d Fri 9/8/24	Sat 17/8/24		155	C2	cum17/8
	1.3.1.2.2	Firemain Laying	8	d Wed 14/8/2	4 Wed 21/8/24			C2	n Laying 21/8
	1.3.1.2.3	Sewer Pipe Installation (Crossing EVA)	10	d Wed 14/8/2	4 Fri 23/8/24		155	C2	ing EVA) 23/8
	1.3.1.2.4	Formation of the EVA	7	d Sat 24/8/24	Fri 30/8/24	152,154	156	C2	ation of the EVA 40/8
	1.3.1.2.5	Subbase laying	3	d Sat 31/8/24	Mon 2/9/24	155	157	C2	Subbase laying 🎽 2/9
	1.3.1.2.6	Road Base	2	d Tue 3/9/24	Wed 4/9/24	156	159FS+24 d	C2	Road Base 🎽 4/9
	1.3.1.2.7	paving blocks construction (after road base of EVA no. 2 obstruct	10			147	160SS+4 d,161	C2	uction (after road base of EVA no. 2 obstruc
	10400	by OD cast)	10	15/10/24	24/10/24	16750.04		<u></u>	
_	1.3.1.2.8	U-channel construction			4 Tue 8/10/24			C2	U-channel construction
	1.3.1.2.9	6 nos. of lighting installation			4 Mon 28/10/24			C2	6 nos. of ligh
_	1.3.1.2.10				4 Mon 28/10/24	158		C2	irrigation; drinking fountain and cleans
	1.3.1.2.11	matching cover installation to drawpits (assume matching cover deliver to site mid Oct)	16	d Wed 30/10/24	Thu 14/11/24			C2	tallation to drawpits (assume matching cove
				JU/10/24	14/11/24		<u> </u>		
_									
				. –					
	eration Prog	ramme Rev 16C	Start-o			tical	Progre Manua		




Task Name	Duration Start	Finich	Dr	redecessors	Successors	Task	
				redecessors		Calendar	A S
· · · · · · · · · · · · · · · · · · ·							
•							Duct and drawpits 4/9
							re main installation 6/9
							u-channel construction 12/9
							formation of the EVA 24/9
, ,							subbase laying
							Road Base
1 0							paving blocks construct
							6 Nos. lighting and bollard ir
				70			irrigation; drinking fountain and cleansing pi
						C2	tallation to drawpits (assume matching cover de
•						C2	
							install roller shutter 19/9
							wall compact board installation
•				77			paint on baffle ceiling frame
							baffle ceiling setting out for E&M we
				90SS+20 d			baffle ceiling installation af
					· ·		
							sanit
				0100104			furnitue(locke
							orks 23/9
							orks 23/5
							service works 23/9
						02	orks 23/9
				00			ng level, relocation of flash light (FS) at ceiling
	SU U Weu	19/10/24 11iu	//11/24 10	00	10133+20 u	62	ing level, relocation of hash light (rs) at centing
External works	30 d Tue	10/9/24 Wed	9/10/24			C2	
1 Apply skimcoat	7 d Tue	10/9/24 Mon	16/9/24		193	C2	Apply skimcoat 16/9
	12 d Tue	17/9/24 Sat 2	28/9/24 19	92	194SS+7 d	C2	Apply SKK paint
	16 d Tue	24/9/24 Wed	9/10/24 19	93SS+7 d		C2	Installation of vertical fins
Hard Landscape & soft landscape	48 d Tue	17/9/24 Sun	3/11/24			C2	
Amphitheatre	36 d Thu	26/9/24 Thu 3	31/10/24			C2	
1 Water Treatment Plant Removal	3 d Thu	26/9/24 Sat 2	28/9/24		198	C2	Water Treatment Plant Removal 👝
2 Excavation and Formation	6 d Sun	29/9/24 Fri 4	4/10/24 19	97	199,236FS-3 d	C2	Excavation and Formation
3 Sub-soil Drain Installation	5 d Sat	5/10/24 Wed	9/10/24 19	98	200	C2	Sub-soil Drain Installatio
4 Soil Mix Filling	12 d Thu	10/10/24Mon 2	21/10/2419	99	201FS-2 d,202SS+5	C2	Soil Mix
	12 dSun	20/10/24 Thu 3	31/10/24 20	00FS-2 d		C2	
6 granite paving around the amphitheatre	14 dTue	15/10/24Mon 2	28/10/2420	00SS+5 d		C2	granite paving around the amp
	38 d Tue	24/9/24 Thu 3	31/10/24				
	7 d Tue	24/9/24 Mon	30/9/24				Formation and Blinding Concrete
				04			RC Footing
							Honed Concrete Sea
				0588			Formation and Blinding Concrete
5							RC Stair Structures (include
							Ha
				04			duct and drawpits
2 soil mixing and planting		13/10/24 Mon 2				C2	soil mixing and
		13/10/24 Mon 2				C2	granite paving beside t
aranite paving beside the lawn						<u> </u>	
3 granite paving beside the lawn	io douir					-	3 1 1 1
3 granite paving beside the lawn ogramme Rev 16C Task Summary	Start-only	E	Critica		Progress		
	1 Apply skimcoat 2 Apply SKK paint 3 Installation of vertical fins 4 Hard Landscape & soft landscape Amphitheatre 1 1 Water Treatment Plant Removal 2 Excavation and Formation 3 Sub-soil Drain Installation 4 Soil Mix Filling 5 Planting 6 granite paving around the amphitheatre 2 RC Footing 3 Honed Concrete Seating (Honed Concrete) 1 Formation and Blinding Concrete 2 RC Footing 3 Honed Concrete Seating 4 Round Side Tables 5 Stairs beside Amphitheatre Seating 1 Formation and Blinding Concrete 2 RC Stair Structures (include finishes) 3 Handrail installation 4 E&M lighting Lawn beside toilet cum 1 1 duct and drawpits	EVA no. 2 (from toilet cum to the current entrance) 79 d Wec 1 Duct and drawpits 8 d Wec 2 fire main installation 10 d Wec 2 u-channel construction 9 d We 4 formation of the EVA 12 d Fri 5 subbase laying 6 d Wec 6 Road Base 4 d Tue 7 paying blocks construction 14 d Wer 8 6 Nos. lighting and bollard installation 14 d Thu 9 irrigation, drinking fountain and cleansing pipes installation 3 d/Ved 10 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 30 7 Toilet Cum 99 d Thm 6 Road Base 10 d Fri 1. install coller shutter 7 d Fri 1.4 BWF 63 d Fri 1.5 palit on baffle ceiling frame 10 d Fri 1.6 baffle ceiling installation 14 d Tue 1.6 baffle ceiling installation 14 d Tue 1.6 baffle ceiling installation 12 d Fri 1.6 baffle ceiling installation 12	EVA no. 2 (from toilet cum to the current entrance) 79 d Wed 28/8/24 Wee 1 Duct and drawpits 8 d Wed 28/8/24 Wee 2 fire main installation 10 d Wed 28/8/24 Fit 3 u-channel construction 9 d Wed 49/8/24 Thu 4 formation of the EVA 12 d Fit 13/9/24 Tue 5 subbase laying 6 d Wed 28/8/24 Tue 6 Road Base 4 d Tue 1/10/24 Fit 7 paving blocks construction 14 d Thu 1/10/24/Tue 8 6 Nos. lighting and bollard installation 14 d Thu 1/10/24/Tue 9 irrigation; drinking fountain and cleansing pipes installation 3 d/Wed 23/10/24 Fit 10 matching cover installation of drawpits (assume matching cover 99 d Thu 8/8/24 Thu 11 install roller shutter 7 d Fit 13/9/24 Thu 12 wall compact board installation 14 d Thu 19/9/24 Wed 13 u-define celling stifting out for E&M work 2 d Mon 1/10/24 Tue 14 baffle celling installation 10 d Tit 2/9/10/24 Mon 15 buffle celling installation 11 d Tue 2/9/10/24 Mon 14 baffle celling installation 12 d Fit 1/11/24 Tue 15	EVA no. 2 (from toilet cum to the current entrance) 79 d Wed 28/8/24 Thu 14/11/24 1 Duct and drawpils 8 d Wed 28/8/24 Thu 14/11/24 1 B d Wed 28/8/24 Thu 14/11/24 8 d Wed 28/8/24 Thu 14/11/24 1 u-channel construction 9 d Wed 4/9/24 11/10/24 Thu 12/9/24 2 u-channel construction 9 d Wed 4/9/24 Thu 12/9/24 3 u-channel construction 9 d Wed 4/9/24 Thu 12/9/24 4 formation of the EVA 12 d Fri 13/9/24 Thu 12/9/24 Thu 22/9/24 5 subbase laying 6 d Wed 25/9/24 Mon 30/9/24 Thu 22/9/24 6 Nos. lighting and bollard installation 14 d Thu 17/10/24 Mor 30/10/24 The 22/10/24 Thi 24/10/24 10 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 99 d Thu 8/8/24 Thu 14/11/24 11 matching cover installation fisallation 14 d Thu 19/9/24 Med 2/10/24 thu 14/11/24 14 ABWF 63 d Fri 13/9/24 Thu 14/11/24 15 paint on baffle ceiling statilation 10 d Tri 20/9/24 Sur 20/10/24 thu 14/11/24 14 ABWF 63 d Fri 13/9/24 Thu 14/11/24 14/10/24 Thu 14/11/24	EVA no. 2 (from toilet cum to the current entrance) 79 d Wed 28/8/24 Thu 14/11/24 1 Duct and drawpits 8 d Wed 28/8/24 Wed 49/24 1 Green main installation 10 d Wed 28/8/24 Fr6/9/24 3 u-channel construction 9 d Wed 49/24 Fr6/9/24 3 u-channel construction 9 d Wed 49/24 Fr6/9/24 4 formation of the EVA 12 d Fr1/39/24 Tue 24/9/24 5 subbase laying 6 d Wed 25/9/24 Tue 24/9/24 6 Road Base 4 d Tue 1/10/24 Fra/10/24 Tue 24/9/24 6 Nos. lighting and boltard installation 14 d Tue 1/10/24/Tue 22/10/24 Tue 4/9/24 7 To function of the other state mid Oct) 30/10/24 Tue 4/11/24 7 To function of the other state mid Oct) 30/10/24 Tue 1/11/24 1 install roler shuther 7 d Fr1/39/24 Tue 1/11/24 1 matching cover installation 14 d Tue 1/9/12/4 Tue 1/11/24 1 matching cover installation 14 d Tue 1/9/12/4 Tue 1/11/24 1 matching cover installation	EVA no. 2 (from toilet curn to the current entrance) 78 40 28/82/4 Thu 14/11/24 1 Duct and drawpits 8 40 wed 28/82/4 File main installation 106/85/3 106/	EVA no. 2 (from tolic cum to the current entrance) P3 d Ved 28/8/24 Thu 14/11/24 C2 1 Duct and drampils 8 d Ved 28/8/24 Thu 14/11/24 C2 2 If or main installation 10 d Ved 28/8/24 Thu 14/11/24 1058S C2 3 U-chamel construction 9 d Ved 28/8/24 The 04/24 1684S 1067-3 C2 3 U-chamel construction 12 d Fin 39/24 Tite 24/02/4 1684 107-4 C2 4 Grean and or the EVA 12 d Fin 39/24 Tite 24/02/4 1684 1067-4 C2 6 Road Base 4 d Tute 11/02/4 1684 Mon 30/92/4 167 109 C2 7 pawing blocks construction 14 d Thu 17/02/4 1681 Mon 30/92/4 167 107 C2 9 imigatori, drinking fountari and dearaing pipes installation 3 d/ked 23/102/4 Fir 28/102/4 170 C2 1 10 machine foor 96 d Mon 30/92/4 167 C2 1 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14 11/12/14



8 1.3.3.5.1 3 9 1.3.3.5.2 0 1 1.3.3.5.3 0 1 1.3.3.5.4 1 2 1.3.3.5.5 1 3 1.3.3.6.1 1 5 1.3.3.6.2 1 6 1.3.3.6.3 1 7 1.3.3.6.4 1 8 1.3.3.6.5 1 9 1.3.3.6.5 1 9 1.3.3.6.5 1 9 1.3.3.6.6 1 1 1.3.3.7.1 1 2 1.3.3.7.2 1 3 1.3.3.7.3 1 4 1.3.3.8.1 3 5 1.3.3.8.1 3 6 1.3.3.8.3 9 9 1.3.4.1.1 1 1 1.3.4.1.2 1 1 1.3.4.1.3 1 1 1.3.4.1.4 1 1 1.3.4.2.1 1 1 1.3.4.2.1 1 1 1.3.4.2.3 1 <t< th=""><th>Svent Deck No. 2 Sub-base Granite Stone Paving Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stars beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste) stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3</th><th>3 d Sat 2 7 d/Ved 1 12 d Tue 7 6 d Tue 7 9 d Mon 48 d Tue 7 14 d Tue 7 14 d Tue 7 14 d Tue 7 18 dThu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 dThu 3 14 d Wed 8 d Wed 14 d Wed 3 8 d Wed 3</th><th>28/9/24 Tue 22/1 28/9/24 Mon 30// 28/9/24 Mon 30// 16/10/24 Tue 22/1 11/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30// 1/10/24 Mon 14/1 0/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/1 1/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Ned 30/1 1/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 11/10/24 Sat 2/11</th><th>9/24 0/24 222,220 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 221 1/24 221 1/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF</th><th>221,220 219 222 219 225 226FS-5 d,232 227,229FS-4 d 228 231SF,233</th><th>Calendar C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2</th><th>A S Sub-base Granite Glass Barustrac RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret Formation and Bl RC Stairs (inclu</th></t<>	Svent Deck No. 2 Sub-base Granite Stone Paving Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stars beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste) stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3	3 d Sat 2 7 d/Ved 1 12 d Tue 7 6 d Tue 7 9 d Mon 48 d Tue 7 14 d Tue 7 14 d Tue 7 14 d Tue 7 18 dThu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 dThu 3 14 d Wed 8 d Wed 14 d Wed 3 8 d Wed 3	28/9/24 Tue 22/1 28/9/24 Mon 30// 28/9/24 Mon 30// 16/10/24 Tue 22/1 11/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30// 1/10/24 Mon 14/1 0/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/1 1/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Ned 30/1 1/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 11/10/24 Sat 2/11	9/24 0/24 222,220 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 221 1/24 221 1/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF	221,220 219 222 219 225 226FS-5 d,232 227,229FS-4 d 228 231SF,233	Calendar C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	A S Sub-base Granite Glass Barustrac RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret Formation and Bl RC Stairs (inclu
8 1.3.3.5.1 3 9 1.3.3.5.2 0 1 1.3.3.5.3 0 1 1.3.3.5.4 1 2 1.3.3.5.5 1 3 1.3.3.6.1 1 5 1.3.3.6.2 1 6 1.3.3.6.3 1 7 1.3.3.6.4 1 8 1.3.3.6.5 1 9 1.3.3.6.5 1 9 1.3.3.6.6 1 9 1.3.3.6.6 1 1 1.3.3.7.1 1 2 1.3.3.7.2 1 3 1.3.3.7.3 1 4 1.3.3.8.1 3 5 1.3.3.8.1 3 6 1.3.3.8.3 9 9 1.3.4.1.1 1 1 1.3.4.1.2 1 1 1.3.4.1.3 1 1 1.3.4.2.4 1 1 1.3.4.2.5 1 1 1.3.4.2.4 1 1 1.3.4.3.3 1 <t< th=""><th>Sub-base Granite Stone Paving Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3</th><th>3 d Sat 2 7 d/Ved 1 12 d Tue 7 6 d Tue 7 9 d Mon 48 d Tue 7 14 d Tue 7 14 d Tue 7 14 d Tue 7 18 dThu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 dThu 3 14 d Wed 8 d Wed 14 d Wed 3 8 d Wed 3</th><th>28/9/24 Mon 30/2 16/10/24 Tue 22/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30/2 1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 1/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Vue 15/1 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 18/9/24 Wed 2/11 2/10/24 Wed 9/1</th><th>9/24 0/24 222,220 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 221 1/24 221 1/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF</th><th>219 222 219 225 226FS-5 d,232 227,229FS-4 d 228</th><th>C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C</th><th>Granite Glass Barustrad RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret</th></t<>	Sub-base Granite Stone Paving Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3	3 d Sat 2 7 d/Ved 1 12 d Tue 7 6 d Tue 7 9 d Mon 48 d Tue 7 14 d Tue 7 14 d Tue 7 14 d Tue 7 18 dThu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 dThu 3 14 d Wed 8 d Wed 14 d Wed 3 8 d Wed 3	28/9/24 Mon 30/2 16/10/24 Tue 22/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30/2 1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 1/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Vue 15/1 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 11/10/24 Sat 2/11 5/10/24 Vue 30/2 18/9/24 Wed 2/11 2/10/24 Wed 9/1	9/24 0/24 222,220 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 218 0/24 221 1/24 221 1/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF 0/24 236SF	219 222 219 225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	Granite Glass Barustrad RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret
9 1.3.3.5.2 0 1 1.3.3.5.3 0 1 1.3.3.5.5 1 2 1.3.3.5.5 1 3 1.3.3.6.1 1 5 1.3.3.6.2 1 6 1.3.3.6.3 1 7 1.3.3.6.4 1 8 1.3.3.6.5 1 9 1.3.3.6.6 1 9 1.3.3.6.7 Stat 1 1.3.3.7.1 1 2 1.3.3.7.2 1 3 1.3.3.7.3 1 4 1.3.3.8.1 3 5 1.3.3.8.1 3 6 1.3.3.8.3 9 7 1.3.4.1.1 1 1 1.3.4.1.2 1 2 1.3.4.1.3 3 3 1.3.4.1.4 1 4 1.3.4.1.5 1 5 1.3.4.2.1 1 6 1.3.4.2.1 1 7 1.3.4.2.4 1 9 1.3.4.2.5 1	Granite Stone Paving Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	7 d Ned 1 12 d Tue 2 6 d Tue 2 9 d Mon 2 9 d Mon 2 14 d Tue 2 14 d Tue 2 18 dThu 1 3 d Mon 2 4 d Thu 3 10 d Thu 2 27 d Mon 2 8 d Mon 2 16 dTue 1 3 d Thu 3 10 dThu 2 27 d Mon 2 16 dTue 1 3 d Thu 3 14 d Wed 2 14 d Wed 2 14 d Thu 1 14 d Thu 1	16/10/24 Tue 22/1 1/10/24 Sat 12/1 1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30/2 17/9/24 Mon 30/2 17/9/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 1/10/24 Sun 3/1 1/10/24 Sun 3/1 1/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Ned 30/2 1/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 18/9/24 Wed 2/11 2/10/24 Wed 9/1	0/24 222,220 0/24 218 0/24 218 0/24 218 0/24 218 0/24 221 1/24 221 1/24 221 10/24 225 10/24 225 1/24 226 1/24 226 1/24 226 1/24 226 1/24 232 10/24 232 10/24 232 10/24 232 10/24 232 10/24 236 10/24 232 10/24 232 10/24 232 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 236 10/24 <	219 222 219 225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	Granite Glass Barustrad RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret
0 1.3.3.5.3 1 1 1.3.3.5.4 1 2 1.3.3.5.5 1 3 1.3.3.6.1 1 5 1.3.3.6.2 1 5 1.3.3.6.3 1 6 1.3.3.6.4 1 7 1.3.3.6.4 1 8 1.3.3.6.5 1 9 1.3.3.6.6 1 1 1.3.3.7.1 1 2 1.3.3.7.2 1 1 1.3.3.7.3 1 2 1.3.3.7.3 1 4 1.3.3.7.3 1 2 1.3.3.8.1 3 3 1.3.3.8.1 3 4 1.3.3.8.3 9 3 1.3.4.1.1 1 2 1.3.4.1.3 1 3 1.3.4.1.3 1 4 1.3.4.1.4 1 5 1.3.4.2.1 1 3 1.3.4.2.3 1 4 1.3.4.2.4 1 5 1.3.4.2.5 1 <t< td=""><td>Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting E&M lighting E&M lighting RC Stairs (include Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3</td><td>12 d Tue 2 6 d Tue 2 9 d Mon 48 d Tue 2 14 d Tue 2 14 d Tue 2 18 d Thu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 14 d Wed 8 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1</td><td>1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30/2 17/9/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 11/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 18/9/24 Med 2/11 2/10/24 Wed 9/11</td><td>0/24 218 0/24 218 10/24 221 1/24 221 1/24 225 10/24 225FS-5 d 10/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24</td><td>222 219 225 226FS-5 d,232 227,229FS-4 d 228</td><td>C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C</td><td>Glass Barustrac RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret</td></t<>	Glass Barustrade RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting E&M lighting E&M lighting RC Stairs (include Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3	12 d Tue 2 6 d Tue 2 9 d Mon 48 d Tue 2 14 d Tue 2 14 d Tue 2 18 d Thu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 14 d Wed 8 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	1/10/24 Sat 12/1 1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Mon 30/2 17/9/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 11/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 18/9/24 Med 2/11 2/10/24 Wed 9/11	0/24 218 0/24 218 10/24 221 1/24 221 1/24 225 10/24 225FS-5 d 10/24 225FS-5 d 10/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24	222 219 225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	Glass Barustrac RC Foundation of Long Table Se Long Tab Blinding RC Footir Honed Concret
1 1.3.3.5.4 1 1.3.3.5.5 3 1.3.3.6.5 4 1.3.3.6.1 5 1.3.3.6.2 6 1.3.3.6.3 7 1.3.3.6.4 8 1.3.3.6.5 9 1.3.3.6.6 9 1.3.3.6.6 9 1.3.3.6.7 9 1.3.3.6.6 9 1.3.3.7.1 1 1.3.3.7.2 1 1.3.3.7.3 1 1.3.3.7.3 4 1.3.3.7.3 4 1.3.3.8.1 5 1.3.3.8.1 6 1.3.3.8.3 9 1.3.4.1 9 1.3.4.1.3 1 1.3.4.1.4 1 1.3.4.1.5 1 1.3.4.2.1 1 1.3.4.2.3 1 1.3.4.2.4 1 1.3.4.2.5 2 1.3.4.3.3 3 1.3.4.3.3 1 1.3.4.3.3 1 1.3.4.3.3 1 1.3.4.3.3 1 <td>RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor stestainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3</td> <td>6 d Tue 2 9 d Mon 2 48 d Tue 2 14 d Tue 2 14 d Tue 2 18 d Thu 1 3 d Mon 2 4 d Thu 3 10 d Thu 2 27 d Mon 2 8 d Mon 2 16 d Tue 1 3 d Thu 3 16 d Tue 1 3 d Thu 3 14 d Wed 2 8 d Wed 2 14 d Thu 1 14 d Thu 1</td> <td>1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Sun 3/1 17/9/24 Mon 30/1 17/9/24 Mon 30/1 17/9/24 Mon 30/1 1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/1 11/10/24 Sun 3/1 14/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/1 11/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 18/9/24 Ned 30/1 18/9/24 Wed 2/11 2/10/24 Wed 9/1</td> <td>0/24 218 10/24 221 1/24 9/24 10/24 225FS-5 d 10/24 225FS-5 d 10/24 226 1/24 227 1/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232SF 10/24 232SF 10/24 236SF 0/24 236SF 0/24 198FS-3 d</td> <td>222 219 225 226FS-5 d,232 227,229FS-4 d 228</td> <td>C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C</td> <td>RC Foundation of Long Table Se Long Tab Blinding RC Footin Honed Concret</td>	RC Foundation of Long Table Sets Long Table Sets Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor stestainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3	6 d Tue 2 9 d Mon 2 48 d Tue 2 14 d Tue 2 14 d Tue 2 18 d Thu 1 3 d Mon 2 4 d Thu 3 10 d Thu 2 27 d Mon 2 8 d Mon 2 16 d Tue 1 3 d Thu 3 16 d Tue 1 3 d Thu 3 14 d Wed 2 8 d Wed 2 14 d Thu 1 14 d Thu 1	1/10/24 Sun 6/10 7/10/24 Tue 15/1 17/9/24 Sun 3/1 17/9/24 Mon 30/1 17/9/24 Mon 30/1 17/9/24 Mon 30/1 1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/1 11/10/24 Sun 3/1 14/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/1 11/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 5/10/24 Ned 30/1 11/10/24 Sat 2/11 18/9/24 Ned 30/1 18/9/24 Wed 2/11 2/10/24 Wed 9/1	0/24 218 10/24 221 1/24 9/24 10/24 225FS-5 d 10/24 225FS-5 d 10/24 226 1/24 227 1/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232SF 10/24 232SF 10/24 236SF 0/24 236SF 0/24 198FS-3 d	222 219 225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	RC Foundation of Long Table Se Long Tab Blinding RC Footin Honed Concret
2 1.3.3.5.5 Image: second	Long Table Sets ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	9 d Mon 48 d Tue 14 d Tue 14 d Tue 14 d Tue 18 dThu 1 3 dMon 2 4 dThu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 dThu 3 14 d Wed 8 d Wed 14 d Wed 14 d Wed 14 d Thu 14 14	7/10/24 Tue 15/1 17/9/24 Sun 3/1 17/9/24 Mon 30/2 17/9/24 Mon 14/1 0/10/24 Sun 27/1 0/10/24 Sun 27/1 0/10/24 Sun 3/1 0/10/24 Sun 2/11 0/10/24 Sun 2/11 11/10/24 Sun 2/11 18/9/24 Wed 2/11 2/10/24 Wed 9/11	0/24 221 1/24 9/24 9/24 10/24 10/24 225FS-5 d 10/24 226 1/24 227 1/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232 10/24 232 10/24 232 10/24 232 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 236SF 0/24 198FS-3 d	219 225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	Long Tab Blinding RC Footir Honed Concret Formation and Bl
3 1.3.3.6 Te 4 1.3.3.6.1 1.3.3.6.2 5 1.3.3.6.3 1.3.3.6.4 6 1.3.3.6.4 1.3.3.6.4 7 1.3.3.6.5 1.3.3.6.6 9 1.3.3.6.7 State 1 1.3.3.6.7 State 1 1.3.3.7.1 1.3.3.7.2 1 1.3.3.7.3 1.4 2 1.3.3.7.3 1.4 2 1.3.3.7.3 1.4 3 1.3.3.8.1 1.5 5 1.3.3.8.1 1.5 6 1.3.4.1 EV 1 1.3.4.1.2 1.3 2 1.3.4.1.3 1.5 3 1.3.4.1.4 1.4 2 1.3.4.2.1 1.5 3 1.3.4.2.3 1.5 4 1.3.4.2.4 1.5 5 1.3.4.2.5 1.3 2 1.3.4.3.3 1.5 3 1.3.4.3.4 1.5 4 1.3.4.3.4 1.5 5 1.3.4.3.5 1.5 <t< td=""><td>Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)</td><td>48 d Tue 14 d Tue 14 d Tue 14 d Tue 18 d Thu 18 d Thu 3 d Mon 4 d Thu 10 d Thu 27 d Mon 8 d Mon 16 d Tue 3 d Thu 3 d Tue 3 d Thu 3 d Thu 3 d Thu 3 d Thu 43 d Wed 14 d Thu 14 d Thu 14 d Thu</td><td>17/9/24 Sun 3/1 17/9/24 Mon 30/2 17/9/24 Mon 30/2 1/10/24 Mon 14/1 0/10/24 Sun 27/1 0/10/24 Sun 27/1 0/10/24 Sun 3/1 0/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24/Ved 30/2 Sat 2/11 1/10/24 Sat 2/11 5/10/24/Ved 30/2 Sat 2/11 1/10/24 Sat 2/11 1/2/24 Wed 2/11 2/10/24 Wed 9/11</td><td>1/24 9/24 9/24 10/24 10/24 10/24 225FS-5 d 10/24 10/24 226FS-4 d 1/24 226FS-4 d 1/24 10/24 232SF 10/24 10/24 232 10/24 0/24 232 10/24 0/24 236SF 0/24 198FS-3 d</td><td>225 226FS-5 d,232 227,229FS-4 d 228</td><td>C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C</td><td>Blinding RC Footir Honed Concret Formation and Bl</td></t<>	Ferraced Planter Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	48 d Tue 14 d Tue 14 d Tue 14 d Tue 18 d Thu 18 d Thu 3 d Mon 4 d Thu 10 d Thu 27 d Mon 8 d Mon 16 d Tue 3 d Thu 3 d Tue 3 d Thu 3 d Thu 3 d Thu 3 d Thu 43 d Wed 14 d Thu 14 d Thu 14 d Thu	17/9/24 Sun 3/1 17/9/24 Mon 30/2 17/9/24 Mon 30/2 1/10/24 Mon 14/1 0/10/24 Sun 27/1 0/10/24 Sun 27/1 0/10/24 Sun 3/1 0/10/24 Sat 2/11 7/10/24 Sat 2/11 5/10/24/Ved 30/2 Sat 2/11 1/10/24 Sat 2/11 5/10/24/Ved 30/2 Sat 2/11 1/10/24 Sat 2/11 1/2/24 Wed 2/11 2/10/24 Wed 9/11	1/24 9/24 9/24 10/24 10/24 10/24 225FS-5 d 10/24 10/24 226FS-4 d 1/24 226FS-4 d 1/24 10/24 232SF 10/24 10/24 232 10/24 0/24 232 10/24 0/24 236SF 0/24 198FS-3 d	225 226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	Blinding RC Footir Honed Concret Formation and Bl
4 1.3.3.6.1 5 1.3.3.6.2 6 1.3.3.6.3 7 1.3.3.6.4 8 1.3.3.6.5 9 1.3.3.6.6 9 1.3.3.6.6 1 1.3.3.6.7 1 1.3.3.7.1 1 1.3.3.7.2 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.7.3 1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.3 1.3.3.8.3 1.3.3.8.4 1 1.3.4.1.1 1 1.3.4.1.2 1 1.3.4.1.3 1 1.3.4.1.4 1 1.3.4.2.4 1 1.3.4.2.5 2 1.3.4.2.4 1 1.3.4.3.3 1 1.3.4.3.4 1 1.3.4.3.3 1 1.3.4.3.4 1 1.3.4.3.3 1 1.3.4.3.4 <	Blinding RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	14 d Tue 2 14 d Tue 2 18 d Thu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 2 27 d Mon 8 d Mon 2 3 d Thu 3 43 d Wed 14 d Wed 2 8 d Wed 2 14 d Thu 1 14 d Thu 1	17/9/24 Mon 30/7 1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24/Ved 30/7 11/10/24 Sun 3/1 11/10/24 Sun 3/1 11/10/24 Sun 3/1 11/10/24 Sat 2/11 11/10/24 Sat 2/11 11/10/24 Tue 15/1 5/10/24/Ved 30/7 11/10/24 Sat 2/11 18/9/24 Ved 30/7 18/9/24 Ved 2/11 2/10/24 Wed 9/1	9/24 10/24225FS-5 d 10/24226 1/24226 1/24227 1/24226FS-4 d 1/24225 1/24225 1/24225 1/24225 1/24225 1/24225 1/24225 1/24225 1/24232 10/24232 10/24232 10/24232 10/24232 10/24332 10/24332 10/24332 10/24332 10/24332 10/24332 10/24332 10/24332 10/24332 10/24332 10/243 10/2432 10/2432 10/243 10/243 10/2432 10/243 1	226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	RC Footin Honed Concret Formation and Bl
1.3.3.6.2 1.3.3.6.3 1.3.3.6.4 1.3.3.6.5 1.3.3.6.6 1.3.3.6.7 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.1 1.3.3.7.2 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.4.1 1.3.4.1.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3	RC Footing Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	14 d Tue 18 d Thu 1 3 dMon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 2 8 d Wed 2 14 d Thu 14 14 d Thu 14	1/10/24 Mon 14/1 0/10/24 Sun 27/1 28/10/24 Ned 30/2 11/10/24 Sun 3/1 14/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/2 11/10/24 Sat 2/11 5/10/24 Ned 30/2 11/10/24 Sat 2/11 18/9/24 Ned 30/2 18/9/24 Wed 2/11 2/10/24 Wed 9/11	10/24 224 10/24 225FS-5 d 10/24 226 1/24 227 1/24 226FS-4 d 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d	226FS-5 d,232 227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	RC Footin Honed Concret Formation and Bl
1.3.3.6.3 1.3.3.6.4 1.3.3.6.5 1.3.3.6.6 1.3.3.6.6 1.3.3.6.6 1.3.3.6.6 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.4.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.4 Area not 1.4.1.1 Pace 1.4.1.3 i.4.1.4 mace 1.4.2	Honed Concrete Planter Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	18 d Thu 1 3 d Mon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 2 8 d Wed 2 14 d Thu 14 14 d Thu 1	0/10/24 Sun 27/1 28/10/24 Ned 30/2 11/10/24 Sun 3/1 4/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Tue 15/1 5/10/24 Ned 30/2 11/10/24 Sat 2/11 18/9/24 Wed 2/11 2/10/24 Wed 9/1	10/24 225FS-5 d 10/24 226 1/24 227 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232 1/24 232 10/24 232 10/24 232 10/24 236 10/24 232 10/24 236 10/24 236 10/24 236	227,229FS-4 d 228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	Honed Concret Formation and Bl
1.3.3.6.4 1.3.3.6.5 1.3.3.6.6 1.3.3.7 1.3.3.7 State 1.3.3.7.1 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.8.1 3.3.8.1 1.3.3.8.2 1.3.3.8.1 1.3.3.8.1 3.4.1 1.3.4.1 EV 1.3.4.1.1 EV 1.3.4.1.2 1.3.4.1.4 1.3.4.1.4 1.3.4.2.4 1.3.4.2.1 1.3.4.2.3 1.3.4.2.2 1.3.4.2.4 1.3.4.2.3 3.4.2.5 1.3.4.2.4 1.3.4.2.6 1.3.4.2.5 1.3.4.3.1 1.3.4.3.1 Gr 1.3.4.3.2 3.4.3.3 1.4 Area not and	Soil Mix Filling Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	3 d Mon 2 4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	28/10/24/Ved 30/1 11/10/24 Sun 3/1 14/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24/Ved 30/1 11/10/24 Sat 2/11 11/10/24 Sat 2/11 11/10/24 Ved 30/1 11/10/24 Sat 2/11 18/9/24 Ved 30/1 18/9/24 Ved 2/11 2/10/24 Wed 9/1	10/24 226 1/24 227 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232 10/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d	228	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	Formation and BI
1.3.3.6.5 1.3.3.6.6 1.3.3.7 1.3.3.7 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.4.1 1.3.4.1.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.4 Area not 1.4.1.1 Pace 1.4.1.3	Planting E&M lighting Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	4 d Thu 3 10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	1/10/24 Sun 3/1 4/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/1 1/10/24 Sat 2/11 1/10/24 Ned 30/1	1/24 227 1/24 226FS-4 d 1/24 232SF 10/24 232SF 10/24 232 1/24 232 10/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d		C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	
1.3.3.6.6 1.3.3.7 1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.8.1 1.3.3.8.2 1.3.3.8.3 1.3.3.8.4 1.3.4.1 1.3.4.1 1.3.4.1.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.4 Area mathemathemathemathemathemathemathemathe	E&M lighting stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	10 d Thu 2 27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	4/10/24 Sat 2/11 7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24/Ved 30/1 1/10/24 Sat 2/11 18/9/24 Ved 30/1 18/9/24 Wed 2/10 2/10/24 Wed 9/10	1/24 226FS-4 d 1/24 10/24 232SF 10/24 225 1/24 232 10/24 0/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d	231SF,233	C2 C2 C2 C2 C2 C2 C2 C2	
1.3.3.7 State 1.3.3.7.1 1.3.3.7.2 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.2 1.3.3.8.3 1.3.3.8.3 9 1.3.3.8.4 1.3.3.8.4 1.3.3.8.4 1.3.4.1 1.3.4.1.1 1.3.4.1.2 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.4 1.3.4.1.5 1.3.4.2.4 1.3.4.2.2 1.3.4.2.5 1.3.4.2.3 1.3.4.2.4 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.1 1.3.4.3.3 Gr 1.3.4.3.4 1.4 1.3.4.3.5 1.3.4.3.5 1.3.4.3.1 1.3.4.3.5 1.3.4.3.3 Gr 1.3.4.3.4 1.4 1.4 Area main 1.4.1.1 Pac 1.4.1.3 irri 1.4.1.4 main 1.4.1.4 Main .1.4.1.4 <t< td=""><td>Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)</td><td>27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1</td><td>7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/2 1/10/24 Sat 2/11 1/10/24 Sat 2/11 18/9/24 Ned 30/2 18/9/24 Ned 2/11 2/10/24 Wed 9/11</td><td>1/24 10/24 232SF 10/24 225 1/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d</td><td>231SF,233</td><td>C2 C2 C2 C2 C2 C2 C2</td><td></td></t<>	Stairs beside Terraced Planter Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	27 d Mon 8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	7/10/24 Sat 2/11 7/10/24 Tue 15/1 5/10/24 Ned 30/2 1/10/24 Sat 2/11 1/10/24 Sat 2/11 18/9/24 Ned 30/2 18/9/24 Ned 2/11 2/10/24 Wed 9/11	1/24 10/24 232SF 10/24 225 1/24 232 10/24 236SF 0/24 236SF 0/24 198FS-3 d	231SF,233	C2 C2 C2 C2 C2 C2 C2	
1.3.3.7.1 1.3.3.7.2 1.3.3.7.3 1.3.3.7.3 1.3.3.7.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 1.3.3.8.4 1.3.3.8.4 1.3.4.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.1.4 1.3.4.2 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.3.4.3.3 1.4 Area not 1.4.1 Pactor 1.4.1.3 1.4.1.4 math det 1.4.1.4 1.4.1.4	Formation and Blinding RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	8 d Mon 16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1 14 d Thu 1	7/10/24 Tue 15/1 5/10/24 Ned 30/ 1/10/24 Sat 2/11 18/9/24 Ned 30/ 18/9/24 Wed 2/10 2/10/24 Wed 9/10	0/24 232SF 10/24 225 1/24 232 10/24 0/24 236SF 0/24 198FS-3 d	231SF,233	C2 C2 C2 C2	
1.3.3.7.2 1.3.3.7.3 1.3.3.8.1 1.3.3.8.1 1.3.3.8.1 1.3.3.8.2 1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 1.3.4.1 1.3.4.1.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.2 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 Gr 1.3.4.3.4 1.3.4.3.5 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.3 Gr 1.3.4.3.3 1.4 Area no 1.4.1.1 Pa 1.4.1.4 ma 1.4.1.4 de 1.4.1.4	RC Stairs (include finishing) Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	16 d Tue 1 3 d Thu 3 43 d Wed 14 d Wed 3 8 d Wed 3 14 d Thu 1 14 d Thu 1	5/10/24 Ned 30/2 1/10/24 Sat 2/12 18/9/24 Ned 30/2 18/9/24 Wed 2/12 2/10/24 Wed 9/12	10/24 225 1/24 232 10/24 0/24 236SF 0/24 198FS-3 d	231SF,233	C2 C2 C2	
1.3.3.7.3 1.3.3.8 1.3.3.8.1 1.3.3.8.1 1.3.3.8.2 1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 1.3.3.8.4 1.3.3.8.4 1.3.4 World 1.3.4.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.1.4 1.3.4.1.5 1.3.4.1.4 1.3.4.1.5 1.3.4.1.4 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.4 Area not the the the the the the the the the th	Handrail Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	3 d Thu 3 3 d Thu 3 43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	1/10/24 Sat 2/11 18/9/24 Ned 30/1 18/9/24 Wed 2/1 2/10/24 Wed 9/1	1/24 232 10/24 0/24 236SF 0/24 198FS-3 d	231SF,233	C2 C2	RC Stairs (inclu
1.3.3.8 Wa 1.3.3.8.1 Same 1.3.3.8.1 Same 1.3.3.8.2 Ia 1.3.3.8.3 Same 1.3.3.8.4 Ia 1.3.3.8.4 Ia 1.3.3.8.4 Ia 1.3.3.8.4 Ia 1.3.4.1 EV 1.3.4.1 Ia 1.3.4.1.2 Ia 1.3.4.1.3 Ia 1.3.4.1.4 Ia 1.3.4.1.5 Ia 1.3.4.1.4 Ia 1.3.4.1.5 Ia 1.3.4.2.1 Ia 1.3.4.2.2 Ia 1.3.4.2.3 Ia 1.3.4.2.4 Ia 1.3.4.2.5 Ia 1.3.4.2.6 Ia 1.3.4.3.1 Ia 1.3.4.3.2 Ia 1.3.4.3.3 Ia 1.3.4.3.3 Ia 1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 Ia 1.4.1.3 Irrri 1.4.1.4 Ma Ia Ia	Valkway Construction (2nd part from amphitheatre to harbor ste stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	43 d Wed 14 d Wed 8 d Wed 14 d Thu 1 14 d Thu 1	18/9/24 Ned 30/1 18/9/24 Wed 2/10 2/10/24 Wed 9/10	10/24 0/24 236SF 0/24 198FS-3 d		C2	
1.3.3.8.1 1.3.3.8.2 1.3.3.8.2 1.3.3.8.3 1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 Worl 1.3.4 Worl 1.3.4.1 EV 1.3.4.1.1 1.3.4.1.2 1.3.4.1.2 1.3.4.1.3 1.3.4.1.3 1.3.4.1.4 1.3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.2.1 1.3.4.2.1 1.3.4.2.2 1.3.4.2.2 1.3.4.2.3 1.3.4.2.3 1.3.4.2.4 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.3.3 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.4.1 Pa 1.4.1.1 Pa 1.4.1.2 25 1.4.1.3 irri 1.4.1.4 ma de 1.4.1.4	stainless steel channel for glass balstrade installation Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	14 d Wed 2 8 d Wed 2 14 d Thu 1 14 d Thu 1	18/9/24 Wed 2/1 2/10/24 Wed 9/1	0/24 236SF 0/24 198FS-3 d			
1.3.3.8.2 1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 1.3.4 1.3.4 1.3.4.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.2 1.3.4.2 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 0.1.3.4.3.3 0.1.3.4.3.4 1.3.4.3.1 1.3.4.3.3 0.1.3.4.3.3 0.1.3.4.3.3 0.1.3.4.3.3 0.1.3.4.3.4 1.3.4.3.3 0.1.3.4.3.3 0.1.3.4.3.3 0.1.4.1.1 1.4.1.4 1.4.1.4 1.4.1.4 0.4.1.3 1.4.1.4	Formation & Sub-base (Concrete) glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	8 d Wed 2 14 d Thu 1 14 d Thu 1	2/10/24 Wed 9/1	0/24 198FS-3 d			· · · · · · · · · · · · · · · · · · ·
1.3.3.8.3 1.3.3.8.4 1.3.3.8.4 Worl 1.3.4 Worl 1.3.4.1 EV 1.3.4.1.1 1 1.3.4.1.2 1 1.3.4.1.3 1 1.3.4.1.4 1 1.3.4.1.5 1 1.3.4.1.4 1 1.3.4.1.5 1 1.3.4.2.1 1 1.3.4.2.2 1 1.3.4.2.3 1 1.3.4.2.4 1 1.3.4.2.5 1 1.3.4.2.6 3 1.3.4.3.1 1 1.3.4.3.2 3 1.3.4.3.3 Gr 1.3.4.3.3 1 1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 255 1.4.1.3 irrii 1.4.1.4 ma de 1.4.1.4	glass balstrade installation (include E&M) Porcelain Tile Paving rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)	14 d Thu 10 14 d Thu 1		•			annel for glass balstrade installation
1.3.3.8.4 Worl 1.3.4 Worl 1.3.4.1 Ev 1.3.4.1.1 Ev 1.3.4.1.2 I 1.3.4.1.3 I 1.3.4.1.4 I 1.3.4.1.5 I 1.3.4.1.4 I 1.3.4.1.5 I 1.3.4.1.4 I 1.3.4.2.1 I 1.3.4.2.2 I 1.3.4.2.3 I 1.3.4.2.4 I 1.3.4.2.5 I 1.3.4.2.6 I 1.3.4.3.1 I 1.3.4.3.3 Gr 1.3.4.3.3 I 1.3.4.3.3 I 1.3.4.3.3 I 1.3.4.3.3 I 1.4.1 I I 1.4.1.2 I I 1.4.1.3 I I 1.4.1.4 Mac I	Porcelain Tile Paving rks beside and underneath Bridge D3 VA no. 10 (underneath bridge D3)	14 d Thu 1	0/10/24 Wed 23/1		235SF,237	C2	Formation & Sub-base (Concre
1.3.4 Worl 1.3.4.1 EV 1.3.4.1.1 1.3.4.1.2 1.3.4.1.2 1.3.4.1.3 1.3.4.1.3 3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.3 1.3.4.2.4 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.4 EVA 1.3.4.3.3 Gr 1.3.4.3.4 Gr 1.3.4.3.3 Gr 1.3.4.3.4 Gr 1.3.4.3.3 Gr 1.4.1 Pa 1.4.1.4 Ma 1.4.1.3 irrii 1.4.1.4 Ma de Hard 1.4.2 Hard	rks beside and underneath Bridge D3 EVA no. 10 (underneath bridge D3)			10/24236	238SS+7 d	C2	glass balstrade installation (inclu
1.3.4.1 EV 1.3.4.1.1 1.3.4.1.2 1.3.4.1.2 1.3.4.1.3 1.3.4.1.3 1.3.4.1.4 1.3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.3 1.3.4.2.4 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.1 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.4.1 Paa 1.4.1.4 Maa 1.4.1.2 255 1.4.1.3 irrii 1.4.1.4 Maa de 1.4.1.4	VA no. 10 (underneath bridge D3)	04 d Thu 4	7/10/24 Wed 30/1	10/24237SS+7 d		C2	Porcel
1.3.4.1.1 1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.1.4 1.3.4.1.5 1.3.4.2 1.3.4.2.1 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.4.1 Pea 1.4.1.4 Mathematical Action of the action o		04 U 11U /	22/8/24 Ned 13/1	11/24		C2	
1.3.4.1.2 1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.2 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.3 1.3.4.3.3 1.4 Area no 1.4.1.1 Para 1.4.1.2 255 1.4.1.3 1.4.1.4 Mark 1.4.1.4 <td></td> <td>66 d Thu 2</td> <td>22/8/24 Sat 26/1</td> <td>0/24</td> <td></td> <td>C2</td> <td></td>		66 d Thu 2	22/8/24 Sat 26/1	0/24		C2	
1.3.4.1.3 1.3.4.1.4 1.3.4.1.5 1.3.4.1.5 1.3.4.1.5 1.3.4.2.1 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.1 1.3.4.3.2 3.3.4.3.3 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.3.4.3.3 Gr 1.4.1 EVA 1.4.1.2 255 1.4.1.3 irri 1.4.1.4 mathinstance 1.4.1.4 Mathinstance <	Duct and drawpits underneath Bridge D3	21 d Thu 2	22/8/24 Wed 11/	9/24	242FS+16 d		eath Bridge D3 11/9
1.3.4.1.4 1.3.4.1.5 1.3.4.2.1 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.3 1.3.4.3.3 1.4 Area not 1.4.1 1.4.1.2 1.4.1.3 1.4.1.4 Marce 1.4.1.4 Marce 1.4.1.4	Formation of EVA	4 d Sat 2	28/9/24 Tue 1/10	0/24 241FS+16 d	243	C2	Formation of EVA
1.3.4.1.5 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.3 1.3.4.3.3 1.3.4.3.3 1.4 Area no 1.4.1.1 Para 1.4.1.2 1.4.1.3 1.4.1.4 Marca 1.4.1.4 Marca 1.4.1.4 Marca 1.4.1.4 Marca 1.4.1.4	Sub-base	3 d Wed	2/10/24 Fri 4/10)/24 242	244	C2	Sub-ba
1.3.4.2 State 1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.3.4.3.3 1.4 Area main 1.4.1.1 1.4.1.2 2.55 1.4.1.3 irrini 1.4.1.4 main 1.4.1.4 Main 1.4.1.4 Main 1.4.1.4 Main 1.4.1.4 Main 1.4.1.4 Main	Road Base	2 d Sat 5	5/10/24 Sun 6/10	0/24 243	245	C2	Road
1.3.4.2.1 1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.4 Area m 1.4.1 Pa 1.4.1.2 1.4.1.3 1.4.1.4 ma 1.4.1.4 Made 1.4.1.4	Paving Blocks Installation	10 d Thu 1	7/10/24 Sat 26/1	0/24 244,248		C2	Paving Blog
1.3.4.2.2 1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.4 1.3.4.3.3 1.4 Area not 1.4.1 Para 1.4.1.2 255 1.4.1.3 i.4.1.4 mark deg 1.4.2	Stepped seating underneath Bridge D3	47 d Thu '	19/9/24 Mon 4/1	1/24		C2	
1.3.4.2.3 1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.4 Area no 1.4.1 Para 1.4.1.2 1.4.1.3 1.4.1.4 matrix 1.4.1.4 Matrix 1.4.1.4 Area no 1.4.1.4 Para 1.4.1.4	Excavation & Blinding Concrete	12 d Thu '	19/9/24 Mon 30/	9/24	248,250	C2	Excavation & Blinding Concrete
1.3.4.2.4 1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.3.4.3.4 1.3.4.3.3 1.4 Area mage: 1.4.1.1 1.4.1.2 1.4.1.3 1.4.1.4 mage: 1.4.1.4 Mage: 1.4.2	RC Footing Construction	16 d Tue ?	1/10/24 Ned 16/1	10/24247	245,249FS-5 d,255	;;C2	RC Footing Construction
1.3.4.2.5 1.3.4.2.6 1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.3.4.3.3 1.4 Area m 1.4.1 Parallel 1.4.1.2 1.4.1.3 1.4.1.4 matrix 1.4.1.4 Matrix 1.4.1.4 Area matrix 1.4.1.4 Matrix Area matrix 1.4.1.4 Matrix Area matrix 1.4.1.4 Matrix Area matrix Area matrix 1.4.1.4 Matrix Area matrix <td< td=""><td>Honed Concrete Seating Installation</td><td>20 d Sat 1</td><td>2/10/24 Thu 31/1</td><td>10/24248FS-5 d</td><td>252SS+14 d,251SS</td><td>S·C2</td><td>Honed Concrete Seating</td></td<>	Honed Concrete Seating Installation	20 d Sat 1	2/10/24 Thu 31/1	10/24248FS-5 d	252SS+14 d,251SS	S·C2	Honed Concrete Seating
1.3.4.2.6 Image: Constraint of the second secon	U-channel surround the seating	16 d Tue 2	1/10/24 Ned 16/1	10/24247		C2	U-channel surround the seati
1.3.4.3 Gr 1.3.4.3.1 1.3.4.3.2 1.3.4.3.2 1.3.4.3.3 1.4 Area n 1.4.1 EVA 1.4.1.2 255 1.4.1.3 irri 1.4.1.4 ma 1.4.1.3 irri 1.4.1.4 Ma 1.4.1.4 Hard	15 nos. of lamp poles and 9 nos. of bollards	10 d Tue 2	2/10/24 Thu 31/1	10/24 249SS+10 c	1	C2	15 nos. of lamp poles and
1.3.4.3.1 1.3.4.3.2 1.3.4.3.3 1.4 Area no 1.4.1 EVA 1.4.1.2 1.4.1.3 1.4.1.4 math design of the second secon	Soil Mix Filling & Planting	10 d Sat 2	6/10/24 Mon 4/1	1/24 249SS+14 c	1	C2	Soil
1.3.4.3.2 3 1.3.4.3.3 4 1.4 Area normalization 1.4.1 EVA 1.4.1.1 Paral 1.4.1.2 25 1.4.1.3 irring 1.4.1.4 marging 1.4.1.4 Marging 1.4.1.4 Marging 1.4.1.4 Marging 1.4.2 Hard	Granite Tile Paving around Stepped Seating	34 d Fri 1	1/10/24 Ned 13/1	11/24		C2	
1.3.4.3.3 Area m 1.4 Area m 1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 25 1.4.1.3 irri 1.4.1.4 ma de 1.4.1.4 1.4.1.4 Hard	Formation	8 d Fri 1	1/10/24 Fri 18/10	0/24 248FS-6 d	255	C2	
1.4 Area n 1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 255 1.4.1.3 irri 1.4.1.4 ma de 1.4.2	Sub-base	6 d Sat 1	9/10/24 Thu 24/1	0/24248,254	256	C2	-
1.4 Area n 1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 255 1.4.1.3 irri 1.4.1.4 ma de 1.4.2	Granite Tiles Paving	20 d Fri 25	5/10/24 Ned 13/1	11/24255		C2	
1.4.1 EVA 1.4.1.1 Pa 1.4.1.2 25 1.4.1.3 irri 1.4.1.4 ma de 1.4.2	nos. 3 & 4	66 d Tue '	10/9/24 Thu 14/1	1/24	2	C2	
1.4.1.1 Pa 1.4.1.2 25 1.4.1.3 irri 1.4.1.4 ma de 1.4.2	A no.3 to 4		12/9/24 Thu 14/1			C2	
1.4.1.2 25 1.4.1.3 irri 1.4.1.4 ma de 1.4.2	Paving block installation		12/9/24 Fri 11/10		260SS+18 d,261FS		Paving block installation
1.4.1.3 irri 1.4.1.4 ma de de 1.4.2 Hard	5 nos. lighting poles and 33 bollards installation			10/24259SS+18 c			os. lighting poles and 33 bollards installatio
1.4.1.4 ma de 1.4.2 Hard	rigation; drinking fountain and cleansing pipes installation		16/10/24Ned 23/1				igation; drinking fountain and cleansing pip
de 1.4.2 Hard	natching cover installation to drawpits (assume matching cover		Ved Thu				tallation to drawpits (assume matching cove
1.4.2 Hard	eliver to site mid Oct)		10/24 14/11/2				
1421 Pla	rd Landscape (from Area nos. 3 to 4)	54 d Tue '	10/9/24 Sat 2/11	1/24		C2	
1.7.2.1	Planter wall construction	48 d Sat 1	14/9/24 Thu 31/1	10/24		C2	
1.4.2.1.1	Formation	15 d Sat 1	14/9/24 Sat 28/9	9/24	272FS+3 d,266FS+	+C2	Formation
1.4.2.1.2	Footing construction for honed concrete (6 nos.)	18 d Wed	2/10/24 Sat 19/1	0/24 265FS+3 d	267SS+10 d,269SS	S·C2	oting construction for honed concrete (6 no
	Honed Concrete Installation(Wall/Bench)	20 d Sat 1	2/10/24 Thu 31/1	10/24266SS+10 c	283	C2	Honed Concrete Installation(W
	valkway construction	27 d Sun	6/10/24 Fri 1/11	1/24		C2	
	Sub-base/Concrete			0/24 266SS+4 d	270	C2	Sub-base/Co
	Procelain Tile Installation		2/10/24 Fri 1/11			C2	Procelain Tile I
	itep/Slope		2/10/24 Sat 2/11			C2	
eration Programme Rev		Start-only	C	Critical	Progre	ss –	




	WBS	Task Name	Duration	Start	Finish	Predecessors	Successors	Task		_ 1
72	1.4.2.3.1	Temp Access Removal / Formation work	8 (d Wed 2/10/24	Wed 9/10/2	24 265FS+3 d	273	Calenda C2		s val / Formation work
'3	1.4.2.3.2	Blinding Concrete	1 0	dThu 10/10/24	4Thu 10/10/2	24272	274	C2		Blinding Conc
	1.4.2.3.3	Step/Slope Construction (4 nos.include finishing)	18 0	d Fri 11/10/24	Mon 28/10/	24273	275	C2	Step/Slope Construct	ion (4 nos.include finish
	1.4.2.3.4	Hand Rail Installation	5 0	dTue 29/10/24	4 Sat 2/11/2	4 274	276FF	C2		Ha
	1.4.2.3.5	E&M lighting	7 0	dSun 27/10/24	4 Sat 2/11/2	4 275FF		C2		
	1.4.2.4	Rain Shelter	47 (d Tue 10/9/24	Sat 26/10/2	24		C2		
	1.4.2.4.1	Excavation for 4 nos. of footing of rain shelter		d Tue 10/9/24			279FS+3 d	C2	nos. of footing of rain she	elter 15/9
	1.4.2.4.2	Construction for 4 nos. footings of rain shelter				4 278FS+3 d	280FS+4 d	C2	ion for 4 nos. footings of	rain shelter28
	1.4.2.4.3	Frame Installation				24279FS+4 d	281	C2		Frame Installation
	1.4.2.4.4	Bench installation		d Thu 17/10/24			284	C2		Bench in
_	1.4.3	Soft landscaping works		dSun 27/10/24				C2		
	1.4.3.1	soil mixing and planting works (river side)		d Fri 1/11/24				C2		soil mixing and plan
Ļ	1.4.3.2	soil mixing and planting works (beside NDR)		dSun 27/10/24				C2	soil	mixing and planting w
_	1.4.4	E&M works		d Mon 30/9/24				C2		
	1.4.4.1	4 nos. of pillar boxes		d Mon 30/9/24				C2		
	1.4.4.1.1	plinths		d Mon 30/9/24			288	C2	_	plinths
_	1.4.4.1.2	pillar box installation		d Tue 8/10/24				C2	_	pillar box installat
	1.4.4.1.2 1.5	Area no. 4 to 5 (between NDR and Underpass)		d Thu 3/10/24			2	C2		r
	1.5	1st half of EVA and soft landscaping works		d Thu 3/10/24			2	C2		
	1.5.1.1	EVA construction (after site clearance)		d Thu 3/10/24			292SS+10 d,294	C2	EVA construction	n (after site clearance)
	1.5.1.1					24 24291SS+10 d		C2	EVA construction	soft landscaping
		soft landscaping works					1 295			sort lanuscaping
	1.5.2	2nd half of EVA and soft landscaping works		dThu 17/10/24			005	C2		FV/A -
	1.5.2.1	EVA construction		d Thu 17/10/24			295	C2		EVA co
	1.5.2.2	soft landscaping works		d Thu 31/10/24		,		C2		S
	1.6	Area no. 5		d Thu 1/9/22			2	C2		İ
	1.6.1	EVA		d Sat 28/9/24				C2		
	5/9/24	paving blocks construction		d Sat 28/9/24			299SS+20 d,301	C2		locks construction
9	1.6.1.2	14 nos. lighting and 35 nos. bollard installation				24 298SS+20 d	1	C2	-	ng and 35 nos. bollard
)	1.6.1.3	matching cover installation to drawpits (assume matching cover	16 0		Thu 14/11/24			C2	tallation to drawpits (assu	me matching cover de
1	1.6.1.4	deliver to site mid Oct) irrigation; drinking fountain and cleansing pipes installation	1 /	30/10/24 dTue 22/10/24				C2	irrigation; drinking four	ntain and cleansing nin
	1.6.2	Hard landscaping works		d Thu 19/9/24				C2	inigation, anniking roa	
3	1.6.2.1	walkway construction (floating stage)		d Sat 28/9/24				C2		
	1.6.2.1.1	formation		d Sat 28/9/24			305	C2		formation
	1.6.2.1.1	subbase laying		d Fri 4/10/24			306	C2		subbase layin
	1.6.2.1.3	glass balstrade for floating stage installation		d Tue 8/10/24			307SS+8 d	C2	alass balstrado for f	loating stage installat
	1.6.2.1.4	porcelain Tile paving				24305 24306SS+8 d	307 33+0 u	C2	giass baistrade for i	porcelain T
										porcelain
3	1.6.2.2	Honed concrete DS2 & 3 installation (floating stage)		d Fri 20/9/24				C2	f footing for honed concr	ete DS2 & 3
	1.6.2.2.1	Excavation of footing for honed concrete DS2 & 3		d Fri 20/9/24			310,313FS+3 d	C2		
	1.6.2.2.2	Footing construction for honed concrete DS2 & 3		d Mon 30/9/24			311SS+10 d	C2	ing construction for hone	
	1.6.2.2.3	Honed concrete DS2 & 3 installation				24310SS+10 d	328	C2	Honed co	oncrete DS2 & 3 instal
	1.6.2.3	Step/Slope		d Thu 3/10/24				C2		
	1.6.2.3.1	Temp Access Removal / Formation work				4 309FS+3 d	314	C2	Temp Access Remo	oval / Formation work
	1.6.2.3.2	Blinding Concrete		d Wed 9/10/24			315	C2		Blinding Con
	1.6.2.3.3	Step/Slope Construction (3 nos. include finishing)		dThu 10/10/24			316FF	C2	Step/Slope Construction	
	1.6.2.3.4	Hand Rail Installation		dTue 22/10/24			317FF	C2		Hand R
7	1.6.2.3.5	E&M lighting	6 0	dTue 22/10/24	1Sun 27/10/	24316FF		C2		
3	1.5.2.3	Rain Shelter (4 nos)	40 c	d Thu 19/9/24	Mon 28/10/	24		C2		B
)	1.5.2.3	Excavation	6 0	d Thu 19/9/24	Tue 24/9/2	4	320SS+4 d	C2		Excavation 24/
)	1.5.2.3	Footing Construction	12 0	d Mon 23/9/24	Fri 4/10/24	4 319SS+4 d	321	C2	Footing	Construction
	1.5.2.3	Frame Installation	12 0	d Sat 5/10/24	Ned 16/10/	24320	322	C2		Frame Installation
2	1.5.2.3	Bench installation	12 0	d Thu 17/10/24	4Mon 28/10/	24321		C2		Bench
3	1.6.2.5	paving blocks beside TMO	24 0	dNed 23/10/2	4 Fri 15/11/2	4		C2		
1	1.6.2.5.1	paving blocks beside TMO (1st half; 2nd half serve as access)	14 0	dNed 23/10/2	4 Tue 5/11/2	4	325FS-4 d,327SS	C2	paving blocks beside T	MO (1st half; 2nd half
5	1.6.2.5.2	paving blocks beside TMO (2nd half)	14 0	d Sat 2/11/24	Fri 15/11/2	4 324FS-4 d		C2		paving blocks
	1.6.3	soft landscaping works	24 0	dNed 23/10/24	4 Fri 15/11/2	4		C2		-
26	1.0.0		210		11110/11/2	•		02		




Science A Control of the set of			Task	Successors	Predecessors	Finish	Start	Duration		Task Name	BS	١
12.1 colinizing and pathing works (banche DB2 & DB3) 16 6 470 3470 (24 Fri 1671124 313) C2 14 FAM works 36 8 Mon 300224 Wed 8/1124 C2 14.1 Inc piller box 38 8 Mon 300224 Wed 8/1124 C2 14.1 piller box installation 30 0 1 be 30022 Wed 8/1124 C2 14.1 piller box installation 30 0 1 be 30022 Wed 8/1124 C2 14.1 piller box installation 30 0 1 be 30022 Wed 8/1124 C2 14.1 wall compact box installation 74 d Thu 19922 Wed 8/1124 C2 15.1 wall compact box installation 110 Mon 30024 Wed 8/1024 C2 15.1 wall compact box installation 110 Mon 30024 Wed 8/1024 C2 15.1 wall compact box installation 114 d Thu 1/1024/Wed 3/10223 300 4.22 15.1 wall compact box installation 114 d Thu 1/1024/Wed 3/102233 300 4.22 15.1 Tox bit pills 57 d Thu 10024 308 C2 15.1 Tox bit pills 67 d Thu 10024 Wed 8/1022338 300 4.22 Fills 15.1 Tox bit pills 67 d Thu 10024 Wed 8/1024 C2 Fills Stall Tox bit pills	A S	r	Calenda						and planting works (basida TMO)			
4 EAM works 38 d Mon 30024 West 011/24 C2 4.1 1 The piller box 88 d Mon 30024 West 011/24 C2 4.1.1 piller box installation 8 d Mon 30024 West 011/24 C2 4.1.2 piller box installation 8 d Mon 30024 West 011/24 C2 5 Tromporty Management Office 7.84 d Thu 19922 Thu 4.811/24 C2 5.1.5 Wat lites and floor the says 7.84 d Thu 19922 Thu 4.811/24 C2 5.1.1 Wat lites and floor the says 7.84 d Thu 19922 Mest 4.11/24 C2 5.1.1 wat lites and floor the says 7.84 d Thu 19922 Mest 4.11/24 C2 5.1.1 totel enable multialition 14 d Thu 197024 Mest 1910/24/333 C2 5.1.1 totel enable multialition 14 d Thu 197024 Mest 1910/24/333 C2 5.1.1 totel enable multialition 4 d Thu 19824 Mest 21910/24/24 C2 Peter 1910/24/24/24 C2 5.1.2 Ebetrical work 3 d Thu 197022 Most 111/24 C2 Peter 1910/24/24/24 C2 Peter 1910/24/24/24 C2 5.1.1 Settre 1910/24/24/24 <td< td=""><td></td><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		_										
4.1 1 no pillar bax 108 d/ Mm 30024 Wmd 111/24 0.2 0.2 0.2 4.1.2 pillar bax 8 d/ Mm 30024 Wmd 111/24 331 0.2 0.2 0.2 4.1.2 pillar bax 30 d/ Tue B10/24 Wmd 8111/24 331 0.2	soli mixing and planting											
4.11 pinith 8.4 Mon. 300/24. Mon. 710/24 3.23 C.2 pinith 5 Tomporary Management Office 74.4 Thu 1922. Thu 1411/24 C.2 5.1 Tomporary Management Office 74.4 Thu 1922. Thu 1411/24 C.2 5.1.1 ABWF 74.4 Thu 1922. Mon. 4111/24 C.2 5.1.1 ABWF 74.4 Thu 1922. Mon. 4111/24 C.2 5.1.1 well compact board installation 10.4 Mon. 200/24. Word 210/24 3.30 C.2 5.1.1 well compact board installation 10.4 Mon. 200/24. Word 210/24 3.30 C.2 5.1.2 MV/AC works 54.7 Thu 80/24. Mon. 200/24. C.20 offs 2.4 5.1.2 Electrical works 47.4 Thu 80/24. Mon. 200/24. C.20 offs 2.4 5.1.2 MV/AC works 47.4 Thu 80/24. Mon. 200/24. C.20 offs 2.4 5.1.2 ABWF 39.4 Thu 4111/24. C.20 offs 2.4 Mon. 5.1.2 MV/AC works 47.4 Thu 80/24. Mon. 200/24. Thu 4111/24. C.21 offs 2.4 Mon. 5.1.2 MV/AC works 3.4 Thu 171/24.24. 3.4											6.4	
4.12 piller box installation 90 of the 0/10/24 Word 0/11/24 331 C2 piller box installation 5.1 Tollet area 744 of thu 1902 Mun 4/11/24 C22 5.1.1 Wall tiles and floor lifes bying 714 of thu 1902 Word 1/10/24 C21 5.1.1 wall tiles and floor lifes bying 71 of thu 3/10/24 Word 1/10/24 C21 5.1.1.2 wall tiles and floor lifes bying 71 of thu 3/10/24 Word 1/10/24 C21 5.1.1.4 usation consist load in stallation 14 of thu 3/10/24 Word 1/10/24 C21 5.1.1.4 total consist load in stallation 6 of thu 3/10/24 Mon 1/12/24 C21 5.1.2 Publicy box stallation 6 of thu 3/10/24 Mon 1/12/24 C21 5.1.2 Publicy box stallation 71 thu 8/12/24 Mon 1/12/24 C21 5.1.2 Publicy box stallation 30 thu 17/10/24 Mon 23/302/4 C22 5.1.2 anallay Winner Installation 30 thu 17/10/24 Mon 23/302/4 C22 5.1.1 censing stallation office, waiting area and medical cons after 21 d/0 Mon 23/32/4 C22 5.1.1 censing stallation office, waiting area and medical cons after <td></td> <td>_</td> <td></td> <td>222</td> <td></td> <td></td> <td></td> <td></td> <td>r dox</td> <td>•</td> <td></td> <td></td>		_		222					r dox	•		
5 Temporary Management Office 74 d Thu 19822 Mon 411124 CC2 5.1.1 Wall likes and lock like singing 21 d Thu 19822 Mon 411124 CC2 5.1.1.1 wall compact based installation 10 d Mon 239824 Wed 21/024337 338.3 CC2 5.1.1.1 wall compact based installation 11 d Thu 17/1024/04 Mol 19/024337 338.3 CC2 5.1.1.1 samiary fitterent installation 14 d Thu 17/1024/04 Mol 19/024337 338.3 CC2 5.1.2 Each Max 47 d Thu 8824 Mon 239024 CC2 etile cubicle installation 5.1.2 Each Max 47 d Thu 8824 Mon 239024 CC2 etile cubicle installation 5.1.2 Each Max 47 d Thu 8824 Mon 239024 CC2 etile cubicle installation 23 d Mon 239024 CC2 etile cubicle installation 24 d Mon 239024 CC2 etile cubicle installation 24 d Mon 239024 CC2 etile cubicle	•	_		332						-		
5.1 Totics area 74.4 Thu 1922 Mon 411/24 C2 5.1.1 wall thes and foor the laying 21.1 Thu 1922 Mon 411/24 C2 5.1.1.2 wall thes and foor the laying 21.1 Thu 1922 Mon 411/24 338 C2 5.1.1.2 wall thes and foor the laying 21.1 Thu 1922 Mon 411/24 338 C2 5.1.1.4 using filterin installation 14 Thu 31/024 Mon 411/24 338 C2 5.1.1.2 wall the and foor the laying works 47 Thu 8624 Mon 23/024 C2 5.1.2 EAM 47 Thu 8624 Mon 23/024 C2 Mot 30 5.1.2 Moch conts 47 Thu 8624 Mon 23/024 C2 Mot 30 5.1.1 Santary filterin installation 33 Mot 30	pinar box inst									·		
5.1.1 ABVF 74.4 The 1922 Mon 411/24 C2 5.1.1.1 wall compact beard installation 10 d Mon 23/02.4 338.3 C2 5.1.1.1 used couldo installation 11 d Thu 31/02.4 338.3 C2 5.1.1.1 used couldo installation 11 d Thu 31/02.4 338.3 C2 5.1.2 used couldo installation 11 d Thu 31/02.4 338.3 C2 5.1.2 Used to use installation 11 d Thu 31/02.4 339.3 C2 5.1.2 EAM 47 d Thu 8874 Mon 2399.4 C2 etc. 2.4 5.1.2 MVAC works 47 d Thu 8874 Mon 2399.4 C2 etc. 2.4 5.1.2 MVAC works 47 d Thu 8874 Mon 2399.4 C2 etc. 2.4 5.1.2 MVAC works 37 d Thu 8874 Mon 2399.4 C2 etc. 2.4 5.1.2 Mon Month Installation 3 d Mon 2399.4 C2 etc. 2.4 5.1.4 Works competion 3 d Mon 2399.4 C2 etc. etc. 2.4 5.2.1 Works becel brying for offiton									-		6.5	
5.1.1 woll lites upting 21 d. Thu 1902 Wed 21022 0.2 5.1.1 woll compact bord installation 10 d. Mor 2902 Wed 21024 338 G. C.2 5.1.1.1 biele cubicle installation 14 d. Thu 301024 Wed 161024338 340 C.22 5.1.1 biele cubicle installation 14 d. Thu 301024 Wed 161024338 340 C.22 5.1.2 EMA 5 d.Thu 311024 Mon 411124 330 C.22 5.1.2 Excitical works 47 d. Thu 8824 Mon 23024 C.22 5.1.2 Excitical works 47 d. Thu 8824 Mon 23024 C.22 5.1.2 Excitical works 47 d. Thu 8824 Mon 23024 C.22 5.1.2 MAC works 47 d. Thu 8824 Mon 23024 C.22 5.1.2 Mack work 3 d. Thu 171024 Stati 150024338 C.22 5.1.1 cealing settilization files, withing area and medical room after 2 d. Mon 71024 Thu 141024 330 C.21 5.1.1 cealing settilization files, withing area and medical room after 2 d. Mon 71024 Thu 141024 330 S51 C.21 5.1.1 cealing settilization files, withing area and medical room after 12 d. Mon 71024 Thu 141024 330 S51 C.21 5.2.1 ExeM work S3 d. More									ła			
5.1.1.1 well compact band installation 10 d Mon 23/92/24 Wed 2/10/24 338 C C 2 well compact band installation 5.1.1.2 belic cubic husbel installation 14 d Thu 17/10/24/397 339,340 C C 2 well compact band installation 5.1.1.4 anatrary fitment installation 14 d Thu 17/10/24/397 339,340 C C 2 Mon 23/92/4 C C 2 Mon									tiles and flags tiles loving			_
5.1.1 bele cubic presiduation 14 d Thu 3/1024 Mot 14/1024338 339,347 C2 5.1.4 bele cubic presiduation 14 d Thu 3/1024 Mot 14/1024338 309,347 C2 5.1.4 Touch up work 5 d Thu 3/1024 Mon 14/1024338 300 C2 5.1.2 MACA works 14 d Thu 18/824 Mon 230/24 CC2 pris 21/12 5.1.2 Electrical works 14 d Thu 18/824 Mon 230/24 CC2 pris 21/12 5.1.2 MACA works 14 d Thu 18/824 Mon 230/24 CC2 pris 21/12 5.1.2 MACA works 14 d Thu 18/824 Mon 230/24 CC2 pris 21/12 5.1.2 MACA works 2 d Mon 7/10/24 Thu 14/12/4 CC2 pris 21/12 5.1.1 caling setting out for E&M work 2 d Mon 7/10/24 Thu 14/12/4 CC2 pris asiting area and medical room after 12 d Mon 7/10/24 Thu 14/12/4 CC2 pris asiting area and medical room after 12 d Mon 7/10/24 Thu 14/12/4 CC2 pris asiting area and medical room after 12 d Mon 7/10/24 Thu 14/12/4 CC2 pris asiting area and medical room after 12 d Mon 7/10/24 Thu 14/12/4 CC2 pris <td< td=""><td>wall compact board installation</td><td>_</td><td></td><td>220</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	wall compact board installation	_		220								
5.1.1.4 samlay filtment installation 14 dThu 17/1024/vid 30/102/2383 340 C2 samlay filtment installation 5 7	_	_							•	· · · · · · · · · · · · · · · · · · ·		
5.1.1.1 Touch up work 5 of This 311/024 Mon 411/02 3392 C.2 Image: Constraint of the second constraint of		_										
51.2 EAM 47 d Tu 8/8/24 Mon 239/24 C 2 m FR	Santary Itine	_		340					-	,		39 ·
51.2. Electrical works 47 d Thu 88/24 Mon 239/94 C.2. prks 22 51.2.5 MVAC works 47 d Thu 88/24 Mon 239/94 C.2. prks 23 51.2.5 Plumbing and drainage works 47 d Thu 88/24 Mon 239/924 C.2. prks 23 52.0 Office area 39 d Mon 71/024 Thu 14/1124 C.2. prks 23 52.1.1 coeling installation office waiting area and medical room after 12 d Thu 17/1024 Thu 14/1124 C.2. prks 23 52.1.1 coeling installation office waiting area and medical room after 12 d Thu 17/1024 Thu 8/1124 349 351 C.2. 52.1.2 MVAC works 47 d Thu 88/24 Mon 239/924 C.2. prks ematel signify for office, waiting area and medical room after 12 d Thu 17/1024 Thu 8/1124 349 S1 C.2. 52.1.1 Touck up work 6 d Sun 10/1124 Thu 14/1124 349 C.2. prks ematel signify for office, waiting area and medical room after 24 d Thu 8/24 Mon 239/924 C.2. prks ematel signify for office, waiting area and medical room after 24 d Thu 8/24 Mon 239/924 C.2. prks ematel signify for office, waiting area and medical room after 24 d Thu 8/24 Mon 239/924 C.2. prks ematel signify for office, waiting area and med									n up work	1		
51.22 MAC works 47 d Thu 88/24 Mon 239/94 C.2 orks 22/ 52.2 Office area 99 d Thu 88/24 Mon 239/94 C.2 orks 22/ 52.1 ABWF 39 d Mon 7/10/24 Thu 44/1124 C.2 orks 22/ 52.1.1 celling installation 3 d Thu 17/10/24 Stat 19/10/24 333 C.2 sanitary fitterent celling setting out for E&M work 2 d Mon 7/10/24 Thu 44/1124 C.2 sanitary fitterent celling setting out for E&M work 2 d Mon 7/10/24 Thu 8/10/24 333 C.2 sanitary fitterent celling setting out for E&M work 2 d Mon 7/10/24 Thu 8/10/24 333 C.2 sanitary fitterent celling setting out for E&M work 2 d Mon 7/10/24 Thu 8/10/24 349 351 C.2 vitterent setting setting out for E&M work 2 d Sinn 10/11/24 14/34 3495 St-10 d 350 C.2 vitterent setting setting out for E&M work 3 d Thu 8/8/24 Mon 239/924 C.2 vitterent setting setting out for E&M work 3 d Thu 8/8/24 Mon 239/924 C.2 vitterent setting setting setting out for E&M work 3 d Thu 8/8/24 Mon 239/924 C.2 vitterent setting seting seting setting setting seting setting setting set		r de la										
5.1.2. Plumbing and drainage works 47 d Thu 8/8/24 Mno 239/24 C.2. pris 27/ 5.2.1 ABWF 39 d Mno 7/10/24 Thu 14/11/24 C.2. pris 21/ 5.2.1 ABWF 39 d Mno 7/10/24 Thu 14/11/24 C.2. celling setting out for E&M work 24 d Mno 7/10/24 Thu 14/11/24 3405S+10 d,357 C.2. atting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. atting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd 351 C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Jdd C.2. matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Mno 3/9/24 C.2.2 matting area and medical room after 12 d Mno 7/10/24 Thu 14/11/24 Mno 3/9/24 C.2.2 matting area and medical room after 12 d Mno 7/10/24 Mno 3/9/24												
5.2 Office area 99 d Thu 80/24 Thu 14/11/24 C2 5.2.1 ABWF 39 d Mon 7/10/24 Stat 19/10/24 338 C2 5.2.1.1 ceiling satiling out for EAM work 2 d Mon 7/10/24 Stat 19/10/24 338 C2 5.2.1.1 ceiling satiling out for EAM work 2 d Mon 7/10/24 Stat 19/10/24 338 C2 5.2.1.1 ceiling satiling out for EAM work 2 d Mon 7/10/24 Stat 19/10/24 Stat 19/10/24 34/955+10 d,357 C2 5.2.1.1 Toruch up work 5 d Sun 10/11/24 Thu 14/11/24 Stot) C2 risting area and medical room after 5.2.1 Electrical works 47 d Thu 80/24 Stat 19/12/24 Stot) C2 risting area and medical room after EAM work 5.2.2 Fire service works 47 d Thu 80/24 Mon 23/92/4 C2 risting area and medical room after EAM work 5.2.2.1 Fire service works 47 d Thu 80/24 Mon 23/92/4 C2 risting area and medical room after EAM work 5.2.2.2 Fire service works 47 d Thu 80/24 Mon 23/92/4 C2 risting area and medical room after EAM work 5.2.2.4 Patheming area (ristin (rischinary room) 5 d Km 7/10/24 Kint 11/10/24 C2 risting area and medical room after EAM work 5.3.1 Bour fire firstin (rischina		_										
5.2.1 ABWF 39 d Mon 7/10/24 Tru 14/11/24 C2 5.2.1.1 saniary fittment istallation 3 d Tru 17/10/24 Sat 14/10/24 34955.11 d.357 C2 satistry fittment istallation satistry fittment istallatistry fittment istallatistry fittment istallation </td <td>irks 2</td> <td>Orks</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Ţ</td> <td></td> <td>_</td>	irks 2	Orks								Ţ		_
5.2.1.1 sanlary fitment installation 3 d Thu 17/10/24 Tur 8/10/24 308 (0.237) C2 sanlary fitment installation office, waiting area and medical room after 2.1 d Thu 2.2 d Mor 71/0/24 Tur 8/10/24 308 (0.217) 3485 S+10 d, 357 C2 niting area and medical room after 2.2 d Mor 71/0/24 Tur 8/10/24 308 (0.217) niting area and medical room after 2.2 d Mor 71/0/24 300 351 C2 niting area and medical room after 2.2 d Mor 71/0/24 300 351 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 300 351 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 300 351 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 300 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte sheet laying for office, waiting area and medical room after 2.2 d Mor 71/0/24 400 C2 nyte		ľ)a		6.5.2	_
5.2.1.2 celling setting out for E&M work 2.2 Mon 7/10/24 34958-110.4.337 C2 celling setting out for E&M work 5.2.1.4 celling setting out for E&M work 12 d Mon 7/10/24 3490.350 C2 netting area and medical room after Mon 34858-10.0.350 C2 netting area and medical room after Mon 7/10/24 S21/14 Mon 34921024 S301 C2 netting area and medical room after Mon 34921024 S31 C2 netting area and medical room after S301 N/11/24 N/11/24 N/11/24 N/11/24 N/11/24 N/11/24 N/11/24 C2 n/16 S301 N/11/24 N/11/24 C2 n/16 S32 Electrical works 47 d Thu 88/24 Mon 23/9/24 C2 n/16 S32 S22 N/16 Mon 23/9/24 C2 n/16 S3 S3 S31 S31 C2 n/16 S3 S3 S3 S3 S31 C2 n/16 S31 Mon 23/9/24 C2 n/16 S31 S31 S31 C2 n/16 S31 S31 S31 S												
5.2.1.1 celling installation office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.1.4 Virule sheet laying for office, waiting area and medical room after S2.2.4 Virule sheet laying for office, waiting area and medical room after S2.2.4 Virule sheet laying for office, waiting area and medical room after S2.2.4 Virule sheet laying for office, waiting area and medical room after S2.2.4 Virule sheet laying for office, waiting area and medical room after S2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after S2.2.4 Virule sheet laying for office, waiting area area of medical room after s2.2.4 Virule sheet laying for office, waiting area area of medical room after s2.2.4<		_							•			
E&M work completion 17/10/24 24/10/24 1 1 1 1 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1												
5.2.1.6 Touch up work 5 dSun 10/11/24/Tun 14/11/24/300 CC2 orks 23, 5.2.2.1 Electrical works 47 d <thu 10="" 23="" 24<="" 24<tue="" 8="" td=""> CC2 orks 23, 5.2.2.5 Erics serice works 47 d<thu 23="" 24<="" 24<mon="" 8="" 9="" td=""> CC2 orks 23, 5.2.2.5 Price serice works 47 d<thu 23="" 24<="" 24<mon="" 8="" 9="" td=""> CC2 orks 23, 5.2.2.5 Price serice works 47 d<thu 23="" 24<="" 24<mon="" 8="" 9="" td=""> CC2 orks 23, 5.2.2.5 Additional celling lights 21 d Wed 9/10/24/Mon 23/9/24 CC2 orks 23, 5.2.2.5 Additional celling lights 21 d Wed 9/10/24/Mon 24/001 4/10/24 CC2 orks 23, 5.3.1 AGWF 8 d Mon 7/10/24 Mon 14/10/24 20 C2 floor finish (machinary rec 3 d Sat 16/24 Sat 16/24 Sat 16/24 C2 floor finish (machinary rec 3 d Sat 16/24 Sat 28/9/24 CC2 floor finish (machinary rec 5 d Mon 7/10/24/Mon 14/10/24 Sat 28/9/24 CC2 floor finish (machinary rec floor finish (machinary rec Sat 16/24 Sat 16/24 Sat 28/9/24 C2 floor finish (machinary rec Sat 16/24</thu></thu></thu></thu>						28/10/24	17/10/24		work completion	E&M work completi		
5.2.2 E&M 83 d Thu 8/8/24 Tue 29/10/24 C2 pr/s 23. 5.2.2.1 Electrical works 47 d Thu 8/8/24 Mon 23/9/24 C2 pr/s 23. 5.2.2.5 MVAC works 47 d Thu 8/8/24 Mon 23/9/24 C2 pr/s 23. 5.2.2.6 Additional celling lights 21 d Wed 9/10/24 Won 23/9/24 C2 pr/s 23. 5.2.2.6 Additional celling lights 21 d Wed 9/10/24 Won 23/9/24 C2 pr/s 23. 5.2.2.6 Additional celling lights 21 d Wed 9/10/24 Won 23/9/24 C2 pr/s 23. 5.3.1 Remaining area (refuse collection chamber, horticultural machinery store room, etc. 36 d Mon 7/10/24 Fn 14/10/24 C2 pr/s Additional celling fights 21 d Wed 9/10/24 Won 14/10/24 C2 Additional celling fights C2 Additional celling fights 23 d Sat 12/10/24 Mon 14/10/24 C2 Floor finish (machinary room) 5 d A Mon 7/10/24 Fn 14/11/024 C2 Floor finish (machinary room) 5 d Sat 12/10/24 Mon 14/10/24 C2 Floor finish (machinary room) 5 d Sat 11/10/24 Mon 14/10/24 C2 Floor finish (machinary room) 5 d Sat 11/10/24 Mon 14/10/24 C2 Floor finish (machinary room) Sat 6 Mon 7/1	sheet laying for onice, waiting area and	ilyie si		301								
5.2.2.1 Electrical works 47 d Thu 8/8/24 More 239/24 C.2 orks 23 5.2.2.1 MVAC works 47 d Thu 8/8/24 More 239/24 C.2 orks 23 5.2.2.1 Fire service works 47 d Thu 8/8/24 More 239/24 C.2 orks 23 5.2.2.4 Plumbing and drainage works 47 d Thu 8/8/24 More 239/24 C.2 orks 23 5.2.4.4 Additional celling lights 21 d/Wed 9/10/24 True 24/10/24 C.2 orks 23 5.3.4. ABWF 8 d Mon 7/10/24 Kon 14/10/24 C.2 orks 24 5.3.1.4 Touch up work 3 d Sat 12/10/24 Kon 14/10/24 361 C.2 floor finish (machinary rom) 5.3.4. Touch up work 3 d Sat 12/10/24 Kon 14/10/24 361 C.2 floor finish (machinary rom) 3 d Sat 116/24 Sat 28/9/24 C.2 floor finish (machinary rom) 3 d Sat 116/24 Sat 28/9/24 C.2 floor finish (machinary rom) 3 d Sat 116/24 Sat 28/9/24 C.2 floor finish (machinary rom) Sat 32 floor finish (machinary rom) Sat 32 G Mark 16/24									п ир work	•		_
5.2.2.2 MVAC works 47 d Thu 8/8/24 Mon 23/9/24 C.2 orks 23. 5.2.2.4 Fire service works 47 d Thu 8/8/24 Mon 23/9/24 C.2 orks 23. 5.2.2.4 Plumbing and drainage works 47 d Thu 8/8/24 Mon 23/9/24 C.2 orks 23. 5.2.2.4 Additional ceiling lights 21 d Wed 9/10/24 Tre 29/10/24/348 C.2 orks 23. 5.3.1 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 14/10/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 14/10/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 14/10/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 14/10/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 14/10/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 24/81/24 Mon 7/10/24 Kin 24/81/24 C.2 floor finish (machinary rorm) 5 d Mon 7/10/24 Kin 24/81/24 C.2 floor finish (machinary rorm) S d Mon 7/10/24 Kin 24/81/24 C.2 floor finish (machinary rorm) S d Mon 7/10/24 Kin 24/81/24 Mon 7/10/24 Kin 24/81/24 <td< td=""><td>orke ;</td><td>orks</td><td></td><td></td><td></td><td></td><td></td><td></td><td>rical worka</td><td></td><td></td><td>_</td></td<>	orke ;	orks							rical worka			_
5.2.2. Fire service works 47 d Thu 8/8/24 Mon 23/9/24 C2 orks 23, 5.2.2.4 Plumbing and drainage works 47 d Thu 8/8/24 Mon 23/9/24 C2 orks 23, 5.2.2.4 Additional ceiling lights 21 d Wed 9/10/24 Tue 29/10/24/348 C2 Additional ceiling lights 23, 5.3.1 Remaining area (refuse collection chamber, horticultural mechinary store room, etc 136 d Sat 1/6/24 Mon 24/9/24 C2 Additional ceiling lights 53, 5.3.1. floor finish (machinary room) 5 d Mon 7/10/24 Fri 11/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Kin 14/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Kin 14/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Kin 14/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Kin 14/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Kin 14/10/24 C2 Gat 16/24 Sat 28/9/24 C2 Gat 20/24 C2 Gat 20/24 C2 Gat 20/24 C2 Gat 20/24												
5.2.2.4 Plumbing and drainage works 47 d Thu 8/8/24 Mon 23/9/24 C2 orks 23, 5.2.2.4 Additional ceiling lights 21 d Weel 9/10/24 Tue 29/10/24 348 C2 Additional ceiling lights 5.3 Remaining area (refuse collection chamber, horticultural machinery store room, etc 136 d Sat 1/8/24 Mon C2 Additional ceiling lights 5.3.1. floor finish (machinary room) 5 d Mon 7/10/24 Kon 14/10/24 361 C2 floor finish (machinary room) 5 d Mon 7/10/24 Sat 28/9/24 C2 Touch 5.3.1. floor finish (machinary room) 5 d Mon 7/10/24 Sat 28/9/24 C2 Touch Touch 5.3.2.2 Electrical works 120 d Sat 1/6/24 Sat 28/9/24 C2 Touch 5.3.2. Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 C2 Touch 5.3.2. Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 C2 Touch 5.3.2. Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 C2 paving blocks installation So d Tue 17/9/24 Thu 14/11/24 C2 C2 Paving blocks installation, etcasing pipes installation, so d Tue 17/9/24 Mon 14/10/24 C2 Paving blocks installation,		_										
5.2.2.5 Additional ceiling lights 21 d Wed 9/10/24 Tue 29/10/24348 C2 Additional ceiling lights Additional ceiling lights <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>												
5.3 Remaining area (refuse collection chamber, horticultural machinery store room, etc. 136 d Sat 1/6/24 Mon 1/10/24 (14/0/24) C2 5.3.1 ABWF 8 d Mon 7/10/24 Kon 14/0/24 361 C2 5.3.1.1 floor finish (machinary room) 5 d Mon 7/10/24 Kon 14/0/24 360 C2 5.3.1.2 Touch up work 3 d Sat 12/10/24 Mon 14/10/24 360 C2 5.3.2 E&M 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.5 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/9/24 Thu 14/11/24 C2 4 EVA no. 6 52 d Sat 14/9/24 Thu 14/11/24 C2 1.1 paving blocks installation 21 d Mon 7/10/24 Sun 27/10/24369SS+20 d C2 1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Mon 21/10/24369 C2 1.4 matching cover installation to drawpits (assume matching cover or 30/10/24 Sat 21/9/		UIKS								_		
machinery store room, etc 14/10/24 Value C2 C3.1 ABWF 6 d Mon 7/10/24 Vion 14/10/24 S1.1 GC <	Additional celli				4 348				5 5			
5.3.1 ABWF 8 d Mon 7/10/24 Von 14/10/24 C2 5.3.1.1 floor finish (machinary room) 5 d Mon 7/10/24 Von 14/10/24 Sit 361 C2 5.3.1.2 Touch up work 3 d Sat 12/10/24 Mon 14/10/24360 621 5.3.2 E&M C2 Sat 16/24 Sat 28/9/24 C22 5.3.2.2 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C22 5.3.2.4 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C22 5.3.2.5 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C22 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C22 7.44 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C22 7.44 Plumbing and drainage works 120 d Sat 1/8/24 Sat 28/9/24 C22 7.4 EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 2 C22 7.1 EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 2 c24 7.1 Paving blocks installation 30 d Tue 17/9/24 Vor 14/10/24 370SS+20 d,375SS, C2 nos. lighting poles and 31 nos. bolland installation			62				Sat 1/6/24	136 u	- · · ·	- .	0.5.3	8
5.3.1. floor finish (machinary room) 5 d Mon 7/10/24 Fri 11/10/24 Mon 14/10/24360 C2 floor finish (machinary room) 5.3.1. Touch up work 3 d Sat 12/10/24 Mon 14/10/24360 C2 Image: C2			C2		24		Mon 7/10/24	8 d	y store room, etc		6.5.3.1	9
5.3.1.1 Touch up work 3 d Sat 1/2/10/24 Mon 14/10/24360 C2 5.3.2.1 EkM 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.1 Electrical works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.2 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.3 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 MUmbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.5 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 6 C Sat 1/6/24 Sat 28/9/24 C2 7 EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 C2 1.1 paving blocks installation 30 d Tue 17/9/24 Thu 14/11/24 C2 1.2 14 nos. lighting poles and 31 nos. bollard installation 5 d Tuu 17/10/24/369SS+20 d C2 1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Tuu 17/10/24/369S C2 1.4 matching cover installation to drawpits (assume match	floor finish (machinary			361					finish (machinary room)		6.5.3.1.1	_
5.3.2 E&M 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.1 Electrical works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.2 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 Area no. 6 62 d Sat 1/6/24 Thu 14/11/24 2 C2 1 Paving blocks installation 62 d Sat 1/6/24 Sat 28/9/24 C2 1.1 paving blocks installation 62 d Sat 1/6/24 Thu 14/11/24 2 C2 1.1 paving blocks installation 21 d Mon 7/10/24 Ned 16/10/24 370SS+20 d,375SS, C2 nos. lighting poles and 31 nos. bollard installation 12 d Mon 7/10/24 Mon 2/10/24 369 C2 igation; drinking fountain and cleansing pipe installation of drawpits (assume matching cover deliver to site mid Oct) 16 d Wed Thu 1/1/24 C2 igation; drinking fountain and cleansing pipe installation 06 nos with footing.) 18 d Sat 21/9/24 Tue 29/10/24 Tue 29/10/24	Tou									· · ·	6.5.3.1.2	
5.3.2.1 Electrical works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.2 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.2 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 Area no. 6 62 d Sat 1/6/24 Sat 28/9/24 C2 1 EVA no. 6 62 d Sat 1/9/24 Thu 14/11/24 2 C2 1.1 paving blocks installation 30 d Tue 17/9/24 Ned 16/10/24 370SS+20 d,375SS,C2 nos. lighting poles and 31 nos. bollard installation 21 d Mon 7/10/24 Sun 27/10/24/369S C2 nos. lighting poles and 31 nos. bollard installation 14 d Mon 7/10/24 Sun 27/10/24/369 C2 nos. lighting fountain and cleansing pipe 1.1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Tuu 17/10/24 Word 21/10/24/369 C2 nos. lighting poles and 31 nos. bollard install 1.4 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 30 d Sat 21/9/24 Tuu C2 Iallation to drawpits (assume matching cover deliver to site mid Oct) 21 d Wed 9/10/24 Sat 21/9/24 C2 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td><td>6.5.3.2</td><td>_</td></td<>										1	6.5.3.2	_
5.3.2.2 MVAC works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.3 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 Area no. 6 62 d Sat 14/9/24 Fun 14/11/24 C2 Area no. 6 62 d Sat 14/9/24 Fun 14/11/24 C2 1 Paving blocks installation 30 d Tue 17/9/24 Nue 1/6/10/24 370SS+20 d,375SS,C2 paving blocks installation 1.2 14 nos. lighting poles and 31 nos. bollard installation 21 d Mon 7/10/24 Sun 27/10/24369SS+20 d C2 C2 1.4 matching cover installation to drawpits (assume matching cover installation o 5 d Thu 17/10/24 Mon 21/10/24369 C2 paving blocks installation o drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/10/24 14/11/24 C2 iallation to drawpits (assume matching cover 30/		_							rical works			
5.3.2.3 Fire service works 120 d Sat 1/6/24 Sat 28/9/24 C2 5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 Area no. 6 62 d Sat 1/8/24 Thu 14/11/24 2 C2 I EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 C2 1.1 paving blocks installation 30 d Tue 17/9/24 Ved 16/10/24 Sat 28/9/24 C2 1.1 paving blocks installation 30 d Tue 17/9/24 Ved 16/10/24 Sat 7/10/24 Sup 27/10/24 Sap SS+20 d C2 paving blocks installation 1.2 14 nos. lighting poles and 31 nos. bollard installation 5 d Thu 17/10/24 Vop 21/10/24 Sap SS+20 d C2 igation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Vop 21/10/24 Sap SS+20 d C2 igation; drinking fountain and cleansing pipe 1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Vop 21/10/24 Sap S C2 iallation to drawpits (assume matching cover deliver to site mid Oct) 21 d Mad Bacsaping works C2 iallation to drawpits (assume matching cover deliver to site mid Oct) 39 d Sat 21/9/24 Tue 29/10/24 Sap SS 376 C2 <td></td> <td>-</td> <td></td>		-										
5.3.2.4 Plumbing and drainage works 120 d Sat 1/6/24 Sat 28/9/24 C2 Area no. 6 62 d Sat 1/9/24 Thu 1/11/24 2 C2 I.1 EVA no. 6 59 d Tue 17/9/24 Thu 1/11/24 370SS+20 d,375SS, C2 paving blocks installation 1.1.1 paving blocks installation 30 d Tue 17/9/24 Ved 16/10/24 370SS+20 d,375SS, C2 paving blocks installation nos. lighting poles and 31 nos. bollard installation 21 d Mon 7/10/24 Vior 21/10/24 Vior 21		-										_
Area no. 6 62 d Sat 14/9/24 Thu 14/11/24 2 C2 .1 EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 C2 .1.1 paving blocks installation 30 d Tue 17/9/24 Thu 14/11/24 S70SS+20 d,375SS, C2 paving blocks installation paving blocks installation C2 paving blocks installatin C2 paving blocks install		-										
EVA no. 6 59 d Tue 17/9/24 Thu 14/11/24 C2 1.1 paving blocks installation 30 d Tue 17/9/24 Ved 16/10/24 370SS+20 d,375SS,C2 paving blocks installation 1.2 14 nos. lighting poles and 31 nos. bollard installation 21 d Mon 7/10/24 Sun 27/10/24369SS+20 d C2 nos. lighting poles and 31 nos. bollard installation 1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Won 21/10/24369 C2 rigation; drinking fountain and cleansing pipe 1.4 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 5 d Thu 17/10/24 Won 21/10/24 369 C2 allation to drawpits (assume matching cover deliver to site mid Oct) 2 Hard landscaping works 50 d Sat 14/9/24 Sat 21/1/24 C2 allation to drawpits (assume matching cover deliver to site mid Oct) 39 d Sat 21/9/24 Tue 29/10/24 C2 ench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 29/10/24 C2 ench Installation (6 nos with footing.) walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378S C2 ench Installation (6 nos with footing.) walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378S C2 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24376S 379 C2				2						-	7	_
1.1 paving blocks installation 30 d Tue 17/9/24 Ned 16/10/24 370SS+20 d,375SS,C2 paving blocks installation installation 21 d Mon 7/10/24 Sun 27/10/24 369SS+20 d C2 nos. lighting poles and 31 nos. bollard installation 31 nos. bollard installation 14 nos. lighting poles and 31 nos. bollard installation 14 d Mon 7/10/24 Sun 27/10/24 369SS+20 d C2 nos. lighting poles and 31 nos. bollard installation 13 nos. bollard installation 16 d Wed Thu 11/1/24 igation; drinking fountain and cleansing pipes installation 16 d Wed Thu 14/11/24 igation; drinking fountain and cleansing pipe ialtion to drawpits (assume matching cover 16 d Wed Thu 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed Thu 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed Thu 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed Thu 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed Thu 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed 14/11/24 C2 ialtion to drawpits (assume matching cover 16 d Wed				-							, 7.1	
1.2 14 nos. lighting poles and 31 nos. bollard installation 21 d Mon 7/10/24 Sun 27/10/24 369SS+20 d C2 nos. lighting poles and 31 nos. bollard installation 1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Mon 21/10/24 369SS+20 d C2 rigation; drinking fountain and cleansing pipes 1.4 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 16 d Wed Thu C2 allation to drawpits (assume matching cover deliver to site mid Oct) 2 Hard landscaping works 50 d Sat 14/9/24 Sat 2/11/24 C2 c2 allation to drawpits (assume matching cover deliver to site mid Oct) 39 d Sat 21/9/24 Tue 29/10/24 C2 tench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 tench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 9/10/24 375 378SS C2 tench Installation (6 nos with footing.) walkway construction c2 tench Installation (6 nos with footing.) walkway construction c2 tench Installation (6 nos with footing.) walkway construction c2 tench Installation (6 nos walkway construction walkway construction c2 tench Installation (6 nos walkway construction c2 tench Installation (6 nos walk	paving blocks installation			370SS+20 d 375S					ocks installation		7.1.1	
1.3 irrigation; drinking fountain and cleansing pipes installation 5 d Thu 17/10/24 Mon 21/10/24 369 C2 rigation; drinking fountain and cleansing pipes 1.4 matching cover installation to drawpits (assume matching cover deliver to site mid Oct) 16 d Wed 30/10/24 Thu 14/11/24 C2 tallation to drawpits (assume matching cover deliver to site mid Oct) .2 Hard landscaping works 50 d Sat 14/9/24 Sat 21/9/24 Tue 29/10/24 C2 tallation to drawpits (assume matching cover deliver to site mid Oct) .2.1 walkway construction 39 d Sat 21/9/24 Tue 29/10/24 Tue 8/10/24 369SS 376 C2 ench Installation (6 nos with footing.) .2.1.1 Honed Concrete Bench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 ench Installation (6 nos with footing.) walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378SS C2 ench Installation (6 nos with footing.) walkway construction 23 d Wed 9/10/24 Tue 29/10/24 375 379 C2 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24 376SS 379 C2 Temp Access Removal / Formation		nos. I									7.1.2	
1.4 matching cover installation to drawpits (assume matching cover descent for the deliver to site mid Oct) 16 d Wed 30/10/24 Thu 14/11/24 14 14/11/2										C C I	7.1.3	
2 Hard landscaping works 50 d Sat 14/9/24 Sat 2/1/24 C2 2.1 walkway construction 39 d Sat 21/9/24 Tue 29/10/24 C2 2.1.1 Honed Concrete Bench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 tench Installation (6 nos with footing.) with footing.) 18 d Sat 21/9/24 Tue 29/10/24 375 378SS C2 tench Installation (6 nos wilk way construction.) walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378SS C2 tench Installation (6 nos walkway construction.) walkway construction 23 d Wed 9/10/24 Tue 29/10/24 375 378SS C2 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sort 3/10/24 Sort 3/10/24 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td>Thu</td> <td>Wed</td> <td></td> <td>cover installation to drawpits (assume matching cover</td> <td>matching cover installati</td> <td>7.1.4</td> <td></td>						Thu	Wed		cover installation to drawpits (assume matching cover	matching cover installati	7.1.4	
2.1 walkway construction 39 d Sat 21/9/24 Tue 29/10/24 Tue 29/10/24 C2 ench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 ench Installation (6 nos with footing.) with footing.) 2.1.1 Honed Concrete Bench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 ench Installation (6 nos with footing.)	│		C2		1			50 d			7.2	3.
2.1.1 Honed Concrete Bench Installation (6 nos with footing.) 18 d Sat 21/9/24 Tue 8/10/24 369SS 376 C2 Hench Installation (6 nos with footing.) 2.1.2 walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378SS C2 With footing.) With footing.) 2.2.2 Step/Slope 23 d Wed 9/10/24 Thu 31/10/24 C2 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24 376SS 379 C2 Temp Access Removal / Formation					24	Tue 29/10/24	Sat 21/9/24	39 d			7.2.1	4
2.1.2 walkway construction 21 d Wed 9/10/24 Tue 29/10/24 375 378SS C2 walkway construction 2.2.2 Step/Slope 23 d Wed 9/10/24 Thu 31/10/24 Tue 29/10/24 375 378SS C2 walkway construction 2.2.1 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24 376SS 379 C2 Temp Access Removal / Formation	ench Installation (6 nos with footing.)	Bench		376						-	7.2.1.1	_
Step/Slope 23 d Wed 9/10/24 Thu 31/10/24 C2 2.2.1 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24376SS 379 C2		_									7.2.1.2	_
2.2.1 Temp Access Removal / Formation work 5 d Wed 9/10/24 Sun 13/10/24 376SS 379 C2 Temp Access Removal / Formation									-	_	7.2.2	
	Temp Access Removal / Format			379							7.2.2.1	
		-									7.2.2.2	

Page 7 of 12




	Task	Successors	Predecessors	Finish	tart	Duration 9			Task Name	BS	۷
A Step/Slope Construction (2 nos. incl	Calendar C2	381SS+10 d	379	Mon 28/10/24	ue 15/10/24	14 d	de finishina)	ep/Slope Construction (2 nos. incl		7.2.2.3	0 1
	C2		380SS+10 d					and Rail Installation		7.2.2.4	
	C2			Thu 31/10/24				&M lighting		7.2.2.5	
	C2			Mon 28/10/24	Sat 14/9/24	45 d		Shelter (2 nos)		6.2.3	_
Excavation 18/	C2	385		Wed 18/9/24				cavation		6.2.3.1	_
Footing Construction	C2	386		Mon 30/9/24				ooting Construction		6.2.3.2	
Frame Installat	C2	387		Ned 16/10/24				ame Installation		6.2.3.3	
Ве	C2			Mon 28/10/24				ench installation		6.2.3.4	_
	C2			Sat 2/11/24	Ved 2/10/24	32 d \	pped staircase	ed concrete S24, S25 and the st	Но	7.2.4	1
Honed concrete S24,	C2	392,390		Sat 19/10/24	Ved 2/10/24	18 d \		oned concrete S24, S25		7.2.4.1	1
	C2		389	Sat 2/11/24	Sun 20/10/24	14 d 3		epped staircase		7.2.4.2	1
	C2			Sat 2/11/24	Sun 20/10/24	14 d S		ndscaping works		7.3	1
soil mixing a	C2		389	Sat 2/11/24	Sun 20/10/24	14 d S		mixing and planting works		7.3.1	1
	C2			Wed 6/11/24	Mon 30/9/24	38 d			E&M	7.4	1
	C2			Wed 6/11/24	Mon 30/9/24	38 d		. pillar box	1 r	7.4.1	1
plir	C2	396		Mon 7/10/24				nth		7.4.1.1	_
pillar box ins	C2			Wed 6/11/24				lar box installation		7.4.1.2	
	C2			Ned 30/10/24				ed Landscape deck		7.5	
	C2			Ned 30/10/24				dscaping works		7.5.1	_
planting works	C2	400			Thu 19/9/24			anting works		7.5.1.1	
AGT installation (include subbas		401FF,402FF,403	399	Tue 22/10/24				GT installation (include subbase)		7.5.1.2	_
seating bench in	C2	,,		Tue 22/10/24				ating bench installation		7.5.1.3	_
3 nos. of pillar bo	C2			Tue 22/10/24				nos. of pillar boxes		7.5.1.4	_
bollard and lighti	C2			Ved 30/10/24				llard and lighting installation		7.5.1.5	_
	C2	2	10000 10 0	Fri 15/11/24					Area n		1
	C2	-		Fri 25/10/24					EVA	.8.1	_
EVA no. 7	C2				Ved 12/6/24			no. 7		8.1.1	
ing utilities					Ved 12/6/24			emaining utilities		8.1.1.1	_
	C2 /7	410			Ved 12/6/24		into transformer room	CLP 11KV cabling from EVA no. 7		8.1.1.1.	_
Road work	C2	110			Sat 27/7/24			oad works		8.1.1.2	_
13/8	C2	411,412	108	Tue 13/8/24				Formation of the EVA		8.1.1.2.1	_
/ing 22/8		τι,τız		Thu 22/8/24				subbase laying		.8.1.1.2.2	_
base 18/8		413		Sun 18/8/24				road base		8.1.1.2.3	_
g blocks 8/9	-	-10		Sun 8/9/24				Paving blocks		8.1.1.2.4	_
,	C2		-12	Fri 25/10/24				no. 8		8.1.2.	
· · · · · ·	C2			Sat 21/9/24				emaining underground service		8.1.2.1	_
umping station complete)		418			Thu 12/9/24		and window installation of	u-channel construction (after louve		8.1.2.1.1	_
	02 .0. p	410		Oat 21/3/24	1110 12/3/24	10 0		external wall of pumping station of		0.1.2.1.	
	C2			Fri 25/10/24	Sun 22/9/24	34 d	. ,	badworks		8.1.2.2	1
mporary road construction for FSI 🎽	C2 Ten		416	Wed 25/9/24	Sun 22/9/24	4 d	31	Temporary road construction for F	1	8.1.2.2.1	1
	C2			Fri 25/10/24	Tue 8/10/24	18 d		permanent EVA	2	8.1.2.2.2	1
Fe	C2	421		Fri 11/10/24	Tue 8/10/24	4 d		Formation	2	8.1.2.2.2	1
subbase laying combine with th	C2	422	420	Tue 15/10/24	Sat 12/10/24	4 d \$	road base	subbase laying combine with th	2	8.1.2.2.2	1
	C2		421	Fri 25/10/24	/ed 16/10/24	10 d/		paving blocks	2	8.1.2.2.2	1
	C2			Thu 10/10/24	Thu 19/9/24	22 d		no. 9	E۷	8.1.3	1
	C2			Thu 10/10/24				oadworks		8.1.3.1	_
formation of EVA	C2	426		Tue 24/9/24				formation of EVA	1	8.1.3.1.1	_
e laying combine with the road base		427		Sat 28/9/24	Ved 25/9/24	4 d \	ad base	subbase laying combine with the r		8.1.3.1.2	_
paving bloc	C2		426	Thu 10/10/24	Sun 29/9/24	12 d		paving blocks		8.1.3.1.3	_
	C2			Fri 15/11/24				ng station		.8.2	
	C2			Fri 15/11/24				cture		.8.2.1	
	C2			Fri 15/11/24				asement to G/F		8.2.1.1	_
	C2			Fri 15/11/24				Saltwater Pumping Station		8.2.1.1.1	_
					Sat 1/6/24		1)	B/F (saltwater pumping statio		8.2.1.1.1	_
	C2				lon 21/10/24	24 d)	-,		1	82111	_
Apply flor	C2 C2	435 444		Ned 13/11/24				ABWF		. <mark>8.2.1.1.</mark> 1	1
Apply floc	C2	435,444								. 8.2.1.1. 1 8.2.1.1.1	1




Wed 25/9/24 15:20

			_			celeration Prog		L_		
	WBS	Task Name	Duration	Start	Finish	Predecessors	Successors	Task Calendar	A S	
	1.8.2.1.1.1		14 0	d Thu 31/10/24	4Ned 13/11/2	4434		C2	Paint /	
	1.8.2.1.1.1				Sat 28/9/24			C2		-
	1.8.2.1.1.1				Sat 28/9/24			C2		
	1.8.2.1.1.1				Sat 28/9/24			C2		
9	1.8.2.1.1.1	Fire service works	120 0	d Sat 1/6/24	Sat 28/9/24			C2		
0	1.8.2.1.1.1		120 0	d Sat 1/6/24	Sat 28/9/24			C2		
	1.8.2.1.1.1	e e	120 0	d Sat 1/6/24	Sat 28/9/24			C2		
2	1.8.2.1.1.1	G/F (saltwater pumping station)	176 (Fri 24/5/24	Fri 15/11/24	l l		C2		
3	1.8.2.1.1.1	ABWF	40 (d Mon 7/10/24	4 Fri 15/11/24	l I		C2		
4	1.8.2.1.1.1	Apply floor finishes material	14 0	d Thu 31/10/24	4Ned 13/11/2	4434	447SS+8 d	C2	Α	ply
5	1.8.2.1.1.1	Toilet fitting out works(wall& floor tile)	5 (d Mon 7/10/24	4 Fri 11/10/24		446	C2	Toilet fitting out works(wall& f	loor
5	1.8.2.1.1.1	sanitary fitment	3 (d Sat 12/10/24	4 Mon 14/10/24	4445		C2	san	itary
7	1.8.2.1.1.1	Paint / plastering works touch up	8 (d Fri 8/11/24	Fri 15/11/24	444SS+8 d		C2		Paint
3	1.8.2.1.1.1	E&M	151 0	Fri 24/5/24	Mon 21/10/2	4		C2		
)	1.8.2.1.1.1	MVAC works	128 (d Sat 1/6/24	Sun 6/10/24			C2		
	1.8.2.1.1.1				Sat 28/9/24			C2	-	
	1.8.2.1.1.1				Sat 28/9/24			C2		
	1.8.2.1.1.1				Mon 21/10/2			C2		
	1.8.2.1.1.1				Sat 28/9/24			C2		
	1.8.2.1.1.1	5 5			Sat 28/9/24			C2		
	1.8.2.1.1.1				4 Mon 30/9/24			C2	T&C (for FSI)	
									G/F Transformer Ro	-
	1.8.2.1.1.1				Mon 26/8/24			C2	• •	Jin
	1.8.2.1.1.1				Mon 26/8/24		450	C2	E&M	
	1.8.2.1.1.1	Handover to CLP (after water-proofing double slab certificate issued)	0 0	1 Thu 16/5/24	Thu 16/5/24		459	C2		
)	1.8.2.1.1.1	,	103 (Thu 16/5/2/	Mon 26/8/24	158		C2	26/8	
	1.8.2.1.1.1	5			4 Fri 15/11/24			C2		
	1.8.2.1.1.1				4 Fri 1/11/24	•		C2		
						4	464 466		e defects remain from Richwell	
	1.8.2.1.1.1				4 Thu 10/10/24		464,466	C2		-
3	1.8.2.1.1.1	3m x 3m x 7m mass concrete fill at the end of intake culvert (WSD's comment) (5 days working platform > days formwork of 1st pour > 1 day concreting > 4 day formwork for 2nd pour > 1 day concreting	4	1 Mon 16/9/24	1 Thu 3/10/24			C2	rk for 2nd pour > 1 day concreting	
ŀ	1.8.2.1.1.1	rc landing (formwork 7d > 1d concreting)	8 (d Fri 11/10/24	Fri 18/10/24	462	465	C2	rc landing (formwork 7d > 1d	conc
	1.8.2.1.1.1				4 Fri 1/11/24		470	C2	-	
	1.8.2.1.1.1				Thu 24/10/24			C2	defects	rectif
	1.8.2.1.1.1				Fri 15/11/24			C2		
	1.8.2.1.1.1				Sat 5/10/24		469	C2		
	1.8.2.1.1.1				Sun 3/11/24		470	C2	F&M	l wor
	1.8.2.1.1.1				Fri 15/11/24		470	C2	_	
	1.8.2.1.1.2				Fri 15/11/24			C2		
	1.8.2.1.1.2				Sun 3/11/24			C2		
	1.8.2.1.1.2				4 Sun 3/11/24		475 405	C2	Annhy fia	C.
	1.8.2.1.1.2				4Sun 27/10/24		475,485	C2	Apply flo	
	1.8.2.1.1.2				4 Sun 3/11/24			C2	Paint / p	laste
	1.8.2.1.1.2				Mon 21/10/2			C2		
	1.8.2.1.1.2				Sun 6/10/24			C2		-
	1.8.2.1.1.2		128 (d Fri 24/5/24	Sat 28/9/24			C2		
)	1.8.2.1.1.2	Fire service works	128 0	d Sat 1/6/24	Sun 6/10/24			C2		-
	1.8.2.1.1.2	Mechanical works	82 (d Thu 1/8/24	Mon 21/10/24	4		C2		-
	1.8.2.1.1.2	Plumbing and drainage works	120 0	d Sat 1/6/24	Sat 28/9/24			C2		
2	1.8.2.1.1.2	T&C	15 0	d Mon 16/9/24	1 Mon 30/9/24			C2	T&C	<u> </u>
3	1.8.2.1.1.2	G/F (sewage pumping station)	176 0	Fri 24/5/24	Fri 15/11/24	l l		C2		
	1.8.2.1.1.2				4 Fri 15/11/24			C2		
	1.8.2.1.1.2				4 Sun 3/11/24		488SS+5 d	C2	apr	oly flo
	1.8.2.1.1.2				Fri 11/10/24		487	C2	Toilet fitting out works(wall& f	-
	1.0.2.1.1.2				11111110121		107	02	······································	1
		Task Summary	Start-c	nly E	Cr	itical	Pr	ogress		
<u>ə</u> le	eration Prog	ramme Rev 16C						-		




		Task	Successors	redecessors	inish	Start	Duration			Task Name	/BS	ľ
s san	ar A	Calenda C2		86	Mon 14/10/24	Sat 12/10/24	3 0		sanitary fitment		.8.2.1.1.2	37
Pain		C2			Fri 15/11/24			h up	Paint / plastering works touch		.8.2.1.1.2	
		C2		,000 · 0 u	Aon 21/10/24			ii up	E&M		.8.2.1.1.2	
		C2				Sat 1/6/24			MVAC works		.8.2.1.1.2	
		C2				Fri 24/5/24			Electrical works		.8.2.1.1.2	
		C2				Fri 24/5/24			Fire service works		.8.2.1.1.2	
	_	C2			Non 21/10/24				Mechanical works		.8.2.1.1.2	
	_	C2				Sat 1/6/24		(S	Plumbing and drainage works		.8.2.1.1.2	
	_	C2				Sat 1/6/24			LV switch room		.8.2.1.1.2	
r FSI)	T&C	C2				Mon 16/9/24			T&C (for FSI)		.8.2.1.1.2	
		C2			Ved 30/10/24			tation	T&C of the sewage pumping sta		.8.2.1.1.2	
·		C2			Ved 23/10/24				civil works		.8.2.1.1.2	
12	cat ladder installat	C2	500			Wed 11/9/24			cat ladder installation		.8.2.1.1.2	
molition	working platform	C2	501		Wed 25/9/24				working platform demolition		.8.2.1.1.2	
	epoxy paint on bot	C2	504SS		Mon 30/9/24			t well	epoxy paint on bottom of wet		.8.2.1.1.2	
well inlet ch	water-tight test for w	C2			Ved 23/10/24				water-tight test for wet well inl		.8.2.1.1.2	
		C2			Ved 30/10/24				E&M works		.8.2.1.1.2	
E&M works		C2	505,502SS+7 d	01SS	Ved 23/10/24				E&M works		.8.2.1.1.2	
		C2			Ved 30/10/24				T&C		.8.2.1.1.2	
		C2				Mon 30/9/24				R/F	.8.2.1.2	_
		C2				Mon 30/9/24					.8.2.1.2.1	-
ection screed	roofing installation with pr	C2	509			Mon 30/9/24		rotection screeding	water-proofing installation with pro		.8.2.1.2.1	
	Floor screeding, Surface	C2	510		Wed 9/10/24			•	Floor screeding, Surface Channel		.8.2.1.2.1	_
aying AGT at	rioor screeding, surrace		512SS,513SS,514S		Fri 8/11/24				Laying AGT at Roof Floor		.8.2.1.2.1	_
lying Act at		43 02 C2	51200,51500,5140	19		Thu 10/10/24			&M works	-	.8.2.1.2.1	_
vorks (includ	Flectrica	C2		1088	FII 0/11/24 Fue 29/10/24				Electrical works (include PV panel)		.8.2.1.2.2	
M	Lieculta	C2 C2			Fri 8/11/24			31)	MVAC works		.0.2.1.2.2 .8.2.1.2.2	_
bing and dra	Di	C2			Thu 31/10/24						.8.2.1.2.2	
billy and ura	F 1			1033					Plumbing and drainage works			_
. 12/0		C2	E 1 7			Fri 13/9/24			nspection of Pumping Station		.8.2.1.3	_
♦ 13/9	C donortmont (occurso 10	C2	517			Fri 13/9/24			orm 501 submission		.8.2.1.3.1	_
/S)	-S department (assume 10	C2	518		Thu 26/9/24			it (assume 10 days)	eview document by FS department		.8.2.1.3.2	_
		C2		17	Thu 26/9/24				ctual FS inspection		.8.2.1.3.3	_
		C2				Thu 19/9/24			nal Façade Works		.8.2.2	_
		C2	500		Non 21/10/24					ABWF	.8.2.2.1	_
	setting out for g	C2	522	~		Thu 19/9/24			etting out for granite tile		.8.2.2.1.1	_
ranite tiles 📔		C2	50400 5 1	21	Sun 13/10/24				rtifical granite tiles		.8.2.2.1.2	_
ly skimcoat	а	C2	524SS+7 d		/lon 14/10/24				pply skimcoat	11.2	.8.2.2.1.3	_
apply p		C2		23SS+7 d	/lon 21/10/24				pply paint		.8.2.2.1.4	_
		C2				Tue 24/9/24			dow and louvre		.8.2.2.2	
	Installation of f	C2			/lon 21/10/24				stallation of fins (EVA side)		.8.2.2.2.1	_
Installatio		C2		29	Fri 15/11/24				stallation of fins(garden side)		.8.2.2.2.2	_
		C2				Tue 8/10/24			andscaping works		.8.2.3	_
-	footpath constructio	C2	527,530		Wed 23/10/24			area	path construction within the garden a		.8.2.3.1	_
so		C2		29	Fri 15/11/24				mixing and planting		.8.2.3.2	_
·		C2	2		Fri 15/11/24	Wed 11/9/24	66 c		0	Area no. 10	.9	_
·		C2			Fhu 14/11/24	Wed 11/9/24	65 c			EVA	.9.1	
·		C2			Fhu 14/11/24	Wed 11/9/24	65 c			EVA no. 1	.9.1.1	
	Remaining formation	C2	535		Tue 1/10/24	Wed 11/9/24	21 c		naining formation	Remaini	.9.1.1.1	
subbase la		C2	536		Sat 5/10/24	Wed 2/10/24	4 c		base laying		.9.1.1.2	
rc		C2	537	35	Mon 7/10/24	Sun 6/10/24	2 0			road bas	.9.1.1.3	
ing blocks in	F	C2	538	36	Sat 19/10/24	Tue 8/10/24	12 c		ng blocks installation	paving b	.9.1.1.4	
lamp		C2		37	Sat 2/11/24	Sun 20/10/24	14 c		poles and bollards	lamp pol	.9.1.1.5	
matching co	tallation to drawpits (assur	C2			Thu		16 c	s (assume matching cover	ching cover installation to drawpits		.9.1.1.6	
		_			14/11/24	30/10/24			ver to site mid Oct)		• •	
		C2			Wed 6/11/24					E&M	.9.2	_
		C2			Wed 6/11/24	Mon 30/9/24	38 c		of pillar box	1 no. of pil	.9.2.1	
		iress	Progre	al 💻	Crit	ly E	Start-o	Summary	Task			
		ual Progress	-			,	Finish-	Project Summary	Milestone •	ramme Rev 16C	ation Prog	e



Wed 25/9/24 15:20


	/BS Ta	ask Name	Duration	Start	Finish	Predecessors	Successors	Task				1
42 1	.9.2.1.1	plinth	8 d	Mon 30/9/24	Mon 7/10/24		543	Calendar C2	A	S_	plinth	
43 1	.9.2.1.2	pillar box installation	30 d	Tue 8/10/24	Wed 6/11/24	542		C2		pillar b	ox insta	llatic
44 1	.9.3	soft landscaping works	21 d	Sat 26/10/24	Fri 15/11/24			C2				
45 1	.9.3.1	soil mixing and planting works at the planter beside EVA no. 10	21 d	Sat 26/10/24	Fri 15/11/24			C2	soil mixing and plantin	g works at tł	he plan†	er be
46 1	.10	Lift 1 and 2	568 d	Sun 16/4/23	Fri 15/11/24		2	C2			—	_
47 1	.10.1	Lift 1	124 d	Sat 13/7/24	Ned 13/11/24	4		C2				-
48 1	.10.1.1	Lift car works	119 d	Sat 13/7/24	Fri 8/11/24			C2			—	-
.9 1	.10.1.1.1	Installation of lift car by OTIS (+7 days after energized from Pillar)	38 d	Sat 13/7/24	Wed 6/11/24	564,581FF+	1551,578,550	C2				-
0 1	.10.1.1.2	Submit LE-5 to EMSD by OTIS	1 d	Thu 7/11/24	Thu 7/11/24	549		C2				Sub
1 1	.10.1.1.3	Seal up works	2 d	Thu 7/11/24	Fri 8/11/24	549		C2				
2 1	.10.1.1.4	Underground Drainage works	40 d	Mon 26/8/24	Fri 4/10/24			C2				+
3 1	.10.1.1.4	Provide drainage drawings at staircase by Mannings (due to revised pavement level under PMI additional bus stop, refer to email dated 8/8/24 and commence works after completed	1 d	Tue 27/8/24	Tue 27/8/24		578	C2	d pavement works) 🛛 27,	/8		
54 1	.10.1.1.4	Construct surface channel and manhole at staircase by Yeung Ko	d 14 d	Mon 16/9/24	Sun 29/9/24		555	C2	anhole at staircase by Ye	ung Kong 💼		2
	.10.1.1.4	Connect drain pipe from sump pit to manhole by Yeung Kong			Fri 4/10/24	554		C2	pe from sump pit to man			
	.10.1.1.4	Provide drainage drawings at pavement between 4E1 and Lift LT1 by Mannings (due to revised pavement level under PMI additional bus stop, refer to email dated 8/8/24 and commence works after completed pavement works)			Mon 26/8/24		557	C2		-		
7 1	.10.1.1.4	Carry out drainage works at pavement between 4E1/ Lift LT1 by JHL (upon provided drainage plan)	19 d	Tue 27/8/24	Sun 15/9/24	556		C2	-	_		
8 1	.10.1.1.4	Carry out lighting box with cable ducts at pavement between 4E1/ Lift LT1 by JHL (not yet issue SIS)	13 d	Mon 2/9/24	Sat 14/9/24		588	C2	y JHL (not yet issue SIS)	 1	14/9	
59 1	.10.1.2	External Finishing	106 d	Wed 31/7/24	Ned 13/11/24	4		C2				
D 1	.10.1.2.1	Architectural Works	73 d	Mon 2/9/24	Ned 13/11/24	4		C2				+
1 1	.10.1.2.1	Installation of glass canopy at G/F & P/F by Kpa	7 d	Mon 23/9/24	Sun 29/9/24			C2	ion of glass canopy at G/		-	2
	.10.1.2.1	Installation of metal fins by Kpa (upon completion of pavement wo			Sun 15/9/24		·	C2	on of pavement works)		15/9	
	.10.1.2.1	Submit shop drawing of stainless finish of lift door at G/F & P/F by	y 1.d	Mon 16/9/24	Mon 16/9/24			C2	sh of lift door at G/F & P			-
_	.10.1.2.1	Modification works at r.c. curb of staircase by JHL			Thu 26/9/24			C2	ion works at r.c. curb of	-		
	.10.1.2.1	Setting out works at as-built holding down bolt for fabrication of curve staircase by Kpa			Fri 27/9/24			C2	olt for fabrication of curv			
	.10.1.2.1	Fabrication of glass balustrade by Kpa			Fri 18/10/24		568	C2	Fabrication of glass			
	.10.1.2.1	Insallation of glass balustrade by Kpa			Fri 1/11/24		569	C2		sallation of g	-	
	.10.1.2.1 .10.1.2.1	Installation of lighting of glass balustrade works by Wing Lune Modification works at pillar box to match revised pavement level (due to revised pavement level under PMI additional bus stop, refer to email dated 8/8/24 and commence works after completed	18 d		Fri 8/11/24 Thu 19/9/24	568	571	C2 C2	Installation of lig pleted pavement works)		ss balus	
. 1	.10.1.2.1	Re-construct Footing of 2 street lighting pillar boxes to match revised pavement level (due to revised pavement level under PMI additional bus stop, refer to email dated 8/8/24 and commence works after completed pavement works)	21 d	Mon 2/9/24	Sun 22/9/24		573	C2	pleted pavement works)		22	′9
3 1	.10.1.2.1	Install cover of street lighting pillar box	3 d	Mon 23/9/24	Wed 25/9/24	572	581	C2	Install cover of street lig	ıting pillar b	iox 払	25/9
1	.10.1.2.1	Installation of glass canopy at G/F & P/F by Kpa	7 d	Mon 16/9/24	Sun 22/9/24			C2	f glass canopy at G/F & P	/F by Kpa 🖕	22	/9
1	.10.1.2.1	Installation Lighting of glass canopy at G/F & P/F by Kpa	2 d	Mon 23/9/24	Tue 24/9/24	574		C2	ing of glass canopy at G/		-	4/9
	.10.1.2.1 .10.1.2.1	Installation of metal fins by Kpa (Upon completion of pavement we Submit shop drawings of stainless steel finish lift door by Kpa			Mon 7/10/24 Thu 19/9/24		582 578	C2 C2	a (Upon completion of p by Kpa (issue SIS date 1			
	10 1 0 1	(issue SIS date 19/8/24)		Thu 7/44/04	No. 1 40/44/2			00	maly 9 Installation of	sinlage start	Gimial	(): C·
	.10.1.2.1 .10.1.2.1	Supply & Installation of stainless steel finish of lift door at G/F & P Painting works for Column (Pending ADRG issue drawing and seeking supplier)			Wed 13/11/24 Wed 2/10/24		,	C2 C2	upply & Installation of st ng ADRG issue drawing a			
1	.10.1.2.1	Supply and install stainless steel door for pillar box	5 d	Fri 20/9/24	Wed 25/9/24	570	634	C2	stall stainless steel door	or pillar box	(25/9
_	.10.1.2.1	Installation of stainless finish of lift door at G/F & P/F			4 Mon 4/11/24			C2		of stainless f		
_	.10.1.2.2	E&M works			Wed 6/11/24			C2				_
_	.10.1.2.2	Power suppy to pillar box by CLP for Lift car, lighting & pump pit			Wed 2/10/24		549FF+14 d,587,58		ox by CLP for Lift car, lig	nting & pum	ıp pit 🏅	
	.10.1.2.2	Drainage works for lift & linking platform by Wing Lune			Mon 14/10/24		583,587,586	C2	age works for lift & link			
	.10.1.2.2	Installation of pumping system at pump pit by Wing Luen			Sun 20/10/24			C2	nstallation of pumping sy		-	-
	.10.1.2.2	Power cabling works by Wing Lun			Sat 28/9/24			C2				21
	.10.1.2.2	Installation of lightning works by Wing Lun			Tue 1/10/24			C2	stallation of lightning wo			
	.10.1.2.2	T&C			Wed 6/11/24			C2		_ Ī	T	
		amme Rev 16C	Start-on			tical	Progres		· · · · · · · · · · · · · · · · · · ·			

Wed 25/9/24 15:20



	Task Name	Duration	Start	Finish	Predecessors	Successors	Task Calenda	
587 1.10.1.3	Hard Landscape works	40 c	Fri 13/9/24	Tue 22/10/24	581,582,583		Calenda C2	
588 1.10.1.3.1			d Tue 17/9/24				C2	
589 1.10.1.3.2	Revised Staircase drawing by Mainnings (due to revised pavement level under PMI additional bus stop, refer to email dated 8/8/24 and commence works after completed pavement works)	1 c	d Fri 13/9/24	Fri 13/9/24		590	C2	в
590 1.10.1.3.3		14 c	d Sat 14/9/24	Fri 27/9/24	589	591	C2	
91 1.10.1.3.4		7 0	d Mon 30/9/24	Sun 6/10/24	590	592	C2	
92 1.10.1.3.5	Pavement works	7 0	d Wed 9/10/24	Tue 15/10/24	591	593	C2	
593 1.10.1.3.6	Tactile works	2 0	Mon 21/10/24	Tue 22/10/24	592		C2	
594 1.10.1.4	Soft landscape at G/F	28 c	Fri 16/8/24	Thu 12/9/24			C2	Soft landsc
95 1.10.1.4.1	Installation of sub-soil drainage	7 c	d Fri 16/8/24	Thu 22/8/24		596	C2	l drainage 22/8
96 1.10.1.4.2	Installation of irrigation system	7 0	d Fri 23/8/24	Thu 29/8/24	595	597	C2	rigation system 29/8
97 1.10.1.4.3	Backfilling work	7 0	d Fri 30/8/24	Thu 5/9/24	596	598	C2	Backfilling work 5/9
98 1.10.1.4.4	Planting works	7 0	d Fri 6/9/24	Thu 12/9/24	597		C2	Planting works 12/9
99 1.10.2	Lift L2	568 c	d Sun 16/4/23	Fri 15/11/24			C2	
00 1.10.2.1	RC Work	394 c	Sun 16/4/23	Sat 25/5/24			C2	
07 1.10.2.2	Lift car works	417 c	d Thu 14/9/23	Fri 15/11/24			C2	
08 1.10.2.2.1			d Thu 14/9/23				C2	
09 1.10.2.2.2			Thu 2/5/24				C2	
10 1.10.2.2.3						609SF,613,624,611		
11 1.10.2.2.4			Fri 8/11/24			612	C2	
12 1.10.2.2.5	-		d Sat 9/11/24			012	C2	Site Inspectio
13 1.10.2.2.6			d Fri 8/11/24				C2	
14 1.10.2.2.7	•		d Mon 29/7/24				C2	13/8
515 1.10.2.3	External Finishing		1 Thu 16/5/24				C2	1970
16 1.10.2.3			1 Thu 16/5/24				C2	
10 1.10.2.3.1 17 1.10.2.3.1			d Tue 11/6/24			562	C2	
	3		d Thu 16/5/24				C2	
10 1 10 2 2 1	Installation of glass parter by Kpa	14 0	u 111u 10/5/24	FII 31/3/24	,			
	Installation of motal lawyor by Kno	11 -	J Thu 16/5/04	E=: 21/E/24			<u></u>	
19 1.10.2.3.1			d Thu 16/5/24				C2	tallation of glass canony at G/E & D/E by Kna
19 1.10.2.3.1 20 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa	7 c	d Mon 30/9/24	Sun 6/10/24		621 621	C2	tallation of glass canopy at G/F & P/F by Kpa
191.10.2.3.1201.10.2.3.1211.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa	7 c 2 c	d Mon 30/9/24 d Mon 7/10/24	Sun 6/10/24 Tue 8/10/24		621	C2 C2	ation Lighting of glass canopy at G/F & P/F by
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by	7 c 2 c 1 c	d Mon 30/9/24 d Mon 7/10/24 d Fri 13/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24	620	621	C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa	7 c 2 c 1 c 37 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24	620	621	C2 C2 C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa
 9 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 2 1.10.2.3.1 3 1.10.2.3.1 4 1.10.2.3.1 	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F	7 c 2 c 1 c 37 c 8 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24	620	621 637	C2 C2 C2 C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of stainless f
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Installation of glass balustrade by Kpa	7 c 2 c 1 c 37 c 8 c 14 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24	620 610	621 637 626	C2 C2 C2 C2 C2 C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of stainless f Insallation of glass balustrade by Kpa
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work	7 c 2 c 1 c 37 c 8 c 14 c 5 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 16/10/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24	620 610 625	621 637 626	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of stainless f Insallation of glass balustrade by Kpa Installation of lighting of glass balust
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 27 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 16/10/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24	620 610 4625	621 637 626	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of stainless f Insallation of glass balustrade by Kpa
18 1.10.2.3.1 19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c 125 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24	620 610 625	621 637 626 584,585,633	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of stainless f Insallation of glass balustrade by Kpa Installation of lighting of glass balus Il stainless steel door for pillar box 24
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2 29 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit	7 c 2 c 37 c 37 c 8 c 14 c 5 c 7 c 125 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24	620 610 625	621 637 626 584,585,633 610FF+14 d,635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2 29 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune	7 c 2 c 37 c 37 c 8 c 14 c 5 c 7 c 125 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24	620 610 625	621 637 626 584,585,633 610FF+14 d,635 631,635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9 t & linking platform by Wing Lune 22/9
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2 29 1.10.2.3.2 30 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c 125 c 7 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24	620 610 625 562	621 637 626 584,585,633 610FF+14 d,635 631,635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9
1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.1 1.10.2.3.2 1.10.2.3.1 1.10.2.3.2 1.10.2.3.2 1.10.2.3.2 1.10.2.3.2 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Luen	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c 7 c 7 c 7 c 7 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Wed 16/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24 Sun 22/9/24	620 610 625 562 630	621 637 626 584,585,633 610FF+14 d,635 631,635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus I stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9 t & linking platform by Wing Lune 22/9 nping system at pump pit by Wing Luen
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.1 29 1.10.2.3.2 30 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c 7 c 7 c 7 c 7 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24 Sun 22/9/24 Sun 29/9/24 Sat 8/6/24	620 610 625 562 630 619	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit t & linking platform by Wing Lune 22/9
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2 29 1.10.2.3.2 30 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2 33 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun Power cabling works by Wing Lun	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7 c 7 c 7 c 7 c 7 c 7 c 7 c 7 c 7 c	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24 Sat 1/6/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24 Sun 22/9/24 Sun 29/9/24 Sat 8/6/24 Tue 1/10/24	620 610 625 562 630 619 602,627	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus I stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9 t & linking platform by Wing Lune 22/9 nping system at pump pit by Wing Luen
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.2 29 1.10.2.3.2 30 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2 33 1.10.2.3.2 34 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun Power cabling works by Wing Lun	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Fri 8/11/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24 Sat 1/6/24 Wed 25/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Tue 24/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 29/9/24 Sat 8/6/24 Tue 1/10/24 Wed 2/10/24	620 610 625 562 630 619 602,627 571,602	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus I stainless steel door for pillar box LP for Lift car, lighting & pump pit t & linking platform by Wing Lune Power cabling works by Wing Lun
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.1 29 1.10.2.3.2 30 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2 33 1.10.2.3.2 34 1.10.2.3.2 35 1.10.2.3.2	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun Power cabling works by Wing Lun	7 c 2 c 1 c 37 c 8 c 14 c 5 c 7	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Tue 24/9/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24 Wed 25/9/24 Thu 26/9/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Tue 24/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 29/9/24 Sat 8/6/24 Tue 1/10/24	620 610 625 562 630 619 602,627 571,602 629,630,631	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box LP for Lift car, lighting & pump pit t & linking platform by Wing Lune Power cabling works by Wing Lun Istallation of lightning works by Wing Lun
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 28 1.10.2.3.1 29 1.10.2.3.2 30 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2 33 1.10.2.3.2 34 1.10.2.3.2 35 1.10.2.3.2 36 1.10.2.3.2 37 1.10.2.3.4 38 1.10.2.3.2 39 1.10.2.3.2 31 1.10.2.3.2 32 1.10.2.3.2 33 1.10.2.3.2 34 1.10.2.3.2 35 1.10.2.3.4 36 1.10.2.4.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun Power cabling works by Wing Lun Installation of lightning works by Wing Lun T&C Hard Landscape works Screeding works (upon completioon of external fins installation and dismantle scaffolding)	7 c 2 c 37 c 37 c 8 c 14 c 5 c 7	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Tue 24/9/24 Wed 2/10/24 Wed 2/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24 Mon 23/9/24 Wed 25/9/24 Thu 26/9/24 Thu 26/9/24 Wed 6/11/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Thu 3/10/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Fri 8/11/24	620 610 625 562 630 619 602,627 571,602 629,630,631 4 623	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635 635 635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus II stainless steel door for pillar box LP for Lift car, lighting & pump pit t & linking platform by Wing Lune Power cabling works by Wing Lun Istallation of lightning works by Wing Lun
19 1.10.2.3.1 20 1.10.2.3.1 21 1.10.2.3.1 22 1.10.2.3.1 23 1.10.2.3.1 24 1.10.2.3.1 25 1.10.2.3.1 26 1.10.2.3.1 27 1.10.2.3.1 27 1.10.2.3.1	Installation of glass canopy at G/F & P/F by Kpa Installation Lighting of glass canopy at G/F & P/F by Kpa Submit shop drawing of stainless finish of lift door at G/F & P/F by Installation of metal fins by Kpa Installation of stainless finish of lift door at G/F & P/F Insallation of glass balustrade by Kpa Installation of lighting of glass balustrade work Supply and install stainless steel door for pillar box E&M works Power suppy to pillar box by CLP for Lift car, lighting & pump pit Drainage works for lift & linking platform by Wing Lune Installation of pumping system at pump pit by Wing Lune Installation of ventilation fans works at lift car by Wing Lun Power cabling works by Wing Lun Installation of lightning works by Wing Lun Screeding works (upon completioon of external fins installation and dismantle scaffolding) Pavement works	7 c 2 c 37 c 37 c 8 c 14 c 5 c 7	Mon 30/9/24 Mon 7/10/24 Fri 13/9/24 Tue 24/9/24 Wed 2/10/24 Wed 2/10/24 Wed 16/10/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 16/9/24 Mon 23/9/24 Sat 1/6/24 Wed 25/9/24 Thu 26/9/24 Thu 26/9/24 Wed 6/11/24	Sun 6/10/24 Tue 8/10/24 Fri 13/9/24 Tue 5/11/24 Fri 15/11/24 Tue 15/10/24 Sun 20/10/24 Tue 24/9/24 Tue 24/9/24 Sun 22/9/24 Sun 22/9/24 Sun 22/9/24 Sun 29/9/24 Sat 8/6/24 Tue 1/10/24 Wed 2/10/24 Thu 3/10/24 Med 13/11/24 Fri 8/11/24	620 610 625 562 630 619 602,627 571,602 629,630,631 4 623 4637	621 637 626 584,585,633 610FF+14 d,635 631,635 635 635 635 635 635 635 635 635 635	C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C2 C	ation Lighting of glass canopy at G/F & P/F by of lift door at G/F & P/F by Kpa 13/9 Installation of metal fins by Kpa Installation of glass balustrade by Kpa Installation of glass balustrade by Kpa Installation of lighting of glass balus I stainless steel door for pillar box 24 LP for Lift car, lighting & pump pit 22/9 t & linking platform by Wing Lune 22/9 nping system at pump pit by Wing Lun 1 Power cabling works by Wing Lun 1 T&

Acceleration Programme Rev 16C	Task		Summary	Start-only	C	Critical	Progress
	Milestone	♦	Project Summary	Finish-only	٦.	Critical Split	 Manual Progress



Appendix C – Apply permission for Environmental Monitoring

Propose alternative monitoring location: A1 The Lok Sin Tong Modular Social I	Housing Scheme
Status: Rejected application	
Email on: 10 May 2022	Email on: 13 October 2022
Subject The Lok Sin Tong Benevolent Society Kowloon - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development	Subject The Lok Sin Tong Benevolent Society Kowloon - Reject to Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development
From To Bcc	From To Bcc
Date 2022-05-10 15:48	Date 2022-10-13 15:52
Date 2020-01 15:48 Pigure 1 Impact dust measurement setup.jpg(~979 KB) Togure 2 Impact noise measurement setup.jpg(~979 KB) Company: The Lok Sin Tong Benevolent Society Kowlon By Email G Dear Sin/ Madam, Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron Kes Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (EDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the KAA programe of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project is located in the south-eastern part of Kowloon Peninsular of the KAAR, comprising the apportment (EDD), working and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is on of the project is located in the south-eastern part of Kowloon Peninsular of the KAAR, comprising the apportment (Stage 4 Project) starting from July 2019 to May 2024. KD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the KAAR, comprising the apportment (Stage A) project is located in the south-eastern part of Kowloon Peninsular of the KAAR, comprising the apport of the KaIA the Development receivers. Me would like to obtain your kind permission for entering the premise to carry out baseline monitoring (Jahom and Za-hour TSP monitoring) and baseline noise monitoring (Jahom mute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring location will be located on the roof top floor of The Lok Sin Tong Modular Social House; supply is meeded for 24-hour TSP monitoring 10: Alba mind Modular Social House; Me hope to conduct site visit at 13:30 pm of 25 May 2022 (Wed). Mouse any enquires regarding the measurement, please do not hesitate to contact	Date 2021-013 15:52 Company: In Lek Shin Tong Benevolent Society Koulon Image: Image: Image:

Propose alternative monitoring location: A2 Freder Centre	
Status: No reply from building management office unit the reporting month	
Email on: 19 July 2022	
Subject Freder Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development	
From	
To Bcc	
Date 2022-07-19 13:33	
 Figure 1 Impact dust measurement setup.jpg(~1.2 MB) 	
 Figure 2 Impact noise measurement setup.jpg(~979 KB) 	
Company: Freder Centre	
By Email	
Dear Sin	
apron	
We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.	
KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is one of the proposed sensitive receivers.	
We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30- minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.	
After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.	
The monitoring location will be located on the roof top floor of Freder Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 2200 yover supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-mintue noise measurement.	
We hope to conduct site visit at 15:30pm of 26 July 2022 (Tue).	
Should you have any enquires regarding the measurement, please do not hesitate to contactat	
Thank you for your kind attention and I look forward to receiving your favourable reply soon.	
Yours Sincerely,	
Lee Wing Hang Ka Shing Management Consultant Limited	

Propose alternative monitoring location: A3 New Port Centre	
Status: No reply from building management office unit the reporting month	
Email on: 19 July 2022	Email on: 17 August 2022
Subject New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development	Subject Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development
Date 2022-07-19 13:33	Bcc
 Figure 1 Impact dust measurement setup.jpg(~1.2 MB) Figure 2 Impact noise measurement setup.jpg(~979 KB) 	Date 2022-08-17 11:54
<pre>• Figure 2 impact noise indesturement setup.jpg(~979 Kb) Company: New Port Centre & Synergis management services limited By Email</pre>	 Figure 1 Impact dust measurement setup.jpg(~1.2 MB) Figure 2 Impact noise measurement setup.jpg(~979 KB) plug 01.jpg(~2.6 MB) Company: Kum Shing Group and Hong Kong Energy Infrastructure Limited By Email
	Lee Wing Hang Ka Shing Management Consultant Limited

Propose alternative monitoring location: A3 New Port Centre Status: No reply from building management office unit the reporting month	
Email on: 19 August 2022	Email on: 15 September 2022
Subject RE: Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development Image: Comparison of Com	Subject New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development From To Bcc Date 2022-09-15 15:35 • Figure 1 Impact dust measurement setup.jpg(~1.2 MB) • Figure 2 Impact noise measurement setup.pg(~979 KB) • Figure 3 expect Impact dust measurement setup.png(~267 KB) • Figure 4 power supply plug.jpg(~2.6 MB) Company: New Port Centre & Synergis management services limited By Email Dear Sir,
Dear Mr. LEE, As we do not have ownership to the roof, we'd suggest you to approach the management company of Newport Center for further discussion. <u>https://www.synengis.com.hk/html/en/</u> best, Paul Lee	<pre>Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron. We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (EEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the KAA programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (ET) Stage 4 Project) is located in the south-eastern part of Kowloon Peninsultan of the HKSAR, comprising the promer win Tak Development - Stage 4 Infrastructure at the former runway and south apron and runway areas of the former ki Tak Aipport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwan Tong and Cha Kwo Ling. Youu premise, New Port Centre, is one of the proposed sensitive receivers. We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six and the Stage 5 (1) to 3.5 m (0) x 1.4 m (0). We will pay for the electricity. Sinilar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of inpact dust measurement for setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of inpact dust measurement for setup monitor with a proven in the shore and the measurement point for 1-hour TSP and 30-minute would take place between 9 supply up carries to contact image and the prove the setup hoto records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of inpact dust measurement for setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of inpact dust measurement for setup monitor with sected for 24-hour TSP and 30-minute. Mey carrie and the prove and the prove supply will come from the reof of the</pre>

Appendix D – Weather information

General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)	Date	Absolute Daily Min Temperature	Absolute Daily Max Temperature	Total Rainfall		
01/10/2024	27.8	34.2	0	Dute	(°C)	(°C)	(mm)		
02/10/2024	25.5	30.8	0	01/11/2024	24	30.6	0		
03/10/2024	23.3	29.4	0	02/11/2024	22.9	27.6	0		
04/10/2024	24.6	30.9	0	03/11/2024	24.6	29.2	0		
05/10/2024	25.5	31.5	0	04/11/2024	24.8	29	Trace		
06/10/2024	26.7	33.3	0	05/11/2024	24.1	29.2	Trace		
07/10/2024	27.3	32.9	0	06/11/2024	23.3	28	Trace		
08/10/2024	26.2	31.7	0	07/11/2024	22.3	27	Trace		
09/10/2024	25.2	27.4	Trace	08/11/2024	20.9	27.3	0		
10/10/2024	24.5	30.6	Trace	09/11/2024	23.4	27.9	1.9		
11/10/2024	23.2	27.5	8.7	10/11/2024	23.4	26.4	6.2		
12/10/2024	25.6	29.7	0	11/11/2024	24	26.3	0		
13/10/2024	25.9	30.2	0	12/11/2024	23.3	29.4	0		
14/10/2024	26.3	31	0	13/11/2024	23.2	26.2	14.8		
15/10/2024	26.6	30.9	0	14/11/2024	24.2	25.6	6.3		
16/10/2024	27.4	31.1	Trace	15/11/2024	23.5	25.1	36.6		
17/10/2024	27.1	29.7	Trace	16/11/2024	23.8	27.9	33.3		
18/10/2024	27.1	30.7	Trace	17/11/2024	22.9	26.2	6.1		
19/10/2024	26.4	33.7	0	18/11/2024	23.2	25.5	Trace		
20/10/2024	26.9	29.7	1.9	19/11/2024	18.4	23.2	7.3		
21/10/2024	26.4	31.5	Trace	20/11/2024	17.5	18.6	73.8		
22/10/2024	26	32.3	0	21/11/2024	17.9	21.1	5.6		
23/10/2024	23.4	28.4	0	22/11/2024	18.8	22.6	Trace		
24/10/2024	22	28.5	0	23/11/2024	18.4	22.5	Trace		
25/10/2024	22.9	29.4	0	24/11/2024	19.8	23	1		
26/10/2024	25.3	28.5	0.7	25/11/2024	21.1	23.5	Trace		
27/10/2024	25.9	29.2	Trace	26/11/2024	18.7	23.4	1.2		
28/10/2024	24.6	27.2	Trace	27/11/2024	17	21.5	0		
29/10/2024	23.7	26.7	Trace	28/11/2024	17	21.5	0		
30/10/2024	24.3	29.3	0	29/11/2024	16.6	21.2	0		
31/10/2024	24.1	30.6	0	30/11/2024	16.5	22	0		
Observatory. NOTE2: Trace means ra	ather information was obta ainfall less than 0.05 mm //en/cis/dailyExtract.htm?v		ner station of Hong Kong	Hong Kong Observatory. NOTE2: Trace means rainfall less than 0.05 mm					
and so that the second	en ens aur y Entradultur.	<u>, 202 (0011 10</u>		https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=11					

General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)
01/12/2024	17.6	22.7	0
02/12/2024	18.8	23.8	0
03/12/2024	19.7	24.9	0
04/12/2024	21.4	23.9	0
05/12/2024	20.7	23.3	0
06/12/2024	20.2	23.3	0
07/12/2024	17.9	23.3	0
08/12/2024	16	21.6	0
09/12/2024	17.1	20.2	0
10/12/2024	19.2	22.4	0
11/12/2024	20	25.2	0
12/12/2024	17.1	22	0
13/12/2024	15.6	20.7	0
14/12/2024	13.8	17.3	0
15/12/2024	13	17	Trace
16/12/2024	14.4	18.7	0
17/12/2024	15.5	20.4	0
18/12/2024	16.6	20.9	0
19/12/2024	13.7	18.1	0
20/12/2024	11.9	17.7	0
21/12/2024	13.9	20.2	0
22/12/2024	13.5	18	0
23/12/2024	15.1	17.5	0
24/12/2024	15.6	19.1	0
25/12/2024	16.6	20.6	Trace
26/12/2024	18	22.9	0
27/12/2024	18.1	20.9	0
28/12/2024	15.1	18.8	0
29/12/2024	13.3	17.4	0
30/12/2024	14.3	20.4	0
31/12/2024	17.6	22.6	Trace

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory. NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=12

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/10/2024	0:00	0.4	112.5	02/10/2024	0:00	1.8	112.5	03/10/2024	0:00	0.4	67.5	04/10/2024	0:00	0.4	112.5
01/10/2024	1:00	0.4	135	02/10/2024	1:00	2.2	22.5	03/10/2024	1:00	0.4	90	04/10/2024	1:00	0.4	90
01/10/2024	2:00	0.9	90	02/10/2024	2:00	1.8	45	03/10/2024	2:00	0.4	135	04/10/2024	2:00	0.9	112.5
01/10/2024	3:00	0.4	67.5	02/10/2024	3:00	1.3	67.5	03/10/2024	3:00	0.4	90	04/10/2024	3:00	0.9	90
01/10/2024	4:00	0.9	90	02/10/2024	4:00	0.9	112.5	03/10/2024	4:00	0.4	90	04/10/2024	4:00	1.3	112.5
01/10/2024	5:00	0.9	112.5	02/10/2024	5:00	0.9	157.5	03/10/2024	5:00	0.4	112.5	04/10/2024	5:00	1.3	67.5
01/10/2024	6:00	0.9	67.5	02/10/2024	6:00	0.4	315	03/10/2024	6:00	0.4	112.5	04/10/2024	6:00	1.3	112.5
01/10/2024	7:00	0.9	112.5	02/10/2024	7:00	0.4	292.5	03/10/2024	7:00	0.9	90	04/10/2024	7:00	1.3	90
01/10/2024	8:00	0.9	90	02/10/2024	8:00	0.4	135	03/10/2024	8:00	1.3	112.5	04/10/2024	8:00	1.3	67.5
01/10/2024	9:00	0.9	112.5	02/10/2024	9:00	0.4	45	03/10/2024	9:00	1.3	90	04/10/2024	9:00	1.3	67.5
01/10/2024	10:00	0.9	112.5	02/10/2024	10:00	0.9	202.5	03/10/2024	10:00	1.8	90	04/10/2024	10:00	1.3	67.5
01/10/2024	11:00	0.9	90	02/10/2024	11:00	0.9	135	03/10/2024	11:00	1.8	90	04/10/2024	11:00	1.3	90
01/10/2024	12:00	0.9	90	02/10/2024	12:00	0.9	112.5	03/10/2024	12:00	1.8	90	04/10/2024	12:00	1.3	112.5
01/10/2024	13:00	0.9	67.5	02/10/2024	13:00	0.9	45	03/10/2024	13:00	0.4	112.5	04/10/2024	13:00	1.3	112.5
01/10/2024	14:00	0.4	45	02/10/2024	14:00	0.4	135	03/10/2024	14:00	0.4	157.5	04/10/2024	14:00	1.3	90
01/10/2024	15:00	0.4	90	02/10/2024	15:00	1.3	270	03/10/2024	15:00	0.9	45	04/10/2024	15:00	0.9	90
01/10/2024	16:00	0.4	67.5	02/10/2024	16:00	0.9	45	03/10/2024	16:00	0.4	22.5	04/10/2024	16:00	0.9	90
01/10/2024	17:00	0.4	135	02/10/2024	17:00	1.8	45	03/10/2024	17:00	0.9	45	04/10/2024	17:00	0.9	90
01/10/2024	18:00	0.9	112.5	02/10/2024	18:00	1.8	22.5	03/10/2024	18:00	0.9	135	04/10/2024	18:00	0.9	67.5
01/10/2024	19:00	0.9	135	02/10/2024	19:00	0.9	292.5	03/10/2024	19:00	0.4	315	04/10/2024	19:00	0.4	112.5
01/10/2024	20:00	0.9	112.5	02/10/2024	20:00	1.8	22.5	03/10/2024	20:00	0.4	112.5	04/10/2024	20:00	0.4	90
01/10/2024	21:00	0.9	112.5	02/10/2024	21:00	1.3	22.5	03/10/2024	21:00	0.9	135	04/10/2024	21:00	0.9	112.5
01/10/2024	22:00	1.3	135	02/10/2024	22:00	1.8	315	03/10/2024	22:00	2.2	90	04/10/2024	22:00	0.9	90
01/10/2024	23:00	0.9	135	02/10/2024	23:00	1.3	22.5	03/10/2024	23:00	2.7	337.5	04/10/2024	23:00	1.3	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/10/2024	0:00	0.9	90	06/10/2024	0:00	1.8	270	07/10/2024	0:00	1.3	112.5	08/10/2024	0:00	1.3	292.5
05/10/2024	1:00	0.9	90	06/10/2024	1:00	1.3	67.5	07/10/2024	1:00	1.3	67.5	08/10/2024	1:00	0.4	45
05/10/2024	2:00	0.9	67.5	06/10/2024	2:00	0.9	90	07/10/2024	2:00	1.3	112.5	08/10/2024	2:00	0.4	45
05/10/2024	3:00	0.4	112.5	06/10/2024	3:00	0.9	90	07/10/2024	3:00	0.9	67.5	08/10/2024	3:00	0.4	67.5
05/10/2024	4:00	0.4	90	06/10/2024	4:00	0.9	67.5	07/10/2024	4:00	1.3	67.5	08/10/2024	4:00	0.9	90
05/10/2024	5:00	0.9	112.5	06/10/2024	5:00	0.4	112.5	07/10/2024	5:00	0.9	90	08/10/2024	5:00	0.4	135
05/10/2024	6:00	0.9	90	06/10/2024	6:00	0.4	90	07/10/2024	6:00	0.9	90	08/10/2024	6:00	0.9	90
05/10/2024	7:00	0.4	112.5	06/10/2024	7:00	0.9	112.5	07/10/2024	7:00	0.9	67.5	08/10/2024	7:00	0.4	112.5
05/10/2024	8:00	0.4	90	06/10/2024	8:00	0.9	90	07/10/2024	8:00	0.4	112.5	08/10/2024	8:00	0.9	135
05/10/2024	9:00	0.9	112.5	06/10/2024	9:00	1.3	112.5	07/10/2024	9:00	0.9	67.5	08/10/2024	9:00	1.3	112.5
05/10/2024	10:00	0.9	90	06/10/2024	10:00	1.3	67.5	07/10/2024	10:00	1.3	67.5	08/10/2024	10:00	1.3	112.5
05/10/2024	11:00	1.3	112.5	06/10/2024	11:00	1.3	112.5	07/10/2024	11:00	0.9	180	08/10/2024	11:00	0.9	157.5
05/10/2024	12:00	1.3	67.5	06/10/2024	12:00	0.9	67.5	07/10/2024	12:00	0.4	247.5	08/10/2024	12:00	1.3	90
05/10/2024	13:00	1.3	112.5	06/10/2024	13:00	1.3	67.5	07/10/2024	13:00	0.4	270	08/10/2024	13:00	1.3	112.5
05/10/2024	14:00	1.3	90	06/10/2024	14:00	0.9	90	07/10/2024	14:00	0.4	270	08/10/2024	14:00	1.3	90
05/10/2024	15:00	1.3	67.5	06/10/2024	15:00	0.9	90	07/10/2024	15:00	0.4	247.5	08/10/2024	15:00	0.9	247.5
05/10/2024	16:00	1.3	67.5	06/10/2024	16:00	0.9	67.5	07/10/2024	16:00	0.9	247.5	08/10/2024	16:00	1.3	247.5
05/10/2024	17:00	0.9	67.5	06/10/2024	17:00	0.9	90	07/10/2024	17:00	1.3	270	08/09/2026	17:00	0.9	270
05/10/2024	18:00	1.3	67.5	06/10/2024	18:00	0.9	67.5	07/10/2024	18:00	0.9	270	08/10/2024	18:00	0.9	247.5
05/10/2024	19:00	0.9	90	06/10/2024	19:00	0.4	112.5	07/10/2024	19:00	0.9	247.5	08/10/2024	19:00	0.9	247.5
05/10/2024	20:00	0.9	90	06/10/2024	20:00	0.4	90	07/10/2024	20:00	0.4	247.5	08/10/2024	20:00	1.8	270
05/10/2024	21:00	0.9	67.5	06/10/2024	21:00	0.9	112.5	07/10/2024	21:00	0.9	247.5	08/10/2024	21:00	1.3	247.5
05/10/2024	22:00	0.4	112.5	06/10/2024	22:00	0.9	90	07/10/2024	22:00	1.3	247.5	08/10/2024	22:00	0.9	247.5
05/10/2024	23:00	0.4	90	06/10/2024	23:00	1.3	112.5	07/10/2024	23:00	0.9	270	08/10/2024	23:00	0.9	22.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/10/2024	0:00	0.9	112.5	10/10/2024	0:00	0.4	112.5	11/10/2024	0:00	0.4	315	12/10/2024	0:00	0.4	22.5
09/10/2024	1:00	0.4	22.5	10/10/2024	1:00	0.4	112.5	11/10/2024	1:00	0.4	337.5	12/10/2024	1:00	0.4	337.5
09/10/2024	2:00	0.4	45	10/10/2024	2:00	0.4	112.5	11/10/2024	2:00	0.4	22.5	12/10/2024	2:00	0.4	337.5
09/10/2024	3:00	0.9	90	10/10/2024	3:00	0.4	135	11/10/2024	3:00	0.4	22.5	12/10/2024	3:00	0.9	270
09/10/2024	4:00	0.9	90	10/10/2024	4:00	0.4	112.5	11/09/2028	4:00	0.9	45	12/10/2024	4:00	1.3	112.5
09/10/2024	5:00	1.3	67.5	10/10/2024	5:00	0.4	112.5	11/10/2024	5:00	0.4	135	12/10/2024	5:00	0.9	112.5
09/10/2024	6:00	1.3	112.5	10/10/2024	6:00	0.4	112.5	11/10/2024	6:00	0.4	112.5	12/10/2024	6:00	0.4	315
09/10/2024	7:00	1.3	90	10/10/2024	7:00	0.4	112.5	11/10/2024	7:00	0.9	135	12/10/2024	7:00	0.4	67.5
09/10/2024	8:00	0.9	112.5	10/10/2224	8:00	0.4	315	11/10/2024	8:00	0.4	135	12/10/2024	8:00	1.3	112.5
09/10/2024	9:00	1.3	90	10/10/2024	9:00	0.4	337.5	11/10/2024	9:00	0.9	22.5	12/10/2024	9:00	0.9	135
09/10/2024	10:00	0.9	112.5	10/10/2024	10:00	0.4	112.5	11/10/2024	10:00	0.4	45	12/10/2024	10:00	0.4	112.5
09/10/2024	11:00	0.9	67.5	10/10/2024	11:00	0.9	90	11/09/2026	11:00	0.4	135	12/10/2024	11:00	0.9	112.5
09/10/2024	12:00	0.9	112.5	10/10/2024	12:00	0.4	112.5	11/10/2024	12:00	0.4	202.5	12/10/2024	12:00	0.9	90
09/10/2024	13:00	0.4	67.5	10/10/2024	13:00	0.9	112.5	11/10/2024	13:00	0.4	112.5	12/10/2024	13:00	0.9	67.5
09/10/2024	14:00	0.9	67.5	10/10/2024	14:00	0.9	90	11/10/2024	14:00	0.9	112.5	12/10/2024	14:00	0.9	112.5
09/10/2024	15:00	1.3	90	10/10/2024	15:00	0.4	90	11/10/2024	15:00	0.9	135	12/10/2024	15:00	0.4	180
09/10/2024	16:00	0.9	90	10/10/2024	16:00	0.4	112.5	11/10/2024	16:00	0.9	45	12/10/2024	16:00	0.4	337.5
09/10/2024	17:00	0.9	67.5	10/10/2024	17:00	0.9	112.5	11/10/2024	17:00	0.9	337.5	12/10/2024	17:00	0.4	22.5
09/10/2024	18:00	1.3	112.5	10/10/2024	18:00	1.3	90	11/10/2024	18:00	0.9	247.5	12/10/2024	18:00	0.9	112.5
09/10/2024	19:00	1.8	67.5	10/10/2024	19:00	0.9	112.5	11/10/2024	19:00	0.4	112.5	12/10/2024	19:00	0.4	112.5
09/10/2024	20:00	0.9	67.5	10/10/2024	20:00	0.9	90	11/10/2024	20:00	0.4	337.5	12/10/2024	20:00	1.3	112.5
09/10/2024	21:00	0.4	90	10/10/2024	21:00	0.4	90	11/10/2024	21:00	0.9	90	12/10/2024	21:00	0.9	112.5
09/10/2024	22:00	0.4	112.5	10/10/2024	22:00	1.8	90	11/10/2024	22:00	0.9	67.5	12/10/2024	22:00	0.4	315
09/10/2024	23:00	0.9	112.5	10/10/2024	23:00	0.9	112.5	11/10/2024	23:00	0.9	112.5	12/10/2024	23:00	0.4	67.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/10/2024	0:00	0.9	45	14/10/2024	0:00	1.3	112.5	15/10/2024	0:00	0.4	45	16/10/2024	0:00	1.3	67.5
13/10/2024	1:00	1.3	337.5	14/10/2024	1:00	0.9	112.5	15/10/2024	1:00	0.9	22.5	16/10/2024	1:00	0.9	315
13/10/2024	2:00	0.4	22.5	14/10/2024	2:00	0.9	67.5	15/10/2024	2:00	0.9	292.5	16/10/2024	2:00	0.4	315
13/10/2024	3:00	0.9	337.5	14/10/2024	3:00	0.9	112.5	15/10/2024	3:00	0.9	67.5	16/10/2024	3:00	0.9	90
13/10/2024	4:00	0.9	45	14/10/2024	4:00	0.4	337.5	15/10/2024	4:00	0.9	292.5	16/10/2024	4:00	0.9	270
13/10/2024	5:00	1.3	90	14/10/2024	5:00	0.9	67.5	15/10/2024	5:00	0.9	112.5	16/10/2024	5:00	0.4	112.5
13/10/2024	6:00	1.3	45	14/10/2024	6:00	1.3	67.5	15/10/2024	6:00	0.9	135	16/10/2024	6:00	1.3	45
13/10/2024	7:00	1.3	112.5	14/10/2024	7:00	0.9	90	15/10/2024	7:00	0.9	135	16/10/2024	7:00	0.9	90
13/10/2024	8:00	1.3	45	14/10/2024	8:00	0.9	90	15/10/2024	8:00	1.3	135	16/10/2024	8:00	0.9	90
13/10/2024	9:00	1.3	90	14/10/2024	9:00	0.9	67.5	15/10/2024	9:00	0.9	315	16/10/2024	9:00	0.4	67.5
13/10/2024	10:00	0.9	67.5	14/10/2024	10:00	0.4	112.5	15/10/2024	10:00	1.3	112.5	16/10/2024	10:00	0.4	90
13/10/2024	11:00	1.3	67.5	14/10/2024	11:00	0.9	67.5	15/10/2024	11:00	0.9	135	16/10/2024	11:00	0.9	45
13/10/2024	12:00	1.8	67.5	14/10/2024	12:00	1.3	67.5	15/10/2024	12:00	0.4	45	16/10/2024	12:00	0.4	270
13/10/2024	13:00	1.3	67.5	14/10/2024	13:00	0.9	90	15/10/2024	13:00	1.3	337.5	16/10/2024	13:00	0.4	90
13/10/2024	14:00	0.9	135	14/10/2024	14:00	0.9	90	15/10/2024	14:00	1.3	135	16/10/2024	14:00	0.9	337.5
13/10/2024	15:00	0.4	135	14/10/2024	15:00	0.9	67.5	15/10/2024	15:00	0.9	112.5	16/10/2024	15:00	0.4	202.5
13/10/2024	16:00	0.4	135	14/10/2024	16:00	0.4	112.5	15/10/2024	16:00	1.3	112.5	16/10/2024	16:00	0.4	112.5
13/10/2024	17:00	0.9	202.5	14/10/2024	17:00	0.4	90	15/10/2024	17:00	1.3	112.5	16/10/2024	17:00	0.4	135
13/10/2024	18:00	0.4	202.5	14/10/2024	18:00	0.9	112.5	15/10/2024	18:00	0.4	90	16/10/2024	18:00	0.4	90
13/10/2024	19:00	0.4	202.5	14/10/2024	19:00	0.9	90	15/10/2024	19:00	0.4	135	16/10/2024	19:00	0.9	45
13/10/2024	20:00	0.4	112.5	14/10/2024	20:00	1.3	112.5	15/10/2024	20:00	0.4	112.5	16/10/2024	20:00	0.4	270
13/10/2024	21:00	0.9	270	14/10/2024	21:00	1.3	135	15/10/2024	21:00	0.4	112.5	16/10/2024	21:00	0.4	90
13/10/2024	22:00	0.9	45	14/10/2024	22:00	1.3	45	15/10/2024	22:00	0.9	135	16/10/2024	22:00	0.9	337.5
13/10/2024	23:00	0.9	45	14/10/2024	23:00	2.2	90	15/10/2024	23:00	1.3	90	16/10/2024	23:00	0.4	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/10/2024	0:00	0.4	270	18/10/2024	0:00	1.8	135	19/10/2024	0:00	0.9	67.5	20/10/2024	0:00	1.3	112.5
17/10/2024	1:00	0.4	337.5	18/10/2024	1:00	0.9	67.5	19/10/2024	1:00	1.3	67.5	20/10/2024	1:00	0.9	112.5
17/10/2024	2:00	0.9	315	18/10/2024	2:00	1.3	67.5	19/10/2024	2:00	0.9	90	20/10/2024	2:00	0.9	67.5
17/10/2024	3:00	0.4	315	18/10/2024	3:00	0.9	90	19/10/2024	3:00	0.9	90	20/10/2024	3:00	0.9	112.5
17/10/2024	4:00	0.9	90	18/10/2024	4:00	0.4	90	19/10/2024	4:00	0.4	90	20/10/2024	4:00	0.4	337.5
17/10/2024	5:00	0.9	270	18/10/2024	5:00	0.4	67.5	19/10/2024	5:00	0.4	67.5	20/10/2024	5:00	0.9	67.5
17/10/2024	6:00	0.4	112.5	18/10/2024	6:00	0.4	112.5	19/10/2024	6:00	0.4	90	20/10/2024	6:00	1.3	67.5
17/10/2024	7:00	0.4	45	18/10/2024	7:00	0.9	90	19/10/2024	7:00	0.9	45	20/10/2024	7:00	0.9	90
17/10/2024	8:00	0.9	90	18/10/2024	8:00	0.4	112.5	19/10/2024	8:00	0.4	270	20/10/2024	8:00	0.9	90
17/10/2024	9:00	0.9	90	18/10/2024	9:00	0.4	90	19/10/2024	9:00	0.4	90	20/10/2024	9:00	0.9	67.5
17/10/2024	10:00	0.4	67.5	18/10/2024	10:00	0.4	112.5	19/10/2024	10:00	0.9	337.5	20/10/2024	10:00	0.4	112.5
17/10/2024	11:00	0.4	90	18/10/2024	11:00	0.4	135	19/10/2024	11:00	0.4	90	20/10/2024	11:00	0.9	67.5
17/10/2024	12:00	0.9	45	18/10/2024	12:00	0.9	67.5	19/10/2024	12:00	0.4	112.5	20/10/2024	12:00	1.3	67.5
17/10/2024	13:00	0.4	270	18/10/2024	13:00	1.3	67.5	19/10/2024	13:00	0.9	67.5	20/10/2024	13:00	0.9	90
17/10/2024	14:00	0.4	90	18/10/2024	14:00	0.9	90	19/10/2024	14:00	1.3	112.5	20/10/2024	14:00	0.9	90
17/10/2024	15:00	0.9	337.5	18/10/2024	15:00	0.9	90	19/10/2024	15:00	0.9	90	20/10/2024	15:00	0.9	67.5
17/10/2024	16:00	0.4	90	18/10/2024	16:00	0.9	67.5	19/10/2024	16:00	0.4	45	20/10/2024	16:00	0.4	112.5
17/10/2024	17:00	0.4	112.5	18/10/2024	17:00	0.4	112.5	19/10/2024	17:00	1.3	135	20/10/2024	17:00	0.9	337.5
17/10/2024	18:00	1.3	67.5	18/10/2024	18:00	0.4	90	19/10/2024	18:00	0.9	315	20/10/2024	18:00	0.9	45
17/10/2024	19:00	0.4	112.5	18/10/2024	19:00	0.9	112.5	19/10/2024	19:00	1.3	112.5	20/10/2024	19:00	1.3	337.5
17/10/2024	20:00	0.9	90	18/10/2024	20:00	0.9	90	19/10/2024	20:00	0.9	135	20/10/2024	20:00	0.4	22.5
17/10/2024	21:00	0.9	90	18/10/2024	21:00	0.9	315	19/10/2024	21:00	0.4	45	20/10/2024	21:00	0.9	337.5
17/10/2024	22:00	0.4	67.5	18/10/2024	22:00	0.4	112.5	19/10/2024	22:00	1.3	337.5	20/10/2024	22:00	0.9	45
17/10/2024	23:00	0.4	90	18/10/2024	23:00	0.9	112.5	19/10/2024	23:00	1.3	135	20/10/2024	23:00	1.3	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/10/2024	0:00	0.9	157.5	22/10/2024	0:00	0.4	45	23/10/2024	0:00	1.3	22.5	24/10/2024	0:00	1.3	112.5
21/10/2024	1:00	0.9	22.5	22/10/2024	1:00	0.9	135	23/10/2024	1:00	0.9	67.5	24/10/2024	1:00	0.9	135
21/10/2024	2:00	0.4	22.5	22/10/2024	2:00	0.9	112.5	23/10/2024	2:00	0.4	112.5	24/10/2024	2:00	0.9	135
21/10/2024	3:00	0.4	45	22/10/2024	3:00	0.9	22.5	23/10/2024	3:00	0.4	90	24/10/2024	3:00	1.3	112.5
21/10/2024	4:00	0.9	135	22/10/2024	4:00	0.4	112.5	23/10/2024	4:00	0.9	112.5	24/10/2024	4:00	1.3	112.5
21/10/2024	5:00	0.9	112.5	22/10/2024	5:00	0.4	112.5	23/10/2024	5:00	0.4	112.5	24/10/2024	5:00	0.9	90
21/10/2024	6:00	1.3	135	22/10/2024	6:00	1.3	112.5	23/10/2024	6:00	0.4	112.5	24/10/2024	6:00	0.9	112.5
21/10/2024	7:00	1.3	135	22/10/2024	7:00	0.9	112.5	23/10/2024	7:00	1.3	112.5	24/10/2024	7:00	0.4	90
21/10/2024	8:00	0.9	22.5	22/10/2024	8:00	0.4	315	23/10/2024	8:00	0.9	112.5	24/10/2024	8:00	0.4	90
21/10/2024	9:00	0.4	112.5	22/10/2024	9:00	0.4	67.5	23/10/2024	9:00	0.4	315	24/10/2024	9:00	1.3	67.5
21/10/2024	10:00	0.4	112.5	22/10/2024	10:00	1.3	112.5	23/10/2024	10:00	0.4	67.5	24/10/2024	10:00	0.9	157.5
21/10/2024	11:00	1.3	112.5	22/10/2024	11:00	0.9	135	23/10/2024	11:00	0.9	112.5	24/10/2024	11:00	0.9	112.5
21/10/2024	12:00	0.9	112.5	22/10/2024	12:00	0.4	112.5	23/10/2024	12:00	0.9	135	24/10/2024	12:00	1.3	135
21/10/2024	13:00	0.4	315	22/10/2024	13:00	0.9	112.5	23/10/2024	13:00	0.4	112.5	24/10/2024	13:00	1.3	135
21/10/2024	14:00	0.4	67.5	22/10/2024	14:00	0.9	90	23/10/2024	14:00	0.4	112.5	24/10/2024	14:00	0.9	22.5
21/10/2024	15:00	1.3	135	22/10/2024	15:00	0.9	67.5	23/10/2024	15:00	0.4	112.5	24/10/2024	15:00	0.4	112.5
21/10/2024	16:00	0.4	135	22/10/2024	16:00	0.9	90	23/10/2024	16:00	0.4	315	24/10/2024	16:00	0.4	112.5
21/10/2024	17:00	0.4	22.5	22/10/2024	17:00	0.9	292.5	23/10/2024	17:00	0.4	337.5	24/10/2024	17:00	1.3	112.5
21/10/2024	18:00	0.9	112.5	22/10/2024	18:00	2.7	112.5	23/10/2024	18:00	0.4	112.5	24/10/2024	18:00	0.9	112.5
21/10/2024	19:00	0.4	112.5	22/10/2024	19:00	2.2	45	23/10/2024	19:00	0.9	90	24/10/2024	19:00	0.4	315
21/10/2024	20:00	1.3	112.5	22/10/2024	20:00	3.1	90	23/10/2024	20:00	0.4	112.5	24/10/2024	20:00	0.4	67.5
21/10/2024	21:00	0.9	112.5	22/10/2024	21:00	2.7	67.5	23/10/2024	21:00	0.9	112.5	24/10/2024	21:00	0.9	112.5
21/10/2024	22:00	0.4	315	22/10/2024	22:00	1.3	337.5	23/10/2024	22:00	0.9	90	24/10/2024	22:00	0.9	135
21/10/2024	23:00	0.4	67.5	22/10/2024	23:00	1.3	90	23/10/2024	23:00	0.4	90	24/10/2024	23:00	0.4	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/10/2024	0:00	0.4	135	26/10/2024	0:00	0.4	22.5	27/10/2024	0:00	0.4	45	28/10/2024	0:00	0.4	22.5
25/10/2024	1:00	0.9	45	26/10/2024	1:00	0.9	135	27/10/2024	1:00	0.4	67.5	28/10/2024	1:00	0.4	112.5
25/10/2024	2:00	0.4	22.5	26/10/2024	2:00	0.9	157.5	27/10/2024	2:00	1.3	67.5	28/10/2024	2:00	0.9	112.5
25/10/2024	3:00	0.9	135	26/10/2024	3:00	0.9	157.5	27/10/2024	3:00	0.9	67.5	28/10/2024	3:00	0.9	112.5
25/10/2024	4:00	0.9	157.5	26/10/2024	4:00	0.9	112.5	27/10/2024	4:00	0.4	90	28/10/2024	4:00	0.4	112.5
25/10/2024	5:00	0.9	157.5	26/10/2024	5:00	0.9	90	27/10/2024	5:00	0.4	22.5	28/10/2024	5:00	0.9	90
25/10/2024	6:00	0.9	112.5	26/10/2024	6:00	0.9	90	27/10/2024	6:00	0.4	112.5	28/10/2024	6:00	0.9	292.5
25/10/2024	7:00	0.9	90	26/10/2024	7:00	1.8	112.5	27/10/2024	7:00	0.9	112.5	28/10/2024	7:00	0.4	292.5
25/10/2024	8:00	0.9	90	26/10/2024	8:00	1.3	67.5	27/10/2024	8:00	0.9	112.5	28/10/2024	8:00	0.4	292.5
25/10/2024	9:00	0.4	90	26/10/2024	9:00	1.8	67.5	27/10/2024	9:00	0.4	112.5	28/10/2024	9:00	0.9	22.5
25/10/2024	10:00	0.4	90	26/10/2024	10:00	0.4	112.5	27/10/2024	10:00	0.4	112.5	28/10/2024	10:00	0.4	22.5
25/10/2024	11:00	0.4	112.5	26/10/2024	11:00	0.4	112.5	27/10/2024	11:00	0.9	135	28/10/2024	11:00	1.3	45
25/10/2024	12:00	0.9	135	26/10/2024	12:00	0.4	112.5	27/10/2024	12:00	0.4	22.5	28/10/2024	12:00	0.9	22.5
25/10/2024	13:00	1.3	112.5	26/10/2024	13:00	0.4	45	27/10/2024	13:00	0.4	67.5	28/10/2024	13:00	0.4	22.5
25/10/2024	14:00	1.3	112.5	26/10/2024	14:00	0.9	67.5	27/10/2024	14:00	0.4	292.5	28/10/2024	14:00	0.9	45
25/10/2024	15:00	0.9	90	26/10/2024	15:00	1.8	67.5	27/10/2024	15:00	0.4	22.5	28/10/2024	15:00	0.9	337.5
25/10/2024	16:00	0.4	112.5	26/10/2024	16:00	2.7	90	27/10/2024	16:00	0.4	337.5	28/10/2024	16:00	1.3	270
25/10/2024	17:00	1.3	112.5	26/10/2024	17:00	1.3	67.5	27/10/2024	17:00	0.9	112.5	28/10/2024	17:00	0.9	112.5
25/10/2024	18:00	0.9	112.5	26/10/2024	18:00	1.3	67.5	27/10/2024	18:00	0.9	45	28/10/2024	18:00	1.3	90
25/10/2024	19:00	0.4	247.5	26/10/2024	19:00	1.3	135	27/10/2024	19:00	0.4	135	28/10/2024	19:00	1.3	112.5
25/10/2024	20:00	0.4	135	26/10/2024	20:00	0.9	112.5	27/10/2024	20:00	0.4	112.5	28/10/2024	20:00	0.9	112.5
25/10/2024	21:00	0.9	270	26/10/2024	21:00	1.8	90	27/10/2024	21:00	0.9	135	28/10/2024	21:00	0.9	135
25/10/2024	22:00	1.3	45	26/10/2024	22:00	1.3	112.5	27/10/2024	22:00	0.4	112.5	28/10/2024	22:00	0.9	45
25/10/2024	23:00	0.9	112.5	26/10/2024	23:00	1.8	112.5	27/10/2024	23:00	1.3	112.5	28/10/2024	23:00	0.4	45

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/10/2024	0:00	1.3	67.5	30/10/2024	0:00	1.3	90	31/10/2024	0:00	0.4	90				
29/10/2024	1:00	1.3	90	30/10/2024	1:00	1.3	112.5	31/10/2024	1:00	1.3	112.5				
29/10/2024	2:00	0.4	90	30/10/2024	2:00	1.3	112.5	31/10/2024	2:00	0.9	90				
29/10/2024	3:00	1.3	112.5	30/10/2024	3:00	0.9	90	31/10/2024	3:00	0.9	247.5				
29/10/2024	4:00	1.3	67.5	30/10/2024	4:00	0.4	90	31/10/2024	4:00	0.4	247.5				
29/10/2024	5:00	1.8	112.5	30/10/2024	5:00	0.9	90	31/10/2024	5:00	0.4	247.5				
29/10/2024	6:00	0.4	135	30/10/2024	6:00	0.4	135	31/10/2024	6:00	0.4	247.5				
29/10/2024	7:00	0.9	112.5	30/10/2024	7:00	0.4	90	31/10/2024	7:00	0.4	270				
29/10/2024	8:00	0.4	112.5	30/10/2024	8:00	0.9	67.5	31/10/2024	8:00	0.4	247.5				
29/10/2024	9:00	0.4	112.5	30/10/2024	9:00	0.9	157.5	31/10/2024	9:00	0.9	247.5				
29/10/2024	10:00	0.4	112.5	30/10/2024	10:00	0.4	67.5	31/10/2024	10:00	0.4	112.5				
29/10/2024	11:00	0.4	135	30/10/2024	11:00	0.9	22.5	31/10/2024	11:00	0.9	135				
29/10/2024	12:00	0.4	112.5	30/10/2024	12:00	1.3	270	31/10/2024	12:00	0.9	135				
29/10/2024	13:00	0.9	112.5	30/10/2024	13:00	1.8	112.5	31/10/2024	13:00	0.9	112.5				
29/10/2024	14:00	0.4	112.5	30/10/2024	14:00	0.4	67.5	31/10/2024	14:00	1.3	112.5				
29/10/2024	15:00	0.9	157.5	30/10/2024	15:00	0.4	112.5	31/10/2024	15:00	1.3	112.5				
29/10/2024	16:00	0.9	112.5	30/10/2024	16:00	0.9	22.5	31/10/2024	16:00	1.8	112.5				
29/10/2024	17:00	0.9	112.5	30/10/2024	17:00	0.9	90	31/10/2024	17:00	1.8	135				
29/10/2024	18:00	2.2	112.5	30/10/2024	18:00	0.9	292.5	31/10/2024	18:00	1.8	112.5				
29/10/2024	19:00	1.3	112.5	30/10/2024	19:00	0.4	292.5	31/10/2024	19:00	1.3	112.5				
29/10/2024	20:00	0.9	90	30/10/2024	20:00	0.4	292.5	31/10/2024	20:00	1.3	135				
29/10/2024	21:00	1.3	112.5	30/10/2024	21:00	0.9	22.5	31/10/2024	21:00	1.8	67.5				
29/10/2024	22:00	0.9	202.5	30/10/2024	22:00	0.4	22.5	31/10/2024	22:00	2.2	90				
29/10/2024	23:00	1.3	45	30/10/2024	23:00	1.8	247.5	31/10/2024	23:00	0.4	135				

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/11/2024	0:00	0.4	112.5	02/11/2024	0:00	2.2	135	03/11/2024	0:00	1.3	247.5	04/11/2024	0:00	0.9	22.5
01/11/2024	1:00	0.4	90	02/11/2024	1:00	2.2	112.5	03/11/2024	1:00	1.3	225	04/11/2024	1:00	1.3	337.5
01/11/2024	2:00	0.9	270	02/11/2024	2:00	1.8	135	03/11/2024	2:00	1.3	202.5	04/11/2024	2:00	0.9	45
01/11/2024	3:00	0.4	135	02/11/2024	3:00	1.8	157.5	03/11/2024	3:00	1.3	90	04/11/2024	3:00	0.9	67.5
01/11/2024	4:00	0.4	135	02/11/2024	4:00	0.4	90	03/11/2024	4:00	1.3	22.5	04/11/2024	4:00	1.8	112.5
01/11/2024	5:00	0.4	112.5	02/11/2024	5:00	0.8	135	03/11/2024	5:00	1.3	90	04/11/2024	5:00	1.8	135
01/11/2024	6:00	0.4	247.5	02/11/2024	6:00	0.8	112.5	03/11/2024	6:00	1.3	225	04/11/2024	6:00	2.2	90
01/11/2024	7:00	0.9	202.5	02/11/2024	7:00	0.8	90	03/11/2024	7:00	1.3	247.5	04/11/2024	7:00	2.7	337.5
01/11/2024	8:00	0.4	112.5	02/11/2024	8:00	0.8	90	03/11/2024	8:00	1.8	247.5	04/11/2024	8:00	2.2	90
01/11/2024	9:00	1.3	90	02/11/2024	9:00	0.8	135	03/11/2024	9:00	1.8	112.5	04/11/2024	9:00	1.3	22.5
01/11/2024	10:00	1.8	112.5	02/11/2024	10:00	1.3	90	03/11/2024	10:00	0.9	45	04/11/2024	10:00	1.8	67.5
01/11/2024	11:00	1.3	112.5	02/11/2024	11:00	0.8	135	03/11/2024	11:00	0.9	135	04/11/2024	11:00	1.8	45
01/11/2024	12:00	1.3	112.5	02/11/2024	12:00	0.8	90	03/11/2024	12:00	0.9	112.5	04/11/2024	12:00	1.8	112.5
01/11/2024	13:00	1.3	112.5	02/11/2024	13:00	0.8	90	03/11/2024	13:00	0.9	67.5	04/11/2024	13:00	1.8	22.5
01/11/2024	14:00	1.8	90	02/11/2024	14:00	0.8	90	03/11/2024	14:00	0.9	135	04/11/2024	14:00	0.4	112.5
01/11/2024	15:00	1.3	90	02/11/2024	15:00	0.8	90	03/11/2024	15:00	0.4	135	04/11/2024	15:00	1.3	90
01/11/2024	16:00	0.9	112.5	02/11/2024	16:00	0.4	67.5	03/11/2024	16:00	0.4	135	04/11/2024	16:00	0.9	45
01/11/2024	17:00	0.9	112.5	02/11/2024	17:00	0.8	67.5	03/11/2024	17:00	0.9	135	04/11/2024	17:00	0.4	45
01/11/2024	18:00	0.9	112.5	02/11/2024	18:00	1.3	90	03/11/2024	18:00	0.9	112.5	04/11/2024	18:00	0.4	292.5
01/11/2024	19:00	0.4	112.5	02/11/2024	19:00	1.3	135	03/11/2024	19:00	1.3	112.5	04/11/2024	19:00	0.9	22.5
01/11/2024	20:00	0.4	112.5	02/11/2024	20:00	1.3	135	03/11/2024	20:00	1.8	135	04/11/2024	20:00	1.3	315
01/11/2024	21:00	1.8	90	02/11/2024	21:00	1.3	135	03/11/2024	21:00	1.8	112.5	04/11/2024	21:00	1.8	337.5
01/11/2024	22:00	1.3	112.5	02/11/2024	22:00	1.3	135	03/11/2024	22:00	0.9	157.5	04/11/2024	22:00	1.3	315
01/11/2024	23:00	1.3	112.5	02/11/2024	23:00	1.3	135	03/11/2024	23:00	1.3	112.5	04/11/2024	23:00	1.3	67.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/11/2024	0:00	0.4	157.5	06/11/2024	0:00	1.3	135	07/11/2024	0:00	1.8	90	08/11/2024	0:00	1.3	292.5
05/11/2024	1:00	0.9	202.5	06/11/2024	1:00	1.3	135	07/11/2024	1:00	1.8	135	08/11/2024	1:00	0.4	270
05/11/2024	2:00	0.4	112.5	06/11/2024	2:00	1.8	135	07/11/2024	2:00	1.3	135	08/11/2024	2:00	0.9	247.5
05/11/2024	3:00	0.9	157.5	06/11/2024	3:00	1.8	247.5	07/11/2024	3:00	1.8	90	08/11/2024	3:00	0.4	225
05/11/2024	4:00	0.9	90	06/11/2024	4:00	0.9	202.5	07/11/2024	4:00	2.2	90	08/11/2024	4:00	0.4	292.5
05/11/2024	5:00	0.9	90	06/11/2024	5:00	0.4	67.5	07/11/2024	5:00	3.1	315	08/11/2024	5:00	0.9	315
05/11/2024	6:00	0.9	22.5	06/11/2024	6:00	0.4	67.5	07/11/2024	6:00	1.3	112.5	08/11/2024	6:00	0.9	247.5
05/11/2024	7:00	0.9	90	06/11/2024	7:00	0.4	45	07/11/2024	7:00	1.8	135	08/11/2024	7:00	1.3	225
05/11/2024	8:00	0.9	45	06/11/2024	8:00	1.3	112.5	07/11/2024	8:00	1.8	202.5	08/11/2024	8:00	1.3	157.5
05/11/2024	9:00	1.3	90	06/11/2024	9:00	1.3	315	07/11/2024	9:00	1.8	135	08/11/2024	9:00	1.3	202.5
05/11/2024	10:00	1.3	90	06/11/2024	10:00	0.9	135	07/11/2024	10:00	0.9	112.5	08/11/2024	10:00	0.9	202.5
05/11/2024	11:00	0.9	22.5	06/11/2024	11:00	0.4	292.5	07/11/2024	11:00	0.9	112.5	08/11/2024	11:00	1.3	247.5
05/11/2024	12:00	1.3	315	06/11/2024	12:00	0.9	135	07/11/2024	12:00	0.4	135	08/11/2024	12:00	0.9	90
05/11/2024	13:00	1.8	45	06/11/2024	13:00	0.4	45	07/11/2024	13:00	0.9	157.5	08/11/2024	13:00	0.4	90
05/11/2024	14:00	1.8	22.5	06/11/2024	14:00	0.4	315	07/11/2024	14:00	0.4	135	08/11/2024	14:00	0.4	135
05/11/2024	15:00	0.9	292.5	06/11/2024	15:00	0.4	22.5	07/11/2024	15:00	0.4	202.5	08/11/2024	15:00	0.9	135
05/11/2024	16:00	0.9	67.5	06/11/2024	16:00	0.9	112.5	07/11/2024	16:00	0.4	247.5	08/11/2024	16:00	0.4	270
05/11/2024	17:00	1.3	292.5	06/11/2024	17:00	0.4	45	07/11/2024	17:00	0.4	247.5	08/09/2026	17:00	0.4	315
05/11/2024	18:00	1.8	112.5	06/11/2024	18:00	0.4	112.5	07/11/2024	18:00	0.4	247.5	08/11/2024	18:00	0.4	112.5
05/11/2024	19:00	1.8	135	06/11/2024	19:00	0.4	45	07/11/2024	19:00	0.9	247.5	08/11/2024	19:00	0.4	157.5
05/11/2024	20:00	0.9	135	06/11/2024	20:00	0.9	67.5	07/11/2024	20:00	1.3	202.5	08/11/2024	20:00	0.4	202.5
05/11/2024	21:00	0.9	135	06/11/2024	21:00	0.9	112.5	07/11/2024	21:00	1.8	202.5	08/11/2024	21:00	0.4	112.5
05/11/2024	22:00	0.9	315	06/11/2024	22:00	0.9	22.5	07/11/2024	22:00	1.3	225	08/11/2024	22:00	0.4	247.5
05/11/2024	23:00	0.9	112.5	06/11/2024	23:00	0.9	90	07/11/2024	23:00	2.2	247.5	08/11/2024	23:00	0.4	270

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/11/2024	0:00	1.3	157.5	10/11/2024	0:00	0.4	0	11/11/2024	0:00	0.4	135	12/11/2024	0:00	0.4	247.5
09/11/2024	1:00	0.9	135	10/11/2024	1:00	0.9	337.5	11/11/2024	1:00	0.4	112.5	12/11/2024	1:00	0.4	225
09/11/2024	2:00	1.3	112.5	10/11/2024	2:00	0.9	270	11/11/2024	2:00	0.4	135	12/11/2024	2:00	0.9	270
09/11/2024	3:00	0.4	247.5	10/11/2024	3:00	0.4	22.5	11/11/2024	3:00	0.9	135	12/11/2024	3:00	1.3	247.5
09/11/2024	4:00	0.4	247.5	10/11/2024	4:00	0.9	202.5	11/09/2028	4:00	0.4	112.5	12/11/2024	4:00	1.3	135
09/11/2024	5:00	0.4	270	10/11/2024	5:00	0.4	270	11/11/2024	5:00	0.4	157.5	12/11/2024	5:00	1.8	112.5
09/11/2024	6:00	0.9	270	10/11/2024	6:00	0.4	247.5	11/11/2024	6:00	0.4	135	12/11/2024	6:00	1.3	135
09/11/2024	7:00	1.3	225	10/11/2024	7:00	0.9	247.5	11/11/2024	7:00	0.4	112.5	12/11/2024	7:00	1.3	135
09/11/2024	8:00	0.9	225	10/10/2224	8:00	0.9	247.5	11/11/2024	8:00	0.9	292.5	12/11/2024	8:00	0.9	202.5
09/11/2024	9:00	0.9	225	10/11/2024	9:00	0.4	112.5	11/11/2024	9:00	0.4	112.5	12/11/2024	9:00	1.3	135
09/11/2024	10:00	0.9	315	10/11/2024	10:00	0.4	157.5	11/11/2024	10:00	0.4	135	12/11/2024	10:00	0.9	157.5
09/11/2024	11:00	0.9	315	10/11/2024	11:00	0.4	202.5	11/09/2026	11:00	0.4	112.5	12/11/2024	11:00	0.9	202.5
09/11/2024	12:00	0.9	315	10/11/2024	12:00	0.4	112.5	11/11/2024	12:00	0.9	135	12/11/2024	12:00	0.4	112.5
09/11/2024	13:00	0.4	157.5	10/11/2024	13:00	0.4	247.5	11/11/2024	13:00	0.9	90	12/11/2024	13:00	1.3	157.5
09/11/2024	14:00	0.4	157.5	10/11/2024	14:00	0.4	270	11/11/2024	14:00	0.4	112.5	12/11/2024	14:00	1.3	90
09/11/2024	15:00	0.4	202.5	10/11/2024	15:00	0.4	247.5	11/11/2024	15:00	0.9	180	12/11/2024	15:00	0.9	90
09/11/2024	16:00	0.4	202.5	10/11/2024	16:00	0.4	247.5	11/11/2024	16:00	0.4	157.5	12/11/2024	16:00	1.3	22.5
09/11/2024	17:00	0.9	270	10/11/2024	17:00	0.4	247.5	11/11/2024	17:00	0.9	135	12/11/2024	17:00	1.3	90
09/11/2024	18:00	0.9	337.5	10/11/2024	18:00	0.4	67.5	11/11/2024	18:00	1.3	135	12/11/2024	18:00	1.8	45
09/11/2024	19:00	1.3	22.5	10/11/2024	19:00	0.4	112.5	11/11/2024	19:00	0.9	135	12/11/2024	19:00	1.8	90
09/11/2024	20:00	1.8	247.5	10/11/2024	20:00	0.4	270	11/11/2024	20:00	0.9	112.5	12/11/2024	20:00	2.2	112.5
09/11/2024	21:00	0.9	315	10/11/2024	21:00	0.4	315	11/11/2024	21:00	0.9	67.5	12/11/2024	21:00	2.2	67.5
09/11/2024	22:00	0.9	22.5	10/11/2024	22:00	1.8	90	11/11/2024	22:00	1.8	90	12/11/2024	22:00	2.2	45
09/11/2024	23:00	0.4	0	10/11/2024	23:00	0.9	112.5	11/11/2024	23:00	1.8	135	12/11/2024	23:00	1.3	45

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/11/2024	0:00	4.5	247.5	14/11/2024	0:00	3.6	90	15/11/2024	0:00	3.6	45	16/11/2024	0:00	5.8	135
13/11/2024	1:00	4.5	247.5	14/11/2024	1:00	4	67.5	15/11/2024	1:00	3.6	90	16/11/2024	1:00	4.5	202.5
13/11/2024	2:00	4	270	14/11/2024	2:00	4.5	90	15/11/2024	2:00	4.5	292.5	16/11/2024	2:00	4.9	202.5
13/11/2024	3:00	4	247.5	14/11/2024	3:00	4.5	135	15/11/2024	3:00	3.6	67.5	16/11/2024	3:00	4	135
13/11/2024	4:00	4.9	270	14/11/2024	4:00	4.5	112.5	15/11/2024	4:00	3.6	292.5	16/11/2024	4:00	3.1	112.5
13/11/2024	5:00	4	270	14/11/2024	5:00	4.9	247.5	15/11/2024	5:00	4	112.5	16/11/2024	5:00	3.1	112.5
13/11/2024	6:00	4	90	14/11/2024	6:00	5.4	247.5	15/11/2024	6:00	4	135	16/11/2024	6:00	3.1	112.5
13/11/2024	7:00	4.5	90	14/11/2024	7:00	4	67.5	15/11/2024	7:00	5.4	135	16/11/2024	7:00	4	135
13/11/2024	8:00	3.1	270	14/11/2024	8:00	4	22.5	15/11/2024	8:00	4.5	135	16/11/2024	8:00	3.6	90
13/11/2024	9:00	4	270	14/11/2024	9:00	3.6	135	15/11/2024	9:00	1.8	315	16/11/2024	9:00	3.6	112.5
13/11/2024	10:00	5.8	225	14/11/2024	10:00	3.6	180	15/11/2024	10:00	1.8	112.5	16/11/2024	10:00	4.5	135
13/11/2024	11:00	4.5	247.5	14/11/2024	11:00	4.5	337.5	15/11/2024	11:00	3.6	135	16/11/2024	11:00	3.6	270
13/11/2024	12:00	4.9	225	14/11/2024	12:00	4	22.5	15/11/2024	12:00	2.7	45	16/11/2024	12:00	3.6	270
13/11/2024	13:00	4	247.5	14/11/2024	13:00	4.5	292.5	15/11/2024	13:00	4.5	90	16/11/2024	13:00	2.7	90
13/11/2024	14:00	3.1	247.5	14/11/2024	14:00	4.9	270	15/11/2024	14:00	5.8	135	16/11/2024	14:00	2.7	67.5
13/11/2024	15:00	3.1	247.5	14/11/2024	15:00	4	270	15/11/2024	15:00	6.3	112.5	16/11/2024	15:00	3.1	90
13/11/2024	16:00	3.1	270	14/11/2024	16:00	4.9	90	15/11/2024	16:00	6.3	247.5	16/11/2024	16:00	2.7	90
13/11/2024	17:00	4	247.5	14/11/2024	17:00	4.5	112.5	15/11/2024	17:00	5.4	247.5	16/11/2024	17:00	2.2	90
13/11/2024	18:00	5.8	247.5	14/11/2024	18:00	4.5	270	15/11/2024	18:00	4.5	67.5	16/11/2024	18:00	3.6	22.5
13/11/2024	19:00	4.5	67.5	14/11/2024	19:00	3.6	112.5	15/11/2024	19:00	4.8	22.5	16/11/2024	19:00	3.6	112.5
13/11/2024	20:00	5.8	112.5	14/11/2024	20:00	4.5	135	15/11/2024	20:00	4.5	135	16/11/2024	20:00	3.1	67.5
13/11/2024	21:00	4.9	135	14/11/2024	21:00	4	135	15/11/2024	21:00	5.4	180	16/11/2024	21:00	4	45
13/11/2024	22:00	4.9	112.5	14/11/2024	22:00	3.6	112.5	15/11/2024	22:00	4.5	337.5	16/11/2024	22:00	3.1	112.5
13/11/2024	23:00	4	247.5	14/11/2024	23:00	3.1	112.5	15/11/2024	23:00	4.5	22.5	16/11/2024	23:00	4	45

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/11/2024	0:00	1.3	135	18/11/2024	0:00	4	112.5	19/11/2024	0:00	1.8	112.5	20/11/2024	0:00	1.3	90
17/11/2024	1:00	1.8	202.5	18/11/2024	1:00	3.6	135	19/11/2024	1:00	2.2	112.5	20/11/2024	1:00	1.3	90
17/11/2024	2:00	1.8	202.5	18/11/2024	2:00	4	112.5	19/11/2024	2:00	2.2	112.5	20/11/2024	2:00	1.3	90
17/11/2024	3:00	1.3	135	18/11/2024	3:00	1.8	157.5	19/11/2024	3:00	1.8	112.5	20/11/2024	3:00	1.3	112.5
17/11/2024	4:00	1.3	112.5	18/11/2024	4:00	1.3	112.5	19/11/2024	4:00	1.8	90	20/11/2024	4:00	1.8	112.5
17/11/2024	5:00	1.8	112.5	18/11/2024	5:00	1.8	225	19/11/2024	5:00	2.2	112.5	20/11/2024	5:00	2.2	135
17/11/2024	6:00	1.3	112.5	18/11/2024	6:00	1.3	112.5	19/11/2024	6:00	2.7	112.5	20/11/2024	6:00	2.2	135
17/11/2024	7:00	1.3	135	18/11/2024	7:00	1.8	112.5	19/11/2024	7:00	2.7	157.5	20/11/2024	7:00	3	90
17/11/2024	8:00	1.3	45	18/11/2024	8:00	1.8	135	19/11/2024	8:00	1.8	135	20/11/2024	8:00	2.7	45
17/11/2024	9:00	1.8	337.5	18/11/2024	9:00	2.2	112.5	19/11/2024	9:00	2.7	112.5	20/11/2024	9:00	4.9	112.5
17/11/2024	10:00	0.9	247.5	18/11/2024	10:00	2.2	67.5	19/11/2024	10:00	2.2	135	20/11/2024	10:00	4.5	135
17/11/2024	11:00	0.9	112.5	18/11/2024	11:00	2.2	90	19/11/2024	11:00	2.2	112.5	20/11/2024	11:00	4.5	112.5
17/11/2024	12:00	0.4	112.5	18/11/2024	12:00	1.8	337.5	19/11/2024	12:00	2.2	112.5	20/11/2024	12:00	3.6	112.5
17/11/2024	13:00	1.8	112.5	18/11/2024	13:00	1.8	22.5	19/11/2024	13:00	1.8	90	20/11/2024	13:00	4.5	135
17/11/2024	14:00	1.8	135	18/11/2024	14:00	1.3	315	19/11/2024	14:00	1.8	135	20/11/2024	14:00	2.2	45
17/11/2024	15:00	2.2	90	18/11/2024	15:00	1.3	112.5	19/11/2024	15:00	2.7	112.5	20/11/2024	15:00	1.3	135
17/11/2024	16:00	2.7	337.5	18/11/2024	16:00	1.3	112.5	19/11/2024	16:00	2.7	292.5	20/11/2024	16:00	1.3	112.5
17/11/2024	17:00	2.2	90	18/11/2024	17:00	0.4	112.5	19/11/2024	17:00	1.8	292.5	20/11/2024	17:00	1.8	112.5
17/11/2024	18:00	1.3	22.5	18/11/2024	18:00	0.4	90	19/11/2024	18:00	0.9	315	20/11/2024	18:00	2.7	90
17/11/2024	19:00	0.9	112.5	18/11/2024	19:00	0.9	112.5	19/11/2024	19:00	1.3	112.5	20/11/2024	19:00	2.7	135
17/11/2024	20:00	1.3	67.5	18/11/2024	20:00	0.9	90	19/11/2024	20:00	0.9	135	20/11/2024	20:00	2.2	135
17/11/2024	21:00	0.4	45	18/11/2024	21:00	0.9	315	19/11/2024	21:00	0.4	45	20/11/2024	21:00	2.2	112.5
17/11/2024	22:00	1.3	112.5	18/11/2024	22:00	0.4	112.5	19/11/2024	22:00	1.3	337.5	20/11/2024	22:00	1.3	135
17/11/2024	23:00	0.9	45	18/11/2024	23:00	0.9	112.5	19/11/2024	23:00	1.3	135	20/11/2024	23:00	1.3	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/11/2024	0:00	0.4	112.5	22/11/2024	0:00	0.4	67.5	23/11/2024	0:00	1.8	135	24/11/2024	0:00	1.3	67.5
21/11/2024	1:00	0.4	90	22/11/2024	1:00	0.4	67.5	23/11/2024	1:00	1.8	90	24/11/2024	1:00	1.3	112.5
21/11/2024	2:00	0.4	90	22/11/2024	2:00	0.4	45	23/11/2024	2:00	1.8	112.5	24/11/2024	2:00	1.3	135
21/11/2024	3:00	0.4	135	22/11/2024	3:00	0.4	45	23/11/2024	3:00	2.2	90	24/11/2024	3:00	1.3	315
21/11/2024	4:00	0.9	67.5	22/11/2024	4:00	0.9	67.5	23/11/2024	4:00	1.8	112.5	24/11/2024	4:00	0.9	135
21/11/2024	5:00	1.3	225	22/11/2024	5:00	0.9	90	23/11/2024	5:00	1.8	67.5	24/11/2024	5:00	0.4	90
21/11/2024	6:00	0.9	247.5	22/11/2024	6:00	0.4	90	23/11/2024	6:00	1.3	270	24/11/2024	6:00	0.9	67.5
21/11/2024	7:00	0.9	292.5	22/11/2024	7:00	0.4	157.5	23/11/2024	7:00	1.3	135	24/11/2024	7:00	0.9	112.5
21/11/2024	8:00	0.4	247.5	22/11/2024	8:00	0.9	112.5	23/11/2024	8:00	1.3	157.5	24/11/2024	8:00	0.9	45
21/11/2024	9:00	0.9	225	22/11/2024	9:00	0.4	112.5	23/11/2024	9:00	0.4	112.5	24/11/2024	9:00	0.9	90
21/11/2024	10:00	1.3	247.5	22/11/2024	10:00	0.4	90	23/11/2024	10:00	0.9	112.5	24/11/2024	10:00	0.9	90
21/11/2024	11:00	0.9	225	22/11/2024	11:00	0.4	112.5	23/11/2024	11:00	0.9	112.5	24/11/2024	11:00	1.3	112.5
21/11/2024	12:00	0.9	270	22/11/2024	12:00	0.9	135	23/11/2024	12:00	0.4	112.5	24/11/2024	12:00	0.9	112.5
21/11/2024	13:00	0.9	270	22/11/2024	13:00	1.3	157.5	23/11/2024	13:00	0.9	112.5	24/11/2024	13:00	1.8	112.5
21/11/2024	14:00	1.8	45	22/11/2024	14:00	1.3	112.5	23/11/2024	14:00	0.9	90	24/11/2024	14:00	2.2	135
21/11/2024	15:00	1.3	22.5	22/11/2024	15:00	1.3	112.5	23/11/2024	15:00	0.9	112.5	24/11/2024	15:00	2.2	135
21/11/2024	16:00	0.9	157.5	22/11/2024	16:00	1.3	157.5	23/11/2024	16:00	0.9	135	24/11/2024	16:00	1.8	135
21/11/2024	17:00	0.4	22.5	22/11/2024	17:00	1.3	135	23/11/2024	17:00	0.4	337.5	24/11/2024	17:00	1.8	135
21/11/2024	18:00	0.9	112.5	22/11/2024	18:00	0.4	90	23/11/2024	18:00	0.4	112.5	24/11/2024	18:00	1.8	112.5
21/11/2024	19:00	0.4	112.5	22/11/2024	19:00	0.4	112.5	23/11/2024	19:00	0.9	90	24/11/2024	19:00	1.8	112.5
21/11/2024	20:00	1.3	112.5	22/11/2024	20:00	3.1	90	23/11/2024	20:00	0.4	112.5	24/11/2024	20:00	1.8	112.5
21/11/2024	21:00	0.9	112.5	22/11/2024	21:00	2.7	67.5	23/11/2024	21:00	0.9	112.5	24/11/2024	21:00	1.3	112.5
21/11/2024	22:00	0.4	315	22/11/2024	22:00	1.3	337.5	23/11/2024	22:00	0.9	90	24/11/2024	22:00	1.3	112.5
21/11/2024	23:00	0.4	67.5	22/11/2024	23:00	1.3	90	23/11/2024	23:00	0.4	90	24/11/2024	23:00	0.9	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/11/2024	0:00	0.9	112.5	26/11/2024	0:00	0.4	22.5	27/11/2024	0:00	0.4	112.5	28/11/2024	0:00	0.4	22.5
25/11/2024	1:00	0.9	90	26/11/2024	1:00	0.9	135	27/11/2024	1:00	0.9	112.5	28/11/2024	1:00	0.4	112.5
25/11/2024	2:00	1.8	112.5	26/11/2024	2:00	0.9	157.5	27/11/2024	2:00	0.9	112.5	28/11/2024	2:00	0.9	112.5
25/11/2024	3:00	1.3	90	26/11/2024	3:00	0.9	157.5	27/11/2024	3:00	0.9	112.5	28/11/2024	3:00	0.9	112.5
25/11/2024	4:00	1.3	112.5	26/11/2024	4:00	0.9	112.5	27/11/2024	4:00	1.3	112.5	28/11/2024	4:00	0.4	112.5
25/11/2024	5:00	1.3	135	26/11/2024	5:00	0.9	90	27/11/2024	5:00	1.3	112.5	28/11/2024	5:00	2.7	112.5
25/11/2024	6:00	1.3	90	26/11/2024	6:00	0.9	90	27/11/2024	6:00	0.4	135	28/11/2024	6:00	3.1	135
25/11/2024	7:00	1.3	90	26/11/2024	7:00	1.8	112.5	27/11/2024	7:00	0.9	135	28/11/2024	7:00	2.7	315
25/11/2024	8:00	0.9	90	26/11/2024	8:00	1.3	67.5	27/11/2024	8:00	0.9	90	28/11/2024	8:00	1.3	135
25/11/2024	9:00	1.3	112.5	26/11/2024	9:00	1.8	67.5	27/11/2024	9:00	0.9	135	28/11/2024	9:00	2.2	90
25/11/2024	10:00	1.3	112.5	26/11/2024	10:00	0.4	112.5	27/11/2024	10:00	0.9	112.5	28/11/2024	10:00	1.8	67.5
25/11/2024	11:00	0.9	90	26/11/2024	11:00	0.4	112.5	27/11/2024	11:00	0.4	112.5	28/11/2024	11:00	2.7	90
25/11/2024	12:00	1.3	112.5	26/11/2024	12:00	0.4	112.5	27/11/2024	12:00	0.4	112.5	28/11/2024	12:00	1.8	112.5
25/11/2024	13:00	1.3	135	26/11/2024	13:00	0.9	112.5	27/11/2024	13:00	1.8	112.5	28/11/2024	13:00	1.3	180
25/11/2024	14:00	1.3	112.5	26/11/2024	14:00	0.9	135	27/11/2024	14:00	1.3	112.5	28/11/2024	14:00	1.8	112.5
25/11/2024	15:00	1.3	90	26/11/2024	15:00	1.3	112.5	27/11/2024	15:00	1.3	112.5	28/11/2024	15:00	1.3	180
25/11/2024	16:00	1.3	135	26/11/2024	16:00	1.3	112.5	27/11/2024	16:00	0.9	112.5	28/11/2024	16:00	1.8	112.5
25/11/2024	17:00	1.3	112.5	26/11/2024	17:00	0.4	135	27/11/2024	17:00	0.9	112.5	28/11/2024	17:00	2.2	112.5
25/11/2024	18:00	0.9	112.5	26/11/2024	18:00	0.9	135	27/11/2024	18:00	0.4	135	28/11/2024	18:00	1.8	45
25/11/2024	19:00	0.4	247.5	26/11/2024	19:00	0.9	90	27/11/2024	19:00	0.9	135	28/11/2024	19:00	0.9	45
25/11/2024	20:00	0.4	135	26/11/2024	20:00	0.9	135	27/11/2024	20:00	0.9	135	28/11/2024	20:00	0.9	67.5
25/11/2024	21:00	0.9	270	26/11/2024	21:00	0.9	112.5	27/11/2024	21:00	0.4	135	28/11/2024	21:00	0.4	0
25/11/2024	22:00	1.3	45	26/11/2024	22:00	0.4	112.5	27/11/2024	22:00	0.4	112.5	28/11/2024	22:00	0.9	67.5
25/11/2024	23:00	0.9	112.5	26/11/2024	23:00	0.4	112.5	27/11/2024	23:00	1.3	112.5	28/11/2024	23:00	0.4	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/11/2024	0:00	0.4	247.5	30/11/2024	0:00	1.8	157.5								
29/11/2024	1:00	0.4	247.5	30/11/2024	1:00	1.3	135								
29/11/2024	2:00	0.4	247.5	30/11/2024	2:00	1.3	135								
29/11/2024	3:00	0.9	112.5	30/11/2024	3:00	1.3	135								
29/11/2024	4:00	0.9	112.5	30/11/2024	4:00	1.8	135								
29/11/2024	5:00	0.9	112.5	30/11/2024	5:00	1.8	112.5								
29/11/2024	6:00	0.9	157.5	30/11/2024	6:00	1.3	247.5								
29/11/2024	7:00	0.4	157.5	30/11/2024	7:00	1.3	270								
29/11/2024	8:00	0.4	225	30/11/2024	8:00	1.3	247.5								
29/11/2024	9:00	0.9	270	30/11/2024	9:00	1.3	270								
29/11/2024	10:00	0.9	270	30/11/2024	10:00	2.2	157.5								
29/11/2024	11:00	1.3	270	30/11/2024	11:00	1.3	157.5								
29/11/2024	12:00	1.8	247.5	30/11/2024	12:00	1.3	22.5								
29/11/2024	13:00	1.8	247.5	30/11/2024	13:00	1.3	45								
29/11/2024	14:00	1.8	135	30/11/2024	14:00	0.9	247.5								
29/11/2024	15:00	1.3	135	30/11/2024	15:00	1.3	90								
29/11/2024	16:00	1.3	135	30/11/2024	16:00	0.9	90								
29/11/2024	17:00	1.3	112.5	30/11/2024	17:00	0.9	90								
29/11/2024	18:00	1.8	135	30/11/2024	18:00	0.9	112.5								
29/11/2024	19:00	2.2	135	30/11/2024	19:00	0.9	90								
29/11/2024	20:00	2.7	135	30/11/2024	20:00	0.9	112.5								
29/11/2024	21:00	2.2	135	30/11/2024	21:00	0.9	0								
29/11/2024	22:00	2.2	112.5	30/11/2024	22:00	0.9	90								
29/11/2024	23:00	1.3	45	30/11/2024	23:00	0.9	292.5								

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/12/2024	0:00	0.4	112.5	02/12/2024	0:00	2.2	135	03/12/2024	0:00	1.3	247.5	04/12/2024	0:00	0.9	22.5
01/12/2024	1:00	0.4	90	02/12/2024	1:00	2.2	112.5	03/12/2024	1:00	1.3	225	04/12/2024	1:00	1.3	337.5
01/12/2024	2:00	0.9	270	02/12/2024	2:00	1.8	135	03/12/2024	2:00	1.3	202.5	04/12/2024	2:00	0.9	45
01/12/2024	3:00	0.4	135	02/12/2024	3:00	1.8	157.5	03/12/2024	3:00	1.3	90	04/12/2024	3:00	0.9	67.5
01/12/2024	4:00	0.4	135	02/12/2024	4:00	0.4	90	03/12/2024	4:00	1.3	22.5	04/12/2024	4:00	1.8	112.5
01/12/2024	5:00	0.4	112.5	02/12/2024	5:00	0.8	135	03/12/2024	5:00	1.3	90	04/12/2024	5:00	1.8	135
01/12/2024	6:00	0.4	247.5	02/12/2024	6:00	0.8	112.5	03/12/2024	6:00	1.3	225	04/12/2024	6:00	2.2	90
01/12/2024	7:00	0.9	202.5	02/12/2024	7:00	0.8	90	03/12/2024	7:00	1.3	247.5	04/12/2024	7:00	2.7	337.5
01/12/2024	8:00	0.4	112.5	02/12/2024	8:00	0.8	90	03/12/2024	8:00	1.8	247.5	04/12/2024	8:00	2.2	90
01/12/2024	9:00	1.3	90	02/12/2024	9:00	0.8	135	03/12/2024	9:00	1.8	112.5	04/12/2024	9:00	1.3	22.5
01/12/2024	10:00	1.8	112.5	02/12/2024	10:00	1.3	90	03/12/2024	10:00	0.9	45	04/12/2024	10:00	1.8	67.5
01/12/2024	11:00	1.3	112.5	02/12/2024	11:00	0.8	135	03/12/2024	11:00	0.9	135	04/12/2024	11:00	1.8	45
01/12/2024	12:00	1.3	112.5	02/12/2024	12:00	0.8	90	03/12/2024	12:00	0.9	112.5	04/12/2024	12:00	1.8	112.5
01/12/2024	13:00	1.3	112.5	02/12/2024	13:00	0.8	90	03/12/2024	13:00	0.9	67.5	04/12/2024	13:00	1.8	22.5
01/12/2024	14:00	1.8	90	02/12/2024	14:00	0.8	90	03/12/2024	14:00	0.9	135	04/12/2024	14:00	0.4	112.5
01/12/2024	15:00	1.3	90	02/12/2024	15:00	0.8	90	03/12/2024	15:00	0.4	135	04/12/2024	15:00	1.3	90
01/12/2024	16:00	0.9	112.5	02/12/2024	16:00	0.4	67.5	03/12/2024	16:00	0.4	135	04/12/2024	16:00	0.9	45
01/12/2024	17:00	0.9	112.5	02/12/2024	17:00	0.8	67.5	03/12/2024	17:00	0.9	135	04/12/2024	17:00	0.4	45
01/12/2024	18:00	0.9	112.5	02/12/2024	18:00	1.3	90	03/12/2024	18:00	0.9	112.5	04/12/2024	18:00	0.4	292.5
01/12/2024	19:00	0.4	112.5	02/12/2024	19:00	1.3	135	03/12/2024	19:00	1.3	112.5	04/12/2024	19:00	0.9	22.5
01/12/2024	20:00	0.4	112.5	02/12/2024	20:00	1.3	135	03/12/2024	20:00	1.8	135	04/12/2024	20:00	1.3	315
01/12/2024	21:00	1.8	90	02/12/2024	21:00	1.3	135	03/12/2024	21:00	1.8	112.5	04/12/2024	21:00	1.8	337.5
01/12/2024	22:00	1.3	112.5	02/12/2024	22:00	1.3	135	03/12/2024	22:00	0.9	157.5	04/12/2024	22:00	1.3	315
01/12/2024	23:00	1.3	112.5	02/12/2024	23:00	1.3	135	03/12/2024	23:00	1.3	112.5	04/12/2024	23:00	1.3	67.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/12/2024	0:00	0.4	157.5	06/12/2024	0:00	1.3	135	07/12/2024	0:00	1.8	90	08/12/2024	0:00	1.3	292.5
05/12/2024	1:00	0.9	202.5	06/12/2024	1:00	1.3	135	07/12/2024	1:00	1.8	135	08/12/2024	1:00	0.4	270
05/12/2024	2:00	0.4	112.5	06/12/2024	2:00	1.8	135	07/12/2024	2:00	1.3	135	08/12/2024	2:00	0.9	247.5
05/12/2024	3:00	0.9	157.5	06/12/2024	3:00	1.8	247.5	07/12/2024	3:00	1.8	90	08/12/2024	3:00	0.4	225
05/12/2024	4:00	0.9	90	06/12/2024	4:00	0.9	202.5	07/12/2024	4:00	2.2	90	08/12/2024	4:00	0.4	292.5
05/12/2024	5:00	0.9	90	06/12/2024	5:00	0.4	67.5	07/12/2024	5:00	3.1	315	08/12/2024	5:00	0.9	315
05/12/2024	6:00	0.9	22.5	06/12/2024	6:00	0.4	67.5	07/12/2024	6:00	1.3	112.5	08/12/2024	6:00	0.9	247.5
05/12/2024	7:00	0.9	90	06/12/2024	7:00	0.4	45	07/12/2024	7:00	1.8	135	08/12/2024	7:00	1.3	225
05/12/2024	8:00	0.9	45	06/12/2024	8:00	1.3	112.5	07/12/2024	8:00	1.8	202.5	08/12/2024	8:00	1.3	157.5
05/12/2024	9:00	1.3	90	06/12/2024	9:00	1.3	315	07/12/2024	9:00	1.8	135	08/12/2024	9:00	1.3	202.5
05/12/2024	10:00	1.3	90	06/12/2024	10:00	0.9	135	07/12/2024	10:00	0.9	112.5	08/12/2024	10:00	0.9	202.5
05/12/2024	11:00	0.9	22.5	06/12/2024	11:00	0.4	292.5	07/12/2024	11:00	0.9	112.5	08/12/2024	11:00	1.3	247.5
05/12/2024	12:00	1.3	315	06/12/2024	12:00	0.9	135	07/12/2024	12:00	0.4	135	08/12/2024	12:00	0.9	90
05/12/2024	13:00	1.8	45	06/12/2024	13:00	0.4	45	07/12/2024	13:00	0.9	157.5	08/12/2024	13:00	0.4	90
05/12/2024	14:00	1.8	22.5	06/12/2024	14:00	0.4	315	07/12/2024	14:00	0.4	135	08/12/2024	14:00	0.4	135
05/12/2024	15:00	0.9	292.5	06/12/2024	15:00	0.4	22.5	07/12/2024	15:00	0.4	202.5	08/12/2024	15:00	0.9	135
05/12/2024	16:00	0.9	67.5	06/12/2024	16:00	0.9	112.5	07/12/2024	16:00	0.4	247.5	08/12/2024	16:00	0.4	270
05/12/2024	17:00	1.3	292.5	06/12/2024	17:00	0.4	45	07/12/2024	17:00	0.4	247.5	08/09/2026	17:00	0.4	315
05/12/2024	18:00	1.8	112.5	06/12/2024	18:00	0.4	112.5	07/12/2024	18:00	0.4	247.5	08/12/2024	18:00	0.4	112.5
05/12/2024	19:00	1.8	135	06/12/2024	19:00	0.4	45	07/12/2024	19:00	0.9	247.5	08/12/2024	19:00	0.4	157.5
05/12/2024	20:00	0.9	135	06/12/2024	20:00	0.9	67.5	07/12/2024	20:00	1.3	202.5	08/12/2024	20:00	0.4	202.5
05/12/2024	21:00	0.9	135	06/12/2024	21:00	0.9	112.5	07/12/2024	21:00	1.8	202.5	08/12/2024	21:00	0.4	112.5
05/12/2024	22:00	0.9	315	06/12/2024	22:00	0.9	22.5	07/12/2024	22:00	1.3	225	08/12/2024	22:00	0.4	247.5
05/12/2024	23:00	0.9	112.5	06/12/2024	23:00	0.9	90	07/12/2024	23:00	2.2	247.5	08/12/2024	23:00	0.4	270

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/12/2024	0:00	0.9	90	10/12/2024	0:00	0.4	135	11/12/2024	0:00	0.4	157.5	12/12/2024	0:00	0.9	337.5
09/12/2024	1:00	0.9	315	10/12/2024	1:00	0.9	112.5	11/12/2024	1:00	0.4	135	12/12/2024	1:00	0.4	90
09/12/2024	2:00	0.9	337.5	10/12/2024	2:00	0.9	112.5	11/12/2024	2:00	0.4	112.5	12/12/2024	2:00	0.4	22.5
09/12/2024	3:00	1.3	337.5	10/12/2024	3:00	0.4	67.5	11/12/2024	3:00	0.4	112.5	12/12/2024	3:00	0.4	22.5
09/12/2024	4:00	0.9	270	10/12/2024	4:00	1.3	112.5	11/09/2028	4:00	0.4	112.5	12/12/2024	4:00	0.9	157.5
09/12/2024	5:00	0.4	315	10/12/2024	5:00	0.9	90	11/12/2024	5:00	0.4	90	12/12/2024	5:00	0.4	157.5
09/12/2024	6:00	0	337.5	10/12/2024	6:00	0.9	90	11/12/2024	6:00	0.4	67.5	12/12/2024	6:00	0.4	45
09/12/2024	7:00	0.4	22.5	10/12/2024	7:00	1.3	45	11/12/2024	7:00	0.4	337.5	12/12/2024	7:00	0.4	90
09/12/2024	8:00	0	22.5	10/10/2224	8:00	1.3	90	11/12/2024	8:00	0.9	22.5	12/12/2024	8:00	0.9	135
09/12/2024	9:00	0	22.5	10/12/2024	9:00	0.9	67.5	11/12/2024	9:00	0.4	90	12/12/2024	9:00	0.9	112.5
09/12/2024	10:00	0	22.5	10/12/2024	10:00	0.9	90	11/12/2024	10:00	0.4	67.5	12/12/2024	10:00	0	337.5
09/12/2024	11:00	0.4	22.5	10/12/2024	11:00	0.4	112.5	11/09/2026	11:00	0.4	202.5	12/12/2024	11:00	0	270
09/12/2024	12:00	0.4	45	10/12/2024	12:00	0.4	67.5	11/12/2024	12:00	0.4	90	12/12/2024	12:00	0.4	225
09/12/2024	13:00	0.4	337.5	10/12/2024	13:00	1.3	67.5	11/12/2024	13:00	0.4	180	12/12/2024	13:00	0.4	112.5
09/12/2024	14:00	0.4	22.5	10/12/2024	14:00	0.9	135	11/12/2024	14:00	0.4	45	12/12/2024	14:00	0.9	112.5
09/12/2024	15:00	0.4	157.5	10/12/2024	15:00	0.4	135	11/12/2024	15:00	0.4	45	12/12/2024	15:00	0.4	67.5
09/12/2024	16:00	0.9	112.5	10/12/2024	16:00	0.9	112.5	11/12/2024	16:00	0.9	67.5	12/12/2024	16:00	0.4	67.5
09/12/2024	17:00	0.4	90	10/12/2024	17:00	0.4	112.5	11/12/2024	17:00	0.9	22.5	12/12/2024	17:00	1.3	112.5
09/12/2024	18:00	0.9	90	10/12/2024	18:00	0.4	112.5	11/12/2024	18:00	1.3	22.5	12/12/2024	18:00	0.9	112.5
09/12/2024	19:00	1.3	45	10/12/2024	19:00	0.4	112.5	11/12/2024	19:00	0.9	337.5	12/12/2024	19:00	0.4	45
09/12/2024	20:00	0.9	292.5	10/12/2024	20:00	0.4	112.5	11/12/2024	20:00	0.9	247.5	12/12/2024	20:00	0.4	247.5
09/12/2024	21:00	0.4	90	10/12/2024	21:00	0.4	67.5	11/12/2024	21:00	0.4	247.5	12/12/2024	21:00	0.4	247.5
09/12/2024	22:00	0.4	45	10/12/2024	22:00	0.9	67.5	11/12/2024	22:00	0.4	247.5	12/12/2024	22:00	0.9	180
09/12/2024	23:00	0.9	90	10/12/2024	23:00	1.3	292.5	11/12/2024	23:00	0.4	225	12/12/2024	23:00	0.4	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/12/2024	0:00	0.4	22.5	14/12/2024	0:00	1.3	112.5	15/12/2024	0:00	0.4	112.5	16/12/2024	0:00	0.4	112.5
13/12/2024	1:00	0.4	112.5	14/12/2024	1:00	0.9	135	15/12/2024	1:00	0.4	90	16/12/2024	1:00	0.4	135
13/12/2024	2:00	0.4	22.5	14/12/2024	2:00	0.9	90	15/12/2024	2:00	1.3	112.5	16/12/2024	2:00	0.4	90
13/12/2024	3:00	0.4	247.5	14/12/2024	3:00	0.4	135	15/12/2024	3:00	0.9	247.5	16/12/2024	3:00	0.4	112.5
13/12/2024	4:00	0.9	270	14/12/2024	4:00	0.4	135	15/12/2024	4:00	0	112.5	16/12/2024	4:00	0.4	135
13/12/2024	5:00	0.9	45	14/12/2024	5:00	0.4	112.5	15/12/2024	5:00	0	45	16/12/2024	5:00	0.4	90
13/12/2024	6:00	0.9	90	14/12/2024	6:00	0.9	135	15/12/2024	6:00	0.4	337.5	16/12/2024	6:00	0.4	90
13/12/2024	7:00	0.9	270	14/12/2024	7:00	0.4	135	15/12/2024	7:00	0.4	135	16/12/2024	7:00	0.4	112.5
13/12/2024	8:00	0.4	270	14/12/2024	8:00	0.9	22.5	15/12/2024	8:00	0.4	337.5	16/12/2024	8:00	0.9	112.5
13/12/2024	9:00	0.9	247.5	14/12/2024	9:00	0.4	45	15/12/2024	9:00	0.4	90	16/12/2024	9:00	0.4	112.5
13/12/2024	10:00	0.9	247.5	14/12/2024	10:00	0.9	337.5	15/12/2024	10:00	0.9	180	16/12/2024	10:00	0.4	112.5
13/12/2024	11:00	0.9	247.5	14/12/2024	11:00	0.4	90	15/12/2024	11:00	0	112.5	16/12/2024	11:00	0.9	112.5
13/12/2024	12:00	0.9	247.5	14/12/2024	12:00	0.4	112.5	15/12/2024	12:00	0.4	180	16/12/2024	12:00	0.4	90
13/12/2024	13:00	0.4	45	14/12/2024	13:00	1.3	67.5	15/12/2024	13:00	0.4	135	16/12/2024	13:00	0.4	112.5
13/12/2024	14:00	0.4	22.5	14/12/2024	14:00	1.3	112.5	15/12/2024	14:00	0.4	337.5	16/12/2024	14:00	0.4	90
13/12/2024	15:00	0.4	90	14/12/2024	15:00	0.9	90	15/12/2024	15:00	0.4	90	16/12/2024	15:00	0.4	90
13/12/2024	16:00	0.9	22.5	14/12/2024	16:00	1.3	45	15/12/2024	16:00	0.9	180	16/12/2024	16:00	0.9	112.5
13/12/2024	17:00	0.9	90	14/12/2024	17:00	0.9	135	15/12/2024	17:00	0	112.5	16/12/2024	17:00	0.9	112.5
13/12/2024	18:00	0.4	112.5	14/12/2024	18:00	0.9	112.5	15/12/2024	18:00	0.4	180	16/12/2024	18:00	1.3	45
13/12/2024	19:00	0.4	67.5	14/12/2024	19:00	0.4	112.5	15/12/2024	19:00	0.4	135	16/12/2024	19:00	0.9	22.5
13/12/2024	20:00	0.9	112.5	14/12/2024	20:00	0.4	135	15/12/2024	20:00	0.4	180	16/12/2024	20:00	0.4	22.5.5
13/12/2024	21:00	0.9	112.5	14/12/2024	21:00	0.4	112.5	15/12/2024	21:00	1.8	90	16/12/2024	21:00	1.3	22.5
13/12/2024	22:00	0.4	225	14/12/2024	22:00	0.4	112.5	15/12/2024	22:00	1.8	90	16/12/2024	22:00	0.9	22.5
13/12/2024	23:00	0	202.5	14/12/2024	23:00	0.4	90	15/12/2024	23:00	1.3	90	16/12/2024	23:00	0.4	292.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/12/2024	0:00	0.9	45	18/12/2024	0:00	0.4	135	19/12/2024	0:00	0.4	135	20/12/2024	0:00	0.9	157.5
17/12/2024	1:00	0.4	135	18/12/2024	1:00	0.4	112.5	19/12/2024	1:00	0.4	112.5	20/12/2024	1:00	0.9	22.5
17/12/2024	2:00	0.4	135	18/12/2024	2:00	0.4	112.5	19/12/2024	2:00	0.4	112.5	20/12/2024	2:00	0.4	22.5
17/12/2024	3:00	1.3	22.5	18/12/2024	3:00	0.4	112.5	19/12/2024	3:00	0.4	112.5	20/12/2024	3:00	0.4	45
17/12/2024	4:00	1.3	67.5	18/12/2024	4:00	0.4	135	19/12/2024	4:00	0.4	135	20/12/2024	4:00	0.9	135
17/12/2024	5:00	0.9	112.5	18/12/2024	5:00	0.4	112.5	19/12/2024	5:00	0.4	112.5	20/12/2024	5:00	0.9	112.5
17/12/2024	6:00	0.9	135	18/12/2024	6:00	0.4	112.5	19/12/2024	6:00	0.4	112.5	20/12/2024	6:00	1.3	135
17/12/2024	7:00	0.9	315	18/12/2024	7:00	0.4	112.5	19/12/2024	7:00	0.4	112.5	20/12/2024	7:00	1.3	135
17/12/2024	8:00	0.9	135	18/12/2024	8:00	0.4	112.5	19/12/2024	8:00	0.4	112.5	20/12/2024	8:00	0.9	22.5
17/12/2024	9:00	1.3	90	18/12/2024	9:00	0.4	315	19/12/2024	9:00	0.4	315	20/12/2024	9:00	0.4	112.5
17/12/2024	10:00	0	157.5	18/12/2024	10:00	0.4	337.5	19/12/2024	10:00	0.4	337.5	20/12/2024	10:00	0.4	112.5
17/12/2024	11:00	0	157.5	18/12/2024	11:00	0.4	112.5	19/12/2024	11:00	0.4	112.5	20/12/2024	11:00	1.3	112.5
17/12/2024	12:00	0.4	247.5	18/12/2024	12:00	0.9	90	19/12/2024	12:00	0.9	90	20/12/2024	12:00	0.9	112.5
17/12/2024	13:00	0.4	270	18/12/2024	13:00	0.4	112.5	19/12/2024	13:00	0.4	112.5	20/12/2024	13:00	0.4	315
17/12/2024	14:00	0	292.5	18/12/2024	14:00	0.9	112.5	19/12/2024	14:00	0.9	112.5	20/12/2024	14:00	0.4	67.5
17/12/2024	15:00	0.4	337.5	18/12/2024	15:00	0.4	337.5	19/12/2024	15:00	0.9	90	20/12/2024	15:00	0.9	112.5
17/12/2024	16:00	0.4	112.5	18/12/2024	16:00	0.4	112.5	19/12/2024	16:00	0.4	90	20/12/2024	16:00	0.9	112.5
17/12/2024	17:00	0.9	45	18/12/2024	17:00	0.9	90	19/12/2024	17:00	0.4	112.5	20/12/2024	17:00	1.3	135
17/12/2024	18:00	0	157.5	18/12/2024	18:00	0.4	112.5	19/12/2024	18:00	0.9	112.5	20/12/2024	18:00	1.3	135
17/12/2024	19:00	0.4	90	18/12/2024	19:00	0.9	112.5	19/12/2024	19:00	1.3	112.5	20/12/2024	19:00	0.9	22.5
17/12/2024	20:00	1.3	292.5	18/12/2024	20:00	0.9	90	19/12/2024	20:00	0.9	135	20/12/2024	20:00	0.4	112.5
17/12/2024	21:00	1.3	22.5	18/12/2024	21:00	0.4	90	19/12/2024	21:00	0.4	45	20/12/2024	21:00	0.4	112.5
17/12/2024	22:00	0.4	157.5	18/12/2024	22:00	0.4	112.5	19/12/2024	22:00	1.3	337.5	20/12/2024	22:00	1.3	112.5
17/12/2024	23:00	0.9	22.5	18/12/2024	23:00	0.9	112.5	19/12/2024	23:00	1.3	135	20/12/2024	23:00	0.9	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/12/2024	0:00	0.9	315	22/12/2024	0:00	0.9	157.5	23/12/2024	0:00	0.4	202.5	24/12/2024	0:00	0.9	112.5
21/12/2024	1:00	0.4	337.5	22/12/2024	1:00	0.9	22.5	23/12/2024	1:00	0.4	202.5	24/12/2024	1:00	0.4	45
21/12/2024	2:00	0.4	90	22/12/2024	2:00	0.4	22.5	23/12/2024	2:00	0.4	135	24/12/2024	2:00	0.9	67.5
21/12/2024	3:00	0.4	135	22/12/2024	3:00	0.4	45	23/12/2024	3:00	0.4	112.5	24/12/2024	3:00	0.4	45
21/12/2024	4:00	0.9	67.5	22/12/2024	4:00	0.9	135	23/12/2024	4:00	0.4	112.5	24/12/2024	4:00	0.4	337.5
21/12/2024	5:00	1.3	225	22/12/2024	5:00	0.9	112.5	23/12/2024	5:00	0.9	112.5	24/12/2024	5:00	0.9	337.5
21/12/2024	6:00	0.9	247.5	22/12/2024	6:00	0.4	135	23/12/2024	6:00	0.9	135	24/12/2024	6:00	0.4	337.5
21/12/2024	7:00	0.9	292.5	22/12/2024	7:00	0	135	23/12/2024	7:00	0.9	45	24/12/2024	7:00	0	0
21/12/2024	8:00	0.4	247.5	22/12/2024	8:00	0	22.5	23/12/2024	8:00	0.9	337.5	24/12/2024	8:00	0	0
21/12/2024	9:00	0.9	225	22/12/2024	9:00	0	112.5	23/12/2024	9:00	0.9	247.5	24/12/2024	9:00	0.4	337.5
21/12/2024	10:00	1.3	247.5	22/12/2024	10:00	0	112.5	23/12/2024	10:00	0.4	112.5	24/12/2024	10:00	0.9	315
21/12/2024	11:00	0.9	225	22/12/2024	11:00	0	112.5	23/12/2024	11:00	1.3	112.5	24/12/2024	11:00	0.4	315
21/12/2024	12:00	0.9	270	22/12/2024	12:00	0.4	112.5	23/12/2024	12:00	0.9	112.5	24/12/2024	12:00	0.9	90
21/12/2024	13:00	0.9	270	22/12/2024	13:00	0.4	315	23/12/2024	13:00	0.4	315	24/12/2024	13:00	0.9	270
21/12/2024	14:00	1.8	45	22/12/2024	14:00	0.4	67.5	23/12/2024	14:00	0.4	67.5	24/12/2024	14:00	0.4	112.5
21/12/2024	15:00	1.3	22.5	22/12/2024	15:00	0.9	112.5	23/12/2024	15:00	0	22.5	24/12/2024	15:00	0.4	45
21/12/2024	16:00	0.9	157.5	22/12/2024	16:00	0.9	90	23/12/2024	16:00	0	315	24/12/2024	16:00	0.9	90
21/12/2024	17:00	0.4	22.5	22/12/2024	17:00	0.9	67.5	23/12/2024	17:00	0.4	45	24/12/2024	17:00	0.9	90
21/12/2024	18:00	0.9	112.5	22/12/2024	18:00	0.4	90	23/12/2024	18:00	0.9	22.5	24/12/2024	18:00	0.4	67.5
21/12/2024	19:00	0.4	112.5	22/12/2024	19:00	0.4	112.5	23/12/2024	19:00	0.9	292.5	24/12/2024	19:00	0.4	90
21/12/2024	20:00	1.3	112.5	22/12/2024	20:00	3.1	90	23/12/2024	20:00	0.9	67.5	24/12/2024	20:00	0.9	45
21/12/2024	21:00	0.9	112.5	22/12/2024	21:00	2.7	67.5	23/12/2024	21:00	0.9	292.5	24/12/2024	21:00	0.4	270
21/12/2024	22:00	0.4	315	22/12/2024	22:00	1.3	337.5	23/12/2024	22:00	0.9	112.5	24/12/2024	22:00	0.4	90
21/12/2024	23:00	0.4	67.5	22/12/2024	23:00	1.3	90	23/12/2024	23:00	0.9	135	24/12/2024	23:00	0.9	337.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/12/2024	0:00	0.9	112.5	26/12/2024	0:00	0.4	22.5	27/12/2024	0:00	0.9	135	28/12/2024	0:00	0.4	90
25/12/2024	1:00	0.9	90	26/12/2024	1:00	0.9	135	27/12/2024	1:00	1.3	135	28/12/2024	1:00	0.4	90
25/12/2024	2:00	1.8	112.5	26/12/2024	2:00	0.9	157.5	27/12/2024	2:00	0.9	315	28/12/2024	2:00	0.4	67.5
25/12/2024	3:00	1.3	90	26/12/2024	3:00	0.9	157.5	27/12/2024	3:00	1.3	112.5	28/12/2024	3:00	0.4	90
25/12/2024	4:00	1.3	112.5	26/12/2024	4:00	0.9	112.5	27/12/2024	4:00	0.9	135	28/12/2024	4:00	0.9	45
25/12/2024	5:00	1.3	135	26/12/2024	5:00	0.9	90	27/12/2024	5:00	0.4	45	28/12/2024	5:00	0.4	270
25/12/2024	6:00	1.3	90	26/12/2024	6:00	0.9	90	27/12/2024	6:00	0.4	135	28/12/2024	6:00	0.4	90
25/12/2024	7:00	1.3	90	26/12/2024	7:00	1.8	112.5	27/12/2024	7:00	0.9	135	28/12/2024	7:00	0.9	337.5
25/12/2024	8:00	0.9	90	26/12/2024	8:00	1.3	67.5	27/12/2024	8:00	0.9	90	28/12/2024	8:00	0.4	90
25/12/2024	9:00	1.3	112.5	26/12/2024	9:00	1.8	67.5	27/12/2024	9:00	0.9	135	28/12/2024	9:00	0.4	112.5
25/12/2024	10:00	1.3	112.5	26/12/2024	10:00	0.4	112.5	27/12/2024	10:00	0.9	112.5	28/12/2024	10:00	0.9	67.5
25/12/2024	11:00	0.9	90	26/12/2024	11:00	0.4	112.5	27/12/2024	11:00	0.4	112.5	28/12/2024	11:00	0.9	90
25/12/2024	12:00	1.3	112.5	26/12/2024	12:00	0.4	112.5	27/12/2024	12:00	0.4	112.5	28/12/2024	12:00	0.9	270
25/12/2024	13:00	1.3	135	26/12/2024	13:00	0.9	112.5	27/12/2024	13:00	1.3	67.5	28/12/2024	13:00	0.4	112.5
25/12/2024	14:00	1.3	112.5	26/12/2024	14:00	0.9	135	27/12/2024	14:00	0.9	90	28/12/2024	14:00	1.3	45
25/12/2024	15:00	1.3	90	26/12/2024	15:00	1.3	112.5	27/12/2024	15:00	0.4	90	28/12/2024	15:00	0.9	90
25/12/2024	16:00	1.3	135	26/12/2024	16:00	1.3	112.5	27/12/2024	16:00	0.4	67.5	28/12/2024	16:00	0.9	90
25/12/2024	17:00	1.3	112.5	26/12/2024	17:00	0.4	135	27/12/2024	17:00	0.4	112.5	28/12/2024	17:00	0.4	67.5
25/12/2024	18:00	0.9	112.5	26/12/2024	18:00	0.9	135	27/12/2024	18:00	0.9	90	28/12/2024	18:00	0.4	90
25/12/2024	19:00	0.4	247.5	26/12/2024	19:00	0.9	90	27/12/2024	19:00	0.4	112.5	28/12/2024	19:00	0.9	45
25/12/2024	20:00	0.4	135	26/12/2024	20:00	0.9	135	27/12/2024	20:00	0.4	90	28/12/2024	20:00	0.4	270
25/12/2024	21:00	0.9	270	26/12/2024	21:00	0.9	112.5	27/12/2024	21:00	0.4	112.5	28/12/2024	21:00	0.4	90
25/12/2024	22:00	1.3	45	26/12/2024	22:00	0.4	112.5	27/12/2024	22:00	1.3	67.5	28/12/2024	22:00	0.9	337.5
25/12/2024	23:00	0.9	112.5	26/12/2024	23:00	0.4	112.5	27/12/2024	23:00	1.3	112.5	28/12/2024	23:00	0.4	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/12/2024	0:00	0.9	315	30/12/2024	0:00	0.9	90	31/12/2024	0:00	0.4	292.5				
29/12/2024	1:00	0.4	315	30/12/2024	1:00	0.9	270	31/12/2024	1:00	0.4	292.5				
29/12/2024	2:00	0.9	90	30/12/2024	2:00	0.4	112.5	31/12/2024	2:00	0	247.5				
29/12/2024	3:00	0.9	270	30/12/2024	3:00	0.9	135	31/12/2024	3:00	0.4	202.5				
29/12/2024	4:00	0.4	112.5	30/12/2024	4:00	0.9	112.5	31/12/2024	4:00	0.4	247.5				
29/12/2024	5:00	0	45	30/12/2024	5:00	0.4	90	31/12/2024	5:00	0.4	247.5				
29/12/2024	6:00	0.4	90	30/12/2024	6:00	0.4	45	31/12/2024	6:00	0.4	247.5				
29/12/2024	7:00	0.4	90	30/12/2024	7:00	0.4	225	31/12/2024	7:00	0.4	180				
29/12/2024	8:00	0	67.5	30/12/2024	8:00	0.4	45	31/12/2024	8:00	0.4	22.5				
29/12/2024	9:00	0	90	30/12/2024	9:00	0.9	45	31/12/2024	9:00	0.4	247.5				
29/12/2024	10:00	0.4	45	30/12/2024	10:00	0.9	45	31/12/2024	10:00	0.4	247.5				
29/12/2024	11:00	0.4	270	30/12/2024	11:00	0.4	225	31/12/2024	11:00	0	270				
29/12/2024	12:00	0.4	315	30/12/2024	12:00	0.4	112.5	31/12/2024	12:00	0.4	22.5				
29/12/2024	13:00	0.9	292.5	30/12/2024	13:00	0.9	202.5	31/12/2024	13:00	0.9	202.5				
29/12/2024	14:00	0.4	270	30/12/2024	14:00	0.4	135	31/12/2024	14:00	0.9	135				
29/12/2024	15:00	0.4	202.5	30/12/2024	15:00	0.4	90	31/12/2024	15:00	0.4	90				
29/12/2024	16:00	0.4	337.5	30/12/2024	16:00	0.4	90	31/12/2024	16:00	0.9	90				
29/12/2024	17:00	0.4	315	30/12/2024	17:00	0.9	90	31/12/2024	17:00	0.4	90				
29/12/2024	18:00	0.4	225	30/12/2024	18:00	0.4	112.5	31/12/2024	18:00	0.4	112.5				
29/12/2024	19:00	0.4	247.5	30/12/2024	19:00	0.9	202.5	31/12/2024	19:00	0.9	202.5				
29/12/2024	20:00	0.4	45	30/12/2024	20:00	0.4	90	31/12/2024	20:00	0.4	90				
29/12/2024	21:00	0.4	247.5	30/12/2024	21:00	0.4	90	31/12/2024	21:00	0.4	90				
29/12/2024	22:00	0.4	22.5	30/12/2024	22:00	0.4	45	31/12/2024	22:00	0.9	247.5				
29/12/2024	23:00	0.4	180	30/12/2024	23:00	0.9	292.5	31/12/2024	23:00	0.4	225				


Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Appendix E – Monitoring data and graphical plots

24-hour average TSP


Air Monito	ring Station	AM3 – Sky Tower	AM4(A) – The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	AM7 – Hong Kong Children's Hospital
Start Date	Weather	24-hr Average TSP	24-hr Average TSP	24-hr Average TSP
Start Date	weather	Concentration, $\mu g/m^3$	Concentration, $\mu g/m^3$	Concentration, $\mu g/m^3$
02/09/2024	Sunny	74	/	60
07/09/2024	Cloudy	49	/	27
13/09/2024	Sunny	33	/	53
19/09/2024	Sunny	35	/	44
25/09/2024	Cloudy	60	/	36
30/09/2024	Sunny	86	/	65
05/10/2024	Sunny	67	/	58
10/10/2024	Cloudy	52	/	37
16/10/2024	Sunny	78	/	42
22/10/2024	Sunny	66	/	84
28/10/2024	Cloudy	73	/	45
02/11/2024	Sunny	62	/	66
08/11/2024	Sunny	84	/	67
14/11/2024	Cloudy	35	/	22
20/11/2024	Cloudy	27	/	37
26/11/2024	Sunny	49	/	62
02/12/2024	Sunny	36	/	49
07/12/2024	Sunny	88	/	81
13/12/2024	Fine	102	/	116
19/12/2024	Sunny	72	/	72
24/12/2024	Sunny	85	/	93
30/12/2024	Sunny	101	/	96

NOTE: * Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-hour TSP monitoring was conducted at AM4(A) because of the assess limitation in September 2022.



		Reportir	ng Period	
Major Construction Activities	Sep	Oct	Nov	Dec
	2024	2024	2024	2024
Waterproof work for Box Culvert under section 8 (confined space)	✓			
Construction of Pumping Stations	✓			
Underground services (e.g. watermains, storm drain, sewer laying works)	✓			
Road works and utilities works at Road D3 (MPS) and Road L12d	✓			
Outstanding works and rectification works along Road D3 (MPS)	\checkmark			
Backfilling at Elevated Landscape Deck	\checkmark			
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour	~			
Steps				
Construction of inspection shaft for Seawater Intake Box Culvert	✓			
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓			
Testing & commissioning for Lift LT-4	✓			
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at		~	1	
Open Space and Promenade		-	-	
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space		~	1	\checkmark
and Promenade		v	v	v
External finishing works of Saltwater & Sewage Pumping Station		✓	\checkmark	\checkmark
Soft landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Elevated Landscape Deck		\checkmark	\checkmark	
Internal finishing works of Observation Deck		\checkmark	✓	\checkmark
Internal finishing works at Toilet cum and Changing Room		\checkmark	✓	✓
Construction of retaining walls at Open Space and Promenade		\checkmark		
Installation of glass balustrade along seafront of Open Space and Promenade		\checkmark	✓	\checkmark
Installation of light pole and bollard at Open Space and Promenade			✓	✓
Soft landscaping works at Open Space and Promenade and Elevated Landscape Deck				\checkmark
Hard landscaping works at Open Space and Promenade and Elevated Landscape Deck				✓
E&M works of Saltwater & Sewage Pumping Station				✓

		Reportin	g Period	
Factors might affect the monitoring results	Sep	Oct	Nov	Dec
	2024	2024	2024	2024
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~




NOTE: *Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-hour TSP monitoring was conducted at AM4(A) because of the assess limitation in September 2022.

		Reporting Period				
Major Construction Activities	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Waterproof work for Box Culvert under section 8 (confined space)	✓					
Construction of Pumping Stations	✓					
Underground services (e.g. watermains, storm drain, sewer laying works)	✓					
Road works and utilities works at Road D3 (MPS) and Road L12d	\checkmark					
Outstanding works and rectification works along Road D3 (MPS)	\checkmark					
Backfilling at Elevated Landscape Deck	\checkmark					
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour	~					
Steps						
Construction of inspection shaft for Seawater Intake Box Culvert	✓					
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓					
Testing & commissioning for Lift LT-4	✓					
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at						
Open Space and Promenade		~	\checkmark			
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space		~				
and Promenade		v	•	•		
External finishing works of Saltwater & Sewage Pumping Station		✓	~	~		
Soft landscaping works at Open Space and Promenade		✓	✓			
Hard landscaping works at Open Space and Promenade		✓	\checkmark			
Hard landscaping works at Elevated Landscape Deck		\checkmark	\checkmark			

	Reporting Period					
Major Construction Activities	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Internal finishing works of Observation Deck		✓	✓	✓		
Internal finishing works at Toilet cum and Changing Room		✓	✓	✓		
Construction of retaining walls at Open Space and Promenade		✓				
Installation of glass balustrade along seafront of Open Space and Promenade		\checkmark	✓	~		
Installation of light pole and bollard at Open Space and Promenade			✓	~		
Soft landscaping works at Open Space and Promenade and Elevated Landscape				1		
Deck				•		
Hard landscaping works at Open Space and Promenade and Elevated Landscape				1		
Deck				-		
E&M works of Saltwater & Sewage Pumping Station				\checkmark		

	Reporting Period				
Factors might affect the monitoring results		Oct	Nov	Dec	
	2024	2024	2024	2024	
Non-project related construction activities in the adjacent construction sites were observed.	~	~	✓	~	



	Reporting Period					
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024		
Waterproof work for Box Culvert under section 8 (confined space)	✓					
Construction of Pumping Stations	\checkmark					
Underground services (e.g. watermains, storm drain, sewer laying works)	\checkmark					
Road works and utilities works at Road D3 (MPS) and Road L12d	\checkmark					
Outstanding works and rectification works along Road D3 (MPS)	✓					
Backfilling at Elevated Landscape Deck	✓					
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	~					
Construction of inspection shaft for Seawater Intake Box Culvert	✓					
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓					
Testing & commissioning for Lift LT-4	✓					


		Reporting Period				
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024		
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at						
Open Space and Promenade		~	v			
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space						
and Promenade		~	v	v		
External finishing works of Saltwater & Sewage Pumping Station		✓	~	\checkmark		
Soft landscaping works at Open Space and Promenade		✓	~			
Hard landscaping works at Open Space and Promenade		✓	✓			
Hard landscaping works at Elevated Landscape Deck		✓	✓			
Internal finishing works of Observation Deck		✓	✓	✓		
Internal finishing works at Toilet cum and Changing Room		✓	✓	✓		
Construction of retaining walls at Open Space and Promenade		✓				
Installation of glass balustrade along seafront of Open Space and Promenade		✓	✓	✓		
Installation of light pole and bollard at Open Space and Promenade			✓	✓		
Soft landscaping works at Open Space and Promenade and Elevated Landscape				1		
Deck				•		
Hard landscaping works at Open Space and Promenade and Elevated Landscape Deck				~		
E&M works of Saltwater & Sewage Pumping Station				\checkmark		

		Reporting Period				
Factors might affect the monitoring results	Sep 2024	Oct 2024	Nov 2024	Dec 2024		
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~		

1-hour average TSP

Air	Monitoring St	tation		AM3 – Sky Tower					
Date	Measurer	nent Per	riod	Weather	1-hr Average TSP Concentration, µg/m ³				
02/09/2024	9:00	-	10:00		66				
02/09/2024	10:00	-	11:00	Sunny	69				
02/09/2024	11:00	-	12:00		68				
07/09/2024	13:00	-	14:00		43				
07/09/2024	14:00	-	15:00	Cloudy	43				
07/09/2024	15:00	-	16:00		46				
13/09/2024	13:00	-	14:00		40				
13/09/2024	14:00	-	15:00	Sunny	44				
13/09/2024	15:00	-	16:00		44				
19/09/2024	9:00	-	10:00		31				
19/09/2024	10:00	-	11:00	Sunny	34				
19/09/2024	11:00	-	12:00		35				
25/09/2024	13:00	-	14:00		60				
25/09/2024	14:00	-	15:00	Cloudy	68				
25/09/2024	15:00	-	16:00		65				
30/09/2024	9:00	-	10:00		88				
30/09/2024	10:00	-	11:00	Sunny	88				
30/09/2024	11:00	-	12:00		92				

$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	
05/10/2024 11:00 - 12:00 66 10/10/2024 13:00 - 14:00 44 10/10/2024 14:00 - 15:00 Cloudy 48 10/10/2024 15:00 - 16:00 50 16/10/2024 13:00 - 14:00 66 16/10/2024 14:00 - 15:00 Sunny	
10/10/2024 13:00 - 14:00 44 10/10/2024 14:00 - 15:00 Cloudy 48 10/10/2024 15:00 - 16:00 50 16/10/2024 13:00 - 14:00 66 16/10/2024 14:00 - 15:00 50	
10/10/2024 14:00 - 15:00 Cloudy 48 10/10/2024 15:00 - 16:00 50 16/10/2024 13:00 - 14:00 66 16/10/2024 14:00 - 15:00 50	
10/10/2024 15:00 - 16:00 50 16/10/2024 13:00 - 14:00 66 16/10/2024 14:00 - 15:00 Sunny 66	
16/10/2024 13:00 - 14:00 66 16/10/2024 14:00 - 15:00 Sunny 66	
16/10/2024 14:00 - 15:00 Sunny 66	
22/10/2024 9:00 - 10:00 59	
22/10/2024 10:00 - 11:00 Sunny 65	
22/10/2024 11:00 - 12:00 72	
28/10/2024 9:00 - 10:00 74	
28/10/2024 10:00 - 11:00 Cloudy 73	
28/10/2024 11:00 - 12:00 78	
02/11/2024 9:00 - 10:00 40	
02/11/2024 10:00 - 11:00 Sunny 51	
02/11/2024 11:00 - 12:00 52	
08/11/2024 13:00 - 14:00 79	
08/11/2024 14:00 - 15:00 Sunny 83	
08/11/2024 15:00 - 16:00 83	
14/11/2024 13:00 - 14:00 34	
14/11/2024 14:00 - 15:00 Cloudy 37	
14/11/2024 15:00 - 16:00 41	
20/11/2024 9:00 - 10:00 28	
20/11/2024 10:00 - 11:00 Cloudy 30	
20/11/2024 11:00 - 12:00 28	
26/11/2024 9:00 - 10:00 58	
26/11/2024 10:00 - 11:00 Sunny 52	
26/11/2024 11:00 - 12:00 46	
02/12/2024 9:00 - 10:00 33	
02/12/2024 10:00 - 11:00 Sunny 38	
02/12/2024 11:00 - 12:00 37	
07/12/2024 13:00 - 14:00 84	
07/12/2024 14:00 - 15:00 Sunny 88	
07/12/2024 15:00 - 16:00 85	
13/12/2024 13:00 - 14:00 92	
13/12/2024 14:00 - 15:00 Fine 96	
13/12/2024 15:00 - 16:00 96	
19/12/2024 9:00 - 10:00 59	
19/12/2024 10:00 - 11:00 Sunny 61	
19/12/2024 11:00 - 12:00 64	
24/12/2024 9:00 - 10:00 74	
24/12/2024 10:00 - 11:00 Sunny 77	
24/12/2024 11:00 - 12:00 76	
30/12/2024 13:00 - 14:00 97	
30/12/2024 14:00 - 15:00 Sunny 98	
30/12/2024 15:00 - 16:00 95	



		Reporting Period				
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024		
Waterproof work for Box Culvert under section 8 (confined space)	✓					
Construction of Pumping Stations	✓					
Underground services (e.g. watermains, storm drain, sewer laying works)	✓					
Road works and utilities works at Road D3 (MPS) and Road L12d	✓					
Outstanding works and rectification works along Road D3 (MPS)	✓					
Backfilling at Elevated Landscape Deck	✓					
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	~					
Construction of inspection shaft for Seawater Intake Box Culvert	✓					
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓					
Testing & commissioning for Lift LT-4	✓					
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at Open Space and Promenade		~	~			
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space and Promenade		~	~	~		
External finishing works of Saltwater & Sewage Pumping Station		✓	~	✓		
Soft landscaping works at Open Space and Promenade		~	~			
Hard landscaping works at Open Space and Promenade		✓	✓			
Hard landscaping works at Elevated Landscape Deck		✓	✓			
Internal finishing works of Observation Deck		✓	✓	√		
Internal finishing works at Toilet cum and Changing Room		✓	✓	√		
Construction of retaining walls at Open Space and Promenade		✓				
Installation of glass balustrade along seafront of Open Space and Promenade		✓	✓	✓		
Installation of light pole and bollard at Open Space and Promenade			✓	\checkmark		
Soft landscaping works at Open Space and Promenade and Elevated Landscape				\checkmark		


	Reporting Period					
Major Construction Activities	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Deck						
Hard landscaping works at Open Space and Promenade and Elevated Landscape						
Deck				v		
E&M works of Saltwater & Sewage Pumping Station				\checkmark		

		Reporting Period				
Factors might affect the monitoring results	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~		

Air M	onitoring St	ation	l	AM4(A) – The Hong Kong Society for the Blind's cum Sheltered Workshop*			
Date	Measure	ment	Period	Weather	1-hr Average TSP Concentration, μg/m ³		
02/09/2024	13:00	-	14:00		82		
02/09/2024	14:00	-	15:00	Sunny	85		
02/09/2024	15:00	-	16:00	, í	86		
07/09/2024	9:00	-	10:00		54		
07/09/2024	10:00	-	11:00	Cloudy	58		
07/09/2024	11:00	- 1	12:00	1 '	58		
13/09/2024	13:00	-	14:00		55		
13/09/2024	14:00	-	15:00	Sunny	59		
13/09/2024	15:00	-	16:00	, ,	63		
19/09/2024	9:00	-	10:00		67		
19/09/2024	10:00	-	11:00	Sunny	70		
19/09/2024	11:00	-	12:00	,	74		
25/09/2024	13:00	-	14:00		72		
25/09/2024	14:00	-	15:00	Cloudy	77		
25/09/2024	15:00	-	16:00		76		
30/09/2024	9:30	-	10:30		105		
30/09/2024	10:30	-	11:30	Sunny	106		
30/09/2024	13:00	-	14:00	1	111		
05/10/2024	13:00	-	14:00		72		
05/10/2024	14:00	-	15:00	Sunny	77		
05/10/2024	15:00	-	16:00		77		
10/10/2024	9:00	-	10:00		56		
10/10/2024	10:00	-	11:00	Cloudy	61		
10/10/2024	11:00	-	12:00		59		
16/10/2024	13:00	-	14:00		84		
16/10/2024	14:00	-	15:00	Sunny	89		
16/10/2024	15:00	-	16:00	1	92		
22/10/2024	9:00	-	10:00		78		
22/10/2024	10:00	-	11:00	Sunny	83		
22/10/2024	11:00	-	12:00		86		
28/10/2024	13:00	-	14:00		88		
28/10/2024	14:00	-	15:00	Cloudy	97		
28/10/2024	15:00	-	16:00	1	96		

Air N	Ionitoring St	atior	1	AM4(A) – The Hong Kong Society for the Blind's Fa cum Sheltered Workshop*			
Date	Measure	ment	Period	Weather	1-hr Average TSP Concentration, $\mu g/m^3$		
02/11/2024	13:00	-	14:00		55		
02/11/2024	14:00	-	15:00	Sunny	55		
02/11/2024	15:00	-	16:00		58		
08/11/2024	9:00	-	10:00		87		
08/11/2024	10:00	-	11:00	Sunny	87		
08/11/2024	11:00	-	12:00		92		
14/11/2024	13:00	-	14:00		45		
14/11/2024	14:00	-	15:00	Cloudy	48		
14/11/2024	15:00	-	16:00		47		
20/11/2024	9:00	-	10:00		39		
20/11/2024	10:00	-	11:00	Cloudy	41		
20/11/2024	11:00	-	12:00		43		
26/11/2024	14:40	-	15:40		67		
26/11/2024	15:40	-	16:40	Sunny	73		
26/11/2024	16:40	-	17:40		73		
02/12/2024	9:00	-	10:00		41		
02/12/2024	10:00	-	11:00	Sunny	44		
02/12/2024	11:00	-	12:00		43		
07/12/2024	9:00	-	10:00		93		
07/12/2024	10:00	-	11:00	Sunny	94		
07/12/2024	11:00	-	12:00		99		
13/12/2024	13:00	-	14:00		107		
13/12/2024	14:00	-	15:00	Fine	111		
13/12/2024	15:00	-	16:00		112		
19/12/2024	9:00	-	10:00		78		
19/12/2024	10:00	-	11:00	Sunny	79		
19/12/2024	11:00	-	12:00		77		
24/12/2024	13:00	-	14:00		85		
24/12/2024	14:00	-	15:00	Sunny	86		
24/12/2024	15:00	-	16:00		90		
30/12/2024	13:00	-	14:00		112		
30/12/2024	14:00	-	15:00	Sunny	108		
30/12/2024	15:00	-	16:00		106		

NOTE: * Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in September 2022.




		Reportir	ng Period	
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024
Waterproof work for Box Culvert under section 8 (confined space)	✓			
Construction of Pumping Stations	✓			
Underground services (e.g. watermains, storm drain, sewer laying works)	✓			
Road works and utilities works at Road D3 (MPS) and Road L12d	✓			
Outstanding works and rectification works along Road D3 (MPS)	✓			
Backfilling at Elevated Landscape Deck	✓			
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	~			
Construction of inspection shaft for Seawater Intake Box Culvert	√			
Installation of lift cart and E&M works for Lift LT-1 & LT-2	√			
Testing & commissioning for Lift LT-4	✓			
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at		~	~	
Open Space and Promenade				
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space		~		(
and Promenade		v	v	v
External finishing works of Saltwater & Sewage Pumping Station		~	~	✓
Soft landscaping works at Open Space and Promenade		~	~	
Hard landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Elevated Landscape Deck		✓	✓	
Internal finishing works of Observation Deck		✓	✓	✓
Internal finishing works at Toilet cum and Changing Room		✓	✓	\checkmark
Construction of retaining walls at Open Space and Promenade		✓		
Installation of glass balustrade along seafront of Open Space and Promenade		\checkmark	✓	✓
Installation of light pole and bollard at Open Space and Promenade			✓	\checkmark

	Reporting Period						
Major Construction Activities	Sep	Oct	Nov	Dec			
	2024	2024	2024	2024			
Soft landscaping works at Open Space and Promenade and Elevated Landscape				1			
Deck				v			
Hard landscaping works at Open Space and Promenade and Elevated Landscape				1			
Deck				•			
E&M works of Saltwater & Sewage Pumping Station				\checkmark			

	Reporting Period					
Factors might affect the monitoring results	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~		

Air M	onitoring S	tatio	n	AM7 – Hong Kong (Children's Hospital
Date	Measure	emer	nt Period	Weather	1-hr Average TSP
				() Outilioi	Concentration, $\mu g/m^3$
02/09/2024	9:00	-	10:00		53
02/09/2024	10:00	-	11:00	Sunny	55
02/09/2024	11:00	-	12:00		55
07/09/2024	13:00	-	14:00	_	34
07/09/2024	14:00	-	15:00	Cloudy	39
07/09/2024	15:00	-	16:00		35
13/09/2024	9:00	-	10:00		57
13/09/2024	10:00	-	11:00	Sunny	61
13/09/2024	11:00	-	12:00		68
19/09/2024	13:00	-	14:00		39
19/09/2024	14:00	-	15:00	Sunny	42
19/09/2024	15:00	-	16:00		42
25/09/2024	9:00	-	10:00		53
25/09/2024	10:00	-	11:00	Cloudy	58
25/09/2024	11:00	-	12:00		60
30/09/2024	14:30	-	15:30		67
30/09/2024	15:30	-	16:30	Sunny	71
30/09/2024	16:30	-	17:30		72
05/10/2024	9:00	-	10:00		51
05/10/2024	10:00	-	11:00	Sunny	55
05/10/2024	11:00	-	12:00		54
10/10/2024	13:00	-	14:00		42
10/10/2024	14:00	-	15:00	Cloudy	42
10/10/2024	15:00	-	16:00		46
16/10/2024	9:00	-	10:00		39
16/10/2024	10:00	-	11:00	Sunny	46
16/10/2024	11:00	-	12:00		45
22/10/2024	13:00	-	14:00		80
22/10/2024	14:00	-	15:00	Sunny	85
22/10/2024	15:00	-	16:00		85
28/10/2024	9:00	-	10:00		81
28/10/2024	10:00	-	11:00	Cloudy	83

Air Me	onitoring S	tatio	n	AM7 – Hong Kong	Children's Hospital
Date	Measure	emer	nt Period	Weather	1-hr Average TSP Concentration, μg/m ³
28/10/2024	11:00	-	12:00		88
02/11/2024	9:00	-	10:00		48
02/11/2024	10:00	-	11:00	Sunny	49
02/11/2024	11:00	-	12:00		54
08/11/2024	13:00	-	14:00		66
08/11/2024	14:00	-	15:00	Sunny	68
08/11/2024	15:00	-	16:00		70
14/11/2024	9:00	-	10:00		32
14/11/2024	10:00	-	11:00	Cloudy	33
14/11/2024	11:00	-	12:00		37
20/11/2024	13:00	-	14:00		27
20/11/2024	14:00	-	15:00	Cloudy	31
20/11/2024	15:00	-	16:00		30
26/11/2024	9:30	-	10:30		78
26/11/2024	10:30	-	11:30	Sunny	81
26/11/2024	13:00	-	14:00		83
02/12/2024	13:00	-	14:00		47
02/12/2024	14:00	-	15:00	Sunny	52
02/12/2024	15:00	-	16:00		52
07/12/2024	13:00	-	14:00		72
07/12/2024	14:00	-	15:00	Sunny	80
07/12/2024	15:00	-	16:00		79
13/12/2024	9:00	-	10:00		103
13/12/2024	10:00	-	11:00	Fine	110
13/12/2024	11:00	-	12:00		108
19/12/2024	13:00	-	14:00		66
19/12/2024	14:00	-	15:00	Sunny	70
19/12/2024	15:00	-	16:00		70
24/12/2024	9:00	-	10:00		89
24/12/2024	10:00	-	11:00	Sunny	93
24/12/2024	11:00	-	12:00		95
30/12/2024	9:00	-	10:00		98
30/12/2024	10:00	-	11:00	Sunny	103
30/12/2024	11:00	-	12:00		104



		Reportir	ng Period	
Major Construction Activities	Sep	Oct	Nov	Dec
	2024	2024	2024	2024
Waterproof work for Box Culvert under section 8 (confined space)	✓			
Construction of Pumping Stations	\checkmark			
Underground services (e.g. watermains, storm drain, sewer laying works)	\checkmark			
Road works and utilities works at Road D3 (MPS) and Road L12d	\checkmark			
Outstanding works and rectification works along Road D3 (MPS)	✓			
Backfilling at Elevated Landscape Deck	✓			
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	~			
Construction of inspection shaft for Seawater Intake Box Culvert	✓			
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓			
Testing & commissioning for Lift LT-4	✓			
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at		~	~	
Open Space and Promenade				
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space				
and Promenade		~	~	~
External finishing works of Saltwater & Sewage Pumping Station		✓	✓	✓
Soft landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Elevated Landscape Deck		✓	✓	
Internal finishing works of Observation Deck		✓	✓	√
Internal finishing works at Toilet cum and Changing Room		✓	✓	√
Construction of retaining walls at Open Space and Promenade		✓		
Installation of glass balustrade along seafront of Open Space and Promenade		✓	✓	√
Installation of light pole and bollard at Open Space and Promenade			✓	√
Soft landscaping works at Open Space and Promenade and Elevated Landscape				√


	Reporting Period						
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024			
Deck	2024	2024	2024	2024			
Hard landscaping works at Open Space and Promenade and Elevated Landscape				1			
Deck				,			
E&M works of Saltwater & Sewage Pumping Station				\checkmark			

	Reporting Period					
Factors might affect the monitoring results	Sep	Oct	Nov	Dec		
	2024	2024	2024	2024		
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~		

30-minute Noise

Noise I	Monitoring St	atio	n	M11 – The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*				
Date	Measureme	ent]	Period	Weather	$L_{Aeq}, dB(A)$	$L_{A10,} dB(A)$	$L_{A90,} dB(A)$	
02/09/2024	13:24	-	13:54	Sunny	72.7	75.7	62	
13/09/2024	14:02	1	14:32	Sunny	73.6	76.9	65.2	
19/09/2024	9:36	-	10:06	Sunny	73.3	76.9	65.8	
25/09/2024	14:14	-	14:44	Cloudy	74.1	78.0	67.2	
30/09/2024	9:47	1	10:17	Sunny	73.1	76.2	64.4	
10/10/2024	9:47	1	10:17	Cloudy	74.2	77.8	66.3	
16/10/2024	13:54	1	14:24	Sunny	72.8	76.4	62.6	
22/10/2024	10:14	-	10:44	Sunny	73.4	76.8	68.6	
28/10/2024	14:22	-	14:52	Cloudy	73.8	77.5	70.2	
08/11/2024	10:13	-	10:43	Sunny	72.8	74.4	66.2	
14/11/2024	14:09	1	14:39	Cloudy	72.9	74.8	66.4	
20/11/2024	10:22	1	10:52	Cloudy	73.2	75.1	65.3	
26/11/2024	15:01	1	15:31	Sunny	74.7	76.8	66.8	
02/12/2024	9:57	1	10:27	Sunny	74.0	75.8	67.1	
13/12/2024	14:04	-	14:34	Fine	73.3	76.2	66.8	
19/12/2024	10:11	-	10:41	Sunny	72.4	74.2	64.6	
24/12/2024	14:26	-	14:56	Sunny	73.1	75.7	67.4	
30/12/2024	14:18	-	14:48	Sunny	73.6	77.4	63.8	


NOTE: * Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in September 2022.



		Reportir	ng Period	
Major Construction Activities	Sep	Oct	Nov	Dec
	2024	2024	2024	2024
Waterproof work for Box Culvert under section 8 (confined space)	✓			
Construction of Pumping Stations	✓			
Underground services (e.g. watermains, storm drain, sewer laying works)	✓			
Road works and utilities works at Road D3 (MPS) and Road L12d	✓			
Outstanding works and rectification works along Road D3 (MPS)	✓			
Backfilling at Elevated Landscape Deck	✓			
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	~			
Construction of inspection shaft for Seawater Intake Box Culvert	✓			
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓			
Testing & commissioning for Lift LT-4	✓			
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at		~	~	
Open Space and Promenade		-	-	
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space		~	~	~
and Promenade				
External finishing works of Saltwater & Sewage Pumping Station		\checkmark	\checkmark	\checkmark
Soft landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Open Space and Promenade		✓	✓	
Hard landscaping works at Elevated Landscape Deck		✓	\checkmark	
Internal finishing works of Observation Deck		✓	✓	~
Internal finishing works at Toilet cum and Changing Room		✓	\checkmark	~
Construction of retaining walls at Open Space and Promenade		✓		
Installation of glass balustrade along seafront of Open Space and Promenade		✓	✓	~
Installation of light pole and bollard at Open Space and Promenade			✓	\checkmark
Soft landscaping works at Open Space and Promenade and Elevated Landscape Deck				\checkmark
Hard landscaping works at Open Space and Promenade and Elevated Landscape Deck				✓
E&M works of Saltwater & Sewage Pumping Station				✓

Factors might affect the monitoring results		Reporting Period					
Factors might affect the monitoring results	Sep	Oct	Nov	Dec			
	2024	2024	2024	2024			
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	~			

Noise Monitoring Station M					2 – Hong Kong C	Children's Hospi	tal
Date	Measurem	ent	Period	Weather	$L_{Aeq}, dB(A)$	$L_{A10,} dB(A)$	$L_{A90,} dB(A)$
02/09/2024	10:05	-	10:35	Sunny	64.9	68.0	58.2
13/09/2024	11:22	-	11:52	Sunny	63.1	67.6	60.3
19/09/2024	14:18	-	14:48	Sunny	62.4	64.3	59.1
25/09/2024	10:11	-	10:41	Cloudy	63.9	68.4	60.7
30/09/2024	15:05		15:35	Sunny	61.4	63.4	58.7
10/10/2024	14:03		14:33	Cloudy	61.5	65.8	60.3
16/10/2024	10:37		11:07	Sunny	60.8	62.2	59.0
22/10/2024	13:46		14:16	Sunny	69.5	71.6	59.9
28/10/2024	10:18		10:48	Cloudy	62.3	64.0	60.0
08/11/2024	13:52		14:22	Sunny	63.5	65.8	59.8
14/11/2024	10:08		10:38	Cloudy	67.1	68.6	60.2
20/11/2024	14:11		14:41	Cloudy	60.2	63.2	58.5
26/11/2024	10:15		10:45	Sunny	62.3	64.5	59.3
02/12/2024	14:08	-	14:38	Sunny	61.2	63.0	58.7
13/12/2024	10:22	-	10:52	Fine	64.0	65.3	61.4
19/12/2024	13:49	-	14:19	Sunny	63.2	64.7	60.4
24/12/2024	10:14	-	10:44	Sunny	62.1	64.0	59.6
30/12/2024	9:52	-	10:22	Sunny	61.9	63.7	58.8



		Reportir	ng Period	
Major Construction Activities	Sep 2024	Oct 2024	Nov 2024	Dec 2024
Waterproof work for Box Culvert under section 8 (confined space)	✓			
Construction of Pumping Stations	✓			
Underground services (e.g. watermains, storm drain, sewer laying works)	✓			
Road works and utilities works at Road D3 (MPS) and Road L12d	✓			
Outstanding works and rectification works along Road D3 (MPS)	✓			
Backfilling at Elevated Landscape Deck	✓			
Construction of Toilet cum Changing Room; Construction of Outfall and Harbour Steps	✓			
Construction of inspection shaft for Seawater Intake Box Culvert	✓			
Installation of lift cart and E&M works for Lift LT-1 & LT-2	✓			
Testing & commissioning for Lift LT-4	✓			
Construction of footing for Glass-reinforced Reinforced Cement (GRC) seating at		~	~	
Open Space and Promenade				
Installation of Glass-reinforced Reinforced Cement (GRC) seating at Open Space		~	~	\checkmark
and Promenade				
External finishing works of Saltwater & Sewage Pumping Station		✓	✓	~
Soft landscaping works at Open Space and Promenade		\checkmark	✓	
Hard landscaping works at Open Space and Promenade		\checkmark	\checkmark	
Hard landscaping works at Elevated Landscape Deck		\checkmark	\checkmark	
Internal finishing works of Observation Deck		\checkmark	\checkmark	\checkmark
Internal finishing works at Toilet cum and Changing Room		\checkmark	\checkmark	\checkmark
Construction of retaining walls at Open Space and Promenade		\checkmark		
Installation of glass balustrade along seafront of Open Space and Promenade		\checkmark	\checkmark	\checkmark
Installation of light pole and bollard at Open Space and Promenade			\checkmark	\checkmark
Soft landscaping works at Open Space and Promenade and Elevated Landscape Deck				\checkmark
Hard landscaping works at Open Space and Promenade and Elevated Landscape Deck				~
E&M works of Saltwater & Sewage Pumping Station				\checkmark
		Reportir	ig Period	
Factors might affect the monitoring results	San	Oct	Nov	Dac
Factors might affect the monitoring results	Sep 2024	2024	2024	Dec 2024
Non-project related construction activities in the adjacent construction sites were observed.	~	~	~	\checkmark

Appendix F – Event and Action Plans for Construction Dust Monitoring, Construction Noise and Landscape and Visual Impact

Event and Action Plans fo	r Construction Dust Monitoring			
F 4		Ac	tion	
Event	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded by one sampling	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Repeat measurement to confirm finding. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
Action Level being exceeded by two or more consecutive sampling	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; Assess the effectiveness of Contractor's remedial actions; If exceedance continues, arrange meeting with IEC and Supervisor /ER; If exceedance stops, cease additional monitoring. 	 submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the Supervisor /ER on the effectiveness of the proposed remedial 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; Conduct meeting with ET and IEC if exceedance continues. 	 Discuss with ET and IEC on proper remedial actions; Submit proposals for remedial actions to Supervisor /ER and IEC within three working day of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit Level being exceeded by one sampling	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC, Supervisor /ER, and EPD; Repeat measurement to confirm finding; 	e	notification of exceedance in writing; 2. Notify Contractor;	 Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC

Event and Action Plans fo	r Construction Dust Monitoring			
Event		Ac	tion	
Event	ЕТ	IEC	Supervisor / ER	Contractor
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	on the effectiveness of the proposed remedial measures.	 implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. 	within three working days of notification;4. Implement the agreed proposals.
Limit Level being exceeded by two or more consecutive sampling	 Notify IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; Increase monitoring frequency to daily; Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken; Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results; If exceedance stop, cease additional monitoring. 	submitted by ET; 2. Check Contractor's working method;	 notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 	 Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; Implement the agreed proposals; Submit further remedial actions if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.

F (Act	tion			
Event	ЕТ	IEC	Supervisor / ER	Contractor		
Action Level being exceeded	 Notify Supervisor / ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, Supervisor / ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is 	results submitted by the ET; 2. Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly;	notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	 Submit noise mitigation proposal to IEC and Supervisor / ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified.) 		
Limit Level being exceeded	 identified.) Inform IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contract's working procedure; Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; 	remedial actions with Supervisor /ER, ET and Contractor;	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days o notification; Implement the agreed proposal; Submit further proposal i problem still not unde control; Stop the relevant portion o works as instructed by the Supervisor /ER until the exceedance is abated. 		

Event and Action Plans fo	or Construction Noise										
Event		Action									
Event	ЕТ	IEC	Supervisor / ER	Contractor							
	 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD, and Supervisor /ER informed of the results; 8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified.) 			/							

		Act	tion	
Event	ET	IEC	Supervisor / ER	Contractor
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary. 	1. Undertake remedial design if necessary.	
Non-conformity on one occasion	 Identify Source. Inform IEC and Supervisor /ER. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. 	Contractor on possible remedial measures.	 Notify Contractor. Ensure remedial measures are properly implemented. 	 Amend working methods. Rectify damage and undertake any necessary replacement.
Repeated Non-conformity	 Identify Source. Inform IEC and Supervisor /ER. Increase monitoring frequency. Discuss remedial actions with IEC, Supervisor /ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, cease additional monitoring. 	method. 3. Discuss with ET and Contractor on possible remedial measures.	 Notify Contractor. Ensure remedial measures are properly implemented. 	 Amend working methods. Rectify damage and undertake any necessary replacement.

Appendix G – Waste Flow Table

Name of Department: CEDD

Contract No.: ED/2018/01

	Act	ctual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)) (in '000kg)	(in '000kg) (in '000kg)	(in '000m ³)
Jan	2.311	0.111			2.311						0.184
Feb	2.232	0.177			2.232						0.173
Mar	2.893	0.032			2.893			0.051			0.259
Apr	3.482	0.016			3.482						0.238
May	2.899	0.595			2.899		-				0.143
Jun	1.610	0.248			1.610	1.106					0.190
Sub- total	15.427	1.179			15.427	1.106	1.1.0-1.0.	0.051			1.187
July	2.088	0.272			2.088	6.397					0.371
Aug	2.412	0.451			2.412	4.188					0.255
Sep	5.526	0.843			5.526	2.372					0.241
Oct	4.242	0.165			4.242	1.920					0.326
Nov	2.474	0.313			2.474	0.452					0.261
Dec	1.473	0.283			1.473	2.100					0.308
Total	33.642	3.506	an same and the second		33.642	18.535	ELV BE	0.051			2.949
			Forecast	of Total Quant	ities of C&D	Materials to	be Generate	ed from the Cont	ract*		
Total Quantity Generated	y Hard Rock and Broken Con	1997 N. SOL 1997 N. SOL 1997 N. SOL	00.0000	20,222,220	Impo	rted Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m	³) (in '00	00' ni) (in '00	00m³) (in '00	10m ³) (in '0)00m ³) (i	n '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ⁸)
330.000	7.500	18.0	00 109.	158 136.	000 53	.000	112.000	2.000	4.000	0.600	10.000

Monthly Summary Waste Flow Table for December 2024

Notes: (1) The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual

(2) The waste flow table shall also include C&D materials to be imported for use at the Site

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and water barrier

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m³ (ER Part 8 Clause 8.7.5(d)(ii) refers)

(5) Assume inert C&D materials density and non-inert C&D materials are 1.9 ton/m³ and 1.5 ton/m³

Appendix H – Environmental Mitigation Implementation Schedule (EMIS)

Implementation Schedule for Air Quality Measures						
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status			
\$3.2		8 times daily watering of the work site with active dust emitting	^			
		activities.				
\$3.2	S4.8	Implementation of dust suppression measures stipulated in Air	^			
		Pollution Control (Construction Dust) Regulation. The following				
		mitigation measures, good site practices and a comprehensive dust				
		monitoring and audit programme are recommended to minimize				
		cumulative dust impacts.				
		- Stockpiling site(s) should be lined with impermeable sheeting	^ *			
		and bunded. Stockpiles should be fully covered by				
		impermeable sheeting to reduce dust emission.				
		- Misting for the dusty material should be carried out before	^			
		being loaded into the vehicle.				
		- Any vehicle with an open load carrying area should have	^			
		properly fitted side and tail boards.				
		- Material having the potential to create dust should not be loaded	^			
		from a level higher than the side and tail boards and should be				
		dampened and covered by a clean tarpaulin.				
		- The tarpaulin should be properly secured and should extent at	^			
		least 300 mm over the edges of the sides and tailboards. The				
		material should also be dampened if necessary, before				
		transportation.				
		- The vehicles should be restricted to maximum speed of 10 km	^			
		per hour and confined haulage and delivery vehicle to				
		designated roadways insider the site. On- site unpaved roads				
		should be compacted and kept free of lose materials.				
		 Vehicle washing facilities should be provided at every vehicle 	^			
		exit point.				
		- The area where vehicle washing takes place and the section of	^			
		the road between the washing facilities and the exit point should				
		be paved with concrete, bituminous materials or hardcores.				
			^*			
		- Every main haul road should be scaled with concrete and kept				
		clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.				
		- Every stock of more than 20 bags of cement should be covered	2 N 18			
		entirely by impervious sheeting placed in an area sheltered on				
		the top and the three sides.				
		- Every vehicle should be washed to remove any dusty materials	^			
		from its body and wheels before leaving the construction sites.				

EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.3		Use of quiet PME, movable barriers barrier for Asphalt Paver,	^
		Breaker, Excavator and Hand-held breaker and full enclosure for Air	
		Compressor, Bar Bender, Concrete Pump, Generator and Water	
		Pump.	
S3.3		Good Site Practice:	
S3.3		- Only well-maintained plant should be operated on-site and	^*
		plant should be serviced regularly during the construction	
		program.	
		- Silencers or mufflers on construction equipment should be	^
		utilized and should be properly maintained during the	
		construction program.	
		- Mobile plant, if any, should be sited as far away from NSRs as	^
		possible.	
		- Machines and plant (such as trucks) that may be in intermittent	^
		use should be shut down between works periods or should be	
		throttled down to a minimum.	
		- Plant known to emit noise strongly in one direction should,	^
		wherever possible, be orientated so that the noise is directed	
		away from the nearby NSRs.	
		- Material stockpiles and other structures should be effectively	^
		utilized, wherever practicable, in screening noise from on-site	
		construction activities.	
		- Scheduling of Construction Works during School	^
		Examination Period	

Implementation Schedule for Water Quality Measures					
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status		
S3.4		Construction Runoff	^ *		
		Exposed soil areas should be minimised to reduce the potential for			
		increased siltation, contamination of runoff, and erosion.			
		Construction runoff related impacts associated with the above			
		ground construction activities can be readily controlled through the			
		use of appropriate mitigation measures which include:			
S3.4		- use of sediment traps.	^		
S3.4		- adequate maintenance of drainage systems to prevent flooding	^		

EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.		Environmental Protection Measures / Mitigation Measures	Status
			and overflow.	
	S5.8	-	Surface run-off from construction sites should be discharged	^
			into storm drains via adequately designed sand/silt removal	
			facilities such as sand traps, silt traps and sedimentation basins.	
	S5.8	-	Channels or earth bunds or sand bag barriers should be provided	^
			on site to properly direct stormwater to such silt removal	
			facilities. Perimeter channels should be provided on site	
			boundaries where necessary to intercept storm run-off from	
			outside the site so that it will not wash across the site. Catchpits	
			and perimeter channels should be constructed in advance of site	
			formation works and earthworks.	
	S5.8	-	Silt removal facilities, channels and manholes should be	^
			maintained and the deposited silt and grit should be removed	
			regularly, at the onset of and after each rainstorm to prevent	
			local flooding. Any practical options for the diversion and	
			re-alignment of drainage should comply with both engineering	
			and environmental requirements in order to provide adequate	
			hydraulic capacity of all drains. Minimum distance of 100 m	
			should be maintained between the discharge points of	
			construction site run-off and the existing saltwater intakes.	
	S5.8	-	Earthworks final surfaces should be well compacted and the	^
			subsequent permanent work or surface protection should be	
			carried out immediately after the final surfaces are formed to	
			prevent erosion caused by rainstorms. Appropriate drainage like	
			intercepting channels should be provided where necessary.	
	S5.8	-	Measures should be taken to minimize the ingress of rainwater	^
			into trenches. If excavation of trenches in wet seasons is	
			necessary, they should be dug and backfilled in short sections.	
			Rainwater pumped out from trenches or foundation excavations	
			should be discharged into storm drains via silt removal facilities.	
	S5.8	-	Open stockpiles of construction materials (e.g. aggregates,	^
			sand and fill material) on sites should be covered with tarpaulin	
			or similar fabric during rainstorms.	
	S5.8	-	Manholes (including newly constructed ones) should always be	^
			adequately covered and temporarily sealed so as to prevent silt,	
			construction materials or debris from getting into the drainage	
			system, and to prevent storm run-off from getting into foul	
			sewers. Discharge of surface run-off into foul sewers must	

Implementatio	Implementation Schedule for Water Quality Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status		
		always be prevented in order not to unduly overload the foul			
		sewerage system.			
	S5.8	- Good site practices should be adopted to remove rubbish and	^		
		litter from construction sites so as to prevent the rubbish and			
		litter from spreading from the site area. It is recommended to			
		clean the construction sites on a regular basis.			
S3.4		Construction site should be provided with adequately designed	^		
		perimeter channel and pre-treatment facilities and proper			
		maintenance. The boundaries of critical areas of earthworks should			
		be marked and surrounded by dykes or embankments for flood			
		protection. Temporary ditches should be provided to facilitate runoff			
		discharge into the appropriate watercourses, via a silt retention pond.			
		Permanent drainage channels should incorporate sediment basins or			
		traps and baffles to enhance deposition rates. The design of efficient			
		silt removal facilities should be based on the guidelines in Appendix			
		A1 of ProPECC PN 1/94.			
S3.4	S5.8	Ideally, construction works should be programmed to minimise	^		
		surface excavation works during the rainy season (April to			
		September). All exposed earth areas should be completed as soon as			
		possible after earthworks have been completed, or alternatively,			
		within 14 days of the cessation of earthworks where practicable.			
		If excavation of soil cannot be avoided during the rainy season, or at			
		any time of year when rainstorms are likely, exposed slope surfaces			
		should be covered by tarpaulin or other means.			
		If excavation in soil cannot be avoided in these months or at any			
		time of year when rainstorms are likely, for the purpose of			
		preventing soil erosion, temporary exposed slope surfaces should be			
		covered e.g. by tarpaulin, and temporary access roads should be			
		protected by crushed stone or gravel, as excavation proceeds.			
		Intercepting channels should be provided (e.g. along the crest / edge			
		of excavation) to prevent storm runoff from washing across exposed			
		soil surfaces. Arrangements should always be in place in such a way			
		that adequate surface protection measures can be safely carried out			
		well before the arrival of a rainstorm.			
\$3.4			^		
55.4		Sediment tanks of sufficient capacity, constructed from pre-formed individual calls of approximately 6 to 8 m^3 capacity are			
		individual cells of approximately 6 to 8 m^3 capacity, are			
		recommended as a general mitigation measure which can be used			
		for settling surface runoff prior to disposal. The system capacity is			

Implementatio	Implementation Schedule for Water Quality Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status		
		flexible and able to handle multiple inputs from a variety of sources			
		and particularly suited to applications where the influent is pumped.			
S3.4		Open stockpiles of construction materials (for examples, aggregates,	^		
		sand and fill material) of more than 50 m ³ should be covered with			
		tarpaulin or similar fabric during rainstorms. Measures should be			
		taken to prevent the washing away of construction materials, soil,			
		silt or debris into any drainage system.			
S3.4		Manholes (including newly constructed ones) should always be	^		
		adequately covered and temporarily sealed so as to prevent silt,			
		construction materials or debris being washed into the drainage			
		system and storm runoff being directed into foul sewers.			
S3.4		Precautions to be taken at any time of year when rainstorms are	^		
		likely, actions to be taken when a rainstorm is imminent or forecast,			
		and actions to be taken during or after rainstorms are summarised in			
		Appendix A2 of ProPECC PN 1/94. Particular attention should be			
		paid to the control of silty surface runoff during storm events.			
S3.4		Oil interceptors should be provided in the drainage system and	NA		
		regularly cleaned to prevent the release of oils and grease into the			
		storm water drainage system after accidental spillages. The			
		interceptor should have a bypass to prevent flushing during periods			
		of heavy rain.			
S3.4	S5.8	Wheel Washing Water	^		
		All vehicles and plant should be cleaned before leaving a			
		construction site to ensure no earth, mud, debris and the like is			
		deposited by them on roads. An adequately designed and located			
		wheel washing bay should be provided at every site exit, and			
		wash-water should have sand and silt settled out and removed at			
		least on a weekly basis to ensure the continued efficiency of the			
		process. The section of access road leading to, and exiting from, the			
		wheel-wash bay to the public road should be paved with sufficient			
		backfall toward the wheel-wash bay to prevent vehicle tracking of			
		soil and silty water to public roads and drains.			
\$3.4		Drainage	^		
		It is recommended that on-site drainage system should be installed			
		prior to the commencement of other construction activities.			
		Sediment traps should be installed in order to minimise the sediment			
		loading of the effluent prior to discharge into foul sewers. There			
		should be no direct discharge of effluent from the site into the sea.			
		should be no uncer disentinge of enfluent noin the site into the sea.			

Implementation Schedule for Water Quality Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status	
S3.4		All temporary and permanent drainage pipes and culverts provided	^	
		to facilitate runoff discharge should be adequately designed for the		
		controlled release of storm flows. All sediment control measures		
		should be regularly inspected and maintained to ensure proper and		
		efficient operation at all times and particularly following rain		
		storms. The temporarily diverted drainage should be reinstated to its		
		original condition when the construction work has finished or the		
		temporary diversion is no longer required.		
S3.4		All fuel tanks and storage areas should be provided with locks and	^	
		be located on sealed areas, within bunds of a capacity equal to 110%		
		of the storage capacity of the largest tank, to prevent spilled fuel oils		
		from reaching the coastal waters of the Victoria Harbour WCZ.		
S3.4	S5.8	Sewage Effluent	^	
		Construction work force sewage discharges on site are expected to		
		be connected to the existing trunk sewer or sewage treatment		
		facilities. The construction sewage may need to be handled by		
		portable chemical toilets prior to the commission of the on-site		
		sewer system. Appropriate numbers of portable toilets should be		
		provided by a licensed contractor to serve the large number of		
		construction workers over the construction site. The Contractor		
		should also be responsible for waste disposal and maintenance		
		practices.		
		Notices should be posted at conspicuous locations to remind the		
		workers not to discharge any sewage or wastewater into the		
		surrounding environment. Regular environmental audit of the		
		construction site will provide an effective control of any		
		malpractices and can encourage continual improvement of		
		environmental performance on site. It is anticipated that sewage		
		generation during the construction phase of the project would not		
		cause water pollution problem after undertaking all required		
		measures.		
S3.4		Stormwater Discharges	^	
		Minimum distances of 100 m should be maintained between the		
		existing or planned stormwater discharges and the existing or		
		planned seawater intakes		
S3.4		Debris and Litter	^	
		In order to maintain water quality in acceptable conditions with		
		regard to aesthetic quality, contractors should be required, under		

Implementation Schedule for Water Quality Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status	
		conditions of contract, to ensure that site management is optimised		
		and that disposal of any solid materials, litter or wastes to marine		
		waters does not occur.		
	S5.8	Boring and Drilling Water	^	
		Water used in ground boring and drilling for site investigation or		
		rock / soil anchoring should as far as practicable be re-circulated		
		after sedimentation. When there is a need for final disposal, the		
		wastewater should be discharged into storm drains via silt removal		
		facilities.		
	S5.8	Acid Cleaning, Etching and Pickling Wastewater	NA	
		Acidic wastewater generated from acid cleaning, etching, pickling		
		and similar activities should be neutralized to within the pH range		
		of 6 to 10 before discharging into		
		foul sewers.		
	S5.8	Effluent Discharge	^	
		There is a need to apply to EPD for a discharge licence for discharge		
		of effluent from the construction site under the WPCO. The		
		discharge quality must meet the requirements specified in the		
		discharge licence. All the runoff and wastewater generated from the		
		works areas should be treated so that it satisfies all the standards		
		listed in the TM-DSS. Minimum distance of 100 m should be		
		maintained between the discharge points of construction site effluent		
		and the existing seawater intakes and the planned WSR mentioned in		
		S5.3.1 as appropriate. The beneficial uses of the treated effluent for		
		other on-site activities such as dust suppression, wheel washing and		
		general cleaning etc., can minimise water consumption and reduce		
		the effluent discharge volume. If monitoring of the treated		
		effluent quality from the works areas is required during the		
		construction phase of the Project, the monitoring should be carried		
		out in accordance with the relevant WPCO licence which is under		
		the ambit of regional office (RO) of EPD.		
	S5.8	Accidental Spillage	^	
		Contractor must register as a chemical waste producer if chemical		
		wastes would be produced from the construction activities. The		
		Waste Disposal Ordinance (Cap 354) and its subsidiary regulations		
		in particular the Waste Disposal (Chemical Waste) (General)		
		Regulation, should be observed and complied with for control of		
		chemical wastes.		

Implementation EIA for KTD Development Ref.	on Schedule for EIA for KTD – Roads D3A & D4A Ref.	Water Quality Measures Environmental Protection Measures / Mitigation Measures	Status
AUT.		Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	
	S5.8	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. 	^
	S5.8	- Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.	^
	S5.8	- Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	^

Implementatio	Implementation Schedule for Waste Management Measures					
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status			
S3.5		Good Site Practices				
		It is not anticipated that adverse waste management related impacts				
		would arise, provided that good site practices are adhered to.				
		Recommendations for good site practices during construction				
		activities include:				
\$3.5		- Nomination of an approved person, such as a site manager, to	^			
		be responsible for good site practices, arrangements for				
		collection and effective disposal to an appropriate facility, of all				
		wastes generated at the site.				
	S6.7	- Prepare a Waste Management Plan, which becomes a part of the	^			
		Environmental Management Plan, in accordance with the				
		requirements stipulated in ETWB TC(W) No. 19/2005,				
		approved by the Engineer/Supervising Officer of the Project				
		based on current practices on construction sites.				

Implementatio	Implementation Schedule for Waste Management Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status		
S3.5	S6.7	- Training of site personnel in proper waste management and	^		
		chemical waste handling procedures.			
S3.5	S6.7	- Provision of sufficient waste disposal points and regular	^*		
		collection for disposal.			
S3.5	S6.7	- Appropriate measures to minimise windblown litter and dust	^		
		during transportation of waste by either covering trucks or by			
		transporting wastes in enclosed containers.			
S3.5		- A recording system for the amount of wastes generated,	^		
		recycled and disposed of (including the disposal sites).			
	S6.7	- Regular cleaning and maintenance programme for drainage	^		
		systems, sumps and oil interceptors.			
	S6.7	- Training should be provided to workers about the concepts of	^		
		site cleanliness and appropriate waste management procedures,			
		including waste reduction, reuse and recycle.			
S3.5		Waste Reduction Measures	^		
		Good management and control can prevent the generation of a			
		significant amount of waste. Waste reduction is best achieved at the			
		planning and design stage, as well as by ensuring the			
		implementation of good site practices. Recommendations to achieve			
		waste reduction include:			
S3.5	S6.7	- Sort C&D waste from demolition of the remaining structures to	NA		
		recover recyclable portions such as metals.			
S3.5	S6.7	- Segregation and storage of different types of waste in different	^		
		containers, skips or stockpiles to enhance reuse or recycling of			
		materials and their proper disposal.			
S3.5	S6.7	- Encourage collection of aluminium cans, PET bottles and paper	^		
		by providing separate labelled bins to enable these wastes to be			
		segregated from other general refuse generated by the work			
		force.			
\$3.5		- Any unused chemicals or those with remaining functional	^		
		capacity should be recycled.			
\$3.5	S6.7	- Proper storage and site practices to minimise the potential for	^		
		damage or contamination of construction materials.			
\$3.5		Construction and Demolition Materials			
		Mitigation measures and good site practices should be incorporated			
		in the contract document to control potential environmental impact			
		from handling and transportation of C&D material. The mitigation			
		measures include:			

Implementatio	Implementation Schedule for Waste Management Measures				
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.		Environmental Protection Measures / Mitigation Measures	Status	
S3.5		-	Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	^	
\$3.5		-	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	^*	
S3.5		-	Skip hoist for material transport should be totally enclosed by impervious sheeting.	^	
\$3.5		-	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	^	
S3.5		-	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^	
\$3.5		-	The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	^	
\$3.5		-	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^	
\$3.5		-	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	^	
\$3.5		-	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	^	

EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
	S6.7	- Plan and stock construction materials carefully to minimize	^
		amount of waste generated and avoid unnecessary generation	
		of waste.	
\$3.5		Chemical Waste	^
		After use, chemical wastes (for example, cleaning fluids, solvents,	
		lubrication oil and fuel) should be handled according to the Code of	
		Practice on the Packaging, Labelling and Storage of Chemical	
		Wastes. Spent chemicals should be collected by a licensed collector	
		for disposal at the CWTF or other licensed facility, in accordance	
		with the Waste Disposal (Chemical Waste) (General) Regulation.	
	S6.7	Separation of chemical wastes for special handling and appropriate	^
		treatment.	
S3.5		General Refuse	^
		General refuse should be stored in enclosed bins or compaction units	
		separate from C&D material. A licensed waste collector should be	
		employed by the contractor to remove general refuse from the site,	
		separately from C&D material. Effective collection and storage	
		methods (including enclosed and covered area) of site wastes would	
		be required to prevent waste materials from being blown around by	
		wind, wastewater discharge by flushing or leaching into the marine	
		environment, or creating odour nuisance or pest and vermin	
		problem.	

Implementatio	Implementation Schedule for Landscape and Visual Measures					
EIA for KTD Development Ref.	EIA for KTD - Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status			
\$3.8.12		All existing trees should be carefully protected during construction	^			
\$3.8.12		Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	NA			
\$3.8.12		Control of night-time lighting.	^			
S3.8.12		Erection of decorative screen hoarding.	^			
	S7.9	 <u>Construction Site Control</u> CM1 - Minimized construction area and contractor's temporary works areas. 	^			
		- CM2- Control of night-time lighting and glare by hooding all	^			

Implementation Schedule for Landscape and Visual Measures					
EIA for KTDEIA for KTDEIDevelopment- Roads D3ARef.& D4A Ref.		Environmental Protection Measures / Mitigation Measures	Status		
		lights.			
		- CM3 - Erection of decorative mesh screens or construction	^		
		hoardings around works areas in visually unobtrusive colours.			
		- CM4 - Reduction of construction period to practical minimum.	^		
		- CM5 - Limitation of / Ensuring no run-off into surrounding	^		
		landscape and adjacent seawater areas.			
		- CM6 - Temporary or advance landscape should be provided	NA		
		along the temporary access roads to the Cruise Terminal until			
		such time as road D3 is open.			

Remarks	:		
^	Compliance of mitigation measure.	Х	Non-compliance of mitigation measure.
N/A	Not Applicable at this stage.	٠	Non-compliance but rectified by the contractor.
N/A (1)	Not observed.		
*	Recommendation was made during site audit	#	Recommendation was made during audit and to be
	but improved/rectified by the contractor.		improved/ rectified by the contractor.

Appendix I – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Period: October 2024 to December 2024

Contract No.	Record of Complaint (Yes/No)	Record of Warning (Yes/No)	Notification of Summons and Successful Prosecutions (Yes/No)
ED/2018/01	No	No	No

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions up to reporting period.

Contract No.	Record of Complaint	Record of Warning	Notification of Summons and Successful Prosecutions
ED/2018/01	17	0	0

Complaint	: Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Da Status
C0001	A dust complaint was referred from the Contractor on 21 October 2020 regarding a pubic complaint via 1823 hotline (Case no. 3-6518939602) on 20 October 2020.	 covered properly. Haul road was not wetted. Materials transported on trucks were not provided with mechanical covers. 	 Based on the information provided by the Contractor on 22 October 2020, the water sprinklers system was sprayed every 15 minutes with 70 seconds interval automatically. For the area that water sprinklers system was not covered, manual water spraying was provided. Dump trucks were covered with mechanical cover after loading the materials. The stockpile area was covered by the tarpaulin during night time. Based on the monitoring results on 16 October 2020, the 1-hour and 24-hour TSP results were below the Action Levels and Limit Levels. Regular site inspection was conducted by ET on 22 October 2020, no adverse observation against the dust impact was recorded. Recommendations To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended: Increase the frequency and duration for automatic water spraying system. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. Ensure stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. Action taken As per the Contractor, the water sprinklers are now adjusted to start at 8:00am and end at 6:00pm for Monday to Saturday while from 8:00am to 5:00pm on Sunday. Water spraying are set with 5-minute time interval with duration 30-60 seconds. 	 Closed-on 5 N 2020 No furt complain was received
C0002	A dust complaint was referred from the Contractor on 8 September 2021 through E-Mail	Complaint of dust problem at the pavement of Muk Tai Street near Sports Park.	As per contractor, part of the complaint area was within the site boundary of the project.	 Closed-o on 4 2021 No furt complai

	t Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
	regarding a complaint received by EPD (EPD ref.: K19/RE/00021205-21) on 7 September 2021.		 tarpaulin sheet. <u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however the contractor is recommended to implement the following measures to minimize the impact for air quality: Ensure stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. Ensure the work fulfill the relevant statutory requirements on control of air pollution. Take necessary measures to minimize the environmental nuisance arising from the construction site. 	was received.
C0003	A water discharge complaint was referred from the Contractor on 10 December 2021 through E-Mail regarding a complaint received by EPD (ref.: K19/RE/00029046-21) on 9 December 2021.	Complaint of muddy water being discharged into the sea of To Kwa Wan Typhoon Shelter via a DSD outfall near the roundabout of Shing Fung Road.	 <u>Investigation</u> Joint site inspection was conducted by ER, IEC, ET and the contractor on 14 December 2021, no adverse observation against the water impact was recorded. There was no muddy water discharge to DSD outfall near the roundabout of Shing Fung Road. 	 Closed-out on 5 Jan 2022 No further complaint was received.

Complaint	Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
			 Enhance the sand bag with several layers instead of one layer only and replace the filter frequently. Modify the wheel washing area such that the muddy water will be directly flow to the pit and then waste water treatment facility. Take necessary measures to minimize the environmental nuisance arising from the construction site. <u>Action taken</u> Sand bags and filter were used to block the manholes. Manholes had been adequately covered and replace the filter frequently. 	
C0004	A dust complaint was referred received by EPD on 16 December 2022	Contractor received Notification of Environmental Complaints from EPD (ref.: K19/RE/00029136-22) by E-Mail on 22 December 2021. Complaint of mud/ silt being brought out by vehicles from the project site casing mud/silt accumulation	 <u>Investigation</u> Regular site inspection was conducted by ET on 29 December 2022 As per the Contractor, mud / slit generated from nearby construction sites might be brought to Shing Fung Road roundabout. No adverse observation against the dust impact was recorded during site inspection. <u>Recommendations</u> To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended: Increase the frequency and duration for automatic water spraying system. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. Regular wash and clean the share haul road and roundabout in Shing Fung Road. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully.	 Closed-out on 13 January 2023. No further complaint was received

Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation	n / Recommendations / A	ctions		e-Out Date / Status
		on Shing Fung Road.	 5. Ensure stockpiling sites s bunded. Stockpiles should time except during working 6. Dusty materials transported <u>Action taken</u> Watering manually frequen Haul Road surfaces were w Wheel washing for the truct 	be fully covered by imp process. I on truck shall be covered tly. etted by water truck.	bermeable sheeting at all		
C0005	A noise complaint was received by EPD on 21 Dec 2022. Contractor received Notification of Environmental Complaints from EPD	Complaint of construction noise arising from the project site near Shing Kai Road and	 noise Regular site inspection was conducted by ET and the Contractor on 29 Dec 2022 1. The complaint was project-related as construction noise arose from the project site near Shing Kai Road and Muk Tai Street. 2. Status of CNPs in the work area near Shing Kai Road and Muk Tai Street were checked and all of them were valid. However, the CNPs only cover the 		-	After six months of receivin g the	
	(EPD ref.:	Muk Tai Street	Construction Noise Permit	Valid Form	Valid Till		complai
	K19/RE/00029422-22)	continued to 01:30	GW-RE1297-22	10 Dec 2022	08 Jun 2023		nt, there
	on 22 Dec 2022.	am on 21 Dec 2022.	GW-RE1299-22	17 Dec 2022	15 Jun 2023		was no
	IEC received the		Actions taken				further
	notification on 22 Dec		1. Refresher training about Cl				action
	2022 from EPD and		2. No construction activities v without valid CNP.	vere allowed in the restric	eted hours for those areas		from
	forwarded the						EPD.
	notification to CEDD,		Recommendations			-	Closed-out
	Contractor, ER and ET		To minimize the impact of consare recommended:	struction noise, the follow	ving mitigation measures		on 29 Jun
	on same day.		 are recommended: Provide regular training about CNP and other environmental issues to staff. Regularly check the status of ALL CNP and other environmental permits. 				2024.
C0006	A dust complaint was	Complaint of	Investigation			- Clo	osed-out on

Complaint Log for ED/2018/01						
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status		
	received by EPD on 6 Dec 2022. Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00027862-22) by E-Mail on 7 Dec 2022. IEC received the notification on 19 Jan 2023 and forwarded the notification to CEDD, ER and ET on same day.	construction dust arising from construction sites along Shing Fung Road.	 Site inspections were conducted by ET on 26 Jan 2023 and joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 8 Feb 2023. The concerned area (roundabout) is the common road for public vehicles. In addition, construction vehicles from several nearby construction sites also use the concerned road, especially a lots of dump trucks. Construction vehicles from Contractor (POC) project site are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission. No construction works was observed on 26 Jan 2023 and no adverse observation against the dust impact were found during the site inspection on both dates. Action taken Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. Wheel washing for the trucks and vehicles before leaving the project site directly through Shing Fung Road exit. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. Recommendations There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted manually in regular basis. Regular wash the share haul road and roundabout in Shing Fung Road. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to 	16 Mar 2023.		

Complaint	: Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
C0007	A dust complaint was received by EPD on 19	Complaint of dusty environment at the	 sedimentation tank and wastewater treatment facility before discharging to gully. 4. Dusty materials transported on truck shall be covered. <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 8	- Closed-out on 16 Mar 2023.
	Jan 2023. Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00001988-23) by E-Mail on 2 Feb 2023. IEC received the notification on 2 Feb 2023 and forwarded the notification to CEDD, ER and ET on the same day.	environment at the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.	 Feb 2023. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission. No adverse observation against the dust impact were found during the site inspection along the new road. Action taken Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. Wheel washing for the trucks and vehicles before leaving the project site. Contractor (POC) has restricted the construction vehicles from nearby construction along the new road. 	

	Complaint Log for ED/2018/01						
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status			
			 Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. Regular wash the share haul road in Shing Fung Road. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully. Dusty materials transported on truck shall be covered. 				
C0008	A dust complaint was received by EPD on 13 Feb 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00003909-23) by E-Mail on 17 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.	Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.	 <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023. 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance. 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. As per Contractor (POC), EPD conducted site visit on 16 Feb 2023. 5. No adverse observation against the dust / muddy water impact were found during the site inspection on both dates. <u>Action taken</u> 1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 2. Contractor (POC) has restricted the construction vehicles from nearby 	- Closed-out on 29 Mar 2023. -			

Complaint	: Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
			 activities since 4 Feb 2023. 3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 4. Wheel washing for the trucks and vehicles before leaving the project site. 5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: Date Road Washing by 8 Mar 2023 Sweeper truck with water spraying truck 9 Mar 2023 Sweeper truck with water spraying truck 14 Mar 2023 Sweeper truck with water spraying truck 6. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources. Recommendations There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: 1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. 2. Regular wash the share haul road in Shing Fung Road. 3. Dusty materials transported on truck shall be covered. 	
C0009	A dust complaint was received by EPD on 15 Feb 2023. Contractor (POC) received the Notification of	Complaint of mud / silt being brought out by vehicles from construction site at Shing Fung Road	 <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023. 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the 	- Closed-out on 29 Ma 2023.

Complaint Log for ED/2018/01							
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status			
t Ref. No.	Environmental Complaints from EPD (ref.: K19/RE/00004280-23) by E-Mail on 22 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.	Complaint roundabout (near Lamp Post DF4831) causing mud / silt accumulation along Shing Fung Road.	 concerned road. Those are the possible sources of dust nuisance. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. As per Contractor (POC), EPD conducted site visit on 16 Feb 2023. No adverse observation against the dust impact were found during the site inspection on both dates. <u>Action taken</u> Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. Wheel washing for the trucks and vehicles before leaving the project site. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: Date Road Washing by 8 Mar 2023 Sweeper truck with water spraying truck 9 Mar 2023 Sweeper truck with water spraying truck 22 Mar 2023 Sweeper truck with water spraying truck 6 During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and site condition and site spraying truck 	Status			
			resources. <u>Recommendations</u>				

	: Log for ED/2018/01			~ ~ ~
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date Status
			 There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: 1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. 2. Regular wash the share haul road in Shing Fung Road. Dusty materials transported on truck shall be covered. 	
C0010	A dust and muddy water complaint was	Complaint of dusty environment at the	<u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, and ET on 16 Mar	- Closed-or
	received by Hotline	new road (connecting	2023 and 23 Mar 2023.	on 6 Apr
	1823 on 9 Mar 2023.SER received the transferSfrom the Hotline 1823rdon 9 Mar 2023 andforwarded the E-mail toContractor (POC), ETrdand IEC on same day.rd	3 on 9 Mar 2023.Shing Fung Road and Shing Kai Road) and Shing Fung Road roundabout.9 Mar 2023 and varded the E-mail to ttractor (POC), ET IEC on same day.Worker wetted the road surface and might cause mud / silt problem.	 The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. The sandbags were provided around the manholes. No adverse observation against the dust / muddy water impact were found during the site inspection on both dates. 	2023.
			 <u>Action taken</u> 1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 	

	Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
			 4. Wheel washing for the trucks and vehicles before leaving the project site. 5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: Date Road Washing by 8 Mar 2023 8 Weeper truck with water spraying truck 9 Mar 2023 9 Sweeper truck with water spraying truck 14 Mar 2023 9 Sweeper truck with water spraying truck 22 Mar 2023 9 Sweeper truck with water spraying truck 6. The sandbags were provided around the manholes. 7. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources. Recommendations There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air and water quality: Dusty materials transported on truck shall be covered. Enhance the sandbags with several layers of filters and replace the filter frequently. 	
C0011	A muddy water complaint was received by EPD on 9 Mar 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.:	Complaint of water being sprayed onto vehicles passing by and mud / silt being washed into roadside gully near Shing Fung Road roundabout.	 <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER and ET on 23 Mar 2023. 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / mud / silt nuisance. 2. The sandbags were provided around the manholes. 3. No adverse observation against the muddy water impact were found during the site inspection on both dates. 	- Closed-out on 6 Apr 2023.

Complaint	t Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
	K19/RE/00006427-23) by E-Mail on 16 Mar 2023 and forwarded the E-mail to ER, ET and IEC on 17 Mar 2023. 20 21 22 23 24 25 26 27 28 29 20 21 22 22 23 24 25 26 27		 As per Contractor (POC), no manually road surfaces watering on Shing Fung Road after receiving complaint (16 Mar 2023). As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: Date Road Washing by 8 Mar 2023 8 Weeper truck with water spraying truck 9 Mar 2023 9 Sweeper truck with water spraying truck 14 Mar 2023 22 Mar 2023 3 Sweeper truck with water spraying truck 3. The sandbags were provided around the manholes. Recommendations There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for 	
C0012	A dust complaint was received by EPD on 31 May 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00013488-23)	Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction site nearby.	2023.1. As per Mr. Tony Tang from POC, the concerned area was the section of Shing Fung Road at the entrance of Gammon site accommodation.	- Closed-out on 19 June 2023.

Complain t Ref. No.	Log for ED/2018/01 Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
	by E-Mail on 6 June 2023 and forwarded the E-mail to ER, ET and IEC on same day.	Compania	of mud nuisance.4. No adverse observation against the dust impact were found during the site inspection.	Status
			Action taken	
			1. As per instruction from CEDD and AECOM, road washing along the new	
			road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung	
			Road by water truck was conducted twice a week start from 11 May 2023.	
			Date Road Washing by	
			19 May 2023 Sweeper truck with water spraying truck	
			23 May 2023 Sweeper truck with water spraying truck	
			25 May 2023 Sweeper truck with water spraying truck	
			30 May 2023 Sweeper truck with water spraying truck	
			2 June 2023 Sweeper truck with water spraying truck	
			6 June 2023 Sweeper truck with water spraying truck	
			9 June 2023 Sweeper truck with water spraying truck	
			13 June 2023Sweeper truck with water spraying truck	
			2. Wheel washing for the vehicles before leaving the construction site.	
			Recommendations	
			There was no direct evidence showing that the dust nuisance was caused by the	
			contractor at the complaint area, however Contractor (POC) is recommended to	
			implement the following measures to minimize the impact for air quality:	
			1. Regular wash the share haul road in Shing Fung Road and Shing Kai Road.	
			Dusty materials transported on truck should be covered.	
C0013	A water complaint was	- Complaint of		- Closed-out or
	received by EPD on 19	muddy water	Joint site inspection was conducted by Contractor (POC), ER and ET on 6 Jul	2 Aug 2023.
	June 2023.	being discharged	2023.	
	Contractor (DOC)	into Kai Tak		
	Contractor (POC) received the	Approach	Shing Fung Road at the nearby channel.	
	received the Notification of	Channel on 18 Jun 2023.	2. Heavy raining was recorded on 18 Jun 2023. The recorded rainfall was 35.8mm (sourced from manned weather station of Hong Kong Observatory	
	Environmental	- Complaint of	at https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=6). The	

	: Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
	Complaints from EPD (ref.: K19/RE/00014944-23) by E-Mail on 29 June 2023 and forwarded the E-mail to ER, ET and IEC on 4 July 2023.	construction work being conducted on the Sunday of 18 Jun 2023.	 implication of heavy rainfall storm runoff might wash across the exposed soil surfaces which was direct muddy water discharge. This is the possible source of water nuisance. 3. As per Mr. Tony Tang from POC, no construction work was conducted on 18 Jun 2023. Based on the attendance record, 6 employees including 4 watchman, labourer and driver, were on site on 18 Jun 2023 and they were not involved in the construction work. In the joint site inspection, no construction work was conducted on the nearby channel. 4. No adverse observation against the muddy water impact were found during the site inspection on 14 and 20 June 2023, and 6 July 2023. The sedimentation tank and wastewater treatment plant are operating efficiently during the site inspection. Action taken The ditch is maintained regularly and excavated deeper by workers. Pumps are placed at the ditch to prevent flooding and overflow. Enhanced training for site workers to prevent flushing during heavy rain by placing pumps in the ditch to prevent flooding and overflow during periods of heavy rain during Tool- Box-Talk training. Recommendations There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality: Regular cleaning and maintenance drainage systems at the nearby Kai Tak Approach Channel. 	
C0014	A polluting discharge complaint was received by EPD on 16 October 2023. Contractor (POC)	- Complaint of polluting discharge from the construction site of Stage 4	 <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER and ET on 26 October 2023. 1. The concerned area is near at Former Runway and South Apron, Kowloon City. Those are the possible sources should be illegal 	- Closed-out or 15 November 2023. -

Complain t Ref. No.	t Log for ED/2018/01 Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status
	received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00024581-23) by E-Mail on 19 October 2023 and forwarded the E-mail to ER, ET and IEC on 21 October 2023.	Infrastructure at the Former Runway and South Apron, Kowloon City ("illegal discharge from kai tak 6577 construction site the main contractor should be hip hing)	 discharge from Kai Tak 6577 construction site which the main contractor should be hip hing. The possible source of polluting discharge does not come from the Contractor (POC). 2. No adverse observation against the muddy water impact were found during the site inspection on dates. No surface runoff is observed, and the sedimentation tank and wastewater treatment plant were implemented normally. <u>Action taken</u> As per Contractor (POC), no wastewater generated at concerned area and ensure fulfil the conditions stipulated in the valid WPCO licence after receiving complaint (16 October 2023). The effluent discharge has been implemented properly. The silt curtain has been installed around the construction activities at the concerned area. (referring to Photo 2) The sedimentation tank and wastewater treatment has been implemented properly. The pump has been installed and collected sewage at the channel which can minimize water quality impacts and prevent overload the foul sewage system. (referring to Photo 3) The channel and ditches have been clear after receiving complaint. Recommendations There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality: The silt removal facilities, channels and manholes should be maintained regularly. 	

Complaint	t Log for ED/2018/01			
Complain t Ref. No.	Date of Complaint	Date of Complaint Description of Complaint Investigation / Recommendations / Actions		Close-Out Date / Status
C0015	A dust complaint was received by EPD on 12 December 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00030287-23) by E-Mail on 19 December 2023 and forwarded the E-mail to ER, ET and IEC on 20 December 2023.	- Complaint of construction dust nuisance on Shing Fung Road.	 Investigation Joint site inspection was conducted by Contractor (POC), ER, and ET on 21 December 2023. As per the email clarified by Mr. Tony Tang from POC on 20 December 2023, the concerned area (section of Shing Fung Road) was the junction of Road D3 and gate 2A& 2B. The new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 December 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / silt nuisance. The non-project of stockpiles is founded near the concerned road during the site inspection. As per Mr. Tony Tang from POC, recycled water was used in wheel washing machine near the entrance of Gammon site. The washing facilities and regular road watering are implemented. No adverse observation against the dust impact were found during the site inspection. The washing facilities and dust control measures are implemented properly. Action taken As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once per week in December 2023. 	- 17 January 2024

Complaint	Log for ED/2018/01							
Complain t Ref. No.	Date of Complaint	Description of Complaint	Inve	stigation / Recommendations / Actions	Close-Out Date / Status			
			Date	Road Washing by				
			07 December 2023	Sweeper truck with water spraying truck				
			16 December 2023	Sweeper truck with water spraying truck				
			21 December 2023	Sweeper truck with water spraying truck				
			29 December 2023	Sweeper truck with water spraying truck				
			2. Wheel washin	g for the vehicles before leaving the construction site.				
			Recommendations					
			There was no direct ev	idence showing that the dust nuisance was caused by the				
			contractor at the compl	contractor at the complaint area, however Contractor (POC) is recommended to				
			implement the followin					
			1. Regular wash the sl	nare haul road in Shing Fung Road and Shing Kai Road.				
			2. Dusty materials tran	nsported on truck should be covered.				
C0016	6A dust complaint was received by Hotline 1823 on 20 May 2024. ER (AECOM) and Contractor (POC) received the transferred from Hotline 1823 (Case No. 3-8226038234) on 20 May 2024 and 		 Joint site inspection was conducted by Contractor (POC), ER, and ET on 23 May 2024. 1. The complaint is not directly project-related since C&D stockpiling works from nearby construction sites. Those are the possible sources of dust nuisance. 2. As per the email reply by Mr. Tony Tang from POC on 21 May 2024, the concerned area (section of Shing Fung Road) was near EVA No. 10. The POC proposed to implement measures for 					

Complaint	Log for ED/2018/01									
Complain t Ref. No.	Date of Complaint	Description of Complaint	1 Investigation / Recommendations / Actions						Close-Out Date / Status	
		environmental management system.	environmental location (Near EVA No. 10) within office hour to sup emission no matter there is any loading or unloading					unloading 2024, 1-	of dusty hour and	
				Al	M3	AM	4(A)	A	M7	
				1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
			Measured result (µg/m ³)	44 -48	42	56-63	/	53 - 57	54	
			Action Level (µg/m ³)	297	182	326	187	315	181	
			Limit Level (µg/m ³)	500	260	500	260	500	260	
			 6. The effect implemente 7. No adverse inspection. T <u>Action taken</u> 1. Regularly mentioned 	d has been observation The dust co	n reviewe n against t ontrol mea	d. he dust im asures are	implement	found durir ted proper	ng the site ly.	

Complaint	t Log for ED/2018/01			
Complain t Ref. No.			Investigation / Recommendations / Actions	Close-Out Date / Status
	Date of Complaint		Investigation / Recommendations / Actions no dark smoke emission. 2. Arrange to cover the stockpile with tarpaulin sheet to prevent dust emission. 3. Arrange resources to spray water during excavator loading and unloading of dusty material which have including fill material and sub-base. <u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: 1. The share haul road in Shing Fung Road should be washed regularly. 2. Dust mitigation control should be done at the work site 8 times per day.	
			 Dust mitigation control should be done at the work site 8 times per day. Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	
C0017	A waste management complaint was received by Hotline 1823 on25 May 2024. The public complaint is received via 1823 (Case No.: 3-8234938050) on 25	- Rodent problem at the junction of Shing Kai Road & Shing Fung Road	 <u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, IEC and ET on 30 May 2024. 1. Accumulation of waste was found in the concerned area, the grade road (Shing Kai Road to NSR) and the junction of Road D3 (Shing Kai Road Junction). 2. No trace of rats was found during inspection but flies were present. 3. Waste management measures were not implemented properly. There 	- Closed-out on 04 June 2024

Complaint	Complaint Log for ED/2018/01							
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Recommendations / Actions	Close-Out Date / Status				
	May 2024 and	May 2024 and were no sufficient waste disposal points and regular dispose of waste at						
	forwarded by CEDD		the concerned area.					
	on 27 May 2024, and		4. The complaint was project-related as improper disposal of waste could					
	forwarded to ER,		lead to occurrence of rats.					
	Contractor, ET and		Action taken					
	IEC.		1. Poisonous rat bait was placed within the site boundary.					
			2. Workers received regular briefing about proper waste					
			management.					
			3. The general waste was collected and removed after site					
			inspection on 30 May 2024.					
			Recommendations					
			There was related evidence showing that the waste nuisance at the concerned					
			area was caused by the Contractor (POC). However, it is recommended to					
			implement the following measures to minimize the impact of waste accumulation					
			1. Multiple waste disposal points should be set up for proper waste					
			storage.					
			2. Frequency of waste cleaning and collection should be increased to					
			prevent waste accumulation.					
			Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.					