

# **Development at West Kowloon Cultural District**

Quarterly Environmental Monitoring and Audit (EM&A)  
Report (May 2024 – July 2024)

**August 2024**

**This Quarterly EM&A Report has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).**

**Certified by:**



---

Max Lee

Environmental Team Leader (ETL)

West Kowloon Cultural District Authority

**Date**

26 August 2024

**Verified by:**



---

Claudine Lee

Independent Environmental Checker (IEC)

Meinhardt Infrastructure & Environment Ltd

**Date**

27 August 2024

This Report Consists of:

**Part-1: EM&A at Lyric Theatre Complex**

**and**

**Part-2: EM&A for ELS Works for The  
Integrated Basement and  
Underground Road in Zones 2A, 2B  
& 2C**

# Part-1: EM&A at Lyric Theatre Complex





# Lyric Theatre Complex

Mott MacDonald  
3/F International Trade  
Tower  
348 Kwun Tong Road  
Kwun Tong  
Kowloon  
Hong Kong

T +852 2828 5757  
mottmac.hk

# Contents

|   |           |
|---|-----------|
| Executive summary   | 1         |
| <b>1 Introduction</b>   | <b>2</b>  |
| 1.1 Background  | 2         |
| 1.2 Project Organisation  | 2         |
| 1.3 Status of Construction Works in the Reporting Period            | 3         |
| <b>2 Summary of EM&amp;A Requirements and Mitigation Measures</b>   | <b>4</b>  |
| 2.1 Monitoring Requirements   | 4         |
| 2.2 Environmental Mitigation Measures                               | 5         |
| <b>3 Summary of EM&amp;A Results</b>                                | <b>6</b>  |
| 3.1 Monitoring Data   | 6         |
| 3.2 Monitoring Exceedances  | 6         |
| 3.2.1 1-hour TSP Monitoring   | 6         |
| 3.2.2 24-hour TSP Monitoring  | 6         |
| 3.2.3 Construction Noise Monitoring                                 | 6         |
| 3.2.4 Landscape and Visual Monitoring                               | 7         |
| <b>4 Waste Management</b>   | <b>8</b>  |
| 4.1 Lyric Theatre Complex   | 8         |
| <b>5 Environmental Non-conformance</b>                              | <b>9</b>  |
| <b>6 Comments, Recommendations and Conclusion</b>                   | <b>10</b> |
| 6.1 Comments  | 10        |
| 6.2 Recommendations   | 10        |
| 6.3 Conclusion  | 10        |
| <b>Figure 1 Site Layout Plan and Monitoring Stations</b>            | <b>11</b> |
| <b>Appendices</b>   | <b>12</b> |
| <b>A. Project Organisation</b>                                      | <b>13</b> |
| <b>B. Construction Programme</b>                                    | <b>14</b> |
| <b>C. Environmental Mitigation Measures – Implementation Status</b> | <b>15</b> |

|    |   |    |
|----|---|----|
| D. | Meteorological Data Extracted from Hong Kong Observatory                                  | 16 |
| E. | Graphical Plots of the Monitoring Results   | 17 |
| F. | Waste Flow table  | 18 |
| G. | Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions | 19 |

# Executive summary

This Quarterly EM&A Report presents the monitoring works at Lyric Theatre Complex conducted from 1 May 2024 to 31 July 2024. The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

The impact stage EM&A programme for the Project includes air quality, noise, water quality, waste, landscape and visual monitoring. The recommended environmental mitigation measures were implemented on site and regular inspections were carried out to ensure that the environmental conditions are acceptable.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the contractors where appropriate in the reporting quarter.

## **Exceedance of Action and Limit Levels**

There was no breach of Action and Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

## **Implementation of Mitigation Measures**

Construction phase weekly site inspections were carried out to confirm the implementation measures undertaken by the Contractors in the reporting quarter. The status of implementation of mitigation measures during the reporting quarter is shown in **Appendix C**.

Landscape and visual impact inspections were conducted as part of the abovementioned weekly site inspections during the reporting quarter. No adverse comment on landscape and visual aspects were made during these inspections.

## **Record of Complaints**

Two complaints were received during the reporting quarter.

## **Record of Notifications of Summons and Successful Prosecutions**

No notifications of summons and successful prosecutions were recorded in the reporting quarter.

# 1 Introduction

## 1.1 Background

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex including the Foundation Works (Contract No.: CC/2015/3A/014), L1 Contract (Contract No. CC/2017/3A/030) and L2 Contract (Contract No. CC/2017/3A/031) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 1 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/B (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary also falls under this same category.

The M+ museum development aims to provide an iconic presence for the M+ museum, semi-transparent vertical plane, housing education facilities, a public restaurant and museum offices. At ground and lower levels, generous access will be provided to the park and other West Kowloon Cultural District facilities, alongside a public resource centre, theatres, retail and dining, and back-of-house functions.

The 1,200-seat Lyric Theatre Complex will be Hong Kong’s first world-class facility for dance performances, including ballet, contemporary and Chinese dance forms. In the run up to the opening of further major performing arts venues in the WKCD, it will also be used for a wide variety of performing arts events including drama, opera and musical performances. The Lyric Theatre Complex will act as a platform for Hong Kong’s leading arts organisations and be a new major venue to show programmes from Asia and worldwide.

The Quarterly EM&A Report is prepared in accordance with the Clause 3.4 of the Environmental Permit No. EP-453/2013/B. This Quarterly EM&A Report presents the monitoring works conducted from 1 May 2024 to 31 July 2024. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

## 1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

### 1.3 Status of Construction Works in the Reporting Period

During the reporting period, construction works at L2 undertaken include:

- LTC construction
  - Structure (Slab, wall, columns and beam)
    - Falsework and formwork erection
    - Reinforcement work
    - Concrete work
    - Scaffolding installation
    - Floating slab installation
  - ABWF & MEP work
  - Façade work
- ASDA and Lyric Theatre Promenade
  - Structure and MEP works
  - Construction of FTNS draw pit and ducting
  - Defects rectification
  - CLP cabling work at Austin Road
- DCS cofferdam (Cofferdam B)
  - Backfilling
  - Construction of Valve chamber
  - Construction of thrust block for DCS pipes
  - Excavation work for drainage work and UU services
- Extended basement
  - ABWF & MEP works
- Underpass and Associated Area
  - Structure works
  - ABWF & MEP works

The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**.

## 2 Summary of EM&A Requirements and Mitigation Measures

### 2.1 Monitoring Requirements

In accordance with the EM&A Manual, environmental parameters including air quality, noise, landscape and visual have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit levels are given in **Table 2.1**. Locations of the monitoring stations are provided in **Figure 1**.

**Table 2.1: Summary of Impact EM&A Requirements**

| Parameters         | Descriptions   | Locations  | Frequencies                   | Action level  | Limit level           |
|--------------------|--|--|-------------------------------|---|-----------------------|
| Air Quality        | 24-Hour TSP  | AM1 - International Commerce Centre                  | At least once every 6 days    | 143.6 µg/m <sup>3</sup>   | 260 µg/m <sup>3</sup> |
|                    | 1-Hour TSP   | AM1 - International Commerce Centre                  | At least 3 times every 6 days | 273.7 µg/m <sup>3</sup>   | 500 µg/m <sup>3</sup> |
|                    | 24-Hour TSP  | AM2 - The Harbourside Tower 1                        | At least once every 6 days    | 151.1 µg/m <sup>3</sup>   | 260 µg/m <sup>3</sup> |
|                    | 1-Hour TSP   | AM2 - The Harbourside Tower 1                        | At least 3 times every 6 days | 274.2 µg/m <sup>3</sup>   | 500 µg/m <sup>3</sup> |
| Noise              | Leq, 30 minutes  | NM1- The Harbourside Tower 1                         | Weekly                        | When one documented complaint is received from any one of the sensitive receivers | 75 dB(A)              |
| Landscape & Visual | Monitor implementation of proposed mitigation measures during the construction stage | As described in Table 9.1 and 9.2 of the EM&A Manual | Bi-weekly                     | N/A   | N/A                   |

In the context of the monitoring activities at M+ Museum and the Lyric Complex, three monitoring stations had been considered, including AM1 (International Commerce Centre), AM2 (The Harbourside Tower 1) for air monitoring, and NM1 (The Harbourside Tower 1) for noise monitoring. Other monitoring locations were so far away from M+ Museum and the Lyric Complex and could not be representative for impact monitoring.

The Harbourside management office formally rejected our proposal of setting up air quality and noise monitoring equipment on its premises at the podium level of Tower 1 (AM2/NM1) on 10 November 2015. Nevertheless, a suitable air quality monitoring location at AM2 was identified on the ground floor in front of The Harbourside Tower 1, which is at the same location as that of baseline monitoring for consistency. No management approval is required on the ground floor for conducting the air monitoring. However, the electricity supply at AM2 was suspended from 31 August 2016. In order to have a more secure electricity supply, an alternative air monitoring location (AM2A) was identified at Austin Road West opposite to The Harbourside Tower 1, which

is close to Lyric Theatre Complex site entrance. This alternative air monitoring location was approved by EPD on 28 September 2016. Due to the works programme, the air monitoring location AM2A has been relocated to the alternative monitoring location AM2B at the 1st floor of Gammon's site office, which was approved by EPD on 21 February 2019. In view of the upcoming construction works to be undertaken at the air monitoring station AM2B, AM2B was no longer available for conducting the impact air quality monitoring. Hence, an alternative air monitoring location was identified on the ground floor in front of The Harbourside Tower 1 (AM2) which is at the same location as the baseline monitoring and this previously approved monitoring location had also been used for the EM&A Programme from November 2015 to August 2016, the relocation was approved by EPD on 27 May 2021.

Alternative noise monitoring location was identified at The Arch (NM2); however, The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. On the other hand, noise monitoring at G/F of Harbourside could not be representative. However, approval from the management office of the International Commerce Centre has been granted on 29 February 2016 for conducting noise monitoring at the alternative noise monitoring location identified at the podium floor (NM1A) which is free from screening to the construction activities.

In short, 2 air quality monitoring stations and 1 noise impact monitoring station were confirmed for the impact monitoring.

## 2.2 Environmental Mitigation Measures

Environmental mitigation measures have been recommended in the EM&A Manual. Summary of implementation status of the environmental mitigation measures is provided in **Appendix C**.



## 3 Summary of EM&A Results

### 3.1 Monitoring Data

Impact monitoring has been conducted in the reporting quarter. Meteorological data for the reporting quarter have been extracted from Hong Kong Observatory and presented in **Appendix D**. Monitoring data with graphical presentation for the reporting quarter are shown in **Appendix E**. A summary on the monitoring results is presented in **Table 3.1**.

**Table 3.1: Summary of Monitoring Data**

| Parameter                 | Monitoring Location | Minimum | Maximum | Average |
|---------------------------|---------------------|---------|---------|---------|
| <b>Air Quality</b>        |                     |         |         |         |
| 1 hour TSP                | AM1                 | 15      | 41      | 25      |
|                           | AM2                 | 21      | 55      | 34      |
| 24 hour TSP               | AM1                 | 10      | 32      | 18      |
|                           | AM2                 | 18      | 45      | 26      |
| <b>Construction Noise</b> |                     |         |         |         |
| Leq(30min)                | NM1A                | 63      | 65      | 64      |

### 3.2 Monitoring Exceedances

Summary of the exceedances in the reporting quarter is tabulated in **Table 3.2**.

**Table 3.2: Summary of Exceedances**

| Monitoring Station        | Parameter   | No. of Exceedance |             | Action Taken |
|---------------------------|-------------|-------------------|-------------|--------------|
|                           |             | Action Level      | Limit Level |              |
| <b>Air Quality</b>        |             |                   |             |              |
| AM1                       | 1 hour TSP  | 0                 | 0           | N/A          |
|                           | 24 hour TSP | 0                 | 0           | N/A          |
| AM2                       | 1 hour TSP  | 0                 | 0           | N/A          |
|                           | 24 hour TSP | 0                 | 0           | N/A          |
| <b>Construction Noise</b> |             |                   |             |              |
| NM1A                      | Leq(30min)  | 0                 | 0           | N/A          |

#### 3.2.1 1-hour TSP Monitoring

All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

#### 3.2.2 24-hour TSP Monitoring

All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

#### 3.2.3 Construction Noise Monitoring

All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

### 3.2.4 Landscape and Visual Monitoring

All landscape and visual impact inspections were conducted as scheduled in the reporting quarter. No adverse comment on landscape and visual aspects were recorded.

## 4 Waste Management

### 4.1 Lyric Theatre Complex

As advised by the Contractor (L2 Contract), 1,463.0 tonnes, 418.3 tonnes and 0.0 tonne of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137, Tuen Mun Area 38, and Chai Wan Public Fill Barging Point respectively in the reporting quarter, while 1,123.9 tonnes of general refuse were disposed of at SENT and WENT landfill. 133.9 tonnes of metals, 0.7 tonnes of paper/cardboard packaging, 0.0 tonne of plastic and 0.0 tonne of timber were collected by recycling contractors in the reporting quarter. 0.0 tonne of inert C&D materials was reused on site. 0.0 tonne of fill materials was imported for use at site and 0.0 tonne of inert C&D materials was reused in other projects. 0.0 tonne of inert C&D materials were disposed to sorting facility and 0.0 tonne of chemical waste were collected by licensed contractors in the reporting quarter.

The actual amount of different types of waste generated by the activities of construction works at Lyric Theatre Complex in the reporting quarter are shown in **Appendix F**.

## 5 Environmental Non-conformance

There was no breach of Action or Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in the reporting quarter.

Two complaints were received in the reporting quarter.

On 2 July 2024, the M+ Contact Centre received a complaint from a public regarding noise impact on 29 June 2024, and the complaint was referred by the WKCDA on the next day (i.e. 3 July 2024). The complainant claimed that maintenance works noise was heard during the playing of movie on 29 June 2024 at the M+ Cinema, and the movie start time was at around 2:30 p.m.

Based on the investigation, the major construction activities for Lyric Theatre Complex (L2 Contract) were carried out between 8:00 a.m. and 7:00 p.m. which is compliant with the statutory requirement. The potential noisy works (e.g. breaking) were rescheduled after 9:00 a.m. to minimise the potential impact to the nearby residents. Preventive and mitigation measures are well-deployed and maintained by the Contractor including noise insulating fabric for breaking works, as well as regular briefings and meetings with subcontractors. And from the regular noise monitoring results, the results were well below the action/limit levels such that the construction works of Lyric Theatre Complex (L2 Contract) should not be posing significant impacts to the nearby sensitive receivers. Further investigation was undertaken subsequent to the receipt of the complaint, such that a possible noise source was identified in the proximity which was out of the Lyric Theatre site boundary. As concluded from the above investigation and findings, it could not directly imply the complaint was attributable to Lyric Theatre Complex (L2 Contract). However, the contractor is reminded to strictly implement and maintain good site practices to avoid noise impact to the nearby residents and sensitive receivers.

On 12 July 2024, Culture, Sports and Tourism Bureau (CSTB) received a complaint regarding water quality and waste management and referred the case on the same day. The complainant claimed that at around 12 noon on 10 July 2024, construction waste was observed at the waters near to the barge of WKCD construction sites, and suspected that the waste was generated from the barge in operation.

Based on the investigation, it was found that the concerned location was not within the site boundary of Lyric Theatre Complex (L2 Contract) and no marine works are undertaken by Lyric Theatre Complex (L2 Contract). Therefore, the complaint could not be attributable to Lyric Theatre Complex (L2 Contract). Although the complaint may not be attributable to Lyric Theatre Complex (L2 Contract), water quality and waste management mitigation measures will continue to be strictly implemented on site. Nevertheless, the contractors are reminded to strengthen the implementation of the recommendation for water and waste mitigation measures to reduce impact to the public.

No notifications of summons and successful prosecutions were received in the reporting quarter.

The cumulative statistics on complaints, notifications of summons and successful prosecutions were provided in **Appendix G**.

## 6 Comments, Recommendations and Conclusion

### 6.1 Comments

Based on the observations made during site audits, landscape inspections, and construction dust and noise monitoring results, no non-compliances and exceedances of air quality and noise were recorded in the reporting quarter.

### 6.2 Recommendations

Reviewing the implementation of the recommended mitigation measures in the EM&A Manual, it was observed that they were effective and efficient in controlling the potential impacts due to construction of the project during the reporting period. Review of the effectiveness and efficiency of the EM&A programme will continue, and recommendations will be provided to remediate any potential impacts due to the project and to improve the EM&A programme if deficiencies of the existing EM&A programme are identified.

### 6.3 Conclusion


The EM&A programme as recommended in the EM&A Manual has been undertaken. The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

Monitoring of air quality and noise with respect to the Project is underway. In particular, the 1-hour TSP, 24-hour TSP and noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit levels. There was no breach of Action and Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

Two complaints were received in the reporting quarter. No notifications of summons and successful prosecutions were received during the reporting quarter.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting quarter as required. It was observed that the Contractor had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.

## **Figure 1    Site Layout Plan and Monitoring Stations**



- NOTES:
- WKCD BOUNDARY
  - M+ MUSEUM BOUNDARY
  - LYRIC THEATRE BOUNDARY
  - BOUNDARY OF UNDERPASS ROAD SERVING THE PLANNED WKCD
  - AREA HANDED OVER TO SUN HUNG KAI PROPERTIES
  - CONSTRUCTION AIR/NOISE MONITORING STATIONS

REMARKS 1:  
THE AIR MONITORING STATION AM2B HAS BEEN RELOCATED TO THE ALTERNATIVE MONITORING STATION AM2 AT THE G/F OF HARBORSIDE ON 1 JUNE 2021

REMARKS 2:  
THE SITE P32 (DELINEATED IN RED) WAS HANDED OVER TO SUN HUNG KAI PROPERTIES ON 31 JANUARY 2023.

| REV. | DATE | DESCRIPTION | INITIAL |
|------|------|-------------|---------|
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |

JOB TITLE:  
**M+ MUSEUM FOR VISUAL CULTURE (MAIN CONTRACT WORKS) & LYRIC THEATRE COMPLEX**

DRAWING TITLE:  
**PROPOSED LOCATIONS OF CONSTRUCTION AIR/NOISE MONITORING STATIONS**

SCALE: 1:100      PRINTED: A1

CHECKED:      DATE:

APPROVED:      DATE:


DRAWN:      DATE:

CONTRACT NO.:

DRAWING NO.      **FIGURE 1**      REV.      XA

CAD REF NAME: XXXXX-AUT-PMS-DWG-POU-000-000-XXX.dwg

AUTHORITY:




A1 (841mm x 594mm) Sheet Size

# Appendices

- A. Project Organisation
- B. Construction Programme
- C. Environmental Mitigation Measures – Implementation Status
- D. Meteorological Data Extracted from Hong Kong Observatory
- E. Graphical Plots of the Monitoring Results
- F. Waste Flow table
- G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



## A. Project Organisation



**Table A-1: Contact information**

| Company Name                                   | Role   | Name               | Telephone | Email                               |
|--|--|--------------------|-----------|-------------------------------------|
| Atkins China Ltd.                              | Project Manager                                  | Mr. Simha LytheRao | 2204 8259 | Simha.Lytherao@atkinglobal.com      |
| Meinhardt Infrastructure & Environment Limited | Independent Environmental Checker                | Ms. Claudine Lee   | 2859 5409 | claudinelee@meinhardt.com.hk        |
| Gammon Construction Limited (L2)               | Environmental Manager                            | Ms. Fiona Law      | 9156 7654 | fiona.cm.law@gammonconstruction.com |
| Mott MacDonald Hong Kong Ltd.                  | Contractor's Environmental Team Leader           | Mr. Thomas Chan    | 2828 5757 | thomas.chan@mottmac.com             |
| West Kowloon Cultural District Authority       | Project Manager (Health, Safety and Environment) | Mr. Max Lee        | 2200 0782 | max.sl.lee@wkcd.a.hk                |

## B. Construction Programme

| ID   | Activity   | RD  | EOT #1<br>Finish | Rev_3B<br>START | Rev_3B<br>FINISH | Current<br>START | Current<br>FINISH | EOT#1<br>VAR | R_3B<br>VAR. | LM<br>VAR | SUMM<br>TF<br>(approx) | 2020 |       | 2021  |       |       |       | 2022  |   |       |       | 2023  |       |       |       | 2024  |       |       |       | 2025  |       |       |       | 2026  |       |       |
|--|--|-----|------------------|-----------------|------------------|------------------|-------------------|--------------|--------------|-----------|------------------------|------|-------|-------|-------|-------|-------|-------|---|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|  |  |     |                  |                 |                  |                  |                   |              |              |           |                        | Tr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Q | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 |
| <b>GENERAL &amp; PRELIMINARIES</b>                       |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| <b>Contract Significant Dates</b>                        |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| <b>Commencement &amp; Completion Dates - CMWP_Rev_01</b> |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| <b>Section Keydates</b>                                  |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD05A  | Complete Pedestrian Access Corr. & Floor Finishes at AURW  | 0   | 28-Feb-21        |                 | 12-Nov-21        |                  | 12-Nov-21 A       | -256         | 0            | 0         |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD05B  | Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed] | 0   | 14-Feb-21        |                 | 12-Nov-21        |                  | 12-Nov-21 A       | -270         | 0            | 0         |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD05   | PC for HO of the Remaining Works for M+ Promenade South  | 0   | 24-Aug-20        |                 | 11-Sep-24        |                  | 20-Sep-24*        | -1479        | -9           | -9        | -9                     |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD08   | PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms  | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 21-Jan-26*        | -890         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD10   | PC for HO of ASDA, Lyric Theatre Promenade South to Authority                                      | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 21-Jan-26*        | -890         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD09   | PC for HO of RDE areas for Tenancy Fit-out Wrks  | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 21-Jan-26*        | -890         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD11   | PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority              | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 21-Jan-26*        | -890         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD07   | PRACTICAL COMPLETION for M+ Day 2 Works to the Authority   | 0   | 09-Aug-23        |                 | 06-Feb-26        |                  | 20-Feb-26*        | -920         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD13   | PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE)   | 0   | 06-Mar-24        |                 | 07-Aug-26        |                  | 21-Aug-26*        | -892         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| <b>Stage Keydates</b>                                    |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD03   | OBTAIN OP for Lyric Theatre & Extended Basement  | 0   | 10-Jun-23        |                 | 07-Nov-25        |                  | 21-Nov-25*        | -889         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD01   | Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constr wrks                                    | 0   | 20-Jul-19        |                 | 20-Jul-19        |                  | 20-Jul-19 A       | 0            | 0            | 0         |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD06   | PC for Fountain Related Plantroom(s) (allow access to Project Contractor)                          | 0   | 01-Apr-21        |                 | 22-Sep-22        |                  | 22-Sep-22 A       | -538         | 0            | 0         |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD14   | Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp.          | 0   | 31-Jan-23        |                 | 22-Nov-25        |                  | 06-Dec-25*        | -1035        | -14          | -5        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| KD02   | Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works  | 0   | 10-Jun-23        |                 | 06-Jan-26        |                  | 20-Jan-26*        | -949         | -14          | -6        | -14                    |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| <b>CMWP - Summary Program - RSS</b>                      |  |     |                  |                 |                  |                  |                   |              |              |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM100   | [LoE] CC_B - Lyric Theatre   | 506 |                  | 02-May-20       | 22-Jan-26        | 02-May-20 A      | 05-Feb-26         | -12          | -5           | 159       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM101   | [LoE] CC_C - ASDA and Lyric Theatre Promenade  | 493 |                  | 12-Apr-21       | 07-Jan-26        | 12-Apr-21 A      | 21-Jan-26         | -12          | -5           | 172       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM102   | [LoE] CC_D - Remaining Works for M+ Promenade South  | 102 |                  | 26-May-22       | 11-Sep-24        | 26-May-22 A      | 20-Sep-24         | -6           | -6           | -6        |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM103   | [LoE] CC_E - DCS Cofferdam   | 77  |                  | 07-Aug-20       | 04-Jul-24        | 07-Aug-20 A      | 16-Aug-24         | -31          | -16          | 57        |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM104   | [LoE] CC_F - Modification to Existing Pump Cell  | 191 |                  | 12-Oct-22       | 04-Dec-24        | 12-Oct-22 A      | 13-Jan-25         | -31          | -16          | 57        |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM105   | [LoE] CC_G - Extended Basement   | 318 |                  | 15-May-21       | 28-May-25        | 15-May-21 A      | 29-May-25         | -1           | -1           | 183       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM106   | [LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020                           | 0   |                  | 14-Apr-20       | 06-Feb-21        | 14-Apr-20 A      | 06-Feb-21 A       | 0            | 0            |           |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM107   | [LoE] CC_I - Underpass and Associated Area   | 327 |                  | 24-Feb-21       | 09-Jun-25        | 24-Feb-21 A      | 10-Jun-25         | -1           | -1           | 138       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM108   | [LoE] CC_J - M+ Day 2 Works  | 486 |                  | 03-Jun-21       | 03-Dec-25        | 03-Jun-21 A      | 17-Dec-25         | -12          | -5           | 14        |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM109   | [LoE] CC_K - Water Main at Promenade   | 189 |                  | 23-Apr-22       | 10-Jan-25        | 23-Apr-22 A      | 10-Jan-25         | 0            | 0            | 125       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM110   | [LoE] CC_N - Lifts & Escalators  | 396 |                  | 16-Aug-21       | 30-Aug-25        | 16-Aug-21 A      | 30-Aug-25         | 0            | 0            | 0         |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM111   | [LoE] P32 Interim Development  | 235 |                  | 17-May-21       | 14-Feb-25        | 17-May-21 A      | 14-Feb-25         | 0            | 0            | 266       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| SUM112   | [LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A]           | 146 |                  | 14-Jul-25       | 06-Jan-26        | 28-Jul-25        | 20-Jan-26         | -12          | -5           | -12       |                        |      |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |



- Base Line ACT
- EOT#1 CD
- Base Line MS
- Milestone
- Current - Other Works
- Current - Struct Works
- Current - MEP Works

Legend:  
RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

**L2 CMWP\_R\_3\_B - Rev\_3B\_03 2nd DRAFT**  
**[DD=30Apr24] \*\*\*L I V E\*\*\***

| Date      | Revision                  | Checked | Approved |
|-----------|---------------------------|---------|----------|
| 17-May-24 | CMWP Rev_3_B Apr24 Update | NS      | IH       |
|           |                           |         |          |
|           |                           |         |          |
|           |                           |         |          |

| ID  | Activity   | RD  | EOT #1<br>Finish | Rev_3B<br>START | Rev_3B<br>FINISH | Current<br>START | Current<br>FINISH | EOT#1<br>VAR | R_3B<br>VAR. | LM<br>VAR | SUMM<br>TF<br>(approx) | 2020  |       |       | 2021  |       |       | 2022  |   |       | 2023  |       |       | 2024  |       |       | 2025  |       |   | 2026  |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|---|--|-----|------------------|-----------------|------------------|------------------|-------------------|--------------|--------------|-----------|------------------------|-------|-------|-------|-------|-------|-------|-------|---|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|-------|-----------|-------|-----------|-------|-------------|-------|-------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|-------|--|---|-----------|--|-----------|--|-------------|------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|-------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|-------------|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|-------------|------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|-------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|----------------------------|-----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|-----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|----------------------------|----|--|-----------|-----------|-------------|-----------|-----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|-----|--|-----------|-----------|-------------|-----------|-----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--------------------------------|-----|--|-----------|-----------|-------------|-----------|----|----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|---|--|-----------|-----------|-------------|-------------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|-----|--|-----------|-----------|-------------|-----------|----|----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|-----------------------------|-----|--|-----------|-----------|-------------|-----------|-----|-----|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--------------------------------------|-----|--|-----------|-----------|-------------|-----------|---|---|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---------------------------------|-----|--|-----------|-----------|-------------|-----------|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|-------------------------------|-----|--|-----------|-----------|-------------|-----------|---|---|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|-----|--|-----------|-----------|-----------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|   |  |     |                  |                 |                  |                  |                   |              |              |           |                        | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Q | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3   | Qtr 4 | Qtr 1     | Qtr 2 | Qtr 3     | Qtr 4 | Qtr 1       | Qtr 2 | Qtr 3 |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <p><b>GENERAL &amp; PRELIMINARIES</b></p> <p><b>Contract Significant Dates</b></p> <p><b>Commencement &amp; Completion Dates - CMWP_Rev_01</b></p> <p><b>Section Keydates</b></p> <table border="1"> <tr> <td>KD05A</td> <td>Complete Pedestrian Access Corr. &amp; Floor Finishes at AURW</td> <td>0</td> <td>28-Feb-21</td> <td></td> <td>12-Nov-21</td> <td></td> <td>12-Nov-21 A</td> <td>-256</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD05B</td> <td>Complete Required Pedestrian Access Corridor &amp; associated top slab at Avenue Level [if instructed]</td> <td>0</td> <td>14-Feb-21</td> <td></td> <td>12-Nov-21</td> <td></td> <td>12-Nov-21 A</td> <td>-270</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD05</td> <td>PC for HO of the Remaining Works for M+ Promenade South</td> <td>0</td> <td>24-Aug-20</td> <td></td> <td>11-Sep-24</td> <td></td> <td>07-Oct-24*</td> <td>-1479</td> <td>-26</td> <td>-17</td> <td>-26</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD08</td> <td>PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>05-Feb-26*</td> <td>-890</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD10</td> <td>PC for HO of ASDA, Lyric Theatre Promenade South to Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>05-Feb-26*</td> <td>-890</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD09</td> <td>PC for HO of RDE areas for Tenancy Fit-out Wrks</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>05-Feb-26*</td> <td>-890</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD11</td> <td>PC for HO of Extended Basement for HO to Authority &amp; HO of CW to Relev. Gov Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>05-Feb-26*</td> <td>-890</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD07</td> <td>PRACTICAL COMPLETION for M+ Day 2 Works to the Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>06-Feb-26</td> <td></td> <td>07-Mar-26*</td> <td>-920</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD13</td> <td>PRACTICAL COMPLETION for LT, EB &amp; C'Way 3B (Including PPE)</td> <td>0</td> <td>06-Mar-24</td> <td></td> <td>07-Aug-26</td> <td></td> <td>05-Sep-26*</td> <td>-892</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> <p><b>Stage Keydates</b></p> <table border="1"> <tr> <td>KD03</td> <td>OBTAIN OP for Lyric Theatre &amp; Extended Basement</td> <td>0</td> <td>10-Jun-23</td> <td></td> <td>07-Nov-25</td> <td></td> <td>06-Dec-25*</td> <td>-889</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD01</td> <td>Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constr wrks</td> <td>0</td> <td>20-Jul-19</td> <td></td> <td>20-Jul-19</td> <td></td> <td>20-Jul-19 A</td> <td>0</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD06</td> <td>PC for Fountain Related Plantroom(s) (allow access to Project Contractor)</td> <td>0</td> <td>01-Apr-21</td> <td></td> <td>22-Sep-22</td> <td></td> <td>22-Sep-22 A</td> <td>-538</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD14</td> <td>Complete all Necessary Works Incl. Integ_T&amp;C along CW Z3a/Z3b for Rel_Authority Pre-Insp.</td> <td>0</td> <td>31-Jan-23</td> <td></td> <td>22-Nov-25</td> <td></td> <td>22-Dec-25*</td> <td>-1035</td> <td>-30</td> <td>-16</td> <td>-30</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD02</td> <td>Obtain BA14 Acknowledge from BD for M+ Day2 A&amp;A Works</td> <td>0</td> <td>10-Jun-23</td> <td></td> <td>06-Jan-26</td> <td></td> <td>04-Feb-26*</td> <td>-949</td> <td>-29</td> <td>-15</td> <td>-29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> <p><b>CMWP - Summary Program - RSS</b></p> <table border="1"> <tr> <td>SUM100</td> <td>[LoE] CC_B - Lyric Theatre</td> <td>497</td> <td></td> <td>02-May-20</td> <td>22-Jan-26</td> <td>02-May-20 A</td> <td>25-Feb-26</td> <td>-25</td> <td>-13</td> <td>159</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM101</td> <td>[LoE] CC_C - ASDA and Lyric Theatre Promenade</td> <td>484</td> <td></td> <td>12-Apr-21</td> <td>07-Jan-26</td> <td>12-Apr-21 A</td> <td>05-Feb-26</td> <td>-25</td> <td>-13</td> <td>172</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM102</td> <td>[LoE] CC_D - Remaining Works for M+ Promenade South</td> <td>91</td> <td></td> <td>26-May-22</td> <td>11-Sep-24</td> <td>26-May-22 A</td> <td>07-Oct-24</td> <td>-17</td> <td>-11</td> <td>-17</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM103</td> <td>[LoE] CC_E - DCS Cofferdam</td> <td>63</td> <td></td> <td>07-Aug-20</td> <td>04-Jul-24</td> <td>07-Aug-20 A</td> <td>27-Aug-24</td> <td>-39</td> <td>-8</td> <td>49</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM104</td> <td>[LoE] CC_F - Modification to Existing Pump Cell</td> <td>177</td> <td></td> <td>12-Oct-22</td> <td>04-Dec-24</td> <td>12-Oct-22 A</td> <td>22-Jan-25</td> <td>-39</td> <td>-8</td> <td>49</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM105</td> <td>[LoE] CC_G - Extended Basement</td> <td>282</td> <td></td> <td>15-May-21</td> <td>28-May-25</td> <td>15-May-21 A</td> <td>16-May-25</td> <td>10</td> <td>11</td> <td>194</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM106</td> <td>[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020</td> <td>0</td> <td></td> <td>14-Apr-20</td> <td>06-Feb-21</td> <td>14-Apr-20 A</td> <td>06-Feb-21 A</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM107</td> <td>[LoE] CC_I - Underpass and Associated Area</td> <td>291</td> <td></td> <td>24-Feb-21</td> <td>09-Jun-25</td> <td>24-Feb-21 A</td> <td>27-May-25</td> <td>10</td> <td>11</td> <td>149</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM108</td> <td>[LoE] CC_J - M+ Day 2 Works</td> <td>474</td> <td></td> <td>03-Jun-21</td> <td>03-Dec-25</td> <td>03-Jun-21 A</td> <td>05-Jan-26</td> <td>-25</td> <td>-13</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM109</td> <td>[LoE] CC_K - Water Main at Promenade</td> <td>167</td> <td></td> <td>23-Apr-22</td> <td>10-Jan-25</td> <td>23-Apr-22 A</td> <td>10-Jan-25</td> <td>0</td> <td>0</td> <td>125</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM110</td> <td>[LoE] CC_N - Lifts &amp; Escalators</td> <td>371</td> <td></td> <td>16-Aug-21</td> <td>30-Aug-25</td> <td>16-Aug-21 A</td> <td>30-Aug-25</td> <td>0</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM111</td> <td>[LoE] P32 Interim Development</td> <td>210</td> <td></td> <td>17-May-21</td> <td>14-Feb-25</td> <td>17-May-21 A</td> <td>14-Feb-25</td> <td>0</td> <td>0</td> <td>266</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM112</td> <td>[LoE] Project Wide Stat. Inspections &amp; Approval [LTC&amp;EB FSD &amp; BD Summary LTC/EB_3B &amp; 3A]</td> <td>146</td> <td></td> <td>14-Jul-25</td> <td>06-Jan-26</td> <td>12-Aug-25</td> <td>04-Feb-26</td> <td>-25</td> <td>-13</td> <td>-25</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> |  |     |                  |                 |                  |                  |                   |              |              |           |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       | KD05A | Complete Pedestrian Access Corr. & Floor Finishes at AURW | 0     | 28-Feb-21 |       | 12-Nov-21 |       | 12-Nov-21 A | -256  | 0     | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD05B | Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed] | 0 | 14-Feb-21 |  | 12-Nov-21 |  | 12-Nov-21 A | -270 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD05 | PC for HO of the Remaining Works for M+ Promenade South | 0 | 24-Aug-20 |  | 11-Sep-24 |  | 07-Oct-24* | -1479 | -26 | -17 | -26 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD08 | PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 05-Feb-26* | -890 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD10 | PC for HO of ASDA, Lyric Theatre Promenade South to Authority | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 05-Feb-26* | -890 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD09 | PC for HO of RDE areas for Tenancy Fit-out Wrks | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 05-Feb-26* | -890 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD11 | PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 05-Feb-26* | -890 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD07 | PRACTICAL COMPLETION for M+ Day 2 Works to the Authority | 0 | 09-Aug-23 |  | 06-Feb-26 |  | 07-Mar-26* | -920 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD13 | PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE) | 0 | 06-Mar-24 |  | 07-Aug-26 |  | 05-Sep-26* | -892 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD03 | OBTAIN OP for Lyric Theatre & Extended Basement | 0 | 10-Jun-23 |  | 07-Nov-25 |  | 06-Dec-25* | -889 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD01 | Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constr wrks | 0 | 20-Jul-19 |  | 20-Jul-19 |  | 20-Jul-19 A | 0 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD06 | PC for Fountain Related Plantroom(s) (allow access to Project Contractor) | 0 | 01-Apr-21 |  | 22-Sep-22 |  | 22-Sep-22 A | -538 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD14 | Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp. | 0 | 31-Jan-23 |  | 22-Nov-25 |  | 22-Dec-25* | -1035 | -30 | -16 | -30 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD02 | Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works | 0 | 10-Jun-23 |  | 06-Jan-26 |  | 04-Feb-26* | -949 | -29 | -15 | -29 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM100 | [LoE] CC_B - Lyric Theatre | 497 |  | 02-May-20 | 22-Jan-26 | 02-May-20 A | 25-Feb-26 | -25 | -13 | 159 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM101 | [LoE] CC_C - ASDA and Lyric Theatre Promenade | 484 |  | 12-Apr-21 | 07-Jan-26 | 12-Apr-21 A | 05-Feb-26 | -25 | -13 | 172 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM102 | [LoE] CC_D - Remaining Works for M+ Promenade South | 91 |  | 26-May-22 | 11-Sep-24 | 26-May-22 A | 07-Oct-24 | -17 | -11 | -17 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM103 | [LoE] CC_E - DCS Cofferdam | 63 |  | 07-Aug-20 | 04-Jul-24 | 07-Aug-20 A | 27-Aug-24 | -39 | -8 | 49 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM104 | [LoE] CC_F - Modification to Existing Pump Cell | 177 |  | 12-Oct-22 | 04-Dec-24 | 12-Oct-22 A | 22-Jan-25 | -39 | -8 | 49 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM105 | [LoE] CC_G - Extended Basement | 282 |  | 15-May-21 | 28-May-25 | 15-May-21 A | 16-May-25 | 10 | 11 | 194 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM106 | [LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 | 0 |  | 14-Apr-20 | 06-Feb-21 | 14-Apr-20 A | 06-Feb-21 A | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM107 | [LoE] CC_I - Underpass and Associated Area | 291 |  | 24-Feb-21 | 09-Jun-25 | 24-Feb-21 A | 27-May-25 | 10 | 11 | 149 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM108 | [LoE] CC_J - M+ Day 2 Works | 474 |  | 03-Jun-21 | 03-Dec-25 | 03-Jun-21 A | 05-Jan-26 | -25 | -13 | 1 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM109 | [LoE] CC_K - Water Main at Promenade | 167 |  | 23-Apr-22 | 10-Jan-25 | 23-Apr-22 A | 10-Jan-25 | 0 | 0 | 125 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM110 | [LoE] CC_N - Lifts & Escalators | 371 |  | 16-Aug-21 | 30-Aug-25 | 16-Aug-21 A | 30-Aug-25 | 0 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM111 | [LoE] P32 Interim Development | 210 |  | 17-May-21 | 14-Feb-25 | 17-May-21 A | 14-Feb-25 | 0 | 0 | 266 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM112 | [LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A] | 146 |  | 14-Jul-25 | 06-Jan-26 | 12-Aug-25 | 04-Feb-26 | -25 | -13 | -25 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05A   | Complete Pedestrian Access Corr. & Floor Finishes at AURW  | 0   | 28-Feb-21        |                 | 12-Nov-21        |                  | 12-Nov-21 A       | -256         | 0            | 0         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05B   | Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed] | 0   | 14-Feb-21        |                 | 12-Nov-21        |                  | 12-Nov-21 A       | -270         | 0            | 0         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05  | PC for HO of the Remaining Works for M+ Promenade South  | 0   | 24-Aug-20        |                 | 11-Sep-24        |                  | 07-Oct-24*        | -1479        | -26          | -17       | -26                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD08  | PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms  | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 05-Feb-26*        | -890         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD10  | PC for HO of ASDA, Lyric Theatre Promenade South to Authority                                      | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 05-Feb-26*        | -890         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD09  | PC for HO of RDE areas for Tenancy Fit-out Wrks  | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 05-Feb-26*        | -890         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD11  | PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority              | 0   | 09-Aug-23        |                 | 07-Jan-26        |                  | 05-Feb-26*        | -890         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD07  | PRACTICAL COMPLETION for M+ Day 2 Works to the Authority   | 0   | 09-Aug-23        |                 | 06-Feb-26        |                  | 07-Mar-26*        | -920         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD13  | PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE)   | 0   | 06-Mar-24        |                 | 07-Aug-26        |                  | 05-Sep-26*        | -892         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD03  | OBTAIN OP for Lyric Theatre & Extended Basement  | 0   | 10-Jun-23        |                 | 07-Nov-25        |                  | 06-Dec-25*        | -889         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD01  | Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constr wrks                                    | 0   | 20-Jul-19        |                 | 20-Jul-19        |                  | 20-Jul-19 A       | 0            | 0            | 0         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD06  | PC for Fountain Related Plantroom(s) (allow access to Project Contractor)                          | 0   | 01-Apr-21        |                 | 22-Sep-22        |                  | 22-Sep-22 A       | -538         | 0            | 0         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD14  | Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp.          | 0   | 31-Jan-23        |                 | 22-Nov-25        |                  | 22-Dec-25*        | -1035        | -30          | -16       | -30                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD02  | Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works  | 0   | 10-Jun-23        |                 | 06-Jan-26        |                  | 04-Feb-26*        | -949         | -29          | -15       | -29                    |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM100  | [LoE] CC_B - Lyric Theatre   | 497 |                  | 02-May-20       | 22-Jan-26        | 02-May-20 A      | 25-Feb-26         | -25          | -13          | 159       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM101  | [LoE] CC_C - ASDA and Lyric Theatre Promenade  | 484 |                  | 12-Apr-21       | 07-Jan-26        | 12-Apr-21 A      | 05-Feb-26         | -25          | -13          | 172       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM102  | [LoE] CC_D - Remaining Works for M+ Promenade South  | 91  |                  | 26-May-22       | 11-Sep-24        | 26-May-22 A      | 07-Oct-24         | -17          | -11          | -17       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM103  | [LoE] CC_E - DCS Cofferdam   | 63  |                  | 07-Aug-20       | 04-Jul-24        | 07-Aug-20 A      | 27-Aug-24         | -39          | -8           | 49        |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM104  | [LoE] CC_F - Modification to Existing Pump Cell  | 177 |                  | 12-Oct-22       | 04-Dec-24        | 12-Oct-22 A      | 22-Jan-25         | -39          | -8           | 49        |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM105  | [LoE] CC_G - Extended Basement   | 282 |                  | 15-May-21       | 28-May-25        | 15-May-21 A      | 16-May-25         | 10           | 11           | 194       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM106  | [LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020                           | 0   |                  | 14-Apr-20       | 06-Feb-21        | 14-Apr-20 A      | 06-Feb-21 A       | 0            | 0            |           |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM107  | [LoE] CC_I - Underpass and Associated Area   | 291 |                  | 24-Feb-21       | 09-Jun-25        | 24-Feb-21 A      | 27-May-25         | 10           | 11           | 149       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM108  | [LoE] CC_J - M+ Day 2 Works  | 474 |                  | 03-Jun-21       | 03-Dec-25        | 03-Jun-21 A      | 05-Jan-26         | -25          | -13          | 1         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM109  | [LoE] CC_K - Water Main at Promenade   | 167 |                  | 23-Apr-22       | 10-Jan-25        | 23-Apr-22 A      | 10-Jan-25         | 0            | 0            | 125       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM110  | [LoE] CC_N - Lifts & Escalators  | 371 |                  | 16-Aug-21       | 30-Aug-25        | 16-Aug-21 A      | 30-Aug-25         | 0            | 0            | 0         |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM111  | [LoE] P32 Interim Development  | 210 |                  | 17-May-21       | 14-Feb-25        | 17-May-21 A      | 14-Feb-25         | 0            | 0            | 266       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM112  | [LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A]           | 146 |                  | 14-Jul-25       | 06-Jan-26        | 12-Aug-25        | 04-Feb-26         | -25          | -13          | -25       |                        |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |



- Base Line ACT
- ▲ EOT#1 CD
- Base Line MS
- ▼ Milestone
- Current - Other Works
- Current - Struct Works
- Current - MEP Works

Legend:  
 RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

**L2 CMWP\_R\_3\_B - Rev\_3B\_04 2nd DRAFT**  
**[DD=31May24] \*\*\*L I V E\*\*\***

| Date      | Revision                  | Checked | Approved |
|-----------|---------------------------|---------|----------|
| 06-Jun-24 | CMWP Rev_3_B May24 Update | NS      | IH       |
|           |                           |         |          |
|           |                           |         |          |
|           |                           |         |          |

| ID   | Activity   | RD  | EOT #1 Finish | Rev_3B START | Rev_3B FINISH | Current START | Current FINISH | EOT#1 VAR | R_3B VAR. | LM VAR | SUMM TF (approx) | 2020  |       |       | 2021  |       |       | 2022  |   |       | 2023  |       |       | 2024  |       |       | 2025  |       |   | 2026  |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|-----|---------------|--------------|---------------|---------------|----------------|-----------|-----------|--------|------------------|-------|-------|-------|-------|-------|-------|-------|---|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|-------|-----------|-------|-----------|-------|-------------|-------|-------|-------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|-------|--|---|-----------|--|-----------|--|-------------|------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|-------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|--|---|-----------|--|-----------|--|-------------|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|-------------|------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|-------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|---|-----------|--|-----------|--|------------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|----------------------------|-----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|-----|--|-----------|-----------|-------------|-----------|-----|----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|----------------------------|----|--|-----------|-----------|-------------|-----------|-----|-----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---|-----|--|-----------|-----------|-------------|-----------|-----|-----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--------------------------------|-----|--|-----------|-----------|-------------|-----------|----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|---|--|-----------|-----------|-------------|-------------|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|-----|--|-----------|-----------|-------------|-----------|----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|-----------------------------|-----|--|-----------|-----------|-------------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--------------------------------------|-----|--|-----------|-----------|-------------|-----------|-----|-----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|---------------------------------|-----|--|-----------|-----------|-------------|-----------|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|-------------------------------|-----|--|-----------|-----------|-------------|-----------|---|---|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--------|--|-----|--|-----------|-----------|-----------|-----------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |     |               |              |               |               |                |           |           |        |                  | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Q | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3   | Qtr 4 | Qtr 1     | Qtr 2 | Qtr 3     | Qtr 4 | Qtr 1       | Qtr 2 | Qtr 3 | Qtr 4 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <p><b>GENERAL &amp; PRELIMINARIES</b></p> <p><b>Contract Significant Dates</b></p> <p><b>Commencement &amp; Completion Dates - CMWP_Rev_01</b></p> <p><b>Section Keydates</b></p> <table border="1"> <tr> <td>KD05A</td> <td>Complete Pedestrian Access Corr. &amp; Floor Finishes at AURW</td> <td>0</td> <td>28-Feb-21</td> <td></td> <td>12-Nov-21</td> <td></td> <td>12-Nov-21 A</td> <td>-256</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD05B</td> <td>Complete Required Pedestrian Access Corridor &amp; associated top slab at Avenue Level [if instructed]</td> <td>0</td> <td>14-Feb-21</td> <td></td> <td>12-Nov-21</td> <td></td> <td>12-Nov-21 A</td> <td>-270</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD05</td> <td>PC for HO of the Remaining Works for M+ Promenade South</td> <td>0</td> <td>24-Aug-20</td> <td></td> <td>11-Sep-24</td> <td></td> <td>02-Nov-24*</td> <td>-1479</td> <td>-52</td> <td>-26</td> <td>-52</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD08</td> <td>PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>18-Feb-26*</td> <td>-890</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD10</td> <td>PC for HO of ASDA, Lyric Theatre Promenade South to Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>18-Feb-26*</td> <td>-890</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD09</td> <td>PC for HO of RDE areas for Tenancy Fit-out Wrks</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>18-Feb-26*</td> <td>-890</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD11</td> <td>PC for HO of Extended Basement for HO to Authority &amp; HO of CW to Relev. Gov Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>07-Jan-26</td> <td></td> <td>18-Feb-26*</td> <td>-890</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD07</td> <td>PRACTICAL COMPLETION for M+ Day 2 Works to the Authority</td> <td>0</td> <td>09-Aug-23</td> <td></td> <td>06-Feb-26</td> <td></td> <td>24-Mar-26*</td> <td>-920</td> <td>-46</td> <td>-17</td> <td>-46</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD13</td> <td>PRACTICAL COMPLETION for LT, EB &amp; C'Way 3B (Including PPE)</td> <td>0</td> <td>06-Mar-24</td> <td></td> <td>07-Aug-26</td> <td></td> <td>18-Sep-26*</td> <td>-892</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> <p><b>Stage Keydates</b></p> <table border="1"> <tr> <td>KD03</td> <td>OBTAIN OP for Lyric Theatre &amp; Extended Basement</td> <td>0</td> <td>10-Jun-23</td> <td></td> <td>07-Nov-25</td> <td></td> <td>19-Dec-25*</td> <td>-889</td> <td>-42</td> <td>-13</td> <td>-42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD01</td> <td>Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks</td> <td>0</td> <td>20-Jul-19</td> <td></td> <td>20-Jul-19</td> <td></td> <td>20-Jul-19 A</td> <td>0</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD06</td> <td>PC for Fountain Related Plantroom(s) (allow access to Project Contractor)</td> <td>0</td> <td>01-Apr-21</td> <td></td> <td>22-Sep-22</td> <td></td> <td>22-Sep-22 A</td> <td>-538</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD14</td> <td>Complete all Necessary Works Incl. Integ_T&amp;C along CW Z3a/Z3b for Rel_Authority Pre-Insp.</td> <td>0</td> <td>31-Jan-23</td> <td></td> <td>22-Nov-25</td> <td></td> <td>07-Jan-26*</td> <td>-1035</td> <td>-46</td> <td>-16</td> <td>-46</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>KD02</td> <td>Obtain BA14 Acknowledge from BD for M+ Day2 A&amp;A Works</td> <td>0</td> <td>10-Jun-23</td> <td></td> <td>06-Jan-26</td> <td></td> <td>21-Feb-26*</td> <td>-949</td> <td>-46</td> <td>-17</td> <td>-46</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> <p><b>CMWP - Summary Program - RSS</b></p> <table border="1"> <tr> <td>SUM100</td> <td>[LoE] CC_B - Lyric Theatre</td> <td>487</td> <td></td> <td>02-May-20</td> <td>22-Jan-26</td> <td>02-May-20 A</td> <td>10-Mar-26</td> <td>-36</td> <td>-11</td> <td>159</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM101</td> <td>[LoE] CC_C - ASDA and Lyric Theatre Promenade</td> <td>472</td> <td></td> <td>12-Apr-21</td> <td>07-Jan-26</td> <td>12-Apr-21 A</td> <td>16-Feb-26</td> <td>-34</td> <td>-9</td> <td>174</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM102</td> <td>[LoE] CC_D - Remaining Works for M+ Promenade South</td> <td>90</td> <td></td> <td>26-May-22</td> <td>11-Sep-24</td> <td>26-May-22 A</td> <td>02-Nov-24</td> <td>-37</td> <td>-20</td> <td>-37</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM103</td> <td>[LoE] CC_E - DCS Cofferdam</td> <td>56</td> <td></td> <td>07-Aug-20</td> <td>04-Jul-24</td> <td>07-Aug-20 A</td> <td>16-Sep-24</td> <td>-53</td> <td>-14</td> <td>35</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM104</td> <td>[LoE] CC_F - Modification to Existing Pump Cell</td> <td>170</td> <td></td> <td>12-Oct-22</td> <td>04-Dec-24</td> <td>12-Oct-22 A</td> <td>12-Feb-25</td> <td>-53</td> <td>-14</td> <td>35</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM105</td> <td>[LoE] CC_G - Extended Basement</td> <td>269</td> <td></td> <td>15-May-21</td> <td>28-May-25</td> <td>15-May-21 A</td> <td>29-May-25</td> <td>-1</td> <td>-11</td> <td>391</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM106</td> <td>[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020</td> <td>0</td> <td></td> <td>14-Apr-20</td> <td>06-Feb-21</td> <td>14-Apr-20 A</td> <td>06-Feb-21 A</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM107</td> <td>[LoE] CC_I - Underpass and Associated Area</td> <td>278</td> <td></td> <td>24-Feb-21</td> <td>09-Jun-25</td> <td>24-Feb-21 A</td> <td>10-Jun-25</td> <td>-1</td> <td>-11</td> <td>138</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM108</td> <td>[LoE] CC_J - M+ Day 2 Works</td> <td>461</td> <td></td> <td>03-Jun-21</td> <td>03-Dec-25</td> <td>03-Jun-21 A</td> <td>17-Jan-26</td> <td>-36</td> <td>-11</td> <td>-10</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM109</td> <td>[LoE] CC_K - Water Main at Promenade</td> <td>188</td> <td></td> <td>23-Apr-22</td> <td>10-Jan-25</td> <td>23-Apr-22 A</td> <td>05-Mar-25</td> <td>-42</td> <td>-42</td> <td>83</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM110</td> <td>[LoE] CC_N - Lifts &amp; Escalators</td> <td>347</td> <td></td> <td>16-Aug-21</td> <td>30-Aug-25</td> <td>16-Aug-21 A</td> <td>30-Aug-25</td> <td>0</td> <td>0</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM111</td> <td>[LoE] P32 Interim Development</td> <td>186</td> <td></td> <td>17-May-21</td> <td>14-Feb-25</td> <td>17-May-21 A</td> <td>14-Feb-25</td> <td>0</td> <td>0</td> <td>266</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SUM112</td> <td>[LoE] Project Wide Stat. Inspections &amp; Approval [LTC&amp;EB FSD &amp; BD Summary LTC/EB_3B &amp; 3A]</td> <td>146</td> <td></td> <td>14-Jul-25</td> <td>06-Jan-26</td> <td>25-Aug-25</td> <td>21-Feb-26</td> <td>-36</td> <td>-11</td> <td>-36</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table> |  |     |               |              |               |               |                |           |           |        |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       | KD05A | Complete Pedestrian Access Corr. & Floor Finishes at AURW | 0     | 28-Feb-21 |       | 12-Nov-21 |       | 12-Nov-21 A | -256  | 0     | 0     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD05B | Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed] | 0 | 14-Feb-21 |  | 12-Nov-21 |  | 12-Nov-21 A | -270 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD05 | PC for HO of the Remaining Works for M+ Promenade South | 0 | 24-Aug-20 |  | 11-Sep-24 |  | 02-Nov-24* | -1479 | -52 | -26 | -52 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD08 | PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 18-Feb-26* | -890 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD10 | PC for HO of ASDA, Lyric Theatre Promenade South to Authority | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 18-Feb-26* | -890 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD09 | PC for HO of RDE areas for Tenancy Fit-out Wrks | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 18-Feb-26* | -890 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD11 | PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority | 0 | 09-Aug-23 |  | 07-Jan-26 |  | 18-Feb-26* | -890 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD07 | PRACTICAL COMPLETION for M+ Day 2 Works to the Authority | 0 | 09-Aug-23 |  | 06-Feb-26 |  | 24-Mar-26* | -920 | -46 | -17 | -46 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD13 | PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE) | 0 | 06-Mar-24 |  | 07-Aug-26 |  | 18-Sep-26* | -892 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD03 | OBTAIN OP for Lyric Theatre & Extended Basement | 0 | 10-Jun-23 |  | 07-Nov-25 |  | 19-Dec-25* | -889 | -42 | -13 | -42 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD01 | Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks | 0 | 20-Jul-19 |  | 20-Jul-19 |  | 20-Jul-19 A | 0 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD06 | PC for Fountain Related Plantroom(s) (allow access to Project Contractor) | 0 | 01-Apr-21 |  | 22-Sep-22 |  | 22-Sep-22 A | -538 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD14 | Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp. | 0 | 31-Jan-23 |  | 22-Nov-25 |  | 07-Jan-26* | -1035 | -46 | -16 | -46 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | KD02 | Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works | 0 | 10-Jun-23 |  | 06-Jan-26 |  | 21-Feb-26* | -949 | -46 | -17 | -46 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM100 | [LoE] CC_B - Lyric Theatre | 487 |  | 02-May-20 | 22-Jan-26 | 02-May-20 A | 10-Mar-26 | -36 | -11 | 159 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM101 | [LoE] CC_C - ASDA and Lyric Theatre Promenade | 472 |  | 12-Apr-21 | 07-Jan-26 | 12-Apr-21 A | 16-Feb-26 | -34 | -9 | 174 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM102 | [LoE] CC_D - Remaining Works for M+ Promenade South | 90 |  | 26-May-22 | 11-Sep-24 | 26-May-22 A | 02-Nov-24 | -37 | -20 | -37 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM103 | [LoE] CC_E - DCS Cofferdam | 56 |  | 07-Aug-20 | 04-Jul-24 | 07-Aug-20 A | 16-Sep-24 | -53 | -14 | 35 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM104 | [LoE] CC_F - Modification to Existing Pump Cell | 170 |  | 12-Oct-22 | 04-Dec-24 | 12-Oct-22 A | 12-Feb-25 | -53 | -14 | 35 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM105 | [LoE] CC_G - Extended Basement | 269 |  | 15-May-21 | 28-May-25 | 15-May-21 A | 29-May-25 | -1 | -11 | 391 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM106 | [LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 | 0 |  | 14-Apr-20 | 06-Feb-21 | 14-Apr-20 A | 06-Feb-21 A | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM107 | [LoE] CC_I - Underpass and Associated Area | 278 |  | 24-Feb-21 | 09-Jun-25 | 24-Feb-21 A | 10-Jun-25 | -1 | -11 | 138 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM108 | [LoE] CC_J - M+ Day 2 Works | 461 |  | 03-Jun-21 | 03-Dec-25 | 03-Jun-21 A | 17-Jan-26 | -36 | -11 | -10 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM109 | [LoE] CC_K - Water Main at Promenade | 188 |  | 23-Apr-22 | 10-Jan-25 | 23-Apr-22 A | 05-Mar-25 | -42 | -42 | 83 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM110 | [LoE] CC_N - Lifts & Escalators | 347 |  | 16-Aug-21 | 30-Aug-25 | 16-Aug-21 A | 30-Aug-25 | 0 | 0 | 0 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM111 | [LoE] P32 Interim Development | 186 |  | 17-May-21 | 14-Feb-25 | 17-May-21 A | 14-Feb-25 | 0 | 0 | 266 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | SUM112 | [LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A] | 146 |  | 14-Jul-25 | 06-Jan-26 | 25-Aug-25 | 21-Feb-26 | -36 | -11 | -36 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05A  | Complete Pedestrian Access Corr. & Floor Finishes at AURW  | 0   | 28-Feb-21     |              | 12-Nov-21     |               | 12-Nov-21 A    | -256      | 0         | 0      |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05B  | Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed] | 0   | 14-Feb-21     |              | 12-Nov-21     |               | 12-Nov-21 A    | -270      | 0         | 0      |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD05   | PC for HO of the Remaining Works for M+ Promenade South  | 0   | 24-Aug-20     |              | 11-Sep-24     |               | 02-Nov-24*     | -1479     | -52       | -26    | -52              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD08   | PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms  | 0   | 09-Aug-23     |              | 07-Jan-26     |               | 18-Feb-26*     | -890      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD10   | PC for HO of ASDA, Lyric Theatre Promenade South to Authority                                      | 0   | 09-Aug-23     |              | 07-Jan-26     |               | 18-Feb-26*     | -890      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD09   | PC for HO of RDE areas for Tenancy Fit-out Wrks  | 0   | 09-Aug-23     |              | 07-Jan-26     |               | 18-Feb-26*     | -890      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD11   | PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority              | 0   | 09-Aug-23     |              | 07-Jan-26     |               | 18-Feb-26*     | -890      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD07   | PRACTICAL COMPLETION for M+ Day 2 Works to the Authority   | 0   | 09-Aug-23     |              | 06-Feb-26     |               | 24-Mar-26*     | -920      | -46       | -17    | -46              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD13   | PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE)   | 0   | 06-Mar-24     |              | 07-Aug-26     |               | 18-Sep-26*     | -892      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD03   | OBTAIN OP for Lyric Theatre & Extended Basement  | 0   | 10-Jun-23     |              | 07-Nov-25     |               | 19-Dec-25*     | -889      | -42       | -13    | -42              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD01   | Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks                                   | 0   | 20-Jul-19     |              | 20-Jul-19     |               | 20-Jul-19 A    | 0         | 0         | 0      |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD06   | PC for Fountain Related Plantroom(s) (allow access to Project Contractor)                          | 0   | 01-Apr-21     |              | 22-Sep-22     |               | 22-Sep-22 A    | -538      | 0         | 0      |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD14   | Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp.          | 0   | 31-Jan-23     |              | 22-Nov-25     |               | 07-Jan-26*     | -1035     | -46       | -16    | -46              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| KD02   | Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works  | 0   | 10-Jun-23     |              | 06-Jan-26     |               | 21-Feb-26*     | -949      | -46       | -17    | -46              |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM100   | [LoE] CC_B - Lyric Theatre   | 487 |               | 02-May-20    | 22-Jan-26     | 02-May-20 A   | 10-Mar-26      | -36       | -11       | 159    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM101   | [LoE] CC_C - ASDA and Lyric Theatre Promenade  | 472 |               | 12-Apr-21    | 07-Jan-26     | 12-Apr-21 A   | 16-Feb-26      | -34       | -9        | 174    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM102   | [LoE] CC_D - Remaining Works for M+ Promenade South  | 90  |               | 26-May-22    | 11-Sep-24     | 26-May-22 A   | 02-Nov-24      | -37       | -20       | -37    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM103   | [LoE] CC_E - DCS Cofferdam   | 56  |               | 07-Aug-20    | 04-Jul-24     | 07-Aug-20 A   | 16-Sep-24      | -53       | -14       | 35     |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM104   | [LoE] CC_F - Modification to Existing Pump Cell  | 170 |               | 12-Oct-22    | 04-Dec-24     | 12-Oct-22 A   | 12-Feb-25      | -53       | -14       | 35     |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM105   | [LoE] CC_G - Extended Basement   | 269 |               | 15-May-21    | 28-May-25     | 15-May-21 A   | 29-May-25      | -1        | -11       | 391    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM106   | [LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020                           | 0   |               | 14-Apr-20    | 06-Feb-21     | 14-Apr-20 A   | 06-Feb-21 A    | 0         | 0         |        |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM107   | [LoE] CC_I - Underpass and Associated Area   | 278 |               | 24-Feb-21    | 09-Jun-25     | 24-Feb-21 A   | 10-Jun-25      | -1        | -11       | 138    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM108   | [LoE] CC_J - M+ Day 2 Works  | 461 |               | 03-Jun-21    | 03-Dec-25     | 03-Jun-21 A   | 17-Jan-26      | -36       | -11       | -10    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM109   | [LoE] CC_K - Water Main at Promenade   | 188 |               | 23-Apr-22    | 10-Jan-25     | 23-Apr-22 A   | 05-Mar-25      | -42       | -42       | 83     |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM110   | [LoE] CC_N - Lifts & Escalators  | 347 |               | 16-Aug-21    | 30-Aug-25     | 16-Aug-21 A   | 30-Aug-25      | 0         | 0         | 0      |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM111   | [LoE] P32 Interim Development  | 186 |               | 17-May-21    | 14-Feb-25     | 17-May-21 A   | 14-Feb-25      | 0         | 0         | 266    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| SUM112   | [LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A]           | 146 |               | 14-Jul-25    | 06-Jan-26     | 25-Aug-25     | 21-Feb-26      | -36       | -11       | -36    |                  |       |       |       |       |       |       |       |   |       |       |       |       |       |       |       |       |       |   |       |           |       |           |       |             |       |       |       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |       |  |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |  |   |           |  |           |  |             |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |             |      |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |       |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |      |   |   |           |  |           |  |            |      |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |    |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                            |    |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |   |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |   |  |           |           |             |             |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |             |           |    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                             |     |  |           |           |             |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                      |     |  |           |           |             |           |     |     |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                                 |     |  |           |           |             |           |   |   |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |                               |     |  |           |           |             |           |   |   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |        |  |     |  |           |           |           |           |     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |



|  |                        |
|--|------------------------|
|  | Base Line ACT          |
|  | EOT#1 CD               |
|  | Base Line MS           |
|  | Milestone              |
|  | Current - Other Works  |
|  | Current - Struct Works |
|  | Current - MEP Works    |

Legend:  
 RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

**L2 CMWP\_R\_3\_B - Rev\_3B\_05 2nd DRAFT**  
**[DD=30Jun24] \*\*\*L I V E\*\*\***

| Date      | Revision                  | Checked | Approved |
|-----------|---------------------------|---------|----------|
| 12-Jul-24 | CMWP Rev_3_B Jun24 Update | NS      | IH       |
|           |                           |         |          |
|           |                           |         |          |
|           |                           |         |          |

## **C. Environmental Mitigation Measures – Implementation Status**



**Table C-1: Environmental Mitigation Measures Implementation Status**

| EM&A Ref.                                | Recommendation Measures   | Implementation Stage |          |          |
|--|---|----------------------|----------|----------|
|  |   | May 2024             | Jun 2024 | Jul 2024 |
| <b>Air Quality Impact (Construction)</b> |   |                      |          |          |
| 2.1 & 10.3.1                             | <p><b>General Dust Control Measures</b></p> <p>Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)</p>   | Rem                  | ✓        | ✓        |
| 2.1 & 10.3.1                             | <p><b>Best Practice For Dust Control</b></p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:</p> <p><i>Good Site Management</i></p> <ul style="list-style-type: none"> <li>• Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning.</li> </ul> <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> <li>• Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</li> <li>• Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul> <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> <li>• Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul> <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> | Rem                  | Obs      | Obs Rem  |
|  | <ul style="list-style-type: none"> <li>• Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</li> <li>• Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul>   | ✓                    | ✓        | ✓        |
|  | <ul style="list-style-type: none"> <li>• Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul>  | ✓                    | ✓        | ✓        |
|  | <ul style="list-style-type: none"> <li>• Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul>  | N/A                  | N/A      | N/A      |



| EM&A Ref.    | Recommendation Measures   | Implementation Stage |                |          |
|--------------|---|----------------------|----------------|----------|
|              |   | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|              | <ul style="list-style-type: none"> <li>All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.</li> </ul>   | ✓                    | ✓              | ✓        |
|              | <i>Debris Handling</i>  |                      |                |          |
|              | <ul style="list-style-type: none"> <li>Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> </ul>  | ✓                    | ✓              | ✓        |
|              | <ul style="list-style-type: none"> <li>Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.</li> </ul>   | ✓                    | ✓              | ✓        |
|              | <i>Transport of Dusty Materials</i>   |                      |                |          |
|              | <ul style="list-style-type: none"> <li>Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul>  | ✓                    | ✓              | ✓        |
|              | <i>Wheel washing</i>  |                      |                |          |
|              | <ul style="list-style-type: none"> <li>Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>  | ✓                    | ✓              | ✓        |
|              | <i>Use of vehicles</i>  |                      |                |          |
|              | <ul style="list-style-type: none"> <li>The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.</li> </ul>   | ✓                    | ✓              | ✓        |
|              | <ul style="list-style-type: none"> <li>Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>  | ✓                    | ✓              | ✓        |
|              | <ul style="list-style-type: none"> <li>Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.</li> </ul>  | ✓                    | ✓              | ✓        |
|              | <i>Site hoarding</i>  |                      |                |          |
|              | <ul style="list-style-type: none"> <li>Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.</li> </ul>  | ✓                    | ✓              | ✓        |
| 2.1 & 10.3.1 | <p><b>Best Practicable Means for Cement Works (Concrete Batching Plant)</b></p> <p>The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:<br/>Exhaust from Dust Arrestment Plant</p> |                      |                |          |

| EM&A Ref.                          | Recommendation Measures   | Implementation Stage |          |          |
|------------------------------------|---|----------------------|----------|----------|
|                                    |   | May 2024             | Jun 2024 | Jul 2024 |
|                                    | <ul style="list-style-type: none"> <li>Wherever possible the final discharge point from particulate matter arrestment plant, where is not necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection</li> </ul>  | N/A                  | N/A      | N/A      |
|                                    | <p>Emission Limits</p> <ul style="list-style-type: none"> <li>All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke</li> </ul>   | N/A                  | N/A      | N/A      |
|                                    | <p>Engineering Design/Technical Requirements</p> <ul style="list-style-type: none"> <li>As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions</li> </ul>   | N/A                  | N/A      | N/A      |
|                                    | <p><b>Non-Road Mobile Machinery (NRMM):</b><br/>All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.</p>   | ✓                    | ✓        | Obs      |
| <b>Noise Impact (Construction)</b> |   |                      |          |          |
| 3.1 & 10.4.1                       | <p><b>Good Site Practice</b></p> <p>Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:</p> <ul style="list-style-type: none"> <li>only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works;</li> <li>machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum</li> <li>plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs;</li> <li>mobile plant should be sited as far away from NSRs as possible; and</li> <li>material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> | ✓                    | ✓        | ✓        |
|                                    | <p><b>Adoption of Quieter PME</b></p>   | ✓                    | ✓        | ✓        |

| EM&A Ref.    | Recommendation Measures  | Implementation Stage |                |          |
|--------------|--|----------------------|----------------|----------|
|              |  | May 2024             | L2<br>Jun 2024 | Jul 2024 |
| 3.1 & 10.4.1 | The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in <b>Table 4.26</b> in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.   | ✓                    | ✓              | ✓        |
| 3.1 & 10.4.1 | <b>Use of Movable Noise Barriers</b><br>Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked. | ✓                    | ✓              | ✓        |
| 3.1 & 10.4.1 | <b>Use of Noise Enclosure/ Acoustic Shed</b><br>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No. 9/2010.   | ✓                    | ✓              | ✓        |
| 3.1 & 10.4.1 | <b>Use of Noise Insulating Fabric</b><br>Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.                   | Obs                  | ✓              | ✓        |
| 3.1 & 10.4.1 | <b>Scheduling of Construction Works outside School Examination Periods</b><br>During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.   | N/A                  | N/A            | N/A      |

| EM&A Ref.                                  | Recommendation Measures  | Implementation Stage |          |          |
|--|--|----------------------|----------|----------|
|  |  | May 2024             | Jun 2024 | Jul 2024 |
| <b>Water Quality Impact (Construction)</b> |  |                      |          |          |
| 4.1 & 10.5.1                               | <p><b>Construction site runoff and drainage</b></p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction;</li> <li>Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> <li>Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.</li> </ul> | ✓                    | ✓        | ✓        |
|  |  | ✓                    | ✓        | ✓        |
|  |  | Obs                  | ✓        | Obs Rem  |
|  |  | ✓                    | ✓        | ✓        |

| EM&A Ref. | Recommendation Measures   | Implementation Stage |                |          |
|-----------|---|----------------------|----------------|----------|
|           |   | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|           | <ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> </ul> | ✓                    | ✓              | ✓        |
|           | <ul style="list-style-type: none"> <li>Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> </ul>   | ✓                    | ✓              | ✓        |
|           | <ul style="list-style-type: none"> <li>Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.</li> </ul>  | ✓                    | ✓              | ✓        |
|           | <ul style="list-style-type: none"> <li>Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> </ul>  | ✓                    | ✓              | ✓        |
|           | <ul style="list-style-type: none"> <li>Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>  | N/A                  | N/A            | N/A      |
|           | <p><b>Barging facilities and activities</b></p> <p>Recommendations for good site practices during operation of the proposed barging point include:</p>  |                      |                |          |
|           | <ul style="list-style-type: none"> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> </ul>   | N/A                  | N/A            | N/A      |

| EM&A Ref.   | Recommendation Measures  | Implementation Stage |                |          |
|---|--|----------------------|----------------|----------|
|   |  | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|   | <ul style="list-style-type: none"> <li>Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation;</li> <li>All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and</li> <li>Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> </ul>  | N/A                  | N/A            | N/A      |
| 4.1 & 10.5.1  | <b>Sewage effluent from construction workforce</b><br>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.   | ✓                    | ✓              | ✓        |
| 4.1 & 10.5.1  | <b>General construction activities</b> <ul style="list-style-type: none"> <li>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</li> <li>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</li> </ul> | ✓                    | ✓              | ✓        |
|   |  | ✓                    | Obs<br>Rem     | Obs      |
| <b>Waste Management Implications (Construction)</b> |  |                      |                |          |
| 6.1 & 10.7.1  | <b>Good Site Practices</b><br>Recommendations for good site practices during the construction activities include:  |                      |                |          |
|   | <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical handling procedures</li> </ul>  | ✓                    | ✓              | ✓        |
|   |  | ✓                    | ✓              | ✓        |

| EM&A Ref.    | Recommendation Measures   | Implementation Stage |                |          |
|--------------|---|----------------------|----------------|----------|
|              |   | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|              | <ul style="list-style-type: none"> <li>Provision of sufficient waste disposal points and regular collection of waste</li> <li>Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads</li> <li>Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&amp;D materials is not anticipated</li> </ul>  | ✓                    | Obs            | ✓        |
| 6.1 & 10.7.1 | <p><b>Waste Reduction Measures</b></p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort inert C&amp;D material to recover any recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force</li> <li>Proper site practices to minimise the potential for damage or contamination of inert C&amp;D materials</li> <li>Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of wastes</li> </ul>  | ✓                    | ✓              | ✓        |
| 6.1 & 10.7.1 | <p><b>Inert and Non-inert C&amp;D Materials</b></p> <p>In order to minimise impacts resulting from collection and transportation of inert C&amp;D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&amp;D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.</p> <ul style="list-style-type: none"> <li>The surplus inert C&amp;D material will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong.</li> <li>Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&amp;D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&amp;D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD.</li> </ul> | ✓                    | ✓              | ✓        |

| EM&A Ref.    | Recommendation Measures  | Implementation Stage |                |          |
|--------------|--|----------------------|----------------|----------|
|              |  | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|              | <ul style="list-style-type: none"> <li>The C&amp;D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site.</li> <li>In order to monitor the disposal of inert and non-inert C&amp;D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No. 6/2010 for Trip Ticket System for Disposal of Construction &amp; Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site.</li> </ul>   | ✓                    | ✓              | ✓        |
| 6.1 & 10.7.1 | <p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> <li>Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended.</li> </ul> | ✓                    | ✓              | ✓        |
| 6.1 & 10.7.1 | <p><b>General Refuse</b></p> <p>General refuse should be stored in enclosed bins or compaction units separated from inert C&amp;D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&amp;D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>   | Obs                  | Obs            | Obs      |



| EM&A Ref.                                | Recommendation Measures   | Implementation Stage |          |          |
|--|---|----------------------|----------|----------|
|  |   | May 2024             | Jun 2024 | Jul 2024 |
| <b>Land Contamination (Construction)</b> |   |                      |          |          |
| 7.1 & 10.8.1                             | <p>The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials.</p> <p>The following measures are proposed for excavation and transportation of contaminated material:</p> <ul style="list-style-type: none"> <li>To minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed;</li> <li>Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site;</li> <li>Stockpiling of contaminated excavated materials on site should be avoided as far as possible;</li> <li>The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out;</li> <li>Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater;</li> <li>Truck bodies and tailgates should be sealed to stop any discharge;</li> <li>Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping;</li> <li>Speed control for trucks carrying contaminated materials should be exercised;</li> <li>Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354) and obtain all necessary permits where required; and</li> </ul> | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |
|  |   | N/A                  | N/A      | N/A      |

| EM&A Ref.   | Recommendation Measures  | Implementation Stage |                |          |
|---|--|----------------------|----------------|----------|
|   |  | May 2024             | L2<br>Jun 2024 | Jul 2024 |
|   | <ul style="list-style-type: none"> <li>Maintain records of waste generation and disposal quantities and disposal arrangements.</li> </ul>  | N/A                  | N/A            | N/A      |
| <b>Ecological Impact (Construction)</b>           |  |                      |                |          |
| No mitigation measure is required.                |  |                      |                |          |
| <b>Landscape and Visual Impact (Construction)</b> |  |                      |                |          |
| Table 9.1 & 10.8 (CM1)                            | Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006. | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM2)                            | Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.                          | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM3)                            | Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.  | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM4)                            | Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities.   | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM5)                            | Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.   | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM6)                            | Sensitive streetscape design should be incorporated along all new roads and streets.   | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM7)                            | Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.  | N/A                  | N/A            | N/A      |
| Table 9.1 & 10.8 (CM8)                            | Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.   | N/A                  | N/A            | N/A      |
| Table 9.1 (CM9)                                   | Minimize the structure of marine facilities to be built on the seabed and foreshore in order to minimize the affected extent to the waterbody  | N/A                  | N/A            | N/A      |


| EM&A Ref.               | Recommendation Measures  | Implementation Stage |                |          |
|-------------------------|--|----------------------|----------------|----------|
|                         |  | May 2024             | L2<br>Jun 2024 | Jul 2024 |
| Table 9.2 & 10.9 (MCP1) | Use of decorative screen hoarding/boards   | ✓                    | ✓              | ✓        |
| Table 9.2 & 10.9 (MCP2) | Early introduction of landscape treatments   | N/A                  | N/A            | N/A      |
| Table 9.2 & 10.9 (MCP3) | Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.                                       | N/A                  | N/A            | N/A      |
| Table 9.2 & 10.9 (MCP4) | Control of night time lighting   | N/A                  | N/A            | N/A      |
| Table 9.2 & 10.9 (MCP5) | Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures. | N/A                  | N/A            | N/A      |

|     |   |                |
|-----|---|----------------|
| N/A | - | Not Applicable |
| ✓   | - | Implemented    |
| Obs | - | Observed       |
| Rem | - | Reminder       |


## **D. Meteorological Data Extracted from Hong Kong Observatory**

**Table D-1: Extract of Meteorological Observations for King's Park Automatic Weather Station in the reporting quarter**


Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




Temperature/Humidity:

Not available from HKO's website


Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:



Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




## **E. Graphical Plots of the Monitoring Results**

**Air Quality Monitoring Result at Station AM1 (1-hour TSP)**

| Date      | Weather Condition | Time         | Conc. ( $\mu\text{g}/\text{m}^3$ ) |                      |                      | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|-----------|-------------------|--------------|------------------------------------|----------------------|----------------------|---|--|
|           |                   |              | 1 <sup>st</sup> Hour               | 2 <sup>nd</sup> Hour | 3 <sup>rd</sup> Hour |   |  |
| 2-May-24  | Cloudy            | 8:24 - 11:24 | 23                                 | 29                   | 30                   | 273.7                                     | 500                                      |
| 8-May-24  | Fine              | 8:23 - 11:23 | 25                                 | 27                   | 24                   | 273.7                                     | 500                                      |
| 13-May-24 | Cloudy            | 8:27 - 11:27 | 21                                 | 23                   | 20                   | 273.7                                     | 500                                      |
| 18-May-24 | Cloudy            | 8:33 - 11:33 | 25                                 | 30                   | 24                   | 273.7                                     | 500                                      |
| 23-May-24 | Cloudy            | 8:28 - 11:28 | 22                                 | 25                   | 26                   | 273.7                                     | 500                                      |
| 29-May-24 | Cloudy            | 8:29 - 11:29 | 22                                 | 24                   | 27                   | 273.7                                     | 500                                      |
| 4-Jun-24  | Cloudy            | 8:20 - 11:20 | 25                                 | 29                   | 27                   | 273.7                                     | 500                                      |
| 8-Jun-24  | Cloudy            | 8:22 - 11:22 | 22                                 | 19                   | 24                   | 273.7                                     | 500                                      |
| 14-Jun-24 | Cloudy            | 8:22 - 11:22 | 41                                 | 39                   | 36                   | 273.7                                     | 500                                      |
| 20-Jun-24 | Fine              | 8:23 - 11:23 | 21                                 | 29                   | 25                   | 273.7                                     | 500                                      |
| 26-Jun-24 | Sunny             | 8:20 - 11:20 | 27                                 | 29                   | 24                   | 273.7                                     | 500                                      |
| 2-Jul-24  | Cloudy            | 8:23 - 11:23 | 23                                 | 29                   | 27                   | 273.7                                     | 500                                      |
| 8-Jul-24  | Sunny             | 8:23 - 11:23 | 20                                 | 24                   | 21                   | 273.7                                     | 500                                      |
| 12-Jul-24 | Fine              | 8:33 - 11:33 | 22                                 | 24                   | 27                   | 273.7                                     | 500                                      |
| 18-Jul-24 | Fine              | 8:32 - 11:32 | 24                                 | 25                   | 29                   | 273.7                                     | 500                                      |
| 24-Jul-24 | Cloudy            | 8:27 - 11:27 | 15                                 | 20                   | 19                   | 273.7                                     | 500                                      |
| 30-Jul-24 | Cloudy            | 8:23 - 11:23 | 21                                 | 19                   | 18                   | 273.7                                     | 500                                      |




Graphical Presentation of Air Quality Monitoring Result at Station AM1 (1-hour TSP)



**Air Quality Monitoring Result at Station AM2 (1-hour TSP)**

| Date      | Weather Condition | Time         | Conc. ( $\mu\text{g}/\text{m}^3$ ) |                      |                      | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|-----------|-------------------|--------------|------------------------------------|----------------------|----------------------|---|--|
|           |                   |              | 1 <sup>st</sup> Hour               | 2 <sup>nd</sup> Hour | 3 <sup>rd</sup> Hour |   |  |
| 2-May-24  | Cloudy            | 8:39 - 11:39 | 33                                 | 29                   | 35                   | 274.2                                     | 500                                      |
| 8-May-24  | Fine              | 8:38 - 11:38 | 37                                 | 40                   | 41                   | 274.2                                     | 500                                      |
| 13-May-24 | Cloudy            | 8:43 - 11:43 | 34                                 | 31                   | 36                   | 274.2                                     | 500                                      |
| 18-May-24 | Cloudy            | 8:48 - 11:48 | 31                                 | 29                   | 35                   | 274.2                                     | 500                                      |
| 23-May-24 | Cloudy            | 8:43 - 11:43 | 31                                 | 29                   | 34                   | 274.2                                     | 500                                      |
| 29-May-24 | Cloudy            | 8:44 - 11:44 | 33                                 | 31                   | 29                   | 274.2                                     | 500                                      |
| 4-Jun-24  | Cloudy            | 8:33 - 11:33 | 31                                 | 34                   | 39                   | 274.2                                     | 500                                      |
| 8-Jun-24  | Cloudy            | 8:36 - 11:36 | 31                                 | 29                   | 28                   | 274.2                                     | 500                                      |
| 14-Jun-24 | Cloudy            | 8:03 - 11:03 | 50                                 | 51                   | 55                   | 274.2                                     | 500                                      |
| 20-Jun-24 | Fine              | 8:38 - 11:38 | 31                                 | 29                   | 38                   | 274.2                                     | 500                                      |
| 26-Jun-24 | Sunny             | 8:33 - 11:33 | 34                                 | 33                   | 31                   | 274.2                                     | 500                                      |
| 2-Jul-24  | Cloudy            | 8:38 - 11:38 | 41                                 | 34                   | 32                   | 274.2                                     | 500                                      |
| 8-Jul-24  | Sunny             | 8:37 - 11:37 | 31                                 | 29                   | 33                   | 274.2                                     | 500                                      |
| 12-Jul-24 | Fine              | 8:47 - 11:47 | 39                                 | 41                   | 42                   | 274.2                                     | 500                                      |
| 18-Jul-24 | Fine              | 8:47 - 11:47 | 32                                 | 29                   | 28                   | 274.2                                     | 500                                      |
| 24-Jul-24 | Cloudy            | 8:43 - 11:43 | 32                                 | 29                   | 27                   | 274.2                                     | 500                                      |
| 30-Jul-24 | Cloudy            | 8:38 - 11:38 | 25                                 | 24                   | 21                   | 274.2                                     | 500                                      |


### Graphical Presentation of Air Quality Monitoring Result at Station AM2 (1-hour TSP)



### Air Quality Monitoring Result at Station AM1 (24-hour TSP)

| Start     |      | Finish    |      | Filter Weight (g) |        | Reading  |          | Sampling Time (hrs) | Flow Rate (m <sup>3</sup> /min) |       |         | Conc. (µg/m <sup>3</sup> ) | Weather Condition | Action Level | Limit Level |
|-----------|------|-----------|------|-------------------|--------|----------|----------|---------------------|---------------------------------|-------|---------|----------------------------|-------------------|--------------|-------------|
| Date      | Time | Date      | Time | Initial           | Final  | Initial  | Final    |                     | Initial                         | Final | Average |                            |                   |              |             |
| 2-May-24  | 8:21 | 3-May-24  | 8:21 | 2.7963            | 2.8259 | 28060.38 | 28084.38 | 24                  | 1.24                            | 1.24  | 1.24    | 17                         | Cloudy            | 143.6        | 260         |
| 8-May-24  | 8:21 | 9-May-24  | 8:21 | 2.8168            | 2.8539 | 28084.38 | 28108.38 | 24                  | 1.24                            | 1.24  | 1.24    | 21                         | Fine              | 143.6        | 260         |
| 13-May-24 | 8:25 | 14-May-24 | 8:25 | 2.8008            | 2.8319 | 28108.38 | 28132.38 | 24                  | 1.2                             | 1.2   | 1.2     | 18                         | Cloudy            | 143.6        | 260         |
| 18-May-24 | 8:30 | 19-May-24 | 8:30 | 2.8075            | 2.8397 | 28132.38 | 28156.38 | 24                  | 1.2                             | 1.2   | 1.2     | 19                         | Cloudy            | 143.6        | 260         |
| 23-May-24 | 8:25 | 24-May-24 | 8:25 | 2.8045            | 2.8299 | 28156.38 | 28180.38 | 24                  | 1.2                             | 1.2   | 1.2     | 15                         | Cloudy            | 143.6        | 260         |
| 29-May-24 | 8:27 | 30-May-24 | 8:27 | 2.8132            | 2.8671 | 28180.38 | 28204.38 | 24                  | 1.2                             | 1.2   | 1.2     | 31                         | Cloudy            | 143.6        | 260         |
| 4-Jun-24  | 8:18 | 5-Jun-24  | 8:18 | 2.8022            | 2.8395 | 28204.38 | 28228.38 | 24                  | 1.2                             | 1.2   | 1.2     | 22                         | Cloudy            | 143.6        | 260         |
| 8-Jun-24  | 8:20 | 9-Jun-24  | 8:20 | 2.8118            | 2.8373 | 28228.38 | 28252.38 | 24                  | 1.2                             | 1.2   | 1.2     | 15                         | Cloudy            | 143.6        | 260         |
| 14-Jun-24 | 8:20 | 15-Jun-24 | 8:20 | 2.8030            | 2.8582 | 28252.38 | 28276.38 | 24                  | 1.2                             | 1.2   | 1.2     | 32                         | Cloudy            | 143.6        | 260         |
| 20-Jun-24 | 8:20 | 21-Jun-24 | 8:20 | 2.8059            | 2.8378 | 28276.38 | 28300.38 | 24                  | 1.2                             | 1.2   | 1.2     | 18                         | Fine              | 143.6        | 260         |
| 26-Jun-24 | 8:18 | 27-Jun-24 | 8:18 | 2.8045            | 2.8282 | 28300.38 | 28324.38 | 24                  | 1.2                             | 1.2   | 1.2     | 14                         | Sunny             | 143.6        | 260         |
| 2-Jul-24  | 8:20 | 3-Jul-24  | 8:20 | 2.8127            | 2.8613 | 28324.38 | 28348.38 | 24                  | 1.2                             | 1.2   | 1.2     | 28                         | Cloudy            | 143.6        | 260         |
| 8-Jul-24  | 8:20 | 9-Jul-24  | 8:20 | 2.7967            | 2.8195 | 28348.38 | 28372.38 | 24                  | 1.27                            | 1.27  | 1.27    | 12                         | Sunny             | 143.6        | 260         |
| 12-Jul-24 | 8:30 | 13-Jul-24 | 8:30 | 2.7995            | 2.8197 | 28372.38 | 28396.38 | 24                  | 1.27                            | 1.27  | 1.27    | 11                         | Fine              | 143.6        | 260         |
| 18-Jul-24 | 8:30 | 19-Jul-24 | 8:30 | 2.8028            | 2.8350 | 28396.38 | 28420.38 | 24                  | 1.27                            | 1.27  | 1.27    | 18                         | Fine              | 143.6        | 260         |
| 24-Jul-24 | 8:25 | 25-Jul-24 | 8:25 | 2.8046            | 2.8228 | 28420.38 | 28444.38 | 24                  | 1.27                            | 1.27  | 1.27    | 10                         | Cloudy            | 143.6        | 260         |
| 30-Jul-24 | 8:20 | 31-Jul-24 | 8:20 | 2.8084            | 2.8297 | 28444.38 | 28468.38 | 24                  | 1.27                            | 1.27  | 1.27    | 12                         | Cloudy            | 143.6        | 260         |


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (24-hour TSP)



**Air Quality Monitoring Result at Station AM2 (24-hour TSP)**

| Start     |      | Finish    |      | Sampling Time (hrs) | Conc. ( $\mu\text{g}/\text{m}^3$ ) | Weather Condition | Action Level | Limit Level |
|-----------|------|-----------|------|---------------------|------------------------------------|-------------------|--------------|-------------|
| Date      | Time | Date      | Time |                     |                                    |                   |              |             |
| 2-May-24  | 8:36 | 3-May-24  | 8:36 | 24                  | 24                                 | Cloudy            | 151.1        | 260         |
| 8-May-24  | 8:35 | 9-May-24  | 8:35 | 24                  | 27                                 | Fine              | 151.1        | 260         |
| 13-May-24 | 8:40 | 14-May-24 | 8:40 | 24                  | 27                                 | Cloudy            | 151.1        | 260         |
| 18-May-24 | 8:45 | 19-May-24 | 8:45 | 24                  | 27                                 | Cloudy            | 151.1        | 260         |
| 23-May-24 | 8:40 | 24-May-24 | 8:40 | 24                  | 26                                 | Cloudy            | 151.1        | 260         |
| 29-May-24 | 8:42 | 30-May-24 | 8:42 | 24                  | 25                                 | Cloudy            | 151.1        | 260         |
| 4-Jun-24  | 8:31 | 5-Jun-24  | 8:31 | 24                  | 29                                 | Cloudy            | 151.1        | 260         |
| 8-Jun-24  | 8:34 | 9-Jun-24  | 8:34 | 24                  | 26                                 | Cloudy            | 151.1        | 260         |
| 14-Jun-24 | 8:34 | 15-Jun-24 | 8:34 | 24                  | 45                                 | Cloudy            | 151.1        | 260         |
| 20-Jun-24 | 8:35 | 21-Jun-24 | 8:35 | 24                  | 32                                 | Fine              | 151.1        | 260         |
| 26-Jun-24 | 8:31 | 27-Jun-24 | 8:31 | 24                  | 27                                 | Sunny             | 151.1        | 260         |
| 2-Jul-24  | 8:35 | 3-Jul-24  | 8:35 | 24                  | 26                                 | Cloudy            | 151.1        | 260         |
| 8-Jul-24  | 8:35 | 9-Jul-24  | 8:35 | 24                  | 20                                 | Sunny             | 151.1        | 260         |
| 12-Jul-24 | 8:45 | 13-Jul-24 | 8:45 | 24                  | 21                                 | Fine              | 151.1        | 260         |
| 18-Jul-24 | 8:44 | 19-Jul-24 | 8:44 | 24                  | 23                                 | Fine              | 151.1        | 260         |
| 24-Jul-24 | 8:40 | 25-Jul-24 | 8:40 | 24                  | 19                                 | Cloudy            | 151.1        | 260         |
| 30-Jul-24 | 8:35 | 31-Jul-24 | 8:35 | 24                  | 18                                 | Cloudy            | 151.1        | 260         |

Graphical Presentation of Air Quality Monitoring Result at Station AM2 (24-hour TSP)



### Noise Monitoring Result at Station NM1A

| Date      | Time | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|------|--------------------|--------------------|---------------------|
| 2-May-24  | 9:23 | 64.8               | 60.4               | 64                  |
| 2-May-24  | 9:28 | 63.3               | 59.7               |                     |
| 2-May-24  | 9:33 | 62.6               | 58.9               |                     |
| 2-May-24  | 9:38 | 63.0               | 59.4               |                     |
| 2-May-24  | 9:43 | 62.7               | 58.2               |                     |
| 2-May-24  | 9:48 | 62.5               | 58.1               |                     |
| 8-May-24  | 9:22 | 65.7               | 61.6               | 65                  |
| 8-May-24  | 9:27 | 64.4               | 60.9               |                     |
| 8-May-24  | 9:32 | 63.9               | 59.0               |                     |
| 8-May-24  | 9:37 | 63.2               | 59.5               |                     |
| 8-May-24  | 9:42 | 64.0               | 60.4               |                     |
| 8-May-24  | 9:47 | 63.1               | 59.2               |                     |
| 13-May-24 | 9:26 | 62.5               | 58.6               | 64                  |
| 13-May-24 | 9:31 | 63.3               | 59.0               |                     |
| 13-May-24 | 9:36 | 64.2               | 60.8               |                     |
| 13-May-24 | 9:41 | 62.0               | 58.4               |                     |
| 13-May-24 | 9:46 | 62.9               | 58.3               |                     |
| 13-May-24 | 9:51 | 63.7               | 59.6               |                     |
| 23-May-24 | 9:27 | 63.8               | 59.3               | 65                  |
| 23-May-24 | 9:32 | 64.2               | 60.4               |                     |
| 23-May-24 | 9:37 | 65.0               | 61.9               |                     |
| 23-May-24 | 9:42 | 63.6               | 59.7               |                     |
| 23-May-24 | 9:47 | 64.3               | 60.5               |                     |
| 23-May-24 | 9:52 | 62.5               | 58.0               |                     |
| 29-May-24 | 9:28 | 62.4               | 58.3               | 64                  |
| 29-May-24 | 9:33 | 63.2               | 59.6               |                     |
| 29-May-24 | 9:38 | 62.7               | 58.9               |                     |
| 29-May-24 | 9:43 | 61.9               | 57.0               |                     |
| 29-May-24 | 9:48 | 62.0               | 58.7               |                     |
| 29-May-24 | 9:53 | 63.4               | 59.2               |                     |
| 4-Jun-24  | 9:16 | 61.0               | 57.4               | 63                  |
| 4-Jun-24  | 9:21 | 62.2               | 58.3               |                     |
| 4-Jun-24  | 9:26 | 63.6               | 59.9               |                     |
| 4-Jun-24  | 9:31 | 62.9               | 58.7               |                     |
| 4-Jun-24  | 9:36 | 61.7               | 57.6               |                     |
| 4-Jun-24  | 9:41 | 61.4               | 57.0               |                     |
| 14-Jun-24 | 9:20 | 61.0               | 57.3               | 63                  |
| 14-Jun-24 | 9:25 | 62.2               | 58.5               |                     |
| 14-Jun-24 | 9:30 | 62.7               | 58.8               |                     |
| 14-Jun-24 | 9:35 | 61.9               | 57.6               |                     |
| 14-Jun-24 | 9:40 | 60.4               | 56.0               |                     |
| 14-Jun-24 | 9:45 | 62.1               | 58.2               |                     |
| 20-Jun-24 | 9:22 | 63.0               | 59.1               | 63                  |
| 20-Jun-24 | 9:27 | 62.8               | 58.4               |                     |
| 20-Jun-24 | 9:32 | 61.3               | 57.7               |                     |
| 20-Jun-24 | 9:37 | 62.5               | 58.9               |                     |
| 20-Jun-24 | 9:42 | 60.7               | 56.0               |                     |
| 20-Jun-24 | 9:47 | 62.5               | 58.4               |                     |
| 26-Jun-24 | 9:16 | 63.0               | 59.2               | 64                  |
| 26-Jun-24 | 9:21 | 62.4               | 58.5               |                     |
| 26-Jun-24 | 9:26 | 61.9               | 57.7               |                     |
| 26-Jun-24 | 9:31 | 62.7               | 58.8               |                     |
| 26-Jun-24 | 9:36 | 63.6               | 59.9               |                     |
| 26-Jun-24 | 9:41 | 62.4               | 58.0               |                     |



|           |      |      |      |    |
|-----------|------|------|------|----|
| 2-Jul-24  | 9:26 | 63.0 | 59.2 | 64 |
| 2-Jul-24  | 9:31 | 62.3 | 58.6 |    |
| 2-Jul-24  | 9:36 | 63.5 | 59.9 |    |
| 2-Jul-24  | 9:41 | 63.8 | 59.0 |    |
| 2-Jul-24  | 9:46 | 62.6 | 58.4 |    |
| 2-Jul-24  | 9:51 | 64.7 | 60.6 |    |
| 8-Jul-24  | 9:21 | 63.0 | 59.2 | 64 |
| 8-Jul-24  | 9:26 | 62.6 | 58.8 |    |
| 8-Jul-24  | 9:31 | 62.7 | 58.0 |    |
| 8-Jul-24  | 9:36 | 63.4 | 59.7 |    |
| 8-Jul-24  | 9:41 | 63.5 | 59.5 |    |
| 8-Jul-24  | 9:46 | 62.9 | 58.2 |    |
| 18-Jul-24 | 9:30 | 63.0 | 59.2 | 64 |
| 18-Jul-24 | 9:35 | 62.6 | 58.5 |    |
| 18-Jul-24 | 9:40 | 63.4 | 59.8 |    |
| 18-Jul-24 | 9:45 | 64.9 | 60.0 |    |
| 18-Jul-24 | 9:50 | 62.7 | 58.6 |    |
| 18-Jul-24 | 9:55 | 63.6 | 59.7 |    |
| 24-Jul-24 | 9:26 | 62.7 | 58.2 | 63 |
| 24-Jul-24 | 9:31 | 61.0 | 57.5 |    |
| 24-Jul-24 | 9:36 | 61.4 | 57.8 |    |
| 24-Jul-24 | 9:41 | 63.9 | 59.0 |    |
| 24-Jul-24 | 9:46 | 62.1 | 58.7 |    |
| 24-Jul-24 | 9:51 | 62.2 | 58.9 |    |
| 30-Jul-24 | 9:23 | 63.0 | 59.2 | 64 |
| 30-Jul-24 | 9:28 | 64.9 | 60.5 |    |
| 30-Jul-24 | 9:33 | 62.4 | 58.8 |    |
| 30-Jul-24 | 9:38 | 62.7 | 58.7 |    |
| 30-Jul-24 | 9:43 | 61.4 | 57.6 |    |
| 30-Jul-24 | 9:48 | 62.6 | 58.0 |    |


**Remarks:**

+3dB (A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at Station NM1A.

### Graphical Presentation Noise Monitoring Result at Station NM1A



## F. Waste Flow table

**Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                              |               | Actual Quantities of C&D Wastes Generated Monthly |                            |          |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|------------------------------|---------------|---|----------------------------|----------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Sorting Facility | Imported Fill | Metals  | Paper/ Cardboard Packaging | Plastics | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in ton)   | (in ton)                             | (in ton)               | (in ton)                 | (in ton)                | (in ton)                     | (in ton)      | (in ton)  | (in ton)                   | (in ton) | (in ton)     | (in ton)       | (in ton)                    |
| <b>2016</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Mar              | 2702.1   | 0.0                                  | 0.0                    | 0.0                      | 2702.1                  | 0.0                          | 0.0           | 4.5   | 0.1                        | 0.0      | 0.0          | 0.0            | 30.6                        |
| Apr              | 8631.5   | 0.0                                  | 0.0                    | 0.0                      | 8631.5                  | 0.0                          | 0.0           | 16.0  | 0.0                        | 0.0      | 0.0          | 0.0            | 19.2                        |
| May              | 12487.8  | 0.0                                  | 0.0                    | 0.0                      | 12487.8                 | 0.0                          | 0.0           | 34.0  | 0.0                        | 0.0      | 0.0          | 0.7            | 60.5                        |
| Jun              | 8600.8   | 0.0                                  | 0.0                    | 0.0                      | 8600.8                  | 0.0                          | 0.0           | 31.4  | 0.2                        | 0.0      | 0.0          | 0.5            | 13.5                        |
| Jul              | 12624.2  | 0.0                                  | 0.0                    | 0.0                      | 12624.2                 | 0.0                          | 0.0           | 19.6  | 0.0                        | 0.0      | 0.0          | 2.0            | 9.9                         |
| Aug              | 14419.9  | 0.0                                  | 0.0                    | 0.0                      | 14419.9                 | 0.0                          | 0.0           | 43.9  | 0.0                        | 0.0      | 0.0          | 0.0            | 11.1                        |
| Sep              | 13671.3  | 0.0                                  | 0.0                    | 0.0                      | 13671.3                 | 0.0                          | 0.0           | 59.8  | 0.0                        | 0.0      | 0.0          | 1.6            | 12.4                        |
| Oct              | 13088.9  | 0.0                                  | 0.0                    | 0.0                      | 13088.9                 | 0.0                          | 0.0           | 36.9  | 0.2                        | 1.5      | 0.0          | 0.0            | 15.2                        |
| Nov              | 12424.7  | 0.0                                  | 0.0                    | 0.0                      | 12424.7                 | 0.0                          | 0.0           | 74.7  | 0.0                        | 0.0      | 0.0          | 1.4            | 10.2                        |
| Dec              | 12487.6  | 0.0                                  | 0.0                    | 0.0                      | 12487.6                 | 0.0                          | 0.0           | 13.9  | 0.0                        | 0.0      | 0.0          | 1.3            | 9.0                         |
| Sub-total (2016) | 111138.8   | 0.0                                  | 0.0                    | 0.0                      | 111138.8                | 0.0                          | 0.0           | 334.5   | 0.4                        | 1.5      | 0.0          | 7.6            | 191.6                       |
| <b>2017</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 9607.8   | 0.0                                  | 0.0                    | 0.0                      | 9607.8                  | 0.0                          | 0.0           | 29.5  | 0.0                        | 0.0      | 0.0          | 0.0            | 7.3                         |
| Feb              | 9108.2   | 0.0                                  | 0.0                    | 0.0                      | 9108.2                  | 0.0                          | 0.0           | 50.2  | 0.2                        | 0.0      | 0.0          | 0.7            | 9.8                         |
| Mar              | 11361.7  | 0.0                                  | 0.0                    | 0.0                      | 11361.7                 | 0.0                          | 0.0           | 16.1  | 0.0                        | 0.0      | 0.0          | 1.4            | 8.5                         |
| Apr              | 2591.5   | 0.0                                  | 0.0                    | 0.0                      | 2591.5                  | 0.0                          | 0.0           | 35.7  | 0.0                        | 0.0      | 0.0          | 0.0            | 4.7                         |
| May              | 2579.3   | 0.0                                  | 0.0                    | 99.0                     | 2480.3                  | 0.0                          | 0.0           | 20.9  | 0.1                        | 0.0      | 0.0          | 0.5            | 10.0                        |
| Jun              | 476.0  | 0.0                                  | 0.0                    | 341.0                    | 129.7                   | 5.3                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 7.6                         |
| Jul              | 3419.0   | 0.0                                  | 0.0                    | 804.0                    | 2615.0                  | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 17.8                        |
| Aug              | 3730.9   | 0.0                                  | 0.0                    | 1377.5                   | 2353.4                  | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 4.4                         |
| Sep              | 2108.2   | 0.0                                  | 0.0                    | 1133.5                   | 974.7                   | 0.0                          | 0.0           | 34.6  | 0.2                        | 0.0      | 0.0          | 0.0            | 10.8                        |
| Oct              | 9159.0   | 0.0                                  | 0.0                    | 7868.0                   | 1291.0                  | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.7            | 9.3                         |
| Nov              | 5095.4   | 0.0                                  | 0.0                    | 4352.0                   | 725.2                   | 18.1                         | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 38.8                        |
| Dec              | 3856.2   | 0.0                                  | 0.0                    | 3076.0                   | 780.2                   | 0.0                          | 0.0           | 0.0   | 0.2                        | 0.0      | 0.0          | 0.4            | 8.4                         |
| Sub-total (2017) | 63093.1  | 0.0                                  | 0.0                    | 19051.0                  | 44018.7                 | 23.4                         | 0.0           | 187.1   | 0.7                        | 0.0      | 0.0          | 3.8            | 137.3                       |

**Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                              |               | Actual Quantities of C&D Wastes Generated Monthly |                            |          |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|------------------------------|---------------|---|----------------------------|----------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Sorting Facility | Imported Fill | Metals  | Paper/ Cardboard Packaging | Plastics | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in ton)   | (in ton)                             | (in ton)               | (in ton)                 | (in ton)                | (in ton)                     | (in ton)      | (in ton)  | (in ton)                   | (in ton) | (in ton)     | (in ton)       | (in ton)                    |
| <b>2018</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 0.0  | 0.0                                  | 0.0                    | 0.0                      | 0.0                     | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 0.0                         |
| Feb              | 0.0  | 0.0                                  | 0.0                    | 0.0                      | 0.0                     | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 1.5                         |
| Mar              | 6120.2   | 0.0                                  | 0.0                    | 5782.0                   | 338.2                   | 0.0                          | 0.0           | 0.0   | 0.0                        | 1.0      | 0.0          | 0.5            | 17.6                        |
| Apr              | 14460.3  | 0.0                                  | 0.0                    | 12484.1                  | 1976.3                  | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.2      | 0.0          | 0.0            | 7.6                         |
| May              | 59783.7  | 0.0                                  | 0.0                    | 46989.0                  | 12794.7                 | 0.0                          | 0.0           | 59.6  | 0.0                        | 0.0      | 0.0          | 0.0            | 9.4                         |
| Jun              | 53117.5  | 0.0                                  | 0.0                    | 37642.8                  | 15474.7                 | 0.0                          | 0.0           | 51.5  | 0.2                        | 0.0      | 0.0          | 0.0            | 12.8                        |
| Jul              | 89901.5  | 0.0                                  | 0.0                    | 85317.1                  | 4584.4                  | 0.0                          | 165.1         | 114.6   | 0.0                        | 0.0      | 0.0          | 0.0            | 41.3                        |
| Aug              | 35137.3  | 0.0                                  | 0.0                    | 33731.6                  | 1405.7                  | 0.0                          | 214.3         | 148.1   | 0.0                        | 0.0      | 0.0          | 0.0            | 48.5                        |
| Sep              | 4924.3   | 0.0                                  | 0.0                    | 4641.2                   | 196.1                   | 87.0                         | 174.6         | 40.0  | 0.0                        | 0.0      | 0.0          | 0.0            | 179.2                       |
| Oct              | 19099.9  | 0.0                                  | 0.0                    | 11301.0                  | 7642.8                  | 156.1                        | 0.0           | 106.3   | 0.4                        | 0.0      | 0.0          | 0.0            | 528.5                       |
| Nov              | 104168.0   | 0.0                                  | 0.0                    | 79811.6                  | 24351.0                 | 5.3                          | 0.0           | 54.5  | 0.0                        | 0.6      | 0.0          | 0.0            | 31.5                        |
| Dec              | 62989.9  | 0.0                                  | 0.0                    | 51284.4                  | 11699.9                 | 5.6                          | 0.0           | 95.1  | 0.0                        | 0.6      | 0.0          | 0.0            | 65.9                        |
| Sub-total (2018) | 449702.6   | 0.0                                  | 0.0                    | 368984.8                 | 80463.7                 | 254.0                        | 553.9         | 669.7   | 0.5                        | 2.4      | 0.0          | 0.5            | 943.7                       |
| <b>2019</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 74479.1  | 0.0                                  | 0.0                    | 69249.5                  | 5229.7                  | 0.0                          | 318.0         | 326.7   | 0.2                        | 0.0      | 0.0          | 0.0            | 76.3                        |
| Feb              | 21969.9  | 0.0                                  | 0.0                    | 17723.9                  | 4246.0                  | 0.0                          | 16.5          | 55.2  | 0.0                        | 0.0      | 0.0          | 0.0            | 26.7                        |
| Mar              | 19311.9  | 0.0                                  | 0.0                    | 8569.9                   | 10742.0                 | 0.0                          | 337.8         | 61.5  | 0.0                        | 0.0      | 0.0          | 0.0            | 36.3                        |
| Apr              | 28559.9  | 0.0                                  | 0.0                    | 21280.3                  | 7279.6                  | 0.0                          | 0.0           | 32.6  | 0.0                        | 0.8      | 0.0          | 0.0            | 24.9                        |
| May              | 45418.0  | 0.0                                  | 0.0                    | 11200.6                  | 34217.4                 | 0.0                          | 0.0           | 27.4  | 0.2                        | 0.5      | 0.0          | 0.0            | 33.7                        |
| Jun              | 66633.4  | 0.0                                  | 0.0                    | 23874.5                  | 42748.0                 | 10.9                         | 59.2          | 11.9  | 0.0                        | 0.9      | 0.0          | 0.0            | 35.3                        |
| Jul              | 36619.6  | 0.0                                  | 0.0                    | 1632.7                   | 34960.9                 | 26.0                         | 64.4          | 120.7   | 0.0                        | 0.0      | 0.0          | 0.0            | 57.9                        |
| Aug              | 2526.8   | 0.0                                  | 0.0                    | 0.0                      | 2499.0                  | 27.8                         | 31.9          | 40.2  | 0.0                        | 0.8      | 0.0          | 0.0            | 66.3                        |
| Sep              | 4117.6   | 0.0                                  | 0.0                    | 0.0                      | 4088.7                  | 28.9                         | 95.2          | 19.0  | 0.0                        | 0.6      | 0.0          | 0.0            | 127.4                       |
| Oct              | 6974.2   | 0.0                                  | 0.0                    | 0.0                      | 6948.1                  | 26.1                         | 15.9          | 11.4  | 0.2                        | 1.0      | 0.0          | 0.6            | 223.6                       |
| Nov              | 5334.4   | 0.0                                  | 0.0                    | 0.0                      | 5304.1                  | 30.3                         | 0.0           | 8.9   | 0.0                        | 0.0      | 0.0          | 0.0            | 151.6                       |
| Dec              | 6236.8   | 0.0                                  | 0.0                    | 0.0                      | 6236.8                  | 0.0                          | 0.0           | 70.6  | 0.0                        | 0.0      | 0.0          | 0.0            | 98.9                        |
| Sub-total (2019) | 318181.6   | 0.0                                  | 0.0                    | 153531.3                 | 164500.1                | 150.1                        | 938.9         | 785.8   | 0.6                        | 4.6      | 0.0          | 0.6            | 959.0                       |

**Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                              |               | Actual Quantities of C&D Wastes Generated Monthly |                            |          |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|------------------------------|---------------|---|----------------------------|----------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Sorting Facility | Imported Fill | Metals  | Paper/ Cardboard Packaging | Plastics | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in ton)   | (in ton)                             | (in ton)               | (in ton)                 | (in ton)                | (in ton)                     | (in ton)      | (in ton)  | (in ton)                   | (in ton) | (in ton)     | (in ton)       | (in ton)                    |
| <b>2020</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 7089.9   | 0.0                                  | 0.0                    | 0.0                      | 7089.9                  | 0.0                          | 0.0           | 10.6  | 0.2                        | 0.0      | 0.0          | 0.0            | 65.7                        |
| Feb              | 16822.3  | 0.0                                  | 0.0                    | 0.0                      | 16822.3                 | 0.0                          | 0.0           | 232.2   | 0.1                        | 0.0      | 0.0          | 0.0            | 66.3                        |
| Mar              | 6559.0   | 0.0                                  | 0.0                    | 0.0                      | 6559.0                  | 0.0                          | 110.4         | 63.1  | 0.0                        | 0.9      | 0.0          | 0.0            | 138.3                       |
| Apr              | 4997.9   | 0.0                                  | 0.0                    | 1615.7                   | 3382.2                  | 0.0                          | 159.2         | 1123.9  | 1.9                        | 0.0      | 0.0          | 0.0            | 113.2                       |
| May              | 2236.0   | 0.0                                  | 0.0                    | 452.3                    | 1783.6                  | 0.0                          | 0.0           | 406.5   | 0.0                        | 0.0      | 0.0          | 0.0            | 188.8                       |
| Jun              | 1134.3   | 0.0                                  | 0.0                    | 0.0                      | 1134.3                  | 0.0                          | 31.5          | 262.6   | 0.2                        | 0.6      | 0.0          | 0.0            | 210.6                       |
| Jul              | 148.8  | 0.0                                  | 0.0                    | 0.0                      | 148.8                   | 0.0                          | 31.5          | 458.5   | 0.5                        | 0.0      | 0.0          | 0.0            | 220.0                       |
| Aug              | 540.7  | 0.0                                  | 0.0                    | 0.0                      | 540.7                   | 0.0                          | 0.0           | 340.8   | 0.0                        | 0.0      | 0.0          | 0.0            | 238.3                       |
| Sep              | 1432.3   | 0.0                                  | 0.0                    | 0.0                      | 1432.3                  | 0.0                          | 0.0           | 750.7   | 0.2                        | 0.0      | 0.0          | 0.0            | 291.9                       |
| Oct              | 1381.5   | 0.0                                  | 0.0                    | 0.0                      | 1381.5                  | 0.0                          | 0.0           | 717.9   | 0.2                        | 0.0      | 0.0          | 0.0            | 400.2                       |
| Nov              | 1444.1   | 0.0                                  | 0.0                    | 0.0                      | 1437.4                  | 6.7                          | 475.8         | 473.6   | 0.2                        | 0.5      | 0.0          | 0.0            | 377.8                       |
| Dec              | 793.8  | 0.0                                  | 0.0                    | 0.0                      | 793.8                   | 0.0                          | 0.0           | 478.3   | 0.2                        | 0.0      | 0.0          | 0.0            | 435.8                       |
| Sub-total (2020) | 44580.6  | 0.0                                  | 0.0                    | 2068.1                   | 42505.8                 | 6.7                          | 808.3         | 5318.7  | 3.7                        | 2.0      | 0.0          | 0.0            | 2746.8                      |
| <b>2021</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 881.4  | 0.0                                  | 0.0                    | 0.0                      | 881.4                   | 0.0                          | 0.0           | 835.1   | 0.4                        | 0.0      | 0.0          | 0.0            | 497.0                       |
| Feb              | 544.7  | 0.0                                  | 0.0                    | 0.0                      | 544.7                   | 0.0                          | 0.0           | 100.5   | 0.3                        | 0.0      | 0.0          | 0.0            | 504.7                       |
| Mar              | 406.1  | 0.0                                  | 0.0                    | 0.0                      | 406.1                   | 0.0                          | 0.0           | 455.8   | 0.3                        | 0.0      | 0.0          | 0.0            | 881.7                       |
| Apr              | 633.0  | 0.0                                  | 0.0                    | 0.0                      | 633.0                   | 0.0                          | 0.0           | 429.9   | 0.7                        | 0.0      | 0.0          | 0.0            | 613.0                       |
| May              | 1125.8   | 0.0                                  | 0.0                    | 0.0                      | 1125.8                  | 0.0                          | 0.0           | 355.1   | 0.2                        | 0.1      | 0.0          | 0.0            | 355.2                       |
| Jun              | 877.3  | 0.0                                  | 0.0                    | 0.0                      | 877.3                   | 0.0                          | 0.0           | 98.4  | 0.2                        | 0.0      | 0.0          | 0.4            | 420.3                       |
| Jul              | 8.9  | 0.0                                  | 0.0                    | 0.0                      | 0.0                     | 8.9                          | 0.0           | 43.9  | 2.0                        | 0.0      | 0.0          | 0.0            | 278.2                       |
| Aug              | 1296.2   | 0.0                                  | 0.0                    | 0.0                      | 1296.2                  | 0.0                          | 0.0           | 161.5   | 0.0                        | 0.0      | 0.0          | 0.0            | 459.1                       |
| Sep              | 1040.5   | 0.0                                  | 0.0                    | 0.0                      | 490.9                   | 549.6                        | 0.0           | 62.9  | 0.0                        | 0.0      | 0.0          | 0.0            | 620.8                       |
| Oct              | 311.0  | 0.0                                  | 0.0                    | 0.0                      | 311.0                   | 0.0                          | 0.0           | 85.9  | 0.3                        | 0.0      | 0.0          | 0.0            | 485.6                       |
| Nov              | 203.9  | 0.0                                  | 0.0                    | 0.0                      | 203.9                   | 0.0                          | 0.0           | 65.9  | 0.0                        | 0.0      | 0.0          | 0.0            | 609.6                       |
| Dec              | 576.6  | 0.0                                  | 0.0                    | 0.0                      | 576.6                   | 0.0                          | 0.0           | 13.4  | 0.0                        | 0.0      | 0.0          | 0.0            | 590.6                       |
| Sub-total (2021) | 7905.3   | 0.0                                  | 0.0                    | 0.0                      | 7346.9                  | 558.5                        | 0.0           | 2708.2  | 4.4                        | 0.1      | 0.0          | 0.4            | 6315.9                      |

**Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                              |               | Actual Quantities of C&D Wastes Generated Monthly |                            |          |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|------------------------------|---------------|---|----------------------------|----------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Sorting Facility | Imported Fill | Metals  | Paper/ Cardboard Packaging | Plastics | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in ton)   | (in ton)                             | (in ton)               | (in ton)                 | (in ton)                | (in ton)                     | (in ton)      | (in ton)  | (in ton)                   | (in ton) | (in ton)     | (in ton)       | (in ton)                    |
| <b>2022</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 579.3  | 0.0                                  | 0.0                    | 0.0                      | 579.3                   | 0.0                          | 0.0           | 23.5  | 0.4                        | 0.0      | 0.0          | 0.0            | 565.5                       |
| Feb              | 58.9   | 0.0                                  | 0.0                    | 0.0                      | 58.9                    | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 172.2                       |
| Mar              | 412.8  | 0.0                                  | 0.0                    | 0.0                      | 412.8                   | 0.0                          | 0.0           | 12.4  | 0.3                        | 0.0      | 0.0          | 0.0            | 339.8                       |
| Apr              | 390.2  | 0.0                                  | 0.0                    | 0.0                      | 390.2                   | 0.0                          | 0.0           | 24.8  | 0.0                        | 0.0      | 0.0          | 0.0            | 390.9                       |
| May              | 350.1  | 0.0                                  | 0.0                    | 0.0                      | 342.9                   | 7.2                          | 0.0           | 44.3  | 0.3                        | 0.1      | 0.0          | 0.0            | 401.9                       |
| Jun              | 200.4  | 0.0                                  | 0.0                    | 0.0                      | 200.4                   | 0.0                          | 0.0           | 21.1  | 0.0                        | 0.0      | 0.0          | 1.1            | 447.8                       |
| Jul              | 166.8  | 0.0                                  | 0.0                    | 0.0                      | 166.8                   | 0.0                          | 0.0           | 6.3   | 0.3                        | 0.0      | 0.0          | 0.7            | 343.9                       |
| Aug              | 150.9  | 0.0                                  | 0.0                    | 0.0                      | 150.9                   | 0.0                          | 0.0           | 9.6   | 0.4                        | 0.2      | 0.0          | 0.0            | 410.6                       |
| Sep              | 437.6  | 0.0                                  | 0.0                    | 0.0                      | 437.6                   | 0.0                          | 0.0           | 11.5  | 0.3                        | 0.0      | 0.0          | 0.0            | 348.3                       |
| Oct              | 708.0  | 0.0                                  | 0.0                    | 0.0                      | 708.0                   | 0.0                          | 0.0           | 13.8  | 0.0                        | 0.0      | 0.0          | 0.0            | 353.0                       |
| Nov              | 244.1  | 0.0                                  | 0.0                    | 0.0                      | 244.1                   | 0.0                          | 0.0           | 47.3  | 0.3                        | 0.0      | 0.0          | 0.0            | 427.4                       |
| Dec              | 337.4  | 0.0                                  | 0.0                    | 0.0                      | 337.4                   | 0.0                          | 0.0           | 28.1  | 0.0                        | 0.0      | 0.0          | 0.0            | 385.3                       |
| Sub-total (2022) | 4036.4   | 0.0                                  | 0.0                    | 0.0                      | 4029.3                  | 7.2                          | 0.0           | 242.7   | 2.3                        | 0.3      | 0.0          | 1.8            | 4586.6                      |
| <b>2023</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |          |              |                |                             |
| Jan              | 307.0  | 0.0                                  | 0.0                    | 0.0                      | 307.0                   | 0.0                          | 0.0           | 44.5  | 0.0                        | 0.0      | 0.0          | 0.0            | 415.1                       |
| Feb              | 1087.8   | 0.0                                  | 0.0                    | 0.0                      | 1087.8                  | 0.0                          | 0.0           | 22.9  | 0.4                        | 0.0      | 0.0          | 0.0            | 411.4                       |
| Mar              | 1944.0   | 0.0                                  | 0.0                    | 0.0                      | 1944.0                  | 0.0                          | 0.0           | 37.7  | 0.0                        | 0.0      | 0.0          | 0.0            | 469.6                       |
| Apr              | 819.5  | 0.0                                  | 0.0                    | 0.0                      | 819.5                   | 0.0                          | 0.0           | 218.7   | 0.0                        | 0.0      | 0.0          | 0.0            | 320.5                       |
| May              | 842.1  | 0.0                                  | 0.0                    | 0.0                      | 842.1                   | 0.0                          | 0.0           | 35.6  | 0.3                        | 0.0      | 0.0          | 0.0            | 439.4                       |
| Jun              | 952.1  | 0.0                                  | 0.0                    | 0.0                      | 952.1                   | 0.0                          | 0.0           | 22.9  | 0.2                        | 0.0      | 0.0          | 0.0            | 399.3                       |
| Jul              | 583.1  | 0.0                                  | 0.0                    | 0.0                      | 583.1                   | 0.0                          | 0.0           | 38.3  | 0.0                        | 0.0      | 0.0          | 0.0            | 421.6                       |
| Aug              | 778.2  | 0.0                                  | 0.0                    | 0.0                      | 778.2                   | 0.0                          | 0.0           | 28.5  | 0.0                        | 0.0      | 0.0          | 0.0            | 427.9                       |
| Sep              | 316.4  | 0.0                                  | 0.0                    | 0.0                      | 316.4                   | 0.0                          | 0.0           | 14.8  | 0.1                        | 0.0      | 0.0          | 0.0            | 344.3                       |
| Oct              | 1253.3   | 0.0                                  | 0.0                    | 0.0                      | 1253.3                  | 0.0                          | 0.0           | 17.9  | 0.0                        | 0.0      | 0.0          | 0.0            | 353.9                       |
| Nov              | 862.7  | 0.0                                  | 0.0                    | 0.0                      | 862.7                   | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 436.4                       |
| Dec              | 337.8  | 0.0                                  | 0.0                    | 0.0                      | 337.8                   | 0.0                          | 0.0           | 0.0   | 0.0                        | 0.0      | 0.0          | 0.0            | 374.0                       |
| Sub-total (2023) | 10084.0  | 0.0                                  | 0.0                    | 0.0                      | 10084.0                 | 0.0                          | 0.0           | 481.8   | 1.0                        | 0.0      | 0.0          | 0.0            | 4813.3                      |

**Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                              |               | Actual Quantities of C&D Wastes Generated Monthly |                            |             |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|------------------------------|---------------|---|----------------------------|-------------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Sorting Facility | Imported Fill | Metals  | Paper/ Cardboard Packaging | Plastics    | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in ton)   | (in ton)                             | (in ton)               | (in ton)                 | (in ton)                | (in ton)                     | (in ton)      | (in ton)  | (in ton)                   | (in ton)    | (in ton)     | (in ton)       | (in ton)                    |
| <b>2024</b>      |  |                                      |                        |                          |                         |                              |               |   |                            |             |              |                |                             |
| Jan              | 256.8  | 0.0                                  | 0.0                    | 0.0                      | 256.8                   | 0.0                          | 0.0           | 11.1  | 0.6                        | 0.0         | 0.0          | 0.0            | 448.6                       |
| Feb              | 321.4  | 0.0                                  | 0.0                    | 0.0                      | 321.4                   | 0.0                          | 0.0           | 9.4   | 0.6                        | 0.0         | 0.0          | 0.0            | 263.4                       |
| Mar              | 1167.4   | 0.0                                  | 0.0                    | 0.0                      | 1167.4                  | 0.0                          | 0.0           | 445.3   | 0.2                        | 0.0         | 0.0          | 0.0            | 360.9                       |
| Apr              | 283.5  | 0.0                                  | 0.0                    | 0.0                      | 283.5                   | 0.0                          | 0.0           | 0.0   | 0.2                        | 0.0         | 0.0          | 0.0            | 467.1                       |
| May              | 534.3  | 0.0                                  | 0.0                    | 0.0                      | 534.3                   | 0.0                          | 0.0           | 16.9  | 0.7                        | 0.0         | 0.0          | 0.0            | 376.3                       |
| Jun              | 175.1  | 0.0                                  | 0.0                    | 0.0                      | 175.1                   | 0.0                          | 0.0           | 73.5  | 0.0                        | 0.0         | 0.0          | 0.0            | 339.3                       |
| Jul              | 1171.9   | 0.0                                  | 0.0                    | 0.0                      | 1171.9                  | 0.0                          | 0.0           | 43.6  | 0.0                        | 0.0         | 0.0          | 0.0            | 408.4                       |
| Sub-total (2024) | 3910.3   | 0.0                                  | 0.0                    | 0.0                      | 3910.3                  | 0.0                          | 0.0           | 599.7   | 2.2                        | 0.0         | 0.0          | 0.0            | 2663.9                      |
| <b>Total</b>     | <b>1012632.6</b>   | <b>0.0</b>                           | <b>0.0</b>             | <b>543635.2</b>          | <b>467997.4</b>         | <b>999.9</b>                 | <b>2301.1</b> | <b>11328.0</b>                                    | <b>15.8</b>                | <b>10.8</b> | <b>0.0</b>   | <b>14.7</b>    | <b>23358.1</b>              |

Note:

(1) 1462.95, 418.26 and 0 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137, Tuen Mun Area 38, and Chai Wan Public Fill Barging Point respectively in the reporting quarter.

(2) The values in the table are rounded off to 1 decimal place.



## **G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions**

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works to the end of the reporting quarter are summarized in **Table G-1** below.

**Table G-1: Statistics for complaints, notifications of summons and successful prosecutions for Lyric Theatre Complex**

| Reporting Period                                     | Cumulative Statistics |                          |                         |
|--|-----------------------|--------------------------|-------------------------|
|  | Complaints            | Notifications of summons | Successful prosecutions |
| This reporting quarter<br>(May 24 – Jul 24)          | 2                     | 0                        | 0                       |
| From 1 March 2016 to end of the<br>reporting quarter | 61                    | 0                        | 0                       |

END OF PART-1

## Part-2: EM&A for ELS Works for The Integrated Basement and Underground Road in Zones 2A, 2B & 2C

# **Piling Works and ELS Works for The Integrated Basement and Underground Road in Zones 2A, 2B & 2C**

**APEX TESTING & CERTIFICATION LIMITED**  
Unit D6A, 10/F, TML Plaza, 3 Hoi Shing Road, Tsuen Wan, N.T.  
Hong Kong  
Tel: (852) 39733585 Fax: (852) 30079385  
Email: info@apextestcert.com

The information supplied and contained within this report is, to the best of our knowledge, correct at time of printing

# Contents

|  |    |
|--|----|
| Executive summary                                      | 1  |
| 1 Introduction   | 2  |
| 1.1 Background   | 2  |
| 1.2 Project Organisation                               | 2  |
| 1.3 Environmental Status in the Reporting Period       | 3  |
| 2 Summary of EM&A Requirements and Mitigation Measures | 4  |
| 2.1 Monitoring Requirements                            | 4  |
| 2.2 Environmental Mitigation Measures                  | 5  |
| 3 Summary of EM&A Results                              | 6  |
| 3.1 Monitoring Data                                    | 6  |
| 3.2 Monitoring Exceedances                             | 6  |
| 3.2.1 1-hour TSP Monitoring                            | 7  |
| 3.2.2 24-hour TSP Monitoring                           | 7  |
| 3.2.3 Construction Noise Monitoring                    | 7  |
| 3.2.4 Landscape and Visual Monitoring                  | 7  |
| 4 Waste Management                                     | 8  |
| 4.1 Zone 2B & 2C (Contract No.: CC/2020/2B/088)        | 8  |
| 4.2 Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)   | 8  |
| 5 Environmental Non-conformance                        | 9  |
| 6 Comments, Recommendations and Conclusion             | 10 |
| 6.1 Comments   | 10 |
| 6.2 Recommendations                                    | 10 |
| 6.3 Conclusion   | 10 |
| Figure 1 Site Layout Plan and Monitoring Stations      | 11 |
| Appendices   | 12 |
| A. Project Organisation                                | 13 |
| B. Construction Programme                              | 14 |

|    |   |    |
|----|---|----|
| C. | Environmental Mitigation Measures – Implementation Status                                 | 15 |
| D. | Meteorological Data Extracted from Hong Kong Observatory                                  | 16 |
| E. | Graphical Plots of the Monitoring Results   | 17 |
| F. | Waste Flow table  | 18 |
| G. | Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions | 19 |

# Executive summary

This Quarterly EM&A Report presents the monitoring works conducted at Zone 2B & 2C from 1 May 2024 to 05 July 2024 and Zones 2A, 2B & 2C from 05 July 2024 to 31 July 2024. The construction works and EM&A programme for Zone 2A (Contract No.: GW/2020/05/073) was commenced on 03 October 2020 and handed over on 31 March 2023; while the construction works and EM&A programme for Zone 2B & 2C (Contract No.: CC/2020/2B/088) was commenced on 30 September 2021 and handed over on 05 July 2024. The construction works and EM&A programme for Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095) was commenced on 05 July 2024.

The impact stage EM&A programme for the Project includes air quality, noise, water quality, waste, landscape and visual monitoring. The recommended environmental mitigation measures were implemented on site and regular inspections were carried out to ensure that the environmental conditions are acceptable.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the contractors where appropriate in the reporting quarter.

## **Exceedance of Action and Limit Levels**

There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

## **Implementation of Mitigation Measures**

Construction phase weekly site inspections were carried out to confirm the implementation measures undertaken by the Contractors in the reporting quarter. The status of implementation of mitigation measures during the reporting quarter is shown in **Appendix C**.

Landscape and visual impact inspections were conducted as part of the above-mentioned weekly site inspections during the reporting quarter. No adverse comment on landscape and visual aspects were made during these inspections.

## **Record of Complaints**

Two environmental complaints were received during the reporting quarter.

## **Record of Notifications of Summons and Successful Prosecutions**

No notifications of summons and successful prosecutions were recorded in the reporting quarter.

# 1 Introduction

## 1.1 Background

Apex Testing & Certification Limited (Apex) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction activities in Zone 2A, consisting of Foundation, Excavation and Lateral Support Works for Integrated Basement and Underground Road (Contract No.: GW/2020/05/073) ; Zone 2B & 2C consisting of Piling Works for Integrated Basement and Underground Road (Contract No.: CC/2020/2B/088); and Zones 2A, 2B & 2C consisting of Excavation and Lateral Support Works (Stages 1 & 2) for The Integrated Basement and Underground Road (Contract No.: CC/2023/2B/095) at WKCD. The construction works and EM&A programme for Zone 2A (Contract No.: GW/2020/05/073) was commenced on 03 October 2020 and handed over on 31 March 2023; while the construction works and EM&A programme for Zone 2B & 2C (Contract No.: CC/2020/2B/088) was commenced on 30 September 2021 and handed over on 05 July 2024. The construction works and EM&A programme for Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095) was commenced on 05 July 2024.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 1 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/A (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary falls under this same category.

The purpose of the development in Zones 2A, 2B & 2C is to reserve for Integrated Basement (IB) and Underground Road (UR). The Zone 2A (Contract No.: GW/2020/05/073) construction activities involve the foundation, excavation and lateral support (ELS) works, road works, drainage diversion works, and temporary car parking. The Zone 2B & 2C (Contract No.: CC/2020/2B/088) construction activities involve the piling works. The Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095) construction activities involve the excavation and lateral support works.

The Quarterly EM&A Report is prepared in accordance with the Clause 3.4 of the Environmental Permit No. EP-453/2013/A. This Quarterly EM&A Report presents the monitoring works at Zone 2B & 2C from 1 May 2024 to 05 July 2024 and Zones 2A, 2B & 2C from 05 July 2024 to 31 July 2024. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

## 1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.



### 1.3 Environmental Status in the Reporting Period

During the reporting period, construction works at Zone 2B & 2C (Contract No.: CC/2020/2B/088) undertaken include:

- Backfill of Testing Pipes
- Site Maintenance

During the reporting period, construction works at Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095) undertaken include:

- Ground Investigation Works

The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**.

## 2 Summary of EM&A Requirements and Mitigation Measures

### 2.1 Monitoring Requirements

In accordance with the EM&A Manual, environmental parameters including air quality, noise, landscape and visual have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit Levels are given in **Table 2.1**. Locations of the monitoring stations are provided in **Figure 1**.

**Table 2.1: Summary of Impact EM&A Requirements**

| Parameters         | Descriptions   | Locations  | Frequencies                   | Action Level  | Limit Level              |
|--------------------|--|--|-------------------------------|---|--------------------------|
| Air Quality        | 24-Hour TSP  | AM3 - The Victoria Towers Tower 1                        | At least once every 6 days    | 152.4 µg/m <sup>3</sup>   | 260 µg/m <sup>3</sup>    |
|                    | 1-Hour TSP   | AM3 - The Victoria Towers Tower 1                        | At least 3 times every 6 days | 280.4 µg/m <sup>3</sup>   | 500 µg/m <sup>3</sup>    |
|                    | 24-Hour TSP  | AM4 - Canton Road Government Primary School              | At least once every 6 days    | 152.6 µg/m <sup>3</sup>   | 260 µg/m <sup>3</sup>    |
|                    | 1-Hour TSP   | AM4 - Canton Road Government Primary School              | At least 3 times every 6 days | 278.5 µg/m <sup>3</sup>   | 500 µg/m <sup>3</sup>    |
|                    | 24-Hour TSP  | AM5 - Topside Developments at West Kowloon Terminus Site | At least once every 6 days    | 141.1 µg/m <sup>3</sup>   | 260 µg/m <sup>3</sup>    |
|                    | 1-Hour TSP   | AM5 - Topside Developments at West Kowloon Terminus Site | At least 3 times every 6 days | 275.4 µg/m <sup>3</sup>   | 500 µg/m <sup>3</sup>    |
| Noise              | Leq, 30 minutes  | NM2 - The Arch, Sun Tower                                | Weekly                        | When one documented complaint is received from any one of the sensitive receivers | 75 dB(A)                 |
|                    | Leq, 30 minutes  | NM3 - The Victoria Towers Tower 1                        | Weekly                        | When one documented complaint is received from any one of the sensitive receivers | 75 dB(A)                 |
|                    | Leq, 30 minutes  | NM4 - Canton Road Government Primary School              | Weekly                        | When one documented complaint is received from any one of the sensitive receivers | 70/65 dB(A) <sup>^</sup> |
|                    | Leq, 30 minutes  | NM5 -Development next to Austin Station                  | Weekly                        | When one documented complaint is received from any one of the sensitive receivers | 75 dB(A)                 |
| Landscape & Visual | Monitor implementation of proposed mitigation measures during the construction stage | As described in Table 9.1 and 9.2 of the EM&A Manual     | Bi-weekly                     | N/A   | N/A                      |

Note:

<sup>^</sup>70 dB(A) for schools and 65 dB(A) during school examination periods.

The EM&A programme for the Project require 5 air monitoring stations and 5 noise quality monitoring stations located closest to the Project area. With regard to the monitoring activities at M+ Museum and the Lyric Complex, three monitoring stations had been considered, including AM1, AM2 for air monitoring, and NM1 for noise monitoring. In the context of the construction activities in Zone 2A and Zone 2B & 2C, all other monitoring locations including AM3, AM4, and AM5 for air monitoring; and NM2, NM3, NM4 and NM5 for noise monitoring, have been taken into account. However, access to all these originally designated monitoring stations was declined. Therefore, alternative monitoring stations was identified and proposed.

With regard to air monitoring, alternative monitoring locations (AM3A, AM4A, and AM5A) were identified at ground floor at the Northeast corner of West Kowloon Station's station box, at ground floor at the Southeast corner of West Kowloon Station's station box, and at ground floor at the North of West Kowloon Station's station box respectively. AM3A, AM4A, and AM5A were set in same direction to the area of major construction site activities in Zone 2A. These alternative air monitoring locations (AM3A, AM4A, and AM5A) were approved by EPD on 29 September 2020.

For noise monitoring, alternative noise monitoring location (NM2A) was identified at the ground floor in front of The Arch - Sun Tower, which is at the same location as stated in the EM&A Manual for consistency. This alternative noise monitoring location was approved by EPD on 29 September 2020. Other alternative noise monitoring locations (NM3A, NM4A, and NM5A) were identified at the ground floor in front of the Xiqu Centre, at the ground floor next to Tsim Sha Tsui Fire Station, and at the Pedestrian road (ground floor) outside West Kowloon Station respectively. NM3A, NM4A and NM5A were set closer to the construction site boundary with more direct line sight to the major site activities and higher exposure to the construction noise with no disturbance to the premises' occupants during noise monitoring activities. These alternative noise monitoring locations (NM3A, NM4A, and NM5A) were approved by EPD on 29 September 2020.

Therefore, 3 air quality monitoring stations and 4 noise impact monitoring station were confirmed for the impact monitoring for construction activities in Zone 2A and Zone 2B & 2C.

## 2.2 Environmental Mitigation Measures

Environmental mitigation measures have been recommended in the EM&A Manual. Summary of implementation status of the environmental mitigation measures is provided in **Appendix C**.

## 3 Summary of EM&A Results

### 3.1 Monitoring Data

In accordance with the EM&A Manual, impact monitoring has been conducted in the reporting quarter. Meteorological data for the reporting quarter have been extracted from Hong Kong Observatory and presented in **Appendix D**. Monitoring data with graphical presentation for the reporting quarter are shown in **Appendix E**. A summary on the monitoring results are presented in **Table 3.1**.

**Table 3.1: Summary of Monitoring Data**

| Parameter                 | Monitoring Location | Minimum | Maximum | Average |
|---------------------------|---------------------|---------|---------|---------|
| <b>Air Quality</b>        |                     |         |         |         |
| 1 hour TSP                | AM3A                | 32      | 71      | 52      |
| 1 hour TSP                | AM4A                | 32      | 71      | 52      |
| 1 hour TSP                | AM5A                | 32      | 71      | 51      |
| 24 hour TSP               | AM3A                | 31      | 62      | 49      |
| 24 hour TSP               | AM4A                | 32      | 64      | 48      |
| 24 hour TSP               | AM5A                | 32      | 68      | 49      |
| <b>Construction Noise</b> |                     |         |         |         |
| Leq(30min)                | NM2A                | 61      | 63      | 62      |
| Leq(30min)                | NM3A                | 60      | 61      | 61      |
| Leq(30min)                | NM4A                | 58      | 59      | 58      |
| Leq(30min)                | NM5A                | 63      | 64      | 63      |

### 3.2 Monitoring Exceedances

Summary of the exceedances in the reporting quarter is tabulated in **Table 3.2**.

**Table 3.2: Summary of Exceedances**

| Monitoring Station        | Parameter   | No. of Exceedance |             | Action Taken |
|---------------------------|-------------|-------------------|-------------|--------------|
|                           |             | Action Level      | Limit Level |              |
| <b>Air Quality</b>        |             |                   |             |              |
| AM3A                      | 1 hour TSP  | 0                 | 0           | N/A          |
|                           | 24 hour TSP | 0                 | 0           | N/A          |
| AM4A                      | 1 hour TSP  | 0                 | 0           | N/A          |
|                           | 24 hour TSP | 0                 | 0           | N/A          |
| AM5A                      | 1 hour TSP  | 0                 | 0           | N/A          |
|                           | 24 hour TSP | 0                 | 0           | N/A          |
| <b>Construction Noise</b> |             |                   |             |              |
| NM2A                      | Leq(30min)  | 0                 | 0           | N/A          |
| NM3A                      | Leq(30min)  | 0                 | 0           | N/A          |
| NM4A                      | Leq(30min)  | 0                 | 0           | N/A          |
| NM5A                      | Leq(30min)  | 0                 | 0           | N/A          |

### **3.2.1 1-hour TSP Monitoring**

All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of 1-hour TSP for Air Quality was recorded.

### **3.2.2 24-hour TSP Monitoring**

All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of 24-hour TSP for Air Quality was recorded.

### **3.2.3 Construction Noise Monitoring**

All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of Noise was recorded in the reporting quarter.

### **3.2.4 Landscape and Visual Monitoring**

All landscape and visual impact inspections were conducted as scheduled in the reporting quarter. No adverse comment on landscape and visual aspects were recorded.

## 4 Waste Management

### 4.1 Zone 2B & 2C (Contract No.: CC/2020/2B/088)

As advised by the Zone 2B & 2C Contractor, 59.86 tonnes and 0.0 tonne of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 and Tuen Mun Area 38 respectively in the reporting quarter, while 13.96 tonnes of general refuse were disposed of at SENT landfill. 0.0 tonne of metals, 0.0 tonne of paper/cardboard packaging, 0.0 tonne of plastics and 0.0 tonne of timber was collected by recycling contractors in the reporting quarter. 0.0 tonne of inert C&D material were reused on site. 0.0 tonne of inert C&D material was imported for reuse at site and 0.0 tonne of inert C&D material were reused in other projects. 0.0 tonne of inert C&D material was disposed to sorting facility and 0.0 tonne of chemical waste was collected by licensed contractors in the reporting quarter.

### 4.2 Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)

As advised by the Zones 2A, 2B & 2C Contractor, 0.0 tonne and 0.0 tonne of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 and Tuen Mun Area 38 respectively in the reporting quarter, while 0.0 tonne of general refuse were disposed of at SENT landfill. 0.0 tonne of metals, 0.0 tonne of paper/cardboard packaging, 0.0 tonne of plastics and 0.0 tonne of timber was collected by recycling contractors in the reporting quarter. 0.0 tonne of inert C&D material were reused on site. 0.0 tonne of inert C&D material was imported for reuse at site and 0.0 tonne of inert C&D material were reused in other projects. 0.0 tonne of inert C&D material was disposed to sorting facility and 0.0 tonne of chemical waste was collected by licensed contractors in the reporting quarter.

The actual amounts of different types of waste generated by the activities of construction works at Zone 2B & 2C and Zones 2A, 2B & 2C in the reporting quarter are shown in **Appendix F**.

## 5 Environmental Non-conformance

There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in the reporting quarter.

Two complaints were received in the reporting quarter. No notifications of summons and successful prosecutions were received in the reporting quarter.

The Contact Centre has received a recent noise complaint lodged by a member of public regarding the noise issue of M+ Cinema at around 2-3 pm on 29 June 2024 (Saturday), and referred to the WKCDA/PD on 02 July 2024. The original context of the complaint is quoted below: "I just watched yesterday's movie called "Street Fighter II: The Animated Movie", and would like to report that I heard noises that sounded like maintenance work inside the M+ Cinema. The sounds were very disturbing to the viewing of the movie. I'm pretty sure that the noise is come from outside, not the movie soundtrack. I would like to come here again, but the problem is quite annoying and really affecting the watching experience. I hope the department could face it seriously and promptly. The noise problem should not be happened in a well-established cinema. Please face up to the problem and take action, thanks." Investigation at Zone 2A and Zone 2B & 2C site revealed that the concerned noise was not from WKCD Zone 2A and Zone 2B & 2C sites. Thereby, the complaint could not be attributable to the WKCD Zone 2A and Zone 2B & 2C sites. However, the Contractor is recommended to maintain good practice on site, and strengthen the implementation of noise mitigation measures to reduce impacts to the nearby residents.

Culture, Sports and Tourism Bureau (CSTB) received a complaint regarding water quality and waste management and referred the case on 12 July 2024. The complainant claimed that at around 12 noon on 10 July 2024, construction waste was observed at the waters near to the barge of WKCD construction sites, and suspected that the waste was generated from the barge in operation. The original complaint details are quoted below: “投訴西九文化區地盤對出海域工程躉船旁有大量垃圾，投訴人昨日 7 月 10 日約 12:00，在 M+16 樓的餐廳見下去海上，見到有 2 隻躉船進行海堤工程，而在船隻旁邊見到有大量懷疑是建築廢料浮在海面，在中港城旁邊的海域上充滿垃圾，懷疑是工程的躉船造成，要求部門派人到場處理，要求部門跟進及回覆。” Investigation at Zones 2A, 2B and 2C sites revealed that the concerned environmental impacts were unlikely to be related to construction work occurring at the Zones 2A, 2B and 2C sites. Major site construction works in Zones 2A, 2B & 2C sites have not been commenced at the time of report. The Contractor is recommended to maintain good practice on site, and strengthen the implementation of mitigation measures to reduce impacts to the nearby neighbours.

The cumulative statistics on complaints, notifications of summons and successful prosecutions were provided in **Appendix G**.

## 6 Comments, Recommendations and Conclusion

### 6.1 Comments

Based on the observations made during site audits and landscape inspections, and construction dust and noise monitoring results, no non-compliances and exceedances of air quality and construction noise were recorded in the reporting quarter.

### 6.2 Recommendations

Reviewing the implementation of the recommended mitigation measures in the EM&A Manual, it was observed that they were effective and efficient in controlling the potential impacts due to construction of the project during the reporting period. Review of the effectiveness and efficiency of the EM&A programme will continue, and recommendations will be provided to remediate any potential impacts due to the project and to improve the EM&A programme if deficiencies of the existing EM&A programme are identified.

### 6.3 Conclusion

The EM&A programme as recommended in the EM&A Manual has been undertaken. The construction works and EM&A programme for Zone 2A (Contract No.: GW/2020/05/073) was commenced on 03 October 2020 and handed over on 31 March 2023; while the construction works and EM&A programme for Zone 2B & 2C (Contract No.: CC/2020/2B/088) was commenced on 30 September 2021 and handed over on 05 July 2024. The construction works and EM&A programme for Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095) was commenced on 05 July 2024.

Monitoring of air quality and noise with respect to the Project is underway. In particular, the 1-hour TSP, 24-hour TSP and noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit Levels. There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

Two complaints were received in the reporting quarter. No notifications of summons and successful prosecutions were received during the reporting quarter.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting quarter as required. It was observed that the Contractor had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.




# Figure 1 Site Layout Plan and Monitoring Stations

**Zone 2B & 2C (Contract No.: CC/2020/2B/088)**



**Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)**






- NOTES**
- WKCD BOUNDARY
  - M+ MUSEUM BOUNDARY
  - LYRIC THEATRE BOUNDARY
  - BOUNDARY OF UNDERPASS ROAD SERVING THE PLANNED WKCD
  - X CONSTRUCTION AIR/NOISE MONITORING STATION

**REMARKS:**  
 THE AIR MONITORING STATION AM2A HAS BEEN RELOCATED TO THE ALTERNATIVE MONITORING STATION AM2B AT 1ST FLOOR OF GAMMON'S SITE OFFICE ON 26 FEBRUARY 2019.

— Zones 2A, 2B & 2C Boundary (Contract No.: CC/2023/2B/095)



| REV. | DATE | DESCRIPTION | INITIAL |
|------|------|-------------|---------|
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |
|      |      |             |         |

**J2B 1111 DEVELOPMENT AT WEST KOWLOON CULTURAL DISTRICT**

**DRAWING TITLE SITE LAYOUT PLAN AND MONITORING STATIONS**

|           |      |         |            |
|-----------|------|---------|------------|
| SCALE     | 1:50 | PRINTED | A1         |
| CHECKED:  | DATE |         |            |
| APPROVED: | DATE |         |            |
| DRAWN     | TY   | DATE    | 15-05-2019 |

CONTRACT NO.: -

DRAWING NO.: **FIGURE 1** REV.: XX

CAD REF NAME: X0001\_01T\_PNS\_DWG\_PROJ\_080\_0000\_000.dwg


AUTHORITY:

# Appendices

- A. Project Organisation
- B. Construction Programme
- C. Environmental Mitigation Measures – Implementation Status
- D. Meteorological Data Extracted from Hong Kong Observatory
- E. Graphical Plots of the Monitoring Results
- F. Waste Flow table
- G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

## A. Project Organisation

# Project Organization



**Table A-1: Contract Information**







| Company Name                                   | Role  | Name              | Telephone | Email                           |
|--|---|-------------------|-----------|---------------------------------|
| West Kowloon Cultural District Authority       | WKCDA Representative & Project ETL              | Mr. Max LEE       | 2200 0782 | max.sl.lee@wkcd.a.hk            |
| Meinhardt Infrastructure & Environment Limited | Independent Environmental Checker               | Ms. Claudine LEE  | 2859 5409 | caludinelee@meinhardt.com.hk    |
| AECOM Asia Company Limited                     | Assistant Resident Engineer (Zones 2A, 2B & 2C) | Mr. Laurence WONG | 5791 8711 | cheuklunlaurence.wong@aecom.com |
| Vibro (H.K.) Limited                           | Environmental Sustainability Manager            | Mr. Tony YAM      | 2137 5586 | tony_yam@vibro.com.hk           |
| Vibro – Tysan – Chun Wo Joint Venture          | Environmental Sustainability Manager            | Mr. Tony YAM      | 2137 5586 | tony_yam@vibro.com.hk           |
| Apex Testing & Certification Limited           | Contractor's Environmental Team Leader          | Mr. Calvin LUI    | 9629 9718 | calvinlui@apextestcert.com      |



## B. Construction Programme

**Zone 2B & 2C (Contract No.: CC/2020/2B/088)**

| Activity ID  | Activity Name   | Baseline Start | Baseline Finish | Dur | Forecast / Actual Start | Forecast / Actual Finsih | Total Float | February |    | March |    |    | April |    |    |    | May |    |    | June |    |    |    |    |  |  |
|--|---|----------------|-----------------|-----|-------------------------|--------------------------|-------------|----------|----|-------|----|----|-------|----|----|----|-----|----|----|------|----|----|----|----|--|--|
|  |   |                |                 |     |                         |                          |             | 19       | 26 | 04    | 11 | 18 | 25    | 01 | 08 | 15 | 22  | 29 | 06 | 13   | 20 | 27 | 03 | 10 |  |  |
| <b>Piling for Integrated Basement and U/G Road in Zone 2B &amp; 2C</b>                 |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>Contract Dates</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>Key Dates</b>   |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>KD for Zone 2B</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD07   | KD07 (Section 3) - 30 Sep 2023  |                | 13-Dec-23       | 0   |                         | 30-Apr-24*               | -213        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>KD for Zone 2C</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD08   | KD08 (Section 4) - 23 May 2023  |                | 13-Aug-23       | 0   |                         | 30-Apr-24*               | -343        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD09   | KD09 (Section 5) - 12 Jun 2023  |                | 14-Oct-23       | 0   |                         | 30-Apr-24*               | -323        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>Construction Stage</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>Pile Test</b>   |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)</b>                                |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>BP</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD07.TS.1060   | Full Core to Proof Drill  | 02-Nov-23      | 15-Nov-23       | 72  | 22-Jan-24 A             | 02-Apr-24                | -213        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD07.TS.1080   | Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records | 16-Nov-23      | 13-Dec-23       | 28  | 03-Apr-24               | 30-Apr-24                | -213        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) &amp; SSHP in KD09 (Section 5))</b> |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>BP</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD08.TS.1060   | Full Core to Proof Drill  | 03-Jul-23      | 16-Jul-23       | 106 | 24-Nov-23 A             | 08-Mar-24 A              |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD08.TS.1080   | Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records | 17-Jul-23      | 13-Aug-23       | 46  | 16-Mar-24               | 30-Apr-24                | -343        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))</b>                                |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| <b>BP</b>  |   |                |                 |     |                         |                          |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD09.TS.1060   | Full Core to Proof Drill  | 03-Sep-23      | 16-Sep-23       | 59  | 10-Jan-24 A             | 08-Mar-24 A              |             |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |
| KD09.TS.1080   | Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records | 17-Sep-23      | 14-Oct-23       | 46  | 16-Mar-24               | 30-Apr-24                | -323        |          |    |       |    |    |       |    |    |    |     |    |    |      |    |    |    |    |  |  |

|   |          |   |             |
|---|----------|---|-------------|
|  | Planned  |  | Planned MS  |
|  | Critical |  | Critical MS |
|  | Actual   |  | Actual MS   |

**West Kowloon Cultural District Authority**  
**Piling for Integrated Basement and U/G Road in Zone 2B 2C**  
**3 Month Rolling Programme as of 15 March 2024**  
**Based on CMWP Rev.0 (3rd Draft)**



| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 04-Mar-22 | R0       | KL      | B        |
| 02-Dec-22 | R03D     | KL      | C        |

**Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)**

# ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

| Activity ID   | Activity Name   | Original Duration | Planned Start | Planned Finish | % Complete | Total Float | 2024   |       |       |       |       |
|---|---|-------------------|---------------|----------------|------------|-------------|--------|-------|-------|-------|-------|
|   |   |                   |               |                |            |             | Jun -1 | Jul 1 | Aug 2 | Sep 3 | Oct 4 |
| <b>ELS Works (Stages 1 &amp; 2) for IBUR in Zones 2A, 2B and 2C of the West Kowloon Cultural District</b> |   | 342               | 05-Jul-24     | 11-Jun-25      |            | 572         |        |       |       |       |       |
| <b>Contract Dates</b>   |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| <b>Key Dates</b>  |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| <b>Project Commencement and Completion Date</b>   |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| WKCDA-#PD-01000   | Date for Commencement of the Works  | 0                 | 05-Jul-24*    |                | 0%         | 0           |        |       |       |       |       |
| <b>Access Dates</b>   |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| <b>Tentative Access Date</b>  |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| WKCDA-#AD-01000   | Tentative Access to Portions B01, B02, B03, B04, B05, B07, B08 and B09  | 0                 | 05-Jul-24*    |                | 0%         | 0           |        |       |       |       |       |
| <b>Late Access Date</b>   |   | 0                 | 05-Jul-24     | 05-Jul-24      |            | 0           |        |       |       |       |       |
| WKCDA-#AD-02000   | Late Access to Portions B01, B02, B03, B04, B05, B07, B08 and B09   | 0                 | 05-Jul-24*    |                | 0%         | 0           |        |       |       |       |       |
| <b>Cost Center A &amp; L - Preliminaries, General Requirements and Compliance Review</b>                  |   | 342               | 05-Jul-24     | 11-Jun-25      |            | 512         |        |       |       |       |       |
| <b>General Submission</b>   |   | 120               | 05-Jul-24     | 01-Nov-24      |            | 614         |        |       |       |       |       |
| <b>Submission and Approval</b>  |   | 120               | 05-Jul-24     | 01-Nov-24      |            | 614         |        |       |       |       |       |
| WKCDA-A-SUB-01000   | Prepare and submit Employees' Compensation Insurance, Professional Indemnity Insurance, Bond and Other Insurances         | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01020   | Review and approve submission of Employees' Compensation Insurance Professional Indemnity Insurance and Bond              | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01040   | Prepare and submit Quality System Documents and Quality Plan  | 14                | 05-Jul-24     | 18-Jul-24      | 0%         | 153         |        |       |       |       |       |
| WKCDA-A-SUB-01060   | Review and approve submission of Quality System Documents and Quality Plan  | 14                | 19-Jul-24     | 01-Aug-24      | 0%         | 153         |        |       |       |       |       |
| WKCDA-A-SUB-01080   | Prepare and submit Site Management Plan   | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01100   | Review and approve submission of Site Management Plan   | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01120   | Prepare and submit Contingency Management Plan  | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01140   | Review and approve submission of Contingency Management Plan  | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01160   | Prepare and submit Public Relations Plan (PR Plan)  | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01180   | Review and approve submission of Public Relations Plan (PR Plan)  | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 139         |        |       |       |       |       |
| WKCDA-A-SUB-01200   | Appoint independent checking engineer (ICE)   | 7                 | 05-Jul-24     | 11-Jul-24      | 0%         | 125         |        |       |       |       |       |
| WKCDA-A-SUB-01220   | Review and approve appointment of independent checking engineer (ICE)   | 14                | 12-Jul-24     | 25-Jul-24      | 0%         | 125         |        |       |       |       |       |
| WKCDA-A-SUB-01240   | Application for water supply  | 60                | 05-Jul-24     | 02-Sep-24      | 0%         | 97          |        |       |       |       |       |
| WKCDA-A-SUB-01260   | Application for power supply  | 60                | 05-Jul-24     | 02-Sep-24      | 0%         | 121         |        |       |       |       |       |
| WKCDA-A-SUB-01280   | Prepare and submit applications for WEK/SWCS works approval to SSCC, STIC and EDoc by MTRCL                               | 28                | 02-Aug-24     | 29-Aug-24      | 0%         | 111         |        |       |       |       |       |
| WKCDA-A-SUB-01300   | Review and approve submission of applications for WEK/SWCS works approval to SSCC, STIC and EDoc by MTRCL                 | 14                | 30-Aug-24     | 12-Sep-24      | 0%         | 111         |        |       |       |       |       |
| WKCDA-A-SUB-01320   | Prepare and submit relevant Government submission for the Barging Point to the Relevant Authorities                       | 45                | 05-Jul-24     | 18-Aug-24      | 0%         | 238         |        |       |       |       |       |
| WKCDA-A-SUB-01340   | Review and approve submission of relevant Government submission for the Barging Point to the Relevant Authorities         | 28                | 19-Aug-24     | 15-Sep-24      | 0%         | 238         |        |       |       |       |       |
| WKCDA-A-SUB-01360   | Prepare and submit Operation Plan and Marine Traffic Impact Assessment  | 28                | 30-Jul-24     | 26-Aug-24      | 0%         | 230         |        |       |       |       |       |
| WKCDA-A-SUB-01380   | Review and approve submission of Operation Plan and Marine Traffic Impact Assessment by CA and Relevant Authorities       | 28                | 27-Aug-24     | 23-Sep-24      | 0%         | 230         |        |       |       |       |       |
| WKCDA-A-SUB-01400   | Extended SQR validity approval by EPD   | 60                | 05-Jul-24     | 02-Sep-24      | 0%         | 134         |        |       |       |       |       |
| WKCDA-A-SUB-01420   | New allocation site sediment disposal space by CEDD Marine Fill Committee   | 60                | 03-Sep-24     | 01-Nov-24      | 0%         | 134         |        |       |       |       |       |
| WKCDA-A-SUB-01460   | Prepare and submit Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1                       | 14                | 27-Jul-24     | 09-Aug-24      | 0%         | 294         |        |       |       |       |       |
| WKCDA-A-SUB-01480   | Review and approve submission of Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1         | 14                | 10-Aug-24     | 23-Aug-24      | 0%         | 294         |        |       |       |       |       |
| WKCDA-A-SUB-01500   | Prepare and submit design for CA, RSS and contractor's site office and facilities   | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 678         |        |       |       |       |       |
| WKCDA-A-SUB-01520   | Review and approve submission of design for CA, RSS and contractor's site office and facilities                           | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 692         |        |       |       |       |       |
| WKCDA-A-SUB-01540   | Prepare and submit method statement for construction of CA, RSS and contractor's site office and facilities               | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 678         |        |       |       |       |       |
| WKCDA-A-SUB-01560   | Review and approve submission of method statement for construction of CA, RSS and contractor's site office and facilities | 14                | 16-Aug-24     | 29-Aug-24      | 0%         | 678         |        |       |       |       |       |
| WKCDA-A-SUB-01580   | Prepare and submit TTMS scheme including for drainage diversion works   | 36                | 05-Jul-24     | 09-Aug-24      | 0%         | 90          |        |       |       |       |       |
| WKCDA-A-SUB-01600   | Review and approve submission of TTMS scheme including for drainage diversion works                                       | 14                | 10-Aug-24     | 23-Aug-24      | 0%         | 90          |        |       |       |       |       |
| WKCDA-A-SUB-01620   | Coordination and approval of TTMS scheme with TMLG  | 28                | 24-Aug-24     | 20-Sep-24      | 0%         | 90          |        |       |       |       |       |
| WKCDA-A-SUB-01640   | Trial run and implementation of TTMS scheme   | 7                 | 21-Sep-24     | 27-Sep-24      | 0%         | 90          |        |       |       |       |       |
| <b>Coordination</b>   |   | 342               | 05-Jul-24     | 11-Jun-25      |            | 146         |        |       |       |       |       |
| <b>Interface Contractors and Other Project Contractors</b>  |   | 342               | 05-Jul-24     | 11-Jun-25      |            | 146         |        |       |       |       |       |
| WKCDA-A-CIC-01000   | Prepare and submit Interface Management Plan  | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 146         |        |       |       |       |       |
| WKCDA-A-CIC-01020   | Review and approve submission of Interface Management Plan  | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 146         |        |       |       |       |       |
| WKCDA-A-CIC-01040   | Coordination with Contract no.CC/2017/3A/030 and CC/2017/3A/031   | 180               | 16-Aug-24     | 11-Feb-25      | 0%         | 146         |        |       |       |       |       |
| WKCDA-A-CIC-01060   | Coordination with MTRCL, other Project Contractors and Future PIW Works Contractor  | 300               | 16-Aug-24     | 11-Jun-25      | 0%         | 146         |        |       |       |       |       |
| <b>Construction</b>   |   | 194               | 05-Jul-24     | 14-Jan-25      |            | 660         |        |       |       |       |       |
| <b>Preliminaries, Site Accommodation and Facilities</b>   |   | 194               | 05-Jul-24     | 14-Jan-25      |            | 660         |        |       |       |       |       |
| WKCDA-A-MOB-01000   | Site mobilization, clearance and preparation works  | 7                 | 05-Jul-24     | 12-Jul-24      | 0%         | 188         |        |       |       |       |       |
| WKCDA-A-MOB-01020   | Condition survey and submission of pre-construction condition survey report   | 14                | 13-Jul-24     | 29-Jul-24      | 0%         | 574         |        |       |       |       |       |
| WKCDA-A-MOB-01040   | Carry-out UU detection, trial pit for UU and carry out UU survey (including CCTV) and report submission                   | 14                | 13-Jul-24     | 29-Jul-24      | 0%         | 574         |        |       |       |       |       |
| WKCDA-A-MOB-01060   | Marine traffic activity field survey  | 14                | 13-Jul-24     | 29-Jul-24      | 0%         | 188         |        |       |       |       |       |
| WKCDA-A-MOB-01080   | Hydrographic survey and submission of hydrographic survey report  | 21                | 13-Jul-24     | 06-Aug-24      | 0%         | 223         |        |       |       |       |       |
| WKCDA-A-MOB-01100   | Mobilization and construction of CA, RSS and contractor's site office and facilities and T&C                              | 100               | 13-Sep-24     | 14-Jan-25      | 0%         | 535         |        |       |       |       |       |
| WKCDA-A-MOB-01140   | Mobilization of plant and equipments for construction of barging point and preparation works                              | 5                 | 24-Sep-24     | 28-Sep-24      | 0%         | 183         |        |       |       |       |       |
| WKCDA-A-MOB-01160   | Construction of barging point, inspection and ready for operation   | 20                | 29-Sep-24     | 18-Oct-24      | 0%         | 230         |        |       |       |       |       |
| <b>Cost Center B &amp; I - General, Hoarding and Monitoring Works</b>                                     |   | 249               | 05-Jul-24     | 10-Mar-25      |            | 665         |        |       |       |       |       |
| <b>General Submission</b>   |   | 77                | 05-Jul-24     | 19-Sep-24      |            | 104         |        |       |       |       |       |
| <b>Submission and Approval</b>  |   | 77                | 05-Jul-24     | 19-Sep-24      |            | 104         |        |       |       |       |       |
| WKCDA-B-SUB-01000   | Prepare and submit design for hoarding, gantry and covered walkway  | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 104         |        |       |       |       |       |
| WKCDA-B-SUB-01020   | Review and approve submission of design for hoarding, gantry and covered walkway  | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 104         |        |       |       |       |       |

- Non-critical Activities
- Critical Activities
- Milestone

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 12-Jul-24 | Rev.0    | NF      | CK       |
|           |          |         |          |
|           |          |         |          |

# ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

| Activity ID   | Activity Name  | Original Duration | Planned Start    | Planned Finish   | % Complete | Total Float | 2024   |       |       |       |       |  |
|---|--|-------------------|------------------|------------------|------------|-------------|--------|-------|-------|-------|-------|--|
|   |  |                   |                  |                  |            |             | Jun -1 | Jul 1 | Aug 2 | Sep 3 | Oct 4 |  |
| WKCD-A-B-SUB-01040  | RSE and ICE endorsement of design of hoarding, gantry and covered walkway to BD  | 7                 | 16-Aug-24        | 22-Aug-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-B-SUB-01060  | Review and approve of design for hoarding, gantry and covered walkway by BD  | 28                | 23-Aug-24        | 19-Sep-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-B-SUB-01080  | Prepare and submit method statement for hoarding, covered walkway and grantries modification                             | 14                | 16-Aug-24        | 29-Aug-24        | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-B-SUB-01100  | Review and approve submission of method statement for hoarding, covered walkway and grantries modification               | 14                | 30-Aug-24        | 12-Sep-24        | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-B-SUB-01120  | Prepare and submit method statement for drainage diversion works at Zone 2AAustin Road West                              | 28                | 30-Jul-24        | 26-Aug-24        | 0%         | 108         |        |       |       |       |       |  |
| WKCD-A-B-SUB-01140  | Review and approve submission of method statement for for drainage diversion works at Zone 2AAustin Road West            | 14                | 27-Aug-24        | 09-Sep-24        | 0%         | 108         |        |       |       |       |       |  |
| <b>Construction</b>   |  | <b>204</b>        | <b>05-Jul-24</b> | <b>10-Mar-25</b> | <b>0%</b>  | <b>539</b>  |        |       |       |       |       |  |
| <b>General and Monitoring Works</b>   |  | <b>204</b>        | <b>05-Jul-24</b> | <b>10-Mar-25</b> | <b>0%</b>  | <b>539</b>  |        |       |       |       |       |  |
| WKCD-A-B-MOB-01000  | Site mobilization, take-over existing hoardings, covered walkway, gantries, gate & chainlink fence and preparation works | 7                 | 05-Jul-24        | 12-Jul-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-B-MOB-01020  | Condition survey and submission of pre-construction condition survey   | 14                | 13-Jul-24        | 29-Jul-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-B-MOB-01040  | Carry-out UU detection, trial pit for UU and carry out UU survey(including CCTV) and report submission                   | 14                | 13-Jul-24        | 29-Jul-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-B-MOB-01060  | Installation of instrumentation and initial reading report submission  | 35                | 13-Jul-24        | 22-Aug-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-B-MOB-01080  | Carry-out pumping test and report submission at Zones 2A-1 and 2A-2-1  | 12                | 13-Jul-24        | 26-Jul-24        | 0%         | 237         |        |       |       |       |       |  |
| WKCD-A-B-MOB-01100  | Site clearance, break up and removal of existing road pavement and associated drainage, light posts, signages, etc.      | 36                | 23-Aug-24        | 05-Oct-24        | 0%         | 86          |        |       |       |       |       |  |
| WKCD-A-B-MOB-01120  | Coordination with relevant authorities for drainage diversion  | 150               | 30-Jul-24        | 27-Jan-25        | 0%         | 82          |        |       |       |       |       |  |
| WKCD-A-B-MOB-01140  | Carry-out drainage diversion works, T&C and backfilling works at Zone 2AAustin Road West                                 | 132               | 28-Sep-24        | 10-Mar-25        | 0%         | 73          |        |       |       |       |       |  |
| WKCD-A-B-MOB-01160  | Coordination with highways department(HyD)   | 75                | 30-Jul-24        | 28-Oct-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-B-MOB-01180  | Relocation of existing light post at Zone 2A East gantry   | 60                | 03-Sep-24        | 14-Nov-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-B-MOB-01200  | Coordination with WSD and MTRC   | 75                | 30-Jul-24        | 28-Oct-24        | 0%         | 617         |        |       |       |       |       |  |
| WKCD-A-B-MOB-01220  | Carry-out FW107 diversion works including T&C and inspection, waterproofing, movement joint and steel plate              | 75                | 03-Sep-24        | 02-Dec-24        | 0%         | 617         |        |       |       |       |       |  |
| WKCD-A-B-MOB-01240  | Relocation of check water meter cabinet at Zone 2A East gantry   | 24                | 03-Sep-24        | 02-Oct-24        | 0%         | 80          |        |       |       |       |       |  |
| WKCD-A-B-MOB-01260  | Demolition for existing road barrier, road sign and chainlink fence at Zone 2A East gantry                               | 36                | 06-Sep-24        | 21-Oct-24        | 0%         | 101         |        |       |       |       |       |  |
| <b>Hoarding and Gantry</b>  |  | <b>48</b>         | <b>20-Sep-24</b> | <b>16-Nov-24</b> | <b>0%</b>  | <b>84</b>   |        |       |       |       |       |  |
| WKCD-A-B-MOB-01300  | Hoarding, covered walkway, gantries and waterbarriers modification including graphic and steel boards(Partial)           | 48                | 20-Sep-24        | 16-Nov-24        | 0%         | 84          |        |       |       |       |       |  |
| <b>Cost Center C - Excavation and Lateral Support Works for Zone 2B (Stage 1)</b>     |  | <b>280</b>        | <b>05-Jul-24</b> | <b>10-Apr-25</b> | <b>0%</b>  | <b>49</b>   |        |       |       |       |       |  |
| <b>General Submission</b>   |  | <b>35</b>         | <b>05-Jul-24</b> | <b>08-Aug-24</b> | <b>0%</b>  | <b>21</b>   |        |       |       |       |       |  |
| <b>Submission and Approval</b>  |  | <b>35</b>         | <b>05-Jul-24</b> | <b>08-Aug-24</b> | <b>0%</b>  | <b>21</b>   |        |       |       |       |       |  |
| WKCD-A-C-SUB-01080  | Prepare and submit method statement for ELS installation at Zone 2B (Stage1)   | 21                | 05-Jul-24        | 25-Jul-24        | 0%         | 21          |        |       |       |       |       |  |
| WKCD-A-C-SUB-01100  | Review and approve submission of method statement for ELS installation at Zone 2B (Stage1)                               | 14                | 26-Jul-24        | 08-Aug-24        | 0%         | 21          |        |       |       |       |       |  |
| <b>Construction</b>   |  | <b>280</b>        | <b>05-Jul-24</b> | <b>10-Apr-25</b> | <b>0%</b>  | <b>49</b>   |        |       |       |       |       |  |
| <b>Pipe Pile Wall and Grout Curtain</b>   |  | <b>280</b>        | <b>05-Jul-24</b> | <b>10-Apr-25</b> | <b>0%</b>  | <b>49</b>   |        |       |       |       |       |  |
| WKCD-A-C-CON-01000  | Prepare and submit SSP for pipe pile wall and grout curtain at Zone 2B   | 7                 | 05-Jul-24        | 11-Jul-24        | 0%         | 21          |        |       |       |       |       |  |
| WKCD-A-C-CON-01020  | Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B                                      | 28                | 02-Aug-24        | 29-Aug-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01040  | Submit BA10 for pipe pile wall and grout curtain at Zone 2B  | 7                 | 30-Aug-24        | 05-Sep-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01060  | Mobilize piling plant and equipments at Zone 2B  | 6                 | 30-Aug-24        | 05-Sep-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01080  | Carry out predrilling works at Zone 2B for pipe pile which requires casing grout(Total=13nos, 4days/hole/riq; 3riqs)     | 18                | 06-Sep-24        | 27-Sep-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01100  | Predrilling works report submission  | 7                 | 28-Sep-24        | 07-Oct-24        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01120  | Installation of PPW with no casing grout at Zone 2B(PPB-83toPPB-342)(PP-01toPP-257)(Total=517nos, 1no/day/riq, 4riqs)    | 130               | 06-Sep-24        | 14-Feb-25        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01140  | Carry-out grout curtain works at Zone 2B(PPB-83toPPB-342)(PP-01toPP-257)(5riqs)  | 120               | 28-Sep-24        | 24-Feb-25        | 0%         | 0           |        |       |       |       |       |  |
| WKCD-A-C-CON-01200  | Installation of king post at Zone 2B(Total=467nos, 3days/pile/riq, 8riqs)  | 176               | 06-Sep-24        | 10-Apr-25        | 0%         | 37          |        |       |       |       |       |  |
| <b>Cost Center D - Excavation and Lateral Support Works for Zone 2C (Stage 1)</b>     |  | <b>120</b>        | <b>05-Jul-24</b> | <b>01-Nov-24</b> | <b>0%</b>  | <b>235</b>  |        |       |       |       |       |  |
| <b>General Submission</b>   |  | <b>35</b>         | <b>05-Jul-24</b> | <b>08-Aug-24</b> | <b>0%</b>  | <b>272</b>  |        |       |       |       |       |  |
| <b>Submission and Approval</b>  |  | <b>35</b>         | <b>05-Jul-24</b> | <b>08-Aug-24</b> | <b>0%</b>  | <b>272</b>  |        |       |       |       |       |  |
| WKCD-A-D-SUB-01000  | Prepare and submit method statement for predrilling works at Zone 2C (Stage 1)   | 21                | 05-Jul-24        | 25-Jul-24        | 0%         | 272         |        |       |       |       |       |  |
| WKCD-A-D-SUB-01020  | Review and approve submission of method statement for predrilling works at Zone 2C (Stage 1)                             | 14                | 26-Jul-24        | 08-Aug-24        | 0%         | 272         |        |       |       |       |       |  |
| <b>Construction</b>   |  | <b>120</b>        | <b>05-Jul-24</b> | <b>01-Nov-24</b> | <b>0%</b>  | <b>235</b>  |        |       |       |       |       |  |
| <b>Pipe Pile Wall and Grout Curtain</b>   |  | <b>120</b>        | <b>05-Jul-24</b> | <b>01-Nov-24</b> | <b>0%</b>  | <b>235</b>  |        |       |       |       |       |  |
| WKCD-A-D-CON-01000  | Prepare and submit SSP for predrilling works for pipe pile which requires casing grout at Zone 2C                        | 7                 | 05-Jul-24        | 11-Jul-24        | 0%         | 270         |        |       |       |       |       |  |
| WKCD-A-D-CON-01020  | Application and obtain consent(BA8) for predrilling works for pipe pile which requires casing grout at Zone 2C           | 28                | 02-Aug-24        | 29-Aug-24        | 0%         | 249         |        |       |       |       |       |  |
| WKCD-A-D-CON-01040  | Submit BA10 for predrilling works for pipe pile which requires casing grout at Zone 2C                                   | 7                 | 30-Aug-24        | 05-Sep-24        | 0%         | 249         |        |       |       |       |       |  |
| WKCD-A-D-CON-01060  | Mobilize piling plant and equipments at Zone 2C  | 4                 | 13-Sep-24        | 17-Sep-24        | 0%         | 188         |        |       |       |       |       |  |
| WKCD-A-D-CON-01080  | Carry out predrilling works at Zone 2C for pipe pile which requires casing grout(Total=35nos, 4days/hole/riq; 4riqs)     | 36                | 19-Sep-24        | 01-Nov-24        | 0%         | 188         |        |       |       |       |       |  |
| <b>Cost Center E - Excavation and Lateral Support Works for Zone 2A-1 (Stage 2)</b>   |  | <b>321</b>        | <b>05-Jul-24</b> | <b>21-May-25</b> | <b>0%</b>  | <b>100</b>  |        |       |       |       |       |  |
| <b>General Submission</b>   |  | <b>105</b>        | <b>05-Jul-24</b> | <b>17-Oct-24</b> | <b>0%</b>  | <b>263</b>  |        |       |       |       |       |  |
| <b>Submission and Approval</b>  |  | <b>105</b>        | <b>05-Jul-24</b> | <b>17-Oct-24</b> | <b>0%</b>  | <b>263</b>  |        |       |       |       |       |  |
| WKCD-A-E-SUB-01000  | Prepare and submit ELS design at Zone 2A-1 (Stage 1)   | 28                | 05-Jul-24        | 01-Aug-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-01020  | Review and approve submission of ELS design at Zone 2A-1 (Stage 1)   | 14                | 02-Aug-24        | 15-Aug-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-01040  | RSE and ICE endorsement of ELS design at Zone 2A-1 (Stage 1) to BD   | 7                 | 16-Aug-24        | 22-Aug-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-01060  | Review and approve of ELS design at Zone 2A-1 (Stage 1) by BD  | 28                | 23-Aug-24        | 19-Sep-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-01080  | Prepare and submit method statement for installation of king post at Zone 2A-1 (Stage 1)                                 | 21                | 16-Aug-24        | 05-Sep-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-01100  | Review and approve submission of method statement for installation of king post at Zone 2A-1 (Stage 1)                   | 14                | 06-Sep-24        | 19-Sep-24        | 0%         | 104         |        |       |       |       |       |  |
| WKCD-A-E-SUB-02000  | Prepare and submit ELS design at Zone 2A-1 (Stage 2)   | 28                | 20-Sep-24        | 17-Oct-24        | 0%         | 263         |        |       |       |       |       |  |
| <b>Construction</b>   |  | <b>195</b>        | <b>20-Sep-24</b> | <b>21-May-25</b> | <b>0%</b>  | <b>84</b>   |        |       |       |       |       |  |
| <b>King Post</b>  |  | <b>195</b>        | <b>20-Sep-24</b> | <b>21-May-25</b> | <b>0%</b>  | <b>84</b>   |        |       |       |       |       |  |
| WKCD-A-E-CON-01000  | Installation of king post at Zone 2A-1(Total=158nos, 3days/pile/riq, 2-3riqs)  | 195               | 20-Sep-24        | 21-May-25        | 0%         | 84          |        |       |       |       |       |  |
| <b>Cost Center F - Excavation and Lateral Support Works for Zone 2A-2-1 (Stage 2)</b> |  | <b>182</b>        | <b>05-Jul-24</b> | <b>02-Jan-25</b> | <b>0%</b>  | <b>98</b>   |        |       |       |       |       |  |

- Non-critical Activities
- Critical Activities
- ◆ Milestone

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 12-Jul-24 | Rev.0    | NF      | CK       |
|           |          |         |          |
|           |          |         |          |

## ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultrural District

| Activity ID  | Activity Name  | Original Duration | Planned Start | Planned Finish | % Complete | Total Float | 2024   |       |       |       |       |  |
|--|--|-------------------|---------------|----------------|------------|-------------|--------|-------|-------|-------|-------|--|
|  |  |                   |               |                |            |             | Jun -1 | Jul 1 | Aug 2 | Sep 3 | Oct 4 |  |
| <b>General Submission</b>                                    |  |                   |               |                |            |             |        |       |       |       |       |  |
| <b>Submission and Approval</b>                               |  |                   |               |                |            |             |        |       |       |       |       |  |
| WKCD-A-G-SUB-01000   | Prepare and submit ELS design at Zone 2A-2-1 (Stage 1)   | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-01020   | Review and approve submission of ELS design at Zone 2A-2-1 (Stage 1)   | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-01040   | RSE and ICE endorsement of ELS design at Zone 2A-2-1 (Stage 1) to BD   | 7                 | 16-Aug-24     | 22-Aug-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-01060   | Review and approve of ELS design at Zone 2A-2-1 (Stage 1) by BD  | 28                | 23-Aug-24     | 19-Sep-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-01080   | Prepare and submit method statement for installation of king post at Zone 2A-2-1 (Stage 1)                           | 21                | 16-Aug-24     | 05-Sep-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-01100   | Review and approve submission of method statement for installation of king post at Zone 2A-2-1 (Stage 1)             | 14                | 06-Sep-24     | 19-Sep-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-G-SUB-02000   | Prepare and submit ELS design at Zone 2A-2-1 (Stage 2)   | 28                | 20-Sep-24     | 17-Oct-24      | 0%         | 122         |        |       |       |       |       |  |
| <b>Construction</b>  |  |                   |               |                |            |             |        |       |       |       |       |  |
| <b>King Post</b>   |  |                   |               |                |            |             |        |       |       |       |       |  |
| WKCD-A-G-CON-01000   | Installation of king post at Zone 2A-2-1 (Total=150nos, 3days/pile/rig, 6rigs)                                       | 75                | 03-Oct-24     | 02-Jan-25      | 0%         | 80          |        |       |       |       |       |  |
| <b>Cost Center H - Bored Pile Foundation for Zone 2A-2-2</b> |  |                   |               |                |            |             |        |       |       |       |       |  |
| <b>General Submission</b>                                    |  |                   |               |                |            |             |        |       |       |       |       |  |
| <b>Submission and Approval</b>                               |  |                   |               |                |            |             |        |       |       |       |       |  |
| WKCD-A-H-SUB-01000   | Prepare and submit method statement for predrilling works at Zone 2A-2-2   | 28                | 05-Jul-24     | 01-Aug-24      | 0%         | 568         |        |       |       |       |       |  |
| WKCD-A-H-SUB-01020   | Review and approve submission of method statement for predrilling works at Zone 2A-2-2                               | 14                | 02-Aug-24     | 15-Aug-24      | 0%         | 568         |        |       |       |       |       |  |
| WKCD-A-H-SUB-01040   | Prepare and submit method statement for bored piling works at Zone 2A-2-2  | 28                | 02-Aug-24     | 29-Aug-24      | 0%         | 574         |        |       |       |       |       |  |
| WKCD-A-H-SUB-01060   | Review and approve submission of method statement for bored piling works at Zone 2A-2-2                              | 14                | 30-Aug-24     | 12-Sep-24      | 0%         | 574         |        |       |       |       |       |  |
| WKCD-A-H-SUB-01080   | Prepare and submit method statement for protection works for existing seawater cooling structure at Zone 2A-2-2      | 14                | 05-Jul-24     | 18-Jul-24      | 0%         | 111         |        |       |       |       |       |  |
| WKCD-A-H-SUB-01100   | Review and approve submission of method statement for protection works for seawater cooling structure at Zone 2A-2-2 | 14                | 19-Jul-24     | 01-Aug-24      | 0%         | 111         |        |       |       |       |       |  |
| <b>Construction</b>  |  |                   |               |                |            |             |        |       |       |       |       |  |
| <b>Bored Pile Foundation</b>                                 |  |                   |               |                |            |             |        |       |       |       |       |  |
| WKCD-A-H-CON-01000   | Prepare and submit SSP for piling works at Zone 2A-2-2   | 7                 | 05-Jul-24     | 11-Jul-24      | 0%         | 576         |        |       |       |       |       |  |
| WKCD-A-H-CON-01020   | Application and obtain consent(BA8) for bored piling works at Zone 2A-2-2  | 28                | 02-Aug-24     | 29-Aug-24      | 0%         | 555         |        |       |       |       |       |  |
| WKCD-A-H-CON-01040   | Submit BA10 for bored piling works at Zone 2A-2-2  | 7                 | 30-Aug-24     | 05-Sep-24      | 0%         | 555         |        |       |       |       |       |  |
| WKCD-A-H-CON-01050   | Site mobilization and carry out protection works for existing seawater cooling structure at Zone 2A-2                | 21                | 13-Sep-24     | 09-Oct-24      | 0%         | 416         |        |       |       |       |       |  |

- Non-critical Activities
- Critical Activities
- Milestone

3 of 3

**CC/2023/2B/095**  
**Three Month Rolling Programme**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 12-Jul-24 | Rev.0    | NF      | CK       |
|           |          |         |          |
|           |          |         |          |

## **C. Environmental Mitigation Measures – Implementation Status**



**Table C-1: Environmental Mitigation Measures Implementation Status**

|  |  | Implementation Stage |          |          |                   |
|--|--|----------------------|----------|----------|-------------------|
|  |  | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref.                                | Recommendation Measures  | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| <b>Air Quality Impact (Construction)</b> |  |                      |          |          |                   |
| 2.1                                      | <b>General Dust Control Measures</b><br>Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)   | ✓                    | ✓        | ✓        | ✓                 |
| 2.1                                      | <b>Best Practice For Dust Control</b><br>The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:<br><i>Good Site Management</i> <ul style="list-style-type: none"> <li>Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning.</li> </ul> | ✓                    | ✓        | ✓        | ✓                 |

|           |   | Implementation Stage |          |          |                   |
|-----------|---|----------------------|----------|----------|-------------------|
|           |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref. | Recommendation Measures   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
|           | <i>Disturbed Parts of the Roads</i>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</li> <li>Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul> | Obs                  | ✓        | ✓        | Obs               |
|           | <i>Exposed Earth</i>  | N/A                  | N/A      | N/A      | N/A               |
|           | <ul style="list-style-type: none"> <li>Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul>  |                      |          |          |                   |
|           | <i>Loading, Unloading or Transfer of Dusty Materials</i>  | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.</li> </ul>   |                      |          |          |                   |
|           | <i>Debris Handling</i>  | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> <li>Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.</li> </ul>                                     | N/A                  | N/A      | N/A      | N/A               |
|           | <i>Transport of Dusty Materials</i>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul>  |                      |          |          |                   |
|           | <i>Wheel washing</i>  | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>  |                      |          |          |                   |

|           |  | Implementation Stage |          |          |                   |
|-----------|--|----------------------|----------|----------|-------------------|
|           |  | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref. | Recommendation Measures  | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
|           | <i>Use of vehicles</i>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.</li> </ul>  | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.</li> </ul>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <i>Site hoarding</i>   | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.</li> </ul>   |                      |          |          |                   |
| 2.1       | <p><b>Best Practicable Means for Cement Works (Concrete Batching Plant)</b></p> <p>The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Exhaust from Dust Arrestment Plant</i></p> <ul style="list-style-type: none"> <li>Wherever possible the final discharge point from particulate matter arrestment plant, where is not necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection</li> </ul> | N/A                  | N/A      | N/A      | N/A               |

|                                    |  | Implementation Stage |          |          |                   |
|------------------------------------|--|----------------------|----------|----------|-------------------|
|                                    |  | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref.                          | Recommendation Measures  | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
|                                    | <i>Emission Limits</i>   | N/A                  | N/A      | N/A      | N/A               |
|                                    | <ul style="list-style-type: none"> <li>All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke</li> </ul>   |                      |          |          |                   |
|                                    | <i>Engineering Design/Technical Requirements</i>   | N/A                  | N/A      | N/A      | N/A               |
|                                    | <ul style="list-style-type: none"> <li>As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions</li> </ul> |                      |          |          |                   |
|                                    | <b>Non-Road Mobile Machinery (NRMM):</b>   | ✓                    | ✓        | ✓        | ✓                 |
|                                    | All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.  |                      |          |          |                   |
| <b>Noise Impact (Construction)</b> |  |                      |          |          |                   |
| 3.1                                | <b>Good Site Practice</b>  |                      |          |          |                   |
|                                    | <ul style="list-style-type: none"> <li>Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:</li> </ul>                                    |                      |          |          |                   |
|                                    | <ul style="list-style-type: none"> <li>only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works;</li> </ul>  | ✓                    | ✓        | ✓        | ✓                 |
|                                    | <ul style="list-style-type: none"> <li>machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum</li> </ul>   | ✓                    | ✓        | ✓        | ✓                 |
|                                    | <ul style="list-style-type: none"> <li>plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs;</li> </ul>   | ✓                    | ✓        | ✓        | ✓                 |
|                                    | <ul style="list-style-type: none"> <li>mobile plant should be sited as far away from NSRs as possible; and</li> </ul>  | ✓                    | ✓        | ✓        | ✓                 |
|                                    | <ul style="list-style-type: none"> <li>material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>  | ✓                    | ✓        | ✓        | ✓                 |

| EM&A Ref. | Recommendation Measures   | Implementation Stage |          |          |                   |
|-----------|---|----------------------|----------|----------|-------------------|
|           |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
|           |   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| 3.1       | <p><b>Adoption of Quieter PME</b></p> <p>The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in <b>Table 4.26</b> in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.</p>   | ✓                    | ✓        | ✓        | ✓                 |
| 3.1       | <p><b>Use of Movable Noise Barriers</b></p> <p>Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.</p> | ✓                    | ✓        | ✓        | ✓                 |
| 3.1       | <p><b>Use of Noise Enclosure/ Acoustic Shed</b></p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No. 9/2010.</p>   | ✓                    | ✓        | ✓        | ✓                 |
| 3.1       | <p><b>Use of Noise Insulating Fabric</b></p> <p>Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.</p>                   | ✓                    | ✓        | ✓        | ✓                 |

|  |  | Implementation Stage |             |             |                      |
|--|--|----------------------|-------------|-------------|----------------------|
|  |  | Zone 2B & 2C         |             |             | Zones 2A,<br>2B & 2C |
| EM&A<br>Ref.                               | Recommendation Measures  | May<br>2024          | Jun<br>2024 | Jul<br>2024 | Jul<br>2024          |
| 3.1  | <p><b>Scheduling of Construction Works outside School Examination Periods</b></p> <p>During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.</p>  | ✓                    | ✓           | ✓           | ✓                    |
| <b>Water Quality Impact (Construction)</b> |  |                      |             |             |                      |
| 4.1  | <p><b>Construction site runoff and drainage</b></p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction;</li> <li>Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction.</li> </ul> | ✓                    | ✓           | ✓           | ✓                    |

|              |   | Implementation Stage |             |             |                      |
|--------------|---|----------------------|-------------|-------------|----------------------|
|              |   | Zone 2B & 2C         |             |             | Zones 2A,<br>2B & 2C |
| EM&A<br>Ref. | Recommendation Measures   | May<br>2024          | Jun<br>2024 | Jul<br>2024 | Jul<br>2024          |
|              | <ul style="list-style-type: none"> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> </ul>   | ✓                    | ✓           | ✓           | Obs                  |
|              | <ul style="list-style-type: none"> <li>Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.</li> </ul>   | ✓                    | ✓           | ✓           | Obs                  |
|              | <ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> </ul> | ✓                    | ✓           | ✓           | ✓                    |
|              | <ul style="list-style-type: none"> <li>Open stockpiles of construction materials or construction wastes onsite should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> </ul>  | ✓                    | ✓           | ✓           | ✓                    |
|              | <ul style="list-style-type: none"> <li>Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.</li> </ul>  | ✓                    | ✓           | ✓           | ✓                    |

|           |   | Implementation Stage |          |          |                   |
|-----------|---|----------------------|----------|----------|-------------------|
|           |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref. | Recommendation Measures   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
|           | <ul style="list-style-type: none"> <li>Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> </ul>  | ✓                    | ✓        | ✓        | ✓                 |
|           | <ul style="list-style-type: none"> <li>Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>  | N/A                  | N/A      | N/A      | N/A               |
| 4.1       | <p><b>Barging facilities and activities</b></p> <p>Recommendations for good site practices during operation of the proposed barging point include:</p> <ul style="list-style-type: none"> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation;</li> <li>All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and</li> <li>Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> </ul> | N/A                  | N/A      | N/A      | N/A               |
|           |   | N/A                  | N/A      | N/A      | N/A               |
|           |   | N/A                  | N/A      | N/A      | N/A               |
|           |   | N/A                  | N/A      | N/A      | N/A               |



|   |   | Implementation Stage |          |          |                   |
|---|---|----------------------|----------|----------|-------------------|
|   |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref.   | Recommendation Measures   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| 4.1   | <p><b>Sewage effluent from construction workforce</b></p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>   | ✓                    | ✓        | ✓        | ✓                 |
| 4.1   | <p><b>General construction activities</b></p> <ul style="list-style-type: none"> <li>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</li> <li>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</li> </ul> | ✓                    | ✓        | ✓        | ✓                 |
|   |   | Obs                  | Obs      | ✓        | ✓                 |
| <b>Waste Management Implications (Construction)</b> |   |                      |          |          |                   |
| 6.1   | <p><b>Good Site Practices</b></p> <ul style="list-style-type: none"> <li>Recommendations for good site practices during the construction activities include:</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>Training of site personnel in proper waste management and chemical handling procedures</li> <li>Provision of sufficient waste disposal points and regular collection of waste</li> </ul>   | ✓                    | ✓        | ✓        | ✓                 |
|   |   | ✓                    | ✓        | ✓        | ✓                 |
|   |   | ✓                    | ✓        | ✓        | ✓                 |

|              |  | Implementation Stage |             |             |                      |
|--------------|--|----------------------|-------------|-------------|----------------------|
|              |  | Zone 2B & 2C         |             |             | Zones 2A,<br>2B & 2C |
| EM&A<br>Ref. | Recommendation Measures  | May<br>2024          | Jun<br>2024 | Jul<br>2024 | Jul<br>2024          |
|              | <ul style="list-style-type: none"> <li>Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads</li> <li>Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&amp;D materials is not anticipated</li> </ul>  | ✓                    | ✓           | ✓           | ✓                    |
| 6.1          | <p><b>Waste Reduction Measures</b></p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>Sort inert C&amp;D material to recover any recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force</li> <li>Proper site practices to minimise the potential for damage or contamination of inert C&amp;D materials</li> <li>Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of wastes</li> </ul> | ✓                    | ✓           | ✓           | ✓                    |

|           |   | Implementation Stage |          |          |                   |
|-----------|---|----------------------|----------|----------|-------------------|
|           |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref. | Recommendation Measures   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| 6.1       | <p><b>Inert and Non-inert C&amp;D Materials</b></p> <p>In order to minimise impacts resulting from collection and transportation of inert C&amp;D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&amp;D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.</p> <ul style="list-style-type: none"> <li>The surplus inert C&amp;D material will be disposed of at the Government’s PFRFs for beneficial use by other projects in Hong Kong.</li> <li>Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&amp;D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&amp;D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD.</li> <li>The C&amp;D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site.</li> <li>In order to monitor the disposal of inert and non-inert C&amp;D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No. 6/2010 for Trip Ticket System for Disposal of Construction &amp; Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site.</li> </ul> | ✓                    | ✓        | ✓        | ✓                 |
|           |   | ✓                    | ✓        | ✓        | ✓                 |
|           |   | ✓                    | ✓        | ✓        | ✓                 |
|           |   | ✓                    | ✓        | ✓        | ✓                 |

|  |  | Implementation Stage |             |             |                      |
|--|--|----------------------|-------------|-------------|----------------------|
|  |  | Zone 2B & 2C         |             |             | Zones 2A,<br>2B & 2C |
| EM&A<br>Ref.                             | Recommendation Measures  | May<br>2024          | Jun<br>2024 | Jul<br>2024 | Jul<br>2024          |
| 6.1                                      | <p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the “Code of Practice on the Packaging Labelling and Storage of Chemical Wastes”. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> <li>Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended.</li> </ul> | ✓                    | ✓           | ✓           | ✓                    |
| 6.1                                      | <p><b>General Refuse</b></p> <p>General refuse should be stored in enclosed bins or compaction units separated from inert C&amp;D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&amp;D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>   | ✓                    | ✓           | ✓           | ✓                    |
| <b>Land Contamination (Construction)</b> |  |                      |             |             |                      |

|           |  | Implementation Stage |          |          |                   |
|-----------|--|----------------------|----------|----------|-------------------|
|           |  | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref. | Recommendation Measures  | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| 7.1       | <p>The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials. The following measures are proposed for excavation and transportation of contaminated material:</p> <ul style="list-style-type: none"> <li>To minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed;</li> <li>Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site;</li> <li>Stockpiling of contaminated excavated materials on site should be avoided as far as possible;</li> <li>The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out;</li> <li>Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater;</li> <li>Truck bodies and tailgates should be sealed to stop any discharge;</li> </ul> | N/A                  | N/A      | N/A      | N/A               |
|           |  | N/A                  | N/A      | N/A      | N/A               |
|           |  | N/A                  | N/A      | N/A      | N/A               |
|           |  | N/A                  | N/A      | N/A      | N/A               |
|           |  | N/A                  | N/A      | N/A      | N/A               |
|           |  | N/A                  | N/A      | N/A      | N/A               |

|   |   | Implementation Stage |          |          |                   |
|---|---|----------------------|----------|----------|-------------------|
|   |   | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref.   | Recommendation Measures   | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
|   | <ul style="list-style-type: none"> <li>Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping;</li> <li>Speed control for trucks carrying contaminated materials should be exercised;</li> <li>Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354) and obtain all necessary permits where required; and</li> <li>Maintain records of waste generation and disposal quantities and disposal arrangements.</li> </ul> | N/A                  | N/A      | N/A      | N/A               |
| <b>Ecological Impact (Construction)</b>           |   |                      |          |          |                   |
| No mitigation measure is required.                |   |                      |          |          |                   |
| <b>Landscape and Visual Impact (Construction)</b> |   |                      |          |          |                   |
| Table 9.1 (CM1)                                   | Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.  | ✓                    | ✓        | ✓        | ✓                 |
| Table 9.1 (CM2)                                   | Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM3)                                   | Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.   | N/A                  | N/A      | N/A      | N/A               |

|                  |  | Implementation Stage |          |          |                   |
|------------------|--|----------------------|----------|----------|-------------------|
|                  |  | Zone 2B & 2C         |          |          | Zones 2A, 2B & 2C |
| EM&A Ref.        | Recommendation Measures  | May 2024             | Jun 2024 | Jul 2024 | Jul 2024          |
| Table 9.1 (CM4)  | Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities. | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM5)  | Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM6)  | Sensitive streetscape design should be incorporated along all new roads and streets.   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM7)  | Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.  | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM8)  | Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.1 (CM9)  | Minimize the structure of marine facilities to be built on the seabed and foreshore in order to minimize the affected extent to the waterbody  | N/A                  | N/A      | N/A      | N/A               |
| Table 9.2 (MCP1) | Use of decorative screen hoarding/boards   | ✓                    | ✓        | ✓        | ✓                 |
| Table 9.2 (MCP2) | Early introduction of landscape treatments   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.2 (MCP3) | Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.   | N/A                  | N/A      | N/A      | N/A               |
| Table 9.2 (MCP4) | Control of night time lighting   | ✓                    | ✓        | ✓        | ✓                 |
| Table 9.2 (MCP5) | Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.   | N/A                  | N/A      | N/A      | N/A               |

N/A - Not Applicable

✓ - Implemented

Obs - Observed


Rem - Reminder




## **D. Meteorological Data Extracted from Hong Kong Observatory**

# Extract of Meteorological Observations for King's Park Automatic Weather Station, May, 2024


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




# Extract of Meteorological Observations for King's Park Automatic Weather Station, June, 2024


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:



Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




# Extract of Meteorological Observations for King's Park Automatic Weather Station, July, 2024


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:



Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:







Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




## **E. Graphical Plots of the Monitoring Results**

**Air Quality Monitoring Result at Station AM3A (1-hour TSP)**

| Date      | Weather Condition | Time          | Conc. ( $\mu\text{g}/\text{m}^3$ ) |                      |                      | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|-----------|-------------------|---------------|------------------------------------|----------------------|----------------------|---|--|
|           |                   |               | 1 <sup>st</sup> Hour               | 2 <sup>nd</sup> Hour | 3 <sup>rd</sup> Hour |   |  |
| 06-May-24 | Fine              | 14:05 - 17:05 | 47                                 | 44                   | 42                   | 280.4                                     | 500                                      |
| 11-May-24 | Cloudy            | 08:01 - 11:01 | 62                                 | 59                   | 62                   | 280.4                                     | 500                                      |
| 17-May-24 | Fine              | 14:04 - 17:04 | 71                                 | 65                   | 63                   | 280.4                                     | 500                                      |
| 23-May-24 | Cloudy            | 08:09 - 11:09 | 56                                 | 57                   | 57                   | 280.4                                     | 500                                      |
| 29-May-24 | Cloudy            | 14:00 - 17:00 | 59                                 | 50                   | 54                   | 280.4                                     | 500                                      |
| 04-Jun-24 | Cloudy            | 08:05 - 11:05 | 35                                 | 38                   | 38                   | 280.4                                     | 500                                      |
| 08-Jun-24 | Cloudy            | 14:09 - 17:09 | 55                                 | 55                   | 52                   | 280.4                                     | 500                                      |
| 12-Jun-24 | Cloudy            | 08:02 - 11:02 | 55                                 | 52                   | 55                   | 280.4                                     | 500                                      |
| 15-Jun-24 | Cloudy            | 14:01 - 17:01 | 70                                 | 62                   | 69                   | 280.4                                     | 500                                      |
| 21-Jun-24 | Fine              | 08:07 - 11:07 | 49                                 | 46                   | 45                   | 280.4                                     | 500                                      |
| 27-Jun-24 | Cloudy            | 14:00 - 17:00 | 56                                 | 60                   | 61                   | 280.4                                     | 500                                      |
| 03-Jul-24 | Fine              | 08:01 - 11:01 | 48                                 | 51                   | 51                   | 280.4                                     | 500                                      |
| 09-Jul-24 | Cloudy            | 14:05 - 17:05 | 37                                 | 41                   | 37                   | 280.4                                     | 500                                      |
| 15-Jul-24 | Cloudy            | 08:06 - 11:06 | 53                                 | 49                   | 49                   | 280.4                                     | 500                                      |
| 20-Jul-24 | Cloudy            | 14:07 - 17:07 | 52                                 | 52                   | 60                   | 280.4                                     | 500                                      |
| 26-Jul-24 | Cloudy            | 08:09 - 11:09 | 32                                 | 33                   | 37                   | 280.4                                     | 500                                      |


# Graphical Presentation of Air Quality Monitoring Result at Station AM3A (1-hour TSP)



**Air Quality Monitoring Result at Station AM4A (1-hour TSP)**

| Date      | Weather Condition | Time          | Conc. ( $\mu\text{g}/\text{m}^3$ ) |                      |                      | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|-----------|-------------------|---------------|------------------------------------|----------------------|----------------------|---|--|
|           |                   |               | 1 <sup>st</sup> Hour               | 2 <sup>nd</sup> Hour | 3 <sup>rd</sup> Hour |   |  |
| 06-May-24 | Fine              | 14:13 - 17:13 | 44                                 | 47                   | 38                   | 278.5                                     | 500                                      |
| 11-May-24 | Cloudy            | 08:09 - 11:09 | 63                                 | 57                   | 59                   | 278.5                                     | 500                                      |
| 17-May-24 | Fine              | 14:12 - 17:12 | 68                                 | 71                   | 71                   | 278.5                                     | 500                                      |
| 23-May-24 | Cloudy            | 08:17 - 11:17 | 54                                 | 51                   | 51                   | 278.5                                     | 500                                      |
| 29-May-24 | Cloudy            | 14:08 - 17:08 | 58                                 | 52                   | 53                   | 278.5                                     | 500                                      |
| 04-Jun-24 | Cloudy            | 08:13 - 11:13 | 38                                 | 41                   | 40                   | 278.5                                     | 500                                      |
| 08-Jun-24 | Cloudy            | 14:17 - 17:17 | 54                                 | 48                   | 48                   | 278.5                                     | 500                                      |
| 12-Jun-24 | Cloudy            | 08:10 - 11:10 | 59                                 | 59                   | 56                   | 278.5                                     | 500                                      |
| 15-Jun-24 | Cloudy            | 14:09 - 17:09 | 69                                 | 62                   | 67                   | 278.5                                     | 500                                      |
| 21-Jun-24 | Fine              | 08:15 - 11:15 | 48                                 | 48                   | 46                   | 278.5                                     | 500                                      |
| 27-Jun-24 | Cloudy            | 14:08 - 17:08 | 62                                 | 58                   | 59                   | 278.5                                     | 500                                      |
| 03-Jul-24 | Fine              | 08:09 - 11:09 | 43                                 | 47                   | 48                   | 278.5                                     | 500                                      |
| 09-Jul-24 | Cloudy            | 14:13 - 17:13 | 41                                 | 34                   | 36                   | 278.5                                     | 500                                      |
| 15-Jul-24 | Cloudy            | 08:14 - 11:14 | 47                                 | 51                   | 52                   | 278.5                                     | 500                                      |
| 20-Jul-24 | Cloudy            | 14:15 - 17:15 | 59                                 | 51                   | 59                   | 278.5                                     | 500                                      |
| 26-Jul-24 | Cloudy            | 08:17 - 11:17 | 32                                 | 38                   | 39                   | 278.5                                     | 500                                      |


# Graphical Presentation of Air Quality Monitoring Result at Station AM4A (1-hour TSP)



**Air Quality Monitoring Result at Station AM5A (1-hour TSP)**

| Date      | Weather Condition | Time          | Conc. ( $\mu\text{g}/\text{m}^3$ ) |                      |                      | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|-----------|-------------------|---------------|------------------------------------|----------------------|----------------------|---|--|
|           |                   |               | 1 <sup>st</sup> Hour               | 2 <sup>nd</sup> Hour | 3 <sup>rd</sup> Hour |   |  |
| 06-May-24 | Fine              | 14:28 - 17:28 | 42                                 | 40                   | 42                   | 275.4                                     | 500                                      |
| 11-May-24 | Cloudy            | 08:26 - 11:26 | 56                                 | 61                   | 58                   | 275.4                                     | 500                                      |
| 17-May-24 | Fine              | 14:27 - 17:27 | 69                                 | 68                   | 71                   | 275.4                                     | 500                                      |
| 23-May-24 | Cloudy            | 08:34 - 11:34 | 53                                 | 60                   | 53                   | 275.4                                     | 500                                      |
| 29-May-24 | Cloudy            | 14:23 - 17:23 | 58                                 | 50                   | 55                   | 275.4                                     | 500                                      |
| 04-Jun-24 | Cloudy            | 08:28 - 11:28 | 34                                 | 35                   | 41                   | 275.4                                     | 500                                      |
| 08-Jun-24 | Cloudy            | 14:34 - 17:34 | 57                                 | 48                   | 55                   | 275.4                                     | 500                                      |
| 12-Jun-24 | Cloudy            | 08:25 - 11:25 | 60                                 | 60                   | 56                   | 275.4                                     | 500                                      |
| 15-Jun-24 | Cloudy            | 14:26 - 17:26 | 70                                 | 68                   | 61                   | 275.4                                     | 500                                      |
| 21-Jun-24 | Fine              | 08:30 - 11:30 | 42                                 | 44                   | 48                   | 275.4                                     | 500                                      |
| 27-Jun-24 | Cloudy            | 14:25 - 17:25 | 59                                 | 58                   | 61                   | 275.4                                     | 500                                      |
| 03-Jul-24 | Fine              | 08:24 - 11:24 | 43                                 | 47                   | 46                   | 275.4                                     | 500                                      |
| 09-Jul-24 | Cloudy            | 14:30 - 17:30 | 40                                 | 34                   | 41                   | 275.4                                     | 500                                      |
| 15-Jul-24 | Cloudy            | 08:29 - 11:29 | 50                                 | 48                   | 52                   | 275.4                                     | 500                                      |
| 20-Jul-24 | Cloudy            | 14:32 - 17:32 | 56                                 | 51                   | 58                   | 275.4                                     | 500                                      |
| 26-Jul-24 | Cloudy            | 08:32 - 11:32 | 39                                 | 37                   | 32                   | 275.4                                     | 500                                      |

# Graphical Presentation of Air Quality Monitoring Result at Station AM5A (1-hour TSP)






**Air Quality Monitoring Result at Station AM3A (24-hour TSP)**

| Start     |       | Finish    |       | Filter Weight (g) |        | Elapsed Time Reading |        | Sampling Time (hrs) | Flow Rate (m <sup>3</sup> /min) |       |         | Conc. (µg/m <sup>3</sup> ) | Weather Condition | Action Level | Limit Level |
|-----------|-------|-----------|-------|-------------------|--------|----------------------|--------|---------------------|---------------------------------|-------|---------|----------------------------|-------------------|--------------|-------------|
| Date      | Time  | Date      | Time  | Initial           | Final  | Initial              | Final  |                     | Initial                         | Final | Average |                            |                   |              |             |
| 06-May-24 | 10:00 | 07-May-24 | 10:00 | 2.8076            | 2.8812 | 6710.8               | 6734.8 | 24                  | 1.12                            | 1.12  | 1.12    | 45.7                       | Sunny             | 152.4        | 260         |
| 11-May-24 | 10:00 | 12-May-24 | 10:00 | 2.8053            | 2.8973 | 6734.8               | 6758.8 | 24                  | 1.12                            | 1.12  | 1.12    | 57.2                       | Cloudy            | 152.4        | 260         |
| 17-May-24 | 10:00 | 18-May-24 | 10:00 | 2.8082            | 2.9083 | 6758.8               | 6782.8 | 24                  | 1.12                            | 1.12  | 1.12    | 62.2                       | Sunny             | 152.4        | 260         |
| 23-May-24 | 10:00 | 24-May-24 | 10:00 | 2.8052            | 2.8910 | 6782.8               | 6806.8 | 24                  | 1.12                            | 1.12  | 1.12    | 53.3                       | Rainy             | 152.4        | 260         |
| 29-May-24 | 10:00 | 30-May-24 | 10:00 | 2.8044            | 2.8893 | 6806.8               | 6830.8 | 24                  | 1.12                            | 1.12  | 1.12    | 52.8                       | Sunny             | 152.4        | 260         |
| 04-Jun-24 | 10:00 | 05-Jun-24 | 10:00 | 2.8090            | 2.8672 | 6831.8               | 6855.8 | 24                  | 1.12                            | 1.12  | 1.12    | 36.2                       | Rainy             | 152.4        | 260         |
| 08-Jun-24 | 10:00 | 09-Jun-24 | 10:00 | 2.8050            | 2.8880 | 6855.8               | 6879.8 | 24                  | 1.12                            | 1.12  | 1.12    | 51.6                       | Rainy             | 152.4        | 260         |
| 12-Jun-24 | 10:00 | 13-Jun-24 | 10:00 | 2.8059            | 2.8906 | 6879.8               | 6903.8 | 24                  | 1.12                            | 1.12  | 1.12    | 52.7                       | Rainy             | 152.4        | 260         |
| 15-Jun-24 | 10:00 | 16-Jun-24 | 10:00 | 2.8087            | 2.9078 | 6903.8               | 6927.8 | 24                  | 1.12                            | 1.12  | 1.12    | 61.6                       | Rainy             | 152.4        | 260         |
| 21-Jun-24 | 10:00 | 22-Jun-24 | 10:00 | 2.8050            | 2.8751 | 6927.8               | 6951.8 | 24                  | 1.12                            | 1.12  | 1.12    | 43.6                       | Sunny             | 152.4        | 260         |
| 27-Jun-24 | 10:00 | 28-Jun-24 | 10:00 | 2.8056            | 2.8921 | 6951.8               | 6975.8 | 24                  | 1.12                            | 1.12  | 1.12    | 53.7                       | Rainy             | 152.4        | 260         |
| 03-Jul-24 | 10:00 | 04-Jul-24 | 10:00 | 2.8023            | 2.8753 | 6975.8               | 6999.8 | 24                  | 1.12                            | 1.12  | 1.12    | 45.4                       | Sunny             | 152.4        | 260         |
| 09-Jul-24 | 10:00 | 10-Jul-24 | 10:00 | 2.8035            | 2.8665 | 6999.8               | 7023.8 | 24                  | 1.12                            | 1.12  | 1.12    | 39.2                       | Cloudy            | 152.4        | 260         |
| 15-Jul-24 | 10:00 | 16-Jul-24 | 10:00 | 2.8068            | 2.8825 | 7023.8               | 7047.8 | 24                  | 1.12                            | 1.12  | 1.12    | 47.0                       | Rainy             | 152.4        | 260         |
| 20-Jul-24 | 10:00 | 21-Jul-24 | 10:00 | 2.8079            | 2.8935 | 7047.8               | 7071.8 | 24                  | 1.12                            | 1.12  | 1.12    | 53.2                       | Rainy             | 152.4        | 260         |
| 26-Jul-24 | 10:00 | 27-Jul-24 | 10:00 | 2.8053            | 2.8555 | 7071.8               | 7095.8 | 24                  | 1.12                            | 1.12  | 1.12    | 31.2                       | Rainy             | 152.4        | 260         |


# Graphical Presentation of Air Quality Monitoring Result at Station AM3A (24-hour TSP)



**Air Quality Monitoring Result at Station AM4A (24-hour TSP)**

| Start     |       | Finish    |       | Filter Weight (g) |        | Elapsed Time Reading |        | Sampling Time (hrs) | Flow Rate (m <sup>3</sup> /min) |       |         | Conc. (µg/m <sup>3</sup> ) | Weather Condition | Action Level | Limit Level |
|-----------|-------|-----------|-------|-------------------|--------|----------------------|--------|---------------------|---------------------------------|-------|---------|----------------------------|-------------------|--------------|-------------|
| Date      | Time  | Date      | Time  | Initial           | Final  | Initial              | Final  |                     | Initial                         | Final | Average |                            |                   |              |             |
| 06-May-24 | 10:00 | 07-May-24 | 10:00 | 2.8056            | 2.8700 | 7130.4               | 7154.4 | 24                  | 1.12                            | 1.12  | 1.12    | 40.0                       | Sunny             | 152.6        | 260         |
| 11-May-24 | 10:00 | 12-May-24 | 10:00 | 2.8053            | 2.9016 | 7154.4               | 7178.4 | 24                  | 1.12                            | 1.12  | 1.12    | 59.9                       | Cloudy            | 152.6        | 260         |
| 17-May-24 | 10:00 | 18-May-24 | 10:00 | 2.8033            | 2.9055 | 7178.4               | 7202.4 | 24                  | 1.12                            | 1.12  | 1.12    | 63.5                       | Sunny             | 152.6        | 260         |
| 23-May-24 | 10:00 | 24-May-24 | 10:00 | 2.8079            | 2.8864 | 7202.4               | 7226.4 | 24                  | 1.12                            | 1.12  | 1.12    | 48.8                       | Rainy             | 152.6        | 260         |
| 29-May-24 | 10:00 | 30-May-24 | 10:00 | 2.8048            | 2.8877 | 7226.4               | 7250.4 | 24                  | 1.12                            | 1.12  | 1.12    | 51.5                       | Sunny             | 152.6        | 260         |
| 04-Jun-24 | 10:00 | 05-Jun-24 | 10:00 | 2.8083            | 2.8699 | 7251.4               | 7275.4 | 24                  | 1.12                            | 1.12  | 1.12    | 38.3                       | Rainy             | 152.6        | 260         |
| 08-Jun-24 | 10:00 | 09-Jun-24 | 10:00 | 2.8062            | 2.8778 | 7275.4               | 7299.4 | 24                  | 1.12                            | 1.12  | 1.12    | 44.5                       | Rainy             | 152.6        | 260         |
| 12-Jun-24 | 10:00 | 13-Jun-24 | 10:00 | 2.8028            | 2.8859 | 7299.4               | 7323.4 | 24                  | 1.12                            | 1.12  | 1.12    | 51.7                       | Rainy             | 152.6        | 260         |
| 15-Jun-24 | 10:00 | 16-Jun-24 | 10:00 | 2.8079            | 2.9056 | 7323.4               | 7347.4 | 24                  | 1.12                            | 1.12  | 1.12    | 60.7                       | Rainy             | 152.6        | 260         |
| 21-Jun-24 | 10:00 | 22-Jun-24 | 10:00 | 2.8070            | 2.8797 | 7347.4               | 7371.4 | 24                  | 1.12                            | 1.12  | 1.12    | 45.2                       | Sunny             | 152.6        | 260         |
| 27-Jun-24 | 10:00 | 28-Jun-24 | 10:00 | 2.8086            | 2.8978 | 7371.4               | 7395.4 | 24                  | 1.12                            | 1.12  | 1.12    | 55.4                       | Rainy             | 152.6        | 260         |
| 03-Jul-24 | 10:00 | 04-Jul-24 | 10:00 | 2.8013            | 2.8693 | 7395.4               | 7419.4 | 24                  | 1.12                            | 1.12  | 1.12    | 42.2                       | Sunny             | 152.6        | 260         |
| 09-Jul-24 | 10:00 | 10-Jul-24 | 10:00 | 2.8014            | 2.8529 | 7419.4               | 7443.4 | 24                  | 1.12                            | 1.12  | 1.12    | 32.0                       | Cloudy            | 152.6        | 260         |
| 15-Jul-24 | 10:00 | 16-Jul-24 | 10:00 | 2.8048            | 2.8779 | 7443.4               | 7467.4 | 24                  | 1.12                            | 1.12  | 1.12    | 45.4                       | Rainy             | 152.6        | 260         |
| 20-Jul-24 | 10:00 | 21-Jul-24 | 10:00 | 2.8018            | 2.8844 | 7467.4               | 7491.4 | 24                  | 1.12                            | 1.12  | 1.12    | 51.3                       | Rainy             | 152.6        | 260         |
| 26-Jul-24 | 10:00 | 27-Jul-24 | 10:00 | 2.8061            | 2.8579 | 7491.4               | 7515.4 | 24                  | 1.12                            | 1.12  | 1.12    | 32.2                       | Rainy             | 152.6        | 260         |


# Graphical Presentation of Air Quality Monitoring Result at Station AM4A (24-hour TSP)



**Air Quality Monitoring Result at Station AM5A (24-hour TSP)**

| Start     |       | Finish    |       | Filter Weight (g) |        | Elapsed Time Reading |        | Sampling Time (hrs) | Flow Rate (m <sup>3</sup> /min) |       |         | Conc. (µg/m <sup>3</sup> ) | Weather Condition | Action Level | Limit Level |
|-----------|-------|-----------|-------|-------------------|--------|----------------------|--------|---------------------|---------------------------------|-------|---------|----------------------------|-------------------|--------------|-------------|
| Date      | Time  | Date      | Time  | Initial           | Final  | Initial              | Final  |                     | Initial                         | Final | Average |                            |                   |              |             |
| 06-May-24 | 10:00 | 07-May-24 | 10:00 | 2.8014            | 2.8656 | 7268.6               | 7292.6 | 24                  | 1.12                            | 1.12  | 1.12    | 39.9                       | Sunny             | 141.1        | 260         |
| 11-May-24 | 10:00 | 12-May-24 | 10:00 | 2.8040            | 2.8961 | 7292.6               | 7316.6 | 24                  | 1.12                            | 1.12  | 1.12    | 57.2                       | Cloudy            | 141.1        | 260         |
| 17-May-24 | 10:00 | 18-May-24 | 10:00 | 2.8029            | 2.9121 | 7316.6               | 7340.6 | 24                  | 1.12                            | 1.12  | 1.12    | 67.8                       | Sunny             | 141.1        | 260         |
| 23-May-24 | 10:00 | 24-May-24 | 10:00 | 2.8047            | 2.8961 | 7340.6               | 7364.6 | 24                  | 1.12                            | 1.12  | 1.12    | 56.8                       | Rainy             | 141.1        | 260         |
| 29-May-24 | 10:00 | 30-May-24 | 10:00 | 2.8076            | 2.8911 | 7364.6               | 7388.6 | 24                  | 1.12                            | 1.12  | 1.12    | 51.9                       | Sunny             | 141.1        | 260         |
| 04-Jun-24 | 10:00 | 05-Jun-24 | 10:00 | 2.8054            | 2.8656 | 7389.6               | 7413.6 | 24                  | 1.12                            | 1.12  | 1.12    | 37.4                       | Rainy             | 141.1        | 260         |
| 08-Jun-24 | 10:00 | 09-Jun-24 | 10:00 | 2.8020            | 2.8855 | 7413.6               | 7437.6 | 24                  | 1.12                            | 1.12  | 1.12    | 51.9                       | Rainy             | 141.1        | 260         |
| 12-Jun-24 | 10:00 | 13-Jun-24 | 10:00 | 2.8080            | 2.8952 | 7437.6               | 7461.6 | 24                  | 1.12                            | 1.12  | 1.12    | 54.2                       | Rainy             | 141.1        | 260         |
| 15-Jun-24 | 10:00 | 16-Jun-24 | 10:00 | 2.8079            | 2.9097 | 7461.6               | 7485.6 | 24                  | 1.12                            | 1.12  | 1.12    | 63.2                       | Rainy             | 141.1        | 260         |
| 21-Jun-24 | 10:00 | 22-Jun-24 | 10:00 | 2.8085            | 2.8791 | 7485.6               | 7509.6 | 24                  | 1.12                            | 1.12  | 1.12    | 43.9                       | Sunny             | 141.1        | 260         |
| 27-Jun-24 | 10:00 | 28-Jun-24 | 10:00 | 2.8060            | 2.8966 | 7509.6               | 7533.6 | 24                  | 1.12                            | 1.12  | 1.12    | 56.3                       | Rainy             | 141.1        | 260         |
| 03-Jul-24 | 10:00 | 04-Jul-24 | 10:00 | 2.8070            | 2.8703 | 7533.6               | 7557.6 | 24                  | 1.12                            | 1.12  | 1.12    | 39.4                       | Sunny             | 141.1        | 260         |
| 09-Jul-24 | 10:00 | 10-Jul-24 | 10:00 | 2.8021            | 2.8625 | 7557.6               | 7581.6 | 24                  | 1.12                            | 1.12  | 1.12    | 37.5                       | Cloudy            | 141.1        | 260         |
| 15-Jul-24 | 10:00 | 16-Jul-24 | 10:00 | 2.8014            | 2.8744 | 7581.6               | 7605.6 | 24                  | 1.12                            | 1.12  | 1.12    | 45.4                       | Rainy             | 141.1        | 260         |
| 20-Jul-24 | 10:00 | 21-Jul-24 | 10:00 | 2.8037            | 2.8832 | 7605.6               | 7629.6 | 24                  | 1.12                            | 1.12  | 1.12    | 49.4                       | Rainy             | 141.1        | 260         |
| 26-Jul-24 | 10:00 | 27-Jul-24 | 10:00 | 2.8063            | 2.8578 | 7629.6               | 7653.6 | 24                  | 1.12                            | 1.12  | 1.12    | 32.0                       | Rainy             | 141.1        | 260         |

# Graphical Presentation of Air Quality Monitoring Result at Station AM5A (24-hour TSP)



**Noise Monitoring Result at Station NM2A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 06-May-24 | 14:35 | 62.9               | 59.8               | 61.2                |
| 06-May-24 | 14:40 | 62.1               | 58.8               |                     |
| 06-May-24 | 14:45 | 62.5               | 59.7               |                     |
| 06-May-24 | 14:50 | 62.1               | 59.9               |                     |
| 06-May-24 | 14:55 | 63.2               | 59.0               |                     |
| 06-May-24 | 15:00 | 62.5               | 59.7               |                     |
| 11-May-24 | 8:31  | 63.4               | 59.8               | 61.2                |
| 11-May-24 | 8:36  | 62.7               | 59.7               |                     |
| 11-May-24 | 8:41  | 63.1               | 59.8               |                     |
| 11-May-24 | 8:46  | 62.7               | 60.1               |                     |
| 11-May-24 | 8:51  | 62.9               | 59.9               |                     |
| 11-May-24 | 8:56  | 62.1               | 58.8               |                     |
| 17-May-24 | 14:34 | 62.9               | 58.7               | 61.1                |
| 17-May-24 | 14:39 | 62.7               | 59.6               |                     |
| 17-May-24 | 14:44 | 62.1               | 59.1               |                     |
| 17-May-24 | 14:49 | 62.2               | 59.1               |                     |
| 17-May-24 | 14:54 | 62.8               | 59.6               |                     |
| 17-May-24 | 14:59 | 62.1               | 59.1               |                     |
| 23-May-24 | 8:39  | 62.7               | 58.8               | 61.6                |
| 23-May-24 | 8:44  | 62.2               | 58.9               |                     |
| 23-May-24 | 8:49  | 63.0               | 58.9               |                     |
| 23-May-24 | 8:54  | 62.9               | 59.1               |                     |
| 23-May-24 | 8:59  | 62.2               | 58.9               |                     |
| 23-May-24 | 9:04  | 63.4               | 59.0               |                     |
| 29-May-24 | 14:30 | 62.3               | 60.1               | 61.6                |
| 29-May-24 | 14:35 | 62.6               | 59.9               |                     |
| 29-May-24 | 14:40 | 63.4               | 58.9               |                     |
| 29-May-24 | 14:45 | 63.1               | 58.7               |                     |
| 29-May-24 | 14:50 | 63.4               | 59.6               |                     |
| 29-May-24 | 14:55 | 62.4               | 59.5               |                     |
| 04-Jun-24 | 8:35  | 63.6               | 60.4               | 61.5                |
| 04-Jun-24 | 8:40  | 63.9               | 59.5               |                     |
| 04-Jun-24 | 8:45  | 63.0               | 59.6               |                     |
| 04-Jun-24 | 8:50  | 64.0               | 59.8               |                     |
| 04-Jun-24 | 8:55  | 62.9               | 59.3               |                     |
| 04-Jun-24 | 9:00  | 63.3               | 59.8               |                     |
| 08-Jun-24 | 14:39 | 63.1               | 59.5               | 61.9                |
| 08-Jun-24 | 14:44 | 62.9               | 59.4               |                     |
| 08-Jun-24 | 14:49 | 63.9               | 60.3               |                     |
| 08-Jun-24 | 14:54 | 62.9               | 59.3               |                     |
| 08-Jun-24 | 14:59 | 64.0               | 60.3               |                     |
| 08-Jun-24 | 15:04 | 63.1               | 59.5               |                     |
| 12-Jun-24 | 8:32  | 63.9               | 59.7               | 61.8                |
| 12-Jun-24 | 8:37  | 63.1               | 59.3               |                     |
| 12-Jun-24 | 8:42  | 62.7               | 60.0               |                     |
| 12-Jun-24 | 8:47  | 62.8               | 60.3               |                     |
| 12-Jun-24 | 8:52  | 63.5               | 59.5               |                     |
| 12-Jun-24 | 8:57  | 62.8               | 59.8               |                     |
| 15-Jun-24 | 14:31 | 63.8               | 60.3               | 61.9                |
| 15-Jun-24 | 14:36 | 62.7               | 60.5               |                     |
| 15-Jun-24 | 14:41 | 62.8               | 59.5               |                     |
| 15-Jun-24 | 14:46 | 62.7               | 60.0               |                     |
| 15-Jun-24 | 14:51 | 64.0               | 59.5               |                     |
| 15-Jun-24 | 14:56 | 63.1               | 60.1               |                     |
| 21-Jun-24 | 8:37  | 63.8               | 60.4               | 61.6                |
| 21-Jun-24 | 8:42  | 63.0               | 59.6               |                     |
| 21-Jun-24 | 8:47  | 63.3               | 60.1               |                     |
| 21-Jun-24 | 8:52  | 63.5               | 60.0               |                     |
| 21-Jun-24 | 8:57  | 63.8               | 59.4               |                     |
| 21-Jun-24 | 9:02  | 63.0               | 60.0               |                     |

**Noise Monitoring Result at Station NM2A**


| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 27-Jun-24 | 14:30 | 63.5               | 59.4               | 61.6                |
| 27-Jun-24 | 14:35 | 62.8               | 60.0               |                     |
| 27-Jun-24 | 14:40 | 62.9               | 60.1               |                     |
| 27-Jun-24 | 14:45 | 63.4               | 60.4               |                     |
| 27-Jun-24 | 14:50 | 63.4               | 60.4               |                     |
| 27-Jun-24 | 14:55 | 63.5               | 59.6               |                     |
| 03-Jul-24 | 8:31  | 64.0               | 60.3               | 62.7                |
| 03-Jul-24 | 8:36  | 64.1               | 60.8               |                     |
| 03-Jul-24 | 8:41  | 64.4               | 61.4               |                     |
| 03-Jul-24 | 8:46  | 64.5               | 60.7               |                     |
| 03-Jul-24 | 8:51  | 64.0               | 61.0               |                     |
| 03-Jul-24 | 8:56  | 64.5               | 61.4               |                     |
| 09-Jul-24 | 14:35 | 63.9               | 61.6               | 63.0                |
| 09-Jul-24 | 14:40 | 63.7               | 60.6               |                     |
| 09-Jul-24 | 14:45 | 64.1               | 61.0               |                     |
| 09-Jul-24 | 14:50 | 63.6               | 60.4               |                     |
| 09-Jul-24 | 14:55 | 64.6               | 61.3               |                     |
| 09-Jul-24 | 15:00 | 64.9               | 61.3               |                     |
| 15-Jul-24 | 8:36  | 64.8               | 61.0               | 62.5                |
| 15-Jul-24 | 8:41  | 64.8               | 60.6               |                     |
| 15-Jul-24 | 8:46  | 64.4               | 61.2               |                     |
| 15-Jul-24 | 8:51  | 64.7               | 60.2               |                     |
| 15-Jul-24 | 8:56  | 64.8               | 60.2               |                     |
| 15-Jul-24 | 9:01  | 64.4               | 60.8               |                     |
| 20-Jul-24 | 14:37 | 64.3               | 60.7               | 62.5                |
| 20-Jul-24 | 14:42 | 64.2               | 61.0               |                     |
| 20-Jul-24 | 14:47 | 64.4               | 60.6               |                     |
| 20-Jul-24 | 14:52 | 64.3               | 61.4               |                     |
| 20-Jul-24 | 14:57 | 64.1               | 61.1               |                     |
| 20-Jul-24 | 15:02 | 65.0               | 60.8               |                     |
| 26-Jul-24 | 8:39  | 65.0               | 60.4               | 62.9                |
| 26-Jul-24 | 8:44  | 64.7               | 60.8               |                     |
| 26-Jul-24 | 8:49  | 64.4               | 61.0               |                     |
| 26-Jul-24 | 8:54  | 64.8               | 60.4               |                     |
| 26-Jul-24 | 8:59  | 64.5               | 60.5               |                     |
| 26-Jul-24 | 9:04  | 64.7               | 60.9               |                     |



The station set-up of a façade measurement at station NM2A.



# Graphical Presentation of Noise Monitoring Result at Station NM2A




**Noise Monitoring Result at Station NM3A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 06-May-24 | 16:05 | 62.4               | 57.1               | 61.0                |
| 06-May-24 | 16:10 | 62.8               | 56.2               |                     |
| 06-May-24 | 16:15 | 62.3               | 56.7               |                     |
| 06-May-24 | 16:20 | 62.6               | 57.3               |                     |
| 06-May-24 | 16:25 | 63.8               | 56.3               |                     |
| 06-May-24 | 16:30 | 62.8               | 56.7               |                     |
| 11-May-24 | 10:04 | 63.6               | 56.7               | 60.9                |
| 11-May-24 | 10:09 | 63.2               | 57.4               |                     |
| 11-May-24 | 10:14 | 62.9               | 55.9               |                     |
| 11-May-24 | 10:19 | 62.5               | 56.1               |                     |
| 11-May-24 | 10:24 | 62.4               | 57.6               |                     |
| 11-May-24 | 10:29 | 63.3               | 57.5               |                     |
| 17-May-24 | 16:04 | 62.2               | 57.8               | 60.7                |
| 17-May-24 | 16:09 | 62.7               | 57.3               |                     |
| 17-May-24 | 16:14 | 62.5               | 56.6               |                     |
| 17-May-24 | 16:19 | 63.6               | 56.0               |                     |
| 17-May-24 | 16:24 | 63.0               | 56.9               |                     |
| 17-May-24 | 16:29 | 62.8               | 56.0               |                     |
| 23-May-24 | 10:12 | 63.3               | 57.8               | 61.0                |
| 23-May-24 | 10:17 | 63.2               | 57.4               |                     |
| 23-May-24 | 10:22 | 63.4               | 55.9               |                     |
| 23-May-24 | 10:27 | 63.3               | 56.0               |                     |
| 23-May-24 | 10:32 | 62.0               | 56.8               |                     |
| 23-May-24 | 10:37 | 62.2               | 56.2               |                     |
| 29-May-24 | 16:00 | 61.9               | 55.9               | 61.0                |
| 29-May-24 | 16:05 | 63.4               | 57.6               |                     |
| 29-May-24 | 16:10 | 63.6               | 57.2               |                     |
| 29-May-24 | 16:15 | 62.8               | 57.6               |                     |
| 29-May-24 | 16:20 | 63.8               | 56.0               |                     |
| 29-May-24 | 16:25 | 62.1               | 57.8               |                     |
| 04-Jun-24 | 10:05 | 63.1               | 57.6               | 60.5                |
| 04-Jun-24 | 10:10 | 61.9               | 56.8               |                     |
| 04-Jun-24 | 10:15 | 63.7               | 56.0               |                     |
| 04-Jun-24 | 10:20 | 62.5               | 57.3               |                     |
| 04-Jun-24 | 10:25 | 62.1               | 57.8               |                     |
| 04-Jun-24 | 10:30 | 62.1               | 57.7               |                     |
| 08-Jun-24 | 16:12 | 62.4               | 56.7               | 60.8                |
| 08-Jun-24 | 16:17 | 62.5               | 57.6               |                     |
| 08-Jun-24 | 16:22 | 62.0               | 57.5               |                     |
| 08-Jun-24 | 16:27 | 62.0               | 56.3               |                     |
| 08-Jun-24 | 16:32 | 62.4               | 56.0               |                     |
| 08-Jun-24 | 16:37 | 62.3               | 56.9               |                     |
| 12-Jun-24 | 10:02 | 63.1               | 56.9               | 61.1                |
| 12-Jun-24 | 10:07 | 61.9               | 56.4               |                     |
| 12-Jun-24 | 10:12 | 62.7               | 57.5               |                     |
| 12-Jun-24 | 10:17 | 62.2               | 57.1               |                     |
| 12-Jun-24 | 10:22 | 63.0               | 57.1               |                     |
| 12-Jun-24 | 10:27 | 62.6               | 57.3               |                     |
| 15-Jun-24 | 16:04 | 62.8               | 57.4               | 60.8                |
| 15-Jun-24 | 16:09 | 62.8               | 57.0               |                     |
| 15-Jun-24 | 16:14 | 62.5               | 56.4               |                     |
| 15-Jun-24 | 16:19 | 62.7               | 57.1               |                     |
| 15-Jun-24 | 16:24 | 62.0               | 55.9               |                     |
| 15-Jun-24 | 16:29 | 62.0               | 57.4               |                     |
| 21-Jun-24 | 10:07 | 63.2               | 57.2               | 60.7                |
| 21-Jun-24 | 10:12 | 62.6               | 57.5               |                     |
| 21-Jun-24 | 10:17 | 63.8               | 56.5               |                     |
| 21-Jun-24 | 10:22 | 63.0               | 56.1               |                     |
| 21-Jun-24 | 10:27 | 63.5               | 56.7               |                     |
| 21-Jun-24 | 10:32 | 62.3               | 56.8               |                     |


**Noise Monitoring Result at Station NM3A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 27-Jun-24 | 16:12 | 63.4               | 56.7               | 60.5                |
| 27-Jun-24 | 16:17 | 62.1               | 56.1               |                     |
| 27-Jun-24 | 16:22 | 61.9               | 56.6               |                     |
| 27-Jun-24 | 16:27 | 63.4               | 56.2               |                     |
| 27-Jun-24 | 16:32 | 63.3               | 56.5               |                     |
| 27-Jun-24 | 16:37 | 62.5               | 56.1               |                     |
| 03-Jul-24 | 10:01 | 62.4               | 57.1               | 61.0                |
| 03-Jul-24 | 10:06 | 63.0               | 57.1               |                     |
| 03-Jul-24 | 10:11 | 61.9               | 56.8               |                     |
| 03-Jul-24 | 10:16 | 63.7               | 55.9               |                     |
| 03-Jul-24 | 10:21 | 63.4               | 57.5               |                     |
| 03-Jul-24 | 10:26 | 62.2               | 57.7               |                     |
| 09-Jul-24 | 16:08 | 63.6               | 57.8               | 60.9                |
| 09-Jul-24 | 16:13 | 62.1               | 55.9               |                     |
| 09-Jul-24 | 16:18 | 62.5               | 56.6               |                     |
| 09-Jul-24 | 16:23 | 63.5               | 56.9               |                     |
| 09-Jul-24 | 16:28 | 63.4               | 57.7               |                     |
| 09-Jul-24 | 16:33 | 63.5               | 56.2               |                     |
| 15-Jul-24 | 10:06 | 63.1               | 56.2               | 60.6                |
| 15-Jul-24 | 10:11 | 63.4               | 57.1               |                     |
| 15-Jul-24 | 10:16 | 62.9               | 57.6               |                     |
| 15-Jul-24 | 10:21 | 63.2               | 57.1               |                     |
| 15-Jul-24 | 10:26 | 62.5               | 55.9               |                     |
| 15-Jul-24 | 10:31 | 61.9               | 56.6               |                     |
| 20-Jul-24 | 16:10 | 63.7               | 56.8               | 60.4                |
| 20-Jul-24 | 16:15 | 63.7               | 57.0               |                     |
| 20-Jul-24 | 16:20 | 63.1               | 57.5               |                     |
| 20-Jul-24 | 16:25 | 63.4               | 55.9               |                     |
| 20-Jul-24 | 16:30 | 63.0               | 56.9               |                     |
| 20-Jul-24 | 16:35 | 62.3               | 57.8               |                     |
| 26-Jul-24 | 10:09 | 62.9               | 56.8               | 61.0                |
| 26-Jul-24 | 10:14 | 63.1               | 56.7               |                     |
| 26-Jul-24 | 10:19 | 62.7               | 56.8               |                     |
| 26-Jul-24 | 10:24 | 63.2               | 56.4               |                     |
| 26-Jul-24 | 10:29 | 63.4               | 57.7               |                     |
| 26-Jul-24 | 10:34 | 63.5               | 57.6               |                     |



The station set-up of a façade measurement at station NM3A.

# Graphical Presentation of Noise Monitoring Result at Station NM3A



**Noise Monitoring Result at Station NM4A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 06-May-24 | 16:40 | 59.8               | 56.2               | 58.2                |
| 06-May-24 | 16:45 | 60.0               | 56.3               |                     |
| 06-May-24 | 16:50 | 60.2               | 56.6               |                     |
| 06-May-24 | 16:55 | 60.2               | 56.3               |                     |
| 06-May-24 | 17:00 | 60.1               | 55.7               |                     |
| 06-May-24 | 17:05 | 60.4               | 56.3               |                     |
| 11-May-24 | 10:39 | 59.6               | 56.5               | 58.1                |
| 11-May-24 | 10:44 | 60.5               | 56.4               |                     |
| 11-May-24 | 10:49 | 59.8               | 56.3               |                     |
| 11-May-24 | 10:54 | 59.7               | 56.9               |                     |
| 11-May-24 | 10:59 | 60.2               | 56.5               |                     |
| 11-May-24 | 11:04 | 59.8               | 57.0               |                     |
| 17-May-24 | 16:39 | 59.8               | 56.9               | 58.4                |
| 17-May-24 | 16:44 | 59.6               | 56.1               |                     |
| 17-May-24 | 16:49 | 59.3               | 56.9               |                     |
| 17-May-24 | 16:54 | 59.3               | 56.6               |                     |
| 17-May-24 | 16:59 | 60.0               | 56.5               |                     |
| 17-May-24 | 17:04 | 59.5               | 57.1               |                     |
| 23-May-24 | 10:47 | 59.2               | 57.0               | 58.4                |
| 23-May-24 | 10:52 | 60.6               | 56.6               |                     |
| 23-May-24 | 10:57 | 60.0               | 56.5               |                     |
| 23-May-24 | 11:02 | 59.7               | 56.5               |                     |
| 23-May-24 | 11:07 | 60.5               | 56.3               |                     |
| 23-May-24 | 11:12 | 59.8               | 56.3               |                     |
| 29-May-24 | 16:35 | 60.5               | 57.1               | 58.4                |
| 29-May-24 | 16:40 | 60.6               | 55.9               |                     |
| 29-May-24 | 16:45 | 59.4               | 56.4               |                     |
| 29-May-24 | 16:50 | 59.3               | 56.8               |                     |
| 29-May-24 | 16:55 | 60.2               | 56.0               |                     |
| 29-May-24 | 17:00 | 59.3               | 56.4               |                     |
| 04-Jun-24 | 10:40 | 59.6               | 56.2               | 58.5                |
| 04-Jun-24 | 10:45 | 60.4               | 55.8               |                     |
| 04-Jun-24 | 10:50 | 60.3               | 56.2               |                     |
| 04-Jun-24 | 10:55 | 59.3               | 56.0               |                     |
| 04-Jun-24 | 11:00 | 59.4               | 56.4               |                     |
| 04-Jun-24 | 11:05 | 60.6               | 56.9               |                     |
| 08-Jun-24 | 16:47 | 59.4               | 56.9               | 58.3                |
| 08-Jun-24 | 16:52 | 59.3               | 56.5               |                     |
| 08-Jun-24 | 16:57 | 59.7               | 57.1               |                     |
| 08-Jun-24 | 17:02 | 60.0               | 56.1               |                     |
| 08-Jun-24 | 17:07 | 60.3               | 56.4               |                     |
| 08-Jun-24 | 17:12 | 59.4               | 55.8               |                     |
| 12-Jun-24 | 10:37 | 59.2               | 56.8               | 58.1                |
| 12-Jun-24 | 10:42 | 59.7               | 56.4               |                     |
| 12-Jun-24 | 10:47 | 60.5               | 56.5               |                     |
| 12-Jun-24 | 10:52 | 59.8               | 56.0               |                     |
| 12-Jun-24 | 10:57 | 59.2               | 56.1               |                     |
| 12-Jun-24 | 11:02 | 59.3               | 56.8               |                     |
| 15-Jun-24 | 16:39 | 60.5               | 56.2               | 58.1                |
| 15-Jun-24 | 16:44 | 60.0               | 55.9               |                     |
| 15-Jun-24 | 16:49 | 59.6               | 55.9               |                     |
| 15-Jun-24 | 16:54 | 59.3               | 56.1               |                     |
| 15-Jun-24 | 16:59 | 59.5               | 56.4               |                     |
| 15-Jun-24 | 17:04 | 60.0               | 56.7               |                     |
| 21-Jun-24 | 10:42 | 60.1               | 56.4               | 58.6                |
| 21-Jun-24 | 10:47 | 59.6               | 56.1               |                     |
| 21-Jun-24 | 10:52 | 60.4               | 56.8               |                     |
| 21-Jun-24 | 10:57 | 59.7               | 55.7               |                     |
| 21-Jun-24 | 11:02 | 60.0               | 55.8               |                     |
| 21-Jun-24 | 11:07 | 60.6               | 56.6               |                     |


**Noise Monitoring Result at Station NM4A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|
| 27-Jun-24 | 16:47 | 60.5               | 55.9               | 58.5                |
| 27-Jun-24 | 16:52 | 60.3               | 56.8               |                     |
| 27-Jun-24 | 16:57 | 60.4               | 56.2               |                     |
| 27-Jun-24 | 17:02 | 59.8               | 55.9               |                     |
| 27-Jun-24 | 17:07 | 60.1               | 55.9               |                     |
| 27-Jun-24 | 17:12 | 59.2               | 56.8               |                     |
| 03-Jul-24 | 10:36 | 60.0               | 56.0               | 58.7                |
| 03-Jul-24 | 10:41 | 59.7               | 56.1               |                     |
| 03-Jul-24 | 10:46 | 60.3               | 57.1               |                     |
| 03-Jul-24 | 10:51 | 59.8               | 56.0               |                     |
| 03-Jul-24 | 10:56 | 59.8               | 55.8               |                     |
| 03-Jul-24 | 11:01 | 60.0               | 56.3               | 58.5                |
| 09-Jul-24 | 16:43 | 60.4               | 56.3               |                     |
| 09-Jul-24 | 16:48 | 60.0               | 55.9               |                     |
| 09-Jul-24 | 16:53 | 60.0               | 57.0               |                     |
| 09-Jul-24 | 16:58 | 60.3               | 56.8               |                     |
| 09-Jul-24 | 17:03 | 59.3               | 56.9               |                     |
| 09-Jul-24 | 17:08 | 59.9               | 56.1               | 58.7                |
| 15-Jul-24 | 10:41 | 59.6               | 56.6               |                     |
| 15-Jul-24 | 10:46 | 59.7               | 57.1               |                     |
| 15-Jul-24 | 10:51 | 60.2               | 56.8               |                     |
| 15-Jul-24 | 10:56 | 59.9               | 56.1               |                     |
| 15-Jul-24 | 11:01 | 59.3               | 56.1               |                     |
| 15-Jul-24 | 11:06 | 59.8               | 56.3               | 58.3                |
| 20-Jul-24 | 16:45 | 60.4               | 55.8               |                     |
| 20-Jul-24 | 16:50 | 60.0               | 56.4               |                     |
| 20-Jul-24 | 16:55 | 59.6               | 56.1               |                     |
| 20-Jul-24 | 17:00 | 60.6               | 55.9               |                     |
| 20-Jul-24 | 17:05 | 59.4               | 56.2               |                     |
| 20-Jul-24 | 17:10 | 60.3               | 56.1               | 58.1                |
| 26-Jul-24 | 10:44 | 59.3               | 56.8               |                     |
| 26-Jul-24 | 10:49 | 60.6               | 56.6               |                     |
| 26-Jul-24 | 10:54 | 60.6               | 56.8               |                     |
| 26-Jul-24 | 10:59 | 59.7               | 56.6               |                     |
| 26-Jul-24 | 11:04 | 59.4               | 56.5               |                     |
| 26-Jul-24 | 11:09 | 60.5               | 57.1               |                     |



The station set-up of a façade measurement at station NM4A.

**Graphical Presentation of Noise Monitoring Result at Station NM4A**



**Noise Monitoring Result at Station NM5A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) | Leq (30 min.) +3 dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|------------------------|
| 06-May-24 | 15:25 | 61.7               | 57.6               | 60.4                | 63.4                   |
| 06-May-24 | 15:30 | 62.0               | 57.4               |                     |                        |
| 06-May-24 | 15:35 | 61.5               | 58.5               |                     |                        |
| 06-May-24 | 15:40 | 62.0               | 58.8               |                     |                        |
| 06-May-24 | 15:45 | 62.3               | 58.4               |                     |                        |
| 06-May-24 | 15:50 | 61.7               | 58.3               | 60.6                | 63.6                   |
| 11-May-24 | 9:23  | 61.9               | 58.3               |                     |                        |
| 11-May-24 | 9:28  | 62.8               | 58.5               |                     |                        |
| 11-May-24 | 9:33  | 62.0               | 58.5               |                     |                        |
| 11-May-24 | 9:38  | 61.5               | 57.4               |                     |                        |
| 11-May-24 | 9:43  | 61.7               | 57.7               | 60.6                | 63.6                   |
| 11-May-24 | 9:48  | 62.8               | 57.4               |                     |                        |
| 17-May-24 | 15:24 | 62.7               | 58.9               |                     |                        |
| 17-May-24 | 15:29 | 61.6               | 58.4               |                     |                        |
| 17-May-24 | 15:34 | 61.8               | 58.5               |                     |                        |
| 17-May-24 | 15:39 | 61.9               | 58.7               | 60.4                | 63.4                   |
| 17-May-24 | 15:44 | 61.9               | 58.1               |                     |                        |
| 17-May-24 | 15:49 | 62.1               | 58.0               |                     |                        |
| 23-May-24 | 9:31  | 62.0               | 58.3               |                     |                        |
| 23-May-24 | 9:36  | 61.7               | 57.4               |                     |                        |
| 23-May-24 | 9:41  | 62.6               | 57.7               | 60.6                | 63.6                   |
| 23-May-24 | 9:46  | 61.4               | 58.2               |                     |                        |
| 23-May-24 | 9:51  | 62.0               | 57.8               |                     |                        |
| 23-May-24 | 9:56  | 62.3               | 57.8               |                     |                        |
| 29-May-24 | 15:20 | 61.8               | 58.7               |                     |                        |
| 29-May-24 | 15:25 | 61.8               | 58.7               | 60.6                | 63.6                   |
| 29-May-24 | 15:30 | 62.6               | 58.9               |                     |                        |
| 29-May-24 | 15:35 | 62.0               | 58.7               |                     |                        |
| 29-May-24 | 15:40 | 62.1               | 57.9               |                     |                        |
| 29-May-24 | 15:45 | 61.6               | 59.0               |                     |                        |
| 04-Jun-24 | 9:25  | 61.9               | 59.2               | 60.5                | 63.5                   |
| 04-Jun-24 | 9:30  | 61.7               | 57.8               |                     |                        |
| 04-Jun-24 | 9:35  | 61.4               | 58.5               |                     |                        |
| 04-Jun-24 | 9:40  | 62.0               | 58.9               |                     |                        |
| 04-Jun-24 | 9:45  | 62.4               | 57.8               |                     |                        |
| 04-Jun-24 | 9:50  | 61.4               | 57.9               | 60.5                | 63.5                   |
| 08-Jun-24 | 15:31 | 61.4               | 57.9               |                     |                        |
| 08-Jun-24 | 15:36 | 62.7               | 58.3               |                     |                        |
| 08-Jun-24 | 15:41 | 61.7               | 58.1               |                     |                        |
| 08-Jun-24 | 15:46 | 62.2               | 57.6               |                     |                        |
| 08-Jun-24 | 15:51 | 61.7               | 59.3               | 60.2                | 63.2                   |
| 08-Jun-24 | 15:56 | 62.0               | 58.0               |                     |                        |
| 12-Jun-24 | 9:22  | 61.8               | 58.9               |                     |                        |
| 12-Jun-24 | 9:27  | 61.5               | 57.7               |                     |                        |
| 12-Jun-24 | 9:32  | 62.0               | 58.9               |                     |                        |
| 12-Jun-24 | 9:37  | 61.4               | 57.4               | 60.6                | 63.6                   |
| 12-Jun-24 | 9:42  | 62.8               | 58.9               |                     |                        |
| 12-Jun-24 | 9:47  | 62.6               | 58.2               |                     |                        |
| 15-Jun-24 | 15:23 | 61.7               | 58.5               |                     |                        |
| 15-Jun-24 | 15:28 | 62.0               | 57.4               |                     |                        |
| 15-Jun-24 | 15:33 | 61.9               | 58.3               | 60.6                | 63.6                   |
| 15-Jun-24 | 15:38 | 62.0               | 57.9               |                     |                        |
| 15-Jun-24 | 15:43 | 62.6               | 58.1               |                     |                        |
| 15-Jun-24 | 15:48 | 61.5               | 58.1               |                     |                        |
| 21-Jun-24 | 9:27  | 62.2               | 58.2               |                     |                        |
| 21-Jun-24 | 9:32  | 61.4               | 59.0               |                     |                        |
| 21-Jun-24 | 9:37  | 62.1               | 57.8               |                     |                        |
| 21-Jun-24 | 9:42  | 61.9               | 58.5               |                     |                        |
| 21-Jun-24 | 9:47  | 62.8               | 59.1               |                     |                        |
| 21-Jun-24 | 9:52  | 61.8               | 57.4               |                     |                        |




**Noise Monitoring Result at Station NM5A**

| Date      | Time  | Measured L10 dB(A) | Measured L90 dB(A) | Leq (30 min.) dB(A) | Leq (30 min.) +3 dB(A) |
|-----------|-------|--------------------|--------------------|---------------------|------------------------|
| 27-Jun-24 | 15:31 | 61.4               | 57.6               | 60.6                | 63.6                   |
| 27-Jun-24 | 15:36 | 62.7               | 57.6               |                     |                        |
| 27-Jun-24 | 15:41 | 62.4               | 58.9               |                     |                        |
| 27-Jun-24 | 15:46 | 62.6               | 58.6               |                     |                        |
| 27-Jun-24 | 15:51 | 61.6               | 59.3               |                     |                        |
| 27-Jun-24 | 15:56 | 61.8               | 57.4               |                     |                        |
| 03-Jul-24 | 9:21  | 61.7               | 58.6               | 60.4                | 63.4                   |
| 03-Jul-24 | 9:26  | 61.4               | 58.0               |                     |                        |
| 03-Jul-24 | 9:31  | 62.1               | 58.7               |                     |                        |
| 03-Jul-24 | 9:36  | 62.6               | 58.0               |                     |                        |
| 03-Jul-24 | 9:41  | 62.2               | 58.8               |                     |                        |
| 03-Jul-24 | 9:46  | 61.6               | 57.6               |                     |                        |
| 09-Jul-24 | 15:27 | 61.8               | 57.7               | 60.6                | 63.6                   |
| 09-Jul-24 | 15:32 | 62.8               | 59.1               |                     |                        |
| 09-Jul-24 | 15:37 | 62.7               | 58.3               |                     |                        |
| 09-Jul-24 | 15:42 | 61.4               | 59.0               |                     |                        |
| 09-Jul-24 | 15:47 | 62.0               | 59.3               |                     |                        |
| 09-Jul-24 | 15:52 | 62.5               | 59.1               |                     |                        |
| 15-Jul-24 | 9:26  | 61.5               | 58.3               | 60.4                | 63.4                   |
| 15-Jul-24 | 9:31  | 62.3               | 57.7               |                     |                        |
| 15-Jul-24 | 9:36  | 61.4               | 59.0               |                     |                        |
| 15-Jul-24 | 9:41  | 62.3               | 58.0               |                     |                        |
| 15-Jul-24 | 9:46  | 62.5               | 57.9               |                     |                        |
| 15-Jul-24 | 9:51  | 62.0               | 57.9               |                     |                        |
| 20-Jul-24 | 15:29 | 62.1               | 57.6               | 60.3                | 63.3                   |
| 20-Jul-24 | 15:34 | 61.8               | 58.3               |                     |                        |
| 20-Jul-24 | 15:39 | 62.3               | 57.8               |                     |                        |
| 20-Jul-24 | 15:44 | 62.7               | 59.2               |                     |                        |
| 20-Jul-24 | 15:49 | 62.2               | 58.8               |                     |                        |
| 20-Jul-24 | 15:54 | 62.3               | 58.9               |                     |                        |
| 26-Jul-24 | 9:29  | 62.3               | 58.3               | 60.5                | 63.5                   |
| 26-Jul-24 | 9:34  | 62.1               | 57.8               |                     |                        |
| 26-Jul-24 | 9:39  | 62.3               | 59.0               |                     |                        |
| 26-Jul-24 | 9:44  | 62.2               | 59.1               |                     |                        |
| 26-Jul-24 | 9:49  | 62.2               | 58.2               |                     |                        |
| 26-Jul-24 | 9:54  | 62.2               | 59.0               |                     |                        |


**Remarks:**

+3dB(A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at station NM5A.

# Graphical Presentation of Noise Monitoring Result at Station NM5A



## F. Waste Flow table

**Zone 2B & 2C (Contract No.: CC/2020/2B/088)**

**Table F-1: Monthly Waste Flow Table for Zone 2B & 2C**

| Month            | Actual Quantities of Inert C&D Materials Generated Monthly |                                      |                        |                          |                         |                               |               | Actual Quantities of C&D Materials Generated Monthly |                            |             |              |                |                             |
|------------------|--|--------------------------------------|------------------------|--------------------------|-------------------------|-------------------------------|---------------|--|----------------------------|-------------|--------------|----------------|-----------------------------|
|                  | Total Quantity Generated                                   | Hard Rocks and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Disposed to Srotting Facility | Imported Fill | Metals   | Paper/ Cardboard Packaging | Plastics    | Wood/ Timber | Chemical Waste | Others, e.g. General Refuse |
|                  | (in tonnes)  | (in tonnes)                          | (in tonnes)            | (in tonnes)              | (in tonnes)             | (in tonnes)                   | (in tonnes)   | (in tonnes)  | (in tonnes)                | (in tonnes) | (in tonnes)  | (in tonnes)    | (in tonnes)                 |
| <b>2021</b>      |  |                                      |                        |                          |                         |                               |               |  |                            |             |              |                |                             |
| Sep              | 0.00   | 0.00                                 | 0.00                   | 0.00                     | 0.00                    | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 0.00                        |
| Oct              | 22.58  | 22.58                                | 0.00                   | 0.00                     | 0.00                    | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 13.19                       |
| Nov              | 9265.04  | 10.45                                | 125.93                 | 0.00                     | 9128.66                 | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 17.12                       |
| Dec              | 13462.30   | 62.94                                | 1041.17                | 0.00                     | 12358.19                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 13.62                       |
| Sub-total (2021) | 22749.92   | 95.97                                | 1167.10                | 0.00                     | 21486.85                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 43.93                       |
| <b>2022</b>      |  |                                      |                        |                          |                         |                               |               |  |                            |             |              |                |                             |
| Jan              | 17427.64   | 0.00                                 | 2091.32                | 100.04                   | 15236.28                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 7.60                        |
| Feb              | 18230.98   | 0.00                                 | 991.53                 | 1719.99                  | 15519.46                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 6.90                        |
| Mar              | 24777.12   | 0.00                                 | 2176.32                | 11721.21                 | 10879.59                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 1.40           | 16.15                       |
| Apr              | 32749.58   | 0.00                                 | 2409.00                | 22393.87                 | 7946.71                 | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 16.79                       |
| May              | 31115.05   | 0.00                                 | 3141.32                | 15121.57                 | 12852.16                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 13.31                       |
| Jun              | 30747.96   | 0.00                                 | 3120.62                | 14645.87                 | 12981.47                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 15.84                       |
| Jul              | 34017.48   | 0.00                                 | 3444.43                | 10214.91                 | 20358.14                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 17.43                       |
| Aug              | 38065.92   | 0.00                                 | 3272.46                | 3610.61                  | 31182.85                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 29.99                       |
| Sep              | 38896.62   | 0.00                                 | 3664.45                | 2790.24                  | 32441.93                | 0.00                          | 0.00          | 15.80  | 0.00                       | 0.00        | 0.00         | 0.00           | 29.88                       |
| Oct              | 41174.38   | 0.00                                 | 4340.02                | 2447.22                  | 34387.14                | 0.00                          | 0.00          | 86.63  | 0.00                       | 0.00        | 0.00         | 0.00           | 28.50                       |
| Nov              | 40031.63   | 0.00                                 | 4149.91                | 1021.06                  | 34860.66                | 0.00                          | 0.00          | 0.00   | 0.00                       | 0.00        | 0.00         | 0.00           | 36.54                       |
| Dec              | 42615.90   | 0.00                                 | 4242.02                | 1655.36                  | 36718.52                | 0.00                          | 0.00          | 10.23  | 0.00                       | 0.00        | 0.00         | 0.00           | 36.04                       |
| Sub-total (2022) | 389850.25  | 0.00                                 | 37043.39               | 87441.95                 | 265364.91               | 0.00                          | 0.00          | 112.66   | 0.00                       | 0.00        | 0.00         | 1.40           | 254.97                      |

| <b>2023</b>         |                  |              |                 |                 |                  |              |             |               |             |             |             |             |               |
|---------------------|------------------|--------------|-----------------|-----------------|------------------|--------------|-------------|---------------|-------------|-------------|-------------|-------------|---------------|
| Jan                 | 35248.24         | 0.00         | 2711.85         | 1182.55         | 31353.84         | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 22.92         |
| Feb                 | 39553.32         | 0.00         | 4737.76         | 3184.34         | 31631.22         | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 1.40        | 35.95         |
| Mar                 | 42528.10         | 0.00         | 4710.97         | 2381.39         | 35435.74         | 0.00         | 0.00        | 24.21         | 0.00        | 0.00        | 0.00        | 1.80        | 36.38         |
| Apr                 | 29352.63         | 0.00         | 3136.52         | 1211.00         | 25005.11         | 0.00         | 0.00        | 23.79         | 0.00        | 0.00        | 0.00        | 1.60        | 33.30         |
| May                 | 33842.57         | 0.00         | 3742.02         | 1113.13         | 28987.42         | 0.00         | 0.00        | 33.86         | 0.00        | 0.00        | 0.00        | 0.00        | 34.16         |
| Jun                 | 26638.62         | 0.00         | 3926.07         | 708.34          | 22004.21         | 0.00         | 0.00        | 90.36         | 0.00        | 0.00        | 0.00        | 0.40        | 40.29         |
| Jul                 | 16946.46         | 0.00         | 2228.35         | 30.63           | 14687.48         | 0.00         | 0.00        | 23.77         | 0.00        | 0.00        | 0.00        | 1.20        | 53.51         |
| Aug                 | 14143.71         | 0.00         | 2356.05         | 76.03           | 11711.63         | 0.00         | 0.00        | 14.84         | 0.00        | 0.00        | 0.00        | 1.40        | 44.35         |
| Sep                 | 7142.10          | 0.00         | 1423.05         | 0.00            | 5719.05          | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 25.20         |
| Oct                 | 2847.84          | 0.00         | 0.00            | 0.00            | 2833.79          | 14.05        | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 27.58         |
| Nov                 | 4052.81          | 0.00         | 0.00            | 0.00            | 4052.81          | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 42.50         |
| Dec                 | 3119.02          | 0.00         | 0.00            | 0.00            | 3119.02          | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 21.77         |
| Sub-total<br>(2023) | 255415.42        | 0.00         | 28972.64        | 9887.41         | 216541.32        | 14.05        | 0.00        | 210.83        | 0.00        | 0.00        | 0.00        | 7.80        | 417.91        |
| <b>2024</b>         |                  |              |                 |                 |                  |              |             |               |             |             |             |             |               |
| Jan                 | 0.00             | 0.00         | 0.00            | 0.00            | 0.00             | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 8.79          |
| Feb                 | 18.34            | 0.00         | 0.00            | 0.00            | 18.34            | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 14.43         |
| Mar                 | 1836.65          | 0.00         | 0.00            | 0.00            | 1836.65          | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 9.97          |
| Apr                 | 409.66           | 0.00         | 0.00            | 0.00            | 409.66           | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 22.61         |
| May                 | 27.86            | 0.00         | 0.00            | 0.00            | 27.86            | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 8.27          |
| Jun                 | 32.00            | 0.00         | 0.00            | 0.00            | 32.00            | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 3.47          |
| Jul                 | 0.00             | 0.00         | 0.00            | 0.00            | 0.00             | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 2.22          |
| Sub-total<br>(2024) | 2324.51          | 0.00         | 0.00            | 0.00            | 2324.51          | 0.00         | 0.00        | 0.00          | 0.00        | 0.00        | 0.00        | 0.00        | 69.76         |
| <b>Total</b>        | <b>670340.10</b> | <b>95.97</b> | <b>67183.13</b> | <b>97329.36</b> | <b>505717.59</b> | <b>14.05</b> | <b>0.00</b> | <b>323.49</b> | <b>0.00</b> | <b>0.00</b> | <b>0.00</b> | <b>9.20</b> | <b>786.57</b> |

Note:

-59.86 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 in the reporting quarter.

**Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)**





## **G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions**

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works (i.e. 30 September 2021 for Zone 2B & 2C (Contract No.: CC/2020/2B/088); 05 July 2024 for Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)) to the end of the reporting quarter and are summarized in the **Table G-1** and **Table G-2** below respectively.

**Table G-1: Statistics for complaints, notifications of summons and successful prosecutions for Zone 2B & 2C (Contract No.: CC/2020/2B/088)**

| Reporting Period                            | Cumulative Statistics |                          |                         |
|---|-----------------------|--------------------------|-------------------------|
|   | Complaints            | Notifications of summons | Successful prosecutions |
| This reporting quarter<br>(May 24 – Jul 24) | 1                     | 0                        | 0                       |
| From 30 September 2021<br>to 05 July 2024   | 32                    | 0                        | 0                       |

**Table G-2: Statistics for complaints, notifications of summons and successful prosecutions for Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)**

| Reporting Period                                     | Cumulative Statistics |                          |                         |
|--|-----------------------|--------------------------|-------------------------|
|  | Complaints            | Notifications of summons | Successful prosecutions |
| This reporting quarter<br>(May 24 – Jul 24)          | 1                     | 0                        | 0                       |
| From 05 July 2024 to end of<br>the reporting quarter | 1                     | 0                        | 0                       |

**END OF THE REPORT**