Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 111

[Period from 1 to 31 May 2024]

(June 2024)

Verified by : Claudine Lee

Position : Independent Environmental Checker

Date : 11 June 2024

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 111

[Period from 1 to 31 May 2024]

(June 2024)

Certified by : Rodney Ip

Position : Environmental Team Leader

Date : 11 June 2024

Shatin to Central Link – Tai Wai to Hung Hom Section and MongKok East to Hung Hom Section

Monthly EM&A Report No.111

[Period from 1 to 31 May 2024]

Table of Contents

	Page
1 INTR	RODUCTION2
1.1	Background2
1.2	Project Programme
1.3	Purpose of the Report4
2 ENV	IRONMENTAL MONITORING AND AUDIT4
3 IMPL	EMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS
List of Table	es
Table 1.1	Summary of Awarded Works Contracts
Table 2.1	Summary of Works Contracts and Respective EPs
Table 2.2	Summary of Major Construction Activities in the Reporting Period
Table 2.3 Table 2.4	Summary of TSP Monitoring Results in the Reporting Period Summary of Construction Noise Monitoring Results in the Reporting Period
Table 2.4 Table 2.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 3.1	Summary of Status of Required Submissions for EP-437/2012/A
Table 3.2	Summary of Status of Required Submissions for EP-438/2012/K
List of Appe	ndices
Appendix A	Monthly EM&A Report for SCL (TAW-HUH) and SCL (MKK-HUH) – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station (Contract No. 11286)
Appendix B	Monthly EM&A Report for SCL (TAW-HUH) and SCL (MKK-HUH) – Re-provisioning of Ma Chai Hang Recreation Ground (Contract No. 11234)

MTR Corporation Limited 1 May 2024

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link Tai Wai to Hung Hom Section [SCL (TAW-HUH)] and Shatin to Central Link Mong Kok East to Hung Hom Section [SCL (MKK-HUH) (hereafter referred to as "the Project") are parts of the SCL. Shatin to Central Link Stabling Sidings at Hung Hom Freight Yard [SCL (HHS)] is a proposed stabling sidings option for SCL (TAW HUH) at the former freight yard in Hung Hom.
- 1.1.3 The Environmental Impact Assessment (EIA) Reports for SCL (TAW-HUH) (Register No.: AEIAR-167/2012), SCL (MKK-HUH) (Register No.: AEIAR-165/2012) and SCL (HHS) (Register No.: AEIAR-164/2012) were approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Reports, two Environmental Permits (EPs) were granted on 22 March 2012, one covers SCL (TAW-HUH) and SCL (HHS) (EP No: EP-438/2012) and the other covers SCL (MKK-HUH) and SCL (HHS) (EP No.: EP-437/2012), for their construction and operation. Variations of environmental permit (VEP) were subsequently applied for EP-438/2012 and EP-437/2012. The latest Environmental Permits (EP Nos.: EP-438/2012/K, EP-437/2012/A and EP-437/2012/B) were issued by Director of Environmental Protection (DEP) on 4 October 2016, 28 November 2017, and 8 February 2024, respectively.

1.2 Project Programme

1.2.1 Thirteen civil construction works contracts of the Project have been awarded since July 2012. The construction of the Project commenced in September 2012. Table 1.1 summarises the information of the awarded Works Contracts. All major construction works under eleven out of thirteen civil construction works contracts have been completed.

Table 1.1 Summary of Awarded Works Contracts

Table 1.1	Outlinding of Awarded Works Contracts					
Works Contract	Description	Construction Start Date	Contractor	Environmental Team		
1101 ⁽¹⁾	Ma On Shan Line Modification Works	December 2012	Sun Fook Kong Joint Venture (SFKJV)	ANewR Consulting Ltd. (ANewR)		
1102 ⁽⁶⁾	Hin Keng Station and Approach Structures	October 2013	Penta-Ocean Construction Co. Ltd.	Wellab Limited (Wellab)		
1103 ⁽⁷⁾	Hin Keng to Diamond	February 2013	Vinci Construction Grands Projets	Ove Arup & Partners Hong Kong Ltd. (Arup)		
1103	Hill Tunnels	October 2019	Wing Ho Yuen Landscaping Co. Ltd.	MTR Co. Limited		
1106 ⁽⁸⁾	Diamond Hill Station	March 2013	Leader Joint Venture	Cinotech Consultants Ltd. (Cinotech)		
1107 ⁽⁴⁾	Diamond Hill to Kai Tak Tunnels	May 2013	Chun Wo - SELI Joint Venture	Cinotech Consultants Ltd. (Cinotech)		

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1108 ⁽⁵⁾	Kai Tak Station and Associated Tunnels	June 2013	Kaden -Chun Wo Joint Venture	Environmental Pioneers & Solutions Ltd.
1108A ⁽²⁾	Kai Tak Barging Point Facilities	September 2012	Concentric – Hong Kong River Joint Venture (CCL- HKR JV)	Cinotech Consultants Ltd. (Cinotech)
1109 ⁽¹⁰⁾	Stations and Tunnels of Kowloon City Section	September 2012	Samsung-Hsin Chong JV (SSHCJV)	ERM-Hong Kong Limited (ERM)
1111 ⁽⁹⁾	Hung Hom North Approach Tunnels	January 2013	Gammon-Kaden SCL1111 JV	AECOM Asia Co. Ltd.
1112 ⁽¹¹⁾	Hung Hom Station and Stabling Sidings	June 2013	Leighton Contractors (Asia) Limited	SMEC Asia Ltd., HK
11240 ⁽³⁾	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	October 2017	Crown Asia Engineering Limited (CAEL)	MTR Co. Limited
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	July 2023	Paul Y. Engineering	ERM-Hong Kong Limited (ERM)
11234	Re-provisioning of Ma Chai Hang Recreation Ground	March 2024	Build King Civil Engineering Ltd.	Fugro Technical Services Ltd.

Notes:

- (1) All construction works (works areas at Tai Wai Mei Tin Road and the offsite temporary storage areas) under Works Contract 1101 were completed on 29 February 2016.
- (2) All construction works (Kai Tak Barging Point Facilities) under Works Contract 1108A were completed on 29 September 2016.
- (3) All construction works (Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site) under Works Contract 11240 were completed on 3 January 2018.
- (4) All construction works (Diamond Hill to Kai Tak Tunnels) under Works Contract 1107 were completed on 22 February 2018.
- (5) All construction works (Kai Tak Station and associated tunnels) under Works Contract 1108 were completed in July 2018.
- (6) All construction works (Hin Keng Station and Approach Structures) under Works Contract 1102 were completed in December 2018. The Environmental Team was taken over by Wellab Limited starting from 1 January 2019.
- (7) All construction works (Hin Keng to Diamond Hill Tunnels) under Works Contract 1103 were completed in June 2019. Minor landscaping works at Fung Tak had been commenced in mid-October and all the works were completed at the end of October 2019.
- (8) All construction works (Diamond Hill Station) under Works Contract 1106 with significant environmental impacts were substantially completed by 25 June 2019.
- (9) All major construction works (Hung Hom North Approach Tunnels) under Works Contract 1111 have been substantially completed since 18 November 2018.
- (10) All construction works (Stations and Tunnels of Kowloon City Section) under Works Contract 1109 have been substantially completed on 12 August 2020.
- (11) All major construction works (Hung Hom Station and Stabling Sidings) under Works Contract 1112 have been substantially completed by 17 September 2020.
- 1.2.2 All major construction works for SCL (TAW-HUH) and SCL (HHS) covered by EP No. EP-438/2012/K was completed. The remaining works, including the re-provision of recreational facilities at Ma Chai Hang and outstanding works of access in Sung Wong Toi area for a pedestrian link connecting Sung Wong Toi Station to Pak Tai Street, have been carried out by other works contracts in 2023 -2024 resulting the liaison with Railway Development Office (RDO), relevant government departments and stakeholders. Apart

- from the above, the remaining tree planting works at Kai Tak Station Square (Phase 2) was completed.
- 1.2.3 All major construction works for SCL (MKK-HUH) and SCL (HHS) covered by EP No. EP-437/2012/A was completed. Moreover, it is proposed to plant additional tree seedlings at the trackside area in Hung Hom as compensation for the shortfall of compensatory planting. Such planting works that were carried out at a later stage in 2023 were completed.

1.3 Purpose of the Report

1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in September 2012. This is the one hundred and tenth EM&A Report for the Project which summarises the EM&A works undertaken during the period from 1 to 31 May 2024.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1.1 The construction of SCL has been divided into different civil construction works contracts which are covered by EP No. EP-437/2012/A and/or EP-438/2012/K. As per the EP Conditions, EM&A Reports for the works contracts as shown in the table below have been prepared by the respective Contractor's ETs.

Table 2.1 Summary of Works Contracts and Respective EPs

Table 2.1	Summary of Works Contracts and Respective LFS				
Works Contract	Contract Title	Works Covered in Environmental Permit No.			
1101	Ma On Shan Modification Works	EP-438/2012/K			
1102	Hin Keng Station and Approach Structures	EP-438/2012/K			
1103	Hin Keng to Diamond Hill Tunnels	EP-438/2012/K			
1106	Diamond Hill Station	EP-438/2012/K			
1107	Diamond Hill to Kai Tak Tunnels	EP-438/2012/K			
1108	Kai Tak Station and Associated Tunnels	EP-438/2012/K			
1108A	Kai Tak Barging Point Facilities	EP-438/2012/K			
1109	Stations and Tunnels of Kowloon City Section	EP-438/2012/K			
1111	Hung Hom North Approach Tunnels	EP-437/2012/A & EP-438/2012/K			
1112	Hung Hom Station and Stabling Sidings	EP-437/2012/A & EP-438/2012/K			
11240	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	EP-438/2012/K			
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	EP-438/2012/K			
11234	Re-provisioning of Ma Chai Hang Recreation Ground	EP-438/2012K			

- 2.1.2 The remaining tree planting works at Kai Tak Station Square (Phase 2) were completed. The EM&A Reports for Works Contract Nos. 11286 and 11234 prepared by the respective Contractor's ETs are provided in **Appendix A and Appendix B** respectively. The EM&A Report provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 2.1.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.2**.

Table 2.2 Summary of Major Construction Activities in the Reporting Period

Table 2.2	Outlinary of major construction Activities in the Reporting 1 chod				
Works Contract	Site	Construction Activities			
11286	Works in Sung Wong Toi (SUW) (formerly named as To Kwa Wan (TKW))	Near Sung Wong Toi Exit D (W1) Pipe pile Bored pile Socket H pile Foul drain diversion Near Pak Tai Street (H2) ELS works UU diversion			
11234	Re-provisioning of Ma Chai Hang Recreation Ground	 Site Clearance Construction of football pitch fence footing Erection of steel frames 			

- 2.1.4 Impact monitoring for air quality and construction noise were conducted in accordance with the EM&A Manual in the reporting period under Works Contract 11286. Continuous noise monitoring was not required in the reporting period for the Works Contract according to the Continuous Noise Monitoring Plan (CNMP). The air quality and construction noise for this reporting period are summarised in **Tables 2.3** and **2.4**. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in **Appendices A**.
- 2.1.5 No environmental complaint, no exceedance of limit level, notification of summons or successful prosecutions was received during this reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in **Table 2.5**.
- 2.1.6 Regular site inspections were conducted by the respective ETs (both Works Contract Nos. 11286 and 11234) on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

Table 2.3 Summary of TSP Monitoring Results in the Reporting Period

Table 2.3 Summary of TSP Monitoring Results in the Reporting Period				
Location	TSP Concentration (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)	Exceedance due to the Project Construction (Yes/ No/ N/A)
acts 1102 and 1103				
C.U.H.K.A.A.				
Thomas Cheung School	N/A	148.7	260	N/A
act 1103				
Price Memorial Catholic Primary School	N/A	167.4	260	N/A
acts 1103 and 1106	1			ı
Hong Kong S.K.H Nursing Home (1)	N/A	159.1	260	N/A
act 1106 ⁽⁹⁾				
Block 1, Rhythm Garden	N/A	160.4	260	N/A
			T	
		156.8	260	N/A
Primary School	·	152.2	260	N/A
No. 12 Pau Chung Street ⁽³⁾⁽⁸⁾	N/A	160.9	260	N/A
Chat Ma Mansion	N/A	170.4	260	N/A
act 1111				
No. 234 – 238 Chatham Road North	N/A	183.9	260	N/A
act 1112				
Site Boundary of Finger Pier Adjacent To Harbourfront Horizon ⁽⁷⁾	N/A	182	260	N/A
act 11240 ⁽⁴⁾	·			
act 11286				
Skytower Tower 2	35-59	166.7		No
	Location C.U.H.K.A.A. Thomas Cheung School Cat 1103 Price Memorial Catholic Primary School Cats 1103 and 1106 Hong Kong S.K.H Nursing Home (1) Cat 1106(9) Block 1, Rhythm Garden Cat 1108 Katherine Building (2) SKH Good Shepherd Primary School No. 12 Pau Chung Street (3)(8) Chat Ma Mansion Chat Ma Mansion Cat 1111 No. 234 – 238 Chatham Road North (6) Cat 1112 Site Boundary of Finger Pier Adjacent To Harbourfront Horizon (7) Cat 11240 (4) Cat 11286	Location TSP Concentration (μg/m³) C.U.H.K.A.A. Thomas Cheung School act 1103 Price Memorial Catholic Primary School act 1103 and 1106 Hong Kong S.K.H Nursing Home (1) Block 1, Rhythm Garden act 1108 (4) act 1109 Katherine Building (2) N/A SKH Good Shepherd Primary School No. 12 Pau Chung Street (3)(8) Chat Ma Mansion Act 1111 No. 234 – 238 Chatham Road North (6) act 1112 Site Boundary of Finger Pier Adjacent To Harbourfront Horizon (7) act 11240 (4) act 11286	Location TSP	Location TSP Concentration (μg/m³) C.U.H.K.A.A. Thomas Cheung School Cat 1103 Price Memorial Catholic Primary School Catt 1103 mad 1106 Hong Kong S.K.H Nursing Home (1) Catt 1106(9) Block 1, Rhythm Garden Catt 1108 (4) Catt 1109 Katherine Building (2) SKH Good Shepherd Primary School No. 12 Pau Chung Street (3)(8) Chat M Mansion Chat M Mansion Chat 1111 No. 234 – 238 Chatham Road North (6) Catt 1112 Site Boundary of Finger Pier Adjacent To Harbourfront Horizon (7) Catt 11240 (4) Catt 11240 (4) Catt 11240 Catt 11286

Notes:

- (1) Alternative monitoring location to Shek On House
- (2) Alternative monitoring location to Prosperity House
- (3) Alternative monitoring location to Lucky Building
- (4) No TSP monitoring is required under this contract
- (5) AM1 named as HUH-1-3 in SCL(TAW-HUH) and SCL(HHS) EIA Reports.
- (6) Alternative monitoring location to Wing Fung Building
- (7) Alternative monitoring location to Harbourfront Horizon
- (8) Alternative monitoring location of No. 26 Kowloon City Road
- (9) The 24-hour TSP monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.
- (10) The cessation of monitoring works at DMS-1 was approved by EPD and the last monitoring was conducted on 16 Jul 2018.
- (11) The temporary cessation of monitoring works at DMS-2 was approved by EPD in end-June 2019. The last monitoring date was 27 June 2019.
- (12) The cessation of monitoring works at DMS-3 and DMS-4 was approved by EPD on 31 Jul 2019. The last monitoring was conducted on 30 Jul 2019.
- (13) The cessation of monitoring works at AM1 was proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.

(14) ET has obtained the permission from Sky Tower to deploy the High Volume Sampler (HVS) at the location same as the originally proposed dust monitoring location of DMS-7 in the approved EM&A Manual for SCL (TAW HUH). 24-hour TSP thus has been conducted at Sky Tower Tower 2 (podium level) since 27 October 2023.

Table 2.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring	1 4	Noise	Level (LAeq,30mins,	dB(A))	Limit Level	Exceedance due to the
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No/N/A)
Works Contrac	ts 1102 and 1103					
NMS-CA-1 ⁽¹²⁾	C.U.H.K.A.A. Thomas Cheung School	N/A	57.0	N/A	70 (65 during examination period)	N/A
Works Contrac	t 1103					
NMS-CA-2 ⁽¹³⁾	Price Memorial Catholic Primary School	N/A	66.0	N/A	70 (65 during examination period)	N/A
Works Contrac	ts 1103 and 1106					
NMS-CA-3 ⁽¹⁴⁾	Hong Kong S.K.H Nursing Home (1)	N/A	73.0	N/A	70	N/A
Works Contrac	ts 1106 ⁽¹¹⁾					
NMS-CA-4 ⁽¹⁴⁾	Block 1, Rhythm Garden (north- eastern façade)	N/A	71.0	N/A	75	N/A
NMS-CA-5 ⁽¹⁴⁾	Block 1, Rhythm Garden (northern façade) ⁽²⁾	N/A	74.0	N/A	70 (65 during examination period)	N/A
Works Contrac	et 1108 ⁽⁶⁾					
Works Contrac	t 1109					
NMS-CA-6	No. 16-23 Nam Kok Road (3)	N/A	76.1	N/A	75	N/A
NMS-CA-8	SKH Good Shepherd Primary School	N/A	75.4	N/A	70 (65 during examination period) (79 during the period of conducting the continuous noise monitoring) (8)	N/A
NMS-CA-9	Kong Yiu Mansion ⁽⁴⁾	N/A	69.2	N/A	75	N/A
NMS-CA-10	Chat Ma Mansion	N/A	76.6	N/A	75	N/A
Works Contrac	t 1111					
NM1 ⁽¹⁵⁾	Carmel Secondary School (South Block)	N/A	68.0	N/A	70 (65 during examination period) (68 during the period of conducting the continuous noise monitoring) (9)	N/A
NM2 ⁽¹⁵⁾	No. 234 – 238 Chatham Road North ⁽⁵⁾	N/A	79.0	N/A	75 (77) (10)	N/A
Works Contrac	t 1112 ⁽⁶⁾					
Works Contrac	t 11240 ⁽⁶⁾			<u></u>		

Monitoring	Lacation	Noise Level (L _{Aeq,30mins,} dB(A))			Limit Level	Exceedance due to the
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No/N/A)
Works Contract 11286						
NMS-CA-7	Skytower Tower 2	66.4-74.2	70.0	72.1	75	No

Notes:

- (1) Alternative monitoring location to Shek On House.
- (2) Alternative monitoring location to Canossa Primary School (San Po Kong).
- (3) Alternative monitoring location to Prosperity House.
- (4) Alternative monitoring location to Lucky Building.
- (5) Alternative monitoring location to Wing Fung Building.
- (6) No construction noise monitoring is required under this contract.
- (7) The measured noise levels are corrected against the corresponding baseline noise levels.
- (8) The Limit Level of 79 dB(A) was updated on 22 Aug 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.
- (9) The Limit of 68 dB(A) was updated on 20 Jan 2014 as per the latest CNMMP and CNMP which were approved by EPD.
- (10) Daytime noise Limit Level of 77 dB(A) applies during the continuous noise monitoring period.
- (11) The construction noise monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.
- (12) The cessation of monitoring works at NMS-CA-1 was approved by EPD and the last monitoring was conducted on 17 Jul 2018.
- (13) The temporary cessation of monitoring works at NMS-CA-2 was approved by EPD in end-June 2019. The last monitoring date was 24 Jun 2019.
- (14) The cessation of monitoring works at NMS-CA-3, NMS-CA-4 and NMS-CA-5 was approved by EPD on 31 Jul 2019. The last monitoring proposed on 31 Jul 2019 was rescheduled to 1 Aug 2019 due to adverse weather and the hoist of Typhoon Signal No.8 (Typhoon "Wipha").
- (15) The cessation of monitoring works at NM1 and NM2 were proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.

MTR Corporation Limited 9 May 2024

Table 2.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
11286	0	0	0
11234	0	0	0

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals and EPs (EP-437/2012/A and EP-438/2012/K). The status of required submissions under the EPs as of the reporting period are summarised in **Tables 3.1** and **3.2**.

Table 3.1 Summary of Status of Required Submissions for EP-437/2012/A

EP Condition (EP-437/2012/A)	Submission	Submission date
Condition 1.11	Notification of Commencement Date of Construction of the Project	30 Nov 2012
Condition 2.3	Notification of Information of Community Liaison Groups	30 Nov 2012
Condition 2.5	Management Organisation of Main Construction Companies	19 Dec 2012 (1st submission) 30 Apr 2013 (2nd submission)
Condition 2.6	Construction Programme and EP Submission Schedule	19 Dec 2012
Condition 2.7	Construction Noise Mitigation Measures Plan (CNMMP)	30 Nov 2012 (1st submission) 8 Feb 2013 (Approved) 26 Apr 2013 (2nd submission) 11 Jun 2013 (3rd submission) 27 Aug 2013 (Approved) 20 Jan 2014 (4th submission) 28 Apr 2016 (Approved)
Condition 2.8	Continuous Noise Monitoring Plan (CNMP)	30 Nov 2012 (1st submission) 11 Jan 2013 (2nd submission) 8 Feb 2013 (Approved) 20 Jan 2014 (3rd submission) 28 Apr 2016 (Approved)
Condition 2.9	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1st submission) 12 Sep 2012 (2nd submission) 15 Oct 2012 (Approved)
Condition 2.10	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 15 Oct 2012 (Approved)
Condition 2.11	Visual, Landscape, Tree Planting & Tree Protection Plan (VLTTP)	14 Nov 2012 (1st submission) 8 Feb 2013 (2nd submission) 4 Feb 2015 (3rd submission) 26 Jun 2015 (4th submission) 12 May 2017 (5th submission) 17 Apr 2018 (6th submission) 17 Apr 2019 (7th submission) 9 Apr 2020 (8th submission)
Condition 2.14	As-built drawing(s) of Measures for Mitigating Landscape and Visual Impact and Tree Planting	23 August 2021 (1st submission) 23 March 2022 (2nd submission) 18 Jan 2024 (3rd submission)
Condition 2.16	Operational Ground-borne Noise Mitigation Measures Plan	23 Mar 2017 (1st submission) 17 May 2017 (2nd submission) 28 Jun 2017 (3rd submission) 20 Jul 2017 (Approved)
Condition 2.19	As-built drawing(s) for Operation Air-borne Noise Mitigation Measure	10 Jan 2018 (1 st submission) 9 Feb 2018 (Approved)

EP Condition (EP-437/2012/A)	Submission	Submission date
Condition 2.21	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	26 Jul 2019 (Batch 1 Version A submission) 14 Aug 2019 (Batch 1 Version A approved)
Condition 2.21	Fixed Plant Noise Audit Report	29 Aug 2019 (Batch 1 Version A submission) 11 Oct 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1 st submission) 31 Jul 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 5-99	Reported in previous Monthly EM&A Reports
Condition 3.4	Final EM&A Review Report	15 Jan 2024 (1 st submission)

Table 3.2 Summary of Status of Required Submissions for EP-438/2012/K

EP Condition (EP-438/2012/K)	Submission	Submission date
Condition 1.12	Notification of Commencement Date of Construction of the Project	1 Aug 2012
Condition 2.3	Notification of Information of Community Liaison Groups	13 Jul 2012 (1 st submission) 31 Aug 2012 (2 nd submission) 30 Nov 2012 (3 rd submission)
Condition 2.7	Management Organisation of Main Construction Companies	27 Jul 2012 (1 st submission) 21 Aug 2012 (2 nd submission) 19 Dec 2012 (3 rd submission) 22 Jan 2013 (4 th submission) 30 Apr 2013 (5 th submission) 21 May 2013 (6 th submission)
Condition 2.8	Construction Programme and EP Submission Schedule	27 Jul 2012
Condition 2.9	Construction Noise Mitigation Measures Plan (CNMMP)	1 Aug 2012 (1st submission) 28 Sep 2012 (2nd submission) 30 Nov 2012 (3rd submission) 11 Jan 2013 (4th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5th submission) 26 Apr 2013 (6th submission) 11 Jun 2013 (7th submission) 12 Jul 2013 (Approved) 26 Jul 2013 (Approved) 26 Jul 2013 (Approved) 27 Aug 2013 (Approved) 28 Aug 2013 (Approved) 29 Jan 2014 (10th submission) 20 Feb 2014 (Approved) 31 Mar 2015 (Contract 1106 submission only) 13 Apr 2015 (Contract 1106 submission only) 15 Apr 2015 (Approved)

EP Condition (EP-438/2012/K)	Submission	Submission date
Condition 2.10	Continuous Noise Monitoring Plan (CNMP)	1 Aug 2012 (1st submission) 28 Sep 2012 (2nd submission) 30 Nov 2012 (3rd submission) 11 Jan 2013 (4th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5th submission) 26 Apr 2013 (6th submission) 11 Jun 2013 (7th submission) 12 Jul 2013 (Approved) 26 Jul 2013 (Approved) 26 Jul 2013 (8th submission) 22 Aug 2013 (Approved) 23 Aug 2013 (Approved) 23 Aug 2013 (Approved) 20 Jan 2014 (10th submission) 26 Feb 2014 (Approved) 7 Oct 2014 (11th submission) 23 Oct 2014 (Approved)
Condition 2.11	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1st submission) 12 Sep 2012 (2nd submission) 10 Oct 2012 (Approved)
Condition 2.12	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 10 Oct 2012 (Approved) 4 Mar 2013 (4 th submission) 9 May 2013 (5 th submission) 24 Jul 2013 (6 th submission) 26 Jul 2013 (Approved)
Condition 2.13	Visual, Landscape, Tree Planting & Tree Protection Plan	6 Jul 2012 (1st submission) 30 Aug 2012 (2 nd submission) 3 Oct 2012 (3 rd submission) 13 Nov 2013 (Approved) 14 Nov 2012 (4 th submission) 8 Feb 2013 (5 th submission) 18 Mar 2013 (6 th submission) 18 Jun 2013 (7 th submission) 12 Jul 2013 (Approved) 23 Mar 2017 (8 th submission) 7 Mar 2018 (9 th submission) 30 Jul 2018 (10 th submission) 28 Feb 2019 (11 th submission) 5 Mar 2019 (12 th submission) 29 May 2019 (13 th submission) 19 Jul 2019 (Approved)
Condition 2.14	Transplantation Proposal for Plant Species of Conservation Importance	22 Aug 2012 (1 st submission) 5 Oct 2012 (2 nd submission) 26 Nov 2012 (3 rd submission) 4 Dec 2012 (Approved)
Condition 2.15	Conservation Plan	31 Jan 2013 (1 st submission) 18 Mar 2013 (2 nd submission) 24 Apr 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1109	10 Aug 2012 (1st submission) 3 Sep 2012 (2nd submission) 21 Sep 2012 (Approved) 11 Oct 2013 (3rd submission) 1 Nov 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1106	29 Jan 2013 (1 st submission) 19 Mar 2013 (2 nd submission) 8 Apr 2013 (Approved)
Condition 2.23	Supplementary Contamination Assessment Report for New Territories South Animal Centre	28 Sep 2012 25 Oct 2012 (Approved)

EP Condition (EP-438/2012/K)	Submission	Submission date	
Condition 2.27	Operational Ground-borne Noise Mitigation Measures Plan	18 Mar 2016 (Batch 1 Version A submission) 28 Apr 2016 (Batch 1 Version B submission) 28 Apr 2016 (Batch 2 Version A submission) 1 Jun 2016 (Batch 1 Version C submission) 1 Jun 2016 (Batch 2 Version B submission) 23 Jun 2016 (Batch 2 Version D submission) 23 Jun 2016 (Batch 1 Version D submission) 23 Jun 2016 (Batch 1 Version D submission) 15 Jul 2016 (Batch 1 Version D approved) 15 Jul 2016 (Batch 2 Version C approved) 15 Sep 2016 (Batch 3 Version A submission) 4 Oct 2016 (Batch 3 Version A approved) 8 Mar 2017 (Batch 4 Version A) 7 Apr 2017 (Batch 4 Version A approved) 7 Jun 2017 (Final) 20 Jul 2017 (Approved)	
Condition 2.28	As-built Drawings for Operational Ground- borne Noise Mitigation Measures	10 Aug 2017 (1st submission) 15 Sep 2017 (Approved)	
Condition 2.30	As-built Drawings for Operational Air-borne Noise Mitigation Measures	4 Dec 2015 (1st submission) 28 Dec 2015 (2nd submission) 4 Feb 2016 (Approved) 20 Mar 2018 (3rd submission) 18 Jul 2018 (Approved) 4 May 2018 (4th submission) 23 Jul 2018 (Approved) 20 Feb 2020 (5th submission) 17 Mar 2020 (Approved)	
Condition 2.31	Performance Test Report for Train Noise – Operational Airborne Railway and Ground- borne Noise	15 Nov 2018 (Batch 1 Version A submission) 30 Jan 2019 (Batch 2 Version A submission) 29 Mar 2019 (Batch 1 Version A & Batch 2 Version B submission) 15 April 2019 (Approved)	
Condition 2.32	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	30 Jan 2019 (Batch 1 Version A submission) 27 Feb 2019 (Batch 1 Version B submission) 13 Mar 2019 (Batch 1 Version B approved) 15 Mar 2019 (Batch 2 Version A submission) 8 Apr 2019 (Batch 2 Version A approved) 24 April 2019 (Batch 3 & 4 Version A submission) 21 May 2019 (Batch 3 Version B submission) 11 Jun 2019 (Batch 3 Version B & Batch 4 Version A approved) 21 Jun 2019 (Batch 5 Version A submission)	

EP Condition (EP-438/2012/K)	Submission	Submission date
		17 Jul 2019 (Batch 5 Version A approved) 19 Jul 2019 (Batch 6 Version A submission) 26 Jul 2019 (Batch 7 Version A submission) 29 Jul 2019 (Batch 6 Version A approved) 14 Aug 2019 (Batch 7 Version A approved) 30 Jan 2019 (Batch 1 Version A
Condition 2.32	Fixed Plant Noise Audit Report	submission) 15 Mar 2019 (Batch 1 Version B submission) 4 Apr 2019 (Batch 1 Version B approved) 16 Apr 2019 (Batch 2 Version A submission) 7 May 2019 (Batch 2 Version A approved) 24 Jun 2019 (Batch 3 Version A and Batch 4 Version A submission) 6 Jul 2019 (Batch 3 Version A and Batch 4 Version A and Batch 4 Version A approved) 2 Aug 2019 (Batch 5 Version A submission) 27 Aug 2019 (Batch 6 Version A submission) 27 Aug 2019 (Batch 7 Version A submission) 3 Sep 2019 (Batch 5 Version A approved) 13 Sep 2019 (Batch 6 Version B approved) 23 Sep 2019 (Batch 7 Version B submission) 11 Oct 2019 (Batch 7 Version B approved)
Condition 2.33	As-built Drawings for Landscape and Visual Mitigation Measures	4 Dec 2015 (1st submission) 28 Dec 2015 (2nd submission) 4 Feb 2016 (Approved) 22 Aug 2018 (3rd submission) 5 Nov 2018 (4th submission) 6 Sep 2019 (5th submission) 11 Sep 2019 (Approved) 27 Sep 2019 (6th submission) 21 Feb 2020 (7th submission) 17 Sep 2020 (8th submission) 4 Nov 2020 (9th submission) 18 Jan 2024 (10th submission)
Condition 2.36	Contamination Assessment Plan (CAP) for the Temporary Magazine Site at TKO Area 137	23 Mar 2016 (1st submission) 20 Apr 2016 (2nd submission) 22 Apr 2016 (Approved)
Condition 2.36	Contamination Assessment Report (CAR) for the Temporary Magazine Site at TKO Area 137	19 May 2016 (1st submission) 3 Jun 2016 (2nd submission) 15 Jun 2016 (Approved)
Condition 3.1	Proposal for Termination of Environmental Monitoring and Audit (EM&A) Programme for Kai Tak Barging Point Facilities	7 Oct 2016 (Approved)

EP Condition (EP-438/2012/K)	Submission	Submission date	
Condition 3.1	Proposal for Cessation of EM&A Works at Hin Keng	9 May 2018 (1st submission) 16 Jul 2018 (Approved)	
Condition 3.1	Proposal for Cessation of EM&A Programme at Diamond Hill Station	25 Jul 2019 (1st submission) 31 Jul 2019 (Approved)	
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1st submission) 31 Jul 2019 (Approved)	
Condition 3.1	Proposal for Cessation of EM&A Programme at Stations and Tunnels of Kowloon City Section	24 Aug 2020 (1st submission) 28 Aug 2020 (Approved)	
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)	
Condition 3.3	Baseline Monitoring Report (Works Contract 1109 - Stations and Tunnels of Kowloon City Section)	27 Jul 2012	
Condition 3.3	Baseline Monitoring Report (Works Contract 1108A – Kai Tak Barging Point Facilities)	31 Jul 2012	
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012	
Condition 3.4	Monthly Operational Airborne Rail Noise Monitoring Report (Festival City) No. 1-6	Reported in previous Monthly EM&A Reports	
Condition 3.4	Monthly EM&A Reports No. 1-109	Reported in previous Monthly EM&A Reports	
	Monthly EM&A Report No.110	10 May 2024	

Appendix A

Monthly EM&A Report for SCL (TAW-HUH) and SCL(MKK-HUH) – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station (Contract No. 11286)

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report
[Period from 1 to 31 May 2024]

Works Contract 11286 - Pedestrian Link Connecting
Pak Tai Street and Sung Wong Toi Station

(11 June 2024)

Certified by:	Mandy To
Position:	Environmental Team Leader
Date:	11 June 2024



Construction of Shatin to Central Link (SCL) Contract 11286 -Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No.10 (1 May 2024 – 31 May 2024)

PREPARED FOR



Paul Y Construction Company Limited

DATE 6 June 2024

REFERENCE 0699635





DOCUMENT DETAILS

The details entered below are automatically shown on the cover and the main page footer. PLEASE NOTE: This table must NOT be removed from this document.

DOCUMENT TITLE	Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station
DOCUMENT SUBTITLE	Monthly Environmental Monitoring and Audit Report No.10 (1 May 2024 – 31 May 2024)
PROJECT NUMBER	0699635
Date	6 June 2024
Version	01
Author	MY, HW
Client name	Paul Y Construction Company Limited

DOCUMENT HISTORY

			ERM APPROVAL TO ISSUE			
VERSION	REVISION	AUTHOR	REVIEWED BY	NAME	DATE	COMMENTS
Draft	1.0	MY, HW	МТ	JN	6.06.2024	-

CLIENT: Paul Y Construction Company Limited PROJECT NO: 0699635 DATE: 6 June 2024

SIGNATURE PAGE

Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No.10 (1 May 2024 – 31 May 2024)

Mandy 2.

Mandy To

Environmental Team Leader

()

Dr Jasmine NgManaging Partner

ERM-Hong Kong, Limited 2509, 25/F One Harbourfront 18 Tak Fung Street Hung Hom, Kowloon Hong Kong T +852 2271 3000

© Copyright 2024 by The ERM International Group Limited and/or its affiliates ('ERM'). All Rights Reserved. No part of this work may be reproduced or transmitted in any form or by any means, without prior written permission of ERM.



CLIENT: Paul Y Construction Company Limited
PROJECT NO: 0699635 DATE: 6 June 2024

CONTENTS

1.	EXECUTIVE SUMMARY	1
2.	INTRODUCTION	3
2.1	PURPOSE OF THE REPORT	3
2.2	STRUCTURE OF THE REPORT	3
3	PROJECT INFORMATION	4
3.1	BACKGROUND	4
3.2	GENERAL SITE DESCRIPTION	4
3.3	CONSTRUCTION PROGRAMME AND ACTIVITIES	4
3.4	WORKS CONTRACT ORGANIZATION	5
3.5	STATUS OF ENVIRONMENTAL LICENCES, NOTIFICATION AND PERMITS	5
4	ENVIRONMENTAL MONITORING REQUIREMENT	6
4.1	REGUALR CONSTRUCTION NOISE MONITORING	6
4.2	4.1.1 MONITORING LOCATION 4.1.2 MONITORING PARAMETER AND FREQUENCY 4.1.3 MONITORING EQUIPMENT AND METHODOLOGY 4.1.4 ACTION AND LIMIT LEVELS CONSTRUCTION DUST MONITORING	6 6 6 7 7
4.3	4.2.1 MONITORING LOCATION 4.2.2 MONITORING PARAMETER AND FREQUENCY 4.2.3 MONITORING EQUIPMENT 4.2.4 MONITORING METHODOLOGY 4.2.5 WIND DATA MONITORING 4.2.6 ACTION AND LIMIT LEVELS CULTURE HERITAGE	7 8 8 8 9 9
4.4	LANDSCAPE AND VISUAL MITIGATION MEASURES	10
5	IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQUIREMEN	ITS 11
6	MONITORING RESULTS	12
6.1	REGULAR CONSTRUCTION NOISE MONITORING	12
6.2	CONSTRUCTION DUST MONITORING	12
6.3	CULTURAL HERITAGE	12
6.4	WASTE MANAGEMENT	12
6.5	LANDSCAPE AND VISUAL MITIGATION MEASURES	14
7	ENVIRONMENTAL SITE INSPECTION	15
8	ENVIRONMENTAL NON-COMPLIANCE	17
8.1	SUMMARY OF MONITORING EXCEEDANCE	17

8.2	SUMMAI	RY OF ENVIRONMENTAL NON-COMPLIANCE	17
8.3	SUMMAI	RY OF ENVIRONMENTAL COMPLIANT	17
8.4	SUMMAI	RY OF ENVIRONMENTAL SUMMONS AND SUCCESSFUL PROSECUTION	17
9	UPCOM	ING WORKS FOR THE NEXT REPORTING PERIOD	18
9.1	CONSTR	RUCTION ACTIVITIES FOR THE COMING MONTH	18
9.2	MONITO	RING SCHEDULE FOR THE NEXT MONTH	18
9.3	CONSTR	RUCTION PROGRAMME FOR THE NEXT MONTH	18
10	CONCL	USIONS	19
APPE	ENDIX A	SITE LAYOUT PLAN FOR THE WORKS CONTRACT	
APPE	NDIX B	CONSTRUCTION PROGRAMME FOR THE REPORTING MONTH AND COMING MONTHS	
APPE	ENDIX C	PROJECT ORGANIZATION CHART AND CONTACT DETAILS	
APPE	NDIX D	LOCATIONS OF NOISE AND DUST MONITORING STATION	
APPE	NDIX E	MONITORING SCHEDULE OF THE REPORTING MONTH AND THE NEXT MONTH	
APPE	NDIX F	CALIBRATION REPORTS	
APPE	NDIX G	SUMMARY OF EVENT/ACTION PLANS	
APPE	NDIX H	SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION	
APPE	NDIX I	REGULAR NOISE MONITORING RESULTS	
APPE	ENDIX J	REGULAR DUST MONITORING RESULTS	
APPE	NDIX K	WIND DATA FROM HONG KONG OBSERVATORY	
APPE	NDIX L	WASTE FLOW TABLE	
APPE	NDIX M	ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND PROSECUTION LOG	١

LIST OF TABLES				
TABLE 3.1	SUMMARY OF THE CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING PERIOD	4		
TABLE 3.2	SUMMARY OF THE STATUS OF VALID ENVIRONMENTAL LICENCE, NOTIFICATION, PERMIT AND DOCUMENTATIONS	5		
TABLE 4.1	REGULAR CONSTRUCTION NOISE MONITORING LOCATION	6		
TABLE 4.2	NOISE MONITORING EQUIPMENT	7		
TABLE 4.3	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE MONITORING	7		
TABLE 4.4	CONSTRUCTION DUST MONITORING LOCATION	7		
TABLE 4.5	CONSTRUCTION DUST MONITORING EQUIPMENT	8		
TABLE 4.6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION DUST MONITORING	9		
TABLE 5.1	STATUS OF REQUIRED SUBMISSION UNDER THE WORKS CONTRACT DURING THE REPORTING PERIOD	11		



TABLE 6.1	SUMMARY OF THE CONSTRUCTION NOISE MONITORING RESULTS DURING THE REPORTING PERIOD	12
TABLE 6.2	SUMMARY OF THE CONSTRUCTION DUST MONITORING RESULTS DURING THE REPORTING PERIOD	12
TABLE 6.3	QUANTITIES OF WASTE GENERATED FROM THE WORKS CONTRACT	13
TABLE 9.1	CONSTRUCTION ACTIVITIES TO BE UNDERTAKEN DURING THE NEXT REPORTING PERIOD	18

CLIENT: Paul Y Construction Company Limited
PROJECT NO: 0699635 DATE: 6 June 2024

VERSION: 01

1. EXECUTIVE SUMMARY

The construction works of MTR Shatin to Central Link Works Contract 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station commenced on 17 July 2023. This is the 11th monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 May 2024 to 31 May 2024 in accordance with the approved EM&A Manuals and the Environmental Permit (EP-438/2012/K).

SUMMARY OF THE CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING PERIOD

The major construction activities undertaken during the reporting period include:

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Pipe pile
- Bored pile
- Socket H pile
- · Foul drain diversion

Near Pak Tai Street (H2)

- ELS works
- UU diversion

CONSTRUCTION NOISE AND CONDTRUCTION DUST MONITORING

A summary of the monitoring activities in this reporting period is listed below:

Regular construction noise monitoring during normal working hours:

• Skytower Tower 2 (NMS-CA-7): 4 times

Construction dust (TSP) 24-hour monitoring:

Skytower Tower 2 (DMS-7): 5 times

CULTURAL HERITAGE

As foundation works were undertaken, vibration monitoring was conducted by the Contractor at designated monitoring locations during the reporting period. No non-compliance was recorded.

WASTE MANAGEMENT

Waste generated from this Works Contract typically includes inert construction and demolition materials and non-inert construction and demolition materials. 1090 m3 of inert construction and demolition materials was generated from the Works Contract and disposed as public fill. No non-inert construction and demolition materials waste was generated during the reporting period.

Project No.: 0699635

Client: Paul Y Construction



LANDSCAPE AND VISUAL

Bi-weekly inspections of the implementation of landscape and visual mitigation measures were conducted during the site inspections conducted by Contractor's ET. Details of the audit findings and the implementation status are presented in **Section 5**.

ENVIRONMENTAL SITE INSPECTION

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 3, 10, 16, 23 and 30 May 2024. The representative of the IEC joined the site inspection on 16 May 2024. Details of the audit findings are presented in **Section 6**.

ENVIRONMENTAL EXCEEDANCE/NON-CONFORMANCE/COMPLAINT/SUMMONS AND PROSECUTION

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint was received during this reporting period.

No summon or prosecution was received during the reporting period.

UPCOMING WORKS FOR THE NEXT REPORTING PERIOD

The major construction works to be undertaken in the next reporting period include:

Construction Activities Undertaken during the Next Reporting Period

Near Sung Wong Toi Exit D (W1)

- Pipe pile
- Pipe pile wall
- Socket H pile

Near Pak Tai Street (H2)

Socket H Pile



Project No.: 0699635

Client: Paul Y Construction

2. INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Paul Y Construction Company Limited as the Environmental Team (Contractor's ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during the construction phase of the MTR Shatin to Central Link (SCL) Contract No. 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station (hereafter referred as the Works Contract).

2.1 PURPOSE OF THE REPORT

This is the 11th EM&A report which summarises the monitoring results and audit findings during the reporting period from 1 May 2024 to 31 May 2024.

2.2 STRUCTURE OF THE REPORT

Following this introductory section, the remainder of this Monthly EM&A Report is organised as follows:

• Section 2: Project Information

 It summarises the background and scope of the Works Contract, site description, Works Contract's organisation and contact details, construction programme, construction works undertaken and status of the Environmental Permits/Licenses during the reporting period.

• Section 3: Environmental Monitoring Requirement

o It summarises the monitoring parameters, programmes, methodologies, frequency, locations, Action and Limit Levels, Event /Action Plans.

• Section 4: Implementation Status of the Environmental Protection Requirements

 It summarises the implementation of environmental protection measures during the reporting period.

• Section 5: Monitoring Results

o It summarises the monitoring results obtained in the reporting period.

• Section 6: **Environmental Site Inspection**

o It summarises the audit findings of the weekly site inspections undertaken within the reporting period.

• Section 7: Environmental Non-conformance

o It summarises any monitoring exceedance, environmental complaints and summons within the reporting period.

• Section 8: Upcoming Works for the Next Reporting Period

 It summarises the upcoming construction activities and monitoring schedule for the next reporting period.

• Section 9: Conclusions



o It provides the conclusion of this Monthly EM&A Report.

3 PROJECT INFORMATION

3.1 BACKGROUND

The SCL – Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line (MOL), linking up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the *Environmental Impact Assessment Ordinance* (Cap. 499) (EIAO).

EIA Report for SCL (TAW-HUH) (Register No AEIAR-167/2012) was approved on 17 February 2012 under EIAO. Following the approval of the EIA Report for SCL (TAW-HUH), the Environmental Permit (EP) (EP No: EP-438/2012) was issued, subsequent Variation of Environmental Permit (VEP) was applied and the latest EP (EP No. EP-438/2012/K) was issued by Director of Environmental Protection (DEP) in October 2016.

As part of the SCL, a Pedestrian Link (P-Link) as a direct dedicated connectivity for the railway passengers and pedestrians crossing between the existing Sung Wong Toi (SUW) Station and Pak Tai Street will be constructed.

The EM&A programme during the construction phase of the Works Contract has been performed during the reporting period in accordance with the relevant EM&A requirements stipulated in the EM&A Manual for SCL (TAW-HUH) (hereafter referred to as the approved EM&A Manual). The construction of the Works Contract commenced on 17 July 2023.

3.2 GENERAL SITE DESCRIPTION

The Works Contract mainly comprises of two works areas, namely W1 and H2. W1 is the works area near the Exit D of the existing SUW Station, whereas H2 is the works area near Pak Tai Street. The works areas for the Works Contract are shown in **Appendix A**.

3.3 CONSTRUCTION PROGRAMME AND ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in **Table 3.1**. The construction programme is presented in **Appendix B**.

Project No.: 0699635

Client: Paul Y Construction

TABLE 3.1 SUMMARY OF THE CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING PERIOD

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Pipe pile
- Bored pile
- Socket H pile
- Foul drain diversion

Near Pak Tai Street (H2)

- ELS works
- UU diversion



WORKS CONTRACT ORGANIZATION

The Works Contract organizational chart and contact details are shown in **Appendix C**.

3.5 STATUS OF ENVIRONMENTAL LICENCES, NOTIFICATION AND **PERMITS**

A summary of the valid permits, licences, and/or notifications on environmental protection for this Works Contract is presented in **Table 3.2**.

TABLE 3.2 SUMMARY OF THE STATUS OF VALID ENVIRONMENTAL LICENCE, NOTIFICATION, PERMIT AND DOCUMENTATIONS

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-438/2012/K	Throughout the Contract	Permit granted on 4 October 2016
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	493887	-	-
Construction Noise Permit	GW-RE1480-23	23/11/2023 – 22/03/2024	Permit granted on 17 November 2023 and cancelled with effect from 15 March 2024 at 2300 hours.
	GW-RE0254-24	16/03/2024 - 15/07/2024	Permit granted on 5 March 2024
	GW-RE0567-24	22/5/2024 - 21/11/2024	Permit granted on 10 May 2024
Wastewater Discharge Licence (Near Sung Wong Toi Exit D (W1))	EP682/242/0586/1/472199	22/12/2023 - 31/12/2028	Permit granted on 22 December 2023
Wastewater Discharge Licence (Near Pak Tai Street (H2))	EP682/242/0587/1/473300	7/02/2024 – 28/02/2029	Permit granted on 7 February 2024
Chemical Waste Producer Licence	WPN 5213-242-P2973-12	-	-
Billing Account for Disposal of Construction Waste	7048028	Throughout the Contract	-

4 ENVIRONMENTAL MONITORING REQUIREMENT

4.1 REGUALR CONSTRUCTION NOISE MONITORING

4.1.1 MONITORING LOCATION

The proposed construction noise monitoring location for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 4.1** and shown in **Appendix D**. The proposed location has been agreed with the ER, EPD and IEC.

TABLE 4.1 REGULAR CONSTRUCTION NOISE MONITORING LOCATION

Monitoring Station	Description	Type of Measurement
NMS-CA-7 ^(a)	Skytower Tower 2 (at Podium Level)	Façade

Note:

Noise monitoring station with reference to the SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

4.1.2 MONITORING PARAMETER AND FREQUENCY

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the approved EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period is shown in **Appendix E**.

The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) was used as the monitoring metric for the time period between 0700 – 1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.

4.1.3 MONITORING EQUIPMENT AND METHODOLOGY

Construction noise monitoring was performed using sound level meter at the designated monitoring station NMS-CA-7. Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap 400).

The sound level meter and calibrator used for the noise measurement, as listed in **Table 4.2**, comply with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meter and sound level calibrator are presented in **Appendix F**.



TABLE 4.2 NOISE MONITORING EQUIPMENT

Monitoring Station	Noise Monitoring Equipment	
NMS-CA-7	Sound Level Meter – Rion NL-52 (00643049) Precision Acoustic Calibrator – Larson Davis CAL200 (16878)	

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted when the calibration level from before and after the noise measurement agreed to be within 1.0 dB(A).

4.1.4 ACTION AND LIMIT LEVELS

The Action and Limit Levels are presented in **Table 4.3** and the Event / Action Plan for construction noise monitoring is presented in **Appendix G**.

TABLE 4.3 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE MONITORING

Time Period	Monitoring Location	Action Level	Limit Level
0700-1900 hours on normal weekdays	NMS-CA-7	When one documented valid complaint is received	75 dB(A)

Note:

(a) If works are to be carried out during restricted hours (ie, outside 0700 – 1900 from Monday to Saturday), the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

4.2 CONSTRUCTION DUST MONITORING

4.2.1 MONITORING LOCATION

The proposed dust monitoring station for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 4.4** and shown in **Appendix D**. The proposed location has been agreed with the ER, EPD and IEC.

TABLE 4.4 CONSTRUCTION DUST MONITORING LOCATION

Monitoring Station	Description
DMS-7	Skytower Tower 2 (podium level) (a)

Note:

Dust monitoring station proposed as DMS-7 in the approved EM&A Manual for SCL (TAW-HUH).

Version: 2



4.2.2 MONITORING PARAMETER AND FREQUENCY

TSP monitoring was conducted in a frequency of once every 6 days throughout the reporting period. The monitoring schedule for this reporting period is shown in **Appendix E**.

4.2.3 MONITORING EQUIPMENT

High volume sampler was used to measure 24-hour TSP levels respectively at the designated monitoring station. The equipment used for the construction dust monitoring is listed in **Table 4.5**.

TABLE 4.5 CONSTRUCTION DUST MONITORING EQUIPMENT

Monitoring Station	Dust Monitoring Equipment	
DMS-7	High Volume Sampler – Tisch Environmental – TE-5170 (3958)	

4.2.4 MONITORING METHODOLOGY

The measuring preparation and procedures of the 24-hour TSP HVS are as follows:

Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than 3°C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

Field Monitoring

- Power supply was checked to ensure that the HVSs were working properly;
- Filter holder and area surrounding the filter were cleaned;
- Filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- Filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- Swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- Shelter lid was closed and secured with an aluminium strip;
- HVS was warmed-up for about 5 minutes to establish run-temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- Flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min-1, which was within the range specified in the EM&A Manual (i.e. 0.6 1.7 m³min-1);
- Programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and filter number were recorded;



- Initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- Filter paper was placed in a clean plastic envelope and sealed;
- All monitoring information was recorded on a standard data sheet; and
- Filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- HVS and its accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- Flow rate of the HVS with mass flow controller was calibrated using an orifice
 calibrator. Initial calibrations of the dust monitoring equipment were conducted upon
 installation and prior to commissioning. Five-point calibration was carried out for HVS
 using TE-5025A Calibration Kit. HVS is calibrated every six-month. The calibration
 record for the HVS is included in **Appendix F**.

4.2.5 WIND DATA MONITORING

Wind data (wind speed and direction) at the Kai Tak meteorological station during the monitoring period were obtained from the Hong Kong Observatory (HKO) and presented in **Appendix K**.

4.2.6 ACTION AND LIMIT LEVELS

The Action and Limit levels have been established and are presented in . The Event / Action Plan for dust monitoring is presented in **Appendix G**.

TABLE 4.6 ACTION AND LIMIT LEVELS FOR CONSTRUCTION DUST MONITORING

Monitoring Location	Parameter	Action Level, μg/m³ (a)	Limit Level, µg/m³
DMS-7	24-Hour TSP	166.7	260

Note:

(a) Reference to SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

4.3 CULTURE HERITAGE

In accordance with the approved EM&A Manual, appropriate vibration monitoring on the identified built heritage shall be agreed with the Building Department (BD)/Geotechnical Engineering Office (GEO) under the requirement of Buildings Ordinance as appropriate. Vibration levels shall be controlled to appropriate levels. Vibration monitoring shall be carried out by the Contractor.

As foundation works were undertaken, vibration monitoring was conducted by the Contractor at designated monitoring locations during the reporting period. No non-compliance was recorded.

Project No.: 0699635

Client: Paul Y Construction



4.4 LANDSCAPE AND VISUAL MITIGATION MEASURES

In accordance with the approved EM&A Manual, the landscape and visual mitigation measures shall be implemented and site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in **Appendix H**.

Project No.: 0699635

Client: Paul Y Construction

IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented all the environmental mitigation measures and requirements as stated in the approved EIA Report, EP, approved EM&A Manual. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarised in Appendix H. The status of the required submissions under the EP for this Works Contract during this reporting period is presented in **Table 5.1**.

TABLE 5.1 STATUS OF REQUIRED SUBMISSION UNDER THE WORKS CONTRACT DURING THE REPORTING PERIOD

EP Condition	Submission	Submission Date
3.4	Monthly EM&A Report (April 2024)	10 May 2024

www.erm.com

Project No.: 0699635

Client: Paul Y Construction

6 MONITORING RESULTS

6.1 REGULAR CONSTRUCTION NOISE MONITORING

Construction noise monitoring was carried out at the monitoring station during normal weekdays of the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix I** and a summary of the construction noise monitoring results in this reporting period is given in **Table 6.1**.

TABLE 6.1 SUMMARY OF THE CONSTRUCTION NOISE MONITORING RESULTS DURING THE REPORTING PERIOD

Monitoring Station	Noise Monito	Limit Level	
	Average (dB(A), L _{eq}	Range (dB(A), L _{eq}	dB(A), L _{eq (30mins)}
NMS-CA-7	68.6	66.4-74.2	75

No exceedance of the Action and Limit Levels of construction noise was recorded during the reporting period.

6.2 CONSTRUCTION DUST MONITORING

Construction dust monitoring, in terms of 24-hour TSP level, was carried out at the designated monitoring station during the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix J** and a summary of the construction dust monitoring results in this reporting period is given in **Table 6.2**.

TABLE 6.2 SUMMARY OF THE CONSTRUCTION DUST MONITORING RESULTS DURING THE REPORTING PERIOD

Monitoring Station	Parameter	TSP Monitor (μgn		Action Level	Limit Level	
		Average (µgm ⁻³)	Range (μgm ⁻³)	(μ gm -³)	(μ gm -³)	
DMS-7	24-hour TSP	48.4	35-59	166.7	260	

No exceedance of the Action and Limit Levels of construction noise was recorded during the reporting period.

6.3 CULTURAL HERITAGE

As foundation works were undertaken, vibration monitoring was conducted by the Contractor at designated monitoring locations during the reporting period. No non-compliance was recorded.

6.4 WASTE MANAGEMENT

The waste generated from this Works Contract generally includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and



paper/cardboard packaging waste. No waste was generated during the reporting period, are summarised in **Table 6.3**. Details of waste management data are presented in **Appendix L.**

TABLE 6.3 QUANTITIES OF WASTE GENERATED FROM THE WORKS CONTRACT

Reporting	Quantity									
Period	Inert C&D	Chemical	Non-inert C&D Materials							
	Materials	Waste	General	led materia	als					
			Refuse/Veg etative Waste	Paper/ cardboard	Plastics	Metals				
May 2024	1090 m³	0 kg	0 m ³	0 kg	0 kg	0 kg				

Project No.: 0699635

Client: Paul Y Construction

6.5 LANDSCAPE AND VISUAL MITIGATION MEASURES

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 3 and 16 May 2024. Relevant mitigation measures given in Appendix **H** have been implemented. Required actions that were found are listed below:

3 May 2024

There was no major observation during the site inspection.

16 May 2024

There was no major observation during the site inspection.

Project No.: 0699635

Client: Paul Y Construction

ENVIRONMENTAL SITE INSPECTION

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 3, 10, 16, 23 and 30 May 2024. The representative of the IEC joined the site inspection on 16 May 2024. No non-compliance was recorded during the site inspections. Findings and recommendations for the site inspection in this reporting month are summarised below:

3 May 2024

- The water pipe was observed to be placed above the water tank. The Contractor is reminded to inspect the position of pipe regularly and make sure the water is treated before discharging.
- Oil was observed to be floating on mud water. The Contractor is reminded to clear the oil before discharging or diverting the water to other tanks.

10 May 2024

- Direct discharge of untreated water was found at site W1. Direct discharge was stopped immediately, and the Contractor is reminded to direct the water to sediment tank before discharging.
- The oil pipe was observed to have oil leakage at site W1. The Contractor is reminded to clear the oil and seal the pipe properly.
- Stagnant water was observed on the top of lifting eye. The Contractor was reminded to clear the water and apply mosquito control.
- Mud was observed at the gully near Pak Tai Street. The Contractor is reminded to clear the mud from the gully.
- Stagnant water was observed at the sediment tank. The Contactor is reminded to apply mosquito control to the tank.

16 May 2024

- Water accumulation was observed at site W1. The Contractor is reminded to direct the water to sediment tank before discharging.
- Cement bags were observed placing in an open area. The Contractor is reminded to cover it entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.
- Stagnant water was observed on the top of lifting eye. The Contractor was reminded to clear the water and apply mosquito control.
- Water spraying on haul roads at site W1 should be enhanced.
- Accumulation of water and equipment was observed on the drip tray. The Contractor is reminded to clear the water and remove any equipments placed on the trip dray.
- Noise barrier was observed broken at site W1. The Contractor is reminded to repair and fix it.
- Several water-filled barriers were observed broken. The Contractor is reminded to repair and fix any broken water-filled barriers to prevent stagnant water.

Project No.: 0699635

Client: Paul Y Construction

Version: 2



• The impervious sheet of the piling machine should be enhanced and repaired to prevent air pollution.

23 May 2024

- The haul roads at Site H2 Pak Tai Street is reminded to be watered to keep the area clean.
- The Contractor is reminded to cover the manholes with impervious sheet to prevent inappropriate discharge of sand and mud.
- The Contractor is reminded to implement noise reduction measures of piling works at Site H2 Pak Tai Street.
- The Contractor is reminded to implement noise reduction measures of air compressor at Site H2 – Pak Tai Street.
- The Contractor is reminded to place a clear and appropriate noise emission label & NRMM label of the air compressor.

30 May 2024

- The Contractor is reminded to cover the top of cement bags with impervious sheeting at Site H2 Pak Tai Street.
- The Contractor is reminded to clear the water at the water tank and implement mosquito control.
- The Contractor is reminded to clear the blockage of pipe to prevent inappropriate discharge of mud water to the public.
- The Contractor is reminded to clear the water on the drip tray at the site near Sung Wong Toi Station.
- The Contractor is reminded to fix the hole on the noise barrier at the site near Sung Wong Toi Station for proper noise reduction control.

Project No.: 0699635

8 ENVIRONMENTAL NON-COMPLIANCE

8.1 SUMMARY OF MONITORING EXCEEDANCE

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

8.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting period.

8.3 SUMMARY OF ENVIRONMENTAL COMPLIANT

No environmental complaint was received during this reporting period. The cumulative environmental complaint log is shown in **Appendix M**.

8.4 SUMMARY OF ENVIRONMENTAL SUMMONS AND SUCCESSFUL PROSECUTION

No summon or prosecution was received during the reporting period. The cumulative summon/prosecution log is shown in **Appendix M**.

Client: Paul Y Construction

Project No.: 0699635

9 UPCOMING WORKS FOR THE NEXT REPORTING PERIOD

9.1 CONSTRUCTION ACTIVITIES FOR THE COMING MONTH

Works to be undertaken in the next reporting period are summarised in **Table 8.1**.

TABLE 9.1 CONSTRUCTION ACTIVITIES TO BE UNDERTAKEN DURING THE NEXT REPORTING PERIOD

Construction Activities Undertaken during the Next Reporting Period

Near Sung Wong Toi Exit D (W1)

- Pipe pile
- Pipe pile wall
- Socket H pile

Near Pak Tai Street (H2)

Socket H Pile

9.2 MONITORING SCHEDULE FOR THE NEXT MONTH

The tentative schedule of construction noise monitoring and construction dust monitoring in the next reporting period is presented in **Appendix E**.

9.3 CONSTRUCTION PROGRAMME FOR THE NEXT MONTH

The construction programme for the Project for the next reporting period is presented in **Appendix B.**

Project No.: 0699635

Client: Paul Y Construction



10 CONCLUSIONS

This is the 11th EM&A Report presenting the EM&A works undertaken during the period from 1 May 2024 to 31 May 2024 in accordance with the approved EM&A Manual, the requirements under Environmental Permit EP-438/2012/K.

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint was received during this reporting period.

No summon or prosecution was received during the reporting period.


The Contractor has implemented possible and feasible mitigation measures to mitigate the potential environmental impacts during construction. The Contractor's ET will continue to keep track of the EM&A programme to ensure compliance of environmental requirements and the effectiveness and efficiency of the mitigation measures implemented. If necessary, the Contractor will provide more mitigation measures to further alleviate the impacts.

Project No.: 0699635

Client: Paul Y Construction



APPENDIX A SITE LAYOUT PLAN FOR THE WORKS CONTRACT





APPENDIX B CONSTRUCTION PROGRAMME FOR THE REPORTING MONTH AND COMING MONTHS

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	May 2024	June 2024	July 2024	August 2024
					Complete	Float	28 05 12 19 26	02 09 16 23	30 07 14 21	28 04 11 18 25
CONTRACT NO	. 11286 Revised Programme for Acceptance (DI	590	12-Jun-23 A	28-Jul-26		0	:		:	
CONTRACT DATE	S	787	12-Jun-23 A	28-Jul-26		-58	:			
The Whole of the		787	12-Jun-23 A	28-Jul-26		-58	: :		1	
11286-#PD-01000	STARTING DATE (12 June 2023)	0	12-Jun-23 A		100%		:		: : :	
11286-#PD-01010	Duration for the whole of the Works (36-Months)	782	12-Jun-23 A	22-Jul-26	0%	-53			1	
11286-#PD-01030	COMPLETION DATE for the whole of the Works (31-May-2026)	0	12 dan 2071	28-Jul-26*	0%				 	
Sectional Comple		0	26-Jun-26	26-Jun-26	***	-88	1		1 1 1 1	
11286-#PD-01020	SECTIONAL COMPLETION of the Works (29-Mar-2026)	0		26-Jun-26*	0%	-88	1 1 1 1		1 1 1	
	ion (Based on Contract Date)	58	25-May-26	22-Jul-26	070	-53	: : :		: : :	
11286-#PD-01040	(PLANNED) SECTIONAL COMPLETION of the Works		20 May 20	25-May-26*	00/					
11286-#PD-01050	(PLANNED) COMPLETION DATE for the whole of the Works	0		23-Iviay-26 22-Jul-26	0%		; 		i 	
	ession / Access date / Vacation Date	0	12-Jun-23 A	25-May-26	0 70	-57	:		: :	
				20-Iviay-20	4000/	-01	1 1 1 1		1 1 1	
11286-#PD-01060 11286-#PD-01070	Access Date to Works Area 11286.W1 (Sung Wong Toi Station)	0	12-Jun-23 A		100%		1 1 1 1		1 1 1	
	Access Date to Works Area 11286.H1 (At FootBridge Location / Olympic Avenue)	0	12-Jun-23 A		100%					
11286-#PD-01080	Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals	0	25-Jul-23 A		100%		 		 	
11286-#PD-01090	Vacation Date for Works Area (11286.W1, H1 & H2)	0		25-May-26	0%	-57				
Planned Schedule	of Power-On Date	60	12-Nov-25	10-Jan-26		-118			1 1 1	
11286-#PO-01250	(1-Month) Notice to CLP / MTR for Permanent Power Connection	30	12-Nov-25	11-Dec-25	0%	-118	:		: : :	
11286-#PO-01255	Permanent Power Connection @ Approach Concourse Elec Equipt Room (By CLP)	30	12-Dec-25	10-Jan-26	0%	-118				; ; ;
11286-#PO-01260	Approach Lobby (E&M Plant Room) - Power-On Date	0		10-Jan-26	0%	-118	1 1 1 1		1 1 1	
Cost Centre A: PR	ELIMINARIES, EDOC and STATUTORY SUBMISSIOIN and	590	12-Jun-23 A	28-Jul-26		0	;		;	;
Management Plan	Submission Schedule	87	12-Jun-23 A	25-Sep-24		502				<u> </u>
	nt Plan (NMP) (Ref: S205.4.5/GS G5.7.1)	0	09-Aug-23 A	16-Aug-23 A					1 1 1	
	Prepare & Submit Noise Management Plan (Start within 4-weeks)	0	09-Aug-23 A		100%					
	PM Review & Approve Noise Management Plan	0	09-Aug-23 A		100%		1 1 1 1		1 1 1	
	anagement Plan (Ref: S270.1)	0		15-Aug-23 A			;			
	Prepare & Submit Environmental Management Plan (Start within 4-weeks)	0	12-Jul-23 A	_	100%		1 1 1 1		1 1 1	
	, ,			3			:		: : :	
11286-#MP-01300	PM Review & Approve Environmental Management Plan	0	08-Aug-23 A	15-Aug-23 A	100%		1		: :	
Air Quality Manag	gement Plan (AQMP) (Ref: S205.8.22/GS G5.4.1)	0	13-Jul-23 A	16-Aug-23 A			1 1 1 1		1 1 1	
11286-#MP-01310	Prepare & Submit Air Quality Management Plan (Start within 4-weeks)	0	13-Jul-23 A	09-Aug-23 A	100%				: : :	
11286-#MP-01320	PM Review & Approve Air Quality Management Plan	0	09-Aug-23 A		100%				1 1 1	
	t Plan (Ref: S260.4/S503.2/S510.1.1)	0	23-Jun-23 A	26-Jul-23 A					1 1	
11286-#MP-01330	Prepare and Submit Project Risk Management Plan (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%		1 			
11286-#MP-01340	PM Review and Acceptance of Project Risk Management Plan	0	26-Jun-23 A	26-Jul-23 A	100%				1 1 1	
C&D Material Man	nagement Plan (Ref: S270.6)	0	16-Jun-23 A	20-Jul-23 A					: : :	
11286-#MP-01400	EPD (L&D Group): Solid, C&D, Construction Waste Disposal application (Start within 4-weeks)	0	16-Jun-23 A	20-Jul-23 A	100%					
11286-#MP-01410	EPD (L&D Group): Engineer Review & Approve of Solid, C&D Materials application	0	16-Jun-23 A	20-Jul-23 A	100%					1 1 1 1 1
Programme Mana	agement Plan (Ref: S503.1)	0	23-Jun-23 A	26-Jun-23 A					1 1 1	
	Prepare & Submit 1st Contractor Programme to PM (Start ASAP)	0	23-Jun-23 A		100%				1 1 1	
	asurement Baseline (Ref: S510.1.1.1/S530)	0		18-Aug-23 A	10070				: : :	
	Prepare & Submit Performance Measurement BaseLine to PM (Start	0	23-Jun-23 A	-	100%		; ;		; ;	
11200 ///1011 -0 1400	within 1-week)	J	20 Juli 2071	20 Juli 207	100 /0		:		1 1 1	
11286-#MP-01490	Review & Comment Performance Measurement BaseLine	0	20-Jun-23 A	18-Aug-23 A	100%				: : :	
Cash Flow - Align	ned with Plannned Payment in the Activity Schedule (Ref: \$	0	12-Jun-23 A	26-Jun-23 A					: : :	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(1 of 35)


Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	Π	May 2024		June 2024			July 2024		August 2024	
					Complete	Float	28	05 12 19	26	02 09 16	23	30 07	14 21	28 04	11	18 25
11286-#MP-01510	Prepare & Submit Cash Flow - Alignment with Planned Payment to PM (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%						:					
11286-#MP-01520	Review & Comment Cash Flow - Alignment with Planned Payment	0	12-Jun-23 A	19-Jun-23 A	100%]:				:			:		,
Contractors Prog	ress and Performance Reporting Management Standard / F	0	23-Jun-23 A	31-Oct-23 A							:			:		
11286-#MP-01540	Prepare & Submit Contractors Progress & Performance Reporting Management Standard/Procedure to PM (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%						: : : : : :			: : : :		
11286-#MP-01550	Review & Comment Progress & Performance Reporting Management Standard / Procedure	0	22-Aug-23 A	31-Oct-23 A	100%						1 1 1 1					
Contractor's Risk	Management Standard / Proceedure (Ref: S510.1.1)	0	23-Jun-23 A	26-Jul-23 A										:		,
11286-#MP-01570	Prepare and Submit Contractors Risk Management Plan (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%						: : : :			:		
11286-#MP-01580	PM Review and Acceptance of Contractors Risk Management Plan	0	11-Jul-23 A	26-Jul-23 A	100%		†									
Sub-Contract Mai	nagement Plan (Ref: S1205.1.1)	0	12-Jul-23 A	25-Jul-23 A							:			:		
11286-#MP-01610	Prepare and Submit Sub-Contractors Management Plan (Start within 4-weeks)	0	12-Jul-23 A	13-Jul-23 A	100%						: : : : :			2 2 2 3 8		
11286-#MP-01620	Review and Acceptance of Sub-Contractor's Management Plan	0	13-Jul-23 A	25-Jul-23 A	100%		1				1			1		,
	onitoring & Audit Manual (Ref: S205.8.11)	0	13-Jul-23 A	16-Aug-23 A							1					
11286-#MP-01640	Prepare and Submit Environmental Monitoring & Audit Manual (Start within 4-weeks)	0	13-Jul-23 A	08-Aug-23 A	100%		1									
11286-#MP-01650	PM Review and Acceptance of Environmental Monitoring & Audit Manual	0	13-Jul-23 A	16-Aug-23 A	100%						: : : :			: : :		
Water Pollution C	Control & Monitoring Measures (Ref: S205.8.29)	0	10-Jul-23 A	16-Aug-23 A							:					ļ
11286-#MP-01670	Prepare and Submit Water Pollution Control & Monitoring Measure (Start within 4-weeks)	0	10-Jul-23 A	10-Aug-23 A	100%						: : : : : : : : : : : : : : : : : : : :					
11286-#MP-01680	PM Review and Acceptance of Water Pollution Control & Monitoring Measure	0	10-Jul-23 A	16-Aug-23 A	100%						: : : : :					
Implementation S	Schedule of Environmental Mitigation Measures (Ref: S205.	0	10-Jul-23 A	16-Aug-23 A			<u> </u>							·		
11286-#MP-01690	Prepare and Submit Schedule of Environmental Mitigation Measures (Start	0	08-Aug-23 A		100%		1				1			1 1 1		,
11286-#MP-01700	within 4-weeks) PM Review and Acceptance of Schedule of Environmental Mitigation	0	10-Jul-23 A	16-Aug-23 A	100%		-				1 1 1 1 1			:		
	Measures			Ů	10070						: : :			: : :		
	t of Site Investigation Works to Determine Underground O	U	06-Jul-23 A	07-Jul-23 A			4				:			:		,
11286-#MP-01710	Prepare and Submit Method Statement of Site Investigation Works to Determine UG Obstruction (Start within 2-weeks)	0	06-Jul-23 A	06-Jul-23 A	100%		ļ				: : : : :			:		
11286-#MP-01720	PM Review and Acceptance of Method Statement of Site Investigation Works to Determine UG Obstruction	0	07-Jul-23 A	07-Jul-23 A	100%						: : : :			: : : : : : : : : : : : : : : : : : : :		
	t for food protection and mitigation (Ref: S225.6.3)	0	15-Jul-23 A	11-Aug-23 A			41							1 1 1		,
11286-#MP-01730	Prepare and Submit Method Statement for food protection and mitigation (Start within 4-weeks)	0	15-Jul-23 A	18-Jul-23 A	100%						1 1 1 1 1			1		
11286-#MP-01740	PM Review and Acceptance of Method Statement for food protection and mitigation	0	18-Jul-23 A	11-Aug-23 A	100%						: : : :			: : : :		
TTMS Scheme for	r the Whole of the Works to be submitted (Ref: S240.2.3)	28	22-Aug-23 A	05-Jul-24		610	H				:					
11286-#MP-01750	Prepare and Submit TTMS Scheme for the Temp tower at central median (Start within 4-weeks)	28	22-Aug-23 A	05-Jul-24	0%	610					:		and Submit TTMS S	:		
11286-#MP-01760	SLG Review and Acceptance of TTMS Scheme for the Temp tower at central median	22	22-Aug-23 A	27-Jun-24	0%	616	1				SL	G Review and Ad	cceptance of TTMS S	cheme for the Ter	mp tower at ce	ntral median
Initial Site Survey	to be completed & submit to PM (Ref: S245.9.3 & 4)	0	28-Jun-23 A	20-Jul-23 A							1					ļ
11286-#MP-01770	Prepare and Submit Initial Site Survey to PM for review & comments (within 14 days of completing the Survey)	0	28-Jun-23 A	20-Jul-23 A	100%						: : :			: : : :		
11286-#MP-01780	PM Review and Acceptance of Initial Site Survey	0		20-Jul-23 A	100%		1									
	Ith & Safety Plan (Ref: S320.1.3)	0	23-Jun-23 A	09-Aug-23 A			1									
11286-#MP-01820	HSP - Prepare & Submit Health & Safety Plan	0	23-Jun-23 A		100%		1:				:					
	HSP - PM Review & Approve Health & Safety Plan	0			100%		1				:					
	ion Site Management System (DCSMS) (Ref: S815.4.3)	97	28-Jun-23 A			29	H				:			:		
	Prepare & Submit Digital Construction Site Management System Plan	0	28-Jun-23 A	•	100%		1				:					
											Date		Povision		<u> </u>	Approved

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(2 of 35)

Date	Revision	Checked	Approved
-May-24	11286 3 months rolling programme		



MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(3 of 35)

Date	Revision	Checked	Approved
31-May-24	11286 3 months rolling programme		



Critical Bar Non-Critical Ba Actual Level of Effort 3 Months Rolling Programme (DD: 31 May 2024)

(4 of 35)


Date	Revision	Checked	Approved
-May-24	11286 3 months rolling programme		



Sub-Summary Bar Critical Bar Non-Critical Ba Actual Level of Effort 3 Months Rolling Programme (DD: 31 May 2024)

(5 of 35)


Date	Revision	Checked	Approved
31-May-24	11286 3 months rolling programme		





MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(6 of 35)

Date	Revision	Checked	Approved
31-May-24	11286 3 months rolling programme		







MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(9 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		
·			

y ID	Activity Name	Dur.	Start	Finish	Activity %	Total	May 2024	June 2024	July 2024	August 2024
		004	00 him 00 A	00 1400	Complete	Float	28 05 12 19 26	02 09 16 23	30 07 14 21 28	04 11 18
Provisional Items		634	23-Jun-23 A	22-Jul-26		4	: :			
Provision of Site		620	23-Jun-23 A	06-Jul-26		18	:	D	(for Establish and Donous)	
11286-MOB-04511	Provision of Site Transportation with Drivers (for Establish and Remove)	0	23-Jun-23 A	01-Jun-24	62.6%	638		Provision of Site Transportation with Dri	vers (for Establish and Remove)	
	Provision of Site Transportation with Drivers for (Maintain & Operate)	620	28-Jun-23 A	06-Jul-26	0%	-29	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
	phone, IT Facilities and PABX System Services	625	27-Jun-23 A	11-Jul-26		13	! !			
11286-MOB-04513	Provision of Telephone, IT Facilities and PABX System Services for PM (Establish and Remove)	0	27-Jun-23 A	01-Jun-24	30%	638		Provision of Telephone, IT Facilities and	PABX System Services for PM (Establish and	d Remove)
11286-MOB-04514	Provision of Telephone, IT Facilities and PABX System Services for PM (Maintain & Operate)	625	29-Jun-23 A	11-Jul-26	0%	-34				
Provision of Surv	ey Equipment and Facilities	626	26-Jun-23 A	14-Jul-26		12	:			
11286-MOB-04515	Provision of Survey Equipment and Facilities for PM (fEstablish and Remove)	0	26-Jun-23 A	01-Jun-24	69.3%	638		Provision of Survey Equipment and Fa	lities for PM (fEstablish and Remove)	
11286-MOB-04516	Provision of Survey Equipment and Facilities for PM (Maintain and Operate)	626	28-Jun-23 A	14-Jul-26	0%	-35				
Supply, erect and	remove on completion - Office, Lab, Cabins, Store and wo	634	17-Jul-23 A	22-Jul-26		4	1 !		1	
11286-MOB-04517	Supply, erect and remove on completion - Office, Lab, Cabins, Store & workshop, Canteen	1	17-Jul-23 A	01-Jun-24	48%	637		 Supply, erect and remove on completion 	on - Office, Lab, Cabins, Store & workshop, C	anteen
11286-MOB-04518	Supply, erect and remove on completion - Office, Lab, Cabins, Store & workshop, Canteen (Maintain and Operate)	634	22-Aug-23 A	22-Jul-26	50%	-43				
	remove on completion - Electricity & Water Supply, Site c	624	26-Jun-23 A	10-Jul-26		14				
	Supply, erect & remove on completion - Electricity & Water Supply, Site comm facilities for PM	0	26-Jun-23 A	01-Jun-24	97%	638		Supply, erect & remove on completion	Electricity & Water Supply, Site comm facilities	s for PM
	Supply, erect & remove on completion - Electricity & Water Supply, Site comm facilities for PM (Maintain and Operate)	624	28-Jun-23 A	10-Jul-26	0%		1 1 1 1 1 1			
	eral Items - Contractor Requirements - Worker's Uniform &	624	26-Jun-23 A	10-Jul-26		-33	:			
	Provision of General Items - Contractor Requirements - Worker's Uniform & Employment of Trade Worker (BQ A900.2-A900.5)	624	26-Jun-23 A	10-Jul-26	40%	-33				
	eral Items - Other Specified Reqiuirements A790.1-A790.41)	628	28-Jun-23 A	15-Jul-26		10	1			
11286-MOB-04522	Provision of General Items - Other Specified Reqiuirements A790.1-A790.41) for PM (Establish and Remove)	0	28-Jun-23 A	01-Jun-24	92%	638		Provision of General Items - Other Spe	cified Reqiuirements A790.1-A790.41) for PM	(Establish and Remove)
11286-MOB-04523	Provision of General Items - Other Specified Reqiuirements A790.1-A790.41) for PM (Maintain and Operate)	628	28-Jun-23 A	15-Jul-26	0.9%	-37				
Provision of Partr	nering (S1010.1)	0	14-Nov-23 A	14-Nov-23 A						
11286-MOB-04524	Provision of Partnering (S1010.1) (Completion Date + 52 Weeks)	0	14-Nov-23 A	14-Nov-23 A	100%					
Provision of NEC	4 ECC External Facilitator (S1010.2)	633	01-Jun-24	22-Jul-26		-42				
11286-MOB-04525	Provision of NEC4 ECC External Facilitator (S1010.2)	633	01-Jun-24	22-Jul-26	0%	-42	: : :			
ontractors Supe	rintendence	620	23-Jun-23 A	06-Jul-26		-29				
1286-MOB-04526	Contractors Superintendence	620	23-Jun-23 A	06-Jul-26	2.5%	-29				
ptional Works (E	By Main Contractor's)	529	01-Jun-24	09-May-26		16				
•	nance and Operation of Hung Hom Site Office (HUHSO)	518	01-Jun-24	31-Oct-25		20	1	 		
	Maintenance and Operation of Hung Hom Site Office (HUHSO) (17-Months)	518	01-Jun-24	31-Oct-25	0%	20	1 1 1 1 1 1			
Option 2: Demolit	ion of HUHSO and Subsequent Reinstatement	152	01-Nov-25	09-May-26		17				
	Removal of of (HUHSO) Site Office & Associated Temporary Footbridge	102	01-Nov-25	06-Mar-26	0%	17				
	Reinstatement the Area, Including the Restoration Works of the Hung Hom Stabling Sidings	50	07-Mar-26	09-May-26	0%	17				
atutory Applicat	ions and Approvals at Initial Stage of Contract	0	23-Jun-23 A	26-Jun-23 A						
<u> </u>	nission and Approval	0	23-Jun-23 A	26-Jun-23 A						
	Application of LD Form 1 - Notification of Construction Work to Commissioner of Labour Dept.	0	23-Jun-23 A		100%				<i>j</i>	
evy CIC Form 1 -	Submission and Approval	0	23-Jun-23 A	26-Jun-23 A			: : :			
11286-STA-04550	Application of Levy CIC Form 1 - Notice of Commencement of Construction Operation	0	23-Jun-23 A	26-Jun-23 A	100%					
	·						Li	•	· · · · · · · · · · · · · · · · · · ·	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(10 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

tivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	M	y 2024			June 2024			July 2024			August 20	024
	, and the second				Complete	Float	28 05	2 19	26	02	09 16	23	30 0	7 14	21	28 04	11	18 2
Levy PCFB Form	1B - Submission and Approval	0	23-Jun-23 A	26-Jun-23 A									:			:		
11286-STA-04560	Application of PCFB Form 1B - Notice of Commencement of Construction Operation	0	23-Jun-23 A	26-Jun-23 A	100%								: : : :			: : : : : : : : : : : : : : : : : : : :		
EPD Form 1 - Sub	mission and Approval	0	23-Jun-23 A	26-Jun-23 A														
11286-STA-04570	Application of EPD Form 1 - Application of Billing Account for Disposal of Construction Waste	0	23-Jun-23 A	26-Jun-23 A	100%											: : : : :		
Cost Centre B: FO	OTBRIDGE PIER 1 to 4 (HKAC & Sung Wong Toi Road)	420	12-Jun-23 A	19-Dec-25		169	1						1					
_	Iobilization & Establishment	457	12-Jun-23 A	11-Dec-25		181	1		_				1			:		
	Construct Temporary Hoardings near SUW and HKAC	0	12-Jun-23 A	12-Jun-23 A	100%		: :											
	CE-12 Additional Graphic to Existing Hoarding	0	12-Jun-23 A	12-Jun-23 A	100%													
	Street lamp posts relocation at Sung Wong Toi Road (Stage 1)	25	01-Jun-24	02-Jul-24		613							: Street lan	np posts relo	cation at Sung	Wong Toi Roa	d (Stage 1)	
	Implement TTMS, Before Construction of Temp Support Tower at SUW Toi Road	7	01-Jun-24	08-Jun-24	0%					lr	nplement TT	MS, Before Co	nstruction of T		-		, ,	
11286-MOB-04615	CE-3 Additional Condition Survey to HKAC Nissen Hut	0	21-Sep-23 A	19-Oct-23 A	100%								:			:		
11286-MOB-04620	Install Instrumentation	0	08-Aug-23 A		100%		: :						:			1		
	Instrumentation Monitoring (FB, Jul-23)	0		08-Aug-23 A	100%													
	Instrumentation Monitoring (FB, Aug-23)	0		31-Aug-23 A	100%		1											
	Instrumentation Monitoring (FB, Sep-23)	0		30-Sep-23 A	100%		: : :						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			1		
	Instrumentation Monitoring (FB, Oct-23)	0	01-Oct-23 A	· ·	100%		: :						:			:		
	Instrumentation Monitoring (FB, Nov-23)	0	01-Nov-23 A	30-Nov-23 A	100%		:						: : : : : : : : : : : : : : : : : : : :			:		
	Instrumentation Monitoring (FB, Dec-23)	0	_	30-Dec-23 A	100%													
11286-MOB-04625f	Instrumentation Monitoring (FB, Jan-24)	0	02-Jan-24 A		100%		:						: : :			:		
11286-MOB-04625g	Instrumentation Monitoring (FB, Feb-24)	0	01-Feb-24 A	29-Feb-24 A	100%		:									:		
	Instrumentation Monitoring (FB, Mar-24)	0	01-Mar-24 A	28-Mar-24 A	100%		:											
	Instrumentation Monitoring (FB, Apr-24)	0	02-Apr-24 A		100%		: :						1 1 1 1			:		
	Instrumentation Monitoring (FB, May-24)	0	· ·	31-May-24 A	100%													
	Instrumentation Monitoring (FB, Jun-24)	24	01-Jun-24	29-Jun-24	0%		1						Instrumentation	on Monitoring	(FB, Jun-24)			
11286-MOB-04625I	Instrumentation Monitoring (FB, Jul-24)	26	02-Jul-24	31-Jul-24	0%		1									Instrumer	tation Monito	oring (FB, Jul-2
	Instrumentation Monitoring (FB, Aug-24)	27	01-Aug-24	31-Aug-24	0%		: :						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					
	Instrumentation Monitoring (FB, Sep-24)	24	02-Sep-24	30-Sep-24	0%		: :						: : :			:		
	Instrumentation Monitoring (FB, Oct-24)	25	02-Oct-24	31-Oct-24	0%	35							†					
	Instrumentation Monitoring (FB, Nov-24)	26	01-Nov-24	30-Nov-24	0%	35	:						:			:		
	Instrumentation Monitoring (FB, Dec-24)	24	02-Dec-24	31-Dec-24	0%	35	:						: : :			:		
11286-MOB-04625r	Instrumentation Monitoring (FB, Jan-25)	23	02-Jan-25	28-Jan-25	0%	35	:						! ! !					
11286-MOB-04625s	Instrumentation Monitoring (FB, Feb-25)	24	01-Feb-25	28-Feb-25	0%								1					
11286-MOB-04625t	Instrumentation Monitoring (FB, Mar-25)	26	01-Mar-25	31-Mar-25	0%	35												
	Instrumentation Monitoring (FB, Apr-25)	22	01-Apr-25	30-Apr-25	0%													
	Instrumentation Monitoring (FB, May-25)	24	02-May-25	30-May-25	0%								:					
	Instrumentation Monitoring (FB, Jun-25)	25	02-Jun-25	30-Jun-25	0%	35	- - - - -						:			:		
	Instrumentation Monitoring (FB, Jul-25)	26	02-Jul-25	31-Jul-25	0%	35	- - - - -									:		
	Instrumentation Monitoring (FB, Aug-25)	26	01-Aug-25	30-Aug-25	0%	35												
	Instrumentation Monitoring (FB,Sep-25)	26	01-Sep-25	30-Sep-25	0%	35	:						:			:		
11286-MOB-04625za	Instrumentation Monitoring (FB,Oct-25)	24	02-Oct-25	31-Oct-25	0%	35	:						: : : : : : : : : : : : : : : : : : : :			:		
11286-MOB-04625zb	Instrumentation Monitoring (FB,Nov-25)	25	01-Nov-25	29-Nov-25	0%	35	: : :						: : :			:		
11286-MOB-04625zc	Instrumentation Monitoring (FB,Dec-25)	10	01-Dec-25	11-Dec-25	0%	35	: : :						1 1 1 1			1		
11286-MOB-04630	Mobilisation of Plant and Site Establishment	0	05-Jul-23 A	13-Nov-23 A	100%													
Foundation & Sub	structure for P2 & P3	54	23-Jun-23 A	12-Aug-24		536	1						!					
Pre-drilling / G.I W	orks, ELS Works	0	23-Jun-23 A	01-Nov-23 A														
	Conduct site survey & cable detection	0	23-Jun-23 A	01-Nov-23 A	100%		- - - - -						:			:		
	Excavate & remove Lift-In Struts and Backfill	0		12-Aug-23 A	100%		: :						:			:		
11286-CON-04660	Pre-drilling / G.I. Works at Pier P2 and P3 (4-nos) (3d/hole/rig) (2-rigs) / Piling Rig Mobilization	0		31-Aug-23 A	100%													

♦	Milestone
	Overall Summary Bar
	▼ Sub-Summary Bar
	Critical Bar
	Non-Critical Bar
	Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(11 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		


Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	May 2024	June 2024	July 2024	August 2024
					Complete	Float	28 05 12 19 26	02 09 16 23	30 07 14 21 2	28 04 11 18 25
11286-CON-04661	Pre-drilling / G.I. Works at Pier P2 and P3 (4-nos) (3d/hole/rig) (2-rigs) / Piling Rig Mobilization	0	16-Aug-23 A	07-Sep-23 A	100%		1 1 1 1 1 1			
11286-CON-04662	Remeasurement - Ground Investigation at PC2 & PC3 (PD10 to PD17)	0	16-Aug-23 A	09-Sep-23 A	100%				! !	
11286-CON-04665	Pre-grouting Works for PC2 and PC3	0	09-Sep-23 A	25-Sep-23 A	100%				1 1 1	
Piling Works		33	22-Aug-23 A	16-Jul-24		556	1		1	
Piling Works at Pier	2 - Bored Piles (4-Nos) (22d/pile/rig)	0	21-Oct-23 A	27-Mar-24 A						
	Bored Piles @ PC2-BP01 (27 days/pile/rig) + (0day/TRA)	0	11-Dec-23 A	17-Jan-24 A	100%					
	Bored Piles @ PC2-BP01 - Excavation of Soil (11 days/pile/rig) (50%)	0	11-Dec-23 A	15-Dec-23 A	100%					
	Bored Piles @ PC2-BP01 - Excavation of Soil (11 days/pile/rig) (100%)	0	11-Dec-23 A		100%		- ! ! ! !		1 1 1 1 1	
11286-CON-04683	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC2-BP01	0	10-Jan-24 A	10-Jan-24 A	100%					
	Remeasurement - Bored Piles @ PC2-BP01	0	12-Nov-23 A		100%		1:		j	
	Bored Piles @ PC2-BP02 (27 days/pile/rig) + (0day/TRA)	0	-	01-Mar-24 A	100%		-		: : :	
	Bored Piles @ PC2-BP02 - Excavation of Soil (11 days/pile/rig) (50%)	0	22-Jan-24 A		100%		-		1 1 1	
	Bored Piles @ PC2-BP02 - Excavation of Soil (11 days/pile/rig) (100%)	0	26-Jan-24 A		100%				1 1 1 1 1	
11286-CON-04693	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC2-BP02	0	22-Jan-24 A	01-Mar-24 A	100%					
11286-CON-04694	Remeasurement - Bored Piles @ PC2-BP02	0	22-Feb-24 A	01-Mar-24 A	100%					
11286-CON-04700	Bored Piles @ PC2-BP03 (27 days/pile/rig) + (0day/TRA)	0	21-Oct-23 A	02-Dec-23 A	100%		1		:	
	Bored Piles @ PC2-BP03 - Excavation of Soil (11 days/pile/rig) (50%)	0	21-Oct-23 A	17-Nov-23 A	100%		1		1 1 1	
	Bored Piles @ PC2-BP03 - Excavation of Soil (11 days/pile/rig) (100%)	0	18-Nov-23 A	30-Nov-23 A	100%		1 1 1 1 1 1 1 1		1 1 1 1 1 1	
11286-CON-04703	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC2-BP03	0	01-Dec-23 A	02-Dec-23 A	100%		-		: : :	
	Remeasurement - Bored Piles @ PC2-BP03	0	21-Oct-23 A		100%		1:		: 	
	Bored Piles @ PC2-BP04 (27 days/pile/rig) + (0day/TRA)	0	04-Dec-23 A		100%		- !		1 1 1	
	Bored Piles @ PC2-BP04 - Excavation of Soil (11 days/pile/rig) (50%)	0	04-Dec-23 A		100%		- !			
	Bored Piles @ PC2-BP04 - Excavation of Soil (11 days/pile/rig) (100%)	0	_	20-Mar-24 A	100%					
11286-CON-04713	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC2-BP04	0	20-Mar-24 A	20-Mar-24 A	100%		1		1 1 1	
	Remeasurement - Bored Piles @ PC2-BP04	0	01-Mar-24 A		100%		†:		! 	
	3 - Bored Piles (4-Nos) (22d/pile/rig)	0		21-May-24 A	10070		-		:	
	Bored Piles @ PC3-BP01 (27 days/pile/rig) + (0day/TRA)	0		21-May-24 A	100%				:	
	Bored Piles @ PC3-BP01 - Excavation of Soil (11 days/pile/rig) (50%)	0		21-Way-24 A	100%		-			
	Bored Piles @ PC3-BP01 - Excavation of Soil (11 days/pile/rig) (100%)	0	-	09-May-24 A	100%		1		: : : : : : : :	
11286-CON-04723	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC3-BP01	0	05-Feb-24 A	09-May-24 A	100%		†:		: 	
	Remeasurement - Bored Piles @ PC3-BP01	0		09-May-24 A	100%		1		1 1 1	
	Bored Piles @ PC3-BP02 (27 days/pile/rig) + (0day/TRA)	n	-	09-Nay-24 A	100%		1		1	
	Bored Piles @ PC3-BP02 (27 days/pile/rig) + (oday/1744) Bored Piles @ PC3-BP02 - Excavation of Soil (11 days/pile/rig) (50%)	0	04-Mar-24 A		100%		1		1	
	Bored Piles @ PC3-BP02 - Excavation of Soil (11 days/pile/rig) (100%) Bored Piles @ PC3-BP02 - Excavation of Soil (11 days/pile/rig) (100%)	0	04-Mar-24 A		100%		-			
11286-CON-04733	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC3-BP02	0	09-Apr-24 A	09-Apr-24 A	100%		†		; !	<u> </u>
	Remeasurement - Bored Piles @ PC3-BP02	0	09-Apr-24 A		100%		1		: :	
	Bored Piles @ PC3-BP03 (27 days/pile/rig) + (0day/TRA)	0	· ·	03-Apr-24 A	100%		1		1 1	
	Bored Piles @ PC3-BP03 (27 days/pile/rig) + (oday/1704) Bored Piles @ PC3-BP03 - Excavation of Soil (11 days/pile/rig) (50%)	0	-	08-Jan-24 A	100%		1:		1 1 1	
	Bored Piles @ PC3-BP03 - Excavation of Soil (11 days/pile/rig) (100%)	0	-	22-Jan-24 A	100%		- ! - ! - ! ! ! ! !			
11286-CON-04743	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC3-BP03	0	21-Jan-24 A	22-Jan-24 A	100%		<u> </u>		: :	
	Remeasurement - Bored Piles @ PC3-BP03	0	03-Jan-24 A		100%		1			
	Bored Piles @ PC3-BP04 (27 days/pile/rig) + (0day/TRA)	0	-	30-Dec-23 A	100%		1			
	Bored Piles @ PC3-BP04 - Excavation of Soil (11 days/pile/rig) (50%)	0	-	25-Nov-23 A	100%		1		· · ·	
	Bored Piles @ PC3-BP04 - Excavation of Soil (11 days/pile/rig) (100%)	0	26-Nov-23 A		100%		-		: : :	
11200-0011-04/52	Dorod Files (W. 1 Co-Di O4 - Excavation of Soil (11 days/pile/fig) (100%)	0	20-11UV-23 A	12-DEC-23 H	100%				1 1 1	
11286-CON-04753	CE-2 Revised Foundation Design - Deeper Bored Piles @ PC3-BP04	0	13-Dec-23 A	21-Dec-23 A	100%		†:		1 1 1	1
	Remeasurement - Bored Piles @ PC3-BP04	0		30-Nov-23 A	100%		1:		1 1 1	
							L!		!	
◆ Milestone	MTD 11296 Dadaatrian I	!l. (3 4!		Ta: 04	- 4 -	O W Ta: O4	Date	Revision	Checked Approved

Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(12 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		



Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	T	May 2024		June 2024		July 202	4			August 2024		
					Complete	Float	28	8 05 12 19 2	26	02 09 16 23	30	07 14	21	28	04	11	18	25
11286-CON-34905	Install ABWF Cladding Support Frame (High Zone) for Footbridge Segment 3 & 4	14	06-Nov-24	21-Nov-24	0%	-11								:				
11286-CON-34906	Install Copper Tape (Low Zone) for Footbridge Segment 3 & 4	3	06-Nov-24	08-Nov-24	0%	0												
11286-CON-34907	Install E&M Composite Hanger (Ceiling Level Stage 1) for Footbridge Segment 3 & 4	7	16-Sep-24	24-Sep-24	0%	37								:				
11286-CON-34908	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame for Lighting before lifting for Footbridge Segment 3 & 4	1	14-Sep-24	14-Sep-24	0%	37								: : : :				
11286-CON-34950	Footbridge (Segment 3 & 4) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	14-Sep-24	23-Sep-24	0%	38								: : :				
Segment 3 - Lifting,	Connection, Installation (Floor & Below Deck Level)	29	22-Nov-24	27-Dec-24		43												
11286-CON-34920	Erection of Segment 3 (Full Truss) (L=13.7m) (Overnight Lifting) (1NTH)	1	22-Nov-24	22-Nov-24	0%	-11								:				
11286-CON-34922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 3	2	23-Nov-24	25-Nov-24	0%	61	1:							:				
11286-CON-34940	Footbridge (Segment 3) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	16	23-Nov-24	11-Dec-24	0%	19								: : : :				
11286-CON-34941	Footbridge (Segment 3) - FRP Touch Up for connection (Day-Time)	12	12-Dec-24	27-Dec-24	0%	19	1											
11286-CON-34961	Install E&M drainage pipework and cleaning eye point at left out portion for Footbridge Segment 3	1	26-Nov-24	26-Nov-24	0%	61								: : : :				
	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 3	14	23-Nov-24	09-Dec-24	0%	-11								:				
11286-CON-35041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 3	7	27-Nov-24	04-Dec-24	0%	61								: : : : : : : : : : : : : : : : : : : :				
Segment 3 - Erection	n of Scaffold, Connection, Installation (Roof & Ceiling Level)	158	23-Nov-24	10-Jun-25		160								:				
11286-CON-34989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 3	7	23-Nov-24	30-Nov-24	0%	-4								: : : :				
11286-CON-34990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 3	20	10-Dec-24	04-Jan-25	0%	-11								: : :				
11286-CON-34991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 3	42	06-Jan-25	26-Feb-25	0%	-11								; ; ;				
11286-CON-34992	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 3	28	27-Feb-25	31-Mar-25	0%	-11								: : : :				
11286-CON-34993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 3	6	01-Apr-25	08-Apr-25	0%	208	:											
11286-CON-35001	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 3	8	08-May-25	16-May-25	0%	-11												
11286-CON-35002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 3	6	17-May-25	23-May-25	0%	-11	_ :											
11286-CON-35003	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 3	14	24-May-25	10-Jun-25	0%	-11												
	Install E&M Composite Hanger (Ceiling Level Stage 2) for Footbridge Segment 3	20	09-Apr-25	07-May-25	0%	-11								: : : :				
	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame for Lighting for Footbridge Segment 3	6	01-Apr-25	08-Apr-25	0%									: : : :				
	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 3	12	09-Apr-25	25-Apr-25	0%	187								: : : :				
	tle Temp Tower, Connection, Installation (Below Deck Level)	1	05-Dec-24	05-Dec-24		61	4							:				
	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 3	1	05-Dec-24	05-Dec-24	0%	61								:				
Segment 4		111	30-Nov-24	16-Apr-25		201	4							:				
	Connection, Installation (Floor & Below Deck Level)	29	30-Nov-24	06-Jan-25		187	4							:				
11286-CON-44920	Erection of Segment 4 (Full Truss) (L=13.3m) (Overnight Lifting) (1NTH)	1	30-Nov-24	30-Nov-24	0%	12								1 1 1 1				
11286-CON-44922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 4	2	02-Dec-24	03-Dec-24	0%	52								:				
	Footbridge (Segment 4) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	16	02-Dec-24	19-Dec-24	0%	12								:				
	Footbridge (Segment 4) - FRP Touch Up for connection (Day-Time)	12	20-Dec-24	06-Jan-25	0%	12												
	Install E&M drainage pipework and cleaning eye point at left out portion for Footbridge Segment 4	1	04-Dec-24	04-Dec-24	0%	52								:				
11286-CON-45040	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 4	14	02-Dec-24	17-Dec-24	0%	201								: : : :				
◆ ◆ Milestone	MTP 11286 Podostrian I	inde C	·	in a Dale	Ta: C4***		_	d Cura Mana Tai C	24.	Date			Revision			Checked	Appr	oved

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(14 of 35)

Date	Revision	Checked	Approved
I-May-24	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		May 2024	June 2024	July 2024	August 2024
·	,				Complete	Float	. 2	28 05 12 19 26	02 09 16 23	30 07 14 21	28 04 11 18 25
11286-CON-45041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 4	7	05-Dec-24	12-Dec-24	0%	52					
Segment 4 - Erection	n of Scaffold, Connection, Installation (Roof & Ceiling Level)	110	02-Dec-24	16-Apr-25		201		4 1 1			
11286-CON-44989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 4	7	02-Dec-24	09-Dec-24	0%	79					
11286-CON-44990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 4	20	18-Dec-24	13-Jan-25	0%	201					
11286-CON-44991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 4	42	14-Jan-25	06-Mar-25	0%	201					
11286-CON-44992	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 4	28	07-Mar-25	09-Apr-25	0%	201					
11286-CON-44993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 4	6	10-Apr-25	16-Apr-25	0%	201		1 1 1		: : :	:
11286-CON-45001	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 4	8	13-Jan-25	21-Jan-25	0%	79				:	1
11286-CON-45002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 4	6	22-Jan-25	28-Jan-25	0%	79		1 2 2		: : :	1
11286-CON-45003	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 4	14	01-Feb-25	17-Feb-25	0%	79					
11286-CON-45004	Install E&M Composite Hanger (Ceiling Level Stage 2) for Footbridge Segment 4	20	17-Dec-24	11-Jan-25	0%	79		1			
11286-CON-45020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 4	6	10-Dec-24	16-Dec-24	0%	79		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
11286-CON-45030	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 4	12	17-Dec-24	02-Jan-25	0%	277					
Segment 4 - Disma	ntle Temp Tower, Connection, Installation (Below Deck Level)	1	13-Dec-24	13-Dec-24		52		1		: :	
11286-CON-44923	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 4	1	13-Dec-24	13-Dec-24	0%	52					
Segment 1 and 2		195	26-Aug-24	24-Apr-25		197		2 8 8		: : :	▼
Segment 1 & 2 - Be	fore Lifting	126	26-Aug-24	25-Jan-25		-41					-
11286-CON-14900	On-site Prefabrication & Assembly (installation) for Footbridge Segment 1 & 2	28	26-Aug-24	27-Sep-24	0%	-41					
11286-CON-14901	On-site Prefabrication & Assembly (welding and testing) for Footbridge Segment 1 & 2	25	28-Sep-24	29-Oct-24	0%	-41					
11286-CON-14902	On-site Prefabrication & Assembly (FRP touch up) for Footbridge Segment 1 & 2	14	30-Oct-24	14-Nov-24	0%	-41					
11286-CON-14903	Install E&M drainage pipework (Low Zone) for Footbridge Segment 1 & 2	28	15-Nov-24	17-Dec-24	0%	-41	7				
11286-CON-14904	Install ABWF Cladding (Low Zone) for Footbridge Segment 1 & 2	28	02-Dec-24	06-Jan-25	0%	-41	7				
11286-CON-14905	Install ABWF Cladding Support Frame (High Zone) for Footbridge Segment 1 & 2	14	07-Jan-25	22-Jan-25	0%	-41					
11286-CON-14906	Install Copper Tape (Low Zone) for Footbridge Segment 1 & 2	3	23-Jan-25	25-Jan-25	0%	-41					
11286-CON-14907	Install E&M Composite Hanger (Ceiling Level Stage 1) for Footbridge Segment 1 & 2	7	08-Nov-24	15-Nov-24	0%	17		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
11286-CON-14908	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame for Lighting before lifting for Footbridge Segment 1 & 2	1	15-Nov-24	15-Nov-24	0%	17					
11286-CON-14950	Footbridge (Segment 1 & 2) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	15-Nov-24	22-Nov-24	0%	11					
	Connection, Installation (Floor & Below Deck Level)	29	27-Jan-25	04-Mar-25		183		1		:	:
11286-CON-14920	Erection of Segment 1 (Full Truss) (L=13.7m) (Overnight Lifting) (1NTH)	1	27-Jan-25	27-Jan-25	0%	-41		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
11286-CON-14922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 1	2	28-Jan-25	01-Feb-25	0%	5					
11286-CON-14940	Footbridge (Segment 1) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	16	28-Jan-25	18-Feb-25	0%	-34					
11286-CON-14941	Footbridge (Segment 1) - FRP Touch Up for connection (Day-Time)	12	19-Feb-25	04-Mar-25	0%	-34		4 1 1		! !	
11286-CON-14961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 1	1	03-Feb-25	03-Feb-25	0%	5					
11286-CON-15040	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 1	14	28-Jan-25	15-Feb-25	0%	197					
11286-CON-15041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 1	14	04-Feb-25	19-Feb-25	0%	5					

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(15 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		May 2024			June 20	24		July 202	1			August 2024	
•••					Complete			28 05 12	19 26	02	09	16 23	30	07 14	21	28	04	11	18 25
	n of Scaffold, Connection, Installation (Roof & Ceiling Level)	68	28-Jan-25	24-Apr-25		197		: : :					:			:			
11286-CON-14989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 1	7	28-Jan-25	07-Feb-25	0%	53		: : : :					: : : :						
11286-CON-14990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 1	10	17-Feb-25	27-Feb-25	0%	197		: : : : :					:			:			
11286-CON-14991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 1	10	28-Feb-25	11-Mar-25	0%	197	'						1						
11286-CON-14992	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 1	28	12-Mar-25	14-Apr-25	0%	197							1						
11286-CON-14993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 1	6	15-Apr-25	24-Apr-25	0%	197	7												
11286-CON-15001	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 1	7	24-Feb-25	03-Mar-25	0%	53													
11286-CON-15002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 1	7	04-Mar-25	11-Mar-25	0%	53	11												
11286-CON-15003	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 1	7	12-Mar-25	19-Mar-25	0%	53		: : :								:			
	Install E&M Composite Hanger (Ceiling Level Stage 2) for Footbridge Segment 1	7	15-Feb-25	22-Feb-25	0%	53							: : : : : : : : : : : : : : : : : : : :			:			
11286-CON-15020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 1	6	08-Feb-25	14-Feb-25	0%	53							1 1 1 1 1			1			
11286-CON-15030	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment	12	15-Feb-25	28-Feb-25	0%	231							1 1 1 1						
Segment 1 - Disman	itle Temp Tower, Connection, Installation (Below Deck Level)	1	20-Feb-25	20-Feb-25		5		 		1			 -						
11286-CON-14923		1	20-Feb-25	20-Feb-25	0%								: : : : :						
Segment 2		85	07-Feb-25	23-May-25		174		: : :					:			:			
	Connection, Installation (Floor & Below Deck Level)	39	07-Feb-25	24-Mar-25		166	;	: : :					:			:			
	Erection of Segment 2 (Full Truss) (L=13.6m) (Overnight Lifting) (1NTH)	1	07-Feb-25	07-Feb-25	0%	-41							: : : :			:			
11286-CON-24922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 2	14	08-Feb-25	24-Feb-25	0%	-25							1 1 1 1 1						
	Footbridge (Segment 2) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	16	08-Feb-25	26-Feb-25	0%	-41							: : : :						
11286-CON-24941	Footbridge (Segment 2) - FRP Touch Up for connection (Day-Time)	12	27-Feb-25	12-Mar-25	0%	-41		1 1 1					!			:			
11286-CON-24961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 2	10	25-Feb-25	07-Mar-25	0%	-25							: : : :			:			
	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 2	14	27-Feb-25	14-Mar-25		174	-						:						
11286-CON-25041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 2	14	08-Mar-25	24-Mar-25	0%	-25							: : : :			:			
Segment 2 - Erectio	n of Scaffold, Connection, Installation (Roof & Ceiling Level)	84	08-Feb-25	23-May-25		174													
11286-CON-24989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 2	7	08-Feb-25	15-Feb-25	0%	26													
	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 2	10	15-Mar-25	26-Mar-25		174		I I I I I					: : : : :						
11286-CON-24991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 2	10	27-Mar-25	08-Apr-25	0%	174							: : : :						
11286-CON-24992	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 2	28	09-Apr-25	16-May-25	0%	174	٠ [
	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 2	6	17-May-25	23-May-25		174							:			:			
	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 2	8	19-Mar-25	27-Mar-25	0%			• 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1								:			
11286-CON-25002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 2	6	28-Mar-25	03-Apr-25	0%	26		1 1 1								:			
11286-CON-25003	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 2	14	05-Apr-25	24-Apr-25	0%	26		1 1 1					1						
11286-CON-25004	Install E&M Composite Hanger (Ceiling Level Stage 2) for Footbridge Segment 2	20	24-Feb-25	18-Mar-25	0%	26													
11286-CON-25020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 2	6	17-Feb-25	22-Feb-25	0%	26		: : : : :					: : : : :						
11286-CON-25030	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 2	12	24-Feb-25	08-Mar-25	0%	224		: : : : :					: : : : : : : : : : : : : : : : : : : :						
Segment 2 - Dismar	ttle Temp Tower, Connection, Installation (Below Deck Level)	1	25-Mar-25	25-Mar-25		-25		: : : :					: : :			:			

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(16 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

vity ID	Activity Name	Dur.	Start	Finish	Activity % Complete		May 2024 28 05 12 19 26 02 0	June 2024 09 16 23	July 2024 30 07 14 21 28	August 2024 3 04 11	18 25
11286-CON-24923	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 2	1	25-Mar-25	25-Mar-25	0%		12 10 20 02 0	10 20	00 01 17 21 20	0- 11	.5 23
Footbridge - Deck	Frame Structure (Segment 5-10 & 11)	404	20-Jun-24	27-Oct-25		219		· · · · · · · · · · · · · · · · · · ·			
Segment 5 and 6		258	20-Jun-24	03-May-25		190		¥ :			
Segment 5 & 6 - Befo	ore Lifting	62	20-Jun-24	31-Aug-24		51		▼			
	On-site Prefabrication & Assembly Bottom Frame (installation) for Footbridge Segment 5 & 6	14	20-Jun-24	06-Jul-24	0%	51		:	On-site Prefabrication & Assembly	Bottom Frame (installation) for Footbrid
11286-CON-54901	On-site Prefabrication & Assembly Bottom Frame (welding and testing) for Footbridge Segment 5 & 6	12	08-Jul-24	20-Jul-24	0%	51			On-site Prefal	prication & Assembly Botton	Frame (we
11286-CON-54902	On-site Prefabrication & Assembly Bottom Frame (FRP touch up) for Footbridge Segment 5 & 6	8	22-Jul-24	30-Jul-24	0%	51				On-site Prefabrication & As	embly Botto
11286-CON-54903	Install E&M Composite Hanger and drainage pipework (Low Zone) for Footbridge Segment 5 & 6	28	31-Jul-24	31-Aug-24	0%	51					
11286-CON-54904	Install ABWF Cladding (Low Zone) for Footbridge Segment 5 & 6	28	23-Jul-24	24-Aug-24	0%	51		:			Inst
11286-CON-54905	Install Copper Tape (Low Zone) for Footbridge Segment 5 & 6	3	24-Aug-24	27-Aug-24	0%	51					
	Footbridge (Segment 5 & 6) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	31-Jul-24	07-Aug-24	0%	68				Footbridge (Seç	ment 5 & 6,
Seament 5 & 6 - Lifting	ng, Connection, Installation (Floor & Below Deck Level)	68	24-Sep-24	13-Dec-24		61	†:				
	Erection of Segment 5 & 6 (Bottom Frame) (L=12m) (Daytime Lifting)	1	24-Sep-24	24-Sep-24	0%						
	Connection of ABWF / E&M Works below deck level for Footbridge Segment 5 & 6	2	25-Sep-24	26-Sep-24	0%						
11286-CON-54923	Erection of Segment 5 & 6 (Side and top members) (L=12m) (Daytime Lifting)	24	25-Sep-24	24-Oct-24	0%	29					
11286-CON-54924	Footbridge (Segment 5 & 6) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	25	25-Oct-24	22-Nov-24	0%	29					
11286-CON-54925	Footbridge (Segment 5 & 6) - FRP Touch Up for connection (Day-Time)	18	23-Nov-24	13-Dec-24	0%	29					
11286-CON-54961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 5 & 6	2	27-Sep-24	28-Sep-24	0%	105					
11286-CON-55040	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 5 & 6	14	23-Nov-24	09-Dec-24	0%	65					
11286-CON-55041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 5 & 6	7	30-Sep-24	08-Oct-24	0%	105					
Segment 5 & 6 - Erec	ction of Scaffold, Connection, Installation (Roof & Ceiling Level)	110	14-Dec-24	03-May-25		190	 	:			
11286-CON-54989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 5 & 6	14	14-Dec-24	02-Jan-25	0%	61					
11286-CON-54990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 5 & 6	20	03-Jan-25	25-Jan-25	0%	190					
11286-CON-54991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 5 & 6	42	27-Jan-25	19-Mar-25	0%	190					
11286-CON-54992	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 5 & 6	28	20-Mar-25	25-Apr-25	0%	190					
11286-CON-54993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 5 & 6	6	26-Apr-25	03-May-25	0%	190					
11286-CON-55001	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 5 & 6	8	06-Feb-25	14-Feb-25	0%	61					
11286-CON-55002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 5 & 6	6	15-Feb-25	21-Feb-25	0%	61					
11286-CON-55003	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 5 & 6	14	22-Feb-25	10-Mar-25	0%	61					
11286-CON-55004	Install E&M Composite Hanger for ELE (Ceiling Level) for Footbridge Segment 5 & 6	20	10-Jan-25	05-Feb-25	0%	61					
11286-CON-55020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame for Lighting for Footbridge Segment 5 & 6	6	03-Jan-25	09-Jan-25	0%	61					
11286-CON-55030	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 5 & 6	12	10-Jan-25	23-Jan-25	0%	259					
Segment 5 & 6 - Disn	nantle Temp Tower, Connection, Installation (Below Deck Level)	1	09-Oct-24	09-Oct-24		105		:			
11286-CON-54926	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 5 & 6	1	09-Oct-24	09-Oct-24	0%	105					
♠ Milestone	MTD 44000 Dedectries I	ا دادا	lanns at	ina Dala'	Tai Ct		nd Cuna Wana Tai Otatian	Date	Revision	Checked	Approve
Overall Summ	wik 11286 Pedestrian L	ink (onnect	ıng Pak	ı aı Stre	et a	nd Sung Wong Toi Station	31-May-24	11286 3 months rolling programme		
		Da	llin~	Dras	ı vo m	m	3 (55 6) (5				
Sub-Summary		KO	1111119		ji am	1116	🔁 (DD: 31 May 2024)				
Critical Bar					-		- ,				
Non-Critical Ba	ar ender			(17 of 35	5)						
Actual Level of	f Effort			, 31 30	,						

Activity ID	Activity Name	Dur.	Start	Finish	Activity %			May 2024	June 2024	July 2024	August 2024
					Complete			28 05 12 19 26	02 09 16 23	30 07 14 21 28	9 04 11 18 25
Segment 7 and 8		247	12-Aug-24	14-Jun-25		157				1 1 1	•
Segment 7 & 8 - Be	_	69	12-Aug-24	04-Nov-24		-4				1	
	On-site Prefabrication & Assembly Bottom Frame (installation) for Footbridge Segment 7 & 8	7	12-Aug-24	19-Aug-24	0%						On-site Prefat
11286-CON-74901	On-site Prefabrication & Assembly Bottom Frame (welding and testing) for Footbridge Segment 7 & 8	6	20-Aug-24	26-Aug-24	0%	-4					On-
11286-CON-74902	On-site Prefabrication & Assembly Bottom Frame (FRP touch up) for Footbridge Segment 7 & 8	4	27-Aug-24	31-Aug-24	0%	-4					
11286-CON-74903	Install E&M Composite Hanger and drainage pipework (Low Zone) for Footbridge Segment 7 & 8	28	31-Aug-24	05-Oct-24	0%	-4					
11286-CON-74904	Install ABWF Cladding (Low Zone) for Footbridge Segment 7 & 8	28	26-Sep-24	31-Oct-24	0%	-4				1	
11286-CON-74905	Install Copper Tape (Low Zone) for Footbridge Segment 7 & 8	3	31-Oct-24	04-Nov-24	0%	-4				1	
11286-CON-74950	Footbridge (Segment 7 & 8) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	31-Aug-24	09-Sep-24	0%	41					
Segment 7 & 8 - Lift	ting, Connection, Installation (Floor & Below Deck Level)	68	04-Nov-24	25-Jan-25		28				1	
11286-CON-74920	Erection of Segment 7 & 8 (Bottom Frame) (L=11.4m) (Daytime Lifting)	1	04-Nov-24	05-Nov-24	0%	-4				1	
11286-CON-74922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 7 & 8	2	05-Nov-24	07-Nov-24	0%	65					
11286-CON-74923	Erection of Segment 7 & 8 (Side and top members) (L=11.4m) (Daytime Lifting)	24	05-Nov-24	03-Dec-24	0%	-4					
11286-CON-74924	Footbridge (Segment 7 & 8) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	25	03-Dec-24	04-Jan-25	0%	-4					
11286-CON-74925	Footbridge (Segment 7 & 8) - FRP Touch Up for connection (Day-Time)	18	04-Jan-25	25-Jan-25	0%	-4					
11286-CON-74961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 7 & 8	2	07-Nov-24	09-Nov-24	0%	65					
11286-CON-75040	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 7 & 8	14	04-Jan-25	21-Jan-25	0%	32					
11286-CON-75041	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 7 & 8	7	09-Nov-24	18-Nov-24	0%	65					
Segment 7 & 8 - Ere	ection of Scaffold, Connection, Installation (Roof & Ceiling Level)	110	25-Jan-25	14-Jun-25		157					
11286-CON-74989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 7 & 8	14	25-Jan-25	14-Feb-25	0%	28					
11286-CON-74990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 7 & 8	20	14-Feb-25	10-Mar-25		157	:				
11286-CON-74991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 7 & 8	42	10-Mar-25	03-May-25	0%	157					
	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 7 & 8	28	03-May-25	07-Jun-25		157					
11286-CON-74993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 7 & 8	6	07-Jun-25	14-Jun-25	0%	157					
11286-CON-75001	, , ,	8	17-Mar-25	26-Mar-25	0%	28					
	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 7 & 8	6	26-Mar-25	02-Apr-25		28					
	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 7 & 8	14	02-Apr-25	23-Apr-25	0%	28					
	Install E&M Composite Hanger for ELE (Ceiling Level) for Footbridge Segment 7 & 8	20	21-Feb-25	17-Mar-25		28					
	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 7 & 8	6	14-Feb-25	21-Feb-25		28					
	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 7 & 8	12	21-Feb-25	07-Mar-25	0%	226					
	mantle Temp Tower, Connection, Installation (Below Deck Level)	1	18-Nov-24	19-Nov-24		65				1	
11286-CON-74926	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 7 & 8	1	18-Nov-24	19-Nov-24	0%						
Segment 9 and 1		264	02-Sep-24	25-Jul-25		122					
Segment 9 & 10 - B	efore Lifting	86	02-Sep-24	13-Dec-24		-39					
										•	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(18 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		May 2024	June 2024	July 2024	August 2024
					Complete	Float	t 28	28 05 12 19 26	02 09 16 23	30 07 14 21 2	8 04 11 18 25
11286-CON-94900	On-site Prefabrication & Assembly Bottom Frame (installation) for Footbridge Segment 9 & 10	14	02-Sep-24	17-Sep-24	0%	-39					1
11286-CON-94901	On-site Prefabrication & Assembly Bottom Frame (welding and testing) for Footbridge Segment 9 & 10	12	19-Sep-24	03-Oct-24	0%	-39					
11286-CON-94902	On-site Prefabrication & Assembly Bottom Frame (FRP touch up) for Footbridge Segment 9 & 10	8	04-Oct-24	14-Oct-24	0%	-39					
11286-CON-94903	Install E&M Composite Hanger and drainage pipework (Low Zone) for Footbridge Segment 9 & 10	28	15-Oct-24	15-Nov-24	0%	-39				 	
11286-CON-94904	Install ABWF Cladding (Low Zone) for Footbridge Segment 9 & 10	28	08-Nov-24	10-Dec-24	0%	-39					
11286-CON-94905	Install Copper Tape (Low Zone) for Footbridge Segment 9 & 10	3	11-Dec-24	13-Dec-24	0%	-39				; ; ;	
11286-CON-94950	Footbridge (Segment 9 & 10) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	15-Oct-24	22-Oct-24	0%	6				1 1 1 1 1	1
Segment 9 & 10 - Lif	fting, Connection, Installation (Floor & Below Deck Level)	68	14-Dec-24	10-Mar-25		-7				1 1 1	
11286-CON-94920	Erection of Segment 9 & 10 (Bottom Frame) (L=11.4m) (Daytime Lifting)	1	14-Dec-24	14-Dec-24	0%	-39					
11286-CON-94922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 9 & 10	2	16-Dec-24	17-Dec-24	0%	32					
11286-CON-94923	Erection of Segment 9 & 10 (Side and top members) (L=11.4m) (Daytime Lifting)	24	16-Dec-24	15-Jan-25	0%	-39					
11286-CON-94924	Footbridge (Segment 9 & 10) - Bridge Alighment, Full Welding Connections & NDT (Day-Time)	25	16-Jan-25	17-Feb-25	0%	-39					
11286-CON-94925	Footbridge (Segment 9 & 10) - FRP Touch Up for connection (Day-Time)	18	18-Feb-25	10-Mar-25	0%	-39					
11286-CON-94961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 9 & 10	2	18-Dec-24	19-Dec-24	0%	32					
	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 9 & 10	14	18-Feb-25	05-Mar-25	0%					1 1 1 1 1	
	Catch Pit for Footbridge Segment 9 & 10	7	20-Dec-24	30-Dec-24	0%	32				1 1 1 1 1	
	ection of Scaffold, Connection, Installation (Roof & Ceiling Level)	110	11-Mar-25	25-Jul-25		122	2 :			1 1 1	
11286-CON-94989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 9 & 10	14	11-Mar-25	26-Mar-25	0%	-7					
	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 9 & 10	20	27-Mar-25	23-Apr-25		122					
11286-CON-94991	ABWF Works (Roof Level) - Install Roof Cladding for Footbridge Segment 9 & 10	42	24-Apr-25	14-Jun-25	0%	122	2				
	Footbridge Segment 9 & 10	28	16-Jun-25	18-Jul-25	0%	122	2			1 1 1 1 1	
	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 9 & 10	6	19-Jul-25	25-Jul-25		122	2			1 1 1 1 1 1 1	
	` · · · · · · · · · · · · · · · · · · ·	8	02-May-25	12-May-25	0%						
	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 9 & 10	6	13-May-25	19-May-25		-7					
	10	14	20-May-25	05-Jun-25		-7				1 1 1 1 1	
	Segment 9 & 10	20	03-Apr-25	30-Apr-25		-7				1 1 1 1 1 1 1	1
	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 9 & 10	6	27-Mar-25	02-Apr-25		-7				1 1 1 1 1 1 1	1
	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 9 & 10	12	03-Apr-25	17-Apr-25	0%	191					
	smantle Temp Tower, Connection, Installation (Below Deck Level)	1	31-Dec-24	31-Dec-24		32				1 1 1	
11286-CON-94926	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 9 & 10	1	31-Dec-24	31-Dec-24	0%	32					
Segment 11		274	18-Nov-24	21-Oct-25		49	:			: : :	
Segment 11 - Lifting	and Connection	91	18-Nov-24	10-Mar-25		-80				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
										•	•

•	Milestone
	Overall Summary Bar
	Sub-Summary Bar
	Critical Bar
	Non-Critical Bar
	 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(19 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		
·			

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		May 2024		June 2024			July 2024			August 202	4
					Complete	Float	28	3 05 12 19 26		02 09 16 23	30	07	14	21	28 (4 11	18 25
11286-CON-E4900	On-site Prefabrication & Assembly Bottom Frame (installation) for Footbridge Segment 11	35	18-Nov-24	30-Dec-24	0%	-80					:				:		
11286-CON-E4901	On-site Prefabrication & Assembly Bottom Frame (welding and testing) for Footbridge Segment 11	35	31-Dec-24	13-Feb-25	0%	-80					:						
11286-CON-E4902	On-site Prefabrication & Assembly Bottom Frame (FRP touch up) for Footbridge Segment 11	21	14-Feb-25	10-Mar-25	0%	-80					:				:		
Segment 11 - Install	lation (Floor & Below Deck Level)	73	11-Mar-25	11-Jun-25		-80											
11286-CON-E4903	Install E&M Composite Hanger and drainage pipework (Low Zone) for Footbridge Segment 11	28	19-Mar-25	24-Apr-25	0%	-80											
11286-CON-E4904	Install ABWF Cladding (Low Zone) for Footbridge Segment 11	28	06-May-25	07-Jun-25	0%	-80	1										
11286-CON-E4905	Install Copper Tape (Low Zone) for Footbridge Segment 11	3	09-Jun-25	11-Jun-25	0%	-80	1		1								
11286-CON-E4922	Connection of ABWF / E&M Works below deck level for Footbridge Segment 11	2	19-Mar-25	20-Mar-25	0%	-31											
11286-CON-E4950	Footbridge (Segment 11) - Install Metal Bondek at Floor & Roof Level (Day-Time)	7	11-Mar-25	18-Mar-25	0%	-80					:				: : : :		
11286-CON-E4961	Install E&M drainage pipework (Low Zone) at left out portion for Footbridge Segment 11	2	21-Mar-25	22-Mar-25	0%	-25					:				: : : :		
11286-CON-E5040	ABWF Works (Floor Level) - Install Metal Balustrate for Footbridge Segment 11	14	11-Mar-25	26-Mar-25	0%	-21											
	ABWF Works (Floor Level) - Install Sub Frame Support for Rain Water Catch Pit for Footbridge Segment 11	7	24-Mar-25	31-Mar-25	0%	-25					1						
Segment 11 - Erecti	on of Scaffold, Connection, Installation (Roof & Ceiling Level)	110	12-Jun-25	21-Oct-25		49					:				:		
11286-CON-E4989	Erection of Scaffolding for High Zone Installation for Footbridge Segment 11	14	12-Jun-25	27-Jun-25	0%	-80	:				:				: : : : : : : : : : : : : : : : : : : :		
11286-CON-E4990	ABWF Works (Roof Level) - Install Fall Arrest System for Footbridge Segment 11	20	28-Jun-25	22-Jul-25	0%	49					:						
11286-CON-E4991	11	42	23-Jul-25	09-Sep-25	0%	49					:				:		
	ABWF Works (Roof Level) - Install Cladding and Water Gutter for Footbridge Segment 11	28	10-Sep-25	14-Oct-25	-	49					:				1		
11286-CON-E4993	E&M Works (Roof Level) Install Copper Tape For Footbridge Segment 11	6	15-Oct-25	21-Oct-25	0%	49					:				: : : :		
11286-CON-E5001	E&M Works (Ceiling Level) - FS Installation for Footbridge Segment 11	8	30-Jul-25	07-Aug-25	0%	-80									:		
11286-CON-E5002	E&M Works (Ceiling Level) - P&D Installation for Footbridge Segment 11	6	08-Aug-25	14-Aug-25	0%	-80	:				:				:		
	E&M Works (Ceiling Level) - ELE Installation for Footbridge Segment 11	14	15-Aug-25	30-Aug-25	0%	-80	;		Ī								
	Install E&M Composite Hanger for ELE (Ceiling Level) for Footbridge Segment 11	20	07-Jul-25	29-Jul-25	0%	-80					:				:		
11286-CON-E5020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame for Footbridge Segment 11	6	28-Jun-25	05-Jul-25	0%	-80											
	ABWF Works (Ceiling Level) - Install Rain Shelter for Footbridge Segment 11	12	07-Jul-25	19-Jul-25	0%						:				1 1 1 1		
	antle Temp Tower, Connection, Installation (Below Deck Level)	1	21-Mar-25	21-Mar-25		-31	4										
	Final Connection of ABWF / E&M Works below deck level for Footbridge Segment 11	1	21-Mar-25	21-Mar-25	0%	-31											
Segment 1 - 11		186	13-Mar-25	27-Oct-25		219											
Before Concreting		14	13-Mar-25	28-Mar-25		-41					:						
11286-CON-34955	Footbridge (Segment 1 - 11) - Load on Permanent Support	14	13-Mar-25	28-Mar-25	0%	-41											
Concreting		17	29-Mar-25	22-Apr-25		-41	4										
	Footbridge (Segment 1) - Construct 300 Thk Floor Slab	2	17-Apr-25	22-Apr-25	0%		1		ļ								
	Footbridge (Segment 2) - Construct 300 Thk Floor Slab	2	15-Apr-25	16-Apr-25	0%												
	Footbridge (Segment 3) - Construct 300 Thk Floor Slab	2	12-Apr-25	14-Apr-25	0%												
	Footbridge (Segment 4) - Construct 300 Thk Floor Slab	2	10-Apr-25	11-Apr-25	0%						:				:		
	Footbridge (Segment 5) - Construct 300 Thk Floor Slab	1	09-Apr-25	09-Apr-25	0%		_ :				:				:		
	Footbridge (Segment 6) - Construct 300 Thk Floor Slab	1	08-Apr-25	08-Apr-25	0%				1								
	Footbridge (Segment 7) - Construct 300 Thk Floor Slab	1	29-Mar-25	29-Mar-25	0%		_ :				:				:		
	Footbridge (Segment 8) - Construct 300 Thk Floor Slab	1	31-Mar-25	31-Mar-25	0%		_ :				:				:		
11286-CON-94960	Footbridge (Segment 9) - Construct 300 Thk Floor Slab	1	01-Apr-25	01-Apr-25	0%	-41	<u> </u>				!				:		
◆ ◆ Milestone	MTR 11286 Pedestrian I	ink (Connecti	na Pak	Tai Stre	of a	anc	d Suna Wona Toi St	ati	Date			Re	evision		Checked	Approved


MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 May 2024)

(20 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID Activity Name		Dur.	Start	Finish	Activity %	Total	May 2024 Ju	une 2024	July 2024	August 2024
					Complete	Float	28 05 12 19 26 02 09	16 23	30 07 14 21 28	
11286-CON-A4960 Footbridge (Segment	1-11) - Completion of Construct 300 Thk Floor Slab	0		22-Apr-25	0%	-41			: : : :	
11286-CON-E4960 Footbridge (Segment	11) - Construct 300 Thk Floor Slab	3	03-Apr-25	07-Apr-25	0%	-41				
11286-CON-X4960 Footbridge (Segment	•	1	02-Apr-25	02-Apr-25	0%					
After Concreting		155	23-Apr-25	27-Oct-25		219				
11286-CON-34962 Install ABWF Cladding	(Low Zone) at left out portion	14	23-Apr-25	10-May-25	0%	360				
` ` ` ` ` ` ` ` ` ` ` ` ` ` ` ` ` ` `	e)- Install and Connect Copper Tape	5	22-Oct-25	27-Oct-25		49				
,	e)- Dia 200 Drainage Pipe T&C	2	23-Apr-25	24-Apr-25		183				
11286-CON-34966 ABWF Works (Low Zo	-	14	25-Apr-25	13-May-25			1		1 1	
` -	Level) - Complete Lighting Composite Hanger	14	23-Apr-25	10-May-25	-	14				
	Level) - Install Ceiling Finishes / Fitting Works	14	21-Jul-25	05-Aug-25	0%				1 1 1	
11286-CON-35051 E&W Works (Ceiling L	evel) - ELE Lighting Installation and Termination	14 7	01-Sep-25 01-Sep-25	16-Sep-25 08-Sep-25	0% 0%	89			: :	
11286-CON-35070 ABWF Works (Floor L	•	7	12-May-25	19-May-25	0%					
11286-CON-35071 ABWF Works (Floor L	,	5	23-Apr-25	28-Apr-25		-20				
	vel) - Install Hose Reel and Connect to FS Pipe (Total	14	29-Apr-25	16-May-25	0%					
11286-CON-35073 E&M Works (Floor Le (Total 1 no)	vel) - Install Water Tape and Connect Water Pipe	2	17-May-25	19-May-25	0%	-20				
11286-CON-35074 E&M Works (Ceiling L	evel) - Extend Conducts for Comms System	7	12-May-25	19-May-25	0%	176				
11286-CON-35075 E&M Works (Floor Le	,	7	14-Jun-25	21-Jun-25	0%	-41				
11286-CON-35080 ABWF Works (Floor L	evel) - Install Floor Finishes	21	20-May-25	13-Jun-25	0%	-41				
·	evel) - Install Planter Box	7	23-Jun-25	30-Jun-25		148				
Catch Pit	evel) - Install Stainless Steel Box and Rain Water	14	23-Apr-25	10-May-25	0%					
Dismantle Temporary Tower	2.9.2) Diamonta Tours	120	23-Apr-25	13-Sep-25	00/	4				
11286-CON 24965 Footbridge (Segment		12	04-Aug-25	16-Aug-25	0%	4				
11286-CON-24965 Footbridge (Segment 11286-CON-34965 Footbridge (Segment		12 12	07-Jul-25 21-Jul-25	19-Jul-25 02-Aug-25	0% 0%	4				
11286-CON-44965 Footbridge (Segment		12	01-Sep-25	13-Sep-25	0%	4				
11286-CON-54965 Footbridge (Segment		12	18-Aug-25	30-Aug-25	0%	4			1 1 1	
11286-CON-64965 Footbridge (Segment		12	07-Jun-25	20-Jun-25	0%	4				
11286-CON-74965 Footbridge (Segment		12	21-Jun-25	05-Jul-25	0%	4				
11286-CON-84965 Footbridge (Segment		12	23-May-25	06-Jun-25	0%	4				
11286-CON-94965 Footbridge (Segment		12	23-Apr-25	08-May-25	0%	4			1 1 1	
11286-CON-E4965 Footbridge (Segment	10 & 11) - Dismantle Temporary Tower	12	09-May-25	22-May-25	0%	4				
Cost Centre C: APPROACH LOBBY	at CONCOURSE LEVEL of SUW Station	489	23-Jun-23 A	18-Mar-26		-41				
Archeological Relics Items		4	03-Jul-23 A	05-Jun-24		39	_			
11286-MOB-05650 Relocate/Maintain Exit temporary power / ligh	sting Container within Site Works Area and Provide tings	4	03-Jul-23 A	05-Jun-24	0%	39	Relocate/	Maintain Existing Contai	ner within Site Works Area and Provide temp	orary power / lightings
Site Clearance & Mobilization & Esta	blishment	484	23-Jun-23 A	15-Jan-26		8				
11286-MOB-05660 Mobilisation of Plant at	nd Site Establishment	0	23-Jun-23 A	30-Dec-23 A	100%					
-	SUW Station (No use)	0	31-Dec-23 A		100%					
	Monitoring and BaseLine Reading	0	08-Aug-23 A		100%				: :	
11286-MOB-05690 Instrumentation Monit	- , - ,	0		31-Aug-23 A	100%					
11286-MOB-05690a Instrumentation Monit		0	01-Sep-23 A	· '	100%					
11286-MOR 05690b Instrumentation Monit	,	0	01-Oct-23 A		100%					
11286-MOB-05690c Instrumentation Monit	,	0	01-Nov-23 A 01-Dec-23 A		100%					
11286-MOB-05690d Instrumentation Monit 11286-MOB-05690e Instrumentation Monit	,	0	-	30-Dec-23 A 31-Jan-24 A	100% 100%					
11286-MOB-05690f Instrumentation Monit	,	0	02-Jan-24 A 01-Feb-24 A		100%					
11286-MOB-05690g Instrumentation Monit	,	0	01-Peb-24 A 02-Apr-24 A	30-Apr-24 A	100%					
11286-MOB-05690h Instrumentation Monit	,	24	01-Jun-24	29-Jun-24	0%	8			Instrumentation Monitoring (AL, Apr-24)	
11286-MOB-05690i Instrumentation Monit		25	02-Jul-24	30-Jul-24	0%	8				Instrumentation Monitoring (AL, May-2
♦ Milestone							10 11 - 12:	Date	Revision	Checked Approve
Overall Summary Bar	MIR 11286 Pedestrian L	.ink (Jonnecti	ing Pak T	ı aı Stre	et a	nd Sung Wong Toi Station	31-May-24	11286 3 months rolling programme	
•	2 Mantha	Da	llin~	Draa	rom	m 4	3 (55 64 15 666 6			
Sub-Summary Bar	S WOULDS	ΚÜ	ııııg	LIOA	ji aiiii	1116	(DD: 31 May 2024)			
Critical Bar										
Non-Critical Bar				(21 of 35))					
Actual Level of Effort										




Critical Bar Non-Critical Bar Actual Level of Effort

3 Months Rolling Programme (DD: 31 May 2024)

(22 of 35)

11-May-24 11286 3 months rolling programme	



Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Tota		May 2024		June 2024			July 202	4			August 202	24
					Complete	Floa	. 2	28 05 12 19 26	02	9 16 23	3	0 07	7 14	21	28	04	11	18 2
11286-CON-05990	Construct Abutment Wall @ Lobby (Cycle 2)	25	10-Jan-25	11-Feb-25	0%	-95	_											
11286-CON-06000	Construct Walls at Lobby (4-bays) (6d/bay) (4-workfront)	12	31-Dec-24	14-Jan-25	0%	-98		1										
	Construct Walls at Lobby & Adit (4-bays) (6d/bay) (4-workfront)	12	15-Jan-25	28-Jan-25	0%	-98												
11286-CON-06020	Construct Walls at Lobby & Adit (3-bays) (6d/bay) (3-workfront)	12	01-Feb-25	14-Feb-25	0%													
11286-CON-06030	Construct Stair (From Concourse to Roof LvI) (2-bays) (10d/flight) (2-workfront)	10	15-Feb-25	26-Feb-25	0%	-92		1 1 1 1 1										
11286-CON-06040	Construct Stair (From Concourse to Roof Lvl) (1-bay) (10d/flight) (1-workfront)	10	27-Feb-25	10-Mar-25	0%	-92									1			
11286-CON-06050	Construct Roof Slab at ADIT Area (1-bay) (12d/bay) (1-workfront)	12	15-Feb-25	28-Feb-25	0%	-98		1 1 1										
11286-CON-06060	Construct Roof Slab at Concourse Area (2-bays) (12d/bay) (1-workfront)	24	01-Mar-25	28-Mar-25	0%	-98		1 1 1 1 1 1			:				:			
11286-CON-06070	Apply roof waterproofing at roof level (+2.700mPD) & Backfill	24	29-Mar-25	30-Apr-25	0%	-80												
Construct RC Cond	crete @ Roof to Ground Level (+2.700 to +6.950 / +8.200mPD)	32	11-Mar-25	17-Apr-25		-92		: :										
11286-CON-06080	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	11-Mar-25	24-Mar-25	0%	-92												
11286-CON-06090	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	20	25-Mar-25	17-Apr-25	0%	-92		: : :										
Construct RC Cond	crete @ Ground to Bridge Deck Level (+6.950 to +13.112mPD)	75	12-Feb-25	16-May-25		-92		1 1 1										
11286-CON-06100	Construct Pilecaps @ Lvl +4.600mPD, After Abutment Wall Complete (1-workfront)	28	12-Feb-25	15-Mar-25	0%	-77												
11286-CON-06110	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	25-Mar-25	08-Apr-25	0%	-84		1 1 1										
11286-CON-06130	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	10	22-Apr-25	03-May-25	0%	-92												
11286-CON-06150	Construct Stair at Lobby (1-bay) (10d/flight) (1-workfront)	10	06-May-25	16-May-25	0%	-92												
Removal of Struts	at Concourse LvI (S1 to S4)	42	14-Apr-25	07-Jun-25		-37		: :										
11286-CON-06120	Removal of Struts at Lobby & Adit S1 & S2 (2-Layers) (6d/layer) (1-workfront)	12	14-Apr-25	30-Apr-25	0%	-98												
11286-CON-06140	Removal of Struts at Lobby & Adit S3 & S4 (2-Layers) (6d/layer) (1-workfront)	12	02-May-25	16-May-25	0%	-98		1 1 1 1 1 1			:							
11286-CON-06160	Concrete In-Fill to holes opening at walls, waterproofing & install flood protection	6	17-May-25	23-May-25	0%	-98		1 1 1 1 1 1			1				1			
11286-CON-06170	All Concrete Works Complete @ Approach Lobby and ready for steelworks erection	0		23-May-25	0%	-98									1			
11286-CON-06180	Move-In Lift & Escalator Equipments inside the Lobby, After removal of Struts S1 to S4	12	24-May-25	07-Jun-25	0%	-37		1 1 1 1 1			:				:			
Approach Lobby	- Structural Steelworks	49	24-May-25	22-Jul-25		-79	:	; ; ;			:							
Erection of Steel Fr	rame @ Ground LvI to Bridge Roof Level (+7.000 to +17.600mPD)	49	24-May-25	22-Jul-25		-79		: : :			:				:			
11286-CON-06190	Erect Steelworks @ GL C2-C5 / X1-X2 (From G/F to Bridge Deck Level)	16	24-May-25	12-Jun-25	0%	-98		1 1 1 1 1 1 1			: : : : :				:			
11286-CON-06200	Erect Steelworks @ GL C3-P1 / X1-X2 (From Bridge Deck to Bridge Deck Roof Level)	21	13-Jun-25	08-Jul-25	0%	-98		1 1 1 1 1 1							1			
11286-CON-06210	Install metal cat-ladders (2-nos)	12	09-Jul-25	22-Jul-25	0%	-79												
Approach Lobby	- External Claddings (Roof & Walls)	35	09-Jul-25	18-Aug-25		-98												
11286-CON-06220	Waterproofing works, gutter installation and drainage system to roof (Deg 1)	12	09-Jul-25	22-Jul-25	0%	-98		1 1 1 1 1										
11286-CON-06230	Install Rockwool with standing seam system installation (Deg 1)	6	23-Jul-25	29-Jul-25	0%	-98	_	1 1 1			:				:			
11286-CON-06240	Install Fall arrest system installation (Deg 1)	6	24-Jul-25	30-Jul-25	0%			1 1 1			:							
11286-CON-06250	Install external aluminium roof cladding (Deg 2)	12	31-Jul-25	13-Aug-25	0%			1 1 1			:				:			
11286-CON-06260	Install external glazing panel to wall (Deg 2)	16	31-Jul-25	18-Aug-25	0%													
11286-CON-06270	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	12	31-Jul-25	13-Aug-25	0%	_												
11286-CON-06280	Install external aluminium cladding & louvre to Entrance Façade (Deg 2)	11	31-Jul-25	12-Aug-25	0%	_	-1:	1										
11286-CON-06290	Approach Lobby Complete Weathertigh & ready for ABWF / E&M Works	0		13-Aug-25	0%		-11											
Approach Lobby	- External Works and Reinstatement Works	154	02-May-25	04-Nov-25		43	- :	1 1 1										
11286-CON-06300	Construct (7.8m x 4.2m) U/G Manhole (1-no), After RC wall complete (Cycle 1)	28	02-May-25	05-Jun-25	0%													
11286-CON-06310	Construct (7.8m x 4.2m) U/G Manhole (1-no) (Cycle 2)	17	06-Jun-25	25-Jun-25	0%	42	-	: : :			:							
11286-CON-06320	Construct External Storm Manhloes (5-nos)	25	26-Jun-25	25-Jul-25	0%			: : :			:				:			
11286-CON-06330	Install U/G drainage/sewage pipeworks connections to Lobby & backfill	28	26-Jul-25	27-Aug-25		42		: : :			:				:			
11200-0014-00330	Install 0/0 drainage/servage pipervoires connections to Lobby & backill	20	20-0UI-20	21-Muy-23	070	42	_Li	:	<u> </u>		i							

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(24 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

1996-200-200-200-200-200-200-200-200-200-20	vity ID	Activity Name	Dur.	Start	Finish	Activity %			May 2024			June 2024				Jı	uly 2024				August 2	024	
1994-00-1-0-0-0-0-0-0-0-0-0-0-0-0-0-0-0-0-0						Complete		— <u> </u> -	28 05 12 19 26	0	12	09	16 23		30	07	14	21	28	04	11	18	2
Approach Loby - SEMT Words		1 1 1 1			· ·			_;															
Agronative Calabay Section Applies Calabay Calab				•		0%		_ :						:					:				
According to see April (Discharder, Description) 12 May 13 According to the Protein State 1 According to the P	Approach Lobby -	ABWF Works	177	14-Aug-25	18-Mar-26		-66							:					:				
Prof. 1	Approach Lobby	/Elect Equipt Room - ABWF Works	100	14-Aug-25	11-Dec-25		11							:									
Description Comparison Performance P	11286-CON-06370		12	14-Aug-25	27-Aug-25	0%	-98												1				
1928-00-1948-00 Sett Case (From reciting SWAFF Printing SwaFF	11286-CON-06380	Elect Equipt Room - Floor waterproofing (Deg 1)	13	28-Aug-25	11-Sep-25	0%	-98							<u>i</u>					<u>_</u>				
March Marc	11286-CON-06390	Elect Equipt Room - Floor Screeding (Deg 1)	6	12-Sep-25	18-Sep-25	0%	-98																
Approach Lobely Concease Level - Califor Motors 10	11286-CON-06400	Elect Equipt Room - Ceiling & Wall Painting (Deg 2)	10	27-Nov-25	08-Dec-25	0%	11																
1938-CON MARIA Concessed and Cell grapher from markshort (Clie 1) 12 24-lay 25 27-lay 24 09 40 1978-CON MARIA Concessed and Cell graph from markshort (Clie 1) 12 24-lay 25 16-lay 25 09 40 1978-CON MARIA Concessed and Cell graph from markshort (Clie 1) 14 11-lay 26 78-lay 26 09 40 1978-CON MARIA Concessed and Cell graph from markshort (Clie 1) 14 17-lay 26 78-lay 26 09 40 40 1978-CON MARIA Concessed and Cell graph from from markshort (Clie 1) 18 18 18 18 18 18 18	11286-CON-06410	Elect Equipt Room - Install Door Panels (Deg 3)	3	09-Dec-25	11-Dec-25	0%	11																
1928 CON 60-90 Consus earl - Cellary set- from trendstand (Pen 1) 1 12 2 2 Aug 25 10-5pc 25 07 67 67 1128 CON 60-90 Consus earl - Cellary set- from trendstand (Pen 1) 1 14 17-5pc 25 25-5pc 25 07 67 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 15-0a 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 15-0a 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 1128 CON 60-90 Consus earl - Cellary set (Pen 1) 14 17-5pc 25 07 69 67 6	Approach Lobby	/ Concourse Level - ABWF Works	125	14-Aug-25	13-Jan-26		-14							:					:				
1928 CON 1948 Convacue serve - Float acreating (Dig 1) 14 17-94/25 28-96/25 094 47 17-98/25 19-98 17-98 19-98	11286-CON-06420	Concourse Level - Ceiling support frame installation (Deg 1)	12	14-Aug-25	27-Aug-25	0%	-98																
1728-0-COM-9580 Concurse used - Very labellating (Page 1) 44 27-589-28 55-0-28 50-0-28 79 49 1728-0-COM-9580 Concurse used - Very labellating (Page 1) 52 27-589-28 55-0-28 50-0-28 79 49 1728-0-COM-9580 Concurse used - Very labellating (Page 2) 47-589-28 50-0-28 50-0-28 79 49 1728-0-COM-9580 Concurse used - Very labellating (Page 2) 48 70-1-28 79 79 79 79 79 79 79 7	11286-CON-06430	Concourse Level - Ceiling sub-frame installation (Deg 1)	12	28-Aug-25	10-Sep-25	0%	-98							:									
1/28/CDM/4080 Concurse Level - Centry fewer Femeral mentalence (Decig 2) 12 22-00-25 13-00-25	11286-CON-06440	Concourse Level - Floor screeding (Deg 1)	14	11-Sep-25	26-Sep-25	0%	-67							:					:				
1206 CON ART Concurse Level - Val fractes includible Resor Test / Auri Cadeling 12 06 Dec 25 95 Dec 25 95 Dec 25 96 Dec 25 97 Dec 25 98 Dec 25	11286-CON-06450	Concourse Level - Wall plastering (Deg 1)	14	27-Sep-25	15-Oct-25	0%	-67							:									
Clorg 27 12 12 12 12 12 12 12	11286-CON-06460	Concourse Level - Ceiling Panel / Finishes installation (Deg 2)	12	22-Nov-25	05-Dec-25	0%	-98																
1/28/CD/A0500 Concurse Lovel - External Sifting vertex (Dg 3)	11286-CON-06470		12	06-Dec-25	19-Dec-25	0%	-98																
1/285-CON-05500 Concourse Level*-Picture & Filting works (Leg 3) 6 07-Jan-258 13-Jan-256 0% 48 Approach Lobby (Statinase - ARMY Works 77 14-Jan-258 13-Jan-256 0% 48 Approach Lobby (Statinase - ARMY Works 77 14-Jan-258 13-Jan-256 0% 48 Approach Lobby (Statinase - ARMY Works 77 14-Jan-258 13-Jan-258 0% 48 Approach Lobby (Statinase - Picture) works on it shirt (Leg 2) 6 03-Jan-258 0.5 4-Jan-258 13-Jan-258 0% 48 Approach Lobby (Statinase - Picture) works on it shirt (Leg 2) 6 03-Jan-258 0.5 4-Jan-258 0% 48 Approach Lobby (Statinase - Celling support time resistation (Leg 1) 15 19-Jan-252 0.5 5-Sep-25 0% 48 Approach Lobby (Statinase - Celling sub-forms resistation (Leg 1) 16 19-Jan-252 0.5 5-Sep-25 0% 48 Approach Lobby (Statinase - Celling sub-forms resistation (Leg 1) 17 7 14-Jan-258 10-Sep-25 0% 48 Approach Lobby (Statinase - Celling sub-forms resistation (Leg 1) 17 7 14-Jan-258 10-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 17 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 17 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 17 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 18 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filterine Institution (Leg 2) 19 25-Sep-25 0% 48 Approach Lobby (Statinase - Celling Pinel Filteri		, ,	12	20-Dec-25	06-Jan-26	0%	-98												1				
1728-CD/006500 Approach Lobby / Startoses - Vehicle products (Deg. 3) 6 07 - Jan. 28 07 48 48-Jugs 20 48-J		, , ,	6	07-Jan-26	13-Jan-26	0%	-14							:					:				
Approach Lobby / Salinzasa - ABVF FV/oris Table CON-10850 Approach Lobby / Salinzasa - Violenge of the Salin	11286-CON-06500	Concourse Level - Fixtures & Fitting works (Deg 3)	6	07-Jan-26	13-Jan-26	0%	-14	_															
1128-CON-10500 Approach Lobby / Silencase - Perint growth to it shaft (Dag 2)			6	07-Jan-26	13-Jan-26	0%	-98																
excision pt (Deg 1) Approach Lobby Starcase - Partining works to lif sharift (Deg 2) 6 30-July 25 05-Sep-25 0% -98	Approach Lobby	/ Staircase - ABWF Works	177	14-Aug-25	18-Mar-26		-66																
11286-CON-06560 Approach Lobby / Shartase - Ceiling support fame installation (Deg 1) 16 9-Aug 25 05-Sep-25 0% 98 11286-CON-06560 Approach Lobby / Shartase - Incharge for Friendria (Deg 1) 7 06-Sep-25 0% 98 11286-CON-065670 Approach Lobby / Shartase - Incharge for Friendria (Deg 1) 7 06-Sep-25 0% 98 11286-CON-065670 Approach Lobby / Shartase - Floor screening (Deg 1) 14 14 17-Sep-25 09-04-025 0% 98 11286-CON-065670 Approach Lobby / Shartase - Floor screening (Deg 1) 14 14 17-Sep-25 09-04-025 0% 98 11286-CON-065670 Approach Lobby / Shartase - Plant (Printless installation (Deg 2) 12 23-Sep-25 14-Oct-25 0% 98 Estallation (Deg 1) 1286-CON-06560 Approach Lobby / Shartase - Plant (Printless installation (Deg 2) 12 23-Sep-25 09-Jan-26 0% 98 11286-CON-06560 Approach Lobby / Shartase - Plant (Printless installation (Deg 2) 12 06-Feb-26 04-Mar-26 0% 98 11286-CON-06560 Approach Lobby / Shartase - Door pare installation (Deg 2) 20 06-Feb-26 04-Mar-26 0% 98 11286-CON-06600 Approach Lobby / Shartase - Door pare installation (Deg 3) 12 05-Mar-26 0% 98 11286-CON-06600 Approach Lobby / Shartase - Door pare installation (Deg 3) 12 05-Mar-26 0% 98 11286-CON-06600 Approach Lobby / Shartase - Plant (Deg 3) 12 05-Mar-26 0% 98 10-Mar-26 0% 98 11286-CON-06600 Approach Lobby / Shartase - Plant (Deg 3) 12 05-Mar-26 0% 98 10-Mar-26 0% 98 10-Mar-2	11286-CON-06520		14	14-Aug-25	29-Aug-25	0%	-98												:				
11/286-CON-06560 Approach Lotby / Starcase - Celing sub-frame restalistion (Deg 1) 16 27-Aug-25 16-Sep-25 0% -98 11/286-CON-06560 Approach Lotby / Starcase - Intelligent Description (Deg 1) 1 17-Sep-25 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Evolution (Deg 2) 1 17-Sep-25 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Viola (Description (Deg 2) 12 29-Sep-25 14-Oct-25 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Viola (Description (Deg 2) 12 29-Sep-25 14-Oct-25 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Viola (Description (Deg 2) 12 29-Sep-25 08-Jan-28 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Viola (Deg 2) 12 05-Mer-26 08-Jan-28 0% -98 11/286-CON-06580 Approach Lotby / Starcase - Prior (Insther Installation (Deg 2) 12 05-Mer-26 18-Mer-26 0% -96 11/286-CON-06580 Approach Lotby / Starcase - Prior (Deg 3) 12 05-Mer-26 18-Mer-26 0% -96 11/286-CON-06580 Approach Lotby / Starcase - Prior (Deg 3) 12 05-Mer-26 18-Mer-26 0% -96 11/286-CON-06580 Approach Lotby / Starcase - Prior (Deg 3) 12 05-Mer-26 18-Mer-26 0% -96 11/286-CON-06580 Approach Lotby / Starcase - Prior (Deg 3) 12 05-Mer-26 18-Mer-26 0% -96 18-Mer-26 0% -96 11/286-CON-06580 Approach Lotby / Starcase - Prior (Deg 3) 12 05-Mer-26 18-Mer-26 0% -96 18-Me	11286-CON-06530	Approach Lobby / Staircase - Painting works to lift shaft (Deg 2)	6	30-Aug-25	05-Sep-25	0%	-98																
11286-CON-0560 Approach Lobby Shaircase - Install Post for Handral (Pog. 1) 1	11286-CON-06540	Approach Lobby / Staircase - Ceiling support frame installation (Deg 1)	16	19-Aug-25	05-Sep-25	0%	-98												1				
11286-CON-06500 Approach Lobby / Slaticase - Poor screeding (Pag 1) 14 17-Sap-25 03-Ook-25 0% -98 11286-CON-06500 Approach Lobby / Slaticase - Ceiling Planel / Fishes installation (Deg 2) 12 23-Dec-26 0% -98 11286-CON-06500 Approach Lobby / Slaticase - Ceiling Planel / Fishes installation (Mosiac Ties / Alum 24 09-Jan-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 2) 12 05-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Floor finishes histallation (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Hourse & Fitting works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slaticase - Signage works (Deg 3) 12 05-Min-26 18-Min-26 0% -96 11286-CON-06500 Approach Lobby / Slatic	11286-CON-06550	Approach Lobby / Staircase - Ceiling sub-frame installation (Deg 1)	18	27-Aug-25	16-Sep-25	0%	-98							:					:				
11286-CON-06590 Approach Lobby / Staircase - Vial plastering, Then give access to E&M 12 29-Sep-25 14-Ozt-25 0% -98	11286-CON-06560	Approach Lobby / Staircase - Install Post for Handrail (Deg 1)	7	09-Sep-25	16-Sep-25	0%	-98																
Ecialator (Deg 1) 11286-CON-06509 Approach Lobby/ Staircase - Celling Panel / Finishes installation (Deg 2) 11286-CON-06500 Approach Lobby/ Staircase - Wall finish installation (Mosiac Ties / Alum David Control Con	11286-CON-06570	Approach Lobby / Staircase - Floor screeding (Deg 1)	14	17-Sep-25	03-Oct-25	0%	-98							:					:				
11286-CON-06600 Approach Lotby / Staircase - Walf finish instalation (Mosiac Ties / Aum	11286-CON-06580	Escalator (Deg 1)	12	29-Sep-25	14-Oct-25	0%	-98							:					:				
Caiddings Ceig 2	11286-CON-06590	Approach Lobby / Staircase - Ceiling Panel / Finishes installation (Deg 2)	12	23-Dec-25	08-Jan-26	0%	-66							:					:				
11286-CON-06620 Approach Lobby / Staircase - Door panel installation (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06630 Approach Lobby / Staircase - Fatting works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06640 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 18-Mar-26 0% -66 11286-COR-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 18-Mar-26 0% -6	11286-CON-06600	, , ,	24	09-Jan-26	05-Feb-26	0%	-66												1				
11286-CON-06630 Approach Lobby / Staircase - Fixtures & Fitting works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06640 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-MOB-07340 Implement TTMS Entrance C at Pak Tai Street 448 25-Jun-23A 24-Jan-26 141 1286-MOB-07350 Mobilisation of Plant and Site Establishment 0 26-Jun-23A 25-Jul-23A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Sep-23) 0 22-Sep-23A 30-Sep-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 30-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 30-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 30-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 30-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 30-Oct-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 31-Oct-24A 31-Jan-24A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Jan-24A 31-Jan-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 002-Jan-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 002-Jan-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 002-Jan-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 002-Jan-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentat				06-Feb-26	04-Mar-26																		
11286-CON-06650 Approach Lobby / Staircase - Handrail Installation (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66		., , , ,		-										:									
11286-CON-06650 Approach Lobby / Staircase - Signage works (Deg 3) 12 05-Mar-26 18-Mar-26 0% -66 Cost Centre D: Entrance C at Pak Tai Street 448 23-Jun-23A 24-Jan-26 141 Site Clearance & Mobilization & Establishment 466 26-Jun-23A 22-Dec-25 26 11286-MOB-07340 Implement TTMS Entrance C at Pak Tai Street 0 26-Jun-23A 25-Jul-23A 100% 11286-MOB-07350 Mobilisation of Plant and Site Establishment 0 26-Jun-23A 31-Aug-23A 100% 11286-MOB-073700 Instrumentation Monitoring (EntC, Sep-23) 0 22-Sep-23A 30-Sep-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Oct-23) 0 0 10-Oct-23A 31-Oct-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Oct-23) 0 0 10-Dec-23A 30-Nov-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Oct-23) 0 0 10-Dec-23A 30-Nov-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Oct-23) 0 0 10-Dec-23A 30-Dec-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Oct-23) 0 0 10-Dec-23A 30-Dec-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Dec-23) 0 0 10-Dec-23A 31-Jan-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Dec-23) 0 0 10-Dec-23A 31-Dec-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Dec-23) 0 0 10-Dec-23A 31-Dec-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Dec-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Feb-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-23A 30-Pec-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Ner-24) 0 0 10-Pec-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentat														:					:				
Site Clearance & Mobilization & Establishment 468 26-Jun-23A 22-Dec-25 28 11286-MOB-07340 Implement TTMS Entrance C at Pak Tai Street 0 26-Jun-23A 22-Dec-25 28 11286-MOB-07350 Install Instrumentation 0 20-Jul-23A 25-Jul-23A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Oct-23A 00-Oct-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-24) 0 01-Oct-24A 00-Oct-24A 00-O		, , ,												:					:				
Site Clearance & Mobilization & Establishment 466 26-Jun-23A 22-Dec-25 26 11286-MOB-07340 Implement TTMS Entrance C at Pak Tai Street 0 26-Jun-23A 25-Jul-23 A 100% 11286-MOB-07350 Mobilisation of Plant and Site Establishment 0 26-Jul-23A 31-Aug-23 A 100% 11286-MOB-07360 Install Instrumentation 0 20-Jul-23A 25-Oct-23A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Sep-23) 0 22-Sep-23A 30-Sep-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Nov-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Nov-23) 0 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100%			12			0%	-66							:									
11286-MOB-07370 Instrumentation Monitoring (EntC, Dec-23) 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Dec-23) 0 02-Apr-24A 31-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Dec-23) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Dec-23) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Dec-23) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Feb-24) 0 02-Apr-24A 31-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Feb-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370 Instrumentation Monitoring (Ent	Cost Centre D: Ent	trance C at Pak Tai Street	448	23-Jun-23 A	24-Jan-26		141																
11286-MOB-07350 Mobilisation of Plant and Site Establishment 0 26-Jul-23A 31-Aug-23A 100% 11286-MOB-07360 Install Instrumentation 0 20-Jul-23A 25-Oct-23A 100% 11286-MOB-07370 Instrumentation Monitoring (EntC, Sep-23) 0 22-Sep-23A 30-Sep-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Nov-23) 0 01-Nov-23A 30-Nov-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24A 31-Jan-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100% 100	Site Clearance & N	Mobilization & Establishment	466	26-Jun-23 A	22-Dec-25		26																
11286-MOB-07360 Install Instrumentation	11286-MOB-07340	Implement TTMS Entrance C at Pak Tai Street	0	26-Jun-23 A	25-Jul-23 A	100%																	
11286-MOB-07370 Instrumentation Monitoring (EntC, Sep-23) 0 22-Sep-23A 30-Sep-23A 100% 11286-MOB-07370a Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23A 31-Oct-23A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Nov-23) 0 01-Nov-23A 30-Nov-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24A 31-Jan-24A 100% 11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100%	11286-MOB-07350	Mobilisation of Plant and Site Establishment	0	26-Jul-23 A	31-Aug-23 A	100%								:									
11286-MOB-07370a Instrumentation Monitoring (EntC, Oct-23) 0 01-Oct-23 A 31-Oct-23 A 100% 11286-MOB-07370b Instrumentation Monitoring (EntC, Nov-23) 0 01-Nov-23 A 30-Nov-23 A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23 A 30-Dec-23 A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24 A 31-Jan-24 A 100% 11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24 A 29-Feb-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100% 100% 100% 100% 100% 100% 100% 10	11286-MOB-07360	Install Instrumentation	0	20-Jul-23 A	25-Oct-23 A	100%																	
11286-MOB-07370b Instrumentation Monitoring (EntC, Nov-23) 0 01-Nov-23A 30-Nov-23A 100% 11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23A 30-Dec-23A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24A 31-Jan-24A 100% 11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24A 29-Feb-24A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24A 30-Apr-24A 100%	11286-MOB-07370	Instrumentation Monitoring (EntC, Sep-23)	0	22-Sep-23 A	30-Sep-23 A	100%																	
11286-MOB-07370c Instrumentation Monitoring (EntC, Dec-23) 0 01-Dec-23 A 30-Dec-23 A 100% 11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24 A 31-Jan-24 A 100% 11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24 A 29-Feb-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100%		Instrumentation Monitoring (EntC, Oct-23)	0	01-Oct-23 A	31-Oct-23 A	100%																	
11286-MOB-07370d Instrumentation Monitoring (EntC, Jan-24) 0 02-Jan-24 A 31-Jan-24 A 100% 11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24 A 29-Feb-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100%	11286-MOB-07370b	Instrumentation Monitoring (EntC, Nov-23)	0	01-Nov-23 A	30-Nov-23 A	100%								:					:				
11286-MOB-07370e Instrumentation Monitoring (EntC, Feb-24) 0 01-Feb-24 A 29-Feb-24 A 100% 11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100%	11286-MOB-07370c	Instrumentation Monitoring (EntC, Dec-23)	0	01-Dec-23 A	30-Dec-23 A	100%								:					:				
11286-MOB-07370f Instrumentation Monitoring (EntC, Mar-24) 0 02-Apr-24 A 30-Apr-24 A 100%	11286-MOB-07370d	Instrumentation Monitoring (EntC, Jan-24)	0	02-Jan-24 A	31-Jan-24 A	100%								:					:				
Date Povicion Chacked A	11286-MOB-07370e	Instrumentation Monitoring (EntC, Feb-24)	0	01-Feb-24 A	29-Feb-24 A	100%																	
Date Revision Checked A	11286-MOB-07370f	Instrumentation Monitoring (EntC, Mar-24)	0	02-Apr-24 A	30-Apr-24 A	100%																	
	◆ Milestone			_				_					Da	te			Rev	vision			Checked	A	pprov


Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 May 2024)

(25 of 35)

Date	Revision	Checked	Approved
I-May-24	11286 3 months rolling programme		



◆ Milestone
Overall Summary Bar
Sub-Summary Bar
Critical Bar
Non-Critical Bar
Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(26 of 35)

Date	Revision	Checked	Approved
31-May-24	11286 3 months rolling programme		

tivity ID	Activity Name	Dur.	Start	Finish	Activity %		May 2024	June 2024	July 2024	August 2024	
					Complete		28 05 12 19 26	02 09 16 23	30 07 14 21 28		18 25
11286-CON-07463	Construct Socket H-Piles (4nos)(2d/pile/rig)(Cycle 1b - Drilling to founding level)	8	14-Jun-24	22-Jun-24	0%	-80	: : : : :	Construct	Socket H-Piles (4nos)(2d/pile/rig)(Cycle 1b - Drillin	,	
11286-CON-07465	Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (4nos) (2.5d/pile) (Ave depth=56m) (Cycle 2a)	10	26-Jun-24	08-Jul-24	0%	-86			Construct Socket H-pile for Entrance	C & Pier 4 at Pak Tai St	reet (4nos)
11286-CON-07466	Construct Socket H-Piles (4nos)(2d/pile/rig)(Cycle 2a - Drilling to founding level)	8	26-Jun-24	05-Jul-24	0%	-82			Construct Socket H-Piles (4nos)(2d/pile/ri	g)(Cycle 2a - Drilling to	founding lev
11286-CON-07467	Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (4nos) (2.5d/pile) (Ave depth=56m) (Cycle 2b)	10	09-Jul-24	19-Jul-24	0%	-86			Construct Socket H-p	lle for Entrance C & Pie	er 4 at Pak T
11286-CON-07468	Construct Socket H-Piles (4nos)(2d/pile/rig)(Cycle 2b - Drilling to founding level)	8	09-Jul-24	17-Jul-24	0%	-84			Construct Socket H-Piles	(4nos)(2d/pile/rig)(Cyd	cle 2b - Drillir
11286-CON-07470	H-pile load test at Pak Tai Street	7	27-Aug-24	02-Sep-24	0%	-105					
	(10 days) for the last pile installation and grouting works (EntC)	10	20-Jul-24	29-Jul-24	0%				(10 day	s) for the last pile install	lation and g
	Pile strengthening (allow 28d) (EntC)	28	30-Jul-24	26-Aug-24	0%	-105					P
11286-CON-07473	Entrance C Socket-H Pile strength report	7	27-Aug-24	02-Sep-24	0%	-91			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
11286-CON-07474	Submission of BA14 and Selection of Loading test by BD (EntC)	14	13-Aug-24	26-Aug-24	0%	-105			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		S
11286-CON-07475	H-pile load test Report Prepare and Submit	14	03-Sep-24	16-Sep-24	0%	-105	1:		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
11286-CON-07840	BA14 acknowledgement	7	17-Sep-24	23-Sep-24	0%	-105	†		;;;;;;;		
Pile Cap		87	08-Jan-24 A	18-Nov-24		-79	;				
	Preparation Work for Pumping test and Report (EntC)	14	25-Jul-24	07-Aug-24	0%	-72			1	Preparation Work	र for Pumpi
	Pumping test and Report (EntC)	14	08-Aug-24	21-Aug-24	0%		- !		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	·	■ Pumping
	Construct Sheet Pile wall & Grouting at Pak Tai Street (Total 90mLx16mH) (1.6mLx16mH/day/rig) (Cycle 1)	0	08-Jan-24 A		100%						
11286-CON-07481	Construct Sheet Pile wall & Grouting at Pak Tai Street (Total 90mLx16mH) (1.6mLx16mH/day/rig) (Cycle 2)	0	22-Jan-24 A	23-Apr-24 A	100%						
11286-CON-07482	Construct Sheet Pile wall & Grouting at Pak Tai Street (Total 90mLx16mH) (1.6mLx16mH/day/rig) (Cycle 3)	0	12-Mar-24 A	31-Mar-24 A	100%						
11286-CON-07483	Construct Sheet Pile wall & Grouting at Pak Tai Street (Total 90mLx16mH) (1.6mLx16mH/day/rig) (Cycle 4)	0	01-Apr-24 A	17-Apr-24 A	100%						
11286-CON-07490	Excavation & install Struts at Pak Tai Street (Soft=500m3) (300m3/rig/d) (1-rig)+1 layer Strut, 12d/layer)	14	24-Sep-24	10-Oct-24	0%	-88					
11286-CON-07500	Construct Lift Pit (1-no) @ GL C17 / X4	14	12-Oct-24	28-Oct-24	0%	-88	1				
		25	12-Oct-24	09-Nov-24	0%		†				
	Construct Pile Cap for Abutment Wall (Including Escalator Pit) (14d/bay) (2bays)	28	17-Oct-24	18-Nov-24	0%						
Entrance C - Supe	erstructure (RC Works)	72	19-Nov-24	26-Feb-25		-26					
	utment Wall for Pier # 4	41	19-Nov-24	13-Jan-25		5	i		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
	Construct Abutment Wall (Ht=7.10m) (2-pour) (12d/pour) for Pier 4	24	19-Nov-24	16-Dec-24	Λ%	-88					
	Pier 4 - Curing Period (1-month)	28	17-Dec-24			-106	 				
	Install Bearing Plate for P4 + Curing for Grouting	14	17-Dec-24	30-Dec-24		21					
	trance C Stairs to Bridge Deck @ (Elev +5.45 to +11.400mPl	56	17-Dec-24	26-Feb-25	0 70	-88	i i		1		
_	Construct RC Walls @ GLC20-C19 / X3-X4 (4-bays) (6d/bay)				00/						
	(2-workfront)	12	17-Dec-24	02-Jan-25		-88					
	Construct RC Walls @ GLC19-C18 / X3-X4 (4-bays) (6d/bay) (2-workfront)	12	03-Jan-25	16-Jan-25		-88					
11286-CON-07570	Construct RC Walls @ GLC18-C17 / X3-X4 (4-bays) (6d/bay) (2-workfront)	12	17-Jan-25	03-Feb-25	0%	-88					
11286-CON-07580	Construct Stair @ GLC19-C20 / X3-X4 (2-bays) (10d/flight) (2-workfront)	20	04-Feb-25	26-Feb-25	0%	-88					
11286-CON-07590	Construct RC stub wall & slab @ Elev +5.29mPD, GLC17-C18 / X3-X4 (1-bay) /(1-workfront)	12	13-Feb-25	26-Feb-25	0%	-88					
Entrance C - Supe	erstructure (Steelworks)	53	27-Feb-25	06-May-25		-88					
11286-CON-07600	Erect Steel frame (Bottom Level) @ GL C17-C19 / X3-X4 (Elev +9.00mPD)	16	27-Feb-25	17-Mar-25	0%	-88					
11286-CON-07610	Erect Steelworks From G/F to Bridge Deck Roof @ Elev +6.650 to +15.52mPD	24	10-Mar-25	07-Apr-25	0%	-88					
11286-CON-07620	Install Metal Bondek at Bridge Deck Level	6	08-Apr-25	14-Apr-25	0%	-88	1				
	,		,						· · · · · · · · · · · · · · · · · · ·		
◆ Milestone	MTR 11286 Pedestrian L	ink (Connecti	ing Pak	Tai Str	agt a	nd Suna Wona Toi Sta	tion Date	Revision	Checked	Approve
									144:100:0 magazita a nallina a magazita a		

Overall Summary Bar
Sub-Summary Bar
Critical Bar
Non-Critical Bar
Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(27 of 35)

Date	Revision	Checked	Approved
I-May-24	11286 3 months rolling programme		

ivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	May 2024	June 2024	July 2024	August 2024
					Complete	Float	28 05 12 19 26	02 09 16 23	30 07 14 21	28 04 11 18 2
11286-CON-07630	Construct 300 Thk Bridgedeck Slab	14	15-Apr-25	06-May-25	0%	-88				
Entrance C - Exter	nal Claddings (Roof & Walls)	60	07-May-25	17-Jul-25		-88				
11286-CON-07640	Waterproofing, gutter installation and drainage system to roof (Deg 1)	7	07-May-25	14-May-25	0%	-88				:
11286-CON-07650	Install Rockwool with standing seam system installation (Deg 1)	12	15-May-25	28-May-25	0%	-88				
11286-CON-07660	Install Fall arrest system installation (Deg 1)	6	29-May-25	05-Jun-25	0%	-88	1 1 1		1 1 1	1 1 1 1
11286-CON-07670	Install external aluminium roof cladding (Deg 2)	14	06-Jun-25	21-Jun-25	0%	-67	1 1 1		1	1 1 1
11286-CON-07680	Install external glazing panel to wall & grouting (Deg 2)	14	06-Jun-25	21-Jun-25	0%	-88	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
11286-CON-07690	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	14	23-Jun-25	09-Jul-25	0%	-81	1 1 1			
11286-CON-07700	Install external aluminium cladding & louvre to Entrance Façade (Deg 2)	21	23-Jun-25	17-Jul-25	0%	-88				
	Entrance C - Complete Weathertigh & ready for ABWF / E&M Works	0		17-Jul-25	0%					
Entrance C - ABW		218	07-May-25	24-Jan-26		-24	E			
_	y Area - ABWF Works	120	07-May-25	25-Sep-25		74				
					00/					
	Entrance C / Lobby Lvl - Painting works to Lift Shaft (Deg 2)	6	07-May-25	13-May-25		-16			<u></u>	
	Entrance C / Lobby LvI - Ceiling support frame installation (Deg 1)	8	07-May-25	15-May-25	0%					
	Entrance C / Lobby Lvl - Shutter Support Frame Installation (Deg 1)	8	07-May-25	15-May-25	0%					:
	Entrance C / Lobby LvI - Ceiling sub-frame installation (Deg 1)	10	16-May-25	27-May-25	0%					
11286-CON-07760	Entrance C / Lobby Lvl - Post for Handrail & Balustrade Installation (Deg 1)	4	28-May-25	02-Jun-25	0%	104				
11286-CON-07770	Entrance C / Lobby Lvl - Floor screeding (Deg 1)	6	03-Jun-25	09-Jun-25	0%	104	1			: : :
		7	-			104			: :	:
	Entrance C / Lobby Lvl - Shutters Installation (Deg 1)		10-Jun-25	17-Jun-25	0%		1 1 1			: : :
	Entrance C / Lobby Lvl - Wall plastering (Deg 1)	7	18-Jun-25	25-Jun-25	0%		: :			: : :
	Entrance C / Lobby LvI - Ceiling Finishes installation (Deg 2)	12	01-Aug-25	14-Aug-25	0%	74				: :
	Entrance C / Lobby LvI - Wall finishes installation (Deg 2)	12	15-Aug-25	28-Aug-25	0%					
	Entrance C / Lobby LvI - Floor finishes installation (Deg 2)	12	29-Aug-25	11-Sep-25	0%					
	Entrance C / Lobby Lvl - Door panel installation (Deg 3)	6	12-Sep-25	18-Sep-25	0%	74				: :
	Entrance C / Lobby Lvl - Fixtures & Fitting works (Deg 3)	6	19-Sep-25	25-Sep-25	0%		1 1 1		1	1 1 1
	Entrance C / Lobby Lvl - Signage works (Deg 3)	6	12-Sep-25	18-Sep-25	0%	80				
	case & Bridge Deck - ABWF Works	158	18-Jul-25	24-Jan-26		-24	1		1 1 1	; ; ;
11286-CON-07870	Staircase & Bridge Deck Lvl - Waterproofing & protective screeding to escalator pit (Deg 1)	14	18-Jul-25	02-Aug-25	0%	-88			! ! !	
11286-CON-07880	Staircase & Bridge Deck Lvl - Ceiling support frame installation (Deg 1)	18	04-Aug-25	23-Aug-25	0%	-88	: :		1	1
11286-CON-07890	Staircase & Bridge Deck Lvl - Ceiling sub-frame installation (Deg 1)	18	14-Aug-25	03-Sep-25	0%	-88	: :			: : :
11286-CON-07900	Staircase & Bridge Deck Lvl - Install Post for Handrail (Deg 1)	7	27-Aug-25	03-Sep-25	0%	-88				
11286-CON-07910	Staircase & Bridge Deck Lvl - Floor screeding (Deg 1)	18	04-Sep-25	24-Sep-25	0%	-88	1 1 1			: :
11286-CON-07920	Staircase & Bridge Deck Lvl - Wall plastering & Give access to E&M Escalator (Deg 1)	14	12-Sep-25	27-Sep-25	0%	-88				
11286-CON-07930	Staircase & Bridge Deck Lvl - Ceiling Panel / Finishes installation (Deg 2)	6	10-Nov-25	15-Nov-25	0%	-24				
11286-CON-07940	Staircase & Bridge Deck Lvl - Wall finishes installation (Mosiac Tiles / Alum Claddings) (Deg 2)	12	17-Nov-25	29-Nov-25	0%	-24			1 1 1 1 1	
11286-CON-07950	Staircase & Bridge Deck Lvl - Floor finishes installation (Deg 2)	12	01-Dec-25	13-Dec-25	0%	-24	1 1 1		: :	: : :
11286-CON-07960	Staircase & Bridge Deck Lvl - Door panel installation (Deg 3)	12	15-Dec-25	30-Dec-25	0%	-15	1 1 1		: :	: : :
11286-CON-07970	Staircase & Bridge Deck Lvl - Handrail Installation (Deg 3)	9	15-Dec-25	24-Dec-25	0%	-24	1 1 1			: : :
11286-CON-07980	Staircase & Bridge Deck Lvl - Fixtures & Fitting works, Signage works (Deg 3)	12	31-Dec-25	14-Jan-26	0%	-15				
11286-CON-07990	Entrance C - External Drainages, Manholes, Pipeworks Connections & Reinstatement	24	27-Dec-25	24-Jan-26	0%	-24			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Cost Centre E: Mod	dification Works at SUW Concource Level	443	01-Jun-24	25-Nov-25		25		-		
	IW Concourse Level / ADIT Area (NTH)	443	01-Jun-24	25-Nov-25		-13		-		
	BA10 Submission for Commencement of Works (A&A)	7	01-Jun-24	08-Jun-24	Ω%	321		BA10 Submission for Comm	encement of Works (A&A)	; ; ;
	Obtain Railway Operator approval for breakthrough of the existing station wall	14	02-Oct-24	18-Oct-24		213				
11286-CON-08490	Construct of Hoardings Inside SUW Station & provide protection to MTRC Facilities (NTH)	12	02-Oct-24*	16-Oct-24	0%	96				
	. ,						ı	.	1	1

Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(28 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

tivity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	May 2024 28 05 12 19 26 02	June 2024 2 09 16 23	July 2024 30 07 14 21 2	August 2024	18 25
11286-CON-08500	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method (Cycle	28	29-Mar-25	07-May-25	0%		26 00 12 19 20 02	2 09 10 23	30 07 14 21 2	:0 04 11	10 23
	1)(NTH)			•	_		- -				
11286-CON-08510	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method (Cycle 2) & Make good existing wall exposure (NTH)	22	08-May-25	03-Jun-25	0%	81					
11286-CON-08530	Dismantle Temporary Hoardings Inside SUW Station, Cleaning and Handover to Client (NTH)	12	12-Nov-25	25-Nov-25	0%	-13					
Civil / ABWF Work	(S	386	03-Jun-24	17-Sep-25		81	-				
Modification for C	ivil/ ABWF Works (BOH)	265	03-Jun-24	24-Apr-25		136	· · · · · · · · · · · · · · · · · · ·			1	
11286-CON-08999	Dismantle installed ceiling panels for modification works	12	03-Jun-24	17-Jun-24	0%	36		Dismantle installe	d ceiling panels for modification works	1 1 1	
11286-CON-09000	Formation of Wall openings in BOH (Stage 1)	28	22-Jul-24*	22-Aug-24	0%	92				1	Formation
11286-CON-09001	Formation of Wall openings in BOH (Stage 2)	28	23-Aug-24	25-Sep-24	0%	92					
11286-CON-09002	Construct a wall inside ECS plant room (Stage 1)	28	03-Dec-24*	07-Jan-25	0%	193				:	
11286-CON-09003	Construct a wall inside ECS plant room (Stage 2)	28	08-Jan-25	12-Feb-25	0%	193					
11286-CON-09005	Construct staircase & concrete plinth Inside the ECS Plant Room (Stage 1)	28	22-Jul-24*	22-Aug-24	0%	36					Constru
44000 CON 00000	Construct this construct with heids the FOO New A Decree (Change O)	00	00 A 04	05 0 04	00/	20					
11286-CON-09006	Construct staircase & concrete plinth Inside the ECS Plant Room (Stage 2)	28	23-Aug-24	25-Sep-24	0%	36					
11286-CON-09007	Construct staircase & concrete plinth Inside the ECS Plant Room (Stage 3)	28	26-Sep-24	30-Oct-24	0%	36					
11286-CON-09008	Construct staircase & concrete plinth Inside the ECS Plant Room (Stage 4)	28	31-Oct-24	02-Dec-24	0%	36					
11286-CON-09009	Reinstatement of the dismantled ceiling panels	12	08-Apr-25	24-Apr-25	0%	112	-				
Modification for C	ivil/ ABWF Works (FOH)	90	04-Jun-25	17-Sep-25		81					
11286-CON-08540	Dismantle installed ceiling panels and disconnect affected E&M utilities	12	04-Jun-25	17-Jun-25	0%	81					
11286-CON-08550	Dismantle ceiling support & sub-frame at affected E&M utilities	12	18-Jun-25	02-Jul-25	0%	81					
11286-CON-08560	ABWF Works - Floor screeding (Deg 1)	8	03-Jul-25	11-Jul-25	0%	81					
11286-CON-08570	ABWF Works - Re-Install ceiling support & sub-frame at ceiling Lvl (Deg 1)	12	12-Jul-25	25-Jul-25	0%	81					
11286-CON-08580	ABWF Works - Re-Install ceiling panels / finishes at ceiling Lvl (Deg 1)	12	26-Jul-25	08-Aug-25	0%	81					
11286-CON-08590	ABWF Works - Modify wall finishes (Alum Cladding / Mosaic Tiles) (Deg 2)	14	09-Aug-25	25-Aug-25	0%	81					
11286-CON-08600	ABWF Works - Modify floor finishes installation (Deg 2)	14	26-Aug-25	10-Sep-25	0%	81	-				
11286-CON-08610	ABWF Works - Modify fixtures & fitting works (Deg 3)	6	11-Sep-25	17-Sep-25	0%	81				:	
11286-CON-08620	ABWF Works - Modify signage works (Deg 3)	6	11-Sep-25	17-Sep-25	0%	81					
Modification for B	uilding Services / E&M Works (BOH)	225	18-Jun-24	18-Mar-25		128		-			
Modification for P	Plumbing & Drainage Installation	24	03-Dec-24	02-Jan-25		165				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
	P&D - Install DN42 cleansing water pipe to UVA	24	03-Dec-24	02-Jan-25	0%	165				1	
	CS (Environmental Control System) Installation	64	28-Dec-24	17-Mar-25		129	:				
	ECS - Install 2 nos. of Smoke Exhaust Fan in Uninhabited Void Area (UVA)	20	28-Dec-24*	21-Jan-25	0%	129					
11286-CON-09011	ECS - Install 1200 x 1000 SED c/w MSFD and silencers in UVA	30	22-Jan-25	28-Feb-25	0%	129	1			: : :	
11286-CON-09012	ECS - Install 400 x 300 EAD in UVA	14	01-Mar-25	17-Mar-25		129		:		:	
	lectrical Installation	225	18-Jun-24	18-Mar-25	2.0	36		1		:	
	ELE - Divert existing cable containment & relocate equipment before	28	18-Jun-24	20-Jul-24	0%	36			ELE - Divert e	existing cable containment &	relocate equ
	formation of wall opening						_	! !		: : : :	
11286-CON-09041	ELE - Install cable containment in BOH	30	03-Dec-24	09-Jan-25	0%		4			1 1 1	
11286-CON-09042	ELE - Install cable containment from MCC Room-Fire to UVA	12	10-Jan-25	23-Jan-25	0%		4			1 1 1	
11286-CON-09043	ELE - Install lighting in UVA	11	11-Jan-25	23-Jan-25	0%	45	4			1 1 1	
11286-CON-09045	ELE - Modify existing MCB Board in LV Main Switch Room 1 (NTH)	5	03-Dec-24*	07-Dec-24	0%			: 		; ;	
11286-CON-09046	ELE - Install MCB Board in LV Main Switch Room 1 (NTH)	20	31-Dec-24	23-Jan-25	0%	36		:		: : :	
11286-CON-09047	ELE - Modify Existing MCC in MCC Room (Fire) (NTH)	15	24-Jan-25	13-Feb-25	0%			:		: : :	
11286-CON-09048	ELE - Modify Existing MCC in MCC Room (Non Fire) (NTH)	13	14-Feb-25	28-Feb-25	0%			:		:	
	ELE - Install copper tapes for BOH	15	01-Mar-25	18-Mar-25	0%			:			
Modification for (F	FS) Fire Services Installation	76	03-Dec-24	07-Mar-25		87			T 5	1 0	
Milestone	MTR 11286 Pedestrian L	_ink (Connect	ing Pak ⁻	Tai Stre	et a	nd Sung Wong Toi Statio	Date 31-May-24	Revision 11286 3 months rolling programme	Checked	Approved
Overall Summ	nary Bar I			_			•	31-1VIAy-24	11200 0 Months folling programme		
Sub-Summary	y Bar 3 Months	Ko	Ilina	Prog	ıram	m	2 (DD: 31 May 2024)		1		
Critical Bar			·3	9	,		2 (22:0: may 2027)				
Non-Critical B	ar			(20 of 25	`				1		
Actual Level o	of Effort			(29 of 35)				<u> </u>		
22.310											

Activity ID Activity Name	Dur.	Start	Finish	Activity %	Total	May 2024	June 2024	July 2024	August 2024
				Complete	Float	28 05 12 19 26	02 09 16 23	30 07 14 21 28	04 11 18 25
11286-CON-09060 FS - Disconnect and remove existing FHR/FE and break glass in UVA	20	03-Dec-24	27-Dec-24	0%	87				
11286-CON-09061 FS - Install FHR/FE and break glass in UVA	20	03-Dec-24	27-Dec-24	0%	87				
11286-CON-09062 FS - Install DN150 SPR & FS pipes from ECS Plant Room to UVA	20	28-Dec-24	21-Jan-25	0%	87				
11286-CON-09063 FS - Install sprinkler pipe from ECS Plant Room to UVA	18	22-Jan-25	14-Feb-25	0%	87				1
11286-CON-09064 FS - Install sprinkler heads in UVA	18	15-Feb-25	07-Mar-25	0%	87				
Modification for Building Services / E&M Works (FOH)	141	17-Oct-24	07-Apr-25		112				
Modification for Environmental Control System (ECS) Installation	13	22-Oct-24	05-Nov-24		217				
11286-CON-09017 ECS - Install 600 x 400 SAD in FOH (NTH)	2	22-Oct-24	23-Oct-24	0%	228				
11286-CON-09018 ECS - Diverted Existing RAD / SED in FOH (NTH)	13	22-Oct-24	05-Nov-24	0%	217				
11286-CON-09019 ECS - Install 400 x 300 EAD in FOH (NTH)	13	22-Oct-24	05-Nov-24	0%	217				
11286-CON-09020 ECS - Install 1200 x 1000 SED in FOH (NTH)	13	22-Oct-24	05-Nov-24	0%	217				:
Modification for Plumbing & Drainage Installation	24	03-Jan-25	03-Feb-25		165				
11286-CON-09032 P&D - Install DN42 cleansing water pipe at FOH (NTH)	24	03-Jan-25	03-Feb-25	0%	165				
Modification for Electrical Installation	70	11-Jan-25	07-Apr-25		36				
11286-CON-09044 ELE - Install cable containment in FOH (NTH)	50	24-Jan-25	26-Mar-25	0%	45				
11286-CON-09050 ELE - Install copper tapes for FOH (NTH)	16	19-Mar-25	07-Apr-25	0%	36				
11286-CON-09051 ELE - Modify Existing cable containment for FOH (NTH) (Stage 1)	28	11-Jan-25	15-Feb-25	0%	66				
11286-CON-09052 ELE - Modify Existing cable containment for FOH (NTH) (Stage 2)	12	17-Feb-25	01-Mar-25	0%					
Modification for Fire Services (FS) Installation	14	08-Mar-25	24-Mar-25	070	87				
11286-CON-09066 FS - Install DN 150 SPR & FS pipe at FOH	14	08-Mar-25	24-Mar-25	0%					
Consession 4	10	17-Oct-24	28-Oct-24	070	96				
			17-Oct-24	0%					
· ·	1	17-Oct-24			96				
11286-CON-09014 ECS - Divert existing SED & smoke extraction grille at H/L of Concession 4	1	17-Oct-24	17-Oct-24	0%	90				i
11286-CON-09015 ECS - Install 400 x 300 EAD at H/L of Concession 4	1	18-Oct-24	18-Oct-24	0%	96				
11286-CON-09016 ECS - Install 1200 x 1000 SED c/w MSFD at H/L of Concession 4	3	18-Oct-24	21-Oct-24	0%	96				
11286-CON-09031 P&D - Install DN42 cleansing water pipe at H/L of Concession 4	1	22-Oct-24	22-Oct-24	0%	96				
11286-CON-09053 ELE - Install Cable Containment at H/L of Concession 4	3	25-Oct-24	28-Oct-24	0%	96				
11286-CON-09065 FS - Install DN150 SPR & FS pipe through H/L of Concession 4	2	23-Oct-24	24-Oct-24	0%	96				
Cost Centre F: Building Services / E&M Works	190	28-May-25	13-Jan-26		-1				
Approach Lobby - Building Services / E&M Works	125	14-Aug-25	13-Jan-26		-27				i
Electrical Equipment Rooms - Building Services / E&M Works	62	12-Sep-25	26-Nov-25		11				,
Plumbing & Drainage Installation	18	19-Sep-25	11-Oct-25		-9			: : :	
11286-CON-06670 Elec Equipt Room - (P&D) AC makeup water system	18	19-Sep-25	11-Oct-25	0%	-9			1 1 1 1	
ECS (Environmental Control System) Installation	56	19-Sep-25			-41			: : :	
11286-CON-06660 Elec Equipt Room - (ECS) FC Units, ductworks and pipework (Deg 1)	18	19-Sep-25	11-Oct-25	0%				1 1 1	
11286-CON-06680 Elec Equipt Room - (ECS) MCC Panel (Deg 2)	12	30-Oct-25	12-Nov-25	0%				;	
11286-CON-06690 Elec Equipt Room - (ECS) Cabling and equipments (Deg 2)	14	13-Oct-25	28-Oct-25	0%					
11286-CON-06700 Elec Equipt Room - (ECS) Termination & connection (Deg 3)	12	13-Nov-25	26-Nov-25	0%				!	
Electrical Installation (From Exising SUW Station to E&M Equipt. Room)	43	19-Sep-25	11-Nov-25		-98			: : :	
11286-CON-06710 Elec Equipt Room - (Elect) Electrical cable trunking installation(Deg 1)	13	19-Sep-25	04-Oct-25	0%					
11286-CON-06720 Elec Equipt Room - (Elect) Electrical MCCB & MCB Boards (Deg 1)	16	19-Sep-25	09-Oct-25	0%	-89				
11286-CON-06730 Elec Equipt Room - (Elect) Connect Electrical wiring, termination & test (Deg 2)	12	06-Oct-25	20-Oct-25	0%					1
11286-CON-06735 Elec Equipt Room - (Elect) Electrical Internal cabling (Deg 2)	12	21-Oct-25	04-Nov-25	N%	-98				•
11286-CON-06740 Elec Equipt Room - (Elect) Electrical lighting & Other Equipments (Deg 2)	12	21-Oct-25	04-Nov-25	0%					
11286-CON-06760 Elec Equipt Room - (Elect) On-Site Test of Switchboard (Deg 3)	6	05-Nov-25	11-Nov-25	0%	-98				
11286-CON-06770 Elec Equipt Room - (Elect) Ready for POWER-ON DATE	0		11-Nov-25	0%	-98			J	,
(FS) Fire Services Installation	54	12-Sep-25	17-Nov-25		-52				
11286-CON-06780 Elec Equipt Room - FS Install conduit (Deg 1)	12	12-Sep-25	25-Sep-25	0%	-52				
11286-CON-06790 Elec Equipt Room - FS Main pipeworks & containment (Deg 1)	15	26-Sep-25	15-Oct-25	0%	-52				
♦ Milestone MTD 11286 Dodostrian I	in le C					ad Cupa Wana Tai Cta	Date	Revision	Checked Approved

Overall Summary Bar
Sub-Summary Bar
Critical Bar
Non-Critical Bar
Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(30 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		
·			

ivity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	May 2024	10 00	1 00	June 2024	22	30 0	July 2024		28 04	August 2024	
11286-CON-06800	Elec Equipt Room - FS Sub-main pipeworks (Deg 2)	14	16-Oct-25	01-Nov-25	0%		28 05 12	19 26	02	09 16	23	30 07	7 14	21	20 04	11	18 25
	Elec Equipt Room - FS Wiring (Deg 2)	7	03-Nov-25	10-Nov-25	0%		¦ 										
	Elec Equipt Room - FS Termination & connection (Deg 3)	6	11-Nov-25	17-Nov-25	0%												
ELV Installation	Elec Equiper (orini - 1 o Terrimination & Connection (oreg o)	44	12-Sep-25	05-Nov-25	070	29											
	Elec Equipt Room - ELV Cable Laying (Deg 1)	14	12-Sep-25	27-Sep-25	0%												
	Elec Equipt Room - ELV Equipment Installation (Deg 2)	18	29-Sep-25	21-Oct-25	0%												
	Elec Equipt Room - ELV Cable Termination & Cable Test (Deg 3)	12	22-Oct-25	05-Nov-25	0%		: :										
	Concourse Level - Building Services / E&M Works	120	14-Aug-25	07-Jan-26	070	-93											
Plumbing & Drainage		26	11-Sep-25	13-Oct-25		-41											
	Approach Concourse Level - (P&D) Cleansing water supply system (Deg 1)	26	11-Sep-25	13-Oct-25	0%	-41											
ECS (Environmental	Control System) Installation	64	11-Sep-25	27-Nov-25		-91	: : :										
11286-CON-06920	Approach Concourse Level - (ECS) FC Units, ductworks & pipework (Deg 1)	28	11-Sep-25	15-Oct-25	0%	-91	J										
11286-CON-06930	Approach Concourse Level - (ECS) Cabling and equipments (Deg 2)	24	03-Oct-25	01-Nov-25	0%	-91											
11286-CON-06940	Approach Concourse Level - (ECS) MCC Panel (Deg 2)	14	03-Nov-25	18-Nov-25	0%	-91	1										
11286-CON-06950	Approach Concourse Level - (ECS) Termination & connection (Deg 3)	8	19-Nov-25	27-Nov-25	0%	-91	1 1 1										
Electrical Installation		57	11-Sep-25	19-Nov-25		-96	1 1 1										
11286-CON-06960	Approach Concourse Level - Cable trunking installation	21	11-Sep-25	06-Oct-25	0%	-96	:										
11286-CON-06965	Approach Concourse Level - Electrical wiring works, connection	18	08-Oct-25	28-Oct-25	0%	-96	:								:		
11286-CON-06970	Approach Concourse Level - Lighting and small power	14	24-Oct-25	10-Nov-25	0%	-96	:								:		
11286-CON-06980	Approach Concourse Level - Emergency call bell system and Speakers	8	11-Nov-25	19-Nov-25	0%	-96	1 1 1 1 1 1										
(FS) Fire Services Ins	stallation	59	11-Sep-25	21-Nov-25		-98	: : :										
	Approach Concourse Level - FS Install conduit (Deg 1)	24	11-Sep-25	10-Oct-25	0%	-98											
	Approach Concourse Level - FS Main pipeworks & containment (Deg 1)	24	11-Sep-25	10-Oct-25	0%	-98											
	Approach Concourse Level - FS Sub-main pipeworks (Deg 2)	18	11-Oct-25	01-Nov-25	0%	-98											
	Approach Concourse Level - FS Wiring (Deg 2)	11	03-Nov-25	14-Nov-25	0%	-98											
	Approach Concourse Level - FS Termination & connection (Deg 3)	6	15-Nov-25	21-Nov-25	0%	-98	; ; {										
ELV Installation		44	11-Sep-25	04-Nov-25		-83	:								:		
	Approach Concourse Level - ELV Cable Laying (Deg 1)	14	11-Sep-25	26-Sep-25	0%		:								:		
	Approach Concourse Level - ELV Equipment Installation (Deg 2)	18	27-Sep-25	20-Oct-25	0%												
	Approach Concourse Level - ELV Cable Termination & Cable Test (Deg 3)	12	21-Oct-25	04-Nov-25	0%	-83	1 1 1 1 1 1 1										
E&M Lift Installation		120	14-Aug-25	07-Jan-26		-93	! ! !										
	Lift Installation and Testing (1-no.)	28	14-Aug-25	15-Sep-25	0%	-93											
	Lift Installation and Testing (1-no.)	28	16-Sep-25	20-Oct-25	0%												
	Lift Installation and Testing (1-no.)	28	21-Oct-25	22-Nov-25	0%												
	Lift Installation and Testing (1-no.)	6	24-Nov-25	29-Nov-25	0%		: : :										
11286-CON-07090		30	01-Dec-25	07-Jan-26	0%	-93	: !										
	and Staircase - Building Services / E&M Works	96	17-Sep-25	13-Jan-26		-82	: : :								:		
Plumbing & Drainage		26	17-Sep-25	18-Oct-25		-12	:										
	Lobby & Staircase - (P&D) Cleansing water supply system (Deg 1)	26	17-Sep-25	18-Oct-25	0%		: :								:		
	Control System) Installation	74	17-Sep-25	15-Dec-25		-60	: : :								:		
	Lobby & Staircase - (ECS) FC Units, ductworks & pipework (Deg 1)	28	17-Sep-25	21-Oct-25	0%		: : :										
	Lobby & Staircase - (ECS) Cabling and equipments (Deg 2)	24	22-Oct-25	19-Nov-25	0%		1 1 1										
	Lobby & Staircase - (ECS) MCC Panel (Deg 2)	14	20-Nov-25	05-Dec-25	0%		1 1 1										
	Lobby & Staircase - (ECS) Termination & connection (Deg 3)	8	06-Dec-25	15-Dec-25	0%		1 1 1								:		
Electrical Installation		80	17-Sep-25	22-Dec-25		-82	: : :								:		
	Lobby & Staircase - Cable trunking installation (Deg 1)	24	17-Sep-25	16-Oct-25	0%		: : :										
	Lobby & Staircase - Electrical wiring works, connection (Deg 2)	20	17-Oct-25	10-Nov-25	0%		:										
			27 Nov 25	12-Dec-25	0%	-82			E .								
11286-CON-07210	Lobby & Staircase - Lighting and small power (Deg 3)	14	27-Nov-25														
11286-CON-07210	Lobby & Staircase - Emergency call bell system and Speakers (Deg 3)	14 8 60	13-Dec-25 17-Sep-25	22-Dec-25 28-Nov-25	0%		: : : :										

Overall Summary Bar
Sub-Summary Bar
Critical Bar
Non-Critical Bar
Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(31 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID Activity Name		Dur.	Start	Finish	Activity %	Total		May 2024		June 2	2024		July	y 2024			Au	gust 2024	
					Complete	Float	28	8 05 12 19	26	02 09	16 23	30	07	14	21	28 04	1	11	18 25
11286-CON-07230 Lobby & Staircase - FS Insta	all conduit (Deg 1)	24	17-Sep-25	16-Oct-25	0%	-62													
11286-CON-07240 Lobby & Staircase - FS Mair	n pipeworks & containment (Deg 1)	24	17-Sep-25	16-Oct-25	0%	-62						:							
11286-CON-07250 Lobby & Staircase - FS Sub-	-main pipeworks (Deg 2)	18	17-Oct-25	07-Nov-25	0%	-62						:				:			
11286-CON-07260 Lobby & Staircase - FS Wirir	ng (Deg 2)	12	08-Nov-25	21-Nov-25	0%	-62						:				:			
11286-CON-07270 Lobby & Staircase - FS Tern	nination & connection (Deg 3)	6	22-Nov-25	28-Nov-25	0%	-62						:				:			
ELV Installation		45	17-Sep-25	11-Nov-25		-31						:							
11286-CON-07280 Lobby & Staircase - ELV Ca	ble Laying (Deg 1)	15	17-Sep-25	04-Oct-25	0%	-31	Ti												
11286-CON-07290 Lobby & Staircase - ELV Equ	uipment Installation (Deg 2)	18	06-Oct-25	27-Oct-25	0%	-31	1					1							
11286-CON-07300 Lobby & Staircase - ELV Ca	ble Termination & Cable Test (Deg 3)	12	28-Oct-25	11-Nov-25	0%	-31	1:					:							
E&M Escalator Installation and Fitout Works		74	15-Oct-25	13-Jan-26		-98						:				:			
11286-CON-07320 Escalator Installation (2-nos)		50	15-Oct-25	12-Dec-25	0%	-98	1					:				:			
11286-CON-07330 Cladding Installation		18	13-Dec-25	06-Jan-26	0%	-98	7												
11286-CON-07340 Escalator Testing		6	07-Jan-26	13-Jan-26	0%	-98	1												
Entrance C - Building Services / E&M Wo	orks	180	28-May-25	31-Dec-25		9						:							
Entrance C / Lobby Area - Building Service		162	28-May-25	08-Dec-25		-51													
Plumbing & Drainage Installation		26	28-May-25	27-Jun-25		63						1							
11286-CON-08040 Entrance C, Lobby Area - (P	P&D) Cleansing water supply system (Deg 1)	26	28-May-25	27-Jun-25	0%														
1.7200 OOT 000-10 Entrance O, Lobby Alea - (I	Socialising water supply system (Deg 1)	20	20 Way-20	21 Udil-20	0 70	33													
ECS (Environmental Control System) Installatio	on	60	28-May-25	07-Aug-25		51													
11286-CON-08060 Entrance C Lobby Area - (Ed		28	28-May-25	30-Jun-25	0%	51	1					:							
,,,,,,,	, , , , , , , , , , , , , , , , , , , ,	-		-								:							
11286-CON-08070 Entrance C Lobby Area - (E	CS) Cabling and equipments (Deg 2)	24	02-Jul-25	29-Jul-25	0%	51	1					:				:			
11286-CON-08080 Entrance C Lobby Area - (E	CS) MCC Panel (Deg 2)	14	14-Jul-25	29-Jul-25	0%	51	1					:				!			
11286-CON-08090 Entrance C Lobby Area - (E	CS) Termination & connection (Deg 3)	8	30-Jul-25	07-Aug-25	0%	51	7:::												
Electrical Installation		126	28-May-25	25-Oct-25		-34						:				:			
11286-CON-08100 Entrance C Lobby Area - Ca	able trunking installation	28	28-May-25	30-Jun-25	0%	32	7												
11286-CON-08105 Entrance C Lobby Area - Ele	ectrical wiring works, connections	24	17-Sep-25	16-Oct-25	0%	-34	1					1							
11286-CON-08110 Entrance C Lobby Area - Lig	ghting and small power & test	14	29-Sep-25	16-Oct-25	0%	-34	1					:							
11286-CON-08120 Entrance C Lobby Area - En	nergency call bell system and Speakers	8	17-Oct-25	25-Oct-25	0%	-34	1:-												
(FS) Fire Services Installation		60	28-May-25	07-Aug-25		-62						:							
11286-CON-08130 Entrance C Lobby Area - FS	S Install conduit (Deg 1)	24	28-May-25	25-Jun-25	0%	-62						:				:			
11286-CON-08140 Entrance C Lobby Area - FS	S Main pipeworks & containment (Deg 1)	24	28-May-25	25-Jun-25	0%	-62						:				:			
11286-CON-08150 Entrance C Lobby Area - FS	S Sub-main pipeworks (Deg 2)	18	26-Jun-25	17-Jul-25	0%	-62	1:					:				:			
11286-CON-08160 Entrance C Lobby Area - FS	S Wiring (Deg 2)	12	18-Jul-25	31-Jul-25	0%	-62	1::					:							
11286-CON-08170 Entrance C Lobby Area - FS		6	01-Aug-25	07-Aug-25	0%	-62	1					:				:			
ELV Installation		44	28-May-25	19-Jul-25		48						1 1 1							
11286-CON-08180 Entrance C Lobby Area - EL	V Cable Laying (Deg 1)	14	28-May-25	13-Jun-25	0%	48						!							
11286-CON-08190 Entrance C Lobby Area - EL	1 1 1 1	18	14-Jun-25	05-Jul-25	0%							1							
11286-CON-08200 Entrance C Lobby Area - EL	· · ·	12	07-Jul-25	19-Jul-25	0%		1:												
E&M Lift Installation and Fitout Works	(3 1)	120	18-Jul-25	08-Dec-25		-70						: : : : : : : : : : : : : : : : : : : :				:			
11286-CON-08220 Lift Installation and Testing (1	1-no.)	28	18-Jul-25	19-Aug-25	0%							:				:			
11286-CON-08222 Lift Installation and Testing (1	·	28	20-Aug-25	20-Sep-25	0%		1					:				:			
11286-CON-08224 Lift Installation and Testing (1	,	28	22-Sep-25	25-Oct-25	0%		1					:				:			
11286-CON-08226 Lift Installation and Testing (1	,	6	27-Oct-25	03-Nov-25	0%		1:												
11286-CON-08230 Lift Fitout Works	,	30	04-Nov-25	08-Dec-25		-70	1					1							
Entrance C Staircase & Bridge Deck - Bui	ilding Services / E&M Works	97	04-Sep-25	31-Dec-25		9						1							
ECS (Environmental Control System) Installatio		60	04-Sep-25	15-Nov-25		-32													
11286-CON-08300 Staircase & Bridge Deck Lvl		28	04-Sep-25	08-Oct-25	0%														
1)	(, realise, addition a piperroin (beg	_0	0 . Cop 20	00 00 20	0 70	32													
11286-CON-08310 Staircase & Bridge Deck Lvl	- (ECS) Cabling and equipments (Deg 2)	20	09-Oct-25	01-Nov-25	0%	-32	† !												
11286-CON-08320 Staircase & Bridge Deck Lvl		14	21-Oct-25	06-Nov-25	0%	-32	1					:							
11286-CON-08330 Staircase & Bridge Deck Lvl	1 - 1	8	07-Nov-25	15-Nov-25	0%		1					:				:			
Electrical Installation		80	04-Sep-25	09-Dec-25		-71						:				:			
			•				-		-			!				-!			

◆ Milestone

Overall Summary Bar

Sub-Summary Bar

Critical Bar

Non-Critical Bar

Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(32 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Company Comp	Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		May 2024		June 2024		July 2024			August 2024	
1985/COADCASS Section & Religion for 1 for Perstanding south control from 1 for						Complete	Float	28	28 05 12 19 26	02	09 16 23	30 (7 14	21 2	8 04	11 1	8 25
110.00.CCC 150.00.CCC 150.00.CCCC 150.00.CCC 15	11286-CON-08340	Staircase & Bridge Deck Lvl - Cable trunking installation	28	04-Sep-25	08-Oct-25	0%	-71								:		
1986/COLAMON Characteristation 1986	11286-CON-08345	Staircase & Bridge Deck Lvl - Electrical wiring works, connection	20	09-Oct-25	01-Nov-25	0%	-71					,			1		
1985 1985	11286-CON-08350	Staircase & Bridge Deck Lvl - Lighting and small power & test	14	14-Nov-25	29-Nov-25	0%	-71	1:				:			:		
1158COV-1950 Obligation & Shipp, the ALL of Flaming-received contern of Day 1 0.69+26 0.50+26 0.5	11286-CON-08360	Staircase & Bridge Deck Lvl - Emergency call bell system and Speakers	8	01-Dec-25	09-Dec-25	0%	-71	7							:		
1158COV-1950 Obligation & Shipp, the ALL of Flaming-received contern of Day 1 0.69+26 0.50+26 0.5															1		
1196/COL-64/00 Sharces & Reging Doct id - 78 May appeared A contemporary (ling 1) 34 OS-0-25 Col-0-25 Col-0-	(FS) Fire Services In	stallation	60	04-Sep-25	15-Nov-25		-51										
1138.COR.00.000 Streens & Large Desce Life 1-95 by (Bog 2) 19 20.00-20 19 51 1138.COR.00.000 Streens & Reging Desce Life 1-95 by (Bog 2) 12 20.00-20 19 51 1138.COR.00.000 Streens & Reging Desce Life 1-95 by (Bog 2) 16 20.00-20 19 10 1138.COR.00.000 Streens & Reging Desce Life 1-95 by (Bog 2) 18 20.00-20 19 10 1138.COR.00.000 Streens & Reging Desce Life 1-95 by (Bog 2) 19 20.00-20 10 1138.COR.0000 Streens & Reging Desce Life 1-95 by (Bog 2) 19 20.00-20 10 1138.COR.0000 Streens & Reging Desce Life 1-95 by (Bog 2) 10 20.00-20 10 1138.COR.0000 Streens & Reging Desce Life 1-95 by (Bog 2) 10 20.00-20 10 1138.COR.0000 Streens & Reging Desce Life 1-95 by (Bog 2) 10 20.00-20 10 1138.COR.00000 Streens & Reging Desce Life 1-95 by (Bog 2) 10 20.00-20 10 1138.COR.00000 Carabit * Trades of Carabit	11286-CON-08370	Staircase & Bridge Deck Lvl - FS Install conduit (Deg 1)	24	04-Sep-25	02-Oct-25	0%	-51					<u> </u>			i !		
1136/COM/GRAD Sharean & Single Deck of 1-9 Wing (Deg 2) 12 25-02/33 Collaborary 10 10 Collaborary 10 Collab	11286-CON-08380	Staircase & Bridge Deck Lvl - FS Main pipeworks & containment (Deg 1)	24	04-Sep-25	02-Oct-25	0%	-51										
1186/COM 6440 Sarces & Broge Deck Lis F3 Emmertanis & commercing 0 0 10 New 26 5 New 26 5 State 1	11286-CON-08390	Staircase & Bridge Deck Lvl - FS Sub-main pipeworks (Deg 2)	18	03-Oct-25	24-Oct-25	0%	-51										
El Humalistion 1/10	11286-CON-08400	Staircase & Bridge Deck Lvl - FS Wiring (Deg 2)	12	25-Oct-25	08-Nov-25	0%	-51								:		
11/08/COM-MARKA attrace & Faring Does 14. 4.14 Cashe Large (Deg 1) 14 04-Sep-20 106-Sep-20 106-S	11286-CON-08410	Staircase & Bridge Deck Lvl - FS Termination & connection (Deg 3)	6	10-Nov-25	15-Nov-25	0%	-51								:		
1138 OCN 0850 Source & Bodge Deck J. H. EV Chepterent Insubstant Op 2 10 20 Sep 25 11 Oct 25 0% 2	ELV Installation		44	04-Sep-25	27-Oct-25		62								:		
Trigot CON Mode Bureauer & A Grego Deck List. EVA Chat Terror (Deg 9) 12 14-Os.25 27-Os.25 0% 62	11286-CON-08420	Staircase & Bridge Deck Lvl - ELV Cable Laying (Deg 1)	14	04-Sep-25	19-Sep-25	0%	-2										
EAM Escalator installation and Flouri Works	11286-CON-08430	Staircase & Bridge Deck Lvl - ELV Equipment Installation (Deg 2)	18	20-Sep-25	13-Oct-25	0%	-2					1 1 1			:		
1128 CON 0460 Cacabar Instalaton (2-ros) 50 30 Sep 25 25 20 New 25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 24-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 0 Ne	11286-CON-08440	Staircase & Bridge Deck Lvl - ELV Cable Termination & Cable Test (Deg 3)	12	14-Oct-25	27-Oct-25	0%	62					1			1		
1128 CON 0460 Cacabar Instalaton (2-ros) 50 30 Sep 25 25 20 New 25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 24-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 1128 CON 04870 Cacabar Instalaton 20 23-00-25 0 New 38 0 Ne																	
1128 CON 04870 Cade by metablished 20 25 Nov 25 20 Nov 2				•													
11285-CON-08460 Exabitor Feeling 6 25-06-25 31-06-25 0 43		, ,		•				1				: : :					
Control Centro S. Miscellaneous Works		-													: :		
Removal of Existing Covered Walkway (PP2) & Temporary Road Crossing 48 28 May 26 22 Jul 26 43			6	23-Dec-25		0%	-88	_ :							:		
1786-CON48960	Cost Centre G: Mis	scellaneous Works	48	26-May-26	22-Jul-26		-43								:		
11286-CON-08500 Demiliation Foliating Corners Walkway / Hoardings & Temp Road 20 22-Jun-28 22-Juh-28 0% 43	Removal of Existing	ng Covered Walkway (FP2) & Temporary Road Crossing	48	26-May-26	22-Jul-26		-43					:			:		
11286-CON-08650 Demotition of Esizing Covered Walway / Hoardings & Temp Road 20 20-Jun-26 22-Jul-26 05s 43			28	26-May-26	27-Jun-26	0%	-43	- 1				:			:		
TESTING and COMMISSIONING												:			: : : : : : : : : : : : : : : : : : : :		
TESTING and COMMISSIONING	11286-CON-08950		20	29-Jun-26	22-Jul-26	0%	-43	7							!		
Integrated Testing and Commissioning								_ :				1			1		
11286-8TC-08960 Integrated Testing and Commissioning (INS Related) 12 14-Jan-26 25-Jan-26 0% 121	TESTING and COM	IMISSIONING	604	29-Sep-24	25-May-26		-121					!					
11286-8TC-08970 Integrated Testing and Commissioning (RS Related) 12 14-Jan-26 25-Jan-26 0% 121	Integrated Testing	and Commissioning	15	11-Jan-26	25-Jan-26		-1					1					
11288-FT-C09970 Integrated Testing and Commissioning (Non-FS Related) 12		-	12	14-Jan-26	25-Jan-26	0%	-121					1					
11286-STA-09890 WSD : Submit to WSD Form WWO 046 Part I & II submission 12 29-Sep-24 0% -36 11286-STA-09800 WSD Preparation for Form WWO 046 Part I & II submission 12 11-0-0ct-24 0% -36 11286-STA-09800 WSD Preparation for Form WWO 046 Part I & II submission 12 11-0-0ct-24 0% -36 11286-STA-09800 WSD : Weting Form WWO 046 Part I & II by WSD 28 23-0-0ct-24 19-Nov-24 0% -36 11286-STA-09800 WSD : Weting Form WWO 046 Part I & II by WSD 28 20-0ct-24 19-Nov-24 0% -36 11286-STA-09800 WSD : Weting Form WWO 046 Part I & II by WSD 19 18-Dec-25 0% -36 11286-STA-09800 WSD : Weting Form WWO 046 Part I & II by WSD 28 00-Jan-25 02-Feb-25 0% -36 11286-STA-09800 WSD : WSD : Weting Form WWO 046 Part I & II by WSD 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	11286-#TC-08970	Integrated Testing and Commissioning (Non-FS Related)	12	11-Jan-26	22-Jan-26	0%	2	1									
11286-STA-09990 WSD : Submit to WSD Form WWO 046 Part I & II submission 12 29-Sep-24 0% -36 11286-STA-09900 WSD Preparation for Form WWO 046 Part I & II submission 12 11-0-04:24 0% -36 11286-STA-09900 WSD Preparation for Form WWO 046 Part I & II submission 12 11-0-04:24 22-04:24 0% -36 11286-STA-09900 WSD : Vetting Form WWO 046 Part I & II by WSD 28 23-04:24 19-Nov-24 0% -36 11286-STA-09020 WSD : Vetting Form WWO 046 Part I & II by WSD 28 22-04:24 19-Nov-24 0% -36 11286-STA-09020 WSD : Vetting Form WWO 046 Part I & II by WSD 19 18-0-e024 05-Jan-25 0% -36 11286-STA-09000 WSD : Vetting Form WWO 046 Part I & II by WSD 28 06-Jan-25 0% -36 11286-STA-09000 WSD : Vetting Form WWO 046 Part I & II by WSD 0 0 0 0-2-Feb-25 0% -36 11286-STA-09000 WSD : Suader form WWO 046 Part I & II by WSD 0 0 0 0-2-Feb-25 0% -36 11286-STA-09000 WSD : Suader form WWO 046 Part I & II by WSD 0 0 0 0-2-Feb-25 0% -36 11286-STA-09000 WSD : Prepare for 1st amendment for Plumbing Plan 12 03-Man-25 14-Man-25 0% -36 11286-STA-09000 WSD : Submit to WSD ist amendment for Plumbing Plan 0 0 14-Man-25 0% -36 11286-STA-09000 WSD : Submit to WSD ist amendment for Plumbing Plan 0 0 14-Man-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09100 WSD : Pepare for final mendment for	WWO46 Part I to F	Part III Submission & Approval	275	29-Sep-24	30-Jun-25		-36										
11286-STA-09890 WSD -Preparation for Form WWO 046 Part I & II submission 12 29-Sep-24 10-Od-24 0% - 36 11286-STA-09900 WSD -Preparation for Form WWO 046 Part I & II submission 12 11-Od-24 22-Od-24 0% - 36 11286-STA-09910 WSD - Vetting Form WWO 046 Part I & II by WSD 28 20-Nov-24 17-De-24 0% - 36 11286-STA-09930 WSD - Vetting Form WWO 046 Part I & II by WSD 28 20-Nov-24 17-De-24 0% - 36 11286-STA-09930 WSD - Vetting Form WWO 046 Part I & II by WSD 28 20-Nov-24 17-De-24 0% - 36 11286-STA-09930 WSD - Vetting Form WWO 046 Part I & II by WSD 19 18-De-24 05-Jan-25 0% - 36 11286-STA-09930 WSD - Vetting Form WWO 046 Part I & II by WSD 28 06-Jan-25 02-Feb-25 0% - 36 11286-STA-09930 WSD - Vetting Form WWO 046 Part I WSD 0 03-Feb-25 0% - 36 03-Feb-25 0% - 36 11286-STA-09930 WSD - Prepara for 1st amendment for Pumbing Plan 28 03-Feb-25 0% - 36 11286-STA-09930 WSD - Prepara for 1st amendment for Pumbing Plan 12 03-Mar-25 14-Mar-25 0% - 36 11286-STA-09930 WSD - Vetting of Plumbing Plan 0 14-Mar-25 0% - 36 11286-STA-09930 WSD - Vetting of Plumbing Plan by WSD 28 15-Mar-25 14-Apr-25 0% - 36 11286-STA-09100 WSD - Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 09-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 00-May-25 0% - 36 11286-STA-09130 WSD - Prepara for Fumbing Plan by WSD 0 00-May-25 0% - 36 00-May-25 0%		• •	0	29-Sep-24		0%	-36	-							:		
11286-STA-09000 WSD : Vetting Form WWO 046 Part I & II submission 12				•	10-Oct-24			-							:		
11286-STA-09010 WSD : Vetting Form WWO 046 Part I & II by WSD 28 23-Oct-24 19-Nov-24 0% -36 11286-STA-09020 WSD : Vetting Form WWO 046 Part I & II by WSD 28 20-Nov-24 07-Dec-24 0% -36 11286-STA-09030 WSD : Vetting Form WWO 046 Part I & II by WSD 19 18-Dec-24 05-Jan-25 0% -36 11286-STA-09040 WSD : Vetting Form WWO 046 Part I & II by WSD 28 06-Jan-25 02-Feb-25 0% -36 11286-STA-09050 WSD : Issued Form WWO 046 Part III by WSD 0 02-Feb-25 0% -36 11286-STA-09050 WSD : Issued Form WWO 046 Part III by WSD 0 02-Feb-25 0% -36 11286-STA-09070 WSD : Prepare for 1st amendment for Plumbing Plan 12 03-Mar-25 14-Mar-25 0% -36 11286-STA-09090 WSD : Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09090 WSD : Vetting of Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09110 WSD : Prepare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09130 WSD : Prepare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09140 WSD : Prepare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan 12 22-May-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan 12 22-May-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan 12 22-May-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan 12 22-May-25 0% -36 11286-STA-09150 WSD : Final approval for Plumbing Plan 0 02-Mar-25 0% -36 11286-STA-09150 WSD : Final approval for Plumbing Plan 0 02-Mar-25 0% -36 11286-STA-09150 WSD : Final approval for Plumbing Plan 0 02-Mar-25 09 -36 03-Mar-25 09 -36 03-Mar-25 09 -36 03-Mar-25		·		•				-							:		
11286-STA-09020 WSD: Vetting Form WWO 046 Part I & II by WSD 28 20-Nov-24 17-Dec-24 0% -36 11286-STA-09030 WSD: Vetting Form WWO 046 Part I & II by WSD 19 18-Dec-24 05-Jan-25 0% -36 11286-STA-09040 WSD: Vetting Form WWO 046 Part I & II by WSD 28 06-Jan-25 02-Feb-25 0% -36 11286-STA-09050 WSD: Issued Form WWO 046 Part III by WSD 0 0 0.3-Feb-25 0% -36 11286-STA-09050 WSD: Perpare for 1st amendment for Plumbing Plan 28 0.3-Feb-25 02-Mar-25 0% -36 11286-STA-09070 WSD: Perpare for 1st amendment for Plumbing Plan 12 0.3-Mar-25 14-Mar-25 0% -36 11286-STA-09080 WSD: Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09000 WSD: Vetting of Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD: I st approval for Plumbing Plan 12 10-May-25 0% -36 11286-STA-09110 WSD: I st approval for Plumbing Plan 12 10-May-25 0% -36 11286-STA-09100 WSD: Perpare for final amendment for Plumbing Plan 12 10-May-25 0% -36 11286-STA-09140 WSD: Perpare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 22-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 00-May-25 0% -36 11286-STA-09130 WSD: Perpare for final amendment for Plumbing Plan 12 00-May-25 00		·						-									
11286-STA-09030 WSD : Vetting Form WWO 046 Part I & II by WSD 28		,						+				<u>.</u>			ļ		
11286-STA-09040 WSD : Vetting Form WWO 046 Part I & II by WSD 28 06-Jan-25 02-Feb-25 0% -36 11286-STA-09050 WSD : Issued Form WWO 046 Part II by WSD 0 02-Feb-25 0% -36 11286-STA-09060 WSD : Prepare for 1st amendment for Plumbing Plan 28 03-Feb-25 02-Mar-25 0% -36 11286-STA-09080 WSD : Submit to WSD 1st amendment for Plumbing Plan 12 03-Mar-25 14-Mar-25 0% -36 11286-STA-09080 WSD : Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09090 WSD : Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25	-							\exists							1		
11286-STA-09050 WSD : Issued Form WWO 046 Part III by WSD 0 02-Feb-25 0% -36 11286-STA-09060 WSD : Prepare for 1st amendment for Plumbing Plan 28 03-Feb-25 02-Mar-25 0% -36 11286-STA-09070 WSD : Prepare for 1st amendment for Plumbing Plan 12 03-Mar-25 14-Mar-25 0% -36 11286-STA-09080 WSD : Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09090 WSD : Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD : Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD : Ist approval for Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09130 WSD : Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD : Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09160 WSD : Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09160 WSD : Vetting of Plumbing Plan 0 03-Jun-25 0% -36 11286-STA-09160 WSD : Feinal approval for Plumbing Plan 0 03-Jun-25 0% -36 11286-STA-09160 WSD : Feinal approval for Plumbing Plan 0 03-Jun-25 0% -36 11286-STA-09160 WSD : Feinal approval for Plumbing Plan 0 03-Jun-25 0% -36 11286-STA-09160 WSD : Feinal approval for Plumbing Plan 0 03-Jun-25 0% -36 11286-STA-09160 WSD : Feinal approval for Plumbing Plan 0 03-Jun-25 0% -36 03-Jun-25								1				1			1		
11286-STA-09060 WSD: Prepare for 1st amendment for Plumbing Plan 28 03-Feb-25 02-Mar-25 0% -36 11286-STA-09070 WSD: Prepare for 1st amendment for Plumbing Plan 12 03-Mar-25 14-Mar-25 0% -36 11286-STA-09080 WSD: Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09080 WSD: Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD: 1st approval for Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 12-May-25 09-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 12 00-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Submit to WSD Final amendment for Plumbing Plan 0 0 02-Jun-25 0% -36 11286-STA-09160 WSD: Submit to WSD Final amendment for Plumbing Plan 0 0 03-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 03-Jun-25 0% -36 WWO-45 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 1-74								-				:			:		
11286-STA-09070 WSD: Prepare for 1st amendment for Plumbing Plan 12 03-Mar-25 14-Mar-25 0% -36 11286-STA-09080 WSD: Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09090 WSD: Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD: 1st approval for Plumbing Plan by WSD 0 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 03-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			-	03-Feb-25				-									
11286-STA-09080 WSD: Submit to WSD 1st amendment for Plumbing Plan 0 14-Mar-25 0% -36 11286-STA-09090 WSD: Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD: 1st approval for Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74												 !					
11286-STA-09090 WSD: Vetting of Plumbing Plan by WSD 28 15-Mar-25 11-Apr-25 0% -36 11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD: Sta approval for Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74		-						1							:		
11286-STA-09100 WSD: Vetting of Plumbing Plan by WSD 28 12-Apr-25 09-May-25 0% -36 11286-STA-09110 WSD: 1st approval for Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74				15-Mar-25				1				:			:		
11286-STA-09110 WSD: 1st approval for Plumbing Plan by WSD 0 09-May-25 0% -36 11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74					· ·			1							:		
11286-STA-09120 WSD: Prepare for final amendment for Plumbing Plan 12 10-May-25 21-May-25 0% -36 11286-STA-09130 WSD: Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD: Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD: Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 11286-STA-09160 WSD: Final approval for Plumbing Plan by WSD 0 7-Aug-25 11-Sep-25 -74					-			1							1		
11286-STA-09130 WSD : Prepare for final amendment for Plumbing Plan 12 22-May-25 02-Jun-25 0% -36 11286-STA-09140 WSD : Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 0% -36 11286-STA-09160 WSD : Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74			-	10-May-25	-			+				<u></u>			 		
11286-STA-09140 WSD : Submit to WSD Final amendment for Plumbing Plan 0 02-Jun-25 0% -36 11286-STA-09150 WSD : Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 0% -36 11286-STA-09160 WSD : Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74				-	-			\exists							1		
11286-STA-09150 WSD : Vetting of Plumbing Plan (Final) by WSD 28 03-Jun-25 30-Jun-25 0% -36 11286-STA-09160 WSD : Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74				, =-				\exists							1		
11286-STA-09160 WSD : Final approval for Plumbing Plan by WSD 0 30-Jun-25 0% -36 WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74		-	-	03-Jun-25				-							:		
WWO46 Part IV to Part V Submission, Inspection & Approval (FS Water) 35 07-Aug-25 11-Sep-25 -74								- :							:		
The Grant Commission, Inspection of Provinces				07-Aug-25		270		1				<u>.</u>					
11200 01/100110 WOD .1 01111 WWW 0 0701 attiv outsiniosistis (1 0) 0 1/2/100/20 0/0 -74				3 ==	·	Λ0/-		-				:			:		
	11200-017-09170	ווטדט וווויט וווויט ווויט ווויט (רט)	U		01-Aug-23	0 /0	-/4	ЦĹ.				!			1		

•	◆ Milestone
	Overall Summary Bar
_	▼ Sub-Summary Bar
	Critical Bar
	Non-Critical Bar
	 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(33 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		
·			

11286-STA-09180 11286-STA-09190 11286-STA-09200 11286-STA-09210 11286-STA-09220	WSD: WSD received Form WWO 046 Part IV & arranging for inspection (FS) WSD: WSD Inspection (FS) WSD: WWO 46 Part V Endorsement by WSD (FS)	12	08-Aug-25	19-Aug-25	Complete 0%		28 05 12	19 26	02 09 16 23	30 07 14 21 2	8 04 11 18 25
11286-STA-09190 11286-STA-09200 11286-STA-09210 11286-STA-09220	(FS) WSD: WSD Inspection (FS) WSD: WWO 46 Part V Endorsement by WSD (FS)		08-Aug-25	19-Aug-25	0%	7/					
11286-STA-09200 11286-STA-09210 11286-STA-09220	WSD: WWO 46 Part V Endorsement by WSD (FS)	^				-74					
11286-STA-09210 11286-STA-09220	· · · · · ·	6	20-Aug-25	25-Aug-25	0%	-74					1 1 1
11286-STA-09220		12	26-Aug-25	06-Sep-25	0%	-74					
<u> </u>	WSD: WSD processing Water Supply Connection Certificate (FS)	5	07-Sep-25	11-Sep-25	0%	-74					
	WSD: Issue by WSD Water Supply Connection Certificate (FS)	0		11-Sep-25	0%	-74					
WWO46 Part IV t	to Part V Submission, Inspection & Approval (Potable Wate	134	11-Sep-25	23-Jan-26		-74					
11286-STA-09230	WSD : Installation of potable water supply system (Fresh/Flush)	0		11-Sep-25	0%	-74					
11286-STA-09240	WSD: WSD received Form WWO 046 Part IV & arranging inspection (Fresh/Flush)	28	12-Sep-25	09-Oct-25	0%	-74					
11286-STA-09250	WSD: Form WWO 046 Part IV Submission (Fresh/Flush)	0		09-Oct-25	0%	-74					
11286-STA-09260	WSD: WSD Inspection w/ testing to lead (Fresh/Flush)	28	10-Oct-25	06-Nov-25	0%	-74	1:				
11286-STA-09270	WSD: Cleansing/Disinfecting Water Tanks/Piping System (Fresh/Flush)	8	07-Nov-25	14-Nov-25	0%	-74					
11286-STA-09280	WSD : Collection of Sample for Testing at Accredited Lab. (Fresh/Flush)	14	15-Nov-25	28-Nov-25	0%	-74	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				1 1 1 1 1
11286-STA-09290	WSD : Accredited Lab. Testing Report of sample to WSD (Fresh/Flush)	14	29-Nov-25	12-Dec-25	0%	-74					! ! !
11286-STA-09300	WSD: Vetting of Test report by WSD (Fresh/Flush)	14	13-Dec-25	26-Dec-25	0%	-74					
11286-STA-09310	WSD: Issue of WWO 46 Part V (Fresh/Flush)	0		26-Dec-25	0%	-74					
11286-STA-09320	WSD: WSD processing WWO1005 Water Certification (Fresh/Flush)	28	27-Dec-25	23-Jan-26	0%	-74					
11286-STA-09330	WSD: Issue by WSD WWO1005 Water Certification (Fresh/Flush)	0		23-Jan-26	0%	-74					
DSD Inspection		24	28-Aug-25	20-Sep-25		51					
11286-STA-09340	DSD : CCTV Survey on completed drainage both	6	28-Aug-25	02-Sep-25	0%	51					!
11286-STA-09350	DSD: Submit CCTV Report & Form HPB1 of completed drainage to DSD for Technical Audit	6	03-Sep-25	08-Sep-25	0%	51					1 1 1 1 1 1
11286-STA-09360	DSD : Completed Drainage System incl. TMC Inspection/Technical Audit by DSD	6	09-Sep-25	14-Sep-25	0%	51					
11286-STA-09370	DSD: Preparation of Drainage Connection Completion Memo by DSD	6	15-Sep-25	20-Sep-25	0%	51					
11286-STA-09380	DSD: Issue of Drainage Connection Completion Memo by DSD	0		20-Sep-25	0%	51					
MVAC Inspection	1	125	15-Dec-25	19-Apr-26		-115					1
11286-STA-09390	VAC : VAC Submission for Ventilation Form (314a)	0		15-Dec-25	0%	-68					
11286-STA-09400	VAC : VAC Approval Period	21	16-Dec-25	05-Jan-26	0%	-68					
11286-STA-09410	VAC : Prepare Final Amendment for VAC Submission	12	06-Jan-26	17-Jan-26	0%	-68	-				1
11286-STA-09420	VAC : Final Amendment Approval for VAC Submission	12	18-Jan-26	29-Jan-26	0%	-68					
11286-STA-09426	VAC: First FS Inspection	21	18-Mar-26	07-Apr-26	0%	-115	†			†	
11286-STA-09428	VAC: Defects rectification works and 2nd FS Inspection	12	08-Apr-26	19-Apr-26	0%	-115					
11286-STA-09430	VAC : Final Approval Obtained	0		19-Apr-26		-115					
EMSD Lift Inspec	ction	45	25-Jan-26	11-Mar-26		-121					
11286-STA-09440	EMSD : Submission of Lift Form LE5 to EMSD	0		25-Jan-26	0%	-121					1
11286-STA-09450	EMSD: EMSD received Form LE05 & arranging for Lift Inspection	6	26-Jan-26	31-Jan-26		-121	H:			<u> </u>	
11286-STA-09460	EMSD: Inspection to Lift & Escalator Installation	19	01-Feb-26	19-Feb-26		-121	1				
11286-STA-09470	EMSD: Rectify Defects and Reinspection	6	20-Feb-26	25-Feb-26		-121	1				
11286-STA-09480	EMSD: EMSD processing Lift Certificate (Form LE6)	14	26-Feb-26	11-Mar-26		-121	1				
11286-STA-09490	EMSD: Lift - Issuance of Form LE6 (Lift Certificate)	0		11-Mar-26		-121	1				
	Entrance Lobby, Entrance C and Linkbridge)	45	12-Mar-26	25-Apr-26		-121					
11286-STA-09500	FSD: Form 215/314/501 Submission	0	12-Mar-26	1	Λ%	-121	-				
11286-STA-09510	FSD: FSD received Form 215/314/501 & arranging for Inspection	6	12-Mar-26	17-Mar-26		-121	1				
11286-STA-09510	FSD: 1st FS Inspection	21	18-Mar-26	07-Apr-26		-121	1				
11286-STA-09530	FSD: Defects rectification works and 2nd FS Inspection	12	08-Apr-26	19-Apr-26		-121	1				
11286-STA-09540	FSD: Issued Fire Certificate (FS172)	6	20-Apr-26	25-Apr-26		-121				1	:
11286-STA-09550	FSD: Obtain Fire Certificate (FS172)	0	207-pi-20	25-Apr-26		-121	- :				
<u> </u>		30	26-Apr-26	25-Apr-26	0 70	-121	- !				
וו חם inspection an	nd Occupation Permit (OP)	30	20-Αμι-20	20-iviay-20		-121					1

◆ Milestone

Overall Summary Bar

Sub-Summary Bar

Critical Bar

Non-Critical Bar

Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)

(34 of 35)

Date	Revision	Checked	Approved
1-May-24	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Tota	al T		May 2	2024				Jun	e 2024				July 2024	1			August 2	024	
					Complete	Float	at 28	05	12	1	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25
11286-STA-09560	BD : Submit BA13 to BD for Inspection	6	26-Apr-26	01-May-26	0%	-121	1			-	•						:	•		•					
11286-STA-09570	BD : BD Inspection	16	02-May-26	17-May-26	0%	-121	1										:				:				
11286-STA-09580	BD : Rectify Defects and Final BD Inspection	8	18-May-26	25-May-26	0%	-121	1										:]				
11286-STA-09590	BD : Completion Certificate Issued by BD	0		25-May-26	0%	-121	1										:								
EMSD RB Inspec	tion	20	26-Apr-26	15-May-26		-111	1																		
11286-STA-09600	EMSD: Submission to EMSD for RB Inspection	14	26-Apr-26	09-May-26	0%	-111	1																		
11286-STA-09610	EMSD: RB Inspection	6	10-May-26	15-May-26	0%	-111	1																		
11286-STA-09620	EMSD: RB Approval Obtained	0		15-May-26	0%	-111	1																		
Unused Activities		362	28-Jun-23 A	04-Oct-25		228	3					_													

◆ Milestone
Overall Summary Bar
Sub-Summary Bar
Critical Bar
Non-Critical Bar
Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station 3 Months Rolling Programme (DD: 31 May 2024)


(35 of 35)

Date Revision Checked Approved 81-May-24 11286 3 months rolling programme				
31-May-24 11286 3 months rolling programme	Date	Revision	Checked	Approved
	31-May-24	11286 3 months rolling programme		




APPENDIX C PROJECT ORGANIZATION CHART AND CONTACT DETAILS

Appendix C – Organization Chart of SCL Works Contract 11286





APPENDIX D LOCATIONS OF NOISE AND DUST MONITORING STATION





APPENDIX E MONITORING SCHEDULE OF THE REPORTING MONTH AND THE NEXT MONTH

Monitoring Schedule in May 2024

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
			1-May	2-May	3-May	4-May
5-May	6-May	7-May	8-May	9-May	10-May	11- M ay
	- Noise Monitoring - 24-hour TSP				- 24-hour TSP	
12- M ay	13-May	14-May	15-May	- Noise Monitoring - 24-hour TSP	17-May	18- M ay
19-May	20-May	21-May	- Noise Monitoring - 24-hour TSP	23-May	24-May	25-M ay
26- M ay	27-May	28-May - Noise Monitoring	29-May	30-M ay	31-May	

The dates indicated in red are public holidays.

Tentative Monitoring Schedule in June 2024

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
						1-Jun
2-Jun	3-Jun - Noise Monitoring	4-Jun	5-Jun	6-Jun	7-Jun - 24-hour TSP	8-Jun
	- 24-hour TSP				- 24-110ul 10l	
9-Jun	10-Jun	11-Jun	12-Jun	- Noise Monitoring - 24-hour TSP	14-Jun	15-Jun
16-Jun	17-Jun	18-Jun	19-Jun - Noise Monitoring - 24-hour TSP	20-Jun	21-Jun	22-Jun
23-Jun	24-Jun	25-Jun - Noise Monitoring - 24-hour TSP	26-Jun	27-Jun	28-Jun - 24-hour TSP	29-J ur
30-Jun		21110411101				

The dates indicated in red are public holidays.



APPENDIX F CALIBRATION REPORTS



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

證書編號

C235237

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC23-1753)

Date of Receipt / 收件日期: 22 August 2023

Certificate No.:

Description / 儀器名稱

Precision Acoustic Calibrator

Manufacturer / 製造商

LARSON DAVIS

Model No. / 型號

CAL200

Serial No. / 編號

16878

Supplied By / 委託者

Envirotech Services Co.

Room 712, 7/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS/測試條件

Temperature / 溫度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

9 September 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Hottinger Brüel & Kjær Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

Engineer

Certified By

H C Chan

Date of Issue 簽發日期

12 September 2023

核證

Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

Website/網址: www.suncreation.com Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab(a suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

證書編號

C235237

Certificate No.:

校正證書

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement 1. of the test.

The results presented are the mean of 3 measurements at each calibration point. 2.

3. Test equipment:

Equipment ID

CL130

CL281 TST150A Description

Universal Counter

Multifunction Acoustic Calibrator

Measuring Amplifier

Certificate No.

C233799

CDK2302738 C221750

Test procedure: MA100N. 4.

5. Results:

Sound Level Accuracy 5.1

UUT	Measured Value	Mfr's Limit	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.95	± 0.2	± 0.20
114 dB 1 kHz	113.95		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value		
(kHz)	(kHz)	Limit	(Hz)		
1	1 000	1 kHz ± 1 %	± 1		

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

證書編號

C237046

Certificate No.:

校正證書

Date of Receipt / 收件日期: 15 November 2023 ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC23-2316)

Description / 儀器名稱

Sound Level Meter

Manufacturer / 製造商

Rion

Model No. / 型號

NL-52

Serial No. / 編號

00175561

Supplied By / 委託者

Envirotech Services Co.

Room 712, 7/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS/測試條件

Temperature / 温度:

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

6 December 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Hottinger Brüel & Kjær Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

- Fluke Everett Service Center, USA

Tested By 測試

CK Lo Project Engineer

Certified By 核證

Engineer

Date of Issue 簽發日期

6 December 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C237046

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

The results presented are the mean of 3 measurements at each calibration point. 3.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C230306

CL281

Multifunction Acoustic Calibrator

CDK2302738

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

Reference Sound Pressure Level 6.1.1

	UUT Setting App			Applie	d Value	UUT	IEC 61672	
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit	
(dB)	10	Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)	
30 - 130	L_{Δ}	A	Fast	94.00	1	93.2	± 1.1	

6.1.2 Linearity

-	UUT Setting				d Value	UUT
Range (dB)	Function	Frequency Weighting	RETURNATE IN THE PROPERTY OF T		Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	93.2 (Ref.)
A A A A A A A A A A A A A A A A A A A				104.00		103.3
	2			114.00		113.4

IEC 61672 Class 1 Limit: \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

· · · · · · · · · · · · · · · · · · ·	UUT Setting				d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L_A	A	Fast	94.00	1	93.2	Ref.
	A	14056	Slow			93.2	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Tel/電話: (852) 2927 2606

Website 網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C237046

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

H = 110	UUT	Setting		Appl	ied Value	UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	1		Class 1 Limit (dB)	
30 - 130	L _A	A	Fast	94.00	63 Hz	66.9	-26.2 ± 1.5	
					125 Hz	77.0	-16.1 ± 1.5	
					250 Hz	84.5	-8.6 ± 1.4	
					500 Hz	89.9	-3.2 ± 1.4	
					1 kHz	93.2	Ref.	
					2 kHz	94.4	$+1.2 \pm 1.6$	
					4 kHz	94.2	$+1.0 \pm 1.6$	
					8 kHz	92.1	-1.1 (+2.1; -3.1)	
					16 kHz	85.2	-6.6 (+3.5; -17.0)	

6.3.2 C-Weighting

		Setting		Appli	ed Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	15070150110151110		Class 1 Limit (dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	92.3	-0.8 ± 1.5
	9,410.		3		125 Hz	93.0	-0.2 ± 1.5
					250 Hz	93.2	0.0 ± 1.4
					500 Hz	93.2	0.0 ± 1.4
			9		1 kHz	93.2	Ref.
					2 kHz	93.0	-0.2 ± 1.6
					4 kHz	92.4	-0.8 ± 1.6
					8 kHz	90.2	-3.0 (+2.1; -3.1)
					16 kHz	83.3	-8.5 (+3.5; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Tel/電話: (852) 2927 2606



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C237046

證書編號

 $: \pm 0.35 \text{ dB}$

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 16651

- Mfr's Limit: IEC 61672 Class 1

94 dB : 63 Hz - 125 Hz - Uncertainties of Applied Value:

> 250 Hz - 500 Hz : \pm 0.30 dB $: \pm 0.20 \text{ dB}$ 1 kHz $: \pm 0.35 \text{ dB}$ 2 kHz - 4 kHz 8 kHz $: \pm 0.45 \text{ dB}$ 16 kHz $: \pm 0.70 \text{ dB}$

 $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 104 dB: 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB: 1 kHz

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

⁻ The uncertainties are for a confidence probability of not less than 95 %.

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location : Sky Tower
Calibrated by : K.T.Ho
Date : 27/04/2024

Sampler

Model : TE-5170 Serial Number : S/N 3958

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454

Next Calibration Date : 15 December 2024

 Slope (m)
 : 2.07544

 Intercept (b)
 : -0.03205

 Correlation Coefficient(r)
 : 0.99999

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1005 Ta(K) : 301

Resi	Resistance Plate dH [green l		Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	10.2	3.166	1.541	60	59.47
2	13 holes	7.2	2.660	1.297	52	51.54
3	10 holes	6.0	2.428	1.185	46	45.59
4	7 holes	4.4	2.079	1.017	40	39.65
5	5 holes	2.2	1.470	0.724	32	31.72

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):34.691 Intercept(b):5.603 Correlation Coefficient(r): 0.9946

Checked by: Date: 29/04/2024

Magnum Fan



APPENDIX G SUMMARY OF EVENT/ACTION PLANS

Appendix G1 – Event and Action Plan for Regular Construction Noise Monitoring

EVENT	Actio	on						
	Cont	tractor's Environmental Team	Ind	lependent Environmental Checker	En	gineer Representative (ER)	The	e Contractor
	(Con	itractor's ET)	(IE	C)				
Exceeding Action Level	2. I 0 1 3. I	Notify the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Increase the monitoring frequency to check mitigation effectiveness.	1.	Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.	1. 2. 3. 4.	Confirm receipt of notification of complaint in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures.	1. 2. 3.	Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; Implement noise mitigation proposals.
Exceeding Limit Level	2. I 1 1 3. I 1 1 4. (Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency; Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform the IEC, ER and EPD the causes and actions taken for the exceedances Assess the effectiveness of the Contractor's remedial measures and keep the IEC, ER and EPD	 1. 2. 3. 4. 	Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER, and Contractor on the potential remedial measures; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor	 2. 3. 4. 5. 	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	 1. 2. 3. 4. 5. 6. 	Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem is still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G2 – Event and Action Plan for Regular Construction Dust Monitoring

Event	Action				
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor	
	Team (Contractor's ET)	(IEC)			
Action Level					
Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase the monitoring frequency 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notifications of exceedance in writing;	 Identify reason(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods and agree them with the ER as appropriate. 	
Exceedance for two or more consecutive samples	1. Inform the IEC, Contractor and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency to daily; 5. If exceedance continues, arrange meeting with the IEC, ER and Contractor; 6. If exceedance stops, the monitoring frequency will resume normal.	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the Implementation of remedial measures. 	 Identify reasons and investigate the causes of exceedance; Submit proposals of remedial measures to the ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend the proposal as appropriate. 	

Event	Action			
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor
	Team (Contractor's ET)	(IEC)		
Limit Level				
Exceedance for one sample	 Inform the IEC, Contractor and ER; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals of remedial measures to ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep the IEC, EPD and ER informed of the results; If exceedance stops, the monitoring frequency will return to normal. 		 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate actions to avoid further exceedance; Submit proposals of remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G3 – Event and Action Plan for Landscape and Visual Impacts during the construction phase

Event	Action	Action								
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor						
	Team (Contractor's ET)	(IEC)								
Non-conformity on one occasion	 Inform the Contractor, the IEC and the ER. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Confirm receipt of notifications of nonconformity in writing. Review and agree on the remedial measures proposed by the Contractor. Supervise the implementation of remedial measures. 	 Identify reasons and investigate the non-conformity. Implement remedial measures Amend working methods and agree them with the ER as appropriate. Rectify the damage and undertake any necessary replacement. 						
Repeated Nonconformity	 Identify Reasons. Inform the Contractor, IEC and ER. Increase the inspection frequency. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, the inspection frequency return to normal (ie,. Once every two weeks) 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Notify the Contractor. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented. Supervise the implementation of remedial measures. 	Identify Reasons and						



APPENDIX H SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION

Appendix H Environmental Mitigation Implementation Status – SCL Works Contract 11286 (Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station)

Note:

- * Reference has been made to the approved SCL (TAW-HUH) EM&A Manual.
- $\sqrt{}$ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by the Contractor
- Δ Deficiency of Mitigation Measures but rectified by the Contractor
- N/A Not Applicable in Reporting Period

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
Cultural I	Heritage Imp	act					
-	Table 3.3 of Works Contract's ERR	Special attention should be paid to avoid adverse physical impact arising from the proposed works to the buildings of the School. Design proposal, method of works and choice of machinery should be targeted to minimize adverse impacts to the heritage sites. Works boundary should be set away from the historic buildings of the School as far as practical and physical barrier should be provided to fence off historic buildings from the works site of the Project.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	√
-	Table 3.3 of Works Contract's ERR	Detailed design proposal, impact assessment and precautionary measures of the footbridge (including but not limited to piling, ELS and footbridge deck construction) and entrance lobbies should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Foundation information of the historic buildings should be verified on site if needed and sufficient lateral support should be provided and dewatering (if required) should be carried out with great caution to control ground movement and change of groundwater regime during the excavation works in close vicinity to the historic	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		buildings.					
-	Table 3.3 of Works Contract's ERR	Pre- and post-construction condition survey of the historical buildings should be carried out to record their conditions. The survey reports should be submitted to AMO for record		Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Any vibration and building movement induced from the proposed works should be closely monitored to ensure no disturbance and physical damages made to the heritage sites during the course of works. Monitoring proposal for the heritage sites, including checkpoint locations, installation details, response actions for each of the Alert/ Alarm/ Action (3As) levels and frequency of monitoring should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Section 3.6 of Works Contract's ERR		Minimise archaeological impacts	Contractor	All construction sites	During foundation works of construction stage	√
	(Constructio						
S5.7	E5	Good Site Practices Impact on any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal.	Minimise ecological impacts	Contractor	All construction sites	Construction Stage	N/A
		The following good site practices should also be implemented:					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Erection of temporary geotextile silt or sediment fences/oil traps around earthmoving works to trap sediments and prevent them from entering watercourses; Avoidance of soil storage against trees or close to water bodies; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. tunnel on hill at top of slope stabilisation works; No on-site burning of waste; Store waste and refuse in appropriate receptacles. 					
Landscap	pe & Visual (Construction Phase)					
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Decorative Hoarding Erection of decorative screen in visual and landscape sensitive areas during the construction stage to screen off undesirable views of the construction site. Hoarding should be designed to be compatible with the existing urban context.	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	V
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Management of facilities on work sites To provide proper management of the on-site facilities, control the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent Visual Sensitive Receivers (VSRs).	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	V
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Aesthetic landscape and architectural treatment on Station/ Entrance/ ventilation shaft/ portal All station entrances, ventilation shafts and all aboveground structures shall be sensitively designed to ensure that suitable architectural design and the constraints.	Minimize visual & landscape impact	MTRC	Within Project Site	Construction Stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	Table 5.4 of Works Contract's ERR	All excavated area and disturbed area for temporary works utilities diversion, temporary road diversion, and pipeline works shall be reinstated to former conditions or better, to the satisfaction of the relevant Government departments.	landscape impact				
Construc	tion Dust						
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul roads in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 l/m² to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	<>
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase; Any excavated or stockpile of dusty material should be covered entirely by an impervious sheeting or sprayed with water to maintain an entirely wet surface and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile has been removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extended beyond the pedestrian barriers, 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by an impervious sheeting to ensure that the dusty materials do not leak from the vehicle;					
		Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores:					
		When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;					
		The portion of any road which leads only to construction site and is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;					
		 Surfaces where any pneumatic or power- driven drilling, cutting, polishing or other mechanical breaking operations take place should be sprayed with water or a dust 					
		 suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain an entirely wet surface 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building upward, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by an impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by an impervious sheeting or placed in an area sheltered on the top and 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor's ET	Selected representative dust monitoring station	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
EP Condition 2.18(a)	D7	Watering once every working hour for active works areas, exposed areas and paved haul roads shall be provided in Kowloon area to keep these active works areas, exposed areas and paved haul roads wet.	Minimize construction dust impact	Contractor	All construction sites	Construction stage	V
EP Condition 2.19	D8	All diesel fuelled construction plant, including marine vessels if possible, used by the contractors within the works areas of the Project shall be powered by ultra low sulphur diesel fuel.	Minimize aerial emissions of sulphur dioxide from construction plant	Contractor	All construction sites	Construction stage	V
Construct	ion Noise (Airborne)					
\$8.3.6	N1	 Implement the following good site practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the period of construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction 	Control construction airborne noise	Contractor	All construction sites	Construction stage	
S8.3.6	N2	activities. Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		construction period.					
S8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	N/A
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	V
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	Contractor All construction sites where practicable	Construction stage	N/A
S8.3.6	N6	Implement noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor's ET	Selected representative noise monitoring station	Construction stage	V
-	Section 4.5.12 of Works Contract's ERR	Noise insulating fabric (the Fabric) would be installed for PME such as vibratory hammers, drill rigs and piling rigs. The Fabric should be lapped such that there would be no opening or gaps on the joints.		Contractor	All construction sites where practicable	Construction stage	N/A
Water Qu	uality	·					
S10.7.1	W1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoffs and Site Drainage • At the start of the site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site	To minimise water quality impact from construction site runoffs and general construction activities	Contractor	All construction sites where practicable	Construction stage	*

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³/s, a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³/s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction. All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, and		measures?			
		 definitely, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means. The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage from the 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 gained during prolonged periods of inclement weather and the reduction of surface sheet flows. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal 					
		 facilities. Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debric into any draining a system. 					
		 silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Precautions should be taken at any time of year when rainstorms are likely. Actions to be taken when a rainstorm is imminent or 					

forecasted, and actions to be taken during or

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoffs during storm events, especially for areas located near steep slopes. • All vehicles and plant should be cleaned before leaving a construction site to ensure that no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. • Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. • Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. • All fuel tanks and storage areas should be provided with locks and sited in sealed areas, within bunds of a capacity equal to 110% of					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 prevent spilled fuel oils from reaching nearby water sensitive receivers. All the earth works should be conducted sequentially to limit the amount of construction runoffs generated from exposed areas during the wet season (April to September) as far as practicable. Adopt best management practices 					
S10.7.1	W2	 Tunnelling Works Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge. The wastewater with a high concentration of suspended solids should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove oil, lubricants and grease from the wastewater. Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. The slurry should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities have been completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	To minimize construction water quality impact from tunnelling works	Contractor	All tunnelling portion	Construction stage	N/A
S10.7.1	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for their	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		appropriate disposal and maintenance.					
S10.7.1	W4	appropriate disposal and maintenance. Groundwater from Contaminated Area in case contamination is found: No direct discharge of groundwater from contaminated areas is allowed. Prior to the excavation works within potentially contaminated areas, the groundwater quality should be reviewed with reference to the site investigation data in the EIA report for compliance and the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-Water). The existence of prohibited substance should be confirmed. The review results should be submitted to EPD for examination if the review results indicate that the groundwater to be generated from the excavation works would be contaminated. The contaminated groundwater should be either properly treated in compliance with the requirements of the TM-Water or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. total petroleum hydrocarbon (TPH)) to undetectable range. All treated effluent from	To minimize groundwater quality impact from contaminated area		Excavation areas where contamination is found.	Construction stage	N/A
		the wastewater treatment plant shall meet the requirements as stated in TM Water and should be discharged into the foul sewers. • If groundwater recharging wells are deployed,					
		recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-Water. The baseline groundwater quality shall be determined prior to the selection of the recharge wells. It is necessary to submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than the pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the Water Pollution Control Ordinance (WPCO) through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.					
S10.7.1	W7	 In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains. The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal 	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	√ ·

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		(Chemical Waste) (General) Regulation.					
		Construction Waste)					
S11.4.1.1		 On-site sorting of C&D (Construction and Demolition) material Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored in the designated stockpile areas avoiding delivering them to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from being ended up at concrete batching plants and turned into concrete for structural use. Details regarding control measures at source sites and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated. The traceability of delivery will be ensured via the implementation of Trip Ticket System and enforcement by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored. 	Separation of unsuitable rock from ending up at Concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	
S11.5.1	WM2	Construction and Demolition (C&D) Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;	Good site practice to minimize waste generation and recycle C&D materials as far as	Contractor	All construction sites	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Implement an enhanced Waste management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and minimize waste generation during the course of construction. Disposal of the C&D materials to any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get his approval before implementation 	practicable so as to reduce the amount for final disposal				
S11.5.1	WM3	Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used. Metal hoarding should be used to enhance the possibility of recycling. The purchase of construction materials will be carefully planned in order to avoid over ordering and wastage.	Good site practice to minimize waste generation and recycle C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	√

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.					
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. 	Minimize the production of general refuse and minimise odour, pest and litter impacts	Contractor	All construction sites	Construction stage	
S11.5.1	WM7	Chemical Waste Chemical waste as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, that is produced should	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. They should have a capacity of less than 450 litres unless the specification has been approved by the EPD. A label in English and Chinese should be displayed in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides. It should also have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest. It should have adequate ventilation and be covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre (which also offers a chemical waste collection service and can supply the necessary storage containers); or to a reuser of the waste, under 					



APPENDIX I REGULAR NOISE MONITORING RESULTS

Appendix I - Regular Noise Monitoring Results

Station NMS-CA-7 Skytower Tower 2


Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed		Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
6 May 2024	8:15	8:45	Sunny	66.5	70.0	-(b)	Crane operation	Traffic noise	27.5	0.5	NL-52 00643049	CAL200 16878
16 May 2024	8:12	8:42	Fine	66.4	70.0	-(b)	Crane operation	Traffic noise	26.3	0.5	NL-52 00643049	CAL200 16878
22 May 2024	8:16	8:46	Cloudy	67.4	70.0	-(b)	Crane operation	Traffic noise	26.6	0.5	NL-52 00643049	CAL200 16878
28 May 2024	9:06	9:36	Cloudy	74.2	70.0	72.1	Backhole, Crane operation	Traffic noise	28.2	0.3	NL-52 00643049	CAL200 16878

Remarks:

⁽a) The Measured LAeq is corrected against the corresponding Baseline Level.

⁽b) No correction was made as the measured noise levels were equal to or below the baseline noise levels.

Appendix I - Regular Noise Monitoring Results



- The presented noise level has been corrected, if the measured noise level is higher than the baseline noise level.



APPENDIX J REGULAR DUST MONITORING RESULTS


Appendix J - Construction Dust Monitoring Results

Station DMS-7 Skytower Tower 2

Start		Finish		Weather	Sampling Time	Measurement (µg/m3)	Action Level	Limit Level		
Date	Time	Date	Time		(hrs)		(µg/m3)	(µg/m3)	Observations / Remarks	Dust Meter Model / ID
6-May-24	08:21	7-May-24	08:21	Sunny	24.00	54	166.7	260	Construction, work in progress	Tisch Environmental 3958
10-May-24	08:18	11-May-24	08:18	Cloudy	24.00	35	166.7	260	Construction, work in progress	Tisch Environmental 3958
16-May-24	08:18	17-May-24	08:18	Fine	24.00	39	166.7	260	Construction, work in progress	Tisch Environmental 3958
22-May-24	08:22	23-May-24	08:22	Cloudy	24.00	59	166.7	260	Construction, work in progress	Tisch Environmental 3958
28-May-24	09:08	29-May-24	09:08	Cloudy	24.00	55	166.7	260	Construction, work in progress	Tisch Environmental 3958

Appendix J - Construction Dust Monitoring Results

Regular Construction Dust Monitoring Results DMS-7 (Skytower Tower 2)



^{*} The measurement has been updated to 24-hour TSP Level and the monitoring station has changed from Parc 22 to Skytower Tower 2 starting from 27 Oct 2023.




APPENDIX K WIND DATA FROM HONG KONG OBSERVATORY

Appendix K – Wind data obtained from the Kai Tak meteorological station from the Hong Kong Observatory

Wind Direction:






























APPENDIX L WASTE FLOW TABLE

PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION



		Actual C	Quantities of Iner	t C&D Material	Generated		Act	ual Quantities o	f Non-Inert C&D N	Material Generat	ed
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m ³)	(in '000m³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)
Jan	1.74	0	0	0	1.74	0	0	0	0	0	0
Feb	1.13	0	0	0	1.13	0	0	0	0	0	0
Mar	1.59	0	0	0	1.59	0	0	0	0	0	0
Apr	0.75	0	0	0	0.75	0	0	0	0	0	0
May	1.09	0	0	0	1.09	0	0	0	0	0	0
Jun											
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											_
Grand Total	6.3	0	0	0	6.3	0	0	0	0	0	0

		Actual C	Quantities of Iner	t C&D Material	Generated	Actual Quantities of Non-Inert C&D Material Generated					
Year	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)
2023	2.28	0	0	0	2.28	0	0	0	0	0	0
2024	6.3	0	0	0	6.3	0	0	0	0	0	0
2025											
2026		_						-		_	

Note: (1) Metal, paper & platic were collected by recycler

- (2) Plastic refer to plastic bottles / containers, plastic sheets / foam from packaging
- (3) Use the conversion factor, density of general refues (0.75 tonne / m3), soft inert C&D materials (2 tonnes/m3) and hard rocks / big boulders (2.5 tonne/m3).
- (4) 1 tonne = 1000 kg



APPENDIX M ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND PROSECUTION LOG

Appendix M Environmental Complaint, Environmental Summon and Prosecution Log

Reporting Period	Number of Complaints in Reporting Period	Number of Summons/Prosecutions in Reporting Period
15 – 30 July 2023	0	0
August 2023	0	0
September 2023	1	0
October 2023	0	0
November 2023	0	0
December 2023	0	0
January 2024	0	0
February 2024	0	0
March 2024	0	0
April 2024	0	0
May 2024	0	0
Overall Total	1	0



ERM HAS OVER 160 OFFICES ACROSS THE FOLLOWING COUNTRIES AND TERRITORIES WORLDWIDE

Argentina The Netherlands

Australia New Zealand

Belgium Peru

Brazil Poland

Canada Portugal

China Romania

Colombia Senegal

France Singapore

Germany South Africa

Ghana South Korea

Guyana Spain

Hong Kong Switzerland

India Taiwan

Indonesia Tanzania

Ireland Thailand

Italy UAE

Japan UK

Kazakhstan US

Kenya Vietnam

Malaysia

Mexico

Mozambique

ERM Hong Kong Limited

2509, 25/F One Harbourfront

18 Tak Fung Street Hunghom, Kowloon,

Hong Kong

www.erm.com

Appendix B

Monthly EM&A Report for SCL (TAW-HUH) and SCL(MKK-HUH) – Re-provisioning of Ma Chai Hang Recreation Ground (Contract No. 11234)

Monthly EM&A Report (May 2024)

Shatin to Central Link – Tai Wai to Hung Hom Section

Re-provision of Ma Chai Hang Recreation Ground (Contract No. SCL 11234)

Monthly EM&A Report

(Period from 1 to 31 May 2024)

Certified by: (Alfred Fong)

Position: <u>Environmental Team Leader</u>

Date: <u>4 June 2024</u>



Monthly EM&A Report (May 2024)

Re-provision of Ma Chai Hang Recreation Ground (Contract No. SCL 11234) 0165/22/ED/0512



Document Control

Document Information

Document Title	Monthly EM&A Report (May 2024)
Issue Status	Revision 0

Main Contractor Information

Main Contractor	Build King Civil Eng. Ltd.
Main Contractor Address	Units 601-605A, 6/F, Tower B, Manulife Financial Centre, 223 Wai Yip Street, Kwun Tong, Kln
Main Contractor Contact	Mr Pogen Ho/ Mr Jason Law / Ms Ping Chan

Revision History

Issue	Date	Status	Prepared By	Checked By	Approved By
0	4 June 2024	Initial Issue	RK	IC	AF

Environmental Team

Initials	Name	Role
AF	Alfred Fong	Environmental Team Leader
IC	Icy Chan	Environmental Consultant
RK	Rianne Kwok	Project Consultant



Contents

Exe	ecutive Summary	III
1.	Introduction	1
1.1	Background	1
1.2	Construction Programme	1
1.3	Work Undertaken During the Reporting Month	2
1.4	Project Organization	2
1.5	Status of Environmental Licenses, Notifications and Permits	3
1.6	Site Inspection Schedule	3
2.	Implementation Status	4
2.1	Implementation Status of Mitigation Measure	4
2.2	Updated Implementation Schedule	4
2.3	Submission status under the EP	4
3.	Environmental Monitoring Results	4
3.1	Introduction	4
3.2	Bi-weekly landscape and visual audit inspection	4
3.3	Weekly Environmental Site Inspection	5
3.4	Summary of Environmental Complaint	6
3.5	Summary of Environmental Non-Compliance	6
3.6	Summary of Environmental Summon and Successful Prosecution	6
4.	Future Key Issues	7
4.1	Key Issues for the Coming Mouth	7
4.2	Environmental Monitoring Program for the Coming Month	7
4.3	Construction Programme for the Coming Month	7
5.	Comments, Recommendations and Conclusion	8
5.1	Effectiveness and Efficiency of Mitigation Measures	8
5.2	Improvement in the EM&A Programme	8
5.3	Conclusions	8



<u>Appendix</u>

Appendix A Construction Programme

Appendix B Landscape and Visual inspection Schedule

Appendix C Environmental Mitigation Implementation Schedule (EMIS)

Appendix D Event and Action Plan

<u>Figures</u>

Figure 1 Locations of Project Works Areas – Site Layout Plan of Ma Chai Hang



Executive Summary

This is the monthly Environmental Monitoring and Audit (EM&A) Report for May 2024 prepared by Fugro Technical Services Limited (FTS), the designated Environmental Team (ET), for the Project "Reprovision of Ma Chai Hang Recreation Ground (Contract No. SCL 11234)". This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 May 2024 and 31 May 2024. As informed by the Contractor, the area under Environmental Permit no. EP-438/2012/K at the Ma Chai Hang has been taken over by the Contractor on 18 March 2024 for the construction of the football pitch, therefore, the EM&A programme was resumed on the same date. Major activities in the reporting month were summarized as below:

- Site Clearance,
- Construction of football pitch fence footing
- Erection of steel frames

EM&A Programme

In view of the resumption of EM&A programme to fulfill with the EM&A requirement specified under EP-438/2012/K, it was agreed with IEC and EPD that the Environmental Team (ET) to carry out regular site inspections at least once per week during construction of the remaining reinstatement works and bi-weekly site inspections of the implementation of landscape and visual mitigation measures according to EM&A Manual.

Weekly inspections, including the implementation of landscape and visual mitigation measures were conducted on 6, 13, 20 and 27 May 2024. No audit findings were observed during the reporting period.

Complaint, Notification of Summons and Successful Prosecution

No complaint case was received during the reporting period.

Reporting Changes

There was no reporting change in the reporting month.

Future Key Issues

The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.



1. Introduction

1.1 Background

- 1.1.1 The Shatin to Central Link Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap.499) (EIAO).
- 1.1.2 Contract No. SCL 11234 Re-provisioning of Ma Chai Hang Recreation Ground (MCHRG) (hereafter referred as "the Contract"), is the remaining reinstatement works of SCL.
- 1.1.3 The Environmental Monitoring and Audit (EM&A) programme under this Contract is governed by the Environmental Permit (EP) (EP No: EP-438/2012/K) and the Contract specific EM&A Manual. The Works under this Contract and corresponding EPs include:
 - Construction of an 11-A-Side Artificial Turf Football Pitch
 - Hard & Soft Landscape
- 1.1.4 The location and boundary of the site is shown in **Figure 1**.
- 1.1.5 This Monthly EM&A report is required under EP-438/2012/K Condition 3. It is to report the results and findings of the EM&A programme required in the agreed proposal for resumption EM&A Works.
- 1.1.6 This is the monthly EM&A Report for May 2024 which summarized the impact monitoring results and audit findings for Re-provisioning of Ma Chai Hang Recreation Ground (MCHRG) (hereafter referred as "the Contract") within the period between 1 May and 31 May 2024.

1.2 Construction Programme

1.2.1 The construction of football pitch was commenced on 18 March 2024 and expected to be completed in November 2024. The construction programme is shown in **Appendix A**.



1.3 Work Undertaken During the Reporting Month

- 1.3.1 A summary of the major construction activities undertaken in the reporting month were shown in below:
 - Site Clearance,
 - Construction of football pitch fence footing
 - Erection of steel frames

1.4 Project Organization

1.4.1 Contacts of key environmental staff of the Project and are shown in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone
Ducient Duemonant	Chief Construction Manager	Mr. Jacky Mak	3127 6201
Project Proponent (MTRC Limited)	Project-wide Environmental Team Leader	Mr. Rodney Ip	2688 1760
IEC	Independent Environmental Checker	Ms. Claudine Lee	2859 5409
Main Contractor (Build King Civil	Project Manager	Mr. Craig Higgins	9220 1442
Engineering Limited)	Environmental Officer	Ms. Ping Ting Chan	5130 0413
ET (ETC)	Environmental Team Leader	Mr. Alfred Fong	9273 0715
ET (FTS)	Environmental Team Member	Ms. Icy Chan	6215 5119



1.5 Status of Environmental Licenses, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2 Summary of Environmental Licensing Status

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-438/2012/K	14/09/2014	NA
Notification of Construction Works under Air Pollution (Construction Dust) Regulation	351345	22/10/2012	NA
Billing Account for Disposal of Construction Waste	7045214	03/10/2022	NA
Chemical Waste Producer Registration	5293-282-B2500- 09	20/10/2022	NA
Effluent Discharge License	WT00043112- 2023	13/02/2023	29/02/2028
Construction Noise Permit	GW-RE0185-24	25/02/2024	23/08/2024

1.6 Site Inspection Schedule

1.6.1 The ET will carry out the regular site inspections at least once per week and the bi-weekly landscape and visual site audit inspection schedule for the reporting period with respect to the construction programme which is shown in **Appendix B**.



2. Implementation Status

2.1 Implementation Status of Mitigation Measure

2.1.1 During the site inspection, the environmental protection, and pollution control mitigation measures in accordance with the requirements stipulated in EIA were observed. The key observations and ET's corresponding recommendations. The Contractor's response and follow-up status are described in **Section 3.3**.

2.2 Updated Implementation Schedule

2.2.1 The Contractor has implemented all the environmental mitigation measures and requirements as stated in the approved EIA Report, EP, agreed proposal for resumption of EM&A Works. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarised in **Appendix C**.

2.3 Submission status under the EP

2.3.1 The status of the required submissions under the EP for this Works Contract during the reporting period is described in Table 2.1.

Table 2.1 Status of required submission under the works contract during the reporting period

EP Condition	Submission	Submission Date
3.4	Monthly EM&A Report (March 2024)	12 April 2024
3.4	Monthly EM&A Report (April 2024)	10 May 2024

3. Environmental Monitoring Results

3.1 Introduction

3.1.1 In accordance with the EM&A Manual, the mitigation measures shall be implemented, and a site inspection shall be conducted once every week and a landscape and visual audit inspection shall be conducted once every two weeks throughout the construction period.

3.2 Bi-weekly landscape and visual audit inspection

3.2.1 Bi-weekly inspection of landscape and visual audit inspection was conducted on 13 and 27 May 2024 during the reporting period. Most of the mitigation measures given in **Appendix C** have been implemented. Required Actions that were found are listed below:

13 May 2024

• No observation was reported during the site inspection.

27 May 2024

• The tree protection area near CPA should be properly protected.



3.3 Weekly Environmental Site Inspection

3.3.1 In the reporting month, 4 site inspections were carried out on 6, 13, 20 and 27 May 2024. The representative of the IEC joined the site inspection on 6 May 2024. Details of the finding are presented in Table 3.1.

Table 3.1 Key Findings of Weekly Environmental Site Audit

Inspection Date	Observations / Reminders/ Recommendations	Follow Up Action	Completion Date
Follow up action(s) of last reporting month	NIL	NA	NA
Weekly Site Inspection		Y	
6/5/2024	 Observation: Water spraying should be increased to the exposed area/ breaking works. The tree protection zone near CPA should kept tidiness and properly protected. To ensure the water sedimentation tank should properly maintenance to prevent overflow. Recommendation: The construction waste should be removed regularly near sports centre. 	1. The frequency of Water spraying was increased to the exposed area/stockpile. 2. Tree Protection zone near CPA has been properly protected. 3. The overflow of water sedimentation tank was handled.	Completed on 13 May 2024.
13/5/2024	 Observation: The stockpile near Annex Building should be covered when not in use or increase the frequency of watering. Recommendation: To remind that ensure the drainage plan of the site are properly implemented. 	The stockpile near Annex Building was removed.	Completed on 20 May 2024.
20/5/2024	 Observation: The stockpile near site entry and football fence area should be covered when not in use. Tree protection area near CPA should be properly protected. The drip tray should be provided for the chemical containers near CPA. 	1. The frequency of Water spraying was increased to the exposed area/stockpile near football fence area. 2. Tree Protection	Completed on 27 May 2024.

Inspection Date	Observations / Reminders/ Recommendations	Follow Up Action	Completion Date
	Recommendation: 1. The noise barrier should be used for reducing noise nuisance near site office.	zone near CPA was maintained the tidiness. 3. The chemical containers were removed.	Completed on 3 June 2024.
27/5/2024	 Observation: The stockpile near site entry and football fence area should be covered when not in use. Tree protection area near CPA should be properly protected. The drip tray should be provided for the chemical containers near CPA. 	 The stockpile near CPA was removed. Tree Protection zone near CPA has been properly protected. The chemical containers were removed. 	Completed on 3 June 2024.

3.4 Summary of Environmental Complaint

3.4.1 No complaints were received in the reporting period. The updated statistical summary of complaint is presented in **Table 3.2**.

Table 3.2 Summary of Complaints

Donouting Donied	Complaint Statistics		Area of	Ctatura
Reporting Period	Number	Cumulative	Concern	Status
01/05/2024 – 31/05/2024	0	0	NA	NA

3.5 Summary of Environmental Non-Compliance

3.5.1 There was no non-compliance identified during the reporting month, so review of the non-compliance was not required.

3.6 Summary of Environmental Summon and Successful Prosecution

3.6.1 No summons of prosecutions related to environmental issues were received or made against the project in the reporting month.



4. Future Key Issues

4.1 Key Issues for the Coming Month

4.1.1 Works to be undertaken in the coming reporting month are summarised in **Table 4.1** as below.

Table 4.1 Tentative Programme of Construction Works for the Coming Month

	Major Works Undertaken
June 2024	 Site Clearance, Construction of football pitch fence footing Erection of steel frames
July 2024	 Site Clearance, Erection of steel frames Installation of mesh for football pitch fence Laying of artificial turfing system
August 2024	 Site Clearance, Erection of steel frames Installation of mesh for football fence Laying of artificial turfing system

4.2 Environmental Monitoring Program for the Coming Month

4.2.1 Environmental monitoring and audit will be carried out in accordance with the requirements stipulated in the EM&A manual. Tentative weekly site audit schedule for the coming month with respect to the construction programme is shown in **Appendix B**.

4.3 Construction Programme for the Coming Month

4.3.1 The construction programme for the coming month is shown in **Appendix A**.



5. Comments, Recommendations and Conclusion

5.1 Effectiveness and Efficiency of Mitigation Measures

5.1.1 The regularly site inspections and environmental impact monitoring ensured that all the environmental mitigation measures recommended in EM&A Manual were effectively implemented. Despite the deficiencies found during site audits, the Contractor had taken appropriate actions to rectify deficiencies within a reasonable timeframe, and no findings related to the project was observed. Therefore, the effectiveness and efficiency of the mitigation measures were considered satisfactory for most of the time.

5.2 Improvement in the EM&A Programme

5.2.1 The EM&A programme was considered successfully and adequately conducted in the reporting period.

5.3 Conclusions


- 5.3.1 This is the monthly EM&A Report which summaries the results and findings of the EM&A programme required for the Project between 1 May and 31 May 2024.
- 5.3.2 No complaints were received in the reporting period.
- 5.3.3 No notification of summons or successful prosecutions were received in the reporting period.
- 5.3.4 There was no reporting change in the reporting month.
- 5.3.5 Potential environmental impacts due to the construction activities will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the agreed proposal for resumption of EM&A Works and Environmental Permit requirements. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.



Figure 1

Locations of Project Works Areas – Site Layout Plan of Ma Chai Hang





Appendix A

Construction Programme



Construction activities	Start	Start Finish	2024								
Construction activities	Start	Fillion	3	4	5	6	7	8	9	10	11
Site clearance	Mar-24	Nov-24									
Construction of football pitch fence footing	Mar-24	Jun-24									
Erection of steel frames	Apr-24	Aug-24									
Installation of mesh for football pitch fence	Jun-24	Sep-24									
Laying of artificial turfing system	Jul-24	Sep-24									
Testing and commissioning for football pitch	Oct-24	Nov-24									
Hard & Soft Landscaping	Oct-24	Nov-24									

Appendix B

Site inspection Schedule



Environmental Monitoring Schedule

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3	4
	5	WSIA	7	8	9	10	11
05/2024	12	13 WSIA LV	14	15	16	17	18
	19	20 WSIA	21	22	23	24	25
	26	27 WSIA LV	28	29	30	31	

Remark:

1. LV: Landscape and Visual Site inspection.

2. IEC: Monthly IEC site inspection

3. WSIA: Weekly Site Inspection Audit

4. The EM&A programme under EP-438/2012/K was resumed on 18 Mar 2024.



Environmental Monitoring Schedule

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
							1
	2	WSIA IEC	4	5	6	7	8
06/2024	9	10	MSIA LV	12	13	14	15
	16	WSIA	18	19	20	21	22
	23/30	24 WSIA LV	25	26	27	28	29

Remark:

1. LV: Landscape and Visual Site inspection.

2. IEC: Monthly IEC site inspection

3. WSIA: Weekly Site Inspection Audit

4. The EM&A programme under EP-438/2012/K was resumed on 18 Mar 2024.



Appendix C

Environmental Mitigation Implementation Schedule (EMIS)



Updated Environmental Mitigation Implementation Schedule - Contract SCL 11234_Re-provision Ma Chai Hang Recreation Ground

Notes (*): ✓ - Compliance; N/A - Not Applicable; N/O - Not Observed; N/C - Non-Compliance

EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
Landsca	pe and V	risual (Construction Phase)	1			T	
		The following good site practices and measures for minimisation and avoidance of potential impacts are recommended:					
		Re-use of Existing Soil For soil conservation, existing topsoil shall be re-used where possible for new planting areas within the project. The construction program shall consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up on-site as necessary. No-intrusion Zone To maximize protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment. Protection of Retained Trees All retained trees should be recorded photographically at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and the tree monitoring system.					NA
S6.9.3 L	LV1		• Minimize visual & landscape impact	Within Project Site	Construction Stage	TM-EIAO	✓
							✓
		• The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works sites.					✓
S6.12	LV2	Management of facilities on work sites To provide proper management of the facilities on the sites, give control on the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	Minimize visual & landscape impact	Within Project Site	Detailed design and construction stage	EIAO – TM ETWB TCW 2/2004 ETWB TCW 3/2006	✓



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		• <u>Tree Transplanting</u> Trees of high to medium survival rate would be affected by the works shall be transplanted where possible and practicable. Tree transplanting proposal including final location for transplanted trees shall be submitted separately to seek relevant government department's approval, in accordance with ETWB TCW No 3/2006.					NA
Constru	ction Du	st Impact					
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	✓
\$7.6.5	D2	• Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road in the Kowloon area and once per 1.5 hour at those in the Tai Wai area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 L/m2 to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	• APCO • To control the dust impact to meet HKAQO and TM-EIA criteria	✓
		Proper watering of exposed spoil should be undertaken throughout the construction phase:					√
		 Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; 				• APCO	✓
	D3	Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	• To control the dust impact to meet HKAQO and TM-EIA	✓
		• A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.				criteria	√
		• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;					✓



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		 Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 					√
		• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;					√
		• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;					✓
		• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;					✓
		• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;					✓
		Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;					✓
		 Any skip hoist for material transport should be totally enclosed by impervious sheeting; 					✓
		• Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;					✓
		• Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;					√



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and					✓
		• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.					√
Constru	ction No	ise (Airborne)	T	I I		<u> </u>	
		Implement the following good site practices:					
		only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;					✓
		machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;					✓
S8.3.6	N1	plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;	Control construction airborne noise	All construction sites	Construction stage	• Annex 5, TM-EIA	✓
		• silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;					✓
		mobile plant should be sited as far away from NSRs as possible and practicable;					✓
		 material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 					✓
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	All construction sites	Construction stage	• Annex 5, TM-EIA	√
\$8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	√
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	✓



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
\$8.3.6	N5	Sequencing operation of construction plants where practicable	Operate sequentially within the same work site to reduce the construction airborne noise	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	~
Water Q	uality (C	Construction Phase)					
		In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following:					✓
		• At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.				Water Dellation	*
\$10.7.1	W1	• The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.	To minimize water quality impact from construction site runoff and general construction activities	All construction f sites where practicable	Construction stage	 Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water 	✓
		• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³ /s a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³ /s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.					✓
		 All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means. 					~



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		• The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.					✓
		 All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. 					✓
		 Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 					✓
		• Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.					✓
		 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. 					✓
		• Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.					✓
		• All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.					✓



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.					✓
		 All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. 					✓
		• All the earth works involving should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.					✓
		Adopt best management practices					✓
\$10.7.1	W2	Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize water quality from sewage effluent	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance TM-water	✓
		In order to prevent accidental spillage of chemicals, the following is recommended:					
		All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains.					√
S10.7.1		• The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings.	To minimize water quality impact from accidental spillage	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water	*
		Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.					*



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
Waste M	lanaaem	ent (Construction Phase)					
Truste 1		Construction and Demolition Material					
		Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;					✓
		• Carry out on-site sorting;	Good site practice to minimize the waste			• Land	✓
S11.5.1		Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;	generation and recycle the C&D materials as far as practicable so as to reduce the amount	All construction sites	Construction stage	(Miscellaneous Provisions) Ordinance • Waste Disposal	✓
		 Adopt "Selective Demolition" technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 	for final disposal			Ordinance	✓
		 Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and 					✓
		• Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site					√



EIA Ref.	Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		sorting of C&D materials and to minimize their generation during the course of construction. • In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.					✓
S11.5.1	WM2	 Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Construction stage	• Land (Miscellaneous Provisions) Ordinance • Waste Disposal Ordinance • ETWB TCW No. 19/2005	✓
S11.5.1	WM3	• General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.	Minimize production of the general refuse and avoid odour, pest and litter impacts	All construction sites	Construction stage	Waste Disposal Ordinance	√
		• A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis					✓



EIA Ref.	EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
		to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. • Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. • Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor.					✓
		Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.					✓
S11.5.1		• Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.	Control the chemical waste and ensure	All construction	Construction	 Waste Disposal (Chemical Waste) General) Regulation Code of Practice on 	✓
311.3.1		• The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.	proper storage, handling and disposal.	sites	stage	the Packaging, Labelling and Storage of Chemical Waste	✓
		 Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 					*



EI		EM & A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status*
S	14.2	EM1	An Independent Environmental (hecker needs to be employed as per the EMXIA Manual	Control EM&A Performance	All construction sites	Construction	• EIAO Guidance Note No.4/2010 • TM-EIAO	✓
	14.2 – 4.4	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual.	Perform environmental monitoring & auditing.		Construction	• EIAO Guidance Note No.4/2010 • TM-EIAO	√

Appendix D

Event and Action Plan



Event		Action						
	•	Contractor's Environmental Team (Contractor's ET)	Inde (IEC	ependent Environmental Checker C)	P	Project Proponent (PP)	T	he Contractor
Non-conformity one occasion	on	 Inform the Contractor, the IEC and the PP. Discuss remedial actions with the IEC, PP and the Contractor. Monitor remedial actions until rectification has been completed. 	 3. 4. 	Check the inspection report. Check the Contractor's working method. Discuss with the ET, PP and Contractor on possible remedial measures. Advise the PP on the effectiveness of proposed remedial measures.	2	notifications of nonconformity in writing. Review and agree on the remedial measures proposed by the Contractor.	1. 2. 3. 4.	investigate the non- conformity. Implement remedial measures.
Repeated Nonconformity	:	 Identify Reasons. Inform the Contractor, IEC and PP. Increase the inspection frequency. Discuss remedial actions with the IEC, PP and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, the inspection frequency return to normal (ie, Once every two weeks) 	 1. 2. 3. 4. 	Check the Contractor's working method.		Notify the Contractor. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented. Supervise the implementation of remedial measures.	 1. 2. 3. 4. 5. 	Identify Reasons and investigate the non-conformity. Implement remedial measures. Amend working methods and agree them with PP as appropriate. Rectify the damage and undertake any necessary replacement. Stop relevant works as determined by the PP until

