



## Environmental Permit No. EP-457/2013/C


### Central Kowloon Route

### Independent Environmental Checker Verification

|                        |   |
|------------------------|---|
| <b>Works Contract:</b> | <b>Ho Man Tin Access Shaft (HY/2014/09)</b> |
|------------------------|---|

|  |  |
|--|--|
| <b>Reference Document/Plan</b>                                   |  |
| <del>Document</del> /Plan to be <del>Certified</del> / Verified: | Construction Noise Mitigation Measure Plan |
| Date of Report:  | 3 April 2018 (HMTS/CNMMP/002 Rev. E)       |
| Date received by IEC:  | 12 April 2018                              |

|   |     |
|---|-----|
| <b>Reference EP Condition</b>   |     |
| Environmental Permit Condition:   | 2.9 |
| <p>To further reduce the air-borne construction noise impacts on Yau Ma Tei Catholic Primary School (Hoi Wang Road), Tak Cheong Building, Prosperous Garden Block 1, The Coronation Tower 1, Ko Fai House of Kwun Fat Court, Grand Waterfront Tower 3 and Hang Chien Court Block J, the Permit Holder shall, no later than one month before the commencement of construction of the corresponding component(s) of the Project, submit to the Director for approval four hard copies and one electronic copy of an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:-</p> <ul style="list-style-type: none"> <li>(a) a schedule of construction works to be carried out at the works areas of the Project within 300m from the NSRs;</li> <li>(b) an updated construction methodology of the construction works;</li> <li>(c) an updated powered mechanical equipment (PME) list for the construction works;</li> <li>(d) an updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise barriers, enclosures;</li> <li>(e) other initiatives proposed by the Permit Holder; and</li> <li>(f) an updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.</li> </ul> <p>Before submission to the Director, the CNMMP shall be certified by the ET and verified by the IEC as conforming to the relevant information and recommendations contained in the EIA Report. The approved CNMMP shall be fully and properly implemented.</p> |     |

|  |                     |
|--|---------------------|
| <b>IEC Verification</b>  |                     |
| I hereby verify that the above referenced <del>document</del> /plan complies with the above referenced condition of EP-457/2013/C. |                     |
|   |                     |
| Ms Mandy To<br>Independent Environmental Checker   | Date: 18 April 2018 |

## Nishimatsu Construction Co. Ltd.

Central Kowloon Route Contract HY/2014/09  
Ho Man Tin Access Shaft

Construction Noise Mitigation Measure Plan  
HMTS/CNMMP/002

Rev. E

Certified by: Kevin W. M. Li



Position: Environmental Team Leader

Date: 12<sup>th</sup> April 2018




**Central Kowloon Route Contract HY/2014/09**  
**Ho Man Tin Access Shaft**

**CONSTRUCTION NOISE MITIGATION  
MEASURE PLAN**

**Document No.: HMTS/CNMMP/002 Rev. E**

|              |   |                       |
|--------------|---|-----------------------|
| Prepared by: | <br>Leo Wong / Environmental Officer | 03 April 2018<br>date |
| Approved by: | <br>Jim Ko / Site Agent              | 03 April 2018<br>date |
| Approved by: | <br>O. Iwata / Project Manager       | 03 April 2018<br>date |



|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO.,LTD.</p> | <p>CKR Contract No. HY/2014/09<br/>Ho Man Tin Access Shaft</p> | <p>No.: HMTS/CNMMP/002<br/>Rev.: E</p> |
|   | <p><b>CONSTRUCTION NOISE<br/>MITIGATION MEASURE PLAN</b></p>   | <p>Effective Date : 03 April 18</p>    |
|   |  | <p><b>SHEET 3 OF 41</b></p>            |

## **CONTENT LIST**


|   |  |    |
|---|--|----|
| 1 | INTRODUCTION .....                                 | 4  |
| 2 | CONSTRUCTION WORKS/ACTIVITIES OF THE PROJECT ..... | 6  |
| 3 | ASSESSMENT CRITERIA AND METHODOLOGY.....           | 8  |
| 4 | NOISE SENSITIVE RECEIVERS.....                     | 10 |
| 5 | ASSESSMENT OF CONSTRUCTION NOISE IMPACT .....      | 12 |
| 6 | CONCLUSION.....                                    | 16 |

## **TABLES**

|   |    |
|---|----|
| Table 1: Summary of Construction Tasks for the Works .....  | 6  |
| Table 2: Summary of PMEs.....   | 6  |
| Table 3: Daytime Construction Noise Criteria .....  | 8  |
| Table 4: Summary of Noise Sensitive Receivers.....  | 10 |
| Table 5: Summary of Predicted Noise Levels in the Approved EIA Report (Unmitigated)                           | 10 |
| Table 6: Summary of PMEs.....   | 12 |
| Table 7: Summary of Predicted Noise Levels (Mitigated).....   | 13 |
| Table 8: Updated Mitigated Construction Noise Impact at Identified NSRs                                       | 14 |
| Table 9: Updated Mitigated Construction Noise Impact (Educational Institution during Examination Period)..... | 15 |

## **APPENDICES**


|            |                                     |
|------------|-------------------------------------|
| Appendix A | Photos of Existing NSRs             |
| Appendix B | Construction Programme              |
| Appendix C | Prediction Noise Assessment to NSRs |
| Appendix D | Detailed Noise Calculation          |
| Appendix E | Noise Cover Design                  |
| Appendix F | Noise Assessment of Acoustic Fabric |
| Appendix G | Information of Acoustic Fabric      |

|   |  |   |
|---|--|---|
|  | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b>                |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b><br><b>SHEET 4 OF 41</b> |

# 1 INTRODUCTION

## 1.1 Project Description

- 1.1.1 Central Kowloon Route (CKR) was proposed in the West Kowloon Reclamation Transport Study that a route in tunnel should be developed to link the West Kowloon Highway since 1990.
- 1.1.2 Highways Department (HyD) commissioned the Design and Construction Assignment for the Central Kowloon Route in June 1998. CKR is a dual 3-lane trunk road across central Kowloon linking the West Kowloon in the west and the proposed Kai Tak Development (KTD) in the east. The CKR will be about 4.7km long with an underground tunnel section of about 3.9km long, in particular, there will be an underwater tunnel of about 370m long in Kowloon Bay to the north of the To Kwa Wan Typhoon Shelter. It will connect the West Kowloon Highway at Yau Ma Tei Interchange with the road network at Kowloon Bay and the future Trunk Road T2 at KTD which will connect to the future Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) and Cross Bay Link (CBL). CKR, Trunk Road T2 and TKO-LTT will form a strategic highway link, namely Route 6, connecting West Kowloon and Tseung Kwan O. Consultancy studies for Trunk Road T2, TKO-LTT and CBL have been commissioned by CEDD. In addition, 3 ventilation buildings, which will be located in Yau Ma Tei, Ho Man Tin and ex-Kai Tak airport area, are proposed to ensure acceptable air quality within the tunnel.
- 1.1.3 The Central Kowloon Route – Design and Construction Environmental Impact Assessment Report (Register No.: AEIAR-171/2013) was approved with conditions by the Environmental Protection Department (EPD) on 11 July 2013. An Environmental Permit (EP-457/2013) was issued on 9 August 2013. Variations of EP (VEP) was subsequently applied for and the latest EP (EP-457/2013/C) was issued by EPD on 16 January 2017.
- 1.1.4 The construction of the CKR had been divided into different sections. This Construction Noise Mitigation Plan (CNMMP) for Contract No. HY/2014/09 - Ho Man Tin Access Shaft (HMTS) covers part of the construction activities located at Ho Man Tin under the EP which includes:
- Central Portion
    - i. Decant of Housing Authority Mock Up Centre and Site Establishment
    - ii. Diaphragm Walls Construction
    - iii. Excavation of Vertical Access Shaft approximately 100m deep and 21m internal diameter
- The site location of HMTS is shown in Figure 1.
- 1.1.5 Foundation works for Ventilation Building and Construction of Ventilation Buildings are excluded in the scope of works in this Contract. These works will be included in other Contracts of Central Kowloon Route.
- 1.1.6 Condition 2.9 of the Environmental Permit No. EP-457/2013/C for Central Kowloon Route stipulated that to further reduce the air-borne construction noise impacts on Ko Fai House of Kwun Fai Court (NSR), the Permit Holder shall, no later than one month before the commencement of the construction of the corresponding component(s) of the Project, submit to

|  |  |  |
|--|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <p>CKR Contract No. HY/2014/09<br/>Ho Man Tin Access Shaft</p> | <p>No.: HMTS/CNMMP/002<br/>Rev.: E</p>                       |
|  | <p><b>CONSTRUCTION NOISE<br/>MITIGATION MEASURE PLAN</b></p>   | <p>Effective Date : 03 April 18<br/><b>SHEET 5 OF 41</b></p> |

the Director for approval four hard copies and one electronic copy of an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:

- (a) A schedule of construction works to be carried out at the works areas of the Project within 300m from the NSRs;
- (b) An updated construction methodology of the construction works;
- (c) An updated powered mechanical equipment (PME) list for the construction works;
- (d) An updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise barriers, enclosures;
- (e) Other initiatives proposed by the Permit Holder; and
- (f) And updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.

1.1.7 The Plan will be reviewed once the change of construction methods or materials. The updated list of Powered Mechanical Equipment (PME) in the Table 2 has represented the worst-case scenario which is reasonable and practicable for completing the Works Contract within the scheduled timeframe.





Figure 1: Site Layout Plan



|  |  |  |
|--|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <p>CKR Contract No. HY/2014/09<br/>Ho Man Tin Access Shaft</p> | <p>No.: HMTS/CNMMP/002<br/>Rev.: E</p>                       |
|  | <p><b>CONSTRUCTION NOISE<br/>MITIGATION MEASURE PLAN</b></p>   | <p>Effective Date : 03 April 18<br/><b>SHEET 6 OF 41</b></p> |

## 2 CONSTRUCTION WORKS/ACTIVITIES OF THE PROJECT

- 2.1 The construction works would commence in the February 2018 and expected to complete in 2019. Table 1 summarises the major construction tasks to be carried out, the programme of each construction task in shown in Appendix B.

Table 1: Summary of Construction Tasks for the Works

| Item | Major Construction Task   |
|------|---|
| 1    | Decant of Housing Authority Mock Up Centre and Site Establishment |
| 2    | Diaphragm Walls Construction                                      |
| 3    | Excavation of Vertical Access Shaft                               |


\* Foundation works for Ventilation Building and Construction of Ventilation Buildings are excluded in the scope of work in this Project.

- 2.2 The proposed construction methodology is generally following that presented in the Chapter 3 of the approved CKR EIA Report. The construction tasks are divided in to 3 tasks as mentioned in the Table 1. Decant of HA Mock Up Centre will be dismantled the unused parts such as windows, A/C machines, doors, pipes, metal fences, and etc, before structure breaking. D-walls structure will be constructed by in-situ concreting. The vertical access shaft section between ground surface to approximate 100m deep will be construction by soil excavation method for the first 50m, and the other 50m will be constructed by drill and blast method.
- 2.3 According to the construction programme, the excavation of vertical access shaft would be divided into various sub-tasks at different levels and depths. This assessment is prepared and based on the updated plant inventory and construction programme (see Appendix C).
- 2.4 As suggested in the EIA studies, quiet plants and practicable utilisation rates will be used for the construction tasks in accordance with the Appendix 5.4 of the EIA Report to minimise the noise impact to the nearby NSRs. The PMEs used in the project are summarised in Table 2.

Table 2: Summary of PMEs

| PME   | Reference                    | SWL, dB(A)* |
|---|------------------------------|-------------|
| Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min (100%) | CNP002                       | 102         |
| Breaker, Excavator Mounted (Hydraulic) (70%) or (90%)                               | BS5228 Table D.8/13          | 108 or 110  |
| Concrete Crusher, Excavator Mounted (90%)   | CNP055                       | 103         |
| Bar Bender and Cutter (70%)   | CNP021                       | 88          |
| Concrete Lorry Mixer (50%)  | CNP044                       | 106         |
| Dump Truck with Grab (50%)  | CNP069                       | 102         |
| Dump Truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                             | Other PME                    | 105         |
| Generator, QPME Noise Label 101dB(A) (100%)**                                       | QPME ID Code<br>EPD-02845**  | 101**       |
| Generator, silenced, 75 dB(A) at 7 m (100%)   | CNP102                       | 100         |
| Crane/Tracked Mobile (50%)  | CNP048                       | 109         |
| Excavator/Loader, Wheeled/Tracked, QPME Noise Label 99dB(A) (70%)***                | QPME ID Code<br>EPD-01145*** | 97***       |
| Excavator/Loader, Wheeled/Tracked (50%)   | CNP081                       | 109         |
| Water Pump, Submersible (Electric) (100%)   | CNP283                       | 85          |
| Piling, Diaphragm Wall Bentonite Filtering Plant (100%)                             | CNP162                       | 105         |



|  |  |   |
|--|--|---|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b>                |
|  | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b><br><b>SHEET 7 OF 41</b> |

|  |                                |     |
|--|--------------------------------|-----|
| Piling, diaphragm wall, hydraulic extractor (100%) | CNP163                         | 90  |
| Water pump (electric) (100%)                       | CNP281                         | 88  |
| Ventilation Fan with Silencer (100%)               | CNP241                         | 108 |
| Shotcreting Machine (100%)                         | BS5228 Table D.6/13            | 108 |
| Concrete mixer (electric) (100%)                   | CNP045                         | 96  |
| Rock drill, crawler mounted (hydraulic) (70%)      | CNP182 or SIL EIA <sup>#</sup> | 121 |


\*Noise data refers to the Quiet Plant in the Appendix 5.4 and the Appendix 5.6a of EIA Report, the BS5228 - Code of practice for noise and vibration control on construction and open sites, and the Technical Memorandum on Noise from Construction Work Other Than Percussive Piling (GW-TM) under the Noise Control Ordinance

# Reference to Approved South Island Land (East) EIA

\*\* QPME Nissha – NES400EM QPME ID Code EPD-02845, or other brands / series of this kind of PME with same or lower SWL will be adopted.

\*\*\* QPME Caterpillar - 320D QPME ID Code EPD-01145, or other brands / series of this kind of PME with same or lower SWL will be adopted.

2.5 A more detailed of the each construction activity conducted in this Project is shown in the noise assessment in the Appendix C and D.

|  |  |  |
|--|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <p>CKR Contract No. HY/2014/09<br/>Ho Man Tin Access Shaft</p> | <p>No.: HMTS/CNMMP/002<br/>Rev.: E</p>                       |
|  | <p><b>CONSTRUCTION NOISE<br/>MITIGATION MEASURE PLAN</b></p>   | <p>Effective Date : 03 April 18<br/><b>SHEET 8 OF 41</b></p> |

### 3 ASSESSMENT CRITERIA AND METHODOLOGY

#### 3.1 Assessment Criteria


- 3.1.1 Noise impacts generated by the construction of this Project are assessed in accordance with the criteria given in the Technical Memoranda (TMs) under the Noise Control Ordinance, and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The construction noise standards are presented in Table 3.

Table 3: Daytime Construction Noise Criteria


| Use  | Noise Level in Leq (30-min), dB(A) |
|--|------------------------------------|
| Residential                                | 75                                 |
| Educational Institute (Examination Period) | 70 (65)                            |

#### 3.2 Assessment Methodology

- 3.2.1 The construction noise assessment has been carried out in accordance with the methodology used in the approved CKR EIA Report. The individual work sites and relative distance between the NSRs are the same as that adopted in the CKR EIA Report.
- 3.2.2 The percentage on-time for each PME has been estimated individually for each construction activity to ensure practicality and is consistent with the assumptions made in the CKR EIA Report.
- 3.2.3 NCC has confirmed that the programme and plant inventory are reasonable and practicable for completing the Works Contract HY/2014/09 – Ho Man Tin Access Shaft within the scheduled timeframe.
- 3.2.4 All mitigation measures and their effectiveness proposed in the CKR EIA Report including movable noise barrier and noise enclosure for relevant PMEs have been considered in this CNMMP as shown in the Table 2. An acoustic fabric will be proposed to adopt by NCC for relevant PMEs with better effectiveness and its sound reduction test report is shown in the Appendix F and G.
- 3.2.5 To predict the noise level, PME items are divided into groups required for each discrete construction task. The objective is to identify the worst case scenario representing those items of PME that would be in use concurrently at any given time. The sound pressure level of each construction task at representative NSRs is calculated based on the number of plant and the distance from the noise assessment points. If there are concurrent construction tasks, the noise levels at representative noise assessment points are predicted by adding up the sound pressure levels of all concurrent construction tasks.
- 3.2.6 All construction activities will be operated in sequence rather than simultaneously.

|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO.,LTD.</p> | <p><b>CKR Contract No. HY/2014/09</b><br/><b>Ho Man Tin Access Shaft</b></p> | <p><b>No.: HMTS/CNMMP/002</b><br/><b>Rev.: E</b></p> |
|   | <p><b>CONSTRUCTION NOISE</b><br/><b>MITIGATION MEASURE PLAN</b></p>          | <p><b>Effective Date : 03 April 18</b></p>           |
|   |  | <p><b>SHEET 9 OF 41</b></p>                          |

- 3.2.7 A positive 3 dB(A) façade correction is added to the predicted noise levels in order to account for the façade effect at each noise assessment point. Noise impacts at the nearest sensitive facades of the residential buildings/educational institutes to the source positions are assessed.
- 3.2.8 Cumulative impact assessment would account all other concurrent works within 300m study area of the NSRs described in the EIA Reports (Register No.: AEIAR-171/2013). However, there is no other concurrent work has been identified within the study area.

|  |  |  |
|--|--|--|
| <br>Successfully Building a Better Future.<br><b>西松建設</b><br>NISHIMATSU CONSTRUCTION CO.,LTD. | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b>                 |
|  | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b><br><b>SHEET 10 OF 41</b> |

## 4 NOISE SENSITIVE RECEIVERS

- 4.1 Based on the EP condition, Ko Fai House of Kwun Fai Court is identified as Representative NSRs in this assessment, however, the other NSRs identified in the EIA Report (Register No.: AEIAR-171/2013) will also be assessed in this Plan. The description of these NSRs relevant to the Contract No. HY/2014/09 – Ho Man Tin Access Shaft are shown in the Table 4 and 5.

Table 4: Summary of Noise Sensitive Receivers

| NSR ID | Description                          | Landuse* | No. of Storey |
|--------|--------------------------------------|----------|---------------|
| M-N1   | Kar Man House, Oi Man Estate         | R        | 6             |
| M-N2   | Carmel on the Hill                   | R        | 25            |
| M-N3   | SKH Tsoi Kung Po Secondary School    | E        | 8             |
| M-N4   | Man Fuk House Block A                | R        | 15            |
| M-N5   | Cascades Block A                     | R        | 18            |
| M-N6   | Ko Fai House, Kwun Fai Court         | R        | 9             |
| M-P2   | Planned Residential Area B (Planned) | R        | -             |
| M-P3   | Planned Residential Area B (Planned) | R        | -             |

\*Note – R – Residential; E – Educational


Table 5: Summary of Predicted Noise Levels in the Approved EIA Report (Mitigated)

| NSR ID                 | NSR Description                      | Uses | Criterion <sup>[1]</sup><br>dB(A) | Max. Mitigated<br>Noise Level <sup>[2]</sup><br>dB(A) | Exceedance <sup>[3]</sup> dB(A)<br>month<br>(1 – 5 dB(A))                   |
|------------------------|--------------------------------------|------|-----------------------------------|---|---|
| <b>Central Portion</b> |                                      |      |                                   |   |   |
| M-N1                   | Kar Man House, Oi Man Estate         | R    | 75                                | 66  | -   |
| M-N2                   | Carmel on the Hill                   | R    | 75                                | 63  | -   |
| M-N3                   | SKH Tsoi Kung Po Secondary School    | E    | 70 (65)                           | <b>70</b>   | 1 month Jan/Feb 18<br>(5dB(A))<br><br>2 month Jun 18 & Jan 19<br>(1-4dB(A)) |
| M-N4                   | Man Fuk House Block A                | R    | 75                                | 63  | -   |
| M-N5                   | Cascades Block A                     | R    | 75                                | 63  | -   |
| M-N6                   | Ko Fai House, Kwun Fai Court         | R    | 75                                | 73  | -   |
| M-P2                   | Planned Residential Area B (Planned) | R    | 75                                | 73  | -   |
| M-P3                   | Planned Residential Area B (Planned) | R    | 75                                | 75  | -   |

[1] Values in parentheses indicate the noise criterion during examination period of educational institution.

[2] Bolded values mean exceedance of the relevant noise criteria.

[3] The normal examination period of M-N3 are scheduled in January and June. In 2018, there are 2 days examinations will be held on 01 and 02 February 2018. \* In reference to the Appendix 5.6F of the CKR EIA Report.

|   |  |  |
|---|--|--|
|  | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b>                 |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b><br><b>SHEET 11 OF 41</b> |

- 4.2 While Ultima (M-P2 / M-P3) is a newly developed residential building located within 300m from the south of the construction site, where is considered as a NSR location (M-P3) to be assessed.
- 4.3 The locations of NSRs relevant to this Contract identified in the Appendix 5.3 of the CKR EIA Report is shown in the Figure 2.





Figure 2: Locations of NSRs (Central Portion)

|   |  |  |
|---|--|--|
| <br><b>西松建設</b><br><small>NISHIMATSU CONSTRUCTION CO.,LTD.</small> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b>                 |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b><br><b>SHEET 12 OF 41</b> |

## 5 ASSESSMENT OF CONSTRUCTION NOISE IMPACT

### 5.1 Mitigation Measures


5.1.1 The mitigation measures proposed in the approved EIA Report of CKR have been adopted, which are movable barrier and noise cover. The adopted mitigation measures are summarized in the Table 6. As this worksite is limited, to achieve better result of noise reduction, NCC will propose movable barrier and noise cover with sound reduction of 5dB(A) and 15dB(A) as proposed mitigation measures in this Contract, respectively. The proposed noise cover has been adopted as a solid enclosure to mitigate noise generated from construction activities for the shaft and tunneling wall construction in MTRC South Island Line (East) Contract 902 - Nam Fung Tunnel and Ventilation Buildings.

Table 6: Summary of PMEs

| PME   | Mitigation Measures Proposed  | Noise Reduction, dB(A)* |
|---|-------------------------------|-------------------------|
| Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min (100%) | Noise Cover                   | 15                      |
| Breaker, Excavator Mounted (Hydraulic)  | Movable Barrier / Noise Cover | 5 / 15                  |
| Concrete Crusher, Excavator Mounted   | Movable Barrier               | 5                       |
| Bar Bender and Cutter   | Movable Barrier               | 5                       |
| Concrete Lorry Mixer  | Movable Barrier               | 5                       |
| Dump Truck with Grab  | Movable Barrier               | 5                       |
| Dump Truck (24 Ton)   | Movable Barrier               | 5                       |
| Generator   | Movable Barrier / Noise Cover | 5 / 15                  |
| Mobile/Tracked Crane  | Movable Barrier               | 5                       |
| Excavator/Loader, Wheeled/Tracked<br>Ground Surface                                 | Movable Barrier               | 5                       |
| Excavator/Loader, Wheeled/Tracked<br>Access Shaft                                   | Noise Cover                   | 15                      |
| Piling, Diaphragm Wall Bentonite<br>Filtering Plant                                 | Movable Barrier               | 5                       |
| Piling, diaphragm wall, hydraulic<br>extractor                                      | Movable Barrier               | 5                       |
| Ventilation Fan with Silencer   | Noise Cover                   | 15                      |
| Shotcreting Machine   | Noise Cover                   | 15                      |
| Concrete mixer  | Noise Cover                   | 15                      |
| Rock drill, crawler mounted (hydraulic)   | Noise Cover                   | 15                      |

\*Noise level reduction of 5dB(A) was adopted for movable barrier for mobile plant and stationary plant operating on ground surface. Noise cover was also adopted with 15dB(A) for PMEs operating inside the noise cover or under the access shaft, and its design information refer to the Appendix E.

5.1.2 The predicted noise levels at several NSRs after the implementation of mitigation measures is relatively lower than the predicted noise levels in the approved CKR EIA Report, which are described in the Table 6. In such mitigated scenario, NCC will propose a tailor-made noise cover upon the access shaft when the shaft excavation reaches at 50m deep rock level as an alternative mitigation measure instead of the “Large Full Enclosure for Mucking Out Points”. This noise cover is designed to have better sound reduction than 15dB(A) of large full enclosure as specified in the Section 5.4.1 of the EIA Report, and it smaller size will bring less visual impact to the

|  |  |  |
|--|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|  | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|  |  | <b>SHEET 13 OF 41</b>                        |

neighbourhood. The detailed of the proposed noise cover as given in the Section 5.1.3 and the Appendix E.

- 5.1.3 The proposed noise cover is a solid enclosure and constructed with sandwich panels, which shall cover on the top of approximate 1.5 meter high concrete side wall. The sandwich panels shall be comprised of outer shell and infill sound-absorbent material to achieve the noise reduction criteria in this Contract. The proposed sound-absorbent material shall be 50mm in thickness with surface density of 60-80 kg/m<sup>2</sup> or equivalent standard materials. The inter lining of the sandwich panel shell is made of 1mm perforated G.I. sheet. The sandwich panels together with the associated supporting steel frame will set on the top of concrete side wall.
- 5.1.4 There is an opening oriented to the WSD reservoir, which will be used for the air intake/outtake for ventilation purpose. Ventilation fan equipped with silencer shall be operating inside the noise cover and its exhaust shall be oriented away from any NSR identified in this plan. The direction of the WSD reservoir is ideal where is far from the construction site. In addition to the noise reduction during the operation, acoustic louvres are designed to be installed at the air exhaust of the ventilation fan, and regular maintenance shall also be implemented.
- 5.1.5 The predicted noise levels at several NSRs after the implementation of quiet plants and mitigation measures, including noise cover and movable barriers are shown in the Table 7.

Table 7: Summary of Predicted Noise Levels (Mitigated)

| NSR ID                 | NSR Description                     | Uses | Criterion <sup>[1]</sup><br>dB(A) | Mitigated<br>Noise Level <sup>[2]</sup><br>dB(A) | Exceedance<br>dB(A) | Exceedance<br>Duration /<br>Months <sup>[3]</sup> |
|------------------------|-------------------------------------|------|-----------------------------------|--|---------------------|---|
| <i>Central Portion</i> |                                     |      |                                   |  |                     |   |
| M-N1                   | Kar Man House, Oi Man Estate        | R    | 75                                | 59-64  | -                   | -   |
| M-N2                   | Carmel on the Hill                  | R    | 75                                | 59-62  | -                   | -   |
| M-N3                   | SKH Tsoi Kung Po Secondary School   | E    | 70 (65)                           | 68-( <b>69</b> )                                 | - (4)               | <u>3 months</u><br>Jun 2018<br>Jan & Jun 2019     |
| M-N4                   | Man Fuk House Block                 | R    | 75                                | 60-62  | -                   | -   |
| M-N5                   | Cascades Block A                    | R    | 75                                | 59-61  | -                   | -   |
| M-N6                   | Ko Fai House, Kwun Fai              | R    | 75                                | 70-71  | -                   | -   |
| M-P3                   | Planned Residential Area B (Ultima) | R    | 75                                | 63-74  | -                   | -   |


[1] Values in parentheses indicate the noise criterion during examination period of educational institution.

[2] Bolded values mean exceedance of the relevant noise criteria.

[3] In general practice, examination period should only last for 2 weeks. By scheduling the construction works to avoid the examination period, the adverse residual impact should be minimised.

- 5.1.6 Examination periods of SKH Tsoi Kung Po Secondary School would be normally held in January and June and they are considered to exceed the noise criterion for school examination periods. To further reduce the noise impacts, it is proposed the NCC should closely liaise with the school to avoid noisy construction works during examination period such as minimise the number of PME operation and reschedule the construction time or period.



|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO.,LTD.</p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 14 OF 41</b>                        |

5.1.7 According to the construction programme, diaphragm wall construction, shaft excavation and less noisy works are expected to be carried out during the examination periods of SKH Tsoi Kung Po Secondary School. Noise monitoring will be carried out at the school under the EM&A programme. In case of non-compliance with the construction noise criteria, more frequent monitoring will be carried out. This additional monitoring shall be continued until the recorded noise levels are rectified or demonstrated to be unrelated to the construction activities

5.1.8 The following general noise abatement practices will be adopted by the NCC for this Contract during the examination periods of SKH Tsoi Kung Po Secondary School:

- Implement good site practice, re-schedule construction activities and improve construction programme to limit noise emissions at the sources;
- Movable noise barrier shall be provided for movable PMEs (i.e. excavator, loader, crane, breaker etc.) as far as possible;
- Plant known to emit noise strongly in one direction, shall, where possible, be orientated so that the noise is directed away from the school;
- Locate mobile plant as far away from the schools as possible;
- Close all hoods, cover panels and inspection hatches of powered mechanical plant such as generators, air compressors etc during operation;
- Throttle down or turn off idle equipment; and
- QPME (e.g. generator, road roller, and roller vibratory) will be deployed as far as practicable.

## 5.2 Noise Assessment Results

5.2.1 The air-borne construction noise impacts for the construction activities under the Works Contract HY/2014/09 have been assessed and summarised in the Table 8. The potential noise impact at the educational institution NSR M-N3 in the Table 9. As shown in the Table 8 and 9, with the implementation of quiet plant, temporary movable noise barrier, noise cover, and acoustic fabric for the PMEs, and scheduling of PMEs operation as far as possible. The proposed mitigation measures described above are included in the assessment and, as such, only the mitigated scenario has been presented.

Table 8: Updated Mitigated Construction Noise Impact at Identified NSRs

| NSR  | Noise Criterion dB(A) | EIA Prediction         |                             |         | CNMMP Prediction       |                             |         |
|------|-----------------------|------------------------|-----------------------------|---------|------------------------|-----------------------------|---------|
|      |                       | Max Noise Level, dB(A) | Exceedance Duration (Month) |         | Max Noise Level, dB(A) | Exceedance Duration (Month) |         |
|      |                       |                        | 1 – 4 dB(A)                 | 5 dB(A) |                        | 1 – 4 dB(A)                 | 5 dB(A) |
| M-N1 | 75                    | 66                     | -                           | -       | 64                     | -                           | -       |
| M-N2 | 75                    | 63                     | -                           | -       | 62                     | -                           | -       |
| M-N3 | 70                    | 70                     | -                           | -       | 69                     | -                           | -       |
| M-N4 | 75                    | 63                     | -                           | -       | 62                     | -                           | -       |
| M-N5 | 75                    | 63                     | -                           | -       | 61                     | -                           | -       |
| M-N6 | 75                    | 73                     | -                           | -       | 71                     | -                           | -       |
| M-P3 | 75                    | 75                     | -                           | -       | 74                     | -                           | -       |


|  |  |  |
|--|--|--|
|  <p>Successfully Building a Better Future.<br/>西松建設<br/>NISHIMATSU CONSTRUCTION CO., LTD.</p> | <p><b>CKR Contract No. HY/2014/09</b><br/><b>Ho Man Tin Access Shaft</b></p> | <p><b>No.: HMTS/CNMMP/002</b><br/><b>Rev.: E</b></p> |
|  | <p><b>CONSTRUCTION NOISE</b><br/><b>MITIGATION MEASURE PLAN</b></p>          | <p><b>Effective Date : 03 April 18</b></p>           |
|  |  | <p><b>SHEET 15 OF 41</b></p>                         |


Table 9: Updated Mitigated Construction Noise Impact (Educational Institution during Examination Period)

| NSR  | Noise Criterion dB(A) | EIA Prediction         |                             |                    | CNMMP Prediction       |                                |         |
|------|-----------------------|------------------------|-----------------------------|--------------------|------------------------|--------------------------------|---------|
|      |                       | Max Noise Level, dB(A) | Exceedance Duration (Month) |                    | Max Noise Level, dB(A) | Exceedance Duration (Month)    |         |
|      |                       |                        | 1 – 4 dB(A)                 | 5 dB(A)            |                        | 1 – 4 dB(A)                    | 5 dB(A) |
| M-N3 | 65                    | 70                     | 2<br>Jun 18<br>Jan 19       | 1<br>Jan/Feb<br>18 | 69                     | 3<br>Jun 18<br>Jan & Jun<br>19 | 0       |

Note:


- Typical examination period is in January and June. Examination of M-N3 was scheduled in 8 January 2018 to 2 February 2018, and June 2018. The exceedance duration is subject to the school activity schedule of M-N3 when available.
- In general practice, examination period should only last for 2 weeks. By scheduling the construction works to avoid the examination period, the residual impact should be minimised.

5.2.2 With the implementation of the above-mentioned mitigation measures, there is no residual impact predicted at all residential NSRs and school during normal school days. And the exceedance over the noise criterion during examination period of up to 4dB(A) is predicted for 3 months at M-N3. In preliminary assessment, there is 1 month noise exceedance up to 5dB(A) at M-N3 in EIA prediction, while no noise exceedance up to 5dB(A) is predicted after implementation of mitigation measures in CNMMP. In general practice, examination period should only last for 2 weeks. By scheduling the construction works to avoid the examination period, the adverse residual impact should be minimised.

|   |  |  |
|---|--|--|
|  | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 16 OF 41</b>                        |

## 6 CONCLUSION

- 6.1 The CNMMP has predicted the construction noise impact from CKR Contract No. HY/2014/09 to the identified NSRs. This plan has taken into account the updated information on PMEs and works programme which would be adopted by Nishimatsu Construction Co. Ltd.. With the implementation of mitigation measures in form of quiet plants, barriers and noise enclosure, the construction noise impact are predicted would either remain unchanged or to be reduced in respect of both exceedances and duration comparing with the results given in the approved EIA Report.
- 6.2 Further review and update will be performed during the construction phase and liaison with affected parties is recommended to minimise the construction noise impacts as far as practicable. Attention will be given to construction activities which are predicted to give noise exceedances ensuring proper implementation of the appropriate mitigation measures.

|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 17 OF 41</b>                        |

## **APPENDIX A**

### **Photos of Existing NSRs**



**CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft**




**No.: HMTS/CNMMP/002**

**Rev.: E**

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**


**Effective Date : 03 April 18**

**SHEET 18 OF 41**

| NSR No.                      | Location                          | Photo  |
|------------------------------|-----------------------------------|--|
| <b>CKR – Central Portion</b> |                                   |  |
| M-N1                         | Kar Man House, Oi Man Estate      |    |
| <b>CKR – Central Portion</b> |                                   |  |
| M-N2                         | Carmel on the Hill                |   |
| <b>CKR – Central Portion</b> |                                   |  |
| M-N3                         | SKH Tsoi Kung Po Secondary School |  |

| NSR No.               | Location                     | Photo  |
|-----------------------|------------------------------|--|
| CKR – Central Portion |                              |  |
| M-N4                  | Man Fuk House Block A        |    |
| CKR – Central Portion |                              |  |
| M-N5                  | Cascades Block A             |   |
| CKR – Central Portion |                              |  |
| M-N6                  | Ko Fai House, Kwun Fai Court |  |
| NSR                   |                              |  |
| M-P3                  | Ultima                       |  |

\*Refer to Appendix 5.6B in EIA Report


|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 20 OF 41</b>                        |

## **APPENDIX B**

# **Construction Programme**





|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 22 OF 41</b>                        |

**APPENDIX C**

**Prediction of Noise Assessment to NSRs**



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 23 OF 41

**Ko Fai House, Kwun Fai Court (M-N6)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ko Fai House  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 61.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 53.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 45.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 51.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>62.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ko Fai House  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 61.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 49.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 60.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 61.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 47.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 50    | 50                | -42.0          | 0.0    | 3.0                          | 52.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 50    | 50                | -42.0          | 0.0    | 3.0                          | 49.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>70.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ko Fai House  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 68.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 50    | 58                | -43.0          | -5.0   | 3.0                          | 67.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 50    | 58                | -43.0          | 0.0    | 3.0                          | 51.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 50    | 50                | -42.0          | -5.0   | 3.0                          | 61.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>71.1</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 24 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ko Fai House  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 50    | 71                | -45.0          | -5.0   | 3.0                          | 65.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 50    | 71                | -45.0          | 0.0    | 3.0                          | 52.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 64.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>70.9</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ko Fai House  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 50    | 50                | -42.0          | -15.0  | 3.0                          | 54.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 50    | 71                | -45.0          | -15.0  | 3.0                          | 51.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 65.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 50    | 71                | -45.0          | -15.0  | 3.0                          | 55.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 50    | 71                | -45.0          | 0.0    | 3.0                          | 52.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 50    | 50                | -42.0          | -5.0   | 3.0                          | 64.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 50    | 71                | -45.0          | -15.0  | 3.0                          | 51.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 50    | 71                | -45.0          | -15.0  | 3.0                          | 64.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 50    | 71                | -45.0          | -15.0  | 3.0                          | 39.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 50    | 50                | -42.0          | -15.0  | 3.0                          | 48.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 50    | 50                | -42.0          | -15.0  | 3.0                          | 46.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>70.9</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 25 OF 41

**Kar Man House, Oil Man Estate (M-N1)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Kar Man House, Oi Man Estate  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 61.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 53.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 45.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 120   | 120               | -50.0          | -5.0   | 3.0                          | 51.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>62.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Kar Man House, Oi Man Estate  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 38.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 49.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 36.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 175   | 175               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 175   | 175               | -53.0          | 0.0    | 3.0                          | 38.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>59.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Kar Man House, Oi Man Estate  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 175   | 178               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 175   | 178               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>60.5</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 26 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Kar Man House, Oi Man Estate  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 175   | 182               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 175   | 182               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 53.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>60.9</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Kar Man House, Oi Man Estate  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 47.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 175   | 182               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 53.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 56.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 31.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 37.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 35.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>61.0</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 27 OF 41

**Carmel on the Hill (M-N2)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Carmel on the Hill  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 205   | 205               | -54.0          | -5.0   | 3.0                          | 57.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 205   | 205               | -54.0          | -5.0   | 3.0                          | 49.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 205   | 205               | -54.0          | -5.0   | 3.0                          | 41.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 205   | 205               | -54.0          | -5.0   | 3.0                          | 47.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>58.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Carmel on the Hill  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 38.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 49.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 36.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 175   | 175               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 175   | 175               | -53.0          | 0.0    | 3.0                          | 38.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>59.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Carmel on the Hill  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m Deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 175   | 178               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 175   | 178               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 175   | 175               | -53.0          | -5.0   | 3.0                          | 50.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>60.5</b>                  |      |





CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 28 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Carmel on the Hill  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 175   | 182               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 175   | 182               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 53.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>60.9</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Carmel on the Hill  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 47.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 175   | 182               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 175   | 175               | -53.0          | -5.0   | 3.0                          | 53.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 56.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 175   | 182               | -53.0          | -15.0  | 3.0                          | 31.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 37.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 175   | 175               | -53.0          | -15.0  | 3.0                          | 35.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>61.0</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 29 OF 41

**SKH Tsoi Kung Po Secondary School (M-N3)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: SKH Tsoi Kung Po Secondary School                                   |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 190   | 190               | -54.0          | -5.0   | 3.0                          | 57.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 190   | 190               | -54.0          | -5.0   | 3.0                          | 49.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 190   | 190               | -54.0          | -5.0   | 3.0                          | 41.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 190   | 190               | -54.0          | -5.0   | 3.0                          | 47.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>58.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: SKH Tsoi Kung Po Secondary School                                   |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 59.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 47.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 58.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 59.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 45.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 65    | 65                | -44.0          | 0.0    | 3.0                          | 50.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 65    | 65                | -44.0          | 0.0    | 3.0                          | 47.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>68.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: SKH Tsoi Kung Po Secondary School                                   |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m Deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 66.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 65    | 72                | -45.0          | -5.0   | 3.0                          | 65.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 65    | 72                | -45.0          | 0.0    | 3.0                          | 49.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 65    | 65                | -44.0          | -5.0   | 3.0                          | 59.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>69.1</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 30 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: SKH Tsoi Kung Po Secondary School                                   |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 65    | 82                | -46.0          | -5.0   | 3.0                          | 64.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 65    | 82                | -46.0          | 0.0    | 3.0                          | 51.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 62.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>69.2</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: SKH Tsoi Kung Po Secondary School                                   |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 65    | 65                | -44.0          | -15.0  | 3.0                          | 52.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 65    | 82                | -46.0          | -15.0  | 3.0                          | 50.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 63.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 65    | 82                | -46.0          | -15.0  | 3.0                          | 54.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 65    | 82                | -46.0          | 0.0    | 3.0                          | 51.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 65    | 65                | -44.0          | -5.0   | 3.0                          | 62.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 65    | 82                | -46.0          | -15.0  | 3.0                          | 50.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 65    | 82                | -46.0          | -15.0  | 3.0                          | 63.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 65    | 82                | -46.0          | -15.0  | 3.0                          | 38.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 65    | 65                | -44.0          | -15.0  | 3.0                          | 46.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 65    | 65                | -44.0          | -15.0  | 3.0                          | 44.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>69.2</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 31 OF 41

**Man Fuk House Block A (M-N4)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Man Fuk House Block A   |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 260   | 260               | -56.0          | -5.0   | 3.0                          | 55.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 260   | 260               | -56.0          | -5.0   | 3.0                          | 47.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 260   | 260               | -56.0          | -5.0   | 3.0                          | 39.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 260   | 260               | -56.0          | -5.0   | 3.0                          | 45.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>56.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Man Fuk House Block A   |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 51.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 39.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 50.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 51.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 37.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 155   | 155               | -52.0          | 0.0    | 3.0                          | 42.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 155   | 155               | -52.0          | 0.0    | 3.0                          | 39.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>60.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Man Fuk House Block A   |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 58.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 155   | 158               | -52.0          | -5.0   | 3.0                          | 58.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 155   | 158               | -52.0          | 0.0    | 3.0                          | 42.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 155   | 155               | -52.0          | -5.0   | 3.0                          | 51.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>61.5</b>                  |      |



**CKR Contract No. HY/2014/09**  
**Ho Man Tin Access Shaft**

**No.: HMTS/CNMMP/002**

**Rev.: E**

**CONSTRUCTION NOISE**  
**MITIGATION MEASURE PLAN**

**Effective Date : 03 April 18**

**SHEET 32 OF 41**

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Man Fuk House Block A   |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 155   | 163               | -52.0          | -5.0   | 3.0                          | 58.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 155   | 163               | -52.0          | 0.0    | 3.0                          | 45.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 54.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>61.9</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Man Fuk House Block A   |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 155   | 155               | -52.0          | -15.0  | 3.0                          | 44.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 155   | 163               | -52.0          | -15.0  | 3.0                          | 44.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 55.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 155   | 163               | -52.0          | -15.0  | 3.0                          | 48.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 155   | 163               | -52.0          | 0.0    | 3.0                          | 45.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 155   | 155               | -52.0          | -5.0   | 3.0                          | 54.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 155   | 163               | -52.0          | -15.0  | 3.0                          | 44.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 155   | 163               | -52.0          | -15.0  | 3.0                          | 57.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 155   | 163               | -52.0          | -15.0  | 3.0                          | 32.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 155   | 155               | -52.0          | -15.0  | 3.0                          | 38.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 155   | 155               | -52.0          | -15.0  | 3.0                          | 36.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>62.0</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 33 OF 41

**Cascades Block A (M-N5)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Cascades Block A  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 290   | 290               | -57.0          | -5.0   | 3.0                          | 54.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 290   | 290               | -57.0          | -5.0   | 3.0                          | 46.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 290   | 290               | -57.0          | -5.0   | 3.0                          | 38.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 290   | 290               | -57.0          | -5.0   | 3.0                          | 44.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>55.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Cascades Block A  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 38.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 49.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 50.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 36.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 170   | 170               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 170   | 170               | -53.0          | 0.0    | 3.0                          | 38.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>59.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Cascades Block A  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m Deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 170   | 173               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 170   | 173               | -53.0          | 0.0    | 3.0                          | 41.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 170   | 170               | -53.0          | -5.0   | 3.0                          | 50.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>60.5</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 34 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Cascades Block A  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 170   | 177               | -53.0          | -5.0   | 3.0                          | 57.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 170   | 177               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 53.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>60.9</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Cascades Block A  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 170   | 170               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 170   | 177               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 54.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 170   | 177               | -53.0          | -15.0  | 3.0                          | 47.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 170   | 177               | -53.0          | 0.0    | 3.0                          | 44.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 170   | 170               | -53.0          | -5.0   | 3.0                          | 53.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 170   | 177               | -53.0          | -15.0  | 3.0                          | 43.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 170   | 177               | -53.0          | -15.0  | 3.0                          | 56.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 170   | 177               | -53.0          | -15.0  | 3.0                          | 31.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 170   | 170               | -53.0          | -15.0  | 3.0                          | 37.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 170   | 170               | -53.0          | -15.0  | 3.0                          | 35.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>61.0</b>                  |      |



CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18

SHEET 35 OF 41

**Ultima (M-P3)**

**Decant of Housing Authority Mock Up Centre and Site Establishment**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1D (Work Site S2) |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ultima  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                     | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Decant   | Breaker, excavator mounted (hydraulic) (90%)            | BS5228 Table D.8/13     | 110      | 2                | 113                 | 0    | 32    | 32                | -38.0          | -5.0   | 3.0                          | 73.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne | other PME               | 105      | 1                | 105                 | 0    | 32    | 32                | -38.0          | -5.0   | 3.0                          | 65.0 |
|  | Excavator/Loader, Wheeled/Tracked (70%)                 | QPME ID Code EPD-01145  | 97       | 1                | 97                  | 0    | 32    | 32                | -38.0          | -5.0   | 3.0                          | 57.0 |
|  | Concrete Crusher, Excavator Mounted (90%)               | CNP055                  | 103      | 1                | 103                 | 0    | 32    | 32                | -38.0          | -5.0   | 3.0                          | 63.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |      |       |                   |                |        | <b>74.1</b>                  |      |

**Diaphragm Wall Construction**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ultima  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Diaphragm Wall Construction  | Piling, Diaphragm Wall, Bentonite Filtering Plant (100%) | CNP162                  | 105      | 1                | 105                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 54.0 |
|  | Piling, diaphragm wall, hydraulic extractor (100%)       | CNP163                  | 90       | 2                | 93                  | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 42.0 |
|  | Generator, QPME Noise Label 101dB(A)                     | QPME ID Code EPD-02845  | 101      | 2                | 104                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 53.0 |
|  | Concrete lorry mixer (50%)                               | CNP044                  | 106      | 2                | 109                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 1                | 105                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 54.0 |
|  | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Bar Bender and Cutter (70%)                              | CNP021                  | 88       | 2                | 91                  | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 40.0 |
|  | Water pump, submersible (electric)                       | CNP283                  | 85       | 4                | 91                  | 0    | 115   | 115               | -49.0          | 0.0    | 3.0                          | 45.0 |
|  | Water pump (electric)                                    | CNP281                  | 88       | 1                | 88                  | 0    | 115   | 115               | -49.0          | 0.0    | 3.0                          | 42.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>63.1</b>                  |      |

**Spoil Excavation to 30m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ultima  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |      |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |      |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Hori | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation to 30m deep   | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 2                | 112                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 61.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 30   | 115   | 119               | -49.0          | -5.0   | 3.0                          | 61.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 4                | 91                  | 30   | 115   | 119               | -49.0          | 0.0    | 3.0                          | 45.0 |
|  | Dump Truck with Grab (50%)                               | CNP069                  | 102      | 2                | 105                 | 0    | 115   | 115               | -49.0          | -5.0   | 3.0                          | 54.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |      |       |                   |                |        | <b>64.5</b>                  |      |





CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft

No.: HMTS/CNMMP/002

Rev.: E

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

Effective Date : 03 April 18


SHEET 36 OF 41

**Spoil Excavation from 30m to 50m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|--|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ultima  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |  |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code                                      | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |  | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Spoil Excavation at 50m Deep   | Crane/Tracked Mobile (50%)                               | CNP048                  | 109      | 1                | 109                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface | CNP081                  | 109      | 1                | 109                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft   | CNP081                  | 109      | 2                | 112                 | 50    | 115   | 125               | -50.0          | -5.0   | 3.0                          | 60.0 |
|  | Water pump, submersible (electric) (100%)                | CNP283                  | 85       | 8                | 94                  | 50    | 115   | 125               | -50.0          | 0.0    | 3.0                          | 47.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne  | other PME               | 105      | 2                | 108                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 57.0 |
| <b>Total CNL</b>   |  |                         |          |                  |                     |       |       |                   |                |        | <b>64.5</b>                  |      |

**Rock Excavation from 50m to 100m deep**

| Location of Construction Site: Ho Man Tin Access Shaft Portion 1A (Work Site S1) |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
|--|---|-------------------------|----------|------------------|---------------------|-------|-------|-------------------|----------------|--------|------------------------------|------|
| Nearest NSR: Ultima  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| General Group  |   |                         |          |                  |                     |       |       |                   |                |        |                              |      |
| PME  | Identification Code   | Sound Power Level (SWL) |          |                  | Distance to NSR (m) |       |       | Correction, dB(A) |                |        | Corrected Noise Level, dB(A) |      |
|  |   | SWL, dB(A)              | Quantity | Total SWL, dB(A) | Vert                | Horiz | Slant | Dist.             | Barrier Effect | Façade |                              |      |
| Rock Excavation at 50m deep (Drill and Blast)                                    | Ventilation Fan with Silencer   | CNP241                  | 108      | 1                | 108                 | 0     | 115   | 115               | -49.0          | -15.0  | 3.0                          | 47.0 |
|  | Crane/Tracked Mobile (50%)  | CNP048                  | 109      | 1                | 109                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Breaker, excavator mounted (hydraulic) (70%) - Assess Shaft                     | BS5228 Table D.8/13     | 108      | 1                | 108                 | 50    | 115   | 125               | -50.0          | -15.0  | 3.0                          | 46.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Ground Surface                        | CNP081                  | 109      | 1                | 109                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 58.0 |
|  | Excavator/Loader, Wheeled/Tracked (50%) - Assess Shaft                          | CNP081                  | 109      | 2                | 112                 | 50    | 115   | 125               | -50.0          | -15.0  | 3.0                          | 50.0 |
|  | Water pump, submersible (electric)  | CNP283                  | 85       | 8                | 94                  | 50    | 115   | 125               | -50.0          | 0.0    | 3.0                          | 47.0 |
|  | Dump truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne                         | other PME               | 105      | 2                | 108                 | 0     | 115   | 115               | -49.0          | -5.0   | 3.0                          | 57.0 |
|  | Shotcreting machine   | BS5228 Table D.6/13     | 108      | 1                | 108                 | 50    | 115   | 125               | -50.0          | -15.0  | 3.0                          | 46.0 |
|  | Rock drill, crawler mounted (hydraulic) (70%)                                   | CNP182                  | 121      | 1                | 121                 | 50    | 115   | 125               | -50.0          | -15.0  | 3.0                          | 59.0 |
|  | Concrete mixer (electric)   | CNP045                  | 96       | 1                | 96                  | 50    | 115   | 125               | -50.0          | -15.0  | 3.0                          | 34.0 |
|  | Air compressor, air flow > 10m³/min and ≤ 30m³/min, inside acoustic noise cover | CNP002                  | 102      | 1                | 102                 | 0     | 115   | 115               | -49.0          | -15.0  | 3.0                          | 41.0 |
|  | Generator, silenced, 75 dB(A) at 7 m, inside acoustic noise cover               | CNP102                  | 100      | 1                | 100                 | 0     | 115   | 115               | -49.0          | -15.0  | 3.0                          | 39.0 |
| <b>Total CNL</b>   |   |                         |          |                  |                     |       |       |                   |                |        | <b>64.6</b>                  |      |

|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 37 OF 41</b>                        |

**APPENDIX D**

**Detailed Noise Calculation**



**CKR Contract No. HY/2014/09  
Ho Man Tin Access Shaft**

**No.: HMTS/CNMMP/002**


**Rev.: E**

**CONSTRUCTION NOISE  
MITIGATION MEASURE PLAN**

**Effective Date : 03 April 18**






**SHEET 38 OF 41**

| Scenario: Mitigated  |                                     | Calendar Year/Month |     |     |     |     |     |     |     |     |      |     |     |      |     |     |     |     |     |     |
|--|-------------------------------------|---------------------|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|------|-----|-----|-----|-----|-----|-----|
|  |                                     | 2018                |     |     |     |     |     |     |     |     |      |     |     | 2019 |     |     |     |     |     |     |
|  |                                     | Dec                 | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec  | Jan | Feb | Mar | Apr | May | Jun |
| Decant of Housing Authority Mock Up Centre and Site Establishment  | Kar Man House, Oi Man Estate        | -                   | -   | -   | 62  | 62  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | Carmel on the Hill                  | -                   | -   | -   | 58  | 58  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | 58  | 58  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | Man Fuk House Block A               | -                   | -   | -   | 56  | 56  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | Cascades Block A                    | -                   | -   | -   | 55  | 55  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | 62  | 62  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | 74  | 74  | -   | -   | -   | -   | -    | -   | -   | -    | -   | -   | -   | -   | -   |     |
| Diaphragm Wall Construction  | Kar Man House, Oi Man Estate        | -                   | -   | -   | 59  | 59  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Carmel on the Hill                  | -                   | -   | -   | 59  | 59  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | 68  | 68  | 68  | 68  | 68  | 68  | 68   | 68  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Man Fuk House Block A               | -                   | -   | -   | 60  | 60  | 60  | 60  | 60  | 60  | 60   | 60  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Cascades Block A                    | -                   | -   | -   | 59  | 59  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | 70  | 70  | 70  | 70  | 70  | 70  | 70   | 70  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | 63  | 63  | 63  | 63  | 63  | 63  | 63   | 63  | -   | -    | -   | -   | -   | -   | -   |     |
| Overall Noise Levels, dB(A)<br>Decant of Housing Authority Mock Up Centre and Site Establishment<br>+<br>Diaphragm Wall Construction | Kar Man House, Oi Man Estate        | -                   | -   | -   | 64  | 64  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Carmel on the Hill                  | -                   | -   | -   | 62  | 62  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | 68  | 68  | 68  | 68  | 68  | 68  | 68   | 68  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Man Fuk House Block A               | -                   | -   | -   | 61  | 61  | 60  | 60  | 60  | 60  | 60   | 60  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Cascades Block A                    | -                   | -   | -   | 60  | 60  | 59  | 59  | 59  | 59  | 59   | 59  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | 71  | 71  | 70  | 70  | 70  | 70  | 70   | 70  | -   | -    | -   | -   | -   | -   | -   |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | 74  | 74  | 63  | 63  | 63  | 63  | 63   | 63  | -   | -    | -   | -   | -   | -   | -   |     |
| Spoil Excavation to 30m deep   | Kar Man House, Oi Man Estate        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 61  | 61  | 61   | -   | -   | -   | -   | -   |     |
|  | Carmel on the Hill                  | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 61  | 61  | 61   | -   | -   | -   | -   | -   |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 69  | 69  | 69   | -   | -   | -   | -   | -   |     |
|  | Man Fuk House Block A               | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 62  | 62  | 62   | -   | -   | -   | -   | -   |     |
|  | Cascades Block A                    | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 61  | 61  | 61   | -   | -   | -   | -   | -   |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 71  | 71  | 71   | -   | -   | -   | -   | -   |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | 65  | 65  | 65   | -   | -   | -   | -   | -   |     |
| Spoil Excavation from 30m to 50m deep  | Kar Man House, Oi Man Estate        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 61  | 61   | 61  | -   | -   | -   | -   |     |
|  | Carmel on the Hill                  | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 61  | 61   | 61  | -   | -   | -   | -   |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 69  | 69   | 69  | -   | -   | -   | -   |     |
|  | Man Fuk House Block A               | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 62  | 62   | 62  | -   | -   | -   | -   |     |
|  | Cascades Block A                    | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 61  | 61   | 61  | -   | -   | -   | -   |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 71  | 71   | 71  | -   | -   | -   | -   |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | 65  | 65   | 65  | -   | -   | -   | -   |     |
| Rock Excavation from 50m to 100m deep  | Kar Man House, Oi Man Estate        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 61   | 61  | 61  | 61  | 61  | 61  |     |
|  | Carmel on the Hill                  | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 61   | 61  | 61  | 61  | 61  | 61  |     |
|  | SKH Tsoi Kung Po Secondary School   | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 69   | 69  | 69  | 69  | 69  | 69  |     |
|  | Man Fuk House Block A               | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 62   | 62  | 62  | 62  | 62  | 62  |     |
|  | Cascades Block A                    | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 61   | 61  | 61  | 61  | 61  | 61  |     |
|  | Ko Fai House, Kwun Fai Court        | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 71   | 71  | 71  | 71  | 71  | 71  |     |
|  | Planned Residential Area B (Ultima) | -                   | -   | -   | -   | -   | -   | -   | -   | -   | -    | -   | -   | 65   | 65  | 65  | 65  | 65  | 65  |     |

|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 39 OF 41</b>                        |

## **APPENDIX E**

### **Noise Cover Design**



MEMBER SCHEDULE








| ITEM                     | MEMBER SIZE        | GRADE |
|--------------------------|--------------------|-------|
| <b>MAIN TRUSS M1:</b>    |                    |       |
| TOP BEAM                 | 305x305x118UC      | S355  |
| BOTTOM BEAM              | 203x203x86UC       | S355  |
| COLUMN                   | 152x152x23UC       | S355  |
| BRACE                    | DOUBLE120x120x15EA | S275  |
| <b>MAIN TRUSS M2/M3:</b> |                    |       |
| TOP BEAM                 | 254x254x73UC       | S355  |
| BOTTOM BEAM              | 203x203x46UC       | S355  |
| COLUMN                   | 152x152x23UC       | S355  |
| BRACE                    | DOUBLE120x120x15EA | S275  |
| <b>SECONDARY BEAM</b>    |                    |       |
| TOP (4.5m SPAN)          | 203x203x46UC       | S355  |
| TOP (8.75m SPAN)         | 203x203x71UC       | S355  |
| BOTTOM (4.5m SPAN)       | 152x152x23UC       | S355  |
| BOTTOM (8.75m SPAN)      | 152x152x23UC       | S355  |
| DIAGONAL BRACING         | 120x120x12EA       | S275  |

- NOTES:
- THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. SK3002 TO SK3006.
  - ALL LEVELS ARE IN METRES ABOVE PRINCIPAL DATUM (mPD).
  - ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE STATED.
  - ALL STRUCTURAL STEEL SECTIONS AND PLATES SHALL BE GRADE S355 UNLESS OTHERWISE STATED.
  - ALL THE STIFFENERS SHALL BE 12mm THICK UNLESS OTHERWISE STATED.
  - THE TOP AND BOTTOM MAIN BEAM SHALL BE SPLICED USING FULL PENETRARION BUT WELD.
  - ALL FILLED WELDS SHALL BE 6mm FILLED WELD ALL ROUND UNLESS OTHERWISE STATED.

WELDING CONNECTION BETWEEN STEEL MEMBERS:





- MAIN BEAM, MEMBERS OF TRUSS FRAME-BUTT WELD.
- OTHER CONNECTION WITHIN TRUSS FRAME-8mm ALL ROUND FILLET WELD.
- STIFFENER-6mm FILLET WELD.
- LATERAL BRACING MEMBERS BETWEEN TRUSS FRAMES-6mm ALL ROUND FILLET WELD.
- SECONDARY BEAM SUPPORTING NOISE PANELS BETWEEN TRUSS FRAMES-6mm FILLET WELD.

NOISE ENCLOSURE - GENERAL LAYOUT



NOISE ENCLOSURE - CONNECTION DETAILS


- NOTES:
- ALL CONCRETE TO BE GRADE 400 UNLESS SHOWN OTHERWISE.
  - HIGH TENSILE STEEL BARS SHALL BE HOT ROLLED TYPE 2 AND HAVE A MINIMUM YIELD STRESS OF 500MPa.




NOISE ENCLOSURE - FOOTING LAYOUT

|            |                     |                              |   |   |  |
|------------|---------------------|------------------------------|---|---|--|
| CLIENT<br> | ORIGINATOR<br>      | DRAWN<br>CHECKED<br>APPROVED | PROJECT<br><b>CONTRACT NO. HY/2014/09</b><br><b>CENTRAL KOWLOON ROUTE - HO MAN TIN ACCESS SHAFT</b> | TITLE<br><b>DESIGN NOISE ENCLOSURE FOR HMT ACCESS SHAFT GENERAL LAYOUT, CONNECTION DETAILS AND FOOTING LAYOUT</b> | DRAWING NO.<br><b>HY/2014/09-SK104</b> |
|            | SCALE AS SHOWN (A3) |                              | DATE 27MAR17  | REV. A  |  |


C:\ProgramData\Bentley\MicroStation\B1\SELECT\useries\WorkSpace\System\pctrctg\MCC.A3.BW.COL.plt  
 6/4/2017 2:58:05  
 user  
 PRINTED BY:  
 Z:\S\Exchange\Terry.Chan\From Fung\03\_CR-HMITS\N17-204-09-SK104.dgn




PLAN




SECTION M - M  
SCALE 1 : 10




SECTION N - N  
SCALE 1 : 10



DETAIL '3'  
SCALE 1 : 10




FRAME OF OPENING (PLAN)  
SCALE 1 : 100



FRAME OF OPENING (ELEVATION)  
SCALE 1 : 100

MEMBER SCHEDULE


| MEMBER             | SIZE  | REQUIRED WORKING LOAD |
|--------------------|---|-----------------------|
| WIRE ROPE (TYPE A) | 2 NOS. 16mm DIA. WITH 2.0m SPACING (NOMINAL TENSILE STRENGTH = 1670mPa) | 13KN PER ROPE         |
| WIRE ROPE (TYPE B) | 2 NOS. 16mm DIA. WITH 2.0m SPACING (NOMINAL TENSILE STRENGTH = 1670mPa) | 18KN PER ROPE         |
| WIRE MESH          | OPENING   | 25mmx25mm             |
|                    | WIRE DIAMETER   | 3.2mm                 |
|                    | WIDTH OF THE ROLL   | 2.0m                  |
| FRAME              | STEEL MEMBER 203x203x52 UC (S275)                                       | -                     |
| SHACKLE            | 3/4 INCHES  | 36KN                  |



SECTION L - L

C:\ProgramData\Bentley\MicroStation\B1\SELECT\series\WorkSpace\System\p1c1c1g\MC3.A3.BW.COL.plt  
 6/4/2017 2:59:42 user  
 PRINTED BY: user  
 FILENAME: Z:\90\_Exchange\Terry.Chan\From Fung\03\_CRR\HMT\SHF-2014-09-SK105.dgn

|            |  |                                    |  |   |                                 |
|------------|--|------------------------------------|--|---|---------------------------------|
| CLIENT<br> | ORIGINATOR<br>西松建設<br>Nishimatsu Construction Co. Ltd. | DRAWN -<br>CHECKED -<br>APPROVED - | PROJECT<br>CONTRACT NO. HY/2014/09<br>CENTRAL KOWLOON ROUTE -<br>HO MAN TIN ACCESS SHAFT | TITLE<br>ROOF OVER FOR HMT ACCESS SHAFT<br>GENERAL LAYOUT AND<br>CONNECTION DETAILS | DRAWING NO.<br>HY/2014/09-SK105 |
|            | SCALE<br>AS SHOWN (A3)                                 | DATE<br>27MAR17                    | REV.<br>A  |   |                                 |

|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 39 OF 41</b>                        |

## APPENDIX F

### Noise Assessment of Acoustic Fabric

(A+A)\*L

Acoustics and Air Testing Laboratory Co. Ltd.  
聲學及空氣測試實驗室有限公司



REPORT TO: Mayfair Trading (H.K.) Co. Ltd.

ADDRESS: Room 13, 5/F.,  
Ka Wah Industrial Building,  
Hi Yip Street,  
Yuen Long, N.T.,  
Hong Kong.


ATTN.: Mr. K. C. Tse

REPORT NO.: APJ12-252-RP001(Rw)


ISSUE DATE: 21 December 2012

**HOKLAS Accredited Laboratory**  
**Sound Reduction Index Measurement**  
**Test Report for**  
**PVC Tarpaulin S4009(FR)-Sound Insulation Fabric**  
**(PROJECT NO.: APJ12-252)**

Prepared by:

  
\_\_\_\_\_  
**Ng Yan Wa**  
Laboratory Manager  
WY / WN / JJ / BW / AC / MT  
/ NS

Endorsed by:

  
\_\_\_\_\_  
**Dr. Poon Wal Yin**  
Technical Director  
(Approved Signatory)

This laboratory is accredited by the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific tests and / or measurements and the results shown in this test report (or certificate, where appropriate) have been determined in accordance with the laboratory's terms of accreditation.

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)

Page 1 of 9

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong  
Tel: (852) 2668 3423 Fax: (852) 2668 6946  
Homepage: <http://www.aa-lab.com> E-mail: [inquiry@aa-lab.com](mailto:inquiry@aa-lab.com)



## 1. Method of Measurement

- 1.1 The measurement was carried out in accordance with ISO 140-3:1995 (E) "Acoustics – Measurement of sound insulation in buildings and of building elements -- Part 3 Laboratory measurements of airborne sound insulation of building elements" (equivalent to BS 2750 Part 3: 1995) in the reverberation chamber of Acoustics and Air Testing Laboratory Co. Ltd. And the single-figure quantity for airborne sound insulation rating was evaluated in accordance with ISO 717-1:1997.

## 2. Details of Measurement

### 2.1 Principle of Measurement

The expression "sound transmission loss" ( $TL$ ) is also equivalent to "sound reduction index" ( $R$ ).

The sound reduction index of a partition is usually measured in a laboratory by placing the element in an opening between two adjacent reverberant rooms designed for such tests. Noise is introduced into one of the rooms, referred to as the source room, and part of the sound energy is transmitted through the test element into the second room, referred to as the receiving room. The resulting mean space-average sound pressure levels in the source room and receiving room is  $L_1$  and  $L_2$ , respectively.

The sound reduction index is given by

$$TL = L_1 - L_2 + 10 \log(S/A)$$

Where

$S$  is the area of the test specimen, in square metres.

$A$  is the equivalent absorption area in the receiving room, in square metres, which may preferably be evaluated from the reverberation time measured according to ISO 354: 1985 and evaluated using Sabine's formula

$$A = 0.16V/T$$

Where

$V$  is the receiving room volume, in cubic metres;

$T$  is the reverberation time, in seconds, which was obtained by reading and averaging the measured value in receiving room.

The Weighted Sound Reduction Index ( $R_w$ ) in decibels (dB) is calculated by comparing the sixteen values of Sound Transmission Loss from 100 Hz to 3150 Hz with a defined reference curve which is incremented until the requirements of ISO 717-1: 1996 are met. Spectrum adaptation terms  $C$  and  $C_{tr}$  are also calculated.

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)

Page 2 of 9

2.2 Laboratory Location

Acoustics and Air Testing Laboratory Company Limited  
Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street,  
Fo Tan, Shatin, N.T., Hong Kong.

2.3 Test Condition

| Conditions        | Source room      | Receiving room    |
|-------------------|------------------|-------------------|
| Volume            | 84m <sup>3</sup> | 206m <sup>3</sup> |
| Air Temperature   | 22°C             | 22°C              |
| Relative Humidity | 48%              | 48%               |

2.4 Test Date

Date of receipt of test item: 19 December 2012

Dates test commenced and completed

Commenced date: 19 December 2012

Completed date: 19 December 2012

2.5 Instrumentation

2.5.1 For sound production.

| Type   | Serial No. |
|--|------------|
| One Real Time Frequency Analyzer – B&K PULSE 3560c | 2411776    |
| One Equalizer – Vestax GE62A                       | G76020697  |
| One Amplifier – Vestax PT4000ua                    | 527920     |
| One OmniPower Sound Source – Bruel & Kjaer 4296    | 2128136    |

2.5.2 For sound measurement

|   |                   |
|---|-------------------|
| One Real Time Frequency Analyzer – B&K PULSE 3560c    | 2411776           |
| Two Free-field 1/2" Microphone – Bruel & Kjaer 4190   | 2731577 & 2731578 |
| Two 1/2" Microphone Preamplifier – Bruel & Kjaer 2669 | 2081972 & 2081971 |
| One Sound Level Calibrator – Bruel & Kjaer 4231       | 1914426           |

2.5.3 For reverberation time measurement

|   |               |
|---|---------------|
| One Real Time Frequency Analyzer – B&K PULSE 3560c    | 3442A00385    |
| One Free-field 1/2" Microphone – Bruel & Kjaer 4190   | 2731577       |
| One 1/2" Microphone Preamplifier – Bruel & Kjaer 2669 | 2081972       |
| One Loudspeaker – JBL EON 515                         | VTP0890-14112 |

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

### 3. Results Application

- 3.1 The results obtained can be used to design building elements with appropriate acoustic properties, to compare the sound insulation properties of building elements and to classify such elements according to their sound insulation capabilities.
- 3.2 The measurements are performed in laboratory test facilities in which transmission of sound on flanking paths is suppressed. Results of measurements shall not be applied directly in the field without accounting for other factors affecting sound insulation, especially flanking transmission and loss factor.
- 3.3 The test results obtained relate only to the specimen tested.

### 4. Description of the Test Construction

- 4.1 The test specimen was a piece of PVC Tarpaulin S4009(FR)-Sound Insulation Fabric (colour in grey) with approx. thickness of 0.9mm and surface density 1.25 kg/m<sup>2</sup>.
- 4.2 One piece of the specimen with approx. dimension: 1100mm wide X 2600mm high was mounted in the test opening between two test chambers. The measurement setup at source & receiving rooms are given in Appendix 1
- 4.3 The tested sound insulation fabric was supplied and installed by Mayfair Trading (H.K.) Co. Ltd.
- 4.4 Photographic records showing the test specimen and measurement setup are given in Appendix 2.

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)

Page 4 of 9

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong

Tel: (852) 2668 3423

Fax: (852) 2668 6946

Homepage: <http://www.aa-lab.com>

E-mail: [inquiry@aa-lab.com](mailto:inquiry@aa-lab.com)

5. Measurement Results

5.1 The results of measurement for the tested specimen are given in the following table:

| Frequency f, Hz | Sound reduction index R, dB | Sound reduction index R, dB | Uncertainty |
|-----------------|-----------------------------|-----------------------------|-------------|
| 100             | 0.8                         | 3.2                         | ±2.01       |
| 125             | 4.0                         |                             | ±1.75       |
| 160             | 6.9                         |                             | ±1.75       |
| 200             | 8.3                         | 8.6                         | ±1.24       |
| 250             | 8.5                         |                             | ±1.12       |
| 315             | 8.9                         |                             | ±0.86       |
| 400             | 10.0                        |                             | ±0.88       |
| 500             | 11.1                        | 11.0                        | ±0.60       |
| 630             | 12.1                        |                             | ±0.62       |
| 800             | 13.7                        |                             | ±0.58       |
| 1000            | 14.7                        | 14.8                        | ±0.49       |
| 1250            | 16.6                        |                             | ±0.55       |
| 1600            | 18.4                        |                             | ±0.50       |
| 2000            | 20.2                        | 20.0                        | ±0.43       |
| 2500            | 22.0                        |                             | ±0.42       |
| 3150            | 23.7                        |                             | ±0.44       |
| 4000            | 25.4                        | 25.2                        | ±0.44       |
| 5000            | 27.0                        |                             | ±0.51       |

NOTE: The 95% measurement uncertainty is calculated according to an engineering method in compliance with the "Guide to the Expression of Uncertainty in Measurement", 1995.

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

5.2 The measured sound reduction index of the tested specimen against 1/3-octave band center frequencies is plotted on Figure 1.




Figure 1. Sound Reduction Index against Frequency

5.3 Weighted Sound Reduction Index Rw:

| Description   | Weighted Sound Reduction Index Rw, dB |
|---|---------------------------------------|
| PVC Tarpaulin S4009(FR)-<br>Sound Insulation Fabric | 15                                    |

5.4 The rating standard, BS EN ISO 717-1:1996, identifies a number of single figure ratings for this type of test. Evaluation based on laboratory measurement results is obtained by a laboratory method. The calculated values of these rating are:


|  |                                  |
|--|----------------------------------|
| Rw (C;C <sub>tr</sub> ) = 15 (0;-3) dB | C <sub>100-5000</sub> = 1 dB     |
|  | C <sub>tr,100-5000</sub> = -3 dB |

- END -

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

(A+A)\*L

Acoustics and Air Testing Laboratory Co. Ltd.  
聲學及空氣測試實驗室有限公司



## Appendix List

### Appendix 1

### Photographic Records

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)


Page 7 of 9

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong  
Tel: (852) 2668 3423 Fax: (852) 2668 6946  
Homepage: <http://www.aa-lab.com> E-mail: [inquiry@aa-lab.com](mailto:inquiry@aa-lab.com)




## Appendix 1

### Photographic Records



Measurement set-up (Source room)




Measurement set-up (Receiving room)

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)

Page 8 of 9



Photos of PVC Tarpaulin S4009(FR)-  
Sound Insulation Fabric Material

The report shall only be reproduced in FULL unless prior written approval is obtained from Acoustics and Air Testing Laboratory Co. Ltd.

APJ12-252-RP001(Rw)

Page 9 of 9

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong


Tel: (852) 2668 3423

Fax: (852) 2668 6946

Homepage: <http://www.aa-lab.com>

E-mail: [inquiry@aa-lab.com](mailto:inquiry@aa-lab.com)



|   |  |  |
|---|--|--|
|  <p>Successfully Building a Better Future.<br/> <b>西松建設</b><br/> <small>NISHIMATSU CONSTRUCTION CO.,LTD.</small></p> | <b>CKR Contract No. HY/2014/09</b><br><b>Ho Man Tin Access Shaft</b> | <b>No.: HMTS/CNMMP/002</b><br><b>Rev.: E</b> |
|   | <b>CONSTRUCTION NOISE</b><br><b>MITIGATION MEASURE PLAN</b>          | <b>Effective Date : 03 April 18</b>          |
|   |  | <b>SHEET 40 OF 41</b>                        |

## APPENDIX G

### Information of Acoustic Fabric

## EFFECTIVE NOISE ISOLATION

The Soundproof Sheet is specially produced for Building, Bridge and Civil Engineering works.

A mixture of High Density Fiber & natural fiber abstract from trees, long lasting, anti-fungus, most effective sound protection barrier and safe for construction site.




### A. CHARACTERISTIC

| Type  | Weight<br>(kg/m <sup>2</sup> ) | Thickness<br>(mm) | Elasticity |             | Elongation % |             | Breaking Load |             | N<br>(kgf) | Anti-fungus<br>Test |
|-------|--------------------------------|-------------------|------------|-------------|--------------|-------------|---------------|-------------|------------|---------------------|
|       |                                |                   | Tensile    | Compression | Tensile      | Compression | Tensile       | Compression |            |                     |
| #1000 | 1.2                            | 1.0               | 1588       | 1470        | 22           | 30          | 382           | 441         | CO 880015  |                     |
|       |                                |                   | (180)      | (150)       |              |             | (40)          | (45)        |            |                     |

JIS A 8952

### B. DIMENSION




Note

Effective area 3400 x 1800mm

### C. SOUND TRANSMISSION LOSS DATA

|               |                    |                  |                      |                      |
|---------------|--------------------|------------------|----------------------|----------------------|
| Testing Chart | #1000              | Density          | Density Area         | 1.2kg/m <sup>2</sup> |
| Size          | 910 x 1820mm       | Ave. Density     | 5.0kg/m <sup>2</sup> |                      |
| Thick         | 1.0mm              | Room Temperature | 21.0°C               |                      |
| Area          | 1.62m <sup>2</sup> | Humidity         | 77.0 %               |                      |



| High Frequency Test (Hz) | Noise Reduction Test (dB) |
|--------------------------|---------------------------|
| 100                      | ---                       |
| 125                      | 5                         |
| 160                      | 7                         |
| 200                      | 8                         |
| 250                      | 8                         |
| 315                      | 9                         |
| 400                      | 11                        |
| 500                      | 12                        |
| 630                      | 12                        |
| 800                      | 14                        |
| 1000                     | 15                        |
| 1250                     | 17                        |
| 1600                     | 19                        |
| 2000                     | 21                        |
| 2600                     | 23                        |
| 3150                     | 24                        |
| 4000                     | 26                        |
| 5000                     | 28                        |

JIS A 1415

\*Note – NCC will provide above noise fabric or other brands / series of this kind of acoustic fabric with same or equivalent will be adopted, which is subject to the availability.