


Overview (Year 2010 -2014)

Legend

- PW1.1 PW1.2 PW1.3 PW1.4 TS4 Ext. Temporary Reclamation for SCL Protection Works at Causeway Bay Typhoon Shelter (this Project)
- SCL2 SCL3.1 SCL3.2 Temporary Reclamation for SCL Hung Hom to Admiralty Section
- TS4 TS3(W) TS3(E) TS2 TS1 Temporary Reclamation for WDII and Central-Wan Chai Bypass




■ Dredging for Relocation of Mooring Spaces




Temporary Reclamation Stages (Sheet 1 of 7)

2010

Legend




-  Temporary Reclamation for CWB (Dredging in Progress)
-  Existing Seawater Intake
-  Existing Storm Outfall




Temporary Reclamation Stages (Sheet 2 of 7)

2011

Legend

-  Temporary Reclamation for CWB (Seawall Construction Completed)
-  Existing Seawater Intake
-  Existing Storm Outfall




Temporary Reclamation Stages (Sheet 3 of 7)

2012





Legend

- Temporary Reclamation for CWB (Dredging in Progress)
- Temporary Reclamation for CWB (Seawall Construction Completed)
- Temporary Reclamation for SCL Protection Works (Dredging in Progress)
- Dredging for Mooring Space of Vessels
- Existing Seawater Intake
- Existing Storm Outfall


TS1 is completely removed before commencement of TS2



Temporary Reclamation Stages (Sheet 4 of 7)

	Temporary Reclamation for CWB (Seawall Construction Completed)
	Temporary Reclamation for SCL (Seawall Construction Completed)
	Existing Seawater Intake
	Existing Storm Outfall





2013




Temporary Reclamation Stages (Sheet 5 of 7)

2014 (Q1)

Legend






-  Temporary Reclamation for CWB (Dredging in Progress)
-  Temporary Reclamation for SCL (Seawall Construction Completed)
-  Existing Seawater Intake
-  Existing Storm Outfall


PW1.1, PW1.2, PW1.3
TS4 and TS2 are
completely removed
before commencement of
TS3(E)



2014 (Q2)

Legend

-  Temporary Reclamation for CWB (Dredging in Progress)
-  Temporary Reclamation for CWB (Seawall Construction Completed)
-  Temporary Reclamation for SCL (Seawall Construction Completed)
-  Existing Seawater Intake
-  Existing Storm Outfall



Temporary Reclamation Stages (Sheet 7 of 7)