

**Appendix 4.2 - Tentative Construction Programme
Airport Tung Chung Link Project Environmental Impact Assessment**

Tentative Construction Programme (Construction Works Areas A to F)

Works Areas ^[1]	Activity ID	Description of Activity	2025			2026												2027												2028								
			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR						
TCC Station (Construction Works Area A)	A1	Site Establishment	█	█																																		
	B1	Site Establishment	█	█																																		
TCC Station (Construction Works Area B)	B2	Substructure		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	
	B3	Superstructure							█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	
	B4	Building Service and Finishes																																				█
Land Viaduct (Construction Works Area C)	C1	Site Establishment		█	█																																	
	C2	Substructure			█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	
	C3	Superstructure																																				█
Land Viaduct (Construction Works Area D)	D1	Site Establishment	█	█																																		
	D2	Substructure																																				
	D3	Superstructure																																				█
Land Viaduct (Construction Works Area E)	E1	Site Establishment																																				
	E2	Substructure																																				
	E3	Superstructure																																				
	E4	Landscape Softworks and Cycle Track																																			█	
Marine Viaduct (Construction Works Area F)	F1	Substructure	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	
	F2	Superstructure																																				█

Notes:
 [1]: The Construction Works Area A and B represent "TCC Station" in Appendix 2.1. The Construction Works Areas C, D and E represent phase 1, 2 and 3 of "ATCL-between Tung Chung Central Station and Airport Island (Land Viaduct)" respectively in Appendix 2.1. The Construction Activity "Landscape Softworks and Cycle Track" of Construction Works Area E represent "Landscape Softworks and Cycle Track of ATCL-between Tung Chung Central Station and Airport Island (Land Viaduct)" in Appendix 2.1. The Construction Works Area F represent "ATCL-between Tung Chung Central Station and Airport Island (Marine Viaduct)" in Appendix 2.1.
 [2]: The construction works areas are shown in Figure 4.3