



METHOD 2 - FOR AT-GRADE ROAD WITH CANTILEVERED SLAB




STAGE 1:

1. REMOVE ROCK ARMOUR THAT WOULD HINDER THE CONSTRUCTION WORKS.
2. EXCAVATE BY OPEN CUT METHOD.




STAGE 2:

1. LAY THE PROPOSED UNDERGROUND UTILITIES.
2. CONSTRUCT THE CANTILEVER DECK.



STAGE 3:

1. BACKFILL AND COMPACT LAYER BY LAYER TO THE REQUIRED LEVEL.
2. REINSTATE THE REMOVED ROCK ARMOUR.



STAGE 4:

1. CONSTRUCT THE ROAD PAVEMENT AND ROAD FURNITURE.

LEGEND

Rev	Date	Descriptions	Check
-----	------	--------------	-------



HONG KONG INTERNATIONAL AIRPORT



Consultant's Signatures for Approval	Date
Design Supervisor	
Checkers	
Authorised Representative	



AIRPORT TUNG CHUNG LINK PROJECT
ILLUSTRATIONS OF CONSTRUCTION METHODS
- AT-GRADE ROAD SECTION
-METHOD 2

FIGURE 2.5 (c)

Originator	Location	Discipline	Type	Dwg Sequence No.
Status	Scale	AS SHOWN	Rev	DESIGN