

Our ref: 15-7-2024

15-7-2024

By hand

Environmental Protection Department

Environmental Assessment Division

Metro Assessment Group

Kowloon Section (2)

27th floor, Southorn Centre,

130 Hennessy Road,

Wan Chai, Hong Kong

(Attn: Mr. TANG Ho Him, Matthew)

Dear Mr. TANG,

Contract No. EDO 15/2018

Environmental Monitoring Works for Contract No. ED/2018/01 – Kai Tak Development – Stage 4 infrastructure at the Former Runway and South Apron

Submission of Monthly EM&A Report for June 2024

We refer to the Environment Permit (EP) No. EP-337/2009 and EP-445/2013/B for the captioned project.

Pursuant to Condition 3.3 of the EP-337/2009 and Condition of the 3.2 of the EP-445/2013/A, please find enclosed four hard copies and one electronic copy of Monthly EM&A Report, which has been verified by the IEC for your reference.

Thank you very much for your attention and please feel free to contact Mr. Lee at 9382 4204 should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

AKCL

Applied Knowledge Center Limited

Company Secretary

Encl. Monthly EM&A report in June 2024

Ref.: CEDKTDS4EM00_0_0365L.24

12 July 2024

AECOM Asia Company Limited
12/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong

By Post and Email

Attention: Ms. Fanny Lau

Dear Madam,

**Re: Contract No. ED/2018/01 – Kai Tak Development
Stage 4 Infrastructure at the Former Runway and South Apron**

Monthly EM&A Report for June 2024

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for June 2024 (Version 1.1) certified by the ET Leader and provided to us via email on 12 July 2024.

Please be advised that we have no further comment on the captioned Monthly EM&A Report in accordance with Condition 3.3 of EP-337/2009 and Condition 3.2 of EP-445/2013/B.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours faithfully,
For and on behalf of
Ramboll Hong Kong Limited



Y H Hui
Independent Environmental Checker

c.c. CEDD
Ka Shing
Penta-Ocean

Attn.: Mr. Jason Wong
Attn.: Mr. Chan Pang
Attn.: Mr. Daniel Ho

Fax: 2739 0076
By Email
Fax: 2572 4080

Q:\Projects\CEDKTDS4EM00\02 Proj_Mgt\02 Corr\CEDKTDS4EM00_0_0365L.24.doc

Environmental Monitoring and Audit Report
for
Contract No. ED/2018/01 –
Kai Tak Development – Stage 4 infrastructure at the
former runway and south apron

Contract No.: EDO 15/2018

June 2024

(Version 1.1)

Certified By: _____



(Environmental Team Leader)

Table of Content

Page

EXECUTIVE SUMMARY	1
Breaches of Action and Limit Levels	1
Complaint log	1
Notifications of summons and successful prosecutions	2
Report changes	2
Key construction works in the reporting month	3
Future key issues	3
1. INTRODUCTION	4
Project Background	4
Project Organization	5
Works Area and Construction Programme	5
Construction works undertaken during reporting month	6
Submission Status under the Environmental Permits	6
2. AIR QUALITY MONITORING	7
Monitoring Requirements	7
Monitoring Locations	7
Monitoring Parameters, Frequency and Duration	9
Monitoring Equipment	9
Monitoring Methodology and QA/QC Procedure	10
Wind Data Monitoring	12
Action and Limit Levels	13
Impact Air Quality Monitoring results	13
3. NOISE MONITORING	15
Monitoring Requirements	15
Monitoring Locations	15
Monitoring Parameters, Frequency and Duration	17

	Monitoring Equipment	17
	Monitoring Methodology and QA/QC Procedure	18
	Maintenance and Calibration.....	18
	Action and Limit Levels.....	19
	Impact Noise Monitoring results	19
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	21
5.	LANDSCAPE AND VISUAL MONITORING	24
	Results and Observations	24
6.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	25
	Site Inspection	25
	Status of Waste Management	27
	Status of Environmental Licenses, Notification and Permits	27
	Implementation Status of Environmental Mitigation Measures	27
	Environmental Complaint and Non-compliance	28
	Notifications of summons and successful prosecutions	28
7.	FUTURE KEY ISSUES	29
	Construction Programme in the coming month.....	29
	Environmental Site Inspection and Monitoring Schedule for next month	30
8.	CONCLUSIONS.....	31

List of Tables

Table I	Non-compliance Record in the Reporting Month
Table II	Summary of complaints in the Reporting Month
Table III	Summary of summons and successful prosecutions in the Reporting Month
Table IV	Summary of future key issues and potential impact in the coming month
Table 1.1	Contact Information of Key Personnel
Table 1.2	Major activities of the Project during reporting month
Table 1.3	Summary of Status of Required Submission of EPs

Table 2.1	Locations of Air Quality Monitoring Stations
Table 2.2	Proposed alternative monitoring locations for AM4(A)
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Air Quality Monitoring Equipment
Table 2.5	Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring
Table 2.6	Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring
Table 2.7	Summary of 24-hour average TSP Monitoring Data during the reporting month
Table 2.8	Summary of 1-hour average TSP Monitoring Data during the reporting month
Table 3.1	Locations of Noise Monitoring Stations
Table 3.2	Proposed alternative monitoring locations for M11
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Noise Monitoring Equipment
Table 3.5	Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring
Table 3.6	Summary of Noise Monitoring Data during the reporting month
Table 4.1	Comparison of 24-hour average TSP Monitoring Data with EIA predictions
Table 4.2	Comparison of 1-hour average TSP Monitoring Data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 5.1	Summary of observations of Landscape and Visual impact during the reporting month
Table 6.1	Summary of site inspections observations during the reporting month
Table 6.2	Summary of Environmental Licenses, Notifications and Permits
Table 6.3	Summary of complaints in the Reporting Month
Table 6.4	Summary of summons and successful prosecutions in the Reporting Month
Table 7.1	Summary of future key issues and potential impact in the coming month

List of Figure

Figure 1 – Proposed works of Contract No. ED/2018/01

Figure 2 – Proposed Bus Stop And Associated Noise Barrier At Road D3A

Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments

Figure 4 – Site Layout Plan

Figure 5 – New Opened Road on 31 December 2022

Figure 6 – Air Quality Monitoring Stations

Figure 7 – Proposed Alternative Monitoring Locations for AM4(A)

Figure 8 – Noise Monitoring Stations

Figure 9 – Proposed Alternative Monitoring Locations for M11

List of Appendices

Appendix A – Organization Chart of EM&A Team

Appendix B – Construction Programme

Appendix C – Apply permission for Environmental Monitoring

Appendix D – Environmental monitoring schedules

Appendix E – Photographic records

Appendix F – Calibration certificates, catalogue of air quality monitoring equipment

Appendix G – Weather information

Appendix H – 24-hr TSP monitoring results and graphical presentation

Appendix I – 1-hr TSP monitoring results and graphical presentation

Appendix J – Event and Action Plan for air quality

Appendix K – Calibration certificates, catalogue of noise monitoring equipment

Appendix L – Noise monitoring results and graphical presentation

Appendix M – Event and Action Plan for noise

Appendix N – Event and Action Plan for Landscape and Visual Impact

Appendix O – Waste Flow Table

Appendix P – Environmental Mitigation Implementation Schedule (EMIS)

Appendix Q – Summaries of Environmental Complaint, Warning, Summon and Notification
of Successful Prosecution

EXECUTIVE SUMMARY

This is the 54th Monthly Environmental Monitoring & Audit (EM&A) report which summaries the findings of the EM&A Programme during the reporting period from 1 to 30 June 2024.

Breaches of Action and Limit Levels

- 1) 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2) 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3) Construction noise monitoring was conducted as scheduled in the reporting month. No Action Level and Limit Level exceedance was recorded in the reporting month.
- 4) Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Construction noise	0	0	N/A

Complaint log

- 5) No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

Table II Summary of complaints in the Reporting Month

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status
NA	NA	NA	NA

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status

Notifications of summons and successful prosecutions

- 6) No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

Table III Summary of summons and successful prosecutions in the Reporting Month

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action take	Close-out date / Status
No notification of summons and successful prosecutions were received in the reporting month.	NA	NA	NA	NA

Report changes

- 7) There was no reporting change in the reporting month.

Key construction works in the reporting month

8) Major construction activities undertaken during the reporting month included:

- Installation of steel roof structure at Observation Deck
- Granolithic finishing works of Harbour Steps
- Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works.
- Construction of concrete structure of Floating Stage
- Remedial works in Cell B of DCS Intake Box Culvert
- Installation of internal partition of Temporary Management Office
- Installation of internal partition of Toilet cum and Changing Room
- Installation of drainage near Pumping Stations
- Finishing work in Pumping Stations
- Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

Future key issues

9) The future key issues and potential impact in the coming month are given in Table IV.

Table IV Summary of future key issues and potential impact in the coming month

Future key issues in the coming month	Potential impact
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Granolithic finishing works of Harbour Steps	Noise, Air and Water Quality
Construction of Underground Utilities (For example, watermains, storm drain, sewage pipe, cable duct etc.)	Noise and Air Quality, Chemical and Waste Management
Road works and utilities works at Road D3 (Metro Park Section) and Road L12d	Noise and Air Quality, Chemical and Waste Management
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Installation of lift cart and E&M works of Lift LT-1 & LT-2	Noise, Air and Water Quality
Rising Main laying works	Noise and Air Quality, Chemical and Waste Management
Finishing works of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
E&M installation of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
Installation of steel roof of Observation Deck, and Toilet cum and Changing Room	Noise, Air and Water Quality

1. INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/01 - Kai Tak Development – stage 4 infrastructure at the former runway and south apron (The Project), comprises mainly the design and construction of a dual two-lane Road D3 (Metro Park Section), a single 2-lane Road L12d, a salt water pumping station, a sewage pumping station, landscaped deck and promenade above and adjoining Road D3 (Metro Park Section) respectively, some remaining road works at Road L14, noise barrier at Road D3A, and other associated works at the former runway and south apron. The proposed works are shown in Figure 1 and Figure 2. During the course of the Contract No. ED/2018/01, there may be modification of noise barriers in association with the construction of footbridges connecting to the landscaped deck of Road D3A by developers of adjacent lands (Figure 3). The proposed works and site boundary are shown in Figure 4.
- 1.3 The new road connecting Shing Fung Road & Shing Kai Road has been open for public vehicles since 31 December 2022. Detailed location referring to Figure 5.
- 1.4 Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.5 The construction work under ED/2018/01 comprises the EM&A Manuals (EIA Register Nos. AEIAR-130/2009 for Kai Tak Development and EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A) and Environmental Permit (EP) Nos. EP-337/2009 and Variation to the EP (VEP) No. EP-445/2013/B.
- 1.6 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register Nos. AEIAR-130/2009 for Kai Tak Development while no air quality and noise monitoring are proposed in EM&A Manual with EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A.

Project Organization

1.7 The project organization chart and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Role	Contact Person	Position	Phone No.	Fax No.
Civil Engineering and Development Department (CEDD)	Project Proponent	Mr. Jason Wong	Senior Engineer	3579 2453	2739 0076
		Ms. Chan Ka Yan	Engineer	3579 2458	2739 0076
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Ms. Fanny Lau	CRE	3911 4201	3911 4288
Ramboll Hong Kong Limited (Ramboll)	Independent Environmental Checker (IEC)	Mr. Y H Hui	IEC	3465 2850	3465 2899
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Chan Pang	ET Leader	6082 2973	2120 7752
Penta-Ocean Construction Co., Ltd. (Penta-Ocean)	Contractor	Mr. Tony Tang	Environmental Officer	9433 2628	3465 8898

Works Area and Construction Programme

1.8 The construction works commenced on 20 January 2020. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting month

1.9 Major construction works of the Project in the reporting month are summarized in Table 1.2:

Table 1.2 Major activities of the Project during reporting month

Installation of steel roof structure at Observation Deck	Granolithic finishing works of Harbour Steps
Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works	Construction of concrete structure of Floating Stage
Remedial works in Cell B of DCS Intake Box Culvert	Installation of internal partition of Temporary Management Office
Installation of internal partition of Toilet cum and Changing Room	Installation of drainage near Pumping Stations
Finishing work in Pumping Stations	Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

Submission Status under the Environmental Permits

1.10 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009 and Variation to the EP (VEP) No. EP-445/2013/B are summarized in Table 1.3.

Table 1.3 Summary of Status of Required Submission of EPs

EP Condition EP-337/2009	EP Condition EP-445/2013/B	Submission	Submission Date
Condition 1.11	Condition 1.12	Notification of Commencement Date of Construction of the Project	6 Jan 2020
Condition 2.3	Condition 2.3	Management Organization of Main Construction Companies	9 Sep 2019
Condition 2.3	Condition 2.3	Updated Management Organization of Main Construction Companies	17 Aug 2021
Condition 2.4	Condition 2.4	Design Drawings	6 Jan 2020
Condition 2.11	Condition 2.5	Landscape Mitigation Plans	13 Nov 2020
Condition 2.1	Condition 2.5	Landscape Mitigation Plans (Revision 2)	18 May 2021
NA	Condition 2.9	Detailed Design Plan of Traffic Noise Mitigation Measures	9 Dec 2022
Condition 3.2	NA	Baseline Monitoring Report	2 Jan 2020
Condition 3.2	NA	Revised Baseline Monitoring Report	28 Mar 2020
Condition 3.3	Condition 3.2	Monthly EM&A Report (May 2024)	14 June 2024

2. AIR QUALITY MONITORING

Monitoring Requirements

2.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six days will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

Monitoring Locations

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at three air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 6.

Table 2.1 Locations of Air Quality Monitoring Stations

Air Quality Monitoring Locations for the Project	Location of Measurement
AM3 - Sky Tower	Podium floor near T7
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground
AM7 – Hong Kong Children's Hospital	Rooftop

2.3 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) while 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site.

2.4 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.

2.5 For those premises have property management company, ET sent the proposal to owner /

property management company and explained the purpose of environmental monitoring (refer to Appendix C – Apply permission for Environmental Monitoring). Figure 7 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting month.

2.6 Summary of the status of for proposed alternative monitoring locations for AM4(A) are given in Table 2.2.

Table 2.2 Proposed alternative monitoring locations for AM4(A)

Proposed alternative monitoring locations for M11	Status upto reporting month
A1 - The Lok Sin Tong Modular Social Housing Scheme	Rejected application on 13 Oct 2022
A2 - Freder Centre	No reply from building management office
A3 - New Port Centre	No reply from building management office
A4 - 112 - 138 To Kwa Wan Road	No property management company and could not apply the permission.
A5 - 2 - 26 Hok Ling Street	No property management company and could not apply the permission.
A6 - 1 - 27 Hok Ling Street	No property management company and could not apply the permission.
A7 - 2 - 28 Tsun Fat Street	No property management company and could not apply the permission.
A8 - 1 - 27 Tsun Fat Street	No property management company and could not apply the permission.
A9 - 2 - 28 Yin On Street	No property management company and could not apply the permission.
A10 - 1 - 27 Yin On Street	No property management company and could not apply the permission.
A11 - 2 - 28 Shim Luen Street	No property management company and could not apply the permission.
A12 - 1 - 27 Shim Luen Street	No property management company and could not apply the permission.
A13 - 2 - 28 Hung Wan Street	No property management company and could not apply the permission.
A14 - 1 - 27 Hung Wan Street	No property management company and could not apply the permission.
A15 - 2 - 28 Pang Ching Street	No property management company and could not apply the permission.
A16 - 1 - 27 Pang Ching Street	No property management company and could not apply the permission.
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.
A19 - 2 - 28 Lun Cheung Street	No property management company and could not apply the permission.
A20 - 1 - 27 Lun Cheung Street	No property management company and could

Proposed alternative monitoring locations for M11	Status upto reporting month
	not apply the permission.
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

2.7 No update for the approval of monitoring relocation in the reporting month and ET will resume the impact monitoring once the alternative monitoring location for AM4(A) are confirmed.

Monitoring Parameters, Frequency and Duration

2.8 The air quality monitoring locations and monitoring frequency are listed in Table 2.3.

Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration

Air Monitoring Station	Location for Measurement	Parameter	Duration	Frequency
AM3 - Sky Tower	Podium floor near T7			
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground	- 24-hour average TSP	- 24 hours	- Once every 6 days
		- 1-hour average TSP	- 1 hour	- Three times every 6 days
AM7 - Hong Kong Children's Hospital	Rooftop			

2.9 The monitoring schedule for reporting month and next month is presented in Appendix D

2.10 Photographic records of the impact monitoring setup are shown in Appendix E.

Monitoring Equipment

2.11 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed

and wind direction near to the dust monitoring locations. Table 2.4 summarizes the equipment to be used in the air quality monitoring.

Table 2.4 Air Quality Monitoring Equipment

Equipment	Model	Quantity
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	2
Wind Anemometer	Davis Vantage Pro2 Weather Station	1

2.12 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

2.13 Calibration certificates, catalogue of equipment are given in Appendix F.

Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

2.14 Setup criteria of HVS are shown as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two samplers were placed less than 2m apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during

monitoring.

- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.

2.15 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

2.16 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 µm diameter were used.

2.17 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air monitoring station.

2.18 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

2.19 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.

2.20 The shelter lid was closed and secured with the aluminium strip.

2.21 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).

2.22 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

Maintenance/Calibration

2.23 The following maintenance/calibration are required for the HVS:

- The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

2.24 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:

- Set up the dust meter on a tripod at 1.2m level.
- Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
- The zero calibration of the instrument was conducted before and after each sampling.
- TSP levels were recorded for 1-hour with 5-minute data logging interval.
- Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.
- Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

2.25 The following maintenance/calibration are required for the direct dust meters:

- To validity the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

2.26 Wind Anemometer was installed at the roof-top of AM7 - Hong Kong Children's Hospital with 10m above ground and clear of constructions or turbulence caused by the buildings.

2.27 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.

2.28 The wind data monitoring equipment will be re-calibrated at least once every six months.

2.29 Wind direction is divided into 16 sectors of 22.5 degrees each.

2.30 Details of weather information during the monitoring period are shown in Appendix G.

Action and Limit Levels

2.31 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.5 and Table 2.6 respectively.

Table 2.5 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

Parameter	Air Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
24-hour average TSP	AM3	182	260
	AM4(A)	187	260
	AM7	181	260

Table 2.6 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

Parameter	Air Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
1-hour average TSP	AM3	297	500
	AM4(A)	326	500
	AM7	315	500

Impact Air Quality Monitoring results

2.32 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designed air quality monitoring stations are summarized in Table 2.7 and Table 2.8 respectively.

2.33 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) while 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.

Table 2.7 Summary of 24-hour average TSP Monitoring Data during the reporting month

Air Monitoring Station	Average TSP Concentration, $\mu\text{g}/\text{m}^3$	Range, $\mu\text{g}/\text{m}^3$	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM3	47	29 – 81	182	260
AM4(A)	/	/ – /	187	260
AM7	48	25 – 86	181	260

Table 2.8 Summary of 1-hour average TSP Monitoring Data during the reporting month

Air Monitoring Station	Average TSP Concentration, $\mu\text{g}/\text{m}^3$	Range, $\mu\text{g}/\text{m}^3$	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM3	49	30 – 83	297	500
AM4(A)	61	39 – 95	326	500
AM7	54	37 – 90	315	500

2.34 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.

2.35 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix H and Appendix I respectively.

2.36 The Event and Action Plan is provided in Appendix J.

2.37 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

3. NOISE MONITORING

Monitoring Requirements

- 3.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring, $L_{Aeq, 30\text{-minute}}$, for each station will be on a weekly basis and conduct one set of measurements between 0700 – 1900 on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

Monitoring Locations

- 3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 8.

Table 3.1 Locations of Noise Monitoring Stations

Noise Monitoring Locations for the Project	Location of Measurement
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground (Façade)
M12 - Hong Kong Children's Hospital	Rooftop (Façade)

- 3.5 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022.
- 3.6 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.

3.7 For those premises have property management company, ET sent the proposal to owner / property management company and explained the purpose of environmental monitoring (refer to Appendix C – Apply permission for Environmental Monitoring). Figure 9 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting month.

3.8 Summary of the status of for proposed alternative monitoring locations for M11 are given in Table 3.2.

Table 3.2 Proposed alternative monitoring locations for M11

Proposed alternative monitoring locations for M11	Status upto reporting month
A1 - The Lok Sin Tong Modular Social Housing Scheme	Rejected application on 13 Oct 2022
A2 - Freder Centre	No reply from building management office
A3 - New Port Centre	No reply from building management office
A4 - 112 - 138 To Kwa Wan Road	No property management company and could not apply the permission.
A5 - 2 - 26 Hok Ling Street	No property management company and could not apply the permission.
A6 - 1 - 27 Hok Ling Street	No property management company and could not apply the permission.
A7 - 2 - 28 Tsun Fat Street	No property management company and could not apply the permission.
A8 - 1 - 27 Tsun Fat Street	No property management company and could not apply the permission.
A9 – 2 - 28 Yin On Street	No property management company and could not apply the permission.
A10 – 1 – 27 Yin On Street	No property management company and could not apply the permission.
A11 – 2 – 28 Shim Luen Street	No property management company and could not apply the permission.
A12 - 1 - 27 Shim Luen Street	No property management company and could not apply the permission.
A13 - 2 - 28 Hung Wan Street	No property management company and could not apply the permission.
A14 - 1 - 27 Hung Wan Street	No property management company and could not apply the permission.
A15 - 2 - 28 Pang Ching Street	No property management company and could not apply the permission.
A16 - 1 - 27 Pang Ching Street	No property management company and could not apply the permission.
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.
A19 - 2 - 28 Lun Cheung Street	No property management company and could

Proposed alternative monitoring locations for M11	Status upto reporting month
	not apply the permission.
A20 - 1 - 27 Lun Cheung Street	No property management company and could not apply the permission.
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

3.9 No update for the approval of monitoring relocation in the reporting month and ET will resume the impact monitoring once the alternative monitoring location for M11 are confirmed.

Monitoring Parameters, Frequency and Duration

3.10 The noise monitoring locations and monitoring frequency are listed in Table 3.3.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	Ground (Façade)	L_{Aeq} , L_{A10} and L_{A90}	30 - minutes measurement at each monitoring station between 0700 – 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week.
M12 - Hong Kong Children's Hospital	Rooftop (Façade)		

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022.

3.11 The monitoring schedule for reporting month and next month is presented in Appendix D.

3.12 Photographic records of the monitoring setup are shown in Appendix E.

Monitoring Equipment

3.13 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this

standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.4 summarizes the equipment to be used in the noise monitoring.

Table 3.4 Noise Monitoring Equipment

Equipment	Model	Quantity
Sound Level Meter	RION NL52	2
Sound Level Calibrator	RION NC 74	2
Air Flowmeter	TSI TA440 Air Velocity	1

3.14 Calibration certificates, catalogue of equipment are given in Appendix K.

Monitoring Methodology and QA/QC Procedure

3.15 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.

3.16 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.

3.17 Turned on the sound level meter and check the battery, if too low, change new ones.

3.18 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.

3.19 Noise level was recorded.

3.20 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

3.21 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at

quarterly intervals.

3.22 The sound level meter and sound calibrator were calibrated annually.

3.23 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

3.24 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.5.

Table 3.5 Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level [^]
0700 – 1900 on normal weekdays	M11	68.3	When one documented complaint is received.	75 dB(A)
	M12	61.9		

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

3.25 Impact noise monitoring results at the designed noise monitoring stations are summarized in Table 3.6 respectively.

3.26 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

Table 3.6 Summary of Noise Monitoring Data during the reporting month

Noise Monitoring Station	Measured $L_{Aeq, 30\text{-min}}$, Average, dB(A)	Measured $L_{Aeq, 30\text{-min}}$, Range, dB(A)	Action Level	Limit Level [^]
M11	73.0	71.8 – 73.9	When one documented complaint is received	75 dB(A)
M12	66.8	63.0 – 68.9		

Note: [^] If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

3.27 There were no Action Level exceedance of noise monitoring and Limit Level exceedance of $L_{Aeq, 30\text{min}}$ recorded during the reporting month.

3.28 Graphical presentation and detailed monitoring results are shown in Appendix L.

3.29 The Event and Action Plan is provided in Appendix J.

3.30 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Predicted Cumulative Maximum 24-hour average TSP concentration		Measured 24-hr average TSP in Reporting Month (June 2024) $\mu\text{g}/\text{m}^3$
		Scenario 1 (Mid 2009 to Mid 2013), $\mu\text{g}/\text{m}^3$	Scenario 2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	
AM3 - Sky Tower	A40 [^]	106	138	29 – 81
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43 [^]	123	195	/ – /
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	25 – 86

Note:

[^] Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month.

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

Air Monitoring Station	ASR No. in EIA report	Predicted Cumulative Maximum 1-hour average TSP concentration		Measured 1-hr average TSP in Reporting Month (June 2024) $\mu\text{g}/\text{m}^3$
		Scenario 1 (Mid 2009 to Mid 2013), $\mu\text{g}/\text{m}^3$	Scenario 2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	
AM3 - Sky Tower	A40	217 [^]	247 [^]	30 – 83
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43	283 [^]	409 [^]	39 – 95
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	37 – 90

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month.

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour L _{Aeq, 30min} , dB(A)	Measured Noise Level in Reporting Month (June 2024) L _{Aeq, 30min} , dB(A)
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	N18	50 – 76*	71.8 – 73.9
M12 - Hong Kong Children's Hospital	PN83, PN84, PN84A	NA	63.0 – 68.9

Note:

* Prediction results are given in the Table 3.20 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

*Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.

4.2 24-hr TSP monitoring result at AM3 were recorded lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.3 No prediction in the EIA Report for 24-hour TSP monitoring results at AM7.

4.4 1-hour TSP monitoring results at AM3 and AM4(A) were recorded lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.5 No prediction in the EIA Report for 1-hour TSP monitoring results at AM7.

4.6 Noise monitoring results at M11 were recorded lower than the prediction in the EIA Report.

Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.7 No prediction in the EIA Report for noise monitoring results at M12.

5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009 and AEIAR-170/2013), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

Results and Observations

5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

5.3 Site inspections were conducted on 6, 11, 20 and 27 June 2024 in the reporting month.

5.4 The summaries of site audits are attached in Table 5.1.

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
06 June 2024	No	NA	NA
11 June 2024	No	NA	NA
20 June 2024	No	NA	NA
27 June 2024	No	NA	NA

5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.

5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix N shall be performed.

6. ENVIRONMENTAL SITE INSPECTION AND AUDIT



Site Inspection







6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

6.2 Site inspections were conducted on 6, 11, 20 and 27 June 2024 in the reporting month.

6.3 The summaries of site audits are attached in Table 6.1.

Table 6.1 Summary of site inspections observations during the reporting month

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
06 June 2024	No	NA	NA
11 June 2024	 <p>Observation: Waste (C&D & Domestic) found at pumping station & harbour step area should be removed timely.</p>	 <p>Action Taken: Waste (C&D & Domestic) found at pumping station & harbour step area have been removed timely.</p>	Closed-out on 11 June 2024

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
	 <p>Observation: Fencing in tree protection zone shall be maintained properly without any gap for unauthorized entry. Construction materials inside the protection zone is not allowed.</p>	 <p>Action Taken: Fencing in tree protection zone has been maintained properly without any gap for unauthorized entry. Construction materials inside the protection zone is not allowed.</p>	<p>Closed-out on 20 June 2024</p>
<p>20 June 2024</p>	<p>No</p>	<p>NA</p>	<p>NA</p>
<p>27 June 2024</p>	 <p>Observation: The NRMM Label should be displayed on the PME at pumping station.</p>	 <p>Action Taken: The NRMM Label have been displayed on the PME at pumping station.</p>	<p>Closed-out on 04 July 2024</p>
	 <p>Observation: The accumulation wastes should be removed at site office.</p>	 <p>Action Taken: The accumulation wastes have been removed at site office.</p>	<p>Closed-out on 04 July 2024</p>

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix O.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Status of Environmental Licenses, Notification and Permits

- 6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2.

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

Environmental Licenses, Notifications and Permits	Ref. No.	Valid Form	Valid Till
Environmental Permit under EIAO	EP-337/2009	23 Apr 2009	N/A
	EP-445/2013/B	3 May 2022	N/A
Construction Dust Notification under APCO	445956	6 Jun 2019	N/A
Wastewater Discharge License under WPCO	WT00034610-2019	26 Sep 2019	30 Sep 2024
Waste Disposal Billing Account	7034450	28 Jun 2019	N/A
Registration as a Chemical Waste Producer	5218-286-P3182-03	18 Jul 2019	N/A
Construction Noise Permit	GW-RE0525-24	30 Apr 2024	29 Oct 2024
	GW-RE0526-24	30 Apr 2024	29 Oct 2024
	GW-RE0063-24	30 Jan 2024	28 Jul 2024
	GW-RE0064-24	05 Feb 2024	04 Jul 2024
	GW-RE0082-24	14 Feb 2024	13 Aug 2024
	GW-RE0445-24	21 Apr 2024	20 Oct 2024
	GW-RE0570-24	10 May 2024	09 Nov 2024

Implementation Status of Environmental Mitigation Measures

- 6.7 The Contractor has implemented environmental mitigation measures and requires as stated in the EIA reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix P.

6.8 In response to the site audit findings, the Contractor carried out corrective actions with summary given in Appendix P.

Environmental Complaint and Non-compliance

6.9 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

Table 6.3 Summary of complaints in the Reporting Month

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status
NA	NA	NA	NA

6.10 Complaint log and Complaint Investigation report are shown in Appendix Q.

Notifications of summons and successful prosecutions

6.11 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status
No notification of summons and successful prosecutions were received in the reporting month.	NA	NA	NA	NA

6.12 The summaries of cumulative environmental complaint, warning, summon and notification of

successful prosecution for the Project is presented in Appendix Q.

7. FUTURE KEY ISSUES

Construction Programme in the coming month

7.1 The major construction activities and potential impacts in the next reporting month as follow:

Table 7.1 Summary of future key issues and potential impact in the coming month

Future key issues in the coming month	Potential impact
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Granolithic finishing works of Harbour Steps	Noise, Air and Water Quality
Construction of Underground Utilities (For example, watermains, storm drain, sewage pipe, cable duct etc.)	Noise and Air Quality, Chemical and Waste Management
Road works and utilities works at Road D3 (Metro Park Section) and Road L12d	Noise and Air Quality, Chemical and Waste Management
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Installation of lift cart and E&M works of Lift LT-1 & LT-2	Noise, Air and Water Quality
Rising Main laying works	Noise and Air Quality, Chemical and Waste Management
Finishing works of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
E&M installation of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
Installation of steel roof of Observation Deck, and Toilet cum and Changing Room	Noise, Air and Water Quality

7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:

- Sufficient watering of the works site with the active dust emitting activities,
- Limitation of the speed for vehicles on unpaved site roads,
- Properly cover the stockpiles,
- Good maintenance to the plant and equipment,
- Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
- Provide movable noise barriers,
- Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
- Well maintain the drainage system to prevent the spillage of wastewater during heavy

- rainfall,
- Onsite waste sorting and implementation of trip ticket system,
 - Good management and control on construction waste reduction,
 - Erection of decorative screen hoarding,
 - Strictly following the Environmental Permits and Licenses, and
 - Provide sufficient mitigation measures as recommended in Approved EIA Reports.

Environmental Site Inspection and Monitoring Schedule for next month

7.3 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix D.

8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-hour TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Impact monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.

Figure




Figure 1 – Proposed works of Contract No. ED/2018/01





Figure 2 – Proposed Bus Stop And Associated Noise Barrier At Road D3A



Path : Z:\KL2014011TO Team\Drawing (Internal Use)\KTD-400-KTD-499\KTD-414 (PL Location).dgn

Print Date : 7/3/2019

Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments




Figure 4 – Site Layout Plan

Special Traffic & Transport Arrangement

Notices on Clearways

Notices on Public Transports

Notices on Prohibited Zone

Notices on Temporary Speed Limits

Notices on Temporary Road Closure

Notices on Expressways

Other Notices

TRAFFIC NOTICES

TRANSPORT DEPARTMENT NOTICE

Temporary Traffic Arrangement on Newly Constructed Unnamed Road (Road D3 - (Metro Park Section)), Kowloon City

Notice is hereby given that the newly constructed unnamed road (Kai Tak Development - Road D3 (Metro Park Section)) connecting Shing Fung Road and Shing Kai Road/Muk Tai Street junction in Kowloon City District will be partially opened with effect from 2:00 p.m. on 31 December 2022.

Appropriate traffic signs will be erected on site to guide motorists.

LEE Sui-chun, Macella Commissioner for Transport (Acting)




Figure 5 – New Opened Road on 31 December 2022




Figure 6 – Air Quality Monitoring Stations

* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.




Figure 7 – Proposed Alternative Monitoring Locations for AM4(A)




Figure 8 – Noise Monitoring Stations






Figure 9 – Proposed Alternative Monitoring Locations for M11

Appendix A – Organization Chart of EM&A Team



Appendix B – Construction Programme

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart											
1	1	Section 6C - Completion of remaining works within Parts 1, 2A, 2B, 2E, 3A to 3I, 4, 7B, 8, 9, 9A, 9B and 10 including landscape	C2	701 days?	1 Sep '22	23 Aug '24			0 days?	[Gantt bar for Section 6C completion]											
2	1.1	Summary	C2	0 days	30 Jul '24	30 Jul '24			0 days	[Gantt bar for Summary]											
3	1.1.1	Planned Section 6D completion (with Inclement weather upto end May 2024)	C2	0 days	30 Jul '24	30 Jul '24	26,68,60,37,7		-23 days	[Gantt bar for Section 6D completion]											
4	1.2	Twin DN 1400DI pipe by DCS - 1002 Contractor	C2	376 days	1 Sep '22	11 Sep '23			325 days	[Gantt bar for Twin DN 1400DI pipe]											
8	1.3	Promenade	C2	569 days	10 Jan '23	22 Aug '24			1 day	[Gantt bar for Promenade]											
9	1.3.1	Area No.1	C2	558 days	10 Jan '23	11 Aug '24			12 days	[Gantt bar for Area No.1]											
10	1.3.1.1	Observation Deck	C2	558 days	10 Jan '23	11 Aug '24			12 days	[Gantt bar for Observation Deck]											
11	1.3.1.1.1	Area return from KTE for Observation Deck area (due to the disruption by DCS 1002EM19A)	C2	0 days	10 Jan '23	10 Jan '23			570 days	[Gantt bar for Area return from KTE]											
12	1.3.1.1.2	Foundation & substructure	C2	15 days	23 Dec '23	6 Jan '24			-2 days	[Gantt bar for Foundation & substructure]											
14	1.3.1.1.3	Super Structure	C2	242 days	22 Nov '23	11 Aug '24			12 days	[Gantt bar for Super Structure]											
15	1.3.1.1.3.1	Step 1 (1st Column)	C2	13 days	7 Jan '24	19 Jan '24			-2 days	[Gantt bar for Step 1 (1st Column)]											
21	1.3.1.1.3.2	Step 2 (up to +9.43mPD)	C2	21 days	20 Jan '24	21 Feb '24			150 days	[Gantt bar for Step 2 (up to +9.43mPD)]											
27	1.3.1.1.3.3	Step 3 (lift shaft and structure up to +9.65m)	C2	29 days	13 Jan '24	22 Feb '24			-2 days	[Gantt bar for Step 3 (lift shaft and structure up to +9.65m)]											
32	1.3.1.1.3.4	Step 4 (2nd column)	C2	9 days	4 Feb '24	24 Feb '24			-2 days	[Gantt bar for Step 4 (2nd column)]											
38	1.3.1.1.3.5	Step 5 (Lift shaft and structure up to +11.25m)	C2	30 days	21 Feb '24	21 Mar '24			-2 days	[Gantt bar for Step 5 (Lift shaft and structure up to +11.25m)]											
43	1.3.1.1.3.6	Step 6 (bridge connection)	C2	12 days	22 Mar '24	2 Apr '24			-2 days	[Gantt bar for Step 6 (bridge connection)]											
49	1.3.1.1.3.7	Step 7 (3rd column)	C2	11 days	3 Apr '24	13 Apr '24			-2 days	[Gantt bar for Step 7 (3rd column)]											
55	1.3.1.1.3.8	Step 8 (stair up to roof)	C2	9 days	3 Apr '24	11 Apr '24			100 days	[Gantt bar for Step 8 (stair up to roof)]											
61	1.3.1.1.3.9	Step 9 (lift shaft up to top)	C2	47 days	3 Apr '24	29 May '24			-2 days	[Gantt bar for Step 9 (lift shaft up to top)]											
68	1.3.1.1.3.10	lift car installation	C2	63 days	10 Jun '24	11 Aug '24		3	-12 days	[Gantt bar for lift car installation]											
69	1.3.1.1.3.10.1	working platform erection	C2	3 days	10 Jun '24	12 Jun '24	75FS-5 days	70	-12 days	[Gantt bar for working platform erection]											
70	1.3.1.1.3.10.2	lift car installation	C2	60 days	13 Jun '24	11 Aug '24	69	3	-12 days	[Gantt bar for lift car installation]											
71	1.3.1.1.3.11	Step 10 (board walk up to +6.22mPD))	C2	32 days	14 May '24	14 Jun '24			-12 days	[Gantt bar for Step 10 (board walk up to +6.22mPD))]											
72	1.3.1.1.3.11.1	Utility Installation	C2	12 days	14 May '24	25 May '24	66	73	-12 days	[Gantt bar for Utility Installation]											
73	1.3.1.1.3.11.2	Backfilling	C2	10 days	26 May '24	4 Jun '24	72	74	-12 days	[Gantt bar for Backfilling]											
74	1.3.1.1.3.11.3	Rebar fixing	C2	9 days	5 Jun '24	13 Jun '24	73	75	-12 days	[Gantt bar for Rebar fixing]											
75	1.3.1.1.3.11.4	Concreting (include on-grade slab)	C2	1 day	14 Jun '24	14 Jun '24	74	3,69FS-5 days	-12 days	[Gantt bar for Concreting (include on-grade slab)]											
76	1.3.1.1.3.12	Step 11 (Roofing works including ceiling)	C2	231 days	22 Nov '23	31 Jul '24			19 days	[Gantt bar for Step 11 (Roofing works including ceiling)]											
77	1.3.1.1.3.12.1	Design of the steel structure	C2	60 days	22 Nov '23	20 Jan '24		78	19 days	[Gantt bar for Design of the steel structure]											
78	1.3.1.1.3.12.2	Fabrication of the steel structure	C2	75 days	29 Jan '24	1 May '24	77	79FS-13 days	11 days	[Gantt bar for Fabrication of the steel structure]											
79	1.3.1.1.3.12.3	Installation of the steel structure (1st half - skylight members & main beams)	C2	13 days	1 May '24	16 May '24	78FS-13 days,66,54	80FS-2 days	-1 day	[Gantt bar for Installation of the steel structure (1st half - skylight members & main beams)]											
80	1.3.1.1.3.12.4	Installation of the steel structure (2nd half - secondary beams)	C2	14 days	15 May '24	28 May '24	79FS-2 days	81	-1 day	[Gantt bar for Installation of the steel structure (2nd half - secondary beams)]											
81	1.3.1.1.3.12.5	fixing purlins and subframe for skylight and canopy roofing	C2	21 days	29 May '24	18 Jun '24	80	82SS+10 days	-1 day	[Gantt bar for fixing purlins and subframe for skylight and canopy roofing]											
82	1.3.1.1.3.12.6	fixing and welding roof gutter for skylight and canopy roofing	C2	7 days	8 Jun '24	14 Jun '24	81SS+10 days	83	-1 day	[Gantt bar for fixing and welding roof gutter for skylight and canopy roofing]											
83	1.3.1.1.3.12.7	fixing glass panels for skylight and canopy	C2	2 days	15 Jun '24	16 Jun '24	82	84	-1 day	[Gantt bar for fixing glass panels for skylight and canopy]											
84	1.3.1.1.3.12.8	fixing sub-frame for ceiling (1st part)	C2	7 days	17 Jun '24	23 Jun '24	83	85,87FS+3 days	-1 day	[Gantt bar for fixing sub-frame for ceiling (1st part)]											
85	1.3.1.1.3.12.9	fixing alum roof cladding	C2	14 days	24 Jun '24	7 Jul '24	84	86	44 days	[Gantt bar for fixing alum roof cladding]											
86	1.3.1.1.3.12.10	modification to working platform	C2	3 days	8 Jul '24	10 Jul '24	85		44 days	[Gantt bar for modification to working platform]											
87	1.3.1.1.3.12.11	fixing sub-frame for ceiling (2nd part)	C2	7 days	27 Jun '24	3 Jul '24	84FS+3 days	88	-1 day	[Gantt bar for fixing sub-frame for ceiling (2nd part)]											
88	1.3.1.1.3.12.12	fixing alum cladding to ceiling	C2	28 days	4 Jul '24	31 Jul '24	87	3	-1 day	[Gantt bar for fixing alum cladding to ceiling]											
89	1.3.1.1.4	ABWF	C2	71 days	20 May '24	29 Jul '24			1 day	[Gantt bar for ABWF]											
90	1.3.1.1.4.1	Site setting out	C2	3 days	20 May '24	22 May '24		91	6 days	[Gantt bar for Site setting out]											
91	1.3.1.1.4.2	Touch up works for fair-faced concrete	C2	40 days	28 May '24	6 Jul '24	90	92SS+10 days,95SS+20 day	1 day	[Gantt bar for Touch up works for fair-faced concrete]											
92	1.3.1.1.4.3	Apply undercoat and finishing coat to external wall and ceiling	C2	50 days	7 Jun '24	26 Jul '24	91SS+10 days	93SS+13 days	1 day	[Gantt bar for Apply undercoat and finishing coat to external wall and ceiling]											
93	1.3.1.1.4.4	Artificial granite tiles	C2	40 days	20 Jun '24	29 Jul '24	92SS+13 days	3	1 day	[Gantt bar for Artificial granite tiles]											
94	1.3.1.1.5	E&M Works	C2	40 days	17 Jun '24	26 Jul '24			4 days	[Gantt bar for E&M Works]											
95	1.3.1.1.5.1	Electrical works (lighting)	C2	40 days	17 Jun '24	26 Jul '24	91SS+20 days	3	4 days	[Gantt bar for Electrical works (lighting)]											
96	1.3.1.1.5.2	plumbing and drainage works (inside the kiosk)	C2	14 days	18 Jun '24	1 Jul '24		3	29 days	[Gantt bar for plumbing and drainage works (inside the kiosk)]											
97	1.3.1.2	Back of house facilities (under bridge D3)	C2	162 days	6 Feb '24	7 Aug '24			16 days	[Gantt bar for Back of house facilities (under bridge D3)]											
98	1.3.1.2.1	Fabrication for both footings A & B	None	127 days	6 Feb '24	21 Jun '24			57 days	[Gantt bar for Fabrication for both footings A & B]											
99	1.3.1.2.1.1	Structural Steel	None	50 days	20 Feb '24	9 Apr '24			111 days	[Gantt bar for Structural Steel]											
100	1.3.1.2.1.1.1	Fabrication of steel	C2	50 days	20 Feb '24	9 Apr '24		118FS+5 days,137FS+5 day	101 days	[Gantt bar for Fabrication of steel]											
101	1.3.1.2.1.2	Roof and wall cladding	None	86 days	6 Feb '24	11 May '24			104 days	[Gantt bar for Roof and wall cladding]											
109	1.3.1.2.1.3	Window	C2	85 days	20 Feb '24	24 May '24			53 days	[Gantt bar for Window]											
113	1.3.1.2.1.4	Feature Wall	None	123 days	20 Feb '24	21 Jun '24			63 days	[Gantt bar for Feature Wall]											



Task █ Summary █ Start-only ┌ Critical █ Progress █
 Milestone ◆ Project Summary █ Finish-only └ Critical Split █ Manual Progress █

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart												
										N	Half 1, 2024			Half 2, 2024								
116	1.3.1.2.2	Footing A	None	107 days	15 Apr '24	30 Jul '24			24 days	Footing A												
117	1.3.1.2.2.1	Structural works	None	92 days	15 Apr '24	15 Jul '24			38 days	Structural works												
118	1.3.1.2.2.1.1	Erection of steel works	C2	20 days	15 Apr '24	14 May '24	100FS+5 days		101 days	Erection of steel works 14/5												
119	1.3.1.2.2.1.2	Installation of gutter	C2	7 days	21 May '24	27 May '24		3,120	2 days	Installation of gutter 27/5												
120	1.3.1.2.2.1.3	Installation of roof cladding	C2	7 days	28 May '24	3 Jun '24	119	3,121SS	2 days	Installation of roof cladding 3/6												
121	1.3.1.2.2.1.4	installation of temporary wall cladding (for ABWF works)	C2	7 days	28 May '24	3 Jun '24	120SS	126	2 days	installation of temporary wall cladding (for ABWF works) 3/6												
122	1.3.1.2.2.1.5	Installation of wall cladding	C2	14 days	18 Jun '24	1 Jul '24	154	123	15 days	Installation of wall cladding 1/7												
123	1.3.1.2.2.1.6	Installation of window	C2	14 days	2 Jul '24	15 Jul '24	112,122	3	15 days	Installation of window 15/7												
124	1.3.1.2.2.2	ABWF	None	46 days	5 Jun '24	20 Jul '24			0 days	ABWF												
125	1.3.1.2.2.2.1	Site setting out works	C2	1 day	5 Jun '24	5 Jun '24		126	0 days	Site setting out works 5/6												
126	1.3.1.2.2.2.2	Dry wall installation	C2	21 days	6 Jun '24	26 Jun '24	125,121	127SS+14 days	0 days	Dry wall installation 26/6												
127	1.3.1.2.2.2.3	Wall paint works for dry wall	C2	21 days	20 Jun '24	10 Jul '24	126SS+14 days;128SS+14 days,131SS+6 d		0 days	Wall paint works for dry wall 10/7												
128	1.3.1.2.2.2.4	Door and door frame installation	C2	10 days	4 Jul '24	13 Jul '24	127SS+14 days;129		10 days	Door and door frame installation 13/7												
129	1.3.1.2.2.2.5	Touch Up works	C2	7 days	14 Jul '24	20 Jul '24	128	3	10 days	Touch Up works 20/7												
130	1.3.1.2.2.3	E&M	None	35 days	26 Jun '24	30 Jul '24			0 days	E&M												
131	1.3.1.2.2.3.1	Electrical works	C2	35 days	26 Jun '24	30 Jul '24	127SS+6 days	3	0 days	Electrical works 30/7												
132	1.3.1.2.2.3.2	MVAC works	C2	35 days	26 Jun '24	30 Jul '24	127SS+6 days	3,133SS+7 days,134SS+7 d	0 days	MVAC works 30/7												
133	1.3.1.2.2.3.3	Fire service works	C2	20 days	3 Jul '24	22 Jul '24	132SS+7 days	3	8 days	Fire service works 22/7												
134	1.3.1.2.2.3.4	plumbing and drainage works	C2	10 days	5 Jul '24	14 Jul '24	132SS+7 days	3	16 days	plumbing and drainage works 14/7												
135	1.3.1.2.3	Footing B	None	115 days	15 Apr '24	7 Aug '24			16 days	Footing B												
136	1.3.1.2.3.1	Structural works	None	100 days	15 Apr '24	23 Jul '24			31 days	Structural works												
137	1.3.1.2.3.1.1	Erection Footing B (part 1)	C2	14 days	15 Apr '24	8 May '24	100FS+5 days		107 days	Erection Footing B (part 1) 8/5												
138	1.3.1.2.3.1.2	Erection Footing B (part 2)	C2	4 days	9 Jul '24	12 Jul '24	155	139	-8 days	Erection Footing B (part 2) 12/7												
139	1.3.1.2.3.1.3	Installation of gutter	C2	2 days	13 Jul '24	14 Jul '24	138	140	-8 days	Installation of gutter 14/7												
140	1.3.1.2.3.1.4	installation of roof cladding	C2	2 days	15 Jul '24	16 Jul '24	139	141	-8 days	installation of roof cladding 16/7												
141	1.3.1.2.3.1.5	installation of wall cladding	C2	2 days	17 Jul '24	18 Jul '24	140	3,142,144	-8 days	installation of wall cladding 18/7												
142	1.3.1.2.3.1.6	Installation of window	C2	5 days	19 Jul '24	23 Jul '24	141	3	7 days	Installation of window 23/7												
143	1.3.1.2.3.2	ABWF	None	7 days	19 Jul '24	25 Jul '24			-8 days	ABWF												
144	1.3.1.2.3.2.1	Dry wall installation	C2	3 days	19 Jul '24	21 Jul '24	141	145	-8 days	Dry wall installation 21/7												
145	1.3.1.2.3.2.2	Wall paint works for dry wall	C2	2 days	22 Jul '24	23 Jul '24	144	146,149,150,151,152	-8 days	Wall paint works for dry wall 23/7												
146	1.3.1.2.3.2.3	Door and door frame installation	C2	2 days	24 Jul '24	25 Jul '24	145	147SS	5 days	Door and door frame installation 25/7												
147	1.3.1.2.3.2.4	Touch Up works	C2	2 days	24 Jul '24	25 Jul '24	146SS	3	5 days	Touch Up works 25/7												
148	1.3.1.2.3.3	E&M	C2	15 days	24 Jul '24	7 Aug '24			-8 days	E&M												
149	1.3.1.2.3.3.1	Electrical works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	Electrical works 7/8												
150	1.3.1.2.3.3.2	MVAC works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	MVAC works 7/8												
151	1.3.1.2.3.3.3	Fire service works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	Fire service works 7/8												
152	1.3.1.2.3.3.4	plumbing and drainage works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	plumbing and drainage works 7/8												
153	1.3.1.2.4	Utilities beside & behind the BoH	None	42 days	28 May '24	8 Jul '24			-8 days	Utilities beside & behind the BoH												
154	1.3.1.2.4.1	Utilities beside BoH	C2	21 days	28 May '24	17 Jun '24		157,155,122	-8 days	Utilities beside BoH 17/6												
155	1.3.1.2.4.2	Utilities behind BoH (include XX)	C2	21 days	18 Jun '24	8 Jul '24	154	138	-8 days	Utilities behind BoH (include XX) 8/7												
156	1.3.1.2.5	Footing for the Gate	None	20 days	18 Jun '24	7 Jul '24			33 days	Footing for the Gate												
157	1.3.1.2.5.1	Footing for the Gate	C2	10 days	18 Jun '24	27 Jun '24	154	3,158	33 days	Footing for the Gate 27/6												
158	1.3.1.2.5.2	installation of feature wall	C2	10 days	28 Jun '24	7 Jul '24	157		47 days	installation of feature wall 7/7												
159	1.3.1.3	EVA no. 1	C2	108 days	26 Mar '24	21 Jul '24			9 days	EVA no. 1												
160	1.3.1.3.1	EVA no.1	C2	108 days	26 Mar '24	21 Jul '24			9 days	EVA no.1												
161	1.3.1.3.1.1	Within EVA	None	108 days	26 Mar '24	11 Jul '24			9 days	Within EVA												
162	1.3.1.3.1.1.1	EVA no. 1 (exclude the remaining section connect to the deck channel)	None	108 days	26 Mar '24	11 Jul '24			9 days	EVA no. 1 (exclude the remaining section connect to the deck channel)												
163	1.3.1.3.1.1.1.1	Trench excavation for ducts and drawpits within EVA (include breaking hard material)	C2	30 days	26 Mar '24	1 May '24		171SS+7 days,164,165	9 days	Trench excavation for ducts and drawpits within EVA (include breaking hard material) 1/5												
164	1.3.1.3.1.1.1.2	Installation of ducts and drawpits within EVA (include branch ducts to lighting pole)	C2	16 days	5 May '24	20 May '24	163	165	19 days	Installation of ducts and drawpits within EVA (include branch ducts to lighting pole) 20/5												
165	1.3.1.3.1.1.1.3	Backfilling	C2	7 days	21 May '24	27 May '24	163,164	166	19 days	Backfilling 27/5												
166	1.3.1.3.1.1.1.4	u-channel construction and fire main laying (73m)	C2	18 days	28 May '24	14 Jun '24	165	167FS+3 days	19 days	u-channel construction and fire main laying (73m) 14/6												
167	1.3.1.3.1.1.1.5	Subbase laying for the EVA	C2	10 days	18 Jun '24	27 Jun '24	166FS+3 days	168	19 days	Subbase laying for the EVA 27/6												
168	1.3.1.3.1.1.1.6	pavement	C2	14 days	28 Jun '24	11 Jul '24	167	169FF	19 days	pavement 11/7												
169	1.3.1.3.1.1.1.7	E&M works	C2	21 days	21 Jun '24	11 Jul '24	168FF	3	19 days	E&M works 11/7												
170	1.3.1.3.1.2	Outside EVA	None	111 days	2 Apr '24	21 Jul '24			9 days	Outside EVA												
171	1.3.1.3.1.2.1	Trench excavation for ducts and drawpits outside EVA (include breaking hard material)	C2	25 days	2 Apr '24	6 May '24	163SS+7 days	172	9 days	Trench excavation for ducts and drawpits outside EVA (include breaking hard material) 6/5												

Task █ Summary █ Start-only ┌ Critical █ Progress █
Milestone ◆ Project Summary █ Finish-only └ Critical Split █ Manual Progress █

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
172	1.3.1.3.1.2.2	Installation of ducts and drawpits outside EVA	C2	18 days	7 May '24	24 May '24	171	173	9 days	Installation of ducts and drawpits outside EVA 24/5	
173	1.3.1.3.1.2.3	Backfilling	C2	10 days	25 May '24	3 Jun '24	172	175FS+7 days	9 days	Backfilling 3/6	
174	1.3.1.3.1.2.4	walkway construction	C2	41 days	11 Jun '24	21 Jul '24		3	9 days	walkway const	
175	1.3.1.3.1.2.4.1	seawall cutting by Fong Cheong	C2	12 days	11 Jun '24	22 Jun '24	173FS+7 days	176	9 days	seawall cutting by Fong Cheong 22/6	
176	1.3.1.3.1.2.4.2	glass balstrade installation (include E&M)	C2	14 days	23 Jun '24	6 Jul '24	175	177SS+8 days	9 days	glass balstrade installation (include E&M) 6/7	
177	1.3.1.3.1.2.4.3	footpath	C2	21 days	1 Jul '24	21 Jul '24	176SS+8 days		9 days	footpath 21/7	
178	1.3.1.4	Architectural /Hard landscaping Works	C2	45 days	1 Jun '24	15 Jul '24			12 days	Architectural /Ha	
179	1.3.1.4.1	Fitness Lawn	C2	14 days	1 Jun '24	14 Jun '24			12 days	Fitness Lawn	
180	1.3.1.4.1.1	Excavation	C2	5 days	1 Jun '24	5 Jun '24		181FS+3 days	12 days	Excavation 5/6	
181	1.3.1.4.1.2	Filling/ concreting	C2	6 days	9 Jun '24	14 Jun '24	180FS+3 days	3,183	12 days	Filling/ concreting 14/6	
182	1.3.1.4.2	Event Deck	C2	14 days	15 Jun '24	28 Jun '24			12 days	Event Deck	
183	1.3.1.4.2.1	Excavation	C2	5 days	15 Jun '24	19 Jun '24	181	184FS+3 days,188SS	12 days	Excavation 19/6	
184	1.3.1.4.2.2	Blinding concrete	C2	1 day	23 Jun '24	23 Jun '24	183FS+3 days	185	12 days	Blinding concrete 23/6	
185	1.3.1.4.2.3	Rebar fixing	C2	4 days	24 Jun '24	27 Jun '24	184	186	12 days	Rebar fixing 27/6	
186	1.3.1.4.2.4	Concreting	C2	1 day	28 Jun '24	28 Jun '24	185	3,193,340SS	12 days	Concreting 28/6	
187	1.3.1.4.3	Dry Fountain	None	28 days	15 Jun '24	12 Jul '24			18 days	Dry Fountain	
188	1.3.1.4.3.1	Excavation	C2	3 days	15 Jun '24	17 Jun '24	183SS	189	18 days	Excavation 17/6	
189	1.3.1.4.3.2	Filling/ concreting	C2	7 days	18 Jun '24	24 Jun '24	188	190	18 days	Filling/ concreting 24/6	
190	1.3.1.4.3.3	Pipe, E&M	C2	12 days	25 Jun '24	6 Jul '24	189	191	18 days	Pipe, E&M 6/7	
191	1.3.1.4.3.4	Cover	C2	6 days	7 Jul '24	12 Jul '24	190	3	18 days	Cover 12/7	
192	1.3.1.4.4	Rain Garden	None	17 days	29 Jun '24	15 Jul '24			15 days	Rain Garden	
193	1.3.1.4.4.1	Excavation	C2	3 days	29 Jun '24	1 Jul '24	186	194	15 days	Excavation 1/7	
194	1.3.1.4.4.2	Filling/plumbing/concreting	C2	14 days	2 Jul '24	15 Jul '24	193	3	15 days	Filling/plumbing/concreting 15/7	
195	1.3.2	Area No. 2	C2	427 days	1 Jun '23	22 Aug '24			1 day	Area No. 2	
196	1.3.2.1	Toilet cum changing room and Transformer Room	C2	427 days	1 Jun '23	22 Aug '24			1 day	Toilet cum changing room and Transformer Room	
197	1.3.2.1.1	Structure (Toilet cum changing room and Transfomer FC2)	C2	247 days	1 Jun '23	2 Feb '24			181 days	Structure (Toilet cum changing room and Transfomer Room)	
198	1.3.2.1.1.1	ELS	C2	97 days	1 Jun '23	5 Sep '23			331 days	ELS	
201	1.3.2.1.1.2	Structural Works	C2	181 days	6 Aug '23	2 Feb '24			95 days	Structural Works	
221	1.3.2.1.2	Architectural Works	C2	185 days	29 Jan '24	22 Aug '24			-18 days	Architectural Works	
222	1.3.2.1.2.1	Basement	None	104 days	30 Mar '24	11 Jul '24			24 days	Basement	
223	1.3.2.1.2.1.1	ABWF	None	99 days	30 Mar '24	6 Jul '24			24 days	ABWF	
224	1.3.2.1.2.1.1.1	wall & ceiling plastering	C2	28 days	30 Mar '24	6 May '24		225	71 days	wall & ceiling plastering 6/5	
225	1.3.2.1.2.1.1.2	wall & ceiling painting	C2	14 days	7 May '24	20 May '24	224	3	71 days	wall & ceiling painting 20/5	
226	1.3.2.1.2.1.1.3	floor screeding	C2	9 days	28 Jun '24	6 Jul '24	229FS-14 days	3	24 days	floor screeding 6/7	
227	1.3.2.1.2.1.2	E&M	None	67 days	6 May '24	11 Jul '24			24 days	E&M	
228	1.3.2.1.2.1.2.1	MVAC works	C2	60 days	6 May '24	4 Jul '24		229SS+7 days	24 days	MVAC works 4/7	
229	1.3.2.1.2.1.2.2	Electrical works	C2	60 days	13 May '24	11 Jul '24	228SS+7 days	226FS-14 days,230SS+7 da	24 days	Electrical works 11/7	
230	1.3.2.1.2.1.2.3	Fire service works	C2	30 days	20 May '24	18 Jun '24	229SS+7 days	3	42 days	Fire service works 18/6	
231	1.3.2.1.2.1.2.4	Plumbing and drainage works	C2	30 days	20 May '24	18 Jun '24	229SS+7 days	3	42 days	Plumbing and drainage works 18/6	
232	1.3.2.1.2.2	G/F	C2	73 days	11 Jun '24	22 Aug '24			-23 days	G/F	
233	1.3.2.1.2.2.1	ABWF	C2	73 days	11 Jun '24	22 Aug '24			-23 days	ABWF	
234	1.3.2.1.2.2.1.1	Block wall erection with steel frame	C2	10 days	18 Jun '24	27 Jun '24	235SS+7 days	236,241SS+10 days,246	-23 days	Block wall erection with steel frame 27/6	
235	1.3.2.1.2.2.1.2	I-beam installation for baffle ceiling	C2	5 days	11 Jun '24	15 Jun '24		234SS+7 days	-23 days	I-beam installation for baffle ceiling 15/6	
236	1.3.2.1.2.2.1.3	water-proofing work include 24h test at male toilet	C2	5 days	28 Jun '24	2 Jul '24	234	237	-5 days	water-proofing work include 24h test at male toilet 2/7	
237	1.3.2.1.2.2.1.4	Wall plastering works at male toilet	C2	5 days	3 Jul '24	7 Jul '24	236	238FS-2 days,260,261	-5 days	Wall plastering works at male toilet 7/7	
238	1.3.2.1.2.2.1.5	floor screeding works at male toilet	C2	5 days	6 Jul '24	10 Jul '24	237FS-2 days	239	-1 day	floor screeding works at male toilet 10/7	
239	1.3.2.1.2.2.1.6	wall tiles laying at male toilet	C2	14 days	11 Jul '24	24 Jul '24	238	240FS-3 days	-1 day	wall tiles laying at male toilet 24/7	
240	1.3.2.1.2.2.1.7	floor tiles at male toilet	C2	10 days	22 Jul '24	31 Jul '24	239FS-3 days	3	-1 day	floor tiles at male toilet 31/7	
241	1.3.2.1.2.2.1.8	water-proofing work include 24h test at female toilet	C2	5 days	28 Jun '24	2 Jul '24	234SS+10 days	242	-23 days	water-proofing work include 24h test at female toilet 2/7	
242	1.3.2.1.2.2.1.9	wall plastering works at female toilet	C2	6 days	3 Jul '24	8 Jul '24	241	243FS-2 days	-23 days	wall plastering works at female toilet 8/7	
243	1.3.2.1.2.2.1.10	floor screeding works at female toilet	C2	5 days	7 Jul '24	11 Jul '24	242FS-2 days	248FS-2 days,244	-23 days	floor screeding works at female toilet 11/7	
244	1.3.2.1.2.2.1.11	wall tiles laying at female toilet	C2	14 days	12 Jul '24	25 Jul '24	243	245FS-3 days	-2 days	wall tiles laying at female toilet 25/7	
245	1.3.2.1.2.2.1.12	floor tiles laying at female toilet	C2	10 days	23 Jul '24	1 Aug '24	244FS-3 days	3	-2 days	floor tiles laying at female toilet 1/8	
246	1.3.2.1.2.2.1.13	water-proofing work include 48 hr test at remaining area (baby care room; accessibility toilet etc	C2	7 days	14 Jul '24	20 Jul '24	234SS+26 days	247	7 days	water-proofing work include 48 hr test at remaining area (baby care room; accessibility toilet etc) 20/7	
247	1.3.2.1.2.2.1.14	wall plastering works at remaining area (baby care room; accessibility toilet etc	C2	3 days	21 Jul '24	23 Jul '24	246	3	7 days	wall plastering works at remaining area (baby care room; accessibility toilet etc) 23/7	
248	1.3.2.1.2.2.1.15	floor screeding works at remaining area (baby care room; accessibility toilet etc	C2	3 days	10 Jul '24	12 Jul '24	243FS-2 days	249,250FS-3 days,251	-23 days	floor screeding works at remaining area (baby care room; accessibility toilet etc) 12/7	

Task Summary Start-only Critical Progress
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
249	1.3.2.1.2.2.1.16	wall tiles laying at remaining area (baby care room; accessibility toilet etc	C2	14 days	13 Jul '24	26 Jul '24	248	3	4 days	wall tiles laying at remaining area (baby care room; accessibility toilet etc) 25/7	
250	1.3.2.1.2.2.1.17	floor tiles laying at remaining area (baby care room; accessibility toilet etc	C2	7 days	10 Jul '24	16 Jul '24	248FS-3 days	3	14 days	floor tiles laying at remaining area (baby care room; accessibility toilet etc) 16/7	
251	1.3.2.1.2.2.1.18	external wall touch up	C2	18 days	13 Jul '24	30 Jul '24	248	252FS-8 days,253	-23 days	external wall touch up 30/7	
252	1.3.2.1.2.2.1.19	Baffle ceiling installation	C2	14 days	23 Jul '24	5 Aug '24	251FS-8 days	255SS	-23 days	Baffle ceiling installation 5/8	
253	1.3.2.1.2.2.1.20	Toilet cubical partition installation at male toilet	C2	7 days	31 Jul '24	6 Aug '24	251	254SS	-19 days	Toilet cubical partition installation at male toilet 6/8	
254	1.3.2.1.2.2.1.21	Toilet cubical partition installation at female toilet	C2	7 days	31 Jul '24	6 Aug '24	253SS	258	-19 days	Toilet cubical partition installation at female toilet 6/8	
255	1.3.2.1.2.2.1.22	door installation	C2	14 days	23 Jul '24	5 Aug '24	252SS	256SS+7 days	-23 days	door installation 5/8	
256	1.3.2.1.2.2.1.23	locker installation at male and female toilet	C2	12 days	30 Jul '24	10 Aug '24	255SS+7 days	257	-23 days	locker installation at male and female toilet 10/8	
257	1.3.2.1.2.2.1.24	seating bench installation at male and female toilet	C2	12 days	11 Aug '24	22 Aug '24	256	3	-23 days	seating bench installation at male and female toilet 22/8	
258	1.3.2.1.2.2.1.25	Sanitary fitment installation at male, female toilet, baby care room, accessibility toilet etc	C2	12 days	7 Aug '24	18 Aug '24	254	3	-19 days	Sanitary fitment installation at male, female toilet, baby care room, accessibility toilet etc 18/8	
259	1.3.2.1.2.2.2	E&M	C2	28 days	8 Jul '24	4 Aug '24			-5 days	E&M	
260	1.3.2.1.2.2.2.1	MVAC works	C2	28 days	8 Jul '24	4 Aug '24	237	3	-5 days	MVAC works 4/8	
261	1.3.2.1.2.2.2.2	Electrical works	C2	28 days	8 Jul '24	4 Aug '24	237	262SS+7 days,263SS+5 day	-4 days	Electrical works 4/8	
262	1.3.2.1.2.2.2.3	Fire service works	C2	20 days	15 Jul '24	3 Aug '24	261SS+7 days	3	-4 days	Fire service works 3/8	
263	1.3.2.1.2.2.2.4	Plumbing and drainage works	C2	20 days	13 Jul '24	1 Aug '24	261SS+5 days	3	-2 days	Plumbing and drainage works 1/8	
264	1.3.2.1.2.3	Metal Work (Roof)	C2	152 days	29 Jan '24	20 Jul '24		3	10 days	Metal Work (Roof)	
265	1.3.2.1.2.3.1	Fabrication of metal roof steel work GL 1-8	C2	38 days	29 Jan '24	18 Mar '24		3	124 days	Fabrication of metal roof steel work GL 1-8 18/3	
266	1.3.2.1.2.3.2	Fabrication of roof decking, louvre and window	C2	66 days	29 Jan '24	15 Apr '24		3	96 days	Fabrication of roof decking, louvre and window 15/4	
267	1.3.2.1.2.3.3	Installation of metal roof steelwork GL 5 - 8	C2	12 days	19 Mar '24	30 Mar '24		3	112 days	Installation of metal roof steelwork GL 5 - 8 30/3	
268	1.3.2.1.2.3.4	Installation of metal roof steelwork GL 1 - 5	C2	11 days	3 Apr '24	13 Apr '24		269FS+8 days,270FS+8 day	-1 day	Installation of metal roof steelwork GL 1 - 5 13/4	
269	1.3.2.1.2.3.5	Installation of metal roof decking GL 1 - 8	C2	60 days	22 Apr '24	30 Jun '24	268FS+8 days	276	-1 day	Installation of metal roof decking GL 1 - 8 31/5	
270	1.3.2.1.2.3.5.1	structural steel frame installation	C2	30 days	22 Apr '24	31 May '24	268FS+8 days	306FS+8 days	-1 day	structural steel frame installation 31/5	
271	1.3.2.1.2.3.5.2	"GUDI" water-guard waterproofing membrane	C2	6 days	3 Jun '24	8 Jun '24			32 days	"GUDI" water-guard waterproofing membrane 8/6	
272	1.3.2.1.2.3.5.3	setting out works of "RIGDAL" Alum Halter	C2	2 days	5 Jun '24	6 Jun '24		273	10 days	setting out works of "RIGDAL" Alum Halter 6/6	
273	1.3.2.1.2.3.5.4	Fixing of "RIGDAL" Alum Halter	C2	10 days	7 Jun '24	16 Jun '24	272	274SS+3 days,275SS+3 day	10 days	Fixing of "RIGDAL" Alum Halter 16/6	
274	1.3.2.1.2.3.5.5	Fixing of "KNAUF" thermal insulation	C2	3 days	10 Jun '24	12 Jun '24	273SS+3 days		28 days	Fixing of "KNAUF" thermal insulation 12/6	
275	1.3.2.1.2.3.5.6	Fixing of "RIGIDAL" Zip-Lok 400 thk alum standing seam profile	C2	21 days	10 Jun '24	30 Jun '24	273SS+3 days		10 days	Fixing of "RIGIDAL" Zip-Lok 400 thk alum standing seam profile 30/6	
276	1.3.2.1.2.3.6	Installation of vertical louvres and windows	C2	20 days	1 Jul '24	20 Jul '24	269	3	10 days	Installation of vertical louvres and windows 20/7	
277	1.3.2.2	EVA no. 2	C2	164 days	28 Jan '24	31 Jul '24			12 days	EVA no. 2	
278	1.3.2.2.1	Underground services (not affect by OD)	C2	33 days	28 Jan '24	12 Mar '24			95 days	Underground services (not affect by OD)	
280	1.3.2.2.2	Underground services (affect by OD)	C2	108 days	19 Feb '24	15 Jun '24			2 days	Underground services (affect by OD)	
281	1.3.2.2.2.1	Undercutting works (by coring method)	C2	91 days	19 Feb '24	29 May '24			2 days	Undercutting works (by coring method)	
296	1.3.2.2.2.2	Drainage and sewage by open cut method	None	66 days	17 Mar '24	21 May '24			52 days	Drainage and sewage by open cut method	
300	1.3.2.2.2.3	Waterworks	None	21 days	26 May '24	15 Jun '24			2 days	Waterworks	
301	1.3.2.2.2.3.1	DN600FW & DN300SW mains	C2	21 days	26 May '24	15 Jun '24	298FS+4 day	352,313	2 days	DN600FW & DN300SW mains 15/6	
302	1.3.2.2.3	EVA construction	C2	126 days	18 Mar '24	31 Jul '24			23 days	EVA construction	
303	1.3.2.2.3.1	EVA no. 2 (beside toilet cum)	C2	123 days	18 Mar '24	28 Jul '24			26 days	EVA no. 2 (beside toilet cum)	
304	1.3.2.2.3.1.1	Within EVA	None	133 days	18 Mar '24	28 Jul '24			26 days	Within EVA	
305	1.3.2.2.3.1.1.1	pipes laying for rain garden drainage (with manholes)	C2	54 days	18 Mar '24	20 May '24	279FS+5 days		95 days	pipes laying for rain garden drainage (with manholes) 20/5	
306	1.3.2.2.3.1.1.2	Duct and drawpits after drainage and waterworks complete	C2	12 days	9 Jun '24	20 Jun '24	270FS+8 day	307,320FS-3 days	-1 day	Duct and drawpits after drainage and waterworks complete 20/6	
307	1.3.2.2.3.1.1.3	Backfilling	C2	3 days	21 Jun '24	23 Jun '24	306	308	2 days	Backfilling 23/6	
308	1.3.2.2.3.1.1.4	u-channel construction & fire main laying	C2	12 days	24 Jun '24	5 Jul '24	307	309	2 days	u-channel construction & fire main laying 5/7	
309	1.3.2.2.3.1.1.5	subbase laying for the EVA	C2	9 days	6 Jul '24	14 Jul '24	308	310	2 days	subbase laying for the EVA 14/7	
310	1.3.2.2.3.1.1.6	pavement	C2	14 days	15 Jul '24	28 Jul '24	309	311FF	2 days	pavement 28/7	
311	1.3.2.2.3.1.1.7	E&M works (for lighting)	C2	21 days	8 Jul '24	28 Jul '24	310FF	3	2 days	E&M works (for lighting) 28/7	
312	1.3.2.2.3.2	EVA no. 2 (reserve for observation deck)	C2	43 days	16 Jun '24	28 Jul '24			2 days	EVA no. 2 (reserve for observation deck)	
313	1.3.2.2.3.2.1	Duct and drawpits after drainage and waterworks complete	C2	10 days	16 Jun '24	25 Jun '24	301	314	2 days	Duct and drawpits after drainage and waterworks complete 25/6	
314	1.3.2.2.3.2.2	backfilling	C2	4 days	26 Jun '24	29 Jun '24	313	315	2 days	backfilling 29/6	
315	1.3.2.2.3.2.3	u-channel construction & fire main laying	C2	10 days	30 Jun '24	9 Jul '24	314	316	2 days	u-channel construction & fire main laying 9/7	
316	1.3.2.2.3.2.4	subbase laying for the EVA	C2	9 days	10 Jul '24	18 Jul '24	315	317	2 days	subbase laying for the EVA 18/7	
317	1.3.2.2.3.2.5	pavement	C2	10 days	19 Jul '24	28 Jul '24	316	318FF	2 days	pavement 28/7	
318	1.3.2.2.3.2.6	E&M works	C2	21 days	8 Jul '24	28 Jul '24	317FF	3	2 days	E&M works 28/7	
319	1.3.2.2.3.3	EVA no. 2 (reserve for the entrance of the works)	None	44 days	18 Jun '24	31 Jul '24			-1 day	EVA no. 2 (reserve for the entrance of the works)	
320	1.3.2.2.3.3.1	Duct and drawpits after EVA no. 3 complete (after close the current access by using access through EVA no. 10 underneath Bridge D3)	C2	10 days	18 Jun '24	27 Jun '24	306FS-3 days	321	-1 day	Duct and drawpits after EVA no. 3 complete (after close the current access by using access through EVA no. 10 underneath Bridge D3) 27/6	

Task Summary Start-only Critical Progress
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart (Half 1, 2024 / Half 2, 2024)				
321	1.3.2.2.3.3.2	backfilling	C2	3 days	28 Jun '24	30 Jun '24	320	322	-1 day	backfilling 30/6				
322	1.3.2.2.3.3.3	u-channel construction	C2	10 days	1 Jul '24	10 Jul '24	321	323	-1 day	u-channel construction 10/7				
323	1.3.2.2.3.3.4	subbase laying for the EVA	C2	9 days	11 Jul '24	19 Jul '24	322	324	-1 day	subbase laying for the EVA 19/7				
324	1.3.2.2.3.3.5	Pavement	C2	12 days	20 Jul '24	31 Jul '24	323	3	-1 day	Pavement 31/7				
325	1.3.2.3	Works affect by OD (outside EVA no. 2)	C2	88 days	10 Apr '24	16 Jul '24			0 days	Works affect by				
326	1.3.2.3.1	Works to be carried out after water main diversion from Gammon complete	None	61 days	10 Apr '24	9 Jun '24			0 days	Works to be carried out after w				
327	1.3.2.3.1.1	water main in conflict with our drainage works divert by Gamn	None	0 days	10 Apr '24	10 Apr '24		328FS+7 days	0 days	site formation prior to the underground service 28/4				
328	1.3.2.3.1.2	site formation prior to the underground service	C2	7 days	17 Apr '24	28 Apr '24	327FS+7 days	329FS+3 days	0 days	PMH318 to PMH363 13/5				
329	1.3.2.3.1.3	PMH318 to PMH363	C2	7 days	7 May '24	13 May '24	328FS+3 days	330FS+4 days	0 days	DN600 storm drains (PMH363 to 364) 26/5				
330	1.3.2.3.1.4	DN600 storm drains (PMH363 to 364)	C2	9 days	18 May '24	26 May '24	329FS+4 days	3,331	0 days	DN525 storm drains (PMH362 to 363) 9/6				
331	1.3.2.3.1.5	DN525 storm drains (PMH362 to 363)	C2	14 days	27 May '24	9 Jun '24	330	333SS+8 days,1137	0 days	Works to be carr				
332	1.3.2.3.2	Works to be carried out concurrently with the installation of steel roof of Observation Deck	None	43 days	4 Jun '24	16 Jul '24			0 days	DN600 storm drains (PMH364 to 393) 13/6				
333	1.3.2.3.2.1	DN600 storm drains (PMH364 to 393)	C2	10 days	4 Jun '24	13 Jun '24	331SS+8 days	3,334	0 days	DN525 storm drains (PMH392 to 393) 20/6				
334	1.3.2.3.2.2	DN525 storm drains (PMH392 to 393)	C2	7 days	14 Jun '24	20 Jun '24	333	335,336SS+3 days	0 days	DN450 storm drains (PMH391 to 392) 27/6				
335	1.3.2.3.2.3	DN450 storm drains (PMH391 to 392)	C2	7 days	21 Jun '24	27 Jun '24	334	347SS	0 days	DN160 sewer beside storm drains PMH391 to 393 21/6				
336	1.3.2.3.2.4	DN160 sewer beside storm drains PMH391 to 393	C2	5 days	17 Jun '24	21 Jun '24	334SS+3 days	337	14 days	EVA no. 10 underneath bridge D3 16/7				
337	1.3.2.3.2.5	EVA no. 10 underneath bridge D3	C2	25 days	22 Jun '24	16 Jul '24	336	3	14 days	Architectur				
338	1.3.2.4	Architectural/ Hard Landscaping Works	C2	64 days	28 May '24	30 Jul '24			24 days	Amphitheatre				
339	1.3.2.4.1	Amphitheatre	C2	21 days	28 Jun '24	18 Jul '24			12 days	Excavation 1/7				
340	1.3.2.4.1.1	Excavation	C2	4 days	28 Jun '24	1 Jul '24	186SS	341	12 days	Sub base 4/7				
341	1.3.2.4.1.2	Sub base	C2	3 days	2 Jul '24	4 Jul '24	340	342	12 days	Honed concrete 18/7				
342	1.3.2.4.1.3	Honed concrete	C2	14 days	5 Jul '24	18 Jul '24	341	3	12 days	Terraced pla				
343	1.3.2.4.2	Terraced planter	None	60 days	28 May '24	26 Jul '24			28 days	Excavation 3/6				
344	1.3.2.4.2.1	Excavation	C2	7 days	28 May '24	3 Jun '24			81 days	concrete installation 25/7				
345	1.3.2.4.2.2	concrete installation	C2	24 days	3 Jul '24	26 Jul '24		3	4 days	Stepped se				
346	1.3.2.4.3	Stepped seating (underneath bridge D3)	None	40 days	21 Jun '24	30 Jul '24			0 days	excavation 24/6				
347	1.3.2.4.3.1	excavation	C2	4 days	21 Jun '24	24 Jun '24	335SS	348	0 days	footing construction 6/7				
348	1.3.2.4.3.2	footing construction	C2	12 days	25 Jun '24	6 Jul '24	347	349	0 days	footing curing 9/7				
349	1.3.2.4.3.3	footing curing	C2	3 days	7 Jul '24	9 Jul '24	348	350	0 days	seating installation 30/7				
350	1.3.2.4.3.4	seating installation	C2	21 days	10 Jul '24	30 Jul '24	349	3	0 days	Watermain connection				
351	1.3.3	Watermain connection between Area No.1 and 2	None	15 days	16 Jun '24	30 Jun '24			30 days	preparation works for testing 18/6				
352	1.3.3.1	preparation works for testing	C2	3 days	16 Jun '24	18 Jun '24	301	353	30 days	pressure test and swabbing test 25/6				
353	1.3.3.2	pressure test and swabbing test	C2	7 days	19 Jun '24	25 Jun '24	352	354	30 days	water mains connection by WSD 30/6				
354	1.3.3.3	water mains connection by WSD	C2	5 days	26 Jun '24	30 Jun '24	353	3	30 days	Open Spac				
355	1.4	Open Space Beside Existing Seawall	C2	251 days	3 Nov '23	1 Aug '24			22 days	Area No. 3				
356	1.4.1	Area No. 3	C2	245 days	3 Nov '23	26 Jul '24			28 days	Drainage and Water works				
357	1.4.1.1	Drainage and Water works	C2	42 days	24 Nov '23	4 Jan '24			210 days	Harbour Step (120m)				
360	1.4.1.2	Harbour Step (120m)	C2	227 days	3 Nov '23	8 Jul '24			46 days	ing harbour step after completion of the outfall no. 1 9/5				
361	1.4.1.2.1	Harbour step (upto the work zone of outfall no.1)	C2	80 days	3 Nov '23	21 Jan '24			193 days	architectural works of Harbor step 8/7				
362	1.4.1.2.2	Remaining harbour step after completion of the outfall no. 1	C2	42 days	19 Mar '24	9 May '24	384FS+2 day,363FS-10 days,387FS+(4 days		Outfall 1				
363	1.4.1.2.3	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	362FS-10 da,402SS,691SS	22 days		Construction of precast concrete unit of Outfall 1				
364	1.4.1.3	Outfall 1	C2	62 days	3 Jan '24	16 Mar '24			4 days	EVA no. 3				
365	1.4.1.3.1	Construction of precast concrete unit of Outfall 1	C2	62 days	3 Jan '24	16 Mar '24			4 days	Within EVA				
385	1.4.1.4	EVA no. 3	C2	72 days	16 May '24	26 Jul '24			4 days	Installation of ducts and drawpits within EVA 5/6				
386	1.4.1.4.1	Within EVA	None	70 days	16 May '24	24 Jul '24			6 days	backfilling 9/6				
387	1.4.1.4.1.1	Installation of ducts and drawpits within EVA	C2	21 days	16 May '24	5 Jun '24	362FS+6 day,388	6 days		u-channel construction & fire main laying 30/6				
388	1.4.1.4.1.2	backfilling	C2	4 days	6 Jun '24	9 Jun '24	387	389FS+7 days	6 days	subbase laying for the EVA 10/7				
389	1.4.1.4.1.3	u-channel construction & fire main laying	C2	14 days	17 Jun '24	30 Jun '24	388FS+7 days	390	6 days	pavement 24/7				
390	1.4.1.4.1.4	subbase laying for the EVA	C2	10 days	1 Jul '24	10 Jul '24	389	391	6 days	E&M works 24/7				
391	1.4.1.4.1.5	pavement	C2	14 days	11 Jul '24	24 Jul '24	390	392FF	6 days	Outside EVA				
392	1.4.1.4.1.6	E&M works	C2	21 days	4 Jul '24	24 Jul '24	391FF	3	6 days	Installation of ducts and drawpits outside EVA 31/5				
393	1.4.1.4.2	Outside EVA	None	72 days	16 May '24	26 Jul '24			4 days	additional u-channel construction beside harbor step 19/6				
394	1.4.1.4.2.1	Installation of ducts and drawpits outside EVA	C2	16 days	16 May '24	31 May '24	362FS+6 day,395FS+5 days	4 days		Hard landscape (include walkway) and soft landscaping works 25/7				
395	1.4.1.4.2.2	additional u-channel construction beside harbor step	C2	14 days	6 Jun '24	19 Jun '24	394FS+5 days	399,396FS+7 days	4 days	Area No.4				
396	1.4.1.4.2.3	Hard landscape (include walkway) and soft landscaping works	C2	30 days	27 Jun '24	26 Jul '24	395FS+7 day,3	4 days		Drainage and Water wc				
397	1.4.2	Area No.4	C2	242 days	3 Nov '23	23 Jul '24			7 days					
398	1.4.2.1	Drainage and Water works	C2	10 days	20 Jun '24	29 Jun '24			31 days					

Task Summary Start-only Critical Progress
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
400	1.4.2.2	Harbour Step (120m)	C2	227 days	3 Nov '23	8 Jul '24			22 days	Harbour Step (120m)	
401	1.4.2.2.1	Harbour step (upto the work zone of outfall no.1)	C2	80 days	3 Nov '23	21 Jan '24		3	169 days	21/1	
402	1.4.2.2.2	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	363SS	3	22 days	architectural works of Harbor step 8/7	
403	1.4.2.3	EVA no. 4	C2	117 days	19 Mar '24	23 Jul '24			7 days	EVA no. 4	
404	1.4.2.3.1	Within EVA	None	127 days	19 Mar '24	23 Jul '24			7 days	Within EVA	
405	1.4.2.3.1.1	Installation of ducts and drawpits within EVA	C2	60 days	19 Mar '24	27 May '24		412SS,406FS+2 days	7 days	Installation of ducts and drawpits within EVA 27/5	
406	1.4.2.3.1.2	backfilling	C2	5 days	30 May '24	3 Jun '24	405FS+2 days	407FS+10 days	7 days	backfilling 3/6	
407	1.4.2.3.1.3	u-channel construction & fire main laying	C2	14 days	14 Jun '24	27 Jun '24	406FS+10 days	408	7 days	u-channel construction & fire main laying 27/6	
408	1.4.2.3.1.4	Subbase laying for the EVA	C2	10 days	28 Jun '24	7 Jul '24	407	409	7 days	Subbase laying for the EVA 7/7	
409	1.4.2.3.1.5	pavement	C2	16 days	8 Jul '24	23 Jul '24	408	410FF	7 days	pavement 23/7	
410	1.4.2.3.1.6	E&M works	C2	21 days	3 Jul '24	23 Jul '24	409FF	3	7 days	E&M works 23/7	
411	1.4.2.3.2	Outside EVA	None	118 days	19 Mar '24	14 Jul '24			16 days	Outside EVA	
412	1.4.2.3.2.1	Installation of ducts and drawpits outside EVA	C2	60 days	19 Mar '24	27 May '24	405SS	413FS+14 days	16 days	Installation of ducts and drawpits outside EVA 27/5	
413	1.4.2.3.2.2	additional u-channel construction beside harbor step	C2	14 days	11 Jun '24	24 Jun '24	412FS+14 days	414	16 days	additional u-channel construction beside harbor step 24/6	
414	1.4.2.3.2.3	Hard landscape and soft landscaping works (include walkway)	C2	20 days	25 Jun '24	14 Jul '24	413	3	16 days	Hard landscape and soft landscaping works (include walkway) 14/7	
415	1.4.3	Area No.5	C2	203 days	21 Dec '23	1 Aug '24			22 days	Area No.5	
416	1.4.3.1	Drainage and Water works	C2	32 days	28 Apr '24	3 Jun '24			18 days	Drainage and Water works	
419	1.4.3.2	Outfall 2	C2	162 days	21 Dec '23	21 Jun '24			40 days	Outfall 2	
456	1.4.3.3	Floating Stage	C2	125 days	22 Jan '24	16 Jun '24			68 days	Floating Stage	
457	1.4.3.3.1	Preparation Works	C2	40 days	22 Jan '24	13 Mar '24			129 days	Preparation Works	
460	1.4.3.3.2	Type 2B (CHA0.00 ~ CHA7.13) - Bay 1	C2	44 days	25 Jan '24	20 Mar '24			146 days	Type 2B (CHA0.00 ~ CHA7.13) - Bay 1	
477	1.4.3.3.3	Type 2A (CHA7.13 ~ CHA16.58) - Bay 2	C2	76 days	27 Jan '24	28 Apr '24			88 days	Type 2A (CHA7.13 ~ CHA16.58) - Bay 2	
494	1.4.3.3.4	Type 2A (CHA16.58 ~ CHA28.46) - Bay 3	C2	72 days	27 Jan '24	19 Apr '24			116 days	Type 2A (CHA16.58 ~ CHA28.46) - Bay 3	
511	1.4.3.3.5	Type 2A (CHA28.46 ~ CHA41.49) - Bay 4	C2	64 days	14 Mar '24	26 May '24			65 days	Type 2A (CHA28.46 ~ CHA41.49) - Bay 4	
529	1.4.3.3.6	Type 1A (CHA41.49 ~ CHA52.82) (C-shape structure) - Bay 5	C2	69 days	14 Mar '24	31 May '24			60 days	Type 1A (CHA41.49 ~ CHA52.82) (C-shape structure) - Bay 5	
545	1.4.3.3.7	Type 2A (CHA52.82 ~ CHA71.82) - Bay 6	C2	41 days	16 Apr '24	5 Jun '24			55 days	Type 2A (CHA52.82 ~ CHA71.82) - Bay 6	
563	1.4.3.3.8	Type 1B (CHA71.82 ~ CHA97.49) (C-shape structure) - Bay 7	C2	74 days	25 Mar '24	16 Jun '24			44 days	Type 1B (CHA71.82 ~ CHA97.49) (C-shape structure) - Bay 7	
564	1.4.3.3.8.1	Excavation for construction of Floating Stage	C2	15 days	25 Mar '24	8 Apr '24		565	93 days	Excavation for construction of Floating Stage 8/4	
565	1.4.3.3.8.2	Placing blinding concrete	C2	1 day	9 Apr '24	9 Apr '24	564	567	93 days	Placing blinding concrete 9/4	
566	1.4.3.3.8.3	Base slab construction	None	9 days	10 Apr '24	18 Apr '24			103 days	Base slab construction	
572	1.4.3.3.8.4	Wall construction	None	20 days	28 May '24	16 Jun '24			44 days	Wall construction	
573	1.4.3.3.8.4.1	Erection of scaffold working platform	C2	4 days	28 May '24	31 May '24	594SS+1 day	574	44 days	Erection of scaffold working platform 31/5	
574	1.4.3.3.8.4.2	Erection of timber & GRP formwork for wall	C2	6 days	1 Jun '24	6 Jun '24	573	575SS+2 days,576	44 days	Erection of timber & GRP formwork for wall 6/6	
575	1.4.3.3.8.4.3	Rebar fixing for wall	C2	3 days	3 Jun '24	5 Jun '24	574SS+2 day	3	55 days	Rebar fixing for wall 5/6	
576	1.4.3.3.8.4.4	Concreting of wall	C2	1 day	7 Jun '24	7 Jun '24	574	577FS+2 days,578FS+2	44 days	Concreting of wall 7/6	
577	1.4.3.3.8.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	7 days	10 Jun '24	16 Jun '24	576FS+2 days	3	44 days	Dismantle of timber formwork for wall and scaffold working platform 16/6	
578	1.4.3.3.8.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	10 Jun '24	12 Jun '24	576FS+2 days	3	48 days	Backfilling with rockfill material behind the Floating Stage structure 12/6	
579	1.4.3.3.9	Type 2A (CHA97.49 ~ CHA118.37) - Bay 8	C2	33 days	28 Apr '24	4 Jun '24			3 days	Type 2A (CHA97.49 ~ CHA118.37) - Bay 8	
596	1.4.3.3.10	Type 1A (CHA118.37 ~ CHA133.81) (C-shape structure) - Bay 9	C2	42 days	1 May '24	14 Jun '24			2 days	Type 1A (CHA118.37 ~ CHA133.81) (C-shape structure) - Bay 9	
597	1.4.3.3.10.1	Fabrication of GRP mould	C2	14 days	1 May '24	17 May '24			98 days	Fabrication of GRP mould 17/5	
598	1.4.3.3.10.2	Relocation of excavated armour rock to Part 4 of the Site	C2	7 days	5 May '24	11 May '24		599	1 day	Relocation of excavated armour rock to Part 4 of the Site 11/5	
599	1.4.3.3.10.3	Excavation for construction of Floating Stage	C2	7 days	12 May '24	18 May '24	598	600,615SS	1 day	Excavation for construction of Floating Stage 18/5	
600	1.4.3.3.10.4	Placing blinding concrete	C2	1 day	19 May '24	19 May '24	599	602	63 days	Placing blinding concrete 19/5	
601	1.4.3.3.10.5	Base slab construction	None	9 days	20 May '24	28 May '24			63 days	Base slab construction	
607	1.4.3.3.10.6	Wall construction	None	18 days	28 May '24	14 Jun '24			3 days	Wall construction	
608	1.4.3.3.10.6.1	Erection of scaffold working platform	C2	1 day	28 May '24	28 May '24	594SS+1 day	3,609	3 days	Erection of scaffold working platform 28/5	
609	1.4.3.3.10.6.2	Erection of timber & GRP formwork for wall	C2	8 days	29 May '24	5 Jun '24	608	610SS+4 days	3 days	Erection of timber & GRP formwork for wall 5/6	
610	1.4.3.3.10.6.3	Rebar fixing for wall	C2	2 days	2 Jun '24	3 Jun '24	609SS+4 day	611	3 days	Rebar fixing for wall 3/6	
611	1.4.3.3.10.6.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	610	612FS+2 days	3 days	Concreting of wall 4/6	
612	1.4.3.3.10.6.5	Dismantle of timber formwork for wall and scaffold working platform	C2	5 days	7 Jun '24	11 Jun '24	611FS+2 days	613	3 days	Dismantle of timber formwork for wall and scaffold working platform 11/6	
613	1.4.3.3.10.6.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	12 Jun '24	14 Jun '24	612	677	3 days	Backfilling with rockfill material behind the Floating Stage structure 14/6	
614	1.4.3.3.11	Type 2A (CHA133.81 ~ CHA137.55, adjacent Outfall 2) - Bay 10	C2	36 days	12 May '24	16 Jun '24			1 day	Type 2A (CHA133.81 ~ CHA137.55, adjacent Outfall 2) - Bay 10	
615	1.4.3.3.11.1	Excavation for construction of Floating Stage	C2	6 days	12 May '24	17 May '24	599SS	616,631SS	1 day	Excavation for construction of Floating Stage 17/5	
616	1.4.3.3.11.2	Placing blinding concrete	C2	1 day	18 May '24	18 May '24	615	618	1 day	Placing blinding concrete 18/5	
617	1.4.3.3.11.3	Base slab construction	None	9 days	19 May '24	27 May '24			1 day	Base slab construction	
623	1.4.3.3.11.4	Wall construction	None	20 days	28 May '24	16 Jun '24			1 day	Wall construction	


Task Summary Start-only Critical Progress
Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
										Half 1, 2024	Half 2, 2024
624	1.4.3.3.11.4.1	Erection of scaffold working platform	C2	1 day	28 May '24	28 May '24	622	625	1 day		Erection of scaffold working platform 28/5
625	1.4.3.3.11.4.2	Rebar fixing for wall	C2	3 days	29 May '24	31 May '24	624	626	1 day		Rebar fixing for wall 31/5
626	1.4.3.3.11.4.3	Erection of timber formwork for wall	C2	3 days	1 Jun '24	3 Jun '24	625	627	1 day		Erection of timber formwork for wall 3/6
627	1.4.3.3.11.4.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	626	628FS+2 days	1 day		Concreting of wall 4/6
628	1.4.3.3.11.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	7 days	7 Jun '24	13 Jun '24	627FS+2 days	629	1 day		Dismantle of timber formwork for wall and scaffold working platform 13/6
629	1.4.3.3.11.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	14 Jun '24	16 Jun '24	628	677	1 day		Backfilling with rockfill material behind the Floating Stage structure 16/6
630	1.4.3.3.12	Type 2A (CHB0.00 ~ CHB14.30, adjacent Outfall 2) - Bay C2	C2	35 days	12 May '24	15 Jun '24			2 days		Type 2A (CHB0.00 ~ CHB14.30)
631	1.4.3.3.12.1	Excavation for construction of Floating Stage	C2	8 days	12 May '24	19 May '24	615SS	632,647SS	2 days		Excavation for construction of Floating Stage 19/5
632	1.4.3.3.12.2	Placing blinding concrete	C2	1 day	20 May '24	20 May '24	631	634	2 days		Placing blinding concrete 20/5
633	1.4.3.3.12.3	Base slab construction	None	7 days	21 May '24	27 May '24			2 days		Base slab construction
639	1.4.3.3.12.4	Wall construction	None	20 days	27 May '24	15 Jun '24			2 days		Wall construction
640	1.4.3.3.12.4.1	Erection of scaffold working platform	C2	1 day	27 May '24	27 May '24	637	641	2 days		Erection of scaffold working platform 27/5
641	1.4.3.3.12.4.2	Rebar fixing for wall	C2	4 days	28 May '24	31 May '24	640	642	2 days		Rebar fixing for wall 31/5
642	1.4.3.3.12.4.3	Erection of timber formwork for wall	C2	3 days	1 Jun '24	3 Jun '24	641	643	2 days		Erection of timber formwork for wall 3/6
643	1.4.3.3.12.4.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	642	644FS+2 days,677	2 days		Concreting of wall 4/6
644	1.4.3.3.12.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	6 days	7 Jun '24	12 Jun '24	643FS+2 days	645	2 days		Dismantle of timber formwork for wall and scaffold working platform 12/6
645	1.4.3.3.12.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	13 Jun '24	15 Jun '24	644	677	2 days		Backfilling with rockfill material behind the Floating Stage structure 15/6
646	1.4.3.3.13	Type 2A (CHB14.30 ~ CHB32.32) - Bay 12	C2	33 days	12 May '24	13 Jun '24			4 days		Type 2A (CHB14.30 ~ CHB32.32)
662	1.4.3.4	EVA no.5	C2	53 days	7 Jun '24	29 Jul '24			-2 days		EVA no.5
663	1.4.3.4.1	Beside floating stage bays 1 to 4	None	49 days	7 Jun '24	25 Jul '24			-2 days		Beside floating stage
664	1.4.3.4.1.1	Installation of duct and drawpit	C2	12 days	7 Jun '24	18 Jun '24	417FS+3 day	665,671SS+5 days	-2 days		Installation of duct and drawpit 18/6
665	1.4.3.4.1.2	backfilling	C2	4 days	19 Jun '24	22 Jun '24	664	666	5 days		backfilling 22/6
666	1.4.3.4.1.3	u-channel construction & fire main laying	C2	12 days	23 Jun '24	4 Jul '24	665	667	5 days		u-channel construction & fire main laying 4/7
667	1.4.3.4.1.4	subbase laying for the EVA	C2	9 days	5 Jul '24	13 Jul '24	666	668	5 days		subbase laying for the EVA 13/7
668	1.4.3.4.1.5	Pavement	C2	12 days	14 Jul '24	25 Jul '24	667	669FF	5 days		Pavement 25/7
669	1.4.3.4.1.6	E&M works	C2	21 days	5 Jul '24	25 Jul '24	668FF	3	5 days		E&M works 25/7
670	1.4.3.4.2	Beside floating stage bays 5 to 8	None	47 days	12 Jun '24	28 Jul '24			-2 days		Beside floating stage
671	1.4.3.4.2.1	Installation of duct and drawpits concurrently with the floating stage bays 4 to 8	C2	14 days	12 Jun '24	25 Jun '24	664SS+5 days	672	-2 days		Installation of duct and drawpits concurrently with the floating stage bays 4 to 8 25/6
672	1.4.3.4.2.2	u-channel construction & fire main laying	C2	12 days	26 Jun '24	7 Jul '24	671	673	-2 days		u-channel construction & fire main laying 7/7
673	1.4.3.4.2.3	subbase laying for the EVA	C2	9 days	8 Jul '24	16 Jul '24	672	674,684SS	-2 days		subbase laying for the EVA 16/7
674	1.4.3.4.2.4	pavement	C2	12 days	17 Jul '24	28 Jul '24	673	675FF	2 days		pavement 28/7
675	1.4.3.4.2.5	E&M works	C2	21 days	8 Jul '24	28 Jul '24	674FF	3	2 days		E&M works 28/7
676	1.4.3.4.3	Beside floating stage 8 to 11	None	43 days	17 Jun '24	29 Jul '24			1 day		Beside floating stage
677	1.4.3.4.3.1	sewage works (DF2a > DF1c > DF1d)	C2	6 days	17 Jun '24	22 Jun '24	613,629,645,	453SS-7 days,678	1 day		sewage works (DF2a > DF1c > DF1d) 22/6
678	1.4.3.4.3.2	Installation of duct and drawpits	C2	9 days	23 Jun '24	1 Jul '24	677	679	1 day		Installation of duct and drawpits 1/7
679	1.4.3.4.3.3	u-channel construction & fire main laying	C2	10 days	2 Jul '24	11 Jul '24	678	680	1 day		u-channel construction & fire main laying 11/7
680	1.4.3.4.3.4	subbase laying for the EVA	C2	8 days	12 Jul '24	19 Jul '24	679	681	1 day		subbase laying for the EVA 19/7
681	1.4.3.4.3.5	pavement	C2	10 days	20 Jul '24	29 Jul '24	680	682FF	1 day		pavement 29/7
682	1.4.3.4.3.6	E&M works	C2	14 days	16 Jul '24	29 Jul '24	681FF	3	1 day		E&M works 29/7
683	1.4.3.5	Hard landscape and soft landscaping works	C2	25 days	8 Jul '24	1 Aug '24			-2 days		Hard landscape
684	1.4.3.5.1	Hard landscaping between floating stage and EVA	C2	25 days	8 Jul '24	1 Aug '24	673SS	3	-2 days		Hard landscaping between floating stage and EVA 1/8
685	1.4.4	Area no.6	C2	136 days	3 Mar '24	26 Jul '24			28 days		Area no.6
686	1.4.4.1	Drainage and Water works	C2	43 days	3 Mar '24	14 Apr '24			97 days		Drainage and Water works
690	1.4.4.2	Harbour Steps	C2	70 days	20 Apr '24	8 Jul '24			22 days		Harbour Steps
691	1.4.4.2.1	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	363SS	3	22 days		architectural works of Harbor step 8/7
692	1.4.4.3	EVA no.6	C2	79 days	9 May '24	26 Jul '24			13 days		EVA no.6
693	1.4.4.3.1	Within EVA	None	79 days	9 May '24	26 Jul '24			13 days		Within EVA
694	1.4.4.3.1.1	Installation of ducts and drawpits within EVA	C2	30 days	9 May '24	7 Jun '24		695	13 days		Installation of ducts and drawpits within EVA 7/6
695	1.4.4.3.1.2	Backfilling	C2	5 days	8 Jun '24	12 Jun '24	694	696FS+4 days	13 days		Backfilling 12/6
696	1.4.4.3.1.3	u-channel construction & fire main laying	C2	10 days	17 Jun '24	26 Jun '24	695FS+4 days	697	13 days		u-channel construction & fire main laying 26/6
697	1.4.4.3.1.4	subbase laying for the EVA	C2	9 days	27 Jun '24	5 Jul '24	696	698	13 days		subbase laying for the EVA 5/7
698	1.4.4.3.1.5	pavement	C2	12 days	6 Jul '24	17 Jul '24	697	699FF	13 days		pavement 17/7
699	1.4.4.3.1.6	E&M works	C2	21 days	27 Jun '24	17 Jul '24	698FF	3	13 days		E&M works 17/7
700	1.4.4.3.1.7	seal up two inspection chambers of box culvert (relate to the CE/124 of Section 8)	C2	24 days	3 Jun '24	26 Jun '24			4 days		seal up two inspection chambers 13/6
701	1.4.4.3.1.7.1	EMSD accept remedial works for the MJ of cell B	C2	1 day	13 Jun '24	13 Jun '24			71 days		EMSD accept remedial works for the MJ of cell B 13/6



ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	N	Half 1, 2024	Half 2, 2024
702	1.4.4.3.1.7.2	permanent connection in changeover chamber complete	C2	17 days	3 Jun '24	19 Jun '24		703	4 days			permanent connection in changeover chamber complete 19/6
703	1.4.4.3.1.7.3	flow rate analysis in cell A & B	C2	2 days	20 Jun '24	21 Jun '24	702	704	4 days			flow rate analysis in cell A & B 21/6
704	1.4.4.3.1.7.4	Relocate the entrance away from the EVA	C2	5 days	22 Jun '24	26 Jun '24	703	705	4 days			Relocate the entrance away from the EVA 26/6
705	1.4.4.3.1.8	Remaining EVA works after sealing up two inspection chamber	C2	30 days	27 Jun '24	26 Jul '24	704	3	4 days			Remaining EVA works after sealing up two inspection chambers 26/7
706	1.4.4.3.2	Outside EVA	None	68 days	16 May '24	22 Jul '24			8 days			Outside EVA
707	1.4.4.3.2.1	Installation of ducts and drawpits outside EVA	C2	26 days	16 May '24	10 Jun '24		708FS+7 days	8 days			Installation of ducts and drawpits outside EVA 10/6
708	1.4.4.3.2.2	85m DN225 sewage works connect to the drain fountain	C2	10 days	18 Jun '24	27 Jun '24	707FS+7 days	3,709	8 days			85m DN225 sewage works connect to the drain fountain 27/6
709	1.4.4.3.2.3	Hard landscape and soft landscaping works (include walkway)	C2	25 days	28 Jun '24	22 Jul '24	708	3	8 days			Hard landscape and soft landscaping works (include walkway) 22/7
710	1.4.4.4	Elevated Landscape deck	None	108 days	5 Apr '24	21 Jul '24			33 days			Elevated Lands
711	1.4.4.4.1	Structural works	None	83 days	5 Apr '24	26 Jun '24			58 days			Structural works
712	1.4.4.4.1.1	U-channel construction	C2	20 days	5 Apr '24	1 May '24		713	98 days			U-channel construction 1/5
713	1.4.4.4.1.2	division brick wall construction	C2	8 days	5 May '24	12 May '24	712	714	98 days			division brick wall construction 12/5
714	1.4.4.4.1.3	compacted soil fill	C2	5 days	13 May '24	17 May '24	713		98 days			compacted soil fill 17/5
715	1.4.4.4.1.4	U-trough construction	C2	30 days	28 May '24	26 Jun '24		3	34 days			U-trough construction 26/6
716	1.4.4.4.2	Landscaping works	None	55 days	28 May '24	21 Jul '24			9 days			Landscaping w
717	1.4.4.4.2.1	Planter construction	C2	7 days	28 May '24	3 Jun '24		718	9 days			Planter construction 3/6
718	1.4.4.4.2.2	soiling works for planter	C2	10 days	4 Jun '24	13 Jun '24	717	719	9 days			soiling works for planter 13/6
719	1.4.4.4.2.3	planting works	C2	12 days	14 Jun '24	25 Jun '24	718	720SS+4 days	9 days			planting works 25/6
720	1.4.4.4.2.4	matching cover installation	C2	13 days	18 Jun '24	30 Jun '24	719SS+4 days	721	9 days			matching cover installation 30/6
721	1.4.4.4.2.5	AGT installation	C2	21 days	1 Jul '24	21 Jul '24	720	3	9 days			AGT installation 21/7
722	1.4.4.4.2.6	Rain shelter installation	C2	30 days	30 May '24	28 Jun '24		3	32 days			Rain shelter installation 28/6
723	1.4.4.4.2.7	seating bench installation	C2	30 days	15 Jun '24	14 Jul '24		3	16 days			seating bench installation 14/7
724	1.4.4.4.2.8	irrigation pipe works	C2	6 days	3 Jul '24	8 Jul '24		3	22 days			irrigation pipe works 8/7
725	1.4.4.4.2.9	Dripline irrigation work	C2	13 days	4 Jul '24	16 Jul '24		3	14 days			Dripline irrigation work 16/7
726	1.5	Temporary Management Office, Temporary Toilet, Plant Rooms of General Building services and Refuse Collection	C2	153 days	20 Feb '24	31 Jul '24			-1 day			Temporary
727	1.5.1	Temporary Office	C2	153 days	20 Feb '24	31 Jul '24			-1 day			Temporary
728	1.5.1.1	RC work & steel work	C2	26 days	29 Feb '24	25 Mar '24			117 days			RC work & steel work
734	1.5.1.2	Temporary Management Office	None	132 days	20 Feb '24	30 Jun '24			30 days			Temporary Manage
735	1.5.1.2.1	Structural Steel	None	51 days	20 Feb '24	10 Apr '24			111 days			Structural Steel
738	1.5.1.2.2	Roof and wall cladding	C2	97 days	20 Feb '24	5 Jun '24			30 days			Roof and wall cladding
751	1.5.1.2.3	Window	None	132 days	20 Feb '24	30 Jun '24			30 days			Window
752	1.5.1.2.3.1	Preparation works	None	105 days	20 Feb '24	3 Jun '24			42 days			Preparation works
756	1.5.1.2.3.2	Installation works	None	15 days	16 Jun '24	30 Jun '24			30 days			Installation works
757	1.5.1.2.3.2.1	installation of window	C2	15 days	16 Jun '24	30 Jun '24	750FS+10 days;3		30 days			installation of window 30/6
758	1.5.1.3	Toilet area	C2	66 days	27 May '24	31 Jul '24			-1 day			Toilet area
759	1.5.1.3.1	ABWF	None	66 days	27 May '24	31 Jul '24			-1 day			ABWF
760	1.5.1.3.1.1	site setting out	C2	1 day	27 May '24	27 May '24		761	-1 day			site setting out 27/5
761	1.5.1.3.1.2	Drywall erection works	C2	21 days	28 May '24	17 Jun '24	760	762SS+21 days;782SS+21 d	-1 day			Drywall erection works 17/6
762	1.5.1.3.1.3	waterproofing include 48hr test	C2	8 days	18 Jun '24	25 Jun '24	761SS+21 days;763		-1 day			waterproofing include 48hr test 25/6
763	1.5.1.3.1.4	wall plastering work at male toilet	C2	7 days	26 Jun '24	2 Jul '24	762	764,765SS+3 days	-1 day			wall plastering work at male toilet 2/7
764	1.5.1.3.1.5	floor screeding work at male toilet	C2	7 days	3 Jul '24	9 Jul '24	763	767,770	-1 day			floor screeding work at male toilet 9/7
765	1.5.1.3.1.6	wall plastering work at female toilet	C2	9 days	29 Jun '24	7 Jul '24	763SS+3 days	766	-1 day			wall plastering work at female toilet 7/7
766	1.5.1.3.1.7	floor screeding work at female toilet	C2	9 days	8 Jul '24	16 Jul '24	765	768,772	-1 day			floor screeding work at female toilet 16/7
767	1.5.1.3.1.8	Ceiling Paint	C2	10 days	10 Jul '24	19 Jul '24	764	769,775	1 day			Ceiling Paint 19/7
768	1.5.1.3.1.9	wall plastering work at remaining area (baby care room, universal toilet, family toilet)	C2	3 days	17 Jul '24	19 Jul '24	766	774FS-2 days	-1 day			wall plastering work at remaining area (baby care room, universal toilet, family toilet) 19/7
769	1.5.1.3.1.10	floor screeding work at remaining area (baby care room, universal toilet, family toilet)	C2	5 days	20 Jul '24	24 Jul '24	767	3	6 days			floor screeding work at remaining area (baby care room, universal toilet, family toilet) 24/7
770	1.5.1.3.1.11	wall tiles laying at male toilet	C2	10 days	10 Jul '24	19 Jul '24	764	771FS-2 days	-1 day			wall tiles laying at male toilet 19/7
771	1.5.1.3.1.12	floor tiles laying at male toilet	C2	7 days	18 Jul '24	24 Jul '24	770FS-2 days	778	-1 day			floor tiles laying at male toilet 24/7
772	1.5.1.3.1.13	wall tiles laying at female toilet	C2	10 days	17 Jul '24	26 Jul '24	766	773FS-2 days	-1 day			wall tiles laying at female toilet 25/7
773	1.5.1.3.1.14	floor tiles laying at female toilet	C2	7 days	25 Jul '24	31 Jul '24	772FS-2 days	779FF,780FF	-1 day			floor tiles laying at female toilet 31/7
774	1.5.1.3.1.15	wall tiles laying at remaining area (baby care room, universal toilet, family toilet)	C2	10 days	18 Jul '24	27 Jul '24	768FS-2 days	776FS-3 days;777FS-4 days	-1 day			wall tiles laying at remaining area (baby care room, universal toilet, family toilet) 27/7
775	1.5.1.3.1.16	painting for dry wall	C2	10 days	20 Jul '24	29 Jul '24	767	3	1 day			painting for dry wall 29/7
776	1.5.1.3.1.17	floor tiles laying at remaining area (baby care room, universal toilet, family toilet)	C2	7 days	25 Jul '24	31 Jul '24	774FS-3 days	3	-1 day			floor tiles laying at remaining area (baby care room, universal toilet, family toilet) 31/7
777	1.5.1.3.1.18	door and door frame installation	C2	7 days	24 Jul '24	30 Jul '24	774FS-4 days	3	0 days			door and door frame installation 30/7
778	1.5.1.3.1.19	toilet cubical partition installation at male toilet	C2	7 days	25 Jul '24	31 Jul '24	771	3	-1 day			toilet cubical partition installation at male toilet 31/7






ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Half 1, 2024		Half 2, 2024	
										N	J	M	J
943	1.6.1.4.1.2.3	Fire service works	C2	21 days	20 Jun '24	10 Jul '24	942SS+7 days	3	20 days			Fire service works	10/7
944	1.6.1.4.1.2.4	Mechanical works	C2	40 days	20 Jun '24	29 Jul '24	942SS+7 days	945SS+7 days	4 days			Mechanical works	29/7
945	1.6.1.4.1.2.5	Plumbing and drainage works	C2	30 days	27 Jun '24	26 Jul '24	944SS+7 days	3	4 days			Plumbing and drainage works	26/7
946	1.6.1.4.2	B/F (sewage pumping station)	None	94 days	28 Apr '24	30 Jul '24			-11 days				B/F (sewage)
947	1.6.1.4.2.1	ABWF	None	67 days	28 Apr '24	3 Jul '24			-11 days			ABWF	
948	1.6.1.4.2.1.1	Site setting out works for B/F	C2	2 days	28 Apr '24	1 May '24		949	-6 days			Site setting out works for B/F	1/5
949	1.6.1.4.2.1.2	Wall & ceiling plastering	C2	25 days	5 May '24	29 May '24	948	950FS-5 days	-6 days			Wall & ceiling plastering	29/5
950	1.6.1.4.2.1.3	Wall & ceiling painting works	C2	14 days	25 May '24	7 Jun '24	949FS-5 days	951FS-5 days,955	-6 days			Wall & ceiling painting works	7/6
951	1.6.1.4.2.1.4	Floor screeding & apply floor finishes material	C2	10 days	3 Jun '24	12 Jun '24	950FS-5 days	952SS	27 days			Floor screeding & apply floor finishes material	12/6
952	1.6.1.4.2.1.5	Door and door frame installation	C2	21 days	3 Jun '24	23 Jun '24	951SS	953	27 days			Door and door frame installation	23/6
953	1.6.1.4.2.1.6	Paint / plastering works touch up	C2	10 days	24 Jun '24	3 Jul '24	952	3	27 days			Paint / plastering works touch up	3/7
954	1.6.1.4.2.2	E&M	None	53 days	8 Jun '24	30 Jul '24			-6 days				E&M
955	1.6.1.4.2.2.1	MVAC works	C2	45 days	8 Jun '24	22 Jul '24	950	956SS+7 days,960,1028	-6 days			MVAC works	22/7
956	1.6.1.4.2.2.2	Electrical works	C2	38 days	15 Jun '24	22 Jul '24	955SS+7 days	957SS+7 days,958SS+3 day	-6 days			Electrical works	22/7
957	1.6.1.4.2.2.3	Fire service works	C2	21 days	22 Jun '24	12 Jul '24	956SS+7 days	960	13 days			Fire service works	12/7
958	1.6.1.4.2.2.4	Mechanical works	C2	38 days	18 Jun '24	25 Jul '24	956SS+3 days	959SS+7 days,960	0 days			Mechanical works	25/7
959	1.6.1.4.2.2.5	Plumbing and drainage works	C2	30 days	25 Jun '24	24 Jul '24	958SS+7 days	960	1 day			Plumbing and drainage works	24/7
960	1.6.1.4.2.2.6	T&C	C2	5 days	26 Jul '24	30 Jul '24	955,956,957,93		0 days			T&C	30/7
961	1.6.1.4.3	G/F Transformer Room	C2	123 days	1 Mar '24	11 Jul '24			9 days				G/F Transformer R
962	1.6.1.4.3.1	ABWF	None	77 days	1 Mar '24	16 May '24			9 days			ABWF	
974	1.6.1.4.3.2	E&M	None	75 days	28 Apr '24	11 Jul '24			14 days				E&M
975	1.6.1.4.3.2.1	E&M works	C2	20 days	28 Apr '24	22 May '24	968	3	69 days			E&M works	22/5
976	1.6.1.4.3.2.2	Handover to CLP (after water-proofing double slab certificate issued)	C2	0 days	16 May '24	16 May '24	973,972	977,1102FS+7 days	-5 days				16/5
977	1.6.1.4.3.2.3	Energization	C2	56 days	17 May '24	11 Jul '24	976	3,1028	5 days			Energization	11/7
978	1.6.1.4.4	G/F (saltwater pumping station)	C2	679 days?	1 Sep '22	1 Aug '24			22 days?				G/F (saltwater)
979	1.6.1.4.4.1	ABWF	None	95 days	28 Apr '24	31 Jul '24			-6 days				ABWF
980	1.6.1.4.4.1.1	Site setting out works	C2	5 days	28 Apr '24	7 May '24		981,982SS+1 day	-1 day			Site setting out works	7/5
981	1.6.1.4.4.1.2	Verify the site setting out with Architect & POC	C2	5 days	8 May '24	12 May '24	980	3	79 days			Verify the site setting out with Architect & POC	12/5
982	1.6.1.4.4.1.3	Wall & ceiling plastering	C2	30 days	1 May '24	2 Jun '24	980SS+1 day	983SS+21 days,997,992	-1 day			Wall & ceiling plastering	2/6
983	1.6.1.4.4.1.4	Wall & ceiling painting	C2	26 days	25 May '24	19 Jun '24	982SS+21 day	984SS+7 days,985SS+1	-1 day			Wall & ceiling painting	19/6
984	1.6.1.4.4.1.5	Floor Screeding & Finishes	C2	21 days	1 Jun '24	21 Jun '24	983SS+7 day	986SS+7 days,997	-1 day			Floor Screeding & Finishes	21/6
985	1.6.1.4.4.1.6	Toilet fitting out works	C2	7 days	8 Jun '24	14 Jun '24	983SS+14 day	3	46 days			Toilet fitting out works	14/6
986	1.6.1.4.4.1.7	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	8 Jun '24	17 Jun '24	984SS+7 day	987SS+14 days,1007	19 days			Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	17/6
987	1.6.1.4.4.1.8	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	22 Jun '24	1 Jul '24	986SS+14 days	1008	19 days			Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	1/7
988	1.6.1.4.4.1.9	Application of epoxy lining inside sewage chamber	None	28 days	20 Jun '24	17 Jul '24	983	3	13 days			Application of epoxy lining inside sewage chamber	17/7
989	1.6.1.4.4.1.10	Door and door frame installation	C2	30 days	20 Jun '24	19 Jul '24	983	990SS+7 days	-1 day			Door and door frame installation	19/7
990	1.6.1.4.4.1.11	Paint / plastering works touch up	C2	35 days	27 Jun '24	31 Jul '24	989SS+7 day	3	-1 day			Paint / plastering works touch up	31/7
991	1.6.1.4.4.2	E&M	None	59 days	3 Jun '24	31 Jul '24			-1 day				E&M
992	1.6.1.4.4.2.1	MVAC works	C2	30 days	3 Jun '24	2 Jul '24	982	993SS+7 days,998	7 days			MVAC works	2/7
993	1.6.1.4.4.2.2	Electrical works	C2	30 days	10 Jun '24	9 Jul '24	992SS+7 days	994SS+7 days,995SS+7 day	7 days			Electrical works	9/7
994	1.6.1.4.4.2.3	Fire service works	C2	20 days	17 Jun '24	6 Jul '24	993SS+7 days	998	17 days			Fire service works	6/7
995	1.6.1.4.4.2.4	Mechanical works	C2	30 days	17 Jun '24	16 Jul '24	993SS+7 days	996SS+7 days,998	7 days			Mechanical works	16/7
996	1.6.1.4.4.2.5	Plumbing and drainage works	C2	20 days	24 Jun '24	13 Jul '24	995SS+7 days	998	10 days			Plumbing and drainage works	13/7
997	1.6.1.4.4.2.6	LV switch room	C2	40 days	22 Jun '24	31 Jul '24	982,983,984	3	-1 day			LV switch room	31/7
998	1.6.1.4.4.2.7	T&C	C2	7 days	17 Jul '24	23 Jul '24	992,993,994,93		7 days			T&C	23/7
999	1.6.1.4.4.3	G/F (sewage pumping station)	None	79 days	6 May '24	23 Jul '24			-18 days				G/F (sewage)
1000	1.6.1.4.4.3.1	Site setting out works	C2	3 days	6 May '24	8 May '24		1001	-8 days			Site setting out works	8/5
1001	1.6.1.4.4.3.2	Verify the site setting out with Architect & POC	C2	5 days	9 May '24	13 May '24	1000	1002	-8 days			Verify the site setting out with Architect & POC	13/5
1002	1.6.1.4.4.3.3	Wall & ceiling plastering	C2	35 days	14 May '24	17 Jun '24	1001	1003SS+21 days,1006S	-8 days			Wall & ceiling plastering	17/6
1003	1.6.1.4.4.3.4	Wall & ceiling painting	C2	21 days	4 Jun '24	24 Jun '24	1002SS+21 day	1005,1012,1017	-8 days			Wall & ceiling painting	24/6
1004	1.6.1.4.4.3.5	Block wall erection for interfacing WSD & DSD portion	C2	10 days	4 Jun '24	13 Jun '24	1002SS+21 day	1012,1017	3 days			Block wall erection for interfacing WSD & DSD portion	13/6
1005	1.6.1.4.4.3.6	Floor Screeding & Finishes	C2	14 days	25 Jun '24	8 Jul '24	1003	1017	6 days			Floor Screeding & Finishes	8/7
1006	1.6.1.4.4.3.7	Toilet fitting out works	C2	7 days	27 May '24	2 Jun '24	1002SS+13 day	3	58 days			Toilet fitting out works	2/6
1007	1.6.1.4.4.3.8	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	18 Jun '24	27 Jun '24	986	3	33 days			Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	27/6
1008	1.6.1.4.4.3.9	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	2 Jul '24	11 Jul '24	987	3	19 days			Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	11/7
1009	1.6.1.4.4.3.10	Door and door frame installation	C2	24 days	18 Jun '24	11 Jul '24	1002	1010	7 days			Door and door frame installation	11/7
1010	1.6.1.4.4.3.11	Paint / plastering works touch up	C2	12 days	12 Jul '24	23 Jul '24	1009	3	7 days			Paint / plastering works touch up	23/7

Task		Summary		Start-only		Critical		Progress	
Milestone		Project Summary		Finish-only		Critical Split		Manual Progress	

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart (Half 1, 2024 / Half 2, 2024)						
1011	1.6.1.4.4.4	E&M	None	37 days	25 Jun '24	31 Jul '24			-8 days	E&M						
1012	1.6.1.4.4.4.1	MVAC works	C2	30 days	25 Jun '24	24 Jul '24	1003,1004	1013SS,1018,1028	-8 days	MVAC works → 24/7						
1013	1.6.1.4.4.4.2	Electrical works	C2	30 days	25 Jun '24	24 Jul '24	1012SS	1014SS+7 days,1015SS+5 c	-8 days	Electrical works → 24/7						
1014	1.6.1.4.4.4.3	Fire service works	C2	20 days	2 Jul '24	21 Jul '24	1013SS+7 days	1018	2 days	Fire service works → 21/7						
1015	1.6.1.4.4.4.4	Mechanical works	C2	25 days	30 Jun '24	24 Jul '24	1013SS+5 days	1016SS+5 days,1018	-1 day	Mechanical works → 24/7						
1016	1.6.1.4.4.4.5	Plumbing and drainage works	C2	20 days	5 Jul '24	24 Jul '24	1015SS+5 days	1018	-1 day	Plumbing and drainage works → 24/7						
1017	1.6.1.4.4.4.6	LV switch room	C2	16 days	9 Jul '24	24 Jul '24	1003,1004,1003		6 days	LV switch room → 24/7						
1018	1.6.1.4.4.4.7	T&C	C2	7 days	25 Jul '24	31 Jul '24	1012,1013,10:3		-1 day	T&C → 31/7						
1019	1.6.1.4.4.5	T&C of pumping system for saltwater pumping station (under	None	48 days	15 Jun '24	1 Aug '24			-2 days	T&C of pu						
1020	1.6.1.4.4.5.1	pump out the seawater trapped inside culvert to outlet	C2	3 days	15 Jun '24	17 Jun '24		1021	-2 days	pump out the seawater trapped inside culvert to outlet → 17/6						
1021	1.6.1.4.4.5.2	seal up existing bulkhead between box culvert/intake culvert to prevent seawater flowing in	C2	3 days	18 Jun '24	20 Jun '24	1020	1022	-2 days	seal up existing bulkhead between box culvert/intake culvert to prevent seawater flowing in → 20/6						
1022	1.6.1.4.4.5.3	Confined space workers by Richwell (or JHL??) to carry out remaining civil works such as mass fill and r.c. landing	C2	21 days	21 Jun '24	11 Jul '24	1021	1023	-2 days	s by Richwell (or JHL??) to carry out remaining civil works such as mass fill and r.c. landing → 11/7						
1023	1.6.1.4.4.5.4	POC to carry out watertightness test of the structure	C2	7 days	12 Jul '24	18 Jul '24	1022	1024	-2 days	POC to carry out watertightness test of the structure → 18/7						
1024	1.6.1.4.4.5.5	ATAL to install pumping system; secondary screens and conduct T&C (temporary access need to be provided by POC)	C2	14 days	19 Jul '24	1 Aug '24	1023	3	-2 days	pumping system; secondary screens and conduct T&C (temporary access need to be provided by POC) → 1/8						
1025	1.6.1.4.4.6	water-proofing installation	None	1 day?	1 Sep '22	1 Sep '22			687 days?							
1026	1.6.1.4.4.6.1	water-proofing installation at the ground floor of the pumping station	None	1 day?	1 Sep '22	1 Sep '22			687 days?							
1027	1.6.1.4.5	FS Inspection	None	14 days	25 Jul '24	7 Aug '24			-8 days	FS Inspe						
1028	1.6.1.4.5.1	FS Inspection	C2	14 days	25 Jul '24	7 Aug '24	1012,1013,95:3		-8 days	FS Inspection → 7/8						
1029	1.6.1.4.6	R/F	C2	52 days	3 Jul '24	23 Aug '24			-17 days	R						
1030	1.6.1.4.6.1	ABWF	None	52 days	3 Jul '24	23 Aug '24			-17 days	A						
1031	1.6.1.4.6.1.1	Floor screeding, Surface Channel Installation	C2	21 days	3 Jul '24	23 Jul '24		1032	-17 days	Floor screeding, Surface Channel Installation → 23/7						
1032	1.6.1.4.6.1.2	water-proofing installation	C2	10 days	24 Jul '24	2 Aug '24	1031	1033	-17 days	water-proofing installation → 2/8						
1033	1.6.1.4.6.1.3	Laying AGT at Roof Floor	C2	21 days	3 Aug '24	23 Aug '24	1032	1035SS,1036SS,1037S:	-17 days	Laying AGT at Roof Floor → 23						
1034	1.6.1.4.6.2	E&M works	None	14 days	3 Aug '24	16 Aug '24			-17 days	E&M						
1035	1.6.1.4.6.2.1	Electrical works	C2	14 days	3 Aug '24	16 Aug '24	1033SS	3	-17 days	Electrical works → 16/8						
1036	1.6.1.4.6.2.2	MVAC works	C2	14 days	3 Aug '24	16 Aug '24	1033SS	3	-17 days	MVAC works → 16/8						
1037	1.6.1.4.6.2.3	Plumbing and drainage works	C2	10 days	3 Aug '24	12 Aug '24	1033SS	3	-13 days	Plumbing and drainage works → 12/8						
1038	1.6.1.4.7	External Façade Works	C2	55 days	28 Jun '24	21 Aug '24			-22 days	Ex						
1039	1.6.1.4.7.1	ABWF	None	49 days	28 Jun '24	15 Aug '24			-22 days	ABW						
1040	1.6.1.4.7.1.1	Touch up works for fair-faced concrete	C2	21 days	28 Jun '24	18 Jul '24		1041SS+14 days,1047S	-22 days	Touch up works for fair-faced concrete → 18/7						
1041	1.6.1.4.7.1.2	Artificial granite tiles	C2	21 days	12 Jul '24	1 Aug '24	1040SS+14 c	1042	-16 days	Artificial granite tiles → 1/8						
1042	1.6.1.4.7.1.3	Touch Up	None	14 days	2 Aug '24	15 Aug '24	1041	3	-16 days	Touch Up → 15/8						
1043	1.6.1.4.7.2	Steel Structure Works	None	45 days	8 Jul '24	21 Aug '24			-22 days	St						
1044	1.6.1.4.7.2.1	Window and Louvre	None	20 days	19 Jul '24	7 Aug '24		3	-8 days	Window						
1045	1.6.1.4.7.2.1.1	Installation of window	C2	20 days	19 Jul '24	7 Aug '24	1040		-8 days	Installation of window → 7/8						
1046	1.6.1.4.7.2.2	Aluminium Fin	C2	45 days	8 Jul '24	21 Aug '24			-22 days	Al						
1047	1.6.1.4.7.2.2.1	installation of fin	C2	45 days	8 Jul '24	21 Aug '24	1040SS+10 da	3	-22 days	installation of fin → 21						
1048																
1049	1.7	External Works beside Underpass and pumping station	C2	128 days	1 Mar '24	16 Jul '24			38 days	External Works t						
1050	1.7.1	Sewage works	None	113 days	1 Mar '24	21 Jun '24			53 days	Sewage works						
1076	1.7.2	Rising main laying	None	123 days	1 Mar '24	1 Jul '24			53 days	Rising main laying						
1077	1.7.2.1	Remaining rising main beside FMH223 to 223A (25m)	C2	10 days	1 Mar '24	10 Mar '24			156 days	ing rising main beside FMH223 to 223A (25m) → 10/3						
1078	1.7.2.2	Rising main beside FMH223A to 223B	C2	7 days	10 May '24	16 May '24	1081	3	75 days	Rising main beside FMH223A to 223B → 16/5						
1079	1.7.2.3	Last section of rising main upto the pumping station (around 4	C2	10 days	22 Jun '24	1 Jul '24	1075		53 days	Last section of rising main upto the pumping station (around 45m) → 1/7						
1080	1.7.3	Water mains laying	None	71 days	7 May '24	16 Jul '24			14 days	Water mains lay						
1081	1.7.3.1	Waterworks cross the sewer FMH223A to 223B	C2	3 days	7 May '24	9 May '24	418	1078	75 days	Waterworks cross the sewer FMH223A to 223B → 9/5						
1082	1.7.3.2	waterworks lay up to EVA no. 9	C2	5 days	11 Jun '24	15 Jun '24		1083	24 days	waterworks lay up to EVA no. 9 → 15/6						
1083	1.7.3.3	arrange water mains connection (10 days for preparation; 7 days for pressure test and swabbing; and 7 days connection	C2	21 days	26 Jun '24	16 Jul '24	1082,1108,113		14 days	0 days for preparation; 7 days for pressure test and swabbing; and 7 days connection by WSD → 16/7						
1084	1.8	EVA nos.7 to 10	C2	676 days	1 Sep '22	29 Jul '24			1 day	EVA nos.7 t						
1085	1.8.1	EVA no. 7	C2	192 days	15 Dec '23	15 Jul '24			15 days	EVA no. 7						
1086	1.8.1.1	U/G service	None	163 days	15 Dec '23	9 Jun '24			51 days	U/G service						
1087	1.8.1.1.1	DN315 sewer with 2.5m deep after diversion Site 4E1 to use Road L12d	C2	27 days	15 Dec '23	10 Jan '24		1121,1088	155 days	sewer use Road L12d → 10/1						
1088	1.8.1.1.2	DN600 water main is to be laid after sewer complete	C2	25 days	11 Jan '24	4 Feb '24	1087	3	155 days	e laid after sewer complete → 4/2						
1089	1.8.1.1.3	Gas main	C2	6 days	19 Feb '24	24 Feb '24		1098	81 days	Gas main → 24/2						

Task Summary Start-only Critical Progress
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
1090	1.8.1.1.4	Telecom	C2	8 days	6 Mar '24	13 Mar '24	1098	1099	81 days	Gantt Chart	
1091	1.8.1.1.5	Storm SMH419-420	C2	14 days	30 Mar '24	12 Apr '24		3	99 days	Gantt Chart	
1092	1.8.1.1.6	CLP 132kV	C2	14 days	6 May '24	19 May '24	1115SS	1093	1 day	Gantt Chart	
1093	1.8.1.1.7	CLP 11kV	C2	21 days	20 May '24	9 Jun '24	1092	1095FS+5 days	1 day	Gantt Chart	
1094	1.8.1.2	EVA construction	C2	31 days	15 Jun '24	15 Jul '24			1 day	Gantt Chart	
1095	1.8.1.2.1	Formation to subbase & surface drain	C2	14 days	15 Jun '24	28 Jun '24	1093FS+5 days	1096	1 day	Gantt Chart	
1096	1.8.1.2.2	Bitumen and paving block (EVA 7)	C2	17 days	29 Jun '24	15 Jul '24	1095	3,1028	1 day	Gantt Chart	
1097	1.8.2	EVA no. 8	C2	138 days	25 Feb '24	21 Jul '24			9 days	Gantt Chart	
1098	1.8.2.1	DN300 water main connect to washout chamber	C2	10 days	25 Feb '24	5 Mar '24	1089	1090	81 days	Gantt Chart	
1099	1.8.2.2	washout chamber construction for water mains	C2	14 days	14 Mar '24	27 Mar '24	1090	1100	81 days	Gantt Chart	
1100	1.8.2.3	50m DN315 sewer from FMH333 to 334	C2	21 days	28 Mar '24	17 Apr '24	1099	1101	81 days	Gantt Chart	
1101	1.8.2.4	50m DN750 storm drains from SMH418 to 419	C2	13 days	18 Apr '24	10 May '24	1100	3	81 days	Gantt Chart	
1102	1.8.2.5	3 nos. 3.5m x 3.5m draw pits for CLP cabling works to the transformer room	C2	14 days	24 May '24	6 Jun '24	976FS+7 days	1103	-5 days	Gantt Chart	
1103	1.8.2.6	50m DN100 water mains	C2	10 days	7 Jun '24	16 Jun '24	1102	1104	-5 days	Gantt Chart	
1104	1.8.2.7	EVA no. 8 construction	C2	35 days	17 Jun '24	21 Jul '24	1103	3,1028	-5 days	Gantt Chart	
1105	1.8.3	EVA no. 9	C2	86 days	10 Apr '24	14 Jul '24			1 day	Gantt Chart	
1106	1.8.3.1	Waterworks and Others	C2	79 days	10 Apr '24	7 Jul '24			1 day	Gantt Chart	
1107	1.8.3.1.1	Watermains	C2	79 days	10 Apr '24	7 Jul '24			1 day	Gantt Chart	
1108	1.8.3.1.1.1	Main pipes (40m x 3)	C2	10 days	10 Apr '24	19 Apr '24	923	1113,1083	1 day	Gantt Chart	
1109	1.8.3.1.1.2	road diversion to the completed run-in beside Gate 2A	None	0 days	14 Jun '24	14 Jun '24		1110,1111	14 days	Gantt Chart	
1110	1.8.3.1.1.3	Branch pipes (50m x 2) (after road diversion to Gate 2A)	C2	12 days	14 Jun '24	25 Jun '24	1109	3,1083	14 days	Gantt Chart	
1111	1.8.3.1.1.4	SWI dosing pipe and buliding plumbing (lay on top of uu) (after road diversion to Gate 2A)	C2	24 days	14 Jun '24	7 Jul '24	1109	3	23 days	Gantt Chart	
1112	1.8.3.1.2	UU (40m)	C2	41 days	20 Apr '24	9 Jun '24			1 day	Gantt Chart	
1113	1.8.3.1.2.1	Gas main	C2	6 days	20 Apr '24	5 May '24	1108	1114,1115	1 day	Gantt Chart	
1114	1.8.3.1.2.2	Telecom	C2	6 days	6 May '24	11 May '24	1113	3	80 days	Gantt Chart	
1115	1.8.3.1.2.3	CLP 132kV	C2	14 days	6 May '24	19 May '24	1113	1116,1092SS	1 day	Gantt Chart	
1116	1.8.3.1.2.4	CLP 11kV	C2	21 days	20 May '24	9 Jun '24	1115	1118	2 days	Gantt Chart	
1117	1.8.3.2	EVA no.9 construction	C2	35 days	10 Jun '24	14 Jul '24			2 days	Gantt Chart	
1118	1.8.3.2.1	Formation to subbase & surface drain	C2	14 days	10 Jun '24	23 Jun '24	1116	1119	2 days	Gantt Chart	
1119	1.8.3.2.2	Bitumen and paving block (EVA 9)	C2	21 days	24 Jun '24	14 Jul '24	1118	3,1028	2 days	Gantt Chart	
1120	1.8.4	EVA no. 10	C2	84 days	7 May '24	29 Jul '24			1 day	Gantt Chart	
1121	1.8.4.1	Permanent run-in of the road D3 construction	C2	23 days	8 May '24	30 May '24	1087	3	61 days	Gantt Chart	
1127	1.8.4.2	EVA construction	None	84 days	7 May '24	29 Jul '24			1 day	Gantt Chart	
1128	1.8.4.2.1	middle part	None	80 days	7 May '24	25 Jul '24			5 days	Gantt Chart	
1129	1.8.4.2.1.1	stockpile vacation	C2	24 days	7 May '24	30 May '24		1130FS+5 days	5 days	Gantt Chart	
1130	1.8.4.2.1.2	duct and drawpits	C2	14 days	5 Jun '24	18 Jun '24	1129FS+5 days	1131	5 days	Gantt Chart	
1131	1.8.4.2.1.3	backfilling	C2	5 days	19 Jun '24	23 Jun '24	1130	1132	5 days	Gantt Chart	
1132	1.8.4.2.1.4	u-channel and fire main laying	C2	14 days	24 Jun '24	7 Jul '24	1131	1133SS+9 days	5 days	Gantt Chart	
1133	1.8.4.2.1.5	subbase laying	C2	12 days	3 Jul '24	14 Jul '24	1132SS+9 days	1134SS+9 days	5 days	Gantt Chart	
1134	1.8.4.2.1.6	paving blocks laying	C2	14 days	12 Jul '24	25 Jul '24	1133SS+9 days	3	5 days	Gantt Chart	
1135	1.8.4.2.2	end part	None	50 days	10 Jun '24	29 Jul '24			1 day	Gantt Chart	
1136	1.8.4.2.2.1	25m DN225 storm drain (PMH365 to 362)	C2	6 days	18 Jun '24	23 Jun '24	1137	1138	1 day	Gantt Chart	
1137	1.8.4.2.2.2	53m DN375 storm drain (PMH362 to 361)	C2	8 days	10 Jun '24	17 Jun '24	331	1138,1136	1 day	Gantt Chart	
1138	1.8.4.2.2.3	duct and drawpits	C2	8 days	24 Jun '24	1 Jul '24	1137,1136	1139	1 day	Gantt Chart	
1139	1.8.4.2.2.4	u-channel and fire main laying	C2	12 days	2 Jul '24	13 Jul '24	1138	1140	1 day	Gantt Chart	
1140	1.8.4.2.2.5	EVA underneath bridge D3	C2	16 days	14 Jul '24	29 Jul '24	1139	1142FF	1 day	Gantt Chart	
1141	1.8.4.3	Hard and soft landscaping works	C2	10 days	20 Jul '24	29 Jul '24			1 day	Gantt Chart	
1142	1.8.4.3.1	Hard and soft landscaping works	C2	10 days	20 Jul '24	29 Jul '24	1140FF	3	1 day	Gantt Chart	
1143	1.8.5	Box Culvert	C2	451 days	1 Sep '22	25 Nov '23			226 days	Gantt Chart	



Task Summary Start-only Critical Progress
Milestone Project Summary Finish-only Critical Split Manual Progress

Appendix C – Apply permission for Environmental Monitoring

Propose alternative monitoring location: The Lok Sin Tong Modular Social Housing Scheme

Status: Rejected application

Email on: 10 May 2022

Subject **The Lok Sin Tong Benevolent Society Kowloon - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]
To [Redacted]
Bcc [Redacted]

Date 2022-05-10 15:48

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: The Lok Sin Tong Benevolent Society Kowloon

By Email ([Redacted])

Dear Madam
5 May 2022

Dear Sir/ Madam, [Redacted]

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is June 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of The Lok Sin Tong Modular Social Housing Scheme at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 13:30 pm of 25 May 2022 (Wed).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Email on: 13 October 2022

Subject **The Lok Sin Tong Benevolent Society Kowloon - Reject to Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]
To [Redacted]
Bcc [Redacted]

Date 2022-10-13 15:52

Company: The Lok Sin Tong Benevolent Society Kowloon

By Email [Redacted]

Dear Sir/ [Redacted]

Referring to the communication between your staff and me regarding the captioned work at 21 September 2022, the Lok Sin Tong Benevolent Society Kowloon was rejected the apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development. Due to electricity supply and security concern in Modular House , Environmental monitoring at Modular House is not allowed open.

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Propose alternative monitoring location: Freder Centre
Status: No reply from building management office unit the reporting month

Email on: 19 July 2022

Subject **Freder Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]
To [Redacted]
Bcc [Redacted]

Date 2022-07-19 13:33

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: Freder Centre

By Email [Redacted]
Dear Sir [Redacted]

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of Freder Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 15:30pm of 26 July 2022 (Tue).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Propose alternative monitoring location: New Port Centre
Status: No reply from building management office unit the reporting month

Email on: 19 July 2022

Subject **New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]
To [Redacted]
Bcc [Redacted]

Date 2022-07-19 13:33

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: New Port Centre & Synergis management services limited

By Email [Redacted]

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 13:30pm of 26 July 2022 (Tue).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Email on: 17 August 2022

Subject **Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]
To [Redacted]
Bcc [Redacted]

Date 2022-08-17 11:54

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)
- plug 01.jpg(~2.6 MB)

Company: Kum Shing Group and Hong Kong Energy Infrastructure Limited

By Email [Redacted]

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to loan the company on the roof top floor of Plug 01 for 24-hour TSP monitor of power supply.

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Propose alternative monitoring location: New Port Centre
Status: No reply from building management office unit the reporting month

Email on: 19 August 2022

Subject **RE: Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From

To

Cc

Date 2022-08-19 08:36

Dear Mr. LEE,

As we do not have ownership to the roof, we'd suggest you to approach the management company of Newport Center for further discussion.

<https://www.synergis.com.hk/html/en/>

best,
Paul Lee

Email on: 15 September 2022

Subject **New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From

To
Bcc

Date 2022-09-15 15:35

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)
- Figure 3 expect Impact dust measurement setup.png(~267 KB)
- Figure 4 power supply plug.jpg(~2.6 MB)

Company: New Port Centre & Synergis management services limited

By Email

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of impact dust measurement setup photo records are shown in Figure 3 and the power supply will come from the roof of the socket (Figure 4) for reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

Should you have any enquires regarding the measurement, please do not hesitate to contact [redacted] at [redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang
Ka Shing Management Consultant Limited

Appendix D – Environmental monitoring schedules

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron
 Environmental Monitoring and Weekly Site Inspection Schedule for June 2024

June 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6 Weekly Site Inspection 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	7	8
9	10	11 Weekly Site Inspection + SSMC meeting	12 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	13	14	15
16	17	18 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	19	20 Weekly Site Inspection	21	22
23	24 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	25	26	27 Weekly Site Inspection	28	29 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7
30						

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station

AM3 - Sky Tower

AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

AM7 - Hong Kong Children's Hospital

Noise Quality Monitoring Station

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

M12 - Hong Kong Children's Hospital

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron
Tentative Environmental Monitoring and Weekly Site Inspection Schedule for July 2024

July 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4 Weekly Site Inspection	5 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	6
7	8	9 Weekly Site Inspection + SSMC meeting	10	11 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	12	13
14	15	16	17 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	18 Weekly Site Inspection	19	20
21	22	23 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	24	25 Weekly Site Inspection	26	27
28	29 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	30	31			

NOTE:

- 1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).
- 2) Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A) and M11), the premises owner rejected ET to conduct impact monitoring starting from 1 Sept 2022. No 24-TSP monitoring will be conducted at AM4(A) while 1-hr TSP at AM4(A) and 30-min noise monitoring at M11 will be conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) and M11 are confirmed.

Air Quality Monitoring Station

AM3 - Sky Tower
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop
AM7 - Hong Kong Children's Hospital

Noise Quality Monitoring Station

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop
M12 - Hong Kong Children's Hospital

Appendix E – Photographic records

Impact TSP Monitoring



Measurement setup at AM3



Measurement setup at AM4(A)




Measurement setup at AM7

Impact Noise Monitoring



Measurement setup at M11



Measurement setup at M12



Weather Station at the rooftop of Hong Kong Children's Hospital

**Appendix F – Calibration certificates, catalogue of air quality
monitoring equipment**

Catalogue of High Volume Sampler (HVS)



TSP MFC

Total Suspended Particulate, Mass Flow Controlled



MFC TSP
Ambient Air Sampler

The TE-5170 is a high volume ambient Total Suspended Particulate (TSP) air sampler featuring a mass flow controller (MFC) for accurate and consistent particulate sampling. The mass flow controller adjust the motor speed as the filter media collects particulate to maintain a constant flow rate throughout the entire sample duration. The system utilizes a stainless steel filter holder for use with standard 8" x 10" filter paper. The anodized aluminum shelter and robust electrical components allow the system to operate a continuous 24 hour sample.

ABOUT US: Tisch Environmental Inc. Tisch Environmental is the benchmark for high volume air sampling, particulate, metals, volatiles, and specialty monitoring equipment. Since the company's inception in 1953 as General Metal Works, our product line has expanded from the first high volume air sampler to include high-tech and custom samplers. Our clients are professionals from every sector of the regulatory and industrial markets.

- ✔ Meets EPA CFR, Appendix B to Part 50
- ✔ Total Suspended Particulate(TSP)
- ✔ Mass Flow Controlled
- ✔ 7-Day Mechanical Timer
- ✔ Elapsed Time Indicator
- ✔ Aluminum Outdoor Shelter
- ✔ Brush Style Motor
- ✔ Dickson Chart Recorder, 24 Hour
- ✔ Stainless Steel Filter Holder
- ✔ 36-60 CFM
- ✔ Made In USA

Copyright © 2014 Tisch International All Rights Reserved
www.tischinternational.com



www.tisch-env.com

Tisch Environmental
145 S. Miami Ave
Cleveland, OH 45002
513-467-9000
sales@tisch-env.com



TSP MFC

MFC TSP Ambient Air Sampler

General System Specifications

Particulate Size:Total Suspended Particulate (TSP)
EPA Designation: CFR 40 Part 50 Appendix B
Flow Controller: Mass Flow Controller
Motor Style:Brush Style Motor Assembly
Pressure Recorder:Dickson Chart Recorder, 24 hour
Timer:7 Day Mechanical
Elapsed Time Indicator:Mechanical, Hours and Tenths
Flow Range:39-60CFM, 1.09M³M-1.68M³M
Housing:Anodized Aluminum
Filter Holder:Stainless Steel, 8" x 10"
4" Recorder Charts: Box of 100
Filter Holder: 8" x 10" Stainless Steel with hold down frame

Applications

US EPA Reference Method Sampling, CFR Appendix J Part 50 Regulatory Compliance
 Institutional Studies
 Construction Sites
 Bridge and Water Tower Painting Sites
 Fence Line Monitoring
 Industrial Monitoring
 Landfill Monitoring
 Public Health Applications

Optional Equipment

TE-3000 Filter Holder Cartridge
 TE-G653 8" x 10" Glass Fiber Filter Media
 TE-33384 Motor Brush Set (110volt)
 TE-33378 Motor Brush Set (220volt)
 TE-116311 Replacement Motor (110volt)
 TE-116312 Replacement Motor (220volt)
 TE-106 Recorder Charts
 TE-160 Recorder Pen Points
 TE-5018 Gasket 8" x 10"

Available Models

TE-5170 TSP MFC, 110 Volt 60 Hertz, 8 Amps
 TE-5170X TSP MFC, 220 Volt 50 Hertz 4 Amps
 TE-5170XZ TSP MFC, 220 Volts 60 Hertz, 4 Amps

Calibration Equipment

TE-5028 -Variable Flow Calibration Kit
 TE-HVC-V Xcalibrator HiVol Calibrator

Physical Specifications

Weight: 75lbs, Shelter
Shipping Dimensions: 46"W x 23"L x 20" H, Shelter
 19"W x 19"L x 20"H, Lid
Assembled Dimensions: 28"W x 28"L x 61"H

Copyright © 2014 Tisch International All Rights Reserved
www.tischinternational.com

www.tisch-env.com



Calibration Certificate of HVS

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024040801 Date of calibration : 08/04/2024

Location : Sky Tower Sampler : TE-5170X

Calibration Data


Ambient barometric pressure, Pa = 759.1 (mmHg) Ambient temperature, Ta = 298.25 (deg K)
Qstd Slope, m = 2.01424 Qstd Intercept, b = 0.020850

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m ³ / min)	I (chart)	IC (corrected)
18	8.00	1.392	50.0	49.95
13	6.50	1.254	46.0	45.95
10	4.40	1.030	37.0	36.96
7	3.30	0.891	33.0	32.97
5	2.30	0.742	27.0	26.97

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Q_{std} = 1 / m [(I) (\text{Sqrt} ((P_{av} / 760) (298 / T_{av}))) - b]$	35.533	0.8308	0.9987



Calibration curve requirements : (A). $r > 0.990$; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m³ / min).

Remark : $Q_{std} (m^3 / min) = 1/m [\text{Sqrt} (H_2O (Pa / 760) (298 / T_a)) - b]$
 $IC (corrected) = I [\text{Sqrt} ((Pa / 760) (298 / T_a))]$
 $FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / T_a))$

Calibrated by : Checked by :
 Name : (Poon Tsz Wing) Name : (Choy Ching Yee)

Form No. INS-HVS-CAL-01 16 01 2020

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024060701 Date of calibration : 07/06/2024

Location : Sky Tower Sampler : TE-5170X

Calibration Data


Ambient barometric pressure, Pa = 755.4 (mmHg) Ambient temperature, Ta = 299.75 (deg K)
Qstd Slope, m = 2.03976 Qstd Intercept, b = -0.012990

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m ³ / min)	I (chart)	IC (corrected)
18	8.00	1.385	50.0	49.70
13	6.50	1.249	45.0	44.73
10	4.40	1.029	38.0	37.77
7	3.30	0.892	33.0	32.80
5	2.40	0.761	27.0	26.84

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Q_{std} = 1 / m [(I) (\text{Sqrt} ((P_{av} / 760) (298 / T_{av}))) - b]$	35.732	0.3774	0.9980



Calibration curve requirements : (A). $r > 0.990$; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m³ / min).

Remark : $Q_{std} (m^3 / min) = 1/m [\text{Sqrt} (H_2O (Pa / 760) (298 / T_a)) - b]$
 $IC (corrected) = I [\text{Sqrt} ((Pa / 760) (298 / T_a))]$
 $FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / T_a))$

Calibrated by : Checked by :
 Name : (Poon Tsz Wing) Name : (Choy Ching Yee)

Form No. INS-HVS-CAL-01 16 01 2020

Calibration Certificate of HVS

Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024040803 Date of calibration : 08/04/2024

Location : Hong Kong Children's Hospital Sampler : TE-5170X

Calibration Data


Ambient barometric pressure, Pa = 759.1 (mmHg) Ambient temperature, Ta = 298.25 (deg K)
 Qstd Slope, m = 2.01424 Qstd Intercept, b = 0.020850

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m ³ /min)	I (chart)	IC (corrected)
18	7.80	1.375	50.0	49.95
13	6.60	1.264	44.0	43.96
10	4.30	1.018	36.0	35.96
7	3.20	0.877	32.0	31.97
5	2.20	0.725	26.0	25.97

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Qstd = 1/m [(I) (\text{Sqrt} ((Pav / 760) (298 / Tav))) - b]$	35.354	0.3766	0.9963



Calibration curve requirements : (A). $r > 0.990$; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m³ / min).

Remark : $Qstd (m^3 / min) = 1/m [\text{Sqrt} (H_2O (Pa / 760) (298 / Ta)) - b]$
 $IC (corrected) = I [\text{Sqrt} ((Pa / 760) (298 / Ta))]$
 $FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / Ta))$

Calibrated by : (Signature) Checked by : (Signature)
 Name : (Poon Tsz Wing) Name : (Choy Ching Yee)

Form No. DHS-HVS-CAL 01 16 01 2020

Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024060703 Date of calibration : 07/06/2024

Location : Hong Kong Children's Hospital Sampler : TE-5170X

Calibration Data


Ambient barometric pressure, Pa = 755.4 (mmHg) Ambient temperature, Ta = 299.75 (deg K)
 Qstd Slope, m = 2.03976 Qstd Intercept, b = -0.012990

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m ³ /min)	I (chart)	IC (corrected)
18	7.90	1.376	50.0	49.70
13	6.80	1.277	44.0	43.74
10	4.60	1.052	37.0	36.78
7	3.30	0.892	32.0	31.81
5	2.20	0.729	26.0	25.85

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Qstd = 1/m [(I) (\text{Sqrt} ((Pav / 760) (298 / Tav))) - b]$	35.218	0.0617	0.9954



Calibration curve requirements : (A). $r > 0.990$; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m³ / min).

Remark : $Qstd (m^3 / min) = 1/m [\text{Sqrt} (H_2O (Pa / 760) (298 / Ta)) - b]$
 $IC (corrected) = I [\text{Sqrt} ((Pa / 760) (298 / Ta))]$
 $FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / Ta))$

Calibrated by : (Signature) Checked by : (Signature)
 Name : (Poon Tsz Wing) Name : (Choy Ching Yee)

Form No. DHS-HVS-CAL 01 16 01 2020

Calibration Certificate of HVS

Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024053001 Date of calibration : 30/05/2024

Model no : GS2310 Serial number : 10346

Calibration Data

Ambient barometric pressure, Pa = 753.9 (mmHg) Ambient temperature, Ta = 298.65 (deg K)


Qstd Slope, m = 2.03976 Qstd Intercept, b = -0.012990

Calibration Curve

Plate No.	H ₂ O (in)	Qstd (m ³ / min)	I (chart)	IC (corrected)
18	7.60	1.351	50.0	49.74
13	6.50	1.250	44.0	43.77
10	4.40	1.029	38.0	37.81
7	3.20	0.879	32.0	31.84
5	2.20	0.730	27.0	26.86

Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff, r
Dickson recorder	$Qstd = 1 / ml [(I) (\text{Sqrt} ((Pa / 760) (298 / Ta))) - b]$	35.445	0.8648	0.9952



Calibration curve requirements : (A). $r > 0.990$; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m³ / min).

Remark : $Qstd (m^3 / min) = 1/m [\text{Sqrt} (H_2O (Pa / 760) (298 / Ta))] - b$.

$IC (corrected) = I [\text{Sqrt} ((Pa / 760) (298 / Ta))]$.

$FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / Ta))$.

Calibrated by : Poon Tsz Wing Checked by : Choy Chung Yee

Name : (Poon Tsz Wing) Name : (Choy Chung Yee)

Form No. DNS-HVS-CAL-04 16 01 2020

Orifice Transfer Standard Certification Worksheet TE-5025A



RECALIBRATION DUE DATE: May 6, 2025
--

Certificate of Calibration

Calibration Certification Information			
Cal. Date: May 6, 2024	Rootsmer 5/N: 438320	Ta: 295 °K	
Operator: Jim Tisch		Pa: 748.5 mm Hg	
Calibration Model #: TE-5025A	Calibrator S/N: 0006		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4190	3.2	2.00
2	3	4	1	1.0030	6.4	4.00
3	5	6	1	0.8950	7.9	5.00
4	7	8	1	0.8520	8.8	5.50
5	9	10	1	0.7040	12.7	8.00

Data Tabulation						
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H (Pa / Pstd) (Tstd / Ta)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta / Pa)}$ (y-axis)	
0.9907	0.6982	1.4106	0.9957	0.7017	0.8878	
0.9864	0.9835	1.9949	0.9914	0.9885	1.2556	
0.9844	1.0999	2.2304	0.9894	1.1055	1.4037	
0.9832	1.1540	2.3393	0.9882	1.1599	1.4723	
0.9781	1.3893	2.8213	0.9830	1.3964	1.7756	
QSTD			QA			
m= 2.03976			m= 1.27726			
b= -0.01299			b= -0.00818			
r= 1.00000			r= 1.00000			

Calculations			
$Vstd = \Delta Vol ((Pa - \Delta P) / Pstd) (Tstd / Ta)$	$Va = \Delta Vol ((Pa - \Delta P) / Pa)$		
$Qstd = Vstd / \Delta Time$	$Qa = Va / \Delta Time$		
For subsequent flow rate calculations:			
$Qstd = 1/m \left(\sqrt{\Delta H (Pa / Pstd) (Tstd / Ta)} - b \right)$	$Qa = 1/m \left(\sqrt{\Delta H (Ta / Pa)} - b \right)$		

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmer manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc.
145 South Miami Avenue
Village of Cleves, OH 45002

www.tisch-env.com
TOLL FREE: (877)263-7610
FAX: (513)467-9009

Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AMS10 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.

User Friendly

- + Small, lightweight and quiet to maximize worker acceptance
- + Rugged design with secure belt clip
- + Easy-to-understand user interface with only four keys
- + Lockable keypad prevents tampering while sampling
- + User-adjustable sample flow rate
- + Define, label and store multiple calibration constants
- + Easy-to-read LCD display
- + Convenient, threaded tripod socket accommodates area sampling

Advanced Features

- + Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging
- + Integrated pump allows use of size-selective aerosol inlet conditioners
- + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off
- + 10-mm Dorr-Oliver cyclone for respirable sampling
- + Display shows real-time concentrations (mg/m³) and "on-the-fly" TWA as you data log
- + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

Quick and Easy Reports

- + Convenient preprogramming for occupational exposure sampling
- + Data log for long periods and store multiple tests
- + Analyze data, print graphs and create reports with TrakPro Data Analysis Software
- + USB port lets you conveniently connect to your computer

Power to Spare

- + Long-lasting NiMH rechargeable battery packs eliminate "memory" issues
- + Choice of rechargeable NiMH smart battery packs or AA-cell pack

Model AMS10

SidePak Personal Aerosol Monitor

Sensitivity

Sensor Type	90° light scattering, 670 nm laser diode
Aerosol Concentration Range	0.001 to 20 mg/m ³ (calibrated to respirable fraction of ISO 12103-1, A1 test dust)
Particle Size Range	0.1 to 10 micrometer (µm)
Minimum Resolution	0.001 mg/m ³
Zero stability	±0.001 mg/m ³ over 24 hours using 10-second time-constant
Temperature Coefficient	Approximately +0.0005 mg/m ³ per °C (for variations from temperature at which instrument was last zeroed)

Flow Rate

Range	User-adjustable, 0.7 to 1.8 liters/min (L/min)
-------	--

Temperature Range

Operating Range	32 to 120°F (0 to 50°C)
Storage Range	-4 to 140°F (-20 to 60°C)

Operational Humidity

0 to 95% RH, non-condensing

Time Constant (LCD display)

Range	User-adjustable, 1 to 60 seconds
-------	----------------------------------

Data Logging

Data Points	Approx. 31,000
Logging Interval	User-adjustable, 1 second to 1 hour

User-Select Calibration Factors

Factory Setting	1.0 (non-adjustable)
User-defined Settings	3, with user-defined labels
Range	0.1 to 10.0, user-adjustable

Physical

External Dimensions	4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery
	5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery
Weight	16 oz (0.46 kg) with 801723, 801724, 801729 or 801743 battery
	19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery
Display	2 line x 12 character LCD
Tripod Socket	1/4"-20 female thread

Power Supply/Charger (P/N 2613210)

Input Voltage Range	100 to 240 VAC, 50 to 60 Hz
Output Voltage	9 VDC @ 1.0 A

Maintenance

Factory Clean/Calibrate	Recommended annually
User Zero Calibration	Before each use
User Flow Calibration	As needed

Communications Interface

Type	USB 1.1
Connector, Instrument	USB Mini-B (socket)

Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port	Universal Serial Bus (USB) v 1.1 or higher
Operating System	Microsoft Windows® XP, or 7 (32-bit or 64-bit) operating systems

Battery Performance

Battery Options	Charge Time (hrs)*	Intrinsic Safety Rating	Run Time (hrs @ 1.7 L/min)
1600 mAh NiMH Pack, 4.8 V (P/N 801723)	3.0	No	7.1
1650 mAh NiMH Pack, 4.8V (P/N 801724, 801729 or 801743)	3.5	CSA**	7.5
2700 mAh NiMH Pack, 4.8 V (P/N 801722 or 801728)	5.5	No	12.0
2700 mAh NiMH Pack, 4.8 V (P/N 801735)	5.5	No	12.0
6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells)	N/A	No	22.5

*Of a fully depleted battery

**All dust plugs and dust gaskets must be installed.

***Using Energizer AA-size, E91 alkaline batteries.

Battery Level Indicator

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAh) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



Calibration Certificate of Dust Meter (TSI Sidepak AM510)




CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA
Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

Environment Conditions			Model	AM510
Temperature	74.14 (23.4)	°F (°C)	Serial Number	11208032
Relative Humidity	47.6	%RH		
Barometric Pressure	28.96 (980.7)	inHg (hPa)		

As Left In Tolerance
 As Found Out of Tolerance



CONCENTRATION				Unit: mg/m ³			
#	STANDARD	MEASURED	ALLOWABLE RANGE	#	STANDARD	MEASURED	ALLOWABLE RANGE
1	1.205	1.108	1.084-1.326	3	0.041	* 0.059	0.029-0.053
2	0.150	0.156	0.128-0.172	4	11.824	10.777	10.642-13.006

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
DC Voltage	E010539	12-05-22	06-30-24	Photometer	E003433	03-21-23	09-30-23
Microbalance	M001324	01-09-23	01-31-25	Pressure	E003511	10-25-22	10-31-23
Flowmeter	E002471	05-22-23	05-31-24	DC Voltage	E003315	01-09-23	01-31-24

Verified

August 8, 2023

Date

Personal Aerosol Monitor Performance check with High Volume Sampler

Performance Check ref. No: AS0240523-1 Report Issue Date: 23/05/2024
 Date of performance check: 23/05/2024

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11208032
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

Results:

Equipment	Measurement Result, µg/m ³			
TSI AM510 Sidepak	64	142	224	336
High Volume Air Sampler (HVS)	41	116	181	267




Tested by: #
 Name: (Poon Tsz Wing)

Checked by:
 Name: (Choy Ching Yee)

Form No. ENV CAL SAMPLER CCI 441212/2003

Calibration Certificate of Dust Meter (TSI Sidepak AM510)




CERTIFICATE OF CALIBRATION AND TESTING


TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA
Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 <http://www.tsi.com>

Environment Conditions				Model		AM510	
Temperature	73.99 (23.3)	%F (°C)		Serial Number		11411017	
Relative Humidity	51.8	%RH					
Barometric Pressure	28.83 (976.3)	inHg (hPa)					

As Left In Tolerance
 As Found Out of Tolerance



Concentration Linearity Plot




System ID: DT1101-01

CONCENTRATION								Unit: mg/m ³
#	STANDARD	MEASURED	ALLOWABLE RANGE	#	STANDARD	MEASURED	ALLOWABLE RANGE	
1	1.612	1.529	1.451-1.773	3	0.074	0.075	0.052-0.096	
2	0.242	0.234	0.206-0.278	4	15.040	14.957	13.536-16.544	

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1.

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
Photometer	E003319	03-17-23	09-30-23	Flowmeter	E004570	06-05-23	06-30-24
DC Voltage(Keithley)	E002455	06-13-23	06-30-24	Microbalance	M001324	02-09-23	02-28-25
Pressure	E005651	07-24-23	07-31-24				


August 9, 2023

Calibrated Date

Personal Aerosol Monitor Performance check with High Volume Sampler

Performance Check ref. No. AS0240523-3 Report Issue Date 23/05/2024
 Date of performance check 23/05/2024

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11411017
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

Result:

Equipment	Measurement Result, $\mu\text{g}/\text{m}^3$			
TSI AM510 Sidepak	60	143	213	337
High Volume Air Sampler (HVS)	41	116	181	267



TSI AM510 Sidepak Performance check with High Volume Sampler

$y = 1.217x + 4.1718$
 $R^2 = 0.9943$

Tested by: # Checked by: #
 Name: (Poon Tsz Wing) Name: (Choy Ching Yee)

Form No. ENV CAL SAMPLER CCI 4412/12/2003

Page 8 of 10

Catalogue of Weather Station

Cabled Vantage Pro2™ & Vantage Pro2 Plus™ Stations



**6152C
6162C**
Vantage Pro2™

The Vantage Pro2™ (# 6152C) and Vantage Pro2™ Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink® to let your weather station interface with a computer, log data, and upload weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings.

Integrated Sensor Suite (ISS)

Operating Temperature	-40° to +150°F (-40° to +65°C)
Non-operating Temperature	-40° to +158°F (-40° to +70°C)
Current Draw	5 mA (average) at 4 to 6 VDC for ISS only. 10 mA average for both console and ISS
Connectors, Sensor	Modular RJ-11
Cable Type	4-conductor, 26 AWG
Cable Length, Anemometer	40' (12 m) (included); 240' (73 m) (maximum recommended)

Note: Maximum displayable wind decreases as the length of cable increases. At 140' (42 m) of cable, the maximum wind speed displayed is 135 mph (60 m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s).

Wind Speed Sensor	Solid state magnetic sensor
Wind Direction Sensor	Wind vane with potentiometer
Rain Collector Type	Tipping bucket, 0.01" per tip (0.2 mm with metric rain adapter), 33.2 in ² (214 cm ²) collection area
Temperature Sensor Type	PN Junction Silicon Diode
Relative Humidity Sensor Type	Film capacitor element
Housing Material	UV-resistant ABS, polypropylene
Sensor Inputs	
RF Filtering	RC low-pass filter on each signal line

ISS Dimensions(not including anemometer or bird spikes):

Vantage Pro2 with Standard Rad Shield	14.0" x 9.4" x 14.5" (356 mm x 239 mm x 368 mm)
Vantage Pro2 with Fan-Aspirated Rad Shield	20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm)
Vantage Pro2 Plus with Standard Rad Shield	14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm)
Vantage Pro2 Plus with Fan-Aspirated Rad Shield	21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm)

DAVIS **® Davis Instruments** 3465 Diablo Ave., Hayward, CA 94545-2778 USA
(510) 732-9229 • FAX (510) 670-0589 • sales@davisinstruments.com • www.davisinstruments.com

DS6152C, 6162C Rev. W 12/7/18

1

7
Vantage Pro2™

Ultra Violet (UV) Radiation Index (requires UV sensor)

Resolution and Units	0.1 Index
Range	0 to 16 Index
Accuracy	±5% of full scale (Reference: Yankee UVB-1 at UV index 10 (Extremely High))
Cosine Response	±4% FS (0° to 90° zenith angle)
Update Interval	50 seconds to 1 minute (5 minutes when dark)
Current Graph Data	Instant Reading and Hourly Average; Daily, Monthly High
Historical Graph Data	Hourly Average, Daily, Monthly Highs
Alarm	High Threshold from Instant Calculation

Wind

Wind Chill (Calculated)	
Resolution and Units	1°F or 1°C (user-selectable); °C is converted from °F and rounded to the nearest 1°C
Range	-110° to +135°F (-79° to +57°C)
Accuracy	±2°F (±1°C) (typical)
Update Interval	10 to 12 seconds
Source	United States National Weather Service (NWS)/NOAA
Equation Used	Osczevski (1995) (adopted by US NWS in 2001)
Variables Used	Instant Outside Temperature and 10-min. Avg. Wind Speed
Current Display Data	Instant Calculation
Current Graph Data	Instant Calculation; Hourly, Daily and Monthly Low
Historical Graph Data	Hourly, Daily and Monthly Lows
Alarm	Low Threshold from Instant Calculation

Wind Direction

Range	1 - 360°
Display Resolution	16 points (22.5°) on compass rose, 1° in numeric display
Accuracy	±3°
Update Interval	2.5 to 3 seconds
Current Graph Data	Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily, Monthly Dominant
Historical Graph Data	Past 6 10-min. Dominants on compass rose only; Hourly, Daily, Monthly Dominants

Wind Speed

Resolution and Units	1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; other units are converted from mph and rounded to nearest 1 km/hr, 0.1 m/s, or 1 knot.
Range	0 to 200 mph, 0 to 173 knots, 0 to 89 m/s, 0 to 322 km/h
Update Interval	Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute
Accuracy	±2 mph (2 kts, 3.2 km/h, 0.9 m/s) or ±5%, whichever is greater
Maximum Cable Length	540' (165 m) (Note that maximum wind speed reading decreases as length of cable from anemometer to ISS increases.)
Current Display Data	Instant
Current Graph Data	Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Monthly and Yearly High with Direction of High
Historical Graph Data	10-min. and Hourly Averages; Hourly Highs; Daily, Monthly and Yearly Highs with Direction of Highs
Alarms	High Thresholds from Instant Reading and 10-minute Average

Calibration Certificate of Weather Station



Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,
Tsuen Wan, NT, Hong Kong
Tel: +852 25680106 Email: info@callab.com.hk
Fax: +852 30116194 Website: www.callab.com.hk

Calibration Certificate No.: CC0122402

Customer Information

Customer: Castco Testing Centre Limited
Address: 33, On Kui Street, Fanling, N.T.

Equipment Identification

Equipment Description	Manufacturer	Model No.	Serial No.	Assigned equipment No.:
Weather Station	Davis	Vantage PRO 2	BD190307008	AAST-WS-O-1

Certificate Information


Date of Receipt:	6 February 2024	Calibration Condition:	21.5°C, 55%RH, 1012hPa
Date of Calibration:	16 February 2024	Adjustment:	N/A
Due Date of Calibration:	N/A	Appearance:	Good
Calibration Procedure:	JJF 1183-2007, JJF 1076-2001, SOP-116	Remark:	N/A

Reference Equipment Identification

Equipment Description	Model	Serial No.	Expiration Date
Platinum resistance thermometer	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Humidity sensor	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Hot Wire Anemometer	9535	T95351316004	11 August 2024

- Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.
 Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.
 Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.
 Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Approved By:


Warren Yeung

Company Chop:



Certificate Issue Date: 16 February 2024

CT-BEG-04

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited
 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site
- CC0122402
Page 1 of 2

Appendix G – Weather information

General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)
01/06/2024	25.6	29.8	54.2
02/06/2024	25.8	30.3	3.2
03/06/2024	23.8	28.2	8.6
04/06/2024	22.9	24.9	2.9
05/06/2024	23.4	25.4	8.5
06/06/2024	24.7	28.7	Trace
07/06/2024	25.1	26.6	1.6
08/06/2024	24.8	28.9	6.8
09/06/2024	25.3	27.5	33.5
10/06/2024	26.5	30.7	0.2
11/06/2024	28.2	30.8	0.6
12/06/2024	28.1	31.8	8.3
13/06/2024	28.7	32	4.9
14/06/2024	27.7	30.4	32
15/06/2024	25	30	28.3
16/06/2024	26.1	30.9	17.5
17/06/2024	28.6	32.7	Trace
18/06/2024	27.6	32.1	4.6
19/06/2024	28	32.2	9.4
20/06/2024	27.3	33	5
21/06/2024	28.7	34	0
22/06/2024	29.5	33.8	0
23/06/2024	27.9	33.9	4.7
24/06/2024	28.8	33.4	0.3
25/06/2024	26.5	33.2	19
26/06/2024	27.9	34	0
27/06/2024	28.4	34.4	1.4
28/06/2024	28.9	34.2	1.6
29/06/2024	26.8	31.5	15.5
30/06/2024	27.7	32	8.7

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: trace means rainfall less than 0.05 mm

<https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=6>

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/06/2024	0:00	2.2	112.5	02/06/2024	0:00	1.3	112.5	03/06/2024	0:00	0.9	135	04/06/2024	0:00	0.9	45
01/06/2024	1:00	2.7	337.5	02/06/2024	1:00	1.3	112.5	03/06/2024	1:00	0.9	112.5	04/06/2024	1:00	0.4	90
01/06/2024	2:00	2.7	67.5	02/06/2024	2:00	1.8	112.5	03/06/2024	2:00	1.3	112.5	04/06/2024	2:00	0.4	112.5
01/06/2024	3:00	3.1	67.5	02/06/2024	3:00	1.3	112.5	03/06/2024	3:00	0.9	90	04/06/2024	3:00	0.4	112.5
01/06/2024	4:00	3.1	90	02/06/2024	4:00	1.8	45	03/06/2024	4:00	1.3	90	04/06/2024	4:00	0.4	180
01/06/2024	5:00	3.6	67.5	02/06/2024	5:00	1.3	337.5	03/06/2024	5:00	0.4	112.5	04/06/2024	5:00	0.4	270
01/06/2024	6:00	4.1	67.5	02/06/2024	6:00	0.9	112.5	03/06/2024	6:00	0.4	135	04/06/2024	6:00	0.4	45
01/06/2024	7:00	4.1	90	02/06/2024	7:00	0.9	135	03/06/2024	7:00	0.4	112.5	04/06/2024	7:00	0.9	45
01/06/2024	8:00	3.6	90	02/06/2024	8:00	1.8	90	03/06/2024	8:00	0.4	112.5	04/06/2024	8:00	0.9	90
01/06/2024	9:00	2.2	112.5	02/06/2024	9:00	1.8	135	03/06/2024	9:00	0.9	112.5	04/06/2024	9:00	0.4	67.5
01/06/2024	10:00	2.2	90	02/06/2024	10:00	1.3	135	03/06/2024	10:00	0.9	135	04/06/2024	10:00	1.8	157.5
01/06/2024	11:00	1.8	270	02/06/2024	11:00	1.8	67.5	03/06/2024	11:00	0.9	112.5	04/06/2024	11:00	1.8	112.5
01/06/2024	12:00	2.7	270	02/06/2024	12:00	0.4	90	03/06/2024	12:00	0.9	90	04/06/2024	12:00	0.4	180
01/06/2024	13:00	2.2	270	02/06/2024	13:00	1.3	225	03/06/2024	13:00	0.9	112.5	04/06/2024	13:00	0.9	112.5
01/06/2024	14:00	2.7	90	02/06/2024	14:00	1.3	67.5	03/06/2024	14:00	0.9	90	04/06/2024	14:00	0.9	90
01/06/2024	15:00	2.2	90	02/06/2024	15:00	0.9	22.5	03/06/2024	15:00	0.9	112.5	04/06/2024	15:00	1.3	135
01/06/2024	16:00	2.2	90	02/06/2024	16:00	0.4	270	03/06/2024	16:00	0.4	112.5	04/06/2024	16:00	1.3	112.5
01/06/2024	17:00	2.7	90	02/06/2024	17:00	0.4	270	03/06/2024	17:00	1.3	45	04/06/2024	17:00	1.8	135
01/06/2024	18:00	3.1	112.5	02/06/2024	18:00	0.9	247.5	03/06/2024	18:00	0.4	45	04/06/2024	18:00	1.3	135
01/06/2024	19:00	2.7	337.5	02/06/2024	19:00	0.9	247.5	03/06/2024	19:00	0.4	135	04/06/2024	19:00	0.9	270
01/06/2024	20:00	2.7	67.5	02/06/2024	20:00	0.4	270	03/06/2024	20:00	0.9	112.5	04/06/2024	20:00	0.9	247.5
01/06/2024	21:00	3.1	67.5	02/06/2024	21:00	0.4	270	03/06/2024	21:00	0.4	90	04/06/2024	21:00	0.4	270
01/06/2024	22:00	3.1	90	02/06/2024	22:00	0.9	225	03/06/2024	22:00	0.4	112.5	04/06/2024	22:00	1.3	247.5
01/06/2024	23:00	3.6	67.5	02/06/2024	23:00	0.4	225	03/06/2024	23:00	0.4	112.5	04/06/2024	23:00	1.3	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/06/2024	0:00	1.3	67.5	06/06/2024	0:00	0.9	270	07/06/2024	0:00	1.3	112.5	08/06/2024	0:00	1.3	112.5
05/06/2024	1:00	1.3	90	06/06/2024	1:00	0.9	247.5	07/06/2024	1:00	0.9	112.5	08/06/2024	1:00	1.3	90
05/06/2024	2:00	0.4	90	06/06/2024	2:00	0.9	225	07/06/2024	2:00	0.9	112.5	08/06/2024	2:00	0.9	112.5
05/06/2024	3:00	0.4	112.5	06/06/2024	3:00	0.9	45	07/06/2024	3:00	1.3	202.5	08/06/2024	3:00	1.3	67.5
05/06/2024	4:00	0.4	112.5	06/06/2024	4:00	0.9	247.5	07/06/2024	4:00	0.4	90	08/06/2024	4:00	0.9	112.5
05/06/2024	5:00	0.4	112.5	06/06/2024	5:00	0.4	270	07/06/2024	5:00	0.9	112.5	08/06/2024	5:00	1.3	135
05/06/2024	6:00	0.4	135	06/06/2024	6:00	0.9	202.5	07/06/2024	6:00	0.4	90	08/06/2024	6:00	0.9	90
05/06/2024	7:00	0.4	112.5	06/06/2024	7:00	0.9	45	07/06/2024	7:00	0.9	90	08/06/2024	7:00	0.9	112.5
05/06/2024	8:00	0.4	112.5	06/06/2024	8:00	0.9	112.5	07/06/2024	8:00	1.3	90	08/06/2024	8:00	0.4	112.5
05/06/2024	9:00	0.4	67.5	06/06/2024	9:00	0.9	112.5	07/06/2024	9:00	1.8	90	08/06/2024	9:00	0.9	112.5
05/06/2024	10:00	1.3	247.5	06/06/2024	10:00	0.4	112.5	07/06/2024	10:00	0.9	90	08/06/2024	10:00	0.9	135
05/06/2024	11:00	1.3	22.5	06/06/2024	11:00	0.4	112.5	07/06/2024	11:00	0.9	90	08/06/2024	11:00	1.3	112.5
05/06/2024	12:00	0.9	225	06/06/2024	12:00	0.9	112.5	07/06/2024	12:00	0.9	112.5	08/06/2024	12:00	1.3	157.5
05/06/2024	13:00	0.9	67.5	06/06/2024	13:00	0.9	135	07/06/2024	13:00	0.9	112.5	08/06/2024	13:00	0.9	112.5
05/06/2024	14:00	0.9	22.5	06/06/2024	14:00	0.4	112.5	07/06/2024	14:00	0.9	90	08/06/2024	14:00	0.9	90
05/06/2024	15:00	1.3	157.5	06/06/2024	15:00	0.4	112.5	07/06/2024	15:00	0.9	90	08/06/2024	15:00	0.9	112.5
05/06/2024	16:00	0.9	135	06/06/2024	16:00	0.9	22.5	07/06/2024	16:00	0.4	112.5	08/06/2024	16:00	0.9	67.5
05/06/2024	17:00	0.9	67.5	06/06/2024	17:00	0.4	45	07/06/2024	17:00	0.9	112.5	08/06/2026	17:00	0.9	22.5
05/06/2024	18:00	0.9	247.5	06/06/2024	18:00	0.4	45	07/06/2024	18:00	0.4	112.5	08/06/2024	18:00	0.9	247.5
05/06/2024	19:00	0.4	225	06/06/2024	19:00	1.3	45	07/06/2024	19:00	0.4	112.5	08/06/2024	19:00	0.9	22.5
05/06/2024	20:00	0.9	45	06/06/2024	20:00	0.9	67.5	07/06/2024	20:00	0.4	135	08/06/2024	20:00	0.9	22.5
05/06/2024	21:00	0.9	45	06/06/2024	21:00	0.9	45	07/06/2024	21:00	0.9	135	08/06/2024	21:00	1.3	270
05/06/2024	22:00	1.3	45	06/06/2024	22:00	0.4	67.5	07/06/2024	22:00	0.9	112.5	08/06/2024	22:00	1.3	247.5
05/06/2024	23:00	1.3	45	06/06/2024	23:00	0.4	157.5	07/06/2024	23:00	0.9	112.5	08/06/2024	23:00	1.3	270

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/06/2024	0:00	0.9	67.5	10/06/2024	0:00	1.3	247.5	11/06/2024	0:00	1.3	225	12/06/2024	0:00	1.3	247.5
09/06/2024	1:00	0.9	22.5	10/06/2024	1:00	0.9	247.5	11/06/2024	1:00	0.9	112.5	12/06/2024	1:00	1.3	270
09/06/2024	2:00	0.9	45	10/06/2024	2:00	0.4	247.5	11/06/2024	2:00	1.3	67.5	12/06/2024	2:00	1.3	67.5
09/06/2024	3:00	0.9	67.5	10/06/2024	3:00	0.4	112.5	11/06/2024	3:00	1.3	45	12/06/2024	3:00	0.9	67.5
09/06/2024	4:00	1.3	67.5	10/06/2024	4:00	0.4	180	11/06/2024	4:00	1.3	337.5	12/06/2024	4:00	1.3	67.5
09/06/2024	5:00	1.3	45	10/06/2024	5:00	0.9	225	11/06/2024	5:00	0.9	67.5	12/06/2024	5:00	1.3	67.5
09/06/2024	6:00	1.3	45	10/06/2024	6:00	0.9	247.5	11/06/2024	6:00	0.4	45	12/06/2024	6:00	1.3	67.5
09/06/2024	7:00	2.7	45	10/06/2024	7:00	0.9	247.5	11/06/2024	7:00	0.4	112.5	12/06/2024	7:00	1.3	67.5
09/06/2024	8:00	1.8	45	10/06/2024	8:00	0.4	225	11/06/2024	8:00	0.4	112.5	12/06/2024	8:00	0.9	90
09/06/2024	9:00	1.3	22.5	10/06/2024	9:00	0.4	247.5	11/06/2024	9:00	0.4	112.5	12/06/2024	9:00	0.4	112.5
09/06/2024	10:00	1.3	45	10/06/2024	10:00	0.4	292.5	11/06/2024	10:00	0.9	112.5	12/06/2024	10:00	0.4	67.5
09/06/2024	11:00	1.8	45	10/06/2024	11:00	0.9	225	11/06/2026	11:00	1.8	112.5	12/06/2024	11:00	0.4	90
09/06/2024	12:00	2.2	270	10/06/2024	12:00	0.9	247.5	11/06/2024	12:00	0.4	247.5	12/06/2024	12:00	0.9	67.5
09/06/2024	13:00	3.6	22.5	10/06/2024	13:00	0.4	247.5	11/06/2024	13:00	0.4	247.5	12/06/2024	13:00	0.9	67.5
09/06/2024	14:00	2.2	45	10/06/2024	14:00	0.4	157.5	11/06/2024	14:00	0.4	112.5	12/06/2024	14:00	0.4	90
09/06/2024	15:00	3.6	247.5	10/06/2024	15:00	0.9	112.5	11/06/2024	15:00	0.9	112.5	12/06/2024	15:00	0.9	67.5
09/06/2024	16:00	1.3	270	10/06/2024	16:00	0.9	157.5	11/06/2024	16:00	0.9	135	12/06/2024	16:00	0.9	67.5
09/06/2024	17:00	1.3	270	10/06/2024	17:00	0.4	157.5	11/06/2024	17:00	0.9	112.5	12/06/2024	17:00	0.9	67.5
09/06/2024	18:00	1.8	247.5	10/06/2024	18:00	0.9	247.5	11/06/2024	18:00	1.3	112.5	12/06/2024	18:00	1.3	67.5
09/06/2024	19:00	1.8	247.5	10/06/2024	19:00	0.9	112.5	11/06/2024	19:00	0.9	112.5	12/06/2024	19:00	0.9	90
09/06/2024	20:00	2.7	247.5	10/06/2024	20:00	0.4	247.5	11/06/2024	20:00	0.9	112.5	12/06/2024	20:00	0.9	67.5
09/06/2024	21:00	1.3	67.5	10/06/2024	21:00	0.9	225	11/06/2024	21:00	1.3	202.5	12/06/2024	21:00	0.9	45
09/06/2024	22:00	2.7	45	10/06/2024	22:00	0.9	157.5	11/06/2024	22:00	0.4	90	12/06/2024	22:00	0.9	67.5
09/06/2024	23:00	0.9	135	10/06/2024	23:00	1.8	112.5	11/06/2024	23:00	0.9	112.5	12/06/2024	23:00	1.3	225

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/06/2024	0:00	1.3	112.5	14/06/2024	0:00	0.9	135	15/06/2024	0:00	0.4	247.5	16/06/2024	0:00	0.4	112.5
13/06/2024	1:00	1.3	90	14/06/2024	1:00	0.9	247.5	15/06/2024	1:00	1.3	247.5	16/06/2024	1:00	0.4	135
13/06/2024	2:00	1.3	90	14/06/2024	2:00	0.9	135	15/06/2024	2:00	0.9	180	16/06/2024	2:00	0.9	67.5
13/06/2024	3:00	0.9	90	14/06/2024	3:00	0.4	270	15/06/2024	3:00	2.7	180	16/06/2024	3:00	0.9	67.5
13/06/2024	4:00	0.9	67.5	14/06/2024	4:00	1.3	112.5	15/06/2024	4:00	2.2	247.5	16/06/2024	4:00	0.4	90
13/06/2024	5:00	0.9	67.5	14/06/2024	5:00	1.3	112.5	15/06/2024	5:00	2.2	247.5	16/06/2024	5:00	0.9	67.5
13/06/2024	6:00	0.4	112.5	14/06/2024	6:00	1.3	135	15/06/2024	6:00	1.8	225	16/06/2024	6:00	1.8	112.5
13/06/2024	7:00	0.4	90	14/06/2024	7:00	1.3	112.5	15/06/2024	7:00	1.3	247.5	16/06/2024	7:00	0.4	112.5
13/06/2024	8:00	1.3	67.5	14/06/2024	8:00	2.2	112.5	15/06/2024	8:00	1.3	247.5	16/06/2024	8:00	1.8	112.5
13/06/2024	9:00	1.3	45	14/06/2024	9:00	2.2	112.5	15/06/2024	9:00	1.8	247.5	16/06/2024	9:00	1.8	112.5
13/06/2024	10:00	0.9	90	14/06/2024	10:00	1.8	112.5	15/06/2024	10:00	1.3	247.5	16/06/2024	10:00	0.9	112.5
13/06/2024	11:00	0.9	67.5	14/06/2024	11:00	1.3	112.5	15/06/2024	11:00	1.8	225	16/06/2024	11:00	1.3	112.5
13/06/2024	12:00	0.9	90	14/06/2024	12:00	1.8	90	15/06/2025	12:00	0.9	225	16/06/2024	12:00	0.9	112.5
13/06/2024	13:00	0.9	90	14/06/2024	13:00	2.2	112.5	15/06/2024	13:00	0.9	247.5	16/06/2024	13:00	0.9	112.5
13/06/2024	14:00	1.3	90	14/06/2024	14:00	2.2	90	15/06/2024	14:00	0.4	225	16/06/2024	14:00	0.9	135
13/06/2024	15:00	0.9	112.5	14/06/2024	15:00	2.2	112.5	15/06/2024	15:00	0.9	247.5	16/06/2024	15:00	0.9	112.5
13/06/2024	16:00	0.9	112.5	14/06/2024	16:00	2.7	112.5	15/06/2024	16:00	0.9	112.5	16/06/2024	16:00	0.4	112.5
13/06/2024	17:00	0.9	112.5	14/06/2024	17:00	1.8	90	15/06/2024	17:00	0.4	112.5	16/06/2024	17:00	0.4	112.5
13/06/2024	18:00	1.3	90	14/06/2024	18:00	1.8	112.5	15/06/2024	18:00	0.4	337.5	16/06/2024	18:00	0.4	135
13/06/2024	19:00	1.3	90	14/06/2024	19:00	2.2	112.5	15/06/2024	19:00	0.4	112.5	16/06/2024	19:00	0.9	112.5
13/06/2024	20:00	1.3	90	14/06/2024	20:00	2.2	90	15/06/2024	20:00	0.9	112.5	16/06/2024	20:00	0.9	112.5
13/06/2024	21:00	1.3	112.5	14/06/2024	21:00	2.2	112.5	15/06/2024	21:00	0.9	112.5	16/06/2024	21:00	0.9	112.5
13/06/2024	22:00	1.3	135	14/06/2024	22:00	1.8	112.5	15/06/2024	22:00	1.3	112.5	16/06/2024	22:00	0.9	112.5
13/06/2024	23:00	1.8	112.5	14/06/2024	23:00	1.8	112.5	15/06/2024	23:00	1.8	112.5	16/06/2024	23:00	0.9	135

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/06/2024	0:00	0.9	135	18/06/2024	0:00	0.9	135	19/06/2024	0:00	0.9	112.5	20/06/2024	0:00	1.8	90
17/06/2024	1:00	0.4	135	18/06/2024	1:00	0.4	135	19/06/2024	1:00	0.9	112.5	20/06/2024	1:00	0.9	90
17/06/2024	2:00	0.4	135	18/06/2024	2:00	0.4	135	19/06/2024	2:00	0.9	67.5	20/06/2024	2:00	0.9	202.5
17/06/2024	3:00	0.4	135	18/06/2024	3:00	0.4	135	19/06/2024	3:00	0.9	45	20/06/2024	3:00	0.9	112.5
17/06/2024	4:00	0.4	0	18/06/2024	4:00	0.4	0	19/06/2024	4:00	0.9	337.5	20/06/2024	4:00	0.9	0
17/06/2024	5:00	0.4	112.5	18/06/2024	5:00	0.4	112.5	19/06/2024	5:00	1.8	0	20/06/2024	5:00	1.3	112.5
17/06/2024	6:00	0	112.5	18/06/2024	6:00	0	112.5	19/06/2024	6:00	1.8	45	20/06/2024	6:00	1.3	247.5
17/06/2024	7:00	0.4	112.5	18/06/2024	7:00	1.8	90	19/06/2024	7:00	0.9	112.5	20/06/2024	7:00	1.8	337.5
17/06/2024	8:00	0.4	337.5	18/06/2024	8:00	1.3	90	19/06/2024	8:00	1.3	90	20/06/2024	8:00	1.8	45
17/06/2024	9:00	0.9	45	18/06/2024	9:00	0.9	45	19/06/2024	9:00	0.9	90	20/06/2024	9:00	0.9	67.5
17/06/2024	10:00	0.4	45	18/06/2024	10:00	0.9	90	19/06/2024	10:00	0.4	135	20/06/2024	10:00	0.4	112.5
17/06/2024	11:00	0.4	112.5	18/06/2024	11:00	0.9	90	19/06/2024	11:00	0.9	337.5	20/06/2024	11:00	1.3	247.5
17/06/2024	12:00	0.9	112.5	18/06/2024	12:00	1.8	45	19/06/2024	12:00	0.9	135	20/06/2024	12:00	0.9	225
17/06/2024	13:00	0.4	315	18/06/2024	13:00	1.3	0	19/06/2024	13:00	0.9	90	20/06/2024	13:00	0.9	247.5
17/06/2024	14:00	0.4	112.5	18/06/2024	14:00	0.9	112.5	19/06/2024	14:00	1.3	90	20/06/2024	14:00	0.4	247.5
17/06/2024	15:00	1.3	67.5	18/06/2024	15:00	2.2	90	19/06/2024	15:00	1.8	112.5	20/06/2024	15:00	0.4	247.5
17/06/2024	16:00	1.3	90	18/06/2024	16:00	1.8	90	19/06/2024	16:00	2.2	112.5	20/06/2024	16:00	0.4	247.5
17/06/2024	17:00	1.8	112.5	18/06/2024	17:00	1.3	90	19/06/2024	17:00	1.3	112.5	20/06/2024	17:00	0	247.5
17/06/2024	18:00	2.7	90	18/06/2024	18:00	0.9	337.5	19/06/2024	18:00	0.9	112.5	20/06/2024	18:00	0.4	112.5
17/06/2024	19:00	1.3	90	18/06/2024	19:00	1.3	45	19/06/2024	19:00	0.9	112.5	20/06/2024	19:00	0.9	270
17/06/2024	20:00	1.8	45	18/06/2024	20:00	0.4	292.5	19/06/2024	20:00	1.8	247.5	20/06/2024	20:00	0.4	292.5
17/06/2024	21:00	1.8	67.5	18/06/2024	21:00	0.9	112.5	19/06/2024	21:00	0.9	202.5	20/06/2024	21:00	0.4	135
17/06/2024	22:00	0.9	112.5	18/06/2024	22:00	0.4	247.5	19/06/2024	22:00	0.9	135	20/06/2024	22:00	0.9	135
17/06/2024	23:00	0.9	45	18/06/2024	23:00	0.9	270	19/06/2024	23:00	0.9	112.5	20/06/2024	23:00	0.9	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/06/2024	0:00	0.9	0	22/06/2024	0:00	0.4	90	23/06/2024	0:00	0.4	225	24/06/2024	0:00	0.4	90
21/06/2024	1:00	0.4	292.5	22/06/2024	1:00	0.4	22.5	23/06/2024	1:00	0.4	202.5	24/06/2024	1:00	0.4	22.5
21/06/2024	2:00	0.4	135	22/06/2024	2:00	1.3	90	23/06/2024	2:00	0	202.5	24/06/2024	2:00	1.3	90
21/06/2024	3:00	0.9	135	22/06/2024	3:00	0.9	112.5	23/06/2024	3:00	0.4	225	24/06/2024	3:00	0.9	112.5
21/06/2024	4:00	0.9	90	22/06/2024	4:00	0.9	112.5	23/06/2024	4:00	0.4	202.5	24/06/2024	4:00	0.9	112.5
21/06/2024	5:00	0.4	270	22/06/2024	5:00	0.9	135	23/06/2024	5:00	0	202.5	24/06/2024	5:00	0.9	135
21/06/2024	6:00	0.9	45	22/06/2024	6:00	0.9	90	23/06/2024	6:00	0.4	112.5	24/06/2024	6:00	0.9	90
21/06/2024	7:00	0.4	337.5	22/06/2024	7:00	0.9	112.5	23/06/2024	7:00	0	112.5	24/06/2024	7:00	0.9	112.5
21/06/2024	8:00	0.9	45	22/06/2024	8:00	1.8	112.5	23/06/2024	8:00	0.4	112.5	24/06/2024	8:00	1.8	112.5
21/06/2024	9:00	0.4	247.5	22/06/2024	9:00	1.3	112.5	23/06/2024	9:00	0.4	112.5	24/06/2024	9:00	1.3	112.5
21/06/2024	10:00	0.4	225	22/06/2024	10:00	0.9	90	23/06/2024	10:00	0.4	112.5	24/06/2024	10:00	0.9	90
21/06/2024	11:00	1.3	90	22/06/2024	11:00	0	247.5	23/06/2024	11:00	1.3	112.5	24/06/2024	11:00	1.8	90
21/06/2024	12:00	0.4	112.5	22/06/2024	12:00	0	225	23/06/2024	12:00	0.4	90	24/06/2024	12:00	1.3	90
21/06/2024	13:00	0.9	202.5	22/06/2024	13:00	1.3	247.5	23/06/2024	13:00	0.4	22.5	24/06/2024	13:00	1.8	67.5
21/06/2024	14:00	0.4	112.5	22/06/2024	14:00	0.9	225	23/06/2024	14:00	1.3	90	24/06/2024	14:00	0.9	112.5
21/06/2024	15:00	0	112.5	22/06/2024	15:00	0.9	247.5	23/06/2024	15:00	0.9	112.5	24/06/2024	15:00	1.8	22.5
21/06/2024	16:00	0.4	112.5	22/06/2024	16:00	0.4	247.5	23/06/2024	16:00	0.9	112.5	24/06/2024	16:00	0.9	270
21/06/2024	17:00	0.4	112.5	22/06/2024	17:00	0.4	247.5	23/06/2024	17:00	0.9	135	24/06/2024	17:00	1.3	0
21/06/2024	18:00	0.4	112.5	22/06/2024	18:00	0.4	247.5	23/06/2024	18:00	0.9	90	24/06/2024	18:00	1.3	270
21/06/2024	19:00	1.3	112.5	22/06/2024	19:00	0	247.5	23/06/2024	19:00	0.9	112.5	24/06/2024	19:00	0.4	337.5
21/06/2024	20:00	1.8	112.5	22/06/2024	20:00	0.4	112.5	23/06/2024	20:00	1.8	112.5	24/06/2024	20:00	1.3	270
21/06/2024	21:00	2.2	90	22/06/2024	21:00	0.9	270	23/06/2024	21:00	1.3	112.5	24/06/2024	21:00	0.9	247.5
21/06/2024	22:00	1.8	90	22/06/2024	22:00	0.4	292.5	23/06/2024	22:00	0.9	90	24/06/2024	22:00	0.4	225
21/06/2024	23:00	1.3	90	22/06/2024	23:00	0.4	112.5	23/06/2024	23:00	1.8	90	24/06/2024	23:00	0.4	180

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/06/2024	0:00	2.2	112.5	26/06/2024	0:00	1.3	67.5	27/06/2024	0:00	1.3	90	28/06/2024	0:00	1.3	90
25/06/2024	1:00	2.2	90	26/06/2024	1:00	0.9	67.5	27/06/2024	1:00	1.8	67.5	28/06/2024	1:00	0.9	45
25/06/2024	2:00	2.7	112.5	26/06/2024	2:00	0.9	135	27/06/2024	2:00	0.9	112.5	28/06/2024	2:00	0.4	45
25/06/2024	3:00	1.8	112.5	26/06/2024	3:00	0.9	45	27/06/2024	3:00	0.4	112.5	28/06/2024	3:00	0.4	67.5
25/06/2024	4:00	2.2	90	26/06/2024	4:00	0.9	247.5	27/06/2024	4:00	0.4	90	28/06/2024	4:00	0.4	315
25/06/2024	5:00	1.3	90	26/06/2024	5:00	0.4	225	27/06/2024	5:00	0.9	112.5	28/06/2024	5:00	0.9	270
25/06/2024	6:00	1.3	112.5	26/06/2024	6:00	0.9	67.5	27/06/2024	6:00	0.9	90	28/06/2024	6:00	0.4	337.5
25/06/2024	7:00	1.3	112.5	26/06/2024	7:00	0.4	270	27/06/2024	7:00	1.3	90	28/06/2024	7:00	0.9	292.5
25/06/2024	8:00	2.2	112.5	26/06/2024	8:00	0.4	247.5	27/06/2024	8:00	1.3	112.5	28/06/2024	8:00	0.4	337.5
25/06/2024	9:00	2.2	90	26/06/2024	9:00	0.4	180	27/06/2024	9:00	0.4	45	28/06/2024	9:00	0.9	315
25/06/2024	10:00	2.7	112.5	26/06/2024	10:00	0.4	247.5	27/06/2024	10:00	0.4	0	28/06/2024	10:00	0.9	112.5
25/06/2024	11:00	1.8	112.5	26/06/2024	11:00	0.4	270	27/06/2024	11:00	0.9	90	28/06/2024	11:00	0.9	225
25/06/2024	12:00	2.2	90	26/06/2024	12:00	0.4	135	27/06/2024	12:00	0.4	112.5	28/06/2024	12:00	0.9	112.5
25/06/2024	13:00	1.3	90	26/06/2024	13:00	0.4	157.5	27/06/2024	13:00	0.4	135	28/06/2024	13:00	0.4	67.5
25/06/2024	14:00	1.3	112.5	26/06/2024	14:00	0.4	157.5	27/06/2024	14:00	0.4	135	28/06/2024	14:00	0.4	337.5
25/06/2024	15:00	1.3	112.5	26/06/2024	15:00	0.4	202.5	27/06/2024	15:00	0.4	112.5	28/06/2024	15:00	0.4	135
25/06/2024	16:00	0.9	135	26/06/2024	16:00	1.3	225	27/06/2024	16:00	0.4	112.5	28/06/2024	16:00	0.4	90
25/06/2024	17:00	1.3	90	26/06/2024	17:00	1.3	247.5	27/06/2024	17:00	0.4	112.5	28/06/2024	17:00	1.3	90
25/06/2024	18:00	0.9	112.5	26/06/2024	18:00	0.9	135	27/06/2024	18:00	0.4	112.5	28/06/2024	18:00	0.9	135
25/06/2024	19:00	0.9	112.5	26/06/2024	19:00	0.9	112.5	27/06/2024	19:00	0.9	112.5	28/06/2024	19:00	0.9	90
25/06/2024	20:00	1.8	112.5	26/06/2024	20:00	1.3	22.5	27/06/2024	20:00	0.4	112.5	28/06/2024	20:00	0.4	135
25/06/2024	21:00	0.4	90	26/06/2024	21:00	1.3	135	27/06/2024	21:00	1.3	112.5	28/06/2024	21:00	0.4	112.5
25/06/2024	22:00	1.3	45	26/06/2024	22:00	2.2	90	27/06/2024	22:00	1.3	90	28/06/2024	22:00	0.4	112.5
25/06/2024	23:00	0.9	112.5	26/06/2024	23:00	1.8	112.5	27/06/2024	23:00	0.9	112.5	28/06/2024	23:00	0.9	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/06/2024	0:00	1.8	157.5	30/06/2024	0:00	0.4	67.5								
29/06/2024	1:00	1.8	67.5	30/06/2024	1:00	0.4	112.5								
29/06/2024	2:00	2.2	67.5	30/06/2024	2:00	0.9	337.5								
29/06/2024	3:00	2.7	90	30/06/2024	3:00	0.9	135								
29/06/2024	4:00	2.7	90	30/06/2024	4:00	0.4	135								
29/06/2024	5:00	2.2	90	30/06/2024	5:00	0.9	135								
29/06/2024	6:00	2.7	67.5	30/06/2024	6:00	0.9	135								
29/06/2024	7:00	2.2	90	30/06/2024	7:00	1.3	45								
29/06/2024	8:00	2.2	67.5	30/06/2024	8:00	1.3	112.5								
29/06/2024	9:00	1.8	90	30/06/2024	9:00	0.9	90								
29/06/2024	10:00	0.9	135	30/06/2024	10:00	1.3	112.5								
29/06/2024	11:00	0.9	135	30/06/2024	11:00	0.9	337.5								
29/06/2024	12:00	0.9	112.5	30/06/2024	12:00	0.4	337.5								
29/06/2024	13:00	0.9	135	30/06/2024	13:00	0.4	337.5								
29/06/2024	14:00	0.9	135	30/06/2024	14:00	0.4	337.5								
29/06/2024	15:00	1.3	112.5	30/06/2024	15:00	0.4	135								
29/06/2024	16:00	1.8	112.5	30/06/2024	16:00	0.4	135								
29/06/2024	17:00	1.3	112.5	30/06/2024	17:00	1.3	112.5								
29/06/2024	18:00	1.3	112.5	30/06/2024	18:00	1.3	112.5								
29/06/2024	19:00	0.9	112.5	30/06/2024	19:00	1.3	112.5								
29/06/2024	20:00	0.9	112.5	30/06/2024	20:00	0.4	90								
29/06/2024	21:00	0.4	247.5	30/06/2024	21:00	0.4	90								
29/06/2024	22:00	0.9	90	30/06/2024	22:00	0.4	112.5								
29/06/2024	23:00	0.4	135	30/06/2024	23:00	0.4	112.5								

Appendix H – 24-hr TSP monitoring results and graphical presentation

Location: AM3 – Sky Tower

Start Date	Weather	Air Temp. (°C)	Atmospheric Pressure (hPa)	Filter weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (min)	Flow Rate (cfm)		Av. Flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
				Initial	Final		Initial	Final		Initial	Final			
06/06/2024	Sunny	27.9	1009.4	17.9571	18.0177	0.0606	2024/6/6 9:24	2024/6/7 9:24	1440.0	46	46	1.26	1818	33
12/06/2024	Cloudy	32.7	1006.9	14.4438	14.4979	0.0541	2024/6/12 13:24	2024/6/13 13:24	1440.0	48	48	1.31	1881	29
18/06/2024	Sunny	32.3	1005.9	18.3874	18.5342	0.1468	2024/6/18 13:29	2024/6/19 13:29	1440.0	46	46	1.25	1801	81
24/06/2024	Sunny	29.8	1007.3	15.1304	15.1922	0.0618	2024/6/24 9:26	2024/6/25 9:26	1440.0	46	46	1.26	1810	34
29/06/2024	Cloudy	32.2	1007.6	15.0609	15.1642	0.1033	2024/6/29 13:27	2024/6/30 13:27	1440.0	46	46	1.25	1803	57
													Maximum	81
													Minimum	29
													Average	47
													Action Level	182
													Limit Level	260


Location: AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.


Location: AM7 – Hong Kong Children’s Hospital

Start Date	Weather	Air Temp. (°C)	Atmospheric Pressure (hPa)	Filter weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (min)	Flow Rate (cfm)		Av. Flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
				Initial	Final		Initial	Final		Initial	Final			
06/06/2024	Sunny	27.9	1009.4	14.5259	14.5761	0.0502	2024/6/6 13:35	2024/6/7 13:35	1440.0	50	50	1.39	2007	25
12/06/2024	Cloudy	32.7	1006.9	18.2521	18.3248	0.0727	2024/6/12 9:27	2024/6/13 9:27	1440.0	50	50	1.40	2010	36
18/06/2024	Sunny	32.3	1005.9	18.3581	18.5313	0.1732	2024/6/18 9:31	2024/6/19 9:31	1440.0	50	50	1.40	2010	86
24/06/2024	Sunny	29.8	1007.3	15.0019	15.0517	0.0498	2024/6/24 13:19	2024/6/25 13:19	1440.0	48	48	1.35	1939	26
29/06/2024	Cloudy	32.2	1007.6	14.8599	14.9874	0.1275	2024/6/29 9:39	2024/6/30 9:39	1440.0	48	48	1.34	1931	66
													Maximum	86
													Minimum	25
													Average	48
													Action Level	181
													Limit Level	260

24-hour average TSP



Note: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A). ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.



Appendix I – 1-hr TSP monitoring results and graphical presentation

Location:
**AM3 -
 Sky Tower**

Date	Measurement Period			1-hr TSP concentration, g/m ³	Weather
06/06/2024	9:00	-	10:00	42	Sunny
	10:00	-	11:00	47	
	11:00	-	12:00	46	
12/06/2024	13:00	-	14:00	32	Cloudy
	14:00	-	15:00	36	
	15:00	-	16:00	38	
18/06/2024	13:00	-	14:00	78	Sunny
	14:00	-	15:00	78	
	15:00	-	16:00	83	
24/06/2024	9:00	-	10:00	30	Sunny
	10:00	-	11:00	38	
	11:00	-	12:00	37	
29/06/2024	13:00	-	14:00	47	Cloudy
	14:00	-	15:00	54	
	15:00	-	16:00	54	
Maximum				83	
Minimum				30	
Average				49	
Action Level				297	
Limit Level				500	

Location:
**AM4(A) -
The Hong Kong
Society for the
Blind's Factory
cum Sheltered
Workshop**



Date	Measurement Period			1-hr TSP concentration, $\mu\text{g}/\text{m}^3$	Weather
	9:00	-	10:00		
06/06/2024	9:00	-	10:00	53	Sunny
	10:00	-	11:00	56	
	11:00	-	12:00	56	
12/06/2024	13:00	-	14:00	39	Cloudy
	14:00	-	15:00	41	
	15:00	-	16:00	47	
18/06/2024	13:00	-	14:00	91	Sunny
	14:00	-	15:00	94	
	15:00	-	16:00	95	
24/06/2024	9:00	-	10:00	44	Sunny
	10:00	-	11:00	45	
	11:00	-	12:00	51	
29/06/2024	13:00	-	14:00	62	Cloudy
	14:00	-	15:00	66	
	15:00	-	16:00	68	
Maximum				95	
Minimum				39	
Average				61	
Action Level				326	
Limit Level				500	

NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.

Location:
**AM7 -
 Hong Kong
 Children's
 Hospital**


Date	Measurement Period			1-hr TSP concentration, $\mu\text{g}/\text{m}^3$	Weather
06/06/2024	13:00	-	14:00	37	Sunny
	14:00	-	15:00	39	
	15:00	-	16:00	37	
12/06/2024	9:00	-	10:00	46	Cloudy
	10:00	-	11:00	49	
	11:00	-	12:00	46	
18/06/2024	9:00	-	10:00	87	Sunny
	10:00	-	11:00	86	
	11:00	-	12:00	90	
24/06/2024	13:00	-	14:00	39	Sunny
	14:00	-	15:00	43	
	15:00	-	16:00	49	
29/06/2024	9:00	-	10:00	52	Cloudy
	10:00	-	11:00	52	
	11:00	-	12:00	58	
Maximum				90	
Minimum				37	
Average				54	
Action Level				315	
Limit Level				500	

1-hour average TSP



NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.

1-Hour Total Suspended Particulate Results - AM7 Hong Kong Children's Hospital



Appendix J – Event and Action Plan for air quality

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contractor, IEC and Supervisor /ER; 3. Repeat measurement to confirm finding. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contractor, IEC and Supervisor /ER; 3. Increase monitoring frequency to daily; 4. Discuss with IEC and Contractor on remedial actions required; 5. Assess the effectiveness of Contractor's remedial actions; 6. If exceedance continues, arrange meeting with IEC and Supervisor /ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the Supervisor /ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. 	<ol style="list-style-type: none"> 1. Discuss with ET and IEC on proper remedial actions; 2. Submit proposals for remedial actions to Supervisor /ER and IEC within three working day of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Limit Level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Inform Contractor, IEC, Supervisor /ER, and EPD; 3. Repeat measurement to confirm finding; 4. Assess effectiveness of 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss possible remedial measures with ET and Contractor; 4. Advise the Supervisor /ER 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Discuss with ET and IEC on proper remedial actions; 3. Submit proposal for remedial actions to Supervisor /ER and IEC

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	on the effectiveness of the proposed remedial measures.	4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues.	within three working days of notification; 4. Implement the agreed proposals.
Limit Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, Supervisor /ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; 4. Increase monitoring frequency to daily; 5. Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken; 6. Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results; 7. If exceedance stop, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Discuss with ET and IEC on proper remedial actions; 3. Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; 4. Implement the agreed proposals; 5. Submit further remedial actions if problem still not under control; 6. Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.

Appendix K – Calibration certificates, catalogue of noise monitoring equipment

Catalogue of Sound Level Meter

Specifications

	NL-52	NL-42
Applicable standards	IEC 61672-1: 2002 Class 1 ANSI S1.4-1983 Type 1 ANSI S1.4A-1985 Type 1 ANSI S1.43-1997 Type 1 JIS C 1509-1: 2005 Class 1	IEC 61672-1: 2002 Class 2 ANSI S1.4-1983 Type 2 ANSI S1.4A-1985 Type 2 ANSI S1.43-1997 Type 2 JIS C 1509-1: 2005 Class 2
Measurement functions	Simultaneous measurement of the following items, with selected time weighting and frequency weighting WEEE Directives, Chinese RoHS (export model for China only)	
Processing (main ch)	Instantaneous sound pressure level: L_p Equivalent continuous sound pressure level: L_{eq} Sound exposure level: L_E Maximum sound pressure level: L_{max} Minimum sound pressure level: L_{min} Percentage sound levels: L_N (0.1 to 99.9%, 0.1-increment steps, max. 5 values)	
Processing (sub ch)	Instantaneous sound pressure level: L_p	
Additional processing	In addition to main processing items, one of the following can be selected for simultaneous processing: C-weighted equivalent continuous sound level: L_{Ceq} C-weighted peak sound level: L_{Cpeak} Z-weighted peak sound level: L_{Zpeak} 1-time-weighted equivalent continuous sound level: L_{A1eq}^{*2} Maximum 1-time-weighted equivalent continuous sound level: L_{A1max}^{*2} The power average of the maximum level of each 5 second interval: L_{A1a5} The frequency weighting for the additional processing synchronizes with the frequency weighting of the sub-channel, so when the sub-channel has A-weighting, L_{A1a5} can be selected. When C-weighting (Z-weighting) is selected, the additional processing L_{Ceq} and L_{Cpeak} (L_{Zpeak}) are selectable.	
Measuring time	10 s, 1, 5, 10, 15, 30 m, 1, 8, 24 h, and manual (maximum 24 h)	
Microphone	Type UC-59 UC-52 Sensitivity level -27 dB -33 dB	
Measurement range	A-weighting: 25 dB to 138 dB C-weighting: 33 dB to 138 dB Z-weighting: 38 dB to 138 dB C-weighting peak sound level: 55 dB to 141 dB Z-weighting peak sound level: 60 dB to 141 dB	
Inherent noise	A-weighting 17 dB or less C-weighting 25 dB or less Z-weighting 30 dB or less	19 dB or less 27 dB or less 32 dB or less
Frequency range	20 Hz to 20 kHz	20 Hz to 8 kHz
Frequency weighting	A, C, and Z	
Time weighting	F (Fast) and S (Slow)	
Level range	Single range (Linearity range: 113 dB) Bar graph display range max. Max. 110 dB (20 to 130 dB) Switching of bar graph display Set the upper/lower limit in 10 dB increments.	
RMS detection circuit	Digital processing method	
Sampling cycle	20.8 μ s (L_p , L_{eq} , L_E , L_{max} , L_{min} , L_{peak} : sampling frequency: 48 kHz) 100 ms (L_N)	
Calibration	Measurement Law: electrical calibration performed according to IEC and JIS standards, using internally generated signals; acoustic calibration performed with the NC-74.	
Correction functions	Windscreen correction: Compliant with IEC 61672-1 and JIS C 1509-1 standards when the windscreen is installed. Diffuse sound field correction: Correction of frequency characteristics in order to comply with standards (ANSI S1.4) in diffuse sound field.	
Delay time	The meter can be set to start measuring a specified time (OFF, 1, 3, 5 or 10 s) after the start button has been pressed or when a user-set trigger is exceeded.	
Back erase function	When the PAUSE key is pressed to pause measurement, the preceding (user selectable) 0, 1, 3 or 5 s data are excluded from processing.	
Display	Backlit semitransparent color TFT LCD display WQVGA (400 x 240 dots) * LCD with touch panel (Capacitive Touch Panel) Numerical display update frequency: 1 s Bar graph update frequency: 100 ms	
Store	Manual Number of data Internal memory: max. 1000 sets SD Card: depends on the capacity of the SD Card*1	Auto*2 Instantaneous values (L_p mode) and processed values (L_{eq} mode) are stored continuously and automatically at preset intervals. LP sampling cycle 100 ms, 200 ms, 1 s, L_{eq} 1s Leq sampling cycle 10 s, 1, 5, 10, 15, 30 ms, 1, 8, 24 h Measurement Time Max. 1000 h (depends on the capacity of the SD Card)*1

* Windows is a trademark of Microsoft Corporation.
* Specifications subject to change without notice.

Distributed by:

This product is environment-friendly. It does not include toxic chemicals on our policy.
This product is certified as an International Protection rating of IP54 (dust protected and resistant to splashing water).
This leaflet is printed with environmentally friendly vegetable-based ink on recycled paper.

1011-4 212 P.D

Data recall	Allows viewing of stored data
Setup memory	Up to five setup configurations can be saved in internal memory, for later recall Start up via file settings previously stored on SD card possible
Waveform recording*3	
File format	Uncompressed waveform WAVE file
Sampling frequency	Select 48 kHz, 24 kHz or 12 kHz
Data length	Select 24 bit or 16 bit
Outputs	
DC output	Output DC signals using a frequency weighting characteristic selected by processing
Output voltage	2.5 V, 25 mV / dB at bar graph display full scale
AC output	Output AC signals using a frequency weighting characteristic selected by processing or by A, C, Z-weighting.
Output voltage	1 V (rms values) at bar graph display full scale
Comparator output*2	Turns on when the open-collector output exceeds the set value (max. applied voltage 24 V, max. current 60 mA, allowable dissipation 300 mW).
USB*3	Allows USB to be connected to a computer and recognized as a removable disk Allows USB to be controlled via communication commands
RS-232C communication	Allows for RS-232C communication via use of a dedicated cable
Data continuous output*2	
Type of data	Instantaneous value L_p Processed value L_{eq} , L_{max} , L_{min} , L_{peak}
Output interval	100 ms
Print out	Printing of measurement results on dedicated printer DPU-414
Power requirements	Four IEC R6 (size AA) batteries (alkaline or rechargeable batteries) or external power supply
Battery life (23 °C)	Alkaline battery LR6 (AA): 26 h NI-MH secondary battery: 25 h At the maximum: * Depends on the setting
AC adapter	NC-98C (NC-34 for previous models cannot be used)
External power voltage	5 to 7 V (rated voltage: 6 V)
Current consumption	Approximately 90 mA (normal operation, rated voltage)
Ambient conditions	Temperature: -10 to +50 °C Humidity: 10 to 90% RH (non-condensing)
Dustproof / water-resistant performance*4	IP code: IP54 (except for microphone) See precautions regarding waterproofing
Dimensions, weight	Approx. 250 (H) x 76 (W) x 33 mm(D), approx. 400 g (with batteries)
Supplied accessories	Storage case x 1, Windscreen WS-10 x 1, Windscreen fall prevention rubber x 1, Hand strap x 1, LR6 (AA) alkaline batteries x 4, SD card 512 MB x 1 (NX-42EX preinstalled model only)

Options

	Product name	Product number
Extended function program (Inst. on 512 MB SD card)		NX-42EX
Waveform recording program*2 (Inst. on 2 GB SD card)		NX-42WR
Octave, 1/3 octave real-time analysis program*2 (Inst. on 512 MB SD card)		NX-42RT
FFT analysis program*2 (Inst. on 512 MB SD card)		NX-42FT
Data management software for environmental measurement		AS-60
Data management software for environmental measurement (Includes the octave and 1/3 octave data management software)		AS-60RT
Data management software for environmental measurement (Includes the vibration level data management software)		AS-60VM
Waveform analysis software		CAT-WAVE
SD Card 512 MB		SD-512M
SD Card 2 GB		SD-2G
AC adapter (100 V to 240 V)		NC-98C
Battery pack		BP-21
Microphone extension cables		EC-04 (from 2 m)
BNC-Pin output code		CC-24
Comparator output cable		CC-42C
Printer		DPU-414
Printer cable		CC-42P
RS 232C serial I/O cable		CC-42R
USB cable		—
Sound calibrator		NC-74
All-weather windscreen		WS-15
Windscreen mounting adapter		WS-15006
Rain-protection windscreen		WS-16
Sound level meter tripod		ST-80
All-weather windscreen tripod		ST-81

*1 Use Rion fully guaranteed products. *2 NX-42EX required (sold separately). *3 NX-42WR required (sold separately).
*4 Protection against harmful dust and water splashing from any direction.

Precautions regarding waterproofing

Before use, verify that the rubber bottom cover and the battery compartment lid are firmly closed.
To maintain the water and dust proof rating, internal packing replacement is required every two years (at cost).



RION CO., LTD.
http://www.rion.co.jp/english/

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan
Tel: +81-42-359-7888 Fax: +81-42-359-7442

Calibration Certificate of Sound Level Meter


中国赛宝实验室计量检测中心
 (工业和信息化部电子第五研究所计量检测中心)
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE


校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0004
Certificate No. 



委托单位: Castco Testing Centre Limited
 Client
 仪器名称: Sound Level Meter
 Description
 型号规格: NL-52
 Model/Type
 制造商: RION
 Manufacturer
 机身号: 01287681
 Serial No.
 管理号: AAST-SLM-12
 Asset No.
 接收日期: 2023-07-28
 Rec. Date
 校准日期: 2023-08-07
 Cal. Date
 签发日期: 2023-08-08
 App. Date
 建议校准周期: 12个月(12 months)
 Reference Cal. Period
 结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)
 Conclusion

校准: 赵文钰
 Calibrated by
 签字: 郑木力
 Approved by

核验: 钟灏
 Inspected by
 印章: 
 Stamp



赛宝计量检测中心
 总部地址: 广州市增城区朱村街朱村大道西78号
 实验室地址: 广州市增城区朱村街朱村大道西78号
 客服电话: 020-87237633 传真: 020-87236189
 投诉电话: 020-87236896
 邮件: cal@ceprei.com
 网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre
 HQ Addr: No.78,Zhuacun Avenue West,Zengcheng District,Guangzhou,China
 Add. of the Lab: No.78,Zhuacun Avenue West,Zengcheng District,Guangzhou,China
 Service Tel: 020-87237633 Fax: 020-87236189
 Complaint Tel: 020-87236896
 Email: cal@ceprei.com
 Website: www.ceprei-cal.com

第 1 页,共 9 页
Page of

证书编号(Certificate No.): 2HB23001488-0004

说明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344。
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):
* JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10 Hz~20kHz)
* 详细内容请查看CNAS网站中注册编号为L13344的证书附件, 超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)

5. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):

名称 (Description)	证书号/有效期/溯源单位 (Certificate No./Due Date/Traceability to)	技术指标 (Specification)	测量范围 (Measuring Range)
实验室标准传声器(2246 093)	GFJGJL1001230304187/2024-04-13/航空304所	$U= (0.05-0.20)$ dB ($k=2$)	10Hz~20kHz
正弦信号发生器(243165 6)	4GC22000542-0057/2023-10-26/赛宝(广州)	$f_s \pm 1$ mlHz; 失真度: Distortion: <-70dB	f_s : 0.001Hz~200kHz; U : 100 μ V~5Vrms
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	± 0.1 dB	10Hz~50kHz
数字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/赛宝(广州)	DCV: $\pm 0.0035\%$; ACV: $\pm 0.06\%$; DCI: $\pm 0.05\%$; ACI: $\pm 0.1\%$; R: $\pm 0.01\%$; f_s : $\pm 0.001\%$	DCV:(0~1000)V; ACV:(0.001~750)V@(3Hz~300kHz); DCI:(0~3)A; ACI:(0~3)A@(3Hz~5kHz); R:(0~100) Ω ; E:3Hz~300kHz
功率放大器(2536312)	4GC22000600-0093/2023-11-30/赛宝(广州)	频率响应: ± 1 dB, 失真度: <0.2%	20Hz~50kHz
PULSE分析系统(3160-06540)	4GC23000001-0137/2024-01-03/赛宝(广州)	频率: $U_{ref}=0.001\%$, $k=2$; 电压: $U_{ref}=0.10\%$, $k=2$	频率:0.001Hz~51.2kHz 电压:(1~10 ⁷ ~30)V
声校准器(2272351)	4GC22000600-0073/2023-11-29/赛宝(广州)	1级 First Level	31.5Hz~16kHz

5. 校准地点(The calibration place):
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):
温度(Temperature): 25.3°C 相对湿度(Relative Humidity): 65%
7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子 k 得到。
The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。
"P" and "Pass" in this certificate stand for "Low Limit:the measured value \leq High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or the technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.

第 3 页,共 9 页
Page of

Calibration Certificate of Sound Level Meter

9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议, 供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。
The reference calibration period is based on the reference documents and normal operating conditions of the calibrated instrument. It is only for reference. The client may decide the calibration period of the instrument according to the actual use.



注: 1. 本证书未经本机构书面授权, 不得部分复制。(The certificate shall not be partly reproduced without written approval of the laboratory.)
2. 本次校准结果仅与被校物有关。(The results are only related to the items calibrated.)
3. “委托方”、“委托方联络信息”由委托方提供, “制造厂”、“型号规格”、“出厂编号”以及“设备编号”为仪器上标注, 委托方对上面内容如有异议, 须在收到证书后二十个工作日内提出。
The information Client and Contact Information are provided by client, and the Manufacturer, Model/Type, Serial No. and Equipment No. are marked on the items. Client shall submit any objection within 20 working days after receiving the certificate for the information above.



证书编号(Certificate No.): 2HB23001488-0004

1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

2 指示声级调整 (Indication SPL Calibration)

频率(Frequency)=1000Hz

传声器型号 (Microphone Type)	传声器编号 (Microphone SN.)	放大器型号 (Preamplifier Type)	放大器编号 (Preamplifier SN.)
/	/	/	/

声校准器型号 (Calibrator Type)	标准声压级 (Reference SPL) (dB)	校准前示值 (Before Calibration) (dB)	校准后示值 (After Calibration) (dB)	U (k=2) (dB)
4226	94.0	94.0	94.0	0.2

3 级线性 (Level Linearity)

3.1 参考级量程 (Reference Range)

频率(Frequency): 8000Hz

标准声级 (Standard) (dB)	指示声级 (Indication) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
130.0	129.8	-0.2	±0.8	P	0.3
129.0	128.8	-0.2	±0.8	P	0.3
128.0	127.8	-0.2	±0.8	P	0.3
127.0	126.8	-0.2	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	119.9	-0.1	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	79.9	-0.1	±0.8	P	0.3
70.0	69.9	-0.1	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	49.9	-0.1	±0.8	P	0.3
40.0	39.9	-0.1	±0.8	P	0.3
35.0	34.8	-0.2	±0.8	P	0.3
34.0	33.8	-0.2	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.8	-0.2	±0.8	P	0.3
31.0	30.8	-0.2	±0.8	P	0.3
30.0	29.8	-0.2	±0.8	P	0.3

Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0004

3.2 其它级量程 (Other Range)

频率(Frequency): 1000Hz

标准声级 (Standard) (dB)	指示声级 (Indication) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
130.0	129.9	-0.1	±0.8	P	0.3
129.0	128.9	-0.1	±0.8	P	0.3
128.0	127.9	-0.1	±0.8	P	0.3
127.0	126.9	-0.1	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	120.0	0.0	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	80.0	0.0	±0.8	P	0.3
70.0	70.0	0.0	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	50.0	0.0	±0.8	P	0.3
40.0	40.0	0.0	±0.8	P	0.3
35.0	34.9	-0.1	±0.8	P	0.3
34.0	33.9	-0.1	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.9	-0.1	±0.8	P	0.3
31.0	30.9	-0.1	±0.8	P	0.3
30.0	29.9	-0.1	±0.8	P	0.3



证书编号(Certificate No.): 2HB23001488-0004

4 A计权特性(A-Weighting Characteristic)

频率 (Frequency) (Hz)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
20	-50.8	-50.5	-0.3	±2.0	P	0.5
25	-45.0	-44.7	-0.3	+2.0 ~ -1.5	P	0.5
31.5	-39.6	-39.4	-0.2	±1.5	P	0.5
40	-34.6	-34.6	0.0	±1.0	P	0.5
50	-30.2	-30.2	0.0	±1.0	P	0.5
63	-26.1	-26.2	0.1	±1.0	P	0.5
80	-22.3	-22.5	0.2	±1.0	P	0.5
100	-19.1	-19.1	0.0	±1.0	P	0.5
125	-16.1	-16.1	0.0	±1.0	P	0.5
160	-13.2	-13.4	0.2	±1.0	P	0.5
200	-10.7	-10.9	0.2	±1.0	P	0.5
250	-8.7	-8.6	-0.1	±1.0	P	0.5
315	-6.8	-6.6	-0.2	±1.0	P	0.4
400	-4.7	-4.8	0.1	±1.0	P	0.4
500	-3.1	-3.2	0.1	±1.0	P	0.4
630	-1.8	-1.9	0.1	±1.0	P	0.4
800	-0.7	-0.8	0.1	±1.0	P	0.4
1000(Ref.)	0.0	0.0	0.0	±0.7	P	0.4
1250	0.6	0.6	0.0	±1.0	P	0.6
1600	1.0	1.0	0.0	±1.0	P	0.6
2000	1.1	1.2	-0.1	±1.0	P	0.6
2500	1.1	1.3	-0.2	±1.0	P	0.6
3150	1.0	1.2	-0.2	±1.0	P	0.6
4000	0.7	1.0	-0.3	±1.0	P	0.6
5000	0.4	0.5	-0.1	±1.5	P	0.6
6300	-0.2	-0.1	-0.1	+1.5 ~ -2.0	P	0.6
8000	-1.0	-1.1	0.1	+1.5 ~ -2.5	P	0.6
10000	-2.3	-2.5	0.2	+2.0 ~ -3.0	P	0.6
12500	-4.2	-4.3	0.1	+2.0 ~ -5.0	P	1.0
16000	-8.5	-6.6	-1.9	+2.5 ~ -16.0	P	1.0
20000	-18.4	-9.3	-9.1	+3.0 ~ -∞	P	1.0

Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0004

5 C计权特性(C-Weighting Characteristic)

频率 (Frequency) (Hz)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (dB)
20	-6.3	-6.2	-0.1	±2.0	P	0.5
25	-4.5	-4.4	-0.1	+2.0 ~ -1.5	P	0.5
31.5	-3.0	-3.0	0.0	±1.5	P	0.5
40	-2.0	-2.0	0.0	±1.0	P	0.5
50	-1.2	-1.3	0.1	±1.0	P	0.5
63	-0.7	-0.8	0.1	±1.0	P	0.5
80	-0.4	-0.5	0.1	±1.0	P	0.5
100	-0.2	-0.3	0.1	±1.0	P	0.5
125	-0.1	-0.2	0.1	±1.0	P	0.5
160	0.0	-0.1	0.1	±1.0	P	0.5
200	0.0	0.0	0.0	±1.0	P	0.5
250	0.0	0.0	0.0	±1.0	P	0.5
315	0.0	0.0	0.0	±1.0	P	0.4
400	0.0	0.0	0.0	±1.0	P	0.4
500	0.0	0.0	0.0	±1.0	P	0.4
630	0.0	0.0	0.0	±1.0	P	0.4
800	0.0	0.0	0.0	±1.0	P	0.4
1000(Ref.)	0.0	0.0	0.0	±0.7	P	0.4
1250	-0.1	0.0	-0.1	±1.0	P	0.6
1600	-0.2	-0.1	-0.1	±1.0	P	0.6
2000	-0.3	-0.2	-0.1	±1.0	P	0.6
2500	-0.5	-0.3	-0.2	±1.0	P	0.6
3150	-0.8	-0.5	-0.3	±1.0	P	0.6
4000	-1.1	-0.8	-0.3	±1.0	P	0.6
5000	-1.5	-1.3	-0.2	±1.5	P	0.6
6300	-2.1	-2.0	-0.1	+1.5 ~ -2.0	P	0.6
8000	-2.9	-3.0	0.1	+1.5 ~ -2.5	P	0.6
10000	-4.2	-4.4	0.2	+2.0 ~ -3.0	P	0.6
12500	-6.2	-6.2	0.0	+2.0 ~ -5.0	P	1.0
16000	-10.4	-8.5	-1.9	+2.5 ~ -16.0	P	1.0
20000	-20.4	-11.2	-9.2	+3.0 ~ ∞	P	1.0



证书编号(Certificate No.): 2HB23001488-0004

6 自生噪声 (Autogenous noise)

计权 (Weighting)	实测值 (Actual) (dB)
A	17.7

以下空白/No data hereafter



Calibration Certificate of Sound Level Meter



中国赛宝实验室计量检测中心
(工业和信息化部电子第五研究所计量检测中心)
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0003
Certificate No.



中国认可
国际互认
校准
CALIBRATION
CNAS L13344

委托单位: Castco Testing Centre Limited
Client
仪器名称: Sound Level Meter
Description
型号规格: NL-52
Model/Type
制造商: RION
Manufacturer
机身号: 00976204
Serial No.
管理号: AAST-SLM-11
Asset No.
接收日期: 2023-07-28 校准日期: 2023-08-07
Rec. Date Cal. Date
签发日期: 2023-08-08 建议校准周期: 12个月(12 months)
App. Date Reference Cal. Period
结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)
Conclusion

校准: 赵文钰
Calibrated by
签发: 郑木力
Approved by

检验: 钟灏
Inspected by
印章: [Stamp]
Stamp



扫一扫查真伪

赛宝计量检测中心
总部地址: 广州市增城区朱村街朱村大道西78号
实验室地址: 广州市增城区朱村街朱村大道西78号
客服电话: 020-87237633 传真: 020-87236189
投诉电话: 020-87236896
邮件: cal@ceprei.com
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre
HQ Addr: No.78,Zhuacan Avenue West,Zengcheng District,Guangzhou,China
Add. of the Lab: No.78,Zhuacan Avenue West,Zengcheng District,Guangzhou,China
Service Tel: 020-87237633 Fax: 020-87236189
Complaint Tel: 020-87236896
Email: cal@ceprei.com
Website: www.ceprei-cal.com

第 1 页,共 9 页
Page of

证书编号(Certificate No.): 2HB23001488-0003

说明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344。
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):
* JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10 Hz~20kHz)
* 详细内容请查看CNAS网站中注册编号为L13344的证书附件, 超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)

4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):

名称 (Description)	证书号/有效期/溯源单位 (Certificate No./Due Date/Traceability)	技术指标 (Specification)	测量范围 (Measuring Range)
实验室标准传声器(2246 093)	GFGL1001230304187/2024-04-13/航空304所	$U=(0.05-0.20)dB$ ($k=2$)	10Hz~20kHz
正弦信号发生器(243165 6)	4GC22000542-0057/2023-10-26/赛宝(广州)	f: $\pm 1mHz$; 失真度 Distortion: $< -70dB$	f: 0.001Hz~200kHz; U ; $100\mu V \sim 5Vrms$
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	$\pm 0.1dB$	10Hz~50kHz
数字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/赛宝(广州)	DCV: $\pm 0.0035\%$; ACV: $\pm 0.06\%$; DCI: $\pm 0.05\%$; ACI: $\pm 0.001 \sim 750V$ @3Hz~ ; $\pm 0.1\%$; R: $\pm 0.01\%$; f: 300kHz; DCI(0~3A $\pm 0.001\%$; ACI(0~3A) @3Hz~ 5kHz; R: (0~100)M Ω ; f: 3Hz~300kHz	DCV: $(10 \sim 1000)V$; ACV 0.001~750V @3Hz~ ; $\pm 0.2\%$
功率放大器(2536312)	4GC22000600-0093/2023-11-30/赛宝(广州)	频率响应: $\pm 1dB$, 失真度 ; $\leq 0.2\%$	20Hz~50kHz
PULSE分析系统(3160-1 06540)	4GC23000001-0137/2024-01-03/赛宝(广州)	频率- $U_{ref}=0.001\%$, $k=2$; 电压: $U_{ref}=0.10\%$, $k=2$	频率: 0.001Hz~51.2kHz; 电压: $(1 \sim 10^3)V$
声校准器(2272351)	4GC22000600-0073/2023-11-29/赛宝(广州)	1级 First Level	31.5Hz~16kHz

5. 校准地点(The calibration place):
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):
温度(Temperature): 25.3°C 相对湿度(Relative Humidity): 65%
7. 本证书中给出的扩展不确定度依据JJF 1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。
The extended uncertainty given in this certificate is evaluated according to JJF 1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。
"P" and "Pass" in this certificate stand for "Low Limit: the measured value \leq High Limit", "F" and "Fail" stand for "the measured value $<$ Low Limit or the measured value $>$ High Limit", "N/A" stands for "Not Applicable or the Technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.

第 3 页,共 9 页
Page of

Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0003

1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

2 指示声级调整 (Indication SPL Calibration)

频率(Frequency): 1000Hz

传声器型号 (Microphone Type)	传声器编号 (Microphone SN.)	放大器型号 (Preamplifier Type)	放大器编号 (Preamplifier SN.)	声校准器型号 (Calibrator Type)	标准声压级 (Reference SPL)	校准前示值 (Before Calibration)	校准后示值 (After Calibration)	U (k=2)
				(dB)	(dB)	(dB)	(dB)	(dB)
				4226	94.0	93.8	93.8	0.2

3 级线性 (Level Linearity)

3.1 参考级量程 (Reference Range)

频率(Frequency): 8000Hz

标准声级 (Standard)	指示声级 (Indication)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
130.0	129.8	-0.2	±0.8	P	0.3
129.0	128.8	-0.2	±0.8	P	0.3
128.0	127.8	-0.2	±0.8	P	0.3
127.0	126.8	-0.2	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	119.9	-0.1	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	79.9	-0.1	±0.8	P	0.3
70.0	69.9	-0.1	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	49.9	-0.1	±0.8	P	0.3
40.0	39.9	-0.1	±0.8	P	0.3
35.0	34.8	-0.2	±0.8	P	0.3
34.0	33.8	-0.2	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.8	-0.2	±0.8	P	0.3
31.0	30.8	-0.2	±0.8	P	0.3
30.0	29.8	-0.2	±0.8	P	0.3

数据页(Data sheet) ID: 071288

第 5 页,共 9 页
Page of



证书编号(Certificate No.): 2HB23001488-0003

3.2 其它级量程 (Other Range)

频率(Frequency): 1000Hz

标准声级 (Standard)	指示声级 (Indication)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
130.0	129.9	-0.1	±0.8	P	0.3
129.0	128.9	-0.1	±0.8	P	0.3
128.0	127.9	-0.1	±0.8	P	0.3
127.0	126.9	-0.1	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	120.0	0.0	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	80.0	0.0	±0.8	P	0.3
70.0	70.0	0.0	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	50.0	0.0	±0.8	P	0.3
40.0	40.0	0.0	±0.8	P	0.3
35.0	34.9	-0.1	±0.8	P	0.3
34.0	33.9	-0.1	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.9	-0.1	±0.8	P	0.3
31.0	30.9	-0.1	±0.8	P	0.3
30.0	29.9	-0.1	±0.8	P	0.3

第 6 页,共 9 页
Page of

数据页(Data sheet) ID: 071288

Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0003

4 A计权特性(A-Weighting Characteristic)

频率 (Frequency)	实测值 (Actual)	理论值 (Theoretical value)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(Hz)	(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
20	-50.5	-50.5	0.0	±2.0	P	0.5
25	-44.9	-44.7	-0.2	+2.0 ~ -1.5	P	0.5
31.5	-39.7	-39.4	-0.3	±1.5	P	0.5
40	-34.5	-34.6	0.1	±1.0	P	0.5
50	-30.3	-30.2	-0.1	±1.0	P	0.5
63	-26.2	-26.2	0.0	±1.0	P	0.5
80	-22.3	-22.5	0.2	±1.0	P	0.5
100	-19.1	-19.1	0.0	±1.0	P	0.5
125	-16.1	-16.1	0.0	±1.0	P	0.5
160	-13.2	-13.4	0.2	±1.0	P	0.5
200	-10.8	-10.9	0.1	±1.0	P	0.5
250	-8.6	-8.6	0.0	±1.0	P	0.5
315	-6.6	-6.6	0.0	±1.0	P	0.4
400	-4.7	-4.8	0.1	±1.0	P	0.4
500	-3.2	-3.2	0.0	±1.0	P	0.4
630	-1.9	-1.9	0.0	±1.0	P	0.4
800	-0.8	-0.8	0.0	±1.0	P	0.4
1000(Ref)	0.0	0.0	0.0	±0.7	P	0.4
1250	0.5	0.6	-0.1	±1.0	P	0.6
1600	0.9	1.0	-0.1	±1.0	P	0.6
2000	1.1	1.2	-0.1	±1.0	P	0.6
2500	1.1	1.3	-0.2	±1.0	P	0.6
3150	0.9	1.2	-0.3	±1.0	P	0.6
4000	0.7	1.0	-0.3	±1.0	P	0.6
5000	0.3	0.5	-0.2	±1.5	P	0.6
6300	-0.2	-0.1	-0.1	+1.5 ~ -2.0	P	0.6
8000	-1.1	-1.1	0.0	+1.5 ~ -2.5	P	0.6
10000	-2.3	-2.5	0.2	+2.0 ~ -3.0	P	0.6
12500	-4.3	-4.3	0.0	+2.0 ~ -5.0	P	1.0
16000	-8.5	-6.6	-1.9	+2.5 ~ -16.0	P	1.0
20000	-18.4	-9.3	-9.1	+3.0 ~ ∞	P	1.0

数据页(Data sheet) ID: 071288

第 7 页,共 9 页
Page of



证书编号(Certificate No.): 2HB23001488-0003

5 C计权特性(C-Weighting Characteristic)

频率 (Frequency)	实测值 (Actual)	理论值 (Theoretical value)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(Hz)	(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
20	-6.6	-6.2	-0.4	±2.0	P	0.5
25	-4.7	-4.4	-0.3	+2.0 ~ -1.5	P	0.5
31.5	-3.0	-3.0	0.0	±1.5	P	0.5
40	-2.0	-2.0	0.0	±1.0	P	0.5
50	-1.3	-1.3	0.0	±1.0	P	0.5
63	-0.8	-0.8	0.0	±1.0	P	0.5
80	-0.4	-0.5	0.1	±1.0	P	0.5
100	-0.2	-0.3	0.1	±1.0	P	0.5
125	-0.1	-0.2	0.1	±1.0	P	0.5
160	0.0	-0.1	0.1	±1.0	P	0.5
200	0.0	0.0	0.0	±1.0	P	0.5
250	0.0	0.0	0.0	±1.0	P	0.5
315	0.0	0.0	0.0	±1.0	P	0.4
400	0.0	0.0	0.0	±1.0	P	0.4
500	0.0	0.0	0.0	±1.0	P	0.4
630	0.0	0.0	0.0	±1.0	P	0.4
800	0.0	0.0	0.0	±1.0	P	0.4
1000(Ref)	0.0	0.0	0.0	±0.7	P	0.4
1250	-0.1	0.0	-0.1	±1.0	P	0.6
1600	-0.2	-0.1	-0.1	±1.0	P	0.6
2000	-0.3	-0.2	-0.1	±1.0	P	0.6
2500	-0.5	-0.3	-0.2	±1.0	P	0.6
3150	-0.8	-0.5	-0.3	±1.0	P	0.6
4000	-1.1	-0.8	-0.3	±1.0	P	0.6
5000	-1.5	-1.3	-0.2	±1.5	P	0.6
6300	-2.1	-2.0	-0.1	+1.5 ~ -2.0	P	0.6
8000	-3.0	-3.0	0.0	+1.5 ~ -2.5	P	0.6
10000	-4.3	-4.4	0.1	+2.0 ~ -3.0	P	0.6
12500	-6.2	-6.2	0.0	+2.0 ~ -5.0	P	1.0
16000	-10.4	-8.5	-1.9	+2.5 ~ -16.0	P	1.0
20000	-20.3	-11.2	-9.1	+3.0 ~ ∞	P	1.0

第 8 页,共 9 页
Page of

数据页(Data sheet) ID: 071288

Catalogue of Sound Calibrator

For microphone calibration **NC-74**

How to use

Carefully insert the microphone all the way into the coupler of the NC-74. Then simply turn the power on to apply a constant sound pressure level to the diaphragm of the microphone.




Usage example (NL series)

The performance of the NC-74 is suitable for calibration of high-precision sound level meters. The unit is compact, lightweight, and easy to use. Two IEC LR6 (size AA) alkaline batteries will power the unit for more than 30 hours of continuous use at room temperature.

Atmospheric pressure compensation principle

The NC-74 incorporates a sensor that detects atmospheric pressure. Based on the information provided by the sensor, the CPU controls the signal amplitude. This allows the unit to always provide the correct output for achieving constant sound pressure level, regardless of fluctuations in atmospheric pressure.



Using the 1/2-inch adapter

To allow calibration of sound level meter microphones with 1 inch diameter, the 1/2-inch microphone adapter can be removed. 1/2-inch microphones are calibrated with the adapter in place.



Specifications

Applicable standards	IEC 60942:2003 Class 1 GB 15193-2004 Class 1	
Suitable microphones	1-inch microphones	IEC 61094-1 Type LS1P UC-27 UC-25 UC-34
	1/2-inch microphones	IEC 61094-1 Type LS2AP UC-59 UC-57 UC-58A UC-52 UC-26 UC-30 UC-31 UC-33P
Nominal sound pressure level	94 dB	
Sound pressure level tolerance	±0.3 dB	
Nominal frequency	1 kHz	
Frequency tolerance	±1.0 % or less	
Power requirements	IEC LR6 (size AA) alkaline battery X 2	
Dimensions, mass	Approx. 49 (H) X 80 (W) X 74 (D) mm Approx. 200 g (including batteries)	
Supplied accessories	Case X 1	
	IEC LR6 (size AA) alkaline battery X 2 1/2-inch microphone adapter NC-74-002 X 1	

* Specification subject to change without notice.

RION CO., LTD.

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan
Tel: +81-42-359-7888 Fax: +81-42-359-7442
<http://www.rion.co.jp/english/>



ISO 14001 RION CO., LTD.
ISO 9001 RION CO., LTD.

Distributed by:

Printed in Japan 0510-1 0807.P.MP

Calibration Certificate of Sound Calibrator



中国赛宝实验室计量检测中心
(工业和信息化部电子第五研究所计量检测中心)
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0001
Certificate No.



委托单位: Castco Testing Centre Limited
Client

仪器名称: Sound Level Calibrator
Description

型号规格: NC-74
Model/Type

制造商: RION
Manufacturer

机身号: 34178129
Serial No.

管理号: AAST-SLC-05
Asset No.

接收日期: 2023-07-28 校准日期: 2023-08-08
Rec. Date Cal. Date

签发日期: 2023-08-10 建议校准周期: 12个月(12 months)
App. Date Reference Cal. Period

结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)
Conclusion

校准: 赵文钰 赵文钰
Calibrated by

核验: 钟颖 钟颖
Inspected by

签发: 郑木力 郑木力
Approved by

印章: Stamp



扫一扫查真伪

赛宝计量检测中心
总部地址: 广州市增城区朱村街朱村大道西78号
实验室地址: 广州市增城区朱村街朱村大道西78号
客服电话: 020-87237633 传真: 020-87236189
投诉电话: 020-87236896
邮件: cal@ceprei.com
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre
HQ Addr: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China
Add. of the Lab: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China
Service Tel: 020-87237633 Fax: 020-87236189
Complaint Tel: 020-87236896
Email: cal@ceprei.com
Website: www.ceprei-cal.com

第 1 页,共 5 页
Page of

Calibration Certificate of Sound Calibrator



中国赛宝实验室计量检测中心
(工业和信息化部电子第五研究所计量检测中心)
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

校准证书

CALIBRATION CERTIFICATE

证书编号: 2HB23001715-0001
Certificate No. 




中国认可
国际互认
校准
CNAS L13344

委托单位:	Castco Testing Centre Limited		
Client			
仪器名称:	Sound Level Calibrator		
Description			
型号规格:	NC-74		
Model/Type			
制造商:	RION		
Manufacturer			
机身号:	34678556		
Serial No.			
管理号:	AAST-SLC-06		
Asset No.			
接收日期:	2023-08-23	校准日期:	2023-09-05
Rec. Date		Cal. Date	
签发日期:	2023-09-05	建议校准周期:	12个月(12 months)
App. Date		Reference Cal. Period	
结论:	所校准项目符合技术要求(The calibrated items meet the technical requirements)		
Conclusion			

校准: 赵文钰

Calibrated by

检验: 钟灏

Inspected by

印章: 钟灏

Stamp



扫一扫查真伪

赛宝计量检测中心
总部地址: 广州市增城区朱村街朱村大道西78号
实验室地址: 广州市增城区朱村街朱村大道西78号
客服电话: 020-87237633 传真: 020-87236189
投诉电话: 020-87236896
邮件: cal@ceprei.com
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre
HQ Addr: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China
Add. of the Lab: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China
Service Tel: 020-87237633 Fax: 020-87236189
Complaint Tel: 020-87236896
Email: cal@ceprei.com
Website: www.ceprei-cal.com

第 1 页,共 5 页
Page of

证书编号(Certificate No.): 2HB23001715-0001

说明

DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344.
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):
* JJG 176-2022 声校准器检定规程: Sound Pressure Level: 94dB, 104dB, 114dB, 124dB(63Hz~8kHz); 94dB, 104dB, 114dB, 124dB(31.5Hz~16kHz); Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0.1%~10% (20Hz~20kHz)
* 详细内容请查看CNAS网站中注册编号为L13344的证书附件。超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)
4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):
证书号/有效期/溯源单位 技术指标 测量范围
(Certificate No./Due Date/Traceability to) (Specification) (Measuring Range)

前置放大器(2239843)	GFJGJL1001230304185/2024-03-22/航空304所	频率响应: ±0.1dB	(10~50000) Hz
数字多用表(MY45051674)	GFJGJL1004230400378/2024-04-02/航天514所	DCV: ±8×10 ⁻⁵ ; DCI: ±2×10 ⁻³ ; ACV: ±0.02%; ACI: ±0.03%; R: ±1×10 ⁻¹ ; f: ±0.01%	DCV: 10nV~1000V; DCI: 1pA~1A; ACV: (10nV~700V) @ (1Hz~2MHz); ACI: (100pA~1A) @ (10Hz~100kHz); R: 10μΩ~1GΩ; f: 1Hz~10MHz
PULSE分析系统(3160-106540)	4GC23000528-0009/2024-08-16/赛宝(广州)	频率: U _{ref} =0.001%, A=2; 电压: U _{ref} =0.10%, A=2	频率: 0.001Hz~51.2kHz, 电压: (1×10 ⁻¹ ~30)V
实验室标准传声器(2246093)	GFJGJL1001230304187/2024-04-13/航空304所	LS级	10Hz~25kHz

5. 校准地点(The calibration place):
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):
温度(Temperature): 21.2℃ 相对湿度(Relative Humidity): 60%
7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。
The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。
"P" and "Pass" in this certificate stand for "Low Limit≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.
9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议, 供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。

第 3 页,共 5 页
Page of

Calibration Certificate of Sound Calibrator



证书编号(Certificate No.): 2HB23001715-0001

1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

2 声压级 (Sound Pressure Level)

规定声压级 (Prescribed SPL)	测量声压级 (Measured SPL)	声压级差的绝对值 (Absolute value of SPL)	接受限 (Limit)	结论 (Pass/Fail)	U (k=2)
(dB)	(dB)	(dB)	(dB)	(dB)	(dB)
94	93.86	0.14	≤0.25	P	0.10

3 频率 (Frequency)

规定频率 (Prescribed Fre.)	测量频率 (Measured Fre.)	频率误差的绝对值 (Absolute value of Fre.)	接受限 (Limit)	结论 (Pass/Fail)	U_{rel} (k=2)
(Hz)	(Hz)	(%)	(%)	(%)	(%)
1000	1003.7	0.37	≤0.70	P	0.10

4 总失真+噪声 (Distortion and noise)

规定声压级 (Prescribed SPL)	规定频率 (Measured Fre.)	总失真+噪声 (Distortion and noise)	接受限 (Limit)	结论 (Pass/Fail)	U_{rel} (k=2)
(dB)	(Hz)	(%)	(%)	(%)	(%)
94	1000	0.69	≤2.50	P	5.0

以下空白/No data hereafter

CEPREI

数据页(Data sheet) ID: 013393

第 5 页,共 5 页
Page of

Catalogue of Air Flow Meter (TSI TA440)

SPECIFICATIONS

THERMAL ANEMOMETERS
MODELS TA410, TA430 AND TA440

Velocity

Range (TA410)	0 to 20 m/s (0 to 4,000 ft/min)
Range (TA430, TA440)	0 to 30 m/s (0 to 6,000 ft/min)
Accuracy (TA410) ^{1,2}	±5% of reading or ±0.025 m/s (±5 ft/min), whichever is greater
Accuracy (TA430, TA440) ^{1,2}	±3% of reading or ±0.015 m/s (±3 ft/min), whichever is greater
Resolution	0.01 m/s (1 ft/min)

Duct Size (TA430, TA440)

Dimensions	1 to 635 cm in increments of 0.1 cm (1 to 250 inches in increments of 0.1 in.)
------------	--

Volumetric Flow Rate (TA430, TA440)

Range	Actual range is a function of velocity, and duct size
-------	---

Temperature

Range (TA410, TA430)	-18 to 93°C (0 to 200°F)
Range (TA440)	-10 to 60°C (14 to 140°F)
Accuracy ³	±0.3°C (±0.5°F)
Resolution	0.1°C (0.1°F)

Relative Humidity (TA440 only)

Range	5 to 95% RH
Accuracy ⁴	±3% RH
Resolution	0.1% RH

Wet Bulb Temperature (TA440 only)

Range	5 to 60°C (40 to 140°F)
Resolution	0.1°C (0.1°F)

Dew Point (TA440 only)

Range	-15 to 49°C (5 to 120°F)
Resolution	0.1°C (0.1°F)

Instrument Temperature Range

Operating (Electronics)	5 to 45°C (40 to 113°F)
Model TA410, TA430 Operating (Probe)	-18 to 93°C (0 to 200°F)
Model TA440 Operating (Probe)	-10 to 60°C (14 to 140°F)
Storage	-20 to 60°C (-4 to 140°F)

Data Storage Capabilities (TA430, TA440)

Range	12,700+ samples and 100 test IDs
-------	----------------------------------

Logging Interval (TA430, TA440)

1 second to 1 hour

Specifications subject to change without notice.

TSI and the TSI logo are registered trademarks, and Airflow, the Airflow logo and LogDat2 are trademarks of TSI Incorporated.



Airflow Instruments, TSI Instruments Ltd.
Visit our website at www.airflowinstruments.co.uk for more information.

UK Tel: +44 149 4 450200 Germany Tel: +49 241 523030
France Tel: +33 491 11 87 64

P/N 2980548 Rev D (A4) ©2014 TSI Incorporated

Time Constant (TA430, TA440)

User selectable

External Meter Dimensions

8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.)

Meter Weight with Batteries

0.27 kg (0.6 lbs.)

Meter Probe Dimensions

Probe Length	101.6 cm (40 in.)
Probe Diameter of Tip	7.0 mm (0.28 in.)
Probe Diameter of Base	13.0 mm (0.51 in.)

Articulating Probe Dimensions

Articulating Section Length	19.7 cm (7.8 in.)
Diameter of Articulating Knuckle	9.5 mm (0.38 in.)

Power Requirements

Four AA-size batteries or AC adapter

	TA410	TA430 TA430-A	TA440 TA440-A
Velocity range 0 to 20.00 m/s (0 to 4000 ft/min)	+		
Velocity range 0 to 30.00 m/s (0 to 6000 ft/min)		+	+
Temperature	+	+	+
Flow		+	+
Humidity, wet bulb, dew point			+
Probe	Straight	Straight or -A articulated	Straight or -A articulated
Variable time constant		+	+
Manual data logging		+	+
Auto save data logging			+
Statistics		+	+
Review data		+	+
LogDat2 downloading software		+	+
Free Certificate of Calibration	+	+	+

¹ Temperature compensated over an air temperature range of 5 to 65°C (40 to 150°F).

² The accuracy statement begins at 30 ft/min through 4000 ft/min (0.15 m/s through 20 m/s) for the Model TA410, and 30 ft/min through 6,000 ft/min (0.15 m/s through 30 m/s) for Models TA430 and TA440.

³ Accuracy with instrument case at 25°C (77°F), add uncertainty of 0.03°C (0.05°F) for change in instrument temperature.

⁴ Accuracy with probe at 25°C (77°F). Add uncertainty of 0.2% RH/°F (0.1% RH/°F) for change in probe temperature. Includes 1% hysteresis.

Calibration Certificate of Air Flow Meter



Cal Lab Limited 校正實驗室有限公司
 Room 2103, Technology Plaza, 29-35 Sha Tsui Road,
 Tsuen Wan, NT, Hong Kong
 Tel: +852 25680106 Email: info@callab.com.hk
 Fax: +852 30116194 Website: www.callab.com.hk



Calibration Certificate No.: CC0242312

Information provided by customer

Customer: Castco Testing Centre Limited
 Address: 33, On Kui Street, Fanling, N.T.

Equipment identification provided by customer

Equipment Description	Manufacturer	Model No.	Serial No.	Assigned equipment No.
Air Velocity Monitor	TSI	AIRFLOW TA440	TA4401232005	AAS-FLW-02

Certificate Information

Date of Receipt:	15 December 2023	Calibration Condition:	21.3°C, 56%RH, 1014hPa
Date of Calibration:	18 December 2023	Adjustment:	N/A
Due Date of Calibration:	N/A	Appearance:	Good
Calibration Procedure:	SOP-112	Remark:	N/A

Reference Equipment Identification

Equipment Description	Model	Serial No.	Expiration Date
Hot Wire Anemometer	9535	T95351316004	11 August 2024

Result of Calibration

Air Velocity					
Reference Reading (m/s)	Measured Reading (m/s)	Error (m/s)	Uncertainty (%)	Technical Requirement	Technical Reference Doc.
0.99	0.99	0.00	3.6	± 5 %	Mfr's Spec.
2.02	2.03	0.01	3.6	± 5 %	Mfr's Spec.
5.01	4.98	-0.03	3.6	± 5 %	Mfr's Spec.
7.96	8.07	0.11	3.6	± 5 %	Mfr's Spec.

CT-APR-01

- Note1: The estimated expanded uncertainties have been calculated in "evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.
 Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.
 Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.
 Note4: The result shown in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Calibrated By:

Wing Cheng

Checked and Approved By:

Warren Yeung

Company Chop:



Certificate Issue Date: 19 December 2023

CT-BEG-04

*** End of Certificate ***

- The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited
- The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0242312

Page 1 of 1

Appendix L – Noise monitoring results and graphical presentation

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


Date	Temp (°C)	Weather	Measured Noise Level at M11, dB(A)						Limit	
			Time		Baseline	L _{Aeq}	L _{A10}	L _{A90}		
06/06/2024	27.9	Sunny	10:14	-	10:44	68.3	72.5	76.3	62.8	75
12/06/2024	32.7	Cloudy	14:02	-	14:32	68.3	71.8	75.7	65.2	75
18/06/2024	32.3	Sunny	13:37	-	14:07	68.3	73.4	77.8	66.7	75
24/06/2042	29.8	Sunny	10:04	-	10:34	68.3	73.9	78.1	65.6	75
Maximum							73.9			
Minimum							71.8			
Average							73.0			

NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

M12 - Hong Kong Children's Hospital


Date	Temp (°C)	Weather	Measured Noise Level at M12, dB(A)						Limit	
			Time		Baseline	L _{Aeq}	L _{A10}	L _{A90}		
06/06/2024	27.9	Sunny	14:12	-	14:42	61.9	66.5	70.0	59.5	75
12/06/2024	32.7	Cloudy	10:22	-	10:52	61.9	68.9	69.7	66.7	75
18/06/2024	32.3	Sunny	10:06	-	10:36	61.9	67.1	69.8	58.1	75
24/06/2042	29.8	Sunny	13:37	-	14:07	61.9	63.0	64.8	60.9	75
Maximum							68.9			
Minimum							63.0			
Average							66.8			

L_{Aeq}, 30-min graphical results of M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop



NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

L_{Aeq}, 30-min graphical results of M12 - Hong Kong Children's Hospital



Appendix M – Event and Action Plan for noise

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify Supervisor / ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, Supervisor / ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly; 3. Advise the Supervisor / ER on the proposed remedial measures. <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> 1. Submit noise mitigation proposal to IEC and Supervisor / ER; 2. Implement noise mitigation proposals. <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, Supervisor /ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contract's working procedure; 6. Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; 7. Assess effectiveness of 	<ol style="list-style-type: none"> 1. Discuss the potential remedial actions with Supervisor /ER, ET and Contractor; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification; 3. Implement the agreed proposal; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. <p>(The above actions should be</p>

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
	<p>Contractor's remedial actions and keep IEC, EPD, and Supervisor /ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified.)</p>		<p>exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<p>taken within 2 working days after the exceedance is identified.)</p>

Appendix N – Event and Action Plan for Landscape and Visual Impact

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	1. Check report. 2. Recommend remedial design if necessary.	1. Undertake remedial design if necessary.	
Non-conformity on one occasion	1. Identify Source. 2. Inform IEC and Supervisor /ER. 3. Discuss remedial actions with IEC, Supervisor /ER and Contractor. 4. Monitor remedial actions until rectification has been completed.	1. Check report. 2. Check Contractor's working method. 3. Discuss with ET and Contractor on possible remedial measures. 4. Advise Supervisor /ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	1. Notify Contractor. 2. Ensure remedial measures are properly implemented.	1. Amend working methods. 2. Rectify damage and undertake any necessary replacement.
Repeated Non-conformity	1. Identify Source. 2. Inform IEC and Supervisor /ER. 3. Increase monitoring frequency. 4. Discuss remedial actions with IEC, Supervisor /ER and Contractor. 5. Monitor remedial actions until rectification has been completed. 6. If non-conformity stops, cease additional monitoring.	1. Check monitoring report. 2. Check Contractor's working method. 3. Discuss with ET and Contractor on possible remedial measures. 4. Advise Supervisor /ER on effectiveness of proposed remedial measures. 5. Supervise implementation of remedial measures.	1. Notify Contractor. 2. Ensure remedial measures are properly implemented.	1. Amend working methods. 2. Rectify damage and undertake any necessary replacement.

Appendix O – Waste Flow Table

Appendix I - Monthly Summary Waste Flow Table

Name of Department: CEDD

Contract No.: ED/2018/01

Monthly Summary Waste Flow Table for June 2024

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	2.311	0.111	--	--	2.311	--	--	--	--	--	0.184
Feb	2.232	0.177	--	--	2.232	--	--	--	--	--	0.173
Mar	2.893	0.032	--	--	2.893	--	--	0.051	--	--	0.259
Apr	3.482	0.016	--	--	3.482	--	--	--	--	--	0.238
May	5.531	0.595	--	--	5.531	--	--	--	--	--	0.143
Jun	1.610	0.248	--	--	1.610	1.106	--	--	--	--	0.190
Sub-total	18.059	1.179	--	--	18.059	1.106	--	0.051	--	--	1.187
July											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	18.059	1.179	--	--	18.059	1.106	--	0.051	--	--	1.187
Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
207.384	2.103	10.2	140	27.415	25	200	0.8	0.1	--	3.891	

- Notes: (1) The performance targets are given in **ER Appendix 8I Clause 14** and the EM&A Manual
 (2) The waste flow table shall also include C&D materials to be imported for use at the Site
 (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and water barrier
 (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m³ (**ER Part 8 Clause 8.7.5(d)(ii)** refers)
 (5) Assume inert C&D materials density and non-inert C&D materials are 1.9 ton/m³ and 1.5 ton/m³

**Appendix P – Environmental Mitigation Implementation Schedule
(EMIS)**

Implementation Schedule for Air Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.2		8 times daily watering of the work site with active dust emitting activities.	^
S3.2	S4.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	^
		- Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	^
		- Misting for the dusty material should be carried out before being loaded into the vehicle.	^
		- Any vehicle with an open load carrying area should have properly fitted side and tail boards.	^
		- Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^
		- The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary, before transportation.	^
		- The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials.	^
		- Vehicle washing facilities should be provided at every vehicle exit point.	^
		- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
		- Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	^
		- Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.	^
		- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	^

Implementation Schedule for Noise Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.3		Use of quiet PME, movable barriers for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	^
S3.3		Good Site Practice:	
S3.3		- Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	^*
		- Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	^
		- Mobile plant, if any, should be sited as far away from NSRs as possible.	^
		- Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.	^
		- Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	^
		- Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	^
		- Scheduling of Construction Works during School Examination Period	N/A

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.4		<u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	^
S3.4		- use of sediment traps.	^
S3.4		- adequate maintenance of drainage systems to prevent flooding and overflow.	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
	S5.8	- Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins.	^
	S5.8	- Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels should be provided on site boundaries where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	^
	S5.8	- Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distance of 100 m should be maintained between the discharge points of construction site run-off and the existing saltwater intakes.	^
	S5.8	- Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	^
	S5.8	- Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	^
	S5.8	- Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.	^
	S5.8	- Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		sewerage system.	
	S5.8	- Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	^
S3.4		Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	^
S3.4	S5.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.	^
S3.4		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		and particularly suited to applications where the influent is pumped.	
S3.4		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
S3.4		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	^
S3.4		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	^
S3.4		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	NA
S3.4	S5.8	<u>Wheel Washing Water</u> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	^
S3.4		<u>Drainage</u> It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	^
S3.4		All temporary and permanent drainage pipes and culverts provided	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	
S3.4		All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	^
S3.4	S5.8	<p><u>Sewage Effluent</u></p> <p>Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.</p> <p>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.</p>	^
S3.4		<p><u>Stormwater Discharges</u></p> <p>Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes</p>	^
S3.4		<p><u>Debris and Litter</u></p> <p>In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised</p>	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		and that disposal of any solid materials, litter or wastes to marine waters does not occur.	
	S5.8	<u>Boring and Drilling Water</u> Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	^
	S5.8	<u>Acid Cleaning, Etching and Pickling Wastewater</u> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers.	NA
	S5.8	<u>Effluent Discharge</u> There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	^
	S5.8	<u>Accidental Spillage</u> Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on	^

Implementation Schedule for Water Quality Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	
	S5.8	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: - Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.	^
	S5.8	- Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.	^
	S5.8	- Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	^

Implementation Schedule for Waste Management Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.5		<u>Good Site Practices</u> It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:	
S3.5		- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	^
	S6.7	- Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	^
S3.5	S6.7	- Training of site personnel in proper waste management and chemical waste handling procedures.	^

Implementation Schedule for Waste Management Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.5	S6.7	- Provision of sufficient waste disposal points and regular collection for disposal.	^*
S3.5	S6.7	- Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	^
S3.5		- A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	^
	S6.7	- Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	^
	S6.7	- Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.	^
S3.5		<u>Waste Reduction Measures</u> Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
S3.5	S6.7	- Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	NA
S3.5	S6.7	- Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	^
S3.5	S6.7	- Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	^
S3.5		- Any unused chemicals or those with remaining functional capacity should be recycled.	^
S3.5	S6.7	- Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	^
S3.5		<u>Construction and Demolition Materials</u> Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:	
S3.5		- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for	^

Implementation Schedule for Waste Management Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	
S3.5		- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	^
S3.5		- Skip hoist for material transport should be totally enclosed by impervious sheeting.	^
S3.5		- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	^
S3.5		- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
S3.5		- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	^
S3.5		- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^
S3.5		- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	^
S3.5		- When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 “Trip Ticket System for Disposal of Construction and Demolition Materials” should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	^
	S6.7	- Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation	^

Implementation Schedule for Waste Management Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		of waste.	
S3.5		<u>Chemical Waste</u> After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	^
	S6.7	Separation of chemical wastes for special handling and appropriate treatment.	^
S3.5		<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	^

Implementation Schedule for Landscape and Visual Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
S3.8.12		All existing trees should be carefully protected during construction.	^*
S3.8.12		Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	NA
S3.8.12		Control of night-time lighting.	^
S3.8.12		Erection of decorative screen hoarding.	^
	S7.9	<u>Construction Site Control</u> - CM1 - Minimized construction area and contractor's temporary works areas.	^
		- CM2- Control of night-time lighting and glare by hooding all lights.	^
		- CM3 - Erection of decorative mesh screens or construction	^

Implementation Schedule for Landscape and Visual Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		hoardings around works areas in visually unobtrusive colours.	
		- CM4 - Reduction of construction period to practical minimum.	^
		- CM5 - Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.	^
		- CM6 - Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open.	NA

Remarks:			
^	Compliance of mitigation measure.	X	Non-compliance of mitigation measure.
N/A	Not Applicable at this stage.	●	Non-compliance but rectified by the contractor.
N/A (1)	Not observed.		
*	Recommendation was made during site audit but improved/rectified by the contractor.	#	Recommendation was made during audit and to be improved/ rectified by the contractor.

Mitigation Measures undertaken by the Contractor for site inspections



Date: 06 June 2024
 Mitigation Measures: Provided domestic garbage bins for waste storage.

Date: 20 June 2024
 Mitigation Measures: The vehicles are restricted to maximum speed of 8 km per hour inside the site.



Date: 27 June 2024
 Mitigation Measures: The construction materials were provided and manufactured under the control of quality and environmental management systems certified systems.

Date: 27 June 2024
 Mitigation Measures: The portable toilets were provided in the construction site.

**Appendix Q – Summaries of Environmental Complaint, Warning,
Summon and Notification of Successful Prosecution**

Reporting Month: June 2024

Contract No.	Record of Complaint (Yes/No)	Record of Warning (Yes/No)	Notification of Summons and Successful Prosecutions (Yes/No)
ED/2018/01	No	No	No

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions up to reporting month

Contract No.	Record of Complaint	Record of Warning	Notification of Summons and Successful Prosecutions
ED/2018/01	17	0	0

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0001	A dust complaint was referred from the Contractor on 21 Oct 2020 regarding a public complaint via 1823 hotline (Case no. 3-6518939602) on 20 Oct 2020.	<ol style="list-style-type: none"> The water spraying system was not operated in proper time. Stockpile was not covered properly. Haul road was not wetted. Materials transported on trucks were not provided with mechanical covers. 	<p><u>Investigation</u></p> <ol style="list-style-type: none"> Based on the information provided by the Contractor on 22 Oct 2020, the water sprinklers system was sprayed every 15 minutes with 70 seconds interval automatically. For the area that water sprinklers system was not covered, manual water spraying was provided. Dump trucks were covered with mechanical cover after loading the materials. The stockpile area was covered by the tarpaulin during night time. Based on the monitoring results on 16 Oct 2020, the 1-hour and 24-hour TSP results were below the Action Levels and Limit Levels. Regular site inspection was conducted by ET on 22 Oct 2020, no adverse observation against the dust impact was recorded. <p><u>Action taken</u></p> <p>As per the Contractor, the water sprinkler are now adjusted to start at 8:00am and end at 6:00pm for Monday to Saturday while from 8:00am to 5:00pm on Sunday. Water spraying are set with 5-minute time interval with duration 30-60 seconds.</p> <p><u>Recommendations</u></p> <p>To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended:</p> <ol style="list-style-type: none"> Increase the frequency and duration for automatic water spraying system. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. Ensure stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. 	<ul style="list-style-type: none"> - Closed-out on 5 Nov 2020. - No further complaint was received.
C0002	A dust complaint was referred from the Contractor on 8 Sep 2021 through E-Mail regarding a complaint	Complaint of dust problem at the pavement of Muk Tai Street near Sports	<p><u>Investigation</u></p> <p>As per contractor, part of the complaint area was within the site boundary of the project.</p> <ol style="list-style-type: none"> Manual water spraying was provided. The exposed surface and stockpile areas were covered by the impermeable 	<ul style="list-style-type: none"> - Closed-out on 4 Oct 2021. - No further complaint was received.

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	received by EPD (EPD ref.: K19/RE/00021205-21) on 7 Sep 2021.	Park.	<p>tarpaulin sheet.</p> <p><u>Action taken</u> The exposed surface and stockpile area was covered by the impermeable tarpaulin sheet.</p> <p><u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however the contractor is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Ensure stockpiling sites should be lined with impermeable sheeting and banded. 2. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. 3. Ensure the work fulfill the relevant statutory requirements on control of air pollution. 4. Take necessary measures to minimize the environmental nuisance arising from the construction site. 	
C0003	A water discharge complaint was referred from the Contractor on 10 Dec 2021 through E-Mail regarding a complaint received by EPD (ref.: K19/RE/00029046-21) on 9 Dec 2021.	Complaint of muddy water being discharged into the sea of To Kwa Wan Typhoon Shelter via a DSD outfall near the roundabout of Shing Fung Road.	<p><u>Investigation</u> Joint site inspection was conducted by ER, IEC, ET and the contractor on 14 Dec 2021, no adverse observation against the water impact was recorded.</p> <ol style="list-style-type: none"> 1. There was no muddy water discharge to DSD outfall near the roundabout of Shing Fung Road. 2. The sandbag with layers and filter were provided at the manholes. <p><u>Action taken</u></p> <ul style="list-style-type: none"> - Sandbags and filter were used to block the manholes. - Manholes had been adequately covered and replace the filter frequently. <p><u>Recommendations</u> There was no direct evidence showing that the water nuisance was caused by the contractor at the complaint area.</p>	<ul style="list-style-type: none"> - Closed-out on 5 Jan 2022. - No further complaint was received.

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>Some of muddy water generated from wheel washing might be flow to the outfall inside the site boundary, however the contractor had taken the mitigation measure by using sandbag and filter to ease the nuisance. The contractor is recommended to implement the following measures to minimize the impact for waste water:</p> <ol style="list-style-type: none"> 1. Enhance the sandbag with several layers instead of one layer only and replace the filter frequently. 2. Modify the wheel washing area such that the muddy water will be directly flow to the pit and then waste water treatment facility. 3. Take necessary measures to minimize the environmental nuisance arising from the construction site. 	
C0004	<p>A dust complaint was received by EPD on 16 Dec 2022.</p> <p>Contractor received Notification of Environmental Complaints from EPD (ref.: K19/RE/00029136-22) by E-Mail on 22 Dec 2021.</p>	<p>Complaint of mud/ silt being brought out by vehicles from the project site casing mud/silt accumulation on Shing Fung Road.</p>	<p><u>Investigation</u> Regular site inspection was conducted by ET on 29 Dec 2022.</p> <ol style="list-style-type: none"> 1. As per the Contractor, mud / slit generated from nearby construction sites might be brought to Shing Fung Road roundabout. 2. No adverse observation against the dust impact was recorded during site inspection. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Watering manually frequently. 2. Haul Road surfaces were wetted by water truck. 3. Wheel washing for the trucks and vehicles before leaving the project site. <p><u>Recommendations</u> To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended:</p> <ol style="list-style-type: none"> 1. Increase the frequency and duration for automatic water spraying system. 2. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. 3. Regular wash and clean the share haul road and roundabout in Shing Fung Road. 	<p>- Closed-out on 13 Jan 2023.</p> <p>- No further complaint was received.</p>

Complaint Log for ED/2018/01													
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status									
			4. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully. 5. Ensure stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. 6. Dusty materials transported on truck shall be covered.										
C0005	<p>A noise complaint was received by EPD on 21 Dec 2022.</p> <p>Contractor received Notification of Environmental Complaints from EPD (EPD ref.: K19/RE/00029422-22) on 22 Dec 2022.</p> <p>IEC received the notification on 22 Dec 2022 from EPD and forwarded the notification to CEDD, Contractor, ER and ET on same day.</p>	<p>Complaint of construction noise arising from the project site near Shing Kai Road and Muk Tai Street continued to 01:30 am on 21 Dec 2022.</p>	<p><u>Investigation</u></p> <p>Regular site inspection was conducted by ET and the Contractor on 29 Dec 2022</p> <ol style="list-style-type: none"> The complaint was project-related as construction noise arose from the project site near Shing Kai Road and Muk Tai Street. Status of CNPs in the work area near Shing Kai Road and Muk Tai Street were checked and all of them were valid. However, the CNPs only cover the period up to 2300. <table border="1"> <thead> <tr> <th>Construction Noise Permit</th> <th>Valid Form</th> <th>Valid Till</th> </tr> </thead> <tbody> <tr> <td>GW-RE1297-22</td> <td>10 Dec 2022</td> <td>08 Jun 2023</td> </tr> <tr> <td>GW-RE1299-22</td> <td>17 Dec 2022</td> <td>15 Jun 2023</td> </tr> </tbody> </table> <p><u>Actions taken</u></p> <ol style="list-style-type: none"> Refresher training about CNP was provided to the labour on 22 Dec 2022. No construction activities were allowed in the restricted hours for those areas without valid CNP. <p><u>Recommendations</u></p> <p>To minimize the impact of construction noise, the following mitigation measures are recommended:</p> <ol style="list-style-type: none"> Provide regular training about CNP and other environmental issues to staff. Regularly check the status of ALL CNP and other environmental permits. 	Construction Noise Permit	Valid Form	Valid Till	GW-RE1297-22	10 Dec 2022	08 Jun 2023	GW-RE1299-22	17 Dec 2022	15 Jun 2023	<ul style="list-style-type: none"> - After six months of receiving the complaint, there was no further action from EPD. - Closed-out on 29 Jun 2024.
Construction Noise Permit	Valid Form	Valid Till											
GW-RE1297-22	10 Dec 2022	08 Jun 2023											
GW-RE1299-22	17 Dec 2022	15 Jun 2023											
C0006	<p>A dust complaint was received by EPD on 6</p>	<p>Complaint of construction</p>	<p><u>Investigation</u></p> <p>Site inspections were conducted by ET on 26 Jan 2023 and joint site inspection</p>	<ul style="list-style-type: none"> - Closed-out on 16 Mar 2023. 									

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	<p>Dec 2022.</p> <p>Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00027862-22) by E-Mail on 7 Dec 2022.</p> <p>IEC received the notification on 19 Jan 2023 and forwarded the notification to CEDD, ER and ET on same day.</p>	<p>dust arising from construction sites along Shing Fung Road.</p>	<p>was conducted by Contractor (POC), ER, ET and IEC on 8 Feb 2023.</p> <ol style="list-style-type: none"> 1. The concerned area (roundabout) is the common road for public vehicles. In addition, construction vehicles from several nearby construction sites also use the concerned road, especially a lots of dump trucks. 2. Construction vehicles from Contractor (POC) project site are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 3. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission. 4. No construction works was observed on 26 Jan 2023 and no adverse observation against the dust impact were found during the site inspection on both dates. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 2. Wheel washing for the trucks and vehicles before leaving the project site directly through Shing Fung Road exit. 3. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted manually in regular basis. 2. Regular wash the share haul road and roundabout in Shing Fung Road. 3. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to 	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			gully. 4. Dusty materials transported on truck shall be covered.	
C0007	A dust complaint was received by EPD on 19 Jan 2023. Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00001988-23) by E-Mail on 2 Feb 2023. IEC received the notification on 2 Feb 2023 and forwarded the notification to CEDD, ER and ET on the same day.	Complaint of dusty environment at the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.	<u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 8 Feb 2023. 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission. 5. No adverse observation against the dust impact were found during the site inspection along the new road. <u>Action taken</u> 1. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 2. Wheel washing for the trucks and vehicles before leaving the project site. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. <u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: 1. Main haul road and the area that water sprinklers system was not covered in	- Closed-out on 16 Mar 2023.

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>the construction site should be wetted by water trucks or manually in regular basis.</p> <ol style="list-style-type: none"> 2. Regular wash the share haul road in Shing Fung Road. 3. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully. 4. Dusty materials transported on truck shall be covered. 	
C0008	<p>A dust complaint was received by EPD on 13 Feb 2023.</p> <p>Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00003909-23) by E-Mail on 17 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.</p>	<p>Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.</p>	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023.</p> <ol style="list-style-type: none"> 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance. 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. As per Contractor (POC), EPD conducted site visit on 16 Feb 2023. 5. No adverse observation against the dust / muddy water impact were found during the site inspection on both dates. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 	- Closed-out on 29 Mar 2023.

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
			<p>3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly.</p> <p>4. Wheel washing for the trucks and vehicles before leaving the project site.</p> <p>5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>6. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources.</p> <p><u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. 2. Regular wash the share haul road in Shing Fung Road. 3. Dusty materials transported on truck shall be covered. 	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0009	A dust complaint was received by EPD on 15 Feb 2023. Contractor (POC) received the Notification of Environmental	Complaint of mud / silt being brought out by vehicles from construction site at Shing Fung Road roundabout	<p><u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023.</p> <ol style="list-style-type: none"> 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance. 	- Closed-out on 29 Mar 2023.										

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
	Complaints from EPD (ref.: K19/RE/00004280-23) by E-Mail on 22 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.	(near Lamp Post DF4831) causing mud / silt accumulation along Shing Fung Road.	<ol style="list-style-type: none"> 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. As per Contractor (POC), EPD conducted site visit on 16 Feb 2023. 5. No adverse observation against the dust impact were found during the site inspection on both dates. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 4. Wheel washing for the trucks and vehicles before leaving the project site. 5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <ol style="list-style-type: none"> 6. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources. <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the</p>	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis. 2. Regular wash the share haul road in Shing Fung Road. 3. Dusty materials transported on truck shall be covered. 	
C0010	<p>A dust and muddy water complaint was received by Hotline 1823 on 9 Mar 2023.</p> <p>ER received the transfer from the Hotline 1823 on 9 Mar 2023 and forwarded the E-mail to Contractor (POC), ET and IEC on same day.</p>	<p>Complaint of dusty environment at the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road roundabout.</p> <p>Worker wetted the road surface and might cause mud / silt problem.</p>	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, and ET on 16 Mar 2023 and 23 Mar 2023.</p> <ol style="list-style-type: none"> 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance. 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. The sandbags were provided around the manholes. 5. No adverse observation against the dust / muddy water impact were found during the site inspection on both dates. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023. 2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 4. Wheel washing for the trucks and vehicles before leaving the project site. 	- Closed-out on 6 Apr 2023.

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
			<p>5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>6. The sandbags were provided around the manholes. 7. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources.</p> <p><u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air and water quality:</p> <ol style="list-style-type: none"> 1. Dusty materials transported on truck shall be covered. 2. Enhance the sandbags with several layers of filters and replace the filter frequently. 	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0011	A muddy water complaint was received by EPD on 9 Mar 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00004280-23)	Complaint of water being sprayed onto vehicles passing by and mud / silt being washed into roadside gully near Shing Fung Road roundabout.	<p><u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER and ET on 23 Mar 2023.</p> <ol style="list-style-type: none"> 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / mud / silt nuisance. 2. The sandbags were provided around the manholes. 3. No adverse observation against the muddy water impact were found during the site inspection on both dates. 	- Closed-out on 6 Apr 2023.										

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
	by E-Mail on 22 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.		<p><u>Action taken</u></p> <ol style="list-style-type: none"> As per Contractor (POC), no manually road surfaces watering on Shing Fung Road after receiving complaint (16 Mar 2023). As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: <table border="1" data-bbox="837 501 1794 679"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> The sandbags were provided around the manholes. <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air and water quality:</p> <ol style="list-style-type: none"> Enhance the sandbags with several layers of filters and replace the filter frequently. 	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0012	A dust complaint was received by EPD on 31 May 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00013488-23) by E-Mail on 6 June	Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction site nearby.	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 8 June 2023.</p> <ol style="list-style-type: none"> As per Mr. Tony Tang from POC, the concerned area was the section of Shing Fung Road at the entrance of Gammon site accommodation. The new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 December 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / silt nuisance. As per Mr. Tony Tang from POC, recycled water was used in wheel washing machine near the entrance of Gammon site. Those are the possible sources of mud nuisance. 	- Closed-out on 19 June 2023.										

Complaint Log for ED/2018/01																						
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status																		
	2023 and forwarded the E-mail to ER, ET and IEC on same day.		<p>4. No adverse observation against the dust impact were found during the site inspection.</p> <p><u>Action taken</u></p> <p>1. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted twice a week start from 11 May 2023.</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>19 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>23 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>25 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>30 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>2 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>6 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>13 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>2. Wheel washing for the vehicles before leaving the construction site.</p> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Regular wash the share haul road in Shing Fung Road and Shing Kai Road. 2. Dusty materials transported on truck should be covered. 	Date	Road Washing by	19 May 2023	Sweeper truck with water spraying truck	23 May 2023	Sweeper truck with water spraying truck	25 May 2023	Sweeper truck with water spraying truck	30 May 2023	Sweeper truck with water spraying truck	2 June 2023	Sweeper truck with water spraying truck	6 June 2023	Sweeper truck with water spraying truck	9 June 2023	Sweeper truck with water spraying truck	13 June 2023	Sweeper truck with water spraying truck	
Date	Road Washing by																					
19 May 2023	Sweeper truck with water spraying truck																					
23 May 2023	Sweeper truck with water spraying truck																					
25 May 2023	Sweeper truck with water spraying truck																					
30 May 2023	Sweeper truck with water spraying truck																					
2 June 2023	Sweeper truck with water spraying truck																					
6 June 2023	Sweeper truck with water spraying truck																					
9 June 2023	Sweeper truck with water spraying truck																					
13 June 2023	Sweeper truck with water spraying truck																					
C0013	A water complaint was received by EPD on 19 June 2023. Contractor (POC) received the Notification of Environmental	- Complaint of muddy water being discharged into Kai Tak Approach Channel on 18 Jun	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 6 Jul 2023.</p> <ol style="list-style-type: none"> 1. As per Mr. Tony Tang from POC, the concerned area was the section of Shing Fung Road at the nearby channel. 2. Heavy raining was recorded on 18 Jun 2023. The recorded rainfall was 35.8mm (sourced from manned weather station of Hong Kong Observatory at https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&m=6). The 	- Closed-out on 2 Aug 2023.																		

Complaint Log for ED/2018/01				
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	Complaints from EPD (ref.: K19/RE/00014944-23) by E-Mail on 29 June 2023 and forwarded the E-mail to ER, ET and IEC on 4 July 2023.	2023. - Complaint of construction work being conducted on the Sunday of 18 Jun 2023.	<p>implication of heavy rainfall storm runoff might wash across the exposed soil surfaces which was direct muddy water discharge. This is the possible source of water nuisance.</p> <p>3. As per Mr. Tony Tang from POC, no construction work was conducted on 18 Jun 2023. Based on the attendance record, 6 employees including 4 watchman, labourer and driver, were on site on 18 Jun 2023 and they were not involved in the construction work. In the joint site inspection, no construction work was conducted on the nearby channel.</p> <p>4. No adverse observation against the muddy water impact were found during the site inspection on 14 and 20 June 2023, and 6 July 2023. The sedimentation tank and wastewater treatment plant are operating efficiently during the site inspection.</p> <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. The ditch is maintained regularly and excavated deeper by workers. 2. Pumps are placed at the ditch to prevent flooding and overflow. 3. Enhanced training for site workers to prevent flushing during heavy rain by placing pumps in the ditch to prevent flooding and overflow during periods of heavy rain during Tool- Box-Talk training. <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality:</p> <ol style="list-style-type: none"> 1. Regular cleaning and maintenance drainage systems at the nearby Kai Tak Approach Channel. 	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0014	A polluting discharge complaint was received by EPD on 16 October 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00024581-23) by E-Mail on 19 October 2023 and forwarded the E-mail to ER, ET and IEC on 21 October 2023.	- Complaint of polluting discharge from the construction site of Stage 4 Infrastructure at the Former Runway and South Apron, Kowloon City (“illegal discharge from kai tak 6577 construction site the main contractor should be hip hing)	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 26 October 2023.</p> <ol style="list-style-type: none"> 1. The concerned area is near at Former Runway and South Apron, Kowloon City. Those are the possible sources should be illegal discharge from Kai Tak 6577 construction site which the main contractor should be hip hing. The possible source of polluting discharge does not come from the Contractor (POC). 2. No adverse observation against the muddy water impact were found during the site inspection on dates. No surface runoff is observed, and the sedimentation tank and wastewater treatment plant were implemented normally. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. As per Contractor (POC), no wastewater generated at concerned area and ensure fulfil the conditions stipulated in the valid WPCO licence after receiving complaint (16 October 2023). The effluent discharge has been implemented properly. 2. The silt curtain has been installed around the construction activities at the concerned area. (referring to Photo 2) The sedimentation tank and wastewater treatment has been implemented properly. 3. The pump has been installed and collected sewage at the channel which can minimize water quality impacts and prevent overload the foul sewage system. (referring to Photo 3) The channel and ditches have been clear after receiving complaint. <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality:</p>	- Closed-out on 15 November 2023.

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<ol style="list-style-type: none"> 1. The silt removal facilities, channels and manholes should be maintained regularly. 2. The silt curtain and equipment should be properly maintained. 	

Complaint Log for ED/2018/01					
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations		Close-Out Date / Status
C0015	A dust complaint was received by EPD on 12 December 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00030287-23) by E-Mail on 19 December 2023 and forwarded the E-mail to ER, ET and IEC on 20 December 2023.	- Complaint of construction dust nuisance on Shing Fung Road.	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, and ET on 21 December 2023.</p> <ol style="list-style-type: none"> 1. As per the email clarified by Mr. Tony Tang from POC on 20 December 2023, the concerned area (section of Shing Fung Road) was the junction of Road D3 and gate 2A& 2B. 2. The new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 December 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / silt nuisance. The non-project of stockpiles is founded near the concerned road during the site inspection. 3. 3. As per Mr. Tony Tang from POC, recycled water was used in wheel washing machine near the entrance of Gammon site. The washing facilities and regular road watering are implemented. 4. No adverse observation against the dust impact were found during the site inspection. The washing facilities and dust control measures are implemented properly. <u>Action taken</u> <ol style="list-style-type: none"> 1. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once per week in December 2023. 		- 17 January 2024
			Date	Road Washing by	

Complaint Log for ED/2018/01					
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations		Close-Out Date / Status
			07 December 2023	Sweeper truck with water spraying truck	
			16 December 2023	Sweeper truck with water spraying truck	
			21 December 2023	Sweeper truck with water spraying truck	
			29 December 2023	Sweeper truck with water spraying truck	
			<p>2. Wheel washing for the vehicles before leaving the construction site.</p> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> 1. Regular wash the share haul road in Shing Fung Road and Shing Kai Road. 2. Dusty materials transported on truck should be covered. 		

Complaint Log for ED/2018/01																											
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations				Close-Out Date / Status																				
C0016	A dust complaint was received by Hotline 1823 on 20 May 2024. ER (AECOM) and Contractor (POC) received the transferred from Hotline 1823 (Case No. 3-8226038234) on 20 May 2024 and forwarded the E-mail to ET, and IEC on same day.	- The dust emission generated from a excavator near EVA No. 10 which affecting the surrounding residents. The complainant also expressed doubt the effectiveness of implementation of environmental management system.	<u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, and ET on 23 May 2024. <ol style="list-style-type: none"> The complaint is not directly project-related since C&D stockpiling works from nearby construction sites. (locations referring to Attachment 2) Those are the possible sources of dust nuisance. As per the email reply by Mr. Tony Tang from POC on 21 May 2024, the concerned area (section of Shing Fung Road) was near EVA No. 10. The POC proposed to implement measures for mitigate the dust nuisance. The nearest surrounding resident to the concerned area is 580.23m (locations referring to Attachment 1) As per Mr. Tony Tang from POC, POC will provide a worker starting from 22 May 2024 to spray water at the concerned location (Near EVA No. 10) within office hour to suppress dust emission no matter there is any loading or unloading of dusty materials site activities. (locations referring to Attachment 3) Based on the monitoring results on 20 May 2024, 1-hour and 24-hour TSP results were below the Action Levels and Limit as shown as below. <table border="1" data-bbox="884 1070 1809 1362"> <thead> <tr> <th rowspan="2"></th> <th colspan="2">AM3</th> <th colspan="2">AM4(A)</th> <th colspan="2">AM7</th> </tr> <tr> <th>1-hour TSP</th> <th>24-hour TSP</th> <th>1-hour TSP</th> <th>24-hour TSP</th> <th>1-hour TSP</th> <th>24-hour TSP</th> </tr> </thead> <tbody> <tr> <td>Measured result ($\mu\text{g}/\text{m}^3$)</td> <td>44 -48</td> <td>42</td> <td>56-63</td> <td>/</td> <td>53 – 57</td> <td>54</td> </tr> </tbody> </table>					AM3		AM4(A)		AM7		1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	Measured result ($\mu\text{g}/\text{m}^3$)	44 -48	42	56-63	/	53 – 57	54	- Closed-out on 04 June 2024
	AM3		AM4(A)		AM7																						
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP																					
Measured result ($\mu\text{g}/\text{m}^3$)	44 -48	42	56-63	/	53 – 57	54																					

Complaint Log for ED/2018/01										
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations							Close-Out Date / Status
			Action Level (µg/m ³)	297	182	326	187	315	181	
			Limit Level (µg/m ³)	500	260	500	260	500	260	
			<p>6. The effectiveness of the environmental management system implemented has been reviewed.</p> <p>7. No adverse observation against the dust impact were found during the site inspection. The dust control measures are implemented properly. (referring to Attachment 4)</p> <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Regularly monitor all the Powered Mechanical Equipment (PME) to ensure no dark smoke emission. (refer to Attachment 3). 2. Arrange to cover the stockpile with tarpaulin sheet to prevent dust emission. (refer to Attachment 3) 3. Arrange resources to spray water during excavator loading and unloading of dusty material which have including fill material and sub-base. (refer to Attachment 3) <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p>							

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<ol style="list-style-type: none"> 1. The share haul road in Shing Fung Road should be washed regularly. 2. Dust mitigation control should be done at the work site 8 times per day. 3. Stockpiling sites should be lined with impermeable sheeting and bunded. 4. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0017	A waste management complaint was received by Hotline 1823 on 25 May 2024. The public complaint is received via 1823 (Case No.: 3-8234938050) on 25 May 2024 and forwarded by CEDD on 27 May 2024, and forwarded to ER, Contractor, ET and IEC.	- Rodent problem at the junction of Shing Kai Road & Shing Fung Road	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, IEC and ET on 30 May 2024.</p> <ol style="list-style-type: none"> 1. Accumulation of waste was found in the concerned area, the grade road (Shing Kai Road to NSR) and the junction of Road D3 (Shing Kai Road Junction). (refer to Photo Record 7 of Attachment 3) 2. No trace of rats was found during inspection but flies were present. (refer to Photo Record 6 of Attachment 3) 3. Waste management measures were not implemented properly. There were no sufficient waste disposal points and regular dispose of waste at the concerned area (refer to Photo Record 8 of Attachment 3). 4. The complaint was project-related as improper disposal of waste could lead to occurrence of rats. <p><u>Action taken</u></p> <ol style="list-style-type: none"> 1. Poisonous rat bait was placed within the site boundary (refer to Photo Record 2,3,4 of Attachment 3). 2. Workers received regular briefing about proper waste management (refer to Photo Record 5 of Attachment 3). 3. The general waste was collected and removed after site inspection on 30 May 2024. (refer to Photo Record 9 and 10 of Attachment 3). <p><u>Recommendations</u></p> <p>There was related evidence showing that the waste nuisance at the concerned area was caused by the Contractor (POC). However, it is recommended to</p>	- Closed-out on 04 June 2024

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			implement the following measures to minimize the impact of waste accumulation <ol style="list-style-type: none"> 1. Multiple waste disposal points should be set up for proper waste storage. 2. Frequency of waste cleaning and collection should be increased to prevent waste accumulation. 3. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle. 	