


**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(March 2018)

**Verified by** : Mr. Adi Lee 

**Position** : Independent Environmental Checker

**Date** : 13 Apr 2018

**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

**Monthly EM&A Report**

(March 2018)

**Certified by** : Mr. T. W. Tam 


**Position** : Environmental Team Leader of  
Contract No. DC/2013/09

**Date** : 13 April 2018

**Drainage Services Department**  
**Advance Works for Shek Wu Hui Sewage  
Treatment Works – Further Expansion Phase 1A**

**Monthly EM&A Report**

(March 2018)

**Certified by** :   
Dr. Priscilla Choy

**Position** : Environmental Team Leader of  
Contract No. DE/2014/01

**Date** : 13 Apr 2018

## **Table of Contents**

1.	EXECUTIVE SUMMARY .....	1
2.	INTRODUCTION.....	4
3.	ENVIRONMENTAL MONITORING AND AUDIT.....	7
4.	WASTE MANAGEMENT.....	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS...	12
6.	CONCLUSION AND RECOMMENDATION .....	13

### **List of Tables**

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract DE/2014/01

### **List of Appendices**

Appendix A	Monthly EM&A Report for Contract DC/2013/09
Appendix B	Monthly EM&A Report for Contract DE/2014/01



**1. EXECUTIVE SUMMARY**

**1.1** This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the ETs of the respective Contractors of Contract No. DC/2013/09 and No. DE/2014/01 under FEP No. FEP-02/474/2013 from 1 to 31 March 2018 (the reporting period).

**Summary of Major Construction Works taken in the Reporting Period**

**1.2** In the reporting period, the major construction works being undertaken by the respective Contractors are summarized in the below table.

<b>Works Contract</b>	<b>Contract Title</b>	<b>Major Construction Works</b>
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<ul style="list-style-type: none"> <li>● Excavation of base slab of LV switch room</li> <li>● Excavation, pipe laying of CLP and E&amp;M cable duct</li> <li>● Construction of plinth for support of DN900 air main</li> <li>● Remedial Work of Bio-Reactor No.1</li> <li>● Painting of epoxy lining for membrane tank</li> <li>● Installation of steel gantry at bioreactor</li> <li>● Construction of underground drainage pipe</li> </ul>
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>● Mechanical installation of lifting appliance at 1/F, MBR Facilities Building</li> <li>● Mechanical Installation of lifting appliance in MBR Pre-treatment Screen Chamber</li> <li>● Provision of switchboards in 11kV HV Switch room</li> </ul>

**Environmental Monitoring and Audit Activities**

- 1.3** The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

<b>Environmental Issue</b>	<b>Environmental Monitoring Parameters / Inspection</b>	<b>Occasions</b>	<b>Action Level Exceedance</b>	<b>Limit Level Exceedance</b>
Air Quality	1-hour TSP	30	0	0
	24-hour TSP	12	0	0
Construction Noise	L <sub>Aeq</sub> (30min) Daytime	8	0	0

**Environmental Complaint**

- 1.4** No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

<b>Works Contract</b>	<b>Environmental Complaints</b>	<b>Notification of Summons</b>	<b>Successful Prosecutions</b>	<b>Status / Follow-up Actions</b>
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

**Site Inspection**

- 1.5** Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: 8, 15, 22 and 27 March 2018

Contract No. DE/2014/01: 8, 15, 20 and 27 March 2018

- 1.6** IEC conducted site audit on 27 March 2018. No environmental non-compliance was identified in the reporting period.

**Reporting Changes**

- 1.7** There were no reporting changes during the reporting period.

**Future Key Issues**

**1.8** Key issues to be considered in the next reporting period for the Project are as follow:

<b>Work Contract</b>	<b>Major Construction Works</b>	<b>Potential Pollution Issues</b>	<b>Mitigation Measures</b>
DC/2013/09	<ul style="list-style-type: none"> <li>• Excavation, pipe laying of CLP and E&amp;M cable duct</li> <li>• Casting formwork and reinforcement and concrete for base slab of LV switch room</li> <li>• Remedial Work of Bio-Reactor No.1</li> <li>• Construction of steel platform at basement of membrane facilities building</li> <li>• Excavation of DN80, DN100 and DN300 pumping pipe outside MFB</li> <li>• Construction of chemical storage room</li> <li>• Painting of epoxy lining for membrane tank</li> <li>• Installation of steel gantry at bioreactor</li> </ul>	<ul style="list-style-type: none"> <li>• Dust impact from excavation work, dusty material handling and during concrete production</li> <li>• Muddy runoff water generated from the dusty material stockpile during rainy days</li> </ul>	<ul style="list-style-type: none"> <li>• Implement dust suppression measures at all times</li> <li>• Implement construction site runoff control practices and measures at all times</li> </ul>
DE/2014/01	<ul style="list-style-type: none"> <li>• Electrical Installation of switchboards in LV Switchroom at G/F, MBR Facilities Building</li> <li>• Mechanical Installation of Lifting Appliance and Air Blowers at 1/F, MBR Facilities Building</li> <li>• Electrical Installation in Transformer Room No.2 at 1/F, MBR Facilities Building</li> <li>• Mechanical Installation of MBR Pre-treatment Screen Facilities</li> <li>• Mechanical Installation in Bioreactor No.1 (BR1)</li> </ul>	<ul style="list-style-type: none"> <li>• Storage of chemicals containers</li> <li>• Waste accumulation</li> <li>• Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities</li> </ul>	<ul style="list-style-type: none"> <li>• Drip tray should be provided to chemical containers</li> <li>• Waste should be disposed properly and avoid accumulation</li> <li>• Accumulated materials to be recycled onsite</li> <li>• Wheel washing should be provided to vehicles before leaving the site area</li> </ul>

## **2. INTRODUCTION**

### **2.1 Background**

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m<sup>3</sup>/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m<sup>3</sup>/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m<sup>3</sup>/day in Phase 1B; and
  - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
  - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD will surrender FEP No. FEP-01/474/2013 which covering Phase 1A works only.

## 2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were awarded in 2015 and 2016 respectively. The construction of the Project commenced in October 2015 and is expected to complete in 2018 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

**Table 2.1 Summary of Awarded Works Contracts**

<b>Works Contract</b>	<b>Description</b>	<b>Construction Start Date</b>	<b>Contractor</b>	<b>Environmental Team</b>
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Cinotech Consultants Limited (Cinotech)

## 2.3 Purpose of the Report

2.3.1 The Environmental Monitoring and Audit (EM&A) programme for DC/2013/09 and DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor’s ETs from 1 to 31 March 2018 (the reporting period).

## 2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

**Table 2.2 Key Project Contacts**

<b>Works Contract</b>	<b>Organization</b>	<b>Role</b>	<b>Name</b>	<b>Tel No.</b>
DC/2013/09	DSD	Resident Engineer	Mr. Michael Leung	2594 7463
	A NewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
	Tsun Yip	Site Agent	Mr. Ken Wong	9161 9627
		Environmental Officer	Mr. M. T. Ho	9507 9634
	AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Fong Mo	2594 7329
	A NewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
	JEC	Project Manager	Mr. Kim Hung Lau	2947 1125
		Environmental Officer	Mr. George Ng	2947 1125
	Cinotech	Environmental Team Leader	Dr. Priscilla Choy	2151 2089

**3. ENVIRONMENTAL MONITORING AND AUDIT**

- 3.1** The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Reports for Works Contracts DC/2013/09 and DE/2014/01 prepared by the respective Contractor’s ETs are provided in *Appendices A* and *B* respectively.
- 3.2** The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3** A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

**Table 3.1 Summary of Major Construction Activities in the Reporting Period**

<b>Works Contract</b>	<b>Contract Title</b>	<b>Major Construction Works</b>
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<ul style="list-style-type: none"> <li>● Excavation of base slab of LV switch room</li> <li>● Excavation, pipe laying of CLP and E&amp;M cable duct</li> <li>● Construction of plinth for support of DN900 air main</li> <li>● Remedial Work of Bio-Reactor No.1</li> <li>● Painting of epoxy lining for membrane tank</li> <li>● Installation of steel gantry at bioreactor</li> <li>● Construction of underground drainage pipe</li> </ul>
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> <li>● Mechanical installation of lifting appliance at 1/F, MBR Facilities Building</li> <li>● Mechanical Installation of lifting appliance in MBR Pre-treatment Screen Chamber</li> <li>● Provision of switchboards in 11kV HV Switch room</li> </ul>

- 3.4** Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The air quality and construction noise for this reporting month are summarised in **Tables 3.2** to **3.4**. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in **Appendices A** and **B**.
- 3.5** No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.
- 3.6** No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in **Table 3.5**.
- 3.7** Regular site inspections were conducted by the respective Contractor’s ETs on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. Joint site inspections for Contract No. DC/2013/09 were carried out on 8, 15, 22 and 27 March 2018 and for Contract No. DE/2014/01 were carried out on 8, 15, 20 and 27 March 2018 during the reporting period. No environmental non-compliance was identified in the reporting period.

**Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period**

<b>Monitoring Station ID</b>	<b>Location</b>	<b>TSP Concentration (mg/m<sup>3</sup>)</b>	<b>Action Level (mg/m<sup>3</sup>)</b>	<b>Limit Level (mg/m<sup>3</sup>)</b>	<b>Exceedance due to the Project Construction (Yes/No)</b>
AM1	No. 31 Wai Loi Tsuen	17-59	286	500	No
AM2	Fu Tei Au	22-60	276	500	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract DC/2013/09 in accordance with the Updated EM&A Manual.

**Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period**

<b>Monitoring Station ID</b>	<b>Location</b>	<b>TSP Concentration (mg/m<sup>3</sup>)</b>	<b>Action Level (mg/m<sup>3</sup>)</b>	<b>Limit Level (mg/m<sup>3</sup>)</b>	<b>Exceedance due to the Project Construction (Yes/No)</b>
AM1	No. 31 Wai Loi Tsuen	14-80	147	260	No
AM2a	RE’s Site Office	44-90	155	260	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract DC/2013/09 in accordance with the Updated EM&A Manual.



**Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period**

<b>Monitoring Station ID</b>	<b>Location</b>	<b>Noise Level (LAeq,30mins, dB(A))</b>	<b>Action Level (dB(A))</b>	<b>Limit Level (dB(A))</b>	<b>Exceedance due to the Project Construction (Yes/No)</b>
NM1	No. 31 Wai Loi Tsuen	51-53	When one documented complaint is received	>75	No
NM2	Fu Tei Au	49-50		>75	No

**Note:**

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract DC/2013/09 in accordance with the Updated EM&A Manual.

**Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month**

<b>Works Contract</b>	<b>Environmental Complaints</b>	<b>Notification of Summons</b>	<b>Successful Prosecutions</b>
DC/2013/09	0	0	0
DE/2014/01	0	0	0

**4. WASTE MANAGEMENT**

- 4.1** Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of respective Contractors from time to time.
- 4.2** The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Tables of respective Contracts are presented in the EM&A Reports as provided in *Appendices A* and *B*. Whenever possible, materials were reused on-site as far as practicable.

**Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract DC/2013/09**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	20.61	0.19	20.80	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	1.79	0.01	1.79	Tuen Mun 38
Reused in this Project (Inert) (in '000m <sup>3</sup> )	3.27	0	3.27	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	2.23	0	2.23	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	13.42	0.19	13.61	Tuen Mun 38
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m <sup>3</sup> )	0.94	0.03	0.97	NENT

**Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract DE/2014/01**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in this Project (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0	0	0	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	1	0	1	--

**5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS**

**5.1** The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

**Table 5.1 Summary of Environmental Licenses and Permits for Contract DC/2013/09**

<b>Item</b>	<b>Valid License/Permit</b>	<b>License/Permit Number</b>
1	Further Environmental Permit	FEP-02/474/2013
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

**Table 5.2 Summary of Environmental Licenses and Permits for Contract DE/2014/01**

<b>Item</b>	<b>Valid License/Permit</b>	<b>License/Permit Number</b>
1	Further Environmental Permit	FEP-02/474/2013
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

## 6. CONCLUSION AND RECOMMENDATION

### Conclusion

- 6.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs from 1 to 31 March 2018 (the reporting period).
- 6.2 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.
- 6.3 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.
- 6.4 Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: 8, 15, 22 and 27 March 2018

Contract No. DE/2014/01: 8, 15, 20 and 27 March 2018

- 6.5 IEC conducted site audit on 27 March 2018. No environmental non-compliance was identified in the reporting period.
- 6.6 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

### Recommendation

- 6.7 The following recommendations were made for future reporting periods:

#### *Air Quality*

- Maintain wet surface on access road
- All vehicles must be used wheel washing facility before off site
- Spray water during breaking works
- A cleaning truck was regularly performed on the public road to prevent fugitive dust emission

#### *Noise*

- Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.
- Keep good maintenance of plants
- Shut down the plants when not in used.

*Water Quality*

- Identify any discharge of wastewater from the construction site
- Avoid blockage of U channel and drainage system by sediment
- Avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed
- Avoid spoilage of run-off from construction site to public area
- The discharge quality must meet the requirements specified in the discharge license

*Waste/Chemical Management*

- On-site sorting prior to disposal
- Follow requirements and procedures of the “Trip-ticket System”
- Predict required quantity of concrete accurately
- Collect the unused fresh concrete at designated locations in the sites for subsequent disposal

**APPENDIX A**

**MONTHLY EM&A REPORT FOR CONTRACT DC/2013/09**



**JOB No.: TCS00757/15**

**DSD CONTRACT NO. DC/2013/09 –  
ADVANCE WORKS FOR SHEK WU HUI SEWAGE  
TREATMENT WORKS – FURTHER EXPANSION PHASE 1A  
AND SEWERAGE WORKS AT PING CHE ROAD**

**30<sup>TH</sup> MONTHLY ENVIRONMENTAL MONITORING AND  
AUDIT (EM&A) REPORT – MARCH 2018**

**PREPARED FOR**

**TSUN YIP WATERWORKS CONSTRUCTION CO LTD**

<b>Date</b>	<b>Reference No.</b>	<b>Prepared By</b>	<b>Certified By</b>
11 April 2018	TCS00757/15/600/R0121v3	 Martin Li (Assistant Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

<b>Version</b>	<b>Date</b>	<b>Remarks</b>
1	9 April 2018	First Submission
2	11 April 2018	Amended against IEC's comments
3	11 April 2018	Amended against IEC's comments



## EXECUTIVE SUMMARY

ES.01 This is the **30<sup>th</sup> Monthly Environmental Monitoring and Audit Report** covering the period from **1 to 31 March 2018** (the Reporting Period).

### ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	<b>30</b>
	24-hour TSP	<b>12</b>
Construction Noise	L <sub>Aeq(30min)</sub> Daytime	<b>8</b>
Inspection / Audit	ET Regular Environmental Site Inspection	<b>4</b>
	IEC Monthly Environmental Site Audit	<b>1</b>

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03 No exceedance of air quality and construction noise monitoring were recorded in this Reporting Period. No Notification of Exceedance (NOE) was therefore issued. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Issues	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
	24-hour TSP	0	0	0	-	-
Construction Noise	L <sub>Aeq(30min)</sub>	0	0	0	-	-

Note: NOE – Notification of Exceedance

### ENVIRONMENTAL COMPLAINT

ES.04 No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

### REPORTING CHANGE

ES.06 There were no reporting changes in the Reporting Period.

### SITE INSPECTION BY EXTERNAL PARTIES

ES.07 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **8, 15, 22 and 27 March 2018**. Furthermore, IEC attend site inspection was on **27 March 2018**. No non-compliance was noted.

**FUTURE KEY ISSUES**

- ES.08 As wet season is approaching, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
  
- ES.09 Air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained. Moreover, the contractor should be to prevent mosquito breeding on site.

## Table of Contents

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	2
<b>2</b>	<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>	<b>3</b>
2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	3
2.2	CONSTRUCTION PROGRESS	3
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
<b>3</b>	<b>SUMMARY OF IMPACT MONITORING REQUIREMENT</b>	<b>4</b>
3.1	GENERAL	4
3.2	MONITORING PARAMETERS	4
3.3	MONITORING LOCATIONS	4
3.4	MONITORING FREQUENCY AND PERIOD	4
3.5	MONITORING EQUIPMENT	5
3.6	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	6
3.7	EVENT ACTION PLAN	6
<b>4</b>	<b>MONITORING METHDOLOGY</b>	<b>7</b>
4.1	AIR QUALITY MONITORING	7
4.2	CONSTRUCTION NOISE MONITORING	8
4.3	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
<b>5</b>	<b>IMPACT MONITORING RESULTS</b>	<b>9</b>
5.1	GENERAL	9
5.2	RESULTS OF AIR QUALITY MONITORING	9
5.3	RESULTS OF CONSTRUCTION NOISE MONITORING	10
<b>6</b>	<b>WASTE MANAGEMENT</b>	<b>11</b>
6.1	GENERAL WASTE MANAGEMENT	11
6.2	RECORDS OF WASTE QUANTITIES	11
<b>7</b>	<b>SITE INSPECTION</b>	<b>12</b>
7.1	REQUIREMENTS	12
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	12
<b>8</b>	<b>ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>	<b>13</b>
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	13
<b>9</b>	<b>IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>	<b>14</b>
9.1	GENERAL REQUIREMENTS	14
9.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	14
9.3	KEY ISSUES FOR THE COMING MONTH	15
<b>10</b>	<b>CONCLUSIONS AND RECOMMENTATIONS</b>	<b>16</b>
10.1	CONCLUSIONS	16
10.2	RECOMMENDATIONS	16

**LIST OF TABLES**

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	PROPOSED AIR QUALITY AND CONSTRUCTION NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR 24-HR TSP AND 1-HR TSP AIR QUALITY, $\mu\text{g}/\text{m}^3$
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 5-1	SUMMARY OF 1-HOUR TSP MONITORING RESULTS, $\mu\text{g}/\text{m}^3$
TABLE 5-2	SUMMARY OF 24-HOUR TSP MONITORING RESULTS, $\mu\text{g}/\text{m}^3$
TABLE 5-3	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS, dB(A)
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
TABLE 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

**LIST OF APPENDICES**

APPENDIX A	GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX D	3-MONTH ROLLING PROGRAM OF THE PROJECT
APPENDIX E	PROPOSED MONITORING LOCATIONS
APPENDIX F	EVENT ACTION PLAN
APPENDIX G	VALID CALIBRATION CERTIFICATES
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA
APPENDIX J	GRAPHICAL PLOTS
APPENDIX K	METEOROLOGICAL DATA DURING THE REPORTING MONTH
APPENDIX L	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

## 1 INTRODUCTION

### 1.1 PROJECT BACKGROUND

1.1.1 The existing Shek Wu Hui Sewage Treatment Works (hereafter referred as “SWHSTW”) with secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas is operated and maintained by Drainage Services Department (hereafter referred as “DSD”). Based on the preliminary design of the Project, the scope of works for the Project comprises the following major components:

- (a) Demolition of the existing Inlet Works and construction of the new Inlet Works, including inlet pumping station, screening and dewatering facilities;
- (b) Demolition of 4 existing circular Primary Sedimentation Tanks (PSTs) and construction of new rectangular PSTs;
- (c) Construction of new pre-membrane screens;
- (d) Modification of existing Bioreactor (BR) 1 and 2 to suit the proposed membrane bioreactor (MBR) process;
- (e) Construction of a new standby Bioreactor;
- (f) Demolition of 4 existing circular Final Sedimentation Tanks (FSTs) and construction of new Membrane Tanks and Membrane Facility Building;
- (g) Reconstruction of sludge treatment facilities, including thickening, anaerobic digestion, biogas handling, sludge holding and dewatering facilities; and
- (h) Other ancillary works.

1.1.2 According to the Project implementation programme, the construction of most of the above proposed works (hereinafter referred to as “Main Works”) will be commencement in 2016 and completion in 2022. Furthermore, Advance Works as part of the above proposed works will carry out before Main Works commencement. The Advance Works will be commencement in third quarter of 2015 and comprise the following major components:

- (a) Modification of BR1, through upgrading of electrical and mechanical (E&M) equipment and minor civil works, to suit the proposed MBR process;
- (b) Demolition of FSTs 1 and 2 and construction of Membrane Tanks and the first phase of Membrane Facility Building; and
- (c) Tree felling and transplanting, to facilitate timely construction of the new Inlet Works during the implementation of Main Works (under review).

1.1.3 The general layout of Advance Works and Main Works of SWHSTW Further Expansion Phase 1A show in [Appendix A](#). Subsequent to Further Expansion Phase 1A, the SWHSTW will be further expanded under separate projects (namely Further Expansion Phase 1B and Phase 2).

1.1.4 In July 2015, Tsun Yip Waterworks Construction Co Ltd (hereinafter referred as “Tsun Yip” or “the Contractor”) has awarded the DSD Contract No. DC/2013/09 – *Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road* (hereinafter referred as “the Contract”). The Contract is the Advance Works for Shek Wu Hui Sewage Treatment Works as part of SWHSTW Further Expansion which is a Designated Project under Environmental Permit number FEP-02/474/2013 (hereinafter referred as “the FEP-02/474/2013” or “the EP”).

1.1.5 The works under the Contract at Shek Wu Hui Sewage Treatment Works will be included the conversion of one existing bioreactor and two existing final sedimentation tanks into one membrane bioreactor. Moreover, construction of about 1.5 kilometres length of sewers at Ping Che Road and other ancillary works will be undertaken. The works of Contract are scheduled to be conduct about 25 months. Layout plan of the Contract is shown in [Appendix B](#).

- 1.1.6 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) was appointed by the Contractor as an Environmental Team (hereinafter referred as “the ET”) to implement the relevant EM&A program in accordance with the Updated EM&A Manual, as well as the associated duties.
- 1.1.7 As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Hence baseline monitoring including air quality and noise were carried out between **28 August 2015** and **12 September 2015** at the proposed locations before construction work commencement. The “Baseline Monitoring Report (TCS00757/15/600/R0014 Version 2)” had submitted to EPD by the DSD before commencement of major construction works and approved by the IEC on 24 September 2015. Further to Tsun Yip’s instructions, the EM&A program was commenced on 1 October 2015 and the monitoring schedule had been issued to relevant parties on 29 September 2015.
- 1.1.8 This is the **30<sup>th</sup>** Monthly EM&A Report presenting the monitoring results and inspection findings for the reporting period from **1** to **31 March 2018**.

## **1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

<b>SECTION 1</b>	<b>INTRODUCTION</b>
<b>SECTION 2</b>	<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>
<b>SECTION 3</b>	<b>SUMMARY OF MONITORING REQUIREMENTS</b>
<b>SECTION 4</b>	<b>MONITORING METHODOLOGY</b>
<b>SECTION 5</b>	<b>IMPACT MONITORING RESULTS</b>
<b>SECTION 6</b>	<b>WASTE MANAGEMENT</b>
<b>SECTION 7</b>	<b>SITE INSPECTIONS</b>
<b>SECTION 8</b>	<b>ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE</b>
<b>SECTION 9</b>	<b>IMPLEMENTATION STATUES OF MITIGATION MEASURES</b>
<b>SECTION 10</b>	<b>CONCLUSIONS AND RECOMMENDATION</b>

## 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

### 2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.1.1 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in [Appendix C](#).

### 2.2 CONSTRUCTION PROGRESS

2.1.2 3-Month Rolling Programme of the Project is enclosed in [Appendix D](#) and the major construction activities undertaken in this Reporting Month are illustrated in [Appendix B](#) and listed below:-

- Excavation of base slab of LV switch room
- Excavation, pipe laying of CLP and E&M cable duct
- Construction of plinth for support of DN900 air main
- Remedial Work of Bio-Reactor No.1
- Painting of epoxy lining for membrane tank
- Installation of steel gantry at bioreactor
- Construction of underground drainage pipe

### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.1.3 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in [Table 2-1](#).

**Table 2-1 Status of Environmental Licenses and Permits**

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD on 30 July 2015
2	Chemical waste Producer Registration (WPN: 5213-624-T3148-04)	Application date: 19/08/2015 Date approved: 18/9/2015
3	Water Pollution Control Ordinance (Discharge License: WT00022503-2015)	Application date: 19/08/2015 Date approved: 18/9/2015
4	Billing Account for Disposal of Construction Waste (Account Number: 7022898)	Granted on 02/09/2015
5	Further Environmental Permit No. FEP-02/474/2013 (Superseded FEP-01/474/2013)	Granted on 15/02/2018

2.1.4 In accordance with the Further EP No. FEP-02/474/2013 Condition 2.3, an Updated Environmental Monitoring and Audit (EM&A) Manual (TCS00757/15/600/R0012v3) which certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC), has submitted to DSD and EPD endorsement.

2.1.5 Baseline Monitoring Report (TCS00757/15/600/R0014v2) as certified by the ETL and verified by the IEC was submitted to the EPD on 24 September 2015 for endorsement.



### 3 SUMMARY OF IMPACT MONITORING REQUIREMENT

#### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Updated EM&A manual. Environmental issues such as air quality and construction noise were identified as the key issues during the construction phase of Advance Works of the Project.

3.1.2 A summary of EM&A programme of construction phase are presented in the sub-sections below.

#### 3.2 MONITORING PARAMETERS

3.2.1 The EM&A programme of construction phase shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

**Table 3-1 Summary of EM&A Requirements**

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> <li>• 1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>• 24-hour TSP by High Volume Air Sampler.</li> </ul>
Construction Noise	<ul style="list-style-type: none"> <li>• Leq(30min) during normal working hours; and</li> <li>• Leq(15min) for the construction works undertaken in Restricted Hours, if necessary.</li> </ul>

#### 3.3 MONITORING LOCATIONS

3.3.1 According to the *Updated EM&A Manual of Advance Works* which submitted to EPD on **25 August 2015**, three air quality sensitive receivers and two construction noise sensitive receivers are proposed to monitor the environmental performance of the Contract. The proposed monitoring locations are summarized in *Table 3-2* and shown in *Appendix E*.

**Table 3-2 Proposed Air Quality and Construction Noise Monitoring Locations**

Aspect	Station ID	Location	Parameter
Air Quality	AM1	No. 31 Wai Loi Tsuen	1- hour and 24- hour TSP
	AM2	Fu Tei Au	1- hour
	AM2a	RE's Site Office	24- hour TSP
Noise	NM1	No. 31 Wai Loi Tsuen	L <sub>eq</sub> (30min)
	NM2	Fu Tei Au	L <sub>eq</sub> (30min)

#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of baseline monitoring are stipulated in *Sections 2.1.7 and 3.2.5* of the Updated *EM&A Manual* and presented as follows.

##### Air Quality Monitoring

3.4.2 Monitoring frequency for air quality baseline monitoring is as follows:

- 1-Hour TSP            3 sets of 1-hour TSP monitoring shall be carried out once in every six days.
- 24-Hour TSP        24-hour shall be carried out once in every six days.

##### Noise Monitoring

3.4.3 Construction noise monitoring should be carried out at the designated monitoring station when there are Project-related construction activities being undertaken within a radius of 300m from the monitoring stations. The monitoring frequency should depend on the scale of the construction activities. An initial guide on the monitoring is to obtain one set of 30-minute



measurement at each station between 0700 and 1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.

- 3.4.4 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under NCO shall be obtained by the Contractor.

### 3.5 MONITORING EQUIPMENT

#### Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment as used air quality monitoring is listed in **Table 3-3**.

**Table 3-3 Air Quality Monitoring Equipment**

Equipment	Model
<b>24-Hr TSP</b>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
<b>1-Hour TSP</b>	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

#### Wind Data Monitoring Equipment

- 3.5.4 According to the Updated EM&A Manual Sections 2.1.3.8, alternative methods to obtain representative wind data was proposed by the ET. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is situated the sea level above 15mPD. The station’s wind data monitoring equipment is set above the existing ground ten meters in compliance with the general setting up requirement. Furthermore, this station can also provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In a lot of Hong Kong development projects, weather information extracted from Hong Kong Observatory is a common alternative method if installation of weather station is not allowed.

#### Noise Monitoring

- 3.5.5 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in  $m\ s^{-1}$ .
- 3.5.6 Noise monitoring equipment to be used for impact monitoring is listed in **Table 3-4**.

**Table 3-4 Construction Noise Monitoring Equipment**

Equipment	Model
Integrating Sound Level Meter	Rion NL - 52
Calibrator	Rion NC – 74
Portable Wind Speed Indicator	Testo Anemometer

- 3.5.7 Sound level meters listed above comply with the *International Electrotechnical Commission*

Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the baseline monitoring will be calibrated yearly.

### 3.6 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 According to the baseline monitoring results and the Updated EM&A Manual, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in **Tables 3-5 & 3-6** as below.

**Table 3-5 Action and Limit Levels for 24-Hr TSP and 1-Hr TSP Air Quality,  $\mu\text{g m}^{-3}$**

Monitoring Stations	Action Level ( $\mu\text{g/m}^3$ )		Limit Level ( $\mu\text{g/m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	NA	500	NA
AM2a	NA	155	NA	260

**Table 3-6 Action and Limit Levels for Construction Noise**

Monitoring Stations	Action Level	Limit Level in dB(A)
<b>Time Period: 0700-1900 hours on normal weekdays</b>		
NM1 and NM2	When one documented complaint is received	> 75* dB(A)

Note: (\*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

### 3.7 EVENT ACTION PLAN

3.7.1 If non-compliance or exceedance of the Action/Limit Levels is occurred, actions shall be taken in accordance with the Event Action Plan in **Appendix F**.

## **4 MONITORING METHDOLOGY**

### **4.1 AIR QUALITY MONITORING**

#### **Monitoring Location**

- 4.1.1 The detailed information of air quality monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

#### **Monitoring Equipment**

- 4.1.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.

#### **Monitoring Procedures**

##### 1-hour TSP

- 4.1.3 The 1-hour TSP monitor, a Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter was used for baseline monitoring, which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90<sup>0</sup> light scattering. The 1-hour TSP monitor consisted of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

- 4.1.4 The 1-hour TSP meter used is within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter was follow manufacturer's Operation and Service Manual. A valid calibration certificate is attached in *Appendix G*.

##### 24-hour TSP

- 4.1.5 The equipment used for 24-hour TSP measurement is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with EPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
  - A 8"x10" stainless steel filter holder;
  - A blower motor assembly;
  - A continuous flow/pressure recorder;
  - A motor speed-voltage control/elapsed time indicator;
  - A 7-day mechanical timer, and
  - A power supply of 220v/50 hz
- 4.1.6 Prior to 24-hour TSP monitoring, the HVS was calibrated in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The 24-hour TSP Monitoring using the HVS was also processed in accordance with the manufacturer's Operations Manual. A valid calibration certificate of the calibration kit with the certificate of HVS calibrated is attached in *Appendix G*.
- 4.1.7 24-hour TSP was collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keeps all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

## 4.2 CONSTRUCTION NOISE MONITORING

### Monitoring Location

- 4.2.1 The detailed information of construction noise monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

### Monitoring Equipment

- 4.2.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.
- 4.2.3 Sound level meter listed in *Table 3-4* is complied with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO). A valid of calibration certificates including sound level meter and an acoustic were shown in *Appendix G*.

### Monitoring Procedures

- 4.2.4 The noise measurement was performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30min) in six consecutive Leq(5 min) measurements were used as the monitoring parameter throughout the baseline monitoring period.
- 4.2.5 During the monitoring, the sound level meter was mounted on a tripod at a height of about 1.2 m and placed at the monitoring locations and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For construction noise monitoring, all monitoring stations were conducted 1 m from the exterior of the building façade.
- 4.2.6 Prior to noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The calibration level from before and after the noise measurement agrees to within 1.0dB.
- 4.2.7 During the noise measurement, a portable wind speed meter was used to check wind speed (m/s). For impact noise monitoring, no wind speed was exceeding 5m/s or gusts exceeding 10m/s. Also, noise measurement in time was no fog and rain.

## 4.3 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.3.1 The monitoring data were handled by the ET's in-house data recording and management system.
- 4.3.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 4.3.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

## 5 IMPACT MONITORING RESULTS

### 5.1 GENERAL

5.1.1 Air quality and construction noise monitoring scheduled in the Reporting Period is enclosed in *Appendix H* and the monitoring results are shown in the following sub-sections.

### 5.2 RESULTS OF AIR QUALITY MONITORING

5.2.1 The results for 24-hour and 1-hour TSP are summarized in *Tables 5-1 to 5-2*. The 24-hour TSP data are shown in *Appendix I* and graph plots including 1-hour TSP and 24-hour TSP are shown in *Appendix J*.

**Table 5-1 Summary of 1-Hour TSP Monitoring Results,  $\mu\text{g}/\text{m}^3$**

DATE	AM1				AM2			
	Start Time	1 <sup>st</sup> Meas.	2 <sup>nd</sup> Meas.	3 <sup>rd</sup> Meas.	Start Time	1 <sup>st</sup> Meas.	2 <sup>nd</sup> Meas.	3 <sup>rd</sup> Meas.
5-Mar-18	9:19	48	46	47	13:13	41	39	41
10-Mar-18	9:21	29	41	36	13:28	39	22	25
16-Mar-18	9:31	45	46	50	13:22	36	40	41
22-Mar-18	13:14	54	58	59	9:46	57	59	60
28-Mar-18	13:14	34	17	21	9:21	42	54	50
Average (Range)	42 (17 - 59)				43 (22 - 60)			

**Table 5-2 Summary of 24-hour TSP Monitoring Results,  $\mu\text{g}/\text{m}^3$**

Date	AM1	AM2a
3-Mar-18	51	44
9-Mar-18	44	59
14-Mar-18	37	47
20-Mar-18	44	51
26-Mar-18	80	90
29-Mar-18	14	60
Average (Range)	45 (14 – 80)	58 (44 – 90)

5.2.2 As shown in *Tables 5-1* and *5-2*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.

5.2.3 The meteorological data during the Reporting Month is summarized in *Appendix K*.

5.2.4 Construction dust assessment for short term impact was undertaken in the EIA study. In view of the current contract, monitoring locations AM1 and AM2a are not an ASR during the EIA study and therefore no prediction was made. For 1-hour TSP monitoring location AM2, it is very near the assessment point FLN-E13 in the EIA. According to the EIA prediction, the predicted result for Tier 2 in assessment year 2018 is  $91.0\mu\text{g}/\text{m}^3$  for 1-hour TSP and the cumulative 1-hour concentrations would comply with the respective criteria and adverse short-term construction dust impact is not anticipated. It is concluded that the overall 1-hour TSP monitoring result in the Reporting Period is comparable to the EIA prediction.

### 5.3 RESULTS OF CONSTRUCTION NOISE MONITORING

5.3.1 In the Reporting Period, a total of **8** event noise measurements were carried out at the two designated locations. During construction noise monitoring, the sound level meter was set in 1m from the exterior of the building façade. Therefore, no façade correction (+3dB(A)) is added according to acoustical principles and EPD guidelines. The construction noise monitoring results at the designated locations are summarized in **Table 5-3**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

**Table 5-3 Summary of Construction Noise Monitoring Results, dB(A)**

Date	NM1		NM2	
	Time of Measurement	( $L_{eq30min}$ )	Time of Measurement	( $L_{eq30min}$ )
5-Mar-18	9:23	51	13:21	50
16-Mar-18	9:34	53	13:24	50
22-Mar-18	13:23	52	9:56	50
28-Mar-18	13:29	52	10:17	49
<b>Limit Level</b>	<b>75 dB(A)</b>			

5.3.2 As shown in **Table 5-3**, the noise level measured at the designated monitoring locations are well below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or DSD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

## 6 WASTE MANAGEMENT

### 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

### 6.2 RECORDS OF WASTE QUANTITIES

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

**Table 6-1 Summary of Quantities of Inert C&D Materials for the Project**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m <sup>3</sup> )	20.61	0.19	20.80	--
Hard Rock and Large Broken Concrete (Inert) (in '000 m <sup>3</sup> )	1.79	0.01	1.79	Tuen Mun 38
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	3.27	0.00	3.27	--
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	2.23	0.00	2.23	--
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	13.42	0.19	13.61	Tuen Mun 38

Remark: The figures were rounded off to two decimal places.

**Table 6-2 Summary of Quantities of C&D Wastes for the Project**

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Metals ('000kg)	142.00	0.00	142.00	--
Paper / Cardboard Packing ('000kg)	0.07	0.00	0.07	--
Plastics ('000kg)	0.00	0.00	0.00	--
Chemical Wastes ('000kg)	0.00	0.00	0.00	--
General Refuses ('000m <sup>3</sup> )	0.94	0.03	0.97	NENT

Remark: The figures were rounded off to two decimal places.



## 7 SITE INSPECTION

### 7.1 REQUIREMENTS

7.1.1 According to the Updated EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

7.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor has been carried out on **8, 15, 22 and 27 March 2018**. Furthermore, IEC attend site inspection was on **27 March 2018**. No non-compliance was noted.

7.2.2 Observations for the site inspections and monthly audit within this Reporting Period are summarized in **Table 7-1**.

**Table 7-1 Site Observations**

<b>Date</b>	<b>Findings / Deficiencies</b>	<b>Follow-Up Status</b>
8 March 2018	<ul style="list-style-type: none"> <li>The Contractor was reminded to clean stagnant water after raining.</li> </ul>	<ul style="list-style-type: none"> <li>Not required for reminder.</li> </ul>
15 March 2018	<ul style="list-style-type: none"> <li>Chemical containers were observed on the ground near BR1. The Contractor was advised to place chemicals containers inside drip tray.</li> </ul>	<ul style="list-style-type: none"> <li>Chemical containers were removed. Last observation closed.</li> </ul>
22 March 2018	<ul style="list-style-type: none"> <li>The Contractor was reminded to spray water on dry unpaved haul road.</li> </ul>	<ul style="list-style-type: none"> <li>Not required for reminder.</li> </ul>
27 March 2018	<ul style="list-style-type: none"> <li>Dry unpaved haul road was observed near main building. The Contractor should spray water regularly for dust suppression.</li> </ul>	<ul style="list-style-type: none"> <li>To be follow up in next reporting period.</li> </ul>

7.2.3 In the Reporting Period, the overall environmental performance was considered satisfactory.



## 8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 8.1.1 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in [Tables 8-1, 8-2](#) and [8-3](#).

**Table 8-1 Statistical Summary of Environmental Complaints**

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

**Table 8-2 Statistical Summary of Environmental Summons**

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

**Table 8-3 Statistical Summary of Environmental Prosecution**

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 31 March 2018	0	0	NA

## 9 IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 9.1 GENERAL REQUIREMENTS

9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.

9.1.2 The Contract under the Project shall be implementing the required environmental mitigation measures according to the Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contract in this Reporting Period are summarized in *Table 9-1*.

**Table 9-1 Environmental Mitigation Measures**

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> <li>Wastewater to be treated by the filtration systems i.e. sedimentation tank before to discharge.</li> </ul>
Air Quality	<ul style="list-style-type: none"> <li>Maintain wet surface on access road</li> <li>All vehicles must be used wheel washing facility before off site</li> <li>Spray water during breaking works</li> <li>A cleaning truck was regularly performed on the public road to prevent fugitive dust emission</li> </ul>
Noise	<ul style="list-style-type: none"> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul style="list-style-type: none"> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the “Trip-ticket System”</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	<ul style="list-style-type: none"> <li>The site was generally kept tidy and clean.</li> </ul>

9.1.3 Based on monitoring results including air quality and construction noise, it is considered that the environmental mitigation measures implemented by the Contractor in this Reporting Period are effective.

### 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities listed below will be undertaken in the coming month for the Contract of the Project.

- Excavation, pipe laying of CLP and E&M cable duct
- Casting formwork and reinforcement and concrete for base slab of LV switch room
- Remedial Work of Bio-Reactor No.1
- Construction of steel platform at basement of membrane facilities building
- Excavation of DN80, DN100 and DN300 pumping pipe outside MFB
- Construction of chemical storage room
- Painting of epoxy lining for membrane tank
- Installation of steel gantry at bioreactor

**9.3 KEY ISSUES FOR THE COMING MONTH**

9.3.1 Key issues to be considered in the coming month for the Contract include:

- Implementation of dust suppression measures at all times;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Ensure dust suppression measures are implemented properly;
- Implementation of construction noise preventative control measures;
- Management of chemical wastes;
- Follow-up of improvement on general waste management issues

## **10 CONCLUSIONS AND RECOMMENTATIONS**

### **10.1 CONCLUSIONS**


- 10.1.1 This is the **30<sup>th</sup>** Monthly EM&A report, covering the construction period from **1 to 31 March 2018**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received.
- 10.1.5 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **8, 15, 22 and 27 March 2018**. Furthermore, IEC attend site inspection was on **27 March 2018**. No non-compliance was noted.

### **10.2 RECOMMENDATIONS**

- 10.2.1 As wet season is approaching, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- 10.2.2 Moreover, air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained.
- 10.2.3 To control the site performance on waste management, Tsun Yip shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Tsun Yip is also reminded to implement the recommended environmental mitigation measures according to the Updating Environmental Monitoring and Audit Manual.


## **Appendix A**

### **GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A**



This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by any party, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and disavows any liability whatsoever, to any party that causes or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.





ZONE	EXISTING USAGE	PROPOSED USAGE
A	SLUDGE TREATMENT (SOLID STREAM) AND ANCILLARY FACILITIES	ANCILLARY FACILITIES
B	SEWAGE TREATMENT (LIQUID STREAM)	SEWAGE TREATMENT (LIQUID STREAM)
C	TEMPORARY WORKS SITE	SLUDGE TREATMENT (SOLID STREAM)
D	VACANT	RECLAIMED WATER FACILITIES

SCALE 1:2500

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

## **Appendix B**

### **LAYOUT PLAN OF ADVANCE WORKS**







**NOTES:**

1. ALL GRIDS REFER TO HONG KONG 1980 GRID.
2. THE CONTRACTOR'S ATTENTION IS DRAWN TO THE REQUIREMENTS OF PS APPENDIX 1.18 FOR CLUES WORKS IN THE VICINITY OF MTR.
3. OPTION 'A' IS INSIDE EXISTING SWM 7. THE REQUIREMENTS OF PS CLAUSE 1.15 AND 28-27 FOR WORKS INSIDE SWM 7.
4. THE CONTRACTOR'S ATTENTION IS DRAWN TO THE REQUIREMENTS OF PS APPENDIX 1.18 FOR WORKS IN GAS RISK AREA.
5. CHOW MAN STREET IS THE MAIN ACCESS FOR THE SHEK WU HUI SLAUGHTER-HOUSE. THE CONTRACTOR SHALL TAKE SPECIAL PRECAUTION TO ENSURE THE ANY OF HIS WORKS NEARBY.

**LEGEND :**

- - - - - SITE BOUNDARY
- ⊗ GAS RISK AREA
- ▨ EXISTING STRUCTURE TO BE DEMOLISHED
- ▨ EXISTING STRUCTURE TO BE MODIFIED
- ▨ IMPROVED STRUCTURE
- Ⓐ PORTION A OF THE SITE
- Ⓑ PORTION B OF THE SITE

**FOR TENDER PURPOSES ONLY**

NO.	DATE	REVISION	BY	CHKD	DATE
1	12 DEC 2014	DESIGNED	H. F. HAK		12 DEC 2014
2	12 DEC 2014	DRAWN	C. C. DIM		12 DEC 2014
3	12 DEC 2014	CHECKED	H. C. DIM		12 DEC 2014
4	12 DEC 2014	VALIDATED	IF. H. LAU		12 DEC 2014
5	12 DEC 2014	APPROVED	IF. H. LAU		12 DEC 2014

GENERAL REVISION	NO.	DATE	DESCRIPTION
1	1	12 DEC 2014	ISSUED FOR TENDER

DESIGNED	H. F. HAK	12 DEC 2014
DRAWN	C. C. DIM	12 DEC 2014
CHECKED	H. C. DIM	12 DEC 2014
VALIDATED	IF. H. LAU	12 DEC 2014
APPROVED	IF. H. LAU	12 DEC 2014

ST/DCD	12 DEC 2014
Chief Engineer	12 DEC 2014
DATE	12 DEC 2014

contract no.	DC/2013/09
file no.	SPB/4388DS
project no.	4388DS
contract	

ADVANCE WORKS FOR SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A AND SEWERAGE WORKS AT PING CHE ROAD

Drawing title: PORTION A - PORTIONS OF THE SITE

Drawing no: DSP/DC/1309/11021A


Scale: 1:1,000

Office: COPYRIGHT RESERVED

SEWERAGE PROJECTS DIVISION

DRAINAGE SERVICES DEPARTMENT OF THE GOVERNMENT OF HONG KONG

SPECIAL ADMINISTRATIVE REGION



## **Appendix C**

### **ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES**



TSUN YIP  
WATERWORKS CONSTRUCTION COMPANY LTD


# Tsun Yip Waterworks Construction Company Limited 進業水務建築有限公司

Contract No. DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works  
- Further Expansion Phase 1A and Sewerage Works at Ping Che Road*

## **SITE ENVIRONMENTAL TEAM ORGANIZATION CHART**

Updated on 31 May 2017



### Site Environmental Representatives of Sub-contractors / Sub-subcontractors

Pegasus Greenland Ltd.  
TBC

Luen Fai Steel Engineering Co., Ltd  
Mr. H. F. Mak  
9130 6038

Long Wei Engineering Co., Ltd.  
Mr. Tsang Kui Man  
5435 9923

Fibrpro International Ltd. (FRP)  
Mr. WONG Ngan Hoi  
6016-8834

Hills Construction Ltd. (Formwork & Concreting)  
Mr. WONG Siu Fai  
6703-2443

Hung Cheuk Construction Ltd. (Bar Fixing)  
Mr. TAM Chi Kwan  
6238-7875

Chun Hung Engineering Ltd. (Welding)  
Mr. W. C. Kwong  
6686 4939

**Contact Details of Relevant Parties**

<b>Organization</b>	<b>Project Role</b>	<b>Name of Key Staff</b>	<b>Tel No.</b>	<b>Fax No.</b>
DSD	Resident Site Engineer	Mr. Michael Leung	2594 7463	2827 8700
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
Tsun Yip	Project Director	Mr. K. C. KAN	2633 4181	2633 4691
Tsun Yip	Project Manager	Mr. M. T. HO	9507 9634	2633 4691
Tsun Yip	Site Agent	Mr. Ken WONG	9161 9627	2633 4691
Tsun Yip	Environmental Officer	Mr. M.T.HO	9507 9634	2633 4691
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

Legend:

*DSD (Employer & Resident Site Engineer) – Drainage Service Department*

*Tsun Yip (Main Contractor) – Tsun Yip Waterworks Construction Co Ltd*

*ANEWR (IEC) – ANEWR Consulting Limited*

*AUES (ET) – Action-United Environmental Services & Consulting*

## **Appendix D**

### **3-MONTH ROLLING PROGRAM**

Contract No. DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road  
3-Month Rolling Programme (Shek Wu Hui Sewage Treatment Works - Section 2) in March 2018

Item	Description	Duration (Days)	% of Completion	Start	Finished	Mar -2018																															Apr -2018																															May -2018																															Jun -2018																														
						01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Shek Wu Hui Sewage Treatment Works - Section II</b>																																																																																																																																	
1	Modification of Bioreactor No.1	427		31/10/16	31/12/17																																																																																																																												
1.1	Design and Material Delivery of FRP Baffle Wall and Walkway	136	100%	31/10/16	15/03/17																																																																																																																												
1.2	Installation of FRP Baffle Wall	110	100%	04/02/17	24/05/17																																																																																																																												
1.3	Installation of FRP Walkway (for Pipe CHE 0-69)	70	100%	01/05/17	09/07/17																																																																																																																												
1.4	Installation of FRP Walkway (for Pipe CHD 96-165)	70	100%	01/05/17	09/07/17																																																																																																																												
1.5	Installation of Structural Gantry	30	100%	11/12/17	09/01/18																																																																																																																												
1.6	Cutting of Existing partition wall of BR1	10	100%	25/07/17	03/08/17																																																																																																																												
1.7	Installation of DN800 Puddle Flange Pipe	36	100%	04/08/17	08/09/17																																																																																																																												
1.8	Installation of FRP Pipe support of DN600 air main	70	100%	10/07/17	17/09/17																																																																																																																												
1.9	Construction of Concrete Pump Pit	40	100%	17/08/17	25/09/17																																																																																																																												
1.10	Repairing of Existing Joint and Concrete or Screeding (Including Curing)	60	100%	07/08/17	05/10/17																																																																																																																												
1.11	Painting Waterproofing lining of Wall and Floor of BR1	87	80%	06/10/17	31/12/17																																																																																																																												
2	Portion B - Construction of Membrane Facilities Building (+1.3mPD - +10.00mPD)	92		25/09/17	25/12/17																																																																																																																												
2.1	Rebar Fixing for the concrete plinths	14	100%	01/11/17	14/11/17																																																																																																																												
2.2	Erection of Formwork for the concrete plinths	14	100%	15/11/17	28/11/17																																																																																																																												
2.3	Concreting for the concrete plinths	3	100%	29/11/17	01/12/17																																																																																																																												
2.4	Water Tightness Test for the Permeate Storage Tank	14	100%	02/12/17	15/12/17																																																																																																																												
2.5	Painting Waterproofing lining of Wall and Floor of Permeate Storage Tank & De-oxygen Tank	7	100%	29/01/18	04/02/18																																																																																																																												
2.6	G/F Internal Finishing	39	100%	25/09/17	02/11/17																																																																																																																												
2.6.1	Installation of Trench Support and Cover	14	90%	25/09/17	08/10/17																																																																																																																												
2.6.2	Plastering	14	100%	25/09/17	08/10/17																																																																																																																												
2.6.3	Tiling	7	100%	09/10/17	15/10/17																																																																																																																												
2.6.4	Painting	14	100%	16/10/17	29/10/17																																																																																																																												
2.6.5	Floor Screeding	4	50%	30/10/17	02/11/17																																																																																																																												
2.7	Basement Internal Finishing	25	100%	06/11/17	30/11/17																																																																																																																												
2.7.1	Plastering	7	100%	06/11/17	12/11/17																																																																																																																												
2.7.2	Tiling	7	100%	13/11/17	19/11/17																																																																																																																												
2.7.3	Painting	7	100%	20/11/17	26/11/17																																																																																																																												
2.7.4	Floor Screeding	4	0%	27/11/17	30/11/17																																																																																																																												

Contract No. DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road

3-Month Rolling Programme (Shek Wu Hui Sewage Treatment Works - Section 2) in March 2018

Item	Description	Duration (Days)	% of Completion	Start	Finished	Mar -2018																															Apr -2018																															May -2018																															Jun -2018																														
						01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Shek Wu Hui Sewage Treatment Works - Section II</b>																																																																																																																																	
2.8	First Floor Internal Finishing	25	100%	01/12/17	25/12/17																																																																																																																												
2.8.1	Plastering	7	100%	01/12/17	07/12/17																																																																																																																												
2.8.2	Tiling	7	100%	08/12/17	14/12/17																																																																																																																												
2.8.3	Painting	7	100%	15/12/17	21/12/17																																																																																																																												
2.8.4	Floor Screeding	4	100%	22/12/17	25/12/17																																																																																																																												
2.9	Roof Finishes	32	0%	01/01/18	01/02/18																																																																																																																												
2.9.1	Installation of Rubber Waterproof Membrane	7	100%	01/01/18	08/01/18																																																																																																																												
2.9.2	Installation of Insulation Board	7	100%	09/01/18	16/01/18																																																																																																																												
2.9.3	Laying Cement Sand Screeding with 1:200 fall	7	100%	17/01/18	24/01/18																																																																																																																												
2.9.4	All Deck Coating	7	0%	25/01/18	01/02/18																																																																																																																												
3	Membrane Tank	46		04/12/17	18/01/18																																																																																																																												
3.1	Erection of falsework and working platform for column and maintenance platform construction	7	100%	04/12/17	10/12/17																																																																																																																												
3.2	Rebar Fixing for the column & slab (level up to +11.00mPD)	7	100%	11/12/17	17/12/17																																																																																																																												
3.3	Erection of formwork for the column & slab	7	100%	18/12/17	24/12/17																																																																																																																												
3.4	Concreting for the column & slab	1	100%	25/12/17	25/12/17																																																																																																																												
3.5	Curing of Concrete and Dismtle of Formwork	14	100%	26/12/17	08/01/18																																																																																																																												
3.6	Installation of FRP handrailing & construction of maintenance platform	10	0%	09/01/18	18/01/18																																																																																																																												
3.7	Painting Waterproofing lining of Wall and Floor of MT	21	95%	20/12/17	09/01/18																																																																																																																												
4	(V.O.) LV Switch Room No.3	74		05/03/18	18/05/18																																																																																																																												
4.1	Laying subbase material for the base	2	100%	05/03/18	06/03/18																																																																																																																												
4.2	Rebar Fixing for the base slab	7	100%	07/03/18	13/03/18																																																																																																																												
4.3	Erection of formwork for the base slab	7	100%	14/03/18	20/03/18																																																																																																																												
4.4	Concreting for the base slab	1	0%	21/03/18	21/03/18																																																																																																																												
4.5	Curing of Concrete and Dismtle of Formwork	7	0%	22/03/18	28/03/18																																																																																																																												
4.6	Rebar Fixing for the wall & column	7	0%	29/03/18	04/04/18																																																																																																																												
4.7	Erection of formwork for the wall & column	7	0%	05/04/18	11/04/18																																																																																																																												
4.8	Concreting for the wall & column	1	0%	12/04/18	12/04/18																																																																																																																												
4.9	Curing of Concrete and Dismtle of Formwork	7	0%	13/04/18	19/04/18																																																																																																																												
4.10	Erection of working platform and falsework for the roof construction	7	0%	20/04/18	26/04/18																																																																																																																												
4.11	Rebar Fixing for the roof slab and beam	7	0%	27/04/18	03/05/18																																																																																																																												
4.12	Erection of formwork for the roof slab and beam	7	0%	04/05/18	10/05/18																																																																																																																												
4.13	Concreting for the roof slab and beam	1	0%	11/05/18	11/05/18																																																																																																																												
4.14	Curing of Concrete and Dismtle of Formwork	7	0%	12/05/18	18/05/18																																																																																																																												





Contract No. DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road


3-Month Rolling Programme (Shek Wu Hui Sewage Treatment Works - Section 3) in March 2018

Item	Description	Duration (Days)	% of Completion	Start	Finished	Mar -2018																															Apr -2018																															May -2018																															Jun -2018																														
						01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Shek Wu Hui Sewage Treatment Works - Section 3</b>																																																																																																																																	
1	6x 150mm Cable Ducts Installation and Draw Pit Construction	557	28%	22/06/16	30/12/17																																																																																																																												
1.1	V.O.9 - Duct Laying (FST8 to FST6 - 69m)	58	100.0%	22/06/16	18/08/16																																																																																																																												
1.2	V.O.10 - Remaining CLP cable duct laying (MFB to Compressor Room)	90	100.0%	20/09/17	18/12/17																																																																																																																												
1.3	V.O.12 - Remaining cable duct laying (MFB to Compressor Room)	90	90.0%	24/06/17	21/09/17																																																																																																																												
1.4	V.O.12 - Remaining Duct Laying (MFB to FST No.3)	50	45.0%	11/11/17	30/12/17																																																																																																																												
1.5	V.O.12 - Remaining Duct Laying (outside BR1 to MT)	90	30.0%	22/09/17	20/12/17																																																																																																																												
2	<b>Road Works</b> <i>(Footway reinstatement between MFB, MT and FST No.3 &amp;4)</i>	29	0%	01/03/18	29/03/18																																																																																																																												
2.1	Laying Sub-Base Material	7	100.0%	01/03/18	08/03/18																																																																																																																												
2.2	Laying Road Surface Concrete	7	100.0%	09/03/18	15/03/18																																																																																																																												
2.3	Construction of Road Kerb	7	100.0%	16/03/18	22/03/18																																																																																																																												
2.4	Reinstatement of U-Channel with cover	7	0.0%	23/03/18	29/03/18																																																																																																																												
3	<b>Road Drainage Work</b> <i>(Carriageway and footway from FST NO.7 to MFB)</i>	29	0%	03/04/18	01/05/18																																																																																																																												
3.1	Installation of 225 Precast Concrete Drain Pipe	14	0.0%	03/04/18	17/04/18																																																																																																																												
3.2	Construction of Road Gullies and Drainage Manhole	14	0.0%	18/04/18	01/05/18																																																																																																																												
4	<b>Road Works</b> <i>(Carriageway and footway from FST NO.7 to MFB)</i>	39	0%	01/05/18	08/06/18																																																																																																																												
4.1	Construction of Road Kerb	14	0.0%	01/05/18	15/05/18																																																																																																																												
4.2	Laying Sub-Base Material	14	0.0%	16/05/18	29/05/18																																																																																																																												
4.3	Laying Road Surface Concrete	10	0.0%	30/05/18	08/06/18																																																																																																																												
5	<b>Road Drainage Work</b> <i>(Carriageway and footway from Pre-Treatment Chamber to MFB)</i>	29	0%	01/05/18	29/05/18																																																																																																																												
5.1	Installation of 225 Precast Concrete Drain Pipe	14	0.0%	01/05/18	15/05/18																																																																																																																												
5.2	Construction of Road Gullies and Drainage Manhole	14	0.0%	16/05/18	29/05/18																																																																																																																												
6	<b>Road Works</b> <i>(Carriageway and footway from Pre-Treatment Chamber to MFB)</i>	39	0%	29/05/18	06/07/18																																																																																																																												
6.1	Construction of Road Kerb	14	0.0%	29/05/18	12/06/18																																																																																																																												
6.2	Laying Sub-Base Material	14	0.0%	13/06/18	26/06/18																																																																																																																												
6.3	Laying Road Surface Concrete	10	0.0%	27/06/18	06/07/18																																																																																																																												

Legend Anticipated Programme In Progress Critical Path

## **Appendix E**

### **PROPOSED MONITORING LOCATIONS**




STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

**LEGEND**




-  SHEK WU HUI SEWAGE TREATMENT WORKS
-  SITE FOR FURTHER EXPANSION
-  CONSTRUCTION DUST MONITORING STATION





STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

**LEGEND**

-  SHEK WU HUI SEWAGE TREATMENT WORKS
-  SITE FOR FURTHER EXPANSION
-  CONSTRUCTION NOISE MONITORING STATION

AGREEMENT NO. CE 40/2012 (DS)  
SHEK WU HUI SEWAGE TREATMENT WORKS  
- FURTHER EXPANSION PHASE 1A  
- INVESTIGATION

**LOCATIONS OF CONSTRUCTION NOISE  
MONITORING STATIONS**



## **Appendix F**

### **EVENT ACTION PLAN**

## Event and Action Plan for Construction Dust

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform Contractor, IEC, ER, and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
<b>Action Level</b>	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
<b>Limit Level</b>	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



## **Appendix G**

### **VALID CALIBRATION CERTIFICATES**

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : No. 31 Wai Loi Tsuen  
 Location ID : AM1

Date of Calibration: 1-Mar-18  
 Next Calibration Date: 1-May-18  
 Technician: Fai So

### CONDITIONS

Sea Level Pressure (hPa)	1012.5	Corrected Pressure (mm Hg)	759.375
Temperature (°C)	21.3	Temperature (K)	294

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.10	6.10	12.2	1.757	52	52.63	Slope = 25.7790 Intercept = 6.7618 Corr. coeff. = 0.9981
13	5.30	5.30	10.6	1.639	48	48.58	
10	4.00	4.00	8.0	1.427	43	43.52	
7	2.20	2.20	4.4	1.063	33	33.40	
5	1.40	1.40	2.8	0.851	29	29.35	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K)  
 Pstd = actual pressure during calibration ( mm Hg)

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : RE's Site Office	Date of Calibration: 1-Mar-18
Location ID : AM2a	Next Calibration Date: 1-May-18
	Technician: Fai So

### CONDITIONS

Sea Level Pressure (hPa)	1020.5	Corrected Pressure (mm Hg)	765.375
Temperature (°C)	17.3	Temperature (K)	290

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.20	6.20	12.4	1.791	53	54.60	Slope = 25.9854 Intercept = 7.5509 Corr. coeff. = 0.9993
13	5.40	5.40	10.8	1.672	49	50.48	
10	4.10	4.10	8.2	1.460	44	45.33	
7	2.10	2.10	4.2	1.050	34	35.03	
5	1.40	1.40	2.8	0.860	29	29.87	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K)  
 Pstd = actual pressure during calibration ( mm Hg)

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



# Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: <b>1612</b>		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8900	7.9	5.00
4	7	8	1	0.8440	8.7	5.50
5	9	10	1	0.7010	12.6	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
1.0172	0.7281	1.4293	0.9958	0.7128	0.8762
1.0130	1.0130	2.0213	0.9917	0.9917	1.2392
1.0109	1.1358	2.2599	0.9896	1.1120	1.3854
1.0098	1.1964	2.3702	0.9886	1.1713	1.4530
1.0046	1.4331	2.8586	0.9835	1.4030	1.7524
<b>QSTD</b>	m=	<b>2.02017</b>	<b>QA</b>	m=	<b>1.26500</b>
	b=	<b>-0.03691</b>		b=	<b>-0.02263</b>
	r=	<b>0.99988</b>		r=	<b>0.99988</b>

Calculations	
<b>Vstd</b> = ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	<b>Va</b> = ΔVol((Pa-ΔP)/Pa)
<b>Qstd</b> = Vstd/ΔTime	<b>Qa</b> = Va/ΔTime
<b>For subsequent flow rate calculations:</b>	
<b>Qstd</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	<b>Qa</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
<b>Key</b>	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



### SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: <b>HK1815078</b>
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

#### General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Fung 	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

**ALS Technichem (HK) Pty Ltd**  
Part of the **ALS Laboratory Group**

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung N.T. Hong Kong  
Tel. +852 2610 1044 Fax. +852 2610 2021 [www.alsglobal.com](http://www.alsglobal.com)

WORK ORDER : HK1815078  
SUB-BATCH : 1  
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING  
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815078-001	S/N: 366409	AIR	05-Jan-2018	S/N: 366409



# Equipment Verification Report (TSP)

## Equipment Calibrated:

Type: Laser Dust monitor  
 Manufacturer: Sibata LD-3B  
 Serial No. 366409  
 Equipment Ref: EQ109  
 Job Order HK1815078

## Standard Equipment:

Standard Equipment: Higher Volume Sampler  
 Location & Location ID: AUES office (calibration room)  
 Equipment Ref: HVS 018  
 Last Calibration Date: 1 December 2017

## Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	474	3.7
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	577	4.8
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2097	16.4

Sensitivity Adjustment Scale Setting (Before Calibration) 520 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 521 (CPM)

## Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9967

Date of Issue 9 January 2018



## Remarks:

- Strong** Correlation ( $R > 0.8$ )
  - Factor 0.0022 should be apply for TSP monitoring
- \*If  $R < 0.5$ , repair or re-verification is required for the equipment

Operator : Martin Li Signature : [Signature] Date : 9 January 2018

QC Reviewer : Ben Tam Signature : [Signature] Date : 9 January 2018

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

### CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

### CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.3	6.3	12.6	1.703	54	54.49	Slope =	31.2239	
13	5	5	10.0	1.518	48	48.44	Intercept =	0.7901	
10	3.9	3.9	7.8	1.342	42	42.38	Corr. coeff. =	0.9971	
8	2.4	2.4	4.8	1.056	32	32.29			
5	1.0	1.0	2.0	0.686	23	23.21			

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )

Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m(( I )[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure







# Certificate of Calibration 校正證書

Certificate No. : C173480  
證書編號

**ITEM TESTED / 送檢項目** ( Job No. / 序引編號 : IC17-0924 )      Date of Receipt / 收件日期 : 20 June 2017  
Description / 儀器名稱 : Sound Calibrator (EQ083)  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NC-74  
Serial No. / 編號 : 34246492  
Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C      Relative Humidity / 相對濕度 : (55 ± 20)%  
Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check


**DATE OF TEST / 測試日期** : 28 June 2017


## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : H T Wong  
Technical Officer

Certified By :   
核證 : K C Lee  
Engineer

Date of Issue : 30 June 2017  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C173480  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C163709
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- Test procedure : MA100N.

- Results :

### 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

### 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.002	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C172287  
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC17-0924)

Date of Receipt / 收件日期 : 24 April 2017

Description / 儀器名稱 : Sound Level Meter (EQ015)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-52

Serial No. / 編號 : 00142581

Supplied By / 委託者 : Action-United Environmental Services and Consulting  
Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

## TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

## TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 28 April 2017

## TEST RESULTS / 測試結果


The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試

  
H T Wong  
Technical Officer

Certified By

核證

  
K C Lee  
Project Engineer

Date of Issue

簽發日期

2 May 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



# Certificate of Calibration

## 校正證書

Certificate No. : C172287

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C170048
CL281	Multifunction Acoustic Calibrator	PA160023

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	94.3	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	94.3 (Ref.)
				104.00		104.3
				114.00		114.3

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	94.3	Ref.
			Slow				

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C172287

證書編號

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>A</sub>	A	Fast	94.00	63 Hz	68.1	-26.2 ± 1.5
					125 Hz	78.1	-16.1 ± 1.5
					250 Hz	85.6	-8.6 ± 1.4
					500 Hz	91.0	-3.2 ± 1.4
					1 kHz	94.3	Ref.
					2 kHz	95.5	+1.2 ± 1.6
					4 kHz	95.3	+1.0 ± 1.6
					8 kHz	93.3	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>C</sub>	C	Fast	94.00	63 Hz	93.4	-0.8 ± 1.5
					125 Hz	94.1	-0.2 ± 1.5
					250 Hz	94.3	0.0 ± 1.4
					500 Hz	94.3	0.0 ± 1.4
					1 kHz	94.3	Ref.
					2 kHz	94.1	-0.2 ± 1.6
					4 kHz	93.5	-0.8 ± 1.6
					8 kHz	91.4	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C172287  
證書編號

- Remarks : - UUT Microphone Model No. : UC-59 & S/N : 06015
- Mfr's Spec. : IEC 61672 Class 1
- Uncertainties of Applied Value :
- |        |                  |                          |
|--------|------------------|--------------------------|
| 94 dB  | : 63 Hz - 125 Hz | : ± 0.35 dB              |
|        | 250 Hz - 500 Hz  | : ± 0.30 dB              |
|        | 1 kHz            | : ± 0.20 dB              |
|        | 2 kHz - 4 kHz    | : ± 0.35 dB              |
|        | 8 kHz            | : ± 0.45 dB              |
|        | 12.5 kHz         | : ± 0.70 dB              |
| 104 dB | : 1 kHz          | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB | : 1 kHz          | : ± 0.10 dB (Ref. 94 dB) |
- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

## **Appendix H**

### **IMPACT MONITORING SCHEDULE**

### Impact Monitoring Schedule for Reporting Month – March 2018

Date		Dust Monitoring		Noise Monitoring
		1-hour TSP	24-hour TSP	
THU	1-MAR-18			
FRI	2-MAR-18			
SAT	3-MAR-18		✓	
SUN	4-MAR-18			
MON	5-MAR-18	✓		✓
TUE	6-MAR-18			
WED	7-MAR-18			
THU	8-MAR-18			
FRI	9-MAR-18		✓	
SAT	10-MAR-18	✓		
SUN	11-MAR-18			
MON	12-MAR-18			
TUE	13-MAR-18			
WED	14-MAR-18		✓	
THU	15-MAR-18			
FRI	16-MAR-18	✓		✓
SAT	17-MAR-18			
SUN	18-MAR-18			
MON	19-MAR-18			
TUE	20-MAR-18		✓	
WED	21-MAR-18			
THU	22-MAR-18	✓		✓
FRI	23-MAR-18			
SAT	24-MAR-18			
SUN	25-MAR-18			
MON	26-MAR-18		✓	
TUE	27-MAR-18			
WED	28-MAR-18	✓		✓
THU	29-MAR-18		✓	
FRI	30-MAR-18			
SAT	31-MAR-18			

✓	Monitoring Day
	Sunday or Public Holiday

#### Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction Noise		NM1 and NM2



### Impact Monitoring Schedule for next Reporting Period – April 2018

Date		Dust Monitoring		Noise Monitoring
		1-hour TSP	24-hour TSP	
Sun	1-Apr-18			
Mon	2-Apr-18			
Tue	3-Apr-18	✓		✓
Wed	4-Apr-18		✓	
Thu	5-Apr-18			
Fri	6-Apr-18			
Sat	7-Apr-18			
Sun	8-Apr-18			
Mon	9-Apr-18	✓		✓
Tue	10-Apr-18		✓	
Wed	11-Apr-18			
Thu	12-Apr-18			
Fri	13-Apr-18	✓		
Sat	14-Apr-18			
Sun	15-Apr-18			
Mon	16-Apr-18		✓	
Tue	17-Apr-18			
Wed	18-Apr-18			
Thu	19-Apr-18	✓		✓
Fri	20-Apr-18			
Sat	21-Apr-18		✓	
Sun	22-Apr-18			
Mon	23-Apr-18			
Tue	24-Apr-18			
Wed	25-Apr-18	✓		✓
Thu	26-Apr-18			
Fri	27-Apr-18		✓	
Sat	28-Apr-18			
Sun	29-Apr-18			
Mon	30-Apr-18	✓		✓

✓	Monitoring Day
	Sunday or Public Holiday

#### Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction Noise		NM1 and NM2

## **Appendix I**

### **24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA**

**24-Hr TSP Monitoring Data for AM1**

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-Hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
3-Mar-18	22325	16904.88	16928.89	1440.60	21	22	21.5	17.3	1018.1	0.58	842	2.6841	2.7270	0.0429	51
9-Mar-18	22312	16928.89	16952.89	1440.00	21	22	21.5	18	1017.8	0.58	840	2.6812	2.7179	0.0367	44
14-Mar-18	22367	16952.89	16976.34	1407.00	22	23	22.5	19.4	1015.6	0.62	872	2.6726	2.7052	0.0326	37
20-Mar-18	22392	16976.34	17000.35	1440.60	21	22	21.5	19.7	1014.7	0.58	835	2.6638	2.7009	0.0371	44
26-Mar-18	22431	17000.35	17024.35	1440.00	22	23	22.5	20.1	1014.8	0.62	891	2.6752	2.7468	0.0716	80
29-Mar-18	22285	17024.35	17048.35	1440.00	21	22	21.5	20.3	1014.7	0.58	834	2.6839	2.6954	0.0115	14

**24-Hr TSP Monitoring Data for AM2a**

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-Hr TSP (µg/m <sup>3</sup> )
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
3-Mar-18	22326	13559.66	13583.67	1440.60	38	41	39.5	17.3	1018.1	1.25	1805	2.6619	2.7405	0.0786	44
9-Mar-18	22310	13583.67	13607.67	1440.00	39	40	39.5	18	1017.8	1.25	1802	2.6925	2.7986	0.1061	59
14-Mar-18	22366	13607.67	13631.67	1440.00	38	41	39.5	19.4	1015.6	1.25	1794	2.6685	2.7520	0.0835	47
20-Mar-18	22393	13631.67	13655.68	1440.60	39	42	40.5	19.7	1014.7	1.28	1848	2.6772	2.7722	0.0950	51
26-Mar-18	22430	13655.68	13679.68	1440.00	38	41	39.5	20.1	1014.8	1.24	1790	2.6675	2.8284	0.1609	90
29-Mar-18	22286	13679.68	13703.68	1440.00	37	41	39.0	20.3	1014.7	1.22	1761	2.6711	2.7770	0.1059	60

**Noise Measurement Results (dB) of NM1**

Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>rd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq <sub>30min</sub>
5-Mar-18	9:23	52.4	58.8	49.4	51.3	59.6	50.1	52.7	60.3	48.4	51.6	59.3	50.2	50.6	58.1	49.4	49.6	57.3	48.1	51
16-Mar-18	9:34	53.6	60.7	50.1	54.9	60.9	51.7	52.5	57.3	49.2	50.8	58.4	49.6	51.3	57.8	49.2	51.1	57.6	50.4	53
22-Mar-18	13:23	51.7	60.3	48.7	52.6	60.7	50.3	54.8	59.7	49.2	53.8	60.7	50.3	49.4	57.6	48.2	49.9	58.8	47.5	52
28-Mar-18	13:29	52.8	59.4	49.2	52.5	60.7	49.9	53.5	60.5	50.1	51.8	59.6	49.3	50.7	58.1	48.8	49.6	57.3	47.2	52



**Noise Measurement Results (dB) of NM2**

Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>rd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq <sub>30min</sub>
5-Mar-18	13:21	48.4	56.2	47.6	49.6	55.3	48.2	50.6	54.7	49.2	50.3	54.8	49.6	49.4	53.1	45.9	48.2	52.6	45.3	50
16-Mar-18	13:24	49.7	54.8	45.2	51.3	56.7	48.6	50.1	55.3	47.5	49.2	53.6	47.5	48.9	52.4	48.1	47.5	51.3	45.5	50
22-Mar-18	9:56	49.9	55.6	48.8	50.3	56.2	50.1	51.9	56.8	49.6	49.2	54.8	47.6	50.3	54.2	46.8	47.4	53.2	45.6	50
28-Mar-18	10:17	49.2	54.8	47.5	50.6	55.1	48.4	50.3	54.4	49.6	48.3	53.1	45.2	48.6	53.6	45.3	47.2	53.9	45.6	49



## **Appendix J**

### **GRAPHICAL PLOTS**



**Air Quality – 24-Hour TSP**



**Air Quality – 1-Hour TSP**



**Construction Noise**





## **Appendix K**

### **METEOROLOGICAL DATA DURING THE REPORTING MONTH (TA KWU LING STATION)**

Date		Weather	Total Rainfall (mm)	Ta Kwu Ling Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Mar-18	Thu	Fresh to strong easterly winds.	0	21	9	81.5	SE
2-Mar-18	Fri	Fresh to strong easterly winds.	Trace	23.6	9.7	72.5	E/NE
3-Mar-18	Sat	Fine. Dry in the afternoon. Moderate easterly winds.	0	23.2	7.9	81	E
4-Mar-18	Sun	Fine. Dry in the afternoon. Moderate easterly winds.	Trace	23.7	6.6	88	E
5-Mar-18	Mon	Fresh to strong easterly winds.	0	25.7	6.5	77.7	E/SE
6-Mar-18	Tue	Cloudy with one or two rain patches.	Trace	19.8	10.1	79.2	NE
7-Mar-18	Wed	Becoming cold progressively.	Trace	19.8	12	72.5	E/NE
8-Mar-18	Thu	Cloudy with a few rain patches.	20.3	15.3	9.7	79.5	N/NW
9-Mar-18	Fri	Fine and dry. Moderate to fresh north to northeasterly winds.	0	14.3	11.6	46.2	N/NW
10-Mar-18	Sat	Fine and dry. Moderate easterly winds.	0	14.6	8.1	52.3	E/NE
11-Mar-18	Sun	Fine and dry. Moderate easterly winds.	0	17.6	7.5	56.7	E/NE
12-Mar-18	Mon	Fine. Dry in the afternoon. Moderate easterly winds.	0	19.6	6.9	69.7	E/NE
13-Mar-18	Tue	Fine. Dry in the afternoon. Moderate easterly winds.	0	20.7	6.4	73	E/NE
14-Mar-18	Wed	Mainly cloudy with a few showers. Moderate easterly winds.	2.4	19.5	8.2	82.5	E/NE
15-Mar-18	Thu	Fine and dry. Moderate to fresh northerly winds.	Trace	21.8	4.4	81.2	N/NW
16-Mar-18	Fri	Fine and dry. Moderate easterly winds.	0	23	5	74.5	E
17-Mar-18	Sat	Fine and dry. Moderate easterly winds.	Trace	20.2	6.9	79.6	E/NE
18-Mar-18	Sun	Fine. Dry in the afternoon. Moderate easterly winds.	Trace	21.9	8.6	82.5	E/NE
19-Mar-18	Mon	Fine. Dry in the afternoon. Moderate easterly winds.	Trace	22.8	6.9	83	E/NE
20-Mar-18	Tue	Fine and dry. Moderate to fresh northerly winds.	Trace	19	8.2	76.7	N/NW
21-Mar-18	Wed	Fine and dry. Moderate to fresh northerly winds.	0	17.8	10.7	46	N/NW
22-Mar-18	Thu	Moderate easterly winds, fresh at times.	0	16.9	5.3	62.5	E/NE
23-Mar-18	Fri	Fine at first	0	19.3	7.1	59.7	E/NE
24-Mar-18	Sat	Fine and dry. Moderate to fresh northerly winds.	Trace	21.1	7.5	61.3	E/NE
25-Mar-18	Sun	Mainly cloudy with sunny periods. Moderate east to northeasterly winds.	Trace	21.8	8	60.7	E/NE
26-Mar-18	Mon	Sunny periods in the afternoon. Light winds.	0	22.5	5.5	65.7	E/SE
27-Mar-18	Tue	Mainly fine. Warm in the afternoon.	0	22	6	73.5	SW
28-Mar-18	Wed	Mainly fine. Warm in the afternoon.	0	23.2	7	73	E/NE
29-Mar-18	Thu	Hot and dry in the afternoon. Light winds.	0	22.3	6.5	70.1	E/NE
30-Mar-18	Fri	Mainly fine.	0	24.3	6.9	72.1	E/NE
31-Mar-18	Sat	Mainly fine.	0	24.4	6.8	72.3	E/NE

## **Appendix L**

### **MONTHLY SUMMARY WASTE FLOW TABLE**

## Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09  
 Contract Title: Advance Works for Shek Wu Hui Sewerage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road  
 Commencement Date: 21-Jul-15 Estimated completion Date: 19-Aug-16 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Feb 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Mar 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
Apr 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
May 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
June 15	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA
<b>Sub-total</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>
July 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.011
Oct 15	0.035	0.028	0.000	0.000	0.007	0.000	43.790	0.000	0.000	0.000	0.014
Nov 15	1.119	0.263	0.001	0.000	0.855	0.273	44.170	0.000	0.000	0.000	0.000
Dec 15	1.300	0.744	0.001	0.000	0.555	6.123	25.550	0.000	0.000	0.000	0.026
<b>Total</b>	<b>2.454</b>	<b>1.035</b>	<b>0.002</b>	<b>0.000</b>	<b>1.417</b>	<b>6.396</b>	<b>113.510</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.051</b>

- Notes: (1) The waste flow table should cover the whole construction period of the Contract.  
 (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.  
 (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.  
 (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.  
 (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.  
 (6) Broken concrete for recycling into aggregates.

## Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09  
 Contract Title: Advance Works for Shek Wu Hui Sewerage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road  
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan-16	0.335	0.111	0.060	0.000	0.164	0.000	0.000	0.000	0.000	0.000	0.000
Feb-16	2.377	0.089	0.050	2.228	0.010	0.000	0.000	0.000	0.000	0.000	0.008
Mar-16	0.141	0.015	0.050	0.000	0.076	0.000	0.000	0.000	0.000	0.000	0.007
Apr-16	0.160	0.010	0.050	0.000	0.100	0.000	0.000	0.000	0.000	0.000	0.023
May-16	0.334	0.000	0.010	0.000	0.324	0.000	0.000	0.000	0.000	0.000	0.026
Jun-16	2.517	0.024	0.300	0.000	2.193	0.000	0.000	0.000	0.000	0.000	0.013
<b>Sub-total</b>	<b>5.863</b>	<b>0.249</b>	<b>0.520</b>	<b>2.228</b>	<b>2.866</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.076</b>
Jul-16	3.284	0.000	0.150	0.000	3.134	0.000	0.000	0.000	0.000	0.000	0.002
Aug-16	0.396	0.005	0.100	0.000	0.291	0.000	4.720	0.000	0.000	0.000	0.012
Sep-16	0.529	0.000	0.100	0.000	0.429	0.000	0.000	0.000	0.000	0.000	0.008
Oct-16	1.151	0.000	0.300	0.000	0.851	0.000	0.000	0.000	0.000	0.000	0.013
Nov-16	0.266	0.000	0.100	0.000	0.166	0.000	14.700	0.000	0.000	0.000	0.028
Dec-16	0.520	0.022	0.100	0.000	0.398	0.000	0.000	0.000	0.000	0.000	0.019
<b>Total</b>	<b>12.008</b>	<b>0.275</b>	<b>1.370</b>	<b>2.228</b>	<b>8.135</b>	<b>0.000</b>	<b>19.420</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.158</b>

- Notes:
- (1) The waste flow table should cover the whole construction period of the Contract.
  - (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
  - (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
  - (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.
  - (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

## Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09  
 Contract Title: Advance Works for Shek Wu Hui Sewerage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road  
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan-17	0.304	0.089	0.100	0.000	0.115	0.000	0.000	0.000	0.000	0.000	0.023
Feb-17	0.660	0.000	0.400	0.000	0.260	0.000	1.830	0.000	0.000	0.000	0.051
Mar-17	0.326	0.076	0.200	0.000	0.050	0.000	1.190	0.015	0.000	0.000	0.029
Apr-17	1.100	0.000	0.200	0.000	0.900	0.000	0.620	0.000	0.000	0.000	0.029
May-17	0.600	0.000	0.100	0.000	0.500	0.000	0.000	0.000	0.000	0.000	0.019
Jun-17	0.600	0.000	0.200	0.000	0.400	0.000	0.000	0.000	0.000	0.000	0.031
<b>Sub-total</b>	<b>3.590</b>	<b>0.165</b>	<b>1.200</b>	<b>0.000</b>	<b>2.225</b>	<b>0.000</b>	<b>3.640</b>	<b>0.015</b>	<b>0.000</b>	<b>0.000</b>	<b>0.182</b>
Jul-17	0.344	0.000	0.100	0.000	0.244	0.000	0.000	0.000	0.000	0.000	0.041
Aug-17	0.461	0.011	0.400	0.000	0.050	0.000	0.000	0.000	0.000	0.000	0.067
Sep-17	0.602	0.016	0.000	0.000	0.586	0.000	0.000	0.000	0.000	0.000	0.082
Oct-17	0.515	0.106	0.100	0.000	0.309	0.000	5.060	0.000	0.000	0.000	0.063
Nov-17	0.331	0.062	0.000	0.000	0.268	0.000	0.000	0.000	0.000	0.000	0.126
Dec-17	0.234	0.068	0.000	0.000	0.166	0.000	0.370	0.059	0.001	0.000	0.100
<b>Total</b>	<b>6.077</b>	<b>0.428</b>	<b>1.800</b>	<b>0.000</b>	<b>3.848</b>	<b>0.000</b>	<b>9.070</b>	<b>0.074</b>	<b>0.001</b>	<b>0.000</b>	<b>0.662</b>

- Notes:
- (1) The waste flow table should cover the whole construction period of the Contract.
  - (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
  - (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
  - (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.
  - (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

## Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09  
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road  
 Commencement Date: 2015-7-21 Estimated completion Date: 2017-8-19 Estimated Contract Sum: 1.56M

Month-Year	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan-2018	0.072	0.049	0.000	0.000	0.023	0.000	0.000	0.000	0.000	0.000	0.046
Feb-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.022
Mar-2018	0.191	0.006	0.000	0.000	0.185	0.000	0.000	0.000	0.000	0.000	0.030
Apr-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
June-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
<b>Sub-total</b>	<b>0.263</b>	<b>0.055</b>	<b>0.000</b>	<b>0.000</b>	<b>0.208</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.098</b>
July-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Oct-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Nov-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Dec-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
<b>Total</b>	<b>0.263</b>	<b>0.055</b>	<b>0.000</b>	<b>0.000</b>	<b>0.208</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.098</b>

- Notes:
- (1) The waste flow table should cover the whole construction period of the Contract.
  - (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
  - (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
  - (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.
  - (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



## **Appendix M**

### **IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Air Quality Impact</b>						
S2.4.1.3	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> <li>• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>• Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>• A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</li> <li>• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> </ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Air Quality Impact</b>						
	<ul style="list-style-type: none"> <li>• Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>• Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>• Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Noise Impact</b>						
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, Noise Control Ordinance (NCO)
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> <li>• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>• Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Ecological Impact</b>						
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design Contractor / Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> <li>• Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</li> <li>• Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;</li> <li>• Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;</li> </ul>	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Ecological Impact</b>						
	<ul style="list-style-type: none"> <li>• Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;</li> <li>• Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;</li> <li>• Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;</li> <li>• Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;</li> <li>• Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>• Stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and</li> <li>• Supply of suitable clean backfill material after excavation, if required.</li> <li>• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</li> <li>• Speed control for the trucks carrying contaminated materials should be enforced;</li> <li>• Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> <li>• Other measures as detailed in this schedule.</li> </ul>					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Water Quality Impact</b>						
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.2 – S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> <li>• Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Waste Management</b>						
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval.</li> </ul>	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>Proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> <li>Waste, such as soil, should be handled and stored well to ensure secure</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Waste Management</b>						
	containment, thus minimizing the potential of pollution; <ul style="list-style-type: none"> <li>• Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>• Different locations should be designated to stockpile each material to enhance reuse.</li> <li>• Remove waste in timely manner;</li> <li>• Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>• Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>• Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>					
S6.2.5.2	C&D Materials from Site Formation <ul style="list-style-type: none"> <li>• Maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>• Carry out on-site sorting;</li> <li>• Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>• Adopt “selective demolition” technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and</li> <li>• Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified.</li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.3	C&D Material from Buildings Demolition and New Building Construction <ul style="list-style-type: none"> <li>• The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</li> <li>• The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> <li>• Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow</li> </ul>	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Waste Management</b>						
	reuse of the inert material on site when implemented. • In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.					
S6.2.5.4	Chemical Waste • If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. • Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5	General Refuse • General refuse should be stored in enclosed bins separately from construction and chemical wastes. • Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Landscape and Visual</b>						
S7.3.1.1	<p>Good Site Practices</p> <ul style="list-style-type: none"> <li>For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.</li> <li>With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.</li> </ul>	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase	
S7.3.2.1	<p>MM4 - Tree Protection &amp; Preservation</p> <ul style="list-style-type: none"> <li>Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</li> </ul>	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 10/2013, 29/2004 and 3/2006
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> <li>Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final</li> </ul>	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	WB TCW No. 10/2013, 3/2006 and 2/2004

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<b>Landscape and Visual</b>						
	locations of transplanted trees should be agreed prior to commencement of the work.					
S7.3.2.1	MM17 - Light Control • Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase	

**APPENDIX B**


**MONTHLY EM&A REPORT FOR CONTRACT DE/2014/01**

**Jardine Engineering Corporation Ltd.**

**Contract No. DE/2014/01  
Provision of Electrical and Mechanical Facilities  
for Shek Wu Hui Sewage Treatment Works –  
Further Expansion Phase 1A –  
Advance Works and Ng Chow South Road  
Sewage Pumping Station**

**Monthly Environmental  
Monitoring and Audit Report  
March 2018**

**(Version 1.0)**

Certified By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park,  
18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)



# TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	1
Environmental Licenses and Permits .....	2
Environmental Mitigation Implementation Schedule .....	2
Key Information in the Reporting Month .....	2
Site Inspection Conducted by Government Department .....	2
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons .....	2
Future Key Issues: .....	3
<b>1. INTRODUCTION .....</b>	<b>4</b>
Background .....	4
Project Organizations .....	4
Summary of EM&A Requirements .....	5
<b>2. AIR QUALITY .....</b>	<b>6</b>
Monitoring Requirements .....	6
Monitoring Locations .....	6
Monitoring Equipment .....	6
Monitoring Parameters, Frequency and Duration .....	6
Monitoring Methodology and QA/QC Procedure .....	6
Results and Observations .....	6
<b>3. NOISE.....</b>	<b>8</b>
Monitoring Requirements .....	8
Monitoring Locations .....	8
Monitoring Equipment .....	8
Monitoring Parameters, Frequency and Duration .....	8
Monitoring Methodology and QA/QC Procedures .....	8
Results and Observations .....	8
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>10</b>
Site Audits .....	10
Implementation Status of Environmental Mitigation Measures .....	10
Review of Environmental Monitoring Procedures .....	10
Status of Environmental Licensing and Permitting .....	10
Status of Waste Management .....	11
Implementation Status of Event Action Plans .....	11
Site Inspection Conducted by Government Department .....	11
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons .....	11
<b>5. FUTURE KEY ISSUES .....</b>	<b>12</b>
Key Issues for the Coming Month .....	12
Monitoring Schedule for the Next Month .....	12
Construction Program for the Next Month .....	12
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>13</b>
Conclusions .....	13
Recommendations for Future Reporting Months: .....	13

## **LIST OF TABLES**

Table I	Summary Table for Non-compliance Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status

## **LIST OF FIGURES**

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Summary of Exceedance
C	Site Audit Summary
D	Summary of Amount of Waste Generated
E	Event Action Plans
F	Environmental Mitigation Implementation Schedule (EMIS)
G	Complaint Log
H	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SCISTW	Shek Wu Hui Sewage Treatment Works

## EXECUTIVE SUMMARY

### Introduction

1. This is the 6<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
  - Mechanical installation of lifting appliance at 1/F, MBR Facilities Building.
  - Mechanical Installation of lifting appliance in MBR Pre-treatment Screen Chamber.
  - Provision of switchboards in 11kV HV Switch room.

### Environmental Monitoring Works

3. The environmental monitoring works of the Project were conducted by the ET of Contract DC/2013/09 at the SWHSTW under Phase 1A with same Environmental Permit in accordance with the Updated EM&A Manual for Contract DE/2014/01 which has been submitted and verified by IEC. The current impact monitoring methodology conducted by DC/2013/09 under the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works, are also applicable for the installation works of DE/2014/01 since the two Contracts have shared the same site areas and will execute their works under the same EP.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

**Table I Summary Table for Non-compliance Recorded in the Reporting Month**

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DC/2013/09	AM1	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

#### *1-hour TSP Monitoring*

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*24-hour TSP Monitoring*

7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

*Construction Noise*

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Environmental Licenses and Permits**

9. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

**Environmental Mitigation Implementation Schedule**

10. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix F**.

**Key Information in the Reporting Month**

11. Summary of key information in the reporting month is tabulated in **Table II**

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Status of submissions under EP	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Site Inspection Conducted by Government Department**

12. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

**Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons**

13. No environmental complaint, prosecution, reporting changes and notification of summons were received or reported for the Project in the reporting month.

14. There were no environmental complaint and prosecution received since the commencement of the Project. The Complaint Log is presented in **Appendix G**.

15. No notification of summons and prosecution was received by the Contractor in the reporting

month.

**Future Key Issues:**

16. Major site activities for the coming two months include:

- Electrical Installation of switchboards in LV Switchroom at G/F, MBR Facilities Building.
- Mechanical Installation of Lifting Appliance and Air Blowers at 1/F, MBR Facilities Building.
- Electrical Installation in Transformer Room No.2 at 1/F, MBR Facilities Building.
- Mechanical Installation of MBR Pre-treatment Screen Facilities.
- Mechanical Installation in Bioreactor No.1 (BR1).

17. The environmental concerns in the coming months are mainly on chemicals storage, the efficiency and maintenance of drainage system, noise from the operation of construction machinery on-site, waste management and the maintenance of equipment to prevent oil leakage within the construction work areas.

## 1. INTRODUCTION

### Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15<sup>th</sup> February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DC/2013/09 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Mechanical installation of lifting appliance at 1/F, MBR Facilities Building.
  - Mechanical Installation of lifting appliance in MBR Pre-treatment Screen Chamber.
  - Provision of switchboards in 11kV HV Switch room.
- 1.6 Cinotech Consultants Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the 6<sup>th</sup> monthly EM&A report summarizing the EM&A works conducted for the Project in March 2018.

### Project Organizations

- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.



**Table 1.1 Key Project Contacts**

<b>Party</b>	<b>Role</b>	<b>Name</b>	<b>Position</b>	<b>Phone No.</b>
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

**Summary of EM&A Requirements**

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month. For the methodology and QA/QC procedures of the monitoring parameters, please refer to the respective monthly reports for the other contract at SWHSTW.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 Three designated monitoring stations, AM1, AM2 and AM2a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Monitored by	Location of Measurement
AM1	DC/2013/09	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM2a		RE's Site Office

### Monitoring Equipment

- 2.3 The details of the monitoring equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DC/2013/09.

### Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period could refer to the respective monthly reports.

**Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	At least three times every 6 days
AM2			
AM1	24-hour TSP	0000-2400 hrs	At least once every 6 days
AM2a			

### Monitoring Methodology and QA/QC Procedure

- 2.5 The monitoring methodology and QA/QC procedure could be referred to the monthly report of Contract DC/2013/09.

### Results and Observations

- 2.6 The monitoring results at AM1, AM2 and AM2a in reporting month could be referred to the monthly report of Contract DC/2013/09. The monitoring results has been checked by the ET of Contract DC/2013/09 and verified by the IEC.

- 2.7 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.8 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.9 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results could be referred to Appendix I and Appendix J of the monthly report of Contract DC/2013/09.
- 2.10 According to field observations during site inspection, identifiable dust sources near the monitoring stations were mainly from construction works and vehicles movement operating for the Project.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

**Table 3.1 Location of Noise Monitoring Stations**

Monitoring Station	Monitored By	Location of Measurement
NM1	DC/2013/09	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

#### Monitoring Equipment

- 3.3 The details of the monitoring equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DC/2013/09.

#### Monitoring Parameters, Frequency and Duration

- 3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule for the reporting period could refer to the respective monthly reports.

**Table 3.2 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
NM1	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2			

#### Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure could be referred to the monthly report of Contract DC/2013/09.

#### Results and Observations

- 3.6 The monitoring results at NM1 and NM2 in the reporting month could be referred to the monthly report of Contract DC/2013/09. The monitoring results has been checked by the ET of Contract DC/2013/09 and verified by the IEC.

- 3.7 The monitoring results and graphical presentations could be referred to Appendix I and Appendix J of the monthly report of Contract DC/2013/09.
- 3.8 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix B**.
- 3.9 The major noise sources identified at the designated noise monitoring stations were mainly from construction works and vehicles movement operating for the Project.

#### 4. ENVIRONMENTAL AUDIT

##### Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 4.2 Site audits were conducted on 8, 15, 20 and 27 March 2018 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 27 March 2018. The details of observations during site audit can refer to **Table 4.1**.

##### Implementation Status of Environmental Mitigation Measures

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix F**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

**Table 4.1 Observations of Site Audit**

Parameters	Date	Ref. Number	Observations	Follow Up Action
Water Quality	N/A	N/A	--	--
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/ Chemical Management	N/A	N/A	--	--
Permit/ Licenses	N/A	N/A	--	--

##### Review of Environmental Monitoring Procedures

- 4.5 The monitoring works was conducted by the monitoring teams of Contracts DC/2013/09. The monitoring procedures were reviewed by its respective ET.

##### Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

**Table 4.2 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit</b>				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
FEP-01/474/2013	23/1/2014	14/2/2018	The FEP was approved on 23/1/2014	Expired
<b>Registered Chemical Waste Producer</b>				
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid
<b>Billing Account for Disposal of Construction Waste</b>				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

**Status of Waste Management**

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix D**.

**Implementation Status of Event Action Plans**

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix E**.

1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.10 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.11 No Action/Limit Level exceedance was recorded.

Landscape and Visual

- 4.12 No non-compliance was recorded.

**Site Inspection Conducted by Government Department**

- 4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

**Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons**

- 4.14 No environmental complaint, prosecution, reporting changes and notification of summons were received or reported for the Project in the reporting month.

- 4.15 There were no environmental complaint and prosecution received since the commencement of the Project. The Complaint Log is presented in **Appendix G**.



## **5. FUTURE KEY ISSUES**

### **Key Issues for the Coming Month**

5.1 Key environmental issues in the coming month include:

- Accumulated materials to be recycled on-site;
- Noise from operation of equipment and machinery on-site;
- Storage of chemicals/fuel and chemical waste/waste oil on-site;
- Silty surface runoff generated from the site area during raining; and
- Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities.

### **Monitoring Schedule for the Next Month**

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in the monthly reports of Contract DC/2013/09 (Appendix H).

### **Construction Program for the Next Month**

5.3 The tentative construction program is provided in **Appendix H**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DC/2013/09.

#### 1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 6.4 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Environmental Audit

- 6.5 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area of Contract No. DE/2014/01 during the reporting month. No non-compliance was recorded.

#### Complaint, notification of summons and Prosecution

- 6.6 No environmental complaint, notification of summons and prosecution was received in the reporting month.

### Recommendations for Future Reporting Months:

- 6.7 The following recommendations were made for future reporting months:

#### *Air Quality*

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

#### *Noise*

- To inspect the noise source inside the site;

- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

#### *Water Quality*

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

#### *Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

---


---

## FIGURES

---

---






STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au


**LEGEND**


- SHEK WU HUI SEWAGE TREATMENT WORKS
- SITE FOR FURTHER EXPANSION
- CONSTRUCTION DUST MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale	Project No.	<b>CINOTECH</b>
	Locations of Impact Air Quality Monitoring Stations	N.T.S	MA16002	
		Date	Figures	
		Oct-17	2	





Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale	Project No.	
	Locations of Impact Noise Monitoring Stations	Date	Figures	
		N.T.S	MA16002	
		Oct-17	3	



Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station  Project Organization Chart	Scale	N.T.S	Project No.	MA16002	<b>CINOTECH</b>
		Version	v.1	Figure	4	



---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE**

---

---

## Appendix A Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP**

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	N/A	500	N/A
AM2a	N/A	155	N/A	260

**Table A-2 Action and Limit Level for Construction Noise**

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (\*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

---

---

**APPENDIX B**  
**SUMMARY OF EXCEEDANCE**

---

---

## **APPENDIX B – SUMMARY OF EXCEEDANCE**

**Reporting Month:** March 2018

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

---

---

**APPENDIX C  
SITE AUDIT SUMMARY**

---

---

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180308
Date	8 March 2018 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><b>Part C - Water Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Construction Noise Impact</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part G - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"><li>-</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		8 March 2018
Checked by	Dr. Priscilla Choy		8 March 2018

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180315
Date	15 March 2018 (Thursday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><b>Part C - Water Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Construction Noise Impact</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part G - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"><li>-</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		15 March 2018
Checked by	Dr. Priscilla Choy		15 March 2018

Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**


**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180320
Date	20 March 2018 (Wednesday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><b>Part C - Water Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Air Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Construction Noise Impact</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part G - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"><li>• -</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		20 March 2018
Checked by	Dr. Priscilla Choy		20 March 2018



Contract No: DE/2014/01

**Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	180327
Date	27 March 2018 (Tuesday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><i>Others / Remarks</i></p> <ul style="list-style-type: none"><li>• -</li></ul>	

	Name	Signature	Date
Recorded by	Donley Fung		27 March 2018
Checked by	Dr. Priscilla Choy		27 March 2018

---

---

**APPENDIX D  
SUMMARY OF THE AMOUNT OF  
WASTE GENERATED**

---

Name of Department: Drainage Services Department

Contract No. : DE/2014/01

**Monthly Summary Waste Flow Table for 2018**

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly				
	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in tonne)
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	1
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr											
May											
June											
<b>Sub-total</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>
July											
Aug											
Sept											
Oct											
Nov											
Dec											
<b>Total</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>

Forecast of Total Quantities of C&D Materials to be Generated from the Contractor										
Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )
0	0	0	0	0	0	0	1	1	0.5	1

- Notes: (1) The performance targets are given in PS Clause 6.21.8(14).  
 (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.  
 (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (PS Clause 6.21.7(4)(b) refers).

---

---

**APPENDIX E**  
**EVENT ACTION PLANS**

---

---

**APPENDIX E – Event / Action Plans**

**Table E-1 Event / Action Plan For Air Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of exceedance writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues,	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>the ER until the exceedance is abated</p>

**Table E-2 Event / Action Plan For Construction Noise**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



---

---

**APPENDIX F  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---

**APPENDIX F IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
A	<b>Air Quality</b>					
S2.4.1.3	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> <li>• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>• Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>• A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> </ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

	<ul style="list-style-type: none"> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.</li> </ul>					
<b>B</b>	<b>Noise</b>					
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO

	<p>construction program.</p> <ul style="list-style-type: none"> <li>• Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>					
<b>C</b>	<b>Ecological Impact</b>					
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	<p>The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented</p> <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> <li>• Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective</li> </ul>	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM

	<p>measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</p> <ul style="list-style-type: none"><li>• Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;</li><li>• Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;</li><li>• Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;</li><li>• Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;</li><li>• Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;</li><li>• Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;</li><li>• Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li><li>• Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and</li><li>• Supply of suitable clean backfill material after excavation, if required.</li><li>• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet</li></ul>					
--	--	--	--	--	--	--

	<p>season;</p> <ul style="list-style-type: none"> <li>• Speed control for the trucks carrying contaminated materials should be enforced;</li> <li>• Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> <li>• Other measures as detailed in this schedule.</li> </ul>					
<b>D</b>	<b>Water Quality Impact</b>					
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.2– S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> <li>• Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
<b>E</b>	<b>Waste Management</b>					
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>• Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>• Provision of sufficient waste disposal points and regular</li> </ul>	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)

	<p>collection for disposal;</p> <ul style="list-style-type: none"> <li>• Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>• Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> <li>• An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval.</li> </ul>					
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>• Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>• Proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>• Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>• Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>• Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> <li>• Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;</li> <li>• Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and</li> <li>• Different locations should be designated to stockpile each material to enhance reuse.</li> <li>• Remove waste in timely manner;</li> <li>• Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>• Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>• Disposal of waste should be done at licensed waste disposal</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

	facilities.					
S6.2.5.3	<p>C&amp;D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> <li>• The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</li> <li>• The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> <li>• Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</li> <li>• In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&amp;D material arising from demolition works, selective demolition method should be adopted.</li> </ul>	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> <li>• If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.</li> <li>• Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5	<p>General Refuse</p> <ul style="list-style-type: none"> <li>• General refuse should be stored in enclosed bins separately from construction and chemical wastes.</li> </ul>	Minimize production of the general refuse and avoid odour, pest	Contractor	Work Sites	Construction phase of Advance Works	Waste Disposal (Chemical Waste General) Regulation,



	<ul style="list-style-type: none"><li>• Recycling bins should also be placed to encourage recycling.</li><li>• Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li><li>• A reputable waste collector should be employed to remove general refuse on a daily basis.</li></ul>	and litter impacts			and Main Works of Phase 1A	Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
--	--	--------------------	--	--	----------------------------	--

---

---

**APPENDIX G  
COMPLAINT LOG**

---

---

**APPENDIX G – COMPLAINT LOG**

**Reporting Month:** March 2018

<b>Log Ref.</b>	<b>Location</b>	<b>Received Date</b>	<b>Details of Complaint</b>	<b>Investigation/Mitigation Action</b>	<b>Status</b>
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

**Remarks:** No environmental complaint was received in the reporting month.

---

---

**APPENDIX H  
CONSTRUCTION PROGRAMME**

---

---

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019								
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19
<b>Shek Wu Hui STW - Master Programme DE/2014/01</b>																										
<b>Contract Data</b>																										
<b>Starting Date &amp; Completion Date</b>																										
AS000010	Contract Date (LOA)	0	28-Dec-15 A																							
AS000020	Contract Starting Date	0	30-Dec-15 A																							
AS000110	Original Contract Period	297	30-Dec-15 A	23-Oct-18	182	29-Oct-18, Original Contract Period																				
AS000220	Contract Completion Date for the whole of the Works	0	23-Apr-19		0	◆ 23-Apr-19, Contract Completion Date for the																				
<b>Access Date</b>																										
AS001010	PM's Site Office and Contractor's Site Office and Storage Area, (within 120 days)	0	30-Dec-15 A	27-Apr-16 A																						
AS001012	Planned Access Date for PM's Site Office and Contractor's Site Office and Storage Area	0	27-Apr-16 A	27-Apr-16 A																						
AS001020	Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity, (within 560 days)	0	30-Dec-15 A	06-Nov-17 A																						
AS001022	Planned Access Date for Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity	0	06-Nov-17 A	06-Nov-17 A																						
AS001030	Bioreactor no.1 (BR1) and its vicinity, (within 560 days)	0	30-Dec-15 A	01-Dec-17 A																						
AS001032	Planned Access Date for Bioreactor no.1 (BR1) and its vicinity	0	01-Dec-17 A	01-Dec-17 A																						
AS001040	MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity, (within 566 days)	0	30-Dec-15 A	19-Nov-17 A																						
AS001042	Planned Access Date for MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity	0	19-Nov-17 A	19-Nov-17 A																						
AS001050	Ng Chow South Road Sewage Pumping Station - (within 158 days)	0	30-Dec-15 A	04-Jun-16 A																						
AS001052	Planned Access Date for Ng Chow South Road Sewage Pumping Station	0	04-Jun-16 A	04-Jun-16 A																						
AS001100	New Access Date for MFB -B/F	1	30-Mar-18	30-Mar-18*	0																					
AS001120	New Access Date for MFB -G/F	0	06-Dec-17 A	06-Dec-17 A																						
AS001150	New Access Date for MFB -CLP Rm C	0	29-Sep-17 A	29-Sep-17 A																						
AS001160	New Access Date for MFB -CLP Rm D	0	26-Sep-17 A	26-Sep-17 A																						
AS001170g	New Access Date for MFB -11kV Switchroom	0	03-Nov-17 A	03-Nov-17 A																						
AS001175g	New Access Date for MFB -LV Switchroom 1 at G/F	1	30-Mar-18	30-Mar-18*	17																					
AS001180	New Access Date for MFB -1/F (Air Blowers Area)	1	20-Feb-18	20-Feb-18*	17																					
AS001180g	New Access Date for MFB -1/F (Other Areas)	1	30-Mar-18	30-Mar-18*	22																					
AS001200	New Access Date for MFB -LR/F	1	30-Mar-18	30-Mar-18*	237																					
AS001220	New Access Date for MFB -UR/F	1	30-Mar-18	30-Mar-18*	237																					
AS001240	New Access Date for MFB -Parapet & Roof	1	30-Mar-18	30-Mar-18*	237																					
AS001300	New Access Date for Pre-treatment Screen Chamber	1	03-Jan-18	03-Jan-18*	4																					
AS001320	New Access Date for Flowmeter Chamber	1	30-Mar-18	30-Mar-18*	87																					
AS001340	New Access Date for Bioreactor No. 1 - 2nd Lane	0	06-Dec-17 A	06-Dec-17 A																						
AS001342	New Access Date for Bioreactor No. 1 - 1st Lane (2nd Half)	1	25-Jan-18	25-Jan-18*	77																					
AS001342g	New Access Date for Bioreactor No. 1 - 1st Lane (1st Half)	1	30-Mar-18	30-Mar-18*	10																					
AS001344	New Access Date for Bioreactor No. 1 - Post Anoxic Zone	1	30-Mar-18	30-Mar-18*	13																					
AS001360	New Access Date for Membrane Tanks	1	30-Mar-18	30-Mar-18*	17																					
AS001380	Availability of CLP Cable Ducts	0	03-Nov-17 A	03-Nov-17 A																						
AS001400	New Access Date for Other Cable Ducts	1	30-Mar-18	30-Mar-18*	8																					
AS001420	New Access Date for Chemical Room	1	30-Apr-18	30-Apr-18*	72																					
AS001440	New Access Date for LV Switchroom No.3	1	30-Apr-18	30-Apr-18*	37																					
<b>Key Dates</b>																										
AS002010	Completion of NCSRSP E&M Works including testing and commissioning	0	30-Dec-15 A	28-Jul-17 A																						



File Name: DE/2014/01G3  
 Layout: DE1401 (Rev. G) - WBS  
 TASK filter: All Activities

Page 1 of 16

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019											
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20		
AS002020	Completion of SWHSTW - Further Expansion Phase 1A - Advance Works E&M Works including T&C, process commissioning	380	30-Dec-15 A	23-Apr-19	0	23-Apr-19, Completion of SWHSTW - Furt																							
<b>Section I</b>																													
AS200010	Contract Completion of the works - Section I	0	30-Dec-15 A	23-Sep-16 A																									
AS200020	Completion date - Section I (272 days from starting date)	0		23-Sep-16 A																									
<b>Time Risk Allowance and Planned Completion</b>																													
AS200040	Planned Completion date - Section I	0		23-Sep-16 A																									
<b>Section II</b>																													
AS300010	Contract Completion of the works - Section II	0	30-Dec-15 A	18-Mar-16 A																									
AS300020	Completion date - Section II (80 days from starting date)	0		18-Mar-16 A																									
<b>Time Risk Allowance and Planned Completion</b>																													
AS300040	Planned Completion date - Section II	0		18-Mar-16 A																									
<b>Section III</b>																													
AS400010	Contract Completion of the works - Section III	440	30-Dec-15 A	15-Mar-19	39	15-Mar-19, Contract Completion of the works - Section III																							
AS400020	Completion date - Section III (1029 days from starting date)	0		23-Apr-19	0	23-Apr-19, Completion date - Section III (10																							
<b>Time Risk Allowance and Planned Completion</b>																													
AS400030	Time Risk Allowance for Completion of Function Test of Section III (4% of installation duration, 463-469 days)	18	06-Apr-19	23-Apr-19	0	06-Apr-19, 23-Apr-19, Time Risk Allowance for Comple																							
AS400040	Planned Completion date - Section III	0		23-Apr-19	0	23-Apr-19, Planned Completion date - Sect																							
<b>Section IV</b>																													
AS500010	Contract Completion of the works - Section IV	0	30-Dec-15 A	28-Jul-17 A																									
AS500020	Completion date - Section IV (278 days from starting date)	0		28-Jul-17 A		ate - Section IV (278 days from starting date)																							
<b>Time Risk Allowance and Planned Completion</b>																													
AS500030	Time Risk Allowance for Section IV (4% of installation duration, 120 days)	0	22-Jun-17 A	28-Jul-17 A																									
AS500040	Planned Completion Date	0		28-Jul-17 A		pletion Date																							
<b>Activity Schedule No.1 - Preliminaries</b>																													
<b>1.01 - Preliminaries</b>																													
<b>Contractor's Site Office Construction</b>																													
AS101010	Construction of Contractor's Site Office & Store	0	22-Jul-16 A	23-Sep-16 A																									
AS101012	Maintain Contractor's Site Office & Store	450	27-Oct-16 A	25-Mar-19	8	25-Mar-19, Maintain Contractor's Site Office & Store																							
AS101014	Removal of Site Office, Store & Relevant Facilities	21	26-Mar-19	15-Apr-19	8	26-Mar-19, 15-Apr-19, Removal of Site Office, Store & Re																							
<b>Site Facilities</b>																													
AS101030	Set up Temp. Electricity Supply, Water Supply	0	18-Aug-16 A	23-Sep-16 A																									
AS101032	Provision of Temp. Electricity & Water Supply for execution for the Contract	471	27-Oct-16 A	15-Apr-19	8	15-Apr-19, Provision of Temp. Electricity & Wat																							
<b>Permanent Utilities Services</b>																													
AS101040	Applications to the Public Utilities for Provision of Services	0	29-Jan-16 A	23-Sep-16 A																									
AS101041	Completion of CLP 11kV Switchroom No. 1 & No.2 (by Other Contractor)	0		29-Sep-17 A		29-Sep-17 A, Completion of CLP 11kV Switchroom No. 1 & No.2 (by Other Contractor)																							
AS101042	BS Works for CLP 11 kV Switchroom No.1 & No. 2	0	30-Sep-17 A	02-Nov-17 A																									
AS101042g	H/O Inspection of 11 kV Switchroom with CLP	13	03-Nov-17 A	12-Jan-18	75	3-Nov-17 A, 12-Jan-18, H/O Inspection of 11 kV Switchroom with CLP																							
AS101043	Handover of 11 kV Switchroom to CLP	0		12-Jan-18	75	12-Jan-18, Handover of 11 kV Switchroom to CLP																							
AS101045	Provision of Permanent Electricity Supply (by CLP)	120	13-Jan-18	12-May-18	75	13-Jan-18, 12-May-18, Provision of Permanent Electricity Supply (by CLP)																							
AS101045a	CLP Meters Installed	0		22-May-18	94	22-May-18, CLP Meters Installed																							
AS101046	Provision of Telemetry & Telephone Lines	30	19-Aug-18	17-Sep-18	36	19-Aug-18, 17-Sep-18, Provision of Telemetry & Telephone Lines																							
<b>Provide all necessary labour, tools, materials, equipment and supervision</b>																													
AS101050	Environmental Auditing and fulfilling the Environmental Permit	471	29-Jan-16 A	15-Apr-19	8	15-Apr-19, Environmental Auditing and fulfilling																							
<b>O&amp;M Manuals and As-Built Drawings</b>																													
AS101061	Prepare & Submit the first draft O&M Manuals	90	19-May-18	16-Aug-18	87	19-May-18, 16-Aug-18, Prepare & Submit the first draft O&M Manuals																							
AS101062	Acceptance the first draft O&M Manuals	28	17-Aug-18	13-Sep-18	87	17-Aug-18, 13-Sep-18, Acceptance the first draft O&M Manuals																							
AS101071	Prepare & Submit the final draft O&M Manuals & all Drawings	90	23-Nov-18	20-Feb-19	17	23-Nov-18, 20-Feb-19, Prepare & Submit the final draft O&M Manuals & all Draw																							



File Name: DE/2014/01G3  
 Layout: DE1401 (Rev. G) - WBS  
 TASK filter: All Activities

Page 2 of 16

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019											
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20	Aug 21	
AS106140	Provide safety and environment training - toolbox talks	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS106150	Provide safety and environment training: Participate in safety promotional campaign as instructed by the Engineer	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS107010	Arrange and hold Pre-work Activities of Site Safety Cycle	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS107020	Provide safety bulletin board	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS107030	Use of quality powered mechanical equipment	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS109010	Confined Space Training for Competent Persons to competent persons	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
AS109020	Confined Space Training for Certified Workers to certified workers	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
<b>Environmental Scheme</b>																													
AS106020	Complete Environmental Management Plan	0	30-Dec-15 A	27-Feb-16 A																									
AS106040	Update Environmental Management Plan	471	29-Feb-16 A	19-Apr-19	4	[Gantt bar: 29-Feb-16 to 19-Apr-19]																							
AS106060	Provide Environmental Officer	471	29-Jan-16 A	15-Apr-19	8	[Gantt bar: 29-Jan-16 to 15-Apr-19]																							
AS108010	Use of mechanical dump truck covers	471	29-Feb-16 A	19-Apr-19	4	[Gantt bar: 29-Feb-16 to 19-Apr-19]																							
AS111010	Update the EM&A Manual	471	28-Feb-16 A	15-Apr-19	8	[Gantt bar: 28-Feb-16 to 15-Apr-19]																							
AS111020	Implement all necessary environmental impact mitigation measures	471	28-Feb-16 A	15-Apr-19	8	[Gantt bar: 28-Feb-16 to 15-Apr-19]																							
AS111030	Employ Environmental Team	0	30-Dec-15 A	27-Apr-16 A																									
AS111032	Provide Environmental Team Services	471	28-Apr-16 A	15-Apr-19	8	[Gantt bar: 28-Apr-16 to 15-Apr-19]																							
<b>1.12 - Process Commissioning</b>																													
AS112000	Process Commissioning (Refer to Section III)	0		05-Apr-19	0	◆ 05-Apr-19, Process Commissioning (Refer to Section III)																							
<b>Procurement Programme</b>																													
AS003000	Prepare & Submit Procurement Programme	0	30-Dec-15 A	27-Feb-16 A																									
<b>Section I of Works</b>																													
<b>Activity Schedule No.2</b>																													
<b>1 - Design Calculation of Plant and Materials</b>																													
AS201100	Complete Design Calculation of Plant & Material (Refer to P&M Submission Schedule for details)	0	30-Dec-15 A	23-Sep-16 A																									
<b>2 - Civil Requirement Drawings for the Plant</b>																													
AS202100	Complete Civil Requirement Drawings for Flowmeter Chamber, Pre-treatment Screen, MF Tanks & MFB (B.L)	0	30-Dec-15 A	28-Mar-16 A																									
AS202200	Complete Other Civil Requirement Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15 A	23-Sep-16 A																									
<b>3 - Detailed Design and Plant Layout Drawings</b>																													
AS203100	Complete Detailed Design and Plant Layout Drawings (Refer to Dwgs Submission Schedule for details)	0	29-Mar-16 A	23-Sep-16 A																									
<b>Section II of Works</b>																													
<b>Activity Schedule No. 3</b>																													
<b>1 - Design Calculation of Plant and Material</b>																													
AS301100	Complete Design Calculation of Plant & Material (Refer to P&M Submission Schedule for details)	0	30-Dec-15 A	18-Mar-16 A																									
<b>2 - Civil Requirement Drawings for the Plant</b>																													
AS302100	Complete Civil Requirement Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15 A	18-Mar-16 A																									
<b>3 - Detailed Design and Plant Layout Drawings</b>																													
AS303100	Complete Detailed Design and Plant Layout Drawings (Refer to Dwgs Submission Schedule for details)	0	30-Dec-15 A	18-Mar-16 A																									
<b>Section III of Works</b>																													
<b>Plant &amp; Material Procurement</b>																													
<b>Tender and Award of Suppliers - Mechanical - MBR1</b>																													
AS400100	Procurement of BR Feedpumps & Associated Equipment	0	28-May-16 A	23-Sep-16 A																									
AS400110	Procurement of MBR Pre-treatment Screen	0	29-Mar-16 A	21-Jun-16 A																									
AS400120	Procurement of Wash compactors, bagging system	0	28-May-16 A	25-Aug-16 A																									
AS400120a	Procurement of screenings skips	0	30-Sep-16 A	19-Oct-17 A		[Gantt bar: 30-Sep-16 to 19-Oct-17]																							
AS400130	Procurement of Associated ductworks, pipeworks and valves	0	30-Sep-16 A	20-Sep-17 A																									
AS400140	Procurement of Mist system, FRP kiosk and drain pumping system	0	30-Sep-16 A	05-Sep-17 A																									
AS400150	Procurement of Ancillary aeration system	0	27-Jun-16 A	22-Sep-16 A																									



File Name: DE/2014/01G3  
Layout: DE1401 (Rev. G) - WBS  
TASK filter: All Activities

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019													
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20				
AS400160	Procurement of Other Associated Equip't for MBR Pre-treatment Screen Facilities	23	20-Nov-17 A	22-Jan-18	91	20-Nov-17 A 22-Jan-18, Procurement of Other Associated Equip't for MBR Pre-treatment Screen Facilities																									
<b>Tender and Award of Suppliers - Mechanical - BR1</b>																															
AS400200	Procurement of Aeration Blowers	0	27-Jun-16 A	24-Aug-16 A																											
AS400210	Procurement of Submersible Mixers	0	28-May-16 A	22-Sep-16 A																											
AS400220	Procurement of Mixed Liquor Return pumps	0	28-May-16 A	22-Sep-16 A																											
AS400230	Procurement of Surplus Activated Sludge Pumps	0	28-May-16 A	22-Sep-16 A																											
AS400240	Procurement of Air Diffusion System	0	29-Mar-16 A	01-Jun-16 A																											
AS400250	Procurement of Associated pipework, ductwork & valves BR1	23	30-Sep-16 A	22-Jan-18	62	22-Jan-18, Procurement of Associated pipework, ductwork & valves BR1																									
AS400260	Procurement of Foam control system and wash water spraying system	0	27-Jun-16 A	22-Sep-16 A																											
AS400270	Procurement of Other associated equipment for BR1	23	30-Sep-16 A	22-Jan-18	64	22-Jan-18, Procurement of Other associated equipment for BR1																									
<b>Tender and Award of Suppliers - Mechanical - MFS1</b>																															
AS400300	Procurement of Membrane Modules - MFS1	0	14-Mar-16 A	29-Apr-16 A																											
AS400310	Procurement of Permeate Pumps - MFS1	0	12-Jun-16 A	23-Sep-16 A																											
AS400320	Procurement of RAS / Backwash Pumps - MFS1	0	12-Jun-16 A	23-Sep-16 A																											
AS400330	Procurement of Air Scouring Blowers - MFS1	0	13-May-16 A	24-Aug-16 A																											
AS400340	Procurement of Air Compressor - MFS1	0	14-Mar-16 A	21-Dec-17 A																											
AS400350	Procurement of Chemical Dosing System	0	30-Sep-16 A	29-Jun-17 A																											
AS400360	Procurement of Permeate Drain Pumps, Drain Pumps for MFS1 & Cleaning drain pumps	0	30-Sep-16 A	05-Sep-17 A																											
AS400370	Procurement of Wash Water Pumping System	0	03-Jul-17 A	05-Sep-17 A																											
AS400380	Procurement of Associated Pipes, Valves & Fittings- MFS1	23	09-Jan-17 A	22-Jan-18	53	22-Jan-18, Procurement of Associated Pipes, Valves & Fittings- MFS1																									
AS400390	Procurement of Other Associated Equipment - MFS1	23	09-Jan-17 A	22-Jan-18	23	22-Jan-18, Procurement of Other Associated Equipment - MFS1																									
<b>Tender and Award of Suppliers - Mechanical - Flowmeter Chamber</b>																															
AS400400	Procurement of Flowmeters	0	28-May-16 A	22-Sep-16 A																											
AS400410	Procurement of Flange Adaptors & Other Associated Equipment	0	27-Oct-16 A	20-Sep-17 A																											
<b>Tender and Award of Suppliers - Penstocks, Lifting Appliance &amp; Deorderisation System</b>																															
AS400500	Procurement of Stoplogs	0	30-Sep-16 A	15-Feb-17 A																											
AS400510	Procurement of Penstocks	0	30-Sep-16 A	15-Feb-17 A																											
AS400520	Procurement of Deodorisers System	0	24-Feb-17 A	26-Jul-17 A																											
<b>Tender and Award of Suppliers - Electrical Main &amp; Sub-main</b>																															
AS400600	Procurement of 11kV HV Switchboard	0	28-Apr-16 A	21-Sep-16 A																											
AS400610	Procurement of 3.3kV HV Switchboard	0	28-Apr-16 A	21-Sep-16 A																											
AS400620	Procurement of Transformer	0	28-Apr-16 A	21-Sep-16 A																											
AS400630	Procurement of L.V. Switchboard	0	28-Apr-16 A	22-Sep-16 A																											
AS400640	Procurement of Variable Speed Drive	0	30-Sep-16 A	02-Mar-17 A																											
AS400650	Procurement of Starter for Motor, Screen & Mixer etc.	0	22-Aug-16 A	22-Sep-16 A																											
AS400660	Procurement of Power Supply Cables	0	30-Sep-16 A	07-Dec-17 A																											
AS400670	Procurement of Earthing & Lightning Materials	11	26-Nov-16 A	10-Jan-18	55	10-Jan-18, Procurement of Earthing & Lightning Materials																									
AS400680	Procurement of Cable Tray & Trunking etc.	0	26-Nov-16 A	24-Nov-17 A																											
<b>Tender and Award of Suppliers - Monitoring and Control System</b>																															
AS400700	Procurement of Monitoring & Control System	0	26-Nov-16 A	18-Jul-17 A																											
<b>Tender and Award of Suppliers - Building Services</b>																															
AS400720	Procurement of B.S. Plant & Materials	90	26-Nov-16 A	30-Mar-18	21	30-Mar-18, Procurement of B.S. Plant & Materials																									
<b>Tender and Award of Suppliers - Fire Services</b>																															
AS400740	Procurement of F.S. Plant & Materials	60	26-Nov-16 A	28-Feb-18	36	28-Feb-18, Procurement of F.S. Plant & Materials																									
<b>Subcontracting Process</b>																															



File Name: DE/2014/01G3  
 Layout: DE1401 (Rev. G) - WBS  
 TASK filter: All Activities

Page 5 of 16





- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019									
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20
<b>Subcontracting Procedure and Acceptance</b>																											
AS400800	Submit Details of the Tender, Tenderers & Procedures for Subcontractor Selection	60	30-Dec-15 A	28-Feb-18	10																						
AS400810	Comment on Details of the Tender, Tenderers & Procedures for Subcontractor Selection	0	31-Aug-16 A	31-Aug-16 A																							
AS400820	Resubmit Details of the Tender, Tenderers & Procedures for Subcontractor Selection	0	31-Aug-16 A	31-Aug-16 A																							
AS400830	Acceptance of Details of Tender, Tenderers & Procedures for Subcontractor Selection for the S/C by PM	83	20-Sep-16 A	23-Mar-18	7																						
<b>Tender and Award of Subcontractors</b>																											
AS300850	Procurement for Subcontracting - Mechanical Installation (BR1)	25	14-Mar-17 A	24-Jan-18	64																						
AS300860	Procurement for Subcontracting - Mechanical Installation (MFS1)	83	01-Aug-17 A	23-Mar-18	396																						
AS300870	Procurement for Subcontracting - Mechanical Installation (Penstocks / Stoplogs)	83	14-Mar-17 A	23-Mar-18	64																						
AS300880	Procurement for Subcontracting - Mechanical Installation (Flowmeter Chamber)	0	14-Mar-17 A	30-Nov-17 A																							
AS300890	Procurement for Subcontracting - Mechanical Installation (DO System - Supply & Install)	0	28-Feb-17 A	26-Jul-17 A																							
AS300900	Procurement for Subcontracting - Mechanical Installation (NCSRSPS)	0	25-May-16 A	12-Sep-16 A																							
AS400840	Procurement for Subcontracting - Mechanical Installation (MBR Pre-treatment Screen Chamber)	0	21-Mar-17 A	30-Nov-17 A																							
AS400910	Procurement for Subcontracting - FRP Cover (Supply & Install)	0	28-Feb-17 A	08-May-17 A																							
AS400920	Procurement for Subcontracting - FRP Platform & Kiosk (Supply & Install)	91	02-Nov-17 A	31-Mar-18	11																						
AS400930	Procurement for Subcontracting - Lifting Appliances (Supply & Install)	0	25-Oct-16 A	19-Jan-17 A																							
AS400940	Procurement for Subcontracting - Electrical (HV) Installation	0	20-Oct-16 A	01-Sep-17 A																							
AS400950	Procurement for Subcontracting - Electrical (LV) Installation	41	19-Nov-16 A	09-Feb-18	117																						
AS400960	Procurement for Subcontracting - PQEM System (Supply & Install)	0	08-May-17 A	18-Jul-17 A																							
AS400970	Procurement for Subcontracting - SCADA / PLC System (Supply & Install)	0	30-Sep-16 A	18-Jul-17 A																							
AS400980	Procurement for Subcontracting - Building Services (Supply & Install)	11	10-Feb-17 A	10-Jan-18	36																						
AS400982	Procurement for Subcontracting - SS316 Air Duct (Supply & Install)	33	10-Feb-17 A	01-Feb-18	123																						
AS400990	Procurement for Subcontracting - Fire Services (Supply & Install)	60	10-Feb-17 A	28-Feb-18	36																						
AS400992	Procurement for Subcontracting - FS Water Tanks (Supply & Install)	60	10-Feb-17 A	28-Feb-18	36																						
<b>Activity Schedule No. 4</b>																											
<b>4.1 Works for MBR Pre-treatment Screen Chamber</b>																											
<b>Manufacturing, FAT and Delivery</b>																											
AS401010	Purchase Order for BR Feedpumps & Associated Equipment	0	06-Sep-16 A	23-Sep-16 A																							
AS401012	Manufacturing, FAT & Delivery to Site - BR Feedpumps & Associated Equipment	0	14-Oct-16 A	18-Jul-17 A																							
AS401030	Purchase Order for MBR Pre-treatment Screen	0	01-Jun-16 A	21-Jun-16 A																							
AS401032	Manufacturing, FAT & Delivery to Site - MBR Pre-treatment Screen	53	06-Jul-16 A	21-Feb-18	16																						
AS401050	Purchase Order for Wash Compactors, bagging system	0	23-May-16 A	21-Jun-16 A																							
AS401050a	Purchase Order for Screening skips & FRP Kiosk	0	16-Oct-17 A	19-Oct-17 A																							
AS401052	Manufacturing, FAT & Delivery to Site - Wash Compactors, bagging system	53	31-Aug-16 A	21-Feb-18	91																						
AS401052a	Manufacturing, FAT & Delivery to Site - Screening skips & FRP Kiosk	152	20-Oct-17 A	31-May-18	55																						
AS401070	Purchase Order for Mist system and drain pumping system	0	14-Aug-17 A	05-Sep-17 A																							
AS401072	Manufacturing, FAT & Delivery to Site - Mist system and drain pumping system	152	06-Sep-17 A	31-May-18	22																						
AS401090	Purchase Order for Associated pipeworks and valves	0	18-Sep-17 A	20-Sep-17 A																							
AS401092	Manufacturing, FAT & Delivery to Site - Associated pipeworks and valves	47	21-Sep-17 A	15-Feb-18	7																						
AS401110	Purchase Order for Ancillary aeration system	0	13-Sep-16 A	22-Sep-16 A																							
AS401112	Manufacturing, FAT & Delivery to Site - Ancillary aeration system	60	05-May-17 A	28-Feb-18	114																						
AS401130	Purchase Order for Other associated equipment for MBR Pre-treatment Screen Facilities	14	09-Jan-18	22-Jan-18	91																						
AS401132	Manufacturing & Delivery to Site / FAT - Other associated equipment for MBR Pre-treatment Screen Facilities	110	23-Jan-18	12-May-18	91																						
<b>Install, T&amp;C for Pre-treatment Screen Chamber (incl. Provision for Health &amp; Safety Requirements)</b>																											

File Name: DE/2014/01G3  
Layout: DE1401 (Rev. G) - WBS  
TASK filter: All Activities

-  Remaining Work
-  Critical Activity
-  Milestone
-  Actual Progress


**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM





Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019											
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20		
AS403012	Manufacturing, FAT & Delivery to Site - Membrane Modules	151	28-Mar-16 A	30-May-18	56	30-May-18; Manufacturing, FAT & Delivery to Site - Membrane Modules																							
AS403030	Purchase Order for Permeate Pumps	0	13-Sep-16 A	23-Sep-16 A																									
AS403032	Manufacturing, FAT & Delivery to Site - Permeate Pumps	88	07-Oct-16 A	28-Mar-18	9	28-Mar-18, Manufacturing, FAT & Delivery to Site - Permeate Pumps																							
AS403050	Purchase Order for Return Activated Sludge Pumps	0	13-Sep-16 A	23-Sep-16 A																									
AS403052	Manufacturing, FAT & Delivery to Site - Return Activated Sludge Pumps	0	07-Oct-16 A	06-Sep-17 A																									
AS403070	Purchase Order for Backwash Pumps (Item Deleted)	0	31-Aug-16 A	31-Aug-16 A																									
AS403072	Manufacturing, FAT & Delivery to Site - Backwash Pumps (Item Deleted)	0	31-Aug-16 A	31-Aug-16 A																									
AS403090	Purchase Order for Air Scouring Blowers	0	15-Aug-16 A	24-Aug-16 A																									
AS403092	Manufacturing, FAT & Delivery to Site - Air Scouring Blowers	30	11-Apr-16 A	29-Jan-18	102	29-Jan-18, Manufacturing, FAT & Delivery to Site - Air Scouring Blowers																							
AS403110	Purchase Order for Air Compressor	0	18-Dec-17 A	21-Dec-17 A																									
AS403112	Manufacturing, FAT & Delivery to Site - Air Compressor	120	22-Dec-17 A	29-Apr-18	57	29-Apr-18, Manufacturing, FAT & Delivery to Site - Air Compressor																							
AS403130	Purchase Order for Chemical Dosing System (i) NaOCl dosing pumps	0	05-Jun-17 A	29-Jun-17 A																									
AS403132	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (i) NaOCl dosing pumps	121	30-Jun-17 A	30-Apr-18	86	30-Apr-18, Manufacturing, FAT & Delivery to Site - Chemical Dosing System (i) NaOCl dosing pumps																							
AS403150	Purchase Order for Chemical Dosing System (ii) Citric Acid dosing pumps	0	05-Jun-17 A	29-Jun-17 A																									
AS403152	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (ii) Citric Acid dosing pumps	121	30-Jun-17 A	30-Apr-18	116	30-Apr-18, Manufacturing, FAT & Delivery to Site - Chemical Dosing System (ii) Citric Acid dosing pumps																							
AS403170	Purchase Order for Chemical Dosing System (iii) Chemical storage tank	0	06-Feb-17 A	28-Feb-17 A																									
AS403172	Manufacturing, FAT & Delivery to Site - Chemical Dosing System (iii) Chemical storage tank	121	01-Mar-17 A	30-Apr-18	116	30-Apr-18, Manufacturing, FAT & Delivery to Site - Chemical Dosing System (iii) Chemical storage tank																							
AS403190	Purchase Order for Permeate Drain Pumps, Drain Pumps for MFS1 and Cleaning Drain Pumps	0	28-Aug-17 A	05-Sep-17 A																									
AS403192	Manufacturing, FAT & Delivery to Site - Permeate Drain Pumps, Drain Pumps for MFS1 and Cleaning Drain Pumps	123	06-Sep-17 A	02-May-18	93	02-May-18, Manufacturing, FAT & Delivery to Site - Permeate Drain Pumps, Drain Pumps for MFS1 and Cleaning Drain Pumps																							
AS403210	Purchase Order for Wash water pumping system	0	28-Aug-17 A	05-Sep-17 A																									
AS403212	Manufacturing, FAT & Delivery to Site - Wash water pumping system	121	06-Sep-17 A	30-Apr-18	125	30-Apr-18, Manufacturing, FAT & Delivery to Site - Wash water pumping system																							
AS403230	Purchase Order for Associated ductworks, pipeworks and valves	11	23-Jan-18	02-Feb-18	53	23-Jan-18 02-Feb-18, Purchase Order for Associated ductworks, pipeworks and valves																							
AS403232	Manufacturing, FAT & Delivery to Site - Associated ductworks, pipeworks and valves	90	03-Feb-18	03-May-18	53	03-Feb-18 03-May-18, Manufacturing, FAT & Delivery to Site - Associated ductworks, pipeworks and valves																							
AS403250	Purchase Order for Other associated equipment for MFS1	11	23-Jan-18	02-Feb-18	23	23-Jan-18 02-Feb-18, Purchase Order for Other associated equipment for MFS1																							
AS403252	Manufacturing, FAT & Delivery to Site - Other associated equipment for MFS1	60	03-Feb-18	03-Apr-18	23	03-Feb-18 03-Apr-18, Manufacturing, FAT & Delivery to Site - Other associated equipment for MFS1																							
<b>Install, T&amp;C for MFS1 (incl. Provision for Health &amp; Safety Requirements)</b>																													
AS403002	Mobilisation of Works - MBR Facilities Building G/F	0	07-Dec-17 A	20-Dec-17 A																									
AS403002a	Mobilisation of Works - MBR Facilities Building B/F	7	31-Mar-18	06-Apr-18	0	31-Mar-18 06-Apr-18, Mobilisation of Works - MBR Facilities Building B/F																							
AS403004	Mobilisation of Works - MFS1	7	03-Apr-18	09-Apr-18	17	03-Apr-18 09-Apr-18, Mobilisation of Works - MFS1																							
AS403020	Install Membrane Modules, MFS Tank	60	26-Jul-18	23-Sep-18	0	26-Jul-18 23-Sep-18, Install Membrane Modules, MFS Tank																							
AS403040	Install Permeate Pumps, No.1 - No.6, MBR Bldg	45	07-Apr-18	21-May-18	0	07-Apr-18 21-May-18, Install Permeate Pumps, No.1 - No.6, MBR Bldg																							
AS403060	Install Return Activated Sludge Pumps, No.1 - No.5, MBR Bldg	30	26-Jun-18	25-Jul-18	0	26-Jun-18 25-Jul-18, Install Return Activated Sludge Pumps, No.1 - No.5, MBR Bldg																							
AS403080	Install Backwash Pumps - MBR Bldg (Not required)	0	30-Dec-17 A	30-Dec-17 A																									
AS403100	Install Air Scouring Blowers, MBR Bldg	45	28-Apr-18	11-Jun-18	14	28-Apr-18 11-Jun-18, Install Air Scouring Blowers, MBR Bldg																							
AS403120	Install Air Compressor, MBR Bldg.	30	12-Jun-18	11-Jul-18	14	12-Jun-18 11-Jul-18, Install Air Compressor, MBR Bldg.																							
AS403140	Mobilisation of Works - Chemical Rooms	14	01-May-18	14-May-18	72	01-May-18 14-May-18, Mobilisation of Works - Chemical Rooms																							
AS403142	Install NaOCl Dosing Pumps & Storage Tank	30	15-May-18	13-Jun-18	72	15-May-18 13-Jun-18, Install NaOCl Dosing Pumps & Storage Tank																							
AS403160	Install Citric Acid Dosing Pumps & Storage Tank	30	14-Jun-18	13-Jul-18	72	14-Jun-18 13-Jul-18, Install Citric Acid Dosing Pumps & Storage Tank																							
AS403180	Install Acetic Acid Dosing Pumps & Storage Tank	30	14-Jul-18	12-Aug-18	81	14-Jul-18 12-Aug-18, Install Acetic Acid Dosing Pumps & Storage Tank																							
AS403200	Install Permeate Drain Pumps, Drain Pumps for MFS1 and Cleaning Drain Pumps, MFS1 Drain Chamber	30	22-May-18	20-Jun-18	74	22-May-18 20-Jun-18, Install Permeate Drain Pumps, Drain Pumps for MFS1 and Cleaning Drain Pumps, MFS1 Drain Chamber																							
AS403220	Install Wash water pumping system, MBR Bldg.	21	21-Jun-18	11-Jul-18	74	21-Jun-18 11-Jul-18, Install Wash water pumping system, MBR Bldg.																							
AS403240	Install Associated ductworks, pipeworks and valves	120	28-Apr-18	25-Aug-18	29	28-Apr-18 25-Aug-18, Install Associated ductworks, pipeworks and valves																							



**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

















Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018												2019											
						Oct -2	Nov -1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20		
AS410010	Purchase Order for Deodorisers system with dehumidifier	0	10-Jul-17 A	26-Jul-17 A																									
AS410012	Manufacturing, FAT & Delivery to Site - Deodorisers system with dehumidifier	136	27-Jul-17 A	15-May-18	66																								
AS410030	Purchase Order for S.S. Ducting & Accessories	0	24-Jul-17 A	26-Jul-17 A																									
AS410032	Manufacturing & Delivery to Site - S.S. Ducting & Accessories	136	27-Jul-17 A	15-May-18	96																								
<b>Install, T&amp;C for MBR Facilities Building (incl. Provision for Health &amp; Safety Requirements)</b>																													
AS410020	Install Deodorising Plant	45	16-May-18	29-Jun-18	66																								
AS410040	Install S.S. Ducting, Accessories & Deodorising Control System	35	15-Jun-18	19-Jul-18	66																								
<b>4.11 Maintenance Platform &amp; Covers</b>																													
<b>Manufacturing, FAT and Delivery</b>																													
AS411010	Purchase Order for maintenance platforms, stairways, hand railings and covers	7	01-Apr-18*	07-Apr-18	4																								
AS411012	Manufacturing & Delivery to Site - maintenance platforms, stairways, hand railings and covers	60	08-Apr-18	06-Jun-18	4																								
AS411030	Purchase Order for Maintenance Platform in Basement of MBR Facilities Building	7	01-Apr-18	07-Apr-18	19																								
AS411032	Manufacturing & Delivery to Site - Maintenance Platform in Basement of MBR Facilities Building	45	08-Apr-18	22-May-18	19																								
AS411050	Purchase Order for FRP covers for Membrane Facilities Tanks	0	02-May-17 A	08-May-17 A																									
AS411052	Manufacturing & Delivery to Site - FRP covers for Membrane Facilities Tanks	91	09-May-17 A	31-Mar-18	26																								
AS411070	Purchase Order for Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17 A	30-Dec-17 A																									
AS411072	Manufacturing & Delivery to Site - Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17 A	30-Dec-17 A																									
<b>Install, T&amp;C for Maintenance Platform &amp; Covers (incl. Provision for Health &amp; Safety Requirements)</b>																													
AS411020	Install maintenance platforms, stairways, hand railings and covers	75	07-Jun-18	20-Aug-18	4																								
AS411040	Install Hand Rail & Maintenance Platform in Basement of MBR Facilities Building	45	23-May-18	06-Jul-18	19																								
AS411060	Install FRP covers for Membrane Facilities Tanks	60	10-Apr-18	08-Jun-18	17																								
AS411080	Install Steel Cover for Air Blower Opening on 1/F of MBR Bldg. (Not required)	0	30-Dec-17 A	30-Dec-17 A																									
<b>4.12 SCADA</b>																													
<b>Manufacturing, FAT and Delivery</b>																													
AS412010	Purchase Order for Proposed SCADA	0	03-Jul-17 A	18-Jul-17 A																									
AS412012	Manufacturing & Delivery to Site - Proposed SCADA	90	19-Jul-17 A	30-Mar-18	48																								
AS412030	Purchase Order for PLC System	0	10-Jul-17 A	18-Jul-17 A																									
AS412032	Manufacturing & Delivery to Site - PLC System	90	19-Jul-17 A	30-Mar-18	48																								
AS412050	Purchase Order for Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	91	31-Dec-17	31-Mar-18	23																								
AS412052	Manufacturing & Delivery to Site - Instrumentation in Flowmeter and MBR Pre-treatment Screen Chambers	90	01-Apr-18	29-Jun-18	23																								
AS412070	Purchase Order for Instrumentation in BR1	91	31-Dec-17	31-Mar-18	37																								
AS412072	Manufacturing of Instrumentation in BR1	90	01-Apr-18	29-Jun-18	37																								
AS412090	Purchase Order for Instrumentation in MFS1 & MFB	91	31-Dec-17	31-Mar-18	51																								
AS412092	Manufacturing & Delivery to Site - Instrumentation in MFS1 & MFB	90	01-Apr-18	29-Jun-18	51																								
AS412110	Purchase Order UPS for PLC Systems A	0	03-Jul-17 A	18-Jul-17 A																									
AS412112	Manufacturing & Delivery to Site - UPS for PLC Systems A	90	19-Jul-17 A	30-Mar-18	177																								
AS412130	Purchase Order UPS for PLC Systems B	0	03-Jul-17 A	18-Jul-17 A																									
AS412132	Manufacturing & Delivery to Site - UPS for PLC Systems B	90	19-Jul-17 A	30-Mar-18	177																								
<b>Install, T&amp;C for SCADA (incl. Provision for Health &amp; Safety Requirements)</b>																													
AS412001	Mobilisation of Works - Areas for laying works of optical fibres	7	03-Apr-18	09-Apr-18	8																								
AS412020	Laying Fibre Optical Ethernet Ring	30	10-Apr-18	09-May-18	8																								
AS412021	Set Up and Demonstrate all the Functionality of the Proposed SCADA/PLC System A	45	10-May-18	23-Jun-18	8																								
AS412022	Modify Existing Master Station at Control Room	45	24-Jun-18	07-Aug-18	12																								
AS412023	Install SCADA Master Station	35	08-Aug-18	11-Sep-18	12																								
AS412024	Wiring for Control & Monitoring Circuits, Termination - SCADA	30	12-Sep-18	11-Oct-18	12																								

File Name: DE/2014/01G3  
Layout: DE1401 (Rev. G) - WBS  
TASK filter: All Activities

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2014/01**  
**Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works**  
**Further Expansion Phase 1A - Advance Works and**  
**Ng Chow South Road Sewage Pumping Station**  
**Master Programme**

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM





