


Civil Engineering and Development Department

**Agreement no. CE 47/2014 (GE)
-Landslip Prevention and Mitigation
Programme near Bride's Pool Road,
Tai Po – 3SE-D/SA2**

**Monthly Environmental Monitoring and
Audit Report for
April 2024**

(Version 1.0)

Certified by:  (Independent Environmental Checker: Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LIMITED
Room 1710, Technology Park
18 On Lai Street
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

EXECUTIVE SUMMARY	3
1. INTRODUCTION	4
2. PROJECT INFORMATION.....	5
2.1 BACKGROUND.....	5
2.2 PROJECT ORGANIZATIONS.....	5
2.3 CONSTRUCTION ACTIVITIES UNDERTAKEN DURING THE REPORTING MONTH.....	6
2.4 STATUES OF ENVIRONMENTAL LICENSING AND PERMITTING.....	6
3. MONTHLY ECOLOGICAL MONITORING.....	7
3.1 MONITORING REQUIREMENTS.....	7
3.2 MONITORING LOCATIONS	7
3.3 MONITORING METHODOLOGY	7
3.4 RESULTS AND RECOMMENDATIONS	8
4 WASTE MANAGEMENT	10
4.1 MONITORING REQUIREMENTS.....	10
5 ENVIRONMENTAL AUDIT	11
5.1 SITE AUDITS.....	11
5.2 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	11
6 ENVIRONMENTAL NON-CONFORMANCE	12
6.1 SUMMARY OF ENVIRONMENTAL COMPLAINT	12
6.2 SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	12
7 FUTURE KEY ISSUES	13
7.1 MAJOR SITE ACTIVITIES AND KEY ENVIRONMENTAL ISSUES IN COMING MONTHS	13
8 CONCLUSIONS AND RECOMMENDATIONS	14
8.1 CONCLUSIONS	14
8.2 RECOMMENDATIONS	14

LIST OF TABLES

Table I	Summary of Complaint/Summons/Prosecution in the Reporting Month.....	3
Table 2-1	Proposed LPM Designs	5
Table 2-2	Key Project Contacts	6
Table 2-3	Summary of Environmental Licensing and Permit Status.....	6
Table 5-1	Observations and Recommendations of Site Inspections.....	11

LIST OF FIGURES

Figure 1	Site Location
Figure 2	LPM Design
Figure 3-1	Tree Survey Plan
Figure 4	Location of Species of Conservation Interest

LIST OF APPENDICES

Appendix A	Tree Schedule and Vegetation Survey Results
Appendix B	Photo records of tree survey, vegetation survey and plant species with special condition
Appendix C	Implementation Schedule and Recommended Mitigation Measures and Site Audit Summary
Appendix D	Waste Generation in the Reporting Month
Appendix E	Summary of Environmental Complaint, Warning, Summons and Notification of Successful Prosecution
Appendix F	Tentative Construction Programme

EXECUTIVE SUMMARY

1. This is the 1st Monthly Environmental Monitoring and Audit (EM&A) Report prepared by the Independent Environmental Checker (IEC), Cinotech Consultants Ltd., for Agreement No. CE 47/2014 (GE) "Landslip Prevention and Mitigation Programme near Bride's Pool Road, Tai Po – 3SE-D/SA2". This report documents the findings of EM&A Works conducted in April 2024 in accordance with the requirement specified in the Project Profile under EP No. EP-607/2022. The Task Order commencement date of the Project is 19th February 2024.
2. The major site activities undertaken in Landslip Prevention and Mitigation Programme near Bride's Pool Road, Tai Po – 3SE-D/SA2 in the reporting month included:
 - Construction of protective fence in DF3 (within Catchment A)
 - Site clearance and construction of working platform in OH7 (within Catchment B) and DF2 (within Catchment C)

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed in accordance with the Project Profile and the monitoring results were checked and reviewed. Site audit were conducted on 3, 11, 19 and 26 April 2024 with the Engineer Representative and the Contractor. The implementation of the environmental mitigation measures and environmental complaint handling procedures were also checked. Monthly Ecological Monitoring including detailed vegetation survey and tree survey was conducted on 11, 12, 24 and 29 April 2024.

Complaint Handling, Prosecution and Public Engagement

4. Summary of complaint/summons/prosecution in the reporting month is tabulated in **Table I**.

Table I Summary of Complaint/Summons/Prosecution in the Reporting Month

Event	Event Details		Follow-up/ Remedial Actions	Status/ Remarks
	Number	Brief Description		
Complaints Received	0	-	N/A	N/A
Notification of Summons and Prosecutions Received	0	-	N/A	N/A

Reporting Changes

5. There were no reporting changes during the reporting month.

Future Key Issues

6. The key works or activities will be anticipated in the coming months are as follows:
 - Site clearance and construction of working platform in OH7 (within Catchment B) and DF2 (within Catchment C)

1. INTRODUCTION

- 1.1 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) as the Independent Environmental Checker (IEC) to undertake environmental monitoring and auditing services for the implementation of Landslip Prevention and Mitigation near Bride's Pool Road, Tai Po – 3SE-D/SA2 to ensure that the environmental performance of the works comply with the requirements specified in the Environmental Permits (EP), approved Project Profile (PP) and other relevant statutory requirements. This is the 1st Monthly EM&A report summarizing the EM&A works for the Project in April 2024.

Purpose of the Report

- 1.2 This is the 1st Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in April 2024. With reference of the approved PP and EP, Monthly EM&A Report shall be prepared by IEC to ensure the recommended mitigation measures are fully implemented. The focus of the report is on the ecological monitoring of this Project. Air, noise, water and landscape and visual monitoring are not specified in this Project according to the approved Project Profile. General mitigation measures for these aspects are audited during the weekly site audit according to the approved Project Profile.

Structure of the Report

- 1.3 The structure of the report is as follows:

Section 1: **Introduction** – purpose and structure of the report.

Section 2: **Project Information** – summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.

Section 3: **Ecological Monitoring** – summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.

Section 4: **Waste Management** – summarises the audit findings of the weekly site inspections undertaken within the reporting month.

Section 5: **Environmental Audit** – summarises the waste management data in the reporting month.

Section 6: **Environmental Non-conformance** – summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.

Section 7: **Future Key Issues** – summarises the impact forecast and monitoring schedule for the next month.

Section 8: **Conclusions and Recommendations**

2. PROJECT INFORMATION

2.1 Background

2.1.1 The Government has launched the Landslip Prevention and Mitigation Programme (LPMitP) to assess landslide risks associated with man-made slopes and natural hillsides. If necessary, landslide risks will be mitigated by designated measures. The Site location is shown in **Figure 1**.

2.1.2 As landslip risk was confirmed at a natural terrain 3SE-D/SA2, landslip prevention and mitigation (LPM) works consisting of flexible barriers, soil nails, boulder stabilization works and gabion barrier are proposed at catchment A, B and C (**Figure 2**) to ensure the safety of Bride's Pool Road, Tai Mei Tuk Government Holiday Bungalows, Tai Mei Tuk Raw Water Pumping Station and CLP Tai Mei Tuk 'B' Substation downslope. A small area to the south of Bride's Pool Road is dedicated as temporary storage area for construction materials and plant equipment. The proposed LPM designs are shown in **Table 2-1**.

Table 2-1 Proposed LPM Designs

Catchment	Catchment No.	Main Scheme
A	3SE-D/DF3	Gabion Barrier
B	3SE-D/OH7	Soil Nailing and Flexible Barrier
C	3SE-D/DF2	Soil Nailing and Flexible Barrier

2.1.3 As the Site falls within a country park, the proposed LPM works belong to Item Q.1. of Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO): "All projects including ... earthworks ... and other building works partly or wholly in an existing or gazetted proposed country park.". A Project Profile for Direct Environmental Permit Application was approved under the Environmental Impact Assessment Ordinance (EIAO) in September 2020. The corresponding Environmental Permit (EP) was issued in April 2022 (EP no.: EP-607/2022).

2.1.4 Fraser Construction Company Ltd (Fraser) was engaged by CEDD as the Contractor of the LPM works. Cinotech Consultants Limited (Cinotech) was commissioned by CEDD as the Independent Environmental Checker (IEC) to undertake environmental monitoring and auditing services to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Project Profile and EP and other relevant statutory requirements.

2.2 Project Organizations

2.2.1 Different Parties with different levels of involvement in the project organization include:

- Project Proponent – Civil Engineering and Development Department (CEDD)
- Engineer Representative (ER) – Jacobs China Limited (Jacobs)
- Independent Environmental Checker (IEC) – Cinotech Consultants Limited (Cinotech)
- Contractor – Fraser Construction Company Limited (Fraser)

2.2.2 The key contacts of the Project are shown in **Table 2-2**.

Table 2-2 Key Project Contacts

Party	Role	Contact Person	Phone No.
Jacobs	Resident Engineer	Mr. Paco Tsang	9616 8332
	Assistant Resident Engineer	Ms. Kelly Choi	9809 9013
Cinotech	Independent Environmental Checker	Mr. KS. Lee	2151 2091
Fraser	Site Agent	Mr. Jeffrey Tse	5481 1958

2.3 Construction Activities undertaken during the Reporting Month

2.3.1 The construction programme is presented in **Appendix F**.

2.3.2 The major site activities undertaken in the reporting month included:

- Construction of protective fence in DF3 (within Catchment A)
- Site clearance and construction of working platform in OH7 (within Catchment B) and DF2 (within Catchment C)

2.4 Statuses of Environmental Licensing and Permitting

2.4.1 All permits/licenses obtained for the Project are summarized in **Table 2-3**.

Table 2-3 Summary of Environmental Licensing and Permit Status

Permit / License No.	Valid Period		Status
	From	To	
Environmental Permit (EP)			
EP-607/2022	22 Apr 2022	N/A	Valid

3. MONTHLY ECOLOGICAL MONITORING

3.1 Monitoring Requirements

Detailed Vegetation Survey

3.1.1 During construction phase, monitoring of the condition of previously recorded plant species with conservation importance and the proper implementation of mitigation measures shall be conducted at a monthly basis by a professional arborist or plant specialist with 5 years of experience. The findings and photographic record shall be provided.

Tree Survey

3.1.2 During construction phase, the trees conditions shall be monitored by the qualified arborist at a monthly basis. The findings and photographic record shall be recorded. In addition, the health and conditions of *Aquilaira sinensis* shall also be monitored at a monthly basis during construction stage.

3.2 Monitoring Locations

3.2.1 The monitoring area of monthly Detailed Vegetation Survey and Tree Survey is determined by the active work area during the reporting period.

3.2.2 As excavation works was conducted in Catchment A during the reporting period, it is considered that Catchment A was the monitoring area of monthly Detailed Vegetation Survey and Tree Survey.

3.3 Monitoring Methodology

3.3.1 With reference to the Project Profile and the Detailed Baseline Survey Report, the previously recorded plant species with conservation importance in the Detailed Vegetation Survey Report and the tree recorded in Tree Survey Report shall be monitored at a monthly basis.

3.3.2 Following the previous tree schedule and vegetation survey results, any tree and plant species recorded within the active work area were resurveyed to update their status and check if they are affected by the construction activities or not.

3.3.3 The current health status of each individual was examined. Health condition was evaluated according to the following criteria:

- Plant with no observable defect and health problem is classified as good;
- Plant with few defects and/or health problem is classified as average; and
- Plant with serious defects and/or health problem (e.g. badly damaged or suffering from decay, die back, very heavy vine growth) is classified as poor.

3.3.4 Plant form was evaluated according to the following criteria:

- Plant with even branches, well-balanced crown and upright posture is classified as good;
- Plant with slightly uneven branches, unbalanced crown and posture is classified as average; and
- Plant with highly bending/forked branches, unbalanced crown and posture (e.g. leaning) is classified as poor.

- 3.3.5 The amenity value of each plant was evaluated based on form, individual and/or collective visual contribution to surrounding. It is graded under three categories: high, medium and low.
- 3.3.6 The structural condition of each plant was evaluated based on observed appearance, the presence of defects that can attribute to tree failure and result in collision of tree. It is graded under three categories: good, average and poor.
- 3.3.7 Conservation status of each plant was examined based on the rarity and protection status under relevant ordinances of the species in Hong Kong. References including Rare and Precious Plants of Hong Kong, the IUCN Red List of Threatened Species, the Forests and Countryside Ordinance (Cap. 96) and the Protection of Endangered Species of Animals and Plants Ordinance (Cap. 586) were used.
- 3.3.8 Additional remarks of the reporting month was recorded to compare the status of the trees and plant species from baseline period to construction stage.

3.4 Results and Recommendations

- 3.4.1 Tree survey and vegetation survey were conducted on 11, 12, 24 and 29 April 2024.

Tree Survey Results

- 3.4.2 Surveyed tree locations within active work area Catchment A, B and C at the site in Brides Pool Road, Tai Po are shown in **Figure 3-1**, part of the trees were survey according to the area of construction works. Detailed survey results are attached in **Appendix A**. The Photographic records of the trees are attached in **Appendix B**.
- 3.4.3 A total of 215 trees was surveyed during the reporting period, most of them do not have significant difference compared to the baseline period. It is noted that T375 was found dead during the reporting period (**Appendix B3**). However, no obvious wound or cut was found on the tree trunk, plus the tree was found dieback during the baseline stage. Besides, mitigation measure were done by the Contractor (i.e. Tree Protection Zone with orange net) and no construction works was conducted nearby T375, therefore it is not likely that dead of T375 was caused by the construction works. As there is no direct evidence linking the dead tree to the construction works of the Project, compensation of tree is not needed.
- 3.4.4 T470, T694 and T702 were found dead during the reporting period. The main trunk of T694 was broken (**Appendix B3**). However, it is not likely caused by the construction work as no construction works was conducted nearby T694 during the reporting period and the trunk is broken instead of chopped.
- 3.4.5 As poor health conditions were found in T470 (dead branches and covered by climbers) and T702 (covered by climbers and low foliage) during baseline stage, plus mitigation measures were done by the Contractor (i.e. temporary access was built on top of the root of trees and protection net was wrapped on the tree trunk) (**Appendix B3**), therefore it is not likely that the dead of T470, T694 and T702 were caused by the construction works. No compensation of trees were needed for this case.

Vegetation Survey Results

- 3.4.6 Surveyed vegetation locations within active work area Catchment A, B and C at the site in Brides Pool Road, Tai Po are shown in **Figure 4.** , part of the vegetation were survey according to the area of construction works. Detailed survey results are attached in **Appendix A.** The Photographic records of the surveyed vegetation are attached in **Appendix B.**
- 3.4.7 19 individuals of plant species (*A. sinensis*) with conservation importance was surveyed during the reporting period. Most of them do not have significant difference compared to the baseline period. It is noted that A004 (T375) was found dead during the reporting period, detail situation of the dead plant species A004 (T375) was mentioned above section (Tree Survey Results).
- 3.4.8 It is also found that two transplanted sapling of *A. sinensis* (A026 and A027) in Catchment A were dead during the reporting period. The leaves were dried out and most have fallen. As the condition cannot be recovered, the Contractor should carry out compensatory planting for the two *A. sinensis*.
- 3.4.9 Before the construction work started (15 April 2024), the Contractor noted that there was an *A. sinensis* in Catchment C chopped by unknown party. The Contractor has informed EPD immediately after knowing this situation. The photo records of the affected *A. sinensis* were shown in **Appendix B.**

4 WASTE MANAGEMENT

4.1 Monitoring Requirements

- 4.1.1 Waste generated during construction works includes construction and demolition materials, chemical waste, and general refuse. Waste types, quantities and timing have been estimated and mitigation measures have been proposed in terms of avoidance-minimisation-reuse-recycling-disposal hierarchy.
- 4.1.2 The total quantity generated by the major site activities of this Project was 0 kg. Details Waste Flow Table within the reporting month is shown in **Appendix D**.
- 4.1.3 The general site audit including waste management issues was undertaken weekly by IEC to check all construction activities for compliance with all appropriate environmental protection and pollution control measures. The summary of site audits is shown in **Table 5-1** of this report. The implementation status of the waste/chemical management measures in the reporting period are summarized in **Appendix C**.

5 ENVIRONMENTAL AUDIT

5.1 Site Audits

- 5.1.1 Site audits were carried out by IEC on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.1.2 Site audit was conducted by IEC on 3, 11, 19 and 26 April 2024 in the reporting month. No non-compliance was observed during the site audit.

5.2 Implementation Status of Environmental Mitigation Measures

- 5.2.1 According to Environmental Permit and the approved Project Profile of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix C**.
- 5.2.2 The IEC weekly site audit was carried out during the reporting month and the observations and follow-up actions are summarized in **Table 5-1** below.

Table 5-1 Observations and Recommendations of Site Audit

Parameters	Date	Observations	Follow-up Actions
<i>Water Quality</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
	N/A	No environmental deficiency was identified in the reporting period.	
<i>Air Quality</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Noise</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Waste / Chemical Management</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Landscape and Visual</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Ecology</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Permits /Licences</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A

6 ENVIRONMENTAL NON-CONFORMANCE

6.1 Summary of Environmental Complaint

6.1.1 No environmental complaint was received in the reporting month. The Cumulative Complaint Log is presented in **Appendix E**. The investigation status and result are also reported in **Appendix E**.

6.2 Summary of Environmental Summon and Successful Prosecution

6.2.1 No notification of summon or successful environmental prosecution was received in this reporting period. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix E**.

7 FUTURE KEY ISSUES

7.1 Major Site Activities and Key Environmental Issues in Coming Months

7.1.1 Tentative construction programmes for the next three months are provided in **Appendix F**.

7.1.2 Major site activities to be undertaken for the next reporting period include:

- Site clearance and construction of working platform in OH7 (within Catchment B) and DF2 (within Catchment C)

7.1.3 Key potential environmental issues in the coming month (May 2024) include:

- Stockpile accumulation on-site;
- Wastewater and runoff discharge from site;
- Coverage of open manholes to avoid dirty runoff to drainage system;
- Noise from operation of the equipment, especially for excavation works and machinery onsite;
- Accumulation of general refuse and construction waste on-site;
- Proper storage of construction materials on-site; and
- Storage of chemicals/fuel and chemical waste/waste oil on-site.

8 CONCLUSIONS AND RECOMMENDATIONS

8.1 Conclusions

8.1.1 This is the 1st Monthly EM&A Report which presents the EM&A works undertaken in Landslip Prevention and Mitigation Programme near Bride's Pool Road, Tai Po – 3SE-D/SA2 during the reporting month (April 2024) in accordance with the approved Project Profile and the requirements under the EP-607/2022.

Monthly Ecological Monitoring

8.1.2 No exceedance was recorded for Monthly Ecological Monitoring.

Site Audit

8.1.3 Four (4) IEC environmental site inspections audit was conducted on 3, 11, 19 and 26 April 2024 with the representative of Engineer and the Contractor. The environmental deficiency observed during the reporting month are shown in **Appendix C**.

Complaint, Notification of Summons and Successful Prosecution

8.1.4 No environmental complaint and no notifications of summons and successful prosecutions were received in the reporting month.

8.2 Recommendations

8.2.1 The following recommendations were made to the Contractor for the reporting and following months:

Air Quality Impact

- Cover Stockpile or dusty materials with tarpaulin to prevent wind erosion

Construction Noise

- N/A

Water Quality Impact

- To cover stockpile near the watercourse.
- To remove pond/still water.

Ecology

- To avoid harming tree and plant species while conducting construction activities.


Waste/Chemical Management

- To bund or lock the chemical storage area.




Landscape and Visual

- To avoid placing any construction materials in the tree protection zone.

FIGURES



LEGEND


-  Catchment
-  Proposed Works Area
-  Temporary Storage Area









Landslip Prevention and Mitigation near Bride's Pool Road, Tai Po – 3SE-D/SA2

Location of Landslip Prevention Measures

SCALE	1:4000 @ A3	DATE	DEC 2022
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	1
		REV	-



LEGEND

-  Catchment
-  Proposed Works Area
-  Temporary Storage Area
-  Gabion Barrier
-  Soil Nailing Area
-  Flexible Barrier




Landslip Prevention and Mitigation near Bride's Pool Road, Tai Po – 3SE-D/SA2
Location of Proposed Gabion Barrier, Soil Nail and Flexible Barrier

SCALE	1:1500 @ A3	DATE	JUNE 2023
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	2
		REV	-



Legend

- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- A *Aporosa dioica*
 - B *Sterculia lancedlata*
 - C *Schefflera heptaphylla*




SCALE	1:250@A3	DATE	JUNE 2023
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	3-1a
		REV	




Legend

- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- A *Aporosa dioica*
 - B *Sterculia lanceolata*
 - C *Schefflera heptaphylla*




SCALE	1:500@A3	DATE	JUNE 2023
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	3-1b
		REV	



- ### Legend
- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- A *Aporusa dioica*
 - B *Sterculia lancedlata*
 - C *Schefflera heptaphylla*

SCALE	1:500@A3	DATE	JUNE 2023
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	3-1c
		REV	



Legend


- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- (A) *Aporosa dioica*
 - (B) *Sterculia lanceolata*
 - (C) *Schefflera heptaphylla*

SCALE	1:500@A3	DATE	JUNE 2023	
CHECK	BC	DRAWN	IF	
JOB No.	MA22146	DRAWING No.	3-1d	REV



- ### Legend
- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- (A) *Aporosa dioica*
 - (B) *Sterculia lancedata*
 - (C) *Schefflera heptaphylla*

SCALE	1:500@A3	DATE	JUNE 2023
CHECK	BC	DRAWN	IF
JOB No.	MA22146	DRAWING No.	3-1e
		REV	



- ### Legend
- Works Area
 - Gabion Barrier
 - Soil Nail Area
 - Flexible Barrier
 - Soil Nail
 - Existing tree to be retained
 - Existing tree to be felled
 - Tree protection zone for *Aquilaria sinensis*
 - Tree protection zone for *Canthium dicoccum*
 - Tree Protection Zone
- Compensation Trees
- A *Aporosa dioica*
 - B *Sterculia lanceolata*
 - C *Schefflera heptaphylla*




Landslip Prevention and Mitigation at Brides Pool Road -3SE-D/SA2
Tree Survey Plan

SCALE	1:500@A3	DATE	JUNE 2023	
CHECK	BC	DRAWN	IF	
JOB No.	MA22146	DRAWING No.	3-1f	REV



Legend

-  Works Area
-  Gabion Barrier
-  Soil Nail Area
-  Flexible Barrier
-  Soil Nail
-  Proposed Temporary Protective Fence
-  *Aquilaria sinensis*
-  *Canthium dicoccum*



SCALE	1:1000@A3	DATE	SEP 2023
CHECK	BC	DRAWN	RL
JOB No.	MA22146	DRAWING No.	4
		REV	

**APPENDIX A
TREE SCHEDULE AND VEGETATION
SURVEY RESULTS**

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T62	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	P	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	chopped	grow on slope, co-dominant, exposed roots, covered by climbers, main trunk chopped
T82	銀柴	<i>Aporosa dioica</i>	AFCD	M	A	A	P	/	codominant, many water sprouts	grow on slope, water sprouts, dieback, chopped branch
T83	假蘋婆	<i>Sterculia lanceolata</i>	AFCD	M	A	A	A	/	/	grow on slope, broken branches, water sprouts, dieback
T84	野漆樹	<i>Rhus succedanea</i>	AFCD	L	P	P	P	/	many water sprouts	grow on slope, incline, broken branches, water sprouts, dieback
T85	銀柴	<i>Aporosa dioica</i>	AFCD	M	P	P	P	/	covered by climbers, many water sprouts	grow on slope, incline, water sprouts
T86	樟	<i>Cinnamomum camphora</i>	Highways	M	P	P	P	/	many water sprouts	grow on slope, water sprouts, dieback
T87	陰香	<i>Cinnamomum burmannii</i>	Highways	M	A	G	P	/	/	grow on slope, incline, dieback, broken branches
T88	水團花	<i>Adina pilulifera</i>	Highways	M	G	G	G	/	/	grow on slope, next to concrete, broken branches, nearly dead
T89	陰香	<i>Cinnamomum burmannii</i>	Highways	M	A	A	A	/	many water sprouts	grow on slope, incline, water sprouts
T90	楓香	<i>Liquidambar formosana</i>	Highways	M	G	A	G	/	/	grow on slope, chopped trunk
T103	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	A	A	/	many water sprouts	incline, grow on slope, water sprout
T104	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	/	incline, grow on slope
T105	銀柴	<i>Aporosa dioica</i>	AFCD	M	P	G	P	/	many water sprouts	incline, grow on slope, water sprout, covered by climbers, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T106	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	broken branch	grow on slope, water sprout, wounded, covered by climbers
T107	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	/	next to fence, grow on slope
T342	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	G	G	G	/	/	grow on slope, broken branches
T346	木荷	<i>Schima superba</i>	AFCD	M	G	A	G	/	Die back	grow on slope, covered by climbers, dieback
T347	木荷	<i>Schima superba</i>	AFCD	M	A	G	G	/	/	grow on slope, covered by climbers, dieback
T348	黃瑞木	<i>Adinandra millettii</i>	AFCD	M	A	P	P	/	covered by climbers	grow on slope, incline, broken trunk, dieback, water sprout
T349	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	A	G	/	/	grow on slope, broken branches, dieback
T350	木荷	<i>Schima superba</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback, broken branches
T351	木荷	<i>Schima superba</i>	AFCD	M	A	A	A	/	/	grow on slope, broken branches, dieback
T352	黃瑞木	<i>Adinandra millettii</i>	AFCD	M	G	G	G	/	/	grow on slope, broken branches, dieback, water sprout
T353	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	/	grow on slope, broken branches, water sprout
T354	木荷	<i>Schima superba</i>	AFCD	M	G	G	G	/	/	grow on slope, water sprout, broken branches, dead branches
T355	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	G	G	/	/	grow on slope, water sprout
T356	木荷	<i>Schima superba</i>	AFCD	M	G	A	G	/	/	grow on slope, broken branches, water sprout, dieback
T357	木荷	<i>Schima superba</i>	AFCD	M	A	A	G	/	/	grow on slope, covered by climbers, dead branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T360	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	G	G	/	/	grow on slope, water sprout, broken branches, dieback
T373	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	A	G	/	intertwined with T374	grow on slope, broken branches, dieback, covered by climbers
T374	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	G	G	/	intertwined with T373	grow on slope, stick to T373
T375	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	P	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	Die back	Dead
T394	樟	<i>Cinnamomum camphora</i>	AFCD	M	P	A	P	/	codominant, covered by climbers	grow on slope, covered by climbers, broken branches, dead branches, co-dominant
T396	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, broken branches, covered by climbers, dead branches
T397	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	A	G	/	/	grow on slope, covered by climbers
T398	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	A	A	/	covered by climbers	grow on slope, covered by climbers
T399	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	P	A	/	covered by climbers	grow on slope, broken branches, covered by climbers, low foliage
T400	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	have wound, covered by climbers	grow on slope, covered by climbers, water sprout, low foliage

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T401	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	P	A	/	covered by climbers	grow on slope, covered by climbers
T402	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, broken trunk, covered by climbers
T403	黃端木	<i>Adinandra millettii</i>	AFCD	M	G	P	A	/	covered by climbers	grow on slope, covered by climbers, dieback
T404	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	P	A	A	/	multi-trunk, covered by climbers	grow on slope, covered by climbers, dead branches
T405	木荷	<i>Schima superba</i>	AFCD	M	P	P	A	/	covered by climbers, many water sprouts	grow on slope, incline, broken branches
T410	竹節樹	<i>Carallia brachiata</i>	AFCD	M	G	A	A	/	covered by climbers, broken branch	grow on slope, water sprout, broken branches
T411	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	G	G	G	/	/	grow on slope, covered by climbers, water sprout, broken trunk
T412	野漆樹	<i>Rhus succedanea</i>	AFCD	L	P	A	P	/	/	grow on slope, fallen, broken branches, covered by climbers
T413	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	/	grow on slope, covered by climbers
T414	黃端木	<i>Adinandra millettii</i>	AFCD	M	G	G	G	/	/	grow on slope, covered by climbers, dead branches, broken branches
T415	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	G	A	A	/	/	grow on slope, covered by climbers
T416	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, broken branches
T419	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	dieback	grow on slope, covered by climbers, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T420	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	P	G	/	/	grow on slope, dead branches, covered by climbers, dieback, low foliage
T421	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	A	A	/	/	grow on slope, dead branches, covered by climbers, broken branches
T422	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	P	A	/	dead branch	grow on slope, covered by climbers, broken branches
T423	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	P	/	/	grow on slope, covered by climbers, stick to other tree, broken branches, dieback, incline
T424	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	/	grow on slope, incline, covered by climbers
T425	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, incline, covered by climbers, broken trunk
T426	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, low foliage, covered by climbers, dead branches
T427	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	A	/	/	grow on slope, broken branches, covered by climbers
T428	野漆樹	<i>Rhus succedanea</i>	AFCD	L	P	A	P	/	/	grow on slope, incline, covered by climbers, broken branches, dieback
T429	樟	<i>Cinnamomum camphora</i>	AFCD	M	A	A	A	/	codominant	grow on slope, water sprout, exposed roots, broken trunk
T430	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, dead branches, low foliage
T431	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	P	P	A	/	/	grow on slope, water sprout, broken branches, incline
T432	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	G	/	/	grow on slope, water sprout, dieback
T433	木荷	<i>Schima superba</i>	AFCD	M	G	A	G	/	/	grow on slope, covered by climbers

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T436	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	G	A	/	/	grow on slope, covered by climbers
T437	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	G	A	/	/	grow on slope, incline, covered by climbers
T438	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	G	P	/	/	grow on slope, fallen, incline, multi-trunk
T439	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	P	A	A	/	/	grow on slope, covered by climbers, incline
T441	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, covered by climbers
T442	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	/	grow on slope, covered by climbers
T443	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, exposed roots
T444	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	P	/	covered by climbers	grow on slope, covered by climbers, water sprout
T448	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	P	A	/	low foliage, covered by climbers	grow on slope, covered by climbers, low foliage, water sprout
T449	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	dead branches, covered by climbers, low foliage	grow on slope, broken branches, covered by climbers
T450	細齒葉柃	<i>Eurya nitida</i>	AFCD	M	A	A	A	/	cavity, co-dominant trunk	grow on slope, incline, water sprout, dieback, deaed branches
T451	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, exposed roots, incline, covered by climbers, dieback
T452	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	P	A	A	/	leaning, cut	grow on slope, covered by climbers, broken branches
T453	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	G	A	/	/	grow on slope, covered by climbers
T454	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	A	A	A	/	co-dominant, covered by climbers	stick with T455, grow on slope, covered by climbers, dieback
T456	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	P	P	/	covered by climbers	covered by climbers, grow on slope, low foliage

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T459	黄牙果	<i>Garcinia oblongifolia</i>	AFCD	L	P	P	A	/	covered by climbers	grow on slope, dieback, covered by climbers
T460	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	low foliage, dead branches	grow on slope, broken branches, dieback, water sprouts
T461	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback
T462	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, broken branches, incline
T463	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	dead branches	grow on slope, water sprout, broken branches, dieback
T464	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	A	A	/	dead branches, covered by climbers	grow on slope, low foliage, covered by climbers, broken branches
T465	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	A	P	P	/	covered by climbers	grow on slope, covered by climbers, low foliage, dead branches
T466	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	A	P	A	/	dead branches, low foliage	grow on slope, water sprout, dead branches, low foliage
T467	銀柴	<i>Aporosa dioica</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback, water sprout
T468	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	L	A	P	P	/	covered by climbers	grow on slope, low foliage, covered by climbers
T469	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	dead branches, covered by climbers	grow on slope, low foliage, covered by climbers
T470	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	A	A	A	/	dead branches, covered by climbers	Dead
T471	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	G	A	A	/	dead branches, covered by climbers	grow on slope, dieback, broken branches, covered by climbers
T472	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	grow on slope, covered by climbers, incline, low foliage
T473	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	grow on slope, covered by climbers, broken branches, dieback

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T474	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	no foliage, possibly dead	grow on slope, broken branches, low foliage, nearly dead
T481	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	dead branches, low foliage, covered by climbers	grow on slope, water sprout, covered by climbers, broken branches, low foliage
T486	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	leaning, covered by climbers	grow on slope, incline, covered by climbers
T487	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, low foliage, incline
T488	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	A	A	A	/	broken branches, covered by climbers	grow on slope, covered by climbers, nearly dead
T489	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	L	P	P	P	/	leaning, covered by climbers	grow on slope, covered by climbers, incline, low foliage
T490	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	exposed root	grow on slope, broken branches, water sprout
T491	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	A	A	A	/	covered climbers	grow on slope, covered by climbers
T492	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	A	P	/	covered climbers	grow on slope, low foliage, covered by climbers
T493	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	A	A	A	/	covered climbers	grow on slope, low foliage, covered by climbers
T494	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	P	/	covered climbers	grow on slope, low foliage, covered by climbers
T495	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	yellow foliage, leaning	grow on slope, broken branches, incline
T496	黃牙果	<i>Garcinia oblongifolia</i>	AFCD	M	A	G	A	/	covered by climbers	grow on slope, dieback, covered by climbers
T497	木荷	<i>Schima superba</i>	AFCD	M	A	A	G	/	/	grow on slope, broken branches, water sprout
T498	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	covered by climbers	grow on slope, incline, dead branches, broken branches
T499	野漆樹	<i>Rhus succedanea</i>	AFCD	M	G	A	A	/	broken branches	grow on slope, incline, dead branches, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T500	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	yellow foliage, covered by climbers	grow on slope, water sprout
T501	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, exposed roots
T502	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, dead branches
T515	木荷	<i>Schima superba</i>	AFCD	M	A	A	A	/	many water sprouts, covered by climbers	grow on slope, covered by climbers, low foliage
T516	木荷	<i>Schima superba</i>	AFCD	M	A	A	G	/	/	grow on slope, co-dominant, broken branches, covered by climbers
T517	野漆樹	<i>Rhus succedanea</i>	AFCD	M	P	A	P	/	covered by climbers	grow on slope, incline, broken branches, covered by climbers, water sprout, low foliage
T518	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	P	A	P	/	broken branches	grow on slope, incline, dead branches
T534	楓香	<i>Liquidambar formosana</i>	AFCD	M	P	A	P	/	/	grow on slope, dieback, incline, water sprout
T535	鐵冬青	<i>Ilex rotunda</i>	Highways	M	A	G	A	/	heavily covered by climbers	grow on slope, next to fence, broken branches
T536	楓香	<i>Liquidambar formosana</i>	Highways	M	G	A	G	/	covered by climbers, many water sprouts	covered by climbers, grow on slope, dieback, water sprout
T537	楓香	<i>Liquidambar formosana</i>	Highways	M	G	A	G	/	covered by climbers, many water sprouts	covered by climbers, grow on slope
T538	楓香	<i>Liquidambar formosana</i>	Highways	M	P	P	P	/	covered by climbers, many water sprouts	water sprout, grow on slope
T539	楓香	<i>Liquidambar formosana</i>	AFCD	M	P	P	P	/	covered by climbers, many water sprouts	covered by climbers, dieback, incline, broken branches, grow on slope
T540	楓香	<i>Liquidambar formosana</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback, water sprout, co-dominant
T541	楓香	<i>Liquidambar formosana</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback, water sprout, broken branches
T542	楓香	<i>Liquidambar formosana</i>	AFCD	M	A	P	A	/	covered by climbers, many water sprouts	grow on slope, covered by climbers, dieback

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T543	楓香	<i>Liquidambar formosana</i>	AFCD	M	P	P	P	/	covered by climbers, many water sprouts	covered by climbers, grow on slope, incline, dieback, water sprout
T544	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	G	G	/	/	incline, covered by climbers, grow on slope, water sprout
T545	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	G	A	G	/	many water sprouts	grow on slope, covered by climbers
T546	楓香	<i>Liquidambar formosana</i>	Highways	H	G	G	A	/	/	multi-trunk, grow on slope, broken branches, dieback
T549	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	covered by climbers, cut, co-dominant	grow on slope, codominant, exposed roots, main trunk chopped, water sprout, covered by climbers
T552	鴨腳木	<i>Schefflera heptaphylla</i>	Highways	M	A	A	A	/	covered by climbers, dead branches	grow on slope, covered by climbers
T553	鴨腳木	<i>Schefflera heptaphylla</i>	Highways	M	A	A	A	/	covered by climbers, dead branches	covered by climbers, grow on slope
T559	野漆樹	<i>Rhus succedanea</i>	Highways	M	A	A	A	/	/	broken branches, dieback, grow on slope
T560	鴨腳木	<i>Schefflera heptaphylla</i>	Highways	M	A	A	A	/	dead branches	incline, grow on slope, water sprout, dieback
T561	土沉香	<i>Aquilaria sinensis</i>	Highways	L	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	/	grow on slope, water sprout, broken branches, low foliage
T562	鴨腳木	<i>Schefflera heptaphylla</i>	Highways	M	A	A	A	/	/	grow on slope, dead branches, water sprout
T563	竹節樹	<i>Carallia brachiata</i>	Highways	M	A	A	A	/	/	grow on slope
T564	鐵冬青	<i>Ilex rotunda</i>	Highways	M	P	A	P	/	breakage on trunk	chopped, next to fence

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T565	鴨腳木	<i>Schefflera heptaphylla</i>	Highways	M	G	A	G	/	/	grow on slope, next to fence, dieback
T568	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	A	G	G	/	/	grow on slope, incline, covered by climbers, broken branches
T569	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	H	G	G	G	/	/	incline, grow on slope, broken branches
T571	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	A	P	P	/	covered by climbers, low foliage	grow on slope, covered by climbers, incline, dieback, broken branches, dead
T573	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	covered by climbers, yellow foliage	grow on slope, covered by climbers, broken branches, incline
T577	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	A	A	A	/	covered by climbers	grow on slope, covered by climbers, low foliage, exposed roots
T578	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	low foliage	grow on slope, covered by climbers, low foliage, water sprout, dead branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T579	銀柴	<i>Aporosa dioica</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	grow on slope, broken branches, covered by climbers, incline, dieback, water sprout
T580	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	A	A	/	covered by climbers	grow on slope, broken branches, covered by climbers, dieback, low foliage
T582	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	leaning, low foliage	grow on slope, incline, low foliage
T583	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage, broken branches	grow on slope, covered by climbers, low foliage, broken branches
T584	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage, yellow foliage	grow on slope, covered by climbers, water sprout, broken branches
T585	艾膠算盤子	<i>Glochidion lanceolarium</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	grow on slope, covered by climbers, water sprout, broken branches, dieback
T586	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	broken branches	grow on slope, covered by climbers, water sprout, broken branches, low foliage
T587	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage, dead branches	grow on slope, covered by climbers, low foliage, broken branches
T588	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, dead branches, low foliage	grow on slope, covered by climbers, broken branches, dead?
T591	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, broken branches	grow on slope, covered by climbers, broken branches, water sprout, low foliage
T593	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	L	P	P	P	/	covered by climbers, cut	covered by climbers, broken branches, grow on slope
T594	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers	covered by climbers, grow on slope, water sprout, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T595	木荷	<i>Schima superba</i>	AFCD	M	A	A	A	/	covered by climbers, included bark	grow on slope, dieback, broken branches, covered by climbers
T596	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	A	P	/	co-dominant	co-dominant, grow on slope, covered by climbers
T597	野漆樹	<i>Rhus succedanea</i>	AFCD	L	P	P	P	/	covered by climbers, broken branches	broken branches, grow on slope, water sprout, covered by climbers
T598	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers	grow on slope, co-dominant, broken braches, covered by climbers
T599	銀柴	<i>Aporusa dioica</i>	AFCD	L	P	P	P	/	covered by climbers	covered by climbers, grow on slope, co-dominant, broken branches, water sprouts
T600	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers	covered by climbers, grow on slope, low foliage, incline
T605	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	/	grow on slope, covered by climbers
T606	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	P	P	/	covered by climbers, broken branches	grow on slope, covered by climbers
T607	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	A	A	/	covered by climbers, broken branches	grow on slope, broken branches, covered by climbers, dieback
T619	野漆樹	<i>Rhus succedanea</i>	AFCD	L	A	P	P	/	covered climbers	grow on slope, low foliage, doeback, covered by climbers, broken branches
T621	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	A	A	Cap 380 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book)	/	grow on slope, dieback, water sprout
T623	浙江潤楠	<i>Machilus chekiangensis</i>	AFCD	M	A	G	A	/	dead branches	grow on slope, dieback
T624	銀柴	<i>Aporusa dioica</i>	AFCD	M	A	A	A	/	broken branches	grow on slope, broken branches, dieback
T625	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	G	A	/	/	grow on slope, co-dominant

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T627	野漆樹	<i>Rhus succedanea</i>	AFCD	L	P	P	P	/	broken branches	grow on slope, fallen, broken branches, water sprout, low foliage
T628	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	A	P	P	/	covered by climbers, low foliage	broken branches, grow on slope, covered by climbers
T629	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	low foliage, covered by climbers, grow on slope
T630	野漆樹	<i>Rhus succedanea</i>	AFCD	M	A	A	A	/	covered by climbers, broken branches	water sprout, broken branches, dieback, low foliage, grow on slope
T631	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	low foliage	grow on slope, broken branches, dieback
T632	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	broken branches, low foliage, covered by climbers, grow on slope
T633	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	A	A	A	/	co-dominant, covered by climbers	co-dominant, grow on slope, covered by climbers
T634	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, low foliage
T635	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	P	/	covered by climbers	covered by climbers, broken branches, grow on slope
T636	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	/	grow on slope, dieback, covered by climbers
T637	竹節樹	<i>Carallia brachiata</i>	AFCD	M	A	A	A	/	/	grow on slope, incline
T638	黃牛木	<i>Cratoxylum cochinchinense</i>	AFCD	M	A	A	A	/	included bark	grow on slope, broken branches, dieback, low foliage, covered by climbers
T639	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	P	/	dead branches	grow on slope, broken branches, water sprout
T640	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	leaning, covered by climbers	grow on slope, incline, broken branches, dieback
T641	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	A	A	A	/	leaning	grow on slope, dieback, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T642	山油柑	<i>Acronychia pedunculata</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, water sprout
T644	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	covered by climbers	grow on slope, dieback, water sprout
T645	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	P	/	broken branches	grow on slope, broken branches, dead branches, water sprout
T682	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	G	/	covered by climbers	grow on slope, covered by climbers, exposed roots, broken branches
T683	楓香	<i>Liquidambar formosana</i>	AFCD	M	G	G	G	/	/	grow on slope, broken branches, water sprout, covered by climbers, no leave
T684	鐵冬青	<i>Ilex rotunda</i>	AFCD	M	A	A	A	/	many water sprouts	incline, grow on slope, water sprout
T685	銀柴	<i>Aporosa dioica</i>	AFCD	M	P	P	A	/	covered by climbers	exposed roots, dieback, broken branches
T686	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	G	A	G	/	broken branch	grow on slope, exposed roots, co-dominant, covered by climbers, broken branches
T687	油甘子	<i>Phyllanthus emblica</i>	AFCD	M	P	A	A	/	/	grow on slope, co-dominant, broken branches, water sprout
T689	黃瑞木	<i>Adinandra millettii</i>	AFCD	M	A	G	A	/	/	grow on slope, incline, covered by climbers, dieback
T690	油甘子	<i>Phyllanthus emblica</i>	AFCD	M	P	A	P	/	broken branch, many water sprouts	covered by climbers, broken branches, grow on slope, low foliage

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
T691	楓香	<i>Liquidambar formosana</i>	AFCD	M	G	G	G	/	covered by climbers	covered by climbers, main trunk chopped, water sprout, grow on slope
T692	楓香	<i>Liquidambar formosana</i>	AFCD	M	P	A	A	/	covered by climbers, multi-trunk	covered by climbers, grow on slope, co-dominant, dieback
T693	黃心樹	<i>Machilus gamblei</i>	AFCD	M	G	G	G	/	covered by climbers	grow on slope, covered by climbers, dieback
T694	楓香	<i>Liquidambar formosana</i>	AFCD	M	P	A	P	/	covered by climbers, broken branches, multi-trunk	Dead
T695	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, leaning	grow on slope, incline, covered by climbers, water sprout, fallen
T696	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	/	grow on slope, incline
T698	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	grow on slope, covered by climbers, incline, low foliage, water sprout
T699	細齒葉柃	<i>Eurya nitida</i>	AFCD	M	P	A	A	/	co-dominant, covered by climbers	covered by climbers, grow on slope, incline, dieback, co-dominant
T700	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, exposed roots
T701	鴨腳木	<i>Schefflera heptaphylla</i>	AFCD	M	A	A	A	/	covered by climbers	grow on slope, covered by climbers, exposed roots, low foliage, broken branches

Tree No.	Chinese name	Scientific name	Jurisdiction (AFCD & Highways)	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
				(High(H)/ Medium(M)/ Low(L))						
T702	黄牛木	<i>Cratoxylum cochinchinense</i>	AFCD	L	P	P	P	/	covered by climbers, low foliage	Dead
T723	土沉香	<i>Aquilaria sinensis</i>	AFCD	M	P	P	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	many water sprouts	multi-trunk, covered by climbers, broken branches, grow on slope
T741	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	P	P	P	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	covered by climbers	grow on slope, covered by climbers, broken branches
T746	土沉香	<i>Aquilaria sinensis</i>	AFCD	L	P	P	P	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	large cut wound, covered by climbers	dead branches, water sprout, wound


Tree No.	Chinese name	Scientific name	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
			(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
A001	土沉香	<i>Aquilaria sinensis</i>	M	P	P	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	many water sprouts	multi-trunk, covered by climbers, broken branches, grow on slope
A002			M	A	A	A		covered by climbers	grow on slope, covered by climbers, broken branches
A003			M	P	P	A		large cut wound, covered by climbers	dead branches, water sprout, wound
A004			/	/	/	/		Die back	Dead
A008			M	A	A	A		covered by climbers, cut, co- dominant	grow on slop, codominant, exposed roots, main trunk chopped, water sprout, covered by climbers
A009			M	P	P	P		broken branch	grow on slope, water sprout, wounded, covered by climbers
A010			L	G	G	G		/	grow on slope, covered by climbers, dead branches
A012			L	P	P	P		fallen over, water sprouts, covered by climbers	fallen over, water sprouts, covered by climbers
A013			M	A	P	A		/	grow on slope, water sprout, broken branches, low foliage
A014			M	P	P	A		/	dieback, water sprout

Tree No.	Chinese name	Scientific name	Amenity value	Form	Health	Structural condition	Conservation status	Remarks	Remarks (April)
			(High(H)/ Medium(M)/ Low(L))	(Good(G)/ Average(A)/ Poor(P))					
A015	土沉香	<i>Aquilaria sinensis</i>	H	A	A	A	Cap 586 Near Threatened (Rare and Precious Plants of Hong Kong (Status in China)) Vulnerable (China Plant Red Data Book) Vulnerable (IUCN Redlist)	covered by climbers, yellow foliage	grow on slope, covered by climbers, broken branches, incline
A016			M	A	A	A		/	grow on slope, dieback, water sprout
A017			M	G	A	G		few foliage, many bare branches	covered by climbers, grow on slope
A018			H	A	A	A		/	grow on slope
A019			M	A	G	G		covered by climbers	grow on slope, covered by climbers, dieback
A020			M	A	A	A		covered by climbers	grow on slope, dieback, water sprout
A022			M	A	A	A		chopped	grow on slope, co-dominant, exposed roots, covered by climbers, main trunk chopped
A026			/	/	/	/		/	Dead
A027			/	/	/	/		/	Dead

**APPENDIX B
PHOTO RECORDS OF TREE SURVEY,
VEGETATION SURVEY AND PLANT
SPECIES WITH SPECIAL CONDITION**



T82



T83



T84



T85

Appendix B1 Photo record of tree survey



T86



T87




T88



T89

Appendix B1 Photo record of tree survey



T90



T103



T104



T105

Appendix B1 Photo record of tree survey




T107



T342




T346



T347

Appendix B1 Photo record of tree survey



T348



T349



T350




T351

Appendix B1 Photo record of tree survey




T352



T353



T354



T355

Appendix B1 Photo record of tree survey



T356



T357



T360



T373

Appendix B1 Photo record of tree survey



T374



T394




T396



T397

Appendix B1 Photo record of tree survey



T398



T399



T400



T401

Appendix B1 Photo record of tree survey



T402



T403



T404



T405

Appendix B1 Photo record of tree survey



T410



T411



T412



T413

Appendix B1 Photo record of tree survey



T414



T415



T416



T419

Appendix B1 Photo record of tree survey



T420



T421



T422




T423




T424




T425



T426




T427



T428




T429




T430




T431



T432



T433



T436



T437

Appendix B1 Photo record of tree survey



T438



T439



T441



T442



T443



T444



T448



T449

Appendix B1 Photo record of tree survey



T450



T451



T452



T453

Appendix B1 Photo record of tree survey




T454




T455



T456




T457



T458



T459



T460



T461

Appendix B1 Photo record of tree survey



T462



T463



T464



T465


Appendix B1 Photo record of tree survey




T466



T467



T468



T469




T470



T471



T472



T473

Appendix B1 Photo record of tree survey



T474



T481



T486



T487

Appendix B1 Photo record of tree survey



T488



T489



T490



T491

Appendix B1 Photo record of tree survey



T492



T493




T494



T495

Appendix B1 Photo record of tree survey



T496



T497




T498



T499


Appendix B1 Photo record of tree survey



T500



T501



T502




T515

Appendix B1 Photo record of tree survey



T516



T517




T518



T534

Appendix B1 Photo record of tree survey



T535



T536



T537




T538

Appendix B1 Photo record of tree survey



T539



T540



T541



T542

Appendix B1 Photo record of tree survey




T543



T544



T545



T546


Appendix B1 Photo record of tree survey



T552



T553



T559



T560

Appendix B1 Photo record of tree survey



T562



T563



T564



T565

Appendix B1 Photo record of tree survey



T568



T569



T571



T577

Appendix B1 Photo record of tree survey




T578



T579



T580




T582


Appendix B1 Photo record of tree survey



T583



T584



T585




T586

Appendix B1 Photo record of tree survey



T587



T588



T591



T593

Appendix B1 Photo record of tree survey




T594



T595



T595



T596


Appendix B1 Photo record of tree survey



T597



T598




T599




T600

Appendix B1 Photo record of tree survey



T605



T606




T607




T619


Appendix B1 Photo record of tree survey



T623



T624




T625



T627


Appendix B1 Photo record of tree survey




T628



T629



T630




T631

Appendix B1 Photo record of tree survey



T632



T633



T634



T635

Appendix B1 Photo record of tree survey




T636



T637




T638




T639

Appendix B1 Photo record of tree survey



T640



T641



T642



T645



T682



T683



T684



T685

Appendix B1 Photo record of tree survey



T686



T687



T689



T690


Appendix B1 Photo record of tree survey



T691



T692



T693



T694

Appendix B1 Photo record of tree survey



T695



T696



T698



T699

Appendix B1 Photo record of tree survey



T700



T701




T702



T375(A004)



T549(A008)



T106(A009)



T561(A013)

Appendix B1 Tree Photos (*Aquilaira sinensis*)



T621(A016)



T644(A020)



T62(A022)


Appendix B1 Tree Photos (*Aquilaira sinensis*)



A004(T375)



A008(T549)



A009(T106)



A010



A012



A013(T561)



A014



A015

Appendix B2 Photo record of vegetation survey




A016(T621)



A017




A018



A019

Appendix B2 Photo record of vegetation survey



A020(T644)



A022(T62)



A026



A027

Appendix B2 Photo record of vegetation survey



A004(T375): Dead



A004(T375): Baseline stage



T470: Dead



T470: Baseline stage

Appendix B3 Plant species with special condition



T694: Dead (Main trunk broken)



T694: Baseline stage



T702: Dead



T702: Baseline Stage

Appendix B3 Plant species with special condition



A005 from Catchment 3 (Before chop)
Photo taken in February 2024



A005 from Catchment 3 (Chopped)
Photo taken in March 2024

Appendix B3 Plant species with special condition

**APPENDIX C
IMPLEMENTATION SCHEDULE AND
RECOMMENDED MITIGATION
MEASURES AND SITE AUDIT
SUMMARY**

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Air Quality Impact							
S5.1.2	Regularly watering to keep the excavation area wet to reduce the dust emission. The quantity of water should be controlled to minimize wastewater	To minimize the dust impact	Contractor	Work Sites	Construction phase	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation	N/A
	Cover stockpile or dusty materials with tarpaulin to prevent wind erosion						^
	Cover materials on trucks before leaving the site to prevent dropping or being blown away by wind						N/A
	Regular maintenance of plant equipment to prevent black smoke emission						N/A
Noise Impact							
S5.1.3	Only well-maintained plants should be operated on-site	To minimize construction noise impact arising from the Project	Contractor	Work Sites	Construction phase	EIAO-TM, Noise Control Ordinance (NCO)	N/A
	Machines that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum						N/A
	Silencers and mufflers on construction equipment should be utilized and should be properly maintained during the construction programme						N/A
	Erect noise barrier around PME to prevent direct view from the sensitive receivers						N/A
	Employ PME with low sound power levels where possible						N/A
Ecological Impact							
S5.1.11	Except for site preparation works, all construction shall be conducted at the dry season as far as possible	Minimize impact on downstream communities during construction phase.	Contractor	Work Sites	Construction phase	EIAO-TM	^
S5.1.12	Adapt flexible barrier as far as possible to reduce intrusiveness, the foundation of flexible barrier will not be built in the streambed to avoid damaging the habitat	Minimize impact on downstream communities during construction phase.	Contractor	Work Sites	Construction phase	EIAO-TM	^

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S5.1.15	Erect orange net at the works area boundary as a warning purpose to remind workers. In addition, the orange net itself will act as a fence to prevent wildlife entered the works area accidentally	Minimization Measures for Fauna Species	Contractor	Work Sites	Construction phase	EIAO-TM	^
S5.1.16	Surrounding the species of conservation importance with bright-coloured robust fencing to create a no-entry zone	Minimization Measures for Floral Species of Conservation Importance	Contractor	Work Sites	Construction phase	EIAO-TM	^
	Tagging the tree to remind on-site workers						^
	Creating a 1m setback from the saplings of species of importance						^
S5.1.17	Excavation and gabion boxes placement should avoid damaging the major root system of nearby incense trees <i>Aquilaria sinensis</i>	Minimization Measures for All Retained Vegetation	Contractor	Work Sites	Construction phase	EIAO-TM	^
	The shape of the gabion barrier can be irregular to fit the topography of the watercourse course to minimize excavation volume						N/A
	As the gabion boxes are porous, no compaction operation is involved						N/A
	If major roots are in conflict with the works, the gabion boxes can be tailor-made to avoid cutting of these roots						N/A
	Elevated steel access above root system are constructed instead of concrete access						N/A
	Soil nails and flexile barriers shall be installed away from climber <i>Gnetum luofuoense</i> and the major root system of the retained trees (including <i>Aquilaria sinensis</i>).						N/A
	All plant species of conservation importance within or near the works area will be preserved onsite by erection of robust fencing or the like. Construction works within the Tree Protection Zones (TPZ) of all retained trees, including the species of conservation importance, should be avoided as far as possible						^

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S5.1.18	Preserving understorey at 100-150mm above ground level	Minimization Measures on existing vegetation	Contractor	Work Sites	Construction phase	EIAO-TM	^
	Increasing growth space between plants by using soil nail with 600mm head size instead of 800mm						N/A
	Providing soil bags to cover up the soil nail head in order to allow the plants to grow on top of concrete soil nailing head.						N/A
	Use rock-fill layering instead of concrete layering when leveling the ground for gabion barrier						^
S5.1.20	Hoarding or fencing should be erected to provide a clear demarcation of work zones	Good Site Practises	Contractor	Work Sites	Construction phase	EIAO-TM	^
	No filling or illegal dumping						^
	No open fire should be ignited						^
	fallen trees should be compensated by tree planting and affected area shall be reinstated						N/A(1)
	construction materials and stockpiles shall be placed away from watercourses and covered by taupaulin						^
	temporary access to the works site would be arranged and located to minimize disturbance to natural vegetation by construction plants						^
S5.1.21	Plant 8 native trees to compensate for the loss of 7 locally common trees	Promotion of Regeneration of Secondary woodland and shrubland	Contractor/ Designer	Work Sites	Construction phase	EIAO-TM	N/A
	Apply biodegradable erosion control mat (except steep slopes) on disturbed ground						N/A
	Hydroseed disturbed area						N/A
	Planting native shrubs such as <i>Rhaphiolepis indica</i> and <i>Psychotria asiatica</i> to encourage vegetation regeneration						N/A
	Plant 3 saplings of incense tree <i>Aquilaria sinensis</i> in Catchment A as an additional enhancement measure						N/A(1)
	Dead plants shall be replaced by the same species						N/A(1)

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality Impact							
S5.1.5	Provide sufficient chemical toilets with regular maintenance by licensed chemicalwaste collector where necessary	Control construction runoff	Contractors	Work Sites	Construction phase	EIAO-TM, WPCO, EIAO	N/A(1)
	Temporarily exposed slope surface and open stockpiles of materials on site shall be covered with tarpaulin or similar fabric during rainstorms						N/A
	Stockpiles shall be covered and placed away from watercourses						^
	Sand/silt removal facilities such as sand traps, silt traps and sediment basins shall be provided to remove sand/silt particles from runoff. These facilities shall be properly and regularly maintained						N/A
	Periphery channel or sand bags should be provided around the works area for collection of site runoff. This can prevent non-point source pollution (e.g. surface water with eroded soil or accidental leakage of oil from PME) from entering watercourses and the reservoir, in particular first-flush which contains more water pollutants. Silty water shall be diverted to sedimentation tank for treatment up to the standard stipulated in the water discharge licence issued by EPD. Only treated effluent can be discharged into the designated discharge point to safeguard the water quality in the receiving water. The location of the discharge point must obey the requirement of Water Pollution Control Ordinance (WPCO) licence issued by the EPD.						N/A
	Sand bags shall be placed along the temporary access for collection of sprayed water during drilling operations when excess waste water generated during drilling process						N/A
	Desilted materials shall be collected by pumping into the desilting system for particles settlement while solid materials will be bagged and disposed as solid waste						N/A
	Exposed slope/soil surface shall be avoided within the proposed development to minimise soil erosion. Tarpaulin should be applied to slope/soil surface to reduce potential of soil erosion at any time to ensure that adequate surface protection measures have been carried out well before the arrival of a rainstorm						N/A(1)
S5.1.6	A full time site supervision staff shall carried out daily site inspection during the construction period to ensure the site cleanliness and tidiness and monitor that the practices could be properly implemented	Monitoring	Contractors/ Engineer	Work Sites	Construction phase	/	^

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Waste Management							
S5.1.9	Waste sorting area should be provided within the Project area to separate out reusable, recyclable wastes and/or public fill. Dumping at landfill should be considered as the last resort	Minimize undersirable nuisance	Contractor	Work Sites	Construction phase	Waste Disposal Ordinance (WDO)	^
	Sorted waste should be stored separately at designated locations within the Project area. The waste should be covered by tarpaulin or other water-resistant fabric						^
	Waste materials should be covered with tarpaulin or kept within an enclosure during transportation						^
	Chemical wastes should be stored and labelled clearly in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes						N/A
	Compatible containers should be used for storing specific chemical wastes to prevent leakage/spillage (e.g. resistant to corrosive chemicals)						N/A
	The Contractor should be registered as a Chemical Waste Producer with EPD and engage licensed chemical waste collectors for disposal under the Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354C)						N/A
	Licensed chemical waste collectors should be engaged for chemical waste collection and removal. Chemical waste shall be disposed of at the approved Chemical Waste Treatment Centre at Tsing Yi or other licensed facility.						N/A
	Sufficient rubbish bins should be provided at regular interval for collection of general refuse						^
	Recycle bins should be provided to encourage the recycling of paper, plastic and metal cans						N/A(1)
	Collected waste should be removed from the site by collectors regularly						^

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and Visual							
S5.1.28 - 5.1.33	Individual Tree Protection Zone (TPZ) should be established throughout the whole construction period in particular trees of species with conservation importance	Protect and Preserve Trees	Contractor	Work Sites	Prior to construction and construction phase	/	^
	In catchment B and C, soil nails shall not be installed in the vicinity of species with conservation importance. If there is no way to avoid soil nailing in TPZ due to engineering requirement, the drill holes should be adjusted on site to locate away from the major tree roots (especially anchoring root) to minimise the impact. In addition, Clause 26.12 of the General Specification for Civil Engineering Works (2006 Edition) specifies the requirements for drilling works (including drilling for insertion of soil nail) within tree protection zone. If construction works within TPZ are practicably unavoidable, CEDD shall follow DEVB TC(W) No. 4/2020 Tree Preservation and obtain the approval of Lands Department at an early stage before the works design is finalized. Also, presence of any potentially old and value trees (OVT) or important tree should be identified according to the definitions in DEVB TC(W) No. 5/2020 Registration and Preservation of Old and Valuable Trees. In addition, related works shall be supervised by a qualified arborist or site supervisory staff with arboriculture knowledge						N/A
	In Catchments B & C, the position of soil nails and poles of flexible barrier should be adjusted on-site to avoid major roots of all plant species. Also, the soil nail head size is reduced from 800mm to 600mm						N/A
	In Catchment A, the gabion barrier will be constructed by rock-filled wire cages instead of a full concrete structure. The spaces between the rocks allow air penetration without suffocating the tree roots. In addition, the shape of individual gabion cage can be tailor made to fit the topography. Furthermore, the maintenance access is designed on the eastern side of the barrier, away from the Aquilaria sinensis. The access will be elevated to bridge over major tree roots.						^

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S5.1.34	The alignments, locations and extents of hoardings, scaffolding, working platforms, maintenance access, storage areas, excavation pits, soil nails and flexible barrier should be adjusted locally on site where necessary to avoid damage to existing trees including major branches and major tree roots	Protect and Preserve Trees	Contractor	Work Sites	Construction phase	Handbook on Tree Management, Guidelines on Tree Preservation during Development and Technical Circular (works) No. 4/2020 Tree Preservation	^
	Installation of scaffolding, temporary access / platform to go across extensive tree roots on slope can be erected and adjusted wherever practical		^				
	Where existing cover is to be removed, care should be taken not to disturb major tree roots lying immediately beneath the surface		N/A				
	During construction, the tree trunks shall be protected with porous, non-water holding material cover and pallet timbers against abrasion or determined on site by the Engineer		Contractor/ Engineer				^
	At least 500mm clear spacing from the existing tree trunks should be maintained to any proposed concrete elements and the exact location of the proposed concrete works (including the construction of drainage channel) should be adjusted on site		Contractor				^
	Site staff should be alerted of the location of plant species of conservation importance within or near the Project Site		^				

Approved Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S5.1.35 - 5.1.36	2.4m high decorative hoarding with patterns matches with surrounding environment should be temporarily erected in the proposed works area and temporary storage area. Stockpiles and construction materials should be stored behind the hoarding and removed offsite regularly	Minimize impact on visual aspect	Contractor	Work Sites	Construction phase	/	^
	Only one group of soil nailing process can be conducted in each catchment at any one time						N/A



Remarks: EM&A Programme under EP-607/2022	
^	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
X	Non-compliance of mitigation measure;
●	Non-compliance but rectified by the contractor.

Agreement No. CE 47/2014 (GE)
Landslip Prevention and Mitigation Programme
near Bride's Pool Road, Tai Po – 3SE-D/SA2

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	240403
Date	3 April 2024 (Wednesday)
Time	10:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Ecology	
	• No environmental deficiency was identified during site inspection.	
	E. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	F. Construction Noise	
	• No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	H. Landscape and Visual	
	• No environmental deficiency was identified during site inspection.	
	I. Permits / Licences	
	• Reminder 1: EP shall be provided on the construction site entrance.	1
	J. Others	
	• N/A	

	Name	Signature	Date
Recorded by	Angela Heung		3 April 2024
Checked by	Betty Choi		3 April 2024

Weekly Site Inspection Record Summary

Site photo



Photo 1: Site photo of Catchment A

Weekly Site Inspection Record Summary



Photo 2: Site photo of Catchment B

Weekly Site Inspection Record Summary





Photo 2: Site photo of Catchment C

Agreement No. CE 47/2014 (GE)
 Landslip Prevention and Mitigation Programme
 near Bride's Pool Road, Tai Po – 3SE-D/SA2

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	240411
Date	11 April 2024 (Thursday)
Time	10:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Ecology	
	• No environmental deficiency was identified during site inspection.	
	E. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	F. Construction Noise	
	• No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	H. Landscape and Visual	
	• No environmental deficiency was identified during site inspection.	
	I. Permits / Licences	
	• No environmental deficiency was identified during site inspection.	
	J. Others	
	• N/A	

	Name	Signature	Date
Recorded by	Angela Heung		11 April 2024
Checked by	Betty Choi		11 April 2024

Weekly Site Inspection Record Summary

Site photo



Photo 1: Site photo of Catchment A

Weekly Site Inspection Record Summary



Photo 2: Site photo of Catchment B

Weekly Site Inspection Record Summary





Photo 2: Site photo of Catchment C

Agreement No. CE 47/2014 (GE)
 Landslip Prevention and Mitigation Programme
 near Bride's Pool Road, Tai Po – 3SE-D/SA2

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	240419
Date	19 April 2024 (Friday)
Time	10:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Ecology	
	• No environmental deficiency was identified during site inspection.	
	E. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	F. Construction Noise	
	• No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	H. Landscape and Visual	
	• No environmental deficiency was identified during site inspection.	
	I. Permits / Licences	
	• No environmental deficiency was identified during site inspection.	
	J. Others	
	• N/A	

	Name	Signature	Date
Recorded by	Angela Heung		19 April 2024
Checked by	Betty Choi		19 April 2024

Agreement No. CE 47/2014 (GE)
Landslip Prevention and Mitigation Programme
near Bride's Pool Road, Tai Po – 3SE-D/SA2

Weekly Site Inspection Record Summary

Site photo



Photo 1: Site photo of Catchment A

Weekly Site Inspection Record Summary



Photo 2: Site photo of Catchment B

Weekly Site Inspection Record Summary





Photo 2: Site photo of Catchment C

Agreement No. CE 47/2014 (GE)
 Landslip Prevention and Mitigation Programme
 near Bride's Pool Road, Tai Po – 3SE-D/SA2

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	240426
Date	26 April 2024 (Friday)
Time	10:15-11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Ecology	
	• No environmental deficiency was identified during site inspection.	
	E. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	F. Construction Noise	
	• No environmental deficiency was identified during site inspection.	
	G. Waste / Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	H. Landscape and Visual	
	• No environmental deficiency was identified during site inspection.	
	I. Permits / Licences	
	• No environmental deficiency was identified during site inspection.	
	J. Others	
	• N/A	

	Name	Signature	Date
Recorded by	Angela Heung		26 April 2024
Checked by	Betty Choi		26 April 2024

Weekly Site Inspection Record Summary

Site photo



Photo 1: Site photo of Catchment A

Weekly Site Inspection Record Summary



Photo 2: Site photo of Catchment B

Weekly Site Inspection Record Summary



Photo 2: Site photo of Catchment C

**APPENDIX D
WASTE GENERATION IN THE
REPORTING MONTH**

Name of Department: CEDD/DSD/HyD/WSD

Contract No.: GE/2020/20

Waste Flow Table (Bride's Pool Rd)											
Quarter ending	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 3)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in'000 kg)	(in'000 kg)	(in'000 kg)	(in'000 kg)	(in'000m ³)
Feb 24	0.000	0	0	0	0.000	0	0	0	0	0	0.0000
Mar 24	0.000	0	0	0	0.000	0	0	0	0	0	0.0000
Apr 24	0.000	0	0	0	0.000	0	0	0	0	0	0.0000
Total	0.0000	0.000	0.0000	0.000	0.0000	0.000	0.0000	0.000	0.0000	0.000	0.0000

- Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 (3) Broken concrete for recycling into aggregates.

**APPENDIX E
SUMMARY OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Agreement No. CE 47/2014 (GE)
Landslip Prevention and Mitigation Programme near Bride’s Pool Road, Tai Po – 3SE-D/SA2

Appendix E – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: April 2024

Table E-1 Environmental Complaint Records

Log Ref.	Complaint No.	ICC Case No.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint was received in the reporting period.

Agreement No. CE 47/2014 (GE)
Landslip Prevention and Mitigation Programme near Bride’s Pool Road, Tai Po – 3SE-D/SA2

Appendix E – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Table E-2 Environmental Warning Records

Log Ref.	Location	Received Date	Details of Warning	Status
N/A	N/A	N/A	N/A	N/A

Remarks: No environmental warning was received in the reporting period.

Table E-3 Environmental Summon and Prosecution Records

Log Ref.	Location	Received Date	Details of Summon and Prosecution	Status
N/A	N/A	N/A	N/A	N/A

Remarks: No environmental summon and prosecution was received in the reporting period.

Agreement No. CE 47/2014 (GE)
Landslip Prevention and Mitigation Programme near Bride’s Pool Road, Tai Po – 3SE-D/SA2

Appendix E – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Table E-4 Summary of Cumulative Complaint Log

Reporting Month/Year	Number of Complaints in Reporting Month	Number of Summons in Reporting Month	Number of Prosecutions in Reporting Month
March 2024	0	0	0
April 2024	0	0	0
Total	0	0	0

**APPENDIX F
TENTATIVE CONSTRUCTION
PROGRAMME**

ID	Task Name	Duration	Start	Finish	3	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1	Feature No. 3SE-D/DF2	313 days	Mon 19/02/24	Sat 08/03/25																				
2	Setting out boundary	14 days	Mon 19/02/24	Tue 05/03/24																				
3	Utility detection	7 days	Tue 27/02/24	Tue 05/03/24																				
4	Preservation and protection of trees	14 days	Wed 06/03/24	Thu 21/03/24																				
5	Preparation works and mobilization of equipment and material	21 days	Wed 06/03/24	Tue 02/04/24																				
6	General Site Clearance	21 days	Wed 03/04/24	Sat 27/04/24																				
7	Setting out of flexible barrier	14 days	Mon 29/04/24	Thu 16/05/24																				
8	Flexible barrier design and submission for approval	90 days	Fri 17/05/24	Sat 31/08/24																				
9	Procurement of flexible barrier	90 days	Mon 02/09/24	Wed 18/12/24																				
10	Construction of flexible barrier	48 days	Thu 19/12/24	Wed 19/02/25																				
11	Erection of Site Hoarding, decorative panel and project signboard	21 days	Mon 29/04/24	Fri 24/05/24																				
12	Erection of temporary working platform	21 days	Sat 25/05/24	Wed 19/06/24																				
13	Boulder/Rock stabilization works	60 days	Thu 20/06/24	Thu 29/08/24																				
14	Construction of test nails and carry out pull-out test	14 days	Thu 20/06/24	Sat 06/07/24																				
15	Construction of soil nails	90 days	Mon 08/07/24	Wed 23/10/24																				
16	Construction and painting of soil nail heads	25 days	Thu 24/10/24	Thu 21/11/24																				
17	Construction of steel maintenance access with gate	14 days	Fri 22/11/24	Sat 07/12/24																				
18	Laying of erosion control mat	28 days	Mon 09/12/24	Mon 13/01/25																				
19	Hydroseeding and planting	28 days	Tue 14/01/25	Tue 18/02/25																				
20	Demobilize	14 days	Wed 19/02/25	Thu 06/03/25																				
21	Float	2 days	Fri 07/03/25	Sat 08/03/25																				
22	Completion of the Works	0 days	Sat 08/03/25	Sat 08/03/25																				

08/03




Task Milestone
 Summary Project Summary
 Critical Progress

Contract No.: GE/2020/20
 Task Order No.: GE/2020/20/022/DDF3-2
 Feature No. & Location: 3SE-D/DF3
 Bride's Pool Road, Tai Po

Task Order Programme

Contractor : Fraser Construction Company Ltd.
 Date for Commencement: 19/2/2024 Date for Completion: 8/3/2025
 Programme Date: 14/3/2024 Revision: 1

ID	Task Name	Duration	Start	Finish
1	Feature No. 3SE-D/DF3	313 days	Mon 19/02/24	Sat 08/03/25
2	Setting out boundary	6 days	Mon 19/02/24	Sat 24/02/24
3	Utility detection	6 days	Mon 19/02/24	Sat 24/02/24
4	Preservation, protection and transplanting of trees	14 days	Mon 26/02/24	Tue 12/03/24
5	Preparation works and mobilization of equipment and material	14 days	Mon 26/02/24	Tue 12/03/24
6	General Site Clearance	14 days	Wed 13/03/24	Thu 28/03/24
7	Erection of Site Hoarding, decorative panel and project signboard	7 days	Wed 13/03/24	Wed 20/03/24
8	Erection of temporary working platform	7 days	Thu 21/03/24	Thu 28/03/24
9	Construction of box drain	31 days	Thu 21/03/24	Tue 30/04/24
10	Construction of gabion barrier	218 days	Thu 02/05/24	Tue 21/01/25
11	Construction of steel maintenance access with gate	14 days	Wed 22/01/25	Mon 10/02/25
12	Hydroseeding and planting	14 days	Tue 11/02/25	Wed 26/02/25
13	Demobilize	7 days	Thu 27/02/25	Thu 06/03/25
14	Float	2 days	Fri 07/03/25	Sat 08/03/25
15	Completion of the Works	0 days	Sat 08/03/25	Sat 08/03/25



Task Milestone

Summary Project Summary

Critical Progress

Contract No.: GE/2020/20
 Task Order No.: GE/2020/20/023/DOH7-2
 Feature No. & Location: 3SE-D/OH7
 Bride's Pool Road, Tai Po

Task Order Programme

Contractor : Fraser Construction Company Ltd.
 Date for Commencement: 19/2/2024 Date for Completion: 8/3/2025
 Programme Date: 14/3/2024 Revision: 1

ID	Task Name	Duration	Start	Finish	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1	Feature No. 3SE-D/OH7	313 days	Mon 19/02/24	Sat 08/03/25																
2	Setting out boundary	14 days	Mon 19/02/24	Tue 05/03/24																
3	Utility detection	7 days	Tue 27/02/24	Tue 05/03/24																
4	Preservation and protection of trees	14 days	Wed 06/03/24	Thu 21/03/24																
5	Preparation works and mobilization of equipment and material	21 days	Wed 06/03/24	Tue 02/04/24																
6	General Site Clearance	21 days	Wed 03/04/24	Sat 27/04/24																
7	Erection of Site Hoarding, decorative panel and project signboard	21 days	Mon 29/04/24	Fri 24/05/24																
8	Erection of temporary working platform	21 days	Sat 25/05/24	Wed 19/06/24																
9	Construction of test nails and carry out pull-out test	14 days	Thu 20/06/24	Sat 06/07/24																
10	Construction of soil nails	101 days	Mon 08/07/24	Tue 05/11/24																
11	Construction and painting of soil nail heads	28 days	Wed 06/11/24	Sat 07/12/24																
12	Laying of erosion control mat	28 days	Mon 09/12/24	Mon 13/01/25																
13	Hydroseeding and planting	28 days	Tue 14/01/25	Tue 18/02/25																
14	Demobilize	14 days	Wed 19/02/25	Thu 06/03/25																
15	Float	2 days	Fri 07/03/25	Sat 08/03/25																
16	Completion of the Works	0 days	Sat 08/03/25	Sat 08/03/25																

Task Summary Critical
 Milestone Project Summary Progress