

Your ref -
Our ref 214487/(HY/2011/09)/M45/630/B 2 3 5 7 3

ARUP

BY HAND

Environmental Protection Department
Environmental Assessment Division
27th floor, Southorn Centre
130 Hennessy Road
Wan Chai
Hong Kong



B23573

Level 5 Festival Walk
80 Tat Chee Avenue
Kowloon Tong
Kowloon
Hong Kong
t +852 3767 5800
f +852 3767 5922

www.arup.com

For the attention of Mr HO Ying Kwong, Anthony

13 February 2017

Dear Sir,


Contract No. HY/2011/09
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill

Submission under Environmental Permit (EP-352/2009/D – Condition 4.4)
Quarterly EM&A Report – September to November 2016

On behalf of HyD/HZMB Project Management Office (the Permit Holder) of the captioned Environmental Permit (EP), I submit herewith three hard copies and one electronic copy (two hard copies and one electronic copy to EPD Wanchai, one hard copy to EPD Quarry Bay) of the Quarterly EM&A Report for September to November 2016 as per Condition 4.4 of EP-352/2009/D.

I confirm that this submission package has been certified by Environmental Team Leader and verified by Independent Environmental Checker.

Yours faithfully


Michael Chan
CRE / Supervising Officer's Representative

| | | | |
|----|---------------|------------------|--------------------------------|
| cc | HyD/HZMBHKPMO | - Mr K Y Yung | w/e – CD only |
| | EPD | - Mr Alfred Lo | w/e – One hard copy |
| | AFCD | - Mr C P Lam | w/e – One hard copy |
| | ENPO | - Mr Y H Hui | w/e – One hard copy and one CD |
| | IEC | - Mr Antony Wong | w/o – By fax only |
| | Arup | - Mr Eric Chan | w/e – CD only |

Response required : No, thank you
Date required : -
Attachments : Yes

KHW/DS/JC/mw


9 February 2017

By Fax (3767 5922) and By Post

ARUP
Level 5, Festival Walk
80 Tat Chee Avenue
Kowloon Tong, Kowloon

Attention: Mr. Colin Meadows / Mr. Michael Chan

Dear Sirs,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2011/09 HZMB Hong Kong Link Road –
Section between HKSAR Boundary and Scenic Hill
Quarterly EM&A Report No. 15 for September to November 2016**

Further to the captioned submission (version 2) certified by the ET Leader provided to us via email on 01 February 2017, please be advised that we have no adverse comments on the captioned report.

Thank you for your kind attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y H Hui should you have any queries.

Yours sincerely,
For and on behalf of
Ramboll Environ Hong Kong Limited



Antony Wong
Independent Environmental Checker
Hong Kong Link Road

| | | | |
|------|----------|--------------------|---------------------|
| c.c. | HyD | Mr. Matthew Fung | (By Fax: 3188 6614) |
| | HyD | Mr. Y K Lam | (By Fax: 3188 6614) |
| | ARUP | Mr. Eric Chan | (By Fax: 2268 3970) |
| | Cinotech | Dr. Priscilla Choy | (By Fax: 3107 1388) |
| | DCVJV | Mr. Chu Chung Sing | (By Fax: 3121 6688) |


Internal: DY, YH, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_5037L.17.doc

Dragages -China Harbour-VSL JV

Contract HY/2011/09
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road-Section between
HKSAR Boundary and Scenic Hill
Quarterly EM&A Report
September to November 2016
(Version 2.0)

Certified By



Dr. Priscilla Choy
Environmental Team Leader

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

| | Page |
|--|-----------|
| EXECUTIVE SUMMARY | 1 |
| Introduction | 1 |
| Environmental Monitoring and Audit Progress | 1 |
| Breaches of Action and Limit Levels | 1 |
| Future Key Issues | 2 |
| 1 INTRODUCTION | 4 |
| Purpose of the report | 4 |
| Structure of the report..... | 4 |
| 2 CONTRACT INFORMATION | 5 |
| Background | 5 |
| Contract Organisation..... | 6 |
| Construction Programme..... | 7 |
| Summary of Construction Works Undertaken During Reporting Period | 7 |
| Status of Environmental Licences, Notification and Permits..... | 19 |
| 3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS..... | 20 |
| Monitoring Parameters and Monitoring Locations | 20 |
| Monitoring Methodology and Calibration Details | 20 |
| Environmental Quality Performance Limits (Action and Limit Levels) | 21 |
| Event and Action Plan..... | 22 |
| Implementation Status of Environmental Mitigation Measures..... | 23 |
| Site Audit Summary | 23 |
| Status of Waste Management | 23 |
| 4 ENVIRONMENTAL MONITORING RESULTS..... | 24 |
| Air Quality Monitoring Results..... | 24 |
| Noise Monitoring Results..... | 25 |
| Water Quality Monitoring Results | 25 |
| Dolphin Monitoring (Line-transect Vessel Survey)..... | 25 |
| ADVICE ON THE SOLID AND LIQUID WASTE MANAGEMENT STATUS..... | 30 |
| 5 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)..... | 31 |
| Summary of Exceedances | 31 |
| Summary of Environmental Complaint | 31 |
| Summary of Notification of Summons and Successful Prosecution..... | 32 |
| 6 CONCLUSIONS AND RECOMMENDATIONS | 33 |
| Conclusions | 33 |
| Recommendations | 33 |

LIST OF TABLES

| | |
|------------|--|
| Table I | Summary Table for Monitoring Activities in the Reporting Period |
| Table II | Summary Table for Events Recorded in the Reporting Period |
| Table III | Summary Table for Complaints Recorded in the Reporting Period |
| Table 2.1 | Key Contacts of the Contract |
| Table 3.1 | Summary of Impact EM&A Requirements |
| Table 3.2a | Action and Limit Levels for 1-Hour TSP |
| Table 3.2b | Action and Limit Levels for 24-Hour TSP |
| Table 3.2c | Action and Limit Levels for Construction Noise |
| Table 3.2d | Action and Limit Levels for Water Quality |
| Table 3.2e | Action and Limit Levels for Dolphin Line Transect Monitoring |
| Table 4.1 | Summary Table of 1-hour TSP Monitoring Results during the Reporting Period |
| Table 4.2 | Summary Table of 24-hour TSP Monitoring Results during the Reporting Period |
| Table 4.3 | Observation at Dust Monitoring Stations |
| Table 4.4 | Summary Table of Noise Monitoring Results during the Reporting Period |
| Table 4.5 | Observation at Noise Monitoring Stations |
| Table 4.6 | Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (September-November 2016) |
| Table 4.7 | Comparison of average dolphin encounter rates from impact monitoring period (September-November 2016) and baseline monitoring period (September-November 2011) |
| Table 4.8 | Comparison of average dolphin group sizes from impact monitoring period (September-November 2016) and baseline monitoring period (September-November 2011) |
| Table 4.9 | Progress Record of Additional Land-based Dolphin Behaviour and Movement Monitoring (September-November 2016) |
| Table 5.1 | Summary of Environmental Complaints in the Reporting Period |

LIST OF FIGURE

| | |
|-------------|--|
| Figure 1a-d | Site Layout Plan |
| Figure 2 | Project Organisation for Environmental Works |
| Figure 3 | Locations of Air Quality, Noise and Wind Monitoring Stations |
| Figure 4 | Locations of Water Quality Monitoring Stations |

LIST OF APPENDICES

| | |
|------------|--|
| Appendix A | Construction Programme |
| Appendix B | Graphical Presentation of 1-hour TSP Monitoring Results |
| Appendix C | Graphical Presentation of 24-hour TSP Monitoring Results |
| Appendix D | Graphical Presentation of Noise Monitoring Results |
| Appendix E | Graphical Presentation of Water Quality Monitoring Results |
| Appendix F | Dolphin Monitoring Report (Line Transect) |
| Appendix G | Event Action Plans |
| Appendix H | Updated Environmental Mitigation Implementation Schedule |
| Appendix I | Site Audit Summary |
| Appendix J | Waste Generation in the Reporting Month |
| Appendix K | Summary of Exceedance |
| Appendix L | Complaint Log |
| Appendix M | Summary of Successful Prosecutions |

EXECUTIVE SUMMARY

Introduction

1. This is the 15th Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the project “Contract No. HY/2011/09 – Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill” (hereinafter called the “Contract”). This report documents the findings of EM&A Works performed in the period between September to November 2016.

Environmental Monitoring and Audit Progress

2. A summary of the monitoring activities in this reporting period is listed in **Table I** below:

Table I Summary Table for Monitoring Activities in the Reporting Period

| Parameter(s) | Monitoring Date(s) |
|---|---|
| 1-hr TSP Monitoring | 2 nd , 8 th , 14 th , 20 th , 26 th and 30 th September 2016 |
| 24-hr TSP Monitoring | 6 th , 12 th , 18 th , 24 th and 28 th October 2016 3 rd , 9 th , 15 th , 21 st and 25 th November 2016 |
| Noise Monitoring | 9 th , 15 th , 21 st and 27 th September 2016 7 th , 13 th , 19 th and 25 th October 2016 4 th , 10 th , 16 th and 22 nd November 2016 |
| Water Quality Monitoring | 2 nd , 5 th , 7 th , 10 th , 12 th , 14 th , 17 th , 19 th , 21 st , 24 th , 26 th , 28 th and 30 th September 2016 3 rd , 5 th , 7 th , 11 th , 13 th , 15 th , 17 th , 19 th , 22 nd , 24 th , 26 th , 28 th and 31 st October 2016 2 nd , 4 th , 8 th , 10 th , 12 th , 14 th , 16 th , 18 th , 22 nd , 24 th , 26 th , 28 th and 30 th November 2016 |
| Dolphin Monitoring (Line-transect Vessel Surveys) | 9 th and 20 th September 2016 14 th and 20 th October 2016 4 th and 11 th November 2016 |
| Environmental Site Inspection | 6 th , 13 th , 20 th and 27 th September 2016 4 th , 11 th , 18 th and 25 th October 2016 1 st , 8 th , 15 th , 22 nd and 29 th November 2016 |
| Archaeological Site Inspection | 20 th September 2016 |

Breaches of Action and Limit Levels

3. Summary of the environmental exceedances of the reporting period is tabulated in **Table II**.

Table II Summary Table for Events Recorded in the Reporting Period

| Environmental Monitoring | Parameter | No. of Exceedance | | No. of Exceedance related to the Construction Activities of this Contract | |
|--------------------------|--|-------------------|-------------|---|-------------|
| | | Action Level | Limit Level | Action Level | Limit Level |
| Air Quality | 1-hr TSP | 0 | 0 | 0 | 0 |
| | 24-hr TSP | 0 | 0 | 0 | 0 |
| Noise | L _{eq} (30min) | 0 | 0 | 0 | 0 |
| Water Quality | Dissolved Oxygen (DO) (Surface & Middle) | 0 | 0 | 0 | 0 |
| | Dissolved Oxygen (DO) (Bottom) | 0 | 0 | 0 | 0 |
| | Turbidity | 0 | 0 | 0 | 0 |
| | Suspended Solids (SS) | 39 | 6 | 0 | 0 |
| Dolphin Monitoring | Line-transect Vessel Surveys | 0 | 0 | 0 | 0 |

4. Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. The details of each exceedance were attached in the Monthly EM&A Reports.

Complaint Log

5. No environmental complaint was received in the reporting period.

Notification of Summons and Successful Prosecutions

6. No notification of summons and successful prosecution was received in the reporting period.

Reporting Changes

7. This report has been developed in compliance with the reporting requirements for the quarterly EM&A Summary Report as required by the EM&A Manual for Hong Kong Link Road (EM&A Manual).

Future Key Issues

8. Major site activities for the coming reporting month will include:

WA4

- Cross Beam Precast Shell construction

Ancillary and Associated Facilities

- E&M installation
- E&M ducting installation
- Construction of Load Centre (CL1)
- Installation of carrier drains
- Installation of precast parapet skins
- Erection of Radar Platform
- Construction of median and side barriers
- Construction of longitudinal stitching
- Erection of gantry posts for Sign gantry
- Reinstatement of slope area and drainage works
- Reinstatement of sloping seawall

Marine Viaduct (P0 to P80)

Deck Erection

- Segment erection
- Erection of SOP segments
- Erection of cantilever
- Construction of cross beam precast shell
- In-situ RC works
- Erection of precast SOP unit to Turnaround
- Alignment and levels adjustment
- Construction of temporary platform

External Prestressing Tendon Installation

Internal Prestressing Grouting

1 INTRODUCTION

- 1.1 Cinotech Consultants Limited (Cinotech) was appointed by Dragages -China Harbour-VSL JV (hereinafter called “the Contractor”) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Contract No. HY/2011/09 – Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill” (hereinafter called the “Contract”) in accordance with EP Conditions 2.1.

Purpose of the report

- 1.2 This is the 15th Quarterly EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme in the period between September and November 2016.

Structure of the report

- 1.3 The structure of the report is as follows:

Section 1: **Introduction** - purpose and structure of the report.

Section 2: **Contract Information** - summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.

Section 3: **Environmental Monitoring and Audit Requirements** - summarises the monitoring parameters, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, site audit summary and environmental mitigation measures.

Section 4: **Environmental Monitoring Results** - summarises the environmental monitoring results in terms of air quality, noise, water quality, dolphin and waste management.

Section 5: **Environmental Non-conformance** - summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting period.

Section 6: **Conclusions and Recommendation**

2 CONTRACT INFORMATION

Background

- 2.1 The proposed Hong Kong - Zhuhai - Macao Bridge Hong Kong Link Road (HKLR) is 12km long connecting the Hong Kong-Zhuhai-Macao Bridge (HZMB) at the HKSAR Boundary with the Hong Kong Boundary Crossing Facilities (HKBCF) situated at the north eastern waters of the Hong Kong International Airport, opening a new and direct connection route between Hong Kong, Macao and the Western Pearl River Delta.
- 2.2 The HKLR comprises a 9.4km long viaduct section from the HKSAR boundary to Scenic Hill on the Airport Island; a 1km tunnel section to the reclamation formed along the east coast of the Airport Island and a 1.6km long at-grade road section on the reclamation connecting to the HKBCF. The tunnel section of HKLR will pass under Scenic Hill, Airport Road and Airport Railway to minimize the environmental and visual impacts to Tung Chung residents.
- 2.3 An application (No ESB-110/2003) for an Environmental Impact Assessment (EIA) Study Brief under Section 5(1) of the Environmental Impact Assessment Ordinance (EIAO) was submitted by Highways Department (the Project Proponent) on 8 October 2003 with a Project Profile (No. No. PP-201/2003) for the Hong Kong - Zhuhai - Macao Bridge Hong Kong Section and North Lantau Highway Connection. The Hong Kong - Zhuhai - Macao Bridge Hong Kong Section and North Lantau Highway Connection has subsequently been renamed as HKLR. EPD issued an EIA Study Brief (No: ESB-110/2003) in November 2003 to the Project Proponent to carry out an EIA study.
- 2.4 An EIA Study (Reg. No. AEIAR-144/2009) has been undertaken to provide information on nature and extent of environmental impacts arising from the construction and operation of HKLR. The Environmental Permit was issued on 4 November 2009 (Permit No. EP-352/2009). Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amends the Environmental Permit (No. EP-352/2009) based on the Application No. VEP-339/2011 and the environmental Permit (Permit No. EP-352/2009/A) was issued on 9 November 2011 for HKLR to the Highways Department as the Permit Holder. Subsequently, the Director of Environmental Protection amends the Environmental Permits (No. EP-352/2009/A, EP-352/2009/B, EP-352/2009/C) based on the Application No. VEP-409/2013, VEP-411/2013 and VEP-459/2014 respectively. The environmental Permit (Permit No. EP-352/2009/D) was then issued on 22 December 2014.
- 2.5 **Figure 1a-d** shows the layout of the Contract and the scope of the Contract works comprises the following major items:
 - a dual 3-lane carriageway in the form of viaduct from the HKSAR boundary (connecting with the HZMB Main Bridge) to the Scenic Hill (connecting with the tunnel under separate Contract No. HY/2011/03), of approximately 9.4km in length with a hard shoulder for each bound of carriageway and a utilities trough on the outer edge of each bound of viaducts;
 - a grade-separated turnaround facility located near San Shek Wan, composed of sliproads in the form of viaduct with single-lane carriageway bifurcated from the HKLR mainline with an elevated junction above the mainline;

- provision of ancillary facilities including, but not limited to, meteorological enhancement measures including the provisioning of anemometers and modification of the wind profiler station at hillside of Sha Lo Wan, provisioning of a compensatory marine radar, and provisioning of security systems; and
- associated civil, structural, geotechnical, marine, environmental protection, landscaping, drainage and highways electrical and mechanical (E&M) works, street lightings, traffic aids and sign gantries, marine navigational aids, ship impact protection system, water mains and fire hydrants, lightning protection system, structural health monitoring and maintenance management system (SHM&MMS), supervisory control and data acquisition (SCADA) system, as well as operation and maintenance provisions of viaducts, provisioning of facilities for installation of traffic control and surveillance system (TCSS), provisioning of facilities for installation of telecommunication cables/equipments and reprovisioning works of affected existing facilities/utilities.

Contract Organisation

2.6 Different parties with different levels of involvement in the Contract organization include:

- Supervising Officer's Representative (SOR) – Ove Arup & Partners Hong Kong Limited (ARUP)
- Contractor – Dragages -China Harbour-VSL JV (DCVJV)
- Environmental Team (ET) – Cinotech Consultants Ltd. (Cinotech)

2.7 The proposed project organization and lines of communication with respect to the on-site environmental management structure are shown in **Figure 2**. The key personnel contact names and numbers are summarized in **Table 2.1**.

Table 2.1 Key Contacts of the Contract

| Party | Position | Name | Phone No. | Fax No. |
|----------------------------------|--|--------------------|-----------|-----------|
| SOR (ARUP) | CRE | Mr. Michael Chan | 3767 5803 | 3767 5922 |
| | | Mr. Colin Meadows | 3767 5801 | |
| ENPO/IEC (Ramboll Environ) | Environmental Project Office Leader | Mr. Y. H Hui | 3465 2888 | 3465 2899 |
| | Independent Environmental Checker | Mr. Antony Wong | 3465 2888 | 3465 2899 |
| Contractor (DCVJV) | Deputy Project Director | Mr. W.K Poon | 3121 6638 | 3121 6688 |
| | Environmental Officer | Mr. CHU Chung Sing | 3121 6672 | |
| | 24-hour Hotline | -- | 6898 6161 | -- |
| ET (Cinotech) | Environmental Team Leader | Dr. Priscilla Choy | 2151 2089 | 3107 1388 |

2.8 Ramboll Environ Hong Kong Limited (Ramboll Environ) is employed by the Highways Department as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project.

Construction Programme

2.9 A copy of Contractor's construction programme is provided in **Appendix A**.

Summary of Construction Works Undertaken During Reporting Period

2.10 The major site activities undertaken in the reporting period included:

September 2016:**Ancillary and Associated Facilities**

- (a) P115 & P114 interface area - Reinstatement of slope area temporarily on-hold pending for drainage and reinstatement detailing;
- (b) Installation of precast parapet skins between P44 to P38 is in progress. The Progress is as follows:

| Item | Number in this month | Cumulative No. of Precast Parapet Completed (up to end of month) |
|----------------------|----------------------|--|
| Parapet Casting | 345 | 1522 |
| Parapet Installation | 68 | 688 |

- (c) Construction of side barriers from P103 to P113 is in progress, currently total 177m in-situ side barriers were cast and 51 m precast side barriers were installed;
- (d) Construction of median barriers from P112 to P99 is in progress, currently total 165m of in-situ median barriers were cast and 96m precast median barriers were installed;
- (e) Construction of longitudinal stitching between P99 to P102 (concrete planking) is in progress;
- (f) E&M installation at ML6 continues;
- (g) E&M ducting installation at ML15 to ML17;
- (h) Construction of Load Centre 1 (LC1) commence;
- (i) Installation of carrier drains from P113 to P106 is in progress;
- (j) Erection of Radar Platform at P20 is in progress.

Deck Erection

(a) Segment erection in September 2016:

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) |
|---------------------------|---|---|---|
| Launching Gantry 1 (LG1)* | All completed | 0 | 1020 |
| Launching Gantry 2 (LG2) | P13 and P12 | 120 | 1316 |

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) |
|---|---|---|---|
| Lifting Frames 1 (LF1) and Hanger Beam (HB) | P71, P73, P76, P77 and P79 | 52 | 622 |
| Lifting Frames 3 (LF3) and Hanger Beam (HB) | P52, P60 & P76 | 33 | 686 |
| Typical Span SOP | P08, P07, P06 and P05 | 16 | 224 |
| Long Span SOP | P68 & P82 | 10 | 82 |
| Movement Joint (MJ) SOP Airport Channel | N/A | 0 | 8 |
| Short Span (SS) SOP type B | P57 & P58 | 4 | 12 |

External Prestressing Tendon Installation

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------|------------|------|--------|
| ML19C | Threading | 47.55 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.42 | M3 | 100% |
| ML19R | Threading | 48.65 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.64 | M3 | 100% |
| ML19L | Threading | 46.91 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.29 | M3 | 100% |
| ML18R | Threading | 77.90 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.38 | M3 | 100% |
| ML18L | Threading | 76.40 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.08 | M3 | 100% |
| ML17R | Threading | 63.09 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.44 | M3 | 100% |
| ML17L | Threading | 62.86 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.39 | M3 | 100% |
| ML16R | Threading | 56.69 | T | 100% |
| | Stressing | 15 | U | 100% |
| | Grouting | 9.91 | M3 | 78% |
| ML16L | Threading | 87.34 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 17.2 | M3 | 70% |
| ML07R | Threading | 129.58 | T | 26% |
| | Stressing | 32 | U | 17% |
| | Grouting | 25.59 | M3 | 0% |
| ML07L | Threading | 140.43 | T | 24% |
| | Stressing | 32 | U | 16% |
| | Grouting | 27.76 | M3 | 0% |
| ML06R | Threading | 113.04 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.35 | M3 | 100% |
| | Threading | 113.04 | T | 100% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------------------------------|------------|------|--------|
| ML06L | Stressing Grouting | 24 | U | 100% |
| | | 22.35 | M3 | 100% |
| ML05R | Threading Stressing Grouting | 113.68 | T | 100% |
| | | 24 | U | 100% |
| | | 22.48 | M3 | 70% |
| ML05L | Threading Stressing Grouting | 112.39 | T | 100% |
| | | 24 | U | 100% |
| | | 22.22 | M3 | 70% |
| ML04R | Threading Stressing Grouting | 113.04 | T | 30% |
| | | 24 | U | 30% |
| | | 22.35 | M3 | 0% |
| ML04L | Threading Stressing Grouting | 113.04 | T | 30% |
| | | 24 | U | 30% |
| | | 22.35 | M3 | 0% |
| ML03R | Threading Stressing Grouting | 199.65 | T | 72% |
| | | 32 | U | 31% |
| | | 39.615 | M3 | 0% |
| ML03L | Threading Stressing Grouting | 201.13 | T | 00% |
| | | 32 | U | 00% |
| | | 29.9 | M3 | 0% |
| ML02R | Threading Stressing Grouting | 113.72 | T | 5% |
| | | 24 | U | 8% |
| | | 22.49 | M3 | 0% |
| ML02L | Threading Stressing Grouting | 113.73 | T | 5% |
| | | 24 | U | 8% |
| | | 22.49 | M3 | 0% |

Internal Prestressing Grouting Progress

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML19C | Air test & Grouting | 14.09 | M3 | 100% |
| ML19R | Air test & Grouting | 14.90 | M3 | 100% |
| ML19L | Air test & Grouting | 13.90 | M3 | 100% |
| ML18R | Air test & Grouting | 25.24 | M3 | 100% |
| ML18L | Air test & Grouting | 24.76 | M3 | 96% |
| ML17R | Air test & Grouting | 23.47 | M3 | 100% |
| ML17L | Air test & Grouting | 23.46 | M3 | 100% |
| ML16R | Air test & Grouting | 36.54 | M3 | 99% |
| ML16L | Air test & Grouting | 35.46 | M3 | 99% |
| ML15R | Air test & Grouting | 39.34 | M3 | 45% |
| ML15L | Air test & Grouting | 39.69 | M3 | 44% |
| ML09R | Air test & Grouting | 63.27 | M3 | 24% |
| ML09L | Air test & Grouting | 57.86 | M3 | 32% |
| ML08R | Air test & Grouting | 36.58 | M3 | 31% |
| ML08L | Air test & Grouting | 36.56 | M3 | 31% |
| ML07R | Air test & Grouting | 59.61 | M3 | 46% |
| ML07L | Air test & Grouting | 60.05 | M3 | 55% |
| ML06R | Air test & Grouting | 58.31 | M3 | 100% |
| ML06L | Air test & Grouting | 58.31 | M3 | 100% |
| ML05R | Air test & Grouting | 58.62 | M3 | 55% |
| ML05L | Air test & Grouting | 58.01 | M3 | 91% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML04R | Air test & Grouting | 57.64 | M3 | 32% |
| ML04L | Air test & Grouting | 57.69 | M3 | 41% |
| ML03R | Air test & Grouting | 126.65 | M3 | 0% |
| ML03L | Air test & Grouting | 127.63 | M3 | 0% |
| ML02R | Air test & Grouting | 62.74 | M3 | 11% |
| ML02L | Air test & Grouting | 62.74 | M3 | 10% |

Precast Segment

(a) Segment Casting:

- Production affected by inclement weather: 2.5 days.
- All new moulds are under full operation.
- 16 nos. of new Type B* segments were completed in early September 2016 for accommodating I-beam connection of turnaround facility.
- Mould no. 11 has been modifying from Type C production to Type A after casting P74. There are 10 nos moulds in operation for Type A segment production at the end of Sep 2016.
- All SOPs, type CH1 to 10 and type C casting were completed in mid-September 2016.

| Item | Number in this reporting period | Cumulative No. of Precast Segment Completed (up to 28th of each month) |
|--------------|---------------------------------|--|
| Segment Cast | 306 | 5228 |

Remarks: Cumulative no. excludes the 7 nos. recast following damages to segments due to toppled incident at the casting yard.

(b) Off-site Storage:

| Area | No. in Off-site Storage |
|------|-------------------------|
| A3 | 36 |

Delivery for Precast Concrete Elements (by barge)

(a) Precast Deck Segments:

- Number of barges engaged in this period: 18.
- Number of deck segment deliveries in this period: 42 trips.
- Cumulative number of deck segment deliveries: 818 trips.

| Segment Types | Segment Delivered in this reporting period | Cumulative No. of Precast Segment Delivered (up to 28th of each month) |
|---------------|--|--|
| A | 117 | 2001 |
| B | 12 | 42 |
| C | 80 | 794 |

| Segment Types | Segment Delivered in this reporting period | Cumulative No. of Precast Segment Delivered (up to 28th of each month) |
|---------------|--|--|
| D | 4 | 196 |
| E | 0 | 1014 |

October 2016:**Ancillary and Associated Facilities**

- (k) P115 & P114 interface area - Reinstatement of slope area temporarily on-hold pending for drainage and reinstatement detailing coupling with the additional maintenance path;
- (l) Reinstatement of sloping seawall at P102 and P103;
- (m) Installation of precast parapet skins between P44 to P38 is in progress. The Progress is as follows:

| Item | Number in this month | Cumulative No. of Precast Parapet Completed (up to end of month) | Completion Percentage (%) |
|----------------------|----------------------|--|---------------------------|
| Parapet Casting | 462 | 1984 | 29.5% |
| Parapet Installation | 242 | 930 | 13.8% |

- (n) Construction of side barriers from P102 to P113 is in progress, currently total 229m in-situ side barriers were cast and 183m precast side barriers were installed;
- (o) Construction of median barriers from P112 to P97 is in progress, currently total 218m of in-situ median barriers were cast and 274m precast median barriers were installed;
- (p) Construction of longitudinal stitching between P96 to P102 (concrete planking) is in progress;
- (q) E&M installation at ML4 continues;
- (r) E&M ducting installation at ML6 continues;
- (s) Construction of Load Centre 1 (LC1) was completed ;
- (t) Installation of carrier drains from P113 to P98 is in progress ;
- (u) Erection of Radar Platform at P20 is in progress.

Deck Erection

- (b) Segment erection in October 2016:

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) |
|--------------------------|---|---|---|
| Launching Gantry 1 (LG1) | All completed | 0 | 1020 |

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) |
|---|---|---|---|
| Launching Gantry 2 (LG2) | P11, P10 and P09 | 124 | 1440 |
| Lifting Frames 1 (LF1) and Hanger Beam (HB) | P70, P71, P77 and P79 | 104 | 694 |
| Lifting Frames 3 (LF3) and Hanger Beam (HB) | P52, P53, P60 & P76 | 44 | 762 |
| Typical Span SOP | P3 and P4 | 8 | 232 |
| Long Span SOP | P75 & P82 | 8 | 90 |
| Movement Joint (MJ) SOP Airport Channel | P74 | 4 | 12 |
| Short Span (SS) SOP type B | P59 | 4 | 16 |

External Prestressing Tendon Installation

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------|------------|------|--------|
| ML19C | Threading | 47.55 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.42 | M3 | 100% |
| ML19R | Threading | 48.65 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.64 | M3 | 100% |
| ML19L | Threading | 46.91 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.29 | M3 | 100% |
| ML18R | Threading | 77.90 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.38 | M3 | 100% |
| ML18L | Threading | 76.40 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.08 | M3 | 100% |
| ML17R | Threading | 63.09 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.44 | M3 | 100% |
| ML17L | Threading | 62.86 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.39 | M3 | 100% |
| ML16R | Threading | 56.69 | T | 100% |
| | Stressing | 15 | U | 100% |
| | Grouting | 9.91 | M3 | 78% |
| ML16L | Threading | 87.34 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 17.2 | M3 | 10% |
| ML08R | Threading | 85.72 | T | 100% |
| | Stressing | 24 | U | 0% |
| | Grouting | 16.89 | M3 | 0% |
| ML08L | Threading | 85.72 | T | 100% |
| | Stressing | 24 | U | 0% |
| | Grouting | 16.89 | M3 | 0% |
| ML07R | Threading | 129.58 | T | 25% |
| | Stressing | 32 | U | 17% |
| | Grouting | 25.59 | M3 | 0% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------|------------|------|--------|
| ML07L | Threading | 140.43 | T | 23% |
| | Stressing | 32 | U | 16% |
| | Grouting | 27.76 | M3 | 0% |
| ML06R | Threading | 113.04 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.35 | M3 | 100% |
| ML06L | Threading | 113.04 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.35 | M3 | 100% |
| ML05R | Threading | 113.68 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.48 | M3 | 100% |
| ML05L | Threading | 112.39 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.22 | M3 | 100% |
| ML04R | Threading | 113.04 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.35 | M3 | 0% |
| ML04L | Threading | 113.04 | T | 100% |
| | Stressing | 24 | U | 100% |
| | Grouting | 22.35 | M3 | 0% |
| ML03R | Threading | 199.65 | T | 100% |
| | Stressing | 32 | U | 25% |
| | Grouting | 39.615 | M3 | 0% |
| ML03L | Threading | 201.13 | T | 33% |
| | Stressing | 32 | U | 100% |
| | Grouting | 29.9 | M3 | 0% |
| ML02R | Threading | 113.72 | T | 5% |
| | Stressing | 24 | U | 8% |
| | Grouting | 22.49 | M3 | 0% |
| ML02L | Threading | 113.73 | T | 5% |
| | Stressing | 24 | U | 8% |
| | Grouting | 22.49 | M3 | 0% |

Internal Prestressing Grouting Progress

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML19C | Air test & Grouting | 14.09 | M3 | 100% |
| ML19R | Air test & Grouting | 14.90 | M3 | 100% |
| ML19L | Air test & Grouting | 13.90 | M3 | 100% |
| ML18R | Air test & Grouting | 25.24 | M3 | 100% |
| ML18L | Air test & Grouting | 24.76 | M3 | 96% |
| ML17R | Air test & Grouting | 23.47 | M3 | 100% |
| ML17L | Air test & Grouting | 23.46 | M3 | 100% |
| ML16R | Air test & Grouting | 36.54 | M3 | 99% |
| ML16L | Air test & Grouting | 35.46 | M3 | 99% |
| ML15R | Air test & Grouting | 39.34 | M3 | 45% |
| ML15L | Air test & Grouting | 39.69 | M3 | 44% |
| ML09R | Air test & Grouting | 63.27 | M3 | 25% |
| ML09L | Air test & Grouting | 57.86 | M3 | 32% |
| ML08R | Air test & Grouting | 36.58 | M3 | 47% |
| ML08L | Air test & Grouting | 36.56 | M3 | 31% |
| ML07R | Air test & Grouting | 59.61 | M3 | 46% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML07L | Air test & Grouting | 60.05 | M3 | 55% |
| ML06R | Air test & Grouting | 58.31 | M3 | 100% |
| ML06L | Air test & Grouting | 58.31 | M3 | 100% |
| ML05R | Air test & Grouting | 58.62 | M3 | 68% |
| ML05L | Air test & Grouting | 58.01 | M3 | 91% |
| ML04R | Air test & Grouting | 57.64 | M3 | 74% |
| ML04L | Air test & Grouting | 57.69 | M3 | 61% |
| ML03R | Air test & Grouting | 126.65 | M3 | 0% |
| ML03L | Air test & Grouting | 127.63 | M3 | 0% |
| ML02R | Air test & Grouting | 62.74 | M3 | 11% |
| ML02L | Air test & Grouting | 62.74 | M3 | 10% |

Turnaround Facilities

- (a) 2 SOP based at Turnaround Facility were erected. Alignment and levels adjustment is in progress.

Precast Segment

- (c) Segment Casting:

| Item | Number in this reporting period | Cumulative No. of Precast Segment Completed (up to 28th of each month) | Completion Percentage (%) |
|--------------|---------------------------------|--|---------------------------|
| Segment Cast | 261 | 5489 | 96.1% |

Remarks: Cumulative no. excludes the 7 nos. recast following damages to segments due to toppled incident at the casting yard.

- (d) Production affected by inclement weather: 11 days
- (e) All Type B* segments were completed in mid-October 2016.
- (f) All SOPs, type CHV1 to 3, CH1 and type C casting were completed.
- (g) 2 nos. wet-joint (2 nos. in total for CHV type) in between CHV07 &06 were completed.
- (h) Wet joint (7 nos. in total for CH type) in between CH15 & 16 was commenced.
- (i) All segments in off-yard storage A3 were transported back to CCCC2's precast yard in Zhongshan.

Delivery for Precast Concrete Elements (by barge)

- (b) Precast Deck Segments:

- Number of barges engaged in this period: 18.
- Number of deck segment deliveries in this period: 62 trips.
- Cumulative number of deck segment deliveries: 880 trips.

| Segment Types | Segment Delivered in this reporting period | Cumulative No. of Precast Segment Delivered (up to 28th of each month) |
|---------------|--|--|
| A | 159 | 2160 |
| B | 8 | 50 |
| C | 146 | 940 |
| D | 6 | 202 |
| E | 0 | 1014 |

November 2016:**Ancillary and Associated Facilities**

(v) P115 & P114 interface area - Reinstatement of slope area temporarily on-hold pending for drainage and reinstatement detailing coupling with the additional maintenance path;

(w) Reinstatement of sloping seawall at P81, P103 and P104 in progress;

(x) The precast parapet progress is summarized as follows:

| Item | Number in this month | Cumulative No. of Precast Parapet Completed (up to end of month) | Completion Percentage (%) |
|----------------------|----------------------|--|---------------------------|
| Parapet Casting | 530 | n/a | 2514 |
| Parapet Installation | 227 | P29 - P44 P114-P115 | 1157 |

(y) Construction of side barriers from P100 to P113 is in progress, currently total 307m in-situ side barriers were cast and 837m precast side barriers were installed;

(z) Construction of median barriers from P33 & P43 and P112 to P96 is in progress, currently total 322m of in-situ median barriers were cast and 416m precast median barriers were installed;

(aa) Construction of stitching from P44 to P41 is in progress;

(bb) Construction of longitudinal stitching between P93 to P102 (concrete planking) is in progress;

(cc) E&M installation at ML9 continues;

(dd) E&M ducting installation at ML6 continues;

(ee) E&M installation in Transformer Room and HV Room in SHT building continues;

(ff) Installation of carrier drains from P115 to P93 is in progress;

(gg) Erection of Radar Platform at P20 is in progress;

(hh) Sealing of deck openings is in progress.

Deck Erection

(c) Segment erection in November 2016:

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) | Percentage (total no.) |
|------|---|---|---|------------------------|
| LG1 | All completed | 0 | 1020 | 100% (1020) |

| Type | Location of Segments erected in this reporting period | Number of Segments erected in this reporting period | Cumulative No. of Segments erected (up to 28th of each month) | Percentage (total no.) |
|-----------------------------|---|---|---|------------------------|
| LG2 | P08, P07, P06 and P05 | 156 | 1596 | 91% (1749) |
| LF1 & HB | P68, P70, P74, P77, P79 and P80 | 133 | 827 | 62% (1340) |
| LF3 & HB | P60 and P76 | 35 | 798 | 89% (900) |
| Typical Span SOP | P2 and P1 | 8 | 240 | 99% (242) |
| Long Span SOP | - | 0 | 90 | 94% (96) |
| MJ SOP Airport Channel | P78 | 4 | 16 | 80% (20) |
| SS & MJ SOP type B | All completed | 0 | 16 | 100% (16) |
| Typical Span Segment type B | P54L | 6 | 6 | 4% (148) |
| Segment Lifter | - | 0 | 0 | 0% (183) |

External Prestressing Tendon Installation

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------|------------|------|--------|
| ML19C | Threading | 47.55 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.42 | M3 | 100% |
| ML19R | Threading | 48.65 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.64 | M3 | 100% |
| ML19L | Threading | 46.91 | T | 100% |
| | Stressing | 12 | U | 100% |
| | Grouting | 9.29 | M3 | 100% |
| ML18R | Threading | 77.90 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.38 | M3 | 100% |
| ML18L | Threading | 76.40 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 15.08 | M3 | 100% |
| ML17R | Threading | 63.09 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.44 | M3 | 100% |
| ML17L | Threading | 62.86 | T | 100% |
| | Stressing | 16 | U | 100% |
| | Grouting | 12.39 | M3 | 100% |
| ML16R | Threading | 56.69 | T | 100% |
| | Stressing | 15 | U | 100% |
| | Grouting | 9.91 | M3 | 100% |
| ML16L | Threading | 87.34 | T | 100% |
| | Stressing | 18 | U | 100% |
| | Grouting | 17.2 | M3 | 100% |
| ML15R | Threading | 108.74 | T | 87.77% |
| | Stressing | 18 | U | 0% |
| | Grouting | 21.15 | M3 | 0% |
| ML15L | Threading | 106.26 | T | 87.78% |
| | Stressing | 18 | U | 0% |
| | Grouting | 21.45 | M3 | 0% |
| ML08R | Threading | 85.72 | T | 100% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|------------------------------------|------------------------|--------------|----------------------|
| | Stressing Grouting | 24 16.89 | U M3 | 0% 0% |
| ML08L | Threading Stressing Grouting | 85.72 24 16.89 | T U M3 | 100% 0% 0% |
| ML07R | Threading Stressing Grouting | 129.58 32 25.59 | T U M3 | 25% 17% 0% |
| ML07L | Threading Stressing Grouting | 140.43 32 27.76 | T U M3 | 23% 16% 0% |
| ML06R | Threading Stressing Grouting | 113.04 24 22.35 | T U M3 | 100% 100% 100% |
| ML06L | Threading Stressing Grouting | 113.04 24 22.35 | T U M3 | 100% 100% 100% |
| ML05R | Threading Stressing Grouting | 113.68 24 22.48 | T U M3 | 100% 100% 100% |
| ML05L | Threading Stressing Grouting | 112.39 24 22.22 | T U M3 | 100% 100% 100% |
| ML04R | Threading Stressing Grouting | 113.04 24 22.35 | T U M3 | 100% 100% 100% |
| ML04L | Threading Stressing Grouting | 113.04 24 22.35 | T U M3 | 100% 100% 24% |
| ML03R | Threading Stressing Grouting | 199.65 32 39.615 | T U M3 | 100% 81% 0% |
| ML03L | Threading Stressing Grouting | 201.13 32 29.9 | T U M3 | 33% 75% 0% |
| ML02R | Threading Stressing Grouting | 113.72 24 22.49 | T U M3 | 69% 8% 0% |
| ML02L | Threading Stressing Grouting | 113.73 24 22.49 | T U M3 | 64% 8% 0% |

Internal Prestressing Grouting Progress

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML19C | Air test & Grouting | 14.09 | M3 | 100% |
| ML19R | Air test & Grouting | 14.90 | M3 | 100% |
| ML19L | Air test & Grouting | 13.90 | M3 | 100% |
| ML18R | Air test & Grouting | 25.24 | M3 | 100% |
| ML18L | Air test & Grouting | 24.76 | M3 | 96% |
| ML17R | Air test & Grouting | 23.47 | M3 | 100% |
| ML17L | Air test & Grouting | 23.46 | M3 | 100% |
| ML16R | Air test & Grouting | 36.54 | M3 | 99% |
| ML16L | Air test & Grouting | 35.46 | M3 | 99% |

| Viaduct | Activities | Quantities | Unit | Done % |
|---------|---------------------|------------|------|--------|
| ML15R | Air test & Grouting | 39.34 | M3 | 45% |
| ML15L | Air test & Grouting | 39.69 | M3 | 44% |
| ML09R | Air test & Grouting | 63.27 | M3 | 25% |
| ML09L | Air test & Grouting | 57.86 | M3 | 32% |
| ML08R | Air test & Grouting | 36.58 | M3 | 31% |
| ML08L | Air test & Grouting | 36.56 | M3 | 31% |
| ML07R | Air test & Grouting | 59.61 | M3 | 46% |
| ML07L | Air test & Grouting | 60.05 | M3 | 55% |
| ML06R | Air test & Grouting | 58.31 | M3 | 100% |
| ML06L | Air test & Grouting | 58.31 | M3 | 100% |
| ML05R | Air test & Grouting | 58.62 | M3 | 91% |
| ML05L | Air test & Grouting | 58.01 | M3 | 91% |
| ML04R | Air test & Grouting | 57.64 | M3 | 83% |
| ML04L | Air test & Grouting | 57.69 | M3 | 83% |
| ML03R | Air test & Grouting | 126.65 | M3 | 0% |
| ML03L | Air test & Grouting | 127.63 | M3 | 0% |
| ML02R | Air test & Grouting | 62.74 | M3 | 0% |
| ML02L | Air test & Grouting | 62.74 | M3 | 0% |

Turnaround Facilities

- (b) Formwork erection and steel fixing for 2 nos. SOP in-situ part at Turnaround is in progress;
- (c) Megashor towers assembly for box girder supports is in progress;
- (d) BG01 and CB01 & 02 were cast at Pan Yu casting yard;
- (e) Erection of formwork for BG02 and construction of CB03 is in progress.

Precast Segment

- (j) Segment Casting:

| Item | Number in this month | Cumulative No. of Precast Segment Completed (up to end of month) | Completion Percentage (%) |
|--------------|----------------------|--|---------------------------|
| Segment Cast | 203 | 5692 | 99.6% (5714) |

Remarks: Cumulative no. excludes the 7 nos. recast following damages to segments due to toppled incident at the casting yard.

- (k) Production affected by inclement weather: 2.5 days
- (l) All Type B* segments were completed in mid-November 2016.
- (m) All SOPs, type CHV1 to 4, CH1 to CH2, CH4 and type C casting were completed.
- (n) 2 nos. wet-joint (2 nos. in total for CHV type) in between CHV07 & 06 were completed.
- (o) 6 nos. wet joint (7 nos. in total for CH type) in between CH15 & 16 were completed.
- (p) All segments in off-yard storage A3 were transported back to CCCC2's precast yard in Zhongshan.

(q) The last segment is tentatively to be cast on 12 December 2016.

Delivery for Precast Concrete Elements (by barge)

(c) Precast Deck Segments:

- Number of barges engaged in this period: 18.
- Number of deck segment deliveries in this period: 72 trips.
- Cumulative number of deck segment deliveries: 952 trips.

| Segment Types | Segment Delivered in this reporting period | Cumulative No. of Precast Segment Delivered (up to 28th of each month) | Percentage (total no.) |
|----------------------|---|---|-------------------------------|
| A | 182 | 2342 | 94.4% (2480) |
| B | 14 | 64 | 21.1% (304) |
| C | 152 | 1092 | 64.2% (1700) |
| D | 8 | 210 | 97.2% (216) |
| E | 0 | 1014 | 100% (1014) |

Status of Environmental Licences, Notification and Permits

2.11 The valid environmental licenses and permits were attached in the Monthly EM&A Reports.

3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

3.1 The EM&A Manual designates locations for the ET to monitor environmental impacts in terms of air quality, noise, underwater noise, water quality and dolphin to the Contract. The monitoring locations are depicted in **Figures 3 to 6**. The details of monitoring requirements are presented in **Table 3.1**.

Table 3.1 Summary of Impact EM&A Requirements

| Type of Monitoring | Parameter | Frequency | Location | Remarks |
|--------------------|--|--|--|---|
| Air Quality | 1-hr TSP | Three times / 6 days | AMS1 – Sha Lo Wan AMS4 – San Tau | While the highest dust impact was expected |
| | 24-hr TSP | Once / 6 days | | -- |
| Noise | L _{10(30 min.)} dB(A) L _{90(30 min.)} dB(A) L _{eq(30 min.)} dB(A) (as six consecutive L _{eq, 5min} readings) | Once per week | NMS1 – Sha Lo Wan NMS4 – San Tau | Daytime on normal weekdays (0700-1900 hrs) |
| Water Quality | <ul style="list-style-type: none"> • Temperature(°C) • pH(pH unit) • turbidity (NTU) • water depth (m) • salinity (ppt) • dissolved oxygen (DO) (mg/L and % of saturation) • suspended solids (SS) (mg/L) | Impact monitoring: 3 days per week, at mid-flood and mid-ebb tides (within ± 1.75 hour of the predicted time) during the construction period of the Contract | IS1, IS2, IS3 IS4, CS1, CS2, SR1, SR2, SR3, SR6, ST1, ST2, ST3, SRA | <ul style="list-style-type: none"> • 3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. • If the water depth is less than 3m, mid-depth sampling only. • If water depth less than 6m, mid-depth may be omitted. |
| Dolphin | Line-transect Methods | Twice per month | West Lantau | -- |

3.2 The wind speed and wind direction were recorded by the installed Wind Anemometer set at AMS4. The location is shown in **Figure 3**.

Monitoring Methodology and Calibration Details

3.3 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly EM&A Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 3.4 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results (except the Action and Limit Levels for underwater noise monitoring). Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Table 3.2a-f**.

Table 3.2a Action and Limit Levels for 1-Hour TSP

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| AMS1 | 381 | 500 |
| AMS4 | 352 | |

Table 3.2b Action and Limit Levels for 24-Hour TSP

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| AMS1 | 170 | 260 |
| AMS4 | 171 | |

Table 3.2c Action and Limit Levels for Construction Noise

| Time Period | Action Level | Limit Level |
|----------------------------------|---|-------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) * |

Noted: If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

(*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table 3.2d Action and Limit Levels for Water Quality

| Parameter (unit) | Water Depth | Action Level | Limit Level |
|--|--------------------|---|---|
| Dissolved Oxygen (mg/L) (surface, middle, bottom) | Surface and Middle | <u>5.0</u> | 4.2 except 5 for FCZ |
| | Bottom | <u>4.7</u> | 3.6 |
| Turbidity (NTU) | Depth average | <u>27.5</u> and 120% of upstream control station's turbidity at the same tide of the same day | <u>47.0</u> and 130% of turbidity at the upstream control station at the same tide of same day |
| Suspended Solids (mg/L) | Depth average | <u>23.5</u> and 120% of upstream control station's SS at the same tide of the same day | <u>34.4</u> and 130% of SS at the upstream control station at the same tide of same day and 10mg/L for WSD Seawater Intakes |

Note:

- (1) Depth-averaged is calculated by taking the arithmetic means of reading of all three depths
- (2) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (3) For SS & turbidity non-compliance of the water quality limits occur when monitoring result is higher than the limits.
- (4) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
- (5) The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.

Table 3.2e Action and Limit Levels for Dolphin Line Transect Monitoring

| | West Lantau |
|---------------------|--|
| Action Level | STG < 60% of baseline & ANI <60% of baseline |
| Limit Level | STG < 45% of baseline & ANI <45% of baseline |

Derived Value of Action Level (AL) and Limit Level (LL):

| | West Lantau |
|---------------------|-----------------------|
| Action Level | STG < 9.8 & ANI <36.3 |
| Limit Level | STG < 7.4 & ANI <27.2 |

Remarks:

1. STG means quarterly encounter rate of number of dolphin sightings
2. ANI means quarterly encounter rate of total number of dolphins
3. Baseline value: 16.4 for ER (STG) and 60.5 for ER (ANI)

Event and Action Plan

- 3.5 Should non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix G** shall be carried out.

Implementation Status of Environmental Mitigation Measures

- 3.6 Relevant mitigation measures as recommended in the EIA report have been stipulated in the EM&A Manual for the Contractor to implement. The implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.
- 3.7 Regular marine travel route for marine vessels were implemented properly in accordance with the submitted plan and relevant records were kept properly.
- 3.8 Acoustic decoupling measures for the stationary equipment (generators, winch generators and air compressors) mounted on boards were adopted according to EP Condition 3.7 and EM&A Manual, Section 10.2.18.
- 3.9 Dolphin exclusion zone and dolphin watching plan according to EM&A Manual, Section 10.2.12 and EP Condition 3.5 was implemented by DCVJV's trained dolphin watcher.
- 3.10 Spill kits and booms are ready on site for the event of accidental spillage of oil or other hazardous chemicals from construction activities including vessels operating for the Contract.

Site Audit Summary

- 3.11 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Contract site. The observations and recommendations made during the reporting period are summarized in **Appendix I**.
- 3.12 According to EP condition 4.7 and EM&A Manual, periodic monitoring (every three months) of construction works shall be conducted to ensure the avoidance of any impacts on Sha Lo Wan (West) Archaeological Site. Access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment is not allowed. One inspection to the Sha Lo Wan (West) Archaeological Site was conducted in the reporting period (20th September 2016). No access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment was observed. The photographic records of the inspection to the Sha Lo Wan (West) Archaeological Site are shown in the Monthly EM&A Reports.

Status of Waste Management

- 3.13 The amount of wastes generated by the activities of the Contract during the reporting month is shown in **Appendix J**.

4 ENVIRONMENTAL MONITORING RESULTS

Air Quality Monitoring Results

- 4.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in **Table 4.1 and 4.2** respectively. Graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices B and C** respectively.

Table 4.1 Summary Table of 1-hour TSP Monitoring Results during the Reporting Period

| Month | Monitoring Station | Concentration ($\mu\text{g}/\text{m}^3$) | | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------------|--------------------|--|----------|--|---------------------------------------|
| | | Average | Range | | |
| September 2016 | AMS1 | 64 | 5 – 172 | 381 | 500 |
| | AMS4 | 34 | 7 – 97 | 352 | |
| October 2016 | AMS1 | 33 | 14 – 75 | 381 | |
| | AMS4 | 37 | 16 – 72 | 352 | |
| November 2016 | AMS1 | 53 | 20 – 148 | 381 | |
| | AMS4 | 99 | 10 – 224 | 352 | |

Table 4.2 Summary Table of 24-hour TSP Monitoring Results during the Reporting Period

| Month | Monitoring Station | Concentration ($\mu\text{g}/\text{m}^3$) | | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------------|--------------------|--|---------|--|---------------------------------------|
| | | Average | Range | | |
| September 2016 | AMS1 | 54 | 27 – 94 | 170 | 260 |
| | AMS4 | 34 | 13 – 97 | 171 | |
| October 2016 | AMS1 | 27 | 10 – 49 | 170 | |
| | AMS4 | 38 | 22 – 56 | 171 | |
| November 2016 | AMS1 | 48 | 26 – 62 | 170 | |
| | AMS4 | 40 | 3 – 63 | 171 | |

- 4.2 According to our field observations, the major dust source identified at the designated air quality monitoring stations in the reporting period are as follows:

Table 4.3 Observation at Dust Monitoring Stations

| Monitoring Station | Major Dust Source |
|--------------------|-----------------------------|
| AMS1 | Exhaust from marine traffic |
| AMS4 | N/A |

- 4.3 The wind data monitoring results were attached in the Monthly EM&A Reports

Noise Monitoring Results

- 4.4 The noise monitoring results are summarized in **Table 4.4**. Graphical presentations of noise monitoring are shown in **Appendix D**.

Table 4.4 Summary Table of Noise Monitoring Results during the Reporting Period

| Month | Monitoring Station | Noise Level, $L_{eq(30min)}$ dB(A) | | Limit Level |
|----------------|--------------------|------------------------------------|---------|-------------|
| | | Average | Range | |
| September 2016 | NMS1 | 66 | 61 – 70 | 75 dB(A) |
| | NMS4 | 58 | 57 – 59 | |
| October 2016 | NMS1 | 64 | 63 – 66 | |
| | NMS4 | 57 | 57 – 58 | |
| November 2016 | NMS1 | 67 | 58 – 69 | |
| | NMS4 | 59 | 57 – 61 | |

Remark: +3dB(A) Façade correction included

- 4.5 According to our field observations, the major noise source identified at the designated noise monitoring stations in the reporting period are as follows:

Table 4.5 Observation at Noise Monitoring Stations

| Monitoring Station | Major Noise Source |
|--------------------|------------------------------------|
| NMS1 | Air traffic & marine traffic noise |
| NMS4 | Air traffic & marine traffic noise |

Water Quality Monitoring Results

- 4.6 The graphical presentation of water quality at the monitoring stations is shown in **Appendix E**.
- 4.7 Water quality impact sources during the water quality monitoring were the construction activities of the Contract, nearby construction activities by other parties and nearby operating vessels by other parties.

Dolphin Monitoring (Line-transect Vessel Survey)*Summary of survey effort and dolphin sightings*

- 4.8 During the period of September to November 2016, six sets of systematic line-transect vessel surveys were conducted to cover all transect lines in WL survey area twice per month.
- 4.9 From these surveys, a total of 201.26 km of survey effort was collected, with 96.0% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility). The total survey effort conducted

on primary lines was 132.97 km, while the effort on secondary lines was 68.29 km. Survey effort conducted on primary and secondary lines were both considered as on-effort survey data. Summary table of the survey effort is shown in **Appendix I of Appendix F**.

- 4.10 During the six sets of monitoring surveys in September to November 2016, a total of 23 groups of 87 Chinese White Dolphins were sighted. All dolphin sightings were made during on-effort search. Seventeen on-effort sightings were made on primary lines, while the other six on-effort sightings were made on secondary lines. Summary table of the dolphin sightings is shown in **Appendix II of Appendix F**.

Distribution

- 4.11 Distribution of dolphin sightings made during monitoring surveys in September to November 2016 is shown in **Figure 1 of Appendix F**. The dolphin groups were evenly distributed throughout the survey area with the exception of the northern section (especially the waters adjacent to the HKLR09 alignment) where they rarely occurred during the quarterly period (**Figure 1 of Appendix F**).
- 4.12 Sighting distribution of dolphins in the present quarter was quite different from the one during the baseline period in September to November 2011. When compared to the baseline period, dolphins occurred much less frequently in the to the north of Tai O Peninsula, but more frequently in waters between Peaked Hill and Fan Lau during the present impact phase period (**Figure 1 of Appendix F**).
- 4.13 Only one of the 23 dolphin groups was sighted near the HKLR09 alignment in WL survey area during the present quarter (**Figure 2 of Appendix F**).
- 4.14 Distribution patterns of dolphin sightings in the past three autumn quarters of 2013-15 were also compared with the one in 2016. Dolphins appeared to occur less frequently in the northern portion of the WL survey area but more often in the waters between Peaked Hill and Fan Lau in the autumn of 2016 when compared to the previous three autumn periods (**Figure 3 of Appendix F**).

Encounter rate

- 4.15 During the present three-month impact phase monitoring period (September to November 2016), the encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) from West Lantau survey area are shown in **Table 4.6**. The average encounter rates deduced from the six sets of surveys from the

present quarter were also compared with the ones deduced from the baseline monitoring period (September – November 2011) (**Table 4.7**).

Table 4.6 Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (September –November 2016)

| Survey Area | Dolphin Monitoring | Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) | Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) |
|-------------|-------------------------------------|--|--|
| | | Primary Lines Only | Primary Lines Only |
| West Lantau | Set 1 (September 8 th) | 17.4 | 43.5 |
| | Set 2 (September 20 th) | 14.2 | 71.0 |
| | Set 3 (October 6 th) | 9.0 | 54.2 |
| | Set 4 (October 13 th) | 5.2 | 21.0 |
| | Set 5 (November 9 th) | 4.5 | 4.5 |
| | Set 6 (November 16 th) | 28.6 | 128.8 |

Table 4.7 Comparison of average dolphin encounter rates from impact monitoring period (September to November 2016) and baseline monitoring period (September-November 2011)

| | Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) | | Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) | |
|--------------------|--|-----------------------------|--|-----------------------------|
| | September- November 2016 | September- November 2011 | September- November 2016 | September- November 2011 |
| West Lantau | 13.17 ± 9.08 | 16.43 ± 7.70 | 53.82 ± 43.64 | 60.50 ± 38.47 |

4.16 Notably, the encounter rates of dolphin sightings (ER(STG)) and encounter rates of dolphins (ER(ANI)) for the present autumn quarter of 2016 were both at a lower level among all quarters (**Table 4 of Appendix F**). Such temporal trend should be continuously monitoring to detect any further decline in the future, even though the Action or Limit Level still has not been triggered under the Event and Action Plan for this quarter.

4.17 A one-way ANOVA was conducted to examine whether there were any significant differences in the average encounter rates between the baseline and impact monitoring periods. For the comparison between the baseline period and the present quarter (i.e. fourteenth quarter of the impact phase), the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.517 and 0.784 respectively. Therefore, no significant difference in dolphin encounter rate was detected between the baseline period and the present quarter.

4.18 Another comparison was made between the baseline period and the cumulative quarters in the impact phase (i.e. first thirteen quarters of the impact phase), and the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.686 and 0.848 respectively. As a result, no significant difference was found in the dolphin encounter rates between the baseline period and the cumulative quarters in the impact phase.

Group size

4.19 Group size of Chinese White Dolphins ranged from 1-13 individuals per group in WL survey area during September to November 2016. The average dolphin group size for the three-month period was compared with the one deduced from the baseline period in September to November 2011, as shown in **Table 4.8**.

Table 4.8 Comparison of average dolphin group sizes from impact monitoring period (September – November 2016) and baseline monitoring period (September-November 2011)

| | Average Dolphin Group Size | |
|--------------------|----------------------------|---------------------------|
| | September – November 2016 | September – November 2011 |
| West Lantau | 3.78 ± 2.56 (n = 23) | 3.63 ± 2.97 (n = 46) |

4.20 The average dolphin group size in the WL region during the present quarter was slightly higher than the one recorded in the three-month baseline period (**Table 4.8**). Among the 23 groups, 14 of them were composed of only 1-4 dolphins, while there were nine groups with five or more animals per group.

4.21 Distribution of dolphins with the larger groups during September to November 2016 is shown in **Figure 4 of Appendix F**. Most of these groups were scattered in the southern portion of the WL survey area, with slightly higher concentration to the north of Kai Kung Shan and near Fan Lau (**Figure 4 of Appendix F**).

4.22 Distribution of larger dolphin groups in the present impact phase period was very different from the baseline period, when they were more concentrated to the northwest of Tai O Peninsula as well as near Kai Kung Shan and Peaked Hill (**Figure 4 of Appendix F**).

Habitat use

4.23 From September to November 2016, the most heavily utilized habitats by the dolphins with higher densities were to the north of Kai Kung Shan, near Peaked Hill and Fan Lau (**Figures 5a and 5b of Appendix F**). However, it should be cautioned that the amount of survey effort collected in each grid during the three-month period was fairly low (six units of survey effort for most grids), and therefore the habitat use pattern derived from the three-month dataset should be treated with caution. A more

complete picture of dolphin habitat use pattern will be presented when more survey effort for each grid will be collected throughout the impact phase monitoring programme.

- 4.24 When compared with the habitat use pattern recorded during the baseline period in September-November 2011, it appears that the overall dolphin densities were less evenly distributed in the present impact phase monitoring period, and were much lower in certain areas such as the waters just to the south of the HKLR09 alignment and around Tai O Peninsula (**Figure 6 of Appendix F**).

Mother-calf pairs

- 4.25 During the three-month impact phase monitoring period, five young calves (all were unspotted juvenile) were sighted in WL survey area. These young calves comprised 5.7% of all animals sighted, which was slightly lower than the percentage recorded during the baseline monitoring period (6.6%).
- 4.26 The occurrence of these young calves was mainly located to the north of Kai Kung Shan, which was very different from the baseline period when calf occurrence was more frequent and concentrated near Tai O Peninsula at the northern portion of WL waters (**Figure 7 of Appendix F**).

Activities and associations with fishing boats

- 4.27 During the three-month impact monitoring period, three dolphin groups were engaged in feeding activities near Kai Kung Shan and to the offshore waters of Fan Lau (**Figure 8 of Appendix F**), comprising 13.0% of the total number of dolphin sightings. This percentage was exactly the same as the percentage recorded during the baseline period (13.0%).
- 4.28 On the other hand, only one dolphin group was engaged in socializing activity at the western territorial boundary off Kai Kung Shan during the present quarter (**Figure 8 of Appendix F**).
- 4.29 Distribution of different activities during the present impact phase monitoring period was quite different from the one during the baseline period, when the main concentration of the feeding and socializing activities occurred at the central portion of the survey area between Tai O Peninsula and Peaked Hill (**Figure 8 of Appendix F**).
- 4.30 During the three-month monitoring period, none of the 23 dolphin groups was associated with any operating fishing vessel.

Summary of photo-identification works

- 4.31 From September to November 2016, over 2,500 digital photographs of Chinese White Dolphins were taken during the impact phase monitoring surveys for the photo-identification work.
- 4.32 In total, 33 individuals sighted 42 times altogether were identified (see summary table in **Appendix III of Appendix F** and photographs of identified individuals in

Appendix IV of Appendix F). All except three identified individuals (WL123, WL168 and WL220) were sighted only once or twice during the three-month period.

Individual range use

- 4.33 Ranging patterns of the 33 individuals identified during the three-month study period were determined by fixed kernel method, as shown in **Appendix V of Appendix F**.
- 4.34 Notably, just a few individual dolphins (e.g. NL296, NL302) that primarily centered their range use in North Lantau in the past were found extending their ranges to West Lantau waters (further south of the HKLR09 alignment), with obvious shifts and expansions of their range use away from North Lantau waters (**Appendix V of Appendix F**).
- 4.35 On the contrary, the majority of these individuals that primarily centered their range use in West Lantau were still sighted within their normal range during the present quarterly period, with some extending their range use into Southwest Lantau waters (**Appendix V of Appendix F**).

Conclusion

- 4.36 During the present quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations.
- 4.37 Nevertheless, the dolphin usage in WL region should be continuously monitored, to further examine whether it has been significantly affected by the on-going construction activities in relation to the HZMB works.

Advice on the Solid and Liquid Waste Management Status

- 4.38 The Contractor was advised to minimize the wastes generated through the recycling or reusing. All mitigation measures stipulated in approved waste management plan shall be fully implemented.
- 4.39 The amount of wastes generated by the activities of the Contract during the reporting month is shown in **Appendix J**.

5 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)

Summary of Exceedances

5.1 Summary of exceedance is provided in **Appendix K**. The details of the exceedances were attached in the Monthly EM&A Report.

Air Quality

5.2 For 1-hour TSP monitoring, no Action/Limit Level exceedance was recorded in the reporting period.

5.3 For 24-hr TSP monitoring, no Action/Limit Level exceedance was recorded in the reporting period.

Noise

5.4 No Action/Limit Level exceedance was recorded in the reporting period.

Water Quality

5.5 There are 39 Action Level exceedances and 6 Limit Level exceedances were recorded for suspended solids. No Action/Limit Level exceedance for dissolved oxygen and turbidity were recorded in the reporting period.

5.6 According to the investigation, the exceedances are considered not due to the Contract due to the following reasons:

- 1) No pollution discharge was observed from the site;
- 2) Localized sediment plume due to the rough water condition was observed;
- 3) The exceeded result was similar to the ranges baseline monitoring results;
- 4) Monitoring station is situated at the upstream of the construction sites;
- 5) Sediment plume due to natural fluctuation of shallow water was observed;
- 6) Control Station value already exceeded either the Baseline Action or Limit Levels. (Please refer to table below);

| Station(s) | Tide | Suspended Solids (mg/L) |
|------------|----------------|-----------------------------|
| CS1 | Mid-Flood Tide | 26.5 |

Dolphin Monitoring (Line-transect Vessel Survey)

5.7 No Action/Limit Level exceedance was recorded in the reporting period.

Summary of Environmental Complaint

5.8 No environmental related complaint was received in the reporting period. The Complaint Log is attached in **Appendix L**.

Summary of Notification of Summons and Successful Prosecution

- 5.9 There was one prosecution or notification of summons received since the Contract commencement. Summary of successful prosecution is attached in **Appendix M**.

6 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in the period between September and November 2016 in accordance with EM&A Manual.
- 6.2 No Action/Limit Level exceedance was recorded for air quality and noise.
- 6.3 There are 39 Action Level exceedances and 6 Limit Level exceedances were recorded for suspended solids. No Action/Limit Level exceedance for dissolved oxygen and turbidity were recorded in the reporting period.
- 6.4 According to the investigation, all exceedances are considered not due to the Contract.
- 6.5 During this quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations.
- 6.6 Environmental site inspection was conducted on 6th, 13th, 20th and 27th September 2016, 4th, 11th, 18th and 25th October 2016, 1st, 8th, 15th, 22nd and 29th November 2016 by ET in the reporting month. All deficiencies identified during the site inspection have already rectified / improved during the follow-up audit session.
- 6.7 The inspection to the Sha Lo Wan (West) Archaeological Site was conducted on 20th September 2016. No access to Sha Lo Wan (West) Archaeological site for works areas and storage of construction equipment was observed.
- 6.8 There was no environmental complaint, notification of summons and successful prosecution received in the reporting period.
- 6.9 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

- 6.10 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To regularly maintain the quality of machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To provide hoarding along the entire length of that portion of the site boundary.

Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible

from sensitive receivers.

- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers, if necessary.

Water Impact

- To prevent any surface runoff discharge into any stream course and sea.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.

Ecology Impact


- To implement Spill Response Plan in the event of accidental spillage of or other hazardous chemicals.
- To implement Dolphin Exclusion Zone during the installation of bored pile casing located in the waters to the west of Airport.
- To implement Dolphin Watching Plan after the bored piling casing is installed.
- To ensure the acoustically-decoupled measures were implemented for air compressors and other noisy equipment mounted on construction vessels according to acoustic decoupling measures plan.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.

FIGURE(S)

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
 ALL RIGHTS RESERVED.
 © THE JRP & PARTNER CONSULTANTS LIMITED.





Title


Contract No. HY/2011/09
 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill
 Site Layout Plan (WA3, WA4, WA6 and WA7)

| | | | |
|-------|--------|-------------|---------|
| Scale | N.T.S | Propose No. | MA12014 |
| Date | Jul-16 | Figure | 1a |







| | | | | | |
|--|-------------------------------|--|--------|-------------|----------|
| Title | Contract No. HY/2011/09 | | Scale | Proposed | CINOTECH |
| | Hong Kong-Zhuhai-Macao Bridge | | N.T.S | No. MA12014 | |
| Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill | | | Date | Figure | |
| Site Layout Plan (Portion A) | | | Oct-15 | 1b | |



| | | | | | |
|--|-------------------------------|--|-------|-------------|----------|
| Title | Contract No. HY/2011/09 | | Scale | Propose | CINOTECH |
| | Hong Kong-Zhuhai-Macao Bridge | | N.T.S | No. MA12014 | |
| Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill | | | Date | Figure | CINOTECH |
| Site Layout Plan (Portion A and C) | | | 五月-13 | 1c | |



| | | | | | |
|-------|--|--|--------|-------------|----------|
| Title | Contract No. HY/2011/09 | | Scale | Propose | CINOTECH |
| | Hong Kong-Zhuhai-Macao Bridge | | N.T.S | No. MA12014 | |
| | Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill | | Date | Figure | |
| | Site Layout Plan (Pier(s) Site) | | Oct-15 | 1d | |




Title
 Contract No. HY/2011/09
 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between
 HKSAR Boundary and Scenic Hill
 Project Organisation for Environmental Works

Scale
 N.T.S
 Date
 Feb-13


Propose
 No. MA12014
 Figure
 2





| | | | | | | |
|-------|---|-------|--------|-------------|---------|----------|
| Title | Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill | Scale | N.T.S | Propose No. | MA12014 | CINOTECH |
| | | Date | Feb-13 | Figure | 3 | |

Locations of Air Quality and Noise Monitoring Stations




| | | | |
|-------------|---------|------------|-------------|
| SCALE | N.T.S | DATE | 28 Jan 2013 |
| CHECK | PC | DRAWN | IT |
| PROJECT NO. | MA12014 | FIGURE NO. | 4 |
| | | REV | - |

**APPENDIX A
CONSTRUCTION PROGRAMME**



| | | | | |
|-------------|---------------|------|-----|-----|
| Activity ID | Activity Name | 2016 | | |
| | | Sep | Oct | Nov |




| | | | | | |
|----------------|-------------------------|--|----------|------------------------------|---------|
| Actual Work | Critical Remaining Work | HKLR EMA report (Sep 16 to Nov 16) Page 1 of 7 | Date | Revision | Checked |
| Remaining Work | Milestone | | 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |

| Activity ID | Activity Name | 2016 | | |
|--|--|--|--|--|
| | | Sep | Oct | Nov |
| SCH2590 | Segment Casting for P69L CH16' to CH19' (MCH4) | | | Segment Casting for P69L CH16' to CH19' |
| SCH2820 | Segment Casting for P68L CH16' to CH19' (MCH4) | Segment Casting for P68L CH16' to CH19' (MCH4) | | |
| ML12 (P75 to P77) 165m span | | | | |
| SCH2930 | Segment Casting for P75R CH13' to CH16' (MCH4) | Segment Casting for P75R CH13' to CH16' (MCH4) | | |
| SCH3040 | Segment Casting for P75L CH13' to CH16' (MCH4) | | Segment Casting for P75L CH13' to CH16' (MCH4) | |
| Type CH5 Segment (CH20 to CH25) | | | | |
| ML10 (P68 & P69) 180m span | | | | |
| SCH2430 | Segment Casting for P69L CH20 to CH25 (MCH5) | | Segment Casting for P69L CH20 to CH25 (MCH5) | |
| SCH2480 | Segment Casting for P69R CH20' to CH25' (MCH5) | | | Segment Casting for P69R CH20' to CH25' |
| SCH2550 | Segment Casting for P69R CH20 to CH25 (MCH5) | | | Segment Casting for P69R CH20 to CH25 |
| SCH2600 | Segment Casting for P69L CH20' to CH25' (MCH5) | | | |
| SCH2710 | Segment Casting for P68R CH20' to CH25' (MCH5) | | Segment Casting for P68R CH20' to CH25' (MCH5) | |
| SCH2830 | Segment Casting for P68L CH20' to CH25' (MCH5) | Segment Casting for P68L CH20' to CH25' (MCH5) | | |
| ML12 (P75 to P77) 165m span | | | | |
| SCH2890 | Segment Casting for P75L CH17 to CH22 (MCH5) | | Segment Casting for P75L CH17 to CH22 (MCH5) | |
| SCH2940 | Segment Casting for P75R CH17' to CH22' (MCH5) | | | Segment Casting for P75R CH17' to CH22' |
| SCH3000 | Segment Casting for P75R CH17 to CH22 (MCH5) | Segment Casting for P75R CH17 to CH22 (MCH5) | | |
| SCH3050 | Segment Casting for P75L CH17' to CH22' (MCH5) | | | |
| Type CHV Segment | | | | |
| Type CH2 Segment (CHV7 to CHV10) | | | | |
| ML13 (P79 & P80) 180m span | | | | |
| SCH4010 | Segment Casting for P80R CH7 to CH10 (MCH2) | Segment Casting for P80R CH7 to CH10 (MCH2) | | |
| ML14 (P82 & P83) 180m span | | | | |
| SCH4260 | Segment Casting for P82R CH7 to CH10 (MCH2) | Segment Casting for P82R CH7 to CH10 (MCH2) | | |
| Type CH3 Segment (CHV11 to CHV15) | | | | |
| ML13 (P79 & P80) 180m span | | | | |
| SCH3940 | Segment Casting for P80R CH11' to CH15' (MCH3) | | Segment Casting for P80R CH11' to CH15' (MCH3) | |
| SCH4020 | Segment Casting for P80R CH11 to CH15 (MCH3) | Segment Casting for P80R CH11 to CH15 (MCH3) | | |
| ML14 (P82 & P83) 180m span | | | | |
| SCH4200 | Segment Casting for P82R CH11' to CH15' (MCH3) | | Segment Casting for P82R CH11' to CH15' (MCH3) | |
| SCH4270 | Segment Casting for P82R CH11 to CH15 (MCH3) | Segment Casting for P82R CH11 to CH15 (MCH3) | | |
| Type CH4 Segment (CHV16 to CHV19) | | | | |
| ML13 (P79 & P80) 180m span | | | | |
| SCH3960 | Segment Casting for P80R CH16' to CH19' (MCH4) | | Segment Casting for P80R CH16' to CH19' (MCH4) | |
| SCH4030 | Segment Casting for P80R CH16 to CH19 (MCH4) | | | Segment Casting for P80R CH16 to CH19 (MCH4) |
| ML14 (P82 & P83) 180m span | | | | |
| SCH4210 | Segment Casting for P82R CH16' to CH19' (MCH4) | | Segment Casting for P82R CH16' to CH19' (MCH4) | |
| SCH4280 | Segment Casting for P82R CH16 to CH19 (MCH4) | | Segment Casting for P82R CH16 to CH19 (MCH4) | |
| SCH4440 | Segment Casting for P83R CH16' to CH19' (MCH4) | Segment Casting for P83R CH16' to CH19' (MCH4) | | |
| SCH4500 | Segment Casting for P83R CH16 to CH19 (MCH4) | Segment Casting for P83R CH16 to CH19 (MCH4) | | |
| Type CH5 Segment (CHV20 to CHV25) | | | | |
| ML13 (P79 & P80) 180m span | | | | |
| SCH3900 | Segment Casting for P80L CH20 to CH25 (MCH5) | | Segment Casting for P80L CH20 to CH25 (MCH5) | |
| SCH3970 | Segment Casting for P80R CH20' to CH25' (MCH5) | | | Segment Casting for P80R CH20' to CH25' |
| SCH4040 | Segment Casting for P80R CH20 to CH25 (MCH5) | | | Segment Casting for P80R CH20 to CH25 |
| SCH4100 | Segment Casting for P80L CH20' to CH25' (MCH5) | | | Segment Casting for P80L CH20' to CH25' |
| ML14 (P82 & P83) 180m span | | | | |
| SCH4160 | Segment Casting for P82L CH20 to CH25 (MCH5) | Segment Casting for P82L CH20 to CH25 (MCH5) | | |
| SCH4220 | Segment Casting for P82R CH20' to CH25' (MCH5) | | | Segment Casting for P82R CH20' to CH25' |
| SCH4290 | Segment Casting for P82R CH20 to CH25 (MCH5) | | Segment Casting for P82R CH20 to CH25 (MCH5) | |
| SCH4340 | Segment Casting for P82L CH20' to CH25' (MCH5) | | Segment Casting for P82L CH20' to CH25' (MCH5) | |
| SCH4450 | Segment Casting for P83R CH20' to CH25' (MCH5) | | Segment Casting for P83R CH20' to CH25' (MCH5) | |
| SCH4510 | Segment Casting for P83R CH20 to CH25 (MCH5) | Segment Casting for P83R CH20 to CH25 (MCH5) | | |
| SCH4560 | Segment Casting for P83L CH20' to CH25' (MCH5) | Segment Casting for P83L CH20' to CH25' (MCH5) | | |

LAND VIADUCT


Actual Work
 Critical Remaining Work
 Remaining Work
 ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |



█ Actual Work █ Critical Remaining Work
█ Remaining Work ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |
| | | |




█ Actual Work █ Critical Remaining Work
█ Remaining Work ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |
| | | |

| Activity ID | Activity Name | 2016 | | |
|--|---|------|---|-----|
| | | Sep | Oct | Nov |
| TURNAROUND | | | | |
| P059_1020 | Prepare works for precast SOP P59N/S (Turnaround Facility) - 4 nos. | | ■ Prepare works for precast SOP P59N/S (Turnaround Facility) - 4 nos. | |
| P059_1030 | Install precast SOP P59N/S (Turnaround Facility) - 4 nos. | | Install precast SOP P59N/S (Turnaround Facility) - 4 nos. | |
| P059_1040 | Insitu works for SOP P59N/S (Turnaround Facility) - 4 nos. | | ■ | |
| P58 | | | | |
| SOP AND PORTAL WORKS | | | | |
| TURNAROUND | | | | |
| P058_1030 | Prepare works for precast SOP P58N/S (Turnaround Facility) - 2 nos. | ■ | ■ Prepare works for precast SOP P58N/S (Turnaround Facility) - 2 nos. | |
| P058_1040 | Install precast SOP P58N/S (Turnaround Facility) - 2 nos. | | ■ Install precast SOP P58N/S (Turnaround Facility) - 2 nos. | |
| P058_1050 | Insitu works for SOP P58N/S (Turnaround Facility) - 2 nos. | | ■ | |
| P57 | | | | |
| SOP AND PORTAL WORKS | | | | |
| TURNAROUND | | | | |
| P057_1040 | Install precast SOP P57N/S (Turnaround Facility) - 2 nos. | | Install precast SOP P57N/S (Turnaround Facility) - 2 nos. | |
| P057_1050 | Insitu works for SOP P57N/S (Turnaround Facility) - 2 nos. | | ■ | |
| P56 | | | | |
| DECK ERECTION WORKS | | | | |
| TURNAROUND | | | | |
| P056_1000 | Precast Pier table slabs | | ■ Precast Pier table slabs | |
| P056_1010 | Erect Cross beams | | ■ | |
| P54 | | | | |
| DECK ERECTION WORKS | | | | |
| TURNAROUND | | | | |
| P054_1070 | Segment erection P54S | | ■ | |
| DECK FINISHING WORKS | | | | |
| MAIN DECK | | | | |
| EXTERNAL PT | | | | |
| ML08F_1000 | Ext PT install | ■ | ■ Ext PT install | |
| ML7 | | | | |
| P53 MJ | | | | |
| SOP AND PORTAL WORKS | | | | |
| TURNAROUND | | | | |
| P053_1040 | Insitu works for SOP P53N/S (Turnaround Facility) - 4 nos. | | ■ | |
| DECK ERECTION WORKS | | | | |
| MAIN DECK | | | | |
| P053_1070 | P53 - P52 S10/10 (MJ) L | | P53 - P52 S10/10 (MJ) L | |
| P053_1090 | P53 - P52 S10/10 (MJ) R | | P53 - P52 S10/10 (MJ) R | |
| WESTERN WATER (ML04 TO ML06) | | | | |
| ML6 | | | | |
| DECK FINISHING WORKS | | | | |
| CIVIL PROVISION FOR TCSS | | | | |
| ML06F_1200 | Remain civil provisions for TCSS ML06 | | ■ | |
| ML5 | | | | |
| DECK FINISHING WORKS | | | | |
| UTILITY TROUGH & ROAD BARRIER | | | | |
| ML05F_1020 | Utility trough, road barrier and firemain installation for ML05 | | ■ | |
| ML4 | | | | |
| DECK FINISHING WORKS | | | | |
| EXTERNAL PT | | | | |
| ML04F_1010 | Ext PT Stressing | ■ | ■ Ext PT Stressing | |
| NAVIGATION CHANNEL | | | | |


■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |
| | | |



Actual Work
 Critical Remaining Work
 Remaining Work
 ◆ Milestone ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |
| | | |





Actual Work Critical Remaining Work
 Remaining Work ◆ Milestone

| Date | Revision | Checked |
|----------|------------------------------|---------|
| 16/12/16 | EM&A Report Sep 16 to Nov 16 | Tim |
| | | |

**APPENDIX B
GRAPHICAL PRESENTATION OF 1-
HOUR TSP MONITORING RESULTS**



1-hour TSP Concentration Levels



| | | | |
|--|--------|-------------|----------|
| Title Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill Graphical Presentation of 1-hour TSP Monitoring Results | Scale | Project | CINOTECH |
| | N.T.S | No. MA12014 | |
| | Date | Appendix | |
| | Nov 16 | E | |

**APPENDIX C
GRAPHICAL PRESENTATION OF 24-
HOUR TSP MONITORING RESULTS**



24-hour TSP Concentration Levels



| | | | |
|---|----------------|------------------------|--|
| Title Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill Graphical Presentation of 24-hour TSP Monitoring Results | Scale N.T.S | Project No. MA12014 | |
| | Date Nov 16 | Appendix F | |

**APPENDIX D
GRAPHICAL PRESENTATION OF
NOISE MONITORING RESULTS**


Noise Levels



| | | | | | |
|---|-------|--------|----------------|---------|----------|
| Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill Graphical Presentation of Construction Noise Monitoring Results | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | Date | Nov 16 | Appendix | G | |

**APPENDIX E
GRAPHICAL PRESENTATION OF
WATER QUALITY MONITORING
RESULTS**

Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H




Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide



| | | | | | | |
|-------|--|-------|--------|-------------|---------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | Graphical Presentation of Water Quality Monitoring Results | Date | Nov 16 | Appendix | H | |

Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H




Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide



| | | | | | | |
|-------|--|-------|--------|-------------|---------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | Graphical Presentation of Water Quality Monitoring Results | Date | Nov 16 | Appendix | H | |

Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale
 N.T.S
 Date
 Nov 16

Project
 No. MA12014
 Appendix
 H



Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project
 No. MA12014
 Appendix
 H



Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H




Dissolved Oxygen (Bottom) at Mid-Flood Tide



| | | | | | | |
|-------|--|-------|--------|-------------|---------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | Graphical Presentation of Water Quality Monitoring Results | Date | Nov 16 | Appendix | H | |

Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
Date Nov 16

Project No. MA12014
Appendix H



Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
Date Nov 16

Project No. MA12014
Appendix H




Turbidity (Depth-averaged) at Mid-Flood Tide



| | | | | | | |
|-------|---|-------|--------|----------------|---------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill Graphical Presentation of Water Quality Monitoring Results | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | | Date | Nov 16 | Appendix | H | |

Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H




Suspended Solids (Depth-averaged) at Mid-Flood Tide



| | | | | | | |
|-------|--|-------|--------|----------------|---------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill | Scale | N.T.S | Project No. | MA12014 | CINOTECH |
| | Graphical Presentation of Water Quality Monitoring Results | Date | Nov 16 | Appendix | H | |

Suspended Solids (Depth-averaged) at Mid-Flood Tide




Title Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Link Road-Section between
 HKSAR Boundary and Scenic Hill
 Graphical Presentation of Water Quality Monitoring
 Results

Scale N.T.S
 Date Nov 16

Project No. MA12014
 Appendix H



Suspended Solids (Depth-averaged) at Mid-Flood Tide



| | | | | |
|-------|--|--------|------------------------|-----------------|
| Title | Contract HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill | Scale | Project No. MA12014 | CINOTECH |
| | Graphical Presentation of Water Quality Monitoring Results | Date | Appendix | |
| | | N.T.S | H | |
| | | Nov 16 | | |

**APPENDIX F
DOLPHIN MONITORING REPORT
(LINE TRANSECT)**

Contract No. HY/2011/09
Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road –
Section between HKSAR Boundary and Scenic Hill Dolphin
Monthly Monitoring

15th Quarterly Progress Report (September-November 2016)

Submitted by

Samuel K.Y. Hung, Ph.D., Hong Kong Cetacean Research Project

24 December 2016

1. Introduction

- 1.1. The Hong Kong Link Road (HKLR) serves to connect the Hong Kong-Zhuhai-Macao Bridge (HZMB) Main Bridge at the Hong Kong Special Administrative Region (HKSAR) Boundary and the HZMB Hong Kong Boundary Crossing Facilities (HKBCF) located at the northeastern waters of the Hong Kong International Airport.
- 1.2. According to the updated Environmental Monitoring and Audit (EM&A) Manual (for HKLR), monthly line-transect vessel surveys for Chinese White Dolphin should be conducted to cover the West Lantau survey area as in AFCD annual marine mammal monitoring programme.
- 1.3. Since November 2012, Hong Kong Cetacean Research Project (HKCRP) has been commissioned by Dragages – China Harbour – VSL JV (DCVJV) to conduct this 34-month dolphin monitoring study in order to collect data on Chinese White Dolphins during the construction phase (i.e. impact period) of the HKLR09 project in West Lantau (WL) survey area, and to analyze the collected survey data to monitor distribution, encounter rate, abundance, activities and occurrence of dolphin calves. Photo-identification will also be collected from individual Chinese White Dolphins to examine their individual range patterns and core area use.
- 1.4. From the monitoring results, any changes in dolphin occurrence within the study area will be examined for possible causes, and appropriate actions and additional mitigation measures will be recommended as necessary.
- 1.5. This report is the 15th quarterly progress report under the HKLR09 construction

phase dolphin monitoring programme submitted to DCVJV, summarizing the results of the surveys findings during the period of September to November 2016.

2. Monitoring Methodology

2.1. *Vessel-based Line-transect Survey*

2.1.1. According to the requirement of the updated EM&A manual, dolphin monitoring programme should cover all transect lines in WL survey area (see Figure 1) twice per month throughout the entire construction period. The co-ordinates of all transect lines are shown in Table 1.

Table 1. Co-ordinates of transect lines in WL survey area

| Line No. | | Easting | Northing | | Line No. | | Easting | Northing |
|----------|-------------|---------|----------|--|----------|-------------|---------|----------|
| 1 | Start Point | 803750 | 818500 | | 7 | Start Point | 800200 | 810450 |
| 1 | End Point | 803750 | 815500 | | 7 | End Point | 801400 | 810450 |
| 2 | Start Point | 803750 | 815500 | | 8 | Start Point | 801300 | 809450 |
| 2 | End Point | 802940 | 815500 | | 8 | End Point | 799750 | 809450 |
| 3 | Start Point | 802550 | 814500 | | 9 | Start Point | 799400 | 808450 |
| 3 | End Point | 803700 | 814500 | | 9 | End Point | 801430 | 808450 |
| 4 | Start Point | 803120 | 813600 | | 10 | Start Point | 801500 | 807450 |
| 4 | End Point | 801640 | 813600 | | 10 | End Point | 799600 | 807450 |
| 5 | Start Point | 801100 | 812450 | | 11 | Start Point | 800300 | 806500 |
| 5 | End Point | 802900 | 812450 | | 11 | End Point | 801750 | 806500 |
| 6 | Start Point | 802400 | 811500 | | 12 | Start Point | 801760 | 805450 |
| 6 | End Point | 800660 | 811500 | | 12 | End Point | 800700 | 805450 |

2.1.2. The survey team used standard line-transect methods (Buckland et al. 2001) to conduct the systematic vessel surveys, and followed the same technique of data collection that has been adopted over the last 17 years of marine mammal monitoring surveys in Hong Kong developed by HKCRP (see Hung 2013). For each monitoring vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) was used to make observations from the flying bridge area.

2.1.3. Two experienced observers (a data recorder and a primary observer) made up the on-effort survey team, and the survey vessel transited different transect lines at a constant speed of 13-15 km per hour. The data recorder searched with unaided eyes and filled out the datasheets, while the primary observer searched

for dolphins and porpoises continuously through 7 x 50 *Fujinon* marine binoculars. Both observers searched the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). One to two additional experienced observers were available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers were experienced in small cetacean survey techniques and identifying local cetacean species.

- 2.1.4. During on-effort survey periods, the survey team recorded effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance traveled in each series (a continuous period of search effort) with the assistance of a handheld GPS (*Garmin eTrex Legend*).
- 2.1.5. Data including time, position and vessel speed were also automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 2.1.6. When dolphins were sighted, the survey team would end the survey effort, and immediately record the initial sighting distance and angle of the dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel was diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, and behavioural observations. The perpendicular distance (PSD) of the dolphin group to the transect line was later calculated from the initial sighting distance and angle.
- 2.1.7. Survey effort being conducted along the parallel transect lines that were perpendicular to the coastlines (as indicated in Figure 1) was labeled as “primary” survey effort, while the survey effort being conducted along the connecting lines between parallel lines was labeled as “secondary” survey effort. According to HKCRP long-term dolphin monitoring data, encounter rates of Chinese white dolphins deduced from effort and sighting data collected along primary and secondary lines were similar in survey areas around Lantau Island (Hung 2013). Therefore, primary and secondary survey effort were both presented as on-effort survey effort in this report.

2.2. *Photo-identification Work*

- 2.2.1. When a group of Chinese White Dolphins were sighted during the line-transect survey, the survey team would end effort and approach the group slowly from the side and behind to take photographs of them. Every attempt was made to photograph every dolphin in the group, and even photograph both sides of the dolphins, since the colouration and markings on both sides may not be

symmetrical.

- 2.2.2. One to two professional digital cameras (*Canon* EOS 7D and/or 60D models), each equipped with long telephoto lenses (100-400 mm zoom), were available on board for researchers to take sharp, close-up photographs of dolphins as they surfaced. The images were shot at the highest available resolution and stored on Compact Flash memory cards for downloading onto a computer.
 - 2.2.3. All digital images taken in the field were first examined, and those containing potentially identifiable individuals were sorted out. These photographs would then be examined in greater detail, and were carefully compared to the existing Chinese White Dolphin photo-identification catalogue maintained by HKCRP since 1995.
 - 2.2.4. Chinese White Dolphins can be identified by their natural markings, such as nicks, cuts, scars and deformities on their dorsal fin and body, and their unique spotting patterns were also used as secondary identifying features (Jefferson 2000).
 - 2.2.5. All photographs of each individual were then compiled and arranged in chronological order, with data including the date and location first identified (initial sighting), re-sightings, associated dolphins, distinctive features, and age classes entered into a computer database.
- 2.3. *Data analysis*
- 2.3.1. Distribution Analysis – The line-transect survey data was integrated with the Geographic Information System (GIS) in order to visualize and interpret different spatial and temporal patterns of dolphin distribution using sighting positions. Location data of dolphin groups were plotted on map layers of Hong Kong using a desktop GIS (ArcView[®] 3.1) to examine their distribution patterns in details. The dataset was also stratified into different subsets to examine distribution patterns of dolphin groups with different categories of group sizes, young calves and activities.
 - 2.3.2. Encounter rate analysis – Encounter rates of Chinese white dolphins (number of on-effort sightings per 100 km of survey effort, and total number of dolphins sighted on-effort per 100 km of survey effort) were calculated in West Lantau (WL) survey area in relation to the amount of survey effort conducted during each month of monitoring survey. Dolphin encounter rates were calculated in two ways for comparisons with the HZMB baseline monitoring results as well as to AFCD long-term marine mammal monitoring results.

Firstly, for the comparison with the HZMB baseline monitoring results, the encounter rates were calculated using primary survey effort alone, and only data collected under Beaufort 3 or below condition would be used for encounter rate analysis. The average encounter rate of sightings (STG) and average encounter rate of dolphins (ANI) were deduced based on the encounter rates from six events during the present quarter (i.e. six sets of line-transect surveys in West Lantau), which was also compared with the one deduced from the six events during the baseline period (i.e. six sets of line-transect surveys in West Lantau).

Secondly, the encounter rates were calculated using both primary and secondary survey effort collected under Beaufort 3 or below condition as in AFCD long-term monitoring study. The encounter rate of sightings and dolphins were deduced by dividing the total number of on-effort sightings (STG) and total number of dolphins (ANI) by the amount of survey effort for the present quarterly period.

- 2.3.3. Quantitative grid analysis on habitat use – To conduct quantitative grid analysis of habitat use, positions of on-effort sightings of Chinese White Dolphins collected during the quarterly impact phase monitoring period were plotted onto 1-km² grids in WL survey area on GIS. Sighting densities (number of on-effort sightings per km²) and dolphin densities (total number of dolphins from on-effort sightings per km²) were then calculated for each 1 km by 1 km grid with the aid of GIS. Sighting density grids and dolphin density grids were then further normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid was calculated by examining the survey coverage on each line-transect survey to determine how many times the grid was surveyed during the study period. For example, when the survey boat traversed through a specific grid 50 times, 50 units of survey effort were counted for that grid. With the amount of survey effort calculated for each grid, the sighting density and dolphin density of each grid were then normalized (i.e. divided by the unit of survey effort).

The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort sightings per 100 units of survey effort. In addition, the derived unit for actual dolphin density was termed DPSE, representing the number of dolphins per 100 units of survey effort. Among the 1-km² grids that were partially covered by land, the percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae were used to estimate SPSE and DPSE in each 1-km² grid within the study area:

$$SPSE = ((S / E) \times 100) / SA\%$$

$$DPSE = ((D / E) \times 100) / SA\%$$

where S = total number of on-effort sightings
D = total number of dolphins from on-effort sightings
E = total number of units of survey effort
SA% = percentage of sea area

- 2.3.4. Behavioural analysis – When dolphins were sighted during vessel surveys, their behaviour was observed. Different activities were categorized (i.e. feeding, milling/resting, traveling, socializing) and recorded on sighting datasheets. This data was then input into a separate database with sighting information, which can be used to determine the distribution of behavioural data with a desktop GIS. Distribution of sightings of dolphins engaged in different activities and behaviours would then be plotted on GIS and carefully examined to identify important areas for different activities of the dolphins.
- 2.3.5. Ranging pattern analysis – Location data of individual dolphins that occurred during the three-month impact phase monitoring period were obtained from the dolphin sighting database and photo-identification catalogue. To deduce home ranges for individual dolphins using the fixed kernel methods, the program Animal Movement Analyst Extension, was loaded as an extension with ArcView[®] 3.1 along with another extension Spatial Analyst 2.0. Using the fixed kernel method, the program calculated kernel density estimates based on all sighting positions, and provided an active interface to display kernel density plots. The kernel estimator then calculated and displayed the overall ranging area at 95% UD level.

3. Monitoring Results

3.1. Summary of survey effort and dolphin sightings

- 3.1.1. During the period of September to November 2016, six sets of systematic line-transect vessel surveys were conducted to cover all transect lines in WL survey area twice per month.
- 3.1.2. From these surveys, a total of 201.26 km of survey effort was collected, with 96.0% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility). The total survey effort conducted on primary lines was 132.97 km, while the effort on secondary lines was 68.29 km. Survey effort conducted on primary and secondary lines were both considered as on-effort survey data. A summary table of the survey effort is shown in Appendix I.

- 3.1.3. During the six sets of monitoring surveys in September to November 2016, a total of 23 groups of 87 Chinese White Dolphins were sighted. All dolphin sightings were made during on-effort search. Seventeen on-effort sightings were made on primary lines, while the other six on-effort sightings were made on secondary lines. A summary table of the dolphin sightings is shown in Appendix II.
- 3.2. *Distribution*
- 3.2.1. Distribution of dolphin sightings made during HKLR09 monitoring surveys during September to November 2016 is shown in Figure 1. The dolphin groups were evenly distributed throughout the survey area with the exception of the northern section (especially the waters adjacent to the HKLR09 alignment) where they rarely occurred during the quarterly period (Figure 1).
- 3.2.2. Sighting distribution of dolphins in the present quarter was quite different from the one during the baseline period in September to November 2011. When compared to the baseline period, dolphins occurred much less frequently in the to the north of Tai O Peninsula, but more frequently in waters between Peaked Hill and Fan Lau during the present impact phase period (Figure 1).
- 3.2.3. Only one of the 23 dolphin groups was sighted near the HKLR09 alignment in WL survey area during the present quarter (Figure 2). When pooling the data from HKLR03 monitoring surveys from the same autumn quarter of 2016, another dolphin group also occurred adjacent to the HKLR09 alignment section in NWL survey area in the same quarter (Figure 2).
- 3.2.4. As in the past monitoring quarters, dolphins have mostly avoided the HKLR09 alignment during the present impact monitoring quarter. Even though disturbance arisen from the HKLR09 construction activities on the dolphins have progressively diminished in recent months since most piling works at sea have been completed, dolphins have not consistently utilized the water in the vicinity of the bridge alignment, which could be related to the potential obstruction from the permanent physical structure of the bridge piers. This should be continuously monitored in the upcoming quarters.
- 3.2.5. Distribution patterns of dolphin sightings in the past three autumn quarters of 2013-15 were also compared with the one in 2016. Dolphins appeared to occur less frequently in the northern portion of the WL survey area but more often in the waters between Peaked Hill and Fan Lau in the autumn of 2016 when compared to the previous three autumn periods (Figure 3).

3.3. Encounter rate

3.3.1. During the present three-month impact phase monitoring period (September to November 2016), the encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) from West Lantau survey area are shown in Table 2. The average encounter rates deduced from the six sets of surveys from the present quarter were also compared with the ones deduced from the baseline monitoring period (September – November 2011) (Table 3).

Table 2. Dolphin encounter rates (sightings per 100 km of survey effort) during the impact monitoring period (September – November 2016)

| Survey Area | Dolphin Monitoring | Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) | Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) |
|-------------|-------------------------------------|--|--|
| | | Primary Lines Only | Primary Lines Only |
| West Lantau | Set 1 (September 9 th) | 17.4 | 43.5 |
| | Set 2 (September 20 th) | 14.2 | 71.0 |
| | Set 3 (October 14 th) | 9.0 | 54.2 |
| | Set 4 (October 20 th) | 5.2 | 21.0 |
| | Set 5 (November 4 th) | 4.5 | 4.5 |
| | Set 6 (November 11 th) | 28.6 | 128.8 |

Table 3. Comparison of average dolphin encounter rates from impact monitoring period (September to November 2016) and baseline monitoring period (September to November 2011) (Note: the encounter rates deduced from the baseline monitoring period have been recalculated based only on the survey effort and on-effort sighting data made along the primary transect lines under favourable conditions)

| | Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) | | Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) | |
|-------------|--|--------------------------|--|--------------------------|
| | September – November 2016 | September- November 2011 | September – November 2016 | September- November 2011 |
| West Lantau | 13.17 ± 9.08 | 16.43 ± 7.70 | 53.82 ± 43.64 | 60.50 ± 38.47 |

3.3.2. To facilitate the comparison with the AFCD long-term monitoring results, the encounter rates were also calculated for the present quarter using both primary and secondary survey effort. The encounter rates of sightings (STG) and dolphins (ANI) in WL were 11.9 sightings and 45.0 dolphins per 100 km of survey effort respectively during the present quarter.

3.3.3. Notably, the encounter rates of dolphin sightings (ER(STG)) and encounter

rates of dolphins (ER(ANI)) for the present autumn quarter of 2016 were both at a lower level among all quarters (Table 4). Such temporal trend should be continuously monitoring to detect any further decline in the future, even though the Action or Limit Level still has not been triggered under the Event and Action Plan for this quarter.

Table 4. Comparison of average dolphin encounter rates in West Lantau survey area from all quarters of impact monitoring period and baseline monitoring period (September-November 2011) (Note: encounter rates deduced from the baseline monitoring period have been recalculated based only on survey effort and on-effort sighting data made along the primary transect lines under favourable conditions; the encounter rates in autumn months were highlighted in **blue**; \pm denotes the standard deviation of the average encounter rates)

| | Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) | Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) |
|---|---|---|
| September-November 2011 (Baseline) | 16.43 \pm 7.70 | 60.50 \pm 38.47 |
| March-May 2013 (Impact) | 16.70 \pm 8.00 | 58.59 \pm 30.37 |
| June-August 2013 (Impact) | 26.89 \pm 12.46 | 94.75 \pm 57.61 |
| September-November 2013 (Impact) | 20.51 \pm 12.34 | 60.68 \pm 37.60 |
| December 2013-February 2014 (Impact) | 18.01 \pm 7.24 | 60.12 \pm 40.18 |
| March-May 2014 (Impact) | 14.40 \pm 10.28 | 65.23 \pm 46.13 |
| June-August 2014 (Impact) | 22.90 \pm 15.88 | 101.41 \pm 97.90 |
| September-November 2014 (Impact) | 10.57 \pm 10.45 | 36.63 \pm 30.19 |
| December 2014-February 2015 (Impact) | 12.84 \pm 7.17 | 57.36 \pm 37.35 |
| March-May 2015 (Impact) | 12.42 \pm 4.42 | 45.32 \pm 38.14 |
| June-August 2015 (Impact) | 12.36 \pm 5.81 | 61.19 \pm 38.63 |
| September-November 2015 (Impact) | 11.71 \pm 4.43 | 43.30 \pm 21.38 |
| December 2015-February 2016 (Impact) | 13.86 \pm 6.78 | 63.40 \pm 35.77 |
| March-May 2016 (Impact) | 9.64 \pm 6.44 | 49.01 \pm 36.69 |
| June-August 2016 (Impact) | 14.14 \pm 7.66 | 34.91 \pm 19.69 |
| September-November 2016 (Impact) | 13.17 \pm 9.08 | 53.82 \pm 43.64 |

3.3.4. A one-way ANOVA was conducted to examine whether there were any significant differences in the average encounter rates between the baseline and impact monitoring periods. For the comparison between the baseline period and the present quarter (i.e. fourteenth quarter of the impact phase), the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.517 and 0.784 respectively. Therefore, no significant difference in dolphin encounter rate was detected between the baseline period and the present quarter.

3.3.5. Another comparison was made between the baseline period and the cumulative quarters in the impact phase (i.e. first thirteen quarters of the impact phase), and the p-value for the differences in average dolphin encounter rates of STG and ANI were 0.686 and 0.848 respectively. As a result, no significant difference was found in the dolphin encounter rates between the baseline period and the cumulative quarters in the impact phase.

3.4. *Group size*

3.4.1. Group size of Chinese White Dolphins ranged from one to nine individuals per group in WL survey area during September to November 2016. The average dolphin group size for the three-month period was compared with the one deduced from the baseline period in September to November 2011, as shown in Table 5.

Table 5. Comparison of average dolphin group sizes from impact monitoring period (September-November 2016) and baseline monitoring period (September-November 2011)

| | Average Dolphin Group Size | |
|-------------|----------------------------|---------------------------|
| | September – November 2016 | September – November 2011 |
| West Lantau | 3.78 ± 2.56 (n = 23) | 3.63 ± 2.97 (n = 46) |

3.4.2. The average dolphin group size in the WL region during the present quarter was slightly higher than the one recorded in the three-month baseline period (Table 5). Among the 23 groups, 14 of them were composed of only 1-4 dolphins, while there were nine groups in moderate size with five or more animals per group.

3.4.3. Distribution of dolphins with the larger group sizes during September to November 2016 is shown in Figure 4. Most of these groups were scattered in the southern portion of the WL survey area, with slightly higher concentration to the north of Kai Kung Shan and near Fan Lau (Figure 4).

3.4.4. Distribution of the larger dolphin groups in the present impact phase period was very different from the baseline period, when they were more concentrated to the northwest of Tai O Peninsula as well as near Kai Kung Shan and Peaked Hill (Figure 4).

3.5. *Habitat use*

3.5.1. From September to November 2016, the most heavily utilized habitats by the

dolphins with higher densities were to the north of Kai Kung Shan, near Peaked Hill and Fan Lau (Figures 5a & 5b).

3.5.2. However, it should be cautioned that the amount of survey effort collected in each grid during the three-month period was fairly low (six units of survey effort for most grids), and therefore the habitat use pattern derived from the three-month dataset should be treated with caution. A more complete picture of dolphin habitat use pattern will be presented when more survey effort for each grid will be collected throughout the impact phase monitoring programme.

3.5.3. When compared with the habitat use pattern recorded during the baseline period in September-November 2011, it appears that the overall dolphin densities were less evenly distributed in the present impact phase monitoring period, and were much lower in certain areas such as the waters just to the south of the HKLR09 alignment and around Tai O Peninsula (Figure 6).

3.6. *Mother-calf pairs*

3.6.1. During the three-month impact phase monitoring period, five young calves (all were unspotted juvenile) were sighted in WL survey area. These young calves comprised 5.7% of all animals sighted, which was slightly lower than the percentage recorded during the baseline monitoring period (6.6%).

3.6.2. The occurrence of these young calves was mainly located to the north of Kai Kung Shan, which was very different from the baseline period when calf occurrence was more frequent and concentrated near Tai O Peninsula at the northern portion of WL waters (Figure 7).

3.7. *Activities and associations with fishing boats*

3.7.1. During the three-month impact monitoring period, three dolphin groups were engaged in feeding activities near Kai Kung Shan and to the offshore waters of Fan Lau (Figure 8), comprising 13.0% of the total number of dolphin sightings. This percentage was exactly the same as the percentage recorded during the baseline period (13.0%).

3.7.2. On the other hand, only one dolphin group was engaged in socializing activity at the western territorial boundary off Kai Kung Shan during the present quarter (Figure 8).

3.7.3. Distribution of different activities during the present impact phase monitoring period was quite different from the one during the baseline period, when the main concentration of the feeding and socializing activities occurred at the central portion of the survey area between Tai O Peninsula and Peaked Hill

(Figure 8).

- 3.7.4. During the three-month monitoring period, none of the 23 dolphin groups was associated with any operating fishing vessel.
- 3.8. *Summary of photo-identification works*
- 3.8.1. From September to November 2016, over 2,500 digital photographs of Chinese White Dolphins were taken during the impact phase monitoring surveys for the photo-identification work.
- 3.8.2. In total, 33 individuals sighted 42 times altogether were identified (see the summary table in Appendix III and photographs of identified individuals in Appendix IV). All except three identified individuals (WL123, WL168 and WL220) were sighted only once or twice during the three-month period.
- 3.8.3. Notably, none of these individuals was also sighted in North Lantau waters during the HKLR03 monitoring surveys in the same three-month period, showing a very low level of individual movements across the HKLR09 bridge alignment. Notably, three other individuals (WL69, WL123 and WL230) sighted during the HKLR09 monitoring surveys in the present quarter were also found in SWL waters.
- 3.8.4. As in previous quarters, a few individuals that were consistently sighted in North Lantau waters in the past were identified in West Lantau waters (e.g. NL296, NL302, WL46 etc.). It is likely that some of these identified dolphins have either shifted or expanded their range use into West Lantau due to the increased disturbance of HZMB-related construction works in North Lantau region, as documented in Hung (2015, 2016).
- 3.9. *Individual range use*
- 3.9.1. Ranging patterns of the 33 individuals identified during the three-month study period were determined by fixed kernel method, as shown in Appendix V.
- 3.9.2. Notably, just a few individual dolphins (e.g. NL296, NL302) that primarily centered their range use in North Lantau in the past were found extending their ranges to West Lantau waters (further south of the HKLR09 alignment), with obvious shifts and expansions of their range use away from North Lantau waters (Appendix V).
- 3.9.3. On the contrary, the majority of these individuals that primarily centered their range use in West Lantau were still sighted within their normal ranges during the present quarterly period, with some extending their range use into

Southwest Lantau waters (Appendix V).

4. Conclusion

- 4.1. During the present quarter of dolphin monitoring, no adverse impact from the activities of the HKLR09 construction project on Chinese White Dolphins was noticeable from general observations.
- 4.2. Nevertheless, the dolphin usage in WL region should be continuously monitored, to further examine whether it has been significantly affected by the on-going construction activities in relation to the HZMB works.

5. References

Buckland, S. T., Anderson, D. R., Burnham, K. P., Laake, J. L., Borchers, D. L., and Thomas, L. 2001. Introduction to distance sampling: estimating abundance of biological populations. Oxford University Press, London.

Hung, S. K. 2013. Monitoring of marine mammals in Hong Kong waters – data collection: final report (2012-13). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 168 pp.

Hung, S. K. 2015. Monitoring of marine mammals in Hong Kong waters – data collection: final report (2014-15). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 198 pp.

Hung, S. K. 2016. Monitoring of marine mammals in Hong Kong waters – data collection: final report (2015-16). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 163 pp.

Jefferson, T. A. 2000. Population biology of the Indo-Pacific hump-backed dolphin in Hong Kong waters. Wildlife Monographs 144:1-65.




Figure 1. Distribution of Chinese white dolphin sightings in West Lantau during HKLR09 impact phase (left: September – November 2016) and baseline monitoring surveys (right: September – November 2011)




Figure 2. Distribution of Chinese white dolphin sightings from HKLR03 (in green) and HKLR09 surveys (in red) near the HKLR09 alignment during impact phase (left: June – August 2016) and baseline monitoring surveys (right: September – November 2011)







Figure 3. Comparisons on distribution of Chinese white dolphin sightings in West Lantau in the autumn months (September-November) of 2013, 2014, 2015 and 2016 during HKLR09 impact phase





Figure 4. Distribution of Chinese white dolphins with larger group sizes during HKLR09 impact phase (left: September – November 2016) and baseline monitoring surveys (right: September – November 2011) (green dots: group sizes of 5 or more; purple dots: group sizes of 10 or more)





Figure 5a. Sighting density of Chinese white dolphins with corrected survey effort per km² in West Lantau survey area, using data collected during HKLR09 impact monitoring period (Sep-Nov 16) (SPSE = no. of on-effort sightings per 100 units of survey effort)

Figure 5b. Density of Chinese white dolphins with corrected survey effort per km² in West Lantau survey area, using data collected during HKLR09 impact monitoring period (Sep-Nov 16) (DPSE = no. of dolphins per 100 units of survey effort)




Figure 6. Comparison of density of Chinese white dolphins with corrected survey effort per km² in West Lantau survey area between the impact monitoring period (September-November 2016; left) and baseline monitoring period (September-November 2011; right) (DPSE = no. of dolphins per 100 units of survey effort)





Figure 7. Distribution of young calves of Chinese white dolphins during HKLR09 impact phase (left: September – November 2016) and baseline monitoring surveys (right: September – November 2011)





Figure 8. Distribution of dolphins engaged in feeding (in purple), socializing (in pink) and traveling (in green) activities during HKLR09 impact phase (left: September – November 2016) and baseline monitoring surveys (right: September – November 2011)

Appendix I. HKLR09 Survey Effort Database (September-November 2016)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

| DATE | AREA | BEAU | EFFORT | SEASON | VESSEL | TYPE | P/S |
|-----------|----------|------|--------|--------|---------------|------|-----|
| 9-Sep-16 | W LANTAU | 2 | 20.04 | AUTUMN | STANDARD31516 | HKLR | P |
| 9-Sep-16 | W LANTAU | 3 | 2.96 | AUTUMN | STANDARD31516 | HKLR | P |
| 9-Sep-16 | W LANTAU | 2 | 11.56 | AUTUMN | STANDARD31516 | HKLR | S |
| 20-Sep-16 | W LANTAU | 2 | 15.89 | AUTUMN | STANDARD31516 | HKLR | P |
| 20-Sep-16 | W LANTAU | 3 | 5.25 | AUTUMN | STANDARD31516 | HKLR | P |
| 20-Sep-16 | W LANTAU | 2 | 7.05 | AUTUMN | STANDARD31516 | HKLR | S |
| 20-Sep-16 | W LANTAU | 3 | 4.22 | AUTUMN | STANDARD31516 | HKLR | S |
| 14-Oct-16 | W LANTAU | 2 | 15.09 | AUTUMN | STANDARD36826 | HKLR | P |
| 14-Oct-16 | W LANTAU | 3 | 7.04 | AUTUMN | STANDARD36826 | HKLR | P |
| 14-Oct-16 | W LANTAU | 2 | 6.65 | AUTUMN | STANDARD36826 | HKLR | S |
| 14-Oct-16 | W LANTAU | 3 | 4.21 | AUTUMN | STANDARD36826 | HKLR | S |
| 20-Oct-16 | W LANTAU | 2 | 4.65 | AUTUMN | STANDARD31516 | HKLR | P |
| 20-Oct-16 | W LANTAU | 3 | 14.41 | AUTUMN | STANDARD31516 | HKLR | P |
| 20-Oct-16 | W LANTAU | 4 | 3.10 | AUTUMN | STANDARD31516 | HKLR | P |
| 20-Oct-16 | W LANTAU | 2 | 3.97 | AUTUMN | STANDARD31516 | HKLR | S |
| 20-Oct-16 | W LANTAU | 3 | 4.77 | AUTUMN | STANDARD31516 | HKLR | S |
| 20-Oct-16 | W LANTAU | 4 | 2.20 | AUTUMN | STANDARD31516 | HKLR | S |
| 4-Nov-16 | W LANTAU | 2 | 3.63 | AUTUMN | STANDARD36826 | HKLR | P |
| 4-Nov-16 | W LANTAU | 3 | 18.45 | AUTUMN | STANDARD36826 | HKLR | P |
| 4-Nov-16 | W LANTAU | 2 | 7.02 | AUTUMN | STANDARD36826 | HKLR | S |
| 4-Nov-16 | W LANTAU | 3 | 4.93 | AUTUMN | STANDARD36826 | HKLR | S |
| 11-Nov-16 | W LANTAU | 2 | 8.83 | AUTUMN | STANDARD36826 | HKLR | P |
| 11-Nov-16 | W LANTAU | 3 | 12.14 | AUTUMN | STANDARD36826 | HKLR | P |
| 11-Nov-16 | W LANTAU | 4 | 1.49 | AUTUMN | STANDARD36826 | HKLR | P |
| 11-Nov-16 | W LANTAU | 2 | 7.09 | AUTUMN | STANDARD36826 | HKLR | S |
| 11-Nov-16 | W LANTAU | 3 | 3.45 | AUTUMN | STANDARD36826 | HKLR | S |
| 11-Nov-16 | W LANTAU | 4 | 1.17 | AUTUMN | STANDARD36826 | HKLR | S |

Appendix II. HKLR09 Chinese White Dolphin Sighting Database (September-November 2016)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association P/S: Sighting Made on Primary/Secondary Line)

| DATE | STG # | TIME | HRD SZ | AREA | BEAU | PSD | EFFORT | TYPE | NORTHING | EASTING | SEASON | BOAT ASSOC. | P/S |
|-----------|-------|------|--------|----------|------|-----|--------|------|----------|---------|--------|-------------|-----|
| 9-Sep-16 | 1 | 1328 | 1 | W LANTAU | 3 | 49 | ON | HKLR | 812485 | 801975 | AUTUMN | NONE | P |
| 9-Sep-16 | 2 | 1417 | 2 | W LANTAU | 2 | 154 | ON | HKLR | 808914 | 799431 | AUTUMN | NONE | S |
| 9-Sep-16 | 3 | 1434 | 1 | W LANTAU | 2 | 60 | ON | HKLR | 808424 | 800749 | AUTUMN | NONE | P |
| 9-Sep-16 | 4 | 1449 | 2 | W LANTAU | 2 | 4 | ON | HKLR | 807438 | 800964 | AUTUMN | NONE | P |
| 9-Sep-16 | 5 | 1505 | 6 | W LANTAU | 2 | 59 | ON | HKLR | 806462 | 801642 | AUTUMN | NONE | P |
| 20-Sep-16 | 1 | 1232 | 7 | W LANTAU | 2 | 113 | ON | HKLR | 809674 | 801288 | AUTUMN | NONE | S |
| 20-Sep-16 | 2 | 1303 | 5 | W LANTAU | 2 | 968 | ON | HKLR | 811458 | 800767 | AUTUMN | NONE | P |
| 20-Sep-16 | 3 | 1314 | 9 | W LANTAU | 2 | 106 | ON | HKLR | 811445 | 801767 | AUTUMN | NONE | P |
| 20-Sep-16 | 4 | 1341 | 1 | W LANTAU | 2 | 43 | ON | HKLR | 812442 | 801336 | AUTUMN | NONE | P |
| 14-Oct-16 | 1 | 1126 | 5 | W LANTAU | 3 | 38 | ON | HKLR | 806363 | 801487 | AUTUMN | NONE | P |
| 14-Oct-16 | 2 | 1147 | 3 | W LANTAU | 3 | 563 | ON | HKLR | 807230 | 799849 | AUTUMN | NONE | S |
| 14-Oct-16 | 3 | 1201 | 2 | W LANTAU | 2 | 450 | ON | HKLR | 808323 | 801378 | AUTUMN | NONE | S |
| 14-Oct-16 | 4 | 1207 | 7 | W LANTAU | 2 | 928 | ON | HKLR | 808347 | 800419 | AUTUMN | NONE | P |
| 14-Oct-16 | 5 | 1223 | 1 | W LANTAU | 2 | 414 | ON | HKLR | 809357 | 799586 | AUTUMN | NONE | S |
| 20-Oct-16 | 1 | 1109 | 4 | W LANTAU | 3 | 94 | ON | HKLR | 813539 | 801410 | AUTUMN | NONE | P |
| 4-Nov-16 | 1 | 1047 | 1 | W LANTAU | 3 | 27 | ON | HKLR | 814520 | 803299 | AUTUMN | NONE | P |
| 11-Nov-16 | 1 | 1054 | 3 | W LANTAU | 2 | 455 | ON | HKLR | 815219 | 802445 | AUTUMN | NONE | S |
| 11-Nov-16 | 2 | 1139 | 1 | W LANTAU | 3 | 13 | ON | HKLR | 812375 | 801892 | AUTUMN | NONE | P |
| 11-Nov-16 | 3 | 1201 | 8 | W LANTAU | 3 | 55 | ON | HKLR | 811536 | 800674 | AUTUMN | NONE | P |
| 11-Nov-16 | 4 | 1224 | 2 | W LANTAU | 3 | 27 | ON | HKLR | 810319 | 800011 | AUTUMN | NONE | P |
| 11-Nov-16 | 5 | 1245 | 4 | W LANTAU | 2 | 120 | ON | HKLR | 809456 | 800051 | AUTUMN | NONE | P |
| 11-Nov-16 | 6 | 1324 | 6 | W LANTAU | 3 | 0 | ON | HKLR | 807418 | 799984 | AUTUMN | NONE | P |
| 11-Nov-16 | 7 | 1410 | 6 | W LANTAU | 3 | 237 | ON | HKLR | 806518 | 801446 | AUTUMN | NONE | P |

Appendix III. Individual dolphins identified during HKLR09 monitoring surveys in September-November 2016

| ID# | DATE | STG# | AREA |
|-------|----------|------|----------|
| CH38 | 11/11/16 | 6 | W LANTAU |
| CH108 | 09/09/16 | 5 | W LANTAU |
| CH153 | 20/09/16 | 3 | W LANTAU |
| NL296 | 14/10/16 | 1 | W LANTAU |
| NL302 | 20/09/16 | 2 | W LANTAU |
| SL40 | 11/11/16 | 6 | W LANTAU |
| SL59 | 09/09/16 | 5 | W LANTAU |
| WL15 | 11/11/16 | 5 | W LANTAU |
| WL28 | 20/09/16 | 3 | W LANTAU |
| | 11/11/16 | 3 | W LANTAU |
| WL29 | 20/10/16 | 1 | W LANTAU |
| WL42 | 20/09/16 | 1 | W LANTAU |
| WL44 | 11/11/16 | 6 | W LANTAU |
| | 11/11/16 | 7 | W LANTAU |
| WL46 | 20/09/16 | 2 | W LANTAU |
| WL61 | 20/09/16 | 1 | W LANTAU |
| WL69 | 14/10/16 | 1 | W LANTAU |
| WL94 | 11/11/16 | 4 | W LANTAU |
| WL109 | 09/09/16 | 5 | W LANTAU |
| WL123 | 14/10/16 | 1 | W LANTAU |
| | 11/11/16 | 6 | W LANTAU |
| | 11/11/16 | 7 | W LANTAU |
| WL128 | 20/09/16 | 3 | W LANTAU |
| WL142 | 11/11/16 | 5 | W LANTAU |
| WL145 | 20/09/16 | 3 | W LANTAU |
| WL168 | 20/10/16 | 1 | W LANTAU |
| | 11/11/16 | 6 | W LANTAU |
| | 11/11/16 | 7 | W LANTAU |
| WL179 | 11/11/16 | 3 | W LANTAU |
| WL180 | 11/11/16 | 6 | W LANTAU |
| | 11/11/16 | 7 | W LANTAU |

| ID# | DATE | STG# | AREA |
|-------|----------|------|----------|
| WL206 | 11/11/16 | 3 | W LANTAU |
| WL215 | 09/09/16 | 5 | W LANTAU |
| WL220 | 20/09/16 | 1 | W LANTAU |
| | 11/11/16 | 6 | W LANTAU |
| | 11/11/16 | 7 | W LANTAU |
| WL230 | 11/11/16 | 2 | W LANTAU |
| WL251 | 20/09/16 | 2 | W LANTAU |
| WL260 | 11/11/16 | 4 | W LANTAU |
| WL268 | 04/11/16 | 1 | W LANTAU |
| WL272 | 11/11/16 | 3 | W LANTAU |
| WL273 | 11/11/16 | 5 | W LANTAU |

Appendix IV. Thirty-three individual dolphins that were identified during September to November 2016 under HKLR09 impact phase monitoring surveys



Appendix IV. (cont'd)

NL302



SL40



SL59



WL15



Appendix IV. (cont'd)

WL28



WL29



WL42



WL44



Appendix IV. (cont'd)

WL46



WL61



WL69



WL94



Appendix IV. (cont'd)

WL109



WL123



WL128



WL142



Appendix IV. (cont'd)

WL145



WL168



WL179



WL180



Appendix IV. (cont'd)



Appendix IV. (cont'd)

WL251



WL260



WL268




WL272



Appendix IV. (cont'd)




Appendix V. Ranging patterns (95% kernel ranges) of 33 individual dolphins that were sighted during HKLR09 impact phase monitoring period (note: yellow dots indicates sightings made in September – November 2016 during HZMB-related monitoring surveys)




Appendix V. (cont'd)


SL59




WL15




WL28




WL29









WL42









WL44









Appendix V. (cont'd)




Appendix V. (cont'd)



Appendix V. (cont'd)



Appendix V. (cont'd)



APPENDIX G
EVENT ACTION PLANS

Event / Action Plan for Air Quality

| EVENT | ACTION | | | |
|---|---|---|--|--|
| | ET | IEC | SO | CONTRACTOR |
| ACTION LEVEL | | | | |
| 1. Exceedance for one sample | <ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and SO; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. | <ol style="list-style-type: none"> 1. Notify Contractor. | <ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and SO; 3. Advise the SO on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and SO; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; | <ol style="list-style-type: none"> 1. Submit proposals for remedial to SO within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. |

| LIMIT LEVEL | | | | |
|--|---|---|---|--|
| 1.Exceedance for one sample | <ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform SO, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the SO on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate. |
| 2.Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Notify IEC, SO, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and SO to discuss | <ol style="list-style-type: none"> 1. Discuss amongst SO, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; 3. Supervise the implementation of | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the SO until the exceedance |

| | | | | |
|--|--|---------------------------|--|-------------------|
| | <p>the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p> | <p>remedial measures.</p> | <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p> | <p>is abated.</p> |
|--|--|---------------------------|--|-------------------|

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, SO – Supervising Office

Event / Action Plan for Construction Noise

| EVENT | ACTION | | | |
|--------------|---|--|--|---|
| | ET | IEC | SO | CONTRACTOR |
| Action Level | <ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Notify IEC and Contractor; 3. Report the results of investigation to the IEC, SO and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the SO accordingly; 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals. |
| Limit Level | <ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, SO, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; | <ol style="list-style-type: none"> 1. Discuss amongst SO, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; 3. Supervise the implementation of | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; |

| EVENT | ACTION | | | |
|-------|--|---------------------------|---|---|
| | ET | IEC | SO | CONTRACTOR |
| | <p>6. Inform IEC, SO and EPD the causes and actions taken for the exceedances;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p> | <p>remedial measures.</p> | <p>noise problem;</p> <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p> | <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the SO until the exceedance is abated.</p> |

Event and Action Plan for Water Quality

| Event | ET Leader | IEC | SO | Contractor |
|--|---|---|--|---|
| Action level being exceeded by one sampling day | <p>Repeat <i>in situ</i> measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor and SO;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods.</p> | <p>Check monitoring data submitted by ET and Contractor's working methods.</p> | <p>Confirm receipt of notification of non-compliance in writing;</p> <p>Notify Contractor.</p> | <p>Inform the SO and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Amend working methods if appropriate.</p> |
| Action level being exceeded by two or more consecutive sampling days | <p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Ensure mitigation measures are implemented;</p> <p>Increase the monitoring frequency to daily until no exceedance of Action level;</p> | <p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly;</p> <p>Supervise the implementation of mitigation measures.</p> | <p>Discuss with IEC on the proposed mitigation measures;</p> <p>Ensure mitigation measures are properly implemented;</p> <p>Assess the effectiveness of the implemented mitigation measures.</p> | <p>Inform the Supervising Officer and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment and consider changes of working methods;</p> <p>Submit proposal of additional mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO;</p> <p>Implement the agreed mitigation measures.</p> |
| Limit level being exceeded by one sampling day | <p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Discuss mitigation measures with IEC, SO and Contractor;</p> | <p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly.</p> | <p>Confirm receipt of notification of failure in writing;</p> <p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</p> <p>Request Contractor to review the working methods.</p> | <p>Inform the SO and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment and consider changes of working methods;</p> <p>Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET,</p> |

| Event | ET Leader | IEC | SO | Contractor |
|---|--|--|---|--|
| | | | | IEC and SO. |
| Limit level being exceeded by two or more consecutive sampling days | <p>Repeat measurement on next day of exceedance to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform IEC, contractor, SO and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Discuss mitigation measures with IEC, SO and Contractor;</p> <p>Ensure mitigation measures are implemented;</p> | <p>Check monitoring data submitted by ET and Contractor's working method;</p> <p>Discuss with ET and Contractor on possible remedial actions;</p> <p>Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SO accordingly;</p> <p>Supervise the implementation of mitigation measures.</p> | <p>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</p> <p>Request Contractor to critically review the working methods;</p> <p>Make agreement on the mitigation measures to be implemented;</p> <p>Ensure mitigation measures are properly implemented;</p> <p>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</p> | <p>Take immediate action to avoid further exceedance;</p> <p>Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO;</p> <p>Implement the agreed mitigation measures;</p> <p>Resubmit proposals of mitigation measures if problem still not under control;</p> <p>As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</p> |

Event Action Plan for Dolphin Monitoring

| Event | ET Leader | IEC | ER / SOR | Contractor |
|--------------|--|--|--|---|
| Action Level | <ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings. 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences. 3. Identify source(s) of impact. 4. Inform the IEC, ER/SOR and Contractor, 5. Check monitoring data. 6. Review to ensure all the dolphin protective measure are fully and properly implemented and advise on additional measures if necessary. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor. 2. Discuss monitoring results and findings with the ET and the Contractor. | <ol style="list-style-type: none"> 1. Discuss monitoring data with the IEC and any other measures proposed by the ET. 2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. | <ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing. 2. Discuss with the ET and the IEC to propose measures to the IEC and the ER/SOR. 3. Implement the agreed measures. |

| Event | ET Leader | IEC | ER / SOR | Contractor |
|-------------|---|--|---|---|
| Limit Level | <ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings. 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences. 3. Identify source(s) of impact. 4. Inform the IEC, ER/SOR and Contractor of findings, 5. Check monitoring data. 6. Repeat reviewing to ensure all the dolphin protective measure are fully and properly implemented and advise on additional measures if necessary. 7. If the ET proves that the source of impact is caused by any of the construction activity by the works contract, the ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor for necessity of additional dolphin monitoring, and/or any other potential mitigation measures (eg, consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activities...etc), and submit to the IEC a proposal of additional dolphin monitoring and/or | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor, and advise ER/SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures, and advise ER/SOR of the results and findings accordingly. | <ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 2. If ER/SOR is satisfied with proposals for additional dolphin monitoring and/or any other mitigation measures submitted by the ET and Contractor and verified by the IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. | <ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures. |

| | | | | |
|--|--------------------------------------|--|--|--|
| | mitigation measures where necessary. | | | |
|--|--------------------------------------|--|--|--|

**APPENDIX H
UPDATED ENVIRONMENTAL
MITIGATION IMPLEMENTATION
SCHEDULE (EMIS)**

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|--------------------|-----------------|--|--|--------------------------------------|-----------------------------|---------------------------------------|------------------------------|
| Air Quality | | | | | | | |
| S5.5.6.1 | A1 | 1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor | All construction sites | Construction stage | ^ |
| S5.5.6.2 | A2 | 2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor | All construction sites | Construction stage | ^ ^ ^ ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|---|--|--------------------------------|--------------------------|---------------------------------|--|
| S5.5.6.2 | A2 | <ul style="list-style-type: none"> • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverised fuel | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor | All construction sites | Construction stage | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|---|---|--------------------------------|---|---------------------------------|---------------------------|
| | | ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; | | | | | |
| S5.5.6.2 | A2 | <ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. | Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria. | Contractor | All construction sites | Construction stage | N/A N/A N/A |
| S5.5.6.3 | A3 | 3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase. | Control construction dust | Contractor | All construction sites | Construction stage | ^ |
| S5.5.6.4 | A5 | 5) Implement regular dust monitoring under EM&A programme during the construction stage. | Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | Contractor | Selected representative dust monitoring station | Construction stage | ^ |
| S5.5.7.1 | A6 | The following mitigation measures should be adopted to prevent fugitive | Monitor the 24 hr and 1hr | Contractor | Selected | Construction | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|---|---|--------------------------------|--|---------------------------------|---------------------------------|
| | | dust emissions for concrete batching plant: <ul style="list-style-type: none"> • Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; • All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; • Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; • The materials which may generate airborne dusty emissions should be wetted by water spray system; • All receiving hoppers should be enclosed on three sides up to 3m above unloading point; • All conveyor transfer points should be totally enclosed; • All access and route roads within the premises should be paved and wetted; and • Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body. | TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period. | | representative dust monitoring station | stage | ^ ^ ^ ^ ^ ^ ^ |
| S5.5.2.7 | A7 | The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point: <ul style="list-style-type: none"> • All road surface within the barging facilities will be paved; • Dust enclosures will be provided for the loading ramp; • Vehicles will be required to pass through designated wheels wash facilities; and • Continuous water spray at the loading points. | Control construction dust | Contractor | All construction sites | Construction stage | N/A N/A N/A N/A |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|---------------------------------------|-----------------|---|---|--------------------------------------|--|---------------------------------------|---------------------------------------|
| Construction Noise (Air borne) | | | | | | | |
| S6.4.10 | N1 | <p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; • silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; • mobile plant should be sited as far away from NSRs as possible and practicable; • material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. | Control construction airborne noise by means of good site practices | Contractor | All construction sites | Construction stage | ^ ^ ^ ^ ^ |
| S6.4.11 | N2 | 2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period. | Reduce the construction noise levels at low-level zone of NSRs through partial screening. | Contractor | All construction sites | Construction stage | ^ |
| S6.4.12 | N3 | 3) Install movable noise barriers (typically density @14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw. | Screen the noisy plant items to be used at all construction sites | Contractor | For plant items listed in Appendix 6D of the EIA report at all | Construction stage | ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|--|--|--------------------------------|---|---------------------------------|-----------------------|
| | | | | | construction sites | | |
| S6.4.13 | N4 | 4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards. | Reduce the noise levels of plant items | Contractor | For plant items listed in Appendix 6D of the EIA report at all construction sites | Construction stage | ^ |
| S6.4.14 | N5 | 5) Sequencing operation of construction plants where practicable. | Operate sequentially within the same work site to reduce the construction airborne noise | Contractor | All construction sites where practicable | Construction stage | ^ |
| | N6 | 6) Implement a noise monitoring under EM&A programme. | Monitor the construction noise levels at the selected representative locations | Contractor | Selected representative noise monitoring station | Construction stage | ^ |

Waste Management (Construction Waste)

| | | | | | | | |
|--------|-----|--|---|------------|------------------------|--------------------|--------------------------------|
| S8.3.8 | WM1 | <p><u>Construction and Demolition Material</u></p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete | Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal | Contractor | All construction sites | Construction stage | ^ ^ ^ N/A |
|--------|-----|--|---|------------|------------------------|--------------------|--------------------------------|

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|------------------|--------------|---|--|--------------------------------|--------------------------|---------------------------------|----------------------------|
| | | <p>effectively for recycling purpose, where possible;</p> <ul style="list-style-type: none"> Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – “Environmental Management on Construction Sites” to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation | | | | | <p>^</p> <p>^</p> <p>^</p> |
| S8.3.9 - S8.3.11 | WM2 | <p><u>C&D Waste</u></p> <ul style="list-style-type: none"> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where | <p>Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal</p> | Contractor | All construction sites | Construction stage | <p>^</p> <p>^</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|---------------------|--------------|--|--|--------------------------------|--------------------------|---------------------------------|-----------------------|
| | | <p>practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.</p> | | | | | |
| S8.2.12- S8.3.15 | WM3 | <p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> • Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. • Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. • The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. • Disposal of chemical waste should be via a licensed waste | Control the chemical waste and ensure proper storage, handling and disposal. | Contractor | All construction sites | Construction stage | * ^ ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|--|---|--------------------------------|--------------------------|---------------------------------|-----------------------|
| | | <p>collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.</p> | | | | | ^ |
| S8.3.16 | WM4 | <p><u>Sewage</u></p> <ul style="list-style-type: none"> Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly. | <p>Proper handling of sewage from worker to avoid odour, pest and litter impacts</p> | Contractor | All construction sites | Construction stage | ^ |
| S8.3.17 | WM5 | <p><u>General Refuse</u></p> <ul style="list-style-type: none"> General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a | <p>Minimize production of the general refuse and avoid odour, pest and litter impacts</p> | Contractor | All construction sites | Construction stage | * * ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|---|--------------|---|---|--------------------------------|-------------------------------------|---------------------------------|---|
| | | <p>local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided.</p> <ul style="list-style-type: none"> • Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. | | | | | <p>^</p> <p>^</p> |
| Water Quality (Construction Phase) | | | | | | | |
| S9.11.1 – S9.11.1.2 | W1 | <ul style="list-style-type: none"> • Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below and summarised in the Environmental Mitigation Implementation Schedule in EM&A Manual. • Export for dredged spoils from NWWCZ avoiding exerting high demand on the disposal facilities in the NWWCZ and, hence, minimise potential cumulative impacts; • For the marine viaducts of HKLR, the bored piling will be undertaken within a metal casing; • where public fill is proposed for filling below -2.5mPD, the fine content in the public fill will be controlled to 25%; • single layer silt curtains will be applied around all works; • during the first two months of dredging work for HKLR, the silt-removal efficiency of the silt-curtains shall be verified by examining the results of water quality monitoring points. The water quality | To control construction water quality | Contractor | During seawall dredging and filling | Construction stage | <p>^</p> <p>^</p> <p>^</p> <p>N/A</p> <p>^</p> <p>N/A</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|-----------------|--|---|--------------------------------------|-----------------------------|---------------------------------------|---|
| | | <p>monitoring points to be selected for the above shall be those close to the locations of the initial period of dredging work. Details in this regard shall be determined by the ENPO to be established, taking account of the Contractor's proposed actual locations of his initial period of dredging work.</p> <ul style="list-style-type: none"> • silt curtain shall be fully maintained throughout the works. <p>In addition, dredging operations should be undertaken in such a manner as to minimise resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging contract.</p> <ul style="list-style-type: none"> • trailer suction hopper dredgers shall not allow mud to overflow; • use of Lean Material Overboard (LMOB) systems shall be prohibited; • mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted; • barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material; • any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; • loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; | | | | | <p style="text-align: center;">*</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|-----------|-----------------|---|---|--------------------------------------|-------------------------------------|---------------------------------------|--|
| | | <ul style="list-style-type: none"> • excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; • adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; • all vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and • the works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. | | | | | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| S9.11.1.3 | W2 | <p><u>Land Works</u></p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> • wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; • sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; • storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt | To control construction water quality | Contractor | During seawall dredging and filling | Construction stage | <p style="text-align: center;">*</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">*</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|-----------------|---|---|--------------------------------------|-----------------------------|---------------------------------------|---|
| | | <p>removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</p> <ul style="list-style-type: none"> • silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; • temporary access roads should be surfaced with crushed stone or gravel; • rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; • measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; • open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; • manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; • discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; • all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; | | | | | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|----------|--------------|---|---|--------------------------------|--------------------------|---------------------------------|---|
| | | <ul style="list-style-type: none"> • wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; • the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; • wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects; • vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; • the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; • waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; • all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and • surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. | | | | | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| S9.14 | W3 | Implement a water quality monitoring programme | Control water quality | Contractor | At identified | During | ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|-------------------------------------|--------------|--|--|--------------------------------|--------------------------|---------------------------------------|----------------------------|
| | | | | | monitoring location | construction period | |
| Ecology (Construction Phase) | | | | | | | |
| S10.7 | E1 | <ul style="list-style-type: none"> • Good site practices to avoid runoff entering woodland habitats in Scenic Hill • Reinstate works areas in Scenic Hill • Avoid stream modification in Scenic Hill | Avoid potential disturbance on habitat of Romer's Tree Frog in Scenic Hill | Designer; Contractor | Scenic Hill | During construction | ^ N/A ^ |
| S10.7 | E2 | <ul style="list-style-type: none"> • Use closed grab in dredging works. • Install silt curtain during the construction. • Limit dredging and works fronts. • Good site practices • Strict enforcement of no marine dumping. • Site runoff control • Spill response plan | Minimise marine water quality impacts | Contractor | Seawall, | During construction | ^ ^ ^ ^ ^ ^ |
| S10.7 | E3 | <ul style="list-style-type: none"> • Reprovision of replacement Artificial Reefs (of the same volume as the existing ARs inside Marine Exclusion Zone) | Mitigate water quality impacts on the existing ARs | Project proponent | To be determined | Construction phase or operation phase | N/A |
| S10.7 | E4 | Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater | Prevent Sedimentation from Land-based works areas | Contractor | Land-based works areas | During construction | ^ |
| S10.7 | E5 | Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time | Prevent disturbance to terrestrial fauna and habitats | Contractor | Land-based works areas | During construction | ^ |
| S10.7 | E6 | <ul style="list-style-type: none"> • Dolphin Exclusion Zone; | Minimize temporary marine | Contractor | Marine works | During marine | ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|------------------|--------------|---|---|--------------------------------|------------------------------|--|-----------------------|
| | | <ul style="list-style-type: none"> Dolphin watching plan | habitat loss impact to dolphins | | | works | ^ |
| S10.7 | E7 | <ul style="list-style-type: none"> Decouple compressors and other equipment on working vessels Avoidance of percussive piling Marine underwater noise monitoring Temporal suspension of drilling bored pile casing in rock during peak dolphin calving season in May and June | Minimise marine noise impacts on dolphins | Contractor | Marine works | During marine works | ^ ^ ^ N/A |
| S10.7 | E8 | <ul style="list-style-type: none"> Control vessel speed Skipper training. Predefined and regular routes for working vessels; avoid Brothers Islands. | Minimise marine traffic disturbance on dolphins | Contractor | Marine traffic | During marine works | ^ ^ ^ |
| S10.10 | E9 | <ul style="list-style-type: none"> Dolphin vessel monitoring | Minimise marine traffic disturbance on dolphins | Contractor | North Lantau and West Lantau | Prior to construction, during construction, and 1 year after operation | ^ |
| Fisheries | | | | | | | |
| S11.7 | F1 | <ul style="list-style-type: none"> Reprovision of replacement Artificial Reefs(of the same volume as the existing ARs inside Marine Exclusion Zone) | Mitigate water quality impacts on the existing ARs | Project proponent | To be determined | Construction phase or operation phase | N/A |
| S11.7 | F2 | <ul style="list-style-type: none"> Reduce re-suspension of sediments Limit dredging and works fronts. Good site practices | Minimise marine water quality impacts | Contractor | Seawall, | During construction | ^ ^ ^ |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|--|-----------------|---|---|--------------------------------------|-----------------------------|---------------------------------------|--|
| | | <ul style="list-style-type: none"> • Strict enforcement of no marine dumping • Spill response plan | | | | | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| Landscape & Visual (Construction Phase) | | | | | | | |
| S14.3.3.3 | LV2 | <p>Mitigate both Landscape and Visual Impacts</p> <ul style="list-style-type: none"> • G1. Grass-hydroseed bare soil surface and stock pile areas. • G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic. • G3. For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads (e.g. subtle colour tone and slim form for viaduct, featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on) to beautify the HKLR alignment. • G5. Vegetation reinstatement and upgrading to disturbed areas. • G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed. • G7. Provide planting area around peripheral of and within HKLR for tree screening buffer effect. • G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall. • G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt “natural-look” by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance “natural-look” of the new coastline (see Figure 14.4.2 for example). | Minimise visual & landscape impact | Contractor | HKLR | Construction stage | <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> |
| S14.3.3.3 | LV3 | <u>Mitigate Visual Impacts</u> | | | | | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the recommended Measures & Main Concerns to address | Who to implement the measures? | Location of the measures | When to Implement the measures? | Implementation Status |
|-----------------|--------------|--|---|--------------------------------|--------------------------|---------------------------------|--|
| | | <ul style="list-style-type: none"> V1.Minimize time for construction activities during construction period. V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKLR construction. | | | | | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| EM&A | | | | | | | |
| S15.2.2 | EM1 | An Independent Environmental Checker needs to be employed as per the EM&A Manual. | Control EM&A Performance | Project Proponent | All construction sites | Construction stage | ^ |
| S15.5 - S15.6 | EM2 | 1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. | Perform environmental monitoring & auditing | Contractor | All construction sites | Construction stage | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |

Remarks: ^ Compliance of mitigation measure

* Recommendation was made during site audit but improved/rectified by the contractor

N/A Not Applicable at this stage as no such site activities were conducted in the reporting month (e.g. concrete batching plan, barging point, seawall dredging and filling, bored piling, landscaping works etc)

**APPENDIX I
SITE AUDIT SUMMARY**

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------------|
| Checklist Reference Number | 160906 |
| Date | 6 September 2016 (Tuesday) |
| Time | 9:15 – 12:30 and 13:30 – 16:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| 160906-R04 | • Cement bags should be covered properly near P107. | D20 |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 160906-R01 | • To properly clear the oil leakage as chemical waste and provide drip trays for oil containers near P47, P34 and P30. | F8, 9 |
| 160906-R02 | • Waste water inside drip trays near P44 and P37 should be cleared as chemical waste. | F2i, 2ii |
| 160906-R03 | • Chemical material should be properly stored in chemical storage area at Portion C. | F2i, 2ii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 160830), all environmental deficiencies were improved/rectified by contractor during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|--|------------------|
| Recorded by | Kevin Lam |  | 6 September 2016 |
| Checked by | Dr. Priscilla Choy |  | 6 Septmeber 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------------|
| Checklist Reference Number | 160913 |
| Date | 13 September 2016 (Tuesday) |
| Time | 9:15 – 12:30 and 13:30 – 16:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 160913-R01 | • Drip trays should be provided to oil containers at P47 to prevent oil leakage. | F8, 9 |
| 160913-R02 | • General refuse near P82 should be cleared to avoid accumulation. | F1i, Iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 160906), all environmental deficiencies were improved/rectified by contractor during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-------------------|
| Recorded by | Ivy Tam |  | 13 September 2016 |
| Checked by | Dr. Priscilla Choy |  | 13 Septmeber 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------------|
| Checklist Reference Number | 160920 |
| Date | 20 September 2016 (Tuesday) |
| Time | 9:15 – 11:30 and 13:30 – 15:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 160920-R01 | <ul style="list-style-type: none">Silt curtain near P68 should be repaired properly. | B25 |
| | C. Ecology | |
| | <ul style="list-style-type: none">No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | <ul style="list-style-type: none">No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | <ul style="list-style-type: none">No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| | <ul style="list-style-type: none">No environmental deficiency was identified during site inspection. | |
| | G. Permits/Licences | |
| | <ul style="list-style-type: none">No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | <ul style="list-style-type: none">Follow-up on previous site audit session (Ref. No. 160913), all environmental deficiencies were improved/rectified by contractor during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-------------------|
| Recorded by | Ivy Tam |  | 20 September 2016 |
| Checked by | Dr. Priscilla Choy |  | 20 Septmeber 2016 |

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary
Inspection Information

| | |
|----------------------------|--------------------------------|
| Checklist Reference Number | 160927 |
| Date | 27 September 2016 (Tuesday) |
| Time | 9:15 – 11:30 and 13:30 – 15:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 160927-R01 | • Sandbag bunds should be provided before kicking plates to prevent leakage from grouting works for P53 to P58. | B22 |
| 160927-R02 | • Stagnant water in the deck holes of the bridge should be cleared properly at P53 to P59. | B8 |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 160927-R03 | • Drip trays for chemical containers should be plugged and suitable labels should be provided to chemical containers of P57. | F8 & F9 |
| 160927-R04 | • House-keeping should be enhanced at P58 and P80. | F1i & 1ii & 1iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 160920), all environmental deficiencies were improved/rectified by contractor during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-------------------|
| Recorded by | Ivy Tam |  | 27 September 2016 |
| Checked by | Dr. Priscilla Choy |  | 27 Septmeber 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------------|
| Checklist Reference Number | 161004 |
| Date | 4 October 2016 (Tuesday) |
| Time | 9:30 – 11:30 and 13:30 – 16:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| 161004-R01 | • NRMM labels should be provided for equipment at Portion C (P112). | D26 |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161004-R02 | • Chemical containers should be provided with drip tray or removed at Portion C(P106). | F8 & F9 |
| 161004-R03 | • Accumulated waste at P83 should be cleared properly. | F1i & Iii & Iiii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 160927), all environmental deficiencies were improved/rectified by contractor during the site inspection. | |

| | Name | Signature | Date |
|-------------|--------------------|---|----------------|
| Recorded by | Ivy Tam |  | 4 October 2016 |
| Checked by | Dr. Priscilla Choy |  | 4 October 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 161011 |
| Date | 11 October 2016 (Tuesday) |
| Time | 9:30 – 11:45 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161004-R01 | • Drip tray for the chemical containers at P72 (deck-surface) should be plugged properly. | F8 &9 |
| 161004-R02 | • Provide drip tray for the chemical containers at near the power pack at P72 (deck-surface). | F3i |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous audit section (Ref. No.:161004), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-----------------|
| Recorded by | Ivy Tam |  | 11 October 2016 |
| Checked by | Dr. Priscilla Choy |  | 11 October 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 161018 |
| Date | 18 October 2016 (Tuesday) |
| Time | 9:15 – 11:45 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 161018-O01 | • Muddy water was discharging to the sea at WA4 during the heavy rainstorm. The contractor was reminded to enhance the sand bag bund and divert the muddy water for treatment before discharging out. | B1i, ii |
| 161018-R03 | • Provide designated concrete washout area to avoid the concrete wash water discharging to the nearby marine water at between P82 and P83. | B28 |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161018-R02 | • To remove the oil drum at near the sedimentation tank at WA4. | F4ii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161011), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-----------------|
| Recorded by | Ivy Tam |  | 18 October 2016 |
| Checked by | Dr. Priscilla Choy |  | 18 October 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge



Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 161025 |
| Date | 25 October 2016 (Tuesday) |
| Time | 9:30 – 11:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 161025-R02 | • Silt curtain should be properly maintained (P109). | B25 |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| 161025-R03 | • Dusty material on the deck should be cleared (P83). | D7 |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161025-R01 | • Oily water in the drip tray should be removed (P83 platform, P109 portion C). | F8 & F9 |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161018), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-----------------|
| Recorded by | Cecilia Yang |  | 25 October 2016 |
| Checked by | Dr. Priscilla Choy |  | 25 October 2016 |

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 161101 v2 |
| Date | 1 November 2016 (Tuesday) |
| Time | 9:15 – 11:00; 13:30-16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 161101-R04 | • No wastewater should be discharged to sea at P82. | B28 |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161101-R01 | • Oil stain at P47 should be cleared. | F8 |
| 161101-R02 | • Accumulated waste at P52 should be cleared. | F1i |
| 161101-R03 | • Chemical containers should be provided with drip tray or removed at P52, P106 Portion c and with proper chemical labels. | F9 |
| 161101-R05 | • General waste should be cleared in the drainage at Portion a. | F1iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161025), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|---|-----------------|
| Recorded by | Cecilia Yang |  | 1 November 2016 |
| Checked by | Dr. Priscilla Choy |  | 1 November 2016 |

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 161108 |
| Date | 8 November 2016 (Tuesday) |
| Time | 9:15 – 11:30; 13:30-15:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161108-R01 | • The oily water in the drip tray and oil stain should be cleared. (WA4) | F8&9 |
| 161108-R02 | • The chemical containers should be properly stored or removed. (WA4, P47) | F2i |
| 161108-R03 | • The chemical container should be properly labelled. (P47) | F2iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161101), item 161101-R04 needed follow-up during next audit section. | |

| | Name | Signature | Date |
|-------------|--------------------|--|-----------------|
| Recorded by | Cecilia Yang |  | 8 November 2016 |
| Checked by | Dr. Priscilla Choy |  | 8 November 2016 |

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

| | |
|----------------------------|----------------------------|
| Checklist Reference Number | 161115 |
| Date | 15 November 2016 (Tuesday) |
| Time | 9:15 – 11:30; 14:30-16:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| 161115-R02 | • Cement bags should be covered with impervious sheet. (Portion C) | D20 |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161115-R01 | • Chemical containers should be provided with drip trays and with proper chemical labels. (Portion C P106) | F2iii&8 |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161108), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|--|------------------|
| Recorded by | Cecilia Yang |  | 15 November 2016 |
| Checked by | Dr. Priscilla Choy |  | 15 November 2016 |

Contract HY/2011/09



Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

| | |
|----------------------------|----------------------------|
| Checklist Reference Number | 161122 |
| Date | 22 November 2016 (Tuesday) |
| Time | 9:30-12:00 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161122-R01 | • Chemical containers should be stored properly with drip tray and away from the deck edge to prevent discharge to sea. (P60, P79) | F8,9 |
| 161122-R02 | • Chemical labels should be provided for all chemical containers. (P79) | F2iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161115), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|---|------------------|
| Recorded by | Cecilia Yang |  | 22 November 2016 |
| Checked by | Dr. Priscilla Choy |  | 22 November 2016 |

Contract HY/2011/09

Hong Kong-Zhuhai-Macao Bridge

Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill

Weekly Site Inspection Record Summary

| | |
|----------------------------|----------------------------|
| Checklist Reference Number | 161129 |
| Date | 29 November 2016 (Tuesday) |
| Time | 9:15-11:00; 13:30-16:30 |

| Ref. No. | Non-Compliance | Related Item No. |
|------------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | B. Water Quality | |
| 161129-R03 | • Silt curtain should be maintained at Portion a (P101). | B25 |
| | C. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | E. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Waste / Chemical Management | |
| 161129-R01 | • Drip tray should be provided for the chemical containers at P80. | F8,9 |
| 161129-R02 | • Accumulated waste should be cleared regularly at Portion a (P82). | F1i,iii |
| | G. Permits/Licences | |
| | • No environmental deficiency was identified during site inspection. | |
| | H. Others | |
| | • Follow-up on previous site audit session (Ref. No. 161122), all identified environmental deficiency was observed improved/rectified by the Contractor. | |

| | Name | Signature | Date |
|-------------|--------------------|-------------|------------------|
| Recorded by | Cecilia Yang | <i>Ceci</i> | 29 November 2016 |
| Checked by | Dr. Priscilla Choy | <i>WJC</i> | 29 November 2016 |

**APPENDIX J
WASTE GENERATION IN THE
REPORTING PERIOD**



Appendix: C6 Monthly Summary Waste Flow Table

Name of Department: HyD

Contract No.: HY/2011/09

Monthly Summary Waste Flow Table for 2016 (Year)

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------|--|--|-------------------------------------|--|--------------------------------------|------------------------------|---|----------------------------|-----------------------|----------------|--|
| | Total Quantity Generated ⁹ | Hard Rock and Large Broken Concrete ⁶ | Reused in the Contract ⁷ | Reused in other Projects ^{5,7,11} | Disposed as Public Fill ⁷ | Imported Fill ^{6,7} | Metals ¹⁰ | Paper/ cardboard packaging | Plastics ³ | Chemical Waste | Others, e.g. general refuse ⁷ |
| | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 kg) | (in '000 kg) | (in '000 kg) | (in '000 m ³) |
| Jan | 1.095 | 0.000 | 0.000 | 0.000 | 0.283 | 0.812 | 0.020 | 1.145 | 0.000 | 0.000 | 0.241 |
| Feb | 0.209 | 0.000 | 0.000 | 0.000 | 0.209 | 0.000 | 0.113 | 0.811 | 0.000 | 4.099 | 0.241 |
| Mar | 0.388 | 0.000 | 0.086 | 0.000 | 0.302 | 0.000 | 0.023 | 1.201 | 0.000 | 1.387 | 0.260 |
| Apr | 2.094 | 0.000 | 0.286 | 1.512 | 0.297 | 0.000 | 0.131 | 0.818 | 0.000 | 0.000 | 0.208 |
| May | 4.436 | 0.000 | 0.000 | 3.982 | 0.454 | 0.000 | 0.078 | 0.917 | 0.000 | 1.586 | 0.189 |
| Jun | 6.100 | 0.000 | 0.000 | 5.777 | 0.322 | 0.000 | 0.025 | 0.626 | 0.000 | 2.973 | 0.202 |
| Sub-Total | 14.323 | 0.000 | 0.372 | 11.270 | 1.869 | 0.812 | 0.390 | 5.518 | 0.000 | 10.045 | 1.339 |
| Jul | 0.431 | 0.000 | 0.000 | 0.122 | 0.310 | 0.000 | 0.062 | 0.626 | 0.000 | 0.991 | 0.189 |
| Aug | 1.366 | 0.000 | 1.103 | 0.000 | 0.262 | 0.000 | 0.111 | 0.936 | 0.000 | 2.775 | 0.195 |
| Sep | 1.889 | 0.000 | 0.000 | 0.000 | 0.445 | 1.444 | 0.033 | 0.651 | 0.000 | 0.000 | 0.189 |
| Oct | 1.916 | 0.000 | 0.000 | 1.633 | 0.282 | 0.000 | 0.090 | 0.604 | 0.000 | 0.000 | 0.228 |
| Nov | 8.704 | 0.000 | 0.000 | 6.116 | 2.588 | 0.000 | 0.171 | 0.603 | 0.000 | 2.180 | 0.267 |
| Dec | | | | | | | | | | | |
| Total | 28.628 | 0.000 | 1.475 | 19.141 | 5.756 | 2.257 | 0.857 | 8.938 | 0.000 | 15.991 | 2.405 |



| Forecast of Total Quantities of C&D Materials to be Generated from the Contract ⁸ | | | | | | | | | | |
|--|--|-------------------------------------|---|--------------------------------------|------------------------------|---------------------------|----------------------------|-----------------------|----------------|--|
| Total Quantity Generated ⁹ | Hard Rock and Large Broken Concrete ⁶ | Reused in the Contract ⁷ | Reused in other Projects ^{5,7} | Disposed as Public Fill ⁶ | Imported Fill ^{6,7} | Metals ¹⁰ | Paper/ cardboard packaging | Plastics ³ | Chemical Waste | Others, e.g. general refuse ⁷ |
| (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 m ³) | (in '000 kg) | (in '000 kg) | (in '000 kg) | (in '000 m ³) |
| 232.111 | 0.000 | 5.000 | 73.111 | 100.000 | 54.000 | 5.500 | 40.000 | 0.000 | 35.000 | 20.000 |

Notes:

- (1) The performance targets are given in ER Appendix 8J Clause 14 and the EM&A Manual.
- (2) The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (ER Part 8 Clause 8.8.5 (d) (ii) refers).
- (5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (CAP354).
- (6) According to the EIA Appendix 8B, the density of rock (bulked) and soil (bulked) are 2.0 tonnes/m³ and 1.8 tonnes/m³ respectively.
- (7) Assuming the loading quantities of a 30-tonne truck and a 24-tonne truck are 8.0m³ and 6.5m³ respectively.
- (8) The forecast of C&D materials to be generated from the Contract is sourced from the works program in May 2016.
- (9) The volume of Total Quantity Generated means the volume of Hard Rock and Large Broken Concrete+Disposed as Public Fill+Imported Fill-Reused in the Contract-Reused in other Projects.
- (10) The density of metal is 7,850 kg/m³.
- (11) The C&D materials were delivered to TM-CLKL and HK/2009/02 Projects.

APPENDIX K
SUMMARY OF EXCEEDANCE

Contract No. HY/2011/09

**Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road –
Section between HKSAR Boundary and Scenic Hill**

Exceedance Report

(A) Exceedance Report for Air Quality

| Environmental Monitoring | Parameter | No. of Exceedance | | No. of Exceedance related to the Construction Activities of this Contract | |
|---------------------------------|------------------|--------------------------|--------------------|--|--------------------|
| | | Action Level | Limit Level | Action Level | Limit Level |
| Air Quality | 1-hr TSP | 0 | 0 | 0 | 0 |
| | 24-hr TSP | 0 | 0 | 0 | 0 |

**(B) Exceedance Report for Construction Noise
(NIL in the reporting period)**

(C) Exceedance Report for Water Quality

| Environmental Monitoring | Parameter | No. of Exceedance | | No. of Exceedance related to the Construction Activities of this Contract | |
|---------------------------------|--|--------------------------|--------------------|--|--------------------|
| | | Action Level | Limit Level | Action Level | Limit Level |
| Water Quality | Dissolved Oxygen (DO) (Surface & Middle) | 0 | 0 | 0 | 0 |
| | Dissolved Oxygen (DO) (Bottom) | 0 | 0 | 0 | 0 |
| | Turbidity | 0 | 0 | 0 | 0 |
| | Suspended Solids (SS) | 39 | 6 | 0 | 0 |

**(D) Exceedance Report for Line-transect Vessel Surveys
(NIL in the reporting period)**

**APPENDIX L
COMPLAINT LOG**

Appendix L - Complaint Log

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--------------------------------------|---------------|--|---|--------|
| Com-2013-04-001 | Near Tung Chung New Development Pier | 8 April 2013 | EPD received the complaint on 8 April 2013. The complainant complained about oil was dumped from various vessels operating for Hong Kong-Zhuhai-Macao Bridge Hong Kong (HZMB HK) Projects near Tung Chung New Development Pier over the past few months. | 1) The vessels photos in the complainant's photo are not the working vessels under Contract No. HK/2011/09. 2) No oil dumped from Contract No. HK/2011/09's working vessels was observed according to ET's site inspection conducted on 9 April 2013 at near Tung Chung New Development Ferry Pier. 3) Joint site inspection (DCVJV and ARUP) was conducted on 10 April 2013 and confirmed that Contract No. HY/2011/09's vessels are not involved the complaint case. 4) DCVJV will keep remind their boat crews not discharging contaminated effluent directly into the sea. | Closed |
| Com-2013-05-001 | WA6 | 2 May 2013 | ARUP received the complaint on 2 May 2013. The complainant alleged the noise nuisance was generated from the Works Area WA6 at around 13:00 on 1 May 2013 (Wednesday). | The site diary report was reviewed and confirmed that no works were carried out at WA6 on 1 May 2013. In addition, no noise was heard from WA6 according to the security guard who on duty at WA6 on 1 May 2013. Based on the information provided, the complaint regarding the construction noise at WA6 is not considered justifiable. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--------------------------------------|---------------|---|---|--------|
| Com-2013-05-002 | WA6 | 18 May 2013 | ARUP received the complaint on 18 May 2013. The complainant advised that the noise nuisance due to loading of metal parts at barge near the seawall of Works Area WA6 early morning (around 8:45a.m) on 18 May 2013 (Saturday). | Based on the record of site activities at WA6 on 18 May 2013, 4 metal plates and 2 oxygen-acetylene set were lifted onto a derrick boat “Chiu Kee” by a crane near seawall at WA6 in the morning on that day. Such operation was commenced around 8:40a.m and completed in 10 minutes during the normal construction working hour (0700 – 1900 Monday to Saturday). However, the duration of aforesaid activities is very short and infrequent. Nevertheless, the Contractor was reminded to strengthen their site supervision and provide training for the workers regularly to increase awareness of their environmental responsibilities to minimize the noise impact to the nearby residents and the specific mitigation measures for the complaint including but not limited to:- <ul style="list-style-type: none"> •To place wooden planks or rubber mats on ground for loading and unloading heavy or metal objects; and •To deploy professional personnel to supervise the works. | Closed |
| Com-2013-05-003 | Near Tung Chung New Development Pier | 18 May 2013 | EPD received the public complaint on 18 May 2013. This complaint was a follow-up of a previous complaint received by EPD on 8 | After receiving the complaint, additional site inspection was conducted at near Tung Chung New Development Pier on 30 May 2013 to investigate whether oil | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|---|---------------|--|---|--------|
| | | | <p>April 2013 (Com-2013-04-001).</p> <p>The complainant complained again about the oil was dumped from various vessels operating for Hong Kong-Zhuhai-Macao Bridge Hong Kong (HZMB HK) Projects near Tung Chung New Development Pier over the past months.</p> | <p>dumped was due to Contract No. HY/2011/09's vessels. During the site inspection, three working vessels under Contract No.HY/2011/09 was anchored off near Tung Chung New Development Pier. No oil dumped from Contract No. HY/2011/09's vessels were observed and the water around the vessels was clear.</p> <p>The following mitigation measures have been implemented by DCVJV:</p> <ul style="list-style-type: none"> • DCVJV has sent the letter to the shipping agent to remind them to ensure the vessels under Contract No. HY/2011/09 are in good condition and any oil dumped to sea should be avoided to prevent water pollution. • Provide training to the vessel skippers for prevention of pollution from ships. • DCVJV requested vessel skippers to provide engine oil disposal records The vessel skippers assured to us that all waste lubricants were sent to waste collectors regularly and no oil discharge into seawater. | |
| Com-2013-07-001 | Southeast Quay of Chek Lap Kok near the junction of Chek Lap Kok South Road and Scenic Road | 17 July 2013 | The complaint was received by EPD on 17 th July 2013. According to the EPD's letter, the complainant was concerned for the noise nuisance generated from the | In response to the complaint, ET conducted two times site inspections at Southeast Quay at Chek Lap Kok between 18:45 and 20:30 hours on 23 July 2013 and 20:30 to 22:30 hours on 30 July 2013. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|----------|---------------|---|---|--------|
| | | | <p>operation of concrete lorry mixers during evening and night-time period at Southeast Quay of Chek Lap Kok.</p> | <p>During the inspections, the Ro-Ro barge was observed anchored off Southeast Quay at Chek Lap Kok but no concrete lorry mixer was observed throughout the inspection.</p> <p>On 23 July 2013, at about 19:35, one tug boat was observed travelling to Southeast Quay, Chek Lap Kok and left at about 19:40.</p> <p>On 30 July 2013, no tug boat and concrete lorry mixers were observed during the inspection.</p> <p>According to the Contractor, there was no concreting works for the pier sites on 23 July 2013 and therefore no loading and unloading operation at Southeast Quay at Chek Lap Kok.</p> <p>Concreting works were performed at Pier 0 on 30 July 2013. As the Contractor anticipated the arrival time of tug boat and flap-top barge at Southeast Quay will exceed 23:00 hours after the concreting works, they decided to arrange the tug boat and flap-top barge with concrete</p> | |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|-------------------------------|------------------|--|---|--------|
| | | | | <p>lorry mixers anchored off around Pier 66 after 23:00 hours. So, no loading and unloading operation at Southeast Quay at Chek Lap Kok was observed.</p> <p>Further night time site inspection was conducted on 22 August 2013 during the loading and unloading operation at Southeast Quay of Chek Lap Kok, the construction works conducted under Contract No. HY/2011/09 complied with the conditions in the CNP No. GW-RS0895-13.</p> | |
| Com-2013-11-001 | Chek Lap Kok (CLK) South Road | 16 November 2013 | The complaint was received by project customer services on 16 th November 2013 regarding the dust problem at Chek Lap Kok (CLK) South Road. | <p>After receiving the complaint, ET conducted the site inspection on 19 and 29 November 2013 to check the appropriate environmental protection and pollution control measures which are properly implemented by the Contractor under HY/2011/09 (DCVJV). The observation are summarized as below:-</p> <ul style="list-style-type: none"> • Dust generation works was conducted by the other Contractor at South East Quay • Proper watering of haul road to avoid dust generation during vehicle / plant equipment movement. • Vehicle washing facilities provided | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--|----------------|--|--|--------|
| | | | | <p>at every site exit at CLK South Road and South Perimeter Road.</p> <ul style="list-style-type: none"> No dark smoke was observed emitting from the plant equipments. <p>Based on the information collected, the complaint of dust problem at Check Lap Kok South Road is considered not related to Contract No. HY/2011/09 as dust suppression measures has been properly implemented by the Contractor on site to prevent dust nuisance from the construction activities.</p> | |
| Com-2014-01-001 | Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09) | 3 January 2014 | The complaint was received by EPD on 3 rd January 2014. According to the EPD’s letter, a resident in Tai O District was concerned for the noise nuisance occasionally arising from the hammering or hitting of metals from Contract No. HY/2011/09. | <p>In response to the complaint, ET conducted an ad hoc night time site inspection at P0, P18 and P19 on 14 January 2014 between around 23:00 and 00:30 hours of 15 January 2014.</p> <p>In accordance with the site activities record and site inspections, the construction works conducted under Contract No. HY/2011/09 complied with the conditions in the CNP No. GW-RS1108-13.</p> <p>Nevertheless, the Contractor was advised to strictly follow the conditions of the permit because any deviation from the</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|-------------------------------|-----------------|--|--|--------|
| | | | | <p>conditions may lead to cancellation of the permit, subsequent prosecution action and the Authority’s refusal to issue further permit.</p> <p>In addition, the following environmental mitigation measures were recommended:</p> <ul style="list-style-type: none"> • Review and adjust the lighting directions of the barge, under safety consideration, to avoid potential visual impacts to residents in vicinities; • To ensure the equipment are maintaining in good operation condition; and • To strengthen site supervision and provide training for the workers regularly to increase awareness of their environmental responsibilities to minimize the noise impact to the nearby residents and the specific mitigation measures. | |
| Com-2014-01-002 | Hong Kong-Zhuhai-Macao Bridge | 16 January 2014 | The complaint was received by HyD’s PR Team on 16 January 2014 that the complainant advised that the heavy exhaust fume affecting Tung Chung Crescent. | After receiving the complaint, ET conducted the site inspection on 21 January 2014 to check all the plant equipments which were operated for the construction works and air quality | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|----------|---------------|----------------------|---|--------|
| | | | | <p>mitigation measures.</p> <p>Based on the information collected, the complaint of heavy exhausts affecting Tung Chung Crescent is considered not related to Contract No. HY/2011/09 due to the following reason(s):-</p> <ol style="list-style-type: none"> 1) The work sites at Portion C and South East Quay at Portion A under Contract No. HY/2011/09 are approximately 800m from Tung Chung Crescent. Any unpleasant smell of exhaust fume would not be anticipated. 2) No heavy smoke was observed emitting from plants / equipment during the site inspection on 21 January 2014. 3) The vehicles and equipments were switched off while not in use. 4) All plant and equipment were well maintained and in good operating condition. 5) Air quality mitigation measures has been properly implemented by the Contractor on site to prevent dust nuisance from the construction activities. | |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|---|---------------|---|--|--------|
| Com-2014-03-001 | Oil Spillage at near Sha Lo Wan | 5 March 2014 | The complaint was received by EPD on 5 March 2014. The complainant suspected the oil leakage from the works area of Contract No. HY/2011/09 near Sha Lo Wan | Based on ET site inspection, no oil spillage from the works area under Contract No. HY/2011/09 at near Sha Lo Wan was observed. In addition, spill kits are ready on site in order to dealing with spillage cases promptly. Nevertheless, DCVJV was also recommended the mitigation measures as below: <ul style="list-style-type: none"> • Provide training for the workers regularly regarding the mitigation measures on waste / chemical management. • Provide sufficient chemical spillage kit (e.g. oil absorbent) to all vessels and working platform. • Regular check the condition of vessels and plant equipments to ensure no leakage of oil. | Closed |
| Com-2014-03-002 | Construction Noise in the vicinity of the waters outside Sha Lo Wan | 11 March 2014 | The complaint was received by EPD on 11 March 2014. According to the EPD's letter, the complainant was concerned for the mobile crane which operating in the vicinity of the waters outside Sha Lo Wan after 23:00. | In accordance with an ad hoc site inspection on 18 March 2014, no construction works were conducted during the restricted hours. The 1 st investigation report has been submitted to EPD on 21 March 2014 and the 2 nd investigation report was submitted to EPD on 26 June 2014. The Contractor was advised to strictly | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|----------|---------------|----------------------|---|--------|
| | | | | <p>follow the conditions of the permit because any deviation from the conditions may lead to cancellation of the permit, subsequent prosecution action and the Authority’s refusal to issue further permit. Nevertheless, the Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community:</p> <ul style="list-style-type: none"> · To space out noisy equipment and position it as far away as possible from the sensitive receivers; · To avoid concurrent uses of noisy equipment near the sensitive area; · To ensure the equipment are maintaining in good operation condition; · To turned off any idle equipment on site; and · To enclose the noisy part of the machine by acoustic insulation material if feasible. · To arrange tailor-made training for the Production Team including the management and foremen to explain to them the conditions and requirements listed on the CNP. · To delegate one Engineer for ensuring that all construction activities and PMEs used are in full compliance with the CNP | |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--|---------------|---|--|--------|
| | | | | and legislative requirements. | |
| Com-2014-04-001 | Construction marine works by the company Bauer Hong Kong in Tung Chung | 14 April 2014 | The complaint was received by Agriculture, Fisheries and Conservation Department (AFCD) on 14 April 2014, the complainant complained that the dead dolphin was found under a platform at construction marine works by the company Bauer Hong Kong in Tung Chung (Macau Bridge Piling Works) | <p>In accordance with the photos showing a date of 27 November 2013 (08:00 – 08:25a.m.) which provided by the complainant, the dolphin was observed has been dead for some time and shows signs of decomposition. It was difficult to determine the cause of death of the deceased dolphin based on the photographs and the dead dolphin was found a few months ago. By examining the photos, it is found that the body was beside a barge, not under a working platform.</p> <p>In addition, the dead dolphin was found in the early morning in which the marine construction works have not been commenced. Therefore, from the above information the dead dolphin is considered to be washed to the work site.</p> <p>However, there is no significant increase of cetacean stranding were found in Hong Kong since the commencement of Contact No. HY/2011/09.</p> <p>In regard to the complaint, the following recommendations were made:</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|----------------------------|---------------|---|--|--------|
| | | | | <ul style="list-style-type: none"> ➤ In case stranded cetaceans are found, the AFCD shall be contacted immediately and provide the following information to facilitate AFCD’s investigation: <ol style="list-style-type: none"> 1. Name and telephone number; 2. Date and time of discovery; 3. Location (as specific as possible); 4. Status of the stranded animal (i.e. alive, freshly dead, slightly decomposed, rotten, mummified); 5. Type and size of the stranded animal. ➤ To implement Dolphin Exclusion Zone during the installation of bored pile casing located in the waters to the west of Airport. ➤ To implement Dolphin Watching Plan after the bored piling casing is installed. | |
| Com-2014-05-001 | At the shore of Sha Lo Wan | 13 May 2014 | The complaint was received by EPD on 13 May 2014. According to the EPD’s email, the complainant was concerned about the sand material that was excavated on the shore of Sha Lo Wan for the construction of Hong Kong - | After receiving the complaint from a Sha Lo Wan’s village resident, the sub-contractor was instructed to stop the sand excavation and leave immediately. In addition, all sands excavated from the shore of Sha Lo Wan were returned back to the original area on 13 May 2014. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|----------------------------|---------------|--|---|---|
| | | | Zhuhai - Macao Bridge (HZMB) Project on 11 May 2014. | <p>Nevertheless, the Contractor was advised to arrange tailor-made training for Production Team including the management and foremen to explain to them the conditions and requirements listed on the Environmental Permit.</p> <p>In addition, indicative poles and flags are recommended to put within the site boundary to identify the extent of land areas in Sha Lo Wan / Sha Lo Wan (West) Archaeological site.</p> | |
| Com-2014-05-002 | At the shore of Sha Lo Wan | 27 May 2014 | The complaint was received by EPD on 27 May 2014. According to the EPD’s email, the complainant was concerned about the dumping rubbles along the shore area of Sha Lo Wan on 27 May 2014. | <p>The complaint investigation report for the complaint of dumping rubbles along the shore area of Sha Lo Wan was submitted to EPD on 4 June 2014.</p> <p>EPD and AFCD provided their comments on 5 and 9 June 2014 respectively.</p> <p>A meeting among DCVJV, ARUP, IEC, ET, EPD and AFCD was held on 17 June 2014. According to the meeting, further information is required to include in the complaint investigation report and the report was submitted to EPD on 4 March 2015.</p> | Complaint investigation report is under review by EPD |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|-----------------|----------------|---|--|--------|
| Com-2014-05-003 | Pier 39 to 50 | 29 May 2014 | ARUP received the complaint on 29 May 2013. The complainant advised that the workers disposed hundreds of kg of waste spoils (concrete and earth) into the sea every day in the existing locations of HZMB site area. | Based on the investigation findings, the waste spoils (concrete and earth) were disposed to HY/2010/02 Project according to approved WMP. The following recommendations were made: <ul style="list-style-type: none"> • To check for any accumulation of waste spoils (concrete and earth) on site. • To cover the wastes skip with waste spoils before removing from site. • To carry out inspection of pier(s) regularly to ensure the frontline staff loads inert materials to approved barge properly. • To clean the waste storage areas regularly and do not cause dust nuisance. | Closed |
| Com-2014-08-001 | Near Sha Lo Wan | 27 August 2014 | ARUP received the complaint on 27 August 2013. The complainant was concerned about the dust on the surface of the roro-barge. | Based on the investigation findings, dusty materials at the ro-ro barge at P63 and dust generation when vehicles passing by at the roro-barge at Southeast Quay were observed. The following recommendations were made: <ul style="list-style-type: none"> • To check for any accumulation of dusty materials at roro-barge. • To cover the stockpile of dusty materials before removing from site. • To clean the surface of roro-barge | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--|------------------|---|---|--------|
| | | | | regularly and do not cause dust and water quality nuisance. <ul style="list-style-type: none"> • To maintain the surface of ro-ro-barge wet especially during the vehicle movements. Water misting is considered an acceptable measure to control dust emissions. • To check and replace the worn sand bags at the surface of ro-ro-barge to prevent the turbid water from entering to the sea when watering the barge surface. | |
| Com-2014-11-001 | HZMB-HKLR – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09) | 11 November 2014 | The complaint was received by EPD on 11 November 2014. According to the EPD’s email, the complaint was received from one of the green groups Sea Shepherd. They complained that the residual concrete had been washed off from the deck surface of a flat-top barge into the sea, and marine littering had been spotted by a worker of HZMB-HKLR – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09) | Based on the investigation findings, residue concrete or wastewater contaminated with concrete overflowing/spilling into the sea from the ro-ro barge and marine littering were suspected. The following recommendations were made: <ul style="list-style-type: none"> ➤ Properly clear the concrete stains on the three ro-ro barges (e.g. hand-held equipments such as shovel etc). Tarpaulin sheet is also recommended to provide when clearing the concrete stains at the edge of ro-ro barge to prevent these removed materials from getting into the sea. The worker should also pay special care to remove the concrete stains to | Closed |
| Com-2014-11-002 | HZMB-HKLR – Section between HKSAR Boundary and Scenic Hill | 18 November 2014 | The complaint was received by EPD on 18 November 2014. According to the EPD’s email, it was alleged that residual concrete | | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|---------------------------|---------------|--|--|--------|
| | (Contract No. HY/2011/09) | | had been poured out directly from the concrete lorry mixers on a ro-ro barge into the sea during night-time by the workers of HZMB-HKLR – Section between HKSAR Boundary and Scenic Hill (Contract No. HY/2011/09) | minimize the water quality nuisance. <ul style="list-style-type: none"> ➤ Keep cleanliness of the surface of ro-ro-barge and do not cause water quality nuisance. ➤ To check and reinforce the concrete / sand bag bund between baffles erected near the edge of the three ro-ro barges to avoid accidental leakage of wastewater from the deck regularly. ➤ Keep all debris/ aggregate away from the edge of ro-ro barge to prevent them from falling into the sea. ➤ Provide sufficient skips for temporary storage of concrete residue/wastewater. ➤ To check for any accumulation of residual waste concrete at the waste skip on ro-ro-barge. ➤ Provide spare and sufficient sand bags at each ro-ro barges to confine the concerned area in the event of accidental spillage of concrete when discharge the concrete from the concrete lorry mixers to pump truck. ➤ Provide absorptive materials to absorb the wastewater in case of accidental spillage of wastewater | |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|---|------------------|--|--|--------|
| | | | | during washing concrete lorry mixers or other equipments. ➤ Assign trained staff to ensure proper management of environmental matters on each of the ro-ro barges in particular the handling of concrete residue/wastewater generated during operation. ➤ Keep record for collection of skip or temporary storage tank for wastewater and excess concrete. ➤ Ensure sufficient garbage bag / rubbish bin are provided at working barge / pier site. ➤ Provide training for the workers regularly regarding the water quality mitigation measures and waste management to increase their awareness of environmental protection. | |
| Com-2014-11-003 | Floating Concrete Batching Plant (FCBP) | 28 November 2014 | The complaint was received by EPD on 28 November 2014. The complaint was received from one of the green groups Green Lantau Association. They complained about the hauling of the floating concrete batching plant (FCBP) by the tug boat to the site of Contract No. HY/2011/09 from the north- | Based on the information collected, the following conclusions were drawn: 1) It is suspected that the wake following the FCBP was resulted from disturbance to the bottom sediment when it was traveling during the lowest tide on that day. 2) The FCBP was traveling within the | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|----------|---------------|---|---|--------|
| | | | <p>east side had disturbed the seabed causing an increase of turbidity in marine waters at around noon of 15 November 2014.</p> | <p>site area and the maximum number of movement of a floating plant (and therefore tug boat) is two times per day. Average duration of each movement is around 1 hour/day. Therefore, the disturbance to the bottom sediment is considered temporary, localized and infrequent.</p> <p>3) No illegally discharge of wastewater or domestic wastewater to the sea from FCBP.</p> <p>4) Relevant environmental mitigation measures as shown in EP-352/2009/C were properly implemented.</p> <p>5) No deterioration of marine water quality based on the marine water quality monitoring results on 15 November 2014.</p> <p>Nevertheless, DCVJV was also recommended the mitigation measures as below:</p> <ul style="list-style-type: none"> • The vessel skipper should pay special care about the movement of deep draught vessel to avoid seabed disturbance. (e.g. speed restrictions) • In case of sediment plume was found behind vessel, the vessel skipper | |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|---|-----------------|---|--|--------|
| | | | | should further reduce vessel speed. <ul style="list-style-type: none"> Minimum clearance of 0.6m should be maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. (Reference: EIA-081/2002 - Construction of Lung Kwu Chau Jetty) | |
| Com-2014-12-001 | Shores of Po Chue Tam and Shek Tsai Po, Tai O | 7 December 2014 | The complaint was received from one of the green groups Green Lantau Association. They complained about some waste materials (including a number of grey plastic mats and buoys) suspected in relation to the HZMB works have recently washed up on the shores of Po Chue Tam and Shek Tsai Po, Tai O | The owner of objects found on the shores could not be identified. DCVJV has taken initiative to remove these materials after receiving the complaint. Nevertheless, DCVJV was also recommended the mitigation measures as below: <ul style="list-style-type: none"> Gather up and remove debris to keep the work site orderly. Maintain site housekeeping. Designate areas for waste materials and provide containers. Secure loose or light material that is stored on open floors. Do not permit rubbish to fall freely from any level of the pier sites. Provide training for the workers | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|---|-----------------|---|--|--------|
| | | | | regularly regarding the water quality mitigation measures and waste management to increase their awareness of environmental protection. | |
| Com-2014-12-002 | Site Office of HZMB-HKLR – Section between HKSAR Boundary and Scenic Hill | 2 December 2014 | Highways Department (HyD) received a public complaint from a resident of Le Bleu Duex on 2 December 2014. According to the email from ARUP dated 3 December 2014, the complainant advised that the noise nuisance due to the metal parts were dropped onto the ground by people repetitively and loading or unloading a boat at the pier. The complaint was quoted, “A resident living in Le Bleu Duex addressed a complaint to CE of HyD at about 20:04 hrs last night. He complained about the noise nuisance coming from site office since 19:30 hrs last night. Repetitively metal parts had been dropped on the ground by people who seem to | Based on the information collected, the noise generated is considered due to the metal parts were dropped onto the ground at the seashore area near Le Bleu Duex. The metal pipe was unloaded at non-designated area and no powered mechanical equipment was used for unloading works at WA6 during restricted hour. The Contractor was reminded to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community as recommended in the approved EIA report and the specific mitigation measures for the complaint including but not limited to:- <ul style="list-style-type: none"> • To place wooden planks or rubber mats on ground for loading and unloading heavy or metal objects; and • To deploy professional personnel to | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--|------------------|--|---|--------|
| | | | <i>be loading or unloading a boat at the pier. Noise was still going on right now at 20:04.”</i> | supervise the works. | |
| Com-2014-12-003 | Along the shore from Yat Tung to Tai O | 24 December 2014 | The complainant was concerned about the increase of marine refuse (water bottles and debris) along the shore from Yat Tung to Tai O suspected in relation to the HZMB works. | <p>The owner of marine refuse found on the shores could not be identified. DCVJV has taken initiative to remove these wastes after receiving the complaint. DCVJV will also take the initiative to clear the marine refuse along the shore from Yat Tung to Tai O, if necessary.</p> <p>Nevertheless, DCVJV was also recommended the mitigation measures as below:</p> <ul style="list-style-type: none"> • Gather up and remove debris to keep the work site orderly. • Maintain site housekeeping. Designate areas for waste materials and provide containers. • Secure loose or light material that is stored on open floors. • Do not permit rubbish to fall freely from any level of the pier sites. • Provide training for the workers regularly regarding the water quality mitigation measures and waste management to increase their awareness of environmental | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|-----------------|--------------------------------------|---------------|---|--|--------|
| | | | | protection. | |
| Com-2015-06-001 | The sea side at WA6 vertical seawall | 6 June 2015 | A resident living in Le Bleu Duex complained about noise from a barge which unloading materials at about 21:00 hrs last Saturday i.e. 6 June 2015 | <p>Based on the information collected, the noise generated is considered due to the unloading of steel casings to the seashore area opposite to the China State Site Office.</p> <p>The person-in-charge of the barge has been reprimanded by the Contractor for causing noise nuisance to resident nearby. In addition, the Contractor had also reminded their subcontractors to avoid unloading of materials during restricted hours (i.e. 19:00 to 07:00 hours on any day and any time on public holidays including Sundays) without Construction Noise Permit (CNP).</p> <p>The Contractor was reminded to obtain Construction Noise Permit (CNP) for PME use in restricted hours.</p> <p>The Contractor was reminded again to take sufficient noise mitigation measures to minimize the environmental impact on the nearby community as recommended in the approved EIA report and the specific mitigation measures for the complaint including but not limited to:-</p> <ul style="list-style-type: none"> • To place wooden planks or rubber | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/ Mitigation Action | Status |
|----------|----------|---------------|----------------------|---|--------|
| | | | | mats on ground for loading and unloading heavy or metal objects; and <ul style="list-style-type: none"> • To deploy professional personnel to supervise the works. | |

**APPENDIX M
SUMMARY OF SUCCESSFUL
PROSECUTION**

Appendix M - Summary of Successful Prosecution

| Date of Successful Prosecution | Details of the Successful Prosecution | Status | Follow Up |
|---------------------------------------|---|------------------------------|--|
| 20 October 2014 | The non-compliance of construction noise permit (CNP) numbered GW-RS1217-13 that use of powered mechanical equipment not permitted in the CNP on 15 March 2014 between the hours of 7p.m. and 7a.m. at Pier 72. | The subcontractor was fined. | To ensure the construction works would comply with the CNP during restricted hours, a Permit-to-work system was formulated to control daily operation of the CNPs. |