
Appendix 4.2 Construction Programme


Appendix 4.2 Tentative Construction Programme

| tivity | 04-40 (1 = 15 | Plant | 2028 | 2029 | 2030 2031 J F M A M J J A S O N D J F M A M J J A S O N D | 2032 | 2033 | 2034 | 2035 | 2036 |
|--|------------------------------------|--------------|-------------------------|-------------------------|--|-------------------------|--|-------------------------|-------------------------|-------------------------|
| Description 1 Widening of Tsuen Wan Road and the Associated Junction Improvement Works | Start Date End Date | Type | J F M A M J J A S O N D | J F M A M J J A S O N C | J F M A M J J A S O N D J F M A M J J A S O N D | J F M A M J J A S O N D | J F M A M J J A S O N D | J F M A M J J A S O N D | J F M A M J J A S O N D | J F M A M J J A S O N D |
| Widening of Tsuen Wan Road and the Associated Junction Improvement Works (A) Work Zone at Tai Chung Road Interchange | + + | 1 | I . | | | | 1 | | | |
| 3 Works Area 1 | | | | | | | | | | |
| 4 (A1) Site Clearance / Set-up / Plant Mobilization / Tree Felling and Transplanting Works | 01-2030 01-2030 | 1 | | | - | | | | | |
| 5 (A2) Utilities Protection and Diversion Works 6 (A3) Construction of Bridge Structure for Slip Road E | 02-2030 02-2030 | 2 | _ | | | | | | | |
| 7 (A3.1) Piling Works | 03-2030 12-2030 | 4 | | | | | | | | |
| 8 (A3.2) Pile Caps and Piers | 05-2030 02-2031 | | | | | | | | | |
| 9 (A3.3) Bridge Deck 10 (A3.4) Modification of Existing Bridge Structure of Tsuen Wan Road for Connection | 03-2031 12-2031 | | | | | | | | | |
| 10 (A3.4) Modification of Existing Bridge Structure of Tsuen wan Road for Connection 11 (A3.5) Roadworks, Drainage & Utilities | 01-2032 06-2032 07-2032 08-2032 | | - | | | | | | | |
| 12 (A3.6) Pavement | 09-2032 09-2032 | | | | | | | | | |
| 13 (A4) Improvement at Hoi Hing Road / Hoi On Road Junction | 40,0000 44,0000 | . . | _ | | | | 1 | | | |
| 14 | 10-2032 11-2032 12-2032 12-2032 | | _ | | | _ | | | | |
| 16 (B) Work Zone between Tai Ho Road and Tsuen Tsing Interchange | 12 2002 12 2002 | | | | | | | | | |
| 17 Works Area 2 | | | | | | | | | | |
| 18 (B1) Site Clearance / Set-up / Plant Mobilization / Tree Felling and Transplanting Works 19 (B2) Utilities Protection and Diversion Works | 01-2030 01-2030 02-2030 02-2030 | 1 | _ | | P | | | | | |
| 20 (B3) Construction of Bridge Structure for Additional Lane above Tsuen Wan Park | 02-2030 02-2030 | | - | | | | | | | |
| 21 (B3.1) Piling Works | 03-2030 11-2031 | | | | | <u>L</u> | | | | |
| 22 (B3.2) Pile Caps and Piers | 05-2030 01-2032 | | | | | | | | | |
| 23 (B3.3) Bridge Deck 24 (B3.4) Modification of Existing Bridge Structure of Tsuen Wan Road for Connection | 02-2032 10-2032 03-2032 11-2032 | | _ | | | | | | | |
| 25 (B3.5) Roadworks, Drainage & Utilities | 12-2032 01-2033 | | 1 | | | | | | | |
| 26 (B3.6) Pavement | 02-2033 02-2033 | 8 | | | | | | | | |
| 27 (B4) Construction of Cantilever Noise Barrier, Noise Semi-enclosure and Noise Full Enclosure | 03-2030 02-2032 | 1 | | | | | | | | |
| 28 (B4.1) Piling Works 29 (B4.2) Pile Caps and Piers | 03-2030 02-2032 05-2030 04-2032 | | | | | | | | | |
| 30 (B4.3) Erection of Noise Barrier Frame and Panels | 05-2032 02-2033 | | | | | | | | | |
| 31 (B5) Construction of Bridge Structure for New Downramp from Tsuen Wan Road (KlnB) to TTI | | | | | | | | | | |
| 32 (B5.1) Piling Works 33 (B5.2) Pile Caps and Piers | 03-2030 09-2030 05-2030 11-2030 | | - | | | | | | | |
| 33 (B5.2) Pile Caps and Piers 34 (B5.3) Bridge Deck | 12-2030 11-2031 | | - | | | | | | | |
| 35 (B5.4) Modification of Existing Bridge Structure of Tsuen Wan Road for Connection | 12-2031 05-2032 | 10 | | | | | | | | |
| 36 (B5.5) Demolition of Existing Downramp | 06-2032 11-2032 | | | | _ | | _ | | | |
| 37 (B5.6) Roadworks, Drainage & Utilities 38 (B5.7) Pavement | 12-2032 01-2033 02-2033 02-2033 | 7 | | | | _ | T- | | | |
| 39 (B6) Modification of At-grade Roads | 02-2033 02-2033 | - 0 | 1 | | | | _ | | | |
| 40 (B6.1) Roadworks, Drainage & Utilities | 03-2030 04-2030 | | | | | | | | | |
| 41 (B6.2) Pavement | 05-2030 05-2030 | 8 | | | | | | | | |
| 42 (C) Work Zone between Tsuen Tsing Interchange and Kwai Tsing Interchange 43 Works Area 3 | | | | | | | | | | |
| 44 (C1) Site Clearance / Set-up / Plant Mobilization / Tree Felling and Transplanting Works | 01-2028 01-2028 | 1 | | | | | | | | |
| 45 (C2) Utilities Protection and Diversion Works | 02-2028 02-2028 | 2 | | | | | | | | |
| 46 (C3) Retaining Structures for At-grade Roadworks | 03-2028 02-2030 | 15 | | | | | | | | |
| 47 (C4) Slopeworks 48 (C5) Modification of Kwai Hei Street Underpass (HyD Structure No. N521) | 03-2030 05-2031 01-2028 12-2028 | | | | | | | | | |
| 49 (C6) Modification of Kwai Hei Street Footbridge (HyD Structure No. NF185) | 01-2028 12-2028 | | - | | | | | | | |
| 50 (C7) Erection of Noise Vertical Barriers Frame and Panels | 06-2031 09-2031 | | | 1 | | | | | | |
| 51 (C8) Roadworks, Drainage & Utilities | 10-2031 11-2031 | 7 | _ | | | | | | | |
| 52 (C9) Pavement 53 (D) Work Zone between Kwai Tsing Interchange and Container Port Road | 12-2031 12-2031 | 8 | | | | | | | | |
| 54 Works Area 4 | | | | | | | ' | | | |
| 55 (D1) Site Clearance / Set-up / Plant Mobilization / Tree Felling and Transplanting Works | 01-2029 01-2029 | | | - | | | | | | |
| 56 (D2) Utilities Protection and Diversion Works 57 (D3) Retaining Structures for At-grade Roadworks | 02-2029 02-2029 03-2029 03-2030 | | | | | | | | | |
| 58 (D4) Slopeworks | 04-2030 03-2031 | | - | | | | | | | |
| 59 (D5) Construction of Bridge Structure for Tsuen Wan Road (TMB) Upramp | 012000 002001 | 1 | i | | | | | | | |
| 60 (D5.1) Site Clearance at Existing Kwai Shun Street Cooked Food Market | 01-2029 01-2029 | | | | | | | | | |
| 61 (D5.2) Piling Works 62 (D5.3) Pile Caps and Piers | 02-2029 08-2029 04-2029 10-2029 | | | | | | | | | |
| 63 (D5.4) Bridge Deck to widen Ramp F | 11-2029 03-2030 | | | | | | | | | |
| 64 (D5.5) Demolition of Existing Downramp (Part 1) | 04-2030 06-2030 | 11 | | | | | | | | |
| 64 (D5.6) Construction of New Downramp | 07-2030 09-2030 | | _ | | | | | | | |
| 65 (D5.7) Demolition of Existing Downramp (Part 2) 65 (D5.8) Roadworks, Drainage & Utilities | 10-2030 12-2030 01-2031 02-2031 | 7 | + | | | | | | | |
| 66 (D5.9) Pavement | 03-2031 03-2031 | | | | | | | | | |
| (D6) Construction of Bridge Structure for Additional Lane at Tsuen Wan Road (TMB) | | | | | | | | | | |
| 68 (D6.1) Piling Works 69 (D6.2) Pile Caps and Piers | 04-2031 10-2031 11-2031 05-2032 | | | | | | | | | |
| 70 (D6.3) Bridge Deck | 06-2032 11-2032 | 6 | | | _ | | <u>L</u> | | | |
| 71 (D6.4) Roadworks, Drainage & Utilities | 12-2032 01-2033 | 7 | | | | | F., | | | |
| 72 (D6.5) Pavement 73 (E) Work Zong Blong Widgend Tough Wan Boad for Palacetion of Control Median | 02-2033 02-2033 | 8 | | | | | | | | <u> </u> |
| 73 (E) Work Zone along Widened Tsuen Wan Road for Relocation of Central Median 74 Works Area 5 | + + - | + | | | | | | | | |
| 75 (E1) Dismantling Existing Parapet and Installation of New Profile Barrier | 03-2033 09-2033 | | | | | | | | | |
| 76 (E2) Roadworks | 10-2033 11-2033 | 7 | | | | | | | | |
| 77 (E3) Pavement 78 (F) Work Zone between Tsuen Tsing Interchange and Tsing Tsuen Road | 12-2033 12-2033 | 8 | | | | | | | | |
| 76 (F) Work Zone between Island interchange and Island Island Road 79 Works Area 6 | | 1 | | | | | | | | |
| 80 (F1) Site Clearance / Set-up / Plant Mobilization / Tree Felling and Transplanting Works | 01-2033 01-2033 | | | | | | II_ | | | |
| 81 (F2) Utilities Protection and Diversion Works | 02-2033 02-2033 | 2 | | | | | - | | | |
| 82 (F3) Construction of Bridge Structure for Slip Road C 83 (F3.1) Modification of Tsuen Tsing Interchange Roundabout from 3-lane to 2-lane | 03-2033 03-2033 | 18 | | | | | | | | |
| 84 (F3.2) Removal of Existing Noise Barrier along Tsing Tsuen Road | 03-2033 03-2033 | 16 | | | | | | | | |
| 85 (F3.3) Piling Works | 04-2033 11-2034 | 4 | | | | | | | | |
| 86 (F3.4) Pile Caps ad Piers | 06-2033 02-2035 | | | | | | | | | |
| 87 (F3.5) Bridge Deck | 03-2035 03-2036 | | - | | | | | | | |
| | U1"3U34 UE 3U34 | 16 | | | | 1 | 1 | | İ | 1 |
| 88 (F3.6) Retaining Structures for At-grade Roads | 01-2034 06-2034 07-2034 12-2034 | 15 | - | | | | | | | |
| 88 (F3.6) Retaining Structures for At-grade Roads 89 (F3.7) Slopeworks 90 (F3.8) Erection of Noise Barriers Frame and Panels | 07-2034 12-2034 04-2036 09-2036 | 3 12 | | | | | | | | |
| 88 (F3.6) Retaining Structures for At-grade Roads 89 (F3.7) Slopeworks | 07-2034 12-2034 | 3 12 7 | | | | | | | | |



WIDENING OF TSUEN WAN ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS

M 政 署 HIGHWAYS DEPARTMENT




DIMENSION UNIT

A3 1:200000


AGREEMENT NO.


CE61/2018(HY)

SHEET 1 OF 2



WIDENING OF TSUEN WAN ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS







AGREEMENT NO.


CE61/2018(HY)

SHEET 2 OF 2






WIDENING OF TSUEN WAN ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS





DIMENSION UNIT





AGREEMENT NO.


SHEET 2 OF 2



















WIDENING OF TSUEN WAN ROAD, EXTENSION OF EXISTING VEHICULAR BRIDGE AT TEXACO ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS – INVESTIGATION

M 政 署 HIGHWAYS DEPARTMENT



DIMENSION UNIT

METRES




AGREEMENT NO.

CE61/2018(HY)

WORK ZONE (OTHERS)

SHEET 7 OF 7



WIDENING OF TSUEN WAN ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS

M 政 署 HIGHWAYS DEPARTMENT

AECOM Asia Company Ltd.

ISSUE/REVISION



DIMENSION UNIT

A3 1:100000


METRES


AGREEMENT NO.

CE61/2018(HY)

WORK ZONE (PILING LOCATIONS)

SHEET 1 OF 7






WIDENING OF TSUEN WAN ROAD, EXTENSION OF EXISTING VEHICULAR BRIDGE AT TEXACO ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS – INVESTIGATION

M 政 署 HIGHWAYS DEPARTMENT

AECOM Asia Company Ltd.


SUB-CONSULTANTS

ISSUE/REVISION



DIMENSION UNIT

METRES



PROJECT NO.

CE61/2018(HY)

AGREEMENT NO.


SHEET TITLE


WORK ZONE (PILING LOCATIONS)


SHEET 3 OF 7


SHEET NUMBER

60607462/SK7033










WIDENING OF TSUEN WAN ROAD, EXTENSION OF EXISTING VEHICULAR BRIDGE AT TEXACO ROAD AND THE ASSOCIATED JUNCTION IMPROVEMENT WORKS – INVESTIGATION

M 政 署 HIGHWAYS DEPARTMENT

AECOM Asia Company Ltd.


SUB-CONSULTANTS

ISSUE/REVISION



DIMENSION UNIT

METRES



AGREEMENT NO.

CE61/2018(HY)

WORK ZONE (PILING LOCATIONS)

SHEET 7 OF 7

SHEET NUMBER

| | Distance between NAP and Notional Source Position, m | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------|--|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-------|--------|---------|---------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| NAP ID | | | | | | | | | | | | | | Works | Area/V | Vorks 2 | Zone ID |) | | | | | | | | | | | | |
| | 1 | 1A | 2 | 2A | 2B | 2C | 2D | 2E | 3 | 3A | 3B | 3C | 3D | 4 | 4A | 4B | 4C | 4D | 4E | 4F | 4G | 4H | 41 | 5 | 5A | 6 | 6A | 6B | 6C | 6D |
| SC2 | 44 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SAK2 | 31 | 30 | 189 | | | | | | | | | | | | | | | | | | | | | 223 | 231 | | | | | |
| CGE2 | 68 | 66 | 211 | | | | | | | | | | | | | | | | | | | | | 243 | 252 | | | | | |
| PC1 | 184 | 182 | 29 | | 86 | | | | | | | | | | | | | | | | | | | 39 | 39 | | | | | |
| OP1 | 28 | 28 | 150 | | 270 | | | | | | | | | | | | | | | | | | | 172 | 180 | | | | | |
| OP11 | 200 | 199 | 35 | | 65 | | | | | | | | | | | | | | | | | | | 27 | 34 | | | | | |
| CP1 | | | 29 | 211 | 29 | 71 | 164 | 164 | | | | | | | | | | | | | | | | 34 | 34 | | | | | |
| CP12 | | | 41 | 54 | 41 | 132 | 82 | 82 | | | | | | | | | | | | | | | | 45 | 51 | 141 | 126 | 157 | 277 | 287 |
| RG12 | | | 292 | | 292 | | 296 | 296 | | | | | | | | | | | | | | | | 296 | 298 | 33 | 278 | 31 | 30 | 38 |
| HPT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| KSWE1 | | | 228 | 198 | | | | | 145 | 134 | 130 | 246 | 208 | | | | | | | | | | | 189 | 153 | | | | | |
| LKCSS | | | | | | | | | | | | | | 236 | | | 273 | 203 | 286 | 285 | 284 | 193 | 273 | 229 | 229 | | | | | |
| TM7PS1 | | | 111 | 124 | 111 | 173 | 129 | 129 | | | | | | | | | | | | | | | | 115 | 119 | 113 | 153 | 101 | 207 | 217 |

[|] The state of the