


**Black & Veatch Hong Kong Limited**

**Development of Lok Ma Chau Loop: Land  
Decontamination and Advance Engineering  
Works - Environmental Team**

**Monthly Environmental Monitoring and  
Audit Report for February 2019**

**(version 2.0)**

Approved By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties.

**WELLAB LIMITED**  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2898 7388 Fax: (852) 2898 7076  
Website: [www.wellab.com.hk](http://www.wellab.com.hk)

## TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring and Audit Progress .....	1
Breaches of Action and Limit Levels .....	2
Future Key Issues .....	4
<b>1 INTRODUCTION .....</b>	<b>5</b>
Purpose of the report .....	5
Structure of the report.....	5
<b>2 CONTRACT INFORMATION .....</b>	<b>6</b>
Background .....	6
Contract Organisation.....	6
Construction Programme.....	7
Summary of Construction Works Undertaken During Reporting Month .....	7
Status of Environmental Licences, Notification and Permits.....	7
<b>3 AIR QUALITY MONITORING .....</b>	<b>9</b>
Monitoring Requirements.....	9
Monitoring Location.....	9
Monitoring Equipment .....	9
Monitoring Parameters, Frequency and Duration .....	9
Monitoring Methodology and QA/QC Procedure.....	10
1-hour and 24-hour TSP Air Quality Monitoring .....	10
Results and Observations .....	12
Event and Action Plan.....	13
<b>4 NOISE MONITORING .....</b>	<b>14</b>
Monitoring Requirements.....	14
Monitoring Location.....	14
Monitoring Equipment .....	14
Monitoring Parameters, Frequency and Duration .....	14
Monitoring Methodology and QA/QC Procedures .....	15
<i>Maintenance and Calibration</i> .....	15
Results and Observations .....	16
Event and Action Plan.....	16
<b>5 WATER QUALITY MONITORING.....</b>	<b>17</b>
Monitoring Requirements.....	17
Monitoring Locations .....	17
Monitoring Equipment .....	17
Monitoring Parameters, Frequency .....	19
Monitoring Methodology .....	20
<i>Instrumentation</i> .....	20
<i>Operating/Analytical Procedures</i> .....	20
<i>Laboratory Analytical Methods</i> .....	20
<i>QA/QC Requirements</i> .....	21
<i>Maintenance and Calibration</i> .....	21
<i>Results and Observations</i> .....	21
Event and Action Plan.....	23

<b>6</b>	<b>ECOLOGICAL MONITORING .....</b>	<b>24</b>
	Monitoring Requirements (Avifauna Monitoring).....	24
	Monitoring Requirements.....	24
	Monitoring Frequency.....	24
	Monitoring Location.....	24
	Monitoring Methodology .....	24
	Monitoring Day .....	25
	Monitoring Result.....	25
	Comparison of the Survey Result to the EIA Report .....	26
<b>7</b>	<b>ENVIRONMENTAL SITE INSPECTION.....</b>	<b>28</b>
	Site Audits .....	28
	Implementation Status of Environmental Mitigation Measures.....	28
	Solid and Liquid Waste Management Status .....	30
<b>8</b>	<b>ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES).....</b>	<b>31</b>
	Summary of Exceedances .....	31
	Summary of Notification of Summons and Successful Prosecution.....	31
<b>9</b>	<b>FUTURE KEY ISSUES .....</b>	<b>32</b>
	Key Issues in the Coming Month .....	32
	Monitoring Schedule for the Next Month .....	32
	Construction Programme for the Next Month.....	32
<b>10</b>	<b>CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>33</b>
	Conclusions .....	33
	Recommendations .....	34

## LIST OF TABLES

Table I	Summary Table for Monitoring Activities in the Reporting Month
Table II	Summary Table for Events Recorded in the Reporting Month
Table 2.1	Key Contacts of the Contract
Table 2.2	Status of Environmental Licences, Notification and Permits
Table 3.1	Location for Air Quality Monitoring Locations
Table 3.2	Air Quality Monitoring Equipment
Table 3.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.4	Summary Table of 1-hour TSP Monitoring Results during the Reporting Month
Table 3.5	Summary Table of 24-hour TSP Monitoring Results during the Reporting Month
Table 3.6	Observation at Dust Monitoring Stations
Table 4.1	Location for Noise Monitoring Locations
Table 4.2	Noise Monitoring Equipment
Table 4.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.4	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.5	Observation at Noise Monitoring Stations
Table 5.1	Location for Marine Water Quality Monitoring Locations
Table 5.2	Types of Sampling Bottles and Preservation Methods
Table 5.3	Water Quality Monitoring Equipment
Table 5.4	Water Quality Monitoring Parameters and Frequency
Table 5.5	Methods for Laboratory Analysis for Water Samples
Table 5.6	Summary of Water Quality Exceedances
Table 5.7	Proposed change Action and Limit Levels for Water Quality
Table 6.1	Number of Birds Observed
Table 6.2	Number of Bird-flights of the Six Species
Table 6.3	Comparison between EIA Report in 2010 and Bird Survey in 2019
Table 7.1	Observations and Recommendations of Site Audit
Table 7.2	Quantities of Waste Generated in the Reporting Month

## LIST OF FIGURE

Figure 1	Site Layout Plan
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Locations of Water Quality Monitoring Stations
Figure 5	Location of Ecological Monitoring
Figure 6	Flight Line of All Birds Species
Figure 7	Flight Line of All Birds from EIA Report



## **LIST OF APPENDICES**

Appendix A	Construction Programme
Appendix B	Action and Limit Levels
Appendix C	Copies of Calibration Certificates
Appendix D	Environmental Monitoring Schedules
Appendix E	1-hour TSP Monitoring Results
Appendix F	24-hour TSP Monitoring Results
Appendix G	Noise Monitoring Results
Appendix H	Water Quality Monitoring Results
Appendix I	Quality Control Reports for Laboratory Analysis
Appendix J	Weather Condition
Appendix K	Event Action Plans
Appendix L	Summary of Exceedance
Appendix M	Site Audit Summary
Appendix N	Updated Environmental Mitigation Implementation Schedule
Appendix O	Waste Generation in the Reporting Month
Appendix P	Complaint Log
Appendix Q	Summary of Successful Prosecutions

## EXECUTIVE SUMMARY

### Introduction

1. This is the 2<sup>nd</sup> monthly Environmental Monitoring and Audit (EM&A) Report prepared for the project “Contract No. YL/2017/03 – Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works” (hereinafter called the “Contract”). This report documents the findings of EM&A Works conducted in February 2019.

### Environmental Monitoring and Audit Progress

2. A summary of the monitoring activities in this reporting month is listed in **Table I** below:

**Table I      Summary Table for Monitoring Activities in the Reporting Month**

<b>Parameter(s)</b>	<b>Date(s)</b>
1-hr TSP Monitoring	1 <sup>st</sup> , 4 <sup>th</sup> , 9 <sup>th</sup> , 15 <sup>th</sup> , 21 <sup>th</sup> , 27 <sup>th</sup> February 2019
24-hr TSP Monitoring	4 <sup>th</sup> , 8 <sup>th</sup> , 14 <sup>th</sup> , 20 <sup>th</sup> , 26 <sup>th</sup> February 2019
Noise Monitoring	1 <sup>st</sup> , 4 <sup>th</sup> , 15 <sup>th</sup> , 21 <sup>st</sup> , 27 <sup>th</sup> February 2019
Water Quality Monitoring	1 <sup>st</sup> , 4 <sup>th</sup> , 9 <sup>th</sup> , 11 <sup>th</sup> , 13 <sup>th</sup> , 15 <sup>th</sup> , 19 <sup>th</sup> , 21 <sup>nd</sup> , 23 <sup>th</sup> , 25 <sup>th</sup> , 28 <sup>th</sup> February 2019
Ecological Monitoring (Avifauna Monitoring)	16 <sup>th</sup> February 2019
Environmental Site Inspection	1 <sup>st</sup> , 8 <sup>th</sup> , 13 <sup>th</sup> , 22 <sup>th</sup> February 2019

**Breaches of Action and Limit Levels**

3. Summary of the environmental exceedances of the reporting month is tabulated in **Table II**.

**Table II Summary Table for Events Recorded in the Reporting Month**

Environmental Monitoring	Parameter	No. of non-project related Exceedance		Total No. of non-project related Exceedance	No. of Exceedance related to the Construction Activities of this Contract		Total No. of Exceedance related to the Construction Activities of this Contract
		Action Level	Limit Level		Action Level	Limit Level	
Air Quality	1-hr TSP	0	0	0	0	0	0
	24-hr TSP	0	0	0	0	0	0
Noise	Leq(30min)	0	0	0	0	0	0
Water Quality	Dissolved Oxygen	0	2	2	0	0	0
	Turbidity	2	5	7	0	0	0
	Suspended Solids (SS)	0	7	7	0	0	0

*1-hour TSP Monitoring*

4. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.

*24-hour TSP Monitoring*

5. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.

*Construction Noise*

6. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

---

*Water Quality*

7. An updated Baseline Monitoring Report was submitted to incorporate the revised Action/Limit level to avoid causing false alarm for water quality monitoring.
8. Water monitoring station IS6 was found dried out in the monitoring period, thus, no monitoring was conducted. The water monitoring will resume once there is water flow at IS6. Other water quality monitoring was conducted as scheduled in the reporting month. Two (2) Limit Level non-project related exceedances for dissolved oxygen. Two (2) Action Level non-project related exceedances and Five (5) Limit Level non-project related exceedances were recorded for turbidity. Seven (7) Limit Level non-project related exceedances were recorded for suspended solids. After investigation, all exceedances are non-project related.

*Ecological Monitoring*Avifauna

9. Avifauna monitoring was conducted as scheduled in the reporting month. No significant impact was identified.

Mammals

10. No construction works associated with the site formation and establishment works in the Ecological Area were conducted in the reporting month according to EP-477/2013 condition 2.7(h). Therefore, no monitoring of mammals was conducted in the reporting month.
11. No construction works of the temporary noise barriers at Ha Wan Tsuen Road and Lok Ma Chau Road were conducted in the reporting month according to EP-477/2013 condition 2.7(h). Therefore, no ecological monitoring was conducted in the reporting month.

**Complaint Log**

12. No environmental complaint was received in the reporting month.

**Notification of Summons and Successful Prosecutions**

13. No notification of summons and successful prosecution was received in the reporting month.

**Reporting Changes**

14. This report has been developed in compliance with the reporting requirements for the first monthly EM&A Report as required by the EM&A Manual for Development of Lok Ma Chau Loop (EM&A Manual).

### **Future Key Issues**

15. Major site activities for the coming reporting month will include:
- (a) Construction of land decontamination treatment plant;
  - (b) Excavation of top soil for land decontamination works at hot spot LD-001;
  - (c) Erection of 3m green fence;
  - (d) Installation of prefabricated vertical drains and strip drain;
  - (e) Piling for temporary bridge;
  - (f) Establishment of nursery areas for reed bed.
  - (g) Site clearance at Ecological Area Zone

## 1 INTRODUCTION

- 1.1 Wellab Limited (Wellab) was appointed by the Black & Veatch Hong Kong Limited (BV) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme for Contract No. YL/2017/03 – Development of Lok Ma Chau Loop” Land Decontamination and Advance Engineering Works (hereinafter called the “Contract”).

### **Purpose of the report**

- 1.2 This is the 2<sup>nd</sup> EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme in February 2019.

### **Structure of the report**

- 1.3 The structure of the report is as follows:

Section 1: **Introduction** - purpose and structure of the report.

Section 2: **Contract Information** - summarises background and scope of the Contract, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting month.

Section 3: **Air Quality Monitoring** - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 4: **Noise Monitoring** - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 5: **Water Quality Monitoring** - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 6: **Ecological Monitoring** - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations and monitoring results.

Section 7: **Environmental Site Inspection** - summarises the audit findings of the weekly site inspections undertaken within the reporting month.

Section 8: **Environmental Non-conformance** - summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.

Section 9: **Future Key Issues** - summarises the impact forecast and monitoring schedule for the next three months.

Section 10: **Conclusions and Recommendation**

## 2 CONTRACT INFORMATION

### Background

- 2.1 The Lok Ma Chau Loop (the Loop) was once within the administrative boundary of Shenzhen Municipal Government and now becomes a part of Hong Kong Special Administrative Region (HKSAR) as a result of the trading of Shenzhen River. As mentioned in the Policy Address in 2007, the HKSAR Government would cooperate with the Shenzhen authorities to develop the land resources of the loop to meet the development needs in the future, as well as to consolidate the strategic position of both Hong Kong and Shenzhen in the Pan-Pearl River Delta Region.
- 2.2 The Loop development is a Designated Project (DP) under Schedule 3 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499). In October 2013, the EIA Report for the Loop development was approved by DEP pursuant to the EIA Ordinance. The Environmental Permit (EP) was also granted in November 2013.
- 2.3 Land decontamination and advance engineering works (Advance Works) under Contract No. YL/2017/03 are to pave way for the ensuing site formation and infrastructure works within the Loop.
- 2.4 **Figure 1** shows the layout of the Contract and the scope of the Contract works comprises the following major items:

- Land decontamination treatment within the Loop in accordance with the Contamination Assessment Report/ Remedial Action Plan of the EIA Report;
- Construction of temporary access to the Loop (comprising an approximately 60-metre-long temporary vehicular bridge across the old ShenZhen River meander), minor improvements works to Ha Wan Tsuen East Road and other ancillary works;
- Establishment of an Ecological Area zone of about 12.8 ha within the Loop;
- Construction of temporary noise barriers and miscellaneous road works along Lok Ma Chau Road;
- Ground treatment works to the first batch of land parcels within the Loop for development of building and associated facilities for Phase 1 of the Hong Kong-Shenzhen innovation and Technology Park, and for development of the western electricity substation.
- Implementation of environmental mitigation measures and other ancillary works.

### Contract Organisation

- 2.5 Different parties with different levels of involvement in the Contract organization include:
  - Consultant – Black & Veatch Hong Kong Ltd. (B&V)
  - Contractor – Sang Hing- Kuly Joint Venture (SKJV)
  - Environmental Team (ET) – Wellab Ltd. (Wellab)
  - Independent Environmental Checker (IEC) – Jacky Leung (Nature & Technologies (HK) Ltd.)

2.6 The key personnel contact names and numbers are summarized in **Table 2.1**.

**Table 2.1 Key Contacts of the Contract**

Party	Role	Contact Person	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Cheung Biu, Jonathan	2417 6356	2412 0358
Black & Veatch	Consultant	Mr. Victor Go	2601 3988	--
Contractor (SKJV)	Project Director	Mr. Alan Sung	--	2452 5170
	Environmental Officer	Mr. David Nam	--	
Wellab	Environmental Team Leader	Dr. Priscilla Choy	2898 7388	2898 7076
Nature & Technologies (HK) Ltd	Independent Environmental Checker	Mr. Jacky Leung	2877 3122	2511 0922

### Construction Programme

2.7 A copy of Contractor's construction programme is provided in **Appendix A**.

### Summary of Construction Works Undertaken During Reporting Month

2.8 The major site activities undertaken in the reporting month included:

- (a) Formation of haul road;
- (b) Construction of land decontamination treatment plant;
- (c) Excavation of top soil for land decontamination works at hot spot LD-001;
- (d) Erection of 3m green fence;
- (e) Installation of prefabricated vertical drains and strip drain;
- (f) Piling for temporary bridge;
- (g) Establishment of nursery areas for reed bed.

### Status of Environmental Licences, Notification and Permits

2.9 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Contract is presented in **Table 2.2**.



**Table 2.2 Status of Environmental Licences, Notification and Permits**

Permit / License No.	Valid Period		Status
	From	To	
<b>Environmental Permit (EP)</b>			
EP-477/2013	22/12/2013	N/A	Valid
<b>Construction Noise Permit (CNP)</b>			
--	--	--	--
<b>Notification pursuant to Air Pollution Control (Construction Dust) Regulation</b>			
435754	15/8/2018	N/A	Receipt acknowledged by EPD
<b>Billing Account for Construction Waste Disposal</b>			
7031266	16/08/2018	--	Valid
<b>Registration of Chemical Waste Producer</b>			
WPN 5213-542-S4120-01	08/08/2018	--	Valid
<b>Effluent Discharge License under Water Pollution Control Ordinance</b>			
--	--	--	--

### 3 AIR QUALITY MONITORING

#### Monitoring Requirements

- 3.1 In accordance with the EM&A Manual, impact 1-hour TSP and 24-hour TSP monitoring were conducted to monitor the air quality for the Contract. **Appendix B** shows the established Action/Limit Levels for the air quality monitoring works.
- 3.2 Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was conducted for at least once every 6 days at 4 air quality monitoring stations.

#### Monitoring Location

- 3.3 Impact air quality monitoring was conducted at the 4 monitoring stations under the Contract, as shown in **Figure 2**. **Table 3.1** describes the locations of the air quality monitoring stations.

**Table 3.1 Location for Air Quality Monitoring Locations**

Monitoring Stations	Location
DMS-1	Village House along Ha Wan Tsuen Road
DMS-2A (see Note 1)	Village House along Lok Ma Chau Road
DMS-3	Village House along Border Road
DMS-4A (see Note 2)	Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

Notes:

- Monitoring at DMS-2 (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (DMS-2A) was proposed.
- Proposed replacement monitoring location for ASR MTL-20 – Village house in Ma Tso Lung (DMS-4A) as no work will be conducted near ASR MTL-20 due to exclusion of the original ECR.

#### Monitoring Equipment

- 3.4 **Table 3.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix C**.

**Table 3.2 Air Quality Monitoring Equipment**

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	Met One Instruments Model No.: AEROCET-831	7
HVS Sampler	TISCH Model: TE-5170	4
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	DAVIS Model: Vantage Vantage PRO2 6152CUK	1

#### Monitoring Parameters, Frequency and Duration

- 3.5 **Table 3.3** summarizes the monitoring parameters and frequencies of impact dust monitoring during the course of the Contract activities. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

**Table 3.3 Impact Dust Monitoring Parameters, Frequency and Duration**

<b>Parameters</b>	<b>Frequency</b>
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

## **Monitoring Methodology and QA/QC Procedure**

### **1-hour and 24-hour TSP Air Quality Monitoring**

#### ***Instrumentation***

- 3.6 High volume Samplers (HVS) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

#### ***HVS Installation***

- 3.7 The following guidelines were adopted during the installation of HVS:
- A horizontal platform with appropriate support was provided to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The samplers were more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
  - Permission and access to the monitoring stations have been obtained to set up the samplers; and
  - a secured supply of electricity was provided to operate the samplers.

#### ***Filters Preparation***

- 3.8 A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.
- 3.9 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature

was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5$ %. A convenient working RH was 40%.

3.10 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

#### ***Operating/Analytical Procedures***

3.11 Operating/analytical procedures for the air quality monitoring were highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and kept in a clean and tightly sealed plastic bag. The filter paper was then be returned to the HOKLAS laboratory (Wellab Ltd.) for reconditioning in the humidity-controlled chamber followed by accurate weighting by an electronic balance with a readout down to 0.1mg. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5$ %. A convenient working RH is 40%. Weighing results were returned for further analysis of TSP concentrations collected by each filter.

#### ***Maintenance/Calibration***

3.12 The following maintenance/calibration was required for the HVS:

- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- All HVS were calibrated (five point calibration) using Calibration Kit prior to the commencement of the baseline monitoring and thereafter at bi-monthly intervals.

**Results and Observations**

- 3.13 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in **Table 3.4 and 3.5** respectively. Detailed monitoring results and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E and F** respectively.

**Table 3.4 Summary Table of 1-hour TSP Monitoring Results during the Reporting Month**

Monitoring Station	Concentration ( $\mu\text{g}/\text{m}^3$ )		Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
	Average	Range		
DMS – 1	126.9	42.2 – 302.2	353	500
DMS – 2A	109.3	62.0 – 190.5	370	
DMS – 3	123.4	59.5 – 236.2	351	
DMS – 4A	112.8	65.1 – 210.3	350	

**Table 3.5 Summary Table of 24-hour TSP Monitoring Results during the Reporting Month**

Monitoring Station	Concentration ( $\mu\text{g}/\text{m}^3$ )		Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
	Average	Range		
DMS – 1	69.1	46.7 – 127.6	184	260
DMS – 2A	70.9	56.0 – 85.6	166	
DMS – 3	62.8	50.6 – 82.3	166	
DMS – 4A	43.4	24.2 – 87.7	152	

- 3.14 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.
- 3.15 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedances were recorded.
- 3.16 According to our field observations, the major dust source identified at the designated air quality monitoring stations in the reporting month are as follows:

**Table 3.6 Observation at Dust Monitoring Stations**

Monitoring Station	Major Dust Source
DMS-1	Excavator, Dump truck, Backhoe, Crane, Drill rig, Road traffic
DMS-2A	Road traffic
DMS-3	Excavator, Dump Truck
DMS-4A	Road traffic

- 3.17 The wind speed and wind direction were recorded by the installed Wind Anemometer set at DMS-4A. The location is shown in **Figure 3**.
- 3.18 The wind data for the reporting month is summarized in **Appendix J**.

### **Event and Action Plan**

- 3.19 Should non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix K** shall be carried out.

## 4 NOISE MONITORING

### Monitoring Requirements

- 4.1 In accordance with EM&A Manual, four noise monitoring stations, namely NMS-1, NMS-2, NMS-3 and NMS-4A were selected for impact monitoring for the Contract. Impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. **Appendix B** shows the established Action and Limit Levels for the noise monitoring works.

### Monitoring Location

- 4.2 Impact noise monitoring was conducted at the 4 monitoring stations under the Contract, as shown in **Figure 3**. **Table 4.1** describes the locations of the noise monitoring stations.

**Table 4.1** Location for Noise Monitoring Stations

Monitoring Stations	Location
NMS-1	Village house in Ha Wan Tsuen
NMS-2	Village house along existing Ha Wan Tsuen East Road
NMS-3	Village house along Border Road
NMS-4A(see Note 1)	Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

Notes:

- Proposed replacement monitoring location for NSR MTL-20 – Village house in Ma Tso Lung (DMS-4A) as no work will be conducted near NSR MTL-20 due to exclusion of the original ECR.

### Monitoring Equipment

- 4.3 **Table 4.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix C**.

**Table 4.2** Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN955, SVAN957	2
Calibrator	SV 30A	1

### Monitoring Parameters, Frequency and Duration

- 4.4 **Table 4.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

**Table 4.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
NMS-1 NMS-2 NMS-3 NMS-4A	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A) (as six consecutive L <sub>eq, 5min</sub> readings)	0700-1900 hrs on normal weekdays	Once per week

**Monitoring Methodology and QA/QC Procedures**

- The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : L<sub>eq</sub>(30 min.) dB(A) (as six consecutive L<sub>eq, 5min</sub> readings) during non-restricted hours (i.e. 0700-1900 hrs on normal weekdays)
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- During the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

***Maintenance and Calibration***

- 4.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 4.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 4.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.



## Results and Observations

- 4.8 The noise monitoring results are summarized in **Table 4.4**. Detailed monitoring results and graphical presentations of noise monitoring are shown in **Appendix G**.

**Table 4.4 Summary Table of Noise Monitoring Results during the Reporting Month**

Monitoring Station	Noise Level, $L_{eq(30min)}$ dB(A)		Limit Level
	Average	Range	
NMS-1	56.8	39.0 – 59.5	75 dB(A)
NMS-2	71.7	65.8 – 73.7	
NMS-3	53.1	47.1 – 55.8	
NMS-4A	50.4	49.1 – 51.6	

Remark: +3dB(A) Façade correction included

- 4.9 All noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4.10 According to our field observations, the major noise source identified at the designated noise monitoring stations in the reporting month are as follows:

**Table 4.5 Observation at Noise Monitoring Stations**

Monitoring Station	Major Noise Source
NMS-1	Mobile crane, Dump trucks, Backhoe, Band Drain, Drill rig, Road traffic
NMS-2	Road traffic
NMS-3	Road traffic
NMS-4A	N/A

## Event and Action Plan

- 4.11 Should non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix K** shall be carried out.

## 5 WATER QUALITY MONITORING

### Monitoring Requirements

- 5.1 According to EM&A Manual, impact water quality monitoring shall be carried out three days per week during the construction period. The interval between two sets of monitoring will not be less than 36 hours.
- 5.2 Replicate in-situ measurements and samples collected from each independent sampling event shall be collected to ensure a robust statistically interpretable database.
- 5.3 Impact water quality monitoring was conducted at three depths (i.e. 1m below surface, mid-depth and 1m above seabed, except where the water depth less than 6m, mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station was monitored) Dissolved oxygen (DO) concentration, DO saturation, Suspended solids (SS), turbidity, pH, salinity and temperature were monitored in accordance with the requirements set out in the EM&A Manual.
- 5.4 **Appendix B** shows the established Action/Limit Levels for the water quality monitoring works.

### Monitoring Locations

- 5.5 Impact water quality monitoring was conducted at 7 monitoring stations under the Contract which are summarized in **Table 5.1**. The location of monitoring station are shown in **Figure 4**.

**Table 5.1 Location for Marine Water Quality Monitoring Locations**

Monitoring Stations	Description
CS1	Control Station at Old Shenzhen River Meander
IS1	Impact Station at Old Shenzhen River Meander
IS2	Impact Station at Old Shenzhen River Meander
IS4	Impact Station at Ping Hang Stream
CS5	Control Station at south of Lung Hau Road
IS6	Impact Station near Lung Hau Road
BS1	Impact Station at Old Shenzhen River Meander

### Monitoring Equipment

#### Instrumentation

- 5.6 A multi-parameter meters (Model YSI 6820-C-M) were used to measure DO, turbidity, salinity, pH and temperature.

#### Dissolved Oxygen (DO) and Temperature Measuring Equipment

- 5.7 The instrument for measuring dissolved oxygen and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:

- a dissolved oxygen level in the range of 0-20 mg/L and 0-200% saturation; and
  - a temperature of 0-45 degree Celsius.
- 5.8 It has a membrane electrode with automatic temperature compensation complete with a cable.
- 5.9 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.10 Salinity compensation was built-in in the DO equipment.

### **Turbidity**

- 5.11 Turbidity was measured in situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not less than 25m in length. The meter was calibrated in order to establish the relationship between NTU units and the levels of suspended solids. The turbidity measurement was carried out on split water sample collected from the same depths of suspended solids samples.

### **Sampler**

- 5.12 A water sampler, consisting of a transparent Polyvinyl Chloride (PVC) of a capacity of not less than two litres which can be effectively sealed with cups at both ends was used. The water sampler has a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler was at the selected water depth. In addition, a sampling cup attached to a fixed or extendable rod was also used for sampling at the monitoring station with shallow water.

### **Water Depth Detector**

- 5.13 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

### **pH**

- 5.14 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

### **Salinity**

- 5.15 A portable salinometer capable of recording salinity within the range of 0-40 ppt was used for salinity measurements.

### **Sample Container and Storage**

- 5.16 Following collection, water samples for laboratory analysis were stored in high density

polythene bottles (250ml/1L) with no preservatives added, packed in ice (cooled to 4°C without being frozen) and kept in dark during both on-site temporary storage and shipment to the testing laboratory. The samples were delivered to the laboratory as soon as possible and the laboratory determination works were started within 24 hours after collection of the water samples. Sufficient volume of samples was collected to achieve the detection limit.

- 5.17 **Table 5.2** also summarizes the type of sampling bottles and preservation method for laboratory testing.

**Table 5.2** Types of Sampling Bottles and Preservation Methods

Parameters to be tested	Preservation	Type of Sample Container
Total Suspended Solids	Refrigerate	1 liter plastic bottle

### Calibration of In Situ Instruments

- 5.18 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before measurement at each monitoring event.
- 5.19 For the on site calibration of field equipment (Multi-parameter Water Quality System), the BS 1427:2009, "Guide to on-site test methods for the analysis of waters" was observed.
- 5.20 Sufficient stocks of spare parts were maintained for replacements when necessary. Backup monitoring equipment was also being made available so that monitoring can proceed uninterrupted even when some equipment was under maintenance, calibration, etc.
- 5.21 The equipment used for impact water quality monitoring is shown in **Table 5.3** and copies of the calibration certificates are shown in **Appendix C**. All the monitoring equipment complied with the requirements set out in the EM&A Manual.

**Table 5.3** Water Quality Monitoring Equipment

Equipment	Model and Make	Qty
Sonar Water Depth Detector	Garmin Fishfinder 140	2
Multi-parameter Water Quality System	YSI EXO	2

### **Monitoring Parameters, Frequency**

- 5.22 **Table 5.4** summarizes the monitoring parameters, monitoring period and frequencies of the water quality monitoring. The water quality monitoring schedule for the reporting month is shown in **Appendix D**.

**Table 5.4 Water Quality Monitoring Parameters and Frequency**

Monitoring Stations	Parameters, unit	Depth	Frequency
CS1, IS1, IS2, IS4, CS5, IS6, BS1	<ul style="list-style-type: none"> <li>• Temperature(°C)</li> <li>• pH(pH unit)</li> <li>• turbidity (NTU)</li> <li>• water depth (m)</li> <li>• salinity (ppt)</li> <li>• dissolved oxygen (DO) (mg/L and % of saturation)</li> <li>• suspended solids (SS) (mg/L)</li> </ul>	<ul style="list-style-type: none"> <li>• 3 water depths: 1m below water surface, mid-depth and 1m above river bed.</li> <li>• If the water depth is less than 3m, mid-depth sampling only.</li> <li>• If water depth less than 6m, mid-depth may be omitted.</li> </ul>	<ul style="list-style-type: none"> <li>• 3 days per week during the construction period of the Contract</li> </ul>

5.23 Monitoring location/position, time, water depth, sampling depth, pH, salinity, DO saturation, water temperature, tidal stages, weather conditions and any special phenomena or work underway nearby were recorded.

### Monitoring Methodology

#### *Instrumentation*

5.24 A multi-parameter meters (Model YSI 6820-C-M) were used to measure DO, turbidity, salinity, pH and temperature.

#### *Operating/Analytical Procedures*

5.25 At each measurement, two consecutive measurements of DO concentration, DO saturation, salinity, turbidity, pH and temperature were taken. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.

#### *Laboratory Analytical Methods*

5.26 The testing of all parameters was conducted by Wellab Ltd. (HOKLAS Registration No.083) for the water samples and comprehensive quality assurance and control procedures in place in order to ensure quality and consistency in results. The testing method, reporting limit and detection limit are provided in **Table 5.5**.

**Table 5.5 Methods for Laboratory Analysis for Water Samples**

<b>Determinant</b>	<b>Instrumentation</b>	<b>Analytical Method</b>	<b>Limit of Reporting</b>	<b>Detection Limit</b>
Suspended Solid (SS)	Weighing	APHA 17ed 2540 D	2.5 mg/L	0.5 mg/L

***QA/QC Requirements***Decontamination Procedures

- 5.27 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

Sampling Management and Supervision

- 5.28 All sampling bottles were labelled with the sample I.D, laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.29 The laboratory determination works were started as soon as possible after collection of the water samples.

Quality Control Measures for Sample Testing

- 5.30 The sample testing and following quality control programme were performed by Wellab Ltd. for every batch of 20 samples:
- ✧ One method blank;and
  - ✧ One set of quality control (QC) samples.

***Maintenance and Calibration***

- 5.31 All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring programme.

***Results and Observations***

- 5.33 The monitoring results and graphical presentation of water quality at the monitoring stations is shown in **Appendix H**.

5.34 The summary of exceedance record in reporting month is shown in **Appendix L** and summarized in the **Table 5.6**.

**Table 5.6 Summary of Water Quality Exceedances**

Station	Exceedance Level	DO	Turbidity	SS	Total No. of non-project related Exceedance
IS1	Action Level		13/02/19 25/02/19		2
	Limit Level	19/02/19 25/02/19	15/02/19 23/02/19	13/02/19 15/02/19 23/02/19	7
IS2	Action Level				
	Limit Level		21/02/19 23/02/19	21/02/19 23/02/19	4
IS4	Action Level				
	Limit Level				
BS1	Action Level				
	Limit Level		23/02/19	21/02/19 23/02/19	3
Total	Action Level	0	2	0	2
	Limit Level	2	5	7	14

5.35 An updated Baseline Monitoring Report was submitted to incorporate the revised Action/Limit level to avoid causing false alarm for water quality monitoring.

5.36 Water monitoring station IS6 was found dried out in the monitoring period, thus, no monitoring was conducted. The water monitoring will resume once there is water flow at IS6. Other water quality monitoring was conducted as scheduled in the reporting month. Two (2) Limit Level non-project related exceedances for dissolved oxygen. Two (2) Action Level non-project related exceedances and Five (5) Limit Level non-project related exceedances were recorded for turbidity. Seven (7) Limit Level non-project related exceedances were recorded for suspended solids. After investigation, all exceedances are non-project related.

5.37 According to the investigation, the exceedances are considered not due to the Contract due to the following reasons:

- 1) No water-based construction activity was conducted;
- 2) No pollution discharge from land-based construction activity was observed;
- 3) The exceeded result were similar or within the range of baseline monitoring results
- 4) On 21/2/2019, influx of muddy water was observed from Shenzhen River (Mainland China) to old Shenzhen River meander (Hong Kong) during the monitoring which caused the dispersion of riverbed sediment to the monitoring station.
- 5) On 25/2/2019, green color of river water was observed, it is considered due to rapid growth of algae that caused high turbidity and led to decrease in dissolved oxygen level.

### **Event and Action Plan**

- 5.38 Should non-compliance of the criteria occur, action in accordance with the Action Plan in **Appendix K** shall be carried out.



## 6 ECOLOGICAL MONITORING

### Monitoring Requirements (Avifauna Monitoring)

#### Monitoring Requirements

- 6.1 As required under Section 11.4.1.1 of the EM&A Manual, a flight line corridor survey is required from the beginning of work until 12 months after the establishment of the Ecological Area or completion of work on the Western Connect Road, whichever is the later.
- 6.2 The purpose of the survey is to identify the number and species composition of birds using the flight line and monitor if any impact from construction works.

#### Monitoring Frequency

- 6.3 Flight line survey is required to be carried out on monthly basis.

#### Monitoring Location

- 6.4 The flight line corridor survey work should be carried out at the LMC Lookout, according to Section 11.4.1.1 of the EM&A Manual. The location at LMC Lookout is shown in **Figure 5**.

#### Monitoring Methodology

- 6.5 Flight lines of birds through the area were surveyed once monthly at LMC Lookout, adjacent to LMC Loop.
- 6.6 Observations were carried out at LMC Lookout for two hours from 30 minutes before sunrise in the early morning.
- 6.7 During the survey, the surveyor marked on a standard map the estimated location of the flight path used by waterbird species, birds of prey or other larger species of conservation interest passing through the area. Flights involving short hops from point to point were not recorded. The focus was on the flight line corridor over LMC Loop or the southwest section of LMC Meander.
- 6.8 During the survey, species generally commensal with man (e.g. Black-collared Starling), common and widespread in HK (e.g. Crested Myna) or small in size and not prone to following flight lines en masse (e.g. Barn Swallow) were ignored in order to concentrate on species of conservation interest and/or those prone to using flight lines (e.g. large waterbirds).
- 6.9 For each observation of birds in flight, the number, the species and their height above the ground was recorded. Height above the ground was estimated in relation to the level of LMC Loop and adjacent fish pond area, and/or the location of the observer.
- 6.10 Given the difficulty of accurately measuring height above ground from a distance, three

height classes were used: 10m, 20m and 30m or above. In practice, this means birds were assigned to ranges of 5-15m (10m height class), 15-25m (20m height class) and 25m or above (30m height class). Approximate heights of observation points were 40m at LMC Lookout.

- 6.11 Flight line locations marked on the maps were then overlain by a 100m grid, each square having a unique number.
- 6.12 The number of birds of each species passing through each 100m square (the number of “bird-flights”) and their height above ground were then entered into an Excel spreadsheet. These data were then mapped, and on the figures produced a greater intensity of colour indicates a higher number of birds, as shown in **Figure 6**.

#### Monitoring Day

- 6.13 The flight line survey was carried out on 16<sup>th</sup> February 2019. The survey started at 6:25 am (sunrise time at 6:55 am) and lasted for 2 hours. The weather was clear and sunny during the entire survey.

#### Monitoring Result

- 6.14 A total of 1600 birds, in 10 species, were recorded during the survey in the reporting month. The 10 species included Great Cormorant, Little Egret, Great Egret, Grey Heron, Black-faced Spoonbill, Chinese Pond Heron, Pied Kingfisher, Collared Crow, Purple Heron and Black Kite. **Table 6.1** shows the summary of the number of birds observed in this Survey.

**Table 6.1** Number of birds recorded in February 2019

Species	Number of birds
Great Cormorant 鸕鶿	1318
Little Egret 小白鷺	136
Great Egret 大白鷺	115
Grey Heron 蒼鷺	13
Black-faced Spoonbill 黑臉琵鷺	7
Chinese Pond Heron 池鷺	5
Pied Kingfisher 斑魚狗	2
Collared Crow 白頸鴉	2
Purple Heron 草鷺	1
Black Kite 黑鳶	1

- 6.15 The total number of bird-flights (number of birds of each species passing through each 100m square) observed across all 100m grid squares was 15735. **Table 6.2** shows the number of bird-flights for the ten species respectively.

**Table 6.2** Number of bird-flights of the ten species

Species	Total Bird-Flight
Great Cormorant 鸕鶿	13106
Little Egret 小白鷺	1231
Great Egret 大白鷺	1104
Grey Heron 蒼鷺	120
Black-faced Spoonbill 黑臉琵鷺	70
Chinese Pond Heron 池鷺	48
Pied Kingfisher 斑魚狗	20
Collared Crow 白頸鴉	20
Purple Heron 草鷺	8
Black Kite 黑鳶	8

6.16 **Figure 6** illustrating the location of recorded flight lines. 6 flight lines can be distinguished and identified, which was listed below:

1. Along the Meander
2. Across the fish ponds on the south of the Meander.
3. Across the fish ponds beside the LMC Lookout point
4. Directly on top of construction site
5. Along Ecological Area Zone
6. Along the Shenzhen River.
7. Across the fish ponds beside the LMC Lookout point and continue flying towards SW.

6.17 Flight line of Little Egret, Great Egret and Great Cormorant were mostly located over LMC Meander and adjacent areas. For other species, the number of individual birds or flock observed were too little to provide significant result.

6.18 Little Egret were more likely to pass through the area of LMC loop than other species. For Great Egret and Great Cormorant, they were more concentrated along the LMC Meander.

6.19 The majority of bird flights were at the height of 30m.

#### Comparison of the Survey Result to the EIA Report

6.20 The comparison of species number was summarized in **Table 6.3**. No species mentioned in the Table 6.3 which were not recorded in the EIA Report.

**Table 6.3** Comparison of the Survey Result to the EIA Report

Species	Numbers in Feb 2010	Numbers in Feb 2019
Great Cormorant 鸕鶿	1370	1318
Little Egret 小白鷺	23	136
Great Egret 大白鷺	289	115
Grey Heron 蒼鷺	5	13
B-f Spoonbill 黑臉琵鷺	3	7

---

<b>Species</b>	<b>Numbers in Feb 2010</b>	<b>Numbers in Feb 2019</b>
Chinese Pond Heron 池鷺	0	5

- 6.21 In comparison with the flight line distribution mentioned in the EIA report, the result of this survey showed a similar distribution, which means a concentration of flight line from the southwest side of the Lok Ma Chau Loop to the northeast along the Meander. The distribution of flight line usage in this survey and the EIA report was shown in **Figure 6** and **Figure 7** respectively.

## 7 ENVIRONMENTAL SITE INSPECTION

### Site Audits

- 7.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Contract site. The summaries of site audits are attached in **Appendix M**.
- 7.2 Site audits were conducted on 1<sup>st</sup>, 8<sup>th</sup>, 13<sup>th</sup> and 22<sup>nd</sup> February 2019 by ET after the commencement of construction works for the Contract. A joint site audit with the representative with ER, the Contractor, IEC and the ET was carried out on 13<sup>th</sup> February 2019. The details of observations during site audit can refer to **Table 7.1**.

### Implementation Status of Environmental Mitigation Measures

- 7.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the EMIS is provided in **Appendix N**.
- 7.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 7.1**.

**Table 7.1 Observations and Recommendations of Site Audit**

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
<i>Water Quality</i>	13/2/2019	The soak away method from the wetsep tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
	13/2/2019	Cut-off drain near the temporary bridge should be enhanced.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
	13/2/2019	The tires of dump trucks after using the wheel wash facility were observed muddy, Contractor should improve the wheel washing facility.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
<i>Ecology</i>	11/1/2019	3m high olive green fence shall be erected around the construction area	Improvement was observed during follow-up audit session on 8 February 2019.
	25/1/2019	Indication operating hours for PMEs near site office was established, but the indicator near the decontamination zone 2 is yet to be set up. Contractor was reminded to ensure there is a clear indicator within 100m of meander.	Improvement was observed during follow-up audit session on 22 February 2019.
<i>Air Quality</i>	04/1/2019	The PVD installation equipment was observed without NRMM label. Contractor was reminded to display it conspicuously during operation.	Improvement was observed during follow-up audit session on 1 February 2019.
	04/1/2019	The Contractor was reminded to provide watering at least once per hour on the exposed work sites and haul road for dust suppression.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
	01/2/2019	Stockpile shall be covered properly with impervious material to avoid dust generation	Rectification was observed during follow-up audit session on 22 February 2019.
	13/2/2019	Cement mixing machine should be carried out in an enclosed system.	Rectification was observed during follow-up audit session on 22 February 2019.
	13/2/2019	Hoarding should be provided along the site area near the temp. bridge.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
<i>Noise</i>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>
<i>Waste / Chemical Management</i>	18/1/2019	Chemical containers near the wetsep shall be stored properly.	Rectification was observed during follow-up audit session on 22 February 2019.

Parameters	Date	Observations and Recommendations	Follow-up
	08/2/2019	The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.	Rectification was observed during follow-up audit session on 22 February 2019.
	13/2/2019	A number of drip trays were observed filled with sediments and should be sealed.	Rectification/improvement was not observed during the follow-up audit session, follow-up action will be reported in the next monthly report.
	22/2/2019	Chemical containers should be stored properly with drip try to avoid any on site contamination	Follow up action will be reported in the next monthly report.
<i>Landscape &amp; Visual Impact</i>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>
<i>Permits/Licences</i>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>
<i>Other</i>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>

Remark: N/A<sup>(1)</sup> - No major environmental deficiency was identified during the site inspection in the reporting month.

### Solid and Liquid Waste Management Status

7.5 The amount of waste generated by the activities of the project in the reporting month and cumulative quantity are shown **Table 7.2**.

**Table 7.2 Quantities of Waste Generated in the Reporting Month**

Waste Type		Quantity this month	Cumulative Quantity-to-Date	Disposal/Dumping Grounds
Inert	C&D materials disposed [in m <sup>3</sup> ]	--	--	--
	C&D materials recycled [in m <sup>3</sup> ]	2000	17000	Haul road
Non-inert	C&D materials disposed [in kg]	--	--	--
	C&D materials recycled [in kg]	--	--	--
	Chemical waste disposed [in kg]	--	--	--

7.6 The detail of amount of waste generated by the activities of the project during the reporting month is shown in **Appendix O**.

## **8 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)**

### **Summary of Exceedances**

- 8.1 Summary of exceedance is provided in **Appendix L**.
- 8.2 No Action/Limit Level exceedance was recorded for air quality and construction noise.
- 8.3 Two (2) Limit Level non-project related exceedances for dissolved oxygen. Two (2) Action Level non-project related exceedances and Five (5) Limit Level non-project related exceedances were recorded for turbidity. Seven (7) Limit Level non-project related exceedances were recorded for suspended solids. After investigation, all exceedances are non-project related.

### **Summary of Environmental Complaint**

- 8.4 No environmental related complaints were received in the reporting month. The Complaint Log is attached in **Appendix P**.

### **Summary of Notification of Summons and Successful Prosecution**

- 8.5 There was no prosecution or notification of summons received since the Contract commencement. Summary of successful prosecution as attached in **Appendix Q**.



## **9 FUTURE KEY ISSUES**

### **Key Issues in the Coming Month**

9.1 Major site activities for the coming reporting month will include:

- (a) Construction of land decontamination treatment plant;
- (b) Excavation of top soil for land decontamination works at hot spot LD-001;
- (c) Erection of 3m green fence;
- (d) Installation of prefabricated vertical drains and strip drain;
- (e) Piling for temporary bridge;
- (f) Establishment of nursery areas for reed bed.
- (g) Site clearance at Ecological Area Zone

### **Monitoring Schedule for the Next Month**

9.2 The tentative environmental monitoring schedule for the next month is shown in **Appendix D**.

### **Construction Programme for the Next Month**

9.3 A tentative construction programme is provided in **Appendix A**.

## 10 CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 10.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in February 2019 in accordance with EM&A Manual.
- 10.2 No Action /Limit Level exceedance was recorded for air quality and construction noise.
- 10.3 An updated Baseline Monitoring Report was submitted to incorporate the revised Action/Limit level to avoid causing false alarm for water quality monitoring.
- 10.4 Water monitoring station IS6 was found dried out in the monitoring period, thus, no monitoring was conducted. The water monitoring will resume once there is water flow at IS6. Other water quality monitoring was conducted as scheduled in the reporting month .Two (2) Limit Level non-project related exceedances for dissolved oxygen. Two (2) Action Level non-project related exceedances and Five (5) Limit Level non-project related exceedances were recorded for turbidity. Seven (7) Limit Level non-project related exceedances were recorded for suspended solids. After investigation, all exceedances are non-project related.
- 10.5 Avifauna monitoring was carried out on 16<sup>th</sup> February 2019. No adverse impact was noticeable from general observations.
- 10.6 Environmental site inspection was conducted on 1<sup>st</sup>, 8<sup>th</sup>, 13<sup>th</sup>, 22<sup>nd</sup> February 2019 by ET in the reporting month.
- 10.7 There was no environmental complaints, no notification of summons and successful prosecution received in the reporting month.
- 10.8 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## Recommendations

10.9 According to the environmental audit performed in the reporting month, the following recommendations were made:

### *Air Quality Impact*

- To implement dust suppression measures such as water spray on all haul roads, stockpiles, dry surfaces and during unloading of material.
- To cover stockpile of dusty material by impervious material
- To avoid dark smoke emitted from the PMEs.
- NRMM labels should be properly displayed on PMEs during operation.

### *Noise Impact*

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers, if necessary.

### *Water Impact*

- To prevent any surface runoff discharge into meander or stream.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To remove the sand or dusty material away from the meander or stream.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To review the capacity of de-silting facilities for discharge.

### *Ecology Impact*

- To continuously set up the 3m high olive green fence around the construction site.
- To set up a clear signal around the site to indicate the restricted operation time for PMEs near 100m of meander

### *Waste/Chemical Management*

- To check for any accumulation of waste materials or rubbish on site.
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum or chemical containers on site.

---

---


**FIGURE(S)**

---

---







**LEGEND:**


- PROPOSED ECOLOGICAL AREA
- PROPOSED LAND DECONTAMINATION AREA
- TEMPORARY ACCESS BRIDGE AND INTERIM IMPROVEMENT OF HA WAN TSIEN ROAD
- TEMPORARY NOISE BARRIERS
- DMS-1  
Air Quality Monitoring Station

**WELLAB 匯力**  
consulting . testing . research

DEVELOPMENT OF LOK MA CHAU LOOP:  
LAND DECONTAMINATION AND ADVANCE ENGINEERING WORKS - DESIGN AND CONSTRUCTION



**LOCATION OF AIR QUALITY MONITORING STATION**

SCALE	1:400 A4	DATE	NOV 2018
CHECK	IT	DRAWN	VW
JOB No.	WMA 18047	FIGURE NO.	Fig 2
		REV	-



SCALE	1:400 A4	DATE	NOV 2018
CHECK	IT	DRAWN	VW
JOB No.	WMA 18047	FIGURE NO.	Fig 3
		REV	-






**LEGEND:**

- PROPOSED ECOLOGICAL AREA
- PROPOSED LAND DECONTAMINATION AREA
- TEMPORARY ACCESS BRIDGE AND INTERIM IMPROVEMENT OF HA WAN TSIEN ROAD
- TEMPORARY NOISE BARRIERS
- CS1  
WATER QUALITY MONITORING STATION (CONTROL STATION)
- IS1  
WATER QUALITY MONITORING STATION (IMPACT STATION)
- BS1  
WATER QUALITY MONITORING STATION (BRIDGE STATION)

SCALE	1:400 A4	DATE	FEB 2019
CHECK	IT	DRAWN	JW
JOB No.	WMA 18047	FIGURE NO.	Fig 4
		REV	-






LEGEND:  
 ● FLIGHT LINE SURVEY LOCATION





DEVELOPMENT OF LOK MA CHAU LOOP:  
 LAND DECONTAMINATION AND ADVANCE ENGINEERING WORKS - DESIGN AND CONSTRUCTION

COUNT LOCATION FOR FLIGHT LINES SURVEY OF ALL BIRD SPECIES  
 AND LOCATIONS OF ECOLOGICAL AREA AND ITS BUFFER ZONE

SCALE	1:500 @A4	DATE	FEB 2019
CHECK	IT	DRAWN	JW
JOB No.	WMA 18047	FIGURE NO.	Fig 5
		REV	-



LOCATION PLAN




DEVELOPMENT OF LOK MA CHAU LOOP:  
LAND DECONTAMINATION AND ADVANCE ENGINEERING WORKS - DESIGN AND CONSTRUCTION

FLIGHT LINES OF ALL BIRD SPECIES AND LOCATIONS OF  
ECOLOGICAL AREA AND ITS BUFFER ZONE

SCALE	1:300 @A4	DATE	FEB 2019
CHECK	IT	DRAWN	JW
JOB No.	WMA 18047	FIGURE NO.	Fig 6
		REV	-





<b>WELLAB</b>	Title	Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction	Scale	N.T.S	Project No.	WMA18047
	Flight Line of All Bird Species from the EIA Report	Date	Jan-19	Figure	7	

---

---

**APPENDIX A  
CONSTRUCTION PROGRAMME**


---

---









Project: YL/2017/03 Development of Lok Ma Chau  
 Data Date: 28 Aug 2018  
 Submission: 30 Aug 2018

Task		Summary		Rolled Up Milestone		External Tasks		Inactive Task		Manual Task		Manual Summary		Progress
Critical Task		Rolled Up Task		Rolled Up Progress		Project Summary		Inactive Milestone		Duration-only		Start-only		Deadline
Milestone		Rolled Up Critical Task		Split		Group By Summary		Inactive Summary		Manual Summary Rollup		Finish-only		





---

---

**APPENDIX B  
ACTION AND LIMIT LEVELS**

---

---

## Appendix B - Action and Limit Levels

**Table B-1 Action and Limit Levels for 1-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
DMS – 1	353	500
DMS – 2A	370	
DMS – 3	351	
DMS – 4A	350	

**Table B-2 Action and Limit Levels for 24-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
DMS – 1	184	260
DMS – 2A	166	
DMS – 3	166	
DMS – 4A	152	

**Table B-3 Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) *

Noted: If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

**Table B-4 Action and Limit Levels for Water Quality**

<b>Parameter (unit)</b>	<b>Water Depth</b>	<b>Action Level</b>	<b>Limit Level</b>
Dissolved Oxygen (mg/L)	Depth average	CS1: 4.7 IS1: 7.0 IS2: 5.3 IS4: 4.1 CS5: 5.9 BS1:3.9	CS1: 4.5 IS1: 6.8 IS2: 5.2 IS4: 3.8 CS5: 5.8 BS1: 3.7
		CS1: 13.6 IS1: 27.7 IS2: 35.5 IS4: 70.9 CS5: 4.9 BS1:29.9	CS1: 13.8 IS1: 29.9 IS2: 38.1 IS4: 74.6 CS5: 5.0 BS1:32.6
Suspended Solids (mg/L)	Depth average	IS6: 120% of upstream control station	IS6: 130% of upstream control station
		CS1: 18.5 IS1: 28.0 IS2: 39.8 IS4: 155 CS5: 5.0 BS1:36.5	CS1: 19.7 IS1: 28.8 IS2: 41.2 IS4: 175 CS5: 5.8 BS1:36.9
		IS6: 120% of upstream control station	IS6: 130% of upstream control station

Note:

- (1) Depth-averaged is calculated by taking the arithmetic means of reading of all three depths
- (2) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (3) For SS & turbidity, non-compliance of the water quality limits occur when monitoring result is higher than the limits.

---

---

**APPENDIX C  
COPIES OF CALIBRATION  
CERTIFICATES**

---

---

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30677
Date of Issue:	2019-01-14
Date Received:	2019-01-11
Date Tested:	2019-01-11
Date Completed:	2019-01-14
Next Due Date:	2019-03-13

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23807
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-01

**Test Conditions:**

Room Temperatre	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.185
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30677A
Date of Issue:	2019-01-14
Date Received:	2019-01-11
Date Tested:	2019-01-11
Date Completed:	2019-01-14
Next Due Date:	2019-03-13

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23808
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-02

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.159
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30677B
Date of Issue:	2019-01-14
Date Received:	2019-01-11
Date Tested:	2019-01-11
Date Completed:	2019-01-14
Next Due Date:	2019-03-13

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23809
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-03

**Test Conditions:**

Room Temperatre	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.211
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30677C
Date of Issue:	2019-01-14
Date Received:	2019-01-11
Date Tested:	2019-01-11
Date Completed:	2019-01-14
Next Due Date:	2019-03-13
Page:	1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X23810
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-04

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.233
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager



**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30914
Date of Issue:	2019-02-25
Date Received:	2019-02-22
Date Tested:	2019-02-22
Date Completed:	2019-02-25
Next Due Date:	2019-04-24

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X24476
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-05

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.131
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

Test Report No.:	30573A
Date of Issue:	2018-12-24
Date Received:	2018-12-21
Date Tested:	2018-12-21
Date Completed:	2018-12-24
Next Due Date:	2019-02-23

Page: 1 of 1

ATTN: Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description : Dust Monitor  
 Manufacturer : Met One Instruments  
 Model No. : AEROCET-831  
 Serial No. : X24477  
 Flow rate : 0.1 cfm  
 Zero Count Test : 0 count per 1 minute  
 Equipment No. : WA-01-06

**Test Conditions:**

Room Temperatre : 17-22 degree Celsius  
 Relative Humidity : 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.159
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30677D
Date of Issue:	2019-01-14
Date Received:	2019-01-11
Date Tested:	2019-01-11
Date Completed:	2019-01-14
Next Due Date:	2019-03-13

Page: 1 of 1

**ATTN:** Mr. W. K. Tang

**Certificate of Calibration**

**Item for Calibration:**

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-831
Serial No.	: X24475
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 1 minute
Equipment No.	: WA-01-07

**Test Conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	1.195
-------------------------	-------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29813
Date of Issue:	2018-09-15
Date Received:	2018-09-14
Date Tested:	2018-09-14
Date Completed:	2018-09-15
Next Due Date:	2019-09-14

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 12563
Microphone No.	: 34377
Equipment No.	: N-08-03

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29499
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2019-08-12

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

**Test conditions:**

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	29816
Date of Issue:	2018-09-29
Date Received:	2018-09-28
Date Tested:	2018-09-28
Date Completed:	2018-09-29
Next Due Date:	2019-09-28

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

### Test conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. WMA18047/75/0002

Station DMS-1 - Village House along Ha Wan Tsuen Road Operator: HL  
 Date: 10-Jan-19 Next Due Date: 9-Mar-19  
 Equipment No.: A-01-75 Serial No. 2203

Ambient Condition			
Temperature, Ta (K)	291.2	Pressure, Pa (mmHg)	769

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.2	3.41	58.19	7.0	2.69
2	9.7	3.17	54.16	5.8	2.45
3	7.5	2.79	47.62	4.6	2.18
4	5.4	2.36	40.41	3.4	1.88
5	3.3	1.85	31.59	2.3	1.54

By Linear Regression of Y on X

Slope, mw = 0.0425 Intercept, bw = 0.1757  
 Correlation coefficient\* = 0.9977

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.88

Remarks: \_\_\_\_\_

Conducted by: LEE MAN WEE Signature: Lee Date: 10/1/2019  
 Checked by: Wai Tong Signature: Wai Date: 10/1/2019

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

File No. WMA18047/75/0002

Station DMS-1 - Village House along Ha Wan Tsuen Road Operator: HL  
 Date: 9-Feb-19 Next Due Date: 8-Apr-19  
 Equipment No.: A-01-75 Serial No. 2203

Ambient Condition			
Temperature, Ta (K)	292.6	Pressure, Pa (mmHg)	766.5

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.6	3.45	58.98	7.2	2.72
2	9.8	3.17	54.22	5.8	2.44
3	7.4	2.76	47.11	4.7	2.20
4	5.3	2.33	39.87	3.3	1.84
5	3.4	1.87	31.94	2.3	1.54

By Linear Regression of Y on X  
 Slope, mw = 0.0431 Intercept, bw = 0.1440  
 Correlation coefficient\* = 0.9978  
 \*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.89

Remarks: \_\_\_\_\_

Conducted by: Bob Mann Signature: Kei Date: 9-2-2019  
 Checked by: wk Tang Signature: Kwan Date: 9/2/2019



**High-Volume TSP Sampler  
5-POINT CALIBRATION DATA SHEET**

Station DMS-2A - Village House along Lok Ma Chau Road Operator: HL File No. WMA18047/15/0002  
 Date: 10-Jan-19 Next Due Date: 9-Mar-19  
 Equipment No.: A-01-15 Serial No. 10576

Ambient Condition			
Temperature, Ta (K)	291.5	Pressure, Pa (mmHg)	768.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.2	3.55	60.69	6.7	2.63
2	10.3	3.26	55.77	5.5	2.38
3	7.3	2.75	46.95	4.3	2.11
4	5.4	2.36	40.38	3.5	1.90
5	3.1	1.79	30.60	2.3	1.54

By Linear Regression of Y on X  
 Slope, mw = 0.0351 Intercept, bw : 0.4693  
 Correlation coefficient\* = 0.9978

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.78

Remarks: \_\_\_\_\_

Conducted by: LBB Mimi NG Signature: Lei Date: 10/1/2019  
 Checked by: W.H. Tang Signature: W.H. Tang Date: 10/1/2019

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station: DMS-2A - Village House along Lok Ma Chau Road Operator: HL File No. WMA18047/15/0003  
 Date: 9-Feb-19 Next Due Date: 8-Apr-19  
 Equipment No.: A-01-15 Serial No. 10576

Ambient Condition			
Temperature, Ta (K)	292.7	Pressure, Pa (mmHg)	766.3

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.0	3.51	59.97	6.9	2.66
2	9.8	3.17	54.20	5.7	2.42
3	7.6	2.79	47.73	4.6	2.17
4	5.5	2.38	40.60	3.4	1.87
5	3.2	1.81	30.97	2.1	1.47

**By Linear Regression of Y on X**

Slope, mw = 0.0411 Intercept, bw : 0.2006  
 Correlation coefficient\* = 0.9999

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.77

Remarks: \_\_\_\_\_

Conducted by: Li Kwai Signature: Li Kwai Date: 9-2-2019  
 Checked by: W.K. Tang Signature: W.K. Tang Date: 9/2/2019

**High-Volume TSP Sampler**  
**5-POINT CALIBRATION DATA SHEET**

File No. WMA18047/24/0002

Station DMS-3 - Village House along Border Road Operator: HL  
Date: 10-Jan-19 Next Due Date: 9-Mar-19  
Equipment No.: A-01-24 Serial No. 1659

Ambient Condition			
Temperature, Ta (K)	293	Pressure, Pa (mmHg)	768.5

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	13-Feb-19				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.6	3.74	63.91	7.6	2.80
2	10.7	3.32	56.68	6.3	2.55
3	7.9	2.85	48.71	4.8	2.22
4	4.8	2.22	37.97	3.3	1.84
5	2.7	1.67	28.48	2.0	1.43

**By Linear Regression of Y on X**

Slope, mw = 0.0383 Intercept, bw = 0.3630  
Correlation coefficient\* = 0.9994

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.92

Remarks: \_\_\_\_\_

Conducted by: LEE MAN HO Signature: hi Date: 10/1/2019  
Checked by: wk Tang Signature: Kwan Date: 10/1/2019

**High-Volume TSP Sampler  
5-POINT CALIBRATION DATA SHEET**

File No. WMA18047/24/0003

Station DMS-3 - Village House along Border Road Operator: HL  
Date: 9-Feb-19 Next Due Date: 8-Apr-19  
Equipment No.: A-01-24 Serial No. 1659

Ambient Condition			
Temperature, Ta (K)	293	Pressure, Pa (mmHg)	766.2

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	14.0	3.79	64.74	7.8	2.83
2	10.6	3.30	56.33	6.5	2.58
3	7.7	2.81	48.02	4.6	2.17
4	5.3	2.33	39.84	3.4	1.87
5	2.9	1.72	29.47	2.1	1.47

By Linear Regression of Y on X

Slope, mw = 0.0395 Intercept, bw : 0.3017

Correlation coefficient\* = 0.9980

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.90

Remarks: \_\_\_\_\_

Conducted by: LEE MAN KEZ Signature: \_\_\_\_\_

Date: 9-2-2019

Checked by: W.K. Tang Signature: \_\_\_\_\_

Date: 9/2/2019

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station: DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill Operator: HL File No. WMA18047/69/0002  
 Date: 10-Jan-19 Next Due Date: 9-Mar-19  
 Equipment No.: A-01-69 Serial No. 3222

Ambient Condition			
Temperature, Ta (K)	293.4	Pressure, Pa (mmHg)	768.3

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	13.7	3.75	64.09	7.9	2.85
2	10.2	3.24	55.30	6.2	2.52
3	7.8	2.83	48.36	4.8	2.22
4	5.4	2.35	40.24	3.3	1.84
5	3.3	1.84	31.46	2.4	1.57

**By Linear Regression of Y on X**

Slope, mw = 0.0403 Intercept, bw = 0.2727  
 Correlation coefficient\* = 0.9980

\*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation
From the TSP Field Calibration Curve, take Qstd = 43 CFM
From the Regression Equation, the "Y" value according to
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$
Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) = <u>3.91</u>

Remarks: \_\_\_\_\_

Conducted by: Lisa Man Ho Signature: Lei Date: 10/1/2019  
 Checked by: Wk Tang Signature: Kwai Date: 10/1/2019

**High-Volume TSP Sampler**  
**5-POINT CALIBRATION DATA SHEET**

Station: DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill File No. WMA18047/69/0003  
 Operator: HL  
 Date: 9-Feb-19 Next Due Date: 8-Apr-19  
 Equipment No.: A-01-69 Serial No. 3222

Ambient Condition			
Temperature, Ta (K)	293.5	Pressure, Pa (mmHg)	769.7

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	13-Feb-19				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.7	3.75	64.14	8.0	2.87
2	10.6	3.30	56.42	6.4	2.57
3	7.9	2.85	48.70	5.1	2.29
4	5.4	2.36	40.27	3.4	1.87
5	3.6	1.92	32.88	2.3	1.54

By Linear Regression of Y on X

Slope, mw = 0.0427 Intercept, bw = 0.1566

Correlation coefficient\* = 0.9982

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.86

Remarks: \_\_\_\_\_

Conducted by: Lee Man Hei Signature: Lee Man Hei Date: 9-2-2019  
 Checked by: W.K. Tang Signature: W.K. Tang Date: 9/2/2019



<b>RECALIBRATION</b>
<b>DUE DATE:</b>
February 13, 2019

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2896		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854
1.0097	1.1422	2.3702	0.9885	1.1182	1.4530
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524
<b>QSTD</b>	m=	<b>2.06726</b>	<b>QA</b>	m=	<b>1.29448</b>
	b=	<b>-0.00045</b>		b=	<b>-0.00028</b>
	r=	<b>0.99992</b>		r=	<b>0.99992</b>

Calculations	
<b>Vstd</b> = $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$	<b>Va</b> = $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$
<b>Qstd</b> = $Vstd / \Delta Time$	<b>Qa</b> = $Va / \Delta Time$
For subsequent flow rate calculations:	
<b>Qstd</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	<b>Qa</b> = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

### TEST REPORT

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30911
Date of Issue:	2019-01-29
Date Received:	2019-01-28
Date Tested:	2019-01-28
Date Completed:	2019-01-29
Next Due Date:	2019-07-28

**ATTN:** Mr. W.K. Tang

Page: 1 of 2

### Certificate of Calibration

**Item for calibration:**

Description : Weather Stations, Vantage Pro2  
Manufacturer : Davis Instruments  
Model No. : 6152CUK  
Serial No. : AK130520007

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70 %

**Test Specifications:**


1. Performance check of anemometer
2. Performance check of wind direction sensor

**Methodology:**

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager



**TEST REPORT**

Test Report No.:	30911
Date of Issue:	2019-01-29
Date Received:	2019-01-28
Date Tested:	2019-01-28
Date Completed:	2019-01-29
Next Due Date:	2019-07-28
Page:	2 of 2

**Results:**

1. Performance check of anemometer

Air Velocity, m/s		Difference D (m/s)
Instrument Reading (V1)	Reference Value (V1)	$D = V1 - V2$
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Direction (°)		Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	$D = W1 - W2$
0	0	0
45.1	45	0.1
90	90	0
135.2	135	0.2
180	180	0
225.1	225	0.1
270	270	0
315	315	0
360	360	0

\*\*\*\*\*END OF REPORT\*\*\*\*\*

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30912
Date of Issue:	2019-02-02
Date Received:	2019-02-02
Date Tested:	2019-02-02
Date Completed:	2019-02-02
Next Due Date:	2019-05-01

**ATTN:** Mr. W. K. Tang

Page: 1 of 2

**Certificate of Calibration**

**Item for calibration:**

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-09
Manufacturer:	YSI Incorporated, a Xylem brand	
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	16H102988
- EXO conductivity/Temperature Sensor, Ti	599870	16G102310
- EXO Turbidity Sensor, Ti	599101-01	16H102467
- EXO pH Sensor Assembly, Guarded, Ti	599701	18C102842

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

**Methodology:**

According to manufacturer instruction manual, APHA 20e 4500-O C

\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

Test Report No.:	30912
Date of Issue:	2019-02-02
Date Received:	2019-02-02
Date Tested:	2019-02-02
Date Completed:	2019-02-02
Next Due Date:	2019-05-01

Page: 2 of 2

**Certificate of Calibration**

**Results:**

**Conductivity performance checking**

	Instrument Readings (µS/cm)	Acceptance Criteria	Comment
KCl stock solution (12890 µS/cm)	13000	12246-13534	Pass

**Temperature performance checking**

Reference thermometer- E431 Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
20.0	20.002	-0.002	N/A

**pH performance checking**

	Instrument Readings (pH unit)	Acceptance Criteria	Comment
pH QC buffer 4.00	4.01	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.86	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.19	9.18 ± 0.10	Pass

**D.O. performance checking**

	Instrument Readings (mg/L)	Acceptance Criteria	Comment
Zero DO solution	0.08	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Acceptance Criteria	Comment
8.00	8.00	Difference between Titration value and instrument reading <0.2mg/L	Pass

**Turbidity performance checking**

Turbidity stock solution	Instrument Readings (NTU)	Acceptance Criteria	Comment
10 NTU	10.01	9.0-11.0	Pass
50 NTU	50.01	45.0-55.0	Pass
100 NTU	100.6	90.0-110.0	Pass

**Depth performance checking**

Water Depth	Instrument Readings (NTU)	Acceptance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass

\*\*\*\*\*END OF REPORT\*\*\*\*\*

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
RM 1710, Technology Park,  
18 On Lai Street,  
Shatin, N.T., Hong Kong

Test Report No.:	30303
Date of Issue:	2018-11-24
Date Received:	2018-11-24
Date Tested:	2018-11-24
Date Completed:	2018-11-24
Next Due Date:	2019-02-23

**ATTN:** Miss Mei Ling Tang

Page: 1 of 2

**Certificate of Calibration**

**Item for calibration:**

YSI EXO1 Multiparameter Sondes	Equipment No.:	SW-08-159
Manufacturer:	YSI Incorporated, a Xylem brand	
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17K100317
- EXO conductivity/Temperature Sensor, Ti	599870	17H103441
- EXO Turbidity Sensor, Ti	599101-01	17K100325
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	17K103094

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

**Methodology:**

According to manufacturer instruction manual, APHA 20e 4500-O C

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

Test Report No.:	30303
Date of Issue:	2018-11-24
Date Received:	2018-11-24
Date Tested:	2018-11-24
Date Completed:	2018-11-24
Next Due Date:	2019-02-23

Page: 2 of 2

**Certificate of Calibration**

**Results:**

**Conductivity performance checking**

	Instrument Readings ( $\mu\text{S}/\text{cm}$ )	Acceptance Criteria	Comment
KCl stock solution (12890 $\mu\text{S}/\text{cm}$ )	13000	12246-13534	Pass

**Temperature performance checking**

Reference thermometer- E431 Readings ( $^{\circ}\text{C}$ )	Instrument Readings ( $^{\circ}\text{C}$ )	Correction ( $^{\circ}\text{C}$ )	Comment
20.0	20.001	-0.001	N/A

**pH performance checking**

	Instrument Readings (pH unit)	Acceptance Criteria	Comment
pH QC buffer 4.00	4.02	$4.00 \pm 0.10$	Pass
pH QC buffer 6.86	6.87	$6.86 \pm 0.10$	Pass
pH QC buffer 9.18	9.16	$9.18 \pm 0.10$	Pass

**D.O. performance checking**

	Instrument Readings (mg/L)	Acceptance Criteria	Comment
Zero DO solution	0.06	$<0.1\text{mg}/\text{L}$	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Acceptance Criteria	Comment
8.00	8.02	Difference between Titration value and instrument reading $<0.2\text{mg}/\text{L}$	Pass

**Turbidity performance checking**

Turbidity stock solution	Instrument Readings (NTU)	Acceptance Criteria	Comment
10 NTU	10.02	9.0-11.0	Pass
50 NTU	50.04	45.0-55.0	Pass
100 NTU	100.2	90.0-110.0	Pass

**Depth performance checking**

Water Depth	Instrument Readings (NTU)	Acceptance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass

\*\*\*\*\*END OF REPORT\*\*\*\*\*

**TEST REPORT**

**APPLICANT:** Wellab Limited  
(EM&A Department)  
Room 1701, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	30915E
Date of Issue:	2019-02-23
Date Received:	2019-02-23
Date Tested:	2019-02-23
Date Completed:	2019-02-23
Next Due Date:	2019-05-22

**ATTN:** Mr. W. K. Tang

Page: 1 of 2

**Certificate of Calibration**

**Item for calibration:**

YSI EXO1 Multiparameter Sondes	Equipment No.: SW-08-159	
Manufacturer:	YSI Incorporated, a Xylem brand	
Description:	Model No.	Serial No.
- EXO Optical DO Sensor, Ti	599100-01	17K100317
- EXO conductivity/Temperature Sensor, Ti	599870	17H103441
- EXO Turbidity Sensor, Ti	599101-01	17K100325
- EXO pH Sensor Assembly, Guarded, Ti	599795-01	17K103094

**Test conditions:**

Room Temperature : 17-22 degree Celsius  
Relative Humidity : 40-70%

**Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

**Methodology:**

According to manufacturer instruction manual, APHA 20e 4500-O C

\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

Test Report No.:	30915E
Date of Issue:	2019-02-23
Date Received:	2019-02-23
Date Tested:	2019-02-23
Date Completed:	2019-02-23
Next Due Date:	2019-05-22

Page: 2 of 2

**Certificate of Calibration**

**Results:**

**Conductivity performance checking**

	Instrument Readings (µS/cm)	Acceptance Criteria	Comment
KCl stock solution (12890 µS/cm)	13000	12246-13534	Pass

**Temperature performance checking**

Reference thermometer- E43 I Readings (°C)	Instrument Readings (°C)	Correction (°C)	Comment
20.0	20.002	-0.002	N/A

**pH performance checking**

	Instrument Readings (pH unit)	Acceptance Criteria	Comment
pH QC buffer 4.00	4.01	4.00 ± 0.10	Pass
pH QC buffer 6.86	6.87	6.86 ± 0.10	Pass
pH QC buffer 9.18	9.19	9.18 ± 0.10	Pass

**D.O. performance checking**

	Instrument Readings (mg/L)	Acceptance Criteria	Comment
Zero DO solution	0.08	<0.1mg/L	Pass

Winkler Titration value (mg/L)	Instrument Readings (mg/L)	Acceptance Criteria	Comment
8.00	8.04	Difference between Titration value and instrument reading <0.2mg/L	Pass

**Turbidity performance checking**

Turbidity stock solution	Instrument Readings (NTU)	Acceptance Criteria	Comment
10 NTU	10.04	9.0-11.0	Pass
50 NTU	50.01	45.0-55.0	Pass
100 NTU	101.0	90.0-110.0	Pass

**Depth performance checking**

Water Depth	Instrument Readings (NTU)	Acceptance Criteria	Comment
0.5 meter	0.50	0.45-0.55	Pass

\*\*\*\*\*END OF REPORT\*\*\*\*\*

---

---

**APPENDIX D  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---

---



**Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop:  
Land Decontamination and Advance Engineering Works – Design and Construction  
Impact Air Quality and Noise Monitoring Schedule (February 2019)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Feb	2-Feb
					1 hr TSP X3 Noise	
<b>3-Feb</b>	4-Feb	<b>5-Feb</b>	<b>6-Feb</b>	<b>7-Feb</b>	8-Feb	9-Feb
	1 hr TSP X3 Noise  24 hr TSP				24 hr TSP	1 hr TSP X3
<b>10-Feb</b>	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
				24 hr TSP	1 hr TSP X3 Noise	
<b>17-Feb</b>	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
			24 hr TSP	1 hr TSP X3 Noise		
<b>24-Feb</b>	25-Feb	26-Feb	27-Feb	28-Feb		
		24 hr TSP	1 hr TSP X3 Noise			

**Air Quality Monitoring Station**

DMS-1 - Village House along Ha Wan Tsuen Road  
DMS-2A - Village House along Lok Ma Chau Road  
DMS-3 - Village House along Border Road  
DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation  
Base at Horn Hill

**Noise Monitoring Station**

NMS-1 - Village house in Ha Wan Tsuen  
NMS-2 - Village house along existing Ha Wan Tsuen East Road  
NMS-3 - Village house along Border Road  
NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation  
Base at Horn Hill

**Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop:  
Land Decontamination and Advance Engineering Works – Design and Construction  
Tentative Impact Air Quality and Noise Monitoring Schedule (March 2019)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Mar	2-Mar
<b>3-Mar</b>	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar
	24 hr TSP	1 hr TSP X3 Noise			24 hr TSP	
<b>10-Mar</b>	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar
	1 hr TSP X3			24 hr TSP	1 hr TSP X3 Noise	
<b>17-Mar</b>	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar
			24 hr TSP	1 hr TSP X3 Noise		
<b>24-Mar</b>	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar
		24 hr TSP	1 hr TSP X3 Noise			
<b>31-Mar</b>						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

DMS-1 - Village House along Ha Wan Tsuen Road  
DMS-2A - Village House along Lok Ma Chau Road  
DMS-3 - Village House along Border Road  
DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

**Noise Monitoring Station**

NMS-1 - Village house in Ha Wan Tsuen  
NMS-2 - Village house along existing Ha Wan Tsuen East Road  
NMS-3 - Village house along Border Road  
NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

**Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop:  
Land Decontamination and Advance Engineering Works – Design and Construction  
Impact Water Quality Monitoring Schedule in February 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Feb	2-Feb
					<u>Water Quality Monitoring</u>	
<b>3-Feb</b>	4-Feb	<b>5-Feb</b>	<b>6-Feb</b>	<b>7-Feb</b>	8-Feb	9-Feb
	<u>Water Quality Monitoring</u>					<u>Water Quality Monitoring</u>
<b>10-Feb</b>	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
	<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>	
<b>17-Feb</b>	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>
<b>24-Feb</b>	25-Feb	26-Feb	27-Feb	28-Feb		
	<u>Water Quality Monitoring</u>			<u>Water Quality Monitoring</u>		

**Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop:  
Land Decontamination and Advance Engineering Works – Design and Construction  
Tentative Impact Water Quality Monitoring Schedule in March 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Mar	2-Mar
						<u>Water Quality Monitoring</u>
3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar
		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>
10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar
		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>
17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar
		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>
24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar
	<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>		<u>Water Quality Monitoring</u>	
31-Mar						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

---

---

**APPENDIX E**  
**1-HOUR TSP MONITORING RESULTS**  
**AND GRAPHICAL PRESENTATION**

---

---

## Appendix E - 1-hour TSP Monitoring Results

Location DMS-1 - Village House along Ha Wan Tsuen Road			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
1-Feb-19	13:00	Cloudy	82.8
1-Feb-19	14:00	Cloudy	80.9
1-Feb-19	15:00	Cloudy	80.8
4-Feb-19	8:30	Fine	302.2
4-Feb-19	9:30	Fine	191.0
4-Feb-19	10:30	Fine	184.5
9-Feb-19	13:00	Cloudy	134.4
9-Feb-19	14:00	Cloudy	122.9
9-Feb-19	15:00	Cloudy	130.7
15-Feb-19	13:00	Fine	45.1
15-Feb-19	14:00	Fine	47.9
15-Feb-19	15:00	Fine	42.2
21-Feb-19	13:00	Sunny	72.5
21-Feb-19	14:00	Sunny	81.7
21-Feb-19	15:00	Sunny	83.3
27-Feb-19	13:00	Cloudy	194.6
27-Feb-19	14:00	Cloudy	210.0
27-Feb-19	15:00	Cloudy	196.5
		Minimum	42.2
		Maximum	302.2
		Average	126.9

## Appendix E - 1-hour TSP Monitoring Results

Location DMS-2A - Village House along Lok Ma Chau Road			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
1-Feb-19	13:35	Cloudy	85.1
1-Feb-19	14:35	Cloudy	86.9
1-Feb-19	15:35	Cloudy	84.0
4-Feb-19	13:00	Cloudy	119.4
4-Feb-19	14:00	Cloudy	113.4
4-Feb-19	15:00	Cloudy	131.2
9-Feb-19	13:00	Cloudy	133.2
9-Feb-19	14:00	Cloudy	126.2
9-Feb-19	15:00	Cloudy	141.4
15-Feb-19	13:00	Cloudy	62.0
15-Feb-19	14:00	Cloudy	64.1
15-Feb-19	15:00	Cloudy	78.4
21-Feb-19	13:00	Sunny	65.3
21-Feb-19	14:00	Sunny	62.2
21-Feb-19	15:00	Sunny	63.5
27-Feb-19	13:30	Cloudy	178.6
27-Feb-19	14:30	Cloudy	181.3
27-Feb-19	15:30	Cloudy	190.5
		Minimum	62.0
		Maximum	190.5
		Average	109.3

## Appendix E - 1-hour TSP Monitoring Results




Location DMS-3 - Village House along Border Road			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
1-Feb-19	8:20	Cloudy	80.7
1-Feb-19	9:20	Cloudy	102.3
1-Feb-19	10:20	Cloudy	77.9
4-Feb-19	9:00	Cloudy	236.2
4-Feb-19	10:00	Cloudy	185.3
4-Feb-19	11:00	Cloudy	165.5
9-Feb-19	8:50	Cloudy	146.8
9-Feb-19	9:50	Cloudy	142.0
9-Feb-19	10:50	Cloudy	128.5
15-Feb-19	9:00	Cloudy	79.5
15-Feb-19	10:00	Cloudy	87.5
15-Feb-19	11:00	Cloudy	82.0
21-Feb-19	9:00	Sunny	91.9
21-Feb-19	10:00	Sunny	59.5
21-Feb-19	11:00	Sunny	69.3
27-Feb-19	9:00	Cloudy	154.3
27-Feb-19	10:00	Cloudy	156.9
27-Feb-19	11:00	Cloudy	174.5
		Minimum	59.5
		Maximum	236.2
		Average	123.4



## Appendix E - 1-hour TSP Monitoring Results

Location DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
1-Feb-19	8:55	Cloudy	74.4
1-Feb-19	9:55	Cloudy	78.7
1-Feb-19	10:55	Cloudy	77.8
4-Feb-19	13:00	Fine	159.1
4-Feb-19	14:00	Fine	141.1
4-Feb-19	15:00	Fine	163.2
9-Feb-19	8:50	Cloudy	140.0
9-Feb-19	9:50	Cloudy	118.1
9-Feb-19	10:50	Cloudy	125.2
15-Feb-19	8:30	Fine	69.3
15-Feb-19	9:30	Fine	69.7
15-Feb-19	10:30	Fine	73.5
21-Feb-19	8:15	Sunny	73.7
21-Feb-19	9:15	Sunny	65.1
21-Feb-19	10:15	Sunny	74.6
27-Feb-19	8:45	Cloudy	163.7
27-Feb-19	9:45	Cloudy	153.0
27-Feb-19	10:45	Cloudy	210.3
		Minimum	65.1
		Maximum	210.3
		Average	112.8

# 1-hour TSP Concentration Levels



Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

Scale

N.T.S

Project

No. WMA18047



Graphical Presentation of 1-hour TSP Monitoring Results


Date

Feb 19

Appendix

E

## 1-hour TSP Concentration Levels



Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

Scale

N.T.S

Project

No. WMA18047

Graphical Presentation of 1-hour TSP Monitoring Results

Date

Feb 19

Appendix

E

**WELLAB 匯力**  
consulting . testing . research

---

---

**APPENDIX F  
24-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---

---

## Appendix F - 24-hour TSP Monitoring Results

### Location DMS-1 - Village House along Ha Wan Tsuen Road

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-19	Cloudy	291.2	767.6	3.3541	3.4576	0.1035	2931.4	2955.4	24.0	1.220	1.220	1.220	1756.7	58.9
8-Feb-19	Cloudy	296.1	764.6	3.3702	3.4514	0.0812	2955.4	2979.4	24.0	1.207	1.206	1.206	1737.0	46.7
14-Feb-19	Cloudy	294.4	769.1	2.9675	3.0509	0.0834	2979.4	3003.4	24.0	1.218	1.218	1.218	1753.7	47.6
20-Feb-19	Sunny	296.1	767.4	2.9945	3.2173	0.2228	3003.4	3027.4	24.0	1.213	1.212	1.213	1746.2	127.6
26-Feb-19	Cloudy	291.7	767.3	2.9722	3.0859	0.1137	3027.4	3051.4	24.0	1.223	1.222	1.222	1760.2	64.6
													Min	46.7
													Max	127.6
													Average	69.1

### Location DMS-2A - Village House along Lok Ma Chau Road

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-19	Cloudy	291.6	767.5	3.3883	3.5115	0.1232	498.3	522.3	24.0	1.219	1.218	1.218	1754.3	70.2
8-Feb-19	Cloudy	296.4	764.8	2.9655	3.0805	0.1150	522.3	546.3	24.0	1.203	1.202	1.203	1731.6	66.4
14-Feb-19	Cloudy	294.3	769.7	2.9674	3.0659	0.0985	546.3	570.3	24.0	1.221	1.221	1.221	1758.4	56.0
20-Feb-19	Sunny	296.5	767.6	3.3554	3.5051	0.1497	570.3	594.3	24.0	1.215	1.214	1.214	1748.5	85.6
26-Feb-19	Cloudy	291.8	767.0	3.3733	3.5078	0.1345	594.3	618.3	24.0	1.225	1.224	1.225	1763.4	76.3
													Min	56.0
													Max	85.6
													Average	70.9

## Appendix F - 24-hour TSP Monitoring Results




### Location DMS-3 - Village House along Border Road

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-19	Cloudy	291.7	767.1	3.3678	3.4871	0.1193	9047.6	9071.6	24.0	1.214	1.213	1.214	1747.5	68.3
8-Feb-19	Cloudy	296.8	764.2	2.9582	3.0609	0.1027	9071.6	9095.6	24.0	1.198	1.198	1.198	1725.1	59.5
14-Feb-19	Cloudy	294.4	769.6	2.9735	3.0671	0.0936	9096.8	9120.8	24.0	1.217	1.216	1.216	1751.5	53.4
20-Feb-19	Sunny	296.1	767.0	3.3730	3.4611	0.0881	9120.8	9144.8	24.0	1.210	1.209	1.210	1742.1	50.6
26-Feb-19	Cloudy	291.5	767.4	3.3789	3.5237	0.1448	9144.8	9168.8	24.0	1.222	1.221	1.221	1758.8	82.3
													Min	50.6
													Max	82.3
													Average	62.8

### Location DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-19	Cloudy	291.5	767.3	3.3654	3.5192	0.1538	9351.6	9375.6	24.0	1.218	1.217	1.217	1753.0	87.7
8-Feb-19	Cloudy	296.4	764.7	2.9756	3.0394	0.0638	9375.6	9399.6	24.0	1.204	1.203	1.203	1732.8	36.8
14-Feb-19	Cloudy	294.1	768.9	2.9724	3.0201	0.0477	9399.6	9423.6	24.0	1.222	1.221	1.221	1758.8	27.1
20-Feb-19	Sunny	296.6	767.4	2.9857	3.0281	0.0424	9423.6	9447.6	24.0	1.215	1.214	1.215	1748.9	24.2
26-Feb-19	Cloudy	291.4	767.6	2.9812	3.0536	0.0724	9447.6	9471.6	24.0	1.227	1.226	1.226	1766.0	41.0
													Min	24.2
													Max	87.7
													Average	43.4

## 24-hour TSP Concentration Levels



**Title** Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

**Graphical Presentation of 24-hour TSP Monitoring Results**

**Scale** N.T.S


**Date** Feb 19

**Project No.** WMA18047

**Appendix** F



## 24-hour TSP Concentration Levels



Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction  Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. WMA18047	
	Date Feb 19	Appendix F	



---

---

**APPENDIX G  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---

---

## Appendix F - Noise Monitoring Results

Location NMS-1 -Village house in Ha Wan Tsuen								
Date	Weather	Time	Unit: dB (A) (5-min)			Average	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
1-Feb-19	Cloudy	13:00	60.0	59.6	53.0	57.4	47.3	57.0
		13:05	55.2	57.9	50.4			
		13:10	58.2	59.3	52.3			
		13:15	55.5	57.6	51.5			
		13:20	55.6	57.7	51.5			
		13:25	57.5	59.9	52.7			
4-Feb-19	Cloudy	9:35	48.6	47.2	39.5	47.9	47.3	39.0
		9:40	48.0	50.3	40.4			
		9:45	47.7	50.7	39.0			
		9:50	47.4	50.8	39.3			
		9:55	47.7	51.0	39.3			
		10:00	47.7	50.9	39.4			
15-Feb-19	Cloudy	14:55	58.5	61.5	52.5	58.1	47.3	57.7
		15:00	59.5	62.1	52.4			
		15:05	58.7	61.9	52.5			
		15:10	59.7	62.7	52.6			
		15:15	55.8	58.3	51.4			
		15:20	53.6	55.0	49.2			
21-Feb-19	Sunny	13:00	54.4	57.0	50.2	56.6	47.3	56.1
		13:05	55.4	58.5	51.3			
		13:10	57.3	60.7	51.3			
		13:15	57.2	60.3	51.4			
		13:20	56.9	58.9	53.2			
		13:25	57.7	59.7	52.5			
27-Feb-19	Cloudy	14:00	61.4	64.7	55.0	59.8	47.3	59.5
		14:05	59.6	62.9	54.3			
		14:10	59.5	62.9	54.4			
		14:15	59.7	61.7	55.5			
		14:20	59.5	61.6	55.3			
		14:25	58.3	61.0	55.2			

## Appendix F - Noise Monitoring Results

Location NMS-2 - Village house along existing Ha Wan Tsuen East Road								
Date	Weather	Time	Unit: dB (A) (5-min)			Average	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
1-Feb-19	Cloudy	16:00	68.8	71.7	54.2	73.4	68.4	71.7
		16:05	73.3	77.4	57.3			
		16:10	74.3	77.2	58.0			
		16:15	74.1	77.3	57.9			
		16:20	73.5	77.8	57.4			
		16:25	74.4	77.3	58.3			
4-Feb-19	Cloudy	15:00	74.5	78.1	55.5	73.1	68.4	71.3
		15:05	69.7	74.1	54.2			
		15:10	75.3	77.2	65.0			
		15:15	74.4	79.5	55.1			
		15:20	70.5	75.5	54.4			
		15:25	70.4	74.0	54.1			
15-Feb-19	Cloudy	13:30	74.8	78.1	48.5	74.0	68.4	72.6
		13:35	73.9	77.2	50.8			
		13:40	73.4	75.1	53.8			
		13:45	74.5	77.7	53.7			
		13:50	74.5	76.3	54.3			
		13:55	72.4	75.3	55.9			
21-Feb-19	Sunny	14:00	76.4	78.6	57.3	74.8	68.4	73.7
		14:05	75.1	78.8	59.5			
		14:10	75.3	79.3	51.6			
		14:15	75.1	78.3	51.9			
		14:20	72.8	77.6	52.2			
		14:25	72.9	78.0	52.4			
27-Feb-19	Cloudy	15:30	70.3	74.2	49.0	70.3	68.4	65.8
		15:35	70.2	74.7	59.7			
		15:40	70.7	74.4	58.2			
		15:45	70.1	74.2	49.6			
		15:50	70.3	74.4	49.8			
		15:55	70.3	74.3	49.1			




## Appendix F - Noise Monitoring Results

Location NMS-3 - Village house along Border Road									
Date	Weather	Time	Unit: dB (A) (5-min)			Average	Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
1-Feb-19	Cloudy	8:45	56.6	58.5	49.8	55.8	56.2	55.8 Measured ≤ Baseline Level	
		8:50	56.7	58.4	50.4				
		8:55	54.9	57.4	49.9				
		9:00	55.9	57.8	51.1				
		9:05	55.5	57.8	50.4				
		9:10	54.8	57.2	49.9				
4-Feb-19	Cloudy	9:00	58.7	59.4	57.2	58.7	56.2	55.1	
		9:05	58.5	59.4	57.3				
		9:10	58.7	59.4	57.3				
		9:15	59.3	59.5	57.3				
		9:20	58.5	59.4	57.4				
		9:25	58.6	59.5	57.8				
15-Feb-19	Cloudy	9:15	48.9	51.7	43.2	49.4	56.2	49.4 Measured ≤ Baseline Level	
		9:20	51.1	54.3	43.5				
		9:25	50.9	53.5	42.3				
		9:30	48.0	50.2	43.3				
		9:35	48.8	50.5	43.9				
		9:40	47.4	49.7	41.9				
21-Feb-19	Sunny	9:15	57.7	59.1	56.0	56.7	56.2	47.1	
		9:20	58.5	60.1	55.9				
		9:25	56.2	57.7	52.2				
		9:30	57.5	55.6	52.1				
		9:35	54.0	55.3	52.3				
		9:40	54.5	55.4	52.4				
27-Feb-19	Cloudy	11:00	52.3	53.8	49.4	52.5	56.2	52.5 Measured ≤ Baseline Level	
		11:05	52.4	53.9	49.4				
		11:10	52.3	53.9	49.8				
		11:15	52.4	53.9	49.3				
		11:20	52.7	54.1	49.4				
		11:25	52.8	53.9	49.3				

## Appendix F - Noise Monitoring Results

Location NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation								
Date	Weather	Time	Unit: dB (A) (5-min)			Average	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
1-Feb-19	Cloudy	10:10	52.5	53.5	51.1	51.6	52.5	51.6 Measured ≤ Baseline Level
		10:15	51.9	52.8	50.8			
		10:20	51.0	52.9	49.6			
		10:25	51.2	52.0	50.0			
		10:30	51.7	52.2	50.0			
		10:35	51.3	52.0	50.0			
4-Feb-19	Cloudy	14:00	50.9	52.9	45.1	50.9	52.5	50.9 Measured ≤ Baseline Level
		14:05	51.2	53.7	45.1			
		14:10	50.8	52.7	45.0			
		14:15	50.8	52.9	45.1			
		14:20	50.9	53.0	45.2			
		14:25	50.9	52.4	45.0			
15-Feb-19	Cloudy	9:10	50.8	51.1	44.0	50.1	52.5	50.1 Measured ≤ Baseline Level
		9:15	50.9	51.2	44.0			
		9:20	50.1	52.9	43.4			
		9:25	50.5	52.2	43.7			
		9:30	50.2	52.1	43.4			
		9:35	47.6	50.3	43.2			
21-Feb-19	Sunny	9:00	51.1	53.6	45.9	50.3	52.5	50.3 Measured ≤ Baseline Level
		9:05	53.6	54.6	45.2			
		9:10	47.8	49.4	43.9			
		9:15	48.3	50.0	45.1			
		9:20	49.6	50.3	46.0			
		9:25	48.1	49.3	47.0			
27-Feb-19	Cloudy	9:00	48.8	49.5	41.2	49.1	52.5	49.1 Measured ≤ Baseline Level
		9:05	48.9	50.0	41.3			
		9:10	51.0	53.2	44.1			
		9:15	48.9	50.1	41.4			
		9:20	48.7	49.6	42.0			
		9:25	47.3	50.2	41.0			


## Noise Levels



Title Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works - Design and Construction	Scale N.T.S	Project No. WMA18047
Graphical Presentation of Construction Noise Monitoring Results	Date Feb 19	Appendix G



## Noise Levels



Title Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works - Design and Construction  Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. WMA18047	
	Date Feb 19	Appendix G	

---

---

**APPENDIX H  
WATER QUALITY MONITORING  
RESULTS AND GRAPHICAL  
PRESENTATION**

---

---



### Water Quality Monitoring Results at BS1 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	14:02	Middle	0.4	20.1 20.1	20.1	7.8 7.8	7.8	5.3 5.3	5.3	107.4 107.0	107.2	9.5 9.4	9.5	22.6 22.9	22.8	23 23	23.0
4-Feb-19	Cloudy	Calm	08:06	Middle	0.4	20.5 20.5	20.5	7.9 7.9	7.9	5.6 5.5	5.6	108.7 108.8	108.8	9.5 9.5	9.5	25.2 25.6	25.4	27 27	27.0
9-Feb-19	Cloudy	Calm	09:53	Middle	0.3	22.7 22.7	22.7	7.8 7.8	7.8	6.5 6.5	6.5	83.3 83.9	83.6	6.9 7.0	7.0	17.7 17.7	17.7	22 22	22.0
11-Feb-19	Cloudy	Calm	10:06	Middle	0.4	21.6 21.6	21.6	7.4 7.4	7.4	6.6 6.6	6.6	64.6 65.1	64.9	5.5 5.5	5.5	19.5 19.7	19.6	24 24	24.0
13-Feb-19	Cloudy	Calm	10:15	Middle	0.3	21.7 21.7	21.7	7.6 7.6	7.6	6.2 6.1	6.2	87.7 101.3	94.5	7.5 8.6	8.1	20.0 19.1	19.6	28 28	28.0
15-Feb-19	Cloudy	Calm	14:09	Middle	0.4	23.3 23.3	23.3	8.3 8.2	8.3	6.3 6.3	6.3	144.1 139.0	141.6	11.9 11.4	11.7	22.3 22.1	22.2	32 32	32.0
19-Feb-19	Rainy	Calm	10:05	Middle	0.4	20.3 20.3	20.3	7.4 7.4	7.4	6.2 6.2	6.2	60.0 60.1	60.1	5.2 5.2	5.2	18.3 18.3	18.3	20 20	20.0
21-Feb-19	Sunny	Calm	14:05	Middle	0.4	24.8 24.7	24.8	7.8 7.8	7.8	5.1 5.2	5.2	125.4 128.0	126.7	10.1 10.3	10.2	27.3 27.4	27.4	49 50	49.5
23-Feb-19	Cloudy	Calm	09:24	Middle	0.4	22.9 22.9	22.9	7.4 7.4	7.4	5.2 5.2	5.2	62.6 62.8	62.7	5.2 5.2	5.2	39.1 38.4	38.8	37 37	37.0
25-Feb-19	Cloudy	Calm	10:11	Middle	0.4	20.0 20.0	20.0	7.3 7.3	7.3	4.6 4.6	4.6	44.3 44.6	44.5	3.9 4.0	4.0	28.3 28.0	28.2	28 28	28.0
28-Feb-19	Cloudy	Calm	11:00	Middle	0.3	22.3 22.3	22.3	7.9 7.9	7.9	4.8 4.8	4.8	117.1 117.6	117.4	9.9 10.0	10.0	23.3 23.4	23.4	34 34	34.0

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

### Water Quality Monitoring Results at CS1 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	14:19	Middle	0.7	20.0 20.0	20.0	7.8 7.8	7.8	4.1 4.1	4.1	90.4 89.5	90.0	8.0 8.0	8.0	19.5 19.7	19.6	18 18	18.0
4-Feb-19	Cloudy	Calm	08:25	Middle	0.6	20.6 20.6	20.6	7.6 7.6	7.6	4.4 4.4	4.4	82.1 81.8	82.0	7.2 7.2	7.2	19.0 19.1	19.1	24 25	24.5
9-Feb-19	Cloudy	Calm	10:09	Middle	0.6	22.5 22.5	22.5	7.7 7.7	7.7	4.7 4.7	4.7	68.5 68.6	68.6	5.8 5.8	5.8	17.8 17.6	17.7	23 23	23.0
11-Feb-19	Cloudy	Calm	10:27	Middle	0.7	21.4 21.4	21.4	7.6 7.5	7.6	4.8 4.8	4.8	56.8 56.6	56.7	4.9 4.9	4.9	16.4 16.8	16.6	28 28	28.0
13-Feb-19	Cloudy	Calm	11:00	Middle	0.7	21.4 21.4	21.4	7.5 7.5	7.5	5.1 5.1	5.1	62.8 61.7	62.3	5.4 5.3	5.4	18.6 18.3	18.5	27 26	26.5
15-Feb-19	Cloudy	Calm	14:58	Middle	0.7	23.1 23.2	23.2	8.7 8.6	8.7	5.3 5.3	5.3	167.4 166.3	166.9	13.9 13.8	13.9	23.1 21.2	22.2	28 27	27.5
19-Feb-19	Rainy	Calm	10:35	Middle	0.6	20.4 20.4	20.4	7.2 7.2	7.2	5.1 5.1	5.1	29.7 29.1	29.4	2.6 2.6	2.6	18.8 18.9	18.9	20 19	19.5
21-Feb-19	Sunny	Calm	14:28	Middle	0.7	24.9 24.9	24.9	8.7 8.7	8.7	5.2 5.2	5.2	180.7 180.8	180.8	14.5 14.5	14.5	17.3 17.3	17.3	32 32	32.0
23-Feb-19	Cloudy	Calm	09:50	Middle	0.6	22.7 22.7	22.7	7.3 7.3	7.3	5.2 5.2	5.2	20.2 20.7	20.5	1.7 1.7	1.7	23.7 23.3	23.5	22 22	22.0
25-Feb-19	Cloudy	Calm	10:31	Middle	0.6	19.5 19.5	19.5	7.3 7.3	7.3	5.2 5.2	5.2	26.4 26.2	26.3	2.4 2.3	2.4	20.7 20.6	20.7	20 20	20.0
28-Feb-19	Cloudy	Calm	11:19	Middle	0.6	21.6 21.6	21.6	7.9 7.9	7.9	5.4 5.4	5.4	106.6 106.5	106.6	9.1 9.1	9.1	17.0 17.3	17.2	26 25	25.5

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

### Water Quality Monitoring Results at CS5 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	11:40	Middle	0.2	18.4 18.4	18.4	8.4 8.4	8.4	0.2 0.2	0.2	117.8 118.4	118.1	11.1 11.1	11.1	4.0 4.0	4.0	3 3	3.0
4-Feb-19	Cloudy	Calm	09:52	Middle	0.1	19.8 19.8	19.8	8.3 8.3	8.3	0.4 0.4	0.4	84.0 83.8	83.9	7.7 7.6	7.7	4.7 4.6	4.7	<2.5 <2.5	<2.5
9-Feb-19	Cloudy	Calm	10:45	Middle	0.1	21.7 21.7	21.7	8.6 8.5	8.6	0.3 0.4	0.4	107.4 107.4	107.4	9.4 9.4	9.4	4.2 4.2	4.2	<2.5 <2.5	<2.5
11-Feb-19	Cloudy	Calm	11:18	Middle	0.1	19.5 19.5	19.5	8.5 8.5	8.5	0.4 0.4	0.4	104.9 105.0	105.0	9.6 9.6	9.6	3.9 3.9	3.9	3 4	3.5
13-Feb-19	Cloudy	Calm	11:43	Middle	0.1	22.6 22.6	22.6	8.5 8.5	8.5	0.4 0.4	0.4	118.4 118.5	118.5	10.2 10.2	10.2	4.5 4.5	4.5	3 3	3.0
15-Feb-19	Cloudy	Calm	13:01	Middle	0.1	24.2 24.2	24.2	8.9 8.9	8.9	0.3 0.3	0.3	129.3 129.3	129.3	10.8 10.8	10.8	3.4 3.4	3.4	3 3	3.0
19-Feb-19	Rainy	Calm	11:47	Middle	0.1	20.9 20.9	20.9	8.6 8.6	8.6	0.2 0.2	0.2	96.8 96.8	96.8	8.6 8.6	8.6	22.7 22.7	22.7	17 17	17.0
21-Feb-19	Sunny	Calm	12:55	Middle	0.1	29.1 29.1	29.1	8.3 8.3	8.3	0.2 0.2	0.2	114.1 114.5	114.3	8.7 8.8	8.8	5.7 5.8	5.8	6 6	6.0
23-Feb-19	Cloudy	Calm	10:48	Middle	0.1	19.9 19.9	19.9	8.4 8.4	8.4	0.4 0.4	0.4	99.6 99.6	99.6	9.1 9.1	9.1	4.9 4.8	4.9	4 4	4.0
25-Feb-19	Cloudy	Calm	11:49	Middle	0.1	18.9 18.9	18.9	8.6 8.6	8.6	0.4 0.4	0.4	112.4 112.5	112.5	10.4 10.4	10.4	5.3 5.0	5.2	5 5	5.0
28-Feb-19	Cloudy	Calm	13:05	Middle	0.1	28.7 28.7	28.7	9.5 9.5	9.5	0.3 0.3	0.3	145.7 146.1	145.9	11.3 11.3	11.3	4.4 4.6	4.5	4 5	4.5

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

### Water Quality Monitoring Results at IS1 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	14:10	Middle	0.5	20.0 20.0	20.0	8.4 8.4	8.4	4.8 4.8	4.8	144.0 144.7	144.4	12.7 12.8	12.8	19.9 19.9	19.9	23 23	23.0
4-Feb-19	Cloudy	Calm	08:12	Middle	0.4	21.3 21.3	21.3	7.9 7.9	7.9	5.5 5.5	5.5	113.1 113.3	113.2	9.7 9.7	9.7	19.8 19.7	19.8	27 26	26.5
9-Feb-19	Cloudy	Calm	10:02	Middle	0.4	22.3 22.3	22.3	7.5 7.5	7.5	6.1 6.1	6.1	93.0 93.0	93.0	7.8 7.8	7.8	26.8 26.8	26.8	26 25	25.5
11-Feb-19	Cloudy	Calm	10:16	Middle	0.4	21.2 21.2	21.2	7.5 7.5	7.5	6.3 6.3	6.3	90.3 90.2	90.3	7.7 7.7	7.7	24.5 24.2	24.4	18 19	18.5
13-Feb-19	Cloudy	Calm	10:47	Middle	0.5	20.7 20.7	20.7	7.7 7.7	7.7	6.0 6.0	6.0	96.4 96.4	96.4	8.4 8.4	8.4	28.8 29.1	29.0	32 32	32.0
15-Feb-19	Cloudy	Calm	14:40	Middle	0.5	22.3 22.3	22.3	8.3 8.3	8.3	6.0 6.0	6.0	134.0 129.0	131.5	11.3 10.8	11.1	29.9 30.8	30.4	38 38	38.0
19-Feb-19	Rainy	Calm	10:26	Middle	0.5	20.2 20.2	20.2	7.2 7.2	7.2	6.1 6.1	6.1	63.1 62.7	62.9	5.5 5.5	5.5	21.4 21.6	21.5	20 20	20.0
21-Feb-19	Sunny	Calm	14:21	Middle	0.4	24.4 24.4	24.4	8.5 8.6	8.6	5.9 5.9	5.9	196.2 197.7	197.0	15.9 16.0	16.0	21.4 21.3	21.4	28 28	28.0
23-Feb-19	Cloudy	Calm	09:39	Middle	0.4	22.2 22.2	22.2	7.7 7.7	7.7	5.8 5.8	5.8	85.1 85.7	85.4	7.2 7.2	7.2	34.0 33.5	33.8	45 44	44.5
25-Feb-19	Cloudy	Calm	10:22	Middle	0.5	19.0 19.0	19.0	7.5 7.5	7.5	5.6 5.6	5.6	69.7 69.1	69.4	6.3 6.2	6.3	29.3 29.4	29.4	25 24	24.5
28-Feb-19	Cloudy	Calm	11:10	Middle	0.4	21.0 21.0	21.0	8.2 8.2	8.2	5.4 5.4	5.4	138.4 136.0	137.2	12.0 11.8	11.9	20.3 19.8	20.1	26 26	26.0

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

### Water Quality Monitoring Results at IS2 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	11:51	Middle	0.1	19.7 19.7	19.7	7.6 7.6	7.6	5.5 5.5	5.5	110.1 110.7	110.4	9.8 9.8	9.8	20.9 21.2	21.1	20 20	20.0
4-Feb-19	Cloudy	Calm	09:10	Middle	0.1	20.4 20.4	20.4	7.7 7.7	7.7	5.9 5.9	5.9	95.8 95.8	95.8	8.4 8.4	8.4	28.5 28.3	28.4	33 33	33.0
9-Feb-19	Cloudy	Calm	09:30	Middle	0.1	21.8 21.8	21.8	7.9 7.9	7.9	5.6 5.6	5.6	76.6 76.4	76.5	6.5 6.5	6.5	22.4 22.5	22.5	37 37	37.0
11-Feb-19	Cloudy	Calm	09:56	Middle	0.2	20.6 20.6	20.6	7.0 7.0	7.0	6.3 6.3	6.3	75.2 75.1	75.2	6.5 6.5	6.5	17.9 17.9	17.9	20 19	19.5
13-Feb-19	Cloudy	Calm	09:17	Middle	0.2	21.1 21.1	21.1	7.5 7.5	7.5	4.9 4.9	4.9	85.0 84.6	84.8	7.4 7.3	7.4	19.3 19.4	19.4	32 32	32.0
15-Feb-19	Cloudy	Calm	12:37	Middle	0.1	23.7 23.8	23.8	7.4 7.4	7.4	6.1 6.1	6.1	105.2 105.3	105.3	8.6 8.6	8.6	19.8 19.9	19.9	27 27	27.0
19-Feb-19	Rainy	Calm	09:32	Middle	0.1	20.2 20.1	20.2	6.8 6.8	6.8	6.0 6.0	6.0	68.6 67.8	68.2	6.0 5.9	6.0	24.8 24.9	24.9	26 26	26.0
21-Feb-19	Sunny	Moderate	12:34	Middle	0.2	26.1 26.1	26.1	6.9 7.0	7.0	3.4 3.4	3.4	76.2 76.3	76.3	6.1 6.1	6.1	160.9 165.3	163.1	210 210	210.0
23-Feb-19	Cloudy	Calm	09:05	Middle	0.1	21.7 21.7	21.7	7.3 7.3	7.3	4.9 4.9	4.9	61.6 61.5	61.6	5.3 5.3	5.3	41.3 41.5	41.4	46 46	46.0
25-Feb-19	Cloudy	Calm	09:52	Middle	0.1	19.0 19.0	19.0	7.1 7.2	7.2	4.4 4.4	4.4	66.8 66.7	66.8	6.0 6.0	6.0	33.0 33.1	33.1	35 35	35.0
28-Feb-19	Cloudy	Calm	10:11	Middle	0.1	22.5 22.5	22.5	7.0 7.1	7.1	4.6 4.6	4.6	80.2 80.1	80.2	6.8 6.8	6.8	27.8 27.9	27.9	34 35	34.5

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.


### Water Quality Monitoring Results at IS4 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		pH		Salinity ppt		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)	
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
1-Feb-19	Cloudy	Calm	11:31	Middle	0.1	17.0	17.1	8.0	8.0	0.3	0.3	52.0	51.8	5.0	5.0	9.0	8.9	4	4.0
						17.1		8.0		0.3		51.6		5.0		8.8			
4-Feb-19	Cloudy	Calm	10:19	Middle	0.1	19.0	19.1	7.8	7.8	0.1	0.1	48.2	48.0	4.5	4.5	9.6	9.7	7	7.5
						19.1		7.7		0.1		47.7		4.4		9.7			
9-Feb-19	Cloudy	Calm	11:02	Middle	0.1	20.5	20.5	8.2	8.2	0.1	0.1	67.0	66.2	6.0	6.0	10.8	11.1	7	7.5
						20.5		8.2		0.1		65.4		5.9		11.4			
11-Feb-19	Cloudy	Calm	09:41	Middle	0.1	18.0	18.0	7.5	7.5	0.1	0.1	48.1	48.0	4.6	4.6	19.6	19.5	18	18.5
						18.0		7.4		0.1		47.8		4.5		19.3			
13-Feb-19	Cloudy	Calm	11:59	Middle	0.1	20.6	20.6	7.8	7.8	0.1	0.1	56.4	56.2	5.1	5.1	10.4	10.4	9	9.0
						20.6		7.7		0.1		56.0		5.0		10.4			
15-Feb-19	Cloudy	Calm	11:24	Middle	0.1	21.3	21.3	7.5	7.5	0.1	0.1	59.4	59.4	5.3	5.3	7.0	6.9	9	9.0
						21.3		7.5		0.1		59.3		5.3		6.8			
19-Feb-19	Rainy	Calm	08:28	Middle	0.1	18.9	18.9	7.3	7.3	0.1	0.1	59.2	59.1	5.5	5.5	10.8	10.8	5	5.5
						18.9		7.3		0.1		59.0		5.5		10.8			
21-Feb-19	Sunny	Calm	11:25	Middle	0.2	22.5	22.5	7.1	7.1	0.1	0.1	47.3	46.8	4.1	4.1	11.4	11.4	19	19.0
						22.5		7.0		0.1		46.2		4.0		11.4			
23-Feb-19	Cloudy	Calm	08:25	Middle	0.1	19.2	19.2	8.0	8.0	0.3	0.3	49.1	48.9	4.5	4.5	37.2	38.1	26	26.0
						19.2		8.0		0.3		48.7		4.5		38.9			
25-Feb-19	Cloudy	Calm	09:27	Middle	0.1	17.2	17.2	7.6	7.6	0.1	0.1	46.1	46.0	4.4	4.4	7.5	7.6	13	13.0
						17.2		7.6		0.1		45.8		4.4		7.6			
28-Feb-19	Cloudy	Calm	09:43	Middle	0.1	20.9	20.9	6.7	6.7	0.1	0.1	47.0	46.8	4.2	4.2	3.9	4.0	8	8.0
						20.9		6.7		0.1		46.6		4.2		4.0			

Remarks: \*DA: Depth-Averaged

\*\*Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher.

## Dissolved Oxygen



Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale N.T.S


Date Feb 19

Project No. WMA18047

Appendix H



## Dissolved Oxygen



**Title** Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

**Graphical Presentation of Water Quality Monitoring Results**

**Scale** N.T.S

**Date** Feb 19


**Project No.** WMA18047

**Appendix** H






## Turbidity




Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. WMA18047	匯力 consulting . testing . research
	Date Feb 19	Appendix H	

# Turbidity




Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. WMA18047	匯力 consulting . testing . research
	Date Feb 19	Appendix H	


## Suspended Solids



Remarks: The graphical point at zero concentration is presented as <2.5 mg/L

Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. WMA18047	 consulting . testing . research
	Date Feb 19	Appendix H	

## Suspended Solids



Title Environmental Team for Contract No. YL/2017/03 - Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Design and Construction

Graphical Presentation of Water Quality Monitoring Results

Scale N.T.S

Date Feb 19

Project No. WMA18047

Appendix H



---

---

**APPENDIX I  
QUALITY CONTROL REPORTS FOR  
LABORATORY ANALYSIS**

---

---

## TEST REPORT

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30772
Date of Issue:	2019-02-04
Date Received:	2019-02-01
Date Tested:	2019-02-01
Date Completed:	2019-02-04

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	104	80-120

**Sample Duplicate**

Parameter	30772-7 chk	Acceptance
Total Suspended Solids (%)	4	RPD <sub>≤</sub> 5

Remarks: 1) < = less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30772

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

**TEST REPORT**

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30780
Date of Issue:	2019-02-13
Date Received:	2019-02-04
Date Tested:	2019-02-04
Date Completed:	2019-02-13

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:**  
**Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	101	80-120

**Sample Duplicate**

Parameter	30780-7 chk	Acceptance
Total Suspended Solids (%)	3	RPD≤5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30780

\*\*\*\*\*END OF REPORT\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB Ltd.**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

## TEST REPORT

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30791
Date of Issue:	2019-02-14
Date Received:	2019-02-09
Date Tested:	2019-02-09
Date Completed:	2019-02-14

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	96	80-120

**Sample Duplicate**

Parameter	30791-7 chk	Acceptance
Total Suspended Solids (%)	1	RPD≤5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30791

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB L**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager



**TEST REPORT**

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30793
Date of Issue:	2019-02-14
Date Received:	2019-02-11
Date Tested:	2019-02-11
Date Completed:	2019-02-14

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	96	80-120

**Sample Duplicate**

Parameter	30793-7 chk	Acceptance
Total Suspended Solids (%)	5	RPD <sub>≤</sub> 5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30793

\*\*\*\*\*END OF REPORT\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB L**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

## TEST REPORT

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30808
Date of Issue:	2019-02-19
Date Received:	2019-02-13
Date Tested:	2019-02-13
Date Completed:	2019-02-19

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:**  
**Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	98	80-120

**Sample Duplicate**

Parameter	30808-7 chk	Acceptance
Total Suspended Solids (%)	2	RPD <sub>≤</sub> 5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30808

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB L**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

## TEST REPORT

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30821
Date of Issue:	2019-02-21
Date Received:	2019-02-15
Date Tested:	2019-02-15
Date Completed:	2019-02-21

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	96	80-120

**Sample Duplicate**

Parameter	30821-7 chk	Acceptance
Total Suspended Solids (%)	0	RPD≤5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30821

\*\*\*\*\*END OF REPORT\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB L**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager

**TEST REPORT****APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong KongReport No.: QC30842  
Date of Issue: 2019-02-20  
Date Received: 2019-02-19  
Date Tested: 2019-02-19  
Date Completed: 2019-02-20**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	100	80-120

**Sample Duplicate**

Parameter	30842-7 chk	Acceptance
Total Suspended Solids (%)	2	RPD≤5

Remarks: 1) &lt;= less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 30842

\*\*\*\*\*END OF REPORT\*\*\*\*\*

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB L**

  
 PATRICK TSE  
 General Manager



**TEST REPORT****APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong KongReport No.: QC30853  
Date of Issue: 2019-02-27  
Date Received: 2019-02-21  
Date Tested: 2019-02-21  
Date Completed: 2019-02-27**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:****Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	97	80-120

**Sample Duplicate**

Parameter	30853-7 chk	Acceptance
Total Suspended Solids (%)	1	RPD≤5

Remarks: 1) &lt;= less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 30853

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*For and On Behalf of **WELLAB L**
  
**PATRICK TSE**  
 General Manager

**TEST REPORT**

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30875
Date of Issue:	2019-03-01
Date Received:	2019-02-23
Date Tested:	2019-02-23
Date Completed:	2019-03-01

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:  
Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	98	80-120

**Sample Duplicate**

Parameter	30875-7 chk	Acceptance
Total Suspended Solids (%)	4	RPD<5

Remarks: 1) <= less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30875

\*\*\*\*\*END OF REPORT\*\*\*\*\*

PREPARED AND CHECKED BY:  
For and On Behalf of **WELLAB L**

  
PATRICK TSE  
General Manager

**TEST REPORT****APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong KongReport No.: QC30879  
Date of Issue: 2019-03-01  
Date Received: 2019-02-25  
Date Tested: 2019-02-25  
Date Completed: 2019-03-01**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:****Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	98	80-120

**Sample Duplicate**

Parameter	30879-7 chk	Acceptance
Total Suspended Solids (%)	4	RPD≤5

Remarks: 1) &lt;= less than

2) N/A = Not applicable

3) This report is the summary of quality control data for report number 30879

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*For and On Behalf of **WELLAB L**

  
**PATRICK TSE**  
 General Manager

## TEST REPORT

**APPLICANT:** Black & Veatch Hong Kong Limited  
43/F, AIA Kowloon Tower,  
100 How Ming Street,  
Kwun Tong, Hong Kong

Report No.:	QC30904
Date of Issue:	2019-03-06
Date Received:	2019-02-28
Date Tested:	2019-02-28
Date Completed:	2019-03-06

**ATTN:** Ms. Esther Tong

Page: 1 of 1

**QC report:**

**Method Blank**

Parameter	Method Blank 1	Acceptance
Total Suspended Solids (mg/L)	<0.5	<0.5

**Method QC**

Parameter	MQC1	Acceptance
Total Suspended Solids (%)	101	80-120

**Sample Duplicate**

Parameter	30904-7 chk	Acceptance
Total Suspended Solids (%)	4	RPD ≤ 5

Remarks: 1) < = less than  
2) N/A = Not applicable  
3) This report is the summary of quality control data for report number 30904

\*\*\*\*\*END OF REPORT\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
For and On Behalf of **WELLAB L**

  
\_\_\_\_\_  
**PATRICK TSE**  
General Manager



---

---

**APPENDIX J**  
**WEATHER CONDITION**

---

---

**APPENDIX J –  
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

**I. Mean Wind Speed and Wind Direction**

<b>Date</b>	<b>Mean Air Temperature (°C)</b>	<b>Mean Relative Humidity (%)</b>	<b>Precipitation (mm)</b>
1 February 2019	18.8	70	0.0
2 February 2019	18.6	80	Trace
3 February 2019	21.8	83	Trace
4 February 2019	21.7	83	0.0
5 February 2019	20.1	84	0.0
6 February 2019	22.1	85	0.0
7 February 2019	23.0	83	Trace
8 February 2019	21.7	87	Trace
9 February 2019	19.3	90	0.8
10 February 2019	18.0	90	0.8
11 February 2019	18.4	85	Trace
12 February 2019	19.0	82	0.2
13 February 2019	21.1	80	0.0
14 February 2019	20.4	83	Trace
15 February 2019	20.4	84	0.2
16 February 2019	22.4	81	0.0
17 February 2019	18.8	86	0.1
18 February 2019	17.9	90	18.1
19 February 2019	20.3	91	31.0
20 February 2019	22.6	92	0.2

**APPENDIX J –  
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

**I. Mean Wind Speed and Wind Direction**

<b>Date</b>	<b>Mean Air Temperature (°C)</b>	<b>Mean Relative Humidity (%)</b>	<b>Precipitation (mm)</b>
21 February 2019	21.4	93	Trace
22 February 2019	20.4	82	1.6
23 February 2019	18.1	87	12.3
24 February 2019	16.9	83	3.4
25 February 2019	18.0	85	Trace
26 February 2019	18.7	88	Trace
27 February 2019	20.7	85	Trace
28 February 2019	22.8	85	0.0

\* The above information was extracted from the daily weather summary by Hong Kong Observatory.

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
1-Feb-2019	0:00	0.4	N
1-Feb-2019	1:00	1.3	NNE
1-Feb-2019	2:00	1.3	NE
1-Feb-2019	3:00	1.3	N
1-Feb-2019	4:00	0.9	NE
1-Feb-2019	5:00	0.9	NNE
1-Feb-2019	6:00	1.3	NNE
1-Feb-2019	7:00	1.3	NNE
1-Feb-2019	8:00	0.9	NE
1-Feb-2019	9:00	0.9	N
1-Feb-2019	10:00	0.9	NE
1-Feb-2019	11:00	0.9	NE
1-Feb-2019	12:00	0.9	NNE
1-Feb-2019	13:00	0.9	N
1-Feb-2019	14:00	0.4	N
1-Feb-2019	15:00	0.4	NE
1-Feb-2019	16:00	0.4	NE
1-Feb-2019	17:00	0.0	N
1-Feb-2019	18:00	0.0	ENE
1-Feb-2019	19:00	0.4	NE
1-Feb-2019	20:00	0.4	ENE
1-Feb-2019	21:00	0.9	ENE
1-Feb-2019	22:00	0.4	NE
1-Feb-2019	23:00	0.4	ENE
2-Feb-2019	0:00	0.9	E
2-Feb-2019	1:00	0.9	ENE
2-Feb-2019	2:00	0.9	NE
2-Feb-2019	3:00	0.4	ENE
2-Feb-2019	4:00	0.4	E
2-Feb-2019	5:00	0.4	NE
2-Feb-2019	6:00	0.0	ENE
2-Feb-2019	7:00	0.4	NE
2-Feb-2019	8:00	0.4	NE
2-Feb-2019	9:00	0.4	ENE
2-Feb-2019	10:00	0.9	ENE
2-Feb-2019	11:00	0.4	N
2-Feb-2019	12:00	0.9	NE
2-Feb-2019	13:00	0.9	NE
2-Feb-2019	14:00	1.3	NE
2-Feb-2019	15:00	1.8	NE
2-Feb-2019	16:00	1.3	ENE
2-Feb-2019	17:00	0.4	E
2-Feb-2019	18:00	0.0	NE
2-Feb-2019	19:00	0.0	NE
2-Feb-2019	20:00	0.4	NE
2-Feb-2019	21:00	0.4	N
2-Feb-2019	22:00	0.4	NE
2-Feb-2019	23:00	0.4	N
3-Feb-2019	0:00	0.0	N
3-Feb-2019	1:00	0.4	E
3-Feb-2019	2:00	0.0	ENE
3-Feb-2019	3:00	0.4	ENE
3-Feb-2019	4:00	0.4	ENE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
3-Feb-2019	5:00	0.0	---
3-Feb-2019	6:00	0.4	ENE
3-Feb-2019	7:00	0.0	ENE
3-Feb-2019	8:00	0.0	ENE
3-Feb-2019	9:00	0.0	ENE
3-Feb-2019	10:00	0.0	ENE
3-Feb-2019	11:00	0.4	ENE
3-Feb-2019	12:00	0.4	SW
3-Feb-2019	13:00	0.9	WSW
3-Feb-2019	14:00	0.9	SW
3-Feb-2019	15:00	0.9	WSW
3-Feb-2019	16:00	0.4	WSW
3-Feb-2019	17:00	0.0	W
3-Feb-2019	18:00	0.4	SW
3-Feb-2019	19:00	0.0	SSW
3-Feb-2019	20:00	0.0	---
3-Feb-2019	21:00	0.0	---
3-Feb-2019	22:00	0.0	---
3-Feb-2019	23:00	0.0	ESE
4-Feb-2019	0:00	0.0	---
4-Feb-2019	1:00	0.0	---
4-Feb-2019	2:00	0.0	---
4-Feb-2019	3:00	0.0	---
4-Feb-2019	4:00	0.0	---
4-Feb-2019	5:00	0.0	---
4-Feb-2019	6:00	0.0	---
4-Feb-2019	7:00	0.0	---
4-Feb-2019	8:00	0.0	---
4-Feb-2019	9:00	0.0	---
4-Feb-2019	10:00	0.0	---
4-Feb-2019	11:00	0.0	N
4-Feb-2019	12:00	0.4	N
4-Feb-2019	13:00	0.9	N
4-Feb-2019	14:00	0.9	SE
4-Feb-2019	15:00	0.9	SE
4-Feb-2019	16:00	0.0	NE
4-Feb-2019	17:00	0.4	ENE
4-Feb-2019	18:00	0.9	NE
4-Feb-2019	19:00	2.7	E
4-Feb-2019	20:00	2.2	ENE
4-Feb-2019	21:00	1.8	ENE
4-Feb-2019	22:00	2.7	ENE
4-Feb-2019	23:00	1.3	ENE
5-Feb-2019	0:00	1.8	E
5-Feb-2019	1:00	1.8	ENE
5-Feb-2019	2:00	0.9	E
5-Feb-2019	3:00	0.9	E
5-Feb-2019	4:00	0.9	ENE
5-Feb-2019	5:00	0.9	ENE
5-Feb-2019	6:00	1.3	ENE
5-Feb-2019	7:00	1.3	ENE
5-Feb-2019	8:00	0.9	ENE
5-Feb-2019	9:00	0.4	ENE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
5-Feb-2019	10:00	0.9	NE
5-Feb-2019	11:00	1.3	E
5-Feb-2019	12:00	1.8	E
5-Feb-2019	13:00	0.9	E
5-Feb-2019	14:00	0.4	ESE
5-Feb-2019	15:00	0.4	SE
5-Feb-2019	16:00	0.4	NE
5-Feb-2019	17:00	0.4	ESE
5-Feb-2019	18:00	0.4	ENE
5-Feb-2019	19:00	0.4	SE
5-Feb-2019	20:00	0.4	SE
5-Feb-2019	21:00	0.4	E
5-Feb-2019	22:00	0.4	E
5-Feb-2019	23:00	0.4	E
6-Feb-2019	0:00	0.0	E
6-Feb-2019	1:00	0.4	E
6-Feb-2019	2:00	0.4	E
6-Feb-2019	3:00	0.9	E
6-Feb-2019	4:00	0.0	E
6-Feb-2019	5:00	0.0	E
6-Feb-2019	6:00	0.9	E
6-Feb-2019	7:00	0.4	E
6-Feb-2019	8:00	0.4	ESE
6-Feb-2019	9:00	0.0	E
6-Feb-2019	10:00	0.4	E
6-Feb-2019	11:00	0.4	NNE
6-Feb-2019	12:00	1.3	SW
6-Feb-2019	13:00	1.8	SW
6-Feb-2019	14:00	1.3	WSW
6-Feb-2019	15:00	1.8	WSW
6-Feb-2019	16:00	1.8	SSW
6-Feb-2019	17:00	1.8	SW
6-Feb-2019	18:00	0.4	SW
6-Feb-2019	19:00	0.0	SSW
6-Feb-2019	20:00	0.0	S
6-Feb-2019	21:00	0.0	---
6-Feb-2019	22:00	0.0	E
6-Feb-2019	23:00	0.0	---
7-Feb-2019	0:00	0.0	E
7-Feb-2019	1:00	0.0	SW
7-Feb-2019	2:00	0.0	SSW
7-Feb-2019	3:00	0.0	SE
7-Feb-2019	4:00	0.0	---
7-Feb-2019	5:00	0.0	SE
7-Feb-2019	6:00	0.9	ESE
7-Feb-2019	7:00	1.3	ESE
7-Feb-2019	8:00	0.4	E
7-Feb-2019	9:00	0.0	ESE
7-Feb-2019	10:00	0.4	ESE
7-Feb-2019	11:00	0.4	SE
7-Feb-2019	12:00	0.9	NE
7-Feb-2019	13:00	0.0	ENE
7-Feb-2019	14:00	0.9	ENE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
7-Feb-2019	15:00	0.4	ENE
7-Feb-2019	16:00	0.4	ENE
7-Feb-2019	17:00	0.9	WSW
7-Feb-2019	18:00	0.0	E
7-Feb-2019	19:00	0.0	E
7-Feb-2019	20:00	0.0	---
7-Feb-2019	21:00	0.4	SE
7-Feb-2019	22:00	0.0	SE
7-Feb-2019	23:00	0.0	SE
8-Feb-2019	0:00	0.0	SE
8-Feb-2019	1:00	0.0	---
8-Feb-2019	2:00	0.0	SE
8-Feb-2019	3:00	0.0	SE
8-Feb-2019	4:00	0.4	E
8-Feb-2019	5:00	0.0	E
8-Feb-2019	6:00	0.9	E
8-Feb-2019	7:00	0.9	ESE
8-Feb-2019	8:00	0.0	ESE
8-Feb-2019	9:00	0.0	ESE
8-Feb-2019	10:00	0.4	SE
8-Feb-2019	11:00	0.4	NE
8-Feb-2019	12:00	0.4	SE
8-Feb-2019	13:00	1.3	ENE
8-Feb-2019	14:00	1.3	ENE
8-Feb-2019	15:00	1.8	NE
8-Feb-2019	16:00	2.2	ENE
8-Feb-2019	17:00	1.8	ENE
8-Feb-2019	18:00	1.3	ENE
8-Feb-2019	19:00	1.3	ENE
8-Feb-2019	20:00	0.4	ENE
8-Feb-2019	21:00	0.9	ENE
8-Feb-2019	22:00	0.9	NE
8-Feb-2019	23:00	1.3	ENE
9-Feb-2019	0:00	1.8	ENE
9-Feb-2019	1:00	1.8	ENE
9-Feb-2019	2:00	1.8	NE
9-Feb-2019	3:00	1.8	NE
9-Feb-2019	4:00	0.9	NE
9-Feb-2019	5:00	1.3	NE
9-Feb-2019	6:00	0.4	ENE
9-Feb-2019	7:00	0.9	NE
9-Feb-2019	8:00	0.9	NE
9-Feb-2019	9:00	1.3	ENE
9-Feb-2019	10:00	1.3	ENE
9-Feb-2019	11:00	1.3	ENE
9-Feb-2019	12:00	0.9	ENE
9-Feb-2019	13:00	1.8	NE
9-Feb-2019	14:00	1.3	E
9-Feb-2019	15:00	1.3	ENE
9-Feb-2019	16:00	0.9	ENE
9-Feb-2019	17:00	0.4	ENE
9-Feb-2019	18:00	0.4	ENE
9-Feb-2019	19:00	0.9	NE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
9-Feb-2019	20:00	1.3	ESE
9-Feb-2019	21:00	1.8	ESE
9-Feb-2019	22:00	0.9	E
9-Feb-2019	23:00	1.8	NE
10-Feb-2019	0:00	1.8	ENE
10-Feb-2019	1:00	2.2	NE
10-Feb-2019	2:00	1.8	NE
10-Feb-2019	3:00	1.3	NE
10-Feb-2019	4:00	1.3	ENE
10-Feb-2019	5:00	1.8	ENE
10-Feb-2019	6:00	1.3	NE
10-Feb-2019	7:00	1.3	E
10-Feb-2019	8:00	1.3	ESE
10-Feb-2019	9:00	0.9	ENE
10-Feb-2019	10:00	0.9	NE
10-Feb-2019	11:00	1.3	E
10-Feb-2019	12:00	0.9	NE
10-Feb-2019	13:00	0.9	NE
10-Feb-2019	14:00	1.3	E
10-Feb-2019	15:00	0.9	ESE
10-Feb-2019	16:00	1.3	E
10-Feb-2019	17:00	0.9	E
10-Feb-2019	18:00	0.9	NE
10-Feb-2019	19:00	0.4	NE
10-Feb-2019	20:00	0.0	NE
10-Feb-2019	21:00	0.0	ENE
10-Feb-2019	22:00	0.9	ENE
10-Feb-2019	23:00	0.4	NE
11-Feb-2019	0:00	0.0	NE
11-Feb-2019	1:00	0.4	NE
11-Feb-2019	2:00	0.9	ENE
11-Feb-2019	3:00	0.0	ENE
11-Feb-2019	4:00	0.4	ENE
11-Feb-2019	5:00	0.4	N
11-Feb-2019	6:00	0.9	N
11-Feb-2019	7:00	0.4	NE
11-Feb-2019	8:00	0.4	NNE
11-Feb-2019	9:00	0.9	N
11-Feb-2019	10:00	0.4	NE
11-Feb-2019	11:00	0.9	N
11-Feb-2019	12:00	0.4	N
11-Feb-2019	13:00	0.4	N
11-Feb-2019	14:00	0.9	N
11-Feb-2019	15:00	0.4	NE
11-Feb-2019	16:00	0.4	N
11-Feb-2019	17:00	0.4	NE
11-Feb-2019	18:00	0.4	NE
11-Feb-2019	19:00	0.0	NE
11-Feb-2019	20:00	0.4	ENE
11-Feb-2019	21:00	0.9	ENE
11-Feb-2019	22:00	0.4	E
11-Feb-2019	23:00	0.0	E
12-Feb-2019	0:00	0.0	ENE



## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
12-Feb-2019	1:00	0.4	NNE
12-Feb-2019	2:00	0.0	NNE
12-Feb-2019	3:00	0.0	NNE
12-Feb-2019	4:00	0.0	NNE
12-Feb-2019	5:00	0.0	NNE
12-Feb-2019	6:00	0.0	NNE
12-Feb-2019	7:00	0.0	ENE
12-Feb-2019	8:00	0.4	NNE
12-Feb-2019	9:00	0.0	ENE
12-Feb-2019	10:00	0.4	ENE
12-Feb-2019	11:00	0.4	ENE
12-Feb-2019	12:00	0.9	ENE
12-Feb-2019	13:00	1.3	E
12-Feb-2019	14:00	0.9	E
12-Feb-2019	15:00	0.9	ESE
12-Feb-2019	16:00	0.9	SE
12-Feb-2019	17:00	0.4	E
12-Feb-2019	18:00	0.0	ENE
12-Feb-2019	19:00	0.4	SE
12-Feb-2019	20:00	0.0	E
12-Feb-2019	21:00	0.4	E
12-Feb-2019	22:00	0.0	E
12-Feb-2019	23:00	0.0	E
13-Feb-2019	0:00	0.0	E
13-Feb-2019	1:00	0.4	E
13-Feb-2019	2:00	0.9	ESE
13-Feb-2019	3:00	0.0	---
13-Feb-2019	4:00	0.0	---
13-Feb-2019	5:00	0.4	E
13-Feb-2019	6:00	0.4	E
13-Feb-2019	7:00	0.0	E
13-Feb-2019	8:00	0.4	ESE
13-Feb-2019	9:00	0.0	E
13-Feb-2019	10:00	0.4	ENE
13-Feb-2019	11:00	0.4	NE
13-Feb-2019	12:00	0.4	ENE
13-Feb-2019	13:00	0.4	N
13-Feb-2019	14:00	0.4	N
13-Feb-2019	15:00	0.4	ENE
13-Feb-2019	16:00	0.0	N
13-Feb-2019	17:00	0.0	E
13-Feb-2019	18:00	0.9	ESE
13-Feb-2019	19:00	0.0	ESE
13-Feb-2019	20:00	0.0	E
13-Feb-2019	21:00	0.4	NE
13-Feb-2019	22:00	0.4	ESE
13-Feb-2019	23:00	1.3	ENE
14-Feb-2019	0:00	1.8	ENE
14-Feb-2019	1:00	0.9	ENE
14-Feb-2019	2:00	1.3	ENE
14-Feb-2019	3:00	0.9	NE
14-Feb-2019	4:00	0.4	ENE
14-Feb-2019	5:00	0.9	NE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
14-Feb-2019	6:00	0.0	NE
14-Feb-2019	7:00	0.4	ENE
14-Feb-2019	8:00	0.9	NE
14-Feb-2019	9:00	0.9	ENE
14-Feb-2019	10:00	0.9	ENE
14-Feb-2019	11:00	0.9	NE
14-Feb-2019	12:00	0.9	ENE
14-Feb-2019	13:00	1.3	E
14-Feb-2019	14:00	1.3	SE
14-Feb-2019	15:00	1.3	SE
14-Feb-2019	16:00	2.2	SE
14-Feb-2019	17:00	1.3	SE
14-Feb-2019	18:00	1.3	SE
14-Feb-2019	19:00	0.9	SE
14-Feb-2019	20:00	0.4	ENE
14-Feb-2019	21:00	0.9	NE
14-Feb-2019	22:00	0.9	NE
14-Feb-2019	23:00	0.9	NE
15-Feb-2019	0:00	1.3	ENE
15-Feb-2019	1:00	0.9	ENE
15-Feb-2019	2:00	0.4	ENE
15-Feb-2019	3:00	0.9	ENE
15-Feb-2019	4:00	0.4	NE
15-Feb-2019	5:00	0.9	NE
15-Feb-2019	6:00	0.9	ENE
15-Feb-2019	7:00	1.8	ENE
15-Feb-2019	8:00	0.9	NE
15-Feb-2019	9:00	0.4	NE
15-Feb-2019	10:00	0.9	ENE
15-Feb-2019	11:00	0.9	NE
15-Feb-2019	12:00	0.9	ENE
15-Feb-2019	13:00	0.9	NE
15-Feb-2019	14:00	0.9	ENE
15-Feb-2019	15:00	0.4	E
15-Feb-2019	16:00	0.9	ENE
15-Feb-2019	17:00	0.9	SE
15-Feb-2019	18:00	0.9	SE
15-Feb-2019	19:00	0.4	ESE
15-Feb-2019	20:00	0.0	E
15-Feb-2019	21:00	0.0	E
15-Feb-2019	22:00	0.0	E
15-Feb-2019	23:00	0.4	E
16-Feb-2019	0:00	0.0	E
16-Feb-2019	1:00	0.0	E
16-Feb-2019	2:00	0.0	E
16-Feb-2019	3:00	0.0	E
16-Feb-2019	4:00	0.0	E
16-Feb-2019	5:00	0.4	E
16-Feb-2019	6:00	0.0	E
16-Feb-2019	7:00	1.3	ESE
16-Feb-2019	8:00	0.4	ESE
16-Feb-2019	9:00	0.4	ESE
16-Feb-2019	10:00	0.4	ENE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
16-Feb-2019	11:00	0.4	E
16-Feb-2019	12:00	0.9	ENE
16-Feb-2019	13:00	0.9	E
16-Feb-2019	14:00	0.9	SE
16-Feb-2019	15:00	0.9	SE
16-Feb-2019	16:00	1.8	ESE
16-Feb-2019	17:00	1.3	SE
16-Feb-2019	18:00	0.9	NE
16-Feb-2019	19:00	1.3	ENE
16-Feb-2019	20:00	0.4	ENE
16-Feb-2019	21:00	0.9	NE
16-Feb-2019	22:00	0.9	ENE
16-Feb-2019	23:00	0.9	ENE
17-Feb-2019	0:00	0.4	NE
17-Feb-2019	1:00	0.4	NE
17-Feb-2019	2:00	0.4	NE
17-Feb-2019	3:00	0.4	NE
17-Feb-2019	4:00	0.4	NE
17-Feb-2019	5:00	0.9	E
17-Feb-2019	6:00	0.4	ENE
17-Feb-2019	7:00	0.4	ENE
17-Feb-2019	8:00	0.9	ENE
17-Feb-2019	9:00	1.3	ENE
17-Feb-2019	10:00	1.3	ESE
17-Feb-2019	11:00	1.3	ENE
17-Feb-2019	12:00	1.3	ESE
17-Feb-2019	13:00	1.3	E
17-Feb-2019	14:00	1.3	ENE
17-Feb-2019	15:00	1.3	ENE
17-Feb-2019	16:00	1.3	ESE
17-Feb-2019	17:00	0.9	NE
17-Feb-2019	18:00	0.9	ENE
17-Feb-2019	19:00	1.3	NE
17-Feb-2019	20:00	1.8	ENE
17-Feb-2019	21:00	2.2	E
17-Feb-2019	22:00	1.3	ENE
17-Feb-2019	23:00	1.3	ENE
18-Feb-2019	0:00	1.8	ENE
18-Feb-2019	1:00	1.3	NE
18-Feb-2019	2:00	0.9	NNE
18-Feb-2019	3:00	0.9	NE
18-Feb-2019	4:00	0.9	ENE
18-Feb-2019	5:00	0.9	ENE
18-Feb-2019	6:00	1.8	NE
18-Feb-2019	7:00	2.2	NNE
18-Feb-2019	8:00	2.7	NE
18-Feb-2019	9:00	1.8	NE
18-Feb-2019	10:00	1.8	ENE
18-Feb-2019	11:00	1.8	ENE
18-Feb-2019	12:00	0.4	NE
18-Feb-2019	13:00	0.4	ENE
18-Feb-2019	14:00	0.0	NE
18-Feb-2019	15:00	0.0	NE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
18-Feb-2019	16:00	0.0	NE
18-Feb-2019	17:00	1.3	E
18-Feb-2019	18:00	0.4	E
18-Feb-2019	19:00	0.0	E
18-Feb-2019	20:00	0.4	E
18-Feb-2019	21:00	0.4	ESE
18-Feb-2019	22:00	0.9	E
18-Feb-2019	23:00	0.0	ENE
19-Feb-2019	0:00	0.4	ENE
19-Feb-2019	1:00	0.9	E
19-Feb-2019	2:00	0.0	ENE
19-Feb-2019	3:00	0.9	ENE
19-Feb-2019	4:00	0.4	ENE
19-Feb-2019	5:00	0.4	NE
19-Feb-2019	6:00	0.4	NE
19-Feb-2019	7:00	0.4	NE
19-Feb-2019	8:00	0.4	ENE
19-Feb-2019	9:00	0.4	NNE
19-Feb-2019	10:00	0.4	NNE
19-Feb-2019	11:00	0.4	E
19-Feb-2019	12:00	0.4	E
19-Feb-2019	13:00	0.4	ENE
19-Feb-2019	14:00	0.9	E
19-Feb-2019	15:00	0.4	E
19-Feb-2019	16:00	0.4	ESE
19-Feb-2019	17:00	0.4	ENE
19-Feb-2019	18:00	0.4	ENE
19-Feb-2019	19:00	1.3	E
19-Feb-2019	20:00	0.9	E
19-Feb-2019	21:00	0.9	ESE
19-Feb-2019	22:00	0.4	NE
19-Feb-2019	23:00	0.4	NE
20-Feb-2019	0:00	1.3	E
20-Feb-2019	1:00	0.4	ENE
20-Feb-2019	2:00	0.0	ENE
20-Feb-2019	3:00	0.4	ENE
20-Feb-2019	4:00	0.4	ENE
20-Feb-2019	5:00	0.4	NE
20-Feb-2019	6:00	0.0	ENE
20-Feb-2019	7:00	0.0	E
20-Feb-2019	8:00	0.0	ENE
20-Feb-2019	9:00	0.4	ENE
20-Feb-2019	10:00	0.9	ENE
20-Feb-2019	11:00	0.9	NE
20-Feb-2019	12:00	1.3	ESE
20-Feb-2019	13:00	1.3	ESE
20-Feb-2019	14:00	1.3	E
20-Feb-2019	15:00	0.9	E
20-Feb-2019	16:00	0.9	ESE
20-Feb-2019	17:00	0.4	ENE
20-Feb-2019	18:00	0.4	SE
20-Feb-2019	19:00	0.9	ESE
20-Feb-2019	20:00	0.4	SE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
20-Feb-2019	21:00	0.0	SE
20-Feb-2019	22:00	0.4	ESE
20-Feb-2019	23:00	0.4	ESE
21-Feb-2019	0:00	0.4	E
21-Feb-2019	1:00	0.0	ENE
21-Feb-2019	2:00	0.4	ENE
21-Feb-2019	3:00	0.0	ENE
21-Feb-2019	4:00	0.0	ENE
21-Feb-2019	5:00	0.0	ENE
21-Feb-2019	6:00	0.0	ENE
21-Feb-2019	7:00	0.4	ENE
21-Feb-2019	8:00	0.4	ENE
21-Feb-2019	9:00	0.0	ENE
21-Feb-2019	10:00	0.4	ENE
21-Feb-2019	11:00	0.9	E
21-Feb-2019	12:00	0.9	ESE
21-Feb-2019	13:00	1.3	ENE
21-Feb-2019	14:00	0.9	ENE
21-Feb-2019	15:00	0.9	ENE
21-Feb-2019	16:00	1.3	ESE
21-Feb-2019	17:00	1.3	SE
21-Feb-2019	18:00	1.8	SE
21-Feb-2019	19:00	0.4	ENE
21-Feb-2019	20:00	0.0	ESE
21-Feb-2019	21:00	0.4	ENE
21-Feb-2019	22:00	0.9	ESE
21-Feb-2019	23:00	0.9	ESE
22-Feb-2019	0:00	0.0	ESE
22-Feb-2019	1:00	1.8	SW
22-Feb-2019	2:00	1.3	SW
22-Feb-2019	3:00	1.3	SW
22-Feb-2019	4:00	1.3	SW
22-Feb-2019	5:00	0.4	SSW
22-Feb-2019	6:00	0.0	N
22-Feb-2019	7:00	0.0	WNW
22-Feb-2019	8:00	0.9	N
22-Feb-2019	9:00	0.0	N
22-Feb-2019	10:00	0.4	N
22-Feb-2019	11:00	0.0	NW
22-Feb-2019	12:00	0.9	NE
22-Feb-2019	13:00	0.9	N
22-Feb-2019	14:00	0.4	NNE
22-Feb-2019	15:00	0.4	N
22-Feb-2019	16:00	0.9	N
22-Feb-2019	17:00	0.0	NNE
22-Feb-2019	18:00	0.0	ENE
22-Feb-2019	19:00	0.9	E
22-Feb-2019	20:00	0.0	ENE
22-Feb-2019	21:00	0.4	NE
22-Feb-2019	22:00	0.0	ENE
22-Feb-2019	23:00	0.4	NE
23-Feb-2019	0:00	0.4	NE
23-Feb-2019	1:00	0.4	NE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
23-Feb-2019	2:00	0.4	NNE
23-Feb-2019	3:00	0.4	NNE
23-Feb-2019	4:00	1.3	NNE
23-Feb-2019	5:00	1.3	ENE
23-Feb-2019	6:00	1.3	ENE
23-Feb-2019	7:00	0.9	NNE
23-Feb-2019	8:00	2.2	ENE
23-Feb-2019	9:00	0.4	NE
23-Feb-2019	10:00	0.9	ENE
23-Feb-2019	11:00	0.9	E
23-Feb-2019	12:00	1.8	ENE
23-Feb-2019	13:00	0.9	E
23-Feb-2019	14:00	0.4	E
23-Feb-2019	15:00	0.9	ENE
23-Feb-2019	16:00	0.0	NE
23-Feb-2019	17:00	0.4	NNE
23-Feb-2019	18:00	1.3	N
23-Feb-2019	19:00	0.4	N
23-Feb-2019	20:00	0.9	N
23-Feb-2019	21:00	0.4	N
23-Feb-2019	22:00	0.4	NE
23-Feb-2019	23:00	0.9	NE
24-Feb-2019	0:00	0.9	N
24-Feb-2019	1:00	0.4	NE
24-Feb-2019	2:00	0.4	N
24-Feb-2019	3:00	0.9	N
24-Feb-2019	4:00	0.9	N
24-Feb-2019	5:00	0.0	N
24-Feb-2019	6:00	0.9	N
24-Feb-2019	7:00	0.0	N
24-Feb-2019	8:00	0.4	N
24-Feb-2019	9:00	0.4	NNE
24-Feb-2019	10:00	0.0	N
24-Feb-2019	11:00	0.4	NE
24-Feb-2019	12:00	0.0	N
24-Feb-2019	13:00	0.4	N
24-Feb-2019	14:00	0.4	N
24-Feb-2019	15:00	0.4	NNE
24-Feb-2019	16:00	0.4	N
24-Feb-2019	17:00	0.9	N
24-Feb-2019	18:00	0.4	NNW
24-Feb-2019	19:00	0.4	N
24-Feb-2019	20:00	0.0	N
24-Feb-2019	21:00	0.0	N
24-Feb-2019	22:00	0.0	NNE
24-Feb-2019	23:00	0.0	NNE
25-Feb-2019	0:00	0.9	N
25-Feb-2019	1:00	0.0	NNE
25-Feb-2019	2:00	0.4	N
25-Feb-2019	3:00	0.4	NNE
25-Feb-2019	4:00	0.4	NNE
25-Feb-2019	5:00	0.4	NNE
25-Feb-2019	6:00	0.4	N

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
25-Feb-2019	7:00	0.4	NE
25-Feb-2019	8:00	0.0	NE
25-Feb-2019	9:00	0.4	N
25-Feb-2019	10:00	0.0	N
25-Feb-2019	11:00	0.4	N
25-Feb-2019	12:00	0.4	N
25-Feb-2019	13:00	0.4	N
25-Feb-2019	14:00	0.4	N
25-Feb-2019	15:00	0.0	NNE
25-Feb-2019	16:00	0.4	N
25-Feb-2019	17:00	0.0	N
25-Feb-2019	18:00	0.0	---
25-Feb-2019	19:00	0.4	N
25-Feb-2019	20:00	0.4	NNW
25-Feb-2019	21:00	0.0	NNE
25-Feb-2019	22:00	0.0	N
25-Feb-2019	23:00	0.0	N
26-Feb-2019	0:00	0.0	NNW
26-Feb-2019	1:00	0.0	N
26-Feb-2019	2:00	0.0	NNE
26-Feb-2019	3:00	0.4	N
26-Feb-2019	4:00	0.0	ENE
26-Feb-2019	5:00	0.4	ENE
26-Feb-2019	6:00	0.9	ENE
26-Feb-2019	7:00	1.3	NE
26-Feb-2019	8:00	1.3	ENE
26-Feb-2019	9:00	0.9	ENE
26-Feb-2019	10:00	1.3	NE
26-Feb-2019	11:00	1.3	ENE
26-Feb-2019	12:00	0.0	NE
26-Feb-2019	13:00	0.4	NE
26-Feb-2019	14:00	0.9	E
26-Feb-2019	15:00	2.2	E
26-Feb-2019	16:00	1.3	ESE
26-Feb-2019	17:00	1.3	NE
26-Feb-2019	18:00	0.9	E
26-Feb-2019	19:00	0.4	ENE
26-Feb-2019	20:00	0.4	E
26-Feb-2019	21:00	0.4	ENE
26-Feb-2019	22:00	0.4	ENE
26-Feb-2019	23:00	0.4	E
27-Feb-2019	0:00	0.4	ENE
27-Feb-2019	1:00	0.4	NNE
27-Feb-2019	2:00	0.4	NE
27-Feb-2019	3:00	0.4	ENE
27-Feb-2019	4:00	0.4	NE
27-Feb-2019	5:00	0.4	ENE
27-Feb-2019	6:00	0.4	N
27-Feb-2019	7:00	0.4	E
27-Feb-2019	8:00	0.9	SSE
27-Feb-2019	9:00	0.4	ENE
27-Feb-2019	10:00	1.3	ESE
27-Feb-2019	11:00	1.3	ENE

## Appendix J - Wind Data

Date	Time	Wind Speed m/s	Direction
27-Feb-2019	12:00	1.8	E
27-Feb-2019	13:00	1.3	E
27-Feb-2019	14:00	1.3	E
27-Feb-2019	15:00	1.3	ENE
27-Feb-2019	16:00	1.3	ESE
27-Feb-2019	17:00	0.9	ENE
27-Feb-2019	18:00	0.4	ENE
27-Feb-2019	19:00	0.4	E
27-Feb-2019	20:00	1.3	ESE
27-Feb-2019	21:00	0.0	ESE
27-Feb-2019	22:00	0.0	E
27-Feb-2019	23:00	0.4	E
28-Feb-2019	0:00	0.0	E
28-Feb-2019	1:00	0.0	E
28-Feb-2019	2:00	0.0	E
28-Feb-2019	3:00	0.4	E
28-Feb-2019	4:00	0.4	E
28-Feb-2019	5:00	0.4	E
28-Feb-2019	6:00	0.0	E
28-Feb-2019	7:00	0.0	E
28-Feb-2019	8:00	0.0	E
28-Feb-2019	9:00	0.0	E
28-Feb-2019	10:00	0.0	E
28-Feb-2019	11:00	0.4	E
28-Feb-2019	12:00	0.0	NNW
28-Feb-2019	13:00	0.4	SW
28-Feb-2019	14:00	1.3	SW
28-Feb-2019	15:00	1.3	SW
28-Feb-2019	16:00	1.3	SW
28-Feb-2019	17:00	0.4	SW
28-Feb-2019	18:00	0.4	E
28-Feb-2019	19:00	0.0	E
28-Feb-2019	20:00	0.4	E
28-Feb-2019	21:00	0.4	E
28-Feb-2019	22:00	0.4	ENE
28-Feb-2019	23:00	0.0	ENE



---

---

**APPENDIX K  
EVENT ACTION PLANS**

---

---

## Event / Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC,ER and Contractor;</li> <li>3. Repeat measurement to confirm finding; and</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	1. Notify Contractor.	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures</li> <li>2. Rectify any unacceptable practice and implement remedial measures; and</li> <li>3. Amend working methods agreed with ER if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC,ER and Contractor;</li> <li>3. Advise the ER and Contractor on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor; and</li> <li>3. Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures</li> <li>2. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals; and</li> </ol>

	<p>6. Discuss with IEC, ER and Contractor on remedial actions required;</p> <p>7. If exceedance continues, arrange meeting with IEC and ER; and</p> <p>8. If exceedance stops, cease additional monitoring.</p>	Implementation of remedial measures.		4. Amend proposal if appropriate.
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	<p>Identify source, investigate the causes of exceedance and propose remedial measures;</p> <p>2. Inform ER, Contractor, IEC and EPD;</p> <p>3. Repeat measurement to confirm finding;</p> <p>4. Increase monitoring frequency to daily;</p> <p>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</p>	<p>1. Check monitoring data submitted by ET;</p> <p>2. Check Contractor's working method;</p> <p>3. Discuss with ET, ER and Contractor on possible remedial measures;</p> <p>4. Advise the ER and ET on the effectiveness of the proposed remedial measures;</p> <p>5. Supervise implementation of remedial measures.</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor; and</p> <p>3. Supervise and ensure remedial measures properly implemented.</p>	<p>1. Identify source, investigate the causes of exceedance and propose remedial measures;</p> <p>2. Take immediate action to avoid further exceedance;</p> <p>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</p> <p>4. Implement the agreed proposals; and</p> <p>5. Amend proposal if appropriate.</p>
2. Exceedance for two or more consecutive samples	<p>Notify IEC, ER, Contractor and EPD;</p> <p>2. Identify source;</p> <p>3. Repeat measurement to confirm findings;</p> <p>4. Increase monitoring</p>	<p>1. Check monitoring data submitted by ET;</p> <p>2. Check Contractor's working method;</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor;</p> <p>3. In consultation with the ET and IEC,</p>	<p>1. Identify source, investigate the causes of exceedance and propose remedial measures;</p> <p>2. Take immediate action</p>

	<p>frequency to daily;</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>	<p>3. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</p> <p>4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and</p> <p>5. Supervise the implementation of remedial measures.</p>	<p>agree with the Contractor on the remedial measures to be implemented;</p> <p>4. Supervise and ensure remedial measures properly implemented; and</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>to avoid further exceedance;</p> <p>3. Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</p> <p>4. Implement the agreed proposals;</p> <p>5. Resubmit proposals if problem still not under control;</p> <p>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>
--	---	---	--	--

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.

### Event / Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<p>Notify IEC, ER and Contractor;</p> <p>2. Carry out investigation;</p> <p>3. Report the results of investigation to the IEC, ER and Contractor;</p> <p>4. Discuss with the Contractor and formulate remedial measures;</p> <p>5. Increase monitoring frequency to check mitigation effectiveness.</p>	<p>1. Review the analysed results submitted by the ET;</p> <p>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</p> <p>3. Supervise the implementation of remedial measures.</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor;</p> <p>3. Require Contractor to propose remedial measures for the analysed noise problem;</p> <p>4. Ensure remedial measures are properly implemented</p>	<p>1. Submit noise mitigation proposals to IEC and ER;</p> <p>2. Implement noise mitigation proposals.</p>
Limit Level	<p>. Identify source;</p> <p>2. Inform IEC, ER, EPD and Contractor;</p> <p>3. Repeat measurements to confirm findings;</p> <p>4. Increase monitoring frequency;</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</p>	<p>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</p> <p>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</p> <p>3. Supervise the implementation of remedial measures.</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor;</p> <p>3. Require Contractor to propose remedial measures for the analysed noise problem;</p> <p>4. Ensure remedial</p>	<p>1. Take immediate action to avoid further exceedance;</p> <p>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</p> <p>3. Implement the agreed proposals;</p> <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as</p>

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	<p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>		<p>measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>determined by the ER until the exceedance is abated.</p>

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.

## Event and Action Plan for Water Quality

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> <li>1. Inform IEC, Contractor and ER;</li> <li>2. Check monitoring data, all plant, equipment and Contractor's working methods; and</li> <li>3. Discuss remedial measures with IEC and Contractor and ER.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, ER and Contractor on the implemented mitigation measures;</li> <li>2. Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the implemented mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of agreed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment;</li> <li>5. Consider changes of working methods;</li> <li>6. Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and</li> <li>7. Implement the agreed mitigation measures.</li> </ol>
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement on next day of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>4. Discuss remedial measures with IEC, contractor and ER</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, IEC and Contractor on the proposed mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented ; and</li> <li>3. Discuss with ET, IEC and Contractor on the effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of</li> </ol>

	<b>Action</b>			
<b>Event</b>	<b>ET</b>	<b>IEC</b>	<b>ER</b>	<b>Contractor</b>
	5. Ensure remedial measures are implemented	advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.	of the implemented remedial measures.	working methods; 5. Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and 6. Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	Repeat measurement on next day of exceedance to confirm findings; 2. Inform IEC, contractor and ER; 3. Rectify unacceptable practice; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Consider changes of working methods; 6. Discuss mitigation measures with IEC, ER and Contractor; and 7. Ensure the agreed remedial measures are implemented	1. Discuss with ET, Contractor and ER on the implemented mitigation measures; 2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.	1. Discuss with ET, IEC and Contractor on the implemented remedial measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the remedial measures to be implemented; and 4. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures.	1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment and consider changes of working methods; 5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and



	Action			
Event	ET	IEC	ER	Contractor
				6. Implement the agreed remedial measures.
Limit level being exceeded by two or more consecutive sampling days	<p>Inform IEC, contractor and ER;</p> <p>2. Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>3. Discuss mitigation measures with IEC, ER and Contractor; and</p> <p>4. Ensure mitigation measures are implemented; and</p> <p>5. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days</p>	<p>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</p> <p>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</p> <p>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</p>	<p>1. Discuss with ET, IEC and Contractor on the implemented remedial measures;</p> <p>2. Request Contractor to critically review the working methods;</p> <p>3. Make agreement on the remedial measures to be implemented;</p> <p>4. Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and</p> <p>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the dredging activities until no exceedance of Limit level.</p>	<p>1. Identify source(s) of impact;</p> <p>2. Inform the ER and confirm notification of the non-compliance in writing;</p> <p>3. Rectify unacceptable practice;</p> <p>4. Check all plant and equipment and consider changes of working methods;</p> <p>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</p> <p>6. Implement the agreed remedial measures.</p> <p>7. As directed by the ER, to slow down or stop all or part of the dredging activities until no exceedance of Limit level.</p>

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer’s Representative

Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.

---

---

**APPENDIX L**  
**SUMMARY OF EXCEEDANCE**

---

---

**Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works – Environmental Team**

**Exceedance Report**

**(A) Exceedance Report for Air Quality**

Environmental Monitoring	Parameter	No. of non-project related Exceedance		No. of Exceedance related to the Construction Activities of this Contract	
		Action Level	Limit Level	Action Level	Limit Level
Air Quality	1-hr TSP	0	0	0	0
	24-hr TSP	0	0	0	0

**(B) Exceedance Report for Construction Noise  
(NIL in the reporting period)**

**(C) Exceedance Report for Water Quality**

Environmental Monitoring	Parameter	No. of non-project related Exceedance		No. of Exceedance related to the Construction Activities of this Contract	
		Action Level	Limit Level	Action Level	Limit Level
Water Quality	Dissolved Oxygen (DO)	0	2	0	0
	Turbidity	2	5	0	0
	Suspended Solids (SS)	0	7	0	0

---

---

**APPENDIX M**  
**SITE AUDIT SUMMARY**

---

---

Contract No. YL/2017/03

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	190201
Date	01 February 2019 (Friday)
Time	15:00 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
190201-R02 190201-R03	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>B. Ecology</b></p> <ul style="list-style-type: none"> <li>The 3m high olive green fence shall be erected around the construction area.</li> <li>Indicator near the decontamination zone 2 is yet to be set up. Contractor should ensure there is a clear indicator within 100m of meander.</li> </ul> <p><b>C. Land Contamination</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>D. Landscape &amp; Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	B3 B4
190201-O01	<p><b>E. Air Quality</b></p> <ul style="list-style-type: none"> <li>Dust generation due to the construction vehicles movement and unloading of material was observed. The Contractor should continue to implement a proper watering system for haul road and site area.</li> </ul>	E5
190201-R05	<ul style="list-style-type: none"> <li>Stockpile shall be covered properly with impervious material to avoid dust generation.</li> </ul>	E6
190201-R04	<p><b>F. Construction Noise Impact</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>G. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Chemical containers near the wetsep shall be stored properly.</li> </ul> <p><b>H. Permits/Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>I. Others</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.:190125), follow up action is required for items 190125-O01, 190125-R03, 190125-R04 and 190125-R05 which are renamed as 190201-O01, 190201-R02, 190201-R03 and 190201-R04 respectively.</li> </ul>	G3i

	Name	Signature	Date
Recorded by	Jonathan Lee		04 February 2019
Checked by	Dr. Priscilla Choy		04 February 2019

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

**Environmental Observations Identified during the Environmental Site Inspection**  
**(01 February 2019)**



Ref No: 190201-001

**Impact:**  
Air Quality (E5)

- Details:**
- Dust generation due to the construction vehicles movement and unloading of material was observed. The Contractor should continue to implement a proper watering system for haul road and site area.



Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190201-R02</p> <p><b>Impact:</b> Ecology (B3)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The 3m high olive green fence shall be erected around the construction area.</li></ul>
	<p><b>Ref No:</b> 190201-R03</p> <p><b>Impact:</b> Ecology (B3)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Indicator near the decontamination zone 2 is yet to be set up. Contractor should ensure there is a clear indicator for PME within 100m of meander.</li></ul>
	<p><b>Ref No:</b> 190201-R04</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Chemical containers at near the wetsep shall be stored properly.</li></ul>



*Contract No. YL/2017/03*

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

	<p><b>Ref No:</b> 190201-R05</p> <p><b>Impact:</b> Air Quality (E 6)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Stockpile shall be covered properly with impervious material to avoid dust generation.</li></ul>
---	--

*Environmental Team for Development of Lok Ma Chau Loop*



*Land Decontamination and Advance Engineering Works – Design and Construction*

**Rectification Actions taken by the Contractor for Environmental Deficiencies  
Identified during Previous Audit Session**

	<p><b>Ref No:</b> 190125-O01</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Dust generation due to the construction vehicles movement was observed. The Contractor was reminded all haul roads should be watered at least once per hour to maintain the surface of haul road wet.</li></ul> <p><b>Follow up:</b> Item remarked as 190201-O01.</p>
	<p><b>Ref No:</b> 190125-O02</p> <p><b>Impact:</b> Air Quality (E18)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The PVD installation equipment was observed without NRMM label. The contractor was reminded to display it conspicuously on equipment during operation.</li></ul> <p><b>Follow up:</b> NRMM label was displayed on equipment.</p>
	<p><b>Ref No:</b> 190125-R03</p> <p><b>Impact:</b> Ecology (B3)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The 3m high olive green fence shall be erected around the construction area.</li></ul> <p><b>Follow up:</b> Item remarked as 190201-R02.</p>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190125-R04</p> <p><b>Impact:</b> Ecology (B4)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The Contractor was reminded to establish an effective system to control the PMEs only operating between 0900 and 1700 within 100m of Meander.</li></ul> <p><b>Follow up:</b> Item remarked as 180201-R03.</p>
	<p><b>Ref No:</b> 190125-R05</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Chemical containers at near the wetsep shall be stored properly</li></ul> <p><b>Follow up:</b> Item remarked as 180201-R04.</p>

Contract No. YL/2017/03

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	190208
Date	08 February 2019 (Friday)
Time	15:45 – 17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
190208-R04 190208-R05	<p><b>A. Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>B. Ecology</b></p> <ul style="list-style-type: none"> <li>Provide drip tray for the chemical container near the wetsep</li> <li>A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander</li> </ul> <p><b>C. Land Contamination</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>D. Landscape &amp; Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	G3i B4
190208-O01 190208-O02	<p><b>E. Air Quality</b></p> <ul style="list-style-type: none"> <li>Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li> <li>Part of the exposed site areas and haul road were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas and haul road</li> </ul> <p><b>F. Construction Noise Impact</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	E6 E5
190208-O03	<p><b>G. Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li> </ul> <p><b>H. Permits/Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul> <p><b>I. Others</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.:190201), follow up action is required for items 190201-O01, 190201-R03, 190201-R04 and 190201-R05 which are renamed as 190208-O02, 190208-R05, 190208-R04 and 190208-O01 respectively.</li> </ul>	G2i, G2ii

	Name	Signature	Date
Recorded by	Jonathan Lee		13 February 2019
Checked by	Dr. Priscilla Choy		13 February 2019

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

**Environmental Observations Identified during the Environmental Site Inspection**  
**(08 February 2019)**

	<p><b>Ref No:</b> 190208-001</p> <p><b>Impact:</b> Air Quality (E6)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li></ul>
	<p><b>Ref No:</b> 190208-002</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Part of the exposed site areas and haul road were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas and haul road</li></ul>



Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190208-O03</p> <p><b>Impact:</b> Waste/Chemical Management (G2i, G2ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li></ul>
	<p><b>Ref No:</b> 190208-R04</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>Chemical containers at near the wetsep shall be stored properly.</li></ul>
	

*Contract No. YL/2017/03*

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*



**Ref No:** 190208-R05

**Impact:**  
Ecology (B4)

**Details:**

- A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander

**Rectification Actions taken by the Contractor for Environmental Deficiencies Identified during Previous Audit Session**

	<p><b>Ref No:</b> 190201-O01</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>Dust generation due to the construction vehicles movement and unloading of material was observed. The Contractor should continue to implement a proper watering system for haul road and site area.</li></ul> <p><b>Follow up:</b> Item remarked as 190208-O02.</p>
	<p><b>Ref No:</b> 190201-R02</p> <p><b>Impact:</b> Ecology (B3)</p> <p><b>Details:</b> The 3m high olive green fence shall be erected around the construction area.</p> <p><b>Follow up:</b> The erection of fence is in undergoing.</p>
	<p><b>Ref No:</b> 190201-R03</p> <p><b>Impact:</b> Ecology (B3)</p> <p><b>Details:</b> Indicator near the decontamination zone 2 is yet to be set up. Contractor should ensure there is a clear indicator for PMEs within 100m of meander.</p> <p><b>Follow up:</b> Item remarked as 190208-R05.</p>



Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190201-R04</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Chemical containers at near the wetsep shall be stored properly.</li></ul> <p><b>Follow up:</b> Item remarked as 180208-R04.</p>
	<p><b>Ref No:</b> 190201-R05</p> <p><b>Impact:</b> Air Quality (E 6)</p> <p><b>Details:</b> Stockpile shall be covered properly with impervious material to avoid dust generation.</p> <p><b>Follow up:</b> Item remarked as 180201-O01.</p>

Contract No. YL/2017/03

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	190213
Date	13 February 2019 (Wednesday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
190213-005	<b>A. Water Quality</b>	A6iii
190213-R09	<ul style="list-style-type: none"> <li>The soak away method from the wetsep tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.</li> </ul>	A2
190213-006	<ul style="list-style-type: none"> <li>Cut-off drain near the temporary bridge should be enhanced.</li> <li>The tires of dump trucks after using the wheel wash facility were observed muddy, Contractor should improve the wheel washing facility.</li> </ul>	E3
190213-R08	<b>B. Ecology</b>	B4
	<ul style="list-style-type: none"> <li>A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander</li> </ul>	
	<b>C. Land Contamination</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>D. Landscape &amp; Visual</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
190213-001	<b>E. Air Quality</b>	E6
	<ul style="list-style-type: none"> <li>Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li> </ul>	
190213-002	<ul style="list-style-type: none"> <li>Part of the exposed site areas were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas.</li> </ul>	E5
190213-R10	<ul style="list-style-type: none"> <li>Cement mixing machine should be carried out in an enclosed system.</li> </ul>	E17ii
190213-R11	<ul style="list-style-type: none"> <li>Hoarding should be provided along the site area near the temp. bridge.</li> </ul>	E10
	<b>F. Construction Noise Impact</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
190213-003	<b>G. Waste / Chemical Management</b>	G2i, G2ii
	<ul style="list-style-type: none"> <li>The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li> </ul>	
190213-004	<ul style="list-style-type: none"> <li>A number of drip trays were observed filled with sediments and should be sealed.</li> </ul>	G8
190213-R07	<ul style="list-style-type: none"> <li>Drip tray should be provided for chemical containers near wetsep.</li> </ul>	G3i
	<b>H. Permits/Licences</b>	
	<ul style="list-style-type: none"> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	<b>I. Others</b>	
	<ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.:190208), follow up action is required for items 190208-001, 190208-002, 190208-003, 190208-R04 and 190213-R05 which are renamed as 190213-001, 190213-002, 190213-003, 190213-R07 and 190213-R08 respectively.</li> </ul>	

	Name	Signature	Date
Recorded by	Jonathan Lee		15 February 2019
Checked by	Dr. Priscilla Choy		15 February 2019

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

**Environmental Observations Identified during the Environmental Site Inspection**  
**(13 February 2019)**

	<p><b>Ref No:</b> 190213-O01</p> <p><b>Impact:</b> Air Quality (E6)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li></ul>
	<p><b>Ref No:</b> 190213-O02</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Part of the exposed site areas were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas.</li></ul>
	<p><b>Ref No:</b> 190213-O03</p> <p><b>Impact:</b> Waste/Chemical Management (G2i, G2ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li></ul>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-O04</p> <p><b>Impact:</b> Waste/ Chemical Management (G8)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• A number of drip trays were observed filled with sediments and should be sealed.</li></ul>
	<p><b>Ref No:</b> 190213-O05</p> <p><b>Impact:</b> Water Quality (A6iii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The soak away method from the wetsep tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.</li></ul>



Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-O06</p> <p><b>Impact:</b> Water Quality (A14i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The tires of dump trucks after using the wheel wash facility were observed muddy, Contractor should improve the wheel washing facility.</li></ul>
	<p><b>Ref No:</b> 190213-R07</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Drip tray should be provided for chemical containers near wetsep.</li></ul>
	<p><b>Ref No:</b> 190213-R08</p> <p><b>Impact:</b> Ecology (B4)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander</li></ul>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-R09</p> <p><b>Impact:</b> Water Quality (A2)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Cut-off drain near the temporary bridge should be enhanced.</li></ul>
	<p><b>Ref No:</b> 190213-R10</p> <p><b>Impact:</b> Air Quality (E17ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Cement mixing machine should be carried out in an enclosed system.</li></ul>
	<p><b>Ref No:</b> 190213-R11</p> <p><b>Impact:</b> Air Quality (E10)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Hoarding should be provided along the site area near the temp. bridge.</li></ul>



*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

**Rectification Actions taken by the Contractor for Environmental Deficiencies  
Identified during Previous Audit Session**

	<p><b>Ref No:</b> 190208-001</p> <p><b>Impact:</b> Air Quality (E6)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li></ul> <p><b>Follow up:</b> Item remarked as 190213-001</p>
	<p><b>Ref No:</b> 190208-002</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Part of the exposed site areas and haul road were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas and haul road</li></ul> <p><b>Follow up:</b> Item remarked as 190213-002</p>
	<p><b>Ref No:</b> 190208-003</p> <p><b>Impact:</b> Waste/Chemical Management (G2i, G2ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li></ul> <p><b>Follow up:</b> Item remarked as 190213-003</p>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190208-R04</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Chemical containers at near the wetsep shall be stored properly.</li></ul> <p><b>Follow up:</b> Item remarked as 190213-R07</p>
	<p><b>Ref No:</b> 190208-R05</p> <p><b>Impact:</b> Ecology (B4)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander</li></ul> <p><b>Follow up:</b> Item remarked as 190213-R08</p>



Contract No. YL/2017/03

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction



Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	190222
Date	22 February 2019 (Friday)
Time	14:30 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-




Ref. No.	Remarks/Observations	Related Item No.
190222-O02	<b>A. Water Quality</b> <ul style="list-style-type: none"><li>The soak away method from the wetsep tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.</li></ul>	A6iii
190222-R05	<ul style="list-style-type: none"><li>Cut-off drain near the temporary bridge should be enhanced to avoid any construction runoff from entering the meander.</li></ul>	A2
190222-O03	<ul style="list-style-type: none"><li>The tires of dump trucks after using the wheel washing facility were observed muddy, Contractor should improve the wheel washing facility.</li></ul>	A14i
	<b>B. Ecology</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>C. Land Contamination</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>D. Landscape &amp; Visual</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
190222-O01	<b>E. Air Quality</b> <ul style="list-style-type: none"><li>Part of the exposed site areas were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas.</li></ul>	E5
190222-R04	<ul style="list-style-type: none"><li>Hoarding should be erected along the site area near the temporary bridge.</li></ul>	E10
	<b>F. Construction Noise Impact</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
190222-R06	<b>G. Waste / Chemical Management</b> <ul style="list-style-type: none"><li>Chemical containers should be stored properly with drip tray to avoid any on site contamination.</li></ul>	G8
190222-R07	<ul style="list-style-type: none"><li>A number of drip trays were observed filled with sediments</li></ul>	G8
	<b>H. Permits/Licences</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during site inspection.</li></ul>	
	<b>I. Others</b> <ul style="list-style-type: none"><li>Follow-up on previous audit section (Ref. No.:190213), follow up action is required for items 190213-O02, 190213-O04, 190213-O05, 190213-O06, 190213-R09 and 190213-R11 which are renamed as 190222-O01, 190222-R07, 190222-O02, 190222-O03, 190222-O04 and 190222-R05 respectively.</li></ul>	

	Name	Signature	Date
Recorded by	Jonathan Lee		26 February 2019
Checked by	Dr. Priscilla Choy		26 February 2019

*Environmental Team for Development of Lok Ma Chau Loop*




*Land Decontamination and Advance Engineering Works – Design and Construction*

**Environmental Observations Identified during the Environmental Site Inspection**  
**(22 February 2019)**

	<p><b>Ref No:</b> 190222-O01</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Part of the exposed site areas were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas.</li></ul>
	<p><b>Ref No:</b> 190222-O02</p> <p><b>Impact:</b> Water Quality (A6iii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The soak away method from the wetset tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.</li></ul>
	<p><b>Ref No:</b> 190222-O03</p> <p><b>Impact:</b> Water Quality (A14i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The tires of dump trucks after using the wheel washing facility were observed muddy, Contractor should improve the wheel washing facility.</li></ul>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190222-R04</p> <p><b>Impact:</b> Air Quality (E 10)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Hoarding should be erected along the site area near the temporary bridge.</li></ul>
	<p><b>Ref No:</b> 190222-R05</p> <p><b>Impact:</b> Water Quality (A2)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The Cut-off drain near the temporary bridge should be enhanced to avoid any construction runoff from entering the meander.</li></ul>
	<p><b>Ref No:</b> 190222-R06</p> <p><b>Impact:</b> Waste/Chemical Management (G8)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Chemical containers should be stored properly with drip tray to avoid any on site contamination.</li></ul>





**Ref No:** 190222-R07

**Impact:**  
Waste/ Chemical Management (G8)

**Details:**

- A number of drip trays were observed filled with sediments

*Environmental Team for Development of Lok Ma Chau Loop*

*Land Decontamination and Advance Engineering Works – Design and Construction*

**Rectification Actions taken by the Contractor for Environmental Deficiencies  
Identified during Previous Audit Session**

	<p><b>Ref No:</b> 190213-O01</p> <p><b>Impact:</b> Air Quality (E6)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Stockpile of dusty materials were observed without cover/partially covered. The Contractor was reminded to fully cover all stockpiles to avoid dust emission.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Stockpile was cleared.</li></ul>
	<p><b>Ref No:</b> 190213-O02</p> <p><b>Impact:</b> Air Quality (E5)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Part of the exposed site areas were observed dry. The Contractor was reminded to ensure the implementation of watering should cover all site areas.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 190222-O01</li></ul>
	<p><b>Ref No:</b> 190213-O03</p> <p><b>Impact:</b> Waste/Chemical Management (G2i, G2ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The setup of chemical waste storage area was observed not complying with the EPD requirement. The Contractor was reminded to review the relevant requirement to modify it.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• The setup of chemical storage has improved and complied with requirement.</li></ul>

Environmental Team for Development of Lok Ma Chau Loop



Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-004</p> <p><b>Impact:</b> Waste/ Chemical Management (G8)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• A number of drip trays were observed filled with sediments and should be sealed.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 190222-R07</li></ul>
	<p><b>Ref No:</b> 190213-005</p> <p><b>Impact:</b> Water Quality (A6iii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The soak away method from the wetsep tank is not recommended, Contractor should implement an alternate system to discharge water according to discharge license.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 190222-002</li></ul>
	<p><b>Ref No:</b> 190213-006</p> <p><b>Impact:</b> Water Quality (A14i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• The tires of dump trucks after using the wheel wash facility were observed muddy, Contractor should improve the wheel washing facility.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 190222-003</li></ul>



Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-R07</p> <p><b>Impact:</b> Waste/ Chemical Management (G3i)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Drip tray should be provided for chemical containers near wetsep.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Chemical containers were cleared and relocated to the chemical waste container.</li></ul>
	<p><b>Ref No:</b> 190213-R08</p> <p><b>Impact:</b> Ecology (B4)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• A system to ensure the PMEs only operating between 0900 to 1700 hours should be implemented for all site area within 100 m of Meander</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• A flag of yellow and red to indicate the operation time was erected.</li></ul>
	<p><b>Ref No:</b> 190213-R09</p> <p><b>Impact:</b> Water Quality (A2)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Cut-off drain near the temporary bridge should be enhanced.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 192222-R05</li></ul>

Environmental Team for Development of Lok Ma Chau Loop

Land Decontamination and Advance Engineering Works – Design and Construction

	<p><b>Ref No:</b> 190213-R10</p> <p><b>Impact:</b> Air Quality (E17ii)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Cement mixing machine should be carried out in an enclosed system.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• An enclosed system has been provided.</li></ul>
	<p><b>Ref No:</b> 190213-R11</p> <p><b>Impact:</b> Air Quality (E10)</p> <p><b>Details:</b></p> <ul style="list-style-type: none"><li>• Hoarding should be provided along the site area near the temp. bridge.</li></ul> <p><b>Follow up:</b></p> <ul style="list-style-type: none"><li>• Item remarked as 190222-R04</li></ul>



---

---

**APPENDIX N  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
<b>Construction Dust Impact</b>							
S3.8	D1- DP1/DP 2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.6 L/m <sup>2</sup> to achieve the respective dust removal efficiencies	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	#
S3.8	D2- DP1/DP 2	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation <ul style="list-style-type: none"> <li>• All vehicles shall be shut down in intermittent use</li> <li>• Only well-maintained plant should be operated on-site to avoid emission of dark smoke</li> <li>• Valid No-Road Mobile Machinery (NRMM) labels should be provided to regulated machines</li> </ul>	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	# ^ ^ *
S3.8	D2- DP1/DP 2	<ul style="list-style-type: none"> <li>• Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction Phase</li> <li>• Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>• Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>• A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	# ^ ^ ^ ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>sheeting to ensure that the dusty material do not leak from the vehicle;</p> <ul style="list-style-type: none"> <li>• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</li> <li>• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>• Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>• Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by</li> </ul>					<p>#</p> <p>#</p> <p>^</p> <p>^</p> <p>^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>impervious sheeting or placed in an area sheltered on the top and the 3 sides;</p> <ul style="list-style-type: none"> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					<p>^</p> <p>*</p> <p>^</p>
S3.8	D4-DP1/DP2	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction stage	^
<b>Construction Noise Impact</b>							
S4.8	N-CP1-DP1/DP2	<p>Implement the following good site management practices:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> </ul>	Control construction airborne noise	Contractor	All construction sites	Construction stage	<p>^</p> <p>^</p> <p>^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>					^ ^
S4.8	N-CP2-DP1/DP2	Install temporary site hoarding (approx 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	Construction phase	^
S4.8	N-CP3-DP1/DP2	Install movable noise barriers and full enclosure, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction phase	^
S4.8	N-CP4-DP1/DP2	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction phase	^
S4.8	N-CP5-DP1/DP2	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction phase	^
S4.8	N-CP6-DP2	Setting the concrete lorry mixer at around 25m away from the existing NSRs along Ha Wan Tsuen Road and Lok Ma Chau Road	Reduce the noise levels from concrete lorry mixer	Contractor	Sections with NSRs along Ha Wan Tsuen Road and Lok Ma Chau Road	Construction phase	^
S4.8	N-CP8-DP2	Provide temporary noise barrier during construction phase.	Control airborne noise from construction access road	Contractor	Refer to Figure 4-8 of the EIA report	Construction phase	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
			traffic				
S4.8	N-CP7- DP2/N- CP6- DP1	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction phase	^
<b>Water Quality Impact (Construction Phase)</b>							
S5.7	W1-CP- DP1/DP 2	<p>Construction Runoff and Site Drainage</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, should include the following:</p> <ul style="list-style-type: none"> <li>Update and implementation of Stormwater Pollution Control Plan</li> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipments in order to avoid or minimize polluted runoff. Sedimentation tanks with</li> </ul>	Minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction phase	^  #  ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m<sup>3</sup> capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped.</p> <ul style="list-style-type: none"> <li>• The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction.</li> <li>• Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">#</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</p> <ul style="list-style-type: none"> <li>• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>• All open stockpiles of construction materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>• Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.</li> <li>• All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheelwash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</p> <ul style="list-style-type: none"> <li>• Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>• Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>• All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>• Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S5.7	W3-CP-DP1/DP2	<p><u>Groundwater from Contaminated Area</u></p> <ul style="list-style-type: none"> <li>• No mitigation measure is required for groundwater treatment in LMC Loop.</li> </ul>	Minimize groundwater quality impact from contaminated area	Contractor	Areas where contamination is found.	Construction phase	<p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>• Additional investigation is required to identify if contaminated groundwater is found</li> <li>• If the investigation results indicated that the groundwater to be generated from construction works would be contaminated, the contaminated groundwater should be either discharged into recharged wells, or properly treated in compliance with the requirements of Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters.</li> <li>• If recharged well method were used, the groundwater quality in the recharged well should not be affected by recharging operation, i.e. the pollution levels of the recharged groundwater should not be higher than that in the recharging wells.</li> <li>• If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD and a discharge license should be obtained under the WPCO through the Regional Offices of EPD.</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S5.7	W3-CP-DP1/DP2	<p><u>Sewage from Workforce</u></p> <ul style="list-style-type: none"> <li>• Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater 0.15m<sup>3</sup>/day/employed populations and be responsible for appropriate disposal and maintenance.</li> <li>• Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be</li> </ul>	Minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction phase	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site.					
S5.7	W4-CP-DP1	<p><u>Riverbanks Formation</u></p> <ul style="list-style-type: none"> <li>In order to prevent sediment transport during riverbank works, deployment of silt curtain should be implemented, especially when construction works encroach or occur in close distance to water body. It is recommended to carry out all the riverbank works within a cofferdam or diaphragm wall.</li> <li>Water quality of the Shenzhen River and the meander would be monitored to ensure effectiveness of the implemented mitigation measures.</li> </ul>	Minimize water quality impact from riverbank works	Contractor	Riverbank works	Construction Phase	^
S5.7	W1-CP-BR	<p><u>Bio-remediation in Shenzhen River</u></p> <ul style="list-style-type: none"> <li>Water quality monitoring and audit is recommended to ensure that the proposed bio-remediation operation would not result in adverse water quality impact. Details of the water quality monitoring programme are presented in the EM&amp;A Manual. If unacceptable water quality impact in the receiving water is recorded, additional measures such as slowing down, or rescheduling of works should be implemented as necessary.</li> </ul>	Minimize water quality impact from bio-remediation of Shenzhen River	Contractor	Shenzhen River where practicable	Construction phase	^
S5.7	W5-CP-DP2	<p><u>Construction of Bridge Crossing</u></p> <ul style="list-style-type: none"> <li>Good site management as stipulated in ProPECC PN1/94 should be fully implemented to avoid polluted liquid or solid wastes from falling into the WSRs.</li> <li>All the fishponds will be drained and no fishpond will be affected</li> </ul>	Minimize water quality impact from construction of bridge crossing	Contractor	Construction sites for bridge crossing where practicable	Construction phase	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>by bridge crossing.</p> <ul style="list-style-type: none"> <li>• In the meander, cofferdam or diaphragm walls should be deployed for protecting fish ponds or nearby rivers during bridge pier construction and or road widening work at fishponds.</li> <li>• For the low level viaducts crossing the small streams at Ma Tso Lung, Ping Hang and channel near Lung Hau Road, precast structures will be used such that there will be no construction work in the water streams, and thus, to avoid direct water quality impacts.</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
<b>Waste Management (Construction Waste)</b>							
S7.6	WM1-DP1/DP2	<p><u>Waste Reduction Measures</u></p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> <li>• Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>• proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>• plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>• sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.);</li> </ul>	Reduce waste generation	Contractor	All construction sites where practicable	Construction phase	<p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
	2	impacts: <ul style="list-style-type: none"> <li>• Waste such as soil should be handled and stored well to ensure secure containment;</li> <li>• Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>• Different locations should be designated to stockpile each material to enhance reuse;</li> </ul>					^  ^  ^
S7.6	WM5-DP1/DP2	<u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts: <ul style="list-style-type: none"> <li>• Remove waste in timely manner;</li> <li>• Employ the trucks with cover or enclosed containers for waste transportation;</li> <li>• Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>• Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>	Minimize waste impact from storage	Contractor	All construction sites	Construction phase	^  ^  ^  ^
S7.6	WM6-DP1/DP2	<u>Excavated and C&amp;D Material</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at Public Fill Reception Facilities areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: <ul style="list-style-type: none"> <li>• Maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>• Carry out on-site sorting;</li> </ul>	Minimize waste impacts from excavated and C&D material	Contractor	All construction sites	Construction phase	^  ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; and</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified.</li> </ul> <p>The recommended C&amp;D materials handling should include:</p> <ul style="list-style-type: none"> <li>On-site Sorting of C&amp;D Materials</li> <li>Reuse of C&amp;D Materials</li> <li>Use of Standard Formwork and Planning of Construction Materials Purchasing</li> <li>Provision of Wheel Wash Facilities</li> </ul> <p>Details refer to Section 7.6.1.4 of the EIA report.</p>					<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
S7.6	WM7-DP1/DP2	<p><u>Contaminated Soil</u></p> <p>As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.</p>	Remediate contaminated soil	Contractor	All construction sites where applicable	Construction phase	N/A
S7.6	WM8-DP1/DP2	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	All construction sites	Construction phase	*

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					
S7.6	WM9-DP1/DP2	<p><u>General Waste</u></p> <ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	^  ^  ^
S7.6	WM10-DP1/DP2	<p><u>Sewage</u></p> <ul style="list-style-type: none"> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	^  ^
S7.6	WM11-DP2	<p><u>Sediment</u></p> <p>The following mitigation measures are recommended during transportation and stockpiling:</p> <ul style="list-style-type: none"> <li>stockpiling area(s) must be properly designed and closed to the dredging locations as far as possible;</li> <li>Stockpiling area(s) should be lined with impermeable sheeting and bunded;</li> </ul>	Minimize waste impacts from sediment	Contractor	All construction sites	Construction phase	^  ^



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>stockpiles should be properly covered by impermeable sheeting;</li> <li>vehicles delivering the sediments should be covered, and truck bodies and tailgates should be sealed to prevent any discharge during transportation;</li> <li>bulk earth moving equipments should be utilized as much as possible to minimize workers' handling and contact of the excavated materials; and</li> <li>personal protective clothing should be provided to site workers.</li> </ul> <p>In case contamination of excavated materials is confirmed after testing, the mitigation measures described in Land Contamination Impacts section should also be implemented to minimize potential environmental impacts.</p>					<p>^</p> <p>^</p> <p>^</p> <p>^</p>
<b>Land Contamination</b>							
S8.7	LC1-DP2	<p><u>Remediation of arsenic-contaminated soil</u></p> <ul style="list-style-type: none"> <li>"Solidification/Stabilization" (S/S) treatment method was proposed for the remediation of arsenic-contaminated soil. Toxicity Characteristic Leaching Procedure (TCLP) test should be undertaken after S/S in order to ensure that the contaminant will not leach to the environment. Unconfined Compressive Strength (UCS) test should be conducted, and not less than 1MPa should be met prior to the backfilling or stockpiled for future reuse within the study area. Off-site disposal or reuse of the solidified material is not allowed.</li> </ul>	To remediate arsenic-contaminated soil	Project Proponent/ Contractor	LMC Loop, contaminated area	Prior to commencement of construction works within the contaminated area	^
S8.7	LC1-DP1/DP	<p><u>Excavation and Transportation</u></p> <ul style="list-style-type: none"> <li>Excavation profiles must be properly designed and executed with</li> </ul>	To minimise the potential environmental impacts	Contractor	Contaminated area		^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
	2	<ul style="list-style-type: none"> <li>• attention to the relevant requirements for environment, health and safety;</li> <li>• In case the soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>• Excavation should be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils;</li> <li>• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimise contaminated runoff;</li> <li>• Supply of suitable clean backfill material after excavation, if required;</li> <li>• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent any discharge during transport or during wet season;</li> <li>• Speed control for the trucks carrying contaminated materials should be enforced; and</li> <li>• Vehicle wheel washing facilities at the site's exit points should be established and used.</li> </ul>	arising from the handling of contaminated materials				<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S8.7	LC3-DP1/DP	<p><u>Solidification/Stabilization</u></p> <ul style="list-style-type: none"> <li>• The loading, unloading, handling, transfer or storage of cement</li> </ul>	To minimize the potential environmental impacts	Contractor	Contaminated area	The course of remediation	<p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
	2	<p>should be carried out in an enclosed system;</p> <ul style="list-style-type: none"> <li>Mixing process and other associated material handling activities should be properly scheduled to minimise potential noise impact and dust emission;</li> <li>The mixing facilities should be sited as far apart as practicable from the nearby noise sensitive receivers;</li> <li>Mixing of contaminated soil and cement / water / other additive(s) should be undertaken at a solidification plant to minimise the potential for leaching;</li> <li>Runoff from the solidification / stabilization area should be prevented by constructing a concrete bund along the perimeter of the solidification / stabilization area;</li> <li>The run-off contained in the concrete bund area along the perimeter of the paved solidification / stabilization area, if any, will be collected, stored and used for the mixing process of cement / contaminated soil;</li> <li>If stockpile of treated soil is required, the stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or site run-off during rainy season; and</li> <li>If necessary, there should be clear and separated areas for stockpiling of untreated and treated materials.</li> </ul>	arising from the handling of contaminated materials				<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

***Landscape and Visual Impact (Construction Phase)***

S11.5.4	L-CP1-	<u>Preservation and Protection of Existing Trees (Good Site</u>	Avoid disturbance and	Detailed design	Within project site	Detailed design	
---------	--------	---	-----------------------	-----------------	---------------------	-----------------	--



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
11.5.9	2	<p>be optimized in order to minimize the duration of impact.</p> <ul style="list-style-type: none"> <li>Construction site controls shall be enforced including the storage of materials, the location and appearance of site accommodation and site storage; and the careful design of site lighting to prevent light spillage.</li> <li>The temporary works areas shall be restored to its original condition or enhanced through the introduction of new amenity areas or planting areas following the completion of the construction phase.</li> </ul>			applicable		^
	L-CP3-DP1/DP2	<p><u>Advance Implementation of Mitigation Planting</u></p> <ul style="list-style-type: none"> <li>Replanting of existing / disturbed vegetation shall be undertaken at the earliest possible stage of the construction phase of the project using predominantly native plant species although ornamental species may be used for roadside planting and amenity areas.</li> </ul>	Minimize landscape impacts	Contractor	The whole project area where applicable	Construction phase	^
	L-CP4-DP1/DP2	<p><u>Transplantation of Existing Trees</u></p> <ul style="list-style-type: none"> <li>Some specimens have relatively higher amenity value which are in conflict with the proposals shall be considered for transplantation. For trees affected by the proposed infrastructure works the final receptor sites shall be preferably adjacent to their current locations alongside of the alignment to retain their contribution to the local landscape context. For the LMC Loop the receptor locations will be selected to allow the trees to be moved directly to their final locations in accordance with the detailed landscape proposals.</li> </ul>	Minimize landscape impacts	Contractor	The whole project area where applicable	Construction phase	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>The transplanting proposals are subject to review at the detailed design phase and to agreement-in-principle with the relevant management and maintenance agents and/or government departments. The implementation programme for the proposed works shall reserve sufficient time for the advanced tree transplanting preparation works to enhance the survival of the transplanted trees.</li> <li>The transplanting proposals will be subject to the findings of the detailed tree survey and felling application to be undertaken by the detailed design consultants and following approval by the relevant departments.</li> </ul>					^
	L-CP6-DP1/DP2	<p><u>Creation of Wetland and Landscape Buffer</u></p> <ul style="list-style-type: none"> <li>The existing reedbed acquired for development areas for the project will be reinstated as part of the Ecological Area. The reinstatement shall be undertaken at the earliest possible stage during the construction phase of the project.</li> <li>Creation of 12.78ha of Ecological Area (EA) containing reed marsh and marsh will be created at the southern portion of the LMC Loop, and a 50m width landscape buffer area will be set up in between the EA and the development area. Wetland creation concepts please refer to Figure 11.9zf and Chapter 12 Ecology Impact Assessment of this EIA.</li> <li>Native tree and shrub mix will be utilised for the creation of landscape buffer along northern edge of EA to support the creation of avifauna habitat from ecologist perspectives as</li> </ul>	Compensation of the loss of landscape resources	Project Proponent/ Detailed design consultant/ Contractor/ Operator	The whole project area where applicable	Detailed design, construction and operational phases	^  ^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>well as enhance the aesthetic and landscape diversity within the LMC Loop Development.</p> <ul style="list-style-type: none"> <li>Creation of minimum 11.72 Ha. of permanent compensatory off-site wetland areas at Sam Po Shue and Hoo Hok Wai. For the potential locations for off-site wetlands please refer to Figure 11.9zf and 11.9zh, Chapter 2 Project Description and Chapter 12 Ecology Impact Assessment of this EIA.</li> </ul>					^
	V-CP5-DP1/DP2	<p><u>Coordination with Concurrent Projects</u></p> <ul style="list-style-type: none"> <li>Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.</li> </ul>	Minimize landscape impacts	Contractor	The whole project area where applicable	Construction phase	N/A
<b>Ecology (Construction Phase)</b>							
S12.7	E1-DP1	<p><u>Disturbance to Fish Ponds at HHW</u></p> <ul style="list-style-type: none"> <li>Development set back a minimum of 23m from the edge Meander.</li> <li>Management of fish pond habitat to enhance ecological value to twice existing value, in order to compensate for disturbance to large waterbirds.</li> <li>Creation and establishment will occur prior to commencement of substantive works associated with any element of the project for which fish pond compensation is required.</li> </ul> <p><u>Construction phase</u></p> <ul style="list-style-type: none"> <li>Erection of a 3m high, dull green site boundary fence to minimise disturbance to wetland habitats caused by human activity in LMC Loop.</li> </ul>	On the disturbance to fish ponds at HHW	Detailed design consultant/ Contractor	Fish ponds at HHW and LMC	Detailed design, construction phase	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>*</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
S12.7	E2-DP1	<p><u>Construction run-off</u></p> <ul style="list-style-type: none"> <li>• Temporary sewerage and drainage will be designed and installed to collect wastewater and prevent it from entering nearby water bodies;</li> <li>• Proper locations well away from nearby water bodies will be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil, and these will be identified before commencement of works;</li> <li>• To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies will be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures will also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work site;</li> <li>• If temporary access along a riverbed is unavoidable, this will be kept to the minimum in width and length. Temporary river crossings will be supported on stilts above the river bed;</li> <li>• Stockpiling of construction materials, if necessary, will be properly covered and located away from nearby water bodies;</li> <li>• Construction debris and spoil will be covered and/or properly disposed of as soon as possible to avoid being washed into nearby water bodies;</li> <li>• Construction effluent, site run-off and sewage will be</li> </ul>	Minimise the indirect impact from the increasing suspended solids and pollutants in LMC Meander	Contractor	Seawall,	During construction	<p>^</p> <p>^</p> <p>#</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>properly collected and/or treated. Wastewater from any construction site will be minimised via the following in descending order: reuse, recycling and treatment;</p> <ul style="list-style-type: none"> <li>• Proper locations for discharge outlets of wastewater treatment facilities well away from sensitive receivers will be identified (i.e. treated wastewater will not be discharged into LMC Meander, natural streams, marsh, reedbed, active or abandoned fish ponds);</li> <li>• Adequate lateral support will be erected where necessary in order to prevent soil/mud from slipping into the Ecological Area or LMC Meander;</li> <li>• Site boundary will be clearly marked and any works beyond the boundary strictly prohibited;</li> <li>• Regular water monitoring and site audit will be carried out at adequate points along LMC Meander, and at the outfalls of the natural streams around LMC Loop. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works will be considered.</li> </ul>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S12.7	E3-DP1/DP2	<p><u>Pollutant Runoff to Downstream areas from Accidental Spillage</u></p> <ul style="list-style-type: none"> <li>• Prepare an emergency contingency plan</li> <li>• The plan will include, but not be limited to, the following: <ul style="list-style-type: none"> <li>- Potential emergency situations;</li> <li>- Chemicals or hazardous materials used on-site (and their location);</li> <li>- Emergency response team;</li> </ul> </li> </ul>	Minimize indirect impact from pollutant runoff to downstream areas from accidental spillage	Contractor/ Operator	Area within project site near streams	Construction phase and operation phase	N/A



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>• The use of glass that reflects UV light (primarily visible to birds, but not to humans) acts to reduce collision.</li> <li>• Film and art treatment allow glass surfaces to be used a medium of expression, often related to the nature and use of the building, as well indicating to birds their impenetrability.</li> <li>• Lightweight external screens can be added to windows or become a façade element of larger buildings, and are suitable where non-operable windows are prevalent, which is often the case in modern buildings in HK.</li> </ul> <p>In terms of reducing night-time mortality impacts, eliminating unnecessary lighting is one of the easiest methods, and has the added advantage of saving energy and expense. Potential impacts of nocturnal avian collision with buildings should be minimised by not creating sky glow from the use of night-time lighting at or near the top of buildings or other structures. In addition to avoiding uplighting, light spillage should be minimised, while green and blue lights should be used where possible. As far as possible, lights should be controlled by motion sensors, and building operations should be managed in such a way as reduce or eliminate night lighting near windows. The potential advantages of removing unnecessary lighting in terms of reducing the carbon footprint of the LMC Loop development are obvious.</p>					<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S12.7	E5-DP1/DP2	<ul style="list-style-type: none"> <li>• Minimize loss of natural vegetation along LMC Meander, and suitable replacement planting with possible installation of otter holts and the provision of potential feeding area and spraint locations for otters in the stabilized bank subject to detailed design.</li> <li>• No significant change to velocity of water flow, water level</li> </ul>	Minimize impacts on Eurasian Otter	Detailed design consultant/ Contractor	Construction site within the project	Detailed design, construction phase	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>or water quality.</p> <ul style="list-style-type: none"> <li>No direct lighting on Meander.</li> <li>3m high, dull green site boundary fence for all developments associated with the project.</li> <li>Pre-construction surveys for otter holts or natal dens will be conducted in LMC Loop before the commencement of construction works. Work in the area of any otter holt found to cease pending examination by experienced Ecologist. If in use for breeding, works in the area will temporarily stop until end of breeding activity.</li> <li>No construction activities within 100m of LMC Meander between one hour prior to sunset and one hour after sunrise.</li> <li>Provision of compensatory reed marsh in the Ecological Area in LMC Loop, including open water channels and islands within the reed marsh, both of which features are considered to be used by the species.</li> </ul>					<p>^</p> <p>*</p> <p>N/A</p> <p>*</p> <p>N/A</p>
S12.7	E8-DP2	<ul style="list-style-type: none"> <li>Refer to E2 and E3</li> </ul>	Prevent impacts on Rose Bitterling, small snakehead and <i>Somaniathelphus zanklon</i>	Contractor	Within project site	Construction phase	N/A
S12.7	E10-DP1	<ul style="list-style-type: none"> <li>Preserve undisturbed, semi-natural habitat conditions of LMC Meander and adjacent areas of LMC Loop up to approximately 150m in width in order to avoid disturbance to core part of flight line corridor.</li> <li>This area to comprise an Ecological Area largely constituting</li> </ul>	Minimize impacts on flight line corridor from LMC Loop development	Developer / Detailed design consultant/ Contractor/ Operator	Within project site	Detailed design, construction and operation phases	<p>^</p> <p>N/A</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
		<p>reed marsh and a 50m wide buffer zone densely planted with shrubs and trees. Small number of low buildings (max 14mPD high, except the building height of on-site STW is 15mPD high) allowed in inner 25m of this area at a plot ratio of 0.1.</p> <ul style="list-style-type: none"> <li>At Ha Wan Tsuen entry point for many birds to LMC Loop area provide a wider Ecological Area to minimise disturbance from nearby buildings.</li> <li>Further minimisation of impact by maintaining a lower building height in areas adjacent to the buffer zone for the EA. In addition, the sewage treatment works, which is located near the point where many birds cross from the Meander to HHW, should not exceed 15mPD.</li> </ul>					<p>N/A</p> <p>N/A</p>
S12.7	E11-DP1	<ul style="list-style-type: none"> <li>Employ site boundary fence as long as possible. Use of movable barrier for more intense site formation activity. Provision of fencing with 30cm gap between the existing reed marsh and LMC Meander during the establishment period of Ecological Area and the gap will be closed once established.</li> <li>Restrict work to period from 0900h to 1700h. All major works along the edge of LMC Meander and in the Ecological Area will be conducted in the wet season.</li> </ul>	Minimize disturbance impacts of mitigation provisions	Contractor	Within project site	Construction phase	<p>^</p> <p>*</p>
S12.7	E12-DP1/DP2	<ul style="list-style-type: none"> <li>Minimal night-time lighting</li> <li>No direct light on Meander</li> </ul>	Minimize impacts on LMC Meander	Contractor/ Operator	All	Construction and operation phases	<p>^</p> <p>^</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
S12.7	E13-DP2	<ul style="list-style-type: none"> <li>Construction limited to wet season between the hours of 9am and 5pm.</li> <li>Use of opaque visual/noise barriers and planting of trees shrubs along length of road adjacent to fish ponds.</li> <li>Compensatory habitat management elsewhere to mitigate wetland loss.</li> </ul>	Minimize impacts from the construction and operation disturbance impacts	Contractor/ Operator	Pond habitat along alignment (mainly Ha Wan Tsuen Road)	Construction and operation phases	^  ^  ^
S12.7	E16-DP1	<ul style="list-style-type: none"> <li>Provision of compensatory reed marsh in the Ecological Area will provide habitat suitable for Common Evening Hawker.</li> <li>Measures designed to protect other fauna and water quality will generally benefit odonata.</li> </ul>	Protect Odonata	Project Proponent/ Detailed design consultant/ Contractor Operator	Ecological area	EA established prior to construction and manage at all phases	^  ^
S12.7	E14-DP2	<ul style="list-style-type: none"> <li>Replacement planting of native tree species relevant to Deep Bay area and the area impacted. Planting to occur in tandem with that required for woodland loss arising</li> </ul>	Minimize the ecological impacts	Contractor	Woodland and shrubland habitat along Ha Wan Tsuen Road	Construction phase	^
S12.7	E15-DP2	<ul style="list-style-type: none"> <li>Use noise/visual barriers to minimise disturbance.</li> <li>Construction activities should not be carried out before 0900h or after 1700h in order to minimise disturbance to the flight line corridor (and to mammals).</li> </ul>	Minimize impacts on flight line corridor from Western Connection Road	Contractor	Construction site from Western Connection Road	Construction phase	^  *
S12.7	E16-DP2	<ul style="list-style-type: none"> <li>Use of opaque visual/noise barriers and roadside planting of trees and shrubs to minimize disturbance impacts.</li> </ul>	Minimize impacts on flight line corridor from Western Connection Road	Project Proponent/ Detailed design consultant/	Construction site from Western Connection Road	Detailed design, construction and operation phases	^

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	Implementation Status
				Contractor Operator			
<b><i>Fisheries (Construction Phase)</i></b>							
S13.7	F4-	<ul style="list-style-type: none"> <li>• Re provision of replacement Artificial Reefs(of the same volume as the existing ARs inside Marine Exclusion Zone)</li> </ul>	Mitigate water quality impacts on the existing ARs	Project proponent	To be determined	Construction phase or operation phase	N/A
S11.7	F2	<ul style="list-style-type: none"> <li>• Reduce re-suspension of sediments</li> <li>• Limit dredging and works fronts.</li> <li>• Good site practices</li> <li>• Strict enforcement of no marine dumping</li> <li>• Spill response plan</li> </ul>	Minimise marine water quality impacts	Contractor	Seawall	During construction	N/A N/A N/A N/A N/A

Remarks: ^ Compliance of mitigation measure  
\* Recommendation was made during site audit but improved/rectified by the contractor  
N/A Not Applicable at this stage as no such site activities were conducted in the reporting period (e.g. concrete batching plan, barging point, seawall dredging and filling, bored piling, landscaping works etc)

---

---

**APPENDIX O  
WASTE GENERATION IN THE  
REPORTING MONTH**

---

---





Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	0.0	0.0	15.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Feb	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<b>SUB-TOTAL</b>	<b>0.0</b>	<b>0.0</b>	<b>17.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>
<b>TOTAL</b>	<b>0.0</b>	<b>0.0</b>	<b>17.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002  
 Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005  
 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material  
 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

---

---

**APPENDIX P  
COMPLAINT LOG**

---

---

**Appendix P - Complaint Log**

<b>Log Ref.</b>	<b>Location</b>	<b>Received Date</b>	<b>Details of Complaint</b>	<b>Investigation/ Mitigation Action</b>	<b>Status</b>
--	--	--	--	--	--

---

---

**APPENDIX Q  
SUMMARY OF SUCCESSFUL  
PROSECUTION**

---

---

**Appendix Q - Summary of Successful Prosecution**

<b>Date of Successful Prosecution</b>	<b>Details of the Successful Prosecution</b>	<b>Status</b>	<b>Follow Up</b>
--	--	--	--