



Date: 15 June 2024

Your ref:

Our ref: PL-202406018

**AECOM Asia Company Limited** 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, New Territories, Hong Kong

Attn.: Ms. Mavis Law, SRE

Dear Ms. Law,

Agreement No. EDO 6/2019

Independent Environmental Checker for Contract No. ED/2018/05 Kai Tak Development -Stage 5B Infrastructure Works at the Former North Apron Area Verification of Monthly EM&A Report (May 2024)

Reference is made to the Monthly EM&A Report (May 2024) (Version 1.1) issued by the Environmental Team on 15 June 2024.

Please be informed that we have no adverse comment on the captioned submission. We hereby verify the Monthly EM&A Report (May 2024) in accordance with Condition 3.3 of Environmental Permit No. EP-337/2009.

Thank you for your attention.

Yours sincerely, For and on behalf of Acuity Sustainability Consulting Limited

Kevin Li

Independent Environmental Checker

**CEDD** Attn.: Mr. Mr. Michael So By email c.c.

Ka Shing By email Attn.: Mr. Chan Pang (ETL)

# **Environmental Monitoring and Audit Report** for

Contract No. ED/2018/05 –

Kai Tak Development – Stage 5B infrastructure works at the former north apron area

Contract No.: EDO 2/2020

May 2024

(Version 1.1)

Certified By:

(Environmental Team Leader)

Tabl	le of Content	Page
EXE	CUTIVE SUMMARY	5
	Breaches of Action and Limit Levels	5
	Complaint log	5
	Notifications of summons and successful prosecutions	6
	Report changes	6
	Key construction works in the reporting month	6
	Future key issues	7
1.	INTRODUCTION	8
	Project Background	8
	Project Organization	9
	Works Area and Construction Programme	9
	Construction works undertaken during reporting month	10
	Submission Status under the Environmental Permits	10
2.	AIR QUALITY MONITORING	11
	Monitoring Requirements	11
	Monitoring Locations	11
	Monitoring Parameters, Frequency and Duration	11
	Monitoring Equipment	12
	Monitoring Methodology and QA/QC Procedure	13
	Wind Data Monitoring	15
	Action and Limit Levels	15
	Impact Air Quality Monitoring results	16
3.	NOISE MONITORING	17
	Monitoring Requirements	17
	Monitoring Locations	17

	Monitoring Parameters, Frequency and Duration	17
	Monitoring Equipment	18
	Monitoring Methodology and QA/QC Procedure	18
	Maintenance and Calibration	19
	Action and Limit Levels	19
	Impact Noise Monitoring results	20
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	21
5.	LANDSCAPE AND VISUAL MONITORING	23
	Results and Observations	23
6.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	24
	Site Inspection	24
	Status of Waste Management	26
	Status of Environmental Licenses, Notification and Permits	27
	Implementation Status of Environmental Mitigation Measures	27
	Environmental Complaint and Non-compliance	27
	Notifications of summons and successful prosecutions	28
7.	FUTURE KEY ISSUES	29
	Construction Programme in the coming month	29
	Environmental Site Inspection and Monitoring Schedule for next month	30
8.	CONCLUSIONS	31
List of T	ables	
Table I	Non-compliance Record in the Reporting Month	
Table II	Summary of complaints in the Reporting Month	
Table III	Summary of summons and successful prosecutions in the Reporting Month	
Table IV	Summary of future key issues and potential impact in the coming month	
Table 1.1	Contact Information of Key Personnel	

Table 1.2	Major activities of the Project during reporting month
Table 1.3	Summary of Status of Required Submission of EPs
Table 2.1	Locations of Air Quality Monitoring Stations
Table 2.2	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring
Table 2.5	Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring
Table 2.6	Summary of 24-hour average TSP Monitoring Data during the reporting month
Table 2.7	Summary of 1-hour average TSP Monitoring Data during the reporting month
Table 3.1	Locations of Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 3.3	Noise Monitoring Equipment
Table 3.4	Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring
Table 3.5	Summary of Noise Monitoring Data during the reporting month
Table 4.1	Comparison of 24-hour average TSP Monitoring Data with EIA predictions
Table 4.2	Comparison of 1-hour average TSP Monitoring Data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 5.1	Summary of observations of Landscape and Visual impact during the reporting month
Table 6.1	Summary of site inspections observations during the reporting month
Table 6.2	Summary of Environmental Licenses, Notifications and Permits
Table 6.3	Summary of complaints in the Reporting Month
Table 6.4	Summary of summons and successful prosecutions in the Reporting Month
Table 7.1	Summary of future key issues and potential impact in the coming month

# **List of Figure**

- Figure 1 Proposed works of Contract No. ED/2018/05
- Figure 2 Proposed works of Contract No. ED/2018/05
- Figure 3 D1 Road Site Layout Plan

Figure 4 – Site Layout Plan

Figure 5 – Air Quality Monitoring Stations

Figure 6 – Noise Monitoring Stations

# **List of Appendices**

Appendix A – Organization Chart of EM&A Team

Appendix B – Construction Programme

Appendix C – Environmental monitoring schedules

Appendix D – Photographic records

Appendix E – Calibration certificates, catalogue of air quality monitoring equipment

Appendix F – Weather information

Appendix G – 24-hr TSP monitoring results and graphical presentation

Appendix H - 1-hr TSP monitoring results and graphical presentation

Appendix I – Event and Action Plan for air quality

Appendix J – Calibration certificates, catalogue of noise monitoring equipment

Appendix K – Noise monitoring results and graphical presentation

Appendix L – Event and Action Plan for noise

Appendix M – Event and Action Plan for Landscape and Visual Impact

Appendix N – Waste Flow Table

Appendix O – Environmental Mitigation Implementation Schedule (EMIS)

Appendix P – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

# **EXECUTIVE SUMMARY**

1. This is the 40<sup>th</sup> Monthly Environmental Monitoring & Audit (EM&A) report which summarises the findings of the EM&A Programme during the reporting period from 1 to 31 May 2024.

# **Breaches of Action and Limit Levels**

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record in the Reporting Month

	Danamatan	No. of Ex	Action Taken			
Parameter		Action Level	Limit Level	Action Taken		
	1-hr TSP	0	0	N/A		
	24-hr TSP	0	0	N/A		
	Construction noise	0	0	N/A		

# **Complaint log**

6. No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

Table II Summary of complaints in the Reporting Month

Date of complaint received	Date of compliant	Description of complaint	Recommendations / Action taken	Close-out date / Status
No complaint was received in the reporting month.	NA	NA	NA	NA

# Notifications of summons and successful prosecutions

7. No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

Table III Summary of summons and successful prosecutions in the Reporting Month

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status
No notification	NA	NA	NA	NA
of summons				
and				
successful				
prosecutions				
were				
received in				
the reporting				
month.				

# Report changes

8. There was no reporting change in the reporting month.

#### **Key construction works in the reporting month**

- 9. Major construction activities undertake during the reporting month included:
  - Dismantling Falsework and Portal Frame at LW-02
  - RC Construction for Kerb of Elevated Walkway LW-02
  - RC Construction of LW02 Lift and Staircase
  - Construction of LW02 structural steel roof
  - Installation of glass bracket of Lift at LW02
  - Construction of Public Lighting at LW02
  - SPR Retrieval Shaft Headwall RC construction

- Road and Drain Construction works for Road L16, Commercial Street and Road D1
- Construction works for DCS 2A5B, 2A10 and 2A5A
- Road and drain construction works at Olympic Avenue
- Renovation works for Subway KS10 Lift and Staircase
- Renovation works for existing subways KS10
- Construction of Parapet for S14
- Construction of bridge deck of S14 and portal for K73 Bridge
- Drainage construction and backfilling works for retaining wall of S14
- Drainage construction works at PS2 and PS4

# **Future key issues**

10. The future key issues and potential impact in the coming month are given in Table IV.

Table IV Summary of future key issues and potential impact in the coming month

Future key issues in the coming month	Potential impact
Construction of LW02 structural steel roof	Noise and Air Quality
Installation of Canopy at LW-02	Noise and Air Quality
Construction of Pillar box at LW-02	Noise and Air Quality
Lift installation at LW-02	Noise and Air Quality
Installation of glass pane of LW02	Noise and Air Quality
SB01 Retrieval Shaft Headwall construction	Noise and Air Quality
Backfilling and ELS dismantling at SB01 Retrieval Shaft	Noise and Air Quality
Excavation and ELS installation of additional Staircase at SB01	Noise and Air Quality
Mass fill concrete for raised Lift lobby and accessible ramp inside SB01 Launching Shaft	Noise and Air Quality
Road and Drain Construction works for Road L16, L9, Commercial Street and Road D1	Noise and Air Quality
Construction works for DCS 2A5B, 2A10, 2A5A, 2A4	Noise and Air Quality
Road and Drain Construction works at Olympic Avenue	Noise and Air Quality
Renovation works for Subway KS10 Lift and Staircase	Noise and Air Quality
Renovation works for existing subway KS10	Noise and Air Quality
Construction of Parapet for S14	Noise and Air Quality
Backfilling at Retaining Wall for S14	Noise and Air Quality
Construction of Portal Frame for K73 Bridge	Noise and Air Quality
Construction of bridge deck of S14	Noise and Air Quality
Drainage Construction works at PS2 and PS4	Noise and Air Quality

# 1. INTRODUCTION

# **Project Background**

- 1.1 The Kai Tak Development (KTD) is located in the southern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/05 Kai Tak Development stage 5B infrastructure works at the former north apron area (The Project), comprises mainly the design and construction of a section of dual two-lane Road D1; single two-lane Road L9 and Road L16; a single-lane slip road S14; a pedestrian subway SB-01; an elevated walkway LW-02; renovation of the existing pedestrian subways KS9, KS10 and KS32, as well as modification of the southern end of the existing pedestrian subway KS10; associated footpaths, street lighting, traffic aids, drainage, sewerage, water mains, landscaping, electrical and mechanical works, and ancillary works. The proposed works are shown in Figure 1 and Figure 2. The proposed works and site boundary are shown in Figure 3 and Figure 4. Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.3 In accordance with the approved EIA Reports, Environmental Monitoring and Audit (EM&A) programmes are recommended to ensure compliance with the EIA study recommendations. The project proponent was the Civil Engineering and Development Department (CEDD). AECOM Asia Co. Ltd. (AECOM) was commissioned by CEDD as Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual). Acuity Sustainability Consulting Limited (Acuity) was commissioned as the Independent Environmental Checker (IEC). Build King STEC Joint Venture (Build King) was appointed as the main Contractor for the construction works of Contract No. ED/2018/05. Ka Shing was commissioned by CEDD to undertake the role of the Environmental Team (ET) to implement the EM&A programme for The Project.
- 1.4 The construction work under ED/2018/05 comprises the EM&A Manual (EIA Register No. AEIAR-130/2009 for Kai Tak Development) and Environmental Permit No. EP- 337/2009.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register No. AEIAR-130/2009 for Kai Tak Development.

# **Project Organization**

1.6 The project organization chart and with respect to the EM&A programme is shown in AppendixA. Information of key personnel contact names and telephone numbers are summarized in Table1.1.

Table 1.1 Contact Information of Key Personnel

Party	Role	Contact Person	Position	Phone No.	E-mail
Civil Engineering and Development Department (CEDD)	Project Proponent	Mr. Stephen Lo	Permit Holder	3579 2470	cclo@cedd.gov.hk
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Mr. Vincent Lee	Supervisor's Delegate	2798 0771	sre2@ktd- stage5.com
Acuity Sustainability Consulting Limited (Acuity)	Independent Environmental Checker (IEC)	Mr. Kevin Li	IEC	9779 2247	kevin.li@aurecong roup.com
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Pang Chan	ET Leader	6082 2973	stage5b@ka- shing.net
Build King – STEC Joint Venture (BK- STEC)	Contractor	Mr. Rex Lau	Contractor's Representative	6282 5154	rex.lau@buildking .hk

# **Works Area and Construction Programme**

1.7 The construction works commenced on 16 February 2021. The construction programme of the Project is given in Appendix B.

# Construction works undertaken during reporting month

1.8 Major construction works of the Project in the reporting month are summarized in Table 1.2:

Table 1.2 Major activities of the Project during reporting month

Dismantle of falsework and portal frame at LW-	Renovation works for existing subway KS10
02	
RC Construction for Kerb of Elevated Walkway	Construction of Parapet for S14
LW-02	
RC Construction of LW02 Lift and Staircase	Construction of bridge deck of S14 and portal
	for K73 Bridge
Construction of LW02 structural steel roof	Drainage Construction and Backfilling for
	Retaining wall of S14
Installation of glass bracket of Lift at LW02	Drainage Construction works at PS2 and PS4
Construction of Public Lighting at LW02	
SPR Retrieval Shaft Headwall RC construction	
Road and Drain Construction works for Road	
L16, L9, Commercial Street and Road D1	
Construction works for DCS 2A5B, 2A10 and	
2A5A	
Road and Drain Construction works at Olympic	
Avenue	
Renovation works for Subway KS10 Lift and	
Staircase	

# **Submission Status under the Environmental Permits**

1.9 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009 are summarized in Table 1.3.

Table 1.3 Summary of Status of Required Submission of EPs

EP Condition EP-337/2009	Submission	Submission Date
Condition 1.11 Notification of Commencement Date of Construction of the Project		12 Jan 2021
Condition 2.3 Management Organization of Main Construction Companies		21 Sep 2020
Condition 2.3 Updated Management Organization of Main Construction		4 July 2022

EP Condition EP-337/2009	Submission	Submission Date
	Companies	
Condition 2.4	Design Drawings	12 Jan 2021
Condition 2.11	Landscape Mitigation Plans	17 Dec 2020
Condition 3.2	Condition 3.2 Baseline Monitoring Report	
Condition 3.3	Monthly EM&A Report (Apr 2024)	19 May 2024

# 2. AIR QUALITY MONITORING

#### **Monitoring Requirements**

2.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six days will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

# **Monitoring Locations**

2.2 Two designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at two air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

Table 2.1 Locations of Air Quality Monitoring Stations

Air Quality Monitoring Locations for the Project	Location of Measurement
AM2(A) – Ng Wah Catholic Secondary School	Rooftop
AM3 – Sky Tower	Podium floor near T7

# **Monitoring Parameters, Frequency and Duration**

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

Air Monitoring Station	Location for Measurement		Parameter		Duration		Frequency
AM2(A) – Ng Wah Catholic Secondary School	Rooftop	-	24-hour average TSP	-	24 hours	-	Once every 6 days
AM3 – Sky Tower	Podium Floor near Tower 7	-	1-hour average TSP	-	1 hour	-	Three times every 6 days

- 2.4 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 2.5 Photographic records of the impact monitoring setup are shown in Appendix D.

#### **Monitoring Equipment**

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model	Quantity	Calibration Interval
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2	2 months
HVS Calibrator	TISCH TE-5025A	1	1 year
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	2	1 year
Weather Station	Davis Vantage Pro2 Weather Station	1	6 months

- 2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.8 Calibration certificates, catalogue of equipment are given in Appendix E.

# Monitoring Methodology and QA/QC Procedure

# 24-hour TSP Monitoring

# Operating/Analytical Procedures

- 2.9 Setup criteria of HVS are shown as follows:
  - A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
  - No two samplers were placed less than 2m apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
  - A minimum of 2m separation from any supporting structure, measured horizontally was set.
  - No furnaces or incineration flues was nearby.
  - Airflow around the sampler was unrestricted.
  - Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
  - Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
  - A secured supply of electricity was provided to operate the samplers.
- 2.10 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.7 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.11 For TSP sampling, Glass Fiber Filter Media 8" x 10" having a collection efficiency of > 99 % for particles of 0.3  $\mu$ m diameter were used.
- 2.12 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air quality monitoring station.
- 2.13 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminium strip.
- 2.16 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration are required for the HVS:
  - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration
     Kit throughout all stages of the air quality monitoring.

#### 1-hour TSP Monitoring

#### Measurement Procedures

- 2.19 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:
  - Set up the dust meter on a tripod at 1.2m level.
  - Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
  - The zero calibration of the instrument was conducted before and after each sampling.
  - TSP levels were recorded for 1-hour with 5-minute data logging interval.
  - Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.

• Recorded any activities that may generate dust during measurement period.

#### Maintenance/Calibration

- 2.20 The following maintenance/calibration are required for the direct dust meters:
  - To validate the accuracy of dust meter, compare the results measured by dust meter and HVS every 12 months throughout all stages of the air quality monitoring.

# **Wind Data Monitoring**

- 2.21 Wind Anemometer was installed at the roof-top of AM2(A) Ng Wah Catholic Secondary School with 10m above ground and clear of constructions or turbulence caused by the buildings.
- 2.22 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.
- 2.23 The wind data monitoring equipment will be re-calibrated at least once every six months.
- 2.24 Wind direction is divided into 16 sectors of 22.5 degrees each.
- 2.25 Details of weather information during the monitoring period are shown in Appendix F.

#### **Action and Limit Levels**

2.26 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.4 and Table 2.5 respectively.

Table 2.4 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

Parameter	Air Monitoring	Action Level,	Limit Level,	
rarameter	Station	$\mu g/m^3$	$\mu g/m^3$	
24 hour avarage TCD	AM2(A)	175	260	
24-hour average TSP	AM3	172	260	

Table 2.5 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

Parameter Air Monitoring Station		Action Level, μg/m <sup>3</sup>	Limit Level, µg/m³
1 hour avances TCD	AM2(A)	302	500
1-hour average TSP	AM3	301	500

# **Impact Air Quality Monitoring results**

2.27 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designated air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

Table 2.6 Summary of 24-hour average TSP Monitoring Data during the reporting month

Air Quality Monitoring Station	Average TSP Concentration, µg/m <sup>3</sup>	Range, μg/m <sup>3</sup>	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
AM2(A)	44	20 - 72	175	260
AM3	58	35 – 122	172	260

Table 2.7 Summary of 1-hour average TSP Monitoring Data during the reporting month

Air Quality Monitoring Station	Average TSP Concentration, µg/m <sup>3</sup>	Range, μg/m <sup>3</sup>	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM2(A)	53	32 - 77	302	500
AM3	48	32 - 73	301	500

- 2.28 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.
- 2.29 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix G and Appendix H respectively.
- 2.30 The Event and Action Plan is provided in Appendix I.
- 2.31 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 2.32 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.
- 2.33 Impact air quality monitoring were conducted on 2, 8, 14, 20, 25 and 31 May 2024 in the reporting month.

# 3. NOISE MONITORING

#### **Monitoring Requirements**

- 3.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring,  $L_{Aeq, 30-minute}$ , for each station will be on a weekly basis and conduct one set of measurements between 0700 1900 hrs on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 0700 hrs as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

# **Monitoring Locations**

3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 6.

*Table 3.1 Locations of Noise Monitoring Stations* 

Noise Monitoring Locations for the Project	Location of Measurement
M4(A) – Le Billionnaire	Podium (Façade)
M5(A) – Prince Ritz	Podium (Façade)

# **Monitoring Parameters, Frequency and Duration**

3.5 The noise monitoring locations and monitoring frequency are listed in Table 3.2.

*Table 3.2 Noise Monitoring Parameters, Frequency and Duration* 

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M4(A) – Le Billionnaire	Podium (Façade)	I I and	30-minute measurement at each monitoring station between 0700
M5(A) – Prince Ritz	Podium (Façade)	$L_{ m Aeq}, L_{ m A10}$ and $L_{ m A90}$	- 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week.

- 3.6 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 3.7 Photographic records of the monitoring setup are shown in Appendix D.

# **Monitoring Equipment**

3.8 As referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Class 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.3 summarizes the equipment to be used in the noise monitoring.

Table 3.3 Noise Monitoring Equipment

Equipment	Model	Quantity	Calibration Interval
Sound Level Meter	RION NL52	1	1 year
Sound Level Calibrator	RION NC74	1	1 year
Air Flowmeter	TSI TA440 Air Velocity	1	1 year

3.9 Calibration certificates, catalogue of equipment are given in Appendix J.

# Monitoring Methodology and QA/QC Procedure

3.10 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.

- 3.11 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.
- 3.12 Turned on the sound level meter and check the battery, if too low, change new ones.
- 3.13 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 3.14 Noise level was recorded.
- 3.15 Recorded any activities that may generate noise during measurement period.

#### **Maintenance and Calibration**

- 3.16 The microphone of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.17 The sound level meter and sound calibrator were calibrated annually by HOKLAS accredited laboratory or equivalent.

#### **Action and Limit Levels**

3.18 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.4.

Table 3.4 Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level ^
0700 – 1900 hrs	M4(A)	69.5	When one	75 JD(A)
on normal weekdays	M5(A)	72.5	documented complaint is received.	75 dB(A)

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

# **Impact Noise Monitoring results**

3.19 Impact noise monitoring results at the designated noise monitoring stations are summarized in Table 3.5 respectively.

Table 3.5 Summary of Noise Monitoring Data during the reporting month

Noise Monitoring Station	Measured L <sub>Aeq, 30-</sub> min, Average, dB(A)	Measured L <sub>Aeq, 30-</sub> min, Range, dB(A)  Action Level		Limit Level ^
M4(A)	72.4	72.0 – 73.0	When one documented	75
M5(A)	73.9	73.5 – 74.4	complaint is received	dB(A)

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.20 There was no Action and Limit Level exceedance of  $L_{Aeq, 30-min}$  recorded during the reporting month.
- 3.21 Graphical presentation and detailed monitoring results are shown in Appendix K.
- 3.22 The Event and Action Plan is provided in Appendix L.
- 3.23 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 3.24 Weather conditions during the monitoring periods were generally fine and did not affect the monitoring results.
- 3.25 Impact noise monitoring were conducted on 2, 8, 14, 20 and 31 May 2024 in the reporting month.

# 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register No. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

Air Quality Monitoring Station	ASR No. in EIA report	Maximum 24-h	Cumulative our average TSP attration Scenario 2 (Mid 2013 to Late 2016),  µg/m³	Measured 24-hr average TSP in Reporting Month (May 2024) µg/m <sup>3</sup>
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	20 – 72
AM3 - Sky Tower	A40^	106^	138^	35 – 122

Note:

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

Air Quality Monitoring Station	ASR No. in EIA report	Maximum 1-ho	Cumulative our average TSP ntration Scenario 2 (Mid 2013 to Late 2016), µg/m³	Measured 1-hr average TSP in Reporting Month (May 2024) µg/m³
AM2(A) - Ng Wah Catholic Secondary School	NA	NA	NA	32 – 77
AM3 - Sky Tower	A40^	217^	247^	32 - 73

Note:

<sup>^</sup> Prediction results are given in the Table 3.13 of the EIA Report (EIAO Register No. AEIAR-130/2009) for Kai Tak Development.

<sup>^</sup> Prediction results are given in the Table 3.13 of the EIA Report (EIAO Register No. AEIAR-130/2009) for Kai Tak Development.

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour L <sub>Aeq, 30min</sub> , dB(A)	Measured Noise Level in Reporting Month (May 2024) L <sub>Aeq, 30min</sub> , dB(A)
M4(A) – Le Billionnaire	NA	NA	72.0 - 73.0
M5(A) – Prince Ritz	NA	NA	73.5 – 74.4

- 4.2 No prediction in the EIA Report for 24-hour TSP monitoring results at AM2(A).
- 4.3 24-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report.

  Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.4 No prediction in the EIA Report for 1-hour TSP monitoring results at AM2(A).
- 4.5 1-hour TSP monitoring results at AM3 was recorded lower than the prediction in the EIA Report.

  Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.6 No prediction in the EIA Report for noise monitoring results at M4(A) and M5(A).

# 5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manual (EIA Register No. AEIAR-130/2009), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

#### **Results and Observations**

- 5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.3 Site inspections were conducted on 2, 9, 16, 21 and 31 May 2024 in the reporting month.
- 5.4 The summary of site audits is attached in Table 5.1.

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

Inspection Date	Key Observations	Recommendations / Actions	Close- out Date / Status
2 May 2024	NA	NA	NA
9 May 2024	NA	NA	NA
16 May 2024	NA	NA	NA
21 May 2024	NA	NA	NA
31 May 2024	NA	NA	NA

- 5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix M shall be performed.

# 6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

# **Site Inspection**

- 6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 6.2 Site inspections were conducted 2, 9, 16, 21 and 31 May 2024 in the reporting month.
- 6.3 The summaries of site audits are attached in Table 6.1.

Table 6.1 Summary of site inspections observations during the reporting month

Inspection n Date	Key Observations	Recommendations / Actions	Close-out Date /
2 May 2024	Observation: Misting for the dusty material should be carried out before being loaded into the vehicle.	Action Taken: Misting for the dusty material has been properly carried out before being loaded into the vehicle.	Closed out on 9 May 2024
2 May 2024	Observation:	Action Taken:	Closed out on 9 May 2024

Inspectio n Date	Key Observations	Recommendations / Actions	Close-out Date / Status
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Appropriate measures have been properly implemented to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	
9 May 2024	Observation: Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	Action Taken: Stockpile has been covered by impermeable sheeting.	Closed out on 16 May 2024
16 May 2024	Observation: Prevent the dust suppression water running out the site boundary during the concrete breaking work at roundabout area.	Action Taken: The dust suppression water has been prevented running out the site boundary during the concrete breaking work at roundabout area.	Closed out on 21 May 2024

Inspectio n Date	Key Observations	Recommendations / Actions	Close-out Date / Status
16 May 2024	Observation: Construction waste shall be removed timely@LW02.	Action Taken: The construction waste has been removed.	Closed out on 21 May 2024
21 May 2024	NA	NA	NA
31 May 2024	Observation: Construction waste shall be removed timely.	Action Taken: Construction waste has been removed.	Closed out on 6 Jun 2024

# **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix N.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

# Status of Environmental Licenses, Notification and Permits

6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2.

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

Environmental Licenses, Notifications and Permits	Ref. No.	Valid From	Valid Till
Environmental Permit under EIAO	EP-337/2009	23 Apr 2009	N/A
Construction Dust Notification under APCO	HA/1826/1	29 Dec 2020	N/A
Waste Disposal Billing Account	7038086	21 Aug 2020	N/A
Registration as a Chemical Waste Producer	5111-286-B2596-01	15 Sep 2020	N/A
W	WT00037618-2021	20.14 2021	21 M 2026
Wastewater Discharge License under	WT00037370-2021	29 Mar 2021	31 Mar 2026
WPCO	WT00038562-2021	15 Jul 2021	31 Jul 2026
	GW-RE1585-23	11 Dec 2023	10 Jun 2024
Construction Noise Permit	GW-RE0443-24	20 Apr 2024	19 Oct 2024
Construction Noise Permit	GW-RE06505-24	31 May 2024	13 Aug 2024
	GW-RE0389-24	27 Mar 2024	31 May 2024

# **Implementation Status of Environmental Mitigation Measures**

6.7 The Contractor has implemented environmental mitigation measures as stated in the EIA report, the EP and the EM&A Manual. The implementation status of the mitigation measures is summarized in Appendix O.

# **Environmental Complaint and Non-compliance**

6.8 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

Table 6.3 Summary of complaints in the Reporting Month

Date of complaint received	Date of compliant	Description of complaint	Recommendations / Action taken	Close-out date / Status
No complaint was received in the reporting month.	NA	NA	NA	NA

6.9 Complaint log is shown in Appendix P.

# Notifications of summons and successful prosecutions

6.10 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

	7 7	is and successful proseculio	<u> </u>	
Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status
No	NA	NA	NA	NA
notification				
of summons				
and				
successful				
prosecutions				
were				
received in				
the reporting				
month.				

6.11 The summaries of cumulative environmental complaint, warning, summons and notification of successful prosecution for the Project is presented in Appendix P.

# 7. FUTURE KEY ISSUES

#### **Construction Programme in the coming month**

7.1 The major construction activities and potential impacts in the next reporting month are as follows:

Table 7.1 Summary of future key issues and potential impact in the coming month

Future key issues in the coming month	Potential impact
Construction of LW02 structural steel roof	Noise and Air Quality
Installation of Canopy at LW-02	Noise and Air Quality
Construction of Pillar box at LW-02	Noise and Air Quality
Lift installation at LW-02	Noise and Air Quality
Installation of glass pane of LW02	Noise and Air Quality
SB01 Retrieval Shaft Headwall construction	Noise and Air Quality
Backfilling and ELS dismantling at SB01 Retrieval Shaft	Noise and Air Quality
Excavation and ELS installation of additional Staircase at SB01	Noise and Air Quality
Mass fill concrete for raised Lift lobby and accessible ramp inside SB01 Launching Shaft	Noise and Air Quality
Road and Drain Construction works for Road L16, L9, Commercial Street and Road D1	Noise and Air Quality
Construction works for DCS 2A5B, 2A10, 2A5A, 2A4	Noise and Air Quality
Road and Drain Construction works at Olympic Avenue	Noise and Air Quality
Renovation works for Subway KS10 Lift and Staircase	Noise and Air Quality
Renovation works for existing subway KS10	Noise and Air Quality
Construction of Parapet for S14	Noise and Air Quality
Backfilling at Retaining Wall for S14	Noise and Air Quality
Construction of Portal Frame for K73 Bridge	Noise and Air Quality
Construction of bridge deck of S14	Noise and Air Quality
Drainage Construction works at PS2 and PS4	Noise and Air Quality

- 7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:
  - Sufficient watering of the works site with the active dust emitting activities,
  - Limitation of the speed for vehicles on unpaved site roads,
  - Properly cover the stockpiles,
  - Good maintenance to the plant and equipment,
  - Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
  - Provide movable noise barriers,
  - Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
  - Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,

- Onsite waste sorting and implementation of trip ticket system,
- Good management and control on construction waste reduction,
- Erection of decorative screen hoarding,
- Strictly following the Environmental Permits and Licenses, and
- Provide sufficient mitigation measures as recommended in Approved EIA Report.
- 7.3 The recommended environmental measures proposed in the EM&A Manual (EIA Register No. AEIAR-130/2009) shall be effectively implemented to minimize the potential environmental impacts. The Contractor is reminded to implement the mitigation measures properly.

# **Environmental Site Inspection and Monitoring Schedule for next month**

7.4 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix C.

# 8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.
- 8.7 Based on the site inspection and audits, impact air quality and noise monitoring results, it was considered that the mitigation measures were effective to control the potential environmental impacts from the Project during the reporting period.

# Figure




Figure 1 – Proposed works of Contract No. ED/2018/05




Figure 2 – Proposed works of Contract No. ED/2018/05




Figure 3 – D1 Road Site Layout Plan




Figure 4 – Site Layout Plan




Figure 5 – Air Quality Monitoring Stations






Figure 6 – Noise Monitoring Stations


# Appendix A – Organization Chart of EM&A Team




# **Appendix B – Construction Programme**




Activity ID	Activity Name		Dur (d) Early Star		Late Start La						2021		2022		20			2024		2025		2026	1113
KTD.KD.1560	10th SSMC Meeting		1 27-May-21	Finish 27-May-21	27-May-21 2	7-May-21 0	305	JAS	ONDJ	FMAM	JJAS	ONDJF	MAMJ	ASOND	JFMAMJ	JASON	DJFMA	MJJA	SONDJ	FMAMJJ	ASOND	JFMAM	JJAS
KTD.KD.1570	11th SSMC Meeting					4-Jun-21 0																	
KTD.KD.1580	12th SSMC Meeting		1 29-Jul-21		29-Jul-21 2						7		╍╂╍╌╢╌┼╸							++			
KTD.KD.1590	13th SSMC Meeting		1 26-Aug-21			6-Aug-21 0	2																
KTD.KD.1600	14th SSMC Meeting				30-Sep-21 3		2		#		+									++			
KTD.KD.1610	15th SSMC Meeting		1 28-Oct-21	20	28-Oct-21 2		2					1											
KTD.KD.1620	16th SSMC Meeting		1 25-Nov-21	25-Nov-21	25-Nov-21 2	5-Nov-21 0	2				+									++			
KTD.KD.1630	17th SSMC Meeting		1 30-Dec-21	30-Dec-21	30-Dec-21 3	0-Dec-21 0	2					(										į	
KTD.KD.1640	18th SSMC Meeting		1 27-Jan-22	27-Jan-22	27-Jan-22 2	7-Jan-22 0	2	<b>+</b> + +			++									++			
KTD.KD.1650	19th SSMC Meeting		1 24-Feb-22	24-Feb-22	24-Feb-22 2	4-Feb-22 0	2																
KTD.KD.1660	20th SSMC Meeting		1 31-Mar-22	31-Mar-22	31-Mar-22 3	1-Mar-22 0	2	11:	iii ii ii ii ii	11111										++			
KTD.KD.1670	21st SSMC Meeting		1 28-Apr-22	28-Apr-22	28-Apr-22 2	8-Apr-22 0	2																
KTD.KD.1680	22nd SSMC Meeting		1 26-May-22	26-May-22	26-May-22 2	6-May-22 0	2						11							11			
KTD.KD.1690	23rd SSMC Meeting		1 30-Jun-22	30-Jun-22	30-Jun-22 3	0-Jun-22 0	2						l li										
KTD.KD.1700	24th SSMC Meeting		1 28-Jul-22	28-Jul-22	28-Jul-22 2	28-Jul-22 0	2	1111					-1-1:	1				111		11			
KTD.KD.1710	25th SSMC Meeting		1 25-Aug-22	25-Aug-22	25-Aug-22 2	5-Aug-22 0	2							1									
KTD.KD.1720	26th SSMC Meeting		1 29-Sep-22	29-Sep-22	29-Sep-22 2	9-Sep-22 0	2	+++			1									11			
KTD.KD.1730	27th SSMC Meeting		1 27-Oct-22	27-Oct-22	27-Oct-22 2	7-Oct-22 0	2							1									
KTD.KD.1740	28th SSMC Meeting		1 24-Nov-22	24-Nov-22	24-Nov-22 2	4-Nov-22 0	2	<b>       </b>										1		tti		i	
KTD.KD.1750	29th SSMC Meeting		1 29-Dec-22	29-Dec-22	29-Dec-22 2	9-Dec-22 0	2																1
KTD.KD.1760	30th SSMC Meeting		1 26-Jan-23	26-Jan-23	26-Jan-23 2	6-Jan-23 0	2								7			1					
KTD.KD.1770	31st SSMC Meeting		1 23-Feb-23	23-Feb-23	23-Feb-23 2	3-Feb-23 0	2								1								
KTD.KD.1780	32nd SSMC Meeting		1 30-Mar-23	30-Mar-23	30-Mar-23 3	0-Mar-23 0	2				111				1					11			
KTD.KD.1790	33rd SSMC Meeting		1 27-Apr-23	27-Apr-23	27-Apr-23 2	7-Apr-23 0	2								1								
KTD.KD.1800	34th SSMC Meeting		1 25-May-23	25-May-23	25-May-23 2	5-May-23 0	2				1111										·		
KTD.KD.1810	35th SSMC Meeting		1 29-Jun-23	29-Jun-23	29-Jun-23 2	9-Jun-23 0	2								i								
KTD.KD.1820	36th SSMC Meeting		1 27-Jul-23	27-Jul-23	27-Jul-23 2	?7-Jul-23 0	2	<b> </b>								T				1			
KTD.KD.1830	37th SSMC Meeting		1 31-Aug-23	31-Aug-23	31-Aug-23 3	1-Aug-23 0	2									1							
KTD.KD.1840	38th SSMC Meeting		1 28-Sep-23	28-Sep-23	28-Sep-23 2	8-Sep-23 0	2	11:												11			
KTD.KD.1850	39th SSMC Meeting		1 26-Oct-23	26-Oct-23	26-Oct-23 2	6-Oct-23 0	2									1							
KTD.KD.1860	40th SSMC Meeting		1 30-Nov-23	30-Nov-23	30-Nov-23 3	0-Nov-23 0	2	<b> </b>															
KTD.KD.1870	41st SSMC Meeting		1 28-Dec-23	28-Dec-23	28-Dec-23 2	8-Dec-23 0	2																
KTD.KD.1880	42nd SSMC Meeting		1 25-Jan-24	25-Jan-24	25-Jan-24 2	5-Jan-24 0	2	1															
KTD.KD.1890	43rd SSMC Meeting		1 29-Feb-24	29-Feb-24	29-Feb-24 2	9-Feb-24 0	2										1						
KTD.KD.1900	44th SSMC Meeting		1 28-Mar-24	28-Mar-24	28-Mar-24 2	8-Mar-24 0	2	1												+++			
KTD.KD.1910	45th SSMC Meeting		1 25-Apr-24	25-Apr-24	25-Apr-24 2	5-Apr-24 0	2											ı III			1		
KTD.KD.1920	46th SSMC Meeting		1 30-May-24	30-May-24	30-May-24 3	0-May-24 0	2													11 1			
KTD.KD.1930	47th SSMC Meeting		1 27-Jun-24	27-Jun-24	27-Jun-24 2	7-Jun-24 0	2											1					
KTD.KD.1940	48th SSMC Meeting		1 25-Jul-24	25-Jul-24	25-Jul-24 2	25-Jul-24 0	2																
KTD.KD.1950	49th SSMC Meeting		1 29-Aug-24	29-Aug-24	29-Aug-24 2	9-Aug-24 0	2																
KTD.KD.1960	50th SSMC Meeting		1 26-Sep-24	26-Sep-24	26-Sep-24 2	6-Sep-24 0	2																
KTD.KD.1970	51st SSMC Meeting		1 31-Oct-24	31-Oct-24	31-Oct-24 3	1-Oct-24 0	2																
KTD.KD.1980	52nd SSMC Meeting		1 28-Nov-24	28-Nov-24	28-Nov-24 2	8-Nov-24 0	2																
KTD.KD.1990	53rd SSMC Meeting		1 26-Dec-24	26-Dec-24	26-Dec-24 2	6-Dec-24 0	2																
KTD.KD.2000	54th SSMC Meeting		1 30-Jan-25	30-Jan-25	30-Jan-25 3	0-Jan-25 0	2																
KTD.KD.2010	55th SSMC Meeting		1 27-Feb-25	27-Feb-25	27-Feb-25 2	7-Feb-25 0	2													1			
KTD.KD.2020	56th SSMC Meeting		1 27-Mar-25	27-Mar-25	27-Mar-25 2	7-Mar-25 0	2													į.			
KTD.KD.2030	57th SSMC Meeting		1 24-Apr-25	24-Apr-25	24-Apr-25 2	4-Apr-25 0	2													11			
KTD.KD.2040	58th SSMC Meeting		1 29-May-25	29-May-25	29-May-25 2	9-May-25 0	2																
KTD.KD.2050	59th SSMC Meeting		1 26-Jun-25	26-Jun-25	26-Jun-25 2	6-Jun-25 0	2													1		ll	
BIM RELATED DELIVERABLE			1653 31-Jul-20		01-Aug-20 3	0-Jun-26 50	8 2	1												7			
KTD.KD.2060	Prepare/submit BIM Execution Plan		29 31-Jul-20	28-Aug-20	01-Aug-20 2	9-Aug-20 1	2															<u> </u>	
KTD.KD.2070	Prepare/submit Combined Services Drawings and CBWD generated from B	BIM	44 31-Jul-20		01-Aug-20 1	25	2																
KTD.KD.2080	Prepare/submit proposal of asset information requirement		364 31-Jul-20			80-Jul-21 1	2		<u> </u>													ļļ	<u> </u>
KTD.KD.2090	Prepare/submit Asset Data Deliverables for Section 1		60 25-Dec-23			0-Jun-26 85																	
KTD.KD.2100	Prepare/submit Asset Date Deliverables for Section 2		60 10-Dec-24			0-Jun-26 50														] <del>4</del> ,		ļļ	ļ
KTD.KD.2110	Prepare/submit Asset Date Deliverables for Section 3		60 23-Jun-24	100000000000000000000000000000000000000	32-3000-50-10	0-Jun-26 67												+	H=0-2				
KTD.KD.2120	Prepare/submit Asset Date Deliverables for Section 4		60 02-May-21			0-Jun-26 182																ļļ	
KTD.KD.2130	Prepare/submit Asset Date Deliverables for Section 5		60 23-Oct-21			0-Jun-26 165																	
KTD.KD.2140	Prepare/submit Asset Date Deliverables for Section 6		60 27-Feb-22		10-5	0-Jun-26 152					44											ļļ	ļ
KTD.KD.2150	Prepare/submit Asset Date Deliverables for Section 7		60 28-Dec-23			0-Jun-26 85																	
KTD.KD.2160	Prepare/submit Asset Date Deliverables for Section 8		60 31-May-21			0-Jun-26 179			#							- <u>-</u>			1-1-1-1	-		ļļ	<b>  </b>
KTD.KD.2170 KTD.KD.2190	Prepare/submit Asset Date Delive rables for Section 9  Prepare/submit Asset Date Delive rables for Section 11		60 24-Oct-23 60 28-Dec-23		- 3	0-Jun-26 92 0-Jun-26 85										4							
KTD.KD.2200	Prepare/submit Asset Date Deliverables for Section 11  Prepare/submit Asset Date Deliverables for Section 12		60 28-Jul-24					<b> </b>				<del> </del>										<del>  </del>	<del> - </del>
KTD.KD.2200 KTD.KD.2210	Prepare/submit Asset Date Delive rables for Section 12  Prepare/submit Asset Date Delive rables for Section 13		5.5	100 000000	A 550000 5000 J.C.		N25																
NID.ND.ZZ10	1 Topalaraubilitic Asset Date Deliverables for Section 19		60 02-Nov-24	31-Dec-24	UZ-IVIAY-ZD 3	0-Jun-26 54	2															I L	LL
/7==20						200										Date	Т	Revis	ion	Cha	cked	Annro	ved
▼ ▼ Milestone	Planned Work					Rev. 43									-	11 100 100 100 100 100 100 100 100 100	101-1					Appro	veu
▼ Critical Milestone	Summary	ED/2018/05 Kai T	ak Develop	ment -	Stage 5B	Infrastr	ucture W	orks	at the	Form	er No	rth Apr	on Area	a		eb-24		Program		HL		RL	
Critical Remaining	Work				WOR	KS PRO	GRAMME									Mar-24		Program		HL		RL	
						(Page 2 of									27-1	Mar-24	Works	Program	ime	HL		RL	
						1. 290 2 01	/																




Activity ID	Activity Name	Dur (d)	Early Start		Late Start	Late Finish			al al al		20	21	ula ulale	202		ul electrole	2023	Jale d	eled also	2024	Jolub I	207	25	D II EIMIA	026
KTD.SB.1030	Formate working area and install protection to 132kV and Rising Main	18	27-Mar-21	Finish 21-Apr-21	01-Apr-21	26-Apr-21	Float 4	1	ASO	ND JF	MAM J	JASO	NDJFM	AM J	JASONI	JEMAN	JJASO	NDJ	FMAM	JJAS	ONDJ	F M A M J	JASON	DISTRIB	1411 21 21 7
KTD.SB.1040	Remove existing piles (37 nos, using DN2500 x 27 nos, 1 team)	52	22-Apr-21	24-Jun-21	-			1																	
KTD.SB.1050	Compact and formate the pile removal area for existing haul road diversion and install instrumentation	36	-		30-Jun-21	277000000000000000000000000000000000000		1	- <del>   -</del>  -			笛叶		+		<del> </del>					1		·		
KTD.SB.1060	Conduct diversion of existing 11kV cables by CLP	52			30-Jun-21			1																	
KTD.SB.1070	Install sheetpile (FSP V, Lines B-A, A-F, F-E, D-E, D-C, 30mH,1710m2, Team A)	50	10-Aug-21		12-Aug-21			1	ļ# -	- <mark> - </mark>  -	4		<del> </del>			<del> </del>				<u> </u>	+		·		
KTD.SB.1075	Install sheetpile (FSP V, remaining at Line B-A and C-D and Line B-C, 30mH, 1190m2, Team B)	34	28-Aug-21		31-Aug-21		2	1																	
KTD.SB.1080	Ground improvement works for break-in grout box (Vertical) and post-coring tests	60	09-Oct-21		22-Jul-22		230	1					<u> </u>		ļ <u>ļ</u>	ļ <u> </u>				/		<del> </del>	<del>-</del>		
	10 of 20 mile	7					230	-					T	1											
KTD.SB.1090	Excavate (GL@+6mPD to Strut 1@+5.0mPD, 520m3 exca)	47	09-Oct-21	18-Oct-21			2	-	4   -						<b> - - </b>	ļ					- <del></del>	ļļl	·		
KTD.SB.1100	Install Strut 1 and Excavate (Strut 1@+5.0mPD to Strut 2@+3.0mPD, 1560m3 exca)	17	19-Oct-21	06-Nov-21				-				1					1 1								
KTD.SB.1110	Install Strut 2 and Excavate (Strut 2@+3.0mPD to Strut 3@+0.0mPD, 1300m3 exca)	20	08-Nov-21	Stewart Stewart	0 1002200000	37-20-21-20-21		1	1				<u> </u>			ļļ									
KTD.SB.1120	Install Strut 3 and Excavate (Strut 3@+0.0mPD to Strut 4@-2.5mPD, 1300m3 exca)	20	01-Dec-21	23-Dec-21	03-Dec-21	28-Dec-21	2	1					19:												
KTD.SB.1130	Install Strut 4 and Excavate (Strut 4@-2.5mPD to Strut 5@-5.0mPD, 1300m3 exca)	20	24-Dec-21	19-Jan-22	29-Dec-21	21-Jan-22	2	1				ļļ	7			<u>                                     </u>									
KTD.SB.1140	Install Strut 5 and Excavate (Strut 5@-5.0mPD to Strut 6@-8.0mPD, 1300m3 exca)	20	20-Jan-22	15-Feb-22	22-Jan-22	17-Feb-22	2	1					19												
KTD.SB,1150	Install Strut 6 and Excavate (Strut 6@-8.0mPD to FEL@-9.8mPD, 1040m3 exca)	20	16-Feb-22	10-Mar-22	18-Feb-22	12-Mar-22	2	1					<b>-</b> 9										<u> </u>		
KTD.SB.1160	Construct RC structure of base slab and kicker (up to -8.0mPD, 540m3 conc)	35	11-Mar-22	25-Apr-22	14-Mar-22	27-Apr-22	2	1														1			
KTD.SB.1170	Backfill and remove strut 6@-7.5mPD	6	26-Apr-22	03-May-22	28-Apr-22	05-May-22	2	1						<b>=</b>											
KTD.SB.1180	Construct RC structure of wall 1 (up to -5.0mPD, 250m3 conc)	15	04-May-22	21-May-22	2 06-May-22	2 24-May-22	2	1						+9											
KTD.SB,1190	Backfill and remove strut 5@-4.5mPD	6	23-May-22	28-May-22	25-May-22	2 31-May-22	2	1						-0											
KTD.SB.1200	Construct RC structure of wall 2 (up to -2.5mPD, 200m3 conc)	15	30-May-22	16-Jun-22	01-Jun-22	18-Jun-22	2	1			11111	† <b>†</b>	1	-		1				ilii					
KTD.SB.1210	Backfill and remove strut 4@-2.0mPD	6	17-Jun-22	23-Jun-22	20-Jun-22	25-Jun-22	2	1						4											
KTD.SB.1220	Construct RC structure of wall 3 (up to +0.0mPD, 210m3 conc)	15	24-Jun-22	12-Jul-22		1 1000000000000000000000000000000000000		1	-		1111	+	t		1-1-1	† <del> </del>				<u> </u>					71
KTD.SB.1230	Backfill and remove strut 3@+0.5mPD	6	13-Jul-22	19-Jul-22				1						G											
KTD.SB.1240	Construct RC structure of wall and top slab with opening for RTBM Launching Works (up to 1.6mPD, 450m3 conc)	20	20-Jul-22	11-Aug-22				1				·	<del>  </del>		9	<del> </del>				<u> </u>	+				
KTD.SB.1250	Preparation works for RTBM and surface setup (Site setup, Gantry crane erection, showroom and etc.)	70	08-Jul-22	28-Sep-22				1							TH.										
KTD.SB.1250 KTD.SB.1260	Assembly RTBM and associated equipment (install cradle, back thrust wall pad, RTBM and associated equipment (install cradle, back thrust wall pad, RTBM and associates) and SAT	30	24-Aug-22	28-Sep-22 28-Sep-22				1	-iii.			<del> </del>	<b> </b>			· <del> </del>							ļ		
		-						-																	
KTD.SB.1270	Remove sheetpile for RTBM Launching (11mx7m)	20	29-Sep-22	100000000000000000000000000000000000000	03-Oct-22	200000		1	ļļļ		-4444	ļ <b>ļ</b>	ļ			. <del>  </del>					44-4		ļ		
KTD.SB.1280	RTBM Launching (initial drive, 6m, 4nos precast unit, 0.5m/d)	12	25-Oct-22		27-Oct-22			2				1 1													
KTD.SB.1290	RTBM Launching (Main drive, 78m, 45nos precast unit, 1.5m/d)	45	06-Nov-22		100000000000000000000000000000000000000	22-Dec-22		2				11	ļ			.,				444-	4-44		ļ		
KTD.SB.1300	RTBM Breakthrough into Retrieving Shaft @Sa Po Road	5	21-Dec-22		23-Dec-22			2							-	9									
KTD,SB,1310	Replacement grout along trenchless tunnel area	5	28-Dec-22	03-Jan-23	28-Dec-22	2 03-Jan-23	0	1								1							ļ		
KTD.SB.1320	Remove RTBM and associated equipment (cradle, jacks, back thrust wall pad and etc.)	40	04-Jan-23	21-Feb-23	04-Jan-23	21-Feb-23	0	1							,	7									
KTD.SB,1330	Construct remaining RC structure of top slab and lift shaft and backfill	58	22-Feb-23	05-May-23	3 07-Dec-23	3 17-Feb-24	236	1								-							<u> </u>		
KTD.SB,1340	Install steelwork, ABWF, other facilities, lift and other E&M works	180	06-May-23	08-Dec-23	19-Feb-24	25-Sep-24	236	1					I			L-E		-		11					
PEDESTRIAN SUBWAY	SB-01 AT SA PO ROAD	1111	14-Dec-20	12-Sep-24	06-Jan-21	25-Sep-24	10					† †											l		
KTD.SB.2000	Trial pit/trench excavation to identify existing underground utilities and services and ground investigation works	51	14-Dec-20	17-Feb-21	06-Jan-21	09-Mar-21	17	1		-					T										
KTD.SB.2010	Construct road diversion for Sa Po Road (Stage 1, incl carriageway and footpath)	45	18-Feb-21	15-Apr-21	10-Mar-21	06-May-21	17	1		[-d															
KTD.SB.2011	Exposed existing shallow covered watermain and conducting diversion works (NCE032/CE025)	43	15-Apr-21	27-May-21	1 04-May-21	1 15-Jun-21	19	2			-	1-1-	1			† <del>†</del>									
KTD.SB.2012	Construction of remaining works after watermain diversion works for implement road diversion of Sa Po Road (CE032/CE02	10	28-May-21	06-Jun-21	16-Jun-21	25-Jun-21	19	2			Щ														
KTD.SB,2020	Implement TTA for Sa Po Road diversion (Stage 1)	0		07-Jun-21		25-Jun-21	16	1				++	1	11-1-1		++				11-11-	11111	<u>-</u>	1		
KTD.SB.2030	Site clearance and excavation for trial pits to identify existing UU along Sa Po Road	5	07-Jun-21	11-Jun-21			18	1			Щ	1					- 1 1								
KTD.SB.2040	Diversion of existing DN1800 stormwater drain pipe and underground utilities/services	129	16-Jun-21					1					<b>-</b>	+		++			·						-+-
	Install sheetpile for Retrieving Shaft (Stage 1, FSP V, 88nos, 24m-H, 1 team)	25	18-Nov-21	16-Dec-21				1				1 10													
KTD.SB.2050		44	200000000000000000000000000000000000000					-				·							/ <del> </del>		+	ļ	-		
KTD.SB.2060	Construct road diversion for Sa Po Road (Stage 2, incl traffic deck, carriageway and footpath)	44	17-Dec-21		2 08-Jan-22			-																	
KTD.SB.2070	Implement TTA for Sa Po Road diversion (Stage 2)	0		12-Feb-22		03-Mar-22		1	ļļi.					4		44			,	-    -		ļļ			
KTD.SB.2080	Install sheetpile for Retrieving Shaft (Stage 2A, FSP V, 46 nos, 24m-H, 1 team)	22	14-Feb-22	10-Mar-22	2 04-Mar-22	2 29-Mar-22		1					1												
KTD.SB.2090	Diversion to existing underground utilities/services for remaining sheetpil installation	44	11-Mar-22	06-May-22				1				ļļ.				4				44-44					
KTD.SB.2100	Install remaining sheetpile for Retrieving Shaft (Stage 2B, FSP V, 20 nos, 24m-H, 1 team)	8	07-May-22	17-May-22	2 27-May-22			1						79											
KTD.SB.2110	Excavate and install ELS (GL@+6.0mPD to Strut 1@+5.0mPD, 270m3 exca)	6	18-May-22	24-May-22	2 07-Jun-22	13-Jun-22	16	1									<u>i</u> i						ļļ		
KTD.SB.2120	Excavate and install ELS (Strut 1@+5.0mPD to Strut 2@+2.0mPD, 810m3 exca)	19	25-May-22	16-Jun-22	14-Jun-22	06-Jul-22	16	1						4											
KTD.SB.2130	Excavate and install ELS (Strut 2@+2.0mPD to Strut 3@-0.5mPD, 675m3 exca)	19	17-Jun-22	09-Jul-22	07-Jul-22	28-Jul-22	16	1						49											
KTD.SB.2140	Excavate and install ELS (Strut 3@-0.5mPD to Strut 4@-3.0mPD, 675m3 exca)	19	11-Jul-22	01-Aug-22	29-Jul-22	19-Aug-22	16	1						L	9										
KTD.SB.2150	Excavate and install ELS (Strut 4@-3.0mPD to Strut 5@-5.5mPD, 675m3 exca)	19	02-Aug-22	23-Aug-22	20-Aug-22	2 10-Sep-22	16	1							<b>*</b> 9										
KTD.SB.2160	Excavate and install ELS (Strut 5@-5.5mPD to Strut 6@-8.3mPD, 756m3 exca)	20	24-Aug-22	16-Sep-22	2 13-Sep-22	2 07-Oct-22	16	1					T		9	1									
KTD.SB.2170	Excavate and install ELS (Strut 6@-8.3mPD to FEL@-10.3mPD, 540m3 exca)	19	17-Sep-22	11-Oct-22	08-Oct-22	29-Oct-22	16	1							-										
KTD.SB.2180	Ground improvement works for breakthrough (Horizontal) and post-coring tests	25	12-Oct-22		2 31-Oct-22		16	1	-i ii			1-1-	1	1	G-	1					11111	1	1		
KTD.SB.2190	Construct tunnel portal for RTBM breakthrough	21	10-Nov-22			2 22-Dec-22		1																	
KTD.SB.2200	Remove tunnel portal and RTBM shield for RC structure connection works	60	30-Jan-23			3 25-Apr-23		1	1-1			+	1	1		-				<del>    -     -</del>	+		·		
KTD.SB.2210	Construct RC structure of base slab (xxx m3 conc)	25	14-Apr-23	13-May-23				1								-									
	Construct RC structure of walls (xxx m3 conc)	52	15-May-23					1				- <del></del>	1										+		
KTD.SB.2220								1																	
KTD.SB.2230	Construct RC structure of roof slab and lift shaft (xxx m3 conc)	48	18-Jul-23	11-Sep-23				<u>'</u>	<b> </b>			ļļ.				4	4	_	J			<b></b>			
KTD.SB.2240	Backfill Retrieving Shaft up to ground level	39	12-Sep-23		23-Sep-23			1									-	3							
KTD.SB.2250	Install ELS and excavate for remaining staircase and escalator trough structure	40	31-Oct-23	15-Dec-23	3 11-Nov-23	3 29-Dec-23		1				ļļ.	1					-		4444-	-4-44	ļ			
KTD.SB.2260	Construct RC structure of remaining staricase and escalator trough structure and backfill	60	16-Dec-23	29-Feb-24				1																	
KTD.SB.2270	Install steelwork, ABWF, other facilities and other E&M works	160	01-Mar-24	12-Sep-24	13-Mar-24	1 25-Sep-24		1								1			~		4				
KTD.SB.2280	Planned Completion of Pedestrian Subway SB-01 (Related to Section 12)	0		12-Sep-24	1	25-Sep-24	13	2												Last	7				
CONSTRUCTION OF E	LEVATED WALKWAY LW-02	861	31-Jul-20	27-Jun-23	08-Feb-21	1 22-Feb-24	197										7								
- The second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a second section in the second section in the second section is a section in the second section in the second section is a section section in the section in the section is a section section in the section in the section is a section section in the section in the section is a section section in the section in the section is a section in the section in the section in the section in the section is a section in the section is a section in the section in																							76		
▼ ▼ Milestone	Planned Work					R	ev. 43										Date			Revisio	on	C	hecked	Apr	proved
		Talan	I	me=1	C4			INO MAL	elen -	6 6h - F	0 ====	r Na-4	h A	n A		0	05-Feb-24	W	orks Pr	rogramm	ne	HL		RL	
▼ Critical Mileston	e Summary ED/2018/05 Ka	i iak D	evelopi	ment -					KS a	ı ıne F	orme	I NOIT	Apro	II Are	d	-	07-Mar-24		- 10.000	rogramn		HL		RL	
Critical Remaining	ng Work				W	ORKS P	ROGRA	AMME								-	27-Mar-24		Control of the second	rogramn	Part - All	HL		RL	
						(Page	e 4 of 12)									-	27-IVIAI-24	I V V	UINS FIL	ogianin	iie	ILIC		INL	
						, -9,	-/				_														



Activity ID	Activity Name	Dur (d)	Early Start	Early	Late Start	Late Finish		Calendar	20			2021		2022	I al al vila		2023	vila da	20	24	ule dela	2025	Jelolylp	2026	LIAIS
KTD.B1.A.1070	Construction of Day Clark de El Claren with a feed BIVDC about up (CV2000 to CV227, 42.2m)	57	20 Nov 20	Finish	22-Dec-20	04-Mar-21	Float 19	1	JASO	NDJF	MAN	JJASO	NDJFM	AMJJA	SOND	FMAM	JJASO	NDJF	MAMJ	JASOI	NDJFN	MAMA	ISOND.	JFMAMJ	JAS
KTD.B1.A.1080	Construction of Bay 6 include ELS/excavation/rock fill/PC structure (CH289 to CH277, 12.2m)	40		***			19	1																	
	Construction of Bay 7 include ELS/excavation/rock fill/RC structure (CH277 to CH265, 12.2m)		30-Nov-20	18-Jan-21	22-Dec-20	(100 to 200 to 2	- 10	- 1			+														
KTD.B1.A.1090	Construction of Bay 8 include ELS/excavation/rock fil/RC structure (CH265 to CH252, 12.2m)	49			31-Dec-20		19																		
KTD.B1.A.1100	Construction of Bay 9 include ELS/excavation/rock fill/RC structure (CH252 to CH240, 12.2m)	62	X - C. II C C C C C C.	26-Feb-21		7.500	19	1			H.L.	ļ.,.ļ						<b></b>	<del> </del>  -		4-4	ļ			
KTD.B1.A.1110	Construction of Bay 10 include ELS/excavation/rock fill/RC structure (CH240 to CH228, 12.2m)	50	12-Dec-20	11-Feb-21	09-Jan-21		21	1			1														
KTD.B1.A.1120	Construction of Bay 11 include ELS/excavation/rock fill/RC structure (CH228 to CH216, 12.2m)	49	23-Dec-20	24-Feb-21	20-Jan-21	20-Mar-21	21	1		1											.].]	ļļ			
KTD.B1.A.1130	Remove existing bulk wall near Bay 0 CH364 and complete connection at Bay 0	29	10-Apr-21	14-May-21	22-Mar-21	28-Apr-21	-13	1			P														
BOX CULVERT B1 (BAY12 C	CH216 TO BAY15 CH167)	187	15-Aug-20	31-Mar-21	01-Aug-20	20-Mar-21	-9		1													1			
KTD.B1.A.1140	Submission of method statement/temporary works design to MTRC and relevant authorities	145	15-Aug-20	06-Jan-21	01-Aug-20	23-Dec-20	-14	2																	
KTD.B1.A.1150	Submission and construction of diversion of existing EVA for Bay 12 to Bay 15 works	70	16-Oct-20	09-Jan-21	06-Oct-20	29-Dec-20	-9	1																	
KTD.B1.A.1160	Mobilization of plant/equipment for Bay 12 to Bay 15 sheetpile installation and TAM grouting works	3	07-Jan-21	09-Jan-21	24-Dec-20	29-Dec-20	-9	1									·								
KTD.B1.A.1170	Install sheetpile by silent piler and TAM grouting works	27	11-Jan-21	10-Feb-21	30-Dec-20	30-Jan-21	-9	1		4															
KTD.B1.A.1180	Excavation and ELS installation for Bay 12 to Bay 15	18	11-Feb-21	06-Mar-21	01-Feb-21	24-Feb-21	-9	1		-   5								1			1111	† <u> </u>			1
KTD.B1.A.1190	Construction of Bay 12 include rock fil/RC structure (CH216 to CH204, 12.2m)	13	2000	22-Mar-21	06-Mar-21		-1	1			4														
KTD.B1.A.1200	Construction of Bay 13 include rock fill/RC structure (CH204 to CH192, 12.2m)	19		29-Mar-21	27-Feb-21		-7	1			E+		+			· <del>-</del>				ļ		+			1
KTD.B1.A.1210	Construction of Bay 14 include rock fill/RC structure (CH192 to CH180, 12.2m)	21	08-Mar-21	31-Mar-21	25-Feb-21		9	- 1																	
							-5				<u> </u>	ļ.,								ļ <del> </del>		· <del> </del>			
KTD.B1.A.1220	Construction of Bay 15 include rock fill/RC structure (CH180 to CH167, 12.2m)	16		25-Mar-21	03-Mar-21		-4	1																	
BOX CULVERT B1 (BAY16 C		170	27-Oct-20																		<del></del>	. <del> </del>			
KTD.B1.A.1230	Construction of Bay 16 include ELS/exca/rock fill/RC structure (CH167 to CH155, 12.2m)	51	27-Oct-20				-13	1	H																
KTD.B1.A.1240	Construction of Bay 17 include ELS/exca/rock fill/RC structure (CH155 to CH143, 12.2m)	60	27-Oct-20	07-Jan-21	10-Oct-20	19-Dec-20	-13	1												ļ					
KTD.B1.A.1250	Construction of Bay 18 include ELS/exca/rock fill/RC structure (CH143 to CH131, 12.2m)	66	27-Oct-20	14-Jan-21	10-Oct-20	29-Dec-20	-13	1																	
KTD.B1.A.1260	Construction of Bay 19 include ELS/exca/rock fill/RC structure (CH131 to CH118, 12.2m)	75	02-Nov-20	30-Jan-21	16-Oct-20	15-Jan-21	-13	1	H	5.1							1		<u>il</u> i.	ļ					
KTD.B1.A.1270	Construction of Bay 20 include ELS/exca/rock fill/RC structure (CH118 to CH106, 12.2m)	102	14-Dec-20	22-Apr-21	28-Nov-20	07-Apr-21	-13	1		-															
KTD.B1.A.1280	Construction of Bay 21 include ELS/exca/rock fill/RC structure (CH106 to CH94, 12.2m)	75	13-Jan-21	17-Apr-21	28-Dec-20	29-Mar-21	-13	1		Les-Marie															
KTD.B1.A.1290	Install ELS and excavate for expose existing box culvert for connection	20	19-Feb-21	13-Mar-21	01-Feb-21	26-Feb-21	-13	1		ել							1 1					T			
KTD.B1.A.1300	Demolish existing box culvert for connection and modification of existing box culvert for connection	48	15-Mar-21	14-May-21	27-Feb-21	28-Apr-21	-13	1		Į (															
KTD.B1.A.1310	Diversion of existing flow into Box Culvert B1	0		14-May-21		28-Apr-21	-13	1			- Ę					· · · · · · · · · · · · · · · · · · ·	+	11				1			
KTD.B1.A.1320	Construction of remaining modification works (incl wall, top slab and bulk wall for abadon existing box culvert)	9	15-May-21		29-Apr-21	- 6	-13	1			L C														
KTD.B1.A.1330	Acutal Advanced Completion of Box Culvert B1 (Related to Section 8)	0	15.0057 51	26-May-21	383300	10-May-21	-16	2			E	<b>H</b>								<del>  </del>		+			†
		916	24-Nov-20	-	24-Nov-20	22-Jun-24																			
MODIFICATION OF EXIST		180	and the state of t				0	2								ļ				} <u> </u>	-}-}}	- <del>}</del>			
KTD.MS.0000	Liaison/coordinate with HyD structure/HyD lighting/EMSD and other utility and service undertakings	//88			24-Nov-20			2							1 1										
KTD.MS.1010	Pre-drilling works (1 no, 1 rig)	12	24-May-21	05-Jun-21	08-Feb-22		212	1				<u> </u>				<del> </del>				ļi					
KTD.MS.1014	Liaison/coordinate with CLP for diversion of existing 11kV cables	95	562/1509/00/00/00	26-Jun-21	03-Mar-21	3304363637508377	2	1		1					1 1										
KTD.MS.1015	Construct diversion of existing 11kV cables by CLP	52	28-Jun-21	27-Aug-21	16-Dec-21	21-Feb-22	143	1			<u> </u>					ļ									
KTD.MS.1020	Piling works for pre-bored H-piles (4 nos, 610dia x 75m, 1 rig)	75	28-Aug-21	26-Nov-21	22-Feb-22	26-May-22	143	1				-													
KTD.MS.1021	Post-piling works tests (proof-drilling and load test)	18	27-Nov-21	17-Dec-21	27-May-22	17-Jun-22	143	1								<u> </u>				<u> </u>		1			
KTD.MS.1027	Demolition of existing subway structures (inclu. staircase and partial ramp)	78	18-Dec-21	25-Mar-22	18-Jun-22	19-Sep-22	143	1																	
KTD.MS.1030	Installation of ELS for construction of entrance at Road D1 (77m ELS, 900m3 exca, 1 teams)	39	26-Mar-22	17-May-22	20-Sep-22	05-Nov-22	143	1					l=	7											
KTD.MS.1040	Construction of RC structures (inclu. lift shaft, staircase, pump house and etc.) (365m3, 1 team)	104	18-May-22	19-Sep-22	07-Nov-22	13-Mar-23	143	1						-											
KTD.MS.1045	Backfilling of ELS to ground level	78	20-Sep-22	21-Dec-22	08-Jul-23	09-Oct-23	235	1							-										
KTD.MS.1060	Site clearance and demolition of remaining existing furnitures at existing subway under Road D1	26	20-Sep-22	21-Oct-22	06-Jun-23	07-Jul-23	209	1							-	1						T			
KTD.MS.1070	Construct roof and floor finishes along existing subway under Road D1	39	22-Oct-22	06-Dec-22	08-Jul-23	22-Aug-23	209	1							-										
KTD.MS.1080	Install VE panels and its sub-frame along existing subway under Road D1	26	07-Dec-22	09-Jan-23	10-Nov-23	09-Dec-23	274	1			1-1	1-1-1				††				1	-1-11	11-			
KTD.MS.1090	Install steel frame of shelter for new staircase and lift shaft	39	07-Dec-22	26-Jan-23	23-Aug-23	09-Oct-23	209	1																	
KTD.MS.1100	Construct wall/floor finishes for new staircase	52	200000000000000000000000000000000000000	28-Mar-23		0.00.0000000000000000000000000000000000		1				<del></del>								<del>  -</del> -					
		156	29-Mar-23	07-Oct-23			209	1									1 1								
KTD.MS.1110	Lift and other E&M installation, testing and commissioning  Implement TTA (Phase 1) for closing half Ramp 2, existing starcase@TKL Rd and LHS of subway part	12					143	1	<b></b>					- E				=		<del>  </del>					
KTD.MS.2000			16-Jun-22	_	190000000000000000000000000000000000000	1								100											. i - 1
KTD.MS.2010	Demolition of existing wall tiles at staircases, floor finishes and furnitures, incl hardrail/guardrail/lighings	26	30-Jun-22	30-Jul-22	19-Dec-22		143	1				<b>.</b>				ļ				·}				<del>-</del>	,- <del> </del>
KTD.MS.2020	Construct wall/floor finishes for half Ramp 2 and existing staircase@TKL Rd	39			21-Jan-23	7300.000.000	143	1						-	7 7									, , , ,	
KTD.MS.2030	Construct roof and floor finishes along LHS of subway part	45	16-Sep-22	09-Nov-22	-	-	143	1				111				ļļ				ļļ.				ļļļ	,
KTD.MS.2040	Install VE panels and its sub-frame along LHS of subway part	39	10-Nov-22	24-Dec-22	08-May-23	23-Jun-23	143	1							<b>-</b>										
KTD.MS.2050	Advance works for installing steel shelter for existing staircase@TKL Rd	18	31-Aug-22	21-Sep-22	04-Apr-23	28-Apr-23	177	1							2									لــــــا	
KTD.MS.2060	Implement TTA for lift and install main steel frame of shelter for existing staircase@TKL. Rd (Nightwork maybe required	26	22-Sep-22	24-Oct-22	29-Apr-23	31-May-23	177	1																	
KTD.MS.2070	Install remaining steel members, glass balustrade, shelter roof top and ancillary facilities	65	25-Oct-22	11-Jan-23	01-Jun-23	17-Aug-23	177	1							-	l l									
KTD.MS.2080	Install partial E&M works inclu lighting and drainage system and steel light trough for LHS subway part	52	12-Dec-22	15-Feb-23	09-Jun-23	10-Aug-23	143	1		T					-										
KTD.MS.2090	Site clearance for open the completed part to public	6	16-Feb-23	22-Feb-23	11-Aug-23	17-Aug-23	143	1																	
KTD.MS.2100	Implement TTA (Phase 2) for closing 2nd half Ramp 2, full Ramp 1 and RHS of subway part	12	23-Feb-23				143	1			1-1-	111				9				1 1					
KTD.MS.2110	Demolition of existing wall tiles at staircases, floor finishes and furnitures, incl handrail/guardrail/lightings	26	09-Mar-23	12-Apr-23			143	1																	
KTD.MS.2120	Construct wall/floor finishes for 2nd half Ramp 2 and full Ramp 1	39	-	30-May-23	1.		143	1	-			11				- G	rt			·				[ <del> </del>	
KTD.MS.2130	Construct roof and floor finishes along RHS of subway part	45	31-May-23	24-Jul-23	20-Nov-23		143	1								1 11									11 /
A CONTROL OF THE PARTY OF THE P	CONTROL OF				200000000000000000000000000000000000000		143	1				<del>                                      </del>				·		-						} <del> </del>	r-
KTD.MS.2140	Install VE panels and its sub-frame along RHS of subway part	39		07-Sep-23				-																	
KTD.MS.2150	Advance works for installing steel shelters for Ramp 2 and Ramp 1	18	15-May-23	05-Jun-23		70.000.000.000.000	208	1			ļļ	<del>                                      </del>		l \		L=1								} <u> </u>	r- /
KTD.MS.2160	Implement TTA for lift and install main steel frame of shelter for Ramp 2 and Ramp 1 (Nightwork maybe required)	39	06-Jun-23	22-Jul-23	15-Feb-24		208	1								1 1									
KTD.MS.2170	Install remaining steel members, glass balustrade, shelter roof top and ancillary facilities	65	24-Jul-23	09-Oct-23	-	22-Jun-24	208	1				111				ļļ				·}				ļļļ	
KTD.MS.2180	Install remaining E&M works inclu lighting and drainage system and steel light trough for RHS subway part	52	25-Aug-23	27-Oct-23			143	1										14					-		
KTD.MS.9000	Advanced Completion of modification of existing Subway KS10	61	28-Oct-23	27-Dec-23	23-Apr-24	22-Jun-24	178	2															<u> </u>		
▼ ▼ Milestone	Planned Work					Re	v. 43										Date		F	Revision		Che	cked	Approv	ed
2		Voi Tele P	lovels -	2024	Ctor-			éura IA	orks -	4 4h -	E	oor No.	h Anza	۸۳۵۵		0	5-Feb-24	Wo	orks Prog	gramme		HL	F	RL	
▼	Summary ED/2018/05	nai Tak D	evelopn	nent -						it the	ron	ner nor	ııı Apror	Area		-	7-Mar-24			gramme		HL	F	RL	
Critical Remaining	Work				WC	RKS P	ROGE	RAMME								-	7-Mar-24			gramme		HL		RL	
						(Page	6 of 13	2)						2		2	i -iviai-24	IAAC	) N - 10	Jiaiiiiile		Tire		,	
						1. 290	11	/																	





Date	Revision	Checked	Approved
05-Feb-24	Works Programme	HL	RL
07-Mar-24	Works Programme	HL	RL
27-Mar-24	Works Programme	HL	RL

KTD.L16.1017	Activity Name	Dui (a)	Early Start	Early Finish	Late Start	Late Finish	Total Ca Float	J	ASON	JFMAM	JJASON	DJFMA	MJJAS	DNDJF	MAMJJASON	DJFMA	MJJASO	NDJFM	AMJJA	SONDJ	FM
	Backfill and compact the excavated trench from SMH909 to SMH911	18	30-Sep-21	22-Oct-21	14-Jul-21	03-Aug-21	-66	1													
KTD.L16.1020	Excavate and demolish the existing box culvert and backfill at Road L16	33	23-Oct-21	30-Nov-21	04-Aug-21	10-Sep-21	-66	1											ļ		
KTD.L16.1030	Excavate and construct stormwater drainage fm SMH911 to SMH916 and associated drain pits	55	01-Dec-21	09-Feb-22	11-Sep-21	17-Nov-21	-66	1			4										
KTD.L16.1040	Backfill and compact the excavated trench from SMH911 to SMH916	21	10-Feb-22	05-Mar-22	18-Nov-21	11-Dec-21	-66	1				- <u>-</u>									
KTD.L16.1050	Excavate and construct sewerage from SWTP1_1 to FMH10_40 (182mL pipeline and manholes)	81	07-Mar-22	16-Jun-22	13-Dec-21	23-Mar-22	-66	1				L-	<b>,</b>								
KTD.L16.1060	Excavate and install fresh watermain from CHC0 to CHC180 and associated tees with chambers	63	17-Jun-22	30-Aug-22	24-Mar-22	13-Jun-22	-66	1					4								
KTD.L16.1070	Excavate and install salt watermain from CHC0 to CHC180 and associated tees with chambers	42	31-Aug-22	21-Oct-22	14-Jun-22	02-Aug-22	-66	1									1				
KTD.L16.1080	Excavate and install irregation pipeline at Road L16 within Part 1	29			03-Aug-22		-66	1													
		29	25-Nov-22		973		-66	1		ļ				<u></u>	· · · · · · · · · · · · · · · · · · ·				ł		
KTD.L16.1090	Install and construct gully and associated drain pipes at Road L16 within Part 1						-														
KTD.L16.1100	Install and construct road lighting and drawpits civil provisions at Road L16 within Part 1	29	31-Dec-22	2-5/3-53-5		125027	-66	1			ļļļ								ļ		
KTD.L16.1110	Allowable time frame for UU undertakings to install their ducts/pits/chambers at Road L16 within Part 1	29	31-Dec-22	06-Feb-23	13-Oct-22	15-Nov-22	-66	1						F							
KTD.L16.1120	Backfill and compact to roadwork formation level at Road L16 within Part 1	15	07-Feb-23	23-Feb-23	16-Nov-22	02-Dec-22	-66	1						49					l		
KTD.L16.1130	Construct road kerb and planter at Road L16 within Part 1	42	24-Feb-23	18-Apr-23	03-Dec-22	26-Jan-23	-66	1						-	•						
KTD.L16.1140	Backfill and compact sub-base material for road work at Road L16 within Part 1	55	22-Mar-23	31-May-23	31-Dec-22	08-Mar-23	-66	1						4							
KTD.L16.1150	Construct carriagway pavement (Bitumen and concrete pavement) at Road L16 within Part 1	43	01-Jun-23	22-Jul-23	09-Mar-23	03-May-23	-66	1		1			11						1 1		
KTD.L16.1160	Lay paving blocks for pedestrian access at Road L16 within Part 1	78	24-Jul-23	25-Oct-23	27-Jun-23	26-Sep-23	-22	1													
KTD.L16.1170	TTA diversion for MTR SWT Station EVA (Stage 3, divert to newly constructed L16 as EVA)	10	24-Jul-23	03-Aug-23		2	-66	1						<del> - -</del>			· <mark>-</mark>  -		<del>  </del>		
KTD.L16.1180	Excavate and construct remaining stormwater drainage and watermain connection	21				09-Jun-23	-66	1											ļ		
KTD.L16.1190	Construct remaining road kerb/planter at Road L16 within Part 1	15	29-Aug-23				-66	1							7						
KTD.L16.1200	Allowable time frame for UU undertakings to install remaining ducts/pits/chambers at Road L16 within Part 1	21	15-Sep-23	11-Oct-23	29-Jun-23	24-Jul-23	-66	1							<b>-</b>				<u> </u>		
KTD.L16.1210	Lay paving blocks for remaining pedestrian access at Road L16 within Part 1	29	12-Oct-23	15-Nov-23	25-Jul-23	26-Aug-23	-66	1							<u></u>						
KTD.L16.1220	Install road furnitures, road markings and landscaping works at Road L16 within Part 1	55	12-Oct-23	15-Dec-23	25-Jul-23	26-Sep-23	-66	1							4						
KTD.L16.1230	Planned completion of underground utilities and roadworks at Road L16 within Part 1 (related to Section 1)	0		15-Dec-23		26-Sep-23	-80	2		1	1					7			1-1-	1	
	UNDERGROUND UTILITIES AND ROADWORKS AT ROAD L9 WITHIN PART 1 (NON-XP AREA)	444	27-Apr-22		29-Mar-22	26-Sep-23	-21														
CONSTRUCTION OF	TTA diversion for MTRC SWT Station EVA (Stage 2, divert to Sung Wong Toi Road and Crowd Dispersal Poute)	0	21.141.22		To And LE	29-Mar-22	-21	1											<del>  </del>		
KTD.L9.1000			00.	27-Apr-22	2011	A - 500 P - 510 C - 5 - 5						P									
KTD.L9.1010	Excavate and demolish the existing box culvert and backfill at Road L9	35	28-Apr-22		1 1200000000000000000000000000000000000	16-May-22	-21	1			ļl		7						ļ		
KTD.L9.1020	Excavate and construct stormwater drainage from SMH1026 to SMH454 and associated drain pits	48	11-Jun-22	06-Aug-22	17-May-22	13-Jul-22	-21	1													
KTD.L9.1030	Excavate and install fresh watermain from CHB126 to CHB50 at Road L9 within Part 1	30	08-Aug-22	10-Sep-22	14-Jul-22	17-Aug-22	-21	1					- <u>-</u>	i							
KTD.L9.1040	Excavate and install salt watermain from CHB125 to CHB50 at Road L9 within Part 1	30	13-Sep-22	19-Oct-22	18-Aug-22	22-Sep-22	-21	1					-								
KTD.L9.1050	Excavate and install irregation pipeline at Road L9 within Part 1	26	20-Oct-22	18-Nov-22	23-Sep-22	25-Oct-22	-21	1													
KTD.L9.1060	Install and construct gully and associated drain pipes at Road L9 within Part 1	18	19-Nov-22	09-Dec-22	26-Oct-22	15-Nov-22	-21	1			+				· · · · · · · · · · · · · · · · · · ·				†		
KTD.L9.1070	Install and construct road lighting and drawpits civil provisions at Road L9 within Part 1	18	10-Dec-22	03-Jan-23		100000000000000000000000000000000000000	-21	1													
										ļļ									<del></del>		
KTD.L9.1080	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road L9 within Part 1 (non-XP area)	26	04-Jan-23	70003120000490094	07-Dec-22		-21	1						T-							
KTD.L9.1090	Backfill and compact to roadwork formation level at Road L9 within Part 1	18	06-Feb-23	25-Feb-23	10-Jan-23	01-Feb-23	-21	1		.]				19							
KTD.L9.1100	Construct road kerb and planter at Road L9 within Part 1	26	27-Feb-23	28-Mar-23	02-Feb-23	03-Mar-23	-21	1													
KTD.L9.1110	Backfill and compact sub-base material for road work at Road L9 within Part 1	39	29-Mar-23	18-May-23	04-Mar-23	22-Apr-23	-21	1							-						
KTD.L9.1120	Construct carriageway pavement (Bitumen pavement) at Road L9 within Part 1	52	19-May-23	21-Jul-23	24-Apr-23	26-Jun-23	-21	1		11	T				L				T		
KTD.L9.1130	Lay paving blocks for pedestrian access at Road L9 within Part 1	78	22-Jul-23	24-Oct-23	27-Jun-23	26-Sep-23	-21	1													
KTD.L9.1140	Planned completion of underground utilities and roadworks at Road L9 within Part 1 (non-XP area, related to Section 1)	0		24-Oct-23		26-Sep-23	-28	2							G-	-			†		
	The state of the s	322	04-Feb-22	04-Mar-23	25-Oct-21		-120	1							,						
CONSTRUCTION OF																					
KTD.L9.2000	Implement TTA for construct preliminary works for Olympic Avenue roundabout closure	3			25-Oct-21		-82	1													
KTD.L9.2010	Preliminary works for Olympic Avenue roundabout closure (incl demolish central divider, construct pavement and marking)	26	08-Feb-22	09-Mar-22	28-Oct-21	26-Nov-21	-82	1													
KTD.L9.2020	TTA diversion for MTR SWT Station EVA (Stage 2, divert to Sung Wong Toi Road and Crowd Dispersal Route)	0		27-Apr-22		26-Nov-21	-120	1				<b>*</b>									
KTD.L9.2030	Setup and implement TTA for Olympic Avenue roundabout closure	6	28-Apr-22	05-May-22	27-Nov-21	03-Dec-21	-120	1				-									
KTD.L9.2040	UU detection and trial pit excavation	7	06-May-22	14-May-22	04-Dec-21	11-Dec-21	-120	1	1	1 1	1 1	ļ.									
	Excavate and construct stormwater drainage from SMH1026 to SMH1042	42	16-May-22	05-Jul-22	13-Dec-21	05-Feb-22	-120	1				Į [									
KTD.L9.2050		1	-	08-Aug-22						.1	-+								·		
KTD.L9.2050	Excavate and construct sewerage from 2AR 1 to EMH23 2	20	()6- hil.22										1						1 1		
KTD.L9.2060	Excavate and construct sewerage from 2AB_1 to FMH23_2	29	06-Jul-22			2 22200	-120	1										3 (1)	1 1		
KTD.L9.2060 KTD.L9.2070	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers	28	09-Aug-22	09-Sep-22	12-Mar-22	14-Apr-22	-120	1								ļ <del>ļ-</del>			ļļ		
KTD.L9.2060	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1		25,500,000	09-Sep-22	12-Mar-22	14-Apr-22	-120 -120	1					1 !		-						
KTD.L9.2060 KTD.L9.2070	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers	28	09-Aug-22	09-Sep-22	12-Mar-22 19-Apr-22	14-Apr-22	-120	1 1 1						•							
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1	28 15	09-Aug-22 10-Sep-22	09-Sep-22 28-Sep-22 25-Oct-22	12-Mar-22 19-Apr-22 07-May-22	14-Apr-22 06-May-22 01-Jun-22	-120 -120	1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21	09-Aug-22 10-Sep-22 29-Sep-22	09-Sep-22 28-Sep-22 25-Oct-22	12-Mar-22 19-Apr-22 07-May-22 07-May-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22	-120 -120 -120	1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22	12-Mar-22 19-Apr-22 07-May-22 07-May-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22	-120 -120 -120 -120	1 1 1 1 1 1 1 1 1													
KTD.L9.2060  KTD.L9.2070  KTD.L9.2080  KTD.L9.2090  KTD.L9.2100  KTD.L9.2110  KTD.L9.2120	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22	-120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060  KTD.L9.2070  KTD.L9.2080  KTD.L9.2090  KTD.L9.2100  KTD.L9.2110  KTD.L9.2120  KTD.L9.2130	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21 21 21 15	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060  KTD.L9.2070  KTD.L9.2080  KTD.L9.2090  KTD.L9.2100  KTD.L9.2110  KTD.L9.2120  KTD.L9.2130	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21 21 21 15 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 14-Sep-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21 21 21 15	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 14-Sep-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1	28 15 21 21 29 21 21 21 15 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 14-Sep-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							9						
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & OlympicAvenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)	28 15 21 21 29 21 21 21 15 21 288	10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23 06-Mar-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 22-Feb-24	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 14-Sep-22 11-Oct-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2080 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection	28 15 21 21 29 21 21 15 21 288 5	10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23 06-Mar-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 22-Feb-24 10-Mar-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 11-Oct-22 11-Oct-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2080 KTD.L9.2090 KTD.L9.2110 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2010 KTD.OLY.2010	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)	28 15 21 21 29 21 21 15 21 288 5 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 21-Apr-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 02-Aug-22 26-Aug-22 11-Oct-22 11-Oct-22 10-Nov-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)	28 15 21 21 29 21 15 21 25 21 15 21 13 13	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 23-Dec-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 21-Apr-23 08-May-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 02-Jun-22 08-Jul-22 08-Jul-22 26-Aug-22 11-Oct-22 11-Oct-22 10-Nov-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 1)	28 15 21 21 29 21 21 15 21 288 5 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Now-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 21-Apr-23 08-May-23 09-May-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 12-Nov-22 08-Dec-22	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 07-Jul-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1								•					
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 09-May-23 03-Jun-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Now-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 04-Apr-23 21-Apr-23 02-Jun-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 12-Nov-22 08-Dec-22 05-Jan-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23 11-Jan-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							15						
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 1)	28 15 21 21 29 21 15 21 25 21 15 21 13 13	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Now-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 21-Apr-23 08-May-23 09-May-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 12-Nov-22 08-Dec-22 05-Jan-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 07-Jul-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1													
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 09-May-23 03-Jun-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Now-22 22-Dec-22 19-Jan-23 04-Mar-23 22-Feb-24 10-Mar-23 04-Apr-23 21-Apr-23 02-Jun-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 10-Aug-22 11-Oct-22 11-Oct-22 17-Oct-22 23-Nov-22 08-Dec-22 05-Jan-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23 11-Jan-23 07-Feb-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							15						
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050 KTD.OLY.2050	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA forstomwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection  Excavate and construct stormwater drainage from SMH1031 to SMH1030A and SMH100B to SMH100 and associated drain Excavate and construct stormwater drainage from SMH1031 to SMH1030A and SMH100B to SMH100 and associated drain	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 22-Feb-24 10-Mar-23 04-Apr-23 02-Jun-23 09-Jun-23 09-Jun-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 11-Oct-22 12-John-22 08-Dec-22 08-Dec-22 08-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23 11-Jan-23 07-Feb-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							15	7					
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.CY.2000 KTD.CY.2010 KTD.CY.2020 KTD.CY.2030 KTD.CY.2040 KTD.CY.2050 KTD.CY.2050 KTD.CY.2050 KTD.CY.2050 KTD.CY.2050 KTD.CY.2050 KTD.CY.2050	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA forstomwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2) and UU detection  Excavate and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 2)	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21 11	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 29-Nov-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23 07-Jul-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 22-Feb-24 10-Mar-23 04-Apr-23 02-Jun-23 09-Jun-23 09-Jun-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 11-Oct-22 12-John-22 08-Dec-22 08-Dec-22 08-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 07-Dec-22 04-Jan-23 11-Jan-23 07-Feb-23 20-Feb-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							15						
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050 KTD.OLY.2050 KTD.OLY.2070 KTD.OLY.2070 KTD.OLY.2080	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pils/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 2)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21 11	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 29-Nov-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23 07-Jul-23	09-Sep-22 28-Sep-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 22-Feb-24 10-Mar-23 04-Apr-23 02-Jun-23 09-Jun-23 09-Jun-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 11-Oct-22 12-John-22 08-Dec-22 08-Dec-22 08-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 01-Jun-22 07-Jul-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 04-Jan-23 11-Jan-23 07-Feb-23 07-Mar-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1									Revision		Check	(ed	An
KTD.L9.2060 KTD.L9.2070 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050 KTD.OLY.2050 KTD.OLY.2070 KTD.OLY.2070 KTD.OLY.2080	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pils/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway paverment (Bitumen paverment) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct orad kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct carriageway paverment (Bitumen paverment) at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at OlyAve E/B and W/B (Phase 2)  Construct road kerb and central divider at OlyAve E/B and W/B (Phase 2)  Construct road kerb and central divider at OlyAve E/B and W/B (Phase 2)	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21 13	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23 20-Jul-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 04-Apr-23 21-Apr-23 09-Jun-23 09-Jun-23 09-Jun-23 19-Jul-23 03-Aug-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 07-May-22 08-Jul-22 10-Aug-22 11-Oct-22 11-Oct-22 10-Nov-22 10-Nov-22 08-Jul-23 12-Jan-23 08-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 04-Jan-23 11-Jan-23 07-Feb-23 07-Mar-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							Date	Works			_		
KTD.L9.2060 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2000 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050 KTD.OLY.2050 KTD.OLY.2050 KTD.OLY.2060 KTD.OLY.2070	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pils/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway paverment (Bitumen paverment) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct orad kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct carriageway paverment (Bitumen paverment) at Oly Ave E/B and W/B (Phase 1)  Remove TTA and implement TTA for stormwater drainage works at OlyAve E/B and W/B (Phase 2)  Construct road kerb and central divider at OlyAve E/B and W/B (Phase 2)  Construct road kerb and central divider at OlyAve E/B and W/B (Phase 2)	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21 13	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23 20-Jul-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 04-Apr-23 21-Apr-23 09-Jun-23 09-Jun-23 09-Jun-23 19-Jul-23 03-Aug-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 07-May-22 08-Jul-22 10-Aug-22 11-Oct-22 11-Oct-22 10-Nov-22 10-Nov-22 08-Jul-23 12-Jan-23 08-Feb-23 21-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 04-Jan-23 11-Jan-23 07-Feb-23 07-Mar-23	-120 -120 -120 -120 -120 -120 -120 -120	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	rks at	he Form	er North	Apron			Date 05-Feb-24		Programme	Э	HL	RL	
KTD.L9.2060 KTD.L9.2070 KTD.L9.2070 KTD.L9.2080 KTD.L9.2090 KTD.L9.2100 KTD.L9.2110 KTD.L9.2120 KTD.L9.2130 KTD.L9.2140 KTD.L9.2150 CONSTRUCTION OF KTD.OLY.2020 KTD.OLY.2020 KTD.OLY.2030 KTD.OLY.2040 KTD.OLY.2050 KTD.OLY.2050 KTD.OLY.2080	Excavate and construct FWM/SWM from CHB50 to CHB0 and CHA450 to CHA360 and associated tees with chambers  Excavate and install irregation pipeline at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct gully and associated drain pipes at Junction of Road L9 & Olympic Avenue within Part 1  Install and construct road lighting and drawpits civil provisions at Junction of Road L9 & Olympic Avenue within Part 1  Allowable time frame for UU undertakings to install ducts/pits/chambers at Junction of L9 & Olympic Avenue within Part 1  Backfill and compact to formation level for roadworks at Junction of Road L9 & Olympic Avenue within Part 1  Construct road kerb, central divider and planter at Junction of Road L9 & Olympic Avenue within Part 1  Backfill and compact sub-base material for road work at Junction of Road L9 & Olympic Avenue within Part 1  Construct carriageway pavement (Bitumen pavement) at Junction of Road L9 & Olympic Avenue within Part 1  UNDERGROUND UTILITIES AND ROADWORKS AT OLYMPIC AVENUE WITHIN PART 1 (XP AREA)  Implement TTA for stormwater drainage works at Oly Ave E/B and W/B (Phase 1) and UU detection  Excavate and construct stormwater drainage from SMH1035 to SMH1031 and SMH1042 to SMH100B and associated drain install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 1)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2) and UU detection  Excavate and construct stormwater drainage from SMH1031 to SMH1030A and SMH100B to SMH100 and associated drain Install and construct gully and associated drain pipes at Oly Ave E/B and W/B (Phase 2)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)  Construct road kerb and central divider at Oly Ave E/B and W/B (Phase 2)	28 15 21 21 29 21 15 21 288 5 21 11 13 21 6 21 13	09-Aug-22 10-Sep-22 29-Sep-22 29-Sep-22 29-Sep-22 26-Oct-22 29-Nov-22 20-Jan-23 09-Feb-23 06-Mar-23 11-Mar-23 06-Apr-23 22-Apr-23 09-May-23 03-Jun-23 10-Jun-23 20-Jul-23	09-Sep-22 28-Sep-22 25-Oct-22 25-Oct-22 28-Nov-22 22-Dec-22 19-Jan-23 08-Feb-23 04-Mar-23 04-Apr-23 21-Apr-23 09-Jun-23 09-Jun-23 09-Jun-23 19-Jul-23 03-Aug-23	12-Mar-22 19-Apr-22 07-May-22 07-May-22 08-Jul-22 08-Jul-22 08-Jul-22 11-Oct-22 11-Oct-22 11-Oct-22 10-Nov-22 08-Dec-22 05-Jan-23 12-Jan-23 08-Feb-23	14-Apr-22 06-May-22 01-Jun-22 01-Jun-22 07-Jul-22 01-Aug-22 25-Aug-22 13-Sep-22 10-Oct-22 26-Sep-23 15-Oct-22 09-Nov-22 22-Nov-22 04-Jan-23 11-Jan-23 07-Feb-23 07-Mar-23	-120 -120 -120 -120 -120 -120 -120 -120		rks at	he Form	er North	Apron			Date			Э	_		L L

ME .	Activity Name	Dur (d)	Early Start	Early Finish	Late Start	Late Finish	Total C			D JEW	2021	SOND I	2022	AISIOINID		023	ID IEM	2024	I A S O N	DIEMA	2025 M J J A S O N	ND JEMA	.026
KTD.OLY.2090	Construct carriageway pavement (Bitumen pavement) at Oly Ave E/B and W/B (Phase 2)	21	04-Aug-23	28-Aug-23	08-Mar-23	31-Mar-23	-120	1	JASON	DIJFMF	MJJA	SONDI	FMAMJJ	ASONDS	F M A M	JASON	I I I	AMJ	ASUN	DIFFIMA	Walaka al	Maliling	1
KTD.OLY.2100	Remove TTA and implement TTA for FWM/SWM at Oly Ave W/B (Phase 3) and UU detection	6	29-Aug-23			12-Apr-23	-120	1								5							
KTD.OLY.2110	Excavate and construct FWM/SWM from CHA360 to CHA300 and assocated tees with chambers	15	05-Sep-23	21-Sep-23	13-Apr-23	29-Apr-23	-120	1	+							<u> </u>		1-11-					
KTD.OLY.2120	Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B (Phase 3)	13	22-Sep-23	09-Oct-23	02-May-23	16-May-23	-120	1								<u>-</u>							
KTD.OLY.2130	Remove TTA and implement TTA for FWM/SWM at Oly Ave W/B and E/B (Phase 4) and UU detection	6	10-Oct-23	16-Oct-23	17-May-23	23-May-23	-120	1	+	1						- G							
KTD.OLY.2140	Excavate and construct FWM/SWM from CHA300 to CHA100 and associated tees with chambers	21	17-Oct-23		24-May-23		-120	1								C <sub>m</sub>							
KTD.OLY.2150	Backfill and construct carriageway pavement (Bitumen pavement) at Oly Ave W/B and E/B (Phase 4)	19		02-Dec-23			-120	1	+							<b>-</b>		† <b>†</b>					1
KTD.OLY.2160	Remove TTA and implement TTA for FWM/SWM at Sung Wong Toi Road S/B (Phase 5) and UU detection	6	ALL DE SECULO	09-Dec-23		19-Jul-23	-120	1	1							Ç							
KTD.OLY.2170	Excavate and construct FWM/SWM from CHA100 to CHA0 and associated tees with chambers	21	11-Dec-23	06-Jan-24	-	12-Aug-23	-120	1								+	-	<del></del>					
	FWWSWM pipeline washing and testing for connection	11	08-Jan-24	19-Jan-24			-120	- 1															
KTD.OLY.2180		7.00		1-2-2-2	200000000000000000000000000000000000000			1								ļļļ		<del>} </del>  -		} <del>   </del>			
KTD.OLY.2190	Backfill and construct carriageway pavement (Bitumen pavement) at Sung Wong Toi Road S/B (Phase 5)	21			26-Aug-23	. 0	-120										E		1 1				
KTD.OLY.2200	Site clearance and remove TTA to resume traffic	6	16-Feb-24		20-Sep-23		-120	1	i							ļ	H.						
KTD.OLY.2210	Planned completion of underground utilities and roadworks at Olympic Avenue within Part 1 (related to Section 1)	0		22-Feb-24		26-Sep-23	-149	2											1				
CONSTRUCTION OF PE	EDESTRIAN ACCESS FROM L9 TO OLYMPIC AVENUE WITHIN PART 1 (XPAREA)	330	29-Nov-22	09-Jan-24	19-Aug-22	26-Sep-23	-84			<u>. i i.</u>						1		ļļ.ļ		4.4			
KTD.OLY.2220	Demolish and remove site hoarding from Road L9 to Olympic Avenue within Part 1	15	29-Nov-22	15-Dec-22	19-Aug-22	05-Sep-22	-84	1						7									į
KTD.OLY.2230	Site clearance and relocate construction material stockpile at Storage Yard	15	16-Dec-22	05-Jan-23	06-Sep-22	23-Sep-22	-84	1						7		<u> </u>							
KTD.OLY.2240	Excavate and construct u-channels and connect to stormwater drainage system	29	06-Jan-23	10-Feb-23	24-Sep-22	29-Oct-22	-84	1						الما									-
KTD.OLY.2250	Install and construct road lighting and drawpits civil provisions from Road L9 to Olympic Avenue within Part 1	21	11-Feb-23	07-Mar-23	31-Oct-22	23-Nov-22	-84	1							<b> </b>				1 /				
KTD.OLY.2260	Allowable time frame for UU undertakings to install ducts/pits/chambers from Road L9 to OlympicAvenue within Part 1	29	08-Mar-23	14-Apr-23	24-Nov-22	29-Dec-22	-84	1							-	T							
KTD.OLY.2270	Backfill and compact to formation level for road works	29	15-Apr-23	19-May-23	30-Dec-22	04-Feb-23	-84	1							4								
KTD.OLY.2280	Backfill and compact sub-base material for road works	29	20-May-23	24-Jun-23	06-Feb-23	10-Mar-23	-84	1	1														
KTD.OLY.2290	Lay paving blocks for pedestrian access from Road L9 to Olympic Avenue within Part 1	42	26-Jun-23	14-Aug-23	11-Mar-23	04-May-23	-84	1							[								i
KTD.OLY.2300	Implement TTA for closing existing pedestrian access from Road L9 to Qy Ave w/in Part 1 and divert to new access	4	15-Aug-23	18-Aug-23			-84	1	+	+++					·	5		1-11-					
KTD.OLY.2310	Remove existing paving blocks, excavate and install irregation pipeline from Road L9 to Olympic Avenue within Part 1	21	19-Aug-23		1 12 10 10 10 10 10 10 10 10 10 10 10 10 10		-84	1								<b>L</b>							ĺ
KTD.OLY.2320	Construct road kerb and planter fm Road L9 to Olympic Avenue within Part 1	29	13-Sep-23	18-Oct-23	2		-84	1		<del>    -</del>						- G		† <del> </del>  -		1-11			
KTD.OLY.2330	Laying paving blocks for pedestrian access fm Road L9 to Olympic Avenue within Part 1	29			11-Jul-23		-84	1															
KTD.OLY.2340	Install road furnitures, road markings and landscaping works from Road L9 to Olympic Avenue within Part 1	38	100000000000000000000000000000000000000	09-Jan-24	1 1/2/2004/05	26-Sep-23	-84	1		+					·			+		1-11			
			20-1404-23		147hug-25	8	-105	2									G		1 /				
KTD.OLY.2350	Planned completion of pedestrian access from Road L9 to Olympic Avenue within Part 1 (XP area, related to Section 1)	0	24.0.402	09-Jan-24	00 F-1-00	26-Sep-23	-105	2	<b></b>							ļļļ	4			<del></del>			+
CONSTRUCTION OF ROA		494		22-Jun-24		22-Jun-24	U																
	ORTION 1 (ROAD D1 E/B & W/B CH170 TO CH230)	274	03-May-23	02-Apr-24	1		0	1										<u> </u>		4.4			
SECTION 3A		274	03-May-23	02-Apr-24	03-May-23	02-Apr-24	0	1										7					
KTD.D1.1000	Site clearance, haul road diversion, formation and fence off working area	8	03-May-23	11-May-23	03-May-23	11-May-23	0	1		<u> </u>					7								
KTD.D1.1001.K1.1	Chamber K1 Trial Pit Excavation	12	12-May-23	25-May-23	12-May-23	25-May-23	0	1															
KTD.D1.1001.K1.2	Chamber K1 Modification Works	52	27-May-23	28-Jul-23	27-May-23	28-Jul-23	0	1							احا	<b>—</b>						ll.	
KTD.D1.1001.K1.3	Chamber K1 Backfilling Works	10	29-Jul-23	09-Aug-23	29-Jul-23	09-Aug-23	0	1							1	7							
KTD.D1.1010	Excavate and construct stormwater drain from SMH1023 to SMH1021 and associated gullies	40	10-Aug-23	25-Sep-23	10-Aug-23	25-Sep-23	0	1															
KTD.D1.1050	Backfill and construct road kerb/central divider from Road D1 E/B & W/B CH170 to CH230 for road works	22	30-Jan-24	26-Feb-24	30-Jan-24	26-Feb-24	0	1	#	1					††		r in in						
KTD.D1.1060	Backfill and compact sub-base from Road D1 E/B & W/B CH170 to CH230 for road works	28	27-Feb-24	02-Apr-24	27-Feb-24	02-Apr-24	0	1									-	<u> </u>					
SECTION 3B		102	26-Sep-23	29-Jan-24	26-Sep-23	29-Jan-24	0	1	+	1-1					<del> </del>			7		111			1
KTD.D1.1020	Excavate and construct stormwater drain from SMH1054 to SMH1051 and associated gullies	42	26-Sep-23	16-Nov-23	A STATE OF THE STA	The second of	0	1								L <sub>-</sub>							
KTD.D1.1030	Excavate and construct sewerage from FMH25_1 to FMH25_2a	30			17-Nov-23		0	1		<del> </del> -			┉┼┈┼		<del> </del>					1-11			
		30			A-20121-1-100000		0	-									겁니						
KTD.D1.1040	Excavate and construct FWM/SWM from CH450 to CH500	30	22-Dec-23	29-Jan-24 22-Jun-24			0	4										<u> </u>		<del> - </del>			
	ORTION 2 (ROAD D1 E/B CH230 TO CH396)	393	22-Feb-23		22-Feb-23		0																
SECTION 3A		395	22-Feb-23	22-Jun-24			U	1		<u> </u>													+
KTD.D1.2000	Site clearance, haul road diversion, formation and fence off working area	16	22-Feb-23		22-Feb-23		0	1															
	Chamber AVC2 Excavation Works	20	13-Mar-23	04-Apr-23	13-Mar-23		0	1							7	<u> </u>							
	Chamber AVC2 Modification Works	84	06-Apr-23	20-Jul-23			0	1								Ē.							
KTD.D1.2001.AVC2.3	Chamber AVC2 Backfilling Works	20	21-Jul-23	12-Aug-23	21-Jul-23	12-Aug-23	0	1							<u> </u>	4							
KTD.D1.2001.WOC1.*	Chamber WOC1 Excavation Works	20	14-Aug-23	05-Sep-23	14-Aug-23	05-Sep-23	0	1								-							İ
KTD.D1.2001.WOC1.2	Chamber WOC1 Modification Works	84	06-Sep-23	15-Dec-23	06-Sep-23	15-Dec-23	0	1								-							
KTD.D1.2001.WOC1.3	Chamber WOC1 Backfilling Works	15	16-Dec-23	05-Jan-24	16-Dec-23	05-Jan-24	0	1															
KTD.D1.2010	Excavate and construct stormwater drain from SMH1101B to SMH1201C	54	06-Jan-24	11-Mar-24	06-Jan-24	11-Mar-24	0	1															
KTD.D1.2020	Backfill and construct road kerb/central divider from Road D1 E/B CH230 to CH396	46	12-Mar-24	09-May-24	12-Mar-24	09-May-24	0	1	+	11					† <u>†</u>	1	14						
KTD.D1.2030	Backfill and compact sub-base from Road D1 E/B CH230 to CH396	36	10-May-24	22-Jun-24			0	1															
	DRTION 3 (ROAD D1 W/B CH230 TO CH300)	142	22-Feb-23				187	1	+	1					-		<del> - </del>	+		111-			
SECTION 3B	STATE OF THE STATE	142	22-Feb-23		10-Oct-23		187	1															
	Cita classesses had read diversion formation and faces off wedden are							1		<del> -  -</del>					, M								
KTD.D1.3000	Site clearance, haul road diversion, formation and fence off working area	4		25-Feb-23			187																
KTD.D1.3010	Excavate and construct stormwater drain from SMH1120 to SMH1123 and associated gullies	26	27-Feb-23	28-Mar-23			187	1		<u> </u>							-			4-4			
KTD.D1.3020	Excavate and construct stormwater drain from SMH1001 to SMH1107 and assoicated gullies	37	21-Mar-23				187	1							7								
KTD.D1.3030	Excavate and construct sewerage from FMH25_2a to FMH25_4	12	09-May-23		200000000000000000000000000000000000000	100000000000000000000000000000000000000	187	1		1					<b>-</b>			4.4.4		4.4			
KTD.D1.3040	Excavate and construct FMW/SWM from CH500 to CH570	26	23-May-23	23-Jun-23	06-Jan-24	05-Feb-24	187	1							] <del>-</del>	3							
KTD.D1.3050	Backfill and construct road kerb/central divider from Road D1 W/B CH230 to CH300	26	24-Jun-23	25-Jul-23	06-Feb-24	08-Mar-24	187	1															
KTD.D1.3060	Backfill and compact sub-base from Road D1 W/B CH230 to CH300	18	26-Jul-23	15-Aug-23	09-Mar-24	02-Apr-24	187	1															
CONSTRUCTION OF PO	DRTION 4 (ROAD D1 W/B CH300 TO CH396)	125	28-Apr-23	25-Sep-23	20-Dec-23	25-May-24	195	1							-	-							
SECTION 3B		125	28-Apr-23	25-Sep-23	20-Dec-23	25-May-24	195	1	+	1					V-			TH					
KTD.D1.4000	Site clearance, haul road diversion, formation and fence off working area	4				23-Dec-23		1							-								
1310.01.4000		7		ay 20						11 1				1		1 1	11	111	1				_
																Date	T	Re	evision		Checked	App	prov
▼ Milestone	Planned Work						v. 43								01	5,0550,000	Mad	200000		Н		RL	-
▼ Critical Milestone	Summary ED/2018/05 K	ai Tak D	evelopi	ment -	Stage !	5B Infra	structi	ure Wo	orks at	the Fo	rmer N	orth A	oron Area	1	-	Feb-24		ks Progra		- 0.23			-
						ORKS PE									07	'-Mar-24		ks Progra		Н		RL	
Critical Remaining \	NOIN				AAC		10 of 12								27	'-Mar-24	Work	ks Progra	amme	Н	L	RL	
																							_

12 32 2 1 1 1 2 1	Activity Name	Dur (d)	Early Start	Early Finish	Late Start	Late Finish	Total Float	Calendar	20 U A B O A	D IIII	2021	ARON	D II EINIA	2022	OND JEM	2023 A M J J A S O	ND IE	202	24	D JEMAM	.025	D JEMA
KTD.D1.4010	Excavate and construct stormwater drain from SMH1108 to SMH1108A	12	04-May-23	The state of the s	27-Dec-23	10-Jan-24	195	1	JASON	DJFM	AMJJ	ASUN	DIFMA	MJJAS	JNDJFM	AMIN NA SO	NDJF	W A W 3	JAJOIN		Johnson	POIT
KTD.D1.4020	Excavate and construct stormwater drain from SMH1107 to 1271 and associated gullies	26	18-May-23	17-Jun-23	11-Jan-24	09-Feb-24	195	1														
KTD.D1.4030	Excavate and construct FWM/SWM from CH570 to CH670	35	13-Jun-23	25-Jul-23	05-Feb-24	18-Mar-24	195	1	#	1						-	11-1-1				1	
KTD.D1.4040	Backfill and construct road kerb/central divider from Road D1 W/B CH300 to CH396	26	26-Jul-23	24-Aug-23	19-Mar-24	22-Apr-24	195	1								<del>-</del> =						
KTD.D1.4050	Backfill and construct sub-base from Road D1 W/B CH300 to CH396	35	16-Aug-23	25-Sep-23	12-Apr-24	25-May-24	195	1	+	-						-						
CONSTRUCTION OF F	PORTION 5 (PEDESTRIAN ACCESS AND CARRIAGEWAY PAVEMENTAT ROAD D1)	494	24-Oct-22	22-Jun-24	03-Feb-24	22-Jun-24	0								-			-				
SECTION 3B		494	24-Oct-22	22-Jun-24	03-Feb-24	22-Jun-24	0		+	<u> </u>				11:							1 1	
KTD.D1.5000	Demolition and removal of existing site hoarding or boundary fence at Road D1 E/B Pedestrian Access	25	24-Oct-22	21-Nov-22	03-Feb-24	05-Mar-24	382	1						4	-							
KTD.D1.5010	Construct u-channel/lighting duct and drawpits at Road D1 E/B Pedestrian Access	25		20-Dec-22		08-Apr-24	382	1	+	<del>    </del>				-	<b>-</b>		-			r# <b>!</b> +	+	
KTD.D1.5020	Construct planter kerb at Road D1 E/B Pedestrian Access	18	21-Dec-22	13-Jan-23	09-Apr-24	29-Apr-24	382	1														
KTD.D1.5030	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road D1 E/B Pedestrian Access	18	14-Jan-23	06-Feb-23	550000000000000000000000000000000000000	22-May-24	382	1												r <del>   </del>		
		26			23-May-24		382	1														
KTD.D1.5040	Lay paving blocks and install street furnitures/facilities for Road D1 E/B Pedestrian Access	(0.00)	15-57 (2500)	0.000 12.000 12.000			23503-4			ļ.ii.					٦.		-	++		r- <del> </del>		
KTD.D1.6000	Construct u-channel/lighting duct and drawpits at Road D1 W/B Pedestrian Access from CH170 to CH800	26	17-Nov-23	16-Dec-23			69	1									1					
KTD.D1.6010	Construct planter kerb at Road D1 W/B Pedestrian Access from CH170 to CH300	18	18-Dec-23	10-Jan-24		100000	69	1											ļļļ	<u> </u>		
KTD.D1.6020	Allowable time frame for UU undertakings to install ducts/pits/chambers at Road D1 W/B Pedestrian Access CH170 to CH30	18	11-Jan-24	31-Jan-24	08-Apr-24	27-Apr-24	69	1														
KTD.D1.6030	Lay paving blocks and install street furnitures/facilities for Road D1 W/B Pedestrian Access CH170 to CH300	35	01-Feb-24	14-Mar-24	29-Apr-24	11-Jun-24	69	1														
KTD.D1.6040	Construct landscaping softworks for Road D1 W/B Pedestrian Access CH170 to CH300	18	06-Mar-24	26-Mar-24	01-Jun-24	22-Jun-24	69	1									-	<b></b>				
KTD.D1.7000	Construct u-channel/lighting duct and drawpits at Road D1 W/B Pedestrian Access CH300 to CH396	18	19-Jun-23	11-Jul-23	02-Mar-24	22-Mar-24	211	1								<b>-</b>						
KTD.D1.7010	Construct planter kerb at Road D1 W/B Pedestrian Access CH300 to CH396	18	12-Jul-23	01-Aug-23	23-Mar-24	17-Apr-24	211	1								49						
KTD.D1.7020	Allable time frame for UU undertakings to install ducts/pits/chambers at Road D1 W/B Pedestrian Access CH300 to CH396	18	02-Aug-23	22-Aug-23	18-Apr-24	09-May-24	211	1								<b>-</b> g						
KTD.D1.7030	Lay paving blocks and install street fumitures/facilities for Road D1 W/B Pedestrian Access CH300 to CH396	26	23-Aug-23	21-Sep-23	10-May-24	11-Jun-24	211	1								<b>-</b> 9						
KTD.D1.7040	Construct landscaping softworks for Road D1 W/B Pedestrian Access CH300 to CH396	18	13-Sep-23	05-Oct-23	01-Jun-24	22-Jun-24	211	1								<b>-</b>	.jj[					
KTD.D1.8000	Construct carriageway pavement for Road D1 W/B CH170 to CH230 (12d for each layer test result, exclu wearing layer)	40		22-May-24			18	1	+	<u> </u>				-				-				
KTD.D1.8010	Construct carriageway pavement and road marking for Road D1 E/B (12d for each layer test result, 3 layers)	46		24-Apr-24			48	1									-					
KTD.D1.8020	Construct carriageway pavement and road marking for Road D1 W/B (12d for each layer test result, 3 layers)	58	03-Apr-24	13-Jun-24			0	1	+	<del> -  </del>								L				
KTD.D1.9000	Advanced Completion of Road D1 within Part 1A	9	14-Jun-24	22-Jun-24			0	2										L.				
1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		0	1-T-Juil-Z4	310.000000	1 F-04/1-24	22-Jun-24 22-Jun-24	0	2	<del></del>	<u> </u>							-			<u> </u>		
KTD.D1.9999	Planned Completion of Road D1 within Part 1A (Related to Section 3)	450	04.0	22-Jun-24	07 400		-120															
	OWD DISPERSAL ROUTE (CDR) WITHIN PARTS 2 AND 10	488	01-Sep-20			26-Nov-21										<del>  </del>	-   -		} <del> </del>	} <del> </del>		
KTD.CDR.1000	Liaison/coordinate with CLP for new 132kV and 11kV cable laying at Road L16, Part 3 and Crowd Dispersal Route	126	01-Sep-20	04-Jan-21	07-Apr-20	2	-147	2		F												
KTD.CDR.1010	Excavate and construct storm drain pipework (40mL)/catchpit fm CH0 to CH20	51	05-Jan-21	08-Mar-21	11-Aug-20		-120	1								↓ <u></u>				4-44		
KTD.CDR.1020	Backfill pipeline area fm CH0 to CH20 and excavate and construct u-channel fm CH0 to CH180	69	09-Mar-21	03-Jun-21	12-Oct-20	04-Jan-21	-120	1		5												
KTD.CDR.1030	Excavate and construct lighting drawpits and lay cable ducts fm CH0 to CH180	78	13-Apr-21	16-Jul-21	17-Feb-21	25-May-21	-43	1		L	T.					lll				4.44		
KTD.CDR.1040	Backfill and compact sub-base and construct road pavement fm CH0 to CH180	78	14-May-21	16-Aug-21	15-Apr-21	19-Jul-21	-24	1			4	7										
KTD.CDR.1050	Excavate and construct u-channel fm CH180 to CH292	46	04-Jun-21	29-Jul-21	05-Jan-21	02-Mar-21	-120	1														li.
KTD.CDR.1060	Excavate and construct lighting drawpits and lay cable ducts fm CH180 to CH292	45	17-Jul-21	07-Sep-21	26-May-21	19-Jul-21	-43	1			14											
KTD.CDR.1070	Backfill and compact sub-base and construct road pavement fm CH180 to CH292	65	08-Sep-21	25-Nov-21	20-Jul-21	05-Oct-21	-43	1	1													
KTD,CDR,1080	Excavate and construct storm drain pipework/manhole SMH119	43	30-Jul-21	17-Sep-21	03-Mar-21	26-Apr-21	-120	1	1	1	-			1	<u>-</u>							
KTD.CDR 1090	Backfill pipeline area to SMH119 and construct u-channel fm CH292 to CH455	71	18-Sep-21	13-Dec-21	27-Apr-21	22-Jul-21	-120	1														
KTD.CDR.1100	Excavate and construct lighting drawpits and lay cable ducts fm CH292 to CH455	55	22-Oct-21	24-Dec-21	29-May-21	03-Aug-21	-120	1		1				11		tiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii			1			
KTD.CDR.1110	Excavate and construct watermain pipework and install fire hydrants from CH316 to CH455	55	22-Oct-21	24-Dec-21	29-May-21	03-Aug-21	-120	1														
KTD,CDR,1120	Backfill and compact sub-base and construct road pavement fm CH292 to CH455	81	22-Nov-21	02-Mar-22	30-Jun-21	05-Oct-21	-120	1		<del> </del> -						tt-	-11		†	1-11		
KTD.CDR.1130	Install chain-link fence from CH0 to CH455 and install lighting poles and cabling by HyD sub-contractor	44		27-Apr-22	1 Kanada da Maria	400.000.000	-120	1														
KTD.CDR.1140		0	OO Mar EE	27-Apr-22	00 00121	26-Nov-21	-152	2						,		<del> </del>			·	<b> </b>		
	Planned Completion of Roadworks and Utilities/Services within Parts 2 and 10 (Related to Section 6)		05 les 04		00 to 04		298															
	DESTRIAN STREETS NO.1, 3 & 4 WITHIN PART 3	633	05-Jan-21	23-Feb-23	1		27.5									<del>   -</del>			. <del> </del>	4-44		
KTD.RW.2060	Liaison/coordinate with adjacent projects (incl Station Square, Housing Sites and etc.) for interfacing issues	60	05-Jan-21	05-Mar-21		02-Mar-21	-3	2	1	7		1										
CONSTRUCTION OF R	ROADWORK/LANDSCAPE WORKS AT PEDESTRIAN STREETS NO.1, 3 & 4	346	22-Dec-21	23-Feb-23	24-Dec-22	24-Feb-24	298	1											ļ	1.11		
KTD.RW.2070	Construct roadwork and landscape softworks within Part 3 (incl pedestrian streets)	346		23-Feb-23			298	1					-									
CONSTRUCTION OF U	UNDERGROUND UTILITIES AT PEDESTRIAN STREET NO.1	169	06-Mar-21	29-Sep-21	03-Mar-21	17-Dec-21	66	1								<u>                                     </u>			ļ <u>i</u>	1.1		
KTD.PS1.1000	Excavate and construct storm drain pipework (120mL)/catchpit/manholes fm SMH905A to SMH905B	68	06-Mar-21	31-May-21	03-Mar-21	27-May-21	-3	1		Le	F											
KTD.PS1.1010	Backfill fm SMH905A to SMH905B	20	01-Jun-21	24-Jun-21	19-Aug-21	10-Sep-21	66	1														
KTD.PS1.1020	Construct fresh/sait watermain pipework (150mL)/chambers along CHC9	39	25-Jun-21	10-Aug-21	11-Sep-21	29-Oct-21	66	1														
KTD.PS1.1030	Construct road lighting drawpits and lay cable ducts for Pedestrian Street No.1	39	13-Jul-21	26-Aug-21	29-Sep-21	15-Nov-21	66	1	3		L+0											
KTD.PS1.1040	Backfill up to formation level for Pedestrian Street No.1	28	27-Aug-21	29-Sep-21	16-Nov-21	17-Dec-21	66	1	1		111	F-	1 1						1			
	JNDERGROUND UTILITIES AT PEDESTRIAN STREET NO.3	170	20	21-Dec-21	1		-3	1			1		-									
KTD.PS3.1000	Excavate and construct storm drain pipework (33mL) to Box Culvert B1	48	01-Jun-21	28-Jul-21	28-May-21		-3	1			-					1-1-1	-11		1			
KTD.PS3.1010	Backfill pipework area and construct catchpits	29	100000000000000000000000000000000000000	31-Aug-21		27-Aug-21	-3	1			15											
KTD.PS3.1010	Construct sewer drain pipework (171mL)/manholes fm FMH10_40 to FMH10_65b	39	01-Sep-21	19-Oct-21		15	-3	1								<del>   -</del>			<del>  </del>			
		48	-	15-Nov-21		-	-3	1														
KTD.PS3.1030	Construct salt watermain pipework (150mL/schambers along CHC10/Construct road lighting drawpits and lay cable ducts		17-Sep-21		100			1								<del>   -</del>			· <del> </del>	1-11		
KTD.PS3.1040	Backfill up to formation level for Pedestrian Street No.3	31		21-Dec-21	-		-3	1					=									
	JNDERGROUND UTILITIES AT PEDESTRIAN STREET NO.4	170	01-Jun-21	21-Dec-21			-3						<b>-</b>			<del>   -</del>			. <del> </del>	<b>}</b>		
KTD.PS4.1000	Excavate and construct storm drain pipework (192mL)/catchpit/manhole fm SMH505 to SMH1005A	48	01-Jun-21	28-Jul-21			-3	1			7											
KTD.PS4.1010	Excavate and construct sewer drain pipework (165mL)/manhole fm FMH25_30 to FMH25_10	51	25-Jun-21		22-Jun-21		-3	1				7				ļļļ.	_  _		.	4.4.		
KTD.PS4.1020	Backfill pipework area and construct fresh watermain pipework (170mL)/chambers along CHC11	39	25-Aug-21	11-Oct-21	21-Aug-21	07-Oct-21	-3	1														
KTD.PS4.1030	Construct road lighting drawpits and lay cable ducts	29	12-Oct-21	15-Nov-21	08-Oct-21	11-Nov-21	-3	1				ها ا				<u> </u>			1			
KTD.PS4.1040	Backfill up to formation level for Pedestrian Street No.4	31	16-Nov-21	21-Dec-21	12-Nov-21	17-Dec-21	-3	1				L										
KTD.PS4.1050	Planned Completion of Underground Utilities/Services within Part 3 (Related to Section 5)	0		21-Dec-21		17-Dec-21	4	2					3									
A AMERICA DE SANCIENTO						1		·							- 11-			- 11	3	at -1 8 - :		
T MU-1	Dlanged W-J						. 42									Date		R	Revision	(	Checked	App
▼ Milestone	Planned Work				2.		. 43	2 200-	w							05-Feb-24	Wo	rks Prog	Se management	HL		RL
▼ Critical Milestone	Summary ED/2018/05 Kai	Tak D	evelopr)	nent -	Stage 5	B Infra	struc	cture W	orks at	the Fo	rmer	North	Apron	Area		07-Mar-24		rks Prog		HL		RL
	NA-A-				WO	RKS PE	OCE	DARABAE								01 -Wai-24	440	1100	J. WITHIT	TIL		1.1
Critical Remaining	VVOIK				AAC	INNO FI	COG	KAIVIIVIE								27-Mar-24	101	rks Prog	v no no no -	HL		RL

y ID .	Activity Name	Dur (d)	Early Start	Early	Late Start	Late Finish		Calendar	20		2021			2022		-	2023			ULT		20.	23	2020
	Markett Control of the Control of th	100 (000 000 000)		Finish			Float		JASO	NDJFM	AMJJA	SOND	JFMA	MJJASC	NDJ	FMAM.	JJASO	N D J	F M A M J	JASO	NDJF	MAMJ	JASON	DJFMAM
CONSTRUCTIO	N OF PEDESTRIAN STREET NO.2 WITHIN PART 4	336	23-Nov-20	11-Jan-22	23-Nov-20	24-Feb-24	629			V			7											
KTD.PS2.1000	Liaison/coordinate with adjacent projects (incl Station Square, Housing Sites and etc.) for interfacing issues	60	23-Nov-20	21-Jan-21	23-Nov-20	21-Jan-21	0	2					<u></u>		]					ļ				
KTD.PS2.1010	Excavate and construct storm drain pipework (59mL) /catchpit/manholes from SMH404 to SMH402	28	22-Jan-21	26-Feb-21	22-Jan-21	26-Feb-21	0	1		-														
KTD.PS2.1020	Backfill fm SMH404 to SMH402/Excavate and construct storm drain pipework (59mL)/catchpit/manhole fm SMH402 to SMH	29	19-Feb-21	24-Mar-21	19-Feb-21	24-Mar-21	0	1		L-1													<u></u>	
KTD.PS2.1030	Backfill fm SMH402 to SMH401/Excavate and construct storm drain pipework (59mL)/catchpit/manhole fm SMH401 to SMH	26	17-Mar-21	20-Apr-21	17-Mar-21	20-Apr-21	0	1		L-						1								
KTD.PS2.1040	Backfill within Part 4 and construct fresh watermain pipework (164mL/)chambers from CH179 to CH15	39	13-Apr-21	29-May-21	13-Apr-21	29-May-21	0	1		L														
KTD.PS2.1050	Construct road lighting drawpits and lay cable ducts/Backfill upto formation level for Pedestrian Street No.2	26	31-May-21	30-Jun-21	31-May-21	30-Jun-21	0	1			- L					1	T							
KTD.PS2.1060	Planned Completion of Underground Utilities/Services within Part 4 (Related to Section 4)	0		30-Jun-21		30-Jun-21	0	2			<b>-</b>													
KTD.PS2.1070	Construct roadwork and landscape softworks within Part 4 (incl pedestrian street)	160	02-Jul-21	11-Jan-22	14-Aug-23	24-Feb-24	629	1			-			+i $-$ i		$\rightarrow$				11-				
	N OF ROAD L16 WITHIN PART 6	303	23-Dec-23	31-Dec-24	15-Mar-24	30-Jun-25	144	1				Γ	Ī					-		-	+			
KTD.RW.2090	Liasion with developer of the sites 2A4, 2A5(B) and 2A10 and construction of drainage and sewage works within Part 6	156	23-Dec-23		15-Mar-24	23-Sep-24	66	1			·	++					++-			4				
KTD.RW.2100	Construct roadwork, remaining UUs/services and landscape softworks within Part 6 (incl remaining Road L16)	147	08-Jul-24			30-Jun-25	144	1											Į.	-				
12772 Last-Octave 2 500 at L Green 200	N OF ROAD D1 WITHIN PART 5	312	30-Jun-22	18-Jul-23	100000000000000000000000000000000000000		10000	1			····		<del> </del>		i		-	1		ł			<del> </del>	
KTD.RW.2080	Construct roadwork, underground utilities/services within Part 5	312	30-Jun-22			27-Dec-23		1							- 1									
		341	13-Dec-23	07-Feb-25			412		<u> </u>				ļ <u></u>				F	-				<b>,</b>	<del> </del>	
	N OF UNDERGROUND UTILITIES WITHIN PARTS 1B, 6A AND 7 AND REMAINING AT ALL PARTS	200	A ROSTON POR			1	1000																	
KTD.RW.2110	Construct underground utilities/services within remaining works of all Parts	312	13-Dec-23			30-Jun-26	441	1					ļ							1		,	ļ	
	ION OF UNDERGROUND UTILITIES WITHIN PARTS 6A AND 7	187	24-Jun-24		11-Nov-25																			
KTD.P67.100		62	24-Jun-24	04-Sep-24	3 30 14 3 3 4 5		2000	1					ļļ				ļl						ļ	
KTD.P67.101		21	05-Sep-24	30-Sep-24				1																
KTD.P67.102	Excavate/install FWM and SWM from CH350 to CH300 (50mL) and fittings and chambers	83	02-Oct-24	10-Jan-25	23-Feb-26	04-Jun-26	412	1					<u> </u>				ļ						ļ	
KTD.P67.103	0 Backfill FWM and SWM from CH350 to CH300	21	11-Jan-25	07-Feb-25	05-Jun-26	30-Jun-26	412	1																
KTD.P67.104	Planned Completion of Underground Utilities/Services within Parts 6A and 7 (Related to Section 2)	0		07-Feb-25		30-Jun-26	508	2									.li.	<u>_</u>			4	7		
CONSTRUCTION	OF ADDITIONAL COVER WALKWAY FP3 UNDER PMI 006	115	30-Nov-20	23-Apr-21	30-Nov-20	23-Apr-21	0			V	7													
KTD.FP3.1000	Land allocation/taking over from MTRC/LandsD for construction of additional footpath and cover walkway FP3	0	30-Nov-20		30-Nov-20		0	2			1												l	
KTD.FP3.1010	Site clearence and formation works (1 team)	18	30-Nov-20	19-Dec-20	30-Nov-20	19-Dec-20	0	1		<b>-</b>														
KTD.FP3.1020	Construction of storm drain system (incl. u-channel and catch pits, 15m3 conc., 1 team)	18	07-Dec-20	29-Dec-20	07-Dec-20	29-Dec-20	0	1		4		1 1												
KTD.FP3.1030	Implement TTA for connection of storm drain system to existing manhole	1	30-Dec-20	30-Dec-20	07-Apr-21	07-Apr-21	76	1		>	<u>-</u>	1	T	1 1		1	1			T				
KTD.FP3.1040	Remove pavement, excavate for drain pipe laying and cast concrete surround (10m-L, 5.4m3 exca, 2m3 conc, 1 team)	8	31-Dec-20	09-Jan-21	08-Apr-21	16-Apr-21	76	1		-4				1 1										
KTD.FP3.1050	Backfilling and reinstatement of existing pavement (5m2, 1 team)	5	11-Jan-21	15-Jan-21	17-Apr-21	22-Apr-21	76	1		Ę-1		7	††-			· · · · · ·	1			1				
KTD.FP3.1060	Site clearenc and remove TTA to resume traffic	1	16-Jan-21	16-Jan-21	23-Apr-21	23-Apr-21	76	1		4														
KTD.FP3.1070	Placing concrete blocks foundation and erection of site hoarding (45m-L, 1 team)	6			21-Dec-20	29-Dec-20	0	1		-1			<del> </del>				<del> </del>			††-		****		
KTD.FP3.1080	Construction of foundation for footpath cover (230m3 conc, 1 team)	12	21-Dec-20	100000000000000000000000000000000000000	ARTICL STREET	100000000000000000000000000000000000000	0	1							1			- 1						
KTD.FP3.1090	Installation of steel frame of footpath cover, site hoarding and lighting system	15	30-Dec-20				0	1	ļļ-·				<b>├</b>							+			l	
KTD.FP3.1100	Placing sub-base and construction of footpath pavement (45m3 sub-base, 35m3 conc, 1 team)	15	30-Dec-20			7.000.00	0	1																
KTD.FP3.1104	Construction/installation for additional works for FP3 under CE028	76	18-Jan-21	000000000000000000000000000000000000000	2022002	120000	0	1	<u></u>		<b></b>		<del> </del>										<del>  </del>	
							0	1			-	1			- 1									
KTD.FP3.1105	Provision of power supply by CLP for lighting system at FP3 (CE028)	76	18-Jan-21	200000000000000000000000000000000000000	120000000000000000000000000000000000000		0	2	ļļ				ļ										<del>  </del>	
KTD.FP3.1110	Planned Completion of Additional Footpath and Cover Walkway FP3 under PMI 006	0		23-Apr-21		23-Apr-21	0	2			*		$\sqcup$											_
PROJECT ESTABLI	of the state of th	1450	12-Jan-22	-	27-Sep-23		181	2	<u> </u>				ļ.					<u>ļ</u>		4-+		<del> </del>	·	
KTD.EW.1000	Establishment works for all landscape softworks (except Parts 3, 4 and 6)	365	19-Jul-23	1 00.5000000	100000000000000000000000000000000000000	26-Dec-24	10000	2										1	_r	<del></del>				
KTD.EW.1010	Establishment works for landscape softworks within Part 3 (Subj to excision within 416 days)	365	24-Feb-23	23-Feb-24	26-Feb-24	24-Feb-25		2					ļļ.				1			1			.	
KTD.EW.1020	Establishment works for landscape softworks within Part 4 (Sub) to excision within 244 days)	365	12-Jan-22	11-Jan-23	26-Feb-24	24-Feb-25	775	2				1												
KTD.EW.1030	Establishment works for landscape softworks within Part 6	365	01-Jan-25	31-Dec-25	01-Jul-25	30-Jun-26	181	2					<u> </u>		<u>j.</u>		.11			.[]	١			7
KTD.EW.1040	Establishment works for landscape softworks under Section 1	365	23-Feb-24	21-Feb-25	27-Sep-23	25-Sep-24	-149	2											>			-		
KTD.EW.1050	Planned Contract Completion Date	0		31-Dec-25	i	30-Jun-26	181	2										4	į					

▼ ▼ Milestone
▼ ▼ Critical Milestone
Critical Remaining Work

Planned Work
Summary

Rev. 43

 Date
 Revision
 Checked
 Approved

 05-Feb-24
 Works Programme
 HL
 RL

 07-Mar-24
 Works Programme
 HL
 RL

 27-Mar-24
 Works Programme
 HL
 RL

# Appendix C – Environmental monitoring schedules

# Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area Environmental Monitoring and Weekly Site Inspection Schedule for May 2024

## May 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	Weekly Site Inspection 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	3	4
5	6	7	8 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	9 Weekly Site Inspection	10	11
12	13	14 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	15	16 Weekly Site Inspection	17	18
19	20 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	21 Weekly Site Inspection	22	23	24	25 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3
26	27	28	29	30	31 Weekly Site Inspection + SSMC meeting 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	

Air Quality Monitoring Station AM2(A) Ng Wah Catholic Secondary School AM3 - Sky Tower Noise Quality Monitoring Station M4(A) - Le Billionnaire M5(A) - Prince Ritz

# Contract No. EDO 2/2020 Environmental Monitoring at Kai Tak Development – Stage 5B infrastructure works at the former north apron area Tentative Environmental Monitoring and Weekly Site Inspection Schedule for June 2024

June 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6 Weekly Site Inspection 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	7	8
9	10	11	12 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	13 Weekly Site Inspection	14	15
16	17	18 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	19	Weekly Site Inspection	21	22
23	24 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3 30-min Noise: M4(A), M5(A)	25	26	27 Weekly Site Inspection + SSMC meeting	28	29 24-hr TSP and 1-hrX3 TSP: AM2(A), AM3
30						

## NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station
AM2(A) Ng Wah Catholic Secondary School
AM3 - Sky Tower

Noise Quality Monitoring Station M4(A) - Le Billionnaire M5(A) - Prince Ritz

# **Appendix D – Photographic records**

## Impact Air Quality Monitoring



Measurement setup at AM2(A)



Measurement setup at AM3



Weather Station at the rooftop of Ng Wah Catholic Secondary School

## Impact Noise Monitoring



Measurement setup at M4(A)



Measurement setup at M5(A)

Appendix E – Calibration certificates, catalogue of air quality monitoring equipment

## Catalogue of High Volume Sampler (HVS)



The TE-5170 is a high volume ambient Total Suspended Particulate (TSP) air sampler featuring a mass flow controller (MFC) for accurate and consistent particulate sampling. The mass flow controller adjust the motor speed as the filter media collects particulate to maintain a constant flow rate throughout the entire sample duration. The system utilizes a stainless steel filter holder for use with standard 8" x 10" filter paper. The anodized aluminum shelter and robust electrical components allow the system to operate a continuous 24 hour sample.

ABOUT US: Tisch Environmental Inc. Tisch Environmental is the benchmark for high volume air sampling particulate metals, volatiles, and specialty monitoring equipment. Since the company's inception in 1953 as General Metal Works, our product line has expanded from the first high volume air sampler to include high-tech and custom samplers. Our clients are professionals from every sector of the regulatory and industrial markets.

TISCH 🕡

www.tisch-env.com

36-60 CFM

Made In USA

Total Suspended Particulate(TSP)

Mass Flow Controlled

7-Day Mechanical Timer

Flapsed Time Indicator

Brush Style Motor

Aluminum Outdoor Shelter

Dickson Chart Recorder, 24 Hour

Stainless Steel Filter Holder



## TSP MFC

MFC TSP Ambient Air Sampler

Particulate Size: Total Suspended Particulate (TSP) EPA Designation: CFR 40 Part 50 Appendix B

Flow Controller: Mass Flow Controller

Motor Style: Brush Style Motor Assembly

Pressure Recorder: Dickson Chart Recorder, 24 hour

Timer: 7 Day Mechanical

Elapsed Time Indicator: Mechanical, Hours and Tenths

Flow Range: 39-60CFM, 1.09M<sup>3</sup>M-1.68M<sup>3</sup>M

Housing: Anodized Aluminum Filter Holder: Stainless Steel, 8" x 10"

4" Recorder Charts: Box of 100

Filter Holder: 8" x 10" Stainless Steel with hold down frame

US EPA Reference Method Sampling, CFR Appendix J Part 50 Regulatory Compliance

Institutional Studies

Construction Sites

Bridge and Water Tower Painting Sites

Fence Line Monitoring Industrial Monitoring

Landfill Monitoring

Public Health Applications

TE-3000 Filter Holder Cartridge

TE-G653 8" x 10" Glass Fiber Filter Media

TE-33384 Motor Brush Set (110volt) TE-33378 Motor Brush Set (220volt)

TE-116311 Replacement Motor (110volt)

TE-116312 Replacement Motor (220volt)

TE-106 Recorder Charts

TE-160 Recorder Pen Points

TE-5018 Gasket 8" x 10"

TE-5170 TSP MFC, 110 Volt 60 Hertz, 8 Amps TE-5170X TSP MFC, 220 Volt 50 Hertz 4 Amps TE-5170XZ TSP MFC, 220 Volts 60 Hertz, 4 Amps

Available Models

TE-5028 -Variable Flow Calibration Kit

TE-HVC-V Xcalibrator HiVol Calibrator

Weight: 75lbs, Shelter

Shipping Dimensions: 46"W x 23"L x 20" H, Shelter

19"W x 19"L x 20"H, Lid

Assembled Dimensions: 28"W x 28"L x 61"H



## Calibration Certificate of HVS

## Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. :	ATSPC-01-2024020901	Date of calibration :	08/04/2024	
Model no :	Sky Tower	Sampler :	TE-5170X	
		Serial Number :	4687	

#### Calibration Data

Ambient barometric pressure, Pa = 759.1 (mmHg) Ambient temperature, Ta = 298.25 (deg K)

#### Calibration Orifice


Model = TE-5025A	Qstd Slope, m = 2.0	1424
Serial No. = 0006	Qstd Intercept, b =	0.02085
Calibration Due Date: 17/05/2024	Ostd Corr. coeff., r =	0.99999

#### Calibration Curve

Plate No.	H <sub>2</sub> O ( in )	Qstd ( m <sup>3</sup> / min )	I (chart)	IC ( corrected )
18	8.00	1.392	50.0	49.95
13	6.50	1.254	46.0	45.95
10	4.40	1.030	37.0	36.96
7	3.30	0.891	33.0	32.97
- 5	2.30	0.742	27.0	26.97

#### Subsequent calculation of sampler flow

Metho	d	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recore	der	Qstd = 1 / m1 [(1)(Sqrt((Pav / 760)(298 / Tav))) - b1]	35.533	0.8308	0.9987



Calibration curve requirements : (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3/min).

Remark : Qstd (  $m^3$  / min ) = 1/m [ Sqrt (  $H_2O$  ( Pa / 760 ) ( 298 / Ta ) ) - b ]. IC ( corrected ) = I [ Sqrt ( ( Pa / 760 ) ( 298 / Ta ) ) ].

FLOW ( corrected ) = Sqrt ( FLOW ( mano ) ( Pa / 760 ) ( 298 / Ta ) ).

Calibrated l	by:	03	08/04/2024	Checked by:		08/04/2024
Name:	(	Ben Poon	)	Name: (	Chris Choy	)

Form No. INS-HVS-CAL dd 16 01 2020

### Air Sampler Calibration Curve Plotting & Calculation

#### (Dickson recorder)

Calibration cur	rve ref. No. :	ATSPC-01-2024040804	Date of calibration :	08/04/2024	
Model no :	Ng Wah Ca	atholic Secondary School	Sampler :	TE-5170X	
			Serial Number :	4360	
Calibration D.	ata				

#### Calibration Data

Ambient barometric pressure, Pa = 759.1 (mmHg) Ambient temperature, Ta = 298.25 (deg K)

#### Calibration Orifice


Model = TE-5025A	Qstd Slope, m = 2.0	1424
Serial No. = 0006	Qstd Intercept, b =	0.02085
Calibration Due Date: 17/05/2024	Ostd Corr. coeff., r =	0.99999

#### Calibration Curve

Plate No.	H <sub>2</sub> O ( in )	Qstd ( m <sup>3</sup> / min )	I (chart)	IC ( corrected )
18	7.50	1.348	50.0	49.95
13	6.60	1.264	46.0	45.95
10	4.40	1.030	38.0	37.96
7	3.30	0.891	34.0	33.97
5	2.30	0.742	27.0	26.97

#### Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	Ostd = 1/m1 [(1)(Sgrt((Pav/760)(298/Tav)))-b1]	36.378	0.5808	0.9973



 $Calibration \ curve \ requirements: \ \ (A). \ \ r > 0.990 \ ; \ \ (B). \ \ At \ least \ 3 \ Qstd \ numbers \ are in the \ TSP \ range \ (1.1 - 1.7 \ m3 \ / min \ ).$ 

 $\begin{array}{lll} Remark: & Qstd \left( \, m^3 \, / \, min \, \right) = 1/m \, [ \, Sqrt \left( \, H_2O \left( \, Pa \, / \, 760 \, \right) \left( \, 298 \, / \, Ta \, \right) \, ) \, - b \, ]. \\ & IC \left( \, corrected \, \right) = I \, [ \, Sqrt \left( \, ( \, Pa \, / \, 760 \, \right) \left( \, 298 \, / \, Ta \, \right) \, ) \, ]. \\ & FLOW \left( \, corrected \, \right) = \, Sqrt \left( \, FLOW \left( \, mano \, \right) \left( \, Pa \, / \, 760 \, \right) \left( \, 298 \, / \, Ta \, \right) \, ). \end{array}$ 

Calibrated by: 08/04/2024 Checked by: 08/04/2024
Name: ( Ben Poon ) Name: ( Chris Choy )

Form No. INS-HVS-CAL dd 16 01 2020

## Calibration Certificate of HVS used for performance check of Dust Meter

#### Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. :	ATSPC-01-2022061301	Date of calibration :	19/06/2023	
Model no :	GS2310	Serial number :	10346	

#### Calibration Data

Ambient barometric pressure, Pa = 755.3 (mmHg) Ambient temperature, Ta =

#### Calibration Orifice


Model = TE-5025A	Qstd Slope, m = 2.0	1424
Serial No. = 0006	Qstd Intercept, b =	0.02085
Calibration Due Date: 17/05/2024	Ostd Corr. coeff., r =	0.99999

### Calibration Curve

Plate No.	H <sub>2</sub> O	Qstd	I	IC
	( in )	( m <sup>3</sup> / min )	( chart )	( corrected )
18	7.60	1.338	50.0	49.25
13	6.50	1.236	44.0	43.34
10	4.40	1.015	38.0	37.43
7	3.20	0.864	32.0	31.52
5	2.30	0.731	27.0	26.60

#### Subsequent calculation of sampler flow

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r	ı
Dickson recorder	Qstd = 1 / m1 [ ( I ) ( Sqrt ( ( Pav / 760 ) ( 298 / Tav ) ) ) - b1 ]	35.675	0.6397	0.9953	ı



Calibration curve requirements: (A). r > 0.990; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m3 / min).

Qstd ( $m^3 / min$ ) = 1/m [ Sqrt ( $H_2O$  (Pa / 760) (298 / Ta)) - b]. Remark: IC (corrected) = I [ Sqrt ((Pa / 760)(298 / Ta))].

FLOW (corrected) = Sqrt (FLOW (mano) (Pa / 760) (298 / Ta)).

Calibrated by Checked by: Name: Name: (

Form No. INS-HVS-CAL dd 16 01 2020

## Orifice Transfer Standard Certification Worksheet TE-5025A



AAST-TSPC-01, Cal: 17 May 2023

RECALIBRATION **DUE DATE:** 

May 17, 2024

Calibration Certification Information					
Cal. Date: May 17, 2023	Rootsmeter S/N: 438320	Ta: 297	°K		
Operator: Jim Tisch		Pa: 745.0	mm Hg		
Calibration Model #: TF-5025	Calibrator S/N: 0006				

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4270	3.2	2.00
2	3	4	1	1.0000	6.4	4.00
3	5	6	1	0.8940	7.9	5.00
4	7	8	1	0.8490	8.8	5.50
5	9	10	1	0.6990	12.8	8.00

		Data Tabulat	tion		
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	√∆H(Ta/Pa) (y-axis)
0.9793	0.6863	1.4025	0.9957	0.6978	0.8929
0.9751	0.9751	1.9835	0.9914	0.9914	1.2628
0.9731	1.0885	2.2176	0.9894	1.1067	1.4119
0.9719	1.1448	2.3258	0.9882	1.1639	1.4808
0.9666	1.3829	2.8051	0.9828	1.4060	1.7859
	m=	2.01424		m=	1.26128
QSTD	b=	0.02085	QA	b=	0.01328
	r=	0.99999		r=	0.99999

		Calculatio	ns	
Т	Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Т	Qstd=	Vstd/∆Time	Qa=	Va/ΔTime
Ī		For subsequent flow ra	te calculatio	ns:
	Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

70572	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

RECALIBRATION	
commends annual recal	ibration pe
f F - d   D   - d	D+ FO+-

US EPA rec er 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the **Determination of Suspended Particulate Matter in** the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

## Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.

#### **User Friendly**

- + Small, lightweight and quiet to maximize worker acceptance
- + Rugged design with secure belt clip
- + Easy-to-understand user interface with only four keys
- + Lockable keypad prevents tampering while sampling
- + User-adjustable sample flow rate
- + Define, label and store multiple calibration constants
- + Easy-to-read LCD display
- + Convenient, threaded tripod socket accommodates area sampling

#### **Advanced Features**

- Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging
- Integrated pump allows use of size-selective aerosol inlet conditioners
- + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off
- + 10-mm Dorr-Oliver cyclone for respirable sampling
- + Display shows real-time concentrations (mg/m3) and "on-the-fly" TWA as you data log
- + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

#### **Quick and Easy Reports**

- + Convenient preprogramming for occupational exposure sampling
- + Data log for long periods and store multiple tests
- + Analyze data, print graphs and create reports with TrakPro Data Analysis Software
- + USB port lets you conveniently connect to your computer

#### Power to Spare

- + Long-lasting NiMH rechargeable battery packs eliminate
- + Choice of rechargeable NiMH smart battery packs or AA-cell pack

#### Model AM510 SidePak Personal Aerosol Monitor

#### Sensitivity

90° light scattering, Sensor Type 670 nm laser diode 0.001 to 20 mg/m<sup>3</sup> Aerosol Concentration Range (calibrated to respirable fraction of ISO 12103-1,

A1 test dust)

Particle Size Range 0.1 to 10 micrometer (µm) Minimum Resolution

0.001 mg/m<sup>3</sup>

Zero stability ±0.001 mg/m3 over 24 hours

using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m³ per °C (for variations from temperature

at which instrument was last zeroed)

Flow Rate

User-adjustable, 0.7 to 1.8 Range liters/min (L/min)

**Temperature Range** 

Operating Range 32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

Operational Humidity

0 to 95% RH, non-condensing

Time Constant (LCD display)

Jser-adjustable, 1 to 60 seconds

**Data Logging** 

Approx. 31.000 Data Points

Logging Interval User-adjustable, 1 second to 1 hour

#### **User-Select Calibration Factors**

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels Range 0.1 to 10.0, user-adjustable

Physical

Weight

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or External Dimensions

801743 battery

5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm)

with 801708, 801722, 801728, 801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724,

801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery

Display Tripod Socket 2 line x 12 character LCD 1/4-20 female thread

Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC. 50 to 60 Hz

Input Voltage Range

Output Voltage 9 VDC @ 1.0 A

#### Maintenance

Recommended annually Factory Clean/Calibrate User Zero Calibration Before each use User Flow Calibration As needed

Communications Interface

USB 1.1

Type Connector, Instrument USB Mini-B (socket)

#### Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port Universal Serial Bus (USB) v 1.1 or higher Operating System

Microsoft Windows® XP, or 7

(32-bit or 64-bit) operating systems

#### **Battery Performance**

Battery Options	Charge Time (hrs)*	Intrinsic Safety Rating	Run Time (hrs @ 1.7 L/min)
1600 mAH NiMH Pack, 4.8 V (P/N 801723)	3.0	No	7.1
1650 mAH NiMH Pack, 4.8V (P/N 801724, 801729 or 801743)	3.5	CSA**	7.5
2700 mAH NiMH Pack, 4.8 V (P/N 801722 or 801728)	5.5	No	12.0
2700 mAH NiMH Pack, 4.8 V (P/N 801735)	5.5	No	12.0
6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells)	N/A	No	22.5

\*Of a fully depleted battery

\*\*All dust plugs and dust gaskets must be installed.

\*\*\*Using Energizer AA-size, E91 alkaline batteries.

#### **Battery Level Indicator**

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



## CERTIFICATE OF CALIBRATION AND TESTING TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com Environment Conditions Model AM510 74.14 (23.4) °F (°C) Temperature Relative Humidity 47.6 %RH Serial Number 11208032 28.96 (980.7) inHg (hPa) ☐As Left ⊠ As Found Out of Tolerance Concentration Linearity Plot o = In Tolerance • = Out of Tolerance System ID: DTII01-02 Aerosol Concentration (mg/m3) CONCENTRATION Unit: mg/m3 ALLOWABLE RANGE ALLOWABLE RANGE 1.205 1,108 1.084~1.326 0.041 \* 0.059 11.824 TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1 Measurement Variable DC Voltage System ID Last Cal. Cal Due 0-630-24 Microbalance Flowmeter M001324 01-09-23 01-31-25 E002471 05-222-23 05-31-24 System ID Last Cal. Cal. Due E003433 03-21-23 09-30-23 E003511 10-25-22 10-31-23 E003315 01-09-23 01-31-24 System ID E003433 E003511 August 8, 2023 FWU

### Personal Aerosol Monitor Performance check with High Volume Sampler

Preformance Check ref. No	AS0220602-1	Report Issue Date	02/06/2023	
Date of performance check	02/06/2023			

#### Objective:

Calibration Certificate of Dust Meter (TSI Sidepak AM510)


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

#### Equipment Used:

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11208032
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

#### Resustt:

Equipment	Measurement Result, μg/m <sup>3</sup>				
TSI AM510 Sidepak	60	142	213	343	
High Volume Air Sampler (HVS)	43	112	167	282	



		07				1	
Tested by:		¥		Checked by:			
Name:	(	Poon Tsz Wing	)	Name :	(	Wong Yin Tong	)

Form No. ENV CAL SAMPLER CC1 dd12/12/2003

## Calibration Certificate of Dust Meter (TSI Sidepak AM510) CERTIFICATE OF CALIBRATION AND TESTING TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com AM510 Model 73.99 (23.3) °F (°C) emperature Relative Humidity 51.8 %RH 11411017 Serial Number Barometric Pressure 28.83 (976.3) inHg (hPa) Out of Tolerance Concentration Linearity Plot o = In Tolerance o = Out of Tolerance System ID: DTII01-01 CONCENTRATION Unit: mg/m3 ALLOWABLE RANGE # STANDARD MEASURED ALLOWABLE RANGE # STANDARD MEASURED 1.451~1.773 0.074 TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, AI test dust (Arizona dust). Our calibration ratio is greater than 4:1 Measurement Variable Photometer System ID E003319 Last Cal, 12-72 Cal Due 0-93-023 Measurement Variable Flowmeter System ID E004570 Last Cal, 0-60-23 Cal Due 0-63-024 DC Voltage(Keithley) E002455 0-61-32-3 0-63-024 Microbalance M001324 02-09-23 02-28-25 Pressure E005651 07-24-23 07-31-24 07-31-24 07-31-24 07-31-24 August 9, 2023

### Personal Aerosol Monitor Performance check with High Volume Sampler

Preformance Check ref. No	AS0220602-5	Report Issue Date	02/06/2023	
Date of performance check	02/06/2023			

#### Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

#### Equipment Used:

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11411017
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

#### Resusit:

Equipment	Measurement Result, μg/m <sup>3</sup>			
TSI AM510 Sidepak	45	125	213	300
High Volume Air Sampler (HVS)	35	104	190	288



Tested by:		03	02/06/2023	Checked by:	1	02/06/2023	
Name :	-	Ben Poon	02/06/2023	Name :	-	Tommy Wong	_
Form No. ENV CAL SAM	IPLER CC1 dd1		,	Name :	(	Tolliny wong	3

## Catalogue of Weather Station

## Cabled Vantage Pro2™ & Vantage Pro2 Plus™ Stations



6152C 6162C

Vantage Pro2<sup>™</sup>

The Vantage Pro2™ (# 6152C) and Vantage Pro2™ Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an amemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink® to let your weather station interface with a computer, log data, and upload weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature esnoy readings.

#### Integrated Sensor Suite (ISS)

Operating Temperature	40° to +150°F (-40° to +65°C)
Non-operating Temperature	40° to +158°F (-40° to +70°C)
Current Draw.	5 mA (average) at 4 to 6 VDC for ISS only. 10 mA average for both console and ISS
Connectors, Sensor	Modular RJ-11
Cable Type	4-conductor, 26 AWG
Cable Length, Anemometer	40' (12 m) (included); 240' (73 m) (maximum recommended)

Note: Maximum displayable wind decreases as the length of cable increases. at 140' (42 m) of cable, the maximum wind speed displayed is 135 mph (60 m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s).

Wind Speed Sensor

Wind Direction Sensor

Wind Direction Sensor

Wind Vane with potentiometer

Rain Collector Type

Tipping bucket, 0.01" per tip (0.2 mm with metric rain adapter), 33.2 in² (214 cm²) collection area

Temperature Sensor Type

PN Junction Silicon Diode

Relative Humidity Sensor Type

Film capacitor element

Housing Material

UV-resistant ABS, polypropylene

Sensor Inputs

RF Filtering

RC low-pass filter on each signal line

ISS Dimensions(not including anemometer or bird spikes):

 Vantage Pro2 with Standard Rad Shield
 14.0" x 9.4" x 14.5" (356 mm x 239 mm x 368 mm)

 Vantage Pro2 with Fan-Asprated Rad Shield
 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm)

 Vantage Pro2 Plus with Standard Rad Shield
 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm)

 Vantage Pro2 Plus with Fan-Aspirated Rad Shield
 21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm)

Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA
(510) 732-9229 • FAX (510) 670-0589 • salesgodavisinstruments.com . www.davisinstruments.com

DS6152C, 6162C Rev. W 12/7/18

Vantage Pro2

### Ultra Violet (UV) Radiation Index (requires UV sensor)

#### Wind

#### Wind Chill (Calculated)

 $\begin{tabular}{lll} Accuracy & & & \pm 2^\circ F \ (\pm 1^\circ C) \ (typical) \\ Update \ Interval & & 10 \ to \ 12 \ seconds \\ \end{tabular}$ 

Current Display Data . . . . . . . . . . Instant Calculation

Current Graph Data . . . . . . . . . . . . . Instant Calculation; Hourly, Daily and Monthly Low

Historical Graph Data. . . . . . . . . . . . . . . . . Hourly, Daily and Monthly Lows

Alarm...... Low Threshold from Instant Calculation

#### Wind Direction

Monthly Dominant

Monthly Dominants

#### Wind Speed

other units are converted from mph and rounded to nearest 1 km/hr, 0.1

m/s, or 1 knot.

 Range
 0 to 200 mph, 0 to 173 knots, 0 to 89 m/s, 0 to 322 km/h

 Update Interval
 Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute

 Accuracy
 ±2 mph (2 kts, 3.2 km/h, 0.9 m/s) or ±5%, whichever is greater

length of cable from anemometer to ISS increases.)

Current Display Data . . . . . . . . . . . . . Instant

Current Graph Data . . . . . . . . . . . Instant Reading; 10-minute and Hourly Average; Hourly High; Daily,

Monthly and Yearly High with Direction of High

Highs with Direction of Highs

## Calibration Certificate of Weather Station



### Cal Lab Limited 校正實驗至有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road, Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Email: info@callab.com.hk Fax: +852 30116194 Website: www.callab.com.hk

Calibration Certificate No.: CC0112402(1) Information provided by customer

Customer: Castco Testing Centre Limited Address: 33, On Kui Street, Fanling, N.T.

Equipment identification provided by customer

Equipment Description Manufacturer Serial No. Assigned equipment No.: Weather Station Davis Vantage PRO 2 AY170606003 AAST-WS-01

**Certificate Information** 

Date of Receipt: 6 February 2024 21.5°C, 55%RH, 1012hPa Calibration Condition: Date of Calibration: 16 February 2024 Adjustment: N/A Due Date of Calibration: N/A Appearance: Good Calibration Procedure: JJF 1183-2007, JJF 1076-2001, Remark: N/A SOP-116

Reference Equipment Identification

Equipment Description	Model	Serial No.	Expiration Date
Platinum resistance thermometer	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Humidity sensor	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Hot Wire Anemometer	9535	T95351316004	11 August 2024

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 21 is assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calciforation are traceable to national or international recognized standard and are calibrated on a schedule to maintain the

accuracy and good condition.

accuracy and good condition.

Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.

Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Note5: This report supersedes CCIII1407 dated 16 February 1024. Reason: Amended assigned equipment no.

Approved By:

Company Chop:

Cours Warren Yeung

Certificate Issue Date: 1 March 2024

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0112402(1) Page 1 of 2

CT-REG-04

### Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road, Tsuen Wan, NT, Hong Kong Tel: +852 25680106 Email: info@callab.com.hk

Fax: +852 30116194 Website: www.callab.com.hk

#### **Result of Calibration**

Reference reading (°C)	Reading (°C)	Error (°C)	Uncertainty (°C)
15.0	15	0	2
20.0	20	0	2
25.0	25	0	2
30.0	29	-1	2

Reference reading (%RH)	Reading (%RH)	Error (%RH)	Uncertainty (%RH)
40.0	42	2	2
50.0	51	1	2
70.0	70	0	2

Wind Speed

Reference reading (m/s)	Measured reading (m/s)	Error (%)	Uncertainty (%)
0.0	0.0	N/A	3.6
2.0	2.0	0.0	3.6
5.0	4.9	-2.0	3.6
8.0	7.8	-2.5	3.6

Wind Direction

Reference reading	Measured reading	Error	Uncertainty
0°	0°	0°	5°
45°	45°	0°	5°
90°	90°	0°	5°
135°	135°	0°	5°
180°	180°	0°	5°
225°	225°	O°	5°
270°	270°	0°	5°
315°	315°	0°	5°

\*\*\* End of Certificate \*\*\*

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0112402(1)

Page 2 of 2

# Appendix F – Weather information

## General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)	Mean Relative Humidity (%)
1/5/2024	22.4	24.5	52.9	92
2/5/2024	23.7	25.6	1.1	88
3/5/2024	23.7	24.8	Trace	87
4/5/2024	22.4	25.4	75.1	93
5/5/2024	22.8	28.3	5.3	86
6/5/2024	24.6	31.9	0	82
7/5/2024	25.6	31.0	0	80
8/5/2024	25.1	30.3	Trace	76
9/5/2024	25.0	28.5	0	68
10/5/2024	24.2	26.9	Trace	72
11/5/2024	24.8	30.0	Trace	81
12/5/2024	25.3	30.7	3.1	85
13/5/2024	23.7	30.3	0.7	81
14/5/2024	23.1	29.2	0	64
15/5/2024	23.6	30.5	0	62
16/5/2024	24.6	29.2	0	60
17/5/2024	23.9	28.5	Trace	71
18/5/2024	25.1	28.6	Trace	71
19/5/2024	24.1	26.3	17.5	83
20/5/2024	23.9	25.4	30.7	92
21/5/2024	24.1	26.2	45.3	95
22/5/2024	25.2	27.0	Trace	91
23/5/2024	25.0	28.2	2.5	91
24/5/2024	24.6	26.4	17.6	92
25/5/2024	24.8	27.7	7.8	91
26/5/2024	25.7	30.2	0.3	87
27/5/2024	27.3	29.9	6.7	85
28/5/2024	26.0	32.0	8.9	83
29/5/2024	24.6	28.8	0	70
30/5/2024	24.6	26.2	3.7	86
31/5/2024	25.8	29.8	13.4	91

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: Trace means rainfall less than 0.12 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
1/5/2024	0:00	2.7	22.5	2/5/2024	0:00	2.2	90	3/5/2024	0:00	1.8	90	4/5/2024	0:00	1.8	112.5
1/5/2024	1:00	2.2	67.5	2/5/2024	1:00	2.7	157.5	3/5/2024	1:00	0.4	247.5	4/5/2024	1:00	0.4	67.5
1/5/2024	2:00	2.7	67.5	2/5/2024	2:00	2.7	135	3/5/2024	2:00	0.4	225	4/5/2024	2:00	0.4	90
1/5/2024	3:00	2.2	45	2/5/2024	3:00	3.1	67.5	3/5/2024	3:00	0.4	270	4/5/2024	3:00	0.9	67.5
1/5/2024	4:00	2.2	67.5	2/5/2024	4:00	3.1	247.5	3/5/2024	4:00	0.4	225	4/5/2024	4:00	0.4	67.5
1/5/2024	5:00	2.2	90	2/5/2024	5:00	3.6	337.5	3/5/2024	5:00	0.9	45	4/5/2024	5:00	0.9	90
1/5/2024	6:00	1.3	67.5	2/5/2024	6:00	1.3	112.5	3/5/2024	6:00	0.9	67.5	4/5/2024	6:00	0.9	90
1/5/2024	7:00	1.3	67.5	2/5/2024	7:00	1.3	90	3/5/2024	7:00	0.9	270	4/5/2024	7:00	1.3	112.5
1/5/2024	8:00	1.3	90	2/5/2024	8:00	2.2	112.5	3/5/2024	8:00	0.4	247.5	4/5/2024	8:00	1.3	90
1/5/2024	9:00	1.3	90	2/5/2024	9:00	2.7	112.5	3/5/2024	9:00	0.9	225	4/5/2024	9:00	1.3	270
1/5/2024	10:00	1.3	112.5	2/5/2024	10:00	1.8	112.5	3/5/2024	10:00	0.9	45	4/5/2024	10:00	1.3	135
1/5/2024	11:00	1.8	247.5	2/5/2024	11:00	0.9	112.5	3/5/2024	11:00	1.3	67.5	4/5/2024	11:00	0.9	90
1/5/2024	12:00	2.2	270	2/5/2024	12:00	0.9	67.5	3/5/2024	12:00	0.9	270	4/5/2024	12:00	0.9	135
1/5/2024	13:00	2.2	225	2/5/2024	13:00	0.9	112.5	3/5/2024	13:00	1.3	247.5	4/5/2024	13:00	0.9	135
1/5/2024	14:00	1.3	67.5	2/5/2024	14:00	1.3	135	3/5/2024	14:00	2.7	90	4/5/2024	14:00	0.9	67.5
1/5/2024	15:00	1.3	22.5	2/5/2024	15:00	0.9	45	3/5/2024	15:00	2.2	90	4/5/2024	15:00	0.4	90
1/5/2024	16:00	1.3	157.5	2/5/2024	16:00	1.3	112.5	3/5/2024	16:00	2.7	337.5	4/5/2024	16:00	0.4	225
1/5/2024	17:00	3.1	135	2/5/2024	17:00	1.3	67.5	3/5/2024	17:00	2.7	67.5	4/5/2024	17:00	0.4	67.5
1/5/2024	18:00	3.1	67.5	2/5/2024	18:00	1.3	22.5	3/5/2024	18:00	3.1	67.5	4/5/2024	18:00	1.8	22.5
1/5/2024	19:00	3.1	247.5	2/5/2024	19:00	1.3	292.5	3/5/2024	19:00	3.1	90	4/5/2024	19:00	0.9	112.5
1/5/2024	20:00	2.2	225	2/5/2024	20:00	1.3	112.5	3/5/2024	20:00	2.2	67.5	4/5/2024	20:00	0.9	112.5
1/5/2024	21:00	2.2	112.5	2/5/2024	21:00	1.8	90	3/5/2024	21:00	0.9	90	4/5/2024	21:00	0.9	112.5
1/5/2024	22:00	2.2	67.5	2/5/2024	22:00	1.3	90	3/5/2024	22:00	0.4	45	4/5/2024	22:00	1.3	315
1/5/2024	23:00	2.2	67.5	2/5/2024	23:00	1.8	112.5	3/5/2024	23:00	1.3	67.5	4/5/2024	23:00	0.9	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
5/5/2024	0:00	1.3	112.5	6/5/2024	0:00	0.9	90	7/5/2024	0:00	1.8	157.5	8/5/2024	0:00	0.9	112.5
5/5/2024	1:00	1.3	157.5	6/5/2024	1:00	0.4	135	7/5/2024	1:00	1.3	112.5	8/5/2024	1:00	0.9	112.5
5/5/2024	2:00	0.9	112.5	6/5/2024	2:00	0.4	112.5	7/5/2024	2:00	0.9	90	8/5/2024	2:00	0.9	135
5/5/2024	3:00	0.9	90	6/5/2024	3:00	0.4	112.5	7/5/2024	3:00	1.3	22.5	8/5/2024	3:00	0.4	90
5/5/2024	4:00	0.4	247.5	6/5/2024	4:00	0.9	90	7/5/2024	4:00	0.9	225	8/5/2024	4:00	0.9	90
5/5/2024	5:00	0.4	247.5	6/5/2024	5:00	0.4	90	7/5/2024	5:00	0.9	67.5	8/5/2024	5:00	0.9	90
5/5/2024	6:00	0.9	247.5	6/5/2024	6:00	0.4	112.5	7/5/2024	6:00	0.9	22.5	8/5/2024	6:00	1.3	247.5
5/5/2024	7:00	0.9	270	6/5/2024	7:00	0.4	112.5	7/5/2024	7:00	1.3	157.5	8/5/2024	7:00	1.3	247.5
5/5/2024	8:00	0.4	112.5	6/5/2024	8:00	0.9	112.5	7/5/2024	8:00	0.9	135	8/5/2024	8:00	0.9	247.5
5/5/2024	9:00	0.4	135	6/5/2024	9:00	0.9	112.5	7/5/2024	9:00	1.3	67.5	8/5/2024	9:00	0.9	270
5/5/2024	10:00	0.9	225	6/5/2024	10:00	0.9	67.5	7/5/2024	10:00	1.3	247.5	8/5/2024	10:00	0.4	112.5
5/5/2024	11:00	0.9	67.5	6/5/2024	11:00	1.3	67.5	7/5/2024	11:00	1.3	225	8/5/2024	11:00	0.4	135
5/5/2024	12:00	0.9	22.5	6/5/2024	12:00	1.3	90	7/5/2024	12:00	1.3	45	8/5/2024	12:00	0.9	135
5/5/2024	13:00	1.3	157.5	6/5/2024	13:00	0.9	112.5	7/5/2024	13:00	0.9	90	8/5/2024	13:00	0.9	135
5/5/2024	14:00	0.9	135	6/5/2024	14:00	0.4	247.5	7/5/2024	14:00	0.4	90	8/5/2024	14:00	0.4	112.5
5/5/2024	15:00	1.3	67.5	6/5/2024	15:00	0.9	247.5	7/5/2024	15:00	0.4	112.5	8/5/2024	15:00	0.4	90
5/5/2024	16:00	1.3	247.5	6/5/2024	16:00	0.9	270	7/5/2024	16:00	0.4	112.5	8/5/2024	16:00	0.9	112.5
5/5/2024	17:00	1.3	225	6/5/2024	17:00	0.4	112.5	7/5/2024	17:00	0.9	112.5	8/5/2024	17:00	0.4	112.5
5/5/2024	18:00	1.3	45	6/5/2024	18:00	0.4	135	7/5/2024	18:00	0.9	112.5	8/5/2024	18:00	0.4	45
5/5/2024	19:00	1.3	45	6/5/2024	19:00	0.9	225	7/5/2024	19:00	0.9	67.5	8/5/2024	19:00	0.9	112.5
5/5/2024	20:00	1.8	45	6/5/2024	20:00	0.9	67.5	7/5/2024	20:00	1.3	67.5	8/5/2024	20:00	0.4	112.5
5/5/2024	21:00	0.9	112.5	6/5/2024	21:00	0.9	22.5	7/5/2024	21:00	1.8	112.5	8/5/2024	21:00	0.4	45
5/5/2024	22:00	0.4	112.5	6/5/2024	22:00	1.3	157.5	7/5/2024	22:00	1.3	112.5	8/5/2024	22:00	0.4	337.5
5/5/2024	23:00	0.4	180	6/5/2024	23:00	0.9	225	7/5/2024	23:00	0.9	112.5	8/5/2024	23:00	0.9	135

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
9/5/2024	0:00	0	90	10/5/2024	0:00	0.9	67.5	11/5/2024	0:00	0.9	112.5	12/5/2024	0:00	0.9	112.5
9/5/2024	1:00	0.9	135	10/5/2024	1:00	0.9	67.5	11/5/2024	1:00	0.4	45	12/5/2024	1:00	0.9	135
9/5/2024	2:00	0.9	112.5	10/5/2024	2:00	0.9	45	11/5/2024	2:00	1.3	315	12/5/2024	2:00	1.8	112.5
9/5/2024	3:00	1.3	112.5	10/5/2024	3:00	0.9	90	11/5/2024	3:00	0.9	45	12/5/2024	3:00	1.3	112.5
9/5/2024	4:00	1.8	90	10/5/2024	4:00	1.3	90	11/5/2024	4:00	0.9	112.5	12/5/2024	4:00	0.9	90
9/5/2024	5:00	0.9	90	10/5/2024	5:00	0.4	135	11/5/2024	5:00	0.4	247.5	12/5/2024	5:00	1.3	90
9/5/2024	6:00	0.4	157.5	10/5/2024	6:00	0.4	67.5	11/5/2024	6:00	0.9	270	12/5/2024	6:00	1.3	135
9/5/2024	7:00	0.4	90	10/5/2024	7:00	0.4	270	11/5/2024	7:00	1.3	22.5	12/5/2024	7:00	1.3	337.5
9/5/2024	8:00	1.3	22.5	10/5/2024	8:00	1.3	180	11/5/2024	8:00	1.3	90	12/5/2024	8:00	1.3	135
9/5/2024	9:00	0.9	90	10/5/2024	9:00	0.9	270	11/5/2024	9:00	0.9	112.5	12/5/2024	9:00	0.9	90
9/5/2024	10:00	0.9	112.5	10/5/2024	10:00	0.9	157.5	11/5/2024	10:00	0.9	112.5	12/5/2024	10:00	0.9	67.5
9/5/2024	11:00	0.9	112.5	10/5/2024	11:00	0.9	202.5	11/5/2024	11:00	0.9	135	12/5/2024	11:00	0.9	67.5
9/5/2024	12:00	0.9	247.5	10/5/2024	12:00	0.9	270	11/5/2024	12:00	0.9	90	12/5/2024	12:00	0.9	0
9/5/2024	13:00	0.9	225	10/5/2024	13:00	0.9	135	11/5/2024	13:00	0.9	112.5	12/5/2024	13:00	0.9	90
9/5/2024	14:00	1.8	45	10/5/2024	14:00	1.8	67.5	11/5/2024	14:00	1.8	112.5	12/5/2024	14:00	0.9	90
9/5/2024	15:00	1.3	45	10/5/2024	15:00	1.3	112.5	11/5/2024	15:00	1.3	112.5	12/5/2024	15:00	0.4	112
9/5/2024	16:00	1.3	90	10/5/2024	16:00	0.9	112.5	11/5/2024	16:00	0.9	90	12/5/2024	16:00	0.4	90
9/5/2024	17:00	0.4	135	10/5/2024	17:00	1.8	135	11/5/2024	17:00	1.3	0	12/5/2024	17:00	0.9	90
9/5/2024	18:00	0.4	112.5	10/5/2024	18:00	0.9	135	11/5/2024	18:00	1.3	225	12/5/2024	18:00	0.9	112.5
9/5/2024	19:00	0.4	112.5	10/5/2024	19:00	0.9	90	11/5/2024	19:00	0.9	90	12/5/2024	19:00	1.8	112.5
9/5/2024	20:00	0.9	202.5	10/5/2024	20:00	0.9	112.5	11/5/2024	20:00	1.3	225	12/5/2024	20:00	1.3	112.5
9/5/2024	21:00	0.9	270	10/5/2024	21:00	1.8	112.5	11/5/2024	21:00	1.3	225	12/5/2024	21:00	0.9	90
9/5/2024	22:00	0.9	135	10/5/2024	22:00	1.3	112.5	11/5/2024	22:00	1.3	45	12/5/2024	22:00	1.8	90
9/5/2024	23:00	1.3	67.5	10/5/2024	23:00	0.9	90	11/5/2024	23:00	0.9	180	12/5/2024	23:00	1.3	90

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/5/2024	0:00	1.3	112.5	14/5/2024	0:00	1.3	112.5	15/5/2024	0:00	0.4	292.5	16/5/2024	0:00	1.8	67.5
13/5/2024	1:00	0.9	112.5	14/5/2024	1:00	0.4	247.5	15/5/2024	1:00	0.4	292.5	16/5/2024	1:00	0.9	67.5
13/5/2024	2:00	1.3	135	14/5/2024	2:00	1.3	247.5	15/5/2024	2:00	0.9	90	16/5/2024	2:00	1.8	90
13/5/2024	3:00	0.9	112.5	14/5/2024	3:00	0.9	90	15/5/2024	3:00	0.9	135	16/5/2024	3:00	0.4	112.5
13/5/2024	4:00	0.9	112.5	14/5/2024	4:00	0.4	90	15/5/2024	4:00	0.9	112.5	16/5/2024	4:00	1.3	90
13/5/2024	5:00	0.4	112.5	14/5/2024	5:00	0.9	112.5	15/5/2024	5:00	0.4	135	16/5/2024	5:00	0.9	67.5
13/5/2024	6:00	0.4	135	14/5/2024	6:00	1.3	90	15/5/2024	6:00	1.3	112.5	16/5/2024	6:00	0.4	67.5
13/5/2024	7:00	0.4	112.5	14/5/2024	7:00	0.9	67.5	15/5/2024	7:00	0.4	90	16/5/2024	7:00	0.4	67.5
13/5/2024	8:00	0.4	112.5	14/5/2024	8:00	0.9	67.5	15/5/2024	8:00	0.4	112.5	16/5/2024	8:00	0.4	45
13/5/2024	9:00	0.9	90	14/5/2024	9:00	1.3	67.5	15/5/2024	9:00	0.9	90	16/5/2024	9:00	0.4	135
13/5/2024	10:00	0.4	90	14/5/2024	10:00	0.4	45	15/5/2024	10:00	0.4	112.5	16/5/2024	10:00	0.4	112.5
13/5/2024	11:00	0.4	112.5	14/5/2024	11:00	0.9	135	15/5/2024	11:00	0.9	112.5	16/5/2024	11:00	0.9	112.5
13/5/2024	12:00	0.4	112.5	14/5/2024	12:00	0.9	135	15/5/2024	12:00	0.9	45	16/5/2024	12:00	0.9	112.5
13/5/2024	13:00	1.3	112.5	14/5/2024	13:00	0.9	90	15/5/2024	13:00	0.9	45	16/5/2024	13:00	0.9	67.5
13/5/2024	14:00	0.4	247.5	14/5/2024	14:00	0.9	67.5	15/5/2024	14:00	0.4	135	16/5/2024	14:00	1.3	67.5
13/5/2024	15:00	1.3	247.5	14/5/2024	15:00	1.3	90	15/5/2024	15:00	1.3	157.5	16/5/2024	15:00	1.3	90
13/5/2024	16:00	0.9	90	14/5/2024	16:00	0.9	112.5	15/5/2024	16:00	1.8	135	16/5/2024	16:00	0.9	112.5
13/5/2024	17:00	0.4	90	14/5/2024	17:00	1.3	90	15/5/2024	17:00	1.8	247.5	16/5/2024	17:00	1.3	90
13/5/2024	18:00	0.4	112.5	14/5/2024	18:00	0.9	67.5	15/5/2024	18:00	0.4	270	16/5/2024	18:00	0.9	67.5
13/5/2024	19:00	0.4	112.5	14/5/2024	19:00	0.9	67.5	15/5/2024	19:00	0.4	112.5	16/5/2024	19:00	0.9	67.5
13/5/2024	20:00	0.9	112.5	14/5/2024	20:00	1.3	67.5	15/5/2024	20:00	0.4	112.5	16/5/2024	20:00	1.3	67.5
13/5/2024	21:00	0.9	112.5	14/5/2024	21:00	0.4	45	15/5/2024	21:00	0.4	135	16/5/2024	21:00	0.4	45
13/5/2024	22:00	0.9	45	14/5/2024	22:00	1.3	247.5	15/5/2024	22:00	0.4	135	16/5/2024	22:00	0.9	135
13/5/2024	23:00	1.3	45	14/5/2024	23:00	1.3	247.5	15/5/2024	23:00	0.9	112.5	16/5/2024	23:00	1.3	247.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/5/2024	0:00	1.8	270	18/5/2024	0:00	0.4	112.5	19/5/2024	0:00	1.8	135	20/5/2024	0:00	1.3	315
17/5/2024	1:00	1.3	225	18/5/2024	1:00	1.3	90	19/5/2024	1:00	1.8	112.5	20/5/2024	1:00	1.3	67.5
17/5/2024	2:00	1.3	45	18/5/2024	2:00	1.3	315	19/5/2024	2:00	1.8	45	20/5/2024	2:00	2.7	22.5
17/5/2024	3:00	0.9	45	18/5/2024	3:00	0.4	67.5	19/5/2024	3:00	1.8	90	20/5/2024	3:00	1.8	22.5
17/5/2024	4:00	0.9	112.5	18/5/2024	4:00	0.4	112.5	19/5/2024	4:00	2.2	135	20/5/2024	4:00	1.8	90
17/5/2024	5:00	1.3	90	18/5/2024	5:00	0.4	90	19/5/2024	5:00	2.2	90	20/5/2024	5:00	2.2	112.5
17/5/2024	6:00	1.3	22.5	18/5/2024	6:00	0.9	112.5	19/5/2024	6:00	1.8	112.5	20/5/2024	6:00	2.2	112.5
17/5/2024	7:00	1.3	315	18/5/2024	7:00	1.3	90	19/5/2024	7:00	2.2	315	20/5/2024	7:00	1.8	112.5
17/5/2024	8:00	0.9	315	18/5/2024	8:00	1.3	67.5	19/5/2024	8:00	2.2	135	20/5/2024	8:00	1.8	45
17/5/2024	9:00	0.9	112.5	18/5/2024	9:00	1.3	135	19/5/2024	9:00	1.8	135	20/5/2024	9:00	2.2	45
17/5/2024	10:00	1.3	112.5	18/5/2024	10:00	1.8	135	19/5/2024	10:00	1.8	135	20/5/2024	10:00	2.7	157.5
17/5/2024	11:00	1.3	112.5	18/5/2024	11:00	0.9	90	19/5/2024	11:00	2.2	135	20/5/2024	11:00	1.8	112.5
17/5/2024	12:00	2.2	157.5	18/5/2024	12:00	0.9	135	19/5/2024	12:00	1.8	135	20/5/2024	12:00	1.8	112.5
17/5/2024	13:00	1.8	45	18/5/2024	13:00	0.9	135	19/5/2024	13:00	1.3	135	20/5/2024	13:00	1.8	45
17/5/2024	14:00	1.8	247.5	18/5/2024	14:00	0.4	90	19/5/2024	14:00	1.8	135	20/5/2024	14:00	2.2	112.5
17/5/2024	15:00	2.2	180	18/5/2024	15:00	0.4	112.5	19/5/2024	15:00	1.3	135	20/5/2024	15:00	2.2	270
17/5/2024	16:00	1.8	112.5	18/5/2024	16:00	0.4	90	19/5/2024	16:00	1.8	135	20/5/2024	16:00	1.8	45
17/5/2024	17:00	1.8	45	18/5/2024	17:00	0.9	112.5	19/5/2024	17:00	1.8	135	20/5/2024	17:00	1.8	45
17/5/2024	18:00	1.8	135	18/5/2024	18:00	1.3	67.5	19/5/2024	18:00	1.8	135	20/5/2024	18:00	2.2	67.5
17/5/2024	19:00	2.2	135	18/5/2024	19:00	0.9	247.5	19/5/2024	19:00	1.3	135	20/5/2024	19:00	1.8	22.5
17/5/2024	20:00	1.8	225	18/5/2024	20:00	0.9	22.5	19/5/2024	20:00	0.9	45	20/5/2024	20:00	1.8	45
17/5/2024	21:00	1.8	247.5	18/5/2024	21:00	0.4	22.5	19/5/2024	21:00	1.3	135	20/5/2024	21:00	1.8	67.5
17/5/2024	22:00	0.4	247.5	18/5/2024	22:00	1.3	45	19/5/2024	22:00	1.3	112.5	20/5/2024	22:00	2.7	67.5
17/5/2024	23:00	0.4	270	18/5/2024	23:00	0.4	247.5	19/5/2024	23:00	1.3	90	20/5/2024	23:00	2.2	45

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/5/2024	0:00	1.3	135	22/5/2024	0:00	1.3	247.5	23/5/2024	0:00	0.4	90	24/5/2024	0:00	1.3	135
21/5/2024	1:00	2.2	135	22/5/2024	1:00	0.4	22.5	23/5/2024	1:00	0.4	22.5	24/5/2024	1:00	0.9	90
21/5/2024	2:00	0.4	90	22/5/2024	2:00	1.8	22.5	23/5/2024	2:00	0.9	315	24/5/2024	2:00	1.8	112.5
21/5/2024	3:00	0.9	135	22/5/2024	3:00	1.8	112.5	23/5/2024	3:00	1.3	315	24/5/2024	3:00	1.8	90
21/5/2024	4:00	1.3	135	22/5/2024	4:00	1.3	90	23/5/2024	4:00	0.4	112.5	24/5/2024	4:00	1.8	90
21/5/2024	5:00	0.9	90	22/5/2024	5:00	1.8	112.5	23/5/2024	5:00	1.3	112.5	24/5/2024	5:00	0.9	135
21/5/2024	6:00	1.3	112.5	22/5/2024	6:00	1.3	90	23/5/2024	6:00	0.9	112.5	24/5/2024	6:00	0.9	247.5
21/5/2024	7:00	0.9	90	22/5/2024	7:00	1.3	67.5	23/5/2024	7:00	0.9	67.5	24/5/2024	7:00	0.9	90
21/5/2024	8:00	0.9	90	22/5/2024	8:00	0.9	135	23/5/2024	8:00	1.3	247.5	24/5/2024	8:00	0.9	90
21/5/2024	9:00	0.4	135	22/5/2024	9:00	0.9	135	23/5/2024	9:00	1.8	67.5	24/5/2024	9:00	1.8	112.5
21/5/2024	10:00	0.4	247.5	22/5/2024	10:00	1.3	90	23/5/2024	10:00	0.9	67.5	24/5/2024	10:00	1.8	90
21/5/2024	11:00	0.9	90	22/5/2024	11:00	1.3	135	23/5/2024	11:00	0.9	90	24/5/2024	11:00	1.3	112.5
21/5/2024	12:00	0.9	67.5	22/5/2024	12:00	1.3	135	23/5/2024	12:00	0.9	67.5	24/5/2024	12:00	1.3	90
21/5/2024	13:00	1.3	90	22/5/2024	13:00	0.9	90	23/5/2024	13:00	0.9	112.5	24/5/2024	13:00	1.3	67.5
21/5/2024	14:00	1.3	67.5	22/5/2024	14:00	0.9	112.5	23/5/2024	14:00	1.8	90	24/5/2024	14:00	1.8	135
21/5/2024	15:00	1.3	112.5	22/5/2024	15:00	0.4	90	23/5/2024	15:00	1.8	112.5	24/5/2024	15:00	0.9	135
21/5/2024	16:00	0.9	90	22/5/2024	16:00	0.4	90	23/5/2024	16:00	1.3	90	24/5/2024	16:00	0.9	90
21/5/2024	17:00	0.4	112.5	22/5/2024	17:00	0.9	135	23/5/2024	17:00	1.3	135	24/5/2024	17:00	1.8	135
21/5/2024	18:00	1.3	90	22/5/2024	18:00	1.3	247.5	23/5/2024	18:00	1.3	90	24/5/2024	18:00	1.8	135
21/5/2024	19:00	1.3	135	22/5/2024	19:00	0.9	90	23/5/2024	19:00	1.8	90	24/5/2024	19:00	1.3	90
21/5/2024	20:00	0.4	247.5	22/5/2024	20:00	0.9	90	23/5/2024	20:00	1.8	90	24/5/2024	20:00	1.3	112.5
21/5/2024	21:00	0.4	90	22/5/2024	21:00	0.4	157.5	23/5/2024	21:00	1.3	157.5	24/5/2024	21:00	0.9	90
21/5/2024	22:00	0.9	90	22/5/2024	22:00	0.4	135	23/5/2024	22:00	0.9	112.5	24/5/2024	22:00	1.3	135
21/5/2024	23:00	0.9	157.5	22/5/2024	23:00	0.9	112.5	23/5/2024	23:00	0.9	225	24/5/2024	23:00	0.4	112.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/5/2024	0:00	0.9	22.5	26/5/2024	0:00	1.3	67.5	27/5/2024	0:00	0.9	90	28/5/2024	0:00	1.3	90
25/5/2024	1:00	0.9	292.5	26/5/2024	1:00	1.8	45	27/5/2024	1:00	0.9	112.5	28/5/2024	1:00	1.3	90
25/5/2024	2:00	1.8	247.5	26/5/2024	2:00	1.3	67.5	27/5/2024	2:00	0.4	112.5	28/5/2024	2:00	1.8	90
25/5/2024	3:00	1.3	180	26/5/2024	3:00	0.4	112.5	27/5/2024	3:00	0.4	112.5	28/5/2024	3:00	1.3	67.5
25/5/2024	4:00	0.4	112.5	26/5/2024	4:00	1.3	112.5	27/5/2024	4:00	0.9	67.5	28/5/2024	4:00	0.9	90
25/5/2024	5:00	0.4	67.5	26/5/2024	5:00	0.9	112.5	27/5/2024	5:00	0.4	67.5	28/5/2024	5:00	0.4	90
25/5/2024	6:00	0.4	22.5	26/5/2024	6:00	0.9	112.5	27/5/2024	6:00	0.4	112.5	28/5/2024	6:00	0.4	22.5
25/5/2024	7:00	0.4	67.5	26/5/2024	7:00	0.4	67.5	27/5/2024	7:00	0.9	112.5	28/5/2024	7:00	1.3	292.5
25/5/2024	8:00	0.4	135	26/5/2024	8:00	0.4	67.5	27/5/2024	8:00	1.3	67.5	28/5/2024	8:00	1.3	247.5
25/5/2024	9:00	0.4	337.5	26/5/2024	9:00	1.8	67.5	27/5/2024	9:00	0.9	45	28/5/2024	9:00	1.3	180
25/5/2024	10:00	0.9	135	26/5/2024	10:00	1.3	112.5	27/5/2024	10:00	1.3	112.5	28/5/2024	10:00	1.3	112.5
25/5/2024	11:00	0.9	112.5	26/5/2024	11:00	0.4	90	27/5/2024	11:00	0.9	90	28/5/2024	11:00	1.3	67.5
25/5/2024	12:00	0.4	112.5	26/5/2024	12:00	0.4	90	27/5/2024	12:00	0.4	112.5	28/5/2024	12:00	1.3	22.5
25/5/2024	13:00	0.9	135	26/5/2024	13:00	0.4	90	27/5/2024	13:00	0.4	135	28/5/2024	13:00	1.3	67.5
25/5/2024	14:00	1.3	112.5	26/5/2024	14:00	0.4	90	27/5/2024	14:00	0.9	90	28/5/2024	14:00	0.4	135
25/5/2024	15:00	1.8	135	26/5/2024	15:00	0.4	270	27/5/2024	15:00	0.9	112.5	28/5/2024	15:00	0.4	337.5
25/5/2024	16:00	2.2	90	26/5/2024	16:00	0.9	112.5	27/5/2024	16:00	1.3	135	28/5/2024	16:00	0.4	135
25/5/2024	17:00	0.4	225	26/5/2024	17:00	1.3	67.5	27/5/2024	17:00	0.9	90	28/5/2024	17:00	0.9	112.5
25/5/2024	18:00	0.9	247.5	26/5/2024	18:00	1.3	112.5	27/5/2024	18:00	0.4	90	28/5/2024	18:00	0.9	112.5
25/5/2024	19:00	1.3	135	26/5/2024	19:00	1.3	90	27/5/2024	19:00	0.4	112.5	28/5/2024	19:00	0.9	67.5
25/5/2024	20:00	1.3	135	26/5/2024	20:00	0.9	112.5	27/5/2024	20:00	1.3	135	28/5/2024	20:00	0.9	22.5
25/5/2024	21:00	1.3	135	26/5/2024	21:00	0.9	112.5	27/5/2024	21:00	0.9	180	28/5/2024	21:00	0.4	67.5
25/5/2024	22:00	0.9	90	26/5/2024	22:00	0.9	45	27/5/2024	22:00	0.4	45	28/5/2024	22:00	0.9	135
25/5/2024	23:00	0.9	90	26/5/2024	23:00	0.9	22.5	27/5/2024	23:00	0.4	112.5	28/5/2024	23:00	0.9	337.5

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/5/2024	0:00	0.9	22.5	30/5/2024	0:00	1.3	67.5	31/5/2024	0:00	0.4	67.5				
29/5/2024	1:00	0.9	135	30/5/2024	1:00	0.9	45	31/5/2024	1:00	0.4	67.5				
29/5/2024	2:00	0.9	112.5	30/5/2024	2:00	1.3	112.5	31/5/2024	2:00	0.4	112.5				
29/5/2024	3:00	0.4	135	30/5/2024	3:00	0.9	90	31/5/2024	3:00	0.4	90				
29/5/2024	4:00	0.9	135	30/5/2024	4:00	0.4	112.5	31/5/2024	4:00	0.4	90				
29/5/2024	5:00	0.9	225	30/5/2024	5:00	0.4	135	31/5/2024	5:00	0.9	90				
29/5/2024	6:00	0.9	135	30/5/2024	6:00	0.9	90	31/5/2024	6:00	1.3	90				
29/5/2024	7:00	0.9	135	30/5/2024	7:00	0.9	112.5	31/5/2024	7:00	1.3	247.5				
29/5/2024	8:00	0.9	112.5	30/5/2024	8:00	1.3	135	31/5/2024	8:00	1.3	22.5				
29/5/2024	9:00	0.9	135	30/5/2024	9:00	0.9	90	31/5/2024	9:00	0.9	22.5				
29/5/2024	10:00	0.9	247.5	30/5/2024	10:00	0.4	90	31/5/2024	10:00	0.9	292.5				
29/5/2024	11:00	0.9	315	30/5/2024	11:00	0.4	112.5	31/5/2024	11:00	0.9	22.5				
29/5/2024	12:00	0.9	270	30/5/2024	12:00	1.3	135	31/5/2024	12:00	1.3	112.5				
29/5/2024	13:00	1.3	270	30/5/2024	13:00	0.4	135	31/5/2024	13:00	0.9	90				
29/5/2024	14:00	1.8	337.5	30/5/2024	14:00	0.4	337.5	31/5/2024	14:00	0.4	90				
29/5/2024	15:00	0.9	247.5	30/5/2024	15:00	0.4	135	31/5/2024	15:00	0.4	90				
29/5/2024	16:00	0.9	135	30/5/2024	16:00	0.9	112.5	31/5/2024	16:00	0.9	90				
29/5/2024	17:00	0.9	270	30/5/2024	17:00	0.9	112.5	31/5/2024	17:00	0.9	247.5				
29/5/2024	18:00	0.9	247.5	30/5/2024	18:00	0.9	135	31/5/2024	18:00	1.3	22.5				
29/5/2024	19:00	0.9	247.5	30/5/2024	19:00	0.4	90	31/5/2024	19:00	0.9	22.5				
29/5/2024	20:00	0.9	247.5	30/5/2024	20:00	0.9	225	31/5/2024	20:00	0.4	292.5				
29/5/2024	21:00	0.9	270	30/5/2024	21:00	1.3	247.5	31/5/2024	21:00	0.4	112.5				
29/5/2024	22:00	1.3	180	30/5/2024	22:00	0.4	135	31/5/2024	22:00	0.9	112.5				
29/5/2024	23:00	1.8	135	30/5/2024	23:00	0.9	337.5	31/5/2024	23:00	1.3	67.5				

Appendix G – 24-hr TSP monitoring results and graphical presentation

# Location: AM2(A) – Ng Wah Catholic Secondary School

Start Date	Weather	Air Temp.	Atmospheric Pressure	Filter w	eight (g)	Particulate	Elapse	e Time	Sampling Time	Flow (cf		Av. Flow	Total vol.	Conc.
		(°C)	(hPa)	Initial	Final	weight (g)	Initial	Final	(min)	Initial	Final	(m³/min)	$(m^3)$	$(\mu g/m^3)$
2/5/2024	Cloudy	25.5	1011.7	14.6784	14.7994	0.0911	2024/5/2 13:10	2024/5/3 13:10	1440	50	50	1.36	1953	62
8/5/2024	Sunny	24.7	1014.1	14.4104	14.4643	0.1830	2024/5/8 13:10	2024/5/9 13:10	1440	50	50	1.36	1958	28
14/5/2024	Sunny	27.4	1013.7	14.7325	14.7789	0.2219	2024/5/14 9:10	2024/5/15 9:10	1440	50	50	1.35	1949	24
20/5/2024	Cloudy	25.5	1006.8	18.3945	18.4357	0.1647	2024/5/20 13:30	2024/5/21 13:30	1440	52	52	1.41	2027	20
25/5/2024	Cloudy	28.7	1010.1	14.6032	14.7425	0.1236	2024/5/25 9:25	2024/5/26 9:25	1440	50	50	1.35	1941	72
31/5/2024	Cloudy	28.3	1006.5	14.3362	14.4543	0.1702	2024/5/31 9:20	2024/6/1 9:20	1440	52	52	1.40	2017	59
<u></u>					·	·	·	·	·			N / '		72


Maximum	72
Minimum	20
Average	44
Action Level	175
Limit Level	260


Location: AM3 – Sky Tower

2/5/2024         Cloudy         25.5         1011.7         14.6222         14.7013         0.0725         2024/5/2 9:26         2024/5/3 9:26         1440         48         48         1.33         1908         41           8/5/2024         Sunny         24.7         1014.1         14.6832         14.7495         0.1542         2024/5/8 9:26         2024/5/9 9:22         1440         48         48         1.33         1913         35           14/5/2024         Sunny         27.4         1013.7         18.2978         18.3951         0.1417         2024/5/14 2024/5/15 13:28         1440         46         46         1.27         1823         53           20/5/2024         Cloudy         25.5         1006.8         18.4161         18.4921         0.1964         2024/5/20 2024/5/20 2024/5/21 1440         46         46         1.27         1823         42           25/5/2024         Cloudy         28.7         1010.1         18.2312         18.3369         0.1194         2024/5/25 2024/5/26 2024/5/26 2024/5/26         1440         46         46         1.26         1816         58	Start Date	Weather	Air Temp.	Atmospheric Pressure	Filter we	eight (g)	Particulate	Elapse	e Time	Sampling Time	Flow (cf		Av. Flow	Total vol.	Conc.
2/5/2024         Cloudy         25.5         1011.7         14.6222         14.7013         0.0725         9:26         9:26         1440         48         48         1.33         1908         41           8/5/2024         Sunny         24.7         1014.1         14.6832         14.7495         0.1542         2024/5/8 9:22         1440         48         48         1.33         1913         35           14/5/2024         Sunny         27.4         1013.7         18.2978         18.3951         0.1417         2024/5/14 2024/5/15 13:28         1440         46         46         1.27         1823         53           20/5/2024         Cloudy         25.5         1006.8         18.4161         18.4921         0.1964         2024/5/20 2024/5/21 13:26         1440         46         46         1.27         1823         42           25/5/2024         Cloudy         28.7         1010.1         18.2312         18.3369         0.1194         2024/5/25 9:31         2024/5/26 9:31         1440         46         46         1.26         1816         58           31/5/2024         Cloudy         28.3         1006.5         18.3362         18.5767         0.0999         2024/5/31         2024/6/1 <t< td=""><td></td><td></td><td>(°C)</td><td>(hPa)</td><td>Initial</td><td>Final</td><td>weight (g)</td><td>Initial</td><td>Final</td><td>(min)</td><td>Initial</td><td>Final</td><td>(m<sup>3</sup>/min)</td><td><math>(m^3)</math></td><td><math>(\mu g/m^3)</math></td></t<>			(°C)	(hPa)	Initial	Final	weight (g)	Initial	Final	(min)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	$(\mu g/m^3)$
8/5/2024 Sunny 24./ 1014.1 14.6832 14.7495 0.1542 9:22 9:22 1440 48 48 1.33 1913 35 14/5/2024 Sunny 27.4 1013.7 18.2978 18.3951 0.1417 2024/5/14 2024/5/15 13:28 13:28 1440 46 46 1.27 1823 53 20/5/2024 Cloudy 25.5 1006.8 18.4161 18.4921 0.1964 2024/5/20 2024/5/21 13:26 13:26 1440 46 46 1.27 1823 42 25/5/2024 Cloudy 28.7 1010.1 18.2312 18.3369 0.1194 2024/5/25 2024/5/26 9:31 9:31 1440 46 46 1.26 1816 58 31/5/2024 Cloudy 28.3 1006.5 18.3362 18.5767 0.0999 2024/5/31 2024/6/1 1440 50 50 50 13.7 1975 132	2/5/2024	Cloudy	25.5	1011.7	14.6222	14.7013	0.0725			1440	48	48	1.33	1908	41
14/5/2024     Sunny     27.4     1013.7     18.29/8     18.3951     0.1417     13:28     13:28     1440     46     46     1.27     1823     53       20/5/2024     Cloudy     25.5     1006.8     18.4161     18.4921     0.1964     2024/5/20 13:26     13:26     1440     46     46     1.27     1823     42       25/5/2024     Cloudy     28.7     1010.1     18.2312     18.3369     0.1194     2024/5/25 9:31     2024/5/26 9:31     1440     46     46     1.26     1816     58       31/5/2024     Cloudy     28.3     1006.5     18.3362     18.5767     0.0999     2024/5/31     2024/6/1     1440     50     50     50     1.37     1975     120	8/5/2024	Sunny	24.7	1014.1	14.6832	14.7495	0.1542			1440	48	48	1.33	1913	35
20/5/2024 Cloudy 25.5 1006.8 18.4161 18.4921 0.1964 13:26 13:26 1440 46 46 1.27 1823 42 25/5/2024 Cloudy 28.7 1010.1 18.2312 18.3369 0.1194 2024/5/25 2024/5/26 9:31 1440 46 46 1.26 1816 58 31/5/2024 Cloudy 28.3 1006.5 18.3362 18.5767 0.0999 2024/5/31 2024/6/1 1440 50 50 50 1.37 1975 126	14/5/2024	Sunny	27.4	1013.7	18.2978	18.3951	0.1417			1440	46	46	1.27	1823	53
25/5/2024 Cloudy 28.7 1010.1 18.2312 18.3369 0.1194 9:31 9:31 1440 46 46 1.26 1816 58	20/5/2024	Cloudy	25.5	1006.8	18.4161	18.4921	0.1964			1440	46	46	1.27	1823	42
-1 31/5/2024   Cloudy   28 3   1006 5   18 3362   18 5767   100999	25/5/2024	Cloudy	28.7	1010.1	18.2312	18.3369	0.1194			1440	46	46	1.26	1816	58
	31/5/2024	Cloudy	28.3	1006.5	18.3362	18.5767	0.0999			1440	50	50	1.37	1975	122

Maxi	mum	122
Minii	num	35
Avei	age	59
Action	Level	172
Limit	Level	260

## 24-hour average TSP





		Reporting Period			
Major Construction Activities	Feb 2024	Mar 2024	Apr 2024	May 2024	
Backfilling of SB01 zone B	✓	✓			
Backfilling works at Launching Shaft Zone B of Subway SB-01			✓		
Construction Works for DCS 2A5B and 2A10	✓	✓			
Construction works for DCS Chamber 2A10 and pipe laying			✓		
Construction works for DCS 2A5B, 2A10 and 2A5A				✓	
Construction of Retaining Wall Type 1 for S14	✓	✓	✓		
Construction of Pile Cap for S14	✓				
Construction works for SMH404 and SMH505	✓	✓			
Construction of Permanent Shaft Structure of SB-01	✓	✓			
Construction of LW02 Pile cap PC-1	✓				
Construction of LW02 structural steel roof	✓	✓	✓	✓	
Construction of Parapet for S14		✓	✓	✓	
Construction of Bridge Deck for S14		✓	✓		
Construction of bridge deck of S14 and portal for K73 Bridge				✓	
Construction of headwall at Subway SB01 Retrieval Shaft			✓		
Demolition of Temporary underpinning at K73		✓			
Dismantling Falsework and Portal Frame at LW-02	✓	✓	✓	✓	
Demolition of Pile Cap of additional staircase at SB01	✓	✓			
Drainage construction and backfilling works for retaining wall of S14			✓	✓	
Drainage construction works at PS2 and PS4			✓	✓	
Toe grouting of sheet piles of additional staircase at SB01			✓		
Installation of post tensioning anchorage system at LW-02	✓	✓			
Installation of glass bracket of Lift at LW02				✓	
Construction of Public Lighting at LW02				✓	
SPR Retrieval Shaft Headwall RC construction				✓	
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓				
RC construction for decking of Elevated Walkway LW-02	✓	✓			
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓	
RC Construction for Kerb of Elevated Walkway LW-02			✓	✓	
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓	
Renovation works for existing subways KS10	✓	✓	✓	✓	
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	✓	✓	<b>√</b>	
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓	

	Reporting Period			
Factors might affect the monitoring results	Feb 2024	Mar 2024	Apr 2024	May 2024
Non-project related construction activities in the adjacent construction sites were observed.	✓	<b>√</b>	<b>√</b>	<b>√</b>

Appendix H – 1-hr TSP monitoring results and graphical p	oresentation

Location:

AM2(A) 
Ng Wah Catholic


Secondary School


Date	Measurement Period			1-hr TSP concentration, μg/m <sup>3</sup>	Weather
	13:00	-	14:00	55	
2/5/2024	14:00	-	15:00	60	Cloudy
	15:00	-	16:00	64	
	13:00	-	14:00	42	
8/5/2024	14:00	-	15:00	44	Sunny
	15:00	-	16:00	44	
	9:00	-	10:00	32	
14/5/2024	10:00	-	11:00	39	Sunny
Ì	11:00	-	12:00	34	
	13:00 -	14:00	45		
20/5/2024	14:00	-	15:00	45	Cloudy
	15:00	-	16:00	40	
	9:00	-	10:00	72	
25/5/2024	10:00	-	11:00	71	Cloudy
	11:00	-	12:00	77	
	9:00	-	10:00	64	
31/5/2024	10:00	-	11:00	58	Cloudy
	11:00	-	12:00	63	
Maximum				77	
Minimum				32	
Average				53	
Action Level				302	
Li	mit Level			500	

Location:
AM3 Sky Tower

Date	Measurement Period			1-hr TSP concentration, μg/m <sup>3</sup>	Weather	
	9:00	-	10:00	32		
2/5/2024	10:00	-	11:00	34	Cloudy	
	11:00	-	12:00	34		
	9:00	-	10:00	35		
8/5/2024	10:00	-	11:00	38	Sunny	
	11:00	-	12:00	36		
	13:00	-	14:00	42		
14/5/2024	14:00	-	15:00	45	Sunny	
	15:00	-	16:00	43		
	13:00	-	14:00	44		
20/5/2024	14:00	-	15:00	48	Cloudy	
	15:00	-	16:00	48		
	13:00	-	14:00	55		
25/5/2024	14:00	1	15:00	59	Cloudy	
	15:00	-	16:00	63		
	9:00	-	10:00	64		
31/5/2024	10:00	-	11:00	70	Cloudy	
	11:00	-	12:00	73		
Maximum			_	73		
Minimum				32		
Average				48		
Action Level				301		
L	imit Leve	1		500		

# 1-hour average TSP





		Reporting Period			
Major Construction Activities	Feb	Mar	Apr	May	
	2024	2024	2024	2024	
Backfilling of SB01 zone B	✓	✓			
Backfilling works at Launching Shaft Zone B of Subway SB-01			✓		
Construction Works for DCS 2A5B and 2A10	✓	✓			
Construction works for DCS Chamber 2A10 and pipe laying			<b>✓</b>		
Construction works for DCS 2A5B, 2A10 and 2A5A				<b>✓</b>	
Construction of Retaining Wall Type 1 for S14	✓	✓	<b>✓</b>		
Construction of Pile Cap for S14	✓				
Construction works for SMH404 and SMH505	✓	✓			
Construction of Permanent Shaft Structure of SB-01	✓	✓			
Construction of LW02 Pile cap PC-1	✓				
Construction of LW02 structural steel roof	✓	✓	<b>✓</b>	<b>✓</b>	
Construction of Parapet for S14		✓	<b>✓</b>	<b>✓</b>	
Construction of Bridge Deck for S14		✓	<b>✓</b>		
Construction of bridge deck of S14 and portal for K73 Bridge				<b>✓</b>	
Construction of headwall at Subway SB01 Retrieval Shaft			<b>✓</b>		
Demolition of Temporary underpinning at K73		✓			
Dismantling Falsework and Portal Frame at LW-02	✓	✓	<b>✓</b>	<b>✓</b>	
Demolition of Pile Cap of additional staircase at SB01	✓	✓			
Drainage construction and backfilling works for retaining wall of S14			<b>✓</b>	<b>✓</b>	
Drainage construction works at PS2 and PS4			<b>✓</b>	<b>✓</b>	
Toe grouting of sheet piles of additional staircase at SB01			<b>✓</b>		
Installation of post tensioning anchorage system at LW-02	✓	✓			
Installation of glass bracket of Lift at LW02				✓	
Construction of Public Lighting at LW02				<b>✓</b>	
SPR Retrieval Shaft Headwall RC construction				<b>✓</b>	
Erection of falseworks and working platform for decking of Elevated	✓				
Walkway LW-02	•				
RC construction for decking of Elevated Walkway LW-02	✓	✓			
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓	
RC Construction for Kerb of Elevated Walkway LW-02			✓	✓	
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓	
Renovation works for existing subways KS10	✓	✓	✓	✓	
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	✓	<b>√</b>	✓	
Road and drain construction works for Olympic Avenue	✓	✓	✓	✓	

		Reporting Period			
Factors might affect the monitoring results	Feb 2024	Mar 2024	Apr 2024	May 2024	
Non-project related construction activities in the adjacent construction sites were observed.		✓	✓	✓	


# **Appendix I – Event and Action Plan for air quality**

F 4	Action								
Event	ET	IEC	Supervisor / ER	Contractor					
Action Level being exceeded by one sampling	<ol> <li>Identify source and investigate the causes of exceedance;</li> <li>Inform Contractor, IEC and Supervisor /ER;</li> <li>Repeat measurement to confirm finding.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>					
Action Level being exceeded by two or more consecutive sampling	1. Identify source and investigate the causes of exceedance;  2. Inform Contractor, IEC and Supervisor /ER;  3. Increase monitoring frequency to daily;  4. Discuss with IEC and Contractor on remedial actions required;  5. Assess the effectiveness of Contractor's remedial actions;  6. If exceedance continues, arrange meeting with IEC and Supervisor /ER;  7. If exceedance stops, cease	on the effectiveness of the proposed remedial	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise implementation of remedial measures;</li> <li>Conduct meeting with ET and IEC if exceedance continues.</li> </ol>	<ol> <li>Discuss with ET and IEC on proper remedial actions;</li> <li>Submit proposals for remedial actions to Supervisor /ER and IEC within three working day of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>					
Limit Level being exceeded by one sampling	additional monitoring.  1. Identify source and investigate the causes of exceedance;  2. Inform Contractor, IEC, Supervisor /ER, and EPD;  3. Repeat measurement to confirm finding;  4. Assess effectiveness of	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss possible remedial measures with ET and Contractor;</li> <li>Advise the Supervisor /ER</li> </ol>	notification of exceedance in writing;  2. Notify Contractor;  3. In consolidation with the IEC, agree with the Contractor on the remedial	Take immediate action to avoid further exceedance;     Discuss with ET and IEC on proper remedial actions;     Submit proposal for remedial actions to Supervisor /ER and IEC					

E4	Action							
Event	ET	IEC	Supervisor / ER	Contractor				
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	measures.	implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues.	within three working days of notification; 4. Implement the agreed proposals.				
Limit Level being exceeded by two or more consecutive sampling	<ol> <li>Notify IEC, Supervisor /ER, Contractor and EPD;</li> <li>Repeat measurement to confirm findings;</li> <li>Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance;</li> <li>Increase monitoring frequency to daily;</li> <li>Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results;</li> </ol>	submitted by ET;  2. Check Contractor's working method;  3. Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions;  4. Review Contractor's remedial actions whenever necessary to assure their	notification of exceedance in writing;  2. Notify Contractor;  3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;  4. Supervise implementation of remedial measures;  5. If exceedance continues, consider stopping the Contractor to continue working on that portion of	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Discuss with ET and IEC on proper remedial actions;</li> <li>Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further remedial actions if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.</li> </ol>				
	7. If exceedance stop, cease additional monitoring.							

Appendix J – Calibration certificates, catalogue of noise monitoring equipment

## Catalogue of Sound Level Meter



Data r	ecall	Allows viewing of stored data			
Setup memory		Up to five setup configurations can be saved in internal memory, for later recall			
Cottap momory		Start up via file settings previously stored on SD card possible			
Wavefr	orm recording *3	otart up via me settings previously stored on ob card possible			
	format	Uncompressed waveform WAVE file			
	npling frequency	Select 48 kHz, 24 kHz or 12 kHz			
	ta length	Select 24 bit or 16 bit			
_	DC output	Output DC signals using a frequency weighting characteristic selected by processing			
Outputs	Output voltage	2.5 V, 25 mV / dB at bar graph display full scale			
		Output AC signals using a frequency weighting characteristic selected by			
	AC output	processing or by A, C, Z-weighting.			
	Output voltage				
		1 V (rms values) at bar graph display full scale			
	Comparator	Turns on when the open-collector output exceeds the set value			
	output*2	(max. applied voltage 24 V, max. current 60 mA, allowable dissipation 300 mW).			
USB		Allows USB to be connected to a computer and recognized as a removable dis			
12 10 10		Allows USB to be controlled via communication commands			
	32C communication	Allows for RS-232C communication via use of a dedicated cable			
	ontinuous output*2				
1	oe of Instantaneous value	Lp Leq, Lmax, Lmin, Lpeak			
dat	1 10005500 10100				
Ou	tput interval	100 ms			
Print c		Printing of measurement results on dedicated printer DPU-414			
Power	requirements	Four IEC R6 (size AA) batteries (alkaline or rechargeable batteries) or external power supply			
Bat	ttery life (23 ℃)	Alkaline battery LR6 (AA): 26 h Ni-MH secondary battery: 25 h			
		At the maximum *Depends on the setting			
AC	adapter	NC-98C (NC-34 for previous models cannot be used)			
Ext	ernal power voltage	5 to 7 V (rated voltage: 6 V)			
Cui	rrent consumption	Approximately 90 mA (normal operation, rated voltage)			
Ambie	nt Temperature	-10 to +50 °C			
conditi	ions Humidity	10 to 90 % RH (non-condensing)			
Dustpr	oof / water-resistant	IP code: IP54 (except for microphone)			
performance *4		See precautions regarding waterproofing			
Dimensions, weight		Approx. 250 (H) x 76 (W) x 33 mm(D), approx. 400 g (with batteries)			
Suppli	ied accessories	Storage case x 1, Windscreen WS-10 x 1, Windscreen fall prevention rubber x 1,			
		Hand strap x 1, LR6 (AA) alkaline batteries x 4, SD card 512 MB×1 (NX-42EX			
		preinstalled model only)			

Product name	Product number
Extended function program (Inst.on 512 MB SD card)	NX-42EX
Waveform recording program *2 (Inst.on 2 GB SD card)	NX-42WR
Octave, 1/3 octave real-time analysis program*2 (Inst.on 512 MB SD card)	NX-42RT
FFT analysis program *2 (Inst.on 512 MB SD card)	NX-42FT
Data management software for environmental measurement	AS-60
Data management software for environmental measurement (Includes the octave and 1/3 octave data management software)	AS-60RT
Data management software for environmental measurement (Includes the vibration level data management software)	AS-60∨M
Waveform analysis software	CAT-WAVE
SD Card 512 MB	SD-512M
SD Card 2 GB	SD-2G
AC adapter (100 V to 240 V)	NC-98C
Battery pack	BP-21
Microphone extension cables	EC-04 (from 2 m)
BNC-Pin output code	CC-24
Comparator output cable	CC-42C
Printer	DPU-414
Printer cable	CC-42P
RS 232C serial I/O cable	CC-42R
USB cable	_
Sound calibrator	NC-74
All-weather windscreen	WS-15
Windscreen mounting adapter	WS-15006
Rain-protection windscreen	WS-16
Sound level meter tripod	ST-80
All-weather windscreen tripod	ST-81

\*1 Use Rion fully guaranteed products. \*2 NX-42EX required (sold separately). \*3 NX-42WR required (sold separately). \*4 Protection against harmful dust and water splashing from any direction.

Precautions regarding waterproofing Before use, verify that the rubber bottom cover and the battery compartment lid are firmly closed. To maintain the water and dust proof rating, internal packing replacement is required every two years (at cost)

ISO 14001 RION CO., LTD. ISO 9001 RION CO., LTD.

Windows is a trademark of Microsoft Corporation.
 Specifications subject to change without notice.

RION CO., LTD.

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan Tel: +81-42-359-7888 Fax: +81-42-359-7442

This product is environment-friendly. It does not include toxic chemicals on our policy.

This product is certified to an International Protection rating of IP54 (dust protected and resistant to splashing water).
This leaflet is printed with environmentally friendly vegetable-based ink on recycled paper.

1011-4 E 212.P.D

## Calibration Certificate of Sound Level Meter



中国赛宝实验室计量检测中心 (工业和信息化部电子第五研究所计量检测中心) CEPREI CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

# CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0003 Certificate No.





Castco Testing Centre Limited 委托单位: Client Sound Level Meter 仪器名称: Description NL-52 型号规格: Model/Type RION 制造商: Manufacturer 00976204 机身号: Serial No. AAST-SLM-11 管理号: Asset No. 2023-08-07 2023-07-28 校准日期: 接收日期: Rec. Date Cal. Date 12个月(12 months) 2023-08-08 建议校准周期: 签发日期: App. Date Reference Cal. Period 所校准项目符合技术要求(The calibrated items meet the technical requirements) 结论:

校准: Calibrated by

Conclusion

赵文钰

Inspected by

印章:

Stamp

Website: www.ceprei-cal.com



签发: Approved by

阅址: www.ceprei-cal.com

郑术力

赛宝计量检测中心 总部地址:广州市增城区朱村街朱村大道西78号 实验室地址:广州市增城区朱村街朱村大道西78号 客腦电话: 020-87237633 传真: 020-87236189 投诉电话: 020:87236896 邮件: cal@ceprei.com

CEPREI Calibration and Testing Centre HO Addr: No.78.Zhucun Avenue West, Zengcheng District.Guangzhou.China Add, of the Lab: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Service Tel: 020-87237633 Fax: 020-87236189 Complaint Tel: 020-87236896 Email: cal@ceprei.com

第1页,共9页 Page of

电压:(1×10<sup>-5</sup>~30)V 31.5Hz~16kHz

# DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求,获得中国合格评定国家认可委员会( CNAS) 认可, 认可证书号为: CNAS L13344。

This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.

- 2. 本机构出具的数据均可溯源到国际单位制(SI)单位和社会公用计量标准。 The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
- 3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes): ■ JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10
- HZ~20kHZ)。 · 详细用答请查看CNAS网络中注册编号为L13344的证书辨件,超出范围的内容未被认可,其结果结论所保護的合格评定活动不在认可 范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the result/sconclusions are based are outside the scope of accreditation.)
- 4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration): 证书号/有效期/溯源单位 技术指标

(Description)	(Certificate No./Due Date/Traceability to)	(Specification)	(Measuring Range)
	GFJGJL1001230304187/2024-04-13/航空 304所	U=(0.05~0.20)dB (k=2)	10Hz~20kHz
	4GC22000542-0057/2023-10-26/賽宝(广州)	f: ±lmHz; 失真度 Distortion: <-70dB	f: 0.001Hz~200kHz; <i>l</i> : 100μV~5Vrms
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	±0.1dB	10Hz~50kHz
數字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/賽宝(广州)	0.06%: DCI: ±0.05%; ACI	DCV:(0~1000)V; ACV :(0.001~750)V@(3Hz~ 300kHz); DCI:(0~3)A ; ACI:(0~3)A@(3Hz~ 5kHz); R:(0~100)MΩ ; f:3Hz~300kHz
功率放大器(2536312)	4GC22000600-0093/2023-11-30/賽宝(广州)	頻率响应: ±1dB, 失真度 : ≤0.2%	20Hz~50kHz
PULSE分析系统(3160-1	4GC23000001-0137/2024-01-03/赛宝(广州)	频率:Urel=0.001%,k=2;电压:	频率:0.001Hz~51.2kHz,

5. 校准地点(The calibration place): 广州市增城区朱村街朱村大道西78号9栋110室

06540) 声校准器(2272351) 4GC22000600-0073/2023-11-29/賽宝(广州) 1级 First Level

- 6. 环境条件(Environmental conditions): 温度(Temperature): 25.3℃ 相对湿度(Relative Humidity): 65%
- 7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标
- 准不确定度乘以包含概率约为95%时对应的包含因子k得到。 The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
- 8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考,使用人员应 结合实际测量的要求合理使用,如考虑测量结果测量不确定度的影响等。
- "P" and "Pass" in this certificate stand for "Low Limit≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement

第 3 页,共 9 页 Page of

#### Calibration Certificate of Sound Level Meter CEPREI 证书编号(Certificate No.): 2HB23001488-0003 证书编号(Certificate No.): 2HB23001488-0003 3.2 其它级量程 (Other Range) 频率(Frequency): 1000Hz 1 外观与工作正常性检查 (Appearance and Function Check) 标准声级 指示声级 误差 允许误差 无影响证书中测量结果准确度的因素和缺陷。 (Standard) (Indication) (Error) (Limit) (Pass/Fail) (k=2)There are no factor and defect that affect the measurement result accuracy of the certificate. (dB) (dB) (dB) (dB) (P/F) (dB) 130.0 129.9 -0.1 ±0.8 0.3 频率(Frequency)=1000Hz 2 指示声级调整 (Indication SPL Calibration) 129.0 128 9 -0.1 ±0.8 0.3 放大器编号 传声器型号 传声器编号 放大器型号 128.0 127.9 -0.1 ±0.8 0.3 (Preamplifier Type) (Preamplifier SN.) (Microphone Type) (Microphone SN.) 127.0 -0.1 0.3 ±0.8 126.0 125.9 -0.1 ±0.8 0.3 125.0 124.9 -0.1 ±0.8 0.3 标准声压级 校准后示值 U校准前示值 声校准器型号 120.0 120.0 0.0 0.3 ±0.8 (Before Calibration) (After Calibration) (k=2)(Calibrator Type) (Reference SPL) 110.0 110.0 0.0 ±0.8 0.3 (dB) (dB) (dB) 100.0 100.0 0.0 ±0.8 0.3 4226 94.0 93.8 93.8 0.2 90.0 90.0 0.0 ±0.8 0.3 80.0 80.0 0.0 +0.8 0.3 3 级线性 (Level Linearity) 70.0 70.0 0.0 ±0.8 0.3 频率(Frequency): 8000Hz 3.1 参考级量程 (Reference Range) 60.0 60.0 0.0 ±0.8 0.3 允许误差 标准声级 指示声级 误差 50.0 50.0 0.0 ±0.8 0.3 (Limit) (Pass/Fail) (k=2)(Indication) (Error) (Standard) 40.0 0.0 ±0.8 0.3 (dB) (dB) (dB) (dB) (dB) (P/F) 35.0 34.9 -0.1 0.3 ±0.8 129.8 -0.2 ±0.8 0.3 130.0 34.0 33.9 -0.1 0.3 ±0.8 ±0.8 0.3 128.8 -0.2 129.0 33.0 32.9 -0.1 ±0.8 0.3 128.0 -0.2 ±0.8 0.3 32.0 31.9 -0.1 ±0.8 0.3 -0.2 ±0.8 127.0 126.8 31.0 30.9 -0.1 ±0.8 0.3 125.9 -0.1 ±0.8 0.3 126.0 30.0 -0.1 29.9 ±0.8 0.3 -0.1 +0.8 0.3 124.9 125.0 0.3 120.0 119.9 -0.1 ±0.8 ±0.8 0.3 110.0 110.0 0.0 100.0 100.0 0.0 ±0.8 0.3 90.0 0.0 ±0.8 0.3 90.0 -0.1 ±0.8 0.3 80.0 79.9 0.3 $\pm 0.8$ 70.0 69.9 -0.1 0.3 60.0 60.0 ±0.8 50.0 49.9 -0.1 ±0.8 0.3 39.9 -0.1 ±0.8 0.3 40.0 0.3 ±0.8 34.8 -0.2 35.0 0.3 ±0.8 34.0 33.8 -0.2 0.3 33.0 32.9 -0.1 ±0.8 32.0 31.8 -0.2 ±0.8 0.3 ±0.8 0.3 30.8 -0.2 31.0 0.3 29.8 -0.2 ±0.8 30.0 第 6 页,共 9 页 Page of 数据页(Data sheet) ID: 071288 数据页(Data sheet) ID: 071288 第 5 页,共 9 页 Page of

#### Calibration Certificate of Sound Level Meter CEPREI 证书编号(Certificate No.): 2HB23001488-0003 5 C计权特性(C-Weighting Characteristic) 频率 实测值 理论值 误差 允许误差 (Frequency) (Actual) (Theoretical value) (Error) (Limit) (k=2) (Pass/Fail) (Hz) (dB) (dB) (dB) (dB) (dB) 20 -6.6 -6.2 -0.4 ±2.0 0.5 25 -4.7 -4.4 +2.0 ~ -1.5 31.5 -3.0 -3.0 ±1.5 0.5 -2.0 -2.0 0.0 0.5 ±1.0 -1.3 -1.3 0.0 ±1.0 0.5 63 -0.8 -0.8 0.0 ±1.0 0.5 80 -0.4 -0.5 0.1 ±1.0 0.5 100 -0.2 -0.3 0.1 ±1.0 0.5 125 -0.2 0.1 ±1.0 0.5 160 0.0 -0.1 0.1 ±1.0 0.5 200 0.0 0.0 0.0 ±1.0 0.0 0.0 250 ±1.0 ±1.0 0.4 0.0 0.0 ±1.0 0.4 630 0.0 0.0 0.0 ±1.0 0.4 800 0.0 0.0 0.0 ±1.0 0.4 1000(Ref.) 0.0 0.0 0.0 ±0.7 0.4 -0.1 0.0 -0.1 ±1.0 0.6 1600 -0.2 -0.1 -0.1 ±1.0 0.6 -0.3 -0.2 -0.1 2000 ±1.0 0.6 -0.5 -0.3 2500 -0.2 3150 -0.8 -0.5 -0.8 4000 ±1.0 0.6 5000 -1.5 -1.3 -0.2 ±1.5 0.6 6300 -2.1 -2.0 -0.1 +1.5 ~ -2.0 0.6 +1.5 ~ -2.5 8000 -3.0 -3.0 0.0 0.6 10000 -4.3 -4.4 0.1 +2.0 ~ -3.0 0.6 12500 -6.2 -6.2 0.0 +2.0 ~ -5.0 1.0 16000 -10.4 -8.5 -1.9 +2.5 ~ -16.0 1.0 20000 -11.2 -9.1 +3.0 ~ -∞ 第 8 页,共 9 页 Page of 数据页(Data sheet) ID: 071288

## Catalogue of Sound Calibrator

### For microphone calibration NC-74

#### How to us

Carefully insert the microphone all the way into the coupler of the NC-74. Then simply turn the power on to apply a constant sound pressure level to the diaphragm of the microphone.



The performance of the NC-74 is suitable for calibration of high-precision sound level meters. The unit is compact, lightweight, and easy to use. Two IEC LR6 (size AA) alkaline batteries will power the unit for more than 30 hours of continuous use at room temperature.


### Using the 1/2-inch adapter

To allow calibration of sound level meter microphones with 1 inch diameter, the 1/2-inch microphone adapter can be removed. 1/2-inch microphones are calibrated with the adapter in place.



#### Atmospheric pressure compensation principle

The NC-74 incorporates a sensor that detects atmospheric pressure. Based on the information provided by the sensor, the CPU controls the signal amplitude. This allows the unit to always provide the correct output for achieving constant sound pressure level, regardless of fluctuations in atmospheric pressure.



#### Specifications

Applicable standards	IEC 60942:2003 Class 1 JIS C1515:2004 Class 1				
Suitable microphones	1-inch microphones	IEC 61094-1 Type LS1P UC-27 UC-25 UC-34			
	1/2-inch microphones	IEC 61094-1 Type I.SZaP UC-99 UC-93A UC-93A UC-92 UC-92 UC-93 UC-93 UC-93 UC-93 UC-93			
Nominal sound pressure level	94 dB				
Sound pressure level tolerance	±0.3 dB				
Nominal frequency	1 kHz				
Frequency tolerance	±1.0 % or less	Contractor access			
Power requirements	IEC LR6 (size AA) alkal	ine battery × 2			
Dimensions, mass	Approx. 49 (H) × 80 (W) × 74 (D) mm Approx. 200 g (including balleries)				
Supplied accessories	Case X 1 IEC LR6 (size AA) alkaline battery X 2 1/2-inch microphone adapter NC-74-002 X 1				

\* Specification subject to change without notice.



3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan Tel: +81-42-359-7888 Fax: +81-42-359-7442 http://www.rion.co.jp/english/



## Calibration Certificate of Sound Calibrator

AAST-SLC-06 Cal 5 sep 2023



中国赛宝实验室计量检测中心 (工业和信息化部电子第五研究所计量检测中心) CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

# 校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001715-0001 Certificate No.





Castco Testing Centre Limited 委托单位: Sound Level Calibrator 仪器名称: Description 型号规格: NC-74 Model/Type RION 制造商: Manufacturer 34678556 机身号: Serial No. AAST-SLC-06 管理号: Asset No. 2023-08-23 2023-09-05 接收日期: 校准日期: Cal. Date Rec. Date 2023-09-05 12个月(12 months) 签发日期: 建议校准周期: App. Date Reference Cal. Period 所校准项目符合技术要求(The calibrated items meet the technical requirements) 结论:

CEPRE

校准: Calibrated by

Conclusion

起文红

赵文钰

Inspected by 印章: Stamp **瀬** 

Approved by 賽宝计量检测中心

总那地址:广州市增城区朱村街朱村大道西78号 实验室地址:广州市增城区朱村街朱村大道西78号 客服电话: 020-87237633 传真: 020-87236189 经证由法: 020-87236896

邮件: cal@ceprei.com 网址: www.ceprei-cal.com CEPREI Calibration and Testing Centre

HQ Addr: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Add. of the Lab: No.78, Zhucun Avenue West, Zengcheng District, Guangzhou, China Service Tel: 020-87237633 Fax: 020-87236189

Complaint Tel: 020-87236896 Email: cal@ceprei.com

Website: www.ceprei-cal.com

第 1 页,共 5 页 Page of

## Calibration Certificate of Sound Calibrator

江土地是FC anti-Gray No. 3, 2HP23001715,0001

## 说 明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求,获得中国合格评定国家认可委员会(CNAS)认可,认可证书号为: CNAS L13344。

This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.

- 2. 本机构出具的数据均可溯源到国际单位制(SI)单位和社会公用计量标准。 The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
- 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):
   JJG 176-2022 声校准器检定规程: Sound Pressure Level: 94dB、104dB、114dB、124dB(63H2~8kHz): 94dB 、104dB、114dB,(31.5Hz~16kHz): Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0.1%~10% (20Hz~20kHz)
- 。 · 採用內容等查查CNAS网站中往前線与为L13344的证书附件,超出范围的內容未被认可,其结果结论所依据的合格评定活动不在认可 范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the result/bronchistoms are based are outside the scope of accreditation.)
- 4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration): 证书号/有效期/溯源单位 技术指标 测量范围 名 称 (Measuring Range) (Certificate No./Due Date/Traceability to) (Specification) (Description) 前置放大器(2239843) GFJGJL1001230304185/2024-03-22/航空 頻率响应: ±0.1dB (10~50000) Hz 数字多用表(MY4505167 GFJGJL1004230400378/2024-04-02/航天 DCV: ±8×10-6; DCI: ±2× DCV: 10nV~1000V; 10<sup>5</sup>; ACV: ±0.02%,ACI: DCI: 1pA~1A; ACV: ±0.03%,R: ±1×10<sup>5</sup>; f: ± : (10nV~700V) @ 1Hz~2MHz) : ACI: (100pA~1A) @ (10 Ω~1GΩ; F: 1Hz~10 PULSE分析系统(3160-1 4GC23000528-0009/2024-08-16/賽宝(广州) 頻率: Uret=0.001% k=2;电压: 频率:0.001Hz~51.2kHz, vo3-40) 実验室标准传声器(2246 GFJGJL1001230304187/2024-04-13/航空 LS級 20456 电压:(1×10-5~30)V
- 5. 校准地点(The calibration place):
- 广州市增城区朱村街朱村大道西78号9栋110室
- 6. 环境条件(Environmental conditions): 温度(Temperature): 21.2℃ 相对湿度(Relative Humidity): 60%
- 7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。

The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 55%.

- 8. 证书中"P"、"合格"代表"测量结果在允许范围内","F"、"不合格"代表"测量结果不在允许范围内","N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考,使用人员应结合实际测量的要求合理使用,如考虑测量结果测量不确定度的影响等。
- "P" and "Pass" in this certificate stand for "Low Limit'≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value <Low Limit or the measured value >High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc." The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement measurement specification.
- 9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议,供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。

第 3 页,共 5 页 Page of



## Catalogue of Air Flow Meter (TSI TA440)

#### **SPECIFICATIONS**

#### Velocity

Range (TA410) Range (TA430, TA440) 0 to 30 m/s (0 to 6,000 ft/min) Accuracy (TA410)162

±5% of reading or ±0.025 m/s (±5 ft/min), whichever is greater ±3% of reading or ±0.015 m/s (±3 ft/min), whichever is greater Accuracy (TA430, TA440)1562 0.01 m/s (1 ft/min)

0 to 20 m/s (0 to 4,000 ft/min)

Resolution

Duct Size (TA430, TA440)

1 to 635 cm in increments of 0.1 cm (1 to 250 inches in increments of 0.1 in.) Dimensions

#### Volumetric Flow Rate (TA430, TA440)

Actual range is a function of velocity, and duct size Range

#### Temperature

Range (TA410, TA430) -18 to 93°C (0 to 200°F) -10 to 60°C (14 to 140°F) Range (TA440) Accuracy<sup>3</sup>

#### Relative Humidity (TA440 only)

5 to 95% RH Range Accuracy4 Resolution 0.1% RH

#### Wet Bulb Temperature (TA440 only)

Range Resolution 0.1°C (0.1°F)

### Dew Point (TA440 only)

-15 to 49°C (5 to 120°F) Range Resolution 0.1°C (0.1°F)

#### Instrument Temperature Range Operating (Electronics)

Model TA410, TA430 Operating (Probe) Model TA440 -10 to 60°C (14 to 140°F)

-20 to 60°C (-4 to 140°F) Storage

Data Storage Capabilities (TA430, TA440) 12,700+ samples and 100 test IDs

### Logging Interval (TA430, TA440)



Visit our website at www.airflowinstruments.co.uk for more information

UK Tel: +44 149 4 459200 Germany Tel: +49 241 523030 France Tel: +33 49111 87 64

P/N 2980S48 Rev D (A4) ©2014 TSI Incorporated

Time Constant (TA430, TA440) User selectable

### **External Meter Dimensions**

8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.)

### Meter Weight with Batteries

0.27 kg (0.6 lbs.)

#### **Meter Probe Dimensions**

101 6 cm (40 in ) Probe Length Probe Diameter of Tip 7.0 mm (0.28 in.) Probe Diameter of Base 13.0 mm (0.51 in.)

#### Articulating Probe Dimensions

19.7 cm (7.8 in.) Articulating Section Length Diameter of Articulating Knuckle

#### **Power Requirements**

Four AA-size batteries or AC adapter

	TA410	TA430, TA430-A	TA440, TA440-A
Velocity range 0 to 20.00 m/s (0 to 4000 ft/min)	+		
Velocity range 0 to 30.00 m/s (0 to 6000 ft/min)		(#)	+
Temperature		(+)	+
Flow		+	+
Humidity, wet bulb, dew point			+
Probe	Straight	Straight or -A articulated	Straight or -A articulated
Variable time constant		+	+
Manual data logging		(*)	+
Auto save data logging			+
Statistics		+	+
Review data		+	+
LogDat2 downloading software		141	+
Free Certificate of Calibration	*	*	+

\* nempensuré compensate over an air temperature range of \$ 1065°C (40 to 150°F).

\*\*The accuracy statement begins at 30 Third Introduy 6.000 Cifrus (10.15 m/s through) 20 m/s) for the Model TA4L0, and 30 Thirm through 5.000 Chris (10.15 m/s through) 30 m/s) for the Model TA4L0, and 30 Thirm through 5.000 Chris (10.15 m/s) for the Model TA4L0, and 30 Thirm through 5.000 Chris (10.15 m/s) for the Model TA4L0, and 30 Thirm through 5.000 Chris (10.15 m/s) for the Model TA4L0, and 30 Thirm through 5.000 Chris (10.15 m/s) for the Model TA4L0, and 5.000 Chris (10.15 m/s) for t

## Calibration Certificate of Air Flow Meter



## Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road, Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Email: info@callab.com.hk Fax: +852 30116194 Website: www.callab.com.hk



# Calibration Certificate No.: CC0242312

Castco Testing Centre Limited

33, On Kui Street, Fanling, N.T.

Equipment Description	Manufacturer	Model No.	Serial No.	Assigned equipment No.
Air Volocity Monitor	TSI	AIRELOW TAAAO	TA4401232005	AAST-FLOW-02

#### Certificate Information

15 December 2023 Date of Receipt: Date of Calibration: 18 December 2023 Due Date of Calibration:

N/A SOP-112 Calibration Condition: Adjustment: Appearance: Remark:

21.3°C, 56%RH, 1014hPa N/A Good

N/A

#### Reference Equipment Identification

Equipment Description	Model	Serial No.	Expiration Date
Hot Wire Anemometer	9535	T95351316004	11 August 2024

#### Result of Calibration

Calibration Procedure:

Top

Wing Cheng

Reference Reading (m/s)	Measured Reading (m/s)	Error (m/s)	Uncertainty (%)	Technical Requirement	Technical Reference Doc.
0.99	0.99	0.00	3.6	±5%	Mfr's Spec.
2.02	2.03	0.01	3.6	±5%	Mfr's Spec.
5.01	4.98	-0.03	3.6	±5%	Mfr's Spec.
7.96	8.07	0.11	3.6	±5%	Mfr's Spec.

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95% A coverage factor of 25 assured unitsee specificly latestic.

Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the

accuracy and good condition.

The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the

instrument.

Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Calibrated By: Checked and Approved By: Company Chop:

Kowen Ye Warren Yeung

Certificate Issue Date: 19 December 2023 CT-REG-04

\*\*\* End of Certificate \*\*\*

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited 2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0242312 Page 1 of 1

Appendix K – Noise monitorin	g results	and graphical	presentation

# M4(A) – Le Billionnaire

_	Temp	Wind	Weathe	Measured Noise Level at M4(A), dB(A)				Measured Noise Level at M4(A), dB(A)			
Date	(°C)	Speed m/s	r	Т	Γiı	me	Baseline	$L_{\text{Aeq}}$	$L_{A10}$	L <sub>A90</sub>	Limit
02/05/2024	25.5	1.1	Cloudy	13:00	-	13:30	69.5	72.1	73.5	71.0	75
08/05/2024	24.7	0.9	Sunny	13:15	-	13:45	69.5	72.6	74.2	71.4	75
14/05/2024	27.4	0.4	Sunny	9:15	-	9:45	69.5	72.4	73.8	70.5	75
20/05/2024	25.5	0.2	Cloudy	9:30	-	10:00	69.5	72.0	73.0	70.9	75
31/05/2024	28.3	2.2	Cloudy	9:10	-	9:40	69.5	73.0	74.1	71.9	75
						Maximum		73.0			
						Minimum		72.0			


Average

72.4

# M5(A) – Prince Ritz

_	Temp	Wind	Weathe	Measured Noise Level at M5(A), dB(A)							
Date	(°C)	Speed m/s	r	Т	Γiı	me	Baseline	$L_{\text{Aeq}}$	$L_{A10}$	L <sub>A90</sub>	Limit
02/05/2024	25.5	1.3	Cloudy	14:05	-	14:35	72.5	74.1	75.2	71.9	75
08/05/2024	24.7	1.1	Sunny	14:10	-	14:40	72.5	74.4	75.3	72.0	75
14/05/2024	27.4	0.7	Sunny	10:05	-	10:35	72.5	73.9	75.1	72.4	75
20/05/2024	25.5	0.7	Cloudy	14:05	-	14:35	72.5	73.7	74.7	72.3	75
31/05/2024	28.3	1.9	Cloudy	10:00	-	10:30	72.5	73.5	74.2	72.0	75
				Maximum			74.4				
				Minimum			73.5				
				Average			73.9				

# L<sub>Aeq, 30-min</sub> graphical results of M4(A) - Le Billionnaire



# L<sub>Aeq, 30-min</sub> graphical results of M5(A) – Prince Ritz



		Reportin	g Period	
Major Construction Activities	Feb	Mar	Apr	May
	2024	2024	2024	2024
Backfilling of SB01 zone B	✓	✓		
Backfilling works at Launching Shaft Zone B of Subway SB-01			✓	
Construction Works for DCS 2A5B and 2A10	✓	✓		
Construction works for DCS Chamber 2A10 and pipe laying			✓	
Construction works for DCS 2A5B, 2A10 and 2A5A				<b>√</b>
Construction of Retaining Wall Type 1 for S14	✓	✓	✓	
Construction of Pile Cap for S14	<b>✓</b>			
Construction works for SMH404 and SMH505	<b>✓</b>	✓		
Construction of Permanent Shaft Structure of SB-01	<b>✓</b>	✓		
Construction of LW02 Pile cap PC-1	<b>✓</b>			
Construction of LW02 structural steel roof	<b>✓</b>	✓	<b>✓</b>	<b>√</b>
Construction of Parapet for S14		✓	✓	<b>√</b>
Construction of Bridge Deck for S14		✓	<b>✓</b>	
Construction of bridge deck of S14 and portal for K73 Bridge				✓
Construction of headwall at Subway SB01 Retrieval Shaft			✓	
Demolition of Temporary underpinning at K73		✓		
Dismantling Falsework and Portal Frame at LW-02	✓	✓	✓	✓
Demolition of Pile Cap of additional staircase at SB01	✓	✓		
Drainage construction and backfilling works for retaining wall of S14			✓	✓
Drainage construction works at PS2 and PS4			✓	✓
Toe grouting of sheet piles of additional staircase at SB01			<b>✓</b>	
Installation of post tensioning anchorage system at LW-02	<b>√</b>	<b>√</b>		
Installation of glass bracket of Lift at LW02				<b>✓</b>
Construction of Public Lighting at LW02				<b>✓</b>
SPR Retrieval Shaft Headwall RC construction				<b>✓</b>
Erection of falseworks and working platform for decking of Elevated Walkway LW-02	✓			
RC construction for decking of Elevated Walkway LW-02	✓	✓		
RC construction works for lift and staircase of LW-02	✓	✓	✓	✓
RC Construction for Kerb of Elevated Walkway LW-02			✓	✓
Renovation works for Subway KS10 Lift and Staircase	✓	✓	✓	✓
Renovation works for existing subways KS10	✓	✓	✓	✓
Road and Drain Construction works for Road L16, Commercial Street and Road D1	✓	<b>✓</b>	✓	✓
Road and drain construction works for Olympic Avenue	✓	<b>√</b>	✓	✓
, i				

	Reporting Period					
Factors might affect the monitoring results	Feb 2024	Mar 2024	Apr 2024	May 2024		
Non-project related construction activities in the adjacent construction sites were observed.	✓	<b>✓</b>	<b>✓</b>	✓		

# Appendix L – Event and Action Plan for noise

E4				
Event	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded	<ol> <li>Notify Supervisor / ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, Supervisor / ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified.)</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly;</li> <li>Advise the Supervisor / ER on the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified.)</li> </ol>	notification of failure in writing;  2. Notify Contractor;  3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	<ol> <li>Submit noise mitigation proposal to IEC and Supervisor / ER;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified.)</li> </ol>
Limit Level being exceeded	1. Inform IEC, Supervisor /ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contract's working procedure; 6. Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; 7. Assess effectiveness of	1. Discuss the potential remedial actions with Supervisor /ER, ET and Contractor;  2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly.  (The above actions should be taken within 2 working days after the exceedance is identified.)	Confirm receipt of notification of failure in writing;     Notify Contractor;     In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;     Supervise the implementation of remedial measures;     If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the	avoid further exceedance;  2. Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification;  3. Implement the agreed proposal;  4. Submit further proposal if problem still not under control;

Event	Action								
Event	ET	IEC	Supervisor / ER	Contractor					
	Contractor's remedial		exceedance until the	taken within 2 working days					
	actions and keep IEC,		exceedance is abated.	after the exceedance is					
	EPD, and Supervisor /ER		(The above actions should be	identified.)					
	informed of the results;		taken within 2 working days after	·					
	8. If exceedance stops, cease		the exceedance is identified.)						
	additional monitoring.								
	(The above actions should be								
	taken within 2 working days								
	after the exceedance is								
	identified.)								

Appendix M – Event and Action Plan for Landscape a	and Visual Impact

E-von4	Action						
Event	ET	IEC	Supervisor / ER	Contractor			
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	Check report.     Recommend remedial design if necessary.	Undertake remedial design if necessary.				
Non-conformity on one occasion	<ol> <li>Identify Source.</li> <li>Inform IEC and Supervisor /ER.</li> <li>Discuss remedial actions with IEC, Supervisor /ER and Contractor.</li> <li>Monitor remedial actions until rectification has been completed.</li> </ol>	<ol> <li>Check report.</li> <li>Check Contractor's working method.</li> <li>Discuss with ET and Contractor on possible remedial measures.</li> <li>Advise Supervisor /ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Amend working methods.     Rectify damage and undertake any necessary replacement.			
Repeated Non-conformity	<ol> <li>Identify Source.</li> <li>Inform IEC and Supervisor /ER.</li> <li>Increase monitoring frequency.</li> <li>Discuss remedial actions with IEC, Supervisor /ER and Contractor.</li> <li>Monitor remedial actions until rectification has been completed.</li> <li>If non-conformity stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring report.</li> <li>Check Contractor's working method.</li> <li>Discuss with ET and Contractor on possible remedial measures.</li> <li>Advise Supervisor /ER on effectiveness of proposed remedial measures.</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Amend working methods.     Rectify damage and undertake any necessary replacement.			

## Appendix N – Waste Flow Table

## MONTHLY SUMMARY WASTE FLOW TABLE FOR <u>2024</u> (YEAR)

	Actual Quantities of Inert C&D Materials Generated Monthly  Actual Quantities of C&D Wastes Generated Monthly								41.1				
1 1	Actual Quantities of Inert C&D Materials Generated Monthly						Actu	ai Quantities o	i C&D wastes	Generated Mo	ontniy		
Month	Total Quantity Generated A + B	Broken Concrete Generated A	General fill Generated B	Broken Concrete Reused in the Contract	General Fill Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
JAN	2.16	0.00	2.16	0.00	2.16	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.01
FEB	3.17	0.50	2.67	0.00	2.67	0.00	0.50	0.00	0.00	0.00	0.00	0.00	0.01
MAR	0.22	0.22	0.00	0.00	0.00	0.00	0.22	0.00	0.00	0.00	0.00	0.00	0.01
APR	0.32	0.12	0.20	0.40	0.20	0.00	0.72	0.00	0.00	0.00	0.00	0.00	0.01
MAY	2.59	2.09	0.50	0.20	0.50	0.00	1.89	0.00	0.00	0.10	0.00	0.00	0.10
JUNE													
SUB- TOTAL	8.46	2.93	5.53	0.60	5.53	0.00	3.33	0.00	0.00	0.10	0.00	0.00	0.14
JULY													
AUG													
SEPT													
OCT													
NOV													
DEC								·					
TOTAL	8.46	2.93	5.53	0.60	5.53	0.00	3.33	0.00	0.00	0.10	0.00	0.00	0.14

**Appendix O – Environmental Mitigation Implementation Schedule** (EMIS)

EIA Ref	Recommended Mitigation Measures	In	npleme	entatio	n
	Water Quality	Not Observed	Yes	No	Remark
S8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow	V			
S8.8	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pend. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Ø			
S8.8	Construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	V			
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	<b>7</b>			
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	V			
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	V			
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms. Particular attention should be paid to the control of silty surface runoff during storm events.	abla			
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	$\square$			
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road loading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.		7		
S8.8	Drainage On-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Ī			
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Ø			
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ				
S8.8	Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	<b>V</b>			
S8.8	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	<u> </u>			
S8.8	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management	$\square$			

EIA Ref	Recommended Mitigation Measures	Implementation			n
	is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur				
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	V			
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	$\overline{\square}$			
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	V			
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.		V		
S8.8	Construction debris and spoil should be covered up and/ <del>or disposed</del> of as soon as possible to avoid being washed into the nearby water receivers		V		
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	V			
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	V			
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	$\overline{\checkmark}$			
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	V			
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.				
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.				
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works		V		
Part C C	onstruction Noise Impact	Not Observed	Yes	No	Remark
S7.8	Use of quiet PME, movable barriers for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump		<b>V</b>		
S7.9	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible.		V		
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Ø			
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	$\overline{\mathbf{A}}$			
Part D W	/aste / Chemical Management	Not Observed	Yes	No	Remark
S5.2	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites		V		
	Training of site personnel in site cleanliness, proper waste management and chemical waste handling procedures		V		
	Provision of sufficient waste disposal points and regular collection for waste. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	V			
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Separation of chemical wastes for special handling and appropriate treatment				
S9.5	1)Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site  2)Training of site personnel in proper waste management and chemical waste handling procedures		$\overline{\mathbf{V}}$		
	3)Provision of sufficient waste disposal points and regular collection for disposal 4)Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers				
	5)A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)				

EIA Ref	Recommended Mitigation Measures	In	npleme	entatio	n
S9.5	Waste Reduction Measures  1) Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals  2) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal  3) Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force  4) Any unused chemicals or those with remaining functional capacity should be recycled 5) Proper storage and site practices to minimize the potential for damage or contamination of construction materials	Ø			
\$9.5	Construction and Demolition Material Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:  1) Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible 2) Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric 3) Skip hoist for material transport should be totally enclosed by impervious sheeting 4) Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site 5) The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores 6) The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle 7) All duety materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet  When delivering inert C&D material to public fill reception facilities, the material should consist				
	entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction	☑			
S9.5	Chemical Waste After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	V			
Part E L	andscape & Visual	Not Observed	Yes	No	Remark
S13.9	CM1 - All existing trees should be carefully protected during construction.  CM2 - Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.  CM3 - Control of night-time lighting.  CM4 - Erection of decorative screen hoarding.		V		
Part F A	ir Quality	Not Observed	Yes	No	Remark
S6.8	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.		V		
S6.8	Misting for the dusty material should be carried out before being loaded into the vehicle.	$\overline{\square}$			
S6.8	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	V			
S6.8	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation	<b>V</b>			
S6.8	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On-site unpaved roads should be compacted and kept free of lose materials		V		
S6.8	Vehicle washing facilities should be provided at every vehicle exit point				
S6.8	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.		V		
S6.8	Every main haul road should be-scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.		$\overline{\checkmark}$		

EIA Ref	Recommended Mitigation Measures	In	nplementa	ation
S6.8	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.			
S6.8	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.		<b>V</b>	
S6.5	8 times daily watering of the work site with active dust emitting activities.		<b>I</b>	

**Appendix P – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution** 

**Reporting Month: May 2024** 

Contract No.	Record of Complaint (Yes/No)	Record of Warning (Yes/No)	Notification of Summons and Successful Prosecutions (Yes/No)
ED/2018/05	No	No	No

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions

upto reporting month

Contract No.	Record of Complaint	Record of Warning	Notification of Summons and Successful Prosecutions
ED/2018/05	1	0	0