



---

## **92nd Consolidated Monthly EM&A Report (June 2024)**

0087/16/ED/1228 [00]

**Contact No. KLN/2016/05 - Independent Environmental Checker for Contract No. KL/2015/02  
Kai Tak Development- Stage 5A Infrastructure at Former North Apron Area**

# Document Control




## Document Information

Project Title	Contact No. KLN/2016/05 - Independent Environmental Checker for Contract No. KL/2015/02 Kai Tak Development- Stage 5A Infrastructure at Former North Apron Area
Document Title	92nd Consolidated Monthly EM&A Report (June 2024)
Fugro Project No.	0087/16
Fugro Document No.	0087/16/ED/1228
Issue Number	[00]

## Client Information

Client	Civil Engineering and Development Department
Client Address	East Development Office, East Division 4, 8/F, South Tower, West Kowloon Government Offices, 11 Hoi Ting Road, Yau Ma Tei, Kowloon

## Project Team

Initials	Name	Role	Signature
CL	Calvin M.P. Leung	Independent Environmental Checker	
WS	Wingo H.W. So	Environmental Consultant	
EC	Eric T. Chan	Assistant Environmental Consultant	

## Contents

Executive Summary	2
1. Introduction	5
2. Environmental Monitoring and Audit	9
3. Site Inspection	12
4. Environmental Complaint and Non-Compliance	13
5. Implementation Status of Environmental Mitigation Measures	14
6. Future Key Issues	15
7. Conclusions	17

## Appendices

[Appendix A Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area](#)

[Appendix B Monthly EM&A Report For Contract No. ED/2018/01 Kai Tak Development - Stage 4 infrastructure at the former runway and south apron](#)

## Executive Summary

- i. This is the 92<sup>nd</sup> Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 June and 30 June 2024.
- ii. The construction activities undertaken in the reporting month are summarized as follow:

### **Contract No. KL/2015/02:**

- Construction of Subway SW6 staircase ST2 base slab and Lift LT2
- Reinstatement work of road kerb and u-channel near PERE
- Construction of Road D1 footway

### **Contract No. ED/2018/01:**

- Installation of steel roof structure at Observation Deck
- Granolithic finishing works of Harbour Steps
- Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works.
- Construction of concrete structure of Floating Stage
- Remedial works in Cell B of DCS Intake Box Culvert
- Installation of internal partition of Temporary Management Office
- Installation of internal partition of Toilet cum and Changing Room
- Installation of drainage near Pumping Stations
- Finishing work in Pumping Stations
- Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

### **Breaches of the Action and Limit Levels**

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Limit Level exceedance was recorded for noise monitoring in the reporting month.

### **Complaint, Notification of Summons and Successful Prosecution**

- vi. No complaint, notification of summons or prosecution was received for Contract No. Contract No. KL/2015/02 and Contract No. ED/2018/01 in this reporting month.

### **Reporting Changes**

- vii. There was no reporting change in the reporting month.



### Future Key Issues

- viii. The potential environmental impacts for the coming month and the control measures are shown in Table I:

Table I Summary of Key Issues for the Coming Month and Control Measures

<b>Major Environmental Impact</b>	<b>Control Measures</b>
<b><u>Contract No. KL/2015/02:</u></b>	
Noise, dust impact, water quality and waste generation	<u>Air quality impact (dust)</u> <ul style="list-style-type: none"> <li>• Frequent watering of haul road and unpaved/exposed areas;</li> <li>• Frequent watering or covering stockpiles with impervious materials or maintained wet; and</li> <li>• Watering of any earth moving activities.</li> </ul>
	<u>Water quality impact (surface runoff)</u> <ul style="list-style-type: none"> <li>• Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>• Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>• Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> </ul>
	<u>Noise Impact</u> <ul style="list-style-type: none"> <li>• Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• Regular maintenance of machines; and</li> <li>• Use of movable noise barriers if necessary.</li> </ul>
	<u>Waste /Chemical Management</u> <ul style="list-style-type: none"> <li>• Avoided oil leakage from PME</li> <li>• Provided drip tray with adequate capacity and well maintained to chemical and oil containers</li> </ul>
<b><u>Contract No. ED/2018/01:</u></b>	
The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:	<ul style="list-style-type: none"> <li>• Sufficient watering of the works site with the active dust emitting activities,</li> <li>• Limitation of the speed for vehicles on unpaved site roads,</li> <li>• Properly cover the stockpiles,</li> <li>• Good maintenance to the plant and equipment,</li> <li>• Use of quieter plant and Quality Powered Mechanical Equipment (QPME),</li> <li>• Provide movable noise barriers,</li> </ul>

---

<b>Major Environmental Impact</b>	<b>Control Measures</b>
	<ul style="list-style-type: none"><li>• Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,</li><li>• Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,</li><li>• Onsite waste sorting and implementation of trip ticket system,</li><li>• Good management and control on construction waste reduction,</li><li>• Erection of decorative screen hoarding,</li><li>• Strictly following the Environmental Permits and Licenses, and</li><li>• Provide sufficient mitigation measures as recommended in Approved EIA Reports.</li></ul>

---

# 1. Introduction

## 1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
- Road D1 – a dual 2-lane carriageway of approximately 1.3 km long.
  - Road D2 – a dual 3-lane carriageway of approximately 1.1 km long.
  - Road D3 – a dual 2-lane carriageway of approximately 2.3 km long.
  - Road D4 – a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 92<sup>nd</sup> Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 June and 30 June 2024.

## 1.2 Summary of relevant Contract Information of Key Personnel

Party	Position	Name	Telephone	Fax/ E-mail
<b><u>Contract No. KL/2015/02:</u></b>				
Project Proponent (CEDD)	Senior Engineer	Mr. Ricky Chan	3579 2452	2739 0076
Engineer's Representative (AECOM)	SRE	Mr. Vincent Lee	2798 0771	2210 6110
IEC (FTS)	IEC	Mr. Calvin Leung	3565 4441	2450 8032
ET (Cinotech)	ET Leader	Mr. K.S Lee	2151 2091	3107 1388
	Audit Team Leader	Ms. Betty Choy	2151 2072	
Main Contractor (PWHJV)	Deputy Site Agent	Mr. W. M. Chen	9736 4284	2398 8301
<b><u>Contract No. ED/2018/01:</u></b>				
Project Proponent (CEDD)	Senior Engineer	Mr. Jason Wong	3579 2453	2739 0076
	Engineer	Ms. Chan Ka Yan	3579 2458	2739 0076
Engineer's Representative (AECOM)	CRE	Ms. Fanny Lau	3911 4201	3911 4288
IEC (Ramboll)	IEC	Mr. Y H Hui	3465 2850	3465 2899
ET (Ka Shing)	ET Leader	Mr. Chan Pang	6082 2973	2120 7752

Party	Position	Name	Telephone	Fax/ E-mail
Main Contractor (Penta-Ocean)	EO	Mr. Tony Tang	9433 2628	3465 8898

### 1.3 Summary of Construction Programme and Activities

1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A report.

1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

#### **Contract No. KL/2015/02:**

- Construction of Subway SW6 staircase ST2 base slab and Lift LT2
- Reinstatement work of road kerb and u-channel near PERE
- Construction of Road D1 footway

#### **Contract No. ED/2018/01:**

- Installation of steel roof structure at Observation Deck
- Granolithic finishing works of Harbour Steps
- Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works.
- Construction of concrete structure of Floating Stage
- Remedial works in Cell B of DCS Intake Box Culvert
- Installation of internal partition of Temporary Management Office
- Installation of internal partition of Toilet cum and Changing Room
- Installation of drainage near Pumping Stations
- Finishing work in Pumping Stations
- Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

## 1.4 Summary of Inter-relationship with the environmental protection/mitigation measures with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

Major Environmental Impact	Control Measures
<p><b><u>Contract No. KL/2015/02:</u></b></p> <p>Noise, dust impact, water quality and waste generation</p>	<ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities;</li> <li>• Properly cover the stockpiles by impervious materials;</li> <li>• On-site waste sorting and implementation of trip ticket system</li> <li>• Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>• Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>• Provide drip trays with adequate capacity and well maintained to chemicals</li> <li>• Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>
<p><b><u>Contract No. ED/2018/01:</u></b></p> <p>The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:</p>	<ul style="list-style-type: none"> <li>• Sufficient watering of the works site with the active dust emitting activities,</li> <li>• Limitation of the speed for vehicles on unpaved site roads,</li> <li>• Properly cover the stockpiles,</li> <li>• Good maintenance to the plant and equipment,</li> <li>• Use of quieter plant and Quality Powered Mechanical Equipment (QPME),</li> <li>• Provide movable noise barriers,</li> <li>• Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,</li> <li>• Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,</li> <li>• Onsite waste sorting and implementation of trip ticket system,</li> <li>• Good management and control on construction waste reduction,</li> <li>• Erection of decorative screen hoarding,</li> <li>• Strictly following the Environmental Permits and Licenses, and</li> <li>• Provide sufficient mitigation measures as recommended in Approved EIA Reports.</li> </ul>

## **1.5 Summary Status of Environmental Licences, Notifications and Permits**

- 1.5.1 Detailed relevant environmental licenses, permits and/or notifications on environmental protection for this EP are presented in the appendices of the corresponding Monthly EM&A report.

## 2. Environmental Monitoring and Audit

### 2.1 Results and Observations

#### **Air Quality**

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in Table 2.1. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

Parameter	Monitoring Station	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Limit Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
<b>Contract No. KL/2015/02:</b>					
1-hr TSP	AM2	35.8	16.2 – 73.8	346	500
24-hr TSP	AM2(A)	39.8	36.9 – 42.4	157	260
<b>Contract No. ED/2018/01:</b>					
24-hr TSP	AM3	47	29 – 81	182	260
	AM4(A)	/	/ – /	187	
	AM7	48	25 – 86	181	
1-hr TSP	AM3	49	30 – 83	297	500
	AM4(A)	61	39 – 95	326	
	AM7	54	37 – 90	315	

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 2.1.6 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.7 The Event and Action Plan for air quality is given in the appendices of the corresponding Monthly EM&A report.

### **Noise**

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A report.
- 2.1.9 The noise monitoring data are summarized in Table 2.2. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

Table 2.2 Summary of Noise Impact Monitoring Results

Monitoring Stations	Construction Noise Level Leq <sub>(30min)</sub> dB(A) (Range)	Action Level	Limit Level dB (A)
<b>Contract No. KL/2015/02:</b>			
M3(A)	60.8 – 76.0#	When one documented complaint is received.	75
M4	63.4 – 76.0#		70*
M5(C)	66.2 – 77.9#		75
<b>Contract No. ED/2018/01:</b>			
M11	71.8 – 73.9		75
M12	63.0 – 68.9		75

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

(#) Measured noise level  $\leq$  background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.



- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A report.

**Landscape and Visual**

- 2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A report.

### 3. Site Inspection

#### 3.1 Site Inspection

- 3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project.
- 3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A Report.

## 4. Environmental Complaint and Non-Compliance

### 4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month are shown as Table 4.1.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
<b>Contract No. KL/2015/02:</b>		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
<b>Contract No. ED/2018/01:</b>		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A report.

## 5. Implementation Status of Environmental Mitigation Measures

### 5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A report.

### 5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A report.

## 6. Future Key Issues

### 6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

**Contract No. KL/2015/02:**

- Installation of Subway SW6 staircase ST2 and Lift LT2 steel frame
- Construction of Road D1 footway
- Construction of road D1 footway drainage system
- Backfilling work of subway SW6 staircase ST2 and Lift LT1

**Contract No. ED/2018/01:**

- Diversion of DCS Intake Box Culvert (For example, Cell 2)
- Granolithic finishing works of Harbour Steps
- Construction of Underground Utilities (For example, watermains, storm drain, sewage pipe, cable duct etc.)
- Road works and utilities works at Road D3 (Metro Park Section) and Road L12d
- Diversion of DCS Intake Box Culvert (For example, Cell 2)
- Installation of lift cart and E&M works of Lift LT-1 & LT-2
- Rising Main laying works
- Finishing works of Pumping Stations
- E&M installation of Pumping Stations
- Installation of steel roof of Observation Deck, and Toilet cum and Changing Room

6.1.2 The potential environmental impacts arising from the above construction activities and the control measures are shown in Table 6.1:

Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

<b>Major Environmental Impact</b>	<b>Control Measures</b>
<b><u>Contract No. KL/2015/02:</u></b>	
Noise, dust impact, water quality and waste generation	<u>Air quality impact (dust)</u> <ul style="list-style-type: none"> <li>• Frequent watering of haul road and unpaved/exposed areas;</li> <li>• Frequent watering or covering stockpiles with impervious materials or maintained wet; and</li> <li>• Watering of any earth moving activities.</li> </ul>
	<u>Water quality impact (surface runoff)</u> <ul style="list-style-type: none"> <li>• Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>• Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> </ul>

Major Environmental Impact	Control Measures
	<ul style="list-style-type: none"> <li>• Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> </ul> <p><u>Noise Impact</u></p> <ul style="list-style-type: none"> <li>• Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• Regular maintenance of machines; and</li> <li>• Use of movable noise barriers if necessary.</li> </ul> <p><u>Waste /Chemical Management</u></p> <ul style="list-style-type: none"> <li>• Avoided oil leakage from PME</li> <li>• Provided drip tray with adequate capacity and well maintained to chemical and oil containers</li> </ul>
<b><u>Contract No. ED/2018/01:</u></b>	<ul style="list-style-type: none"> <li>• Sufficient watering of the works site with the active dust emitting activities,</li> <li>• Limitation of the speed for vehicles on unpaved site roads,</li> <li>• Properly cover the stockpiles,</li> <li>• Good maintenance to the plant and equipment,</li> <li>• Use of quieter plant and Quality Powered Mechanical Equipment (QPME),</li> <li>• Provide movable noise barriers,</li> <li>• Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,</li> <li>• Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,</li> <li>• Onsite waste sorting and implementation of trip ticket system,</li> <li>• Good management and control on construction waste reduction,</li> <li>• Erection of decorative screen hoarding,</li> <li>• Strictly following the Environmental Permits and Licenses, and</li> <li>• Provide sufficient mitigation measures as recommended in Approved EIA Reports.</li> </ul>

The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:

## 6.2 Monitoring Schedules for the Next Month

6.2.1 The tentative schedules for environmental monitoring in the coming month are provided in the appendices of the corresponding Monthly EM&A.

## 7. Conclusions

- 7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.3 No Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 7.1.4 No complaint, notification of summons or prosecution was received for Contract No. Contract No. KL/2015/02 and Contract No. ED/2018/01 in this reporting month.
- 7.1.5 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in Table 6.1.

# Appendix A

**Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development  
- Stage 5A Infrastructure at Former North Apron Area**



# Civil Engineering and Development Department


**EP-337/2009 – New Distributor Roads Serving the  
Planned KTD**

**Contract No. KLN/2016/04  
Environmental Monitoring Works for  
Contract No. KL/2015/02  
Kai Tak Development – Stage 5A Infrastructure  
at Former North Apron Area**

Monthly EM&A Report

June 2024

(Version 1.0)

Certified By	 (Environmental Team Leader)
--------------	---

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)



**FUGRO TECHNICAL SERVICES LIMITED**

19/F, Fugro House – KCC2  
1 Kwai On Road, Kwai Chung  
New Territories, Hong Kong

Date 8 July 2024

Our Ref. MCL/ED/0211/2024/C

Cinotech Consultants Limited  
Rm 1710, Technology Park,  
18 On Lai Street, Shatin,  
New Territories,  
Hong Kong

BY EMAIL

Attn.: Mr. K.S Lee

Dear Sir,

**Contract No. KL/2015/02**  
**Kai Tak Development –Stage 5A Infrastructure at Former North Apron**  
**Verification of Monthly EM&A Report for June 2024**

We refer to your emails dated 5 and 8 July 2024 for the captioned report prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact the undersigned at 3565 4441.

Assuring you of our best attention at all times.

Yours faithfully,  
For and on behalf of  
FUGRO TECHNICAL SERVICES LIMITED

  
\_\_\_\_\_  
Calvin Leung  
Independent Environmental Checker

CL/ ws/ ec

c.c. CEDD –  
AECOM –

Attn.: Mr. Ricky Chan  
Attn.: Mr. Michael So  
Attn.: Mr. Vincent Lee  
Attn.: Mr. Teddy Shih

## TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY</b> .....	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	2
Environmental Licenses and Permits .....	3
Key Information in the Reporting Month .....	3
Future Key Issues .....	3
<b>1 INTRODUCTION</b> .....	<b>4</b>
Background .....	4
Project Organizations .....	4
Construction Activities undertaken during the Reporting Month.....	5
Summary of EM&A Requirements.....	6
<b>2 AIR QUALITY</b> .....	<b>7</b>
Monitoring Requirements .....	7
Monitoring Locations.....	7
Monitoring Equipment.....	7
Monitoring Parameters, Frequency and Duration .....	8
Monitoring Methodology and QA/QC Procedure .....	8
Results and Observations .....	11
<b>3 NOISE</b> .....	<b>12</b>
Monitoring Requirements .....	12
Monitoring Locations.....	12
Monitoring Equipment.....	12
Monitoring Parameters, Frequency and Duration .....	13
Monitoring Methodology and QA/QC Procedures .....	13
Maintenance and Calibration .....	14
Results and Observations .....	14
<b>4 COMPARISON OF EM&amp;A RESULTS WITH EIA PREDICTIONS</b> .....	<b>16</b>
<b>5 LANDSCAPE AND VISUAL</b> .....	<b>17</b>
Monitoring Requirements .....	17
Results and Observations .....	17
<b>6 ENVIRONMENTAL INSPECTION</b> .....	<b>18</b>
Site Inspections .....	18
Review of Environmental Monitoring Procedures .....	18
Status of Environmental Licensing and Permitting .....	18
Status of Waste Management.....	19
Implementation Status of Environmental Mitigation Measures .....	19
Summary of Mitigation Measures Implemented.....	20
Implementation Status of Event Action Plans .....	20
Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution.....	21
<b>7 FUTURE KEY ISSUES</b> .....	<b>22</b>
Monitoring Schedule for Next Month.....	23
<b>8 CONCLUSIONS AND RECOMMENDATIONS</b> .....	<b>24</b>
Conclusions.....	24

**LIST OF TABLES**

Table I Air Quality and Noise Monitoring Stations for this Project  
 Table II Non-compliance Recorded for the Project in the Reporting Month  
 Table III Summary Table for Key Information in the Reporting Month  
 Table 1.1 Key Project Contacts  
 Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures  
 Table 2.1 Locations for Air Quality Monitoring  
 Table 2.2 Air Quality Monitoring Equipment  
 Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration  
 Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month  
 Table 3.1 Noise Monitoring Stations  
 Table 3.2 Noise Monitoring Equipment  
 Table 3.3 Noise Monitoring Parameters, Frequency and Duration  
 Table 3.4 Major Noise Source identified at the Designated Noise Monitoring Stations  
 Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations  
 Table 4.1 Comparison of 1-hr TSP data with EIA predictions  
 Table 4.2 Comparison of 24-hr TSP data with EIA predictions  
 Table 4.3 Comparison of Noise Monitoring Data with EIA predictions  
 Table 6.1 Summary of Environmental Licensing and Permit Status  
 Table 6.2 Observations and Recommendations of Site Inspections

**LIST OF FIGURES**

Figure 1 Site Layout Plan  
 Figure 2 Location of Air Quality Monitoring Stations  
 Figure 3 Location of Noise Monitoring Stations  
 Figure 4 Location of Wind Data Monitoring Equipment

**LIST OF APPENDICES**

A Action and Limit Levels for Air Quality and Noise  
 B Copies of Calibration Certificates  
 C Weather Information  
 D Environmental Monitoring Schedules  
 E 1-hour TSP Monitoring Results and Graphical Presentations  
 F 24-hour TSP Monitoring Results and Graphical Presentations  
 G Noise Monitoring Results and Graphical Presentations  
 H Summary of Exceedance  
 I Site Audit Summary  
 J Event Action Plans  
 K Environmental Mitigation Implementation Schedule (EMIS)  
 L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution  
 M Summary of Waste Generation and Disposal Records  
 N Construction Programme

## EXECUTIVE SUMMARY

### Introduction

1. This is the 90<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for “Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area” (Hereafter referred to as “the Project”). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 (“New distributor roads serving the planned Kai Tak Development”) respectively. This report documents the findings of EM&A Works conducted during June 2024.
2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

**Table I – Air Quality and Noise Monitoring Stations for this Project**

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
<b>Air Quality Monitoring Stations</b>		
AM2 - Lee Kau Yan Memorial School	Yes (1-hour TSP)	N/A
	No (24-hour TSP)	AM2(A) – Ng Wah Catholic Secondary School
<b>Noise Monitoring Stations</b>		
M3 - Cognito College	No	M3(A) – The Bridge connecting The Latitude
M4 - Lee Kau Yan Memorial School	Yes	N/A
M5 – Nam Yuen	No	M5(C) – Mercy Grace’s Home

3. The major site activities undertaken in the reporting month included:

- Construction of Subway SW6 staircase ST2 base slab and Lift LT2
- Reinstatement work of road kerb and u-channel near PERE
- Construction of Road D1 footway

### **Environmental Monitoring Works**

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

**Table II Non-compliance Recorded for the Project in the Reporting Month**

Parameter	No. of Project-related Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

#### *1-hour & 24-hour TSP Monitoring*

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### *Construction Noise Monitoring*

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### Environmental Licenses and Permits

9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009. All valid Licenses/Permits for this Project are shown in **Table 6.1**.
- Billing Account for Construction Waste Disposal (A/C# 7026164).
  - Effluent Discharge License (WT00041367-2022).
  - Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

### Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in **Table III**.

**Table III Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	---	---	N/A	N/A	---
Reporting Changes	---	---	N/A	N/A	---
Notifications of any summons & prosecutions received	---	---	N/A	N/A	---

### Future Key Issues

11. The future key environmental issues in the coming two months include:

- Stagnant water on the unused and damaged water-filled barriers & uncovered containers and manhole;
- Silt, construction materials or debris being washed through manhole into the drainage system
- Dust generation from excavation works, stockpile storage & rock breaking activities;
- Oil leakage from equipment and mobile plants;

## 1 INTRODUCTION

### Background

- 1.1. The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2. An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3. A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4. Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 – Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5. Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.

### Project Organizations

- 1.6. Different parties with different levels of involvement in the project organization include:
  - Project Proponent – Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) – AECOM Asia Co. Ltd (AECOM).
  - Environmental Team (ET) – Cinotech Consultants Limited (Cinotech).
  - Independent Environmental Checker (IEC) – Fugro Technical Services Limited (FTS).
  - Contractor – Peako - Wo Hing Joint Venture (PWHJV).



1.7. The key contacts of the Project are shown in **Table 1.1**.

**Table 1.1 Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. CHAN Wai Kit, Ricky	Senior Engineer	3579 2452	2739 0076
AECOM	Engineer's Representative	Mr. Vincent Lee	Senior Resident Engineer	2798 0771	2210 6110
Cinotech	Environmental Team	Mr. K.S Lee	Environmental Team Leader	2151 2091	3107 1388
		Ms. Betty Choi	Audit Team Leader	2151 2072	
FTS	Independent Environmental Checker	Mr. Calvin Leung	Independent Environmental Checker	3565 4441	2450 8032
PWHJV	Contractor	Mr. W.M. Chen	Deputy Site Agent	9736 4284	2398 8301

### Construction Activities undertaken during the Reporting Month

1.8. The site activities undertaken in the reporting month included:

- Construction of Subway SW6 staircase ST2 base slab and Lift LT2
- Reinstatement work of road kerb and u-channel near PERE
- Construction of Road D1 footway

1.9. The construction programme for the Project is shown in **Appendix N**.

1.10. The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

**Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures**

Construction Works	Major Environmental Impact	Control Measures
Refer to Section 1.8	Dust impact, water quality and waste generation	<ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities;</li> <li>• Properly cover the stockpiles by impervious materials;</li> <li>• On-site waste sorting and implementation of trip ticket system</li> <li>• Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>• Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>• Provide drip trays with adequate capacity and well maintained to chemicals</li> <li>• Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>

### Summary of EM&A Requirements

- 1.11. The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12. The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13. This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project during the reporting month.

## 2 AIR QUALITY

### Monitoring Requirements

- 2.1. According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2. 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 - Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) - Ng Wah Catholic Secondary School in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.3. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Stations	Locations	Location of Measurement
AM2 (1-hour TSP)	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM2(A) (24-hour TSP)	Ng Wah Catholic Secondary School	Rooftop (about 8/F) Area

### Monitoring Equipment

- 2.4. **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

**Table 2.2 Air Quality Monitoring Equipment**

Equipment	Model and Make	Quantity
Calibrator	• TISCH TE-5025A	1
1-hour TSP Dust Meter	• Sibata Scientific Technology LD-5R	2
HVS Sampler	• TE-5170 c/w of TSP sampling inlet	1
Wind Anemometer	• Davis Instruments 6152	1

### Monitoring Parameters, Frequency and Duration

- 2.5. **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

**Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration**

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

### Monitoring Methodology and QA/QC Procedure

#### *1-hour TSP Monitoring*

#### Measuring Procedures

- 2.6. The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

*(Equipment: Sibata Scientific Technology; Model no. LD-3B, LD-5R)*

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display.
- Finally, push the start/stop switch to stop the measuring after 1 hour sampling.

- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.7. The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

#### *24-hour TSP Monitoring*

##### Instrumentation

- 2.8. High volume (HVS) samplers (Model TE-5170), completed with appropriate sampling inlets, were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

##### Operating/Analytical Procedures

- 2.9. Operating/analytical procedures for the operation of HVS were as follows:

- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
- No two samplers were placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

- 2.10. Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- 2.11. For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- 2.12. The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.13. The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14. The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.15. The shelter lid was closed and secured with the aluminium strip.
- 2.16. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17. After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
- 2.18. Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.19. The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

**Results and Observations**

- 2.20. All 1-hour & 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21. The weather information for the reporting month is summarized in **Appendix C**.
- 2.22. The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23. The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24. According to our field observations during the monitoring, the major dust source identified at the two designated air quality monitoring stations are road traffic dust, exposed site area and open stockpiles, excavation works and site vehicle movements.
- 2.25. The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

### 3 NOISE

#### Monitoring Requirements

- 3.1. According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2. Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3(A), M4, and M5(C)). **Figure 3** shows the locations of these stations.

**Table 3.1 Noise Monitoring Stations**

Monitoring Stations	Locations	Location of Measurement
M3(A)	The Bridge connecting The Latitide	In the middle of the foot bridge connecting The Latitide
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M5(C)	Mercy Grace's Home	Ground in front of the building entrance facing Prince Edward Road East (noise monitoring is not allowed on the rooftop from 27 February 2020, due to the coronavirus countermeasure in Mercy Grace's Home)

#### Monitoring Equipment

- 3.3. **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.



**Table 3.2 Noise Monitoring Equipment**

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	• BSWA Tech. 308 & SVAN 979	3
Calibrator	• ST-120	1

**Monitoring Parameters, Frequency and Duration**

- 3.4. **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3(A) M4 M5(C)	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

**Monitoring Methodology and QA/QC Procedures**

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

### Maintenance and Calibration

- 3.5. The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6. The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

### Results and Observations

- 3.8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.
- 3.10. Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.11. The major noise source identified at the designated noise monitoring stations are shown in **Table 3.4**.

**Table 3.4 Major Noise Source identified at the Designated Noise Monitoring Stations**

Monitoring Stations	Locations	Major Noise Source
M3(A)	The Bridge connecting The Latitude	Traffic Noise Site vehicle movement
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

**Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations**

<b>Station</b>	<b>Baseline Noise Level, dB (A)</b>	<b>Noise Limit Level, dB (A)</b>
M3(A)	N/A <sup>(1)</sup> (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
M4	76.7 <sup>(2)</sup> (at 0700 – 1900 hrs on normal weekdays)	70 <sup>(*)</sup> (at 0700 – 1900 hrs on normal weekdays)
M5(C)	N/A <sup>(1)</sup> (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The background Noise Level was recorded during the Lunch Hour of Construction Site

(i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Note (2): The noise level due to the construction work (CNL) was calculated by the following formula:

$$\text{CNL} = 10 \log (10^{\text{MNL}/10} - 10^{\text{BNL}/10})$$

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

## 4 COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

- 4.1. The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1 to 4.3**.

**Table 4.1 Comparison of 1-hr TSP data with EIA predictions**

Station	Predicted 1-hr TSP conc.		Measured 1-hr TSP conc.	
	Scenario1 (Mid 2009 to Mid-2013), $\mu\text{g}/\text{m}^3$	Scenario2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	Reporting Month (June 2024), $\mu\text{g}/\text{m}^3$	
			Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	35.8	16.2 – 73.8

**Table 4.2 Comparison of 24-hr TSP data with EIA predictions**

Station	Predicted 24-hr TSP conc.		Measured 24-hr TSP conc.	
	Scenario1 (Mid 2009 to Mid-2013), $\mu\text{g}/\text{m}^3$	Scenario2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	Reporting Month (June 2024), $\mu\text{g}/\text{m}^3$	
			Average	Range
AM2(A) – Ng Wah Catholic Secondary School	145	169	39.8	36.9 – 42.4

**Table 4.3 Comparison of Noise Monitoring Data with EIA predictions**

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour ( $L_{eq}$ (30min) dB(A))	Reporting Month (June 2024), $L_{eq}$ (30min) dB(A)
M3(A) – The Bridge connecting The Latitude	Not predicted in EIA Report	60.8 – 76.0 <sup>(2)</sup>
M4 – Lee Kau Yan Memorial School	47 – 74	63.4 – 76.0 <sup>(1)</sup>
M5(C) – Mercy Grace's Home	Not predicted in EIA Report	66.2 – 77.9 <sup>(2)</sup>

Remarks:

(1) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

(2) Since the background noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2. The average 1-hour TSP concentrations at AM2 in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3. The average 24-hour TSP concentrations at AM2(A) in the reporting month were below the prediction in the approved EIA Report.
- 4.4. The noise monitoring results in the reporting month from M4 were slightly higher than the range of the predicted mitigated construction noise levels in the EIA Report.

- 4.5. Construction noise levels at M3(A) and M5(C) were not predicted in EIA Report.

## **5 LANDSCAPE AND VISUAL**

### **Monitoring Requirements**

- 5.1. According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

### **Results and Observations**

- 5.2. Site audits were conducted on a weekly basis to monitor the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3. No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4. Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

## 6 ENVIRONMENTAL INSPECTION

### Site Inspections

- 6.1. Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site inspections are attached in **Appendix I**.
- 6.2. Site inspections were conducted on 03, 12, 17 & 27 June 2024 in the reporting month. A joint site inspection with the representative of IEC, ER, the Contractor and the ET was conducted on 12 June 2024. The details of the observations during site inspection are summarized in **Table 6.2**.

### Review of Environmental Monitoring Procedures

- 6.3. The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### *Air Quality Monitoring*

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### *Noise Monitoring*

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

### Status of Environmental Licensing and Permitting

- 6.4. All permits/licenses obtained for the Project are summarized in **Table 6.1**.

**Table 6.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Status
	From	To	
<b>Environmental Permit (EP)</b>			
EP-337/2009	23 Apr 2009	N/A	Valid
<b>Effluent Discharge License</b>			
WT00027495-2017	28 Mar 2017	31 Mar 2022	Expired
WT00041367-2022	20 Jun 2022	31 Mar 2027	Valid
<b>Billing Account for Construction Waste Disposal</b>			
A/C# 7026164	20 Oct 2016	N/A	Valid
<b>Registration of Chemical Waste Producer</b>			
WPN5213-229-P3271-01	14 Aug 2017	N/A	Valid
<b>Construction Noise Permit (CNP)</b>			
GW-RE0915-19	08 Nov 2019	04 May 2020	Expired
GW-RE0984-19	15 Dec 2019	24 Feb 2020	Expired
GW-RE0083-20	01 Mar 2020	01 June 2020	Expired
GW-RE0266-20	02 May 2020	31 Jul 2020	Expired
GW-RE0779-21	30 Jul 2021	30 Nov 2021	Expired
GW-RE0858-21	31 Jul 2021	30 Aug 2021	Expired
GW-RE0636-23	06 Jun 2023	30 Jun 2023	Expired
GW-RE0637-23	06 Jun 2023	30 Jun 2023	Expired

**Status of Waste Management**

- 6.5. The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

**Implementation Status of Environmental Mitigation Measures**

- 6.6. During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

**Table 6.2 Observations and Recommendations of Site Inspections**

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up/Rectification</b>
<i>Water Quality</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Air Quality</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Noise</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Waste/ Chemical Management</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Landscape and Visual</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A
<i>Permits/ Licenses</i>	N/A	No environmental deficiency was identified in the reporting period.	N/A

### Summary of Mitigation Measures Implemented

- 6.7. An updated summary of the EMIS is provided in **Appendix K**.

### Implementation Status of Event Action Plans

- 6.8. The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

#### 1-hr TSP Monitoring

- 6.9. No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

- 6.10. No Action/Limit Level exceedance was recorded in the reporting month.

#### Construction Noise

- 6.11. No Action/Limit Level exceedance was recorded in the reporting month.



Landscape and visual

6.12. No non-compliance was recorded in the reporting month.

**Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution**

6.13. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

## **7 FUTURE KEY ISSUES**

7.1. Major site activities undertaken for the coming two months include:

- Installation of Subway SW6 staircase ST2 and Lift LT2 steel frame
- Construction of Road D1 footway
- Construction of road D1 footway drainage system
- Backfilling work of subway SW6 staircase ST2 and Lift LT1

7.2. Key environmental issues in the coming month include:

- Stagnant water on the unused and damaged water-filled barriers & uncovered containers and manhole  
Silt, construction materials or debris being washed through manhole into the drainage system
- Dust generation from excavation works, stockpile and rock breaking activities;
- Oil leakage from equipment and mobile plants;

7.3. The tentative major site activities is mentioned in Section 7.1 of this report. The impact prediction and control measures for the coming two months are summarized as follows:

Air quality impact (dust)

- Frequent watering of haul road and unpaved/exposed areas;
- Frequent watering or covering stockpiles with impervious materials or maintained wet; and
- Watering of any earth moving activities.

Water quality impact (surface runoff)

- Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;
- Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;
- Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and

Noise Impact

- Machines and Plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
- Regular maintenance of machines; and
- Use of movable noise barriers if necessary.

Waste /Chemical Management

- Avoided oil leakage from PME
- Provided drip tray with adequate capacity and well maintained to chemical and oil containers

**Monitoring Schedule for Next Month**

7.4. The tentative environmental monitoring schedules for next month are shown in **Appendix D**.

## **8 CONCLUSIONS AND RECOMMENDATIONS**

### **Conclusions**

- 8.1. Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

- 8.2. All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

- 8.3. All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 8.4. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Landscape and visual

- 8.5. No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

- 8.6. No environmental complaint and environmental prosecution was received in the reporting month.

## Recommendations

8.7. According to the environmental audit performed in the reporting month, the following recommendations were made:

### *Water Impact*

- To avoid accumulation of stagnant and ponding water on site.
- Bunds should be provided to surrounding areas of earthworks for flood protection.
- Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.
- Groundwater pumped out should be discharged via sediment traps/tanks.
- All vehicles and plant should be cleaned of earth, mud and debris before leaving the site.

### *Air Quality*

- The stockpile of dusty material should be covered by impervious materials or maintained wet.
- Water spraying should be provided during the rock-breaking activities conducted to minimize the dust generation.

### *Waste/Chemical Management*

- Oil leakage from PME should be avoided.
- Drip tray with adequate capacity and well maintained should be provided to chemical & oil container.
- The construction/chemical material should be stored at the proper place.


---

---

## FIGURES

---

---



**LEGEND:**

 SITE BOUNDARY

 ROAD D1




KL/2015/02 KAI TAK - STAGE 5A INFRASTRUCTURE  
AT FORMER NORTH APRON AREA

**SITE LAYOUT PLAN**


SCALE	1:1500@A4	DATE	DEC 2016
CHECK	KC	DRAWN	JW
JOB No.	MA16043	FIGURE NO.	1
		REV	-





Title	Contract No. KLN/2016/04		Scale	Project	CINOTECH
	Environmental Monitoring Works for Contract No. KL/2015/02		N.T.S	No. MA16043	
Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area			Date	Figure	
Location of Air Quality Monitoring Stations			Aug-17	2	





M3(A)  
The Bridge connecting The Latitude  
Start from: 27 Feb 2020


M4  
Lee Kau Yan Memorial School

M5(C)  
Mercy Grace's Home

Site Boundary  
 Road D1

SCALE	1:5000@A4	DATE	Mar 2020
CHECK	KC	DRAWN	CC
JOB No.	MA16043	FIGURE NO.	3
		REV	-





Wind Data Monitoring Equipment set at AM2(A) - Ng Wah Catholic Secondary School



Anemometer Station from The Hong Kong Observatory

Title Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area Location of Wind Data Monitoring Equipment	Scale N.T.S	Project No. MA16043	
	Date Aug-17	Figure 4	

---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE**

---

---

## Appendix A - Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2	346	500

**Table A-2 Action and Limit Levels for 24-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM2(A)	157	260

**Table A-3 Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

---

**APPENDIX B-1  
COPIES OF CALIBRATION  
CERTIFICATES (AIR)**

---

# High-Volume TSP Sampler

## 5-POINT CALIBRATION DATA SHEET



File No. MA16043/13/0042

Project No. AM2(A) - Ng Wah Catholic Secondary School  
 Date: 6-May-24 Next Due Date: 6-Jul-24 Operator: SK  
 Equipment No.: A-01-13 Model No.: TE-5170 Serial No. 1352

Ambient Condition			
Temperature, Ta (K)	<b>300.7</b>	Pressure, Pa (mmHg)	<b>759.1</b>

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05976	Intercept, bc	-0.05018
Last Calibration Date:	15-Jan-24	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	14-Jan-25	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	DH (orifice), in. of water	$[DH \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	DW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	<b>13.8</b>	3.70	62.69	<b>10.0</b>	3.15
2	<b>11.3</b>	3.34	56.80	<b>7.7</b>	2.76
3	<b>9.0</b>	2.98	50.79	<b>5.5</b>	2.33
4	<b>5.8</b>	2.40	40.93	<b>3.4</b>	1.83
5	<b>3.5</b>	1.86	31.99	<b>2.0</b>	1.41

**By Linear Regression of Y on X**

Slope, mw = 0.0565 Intercept, bw = -0.4501

Correlation coefficient\* = 0.9965

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.95

Remarks: \_\_\_\_\_

Conducted by: Wong Shing Kwai Signature:  Date: 6-May-24

Checked by: Henry Leung Signature:  Date: 6-May-24

**Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler


Description: Digital Dust Indicator Date of Calibration 31-May-24  
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 31-Jul-24  
 Model No.: LD-5R  
 Serial No.: 8Y2374  
 Equipment No.: SA-01-04 Sensitivity 0.001 mg/m3  
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 652  
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 652


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration (µg/m <sup>3</sup> ) X-axis	Mass concentration (µg/m <sup>3</sup> ) Y-axis
1	77.0	137.0
2	67.0	120.0
3	57.0	101.0
<b>Average</b>	<b>67.0</b>	<b>119.3</b>
<b>By Linear Regression of Y on X</b> Slope , mw = <u>1.8000</u> Intercept, bw = <u>-1.2667</u> Correlation coefficient* = <u>0.9995</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler (µg/m <sup>3</sup> )		119.3
Particulate Concentration by Dust Meter (µg/m <sup>3</sup> )		67.0
Measureing time, (min)		60.0
Set Correlation Factor , SCF		
SCF = [ K=High Volume Sampler / Dust Meter, (µg/m <sup>3</sup> ) ]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)**

Calibrated by:   
 Technical Officer (Wong Shing Kwai)

Approved by:   
 Project Manager (Henry Leung)

**Certificate of Calibration**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler


Description: Digital Dust Indicator Date of Calibration 31-May-24  
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 31-Jul-24  
 Model No.: LD-5R  
 Serial No.: 972777  
 Equipment No.: SA-01-06 Sensitivity 0.001 mg/m3  
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 645  
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 645


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration (µg/m <sup>3</sup> ) X-axis	Mass concentration (µg/m <sup>3</sup> ) Y-axis
1	77.0	138.0
2	67.0	119.0
3	58.0	100.0
<b>Average</b>	<b>67.3</b>	<b>119.0</b>
<b>By Linear Regression of Y on X</b> Slope , mw = <u>1.9982</u> Intercept, bw = <u>-15.5424</u> Correlation coefficient* = <u>0.9995</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler (µg/m <sup>3</sup> )		119.0
Particulate Concentration by Dust Meter (µg/m <sup>3</sup> )		67.3
Measureing time, (min)		60.0
Set Correlation Factor , SCF		
SCF = [ K=High Volume Sampler / Dust Meter, (µg/m <sup>3</sup> ) ]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

**Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)**

Calibrated by:   
 Technical Officer (Wong Shing Kwai)

Approved by:   
 Project Manager (Henry Leung)



# Certificate of Calibration

Calibration Certification Information			
Cal. Date: January 15, 2024	Rootsmeter S/N: 438320	Ta: 294	°K
Operator: Jim Tisch		Pa: 755.4	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: <b>3864</b>		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4380	3.3	2.00
2	3	4	1	1.0270	6.4	4.00
3	5	6	1	0.9180	8.0	5.00
4	7	8	1	0.8750	8.9	5.50
5	9	10	1	0.7230	12.9	8.00

Data Tabulation						
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)	
1.0031	0.6975	1.4195	0.9956	0.6924	0.8823	
0.9989	0.9727	2.0075	0.9915	0.9655	1.2477	
0.9968	1.0858	2.2444	0.9894	1.0778	1.3950	
0.9956	1.1378	2.3539	0.9882	1.1294	1.4631	
0.9903	1.3697	2.8390	0.9829	1.3595	1.7645	
<b>QSTD</b>	m=	<b>2.11196</b>	<b>QA</b>	m=	<b>1.32248</b>	
	b=	<b>-0.05043</b>		b=	<b>-0.03134</b>	
	r=	<b>0.99998</b>		r=	<b>0.99998</b>	

Calculations			
Vstd=	$\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$	Va=	$\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$
Qstd=	Vstd / ΔTime	Qa=	Va / ΔTime
<b>For subsequent flow rate calculations:</b>			
Qstd=	$1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa=	$1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

## Certificate of Calibration - Wind Monitoring Station

Description: Ng Wah Catholic Secondary School - Weather Stations  
 Manufacturer: Davis Instruments  
 Model No.: Davis 6152, Vantage Pro2  
 Serial No.: BC180522050  
 Equipment No.: SA-03-03  
 Date of Calibration: 5-Apr-2024  
 Next Due Date: 5-Oct-2024

### 1. Performance check of Wind Speed


Wind Speed, m/s		Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	$D = V1 - V2$
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.6	-0.1
4.0	4.1	-0.1


### 2. Performance check of Wind Direction

Wind Direction (°)		Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	$D = W1 - W2$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

### Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer
2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:   
 Wong Shing Kwai

Approved by:   
 Henry Leung

---

**APPENDIX B-2  
COPIES OF CALIBRATION  
CERTIFICATES (NOISE)**

---

## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00568  
Application No. : HP00436

Issue Date : 14 Feb 2024

### Certificate of Calibration

Applicant : Cinotech Consultants Limited  
RM 1710, Technology Park,  
18 On Lai Street,  
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-03

Manufacturer: : BSWA Technology

Other information :

Model No.	BSWA 308
Serial No.	570188
Microphone No.	570608

Date Received : 05 Feb 2024

Test Period : 07 Feb 2024 to 07 Feb 2024

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius  
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : **1. Information of the sample description provided by the Applicant.**  
**2. The result(s) relate only to the items tested or calibrated.**

*For and on behalf of*  
**HIGH PRECISION CHEMICAL TESTING LIMITED**

A handwritten signature in black ink, appearing to be 'Lee Wai Kit', written over a horizontal line.

Lee Wai Kit  
Laboratory Manager

## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00568

Issue Date : 14 Feb 2024

Application No. : HP00436

### Certificate of Calibration

Measuring equipment :	Description	Sound Calibrator
	Manufacturer	Brüel & Kjær
	Model No.	TYPE 4231
	Serial No.	2326353
	Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	113.9	- 0.1	± 1.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.  
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00648  
Application No. : HP00515

Issue Date : 11 Apr 2024

### Certificate of Calibration

Applicant : Cinotech Consultants Limited  
RM 1710, Technology Park,  
18 On Lai Street,  
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-05

Manufacturer: : BSWA Technology

Other information :

Model No.	BSWA 308
Serial No.	580287
Microphone No.	570610

Date Received : 09 Apr 2024

Test Period : 09 Apr 2024 to 09 Apr 2024

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius  
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : **1. Information of the sample description provided by the Applicant.**  
**2. The result(s) relate only to the items tested or calibrated.**

*For and on behalf of*  
**HIGH PRECISION CHEMICAL TESTING LIMITED**

A handwritten signature in black ink, appearing to be 'Lee Wai Kit', written over a horizontal line.

Lee Wai Kit  
Laboratory Manager

**High Precision Chemical Testing Ltd.**

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00648  
Application No. : HP00515

Issue Date : 11 Apr 2024

**Certificate of Calibration**

Measuring equipment :

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 1.5
114.0	114.1	+ 0.1	± 1.5

- Note** : 1. “Instrument Readings” presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.  
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00393  
Application No. : HP00275

Issue Date : 02 Aug 2023

### Certificate of Calibration

Applicant : Cinotech Consultants Limited  
RM 1710, Technology Park,  
18 On Lai Street,  
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Sound Level Calibrator.

Equipment No.: : N-13-01

Manufacturer: : SOUNDTEK

Other information :

Model No.	ST-120
Serial No.	181001608

Date Received : 28 Jul 2023

Test Period : 31 Jul 2023 to 31 Jul 2023

Test Requested : Performance checking for Sound Level Calibrator

Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius  
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : **1. Information of the sample description provided by the Applicant.**  
**2. The result(s) relate only to the items tested or calibrated.**

*For and on behalf of*  
**HIGH PRECISION CHEMICAL TESTING LIMITED**

A handwritten signature in black ink, appearing to read 'Lee Wai Kit', is written over a horizontal line.

Lee Wai Kit  
Laboratory Manager



## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00393  
Application No. : HP00275

Issue Date : 02 Aug 2023

### Certificate of Calibration

Measuring equipment :

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Description	Sound Meter
Manufacturer	SVANTEK
Model No.	SVAN 977
Serial No.	92677
Microphone No.	10352
Equipment No.	N-14-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.2	+ 0.2	± 0.5

**Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.  
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

## High Precision Chemical Testing Ltd.

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00676  
Application No. : HP00537

Issue Date : 03 May 2024

### Certificate of Calibration

Applicant : Cinotech Consultants Limited  
RM 1710, Technology Park,  
18 On Lai Street,  
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : SN-01-01

Manufacturer: : SVANTEK

Other information :

Model No.	SVAN 979
Serial No.	27189
Microphone No.	25202

Date Received : 02 May 2024

Test Period : 02 May 2024 to 02 May 2024

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius  
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.  
2. The result(s) relate only to the items tested or calibrated.

*For and on behalf of*  
**HIGH PRECISION CHEMICAL TESTING LIMITED**

A handwritten signature in black ink, appearing to read 'Lee Wai Kit', is written over a horizontal line.

Lee Wai Kit  
Laboratory Manager

**High Precision Chemical Testing Ltd.**

Rm 1904, Technology Park  
18 On Lai Street, Shatin  
NT, Hong Kong  
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00676  
Application No. : HP00537

Issue Date : 03 May 2024

**Certificate of Calibration**

Measuring equipment :

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	114.1	+ 0.1	± 1.5

- Note** : 1. “Instrument Readings” presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.  
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

---

---

**APPENDIX C**  
**WEATHER INFORMATION**

---

---

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024

Date	Mean Pressure (hPa)	Air Temperature	Mean Relative Humidity (%)	Precipitation (mm)
		Mean (°C)		
1-Jun-24	1007.8	27.1	88	54.2
2-Jun-24	1007.3	28.0	84	3.2
3-Jun-24	1008.4	25.3	91	8.6
4-Jun-24	1009.9	24.1	86	2.9
5-Jun-24	1010.2	24.4	90	8.5
6-Jun-24	1009.4	26.5	88	Trace
7-Jun-24	1007.9	25.6	92	1.6
8-Jun-24	1006.9	26.3	90	6.8
9-Jun-24	1008.3	26.6	93	33.5
10-Jun-24	1008.9	28.5	85	0.2
11-Jun-24	1008.1	29.1	84	0.6
12-Jun-24	1006.9	29.5	83	8.3
13-Jun-24	1004.7	29.9	83	4.9
14-Jun-24	1004.1	29.7	82	32
15-Jun-24	1004.6	28.2	86	28.3
16-Jun-24	1006.2	28.8	86	17.5
17-Jun-24	1006.6	30.1	80	Trace
18-Jun-24	1005.9	29.9	81	4.6
19-Jun-24	1005.7	30.0	80	9.4
20-Jun-24	1005.6	30.0	82	5
21-Jun-24	1006.0	30.8	76	0
22-Jun-24	1006.4	31.2	75	0
23-Jun-24	1006.7	30.5	78	4.7
24-Jun-24	1007.3	30.8	77	0.3
25-Jun-24	1009.2	30.1	79	19
26-Jun-24	1011.3	30.4	79	0
27-Jun-24	1010.9	30.7	79	1.4
28-Jun-24	1008.9	31.0	75	1.6
29-Jun-24	1007.6	29.2	82	15.5
30-Jun-24	1006.6	30.3	79	8.7

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
1-Jun-24	0:00	3.7	WNW
1-Jun-24	1:00	3.8	W
1-Jun-24	2:00	2.6	W
1-Jun-24	3:00	3.2	W
1-Jun-24	4:00	1.7	SSW
1-Jun-24	5:00	0.8	SSE
1-Jun-24	6:00	1.4	SSW
1-Jun-24	7:00	1.9	WSW
1-Jun-24	8:00	1.1	SW
1-Jun-24	9:00	1.5	S
1-Jun-24	10:00	1.3	SSE
1-Jun-24	11:00	1.5	SSE
1-Jun-24	12:00	1.3	SSW
1-Jun-24	13:00	1.2	S
1-Jun-24	14:00	1.9	SSE
1-Jun-24	15:00	2.1	SSE
1-Jun-24	16:00	2.5	S
1-Jun-24	17:00	2.4	SSE
1-Jun-24	18:00	1.9	SSE
1-Jun-24	19:00	1.8	S
1-Jun-24	20:00	1.8	SSE
1-Jun-24	21:00	1.6	SSE
1-Jun-24	22:00	1.3	SSE
1-Jun-24	23:00	1.1	SSE
2-Jun-24	0:00	1.0	SE
2-Jun-24	1:00	1.2	SSE
2-Jun-24	2:00	1.0	SSE
2-Jun-24	3:00	0.7	SE
2-Jun-24	4:00	0.4	SE
2-Jun-24	5:00	0.9	SSE
2-Jun-24	6:00	0.5	SSE
2-Jun-24	8:00	0.6	S
2-Jun-24	9:00	1.1	SSE
2-Jun-24	10:00	0.7	SSE
2-Jun-24	11:00	1.1	SSE
2-Jun-24	12:00	0.9	SSE
2-Jun-24	13:00	1.0	SSE
2-Jun-24	14:00	0.8	SSW
2-Jun-24	15:00	0.8	SE
2-Jun-24	16:00	0.6	SSW
2-Jun-24	17:00	0.8	SW
2-Jun-24	18:00	1.1	SW
2-Jun-24	19:00	0.8	SE
2-Jun-24	20:00	0.7	SSE
2-Jun-24	21:00	0.4	S
2-Jun-24	22:00	0.0	S
2-Jun-24	23:00	0.0	S

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
3-Jun-24	0:00	0.2	S
3-Jun-24	1:00	0.1	S
3-Jun-24	2:00	0.2	S
3-Jun-24	3:00	0.0	S
3-Jun-24	4:00	0.3	S
3-Jun-24	5:00	0.4	SSW
3-Jun-24	6:00	1.2	SW
3-Jun-24	7:00	0.8	S
3-Jun-24	8:00	1.0	S
3-Jun-24	9:00	1.1	S
3-Jun-24	10:00	0.4	SSE
3-Jun-24	11:00	0.4	S
3-Jun-24	12:00	0.2	S
3-Jun-24	13:00	0.3	SE
3-Jun-24	14:00	0.6	SSW
3-Jun-24	15:00	0.9	SW
3-Jun-24	16:00	1.3	SW
3-Jun-24	17:00	1.3	WSW
3-Jun-24	18:00	1.4	WSW
3-Jun-24	19:00	1.6	W
3-Jun-24	20:00	1.6	W
3-Jun-24	21:00	2.2	W
3-Jun-24	22:00	1.0	WSW
3-Jun-24	23:00	1.1	WSW
4-Jun-24	0:00	1.2	SW
4-Jun-24	1:00	1.5	SW
4-Jun-24	2:00	1.8	WSW
4-Jun-24	3:00	1.3	SW
4-Jun-24	4:00	1.6	WSW
4-Jun-24	5:00	0.9	SW
4-Jun-24	6:00	1.5	WSW
4-Jun-24	8:00	1.5	SSW
4-Jun-24	9:00	1.4	S
4-Jun-24	10:00	1.5	SSW
4-Jun-24	11:00	2.0	WSW
4-Jun-24	12:00	1.1	SW
4-Jun-24	13:00	1.4	SSE
4-Jun-24	14:00	1.2	S
4-Jun-24	15:00	1.7	S
4-Jun-24	16:00	2.2	WSW
4-Jun-24	17:00	1.7	SSW
4-Jun-24	18:00	0.9	SW
4-Jun-24	19:00	1.4	SW
4-Jun-24	20:00	0.9	S
4-Jun-24	21:00	1.0	SW
4-Jun-24	22:00	1.7	W
4-Jun-24	23:00	1.0	SW

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
5-Jun-24	0:00	1.4	SW
5-Jun-24	1:00	1.0	SW
5-Jun-24	2:00	1.1	SSW
5-Jun-24	3:00	0.6	S
5-Jun-24	4:00	0.7	S
5-Jun-24	5:00	0.5	SSW
5-Jun-24	6:00	0.6	S
5-Jun-24	7:00	0.5	S
5-Jun-24	8:00	0.6	S
5-Jun-24	9:00	1.1	WSW
5-Jun-24	10:00	1.5	SSW
5-Jun-24	11:00	1.5	SW
5-Jun-24	12:00	1.7	SW
5-Jun-24	13:00	1.5	WSW
5-Jun-24	14:00	1.7	W
5-Jun-24	15:00	1.2	WSW
5-Jun-24	16:00	1.0	WSW
5-Jun-24	17:00	0.8	SW
5-Jun-24	18:00	1.2	W
5-Jun-24	19:00	0.6	SSE
5-Jun-24	20:00	0.8	SW
5-Jun-24	21:00	0.7	S
5-Jun-24	22:00	1.0	SSE
5-Jun-24	23:00	0.8	SSE
6-Jun-24	0:00	0.5	SSE
6-Jun-24	1:00	0.4	S
6-Jun-24	2:00	0.7	S
6-Jun-24	3:00	0.7	S
6-Jun-24	4:00	0.2	SSE
6-Jun-24	5:00	0.6	SSE
6-Jun-24	6:00	0.9	SSE
6-Jun-24	7:00	1.0	S
6-Jun-24	8:00	1.0	S
6-Jun-24	9:00	0.9	S
6-Jun-24	10:00	1.1	SSW
6-Jun-24	11:00	1.4	W
6-Jun-24	12:00	0.9	S
6-Jun-24	13:00	1.4	S
6-Jun-24	14:00	1.6	S
6-Jun-24	15:00	1.0	SSW
6-Jun-24	16:00	0.5	WSW
6-Jun-24	17:00	0.4	SSW
6-Jun-24	18:00	0.7	SW
6-Jun-24	19:00	0.3	SE
6-Jun-24	20:00	0.8	W
6-Jun-24	21:00	0.6	SW
6-Jun-24	22:00	0.7	SW
6-Jun-24	23:00	0.6	S

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
7-Jun-24	0:00	0.5	SSW
7-Jun-24	1:00	0.3	SW
7-Jun-24	2:00	0.3	SSW
7-Jun-24	3:00	0.3	S
7-Jun-24	4:00	0.3	SSE
7-Jun-24	5:00	0.6	SSE
7-Jun-24	6:00	1.2	SSW
7-Jun-24	7:00	1.1	SSW
7-Jun-24	8:00	1.4	SSW
7-Jun-24	9:00	1.6	SSW
7-Jun-24	10:00	1.6	S
7-Jun-24	11:00	1.6	SW
7-Jun-24	12:00	1.5	S
7-Jun-24	13:00	1.7	SSW
7-Jun-24	14:00	1.5	SSW
7-Jun-24	15:00	1.1	S
7-Jun-24	16:00	1.0	S
7-Jun-24	17:00	0.8	SSE
7-Jun-24	18:00	1.1	S
7-Jun-24	19:00	1.1	S
7-Jun-24	20:00	0.7	SSE
7-Jun-24	21:00	1.1	S
7-Jun-24	22:00	0.8	S
7-Jun-24	23:00	0.6	SSE
8-Jun-24	0:00	1.0	S
8-Jun-24	1:00	1.1	S
8-Jun-24	2:00	0.7	S
8-Jun-24	3:00	0.4	SE
8-Jun-24	4:00	0.5	S
8-Jun-24	5:00	0.2	SSE
8-Jun-24	6:00	0.3	S
8-Jun-24	7:00	0.4	SSE
8-Jun-24	8:00	0.5	SSW
8-Jun-24	9:00	0.7	SSW
8-Jun-24	10:00	0.6	SE
8-Jun-24	11:00	0.7	SE
8-Jun-24	12:00	0.9	S
8-Jun-24	13:00	1.2	SE
8-Jun-24	14:00	1.0	SSE
8-Jun-24	15:00	2.1	WSW
8-Jun-24	16:00	1.8	WSW
8-Jun-24	17:00	1.7	WSW
8-Jun-24	18:00	1.6	W
8-Jun-24	19:00	0.9	S
8-Jun-24	20:00	1.0	S
8-Jun-24	21:00	0.4	SE
8-Jun-24	22:00	0.4	S
8-Jun-24	23:00	0.6	S

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
9-Jun-24	0:00	1.2	W
9-Jun-24	1:00	0.6	S
9-Jun-24	2:00	0.8	S
9-Jun-24	3:00	0.5	SE
9-Jun-24	4:00	0.3	SSE
9-Jun-24	5:00	0.7	S
9-Jun-24	6:00	0.3	S
9-Jun-24	7:00	1.1	SE
9-Jun-24	8:00	0.7	SSW
9-Jun-24	9:00	0.7	S
9-Jun-24	10:00	0.4	SW
9-Jun-24	11:00	0.5	S
9-Jun-24	12:00	0.1	SSE
9-Jun-24	13:00	0.2	S
9-Jun-24	14:00	0.2	SSE
9-Jun-24	15:00	0.3	S
9-Jun-24	16:00	0.2	SSE
9-Jun-24	17:00	0.2	SSE
9-Jun-24	18:00	0.2	S
9-Jun-24	19:00	0.1	SE
9-Jun-24	20:00	0.0	S
9-Jun-24	21:00	0.0	SSE
9-Jun-24	22:00	0.1	S
9-Jun-24	23:00	0.1	S
10-Jun-24	0:00	0.0	SSE
10-Jun-24	1:00	0.0	SSW
10-Jun-24	2:00	0.0	ESE
10-Jun-24	3:00	0.0	SSE
10-Jun-24	4:00	0.4	S
10-Jun-24	5:00	0.1	SE
10-Jun-24	6:00	0.1	SSE
10-Jun-24	7:00	0.1	SSE
10-Jun-24	8:00	0.8	SW
10-Jun-24	9:00	1.0	WSW
10-Jun-24	10:00	1.2	W
10-Jun-24	11:00	1.8	SW
10-Jun-24	12:00	1.5	SW
10-Jun-24	13:00	1.4	SW
10-Jun-24	14:00	1.2	SW
10-Jun-24	15:00	0.9	S
10-Jun-24	16:00	0.9	SSE
10-Jun-24	17:00	1.2	WSW
10-Jun-24	18:00	1.3	WSW
10-Jun-24	19:00	0.8	SSW
10-Jun-24	20:00	0.4	S
10-Jun-24	21:00	0.4	SSE
10-Jun-24	22:00	0.3	S
10-Jun-24	23:00	0.3	SSE

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
11-Jun-24	0:00	0.4	SSE
11-Jun-24	1:00	0.4	SSE
11-Jun-24	2:00	0.3	SSE
11-Jun-24	3:00	0.2	S
11-Jun-24	4:00	0.2	S
11-Jun-24	5:00	0.1	S
11-Jun-24	6:00	0.2	SSW
11-Jun-24	7:00	0.5	SSW
11-Jun-24	8:00	0.8	S
11-Jun-24	9:00	1.0	S
11-Jun-24	10:00	1.3	SSE
11-Jun-24	11:00	1.6	SSE
11-Jun-24	12:00	1.9	SSW
11-Jun-24	13:00	1.3	SSE
11-Jun-24	14:00	1.5	SSE
11-Jun-24	15:00	1.5	SSE
11-Jun-24	16:00	0.9	SSE
11-Jun-24	17:00	1.2	SE
11-Jun-24	18:00	1.2	SE
11-Jun-24	19:00	0.8	SSE
11-Jun-24	20:00	0.8	SE
11-Jun-24	21:00	0.7	SW
11-Jun-24	22:00	0.5	S
11-Jun-24	23:00	0.7	S
12-Jun-24	0:00	0.8	SW
12-Jun-24	1:00	0.7	SW
12-Jun-24	2:00	0.5	SSW
12-Jun-24	3:00	0.8	SSW
12-Jun-24	4:00	0.7	SSW
12-Jun-24	5:00	1.0	W
12-Jun-24	6:00	1.0	SSW
12-Jun-24	7:00	1.1	SSW
12-Jun-24	8:00	1.1	S
12-Jun-24	9:00	1.3	SSE
12-Jun-24	10:00	1.5	SSE
12-Jun-24	11:00	1.5	SSE
12-Jun-24	12:00	1.9	SE
12-Jun-24	13:00	1.6	SSE
12-Jun-24	14:00	1.8	S
12-Jun-24	15:00	1.6	S
12-Jun-24	16:00	1.0	SSE
12-Jun-24	17:00	1.2	SSE
12-Jun-24	18:00	1.0	SSE
12-Jun-24	19:00	1.2	S
12-Jun-24	20:00	1.3	SSE
12-Jun-24	21:00	1.1	SE
12-Jun-24	22:00	1.1	SSE
12-Jun-24	23:00	1.0	SSE



APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
13-Jun-24	0:00	1.0	S
13-Jun-24	1:00	0.7	S
13-Jun-24	2:00	0.7	S
13-Jun-24	3:00	1.2	SSE
13-Jun-24	4:00	1.0	S
13-Jun-24	5:00	1.0	SSE
13-Jun-24	6:00	0.9	S
13-Jun-24	7:00	0.8	S
13-Jun-24	8:00	1.2	SSE
13-Jun-24	9:00	1.4	S
13-Jun-24	10:00	1.6	SSE
13-Jun-24	11:00	1.5	SE
13-Jun-24	12:00	1.5	SE
13-Jun-24	13:00	1.6	SSE
13-Jun-24	14:00	1.9	SE
13-Jun-24	15:00	1.9	SSE
13-Jun-24	16:00	1.6	SSE
13-Jun-24	17:00	1.4	SSE
13-Jun-24	18:00	1.1	SSE
13-Jun-24	19:00	1.0	SSE
13-Jun-24	20:00	0.9	SSW
13-Jun-24	21:00	0.4	S
13-Jun-24	22:00	0.6	S
13-Jun-24	23:00	0.5	S
14-Jun-24	0:00	0.5	SW
14-Jun-24	1:00	1.1	W
14-Jun-24	2:00	0.9	SW
14-Jun-24	3:00	0.7	S
14-Jun-24	4:00	0.6	SSW
14-Jun-24	5:00	0.7	S
14-Jun-24	6:00	0.6	SSE
14-Jun-24	7:00	0.8	SSW
14-Jun-24	8:00	1.0	WSW
14-Jun-24	9:00	1.2	S
14-Jun-24	10:00	1.0	S
14-Jun-24	11:00	0.9	SW
14-Jun-24	12:00	0.6	S
14-Jun-24	13:00	0.6	S
14-Jun-24	14:00	1.2	S
14-Jun-24	15:00	1.0	S
14-Jun-24	16:00	0.9	SSE
14-Jun-24	17:00	0.9	SSE
14-Jun-24	18:00	0.7	S
14-Jun-24	19:00	0.7	SSE
14-Jun-24	20:00	0.4	SSE
14-Jun-24	21:00	0.4	SSE
14-Jun-24	22:00	0.3	SSW
14-Jun-24	23:00	0.3	S

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
15-Jun-24	0:00	0.3	S
15-Jun-24	1:00	0.4	S
15-Jun-24	2:00	0.4	S
15-Jun-24	3:00	0.6	S
15-Jun-24	4:00	0.8	SW
15-Jun-24	5:00	0.8	SSW
15-Jun-24	6:00	1.7	S
15-Jun-24	7:00	1.4	SSE
15-Jun-24	8:00	1.3	WSW
15-Jun-24	9:00	0.7	SW
15-Jun-24	10:00	0.6	SSE
15-Jun-24	11:00	0.6	SSW
15-Jun-24	12:00	0.9	SSW
15-Jun-24	13:00	0.7	SSE
15-Jun-24	14:00	1.0	S
15-Jun-24	15:00	1.5	SSE
15-Jun-24	16:00	0.7	SSW
15-Jun-24	17:00	0.6	SSW
15-Jun-24	18:00	1.7	S
15-Jun-24	19:00	0.4	S
15-Jun-24	20:00	0.8	SSE
15-Jun-24	21:00	0.7	S
15-Jun-24	22:00	0.5	S
15-Jun-24	23:00	0.2	SSE
16-Jun-24	0:00	0.1	SSE
16-Jun-24	1:00	0.2	S
16-Jun-24	2:00	0.0	S
16-Jun-24	3:00	0.0	S
16-Jun-24	4:00	0.2	SSE
16-Jun-24	5:00	0.2	S
16-Jun-24	6:00	0.1	SSE
16-Jun-24	7:00	0.2	SSE
16-Jun-24	8:00	0.3	SSW
16-Jun-24	9:00	0.4	S
16-Jun-24	10:00	1.0	SE
16-Jun-24	11:00	1.2	SSE
16-Jun-24	12:00	0.7	SE
16-Jun-24	13:00	0.9	SSE
16-Jun-24	14:00	1.2	SSE
16-Jun-24	15:00	1.5	S
16-Jun-24	16:00	1.5	S
16-Jun-24	17:00	1.3	SSE
16-Jun-24	18:00	1.1	SSE
16-Jun-24	19:00	0.8	SSE
16-Jun-24	20:00	0.8	S
16-Jun-24	21:00	0.9	SSW
16-Jun-24	22:00	0.7	SSW
16-Jun-24	23:00	0.7	SSE

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
17-Jun-24	0:00	0.6	S
17-Jun-24	1:00	0.5	SSE
17-Jun-24	2:00	0.5	SSW
17-Jun-24	3:00	0.3	SSE
17-Jun-24	4:00	0.5	S
17-Jun-24	5:00	0.3	S
17-Jun-24	6:00	0.3	SSE
17-Jun-24	7:00	0.6	SW
17-Jun-24	8:00	1.2	SW
17-Jun-24	9:00	1.5	SW
17-Jun-24	10:00	2.5	WSW
17-Jun-24	11:00	1.6	SW
17-Jun-24	12:00	1.5	SSW
17-Jun-24	13:00	1.5	SW
17-Jun-24	14:00	1.4	SSW
17-Jun-24	15:00	1.6	SW
17-Jun-24	16:00	2.1	WSW
17-Jun-24	17:00	1.9	SW
17-Jun-24	18:00	1.8	WSW
17-Jun-24	19:00	1.5	W
17-Jun-24	20:00	1.5	W
17-Jun-24	21:00	1.6	WSW
17-Jun-24	22:00	1.8	SW
17-Jun-24	23:00	1.2	SSW
18-Jun-24	0:00	1.4	SW
18-Jun-24	1:00	0.9	S
18-Jun-24	2:00	0.8	SSW
18-Jun-24	3:00	0.7	SSW
18-Jun-24	4:00	1.2	WSW
18-Jun-24	5:00	0.8	SW
18-Jun-24	6:00	0.4	SSW
18-Jun-24	7:00	0.7	S
18-Jun-24	8:00	1.7	WSW
18-Jun-24	9:00	1.3	SW
18-Jun-24	10:00	1.3	SW
18-Jun-24	11:00	1.7	SW
18-Jun-24	12:00	1.4	SSW
18-Jun-24	13:00	1.6	SW
18-Jun-24	14:00	1.3	SSW
18-Jun-24	15:00	1.4	S
18-Jun-24	16:00	1.7	W
18-Jun-24	17:00	1.8	W
18-Jun-24	18:00	2.0	NW
18-Jun-24	19:00	1.9	W
18-Jun-24	20:00	1.7	W
18-Jun-24	21:00	1.4	W
18-Jun-24	22:00	1.4	WSW
18-Jun-24	23:00	1.5	NW

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
19-Jun-24	0:00	1.1	W
19-Jun-24	1:00	1.1	SW
19-Jun-24	2:00	1.6	WNW
19-Jun-24	3:00	0.9	SW
19-Jun-24	4:00	0.7	SSW
19-Jun-24	5:00	0.5	SE
19-Jun-24	6:00	0.5	SSW
19-Jun-24	7:00	0.8	SSE
19-Jun-24	8:00	1.0	S
19-Jun-24	9:00	1.9	WSW
19-Jun-24	10:00	1.6	SW
19-Jun-24	11:00	2.4	SW
19-Jun-24	12:00	2.1	WSW
19-Jun-24	13:00	2.1	W
19-Jun-24	14:00	1.7	SW
19-Jun-24	15:00	2.2	WSW
19-Jun-24	16:00	2.4	W
19-Jun-24	17:00	2.3	WNW
19-Jun-24	18:00	2.2	W
19-Jun-24	19:00	1.7	W
19-Jun-24	20:00	1.7	WSW
19-Jun-24	21:00	2.7	WNW
19-Jun-24	22:00	1.4	SW
19-Jun-24	23:00	2.0	WNW
20-Jun-24	0:00	1.7	WSW
20-Jun-24	1:00	1.5	W
20-Jun-24	2:00	1.5	WNW
20-Jun-24	3:00	1.1	W
20-Jun-24	4:00	0.8	SW
20-Jun-24	5:00	0.4	S
20-Jun-24	6:00	0.4	SSW
20-Jun-24	7:00	1.2	SW
20-Jun-24	8:00	1.4	SW
20-Jun-24	9:00	1.8	SW
20-Jun-24	10:00	1.4	S
20-Jun-24	11:00	1.7	SW
20-Jun-24	12:00	1.6	S
20-Jun-24	13:00	1.8	SW
20-Jun-24	14:00	1.6	SSW
20-Jun-24	15:00	1.6	SW
20-Jun-24	16:00	1.6	SW
20-Jun-24	17:00	3.0	W
20-Jun-24	18:00	3.0	WNW
20-Jun-24	19:00	2.7	WNW
20-Jun-24	20:00	1.6	SW
20-Jun-24	21:00	1.9	SW
20-Jun-24	22:00	1.2	SW
20-Jun-24	23:00	2.0	WSW

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
21-Jun-24	0:00	2.3	W
21-Jun-24	1:00	1.4	W
21-Jun-24	2:00	1.0	WNW
21-Jun-24	3:00	0.5	SW
21-Jun-24	4:00	1.0	W
21-Jun-24	5:00	0.7	SSW
21-Jun-24	6:00	0.6	SW
21-Jun-24	7:00	0.9	SW
21-Jun-24	8:00	1.6	W
21-Jun-24	9:00	1.1	S
21-Jun-24	10:00	1.6	SW
21-Jun-24	11:00	2.3	W
21-Jun-24	12:00	2.0	SSW
21-Jun-24	13:00	1.8	SSW
21-Jun-24	14:00	2.1	WSW
21-Jun-24	15:00	1.8	S
21-Jun-24	16:00	1.6	SW
21-Jun-24	17:00	1.8	WSW
21-Jun-24	18:00	1.7	W
21-Jun-24	19:00	2.1	NW
21-Jun-24	20:00	1.9	WNW
21-Jun-24	21:00	2.3	WNW
21-Jun-24	22:00	2.0	W
21-Jun-24	23:00	2.8	WNW
22-Jun-24	0:00	2.5	WNW
22-Jun-24	1:00	1.9	W
22-Jun-24	2:00	2.4	W
22-Jun-24	3:00	2.2	NW
22-Jun-24	4:00	1.9	W
22-Jun-24	5:00	1.3	W
22-Jun-24	6:00	1.0	WSW
22-Jun-24	7:00	1.3	WSW
22-Jun-24	8:00	1.3	WSW
22-Jun-24	9:00	1.8	SW
22-Jun-24	10:00	1.8	SW
22-Jun-24	11:00	2.1	WSW
22-Jun-24	12:00	2.4	W
22-Jun-24	13:00	1.8	WSW
22-Jun-24	14:00	2.6	WSW
22-Jun-24	15:00	1.9	SW
22-Jun-24	16:00	2.0	WSW
22-Jun-24	17:00	2.6	W
22-Jun-24	18:00	1.8	WSW
22-Jun-24	19:00	2.0	WNW
22-Jun-24	20:00	2.1	WNW
22-Jun-24	21:00	1.8	W
22-Jun-24	22:00	1.4	WSW
22-Jun-24	23:00	1.7	WNW

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
23-Jun-24	0:00	1.6	W
23-Jun-24	1:00	1.3	SSW
23-Jun-24	2:00	0.6	SSW
23-Jun-24	3:00	0.6	SSE
23-Jun-24	4:00	0.8	S
23-Jun-24	5:00	0.4	SSE
23-Jun-24	6:00	0.7	SSE
23-Jun-24	7:00	1.5	W
23-Jun-24	8:00	2.5	WNW
23-Jun-24	9:00	2.4	W
23-Jun-24	10:00	1.6	SSW
23-Jun-24	11:00	1.8	SSW
23-Jun-24	12:00	1.9	SSW
23-Jun-24	13:00	1.7	S
23-Jun-24	14:00	1.6	SSW
23-Jun-24	15:00	1.6	SSW
23-Jun-24	16:00	1.7	S
23-Jun-24	17:00	1.9	SW
23-Jun-24	18:00	1.8	WSW
23-Jun-24	19:00	2.1	WSW
23-Jun-24	20:00	1.8	W
23-Jun-24	21:00	0.9	WSW
23-Jun-24	22:00	1.8	W
23-Jun-24	23:00	1.8	W
24-Jun-24	0:00	1.8	W
24-Jun-24	1:00	1.9	W
24-Jun-24	2:00	2.6	WNW
24-Jun-24	3:00	2.7	WNW
24-Jun-24	4:00	1.6	WSW
24-Jun-24	5:00	1.9	W
24-Jun-24	6:00	2.3	W
24-Jun-24	7:00	1.4	SW
24-Jun-24	8:00	1.9	WSW
24-Jun-24	9:00	1.7	SSW
24-Jun-24	10:00	2.1	SW
24-Jun-24	11:00	1.6	SSW
24-Jun-24	12:00	2.5	WSW
24-Jun-24	13:00	2.0	SW
24-Jun-24	14:00	2.3	W
24-Jun-24	15:00	1.8	SSW
24-Jun-24	16:00	1.5	SW
24-Jun-24	17:00	1.3	S
24-Jun-24	18:00	1.9	WNW
24-Jun-24	19:00	1.8	W
24-Jun-24	20:00	2.2	WNW
24-Jun-24	21:00	2.4	WNW
24-Jun-24	22:00	2.4	WNW
24-Jun-24	23:00	2.1	WNW

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
25-Jun-24	0:00	2.0	WNW
25-Jun-24	1:00	2.4	W
25-Jun-24	2:00	2.5	W
25-Jun-24	3:00	2.4	WNW
25-Jun-24	4:00	1.7	WSW
25-Jun-24	5:00	1.7	WNW
25-Jun-24	6:00	0.9	S
25-Jun-24	7:00	1.4	WSW
25-Jun-24	8:00	1.6	W
25-Jun-24	9:00	1.6	SW
25-Jun-24	10:00	2.1	SSW
25-Jun-24	11:00	1.9	SSW
25-Jun-24	12:00	2.3	SW
25-Jun-24	13:00	2.7	WSW
25-Jun-24	14:00	1.7	SSW
25-Jun-24	15:00	1.8	WSW
25-Jun-24	16:00	2.2	W
25-Jun-24	17:00	1.9	WNW
25-Jun-24	18:00	2.1	WSW
25-Jun-24	19:00	0.6	S
25-Jun-24	20:00	1.1	WSW
25-Jun-24	21:00	1.2	SW
25-Jun-24	22:00	0.8	S
25-Jun-24	23:00	0.6	S
26-Jun-24	0:00	0.7	SSE
26-Jun-24	1:00	0.6	S
26-Jun-24	2:00	0.6	S
26-Jun-24	3:00	0.9	S
26-Jun-24	4:00	0.6	S
26-Jun-24	5:00	0.5	S
26-Jun-24	6:00	0.5	SSE
26-Jun-24	7:00	1.0	S
26-Jun-24	8:00	1.3	SSW
26-Jun-24	9:00	2.2	W
26-Jun-24	10:00	2.4	W
26-Jun-24	11:00	2.8	WSW
26-Jun-24	12:00	1.7	SSW
26-Jun-24	13:00	2.4	WSW
26-Jun-24	14:00	1.3	S
26-Jun-24	15:00	1.7	WSW
26-Jun-24	16:00	1.4	WSW
26-Jun-24	17:00	1.7	WSW
26-Jun-24	18:00	2.0	WNW
26-Jun-24	19:00	1.7	WNW
26-Jun-24	20:00	0.7	SW
26-Jun-24	21:00	0.7	SSW
26-Jun-24	22:00	0.5	SSW
26-Jun-24	23:00	0.5	SSW

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
27-Jun-24	0:00	0.4	S
27-Jun-24	1:00	0.1	S
27-Jun-24	2:00	0.5	SSE
27-Jun-24	3:00	0.6	SSE
27-Jun-24	4:00	0.7	S
27-Jun-24	5:00	0.7	S
27-Jun-24	6:00	0.2	S
27-Jun-24	7:00	0.5	SSW
27-Jun-24	8:00	1.4	W
27-Jun-24	9:00	1.4	S
27-Jun-24	10:00	1.5	SSW
27-Jun-24	11:00	1.2	SSW
27-Jun-24	12:00	1.4	SSW
27-Jun-24	13:00	1.6	SSW
27-Jun-24	14:00	1.7	SW
27-Jun-24	15:00	1.5	S
27-Jun-24	16:00	1.7	SW
27-Jun-24	17:00	1.8	WSW
27-Jun-24	18:00	2.7	WNW
27-Jun-24	19:00	1.1	W
27-Jun-24	20:00	1.2	W
27-Jun-24	21:00	1.8	WNW
27-Jun-24	22:00	1.9	WNW
27-Jun-24	23:00	1.5	W
28-Jun-24	0:00	1.6	WNW
28-Jun-24	1:00	1.9	WNW
28-Jun-24	2:00	2.0	WNW
28-Jun-24	3:00	2.3	WNW
28-Jun-24	4:00	2.1	W
28-Jun-24	5:00	1.2	W
28-Jun-24	6:00	0.5	SW
28-Jun-24	7:00	1.2	WNW
28-Jun-24	8:00	1.6	W
28-Jun-24	9:00	1.0	SE
28-Jun-24	10:00	1.7	SW
28-Jun-24	11:00	1.8	SW
28-Jun-24	12:00	2.0	SW
28-Jun-24	13:00	2.3	SSW
28-Jun-24	14:00	1.7	SSW
28-Jun-24	15:00	1.9	SW
28-Jun-24	16:00	1.8	SW
28-Jun-24	17:00	1.8	SW
28-Jun-24	18:00	2.0	W
28-Jun-24	19:00	2.2	WNW
28-Jun-24	20:00	1.7	WNW
28-Jun-24	21:00	2.7	WNW
28-Jun-24	22:00	2.0	WNW
28-Jun-24	23:00	2.6	W

APPENDIX C - WEATHERING CONDITINS DURING MONITORING PERIOD

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction
29-Jun-24	0:00	2.4	WNW
29-Jun-24	1:00	2.2	WNW
29-Jun-24	2:00	0.9	W
29-Jun-24	3:00	0.6	S
29-Jun-24	4:00	0.4	S
29-Jun-24	5:00	0.7	SSW
29-Jun-24	6:00	0.3	SSE
29-Jun-24	7:00	0.7	SW
29-Jun-24	8:00	0.2	SE
29-Jun-24	9:00	1.2	SSW
29-Jun-24	10:00	1.3	SSE
29-Jun-24	11:00	1.8	SSE
29-Jun-24	12:00	2.0	SSE
29-Jun-24	13:00	2.0	S
29-Jun-24	14:00	1.6	SSE
29-Jun-24	15:00	1.5	SE
29-Jun-24	16:00	1.7	SSE
29-Jun-24	17:00	1.3	SE
29-Jun-24	18:00	1.5	SSW
29-Jun-24	19:00	1.3	S
29-Jun-24	20:00	1.3	SSE
29-Jun-24	21:00	1.9	WSW
29-Jun-24	22:00	1.1	SSW
29-Jun-24	23:00	0.8	SSE
30-Jun-24	0:00	1.1	SSE
30-Jun-24	1:00	1.0	SSE
30-Jun-24	2:00	1.3	SSE
30-Jun-24	3:00	1.3	SE
30-Jun-24	4:00	1.3	SSE
30-Jun-24	5:00	1.0	S
30-Jun-24	6:00	1.0	S
30-Jun-24	7:00	1.1	SSE
30-Jun-24	8:00	1.1	SSE
30-Jun-24	9:00	1.2	S
30-Jun-24	10:00	1.7	SSE
30-Jun-24	11:00	2.2	SE
30-Jun-24	12:00	2.2	SSE
30-Jun-24	13:00	2.0	SSE
30-Jun-24	14:00	1.9	SSE
30-Jun-24	15:00	1.8	SSE
30-Jun-24	16:00	1.9	S
30-Jun-24	17:00	1.5	SSE
30-Jun-24	18:00	1.1	SSE
30-Jun-24	19:00	1.7	WSW
30-Jun-24	20:00	1.5	WSW
30-Jun-24	21:00	1.2	S
30-Jun-24	22:00	1.1	S
30-Jun-24	23:00	0.9	SSE

June 2024			
Table II: Wind Speed and Directions			
Date	Time	Wind Speed m/s	Direction

---

---

**APPENDIX D  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---

---

**Contract No. KLN/2016/04**  
**Environmental Monitoring Works for Contract No. KL/2015/02**  
**Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area**  
**Impact Air and Noise Monitoring Schedule for June 2024**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						<b>1-Jun</b>
<b>2-Jun</b>	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun
		1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]			24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]
<b>9-Jun</b>	<b>10-Jun</b>	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun
				24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]	
<b>16-Jun</b>	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun
			24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]		
<b>23-Jun</b>	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun
		24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]			24-hr TSP [AM2(A)]
<b>30-Jun</b>						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

\* The noise level limit is 65dB(A) during the exam period

**Air Quality Monitoring Station**

AM2 - Lee Kau Yan Memorial School  
AM2(A) - Ng Wah Catholic Secondary School

**Noise Monitoring Station**

M3(A) - The Bridge connecting The Latitude  
M4 - Lee Kau Yan Memorial School  
M5(C) - Mercy Grace's Home

**Contract No. KLN/2016/04**  
**Environmental Monitoring Works for Contract No. KL/2015/02**  
**Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area**  
**Tentative Impact Air and Noise Monitoring Schedule for July 2024**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	<b>1-Jul</b>	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul
		1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]			24-hr TSP [AM2(A)]	
<b>7-Jul</b>	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]			24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]	
<b>14-Jul</b>	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul
			24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]		
<b>21-Jul</b>	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul
		24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]			
<b>28-Jul</b>	29-Jul	30-Jul	31-Jul			
	24-hr TSP [AM2(A)]	1-hr TSP x 3 [AM2]  Noise [M3(A), M4 & M5(C)]				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

\* The noise level limit is 65dB(A) during the exam period

**Air Quality Monitoring Station**

AM2 - Lee Kau Yan Memorial School  
AM2(A) - Ng Wah Catholic Secondary School

**Noise Monitoring Station**

M3(A) - The Bridge connecting The Latitude  
M4 - Lee Kau Yan Memorial School  
M5(C) - Mercy Grace's Home



---

---

**APPENDIX E  
1-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**


---

---

## Appendix E - 1-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
4-Jun-24	10:00	Cloudy	73.8
4-Jun-24	11:00	Cloudy	63.0
4-Jun-24	12:00	Cloudy	59.4
8-Jun-24	10:55	Rainy	18.0
8-Jun-24	11:55	Rainy	30.6
8-Jun-24	12:55	Rainy	30.6
14-Jun-24	11:30	Fine	23.4
14-Jun-24	12:30	Fine	36.0
14-Jun-24	13:30	Fine	32.4
20-Jun-24	10:30	Fine	27.0
20-Jun-24	11:30	Fine	16.2
20-Jun-24	12:30	Fine	19.8
26-Jun-24	10:00	Fine	37.8
26-Jun-24	11:00	Fine	32.4
26-Jun-24	12:00	Fine	36.0
		Average	35.8
		Maximum	73.8
		Minimum	16.2

### 1-hr TSP Concentration Levels



Title Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16043	
	Date Jun 24	Appendix E	

---

---

**APPENDIX F  
24-HOUR TSP MONITORING RESULTS  
AND GRAPHICAL PRESENTATION**

---


---

## Appendix F - 24-hour TSP Monitoring Results

### Location AM2(A) - Ng Wah Catholic Secondary School

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. Flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
3-Jun-24	Cloudy	297.7	757.9	3.3590	3.4301	0.0710	12427.4	12451.4	24.0	1.22	1.22	1.22	1756.9	40.4
7-Jun-24	Cloudy	299.0	756.5	3.3913	3.4628	0.0715	12451.4	12475.4	24.0	1.22	1.22	1.22	1752.6	40.8
13-Jun-24	Rainy	302.8	754.3	3.3659	3.4396	0.0738	12475.4	12499.4	24.0	1.21	1.21	1.21	1741.4	42.4
19-Jun-24	Cloudy	303.0	755.2	3.3676	3.4366	0.0690	12499.4	12523.4	24.0	1.21	1.21	1.21	1741.8	39.6
25-Jun-24	Fine	303.3	758.7	3.3405	3.4075	0.0670	12523.4	12547.4	24.0	1.21	1.21	1.21	1744.5	38.4
29-Jun-24	Cloudy	302.8	756.3	3.3116	3.3760	0.0644	12547.4	12571.4	24.0	1.21	1.21	1.21	1743.4	36.9
													Min	36.9
													Max	42.4
													Average	39.8

### 24-hr TSP Concentration Levels



Title Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16043	CINOTECH
	Date Jun 24	Appendix F	

---

---

**APPENDIX G  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATION**

---

---

## Appendix G - Noise Monitoring Results




Location M3(A) - The Bridge connecting The Latitude								
Date	Time	Weather	Unit: dB (A) (30-min)					
			Measured Noise Level			Background Noise	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
4-Jun-24	11:16	Cloudy	75.6	77.7	73.0	75.6	75.6	Measured $\leq$ Background
14-Jun-24	16:30	Cloudy	76.0	77.8	73.2	76.6	76.0	Measured $\leq$ Background
20-Jun-24	9:00	Sunny	74.3	76.1	72.0	74.1	60.8	
26-Jun-24	10:34	Fine	73.4	75.1	71.0	73.5	73.4	Measured $\leq$ Background

Location M4 - Lee Kau Yan Memorial School								
Date	Time	Weather	Unit: dB (A) (30-min)					
			Measured Noise Level			Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
4-Jun-24	13:18	Cloudy	77.0	78.4	75.1	76.7	65.2	
14-Jun-24	15:48	Cloudy	76.9	78.5	74.8		63.4	
20-Jun-24	14:57	Fine	76.0	77.5	74.2		76.0	Measured $\leq$ Baseline
26-Jun-24	11:44	Fine	76.0	77.8	73.9		76.0	Measured $\leq$ Baseline

Location M5(C) - Mercy Grace's Home								
Date	Time	Weather	Unit: dB (A) (30-min)					
			Measured Noise Level			Background Noise	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
4-Jun-24	14:35	Cloudy	78.4	80.7	74.3	77.6	70.7	
14-Jun-24	15:00	Fine	77.9	79.6	74.0	78.3	77.9	Measured $\leq$ Background
20-Jun-24	13:55	Fine	76.4	78.5	73.3	76.4	76.4	Measured $\leq$ Background
26-Jun-24	13:05	Fine	76.8	78.4	73.4	76.4	66.2	



## Noise Levels



Remarks: <sup>[1]</sup> The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA16043	CINOTECH
	Date	Jun 2024	Appendix	G	

---

---

**APPENDIX H**  
**SUMMARY OF EXCEEDANCE**

---

---

## **Appendix H – Summary of Exceedance**

**Exceedance Record for Contract No. KL/2015/02**

**Reporting Month:** June 2024

**(A) Exceedance Record for Air Quality**  
(NIL in the reporting month)

**(B) Exceedance Record for Construction Noise**  
(NIL in the reporting month)

**(C) Exceedance Record for Landscape and Visual**  
(NIL in the reporting month)

---

---

**APPENDIX I  
SITE AUDIT SUMMARY**

---

---

**Contract No. KLN/2016/04**



**Environmental Monitoring Works for Contract No. KL/2015/02**

**Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area**

**Weekly Site Inspection Record Summary  
Inspection Information**

Checklist Reference Number	240603
Date	03 June 2024 (Monday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b><i>B. Water Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>C. Air Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>D. Noise</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>E. Waste / Chemical Management</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>F. Visual and Landscape</i></b>	
	• No environmental deficiency was identified during site inspection	
	<b><i>G. Permits /Licences</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>H. Others</i></b>	
	• No environmental deficiency was identified during previous site inspection.	

	Name	Signature	Date
Recorded by	Serena Ng		03 June 2024
Checked by	Charles Fung		05 June 2024

**Contract No. KLN/2016/04**



**Environmental Monitoring Works for Contract No. KL/2015/02**

**Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area**

**Weekly Site Inspection Record Summary  
Inspection Information**

Checklist Reference Number	240612
Date	12 June 2024 (Wednesday)
Time	09:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b><i>B. Water Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>C. Air Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>D. Noise</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>E. Waste / Chemical Management</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>F. Visual and Landscape</i></b>	
	• No environmental deficiency was identified during site inspection	
	<b><i>G. Permits /Licences</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>H. Others</i></b>	
	• No environmental deficiency was identified during previous site inspection.	

	Name	Signature	Date
Recorded by	Charles Fung		12 June 2024
Checked by	Serena Ng		17 June 2024

**Contract No. KLN/2016/04**



**Environmental Monitoring Works for Contract No. KL/2015/02**

**Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area**

**Weekly Site Inspection Record Summary  
Inspection Information**

Checklist Reference Number	240617
Date	17 June 2024 (Monday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b><i>B. Water Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>C. Air Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>D. Noise</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>E. Waste / Chemical Management</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>F. Visual and Landscape</i></b>	
	• No environmental deficiency was identified during site inspection	
	<b><i>G. Permits /Licences</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>H. Others</i></b>	
	• No environmental deficiency was identified during previous site inspection.	

	Name	Signature	Date
Recorded by	Serena Ng		17 June 2024
Checked by	Charles Fung		19 June 2024

**Contract No. KLN/2016/04**



**Environmental Monitoring Works for Contract No. KL/2015/02**

**Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area**

**Weekly Site Inspection Record Summary  
Inspection Information**

Checklist Reference Number	240627
Date	27 June 2024 (Thursday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<b><i>B. Water Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>C. Air Quality</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>D. Noise</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>E. Waste / Chemical Management</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>F. Visual and Landscape</i></b>	
	• No environmental deficiency was identified during site inspection	
	<b><i>G. Permits /Licences</i></b>	
	• No environmental deficiency was identified during site inspection.	
	<b><i>H. Others</i></b>	
	• No environmental deficiency was identified during previous site inspection.	

	Name	Signature	Date
Recorded by	Serena Ng		27 June 2024
Checked by	Charles Fung		02 July 2024



---

---

**APPENDIX J**  
**EVENT ACTION PLANS**

---

---

## Appendix J - Event Action Plans

### Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contactor, IEC and ER;</li> <li>3. Repeat measurement to confirm finding.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Action Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contractor, IEC and ER;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Discuss with IEC and Contractor on remedial actions required;</li> <li>5. Assess the effectiveness of Contractor's remedial actions;</li> <li>6. If exceedance continues, arrange meeting with IEC and ER;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise implementation of remedial measures;</li> <li>5. Conduct meeting with ET and IEC if exceedance continues.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and IEC on proper remedial actions;</li> <li>2. Submit proposals for remedial actions to ER and IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
Limit Level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contractor, IEC, ER, and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Assess effectiveness of Contractor's remedial actions and keep</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Discuss with ET and IEC on proper remedial actions;</li> <li>3. Submit proposals for remedial actions to ER and IEC within three</li> </ol>

## Appendix J - Event Action Plans

	<p>EPD, IEC and ER informed of the results.</p>	<p>4. Advise the ER on the effectiveness of the proposed remedial measures.</p>	<p>implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues.</p>	<p>working days of notification; 4. Implement the agreed proposals.</p>
<p>Limit Level being exceeded by two or more consecutive sampling</p>	<p>1. Notify IEC, ER, Contractor and EPD; 2. Repeat measurement to confirm findings; 3. Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; 4. Increase monitoring frequency to daily; 5. Arrange meeting with IEC, ER and Contractor to discuss the remedial actions to be taken; 6. Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and ER informed of the results; 7. If exceedance stops, cease additional monitoring.</p>	<p>1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</p>	<p>1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</p>	<p>1. Take immediate action to avoid further exceedance; 2. Discuss with ET, ER and IEC on proper remedial actions; 3. Submit proposals for remedial actions to IEC within three working days of notification; 4. Implement the agreed proposals; 5. Submit further remedial actions if problem still not under control; 6. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</p>

## Appendix J - Event Action Plans

### Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> </ol>

## Appendix J - Event Action Plans

	<p>5. Carry out analysis of Contractor's working procedures;</p> <p>6. Discuss with the IEC, Contractor and ER on remedial measures required;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<p>measures to be implemented;</p> <p>4. Supervise the implementation of remedial measures;</p> <p>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>	<p>4. Submit further proposal if problem still not under control;</p> <p>5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</p> <p>(The above actions should be taken within 2 working days after the exceedance is identified)</p>
--	---	---	---	--

## Appendix J - Event Action Plans

### Event/Action Plan for Landscape and Visual

EVENT ACTION LEVEL	ACTION			
	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	1. Check report. 2. Recommend remedial design if necessary	1. Undertake remedial design if necessary	
Non-conformity on one occasion	1. Identify Source 2. Inform IEC and ER 3. Discuss remedial actions with IEC, ER and Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check Contractor's working method 3. Discuss with ET and Contractor on possible remedial measures 4. Advise ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	1. Notify Contractor 2. Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source Inform IEC and	1. Check monitoring report	1. Notify Contractor 2. Ensure remedial measures are properly	1. Amend working methods 2. Rectify damage and

## Appendix J - Event Action Plans

	<p>ER</p> <p>2. Increase monitoring frequency</p> <p>3. Discuss remedial actions with IEC, ER and Contractor</p> <p>4. Monitor remedial actions until rectification has been completed</p> <p>5. If non-conformity stops, cease additional monitoring</p>	<p>2. Check Contractor's working method</p> <p>3. Discuss with ET and Contractor on possible remedial measures</p> <p>4. Advise ER on effectiveness of proposed remedial measures</p> <p>5. Supervise implementation of remedial measures.</p>	<p>implemented</p>	<p>undertake any necessary replacement</p>
--	---	--	--------------------	--

---

---

**APPENDIX K  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---



## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

sEIA Ref.	Recommended Mitigation Measures	Implementation Status
<b><i>Construction Air Quality</i></b>		
S6.5	8 times daily watering of the work site with active dust emitting activities.	^
S6.8	<p>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.</p> <ul style="list-style-type: none"> <li>• Stockpiling site(s) should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> <li>• Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.</li> <li>• Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.</li> <li>• The tarpaulin should be properly secured and should extend at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.</li> <li>• The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways inside the site. Onsite unpaved roads should be compacted and kept free of loose materials.</li> <li>• Vehicle washing facilities should be provided at every vehicle exit point.</li> <li>• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.</li> <li>• Every main haul road should be sealed with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> <li>• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.</li> <li>• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">N/A(1)</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

<p>S6.8</p>	<ul style="list-style-type: none"> <li>• <u>DWFI compound for JVBC:</u> A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desilting facilities will form part of the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the atmosphere.</li> <li>• <u>Desilting compound for KTN:</u> Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desilting facilities will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the atmosphere.</li> <li>• <u>Decking or reconstruction of KTN within apron area:</u> It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water surface of not more than 16m.</li> <li>• <u>Localised maintenance dredging:</u> Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour impacts at the future ASRs during the maintenance</li> </ul>	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>
-------------	---	---

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

	<p>dredging operation.</p> <ul style="list-style-type: none"> <li>• <u>Improvement of water circulation in KTAC and KTTS:</u> 600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be increased.</li> <li>• <u>In-situ sediment treatment by bioremediation:</u> Bioremediation would be applied to the entire KTAC and KTTS.</li> </ul>	N/A
<b>Construction Noise</b>		
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	^
S7.9	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>• Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>• Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	^ ^ ^ ^ ^
S7.9	Scheduling of Construction Works during School Examination Period	^
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S7.8	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and (ii) Setback of building about 5m from site boundary.	N/A N/A
S7.8	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i) avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive façade of class room facing Road L2 and L4; and (ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A N/A
S7.8	(i) avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or (ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	N/A N/A
S7.8	(i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road	^
S7.8	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A N/A N/A N/A
S7.8	Installation of retractable roof or other equivalent measures	N/A
<b><i>Construction Water Quality</i></b>		
S8.8	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: <ul style="list-style-type: none"> <li>Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;</li> <li>Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps;</li> <li>An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and</li> <li>For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities</li> </ul>	N/A N/A N/A N/A

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S8.8	<p><b>Construction Phase</b></p> <p><u>Marine-based Construction</u></p> <p><i>Capital and Maintenance Dredging for Cruise Terminal</i></p> <p>Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging.</p>	N/A
S8.8	<p><i>Fireboat Berth, Runway Opening and Road T2</i></p> <p>Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water.</p>	N/A
S8.8	<p>Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production rate of 1,000m<sup>3</sup> per day using one grab dredger.</p>	N/A
S8.8	<p>The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m<sup>3</sup> per day using one grab dredger.</p>	N/A
8.8	<p>Dredging for Road T2 should be conducted at a maximum rate of 8,000m<sup>3</sup> per day (using four grab dredgers) whereas the sand filling should be conducted at a maximum rate of 2,000m<sup>3</sup> per day (using two grab dredgers).</p>	N/A
8.8	<p>Silt screens shall be applied to seawater intakes at WSD seawater intake.</p>	N/A

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S8.8	<p><u>Land-based Construction</u></p> <p><i>Construction Runoff</i></p> <p>Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:</p> <ul style="list-style-type: none"> <li>• use of sediment traps</li> <li>• adequate maintenance of drainage systems to prevent flooding and overflow</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S8.8	<p>Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</p>	<p style="text-align: center;">^</p>
S8.8	<p>Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.</p>	<p style="text-align: center;">^</p>
S8.8	<p>Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m<sup>3</sup> capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.</p>	<p style="text-align: center;">^</p>
S8.8	<p>Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</p>	<p style="text-align: center;">^</p>
S8.8	<p>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</p>	<p style="text-align: center;">^</p>
S8.8	<p>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty</p>	<p style="text-align: center;">^</p>

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

	surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	N/A(1)
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	^
S8.8	<i>Drainage</i>  It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea	^
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	^
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	^
S8.8	<i>Sewage Effluent</i>  Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	^

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S8.8	<i>Stormwater Discharges</i>  Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	^
S8.8	<i>Debris and Litter</i>  In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	^
S8.8	<i>Construction Works at or in Close Proximity of Storm Culvert or Seafront</i>  The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	^
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works	^
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	^
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	^
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	^
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts.  Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	^
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	^
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	N/A
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	N/A
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A



## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	^
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
<b><i>Construction Waste Management</i></b>		
S9.5	<p>Good Site Practices</p> <p>It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during the dredging activities include:</p> <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.</li> <li>• Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>• Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>• Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>• A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
S9.5	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>• Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> <li>• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> <li>• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>• Any unused chemicals or those with remaining functional capacity should be recycled</li> <li>• Proper storage and site practices to minimise the potential for damage or contamination of construction materials</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S9.5	<p>Dredged Marine Sediment</p> <p>The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)</p>	N/A
S9.5	<p>The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. Contaminated sediment would require either Type 1 – Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No. 34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated from the environment and disposed properly at the designated disposal site</p>	N/A
S9.5	<p>It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures should be taken to minimise potential impacts on water quality:</p> <ul style="list-style-type: none"> <li>• Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved</li> <li>• Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea Ordinance and as specified by the DEP</li> <li>• Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation</li> </ul>	N/A  N/A  N/A
S9.5	<p>Construction and Demolition Material</p> <p>Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&amp;D material. The mitigation measures include:</p> <ul style="list-style-type: none"> <li>• Where it is unavoidable to have transient stockpiles of C&amp;D material within the Project work site pending collection for disposal, the</li> </ul>	^

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

	<p>transient stockpiles should be located away from waterfront or storm drains as far as possible</p> <ul style="list-style-type: none"> <li>• Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric</li> <li>• Skip hoist for material transport should be totally enclosed by impervious sheeting</li> <li>• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site</li> <li>• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores</li> <li>• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle</li> <li>• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet</li> <li>• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading</li> </ul> <p>When delivering inert C&amp;D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&amp;D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 “Trip Ticket System for Disposal of Construction and Demolition Materials” should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.</p>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
S9.5/-	<p>Chemical Waste</p> <p>(i) After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulation</i></p> <p>(ii) Maintenance of vehicles and equipment involving activities with potential of leakage and spillage should only be undertaken within the areas which are appropriately equipped to control these discharges.</p>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

## Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S9.5	<p>General Refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem</p>	^
<b><i>Construction Landscape and Visual</i></b>		
S13.9	<p>CM1 All existing trees should be carefully protected during construction.</p> <p>CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.</p> <p>CM3 Control of night-time lighting.</p> <p>CM4 Erection of decorative screen hoarding.</p>	<p>^</p> <p>^</p> <p>N/A(1)</p> <p>^</p>

### Remarks:

^	Compliance of mitigation measure
*	Recommendations were made during site audits but improved/rectified by the Contractor
#	Recommendations were made during site audits but has not yet been improved/rectified by the Contractor
•	Non-compliance but rectified by the Contractor
X	Non-compliance of mitigation measure
N/A	Not Applicable at this stage
N/A(1)	Not observed

---

---

**APPENDIX L  
SUMMARIES OF ENVIRONMENTAL  
COMPLAINT, WARNING, SUMMON  
AND NOTIFICATION OF SUCCESSFUL  
PROSECUTION**

---

---

**Contract No. KLN/2016/04  
 Environmental Monitoring Works for Contract No. KL/2015/02  
 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area**

**Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution**

**Complaint Log**

EPD Complaint Ref No.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
17-34438	Dakota Drive and Olympic Avenue	23 October 2017	The complainant concerned about the dust emission when vehicle running on the dry surface outside Dakota Drive and Olympic Avenue. In addition, vehicles were not clear enough before leaving the construction site.	<p>In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project.</p> <p>Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related.</p> <p>The following recommendations were made to further enhance the mitigation measures:</p> <ul style="list-style-type: none"> <li>● Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet;</li> <li>● Frequent checking and repair the gaps or broken tarpaulin sheets; and</li> <li>● To provide a hard-surfaced road between any cleaning facility and the public Road</li> </ul>	Closed

**Remarks:** No complaint was received in the reporting month.

**Contract No. KLN/2016/04**  
**Environmental Monitoring Works for Contract No. KL/2015/02**  
**Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area**

**Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution**

**Warnings / Summons and Successful Prosecutions received**

<b>Log Ref.</b>	<b>Received Date</b>	<b>Details of Warning / Summons and Successful Prosecutions</b>	<b>Investigation/Mitigation Action</b>	<b>Status</b>
N/A	N/A	N/A	N/A	N/A

**Remarks:** No warning/summon and prosecution was received in the reporting month.

---

---

**APPENDIX M  
SUMMARY OF WASTE GENERATION  
AND DISPOSAL RECORDS**

---

---



Department: CEDD  
 Contract No.: KL/2015/02  
 Project : Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area



Peako - Wo Hing Joint Venture

**Monthly Summary Waste Flow Table for 2024**

As at 2 July 2024

Month	Quantities of Inert C & D Materials Generated Monthly						Quantities of C & D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0.045	0	0	0	0.045	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0.081	0	0	0	0.081	0	0	0	0	0	0
Apr	0.009	0	0	0	0.009	0	0	0	0	0	0
May	0.036	0	0	0	0.036	0	0	0	0	0	0.007
June	0.09	0	0	0	0.09	0	0	0	0	0	0
Sub-total	70.471	0	0	0.406	70.065	0	0	0	0	0	2.954
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	70.471	0	0	0.406	70.065	0	0	0	0	0	2.954

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
72	0	0	1	71	0	0	0	0	0	3

- Notes:
- (1) The performance targets are given in PS clause 6(14).
  - (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.
  - (3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.
  - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,00 m<sup>3</sup>. (PS Clause 25.02A(7) refers).

---

---

**APPENDIX N  
CONSTRUCTION PROGRAMME**

---

---



# Appendix B

**Monthly EM&A Report For Contract No. ED/2018/01 Kai Tak Development  
– Stage 4 infrastructure at the former runway and south apron**

**Environmental Monitoring and Audit Report**  
**for**  
**Contract No. ED/2018/01 –**  
**Kai Tak Development – Stage 4 infrastructure at the**  
**former runway and south apron**

**Contract No.: EDO 15/2018**

June 2024

(Version 1.1)

Certified By: \_\_\_\_\_



(Environmental Team Leader)

Ref.: CEDKTDS4EM00\_0\_0365L.24

12 July 2024

AECOM Asia Company Limited  
12/F, Grand Central Plaza, Tower 2  
138 Shatin Rural Committee Road  
Shatin, Hong Kong

By Post and Email

Attention: Ms. Fanny Lau

Dear Madam,

**Re: Contract No. ED/2018/01 – Kai Tak Development  
Stage 4 Infrastructure at the Former Runway and South Apron**

**Monthly EM&A Report for June 2024**

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for June 2024 (Version 1.1) certified by the ET Leader and provided to us via email on 12 July 2024.

Please be advised that we have no further comment on the captioned Monthly EM&A Report in accordance with Condition 3.3 of EP-337/2009 and Condition 3.2 of EP-445/2013/B.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours faithfully,  
For and on behalf of  
Ramboll Hong Kong Limited



Y H Hui  
Independent Environmental Checker

c.c. CEDD  
Ka Shing  
Penta-Ocean

Attn.: Mr. Jason Wong  
Attn.: Mr. Chan Pang  
Attn.: Mr. Daniel Ho

Fax: 2739 0076  
By Email  
Fax: 2572 4080

Q:\Projects\CEDKTDS4EM00\02 Proj\_Mgt\02 Corr\CEDKTDS4EM00\_0\_0365L.24.doc

## Table of Content

Page

EXECUTIVE SUMMARY .....	1
Breaches of Action and Limit Levels .....	1
Complaint log .....	1
Notifications of summons and successful prosecutions .....	2
Report changes .....	2
Key construction works in the reporting month .....	3
Future key issues .....	3
1. INTRODUCTION .....	4
Project Background .....	4
Project Organization .....	5
Works Area and Construction Programme .....	5
Construction works undertaken during reporting month .....	6
Submission Status under the Environmental Permits .....	6
2. AIR QUALITY MONITORING .....	7
Monitoring Requirements .....	7
Monitoring Locations .....	7
Monitoring Parameters, Frequency and Duration .....	9
Monitoring Equipment .....	9
Monitoring Methodology and QA/QC Procedure .....	10
Wind Data Monitoring .....	12
Action and Limit Levels .....	13
Impact Air Quality Monitoring results .....	13
3. NOISE MONITORING .....	15
Monitoring Requirements .....	15
Monitoring Locations .....	15
Monitoring Parameters, Frequency and Duration .....	17

	Monitoring Equipment .....	17
	Monitoring Methodology and QA/QC Procedure .....	18
	Maintenance and Calibration.....	18
	Action and Limit Levels.....	19
	Impact Noise Monitoring results .....	19
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS .....	21
5.	LANDSCAPE AND VISUAL MONITORING .....	24
	Results and Observations .....	24
6.	ENVIRONMENTAL SITE INSPECTION AND AUDIT .....	25
	Site Inspection .....	25
	Status of Waste Management .....	27
	Status of Environmental Licenses, Notification and Permits .....	27
	Implementation Status of Environmental Mitigation Measures .....	27
	Environmental Complaint and Non-compliance .....	28
	Notifications of summons and successful prosecutions .....	28
7.	FUTURE KEY ISSUES .....	29
	Construction Programme in the coming month.....	29
	Environmental Site Inspection and Monitoring Schedule for next month .....	30
8.	CONCLUSIONS.....	31

**List of Tables**

Table I	Non-compliance Record in the Reporting Month
Table II	Summary of complaints in the Reporting Month
Table III	Summary of summons and successful prosecutions in the Reporting Month
Table IV	Summary of future key issues and potential impact in the coming month
Table 1.1	Contact Information of Key Personnel
Table 1.2	Major activities of the Project during reporting month
Table 1.3	Summary of Status of Required Submission of EPs



Table 2.1	Locations of Air Quality Monitoring Stations
Table 2.2	Proposed alternative monitoring locations for AM4(A)
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Air Quality Monitoring Equipment
Table 2.5	Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring
Table 2.6	Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring
Table 2.7	Summary of 24-hour average TSP Monitoring Data during the reporting month
Table 2.8	Summary of 1-hour average TSP Monitoring Data during the reporting month
Table 3.1	Locations of Noise Monitoring Stations
Table 3.2	Proposed alternative monitoring locations for M11
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Noise Monitoring Equipment
Table 3.5	Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring
Table 3.6	Summary of Noise Monitoring Data during the reporting month
Table 4.1	Comparison of 24-hour average TSP Monitoring Data with EIA predictions
Table 4.2	Comparison of 1-hour average TSP Monitoring Data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 5.1	Summary of observations of Landscape and Visual impact during the reporting month
Table 6.1	Summary of site inspections observations during the reporting month
Table 6.2	Summary of Environmental Licenses, Notifications and Permits
Table 6.3	Summary of complaints in the Reporting Month
Table 6.4	Summary of summons and successful prosecutions in the Reporting Month
Table 7.1	Summary of future key issues and potential impact in the coming month

## **List of Figure**

Figure 1 – Proposed works of Contract No. ED/2018/01

Figure 2 – Proposed Bus Stop And Associated Noise Barrier At Road D3A

Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments

Figure 4 – Site Layout Plan

Figure 5 – New Opened Road on 31 December 2022

Figure 6 – Air Quality Monitoring Stations

Figure 7 – Proposed Alternative Monitoring Locations for AM4(A)

Figure 8 – Noise Monitoring Stations

Figure 9 – Proposed Alternative Monitoring Locations for M11

## **List of Appendices**

Appendix A – Organization Chart of EM&A Team

Appendix B – Construction Programme

Appendix C – Apply permission for Environmental Monitoring

Appendix D – Environmental monitoring schedules

Appendix E – Photographic records

Appendix F – Calibration certificates, catalogue of air quality monitoring equipment

Appendix G – Weather information

Appendix H – 24-hr TSP monitoring results and graphical presentation

Appendix I – 1-hr TSP monitoring results and graphical presentation

Appendix J – Event and Action Plan for air quality

Appendix K – Calibration certificates, catalogue of noise monitoring equipment

Appendix L – Noise monitoring results and graphical presentation

Appendix M – Event and Action Plan for noise

Appendix N – Event and Action Plan for Landscape and Visual Impact

Appendix O – Waste Flow Table

Appendix P – Environmental Mitigation Implementation Schedule (EMIS)

Appendix Q – Summaries of Environmental Complaint, Warning, Summon and Notification  
of Successful Prosecution

## EXECUTIVE SUMMARY

This is the 54<sup>th</sup> Monthly Environmental Monitoring & Audit (EM&A) report which summaries the findings of the EM&A Programme during the reporting period from 1 to 30 June 2024.

### **Breaches of Action and Limit Levels**

- 1) 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2) 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3) Construction noise monitoring was conducted as scheduled in the reporting month. No Action Level and Limit Level exceedance was recorded in the reporting month.
- 4) Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

*Table I Non-compliance Record in the Reporting Month*

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Construction noise	0	0	N/A

### **Complaint log**

- 5) No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

*Table II Summary of complaints in the Reporting Month*

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status
NA	NA	NA	NA

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status

**Notifications of summons and successful prosecutions**

- 6) No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

*Table III Summary of summons and successful prosecutions in the Reporting Month*

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action take	Close-out date / Status
No notification of summons and successful prosecutions were received in the reporting month.	NA	NA	NA	NA

**Report changes**

- 7) There was no reporting change in the reporting month.

### **Key construction works in the reporting month**

8) Major construction activities undertaken during the reporting month included:

- Installation of steel roof structure at Observation Deck
- Granolithic finishing works of Harbour Steps
- Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works.
- Construction of concrete structure of Floating Stage
- Remedial works in Cell B of DCS Intake Box Culvert
- Installation of internal partition of Temporary Management Office
- Installation of internal partition of Toilet cum and Changing Room
- Installation of drainage near Pumping Stations
- Finishing work in Pumping Stations
- Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

### **Future key issues**

9) The future key issues and potential impact in the coming month are given in Table IV.

*Table IV Summary of future key issues and potential impact in the coming month*

Future key issues in the coming month	Potential impact
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Granolithic finishing works of Harbour Steps	Noise, Air and Water Quality
Construction of Underground Utilities (For example, watermains, storm drain, sewage pipe, cable duct etc.)	Noise and Air Quality, Chemical and Waste Management
Road works and utilities works at Road D3 (Metro Park Section) and Road L12d	Noise and Air Quality, Chemical and Waste Management
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Installation of lift cart and E&M works of Lift LT-1 & LT-2	Noise, Air and Water Quality
Rising Main laying works	Noise and Air Quality, Chemical and Waste Management
Finishing works of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
E&M installation of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
Installation of steel roof of Observation Deck, and Toilet cum and Changing Room	Noise, Air and Water Quality

# 1. INTRODUCTION

## Project Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/01 - Kai Tak Development – stage 4 infrastructure at the former runway and south apron (The Project), comprises mainly the design and construction of a dual two-lane Road D3 (Metro Park Section), a single 2-lane Road L12d, a salt water pumping station, a sewage pumping station, landscaped deck and promenade above and adjoining Road D3 (Metro Park Section) respectively, some remaining road works at Road L14, noise barrier at Road D3A, and other associated works at the former runway and south apron. The proposed works are shown in Figure 1 and Figure 2. During the course of the Contract No. ED/2018/01, there may be modification of noise barriers in association with the construction of footbridges connecting to the landscaped deck of Road D3A by developers of adjacent lands (Figure 3). The proposed works and site boundary are shown in Figure 4.
- 1.3 The new road connecting Shing Fung Road & Shing Kai Road has been open for public vehicles since 31 December 2022. Detailed location referring to Figure 5.
- 1.4 Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.5 The construction work under ED/2018/01 comprises the EM&A Manuals (EIA Register Nos. AEIAR-130/2009 for Kai Tak Development and EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A) and Environmental Permit (EP) Nos. EP-337/2009 and Variation to the EP (VEP) No. EP-445/2013/B.
- 1.6 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register Nos. AEIAR-130/2009 for Kai Tak Development while no air quality and noise monitoring are proposed in EM&A Manual with EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A.

## **Project Organization**

1.7 The project organization chart and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

*Table 1.1 Contact Information of Key Personnel*

Party	Role	Contact Person	Position	Phone No.	Fax No.
Civil Engineering and Development Department (CEDD)	Project Proponent	Mr. Jason Wong	Senior Engineer	3579 2453	2739 0076
		Ms. Chan Ka Yan	Engineer	3579 2458	2739 0076
AECOM Asia Co. Ltd. (AECOM)	Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual)	Ms. Fanny Lau	CRE	3911 4201	3911 4288
Ramboll Hong Kong Limited (Ramboll)	Independent Environmental Checker (IEC)	Mr. Y H Hui	IEC	3465 2850	3465 2899
Ka Shing Management Consultant Limited (Ka Shing)	Environmental Team (ET)	Mr. Chan Pang	ET Leader	6082 2973	2120 7752
Penta-Ocean Construction Co., Ltd. (Penta-Ocean)	Contractor	Mr. Tony Tang	Environmental Officer	9433 2628	3465 8898

## **Works Area and Construction Programme**

1.8 The construction works commenced on 20 January 2020. The construction programme of the Project is given in Appendix B.



## **Construction works undertaken during reporting month**

1.9 Major construction works of the Project in the reporting month are summarized in Table 1.2:

*Table 1.2 Major activities of the Project during reporting month*

Installation of steel roof structure at Observation Deck	Granolithic finishing works of Harbour Steps
Construction of thrust block, wash-out chamber, manhole for drainage works & draw pit for cable works	Construction of concrete structure of Floating Stage
Remedial works in Cell B of DCS Intake Box Culvert	Installation of internal partition of Temporary Management Office
Installation of internal partition of Toilet cum and Changing Room	Installation of drainage near Pumping Stations
Finishing work in Pumping Stations	Construction of U-channel and footing of Rain Shelter and Feature Shelter at Elevated Landscape Deck

## **Submission Status under the Environmental Permits**

1.10 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009 and Variation to the EP (VEP) No. EP-445/2013/B are summarized in Table 1.3.

*Table 1.3 Summary of Status of Required Submission of EPs*

EP Condition EP-337/2009	EP Condition EP-445/2013/B	Submission	Submission Date
Condition 1.11	Condition 1.12	Notification of Commencement Date of Construction of the Project	6 Jan 2020
Condition 2.3	Condition 2.3	Management Organization of Main Construction Companies	9 Sep 2019
Condition 2.3	Condition 2.3	Updated Management Organization of Main Construction Companies	17 Aug 2021
Condition 2.4	Condition 2.4	Design Drawings	6 Jan 2020
Condition 2.11	Condition 2.5	Landscape Mitigation Plans	13 Nov 2020
Condition 2.1	Condition 2.5	Landscape Mitigation Plans (Revision 2)	18 May 2021
NA	Condition 2.9	Detailed Design Plan of Traffic Noise Mitigation Measures	9 Dec 2022
Condition 3.2	NA	Baseline Monitoring Report	2 Jan 2020
Condition 3.2	NA	Revised Baseline Monitoring Report	28 Mar 2020
Condition 3.3	Condition 3.2	Monthly EM&A Report (May 2024)	14 June 2024

## 2. AIR QUALITY MONITORING

### Monitoring Requirements

2.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six days will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

### Monitoring Locations

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at three air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 6.

*Table 2.1 Locations of Air Quality Monitoring Stations*

Air Quality Monitoring Locations for the Project	Location of Measurement
AM3 - Sky Tower	Podium floor near T7
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground
AM7 – Hong Kong Children's Hospital	Rooftop

2.3 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) while 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site.

2.4 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.

2.5 For those premises have property management company, ET sent the proposal to owner /

property management company and explained the purpose of environmental monitoring (refer to Appendix C – Apply permission for Environmental Monitoring). Figure 7 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting month.

2.6 Summary of the status of for proposed alternative monitoring locations for AM4(A) are given in Table 2.2.

*Table 2.2 Proposed alternative monitoring locations for AM4(A)*

Proposed alternative monitoring locations for M11	Status upto reporting month
A1 - The Lok Sin Tong Modular Social Housing Scheme	Rejected application on 13 Oct 2022
A2 - Freder Centre	No reply from building management office
A3 - New Port Centre	No reply from building management office
A4 - 112 - 138 To Kwa Wan Road	No property management company and could not apply the permission.
A5 - 2 - 26 Hok Ling Street	No property management company and could not apply the permission.
A6 - 1 - 27 Hok Ling Street	No property management company and could not apply the permission.
A7 - 2 - 28 Tsun Fat Street	No property management company and could not apply the permission.
A8 - 1 - 27 Tsun Fat Street	No property management company and could not apply the permission.
A9 - 2 - 28 Yin On Street	No property management company and could not apply the permission.
A10 - 1 - 27 Yin On Street	No property management company and could not apply the permission.
A11 - 2 - 28 Shim Luen Street	No property management company and could not apply the permission.
A12 - 1 - 27 Shim Luen Street	No property management company and could not apply the permission.
A13 - 2 - 28 Hung Wan Street	No property management company and could not apply the permission.
A14 - 1 - 27 Hung Wan Street	No property management company and could not apply the permission.
A15 - 2 - 28 Pang Ching Street	No property management company and could not apply the permission.
A16 - 1 - 27 Pang Ching Street	No property management company and could not apply the permission.
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.
A19 - 2 - 28 Lun Cheung Street	No property management company and could not apply the permission.
A20 - 1 - 27 Lun Cheung Street	No property management company and could

Proposed alternative monitoring locations for M11	Status upto reporting month
	not apply the permission.
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

2.7 No update for the approval of monitoring relocation in the reporting month and ET will resume the impact monitoring once the alternative monitoring location for AM4(A) are confirmed.

### **Monitoring Parameters, Frequency and Duration**

2.8 The air quality monitoring locations and monitoring frequency are listed in Table 2.3.

*Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration*

Air Monitoring Station	Location for Measurement	Parameter	Duration	Frequency
AM3 - Sky Tower	Podium floor near T7			
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground	- 24-hour average TSP	- 24 hours	- Once every 6 days
		- 1-hour average TSP	- 1 hour	- Three times every 6 days
AM7 - Hong Kong Children's Hospital	Rooftop			

2.9 The monitoring schedule for reporting month and next month is presented in Appendix D

2.10 Photographic records of the impact monitoring setup are shown in Appendix E.

### **Monitoring Equipment**

2.11 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed

and wind direction near to the dust monitoring locations. Table 2.4 summarizes the equipment to be used in the air quality monitoring.

*Table 2.4 Air Quality Monitoring Equipment*

Equipment	Model	Quantity
HVS Sampler	TE-5170 X c/w of TSP sampling inlet	2
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	TSI Model AM510 SidePak Personal Aerosol Monitor	2
Wind Anemometer	Davis Vantage Pro2 Weather Station	1

2.12 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

2.13 Calibration certificates, catalogue of equipment are given in Appendix F.

### **Monitoring Methodology and QA/QC Procedure**

#### ***24-hour TSP Monitoring***

##### **Operating/Analytical Procedures**

2.14 Setup criteria of HVS are shown as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two samplers were placed less than 2m apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during

monitoring.

- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.

2.15 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.7 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

2.16 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 µm diameter were used.

2.17 The power supply was checked to ensure the sampler worked properly and then placed any filter media at the designated air monitoring station.

2.18 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

2.19 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.

2.20 The shelter lid was closed and secured with the aluminium strip.

2.21 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).

2.22 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the HOKLAS accredited or other internationally accredited laboratory for weighting.

### Maintenance/Calibration

2.23 The following maintenance/calibration are required for the HVS:

- The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

### ***1-hour TSP Monitoring***

#### Measurement Procedures

2.24 The measurement procedures of the 1-hour TSP were conducted in accordance with the Manufacturer's Instruction Manual as follows:

- Set up the dust meter on a tripod at 1.2m level.
- Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
- The zero calibration of the instrument was conducted before and after each sampling.
- TSP levels were recorded for 1-hour with 5-minute data logging interval.
- Recorded down the general meteorological conditions, Test ID no., start/end time, spot check reading at each sampling location for data processing.
- Recorded any activities that may generate dust during measurement period.

#### Maintenance/Calibration

2.25 The following maintenance/calibration are required for the direct dust meters:

- To validity the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

### **Wind Data Monitoring**

2.26 Wind Anemometer was installed at the roof-top of AM7 - Hong Kong Children's Hospital with 10m above ground and clear of constructions or turbulence caused by the buildings.

2.27 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.

2.28 The wind data monitoring equipment will be re-calibrated at least once every six months.

2.29 Wind direction is divided into 16 sectors of 22.5 degrees each.

2.30 Details of weather information during the monitoring period are shown in Appendix G.

### **Action and Limit Levels**

2.31 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized in Table 2.5 and Table 2.6 respectively.

*Table 2.5 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring*

Parameter	Air Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
24-hour average TSP	AM3	182	260
	AM4(A)	187	260
	AM7	181	260

*Table 2.6 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring*

Parameter	Air Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
1-hour average TSP	AM3	297	500
	AM4(A)	326	500
	AM7	315	500

### **Impact Air Quality Monitoring results**

2.32 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designed air quality monitoring stations are summarized in Table 2.7 and Table 2.8 respectively.

2.33 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) while 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.



*Table 2.7 Summary of 24-hour average TSP Monitoring Data during the reporting month*

Air Monitoring Station	Average TSP Concentration, $\mu\text{g}/\text{m}^3$	Range, $\mu\text{g}/\text{m}^3$	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM3	47	29 – 81	182	260
AM4(A)	/	/ – /	187	260
AM7	48	25 – 86	181	260

*Table 2.8 Summary of 1-hour average TSP Monitoring Data during the reporting month*

Air Monitoring Station	Average TSP Concentration, $\mu\text{g}/\text{m}^3$	Range, $\mu\text{g}/\text{m}^3$	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM3	49	30 – 83	297	500
AM4(A)	61	39 – 95	326	500
AM7	54	37 – 90	315	500

2.34 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.

2.35 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour average TSP levels are shown in Appendix H and Appendix I respectively.

2.36 The Event and Action Plan is provided in Appendix J.

2.37 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

### 3. NOISE MONITORING

#### Monitoring Requirements

- 3.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring,  $L_{Aeq, 30\text{-minute}}$ , for each station will be on a weekly basis and conduct one set of measurements between 0700 – 1900 on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

#### Monitoring Locations

- 3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 8.

*Table 3.1 Locations of Noise Monitoring Stations*

Noise Monitoring Locations for the Project	Location of Measurement
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop	Ground (Façade)
M12 - Hong Kong Children's Hospital	Rooftop (Façade)

- 3.5 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022.
- 3.6 ET approached the potential sensitive receivers for monitoring station relocation since May 2022. ET conducted site visit in nearby area and found that there was no property management company in most of the nearby premises and could not approach the residents regarding the environmental monitoring. No permission can be applied for environmental monitoring.

3.7 For those premises have property management company, ET sent the proposal to owner / property management company and explained the purpose of environmental monitoring (refer to Appendix C – Apply permission for Environmental Monitoring). Figure 9 shows the proposed alternative monitoring locations. No permission of setup and entry is received until the reporting month.

3.8 Summary of the status of for proposed alternative monitoring locations for M11 are given in Table 3.2.

*Table 3.2 Proposed alternative monitoring locations for M11*

Proposed alternative monitoring locations for M11	Status upto reporting month
A1 - The Lok Sin Tong Modular Social Housing Scheme	Rejected application on 13 Oct 2022
A2 - Freder Centre	No reply from building management office
A3 - New Port Centre	No reply from building management office
A4 - 112 - 138 To Kwa Wan Road	No property management company and could not apply the permission.
A5 - 2 - 26 Hok Ling Street	No property management company and could not apply the permission.
A6 - 1 - 27 Hok Ling Street	No property management company and could not apply the permission.
A7 - 2 - 28 Tsun Fat Street	No property management company and could not apply the permission.
A8 - 1 - 27 Tsun Fat Street	No property management company and could not apply the permission.
A9 – 2 - 28 Yin On Street	No property management company and could not apply the permission.
A10 – 1 – 27 Yin On Street	No property management company and could not apply the permission.
A11 – 2 – 28 Shim Luen Street	No property management company and could not apply the permission.
A12 - 1 - 27 Shim Luen Street	No property management company and could not apply the permission.
A13 - 2 - 28 Hung Wan Street	No property management company and could not apply the permission.
A14 - 1 - 27 Hung Wan Street	No property management company and could not apply the permission.
A15 - 2 - 28 Pang Ching Street	No property management company and could not apply the permission.
A16 - 1 - 27 Pang Ching Street	No property management company and could not apply the permission.
A17 - 2 - 28 Ying Yeung Street	No property management company and could not apply the permission.
A18 - 1 - 27 Ying Yeung Street	No property management company and could not apply the permission.
A19 - 2 - 28 Lun Cheung Street	No property management company and could

Proposed alternative monitoring locations for M11	Status upto reporting month
	not apply the permission.
A20 - 1 - 27 Lun Cheung Street	No property management company and could not apply the permission.
A21 - 2 - 28 Luk Ming Street	No property management company and could not apply the permission.
A22 - 1 - 27 Luk Ming Street	No property management company and could not apply the permission.
A23 - 2 - 28 Fung Yi Street	No property management company and could not apply the permission.

3.9 No update for the approval of monitoring relocation in the reporting month and ET will resume the impact monitoring once the alternative monitoring location for M11 are confirmed.

### **Monitoring Parameters, Frequency and Duration**

3.10 The noise monitoring locations and monitoring frequency are listed in Table 3.3.

*Table 3.3 Noise Monitoring Parameters, Frequency and Duration*

Noise Monitoring Station	Location for Measurement	Parameter	Frequency and Duration
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	Ground (Façade)	$L_{Aeq}$ , $L_{A10}$ and $L_{A90}$	30 - minutes measurement at each monitoring station between 0700 – 1900 hrs on normal weekdays (Monday to Saturday) at frequency of once per week.
M12 - Hong Kong Children's Hospital	Rooftop (Façade)		

\* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022.

3.11 The monitoring schedule for reporting month and next month is presented in Appendix D.

3.12 Photographic records of the monitoring setup are shown in Appendix E.

### **Monitoring Equipment**

3.13 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this

standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.4 summarizes the equipment to be used in the noise monitoring.

*Table 3.4 Noise Monitoring Equipment*

Equipment	Model	Quantity
Sound Level Meter	RION NL52	2
Sound Level Calibrator	RION NC 74	2
Air Flowmeter	TSI TA440 Air Velocity	1

3.14 Calibration certificates, catalogue of equipment are given in Appendix K.

### **Monitoring Methodology and QA/QC Procedure**

3.15 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.

3.16 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow meter.

3.17 Turned on the sound level meter and check the battery, if too low, change new ones.

3.18 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.

3.19 Noise level was recorded.

3.20 Recorded any activities that may generate noise during measurement period.

### **Maintenance and Calibration**

3.21 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at

quarterly intervals.

3.22 The sound level meter and sound calibrator were calibrated annually.

3.23 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

### **Action and Limit Levels**

3.24 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.5.

*Table 3.5 Baseline Noise Level and Action and Limit Levels for Construction Noise Monitoring*

Time Period	Noise Monitoring Station	Baseline Noise Levels, dB (A)	Action Level	Limit Level <sup>^</sup>
0700 – 1900 on normal weekdays	M11	68.3	When one documented complaint is received.	75 dB(A)
	M12	61.9		

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

### **Impact Noise Monitoring results**

3.25 Impact noise monitoring results at the designed noise monitoring stations are summarized in Table 3.6 respectively.

3.26 Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

*Table 3.6 Summary of Noise Monitoring Data during the reporting month*

Noise Monitoring Station	Measured $L_{Aeq, 30\text{-min}}$ , Average, dB(A)	Measured $L_{Aeq, 30\text{-min}}$ , Range, dB(A)	Action Level	Limit Level <sup>^</sup>
M11	73.0	71.8 – 73.9	When one documented complaint is received	75 dB(A)
M12	66.8	63.0 – 68.9		

Note: <sup>^</sup> If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

3.27 There were no Action Level exceedance of noise monitoring and Limit Level exceedance of  $L_{Aeq, 30\text{min}}$  recorded during the reporting month.

3.28 Graphical presentation and detailed monitoring results are shown in Appendix L.

3.29 The Event and Action Plan is provided in Appendix J.

3.30 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

## 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works - Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

*Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions*

Air Monitoring Station	ASR No. in EIA report	Predicted Cumulative Maximum 24-hour average TSP concentration		Measured 24-hr average TSP in Reporting Month (June 2024) $\mu\text{g}/\text{m}^3$
		Scenario 1 (Mid 2009 to Mid 2013), $\mu\text{g}/\text{m}^3$	Scenario 2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	
AM3 - Sky Tower	A40 <sup>^</sup>	106	138	29 – 81
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43 <sup>^</sup>	123	195	/ – /
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	25 – 86

Note:

<sup>^</sup> Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

\* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month.

*Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions*

Air Monitoring Station	ASR No. in EIA report	Predicted Cumulative Maximum 1-hour average TSP concentration		Measured 1-hr average TSP in Reporting Month (June 2024) $\mu\text{g}/\text{m}^3$
		Scenario 1 (Mid 2009 to Mid 2013), $\mu\text{g}/\text{m}^3$	Scenario 2 (Mid 2013 to Late 2016), $\mu\text{g}/\text{m}^3$	
AM3 - Sky Tower	A40	217 <sup>^</sup>	247 <sup>^</sup>	30 – 83
AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	A43	283 <sup>^</sup>	409 <sup>^</sup>	39 – 95
AM7 – Hong Kong Children's Hospital	PA60	NA	NA	37 – 90

Note:



^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

\* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month.

*Table 4.3 Comparison of Noise Monitoring Data with EIA predictions*

Noise Monitoring Station	NSR No. in EIA report	Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour L <sub>Aeq, 30min</sub> , dB(A)	Measured Noise Level in Reporting Month (June 2024) L <sub>Aeq, 30min</sub> , dB(A)
M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop*	N18	50 – 76*	71.8 – 73.9
M12 - Hong Kong Children's Hospital	PN83, PN84, PN84A	NA	63.0 – 68.9

Note:

\* Prediction results are given in the Table 3.20 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

\*Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.

4.2 24-hr TSP monitoring result at AM3 were recorded lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.3 No prediction in the EIA Report for 24-hour TSP monitoring results at AM7.

4.4 1-hour TSP monitoring results at AM3 and AM4(A) were recorded lower than the prediction in the EIA Report. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.5 No prediction in the EIA Report for 1-hour TSP monitoring results at AM7.

4.6 Noise monitoring results at M11 were recorded lower than the prediction in the EIA Report.

Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4.7 No prediction in the EIA Report for noise monitoring results at M12.

## 5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009 and AEIAR-170/2013), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

### **Results and Observations**

5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

5.3 Site inspections were conducted on 6, 11, 20 and 27 June 2024 in the reporting month.

5.4 The summaries of site audits are attached in Table 5.1.

*Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month*

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
06 June 2024	No	NA	NA
11 June 2024	No	NA	NA
20 June 2024	No	NA	NA
27 June 2024	No	NA	NA

5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.

5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix N shall be performed.

## 6. ENVIRONMENTAL SITE INSPECTION AND AUDIT



### Site Inspection







6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

6.2 Site inspections were conducted on 6, 11, 20 and 27 June 2024 in the reporting month.

6.3 The summaries of site audits are attached in Table 6.1.

*Table 6.1 Summary of site inspections observations during the reporting month*

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
06 June 2024	No	NA	NA
11 June 2024	 <p>Observation: Waste (C&amp;D &amp; Domestic) found at pumping station &amp; harbour step area should be removed timely.</p>	 <p>Action Taken: Waste (C&amp;D &amp; Domestic) found at pumping station &amp; harbour step area have been removed timely.</p>	Closed-out on 11 June 2024

Inspection Date	Key Observations	Recommendations / Actions	Close-out Date / Status
	 <p>Observation: Fencing in tree protection zone shall be maintained properly without any gap for unauthorized entry. Construction materials inside the protection zone is not allowed.</p>	 <p>Action Taken: Fencing in tree protection zone has been maintained properly without any gap for unauthorized entry. Construction materials inside the protection zone is not allowed.</p>	<p>Closed-out on 20 June 2024</p>
<p>20 June 2024</p>	<p>No</p>	<p>NA</p>	<p>NA</p>
<p>27 June 2024</p>	 <p>Observation: The NRMM Label should be displayed on the PME at pumping station.</p>	 <p>Action Taken: The NRMM Label have been displayed on the PME at pumping station.</p>	<p>Closed-out on 04 July 2024</p>
	 <p>Observation: The accumulation wastes should be removed at site office.</p>	 <p>Action Taken: The accumulation wastes have been removed at site office.</p>	<p>Closed-out on 04 July 2024</p>

## **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix O.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

## **Status of Environmental Licenses, Notification and Permits**

- 6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2.

*Table 6.2 Summary of Environmental Licenses, Notifications and Permits*

Environmental Licenses, Notifications and Permits	Ref. No.	Valid Form	Valid Till
Environmental Permit under EIAO	EP-337/2009	23 Apr 2009	N/A
	EP-445/2013/B	3 May 2022	N/A
Construction Dust Notification under APCO	445956	6 Jun 2019	N/A
Wastewater Discharge License under WPCO	WT00034610-2019	26 Sep 2019	30 Sep 2024
Waste Disposal Billing Account	7034450	28 Jun 2019	N/A
Registration as a Chemical Waste Producer	5218-286-P3182-03	18 Jul 2019	N/A
Construction Noise Permit	GW-RE0525-24	30 Apr 2024	29 Oct 2024
	GW-RE0526-24	30 Apr 2024	29 Oct 2024
	GW-RE0063-24	30 Jan 2024	28 Jul 2024
	GW-RE0064-24	05 Feb 2024	04 Jul 2024
	GW-RE0082-24	14 Feb 2024	13 Aug 2024
	GW-RE0445-24	21 Apr 2024	20 Oct 2024
	GW-RE0570-24	10 May 2024	09 Nov 2024

## **Implementation Status of Environmental Mitigation Measures**

- 6.7 The Contractor has implemented environmental mitigation measures and requires as stated in the EIA reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix P.

6.8 In response to the site audit findings, the Contractor carried out corrective actions with summary given in Appendix P.

**Environmental Complaint and Non-compliance**

6.9 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

*Table 6.3 Summary of complaints in the Reporting Month*

Date of complaint received	Description of complaint	Investigation / Recommendations / Action taken	Close-out date / Status
NA	NA	NA	NA

6.10 Complaint log and Complaint Investigation report are shown in Appendix Q.

**Notifications of summons and successful prosecutions**

6.11 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

*Table 6.4 Summary of summons and successful prosecutions in the Reporting Month*

Date of receiving notification of summons or prosecutions	Date of event	Description of event	Action taken	Close-out date / Status
No notification of summons and successful prosecutions were received in the reporting month.	NA	NA	NA	NA

6.12 The summaries of cumulative environmental complaint, warning, summon and notification of

successful prosecution for the Project is presented in Appendix Q.

## 7. FUTURE KEY ISSUES

### Construction Programme in the coming month

7.1 The major construction activities and potential impacts in the next reporting month as follow:

*Table 7.1 Summary of future key issues and potential impact in the coming month*

Future key issues in the coming month	Potential impact
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Granolithic finishing works of Harbour Steps	Noise, Air and Water Quality
Construction of Underground Utilities (For example, watermains, storm drain, sewage pipe, cable duct etc.)	Noise and Air Quality, Chemical and Waste Management
Road works and utilities works at Road D3 (Metro Park Section) and Road L12d	Noise and Air Quality, Chemical and Waste Management
Diversion of DCS Intake Box Culvert (For example, Cell 2)	Noise and Air Quality, Chemical and Waste Management
Installation of lift cart and E&M works of Lift LT-1 & LT-2	Noise, Air and Water Quality
Rising Main laying works	Noise and Air Quality, Chemical and Waste Management
Finishing works of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
E&M installation of Pumping Stations	Noise and Air Quality, Chemical and Waste Management
Installation of steel roof of Observation Deck, and Toilet cum and Changing Room	Noise, Air and Water Quality

7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:

- Sufficient watering of the works site with the active dust emitting activities,
- Limitation of the speed for vehicles on unpaved site roads,
- Properly cover the stockpiles,
- Good maintenance to the plant and equipment,
- Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
- Provide movable noise barriers,
- Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
- Well maintain the drainage system to prevent the spillage of wastewater during heavy



- rainfall,
- Onsite waste sorting and implementation of trip ticket system,
  - Good management and control on construction waste reduction,
  - Erection of decorative screen hoarding,
  - Strictly following the Environmental Permits and Licenses, and
  - Provide sufficient mitigation measures as recommended in Approved EIA Reports.

### **Environmental Site Inspection and Monitoring Schedule for next month**

7.3 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix D.

## 8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hour TSP monitoring was conducted on the ground floor outside AM4(A) with facing to the Project Site because of the access limitation in the reporting month.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-hour TSP monitoring was conducted at AM4(A) because of the assess limitation in the reporting month.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Impact monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.

**Figure**




Figure 1 – Proposed works of Contract No. ED/2018/01





Figure 2 – Proposed Bus Stop And Associated Noise Barrier At Road D3A





Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments



LEGEND:  
 - - - - - SITE BOUNDARY

B	TENDER ADDENDUM NO. 4	CCTC VAY	DEC. 18
A	TENDER ADDENDUM NO. 1	CCTC VAY	DEC. 18
-	TENDER DRAWING	CCTC VAY	SEP. 18

CE 10/18  
 CEDD 土木工程拓展署  
 Civil Engineering and  
 Development Department

KAI TAK DEVELOPMENT  
 KAI TAK DEVELOPMENT -  
 STAGE 4 INFRASTRUCTURE AT  
 THE FORMER RUNWAY AND SOUTH APRON

KEY PLAN &  
 LOCATION PLAN

**AECOM**

DRGNO. 圖紙編號	60102100/D3B/1000B		
DESIGNED BY 設計	CONTRACT NO. 合約編號	DATE 日期	APPROVED BY 核准
	ED-2018/D1		IMEH
SHEET NO. 圖號	SCALE 比例尺	DATE 日期	
1	A1 1:5000 A3 1:10000		
REVISION NO. 修訂編號	METRES		
	© COPYRIGHT RESERVED 版權保留		

Figure 4 – Site Layout Plan



Special Traffic & Transport Arrangement

Notices on Clearways

Notices on Public Transports

Notices on Prohibited Zone

Notices on Temporary Speed Limits

Notices on Temporary Road Closure

Notices on Expressways

Other Notices

## TRAFFIC NOTICES

### TRANSPORT DEPARTMENT NOTICE

#### Temporary Traffic Arrangement on Newly Constructed Unnamed Road (Road D3 - (Metro Park Section)), Kowloon City

Notice is hereby given that the newly constructed unnamed road (Kai Tak Development - Road D3 (Metro Park Section)) connecting Shing Fung Road and Shing Kai Road/Muk Tai Street junction in Kowloon City District will be partially opened with effect from 2:00 p.m. on 31 December 2022.

Appropriate traffic signs will be erected on site to guide motorists.

LEE Sui-chun, Macella Commissioner for Transport (Acting)




Figure 5 – New Opened Road on 31 December 2022






Figure 6 – Air Quality Monitoring Stations

\* Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. Construction noise monitoring was conducted on the ground floor outside M11 with facing to the Project Site because of the access limitation in the reporting month.






Figure 7 – Proposed Alternative Monitoring Locations for AM4(A)






Figure 8 – Noise Monitoring Stations







Figure 9 – Proposed Alternative Monitoring Locations for M11

**Appendix A – Organization Chart of EM&A Team**



# Appendix B – Construction Programme

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart											
1	1	Section 6C - Completion of remaining works within Parts 1, 2A, 2B, 2E, 3A to 3I, 4, 7B, 8, 9, 9A, 9B and 10 including landscape	C2	701 days?	1 Sep '22	23 Aug '24			0 days?	[Gantt bar for Section 6C completion]											
2	1.1	Summary	C2	0 days	30 Jul '24	30 Jul '24			0 days	[Gantt bar for Summary]											
3	1.1.1	Planned Section 6D completion (with Inclement weather upto end May 2024)	C2	0 days	30 Jul '24	30 Jul '24	26,68,60,37,7		-23 days	[Gantt bar for Section 6D completion]											
4	1.2	Twin DN 1400DI pipe by DCS - 1002 Contractor	C2	376 days	1 Sep '22	11 Sep '23			325 days	[Gantt bar for Twin DN 1400DI pipe]											
8	1.3	Promenade	C2	569 days	10 Jan '23	22 Aug '24			1 day	[Gantt bar for Promenade]											
9	1.3.1	Area No.1	C2	558 days	10 Jan '23	11 Aug '24			12 days	[Gantt bar for Area No.1]											
10	1.3.1.1	Observation Deck	C2	558 days	10 Jan '23	11 Aug '24			12 days	[Gantt bar for Observation Deck]											
11	1.3.1.1.1	Area return from KTE for Observation Deck area (due to the disruption by DCS 1002EM19A)	C2	0 days	10 Jan '23	10 Jan '23			570 days	[Gantt bar for Area return from KTE]											
12	1.3.1.1.2	Foundation & substructure	C2	15 days	23 Dec '23	6 Jan '24			-2 days	[Gantt bar for Foundation & substructure]											
14	1.3.1.1.3	Super Structure	C2	242 days	22 Nov '23	11 Aug '24			12 days	[Gantt bar for Super Structure]											
15	1.3.1.1.3.1	Step 1 (1st Column)	C2	13 days	7 Jan '24	19 Jan '24			-2 days	[Gantt bar for Step 1 (1st Column)]											
21	1.3.1.1.3.2	Step 2 (up to +9.43mPD)	C2	21 days	20 Jan '24	21 Feb '24			150 days	[Gantt bar for Step 2 (up to +9.43mPD)]											
27	1.3.1.1.3.3	Step 3 (lift shaft and structure up to +9.65m)	C2	29 days	13 Jan '24	22 Feb '24			-2 days	[Gantt bar for Step 3 (lift shaft and structure up to +9.65m)]											
32	1.3.1.1.3.4	Step 4 (2nd column)	C2	9 days	4 Feb '24	24 Feb '24			-2 days	[Gantt bar for Step 4 (2nd column)]											
38	1.3.1.1.3.5	Step 5 (Lift shaft and structure up to +11.25m)	C2	30 days	21 Feb '24	21 Mar '24			-2 days	[Gantt bar for Step 5 (Lift shaft and structure up to +11.25m)]											
43	1.3.1.1.3.6	Step 6 (bridge connection)	C2	12 days	22 Mar '24	2 Apr '24			-2 days	[Gantt bar for Step 6 (bridge connection)]											
49	1.3.1.1.3.7	Step 7 (3rd column)	C2	11 days	3 Apr '24	13 Apr '24			-2 days	[Gantt bar for Step 7 (3rd column)]											
55	1.3.1.1.3.8	Step 8 (stair up to roof)	C2	9 days	3 Apr '24	11 Apr '24			100 days	[Gantt bar for Step 8 (stair up to roof)]											
61	1.3.1.1.3.9	Step 9 (lift shaft up to top)	C2	47 days	3 Apr '24	29 May '24			-2 days	[Gantt bar for Step 9 (lift shaft up to top)]											
68	1.3.1.1.3.10	lift car installation	C2	63 days	10 Jun '24	11 Aug '24		3	-12 days	[Gantt bar for lift car installation]											
69	1.3.1.1.3.10.1	working platform erection	C2	3 days	10 Jun '24	12 Jun '24	75FS-5 days	70	-12 days	[Gantt bar for working platform erection]											
70	1.3.1.1.3.10.2	lift car installation	C2	60 days	13 Jun '24	11 Aug '24	69	3	-12 days	[Gantt bar for lift car installation]											
71	1.3.1.1.3.11	Step 10 (board walk up to +6.22mPD))	C2	32 days	14 May '24	14 Jun '24			-12 days	[Gantt bar for Step 10 (board walk up to +6.22mPD))]											
72	1.3.1.1.3.11.1	Utility Installation	C2	12 days	14 May '24	25 May '24	66	73	-12 days	[Gantt bar for Utility Installation]											
73	1.3.1.1.3.11.2	Backfilling	C2	10 days	26 May '24	4 Jun '24	72	74	-12 days	[Gantt bar for Backfilling]											
74	1.3.1.1.3.11.3	Rebar fixing	C2	9 days	5 Jun '24	13 Jun '24	73	75	-12 days	[Gantt bar for Rebar fixing]											
75	1.3.1.1.3.11.4	Concreting (include on-grade slab)	C2	1 day	14 Jun '24	14 Jun '24	74	3,69FS-5 days	-12 days	[Gantt bar for Concreting (include on-grade slab)]											
76	1.3.1.1.3.12	Step 11 (Roofing works including ceiling)	C2	231 days	22 Nov '23	31 Jul '24			19 days	[Gantt bar for Step 11 (Roofing works including ceiling)]											
77	1.3.1.1.3.12.1	Design of the steel structure	C2	60 days	22 Nov '23	20 Jan '24		78	19 days	[Gantt bar for Design of the steel structure]											
78	1.3.1.1.3.12.2	Fabrication of the steel structure	C2	75 days	29 Jan '24	1 May '24	77	79FS-13 days	11 days	[Gantt bar for Fabrication of the steel structure]											
79	1.3.1.1.3.12.3	Installation of the steel structure (1st half - skylight members & main beams)	C2	13 days	1 May '24	16 May '24	78FS-13 days,66,54	80FS-2 days	-1 day	[Gantt bar for Installation of the steel structure (1st half - skylight members & main beams)]											
80	1.3.1.1.3.12.4	Installation of the steel structure (2nd half - secondary beams)	C2	14 days	15 May '24	28 May '24	79FS-2 days	81	-1 day	[Gantt bar for Installation of the steel structure (2nd half - secondary beams)]											
81	1.3.1.1.3.12.5	fixing purlins and subframe for skylight and canopy roofing	C2	21 days	29 May '24	18 Jun '24	80	82SS+10 days	-1 day	[Gantt bar for fixing purlins and subframe for skylight and canopy roofing]											
82	1.3.1.1.3.12.6	fixing and welding roof gutter for skylight and canopy roofing	C2	7 days	8 Jun '24	14 Jun '24	81SS+10 days	83	-1 day	[Gantt bar for fixing and welding roof gutter for skylight and canopy roofing]											
83	1.3.1.1.3.12.7	fixing glass panels for skylight and canopy	C2	2 days	15 Jun '24	16 Jun '24	82	84	-1 day	[Gantt bar for fixing glass panels for skylight and canopy]											
84	1.3.1.1.3.12.8	fixing sub-frame for ceiling (1st part)	C2	7 days	17 Jun '24	23 Jun '24	83	85,87FS+3 days	-1 day	[Gantt bar for fixing sub-frame for ceiling (1st part)]											
85	1.3.1.1.3.12.9	fixing alum roof cladding	C2	14 days	24 Jun '24	7 Jul '24	84	86	44 days	[Gantt bar for fixing alum roof cladding]											
86	1.3.1.1.3.12.10	modification to working platform	C2	3 days	8 Jul '24	10 Jul '24	85		44 days	[Gantt bar for modification to working platform]											
87	1.3.1.1.3.12.11	fixing sub-frame for ceiling (2nd part)	C2	7 days	27 Jun '24	3 Jul '24	84FS+3 days	88	-1 day	[Gantt bar for fixing sub-frame for ceiling (2nd part)]											
88	1.3.1.1.3.12.12	fixing alum cladding to ceiling	C2	28 days	4 Jul '24	31 Jul '24	87	3	-1 day	[Gantt bar for fixing alum cladding to ceiling]											
89	1.3.1.1.4	ABWF	C2	71 days	20 May '24	29 Jul '24			1 day	[Gantt bar for ABWF]											
90	1.3.1.1.4.1	Site setting out	C2	3 days	20 May '24	22 May '24		91	6 days	[Gantt bar for Site setting out]											
91	1.3.1.1.4.2	Touch up works for fair-faced concrete	C2	40 days	28 May '24	6 Jul '24	90	92SS+10 days,95SS+20 day	1 day	[Gantt bar for Touch up works for fair-faced concrete]											
92	1.3.1.1.4.3	Apply undercoat and finishing coat to external wall and ceiling	C2	50 days	7 Jun '24	26 Jul '24	91SS+10 days	93SS+13 days	1 day	[Gantt bar for Apply undercoat and finishing coat to external wall and ceiling]											
93	1.3.1.1.4.4	Artificial granite tiles	C2	40 days	20 Jun '24	29 Jul '24	92SS+13 days	3	1 day	[Gantt bar for Artificial granite tiles]											
94	1.3.1.1.5	E&M Works	C2	40 days	17 Jun '24	26 Jul '24			4 days	[Gantt bar for E&M Works]											
95	1.3.1.1.5.1	Electrical works (lighting)	C2	40 days	17 Jun '24	26 Jul '24	91SS+20 days	3	4 days	[Gantt bar for Electrical works (lighting)]											
96	1.3.1.1.5.2	plumbing and drainage works (inside the kiosk)	C2	14 days	18 Jun '24	1 Jul '24		3	29 days	[Gantt bar for plumbing and drainage works (inside the kiosk)]											
97	1.3.1.2	Back of house facilities (under bridge D3)	C2	162 days	6 Feb '24	7 Aug '24			16 days	[Gantt bar for Back of house facilities (under bridge D3)]											
98	1.3.1.2.1	Fabrication for both footings A & B	None	127 days	6 Feb '24	21 Jun '24			57 days	[Gantt bar for Fabrication for both footings A & B]											
99	1.3.1.2.1.1	Structural Steel	None	50 days	20 Feb '24	9 Apr '24			111 days	[Gantt bar for Structural Steel]											
100	1.3.1.2.1.1.1	Fabrication of steel	C2	50 days	20 Feb '24	9 Apr '24		118FS+5 days,137FS+5 day	101 days	[Gantt bar for Fabrication of steel]											
101	1.3.1.2.1.2	Roof and wall cladding	None	86 days	6 Feb '24	11 May '24			104 days	[Gantt bar for Roof and wall cladding]											
109	1.3.1.2.1.3	Window	C2	85 days	20 Feb '24	24 May '24			53 days	[Gantt bar for Window]											
113	1.3.1.2.1.4	Feature Wall	None	123 days	20 Feb '24	21 Jun '24			63 days	[Gantt bar for Feature Wall]											



Task █ Summary █ Start-only ┌ Critical █ Progress █  
 Milestone ◆ Project Summary █ Finish-only └ Critical Split █ Manual Progress █



ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart												
										N	Half 1, 2024			Half 2, 2024								
116	1.3.1.2.2	<b>Footing A</b>	None	107 days	15 Apr '24	30 Jul '24			24 days	Footing A												
117	1.3.1.2.2.1	<b>Structural works</b>	None	92 days	15 Apr '24	15 Jul '24			38 days	Structural works												
118	1.3.1.2.2.1.1	Erection of steel works	C2	20 days	15 Apr '24	14 May '24	100FS+5 days		101 days	Erection of steel works 14/5												
119	1.3.1.2.2.1.2	Installation of gutter	C2	7 days	21 May '24	27 May '24		3,120	2 days	Installation of gutter 27/5												
120	1.3.1.2.2.1.3	Installation of roof cladding	C2	7 days	28 May '24	3 Jun '24	119	3,121SS	2 days	Installation of roof cladding 3/6												
121	1.3.1.2.2.1.4	installation of temporary wall cladding (for ABWF works)	C2	7 days	28 May '24	3 Jun '24	120SS	126	2 days	installation of temporary wall cladding (for ABWF works) 3/6												
122	1.3.1.2.2.1.5	Installation of wall cladding	C2	14 days	18 Jun '24	1 Jul '24	154	123	15 days	Installation of wall cladding 1/7												
123	1.3.1.2.2.1.6	Installation of window	C2	14 days	2 Jul '24	15 Jul '24	112,122	3	15 days	Installation of window 15/7												
124	1.3.1.2.2.2	<b>ABWF</b>	None	46 days	5 Jun '24	20 Jul '24			0 days	ABWF												
125	1.3.1.2.2.2.1	Site setting out works	C2	1 day	5 Jun '24	5 Jun '24		126	0 days	Site setting out works 5/6												
126	1.3.1.2.2.2.2	Dry wall installation	C2	21 days	6 Jun '24	26 Jun '24	125,121	127SS+14 days	0 days	Dry wall installation 26/6												
127	1.3.1.2.2.2.3	Wall paint works for dry wall	C2	21 days	20 Jun '24	10 Jul '24	126SS+14 days;128SS+14 days,131SS+6 d		0 days	Wall paint works for dry wall 10/7												
128	1.3.1.2.2.2.4	Door and door frame installation	C2	10 days	4 Jul '24	13 Jul '24	127SS+14 days;129		10 days	Door and door frame installation 13/7												
129	1.3.1.2.2.2.5	Touch Up works	C2	7 days	14 Jul '24	20 Jul '24	128	3	10 days	Touch Up works 20/7												
130	1.3.1.2.2.3	<b>E&amp;M</b>	None	35 days	26 Jun '24	30 Jul '24			0 days	E&M												
131	1.3.1.2.2.3.1	Electrical works	C2	35 days	26 Jun '24	30 Jul '24	127SS+6 days	3	0 days	Electrical works 30/7												
132	1.3.1.2.2.3.2	MVAC works	C2	35 days	26 Jun '24	30 Jul '24	127SS+6 days	3,133SS+7 days,134SS+7 d	0 days	MVAC works 30/7												
133	1.3.1.2.2.3.3	Fire service works	C2	20 days	3 Jul '24	22 Jul '24	132SS+7 days	3	8 days	Fire service works 22/7												
134	1.3.1.2.2.3.4	plumbing and drainage works	C2	10 days	5 Jul '24	14 Jul '24	132SS+7 days	3	16 days	plumbing and drainage works 14/7												
135	1.3.1.2.3	<b>Footing B</b>	None	115 days	15 Apr '24	7 Aug '24			16 days	Footing B												
136	1.3.1.2.3.1	<b>Structural works</b>	None	100 days	15 Apr '24	23 Jul '24			31 days	Structural works												
137	1.3.1.2.3.1.1	Erection Footing B (part 1)	C2	14 days	15 Apr '24	8 May '24	100FS+5 days		107 days	Erection Footing B (part 1) 8/5												
138	1.3.1.2.3.1.2	Erection Footing B (part 2)	C2	4 days	9 Jul '24	12 Jul '24	155	139	-8 days	Erection Footing B (part 2) 12/7												
139	1.3.1.2.3.1.3	Installation of gutter	C2	2 days	13 Jul '24	14 Jul '24	138	140	-8 days	Installation of gutter 14/7												
140	1.3.1.2.3.1.4	installation of roof cladding	C2	2 days	15 Jul '24	16 Jul '24	139	141	-8 days	installation of roof cladding 16/7												
141	1.3.1.2.3.1.5	installation of wall cladding	C2	2 days	17 Jul '24	18 Jul '24	140	3,142,144	-8 days	installation of wall cladding 18/7												
142	1.3.1.2.3.1.6	Installation of window	C2	5 days	19 Jul '24	23 Jul '24	141	3	7 days	Installation of window 23/7												
143	1.3.1.2.3.2	<b>ABWF</b>	None	7 days	19 Jul '24	25 Jul '24			-8 days	ABWF												
144	1.3.1.2.3.2.1	Dry wall installation	C2	3 days	19 Jul '24	21 Jul '24	141	145	-8 days	Dry wall installation 21/7												
145	1.3.1.2.3.2.2	Wall paint works for dry wall	C2	2 days	22 Jul '24	23 Jul '24	144	146,149,150,151,152	-8 days	Wall paint works for dry wall 23/7												
146	1.3.1.2.3.2.3	Door and door frame installation	C2	2 days	24 Jul '24	25 Jul '24	145	147SS	5 days	Door and door frame installation 25/7												
147	1.3.1.2.3.2.4	Touch Up works	C2	2 days	24 Jul '24	25 Jul '24	146SS	3	5 days	Touch Up works 25/7												
148	1.3.1.2.3.3	<b>E&amp;M</b>	C2	15 days	24 Jul '24	7 Aug '24			-8 days	E&M												
149	1.3.1.2.3.3.1	Electrical works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	Electrical works 7/8												
150	1.3.1.2.3.3.2	MVAC works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	MVAC works 7/8												
151	1.3.1.2.3.3.3	Fire service works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	Fire service works 7/8												
152	1.3.1.2.3.3.4	plumbing and drainage works	C2	15 days	24 Jul '24	7 Aug '24	145	3	-8 days	plumbing and drainage works 7/8												
153	1.3.1.2.4	<b>Utilities beside &amp; behind the BoH</b>	None	42 days	28 May '24	8 Jul '24			-8 days	Utilities beside & behind the BoH												
154	1.3.1.2.4.1	Utilities beside BoH	C2	21 days	28 May '24	17 Jun '24		157,155,122	-8 days	Utilities beside BoH 17/6												
155	1.3.1.2.4.2	Utilities behind BoH (include XX)	C2	21 days	18 Jun '24	8 Jul '24	154	138	-8 days	Utilities behind BoH (include XX) 8/7												
156	1.3.1.2.5	<b>Footing for the Gate</b>	None	20 days	18 Jun '24	7 Jul '24			33 days	Footing for the Gate												
157	1.3.1.2.5.1	Footing for the Gate	C2	10 days	18 Jun '24	27 Jun '24	154	3,158	33 days	Footing for the Gate 27/6												
158	1.3.1.2.5.2	installation of feature wall	C2	10 days	28 Jun '24	7 Jul '24	157		47 days	installation of feature wall 7/7												
159	1.3.1.3	<b>EVA no. 1</b>	C2	108 days	26 Mar '24	21 Jul '24			9 days	EVA no. 1												
160	1.3.1.3.1	<b>EVA no.1</b>	C2	108 days	26 Mar '24	21 Jul '24			9 days	EVA no.1												
161	1.3.1.3.1.1	<b>Within EVA</b>	None	108 days	26 Mar '24	11 Jul '24			9 days	Within EVA												
162	1.3.1.3.1.1.1	<b>EVA no. 1 (exclude the remaining section connect to the deck channel)</b>	None	108 days	26 Mar '24	11 Jul '24			9 days	EVA no. 1 (exclude the remaining section connect to the deck channel)												
163	1.3.1.3.1.1.1.1	Trench excavation for ducts and drawpits within EVA (include breaking hard material)	C2	30 days	26 Mar '24	1 May '24		171SS+7 days,164,165	9 days	Trench excavation for ducts and drawpits within EVA (include breaking hard material) 1/5												
164	1.3.1.3.1.1.1.2	Installation of ducts and drawpits within EVA (include branch ducts to lighting pole)	C2	16 days	5 May '24	20 May '24	163	165	19 days	Installation of ducts and drawpits within EVA (include branch ducts to lighting pole) 20/5												
165	1.3.1.3.1.1.1.3	Backfilling	C2	7 days	21 May '24	27 May '24	163,164	166	19 days	Backfilling 27/5												
166	1.3.1.3.1.1.1.4	u-channel construction and fire main laying (73m)	C2	18 days	28 May '24	14 Jun '24	165	167FS+3 days	19 days	u-channel construction and fire main laying (73m) 14/6												
167	1.3.1.3.1.1.1.5	Subbase laying for the EVA	C2	10 days	18 Jun '24	27 Jun '24	166FS+3 days	168	19 days	Subbase laying for the EVA 27/6												
168	1.3.1.3.1.1.1.6	pavement	C2	14 days	28 Jun '24	11 Jul '24	167	169FF	19 days	pavement 11/7												
169	1.3.1.3.1.1.1.7	E&M works	C2	21 days	21 Jun '24	11 Jul '24	168FF	3	19 days	E&M works 11/7												
170	1.3.1.3.1.2	<b>Outside EVA</b>	None	111 days	2 Apr '24	21 Jul '24			9 days	Outside EVA												
171	1.3.1.3.1.2.1	Trench excavation for ducts and drawpits outside EVA (include breaking hard material)	C2	25 days	2 Apr '24	6 May '24	163SS+7 days	172	9 days	Trench excavation for ducts and drawpits outside EVA (include breaking hard material) 6/5												

Task █ Summary █ Start-only ┌ Critical █ Progress █  
 Milestone ◆ Project Summary █ Finish-only └ Critical Split █ Manual Progress █

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
172	1.3.1.3.1.2.2	Installation of ducts and drawpits outside EVA	C2	18 days	7 May '24	24 May '24	171	173	9 days	Installation of ducts and drawpits outside EVA 24/5	
173	1.3.1.3.1.2.3	Backfilling	C2	10 days	25 May '24	3 Jun '24	172	175FS+7 days	9 days	Backfilling 3/6	
174	1.3.1.3.1.2.4	walkway construction	C2	41 days	11 Jun '24	21 Jul '24		3	9 days	walkway const	
175	1.3.1.3.1.2.4.1	seawall cutting by Fong Cheong	C2	12 days	11 Jun '24	22 Jun '24	173FS+7 days	176	9 days	seawall cutting by Fong Cheong 22/6	
176	1.3.1.3.1.2.4.2	glass balstrade installation (include E&M)	C2	14 days	23 Jun '24	6 Jul '24	175	177SS+8 days	9 days	glass balstrade installation (include E&M) 6/7	
177	1.3.1.3.1.2.4.3	footpath	C2	21 days	1 Jul '24	21 Jul '24	176SS+8 days		9 days	footpath 21/7	
178	1.3.1.4	<b>Architectural /Hard landscaping Works</b>	C2	<b>45 days</b>	<b>1 Jun '24</b>	<b>15 Jul '24</b>			<b>12 days</b>	<b>Architectural /Ha</b>	
179	1.3.1.4.1	Fitness Lawn	C2	14 days	1 Jun '24	14 Jun '24			12 days	Fitness Lawn	
180	1.3.1.4.1.1	Excavation	C2	5 days	1 Jun '24	5 Jun '24		181FS+3 days	12 days	Excavation 5/6	
181	1.3.1.4.1.2	Filling/ concreting	C2	6 days	9 Jun '24	14 Jun '24	180FS+3 days	3,183	12 days	Filling/ concreting 14/6	
182	1.3.1.4.2	Event Deck	C2	14 days	15 Jun '24	28 Jun '24			12 days	Event Deck	
183	1.3.1.4.2.1	Excavation	C2	5 days	15 Jun '24	19 Jun '24	181	184FS+3 days,188SS	12 days	Excavation 19/6	
184	1.3.1.4.2.2	Blinding concrete	C2	1 day	23 Jun '24	23 Jun '24	183FS+3 days	185	12 days	Blinding concrete 23/6	
185	1.3.1.4.2.3	Rebar fixing	C2	4 days	24 Jun '24	27 Jun '24	184	186	12 days	Rebar fixing 27/6	
186	1.3.1.4.2.4	Concreting	C2	1 day	28 Jun '24	28 Jun '24	185	3,193,340SS	12 days	Concreting 28/6	
187	1.3.1.4.3	<b>Dry Fountain</b>	None	<b>28 days</b>	<b>15 Jun '24</b>	<b>12 Jul '24</b>			<b>18 days</b>	<b>Dry Fountain</b>	
188	1.3.1.4.3.1	Excavation	C2	3 days	15 Jun '24	17 Jun '24	183SS	189	18 days	Excavation 17/6	
189	1.3.1.4.3.2	Filling/ concreting	C2	7 days	18 Jun '24	24 Jun '24	188	190	18 days	Filling/ concreting 24/6	
190	1.3.1.4.3.3	Pipe, E&M	C2	12 days	25 Jun '24	6 Jul '24	189	191	18 days	Pipe, E&M 6/7	
191	1.3.1.4.3.4	Cover	C2	6 days	7 Jul '24	12 Jul '24	190	3	18 days	Cover 12/7	
192	1.3.1.4.4	<b>Rain Garden</b>	None	<b>17 days</b>	<b>29 Jun '24</b>	<b>15 Jul '24</b>			<b>15 days</b>	<b>Rain Garden</b>	
193	1.3.1.4.4.1	Excavation	C2	3 days	29 Jun '24	1 Jul '24	186	194	15 days	Excavation 1/7	
194	1.3.1.4.4.2	Filling/plumbing/concreting	C2	14 days	2 Jul '24	15 Jul '24	193	3	15 days	Filling/plumbing/concreting 15/7	
195	1.3.2	<b>Area No. 2</b>	C2	<b>427 days</b>	<b>1 Jun '23</b>	<b>22 Aug '24</b>			<b>1 day</b>	<b>Area No. 2</b>	
196	1.3.2.1	<b>Toilet cum changing room and Transformer Room</b>	C2	<b>427 days</b>	<b>1 Jun '23</b>	<b>22 Aug '24</b>			<b>1 day</b>	<b>Toilet cum changing room and Transformer Room</b>	
197	1.3.2.1.1	<b>Structure (Toilet cum changing room and Transfomer FC2)</b>	C2	<b>247 days</b>	<b>1 Jun '23</b>	<b>2 Feb '24</b>			<b>181 days</b>	<b>Structure (Toilet cum changing room and Transfomer Room)</b>	
198	1.3.2.1.1.1	<b>ELS</b>	C2	<b>97 days</b>	<b>1 Jun '23</b>	<b>5 Sep '23</b>			<b>331 days</b>	<b>ELS</b>	
201	1.3.2.1.1.2	<b>Structural Works</b>	C2	<b>181 days</b>	<b>6 Aug '23</b>	<b>2 Feb '24</b>			<b>95 days</b>	<b>Structural Works</b>	
221	1.3.2.1.2	<b>Architectural Works</b>	C2	<b>185 days</b>	<b>29 Jan '24</b>	<b>22 Aug '24</b>			<b>-18 days</b>	<b>Architectural Works</b>	
222	1.3.2.1.2.1	<b>Basement</b>	None	<b>104 days</b>	<b>30 Mar '24</b>	<b>11 Jul '24</b>			<b>24 days</b>	<b>Basement</b>	
223	1.3.2.1.2.1.1	<b>ABWF</b>	None	<b>99 days</b>	<b>30 Mar '24</b>	<b>6 Jul '24</b>			<b>24 days</b>	<b>ABWF</b>	
224	1.3.2.1.2.1.1.1	wall & ceiling plastering	C2	28 days	30 Mar '24	6 May '24		225	71 days	wall & ceiling plastering 6/5	
225	1.3.2.1.2.1.1.2	wall & ceiling painting	C2	14 days	7 May '24	20 May '24	224	3	71 days	wall & ceiling painting 20/5	
226	1.3.2.1.2.1.1.3	floor screeding	C2	9 days	28 Jun '24	6 Jul '24	229FS-14 days	3	24 days	floor screeding 6/7	
227	1.3.2.1.2.1.2	<b>E&amp;M</b>	None	<b>67 days</b>	<b>6 May '24</b>	<b>11 Jul '24</b>			<b>24 days</b>	<b>E&amp;M</b>	
228	1.3.2.1.2.1.2.1	MVAC works	C2	60 days	6 May '24	4 Jul '24		229SS+7 days	24 days	MVAC works 4/7	
229	1.3.2.1.2.1.2.2	Electrical works	C2	60 days	13 May '24	11 Jul '24	228SS+7 days	226FS-14 days,230SS+7 da	24 days	Electrical works 11/7	
230	1.3.2.1.2.1.2.3	Fire service works	C2	30 days	20 May '24	18 Jun '24	229SS+7 days	3	42 days	Fire service works 18/6	
231	1.3.2.1.2.1.2.4	Plumbing and drainage works	C2	30 days	20 May '24	18 Jun '24	229SS+7 days	3	42 days	Plumbing and drainage works 18/6	
232	1.3.2.1.2.2	G/F	C2	73 days	11 Jun '24	22 Aug '24			-23 days	G/F	
233	1.3.2.1.2.2.1	<b>ABWF</b>	C2	<b>73 days</b>	<b>11 Jun '24</b>	<b>22 Aug '24</b>			<b>-23 days</b>	<b>ABWF</b>	
234	1.3.2.1.2.2.1.1	Block wall erection with steel frame	C2	10 days	18 Jun '24	27 Jun '24	235SS+7 days	236,241SS+10 days,246	-23 days	Block wall erection with steel frame 27/6	
235	1.3.2.1.2.2.1.2	I-beam installation for baffle ceiling	C2	5 days	11 Jun '24	15 Jun '24		234SS+7 days	-23 days	I-beam installation for baffle ceiling 15/6	
236	1.3.2.1.2.2.1.3	water-proofing work include 24h test at male toilet	C2	5 days	28 Jun '24	2 Jul '24	234	237	-5 days	water-proofing work include 24h test at male toilet 2/7	
237	1.3.2.1.2.2.1.4	Wall plastering works at male toilet	C2	5 days	3 Jul '24	7 Jul '24	236	238FS-2 days,260,261	-5 days	Wall plastering works at male toilet 7/7	
238	1.3.2.1.2.2.1.5	floor screeding works at male toilet	C2	5 days	6 Jul '24	10 Jul '24	237FS-2 days	239	-1 day	floor screeding works at male toilet 10/7	
239	1.3.2.1.2.2.1.6	wall tiles laying at male toilet	C2	14 days	11 Jul '24	24 Jul '24	238	240FS-3 days	-1 day	wall tiles laying at male toilet 24/7	
240	1.3.2.1.2.2.1.7	floor tiles at male toilet	C2	10 days	22 Jul '24	31 Jul '24	239FS-3 days	3	-1 day	floor tiles at male toilet 31/7	
241	1.3.2.1.2.2.1.8	water-proofing work include 24h test at female toilet	C2	5 days	28 Jun '24	2 Jul '24	234SS+10 days	242	-23 days	water-proofing work include 24h test at female toilet 2/7	
242	1.3.2.1.2.2.1.9	wall plastering works at female toilet	C2	6 days	3 Jul '24	8 Jul '24	241	243FS-2 days	-23 days	wall plastering works at female toilet 8/7	
243	1.3.2.1.2.2.1.10	floor screeding works at female toilet	C2	5 days	7 Jul '24	11 Jul '24	242FS-2 days	248FS-2 days,244	-23 days	floor screeding works at female toilet 11/7	
244	1.3.2.1.2.2.1.11	wall tiles laying at female toilet	C2	14 days	12 Jul '24	25 Jul '24	243	245FS-3 days	-2 days	wall tiles laying at female toilet 25/7	
245	1.3.2.1.2.2.1.12	floor tiles laying at female toilet	C2	10 days	23 Jul '24	1 Aug '24	244FS-3 days	3	-2 days	floor tiles laying at female toilet 1/8	
246	1.3.2.1.2.2.1.13	water-proofing work include 48 hr test at remaining area (baby care room; accessibility toilet etc	C2	7 days	14 Jul '24	20 Jul '24	234SS+26 days	247	7 days	water-proofing work include 48 hr test at remaining area (baby care room; accessibility toilet etc) 20/7	
247	1.3.2.1.2.2.1.14	wall plastering works at remaining area (baby care room; accessibility toilet etc	C2	3 days	21 Jul '24	23 Jul '24	246	3	7 days	wall plastering works at remaining area (baby care room; accessibility toilet etc) 23/7	
248	1.3.2.1.2.2.1.15	floor screeding works at remaining area (baby care room; accessibility toilet etc	C2	3 days	10 Jul '24	12 Jul '24	243FS-2 days	249,250FS-3 days,251	-23 days	floor screeding works at remaining area (baby care room; accessibility toilet etc) 12/7	

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
249	1.3.2.1.2.2.1.16	wall tiles laying at remaining area (baby care room; accessibility toilet etc	C2	14 days	13 Jul '24	26 Jul '24	248	3	4 days	wall tiles laying at remaining area (baby care room; accessibility toilet etc) 25/7	
250	1.3.2.1.2.2.1.17	floor tiles laying at remaining area (baby care room; accessibility toilet etc	C2	7 days	10 Jul '24	16 Jul '24	248FS-3 days	3	14 days	floor tiles laying at remaining area (baby care room; accessibility toilet etc) 16/7	
251	1.3.2.1.2.2.1.18	external wall touch up	C2	18 days	13 Jul '24	30 Jul '24	248	252FS-8 days,253	-23 days	external wall touch up 30/7	
252	1.3.2.1.2.2.1.19	Baffle ceiling installation	C2	14 days	23 Jul '24	5 Aug '24	251FS-8 days	255SS	-23 days	Baffle ceiling installation 5/8	
253	1.3.2.1.2.2.1.20	Toilet cubical partition installation at male toilet	C2	7 days	31 Jul '24	6 Aug '24	251	254SS	-19 days	Toilet cubical partition installation at male toilet 6/8	
254	1.3.2.1.2.2.1.21	Toilet cubical partition installation at female toilet	C2	7 days	31 Jul '24	6 Aug '24	253SS	258	-19 days	Toilet cubical partition installation at female toilet 6/8	
255	1.3.2.1.2.2.1.22	door installation	C2	14 days	23 Jul '24	5 Aug '24	252SS	256SS+7 days	-23 days	door installation 5/8	
256	1.3.2.1.2.2.1.23	locker installation at male and female toilet	C2	12 days	30 Jul '24	10 Aug '24	255SS+7 days	257	-23 days	locker installation at male and female toilet 10/8	
257	1.3.2.1.2.2.1.24	seating bench installation at male and female toilet	C2	12 days	11 Aug '24	22 Aug '24	256	3	-23 days	seating bench installation at male and female toilet 22/8	
258	1.3.2.1.2.2.1.25	Sanitary fitment installation at male, female toilet, baby care room, accessibility toilet etc	C2	12 days	7 Aug '24	18 Aug '24	254	3	-19 days	Sanitary fitment installation at male, female toilet, baby care room, accessibility toilet etc 18/8	
259	1.3.2.1.2.2.2	<b>E&amp;M</b>	C2	28 days	8 Jul '24	4 Aug '24			-5 days	<b>E&amp;M</b>	
260	1.3.2.1.2.2.2.1	MVAC works	C2	28 days	8 Jul '24	4 Aug '24	237	3	-5 days	MVAC works 4/8	
261	1.3.2.1.2.2.2.2	Electrical works	C2	28 days	8 Jul '24	4 Aug '24	237	262SS+7 days,263SS+5 day	-4 days	Electrical works 4/8	
262	1.3.2.1.2.2.2.3	Fire service works	C2	20 days	15 Jul '24	3 Aug '24	261SS+7 days	3	-4 days	Fire service works 3/8	
263	1.3.2.1.2.2.2.4	Plumbing and drainage works	C2	20 days	13 Jul '24	1 Aug '24	261SS+5 days	3	-2 days	Plumbing and drainage works 1/8	
264	1.3.2.1.2.3	Metal Work ( Roof)	C2	152 days	29 Jan '24	20 Jul '24		3	10 days	Metal Work ( Roof)	
265	1.3.2.1.2.3.1	Fabrication of metal roof steel work GL 1-8	C2	38 days	29 Jan '24	18 Mar '24		3	124 days	Fabrication of metal roof steel work GL 1-8 18/3	
266	1.3.2.1.2.3.2	Fabrication of roof decking, louvre and window	C2	66 days	29 Jan '24	15 Apr '24		3	96 days	Fabrication of roof decking, louvre and window 15/4	
267	1.3.2.1.2.3.3	Installation of metal roof steelwork GL 5 - 8	C2	12 days	19 Mar '24	30 Mar '24		3	112 days	Installation of metal roof steelwork GL 5 - 8 30/3	
268	1.3.2.1.2.3.4	Installation of metal roof steelwork GL 1 - 5	C2	11 days	3 Apr '24	13 Apr '24		269FS+8 days,270FS+8 day	-1 day	Installation of metal roof steelwork GL 1 - 5 13/4	
269	1.3.2.1.2.3.5	<b>Installation of metal roof decking GL 1 - 8</b>	C2	60 days	22 Apr '24	30 Jun '24	268FS+8 days	276	-1 day	<b>Installation of metal roof decking GL 1 - 8</b>	
270	1.3.2.1.2.3.5.1	structural steel frame installation	C2	30 days	22 Apr '24	31 May '24	268FS+8 days	306FS+8 days	-1 day	structural steel frame installation 31/5	
271	1.3.2.1.2.3.5.2	"GUDI" water-guard waterproofing membrane	C2	6 days	3 Jun '24	8 Jun '24		273	32 days	"GUDI" water-guard waterproofing membrane 8/6	
272	1.3.2.1.2.3.5.3	setting out works of "RIGDAL" Alum Halter	C2	2 days	5 Jun '24	6 Jun '24			10 days	setting out works of "RIGDAL" Alum Halter 6/6	
273	1.3.2.1.2.3.5.4	Fixing of "RIGDAL" Alum Halter	C2	10 days	7 Jun '24	16 Jun '24	272	274SS+3 days,275SS+3 day	10 days	Fixing of "RIGDAL" Alum Halter 16/6	
274	1.3.2.1.2.3.5.5	Fixing of "KNAUF" thermal insulation	C2	3 days	10 Jun '24	12 Jun '24	273SS+3 days		28 days	Fixing of "KNAUF" thermal insulation 12/6	
275	1.3.2.1.2.3.5.6	Fixing of "RIGIDAL" Zip-Lok 400 thk alum standing seam profile	C2	21 days	10 Jun '24	30 Jun '24	273SS+3 days		10 days	Fixing of "RIGIDAL" Zip-Lok 400 thk alum standing seam profile 30/6	
276	1.3.2.1.2.3.6	Installation of vertical louvres and windows	C2	20 days	1 Jul '24	20 Jul '24	269	3	10 days	Installation of vertical louvres and windows 20/7	
277	1.3.2.2	<b>EVA no. 2</b>	C2	164 days	28 Jan '24	31 Jul '24			12 days	<b>EVA no. 2</b>	
278	1.3.2.2.1	<b>Underground services (not affect by OD)</b>	C2	33 days	28 Jan '24	12 Mar '24			95 days	<b>Underground services (not affect by OD)</b>	
280	1.3.2.2.2	<b>Underground services (affect by OD)</b>	C2	108 days	19 Feb '24	15 Jun '24			2 days	<b>Underground services (affect by OD)</b>	
281	1.3.2.2.2.1	<b>Undercutting works (by coring method)</b>	C2	91 days	19 Feb '24	29 May '24			2 days	<b>Undercutting works (by coring method)</b>	
296	1.3.2.2.2.2	<b>Drainage and sewage by open cut method</b>	None	66 days	17 Mar '24	21 May '24			52 days	<b>Drainage and sewage by open cut method</b>	
300	1.3.2.2.2.3	<b>Waterworks</b>	None	21 days	26 May '24	15 Jun '24			2 days	<b>Waterworks</b>	
301	1.3.2.2.2.3.1	DN600FW & DN300SW mains	C2	21 days	26 May '24	15 Jun '24	298FS+4 day	352,313	2 days	DN600FW & DN300SW mains 15/6	
302	1.3.2.2.3	<b>EVA construction</b>	C2	126 days	18 Mar '24	31 Jul '24			23 days	<b>EVA construction</b>	
303	1.3.2.2.3.1	<b>EVA no. 2 (beside toilet cum)</b>	C2	123 days	18 Mar '24	28 Jul '24			26 days	<b>EVA no. 2 (beside toilet cum)</b>	
304	1.3.2.2.3.1.1	<b>Within EVA</b>	None	133 days	18 Mar '24	28 Jul '24			26 days	<b>Within EVA</b>	
305	1.3.2.2.3.1.1.1	pipes laying for rain garden drainage (with manholes)	C2	54 days	18 Mar '24	20 May '24	279FS+5 days		95 days	pipes laying for rain garden drainage (with manholes) 20/5	
306	1.3.2.2.3.1.1.2	Duct and drawpits after drainage and waterworks complete	C2	12 days	9 Jun '24	20 Jun '24	270FS+8 day	307,320FS-3 days	-1 day	Duct and drawpits after drainage and waterworks complete 20/6	
307	1.3.2.2.3.1.1.3	Backfilling	C2	3 days	21 Jun '24	23 Jun '24	306	308	2 days	Backfilling 23/6	
308	1.3.2.2.3.1.1.4	u-channel construction & fire main laying	C2	12 days	24 Jun '24	5 Jul '24	307	309	2 days	u-channel construction & fire main laying 5/7	
309	1.3.2.2.3.1.1.5	subbase laying for the EVA	C2	9 days	6 Jul '24	14 Jul '24	308	310	2 days	subbase laying for the EVA 14/7	
310	1.3.2.2.3.1.1.6	pavement	C2	14 days	15 Jul '24	28 Jul '24	309	311FF	2 days	pavement 28/7	
311	1.3.2.2.3.1.1.7	E&M works (for lighting)	C2	21 days	8 Jul '24	28 Jul '24	310FF	3	2 days	E&M works (for lighting) 28/7	
312	1.3.2.2.3.2	<b>EVA no. 2 (reserve for observation deck)</b>	C2	43 days	16 Jun '24	28 Jul '24			2 days	<b>EVA no. 2 (reserve for observation deck)</b>	
313	1.3.2.2.3.2.1	Duct and drawpits after drainage and waterworks complete	C2	10 days	16 Jun '24	25 Jun '24	301	314	2 days	Duct and drawpits after drainage and waterworks complete 25/6	
314	1.3.2.2.3.2.2	backfilling	C2	4 days	26 Jun '24	29 Jun '24	313	315	2 days	backfilling 29/6	
315	1.3.2.2.3.2.3	u-channel construction & fire main laying	C2	10 days	30 Jun '24	9 Jul '24	314	316	2 days	u-channel construction & fire main laying 9/7	
316	1.3.2.2.3.2.4	subbase laying for the EVA	C2	9 days	10 Jul '24	18 Jul '24	315	317	2 days	subbase laying for the EVA 18/7	
317	1.3.2.2.3.2.5	pavement	C2	10 days	19 Jul '24	28 Jul '24	316	318FF	2 days	pavement 28/7	
318	1.3.2.2.3.2.6	E&M works	C2	21 days	8 Jul '24	28 Jul '24	317FF	3	2 days	E&M works 28/7	
319	1.3.2.2.3.3	<b>EVA no. 2 (reserve for the entrance of the works)</b>	None	44 days	18 Jun '24	31 Jul '24			-1 day	<b>EVA no. 2 (reserve for the entrance of the works)</b>	
320	1.3.2.2.3.3.1	Duct and drawpits after EVA no. 3 complete (after close the current access by using access through EVA no. 10 underneath Bridge D3)	C2	10 days	18 Jun '24	27 Jun '24	306FS-3 days	321	-1 day	Duct and drawpits after EVA no. 3 complete (after close the current access by using access through EVA no. 10 underneath Bridge D3) 27/6	

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress



ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Half 1, 2024		Half 2, 2024		
										N	J	M	M	J
321	1.3.2.2.3.3.2	backfilling	C2	3 days	28 Jun '24	30 Jun '24	320	322	-1 day				backfilling	30/6
322	1.3.2.2.3.3.3	u-channel construction	C2	10 days	1 Jul '24	10 Jul '24	321	323	-1 day				u-channel construction	10/7
323	1.3.2.2.3.3.4	subbase laying for the EVA	C2	9 days	11 Jul '24	19 Jul '24	322	324	-1 day				subbase laying for the EVA	19/7
324	1.3.2.2.3.3.5	Pavement	C2	12 days	20 Jul '24	31 Jul '24	323	3	-1 day				Pavement	31/7
325	1.3.2.3	Works affect by OD (outside EVA no. 2)	C2	88 days	10 Apr '24	16 Jul '24			0 days				Works affect by	
326	1.3.2.3.1	Works to be carried out after water main diversion from Gammon complete	None	61 days	10 Apr '24	9 Jun '24			0 days				Works to be carried out after w	
327	1.3.2.3.1.1	water main in conflict with our drainage works divert by Gamn	None	0 days	10 Apr '24	10 Apr '24		328FS+7 days	0 days					
328	1.3.2.3.1.2	site formation prior to the underground service	C2	7 days	17 Apr '24	28 Apr '24	327FS+7 days	329FS+3 days	0 days				site formation prior to the underground service	28/4
329	1.3.2.3.1.3	PMH318 to PMH363	C2	7 days	7 May '24	13 May '24	328FS+3 days	330FS+4 days	0 days				PMH318 to PMH363	13/5
330	1.3.2.3.1.4	DN600 storm drains (PMH363 to 364)	C2	9 days	18 May '24	26 May '24	329FS+4 days	3,331	0 days				DN600 storm drains (PMH363 to 364)	26/5
331	1.3.2.3.1.5	DN525 storm drains (PMH362 to 363)	C2	14 days	27 May '24	9 Jun '24	330	333SS+8 days,1137	0 days				DN525 storm drains (PMH362 to 363)	9/6
332	1.3.2.3.2	Works to be carried out concurrently with the installation of steel roof of Observation Deck	None	43 days	4 Jun '24	16 Jul '24			0 days				Works to be carr	
333	1.3.2.3.2.1	DN600 storm drains (PMH364 to 393)	C2	10 days	4 Jun '24	13 Jun '24	331SS+8 days	3,334	0 days				DN600 storm drains (PMH364 to 393)	13/6
334	1.3.2.3.2.2	DN525 storm drains (PMH392 to 393)	C2	7 days	14 Jun '24	20 Jun '24	333	335,336SS+3 days	0 days				DN525 storm drains (PMH392 to 393)	20/6
335	1.3.2.3.2.3	DN450 storm drains (PMH391 to 392)	C2	7 days	21 Jun '24	27 Jun '24	334	347SS	0 days				DN450 storm drains (PMH391 to 392)	27/6
336	1.3.2.3.2.4	DN160 sewer beside storm drains PMH391 to 393	C2	5 days	17 Jun '24	21 Jun '24	334SS+3 days	337	14 days				DN160 sewer beside storm drains PMH391 to 393	21/6
337	1.3.2.3.2.5	EVA no. 10 underneath bridge D3	C2	25 days	22 Jun '24	16 Jul '24	336	3	14 days				EVA no. 10 underneath bridge D3	16/7
338	1.3.2.4	Architectural/ Hard Landscaping Works	C2	64 days	28 May '24	30 Jul '24			24 days				Architectur	
339	1.3.2.4.1	Amphitheatre	C2	21 days	28 Jun '24	18 Jul '24			12 days				Amphitheatre	
340	1.3.2.4.1.1	Excavation	C2	4 days	28 Jun '24	1 Jul '24	186SS	341	12 days				Excavation	1/7
341	1.3.2.4.1.2	Sub base	C2	3 days	2 Jul '24	4 Jul '24	340	342	12 days				Sub base	4/7
342	1.3.2.4.1.3	Honed concrete	C2	14 days	5 Jul '24	18 Jul '24	341	3	12 days				Honed concrete	18/7
343	1.3.2.4.2	Terraced planter	None	60 days	28 May '24	26 Jul '24			28 days				Terraced pla	
344	1.3.2.4.2.1	Excavation	C2	7 days	28 May '24	3 Jun '24			81 days				Excavation	3/6
345	1.3.2.4.2.2	concrete installation	C2	24 days	3 Jul '24	26 Jul '24		3	4 days				concrete installation	25/7
346	1.3.2.4.3	Stepped seating (underneath bridge D3)	None	40 days	21 Jun '24	30 Jul '24			0 days				Stepped se	
347	1.3.2.4.3.1	excavation	C2	4 days	21 Jun '24	24 Jun '24	335SS	348	0 days				excavation	24/6
348	1.3.2.4.3.2	footing construction	C2	12 days	25 Jun '24	6 Jul '24	347	349	0 days				footing construction	6/7
349	1.3.2.4.3.3	footing curing	C2	3 days	7 Jul '24	9 Jul '24	348	350	0 days				footing curing	9/7
350	1.3.2.4.3.4	seating installation	C2	21 days	10 Jul '24	30 Jul '24	349	3	0 days				seating installation	30/7
351	1.3.3	Watermain connection between Area No.1 and 2	None	15 days	16 Jun '24	30 Jun '24			30 days				Watermain connection	
352	1.3.3.1	preparation works for testing	C2	3 days	16 Jun '24	18 Jun '24	301	353	30 days				preparation works for testing	18/6
353	1.3.3.2	pressure test and swabbing test	C2	7 days	19 Jun '24	25 Jun '24	352	354	30 days				pressure test and swabbing test	25/6
354	1.3.3.3	water mains connection by WSD	C2	5 days	26 Jun '24	30 Jun '24	353	3	30 days				water mains connection by WSD	30/6
355	1.4	Open Space Beside Existing Seawall	C2	251 days	3 Nov '23	1 Aug '24			22 days				Open Spac	
356	1.4.1	Area No. 3	C2	245 days	3 Nov '23	26 Jul '24			28 days				Area No. 3	
357	1.4.1.1	Drainage and Water works	C2	42 days	24 Nov '23	4 Jan '24			210 days				Drainage and Water works	
360	1.4.1.2	Harbour Step (120m)	C2	227 days	3 Nov '23	8 Jul '24			46 days				Harbour Step (120m)	
361	1.4.1.2.1	Harbour step (upto the work zone of outfall no.1)	C2	80 days	3 Nov '23	21 Jan '24			193 days					
362	1.4.1.2.2	Remaining harbour step after completion of the outfall no. 1	C2	42 days	19 Mar '24	9 May '24	384FS+2 day,363FS-10 days,387FS+(		4 days				Remaining harbour step after completion of the outfall no. 1	9/5
363	1.4.1.2.3	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	362FS-10 da,402SS,691SS		22 days				architectural works of Harbor step	8/7
364	1.4.1.3	Outfall 1	C2	62 days	3 Jan '24	16 Mar '24			4 days				Outfall 1	
365	1.4.1.3.1	Construction of precast concrete unit of Outfall 1	C2	62 days	3 Jan '24	16 Mar '24			4 days				Construction of precast concrete unit of Outfall 1	
385	1.4.1.4	EVA no. 3	C2	72 days	16 May '24	26 Jul '24			4 days				EVA no. 3	
386	1.4.1.4.1	Within EVA	None	70 days	16 May '24	24 Jul '24			6 days				Within EVA	
387	1.4.1.4.1.1	Installation of ducts and drawpits within EVA	C2	21 days	16 May '24	5 Jun '24	362FS+6 day,388		6 days				Installation of ducts and drawpits within EVA	5/6
388	1.4.1.4.1.2	backfilling	C2	4 days	6 Jun '24	9 Jun '24	387	389FS+7 days	6 days				backfilling	9/6
389	1.4.1.4.1.3	u-channel construction & fire main laying	C2	14 days	17 Jun '24	30 Jun '24	388FS+7 days	390	6 days				u-channel construction & fire main laying	30/6
390	1.4.1.4.1.4	subbase laying for the EVA	C2	10 days	1 Jul '24	10 Jul '24	389	391	6 days				subbase laying for the EVA	10/7
391	1.4.1.4.1.5	pavement	C2	14 days	11 Jul '24	24 Jul '24	390	392FF	6 days				pavement	24/7
392	1.4.1.4.1.6	E&M works	C2	21 days	4 Jul '24	24 Jul '24	391FF	3	6 days				E&M works	24/7
393	1.4.1.4.2	Outside EVA	None	72 days	16 May '24	26 Jul '24			4 days				Outside EVA	
394	1.4.1.4.2.1	Installation of ducts and drawpits outside EVA	C2	16 days	16 May '24	31 May '24	362FS+6 day,395FS+5 days		4 days				Installation of ducts and drawpits outside EVA	31/5
395	1.4.1.4.2.2	additional u-channel construction beside harbor step	C2	14 days	6 Jun '24	19 Jun '24	394FS+5 days	399,396FS+7 days	4 days				additional u-channel construction beside harbor step	19/6
396	1.4.1.4.2.3	Hard landscape (include walkway) and soft landscaping works	C2	30 days	27 Jun '24	26 Jul '24	395FS+7 day,3		4 days				Hard landscape (include walkway) and soft landscaping works	25/7
397	1.4.2	Area No.4	C2	242 days	3 Nov '23	23 Jul '24			7 days				Area No.4	
398	1.4.2.1	Drainage and Water works	C2	10 days	20 Jun '24	29 Jun '24			31 days				Drainage and Water wc	

Task █ Summary █ Start-only  Critical █ Progress █  
 Milestone ◆ Project Summary █ Finish-only  Critical Split ⋯ Manual Progress █

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
400	1.4.2.2	Harbour Step (120m)	C2	227 days	3 Nov '23	8 Jul '24			22 days	Harbour Step (120m)	
401	1.4.2.2.1	Harbour step (upto the work zone of outfall no.1)	C2	80 days	3 Nov '23	21 Jan '24		3	169 days	21/1	
402	1.4.2.2.2	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	363SS	3	22 days	architectural works of Harbor step 8/7	
403	1.4.2.3	EVA no. 4	C2	117 days	19 Mar '24	23 Jul '24			7 days	EVA no. 4	
404	1.4.2.3.1	Within EVA	None	127 days	19 Mar '24	23 Jul '24			7 days	Within EVA	
405	1.4.2.3.1.1	Installation of ducts and drawpits within EVA	C2	60 days	19 Mar '24	27 May '24		412SS,406FS+2 days	7 days	Installation of ducts and drawpits within EVA 27/5	
406	1.4.2.3.1.2	backfilling	C2	5 days	30 May '24	3 Jun '24	405FS+2 days	407FS+10 days	7 days	backfilling 3/6	
407	1.4.2.3.1.3	u-channel construction & fire main laying	C2	14 days	14 Jun '24	27 Jun '24	406FS+10 days	408	7 days	u-channel construction & fire main laying 27/6	
408	1.4.2.3.1.4	Subbase laying for the EVA	C2	10 days	28 Jun '24	7 Jul '24	407	409	7 days	Subbase laying for the EVA 7/7	
409	1.4.2.3.1.5	pavement	C2	16 days	8 Jul '24	23 Jul '24	408	410FF	7 days	pavement 23/7	
410	1.4.2.3.1.6	E&M works	C2	21 days	3 Jul '24	23 Jul '24	409FF	3	7 days	E&M works 23/7	
411	1.4.2.3.2	Outside EVA	None	118 days	19 Mar '24	14 Jul '24			16 days	Outside EVA	
412	1.4.2.3.2.1	Installation of ducts and drawpits outside EVA	C2	60 days	19 Mar '24	27 May '24	405SS	413FS+14 days	16 days	Installation of ducts and drawpits outside EVA 27/5	
413	1.4.2.3.2.2	additional u-channel construction beside harbor step	C2	14 days	11 Jun '24	24 Jun '24	412FS+14 days	414	16 days	additional u-channel construction beside harbor step 24/6	
414	1.4.2.3.2.3	Hard landscape and soft landscaping works (include walkway)	C2	20 days	25 Jun '24	14 Jul '24	413	3	16 days	Hard landscape and soft landscaping works (include walkway) 14/7	
415	1.4.3	Area No.5	C2	203 days	21 Dec '23	1 Aug '24			22 days	Area No.5	
416	1.4.3.1	Drainage and Water works	C2	32 days	28 Apr '24	3 Jun '24			18 days	Drainage and Water works	
419	1.4.3.2	Outfall 2	C2	162 days	21 Dec '23	21 Jun '24			40 days	Outfall 2	
456	1.4.3.3	Floating Stage	C2	125 days	22 Jan '24	16 Jun '24			68 days	Floating Stage	
457	1.4.3.3.1	Preparation Works	C2	40 days	22 Jan '24	13 Mar '24			129 days	Preparation Works	
460	1.4.3.3.2	Type 2B (CHA0.00 ~ CHA7.13) - Bay 1	C2	44 days	25 Jan '24	20 Mar '24			146 days	Type 2B (CHA0.00 ~ CHA7.13) - Bay 1	
477	1.4.3.3.3	Type 2A (CHA7.13 ~ CHA16.58) - Bay 2	C2	76 days	27 Jan '24	28 Apr '24			88 days	Type 2A (CHA7.13 ~ CHA16.58) - Bay 2	
494	1.4.3.3.4	Type 2A (CHA16.58 ~ CHA28.46) - Bay 3	C2	72 days	27 Jan '24	19 Apr '24			116 days	Type 2A (CHA16.58 ~ CHA28.46) - Bay 3	
511	1.4.3.3.5	Type 2A (CHA28.46 ~ CHA41.49) - Bay 4	C2	64 days	14 Mar '24	26 May '24			65 days	Type 2A (CHA28.46 ~ CHA41.49) - Bay 4	
529	1.4.3.3.6	Type 1A (CHA41.49 ~ CHA52.82) (C-shape structure) - Bay 5	C2	69 days	14 Mar '24	31 May '24			60 days	Type 1A (CHA41.49 ~ CHA52.82) (C-shape structure) - Bay 5	
545	1.4.3.3.7	Type 2A (CHA52.82 ~ CHA71.82) - Bay 6	C2	41 days	16 Apr '24	5 Jun '24			55 days	Type 2A (CHA52.82 ~ CHA71.82) - Bay 6	
563	1.4.3.3.8	Type 1B (CHA71.82 ~ CHA97.49) (C-shape structure) - Bay 7	C2	74 days	25 Mar '24	16 Jun '24			44 days	Type 1B (CHA71.82 ~ CHA97.49) (C-shape structure) - Bay 7	
564	1.4.3.3.8.1	Excavation for construction of Floating Stage	C2	15 days	25 Mar '24	8 Apr '24		565	93 days	Excavation for construction of Floating Stage 8/4	
565	1.4.3.3.8.2	Placing blinding concrete	C2	1 day	9 Apr '24	9 Apr '24	564	567	93 days	Placing blinding concrete 9/4	
566	1.4.3.3.8.3	Base slab construction	None	9 days	10 Apr '24	18 Apr '24			103 days	Base slab construction	
572	1.4.3.3.8.4	Wall construction	None	20 days	28 May '24	16 Jun '24			44 days	Wall construction	
573	1.4.3.3.8.4.1	Erection of scaffold working platform	C2	4 days	28 May '24	31 May '24	594SS+1 day	574	44 days	Erection of scaffold working platform 31/5	
574	1.4.3.3.8.4.2	Erection of timber & GRP formwork for wall	C2	6 days	1 Jun '24	6 Jun '24	573	575SS+2 days,576	44 days	Erection of timber & GRP formwork for wall 6/6	
575	1.4.3.3.8.4.3	Rebar fixing for wall	C2	3 days	3 Jun '24	5 Jun '24	574SS+2 day	3	55 days	Rebar fixing for wall 5/6	
576	1.4.3.3.8.4.4	Concreting of wall	C2	1 day	7 Jun '24	7 Jun '24	574	577FS+2 days,578FS+2	44 days	Concreting of wall 7/6	
577	1.4.3.3.8.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	7 days	10 Jun '24	16 Jun '24	576FS+2 days	3	44 days	Dismantle of timber formwork for wall and scaffold working platform 16/6	
578	1.4.3.3.8.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	10 Jun '24	12 Jun '24	576FS+2 days	3	48 days	Backfilling with rockfill material behind the Floating Stage structure 12/6	
579	1.4.3.3.9	Type 2A (CHA97.49 ~ CHA118.37) - Bay 8	C2	33 days	28 Apr '24	4 Jun '24			3 days	Type 2A (CHA97.49 ~ CHA118.37) - Bay 8	
596	1.4.3.3.10	Type 1A (CHA118.37 ~ CHA133.81) (C-shape structure) - Bay 9	C2	42 days	1 May '24	14 Jun '24			2 days	Type 1A (CHA118.37 ~ CHA133.81) (C-shape structure) - Bay 9	
597	1.4.3.3.10.1	Fabrication of GRP mould	C2	14 days	1 May '24	17 May '24			98 days	Fabrication of GRP mould 17/5	
598	1.4.3.3.10.2	Relocation of excavated armour rock to Part 4 of the Site	C2	7 days	5 May '24	11 May '24		599	1 day	Relocation of excavated armour rock to Part 4 of the Site 11/5	
599	1.4.3.3.10.3	Excavation for construction of Floating Stage	C2	7 days	12 May '24	18 May '24	598	600,615SS	1 day	Excavation for construction of Floating Stage 18/5	
600	1.4.3.3.10.4	Placing blinding concrete	C2	1 day	19 May '24	19 May '24	599	602	63 days	Placing blinding concrete 19/5	
601	1.4.3.3.10.5	Base slab construction	None	9 days	20 May '24	28 May '24			63 days	Base slab construction	
607	1.4.3.3.10.6	Wall construction	None	18 days	28 May '24	14 Jun '24			3 days	Wall construction	
608	1.4.3.3.10.6.1	Erection of scaffold working platform	C2	1 day	28 May '24	28 May '24	594SS+1 day	3,609	3 days	Erection of scaffold working platform 28/5	
609	1.4.3.3.10.6.2	Erection of timber & GRP formwork for wall	C2	8 days	29 May '24	5 Jun '24	608	610SS+4 days	3 days	Erection of timber & GRP formwork for wall 5/6	
610	1.4.3.3.10.6.3	Rebar fixing for wall	C2	2 days	2 Jun '24	3 Jun '24	609SS+4 day	611	3 days	Rebar fixing for wall 3/6	
611	1.4.3.3.10.6.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	610	612FS+2 days	3 days	Concreting of wall 4/6	
612	1.4.3.3.10.6.5	Dismantle of timber formwork for wall and scaffold working platform	C2	5 days	7 Jun '24	11 Jun '24	611FS+2 days	613	3 days	Dismantle of timber formwork for wall and scaffold working platform 11/6	
613	1.4.3.3.10.6.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	12 Jun '24	14 Jun '24	612	677	3 days	Backfilling with rockfill material behind the Floating Stage structure 14/6	
614	1.4.3.3.11	Type 2A (CHA133.81 ~ CHA137.55, adjacent Outfall 2) - Bay 10	C2	36 days	12 May '24	16 Jun '24			1 day	Type 2A (CHA133.81 ~ CHA137.55, adjacent Outfall 2) - Bay 10	
615	1.4.3.3.11.1	Excavation for construction of Floating Stage	C2	6 days	12 May '24	17 May '24	599SS	616,631SS	1 day	Excavation for construction of Floating Stage 17/5	
616	1.4.3.3.11.2	Placing blinding concrete	C2	1 day	18 May '24	18 May '24	615	618	1 day	Placing blinding concrete 18/5	
617	1.4.3.3.11.3	Base slab construction	None	9 days	19 May '24	27 May '24			1 day	Base slab construction	
623	1.4.3.3.11.4	Wall construction	None	20 days	28 May '24	16 Jun '24			1 day	Wall construction	


Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
										Half 1, 2024	Half 2, 2024
624	1.4.3.3.11.4.1	Erection of scaffold working platform	C2	1 day	28 May '24	28 May '24	622	625	1 day		Erection of scaffold working platform 28/5
625	1.4.3.3.11.4.2	Rebar fixing for wall	C2	3 days	29 May '24	31 May '24	624	626	1 day		Rebar fixing for wall 31/5
626	1.4.3.3.11.4.3	Erection of timber formwork for wall	C2	3 days	1 Jun '24	3 Jun '24	625	627	1 day		Erection of timber formwork for wall 3/6
627	1.4.3.3.11.4.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	626	628FS+2 days	1 day		Concreting of wall 4/6
628	1.4.3.3.11.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	7 days	7 Jun '24	13 Jun '24	627FS+2 days	629	1 day		Dismantle of timber formwork for wall and scaffold working platform 13/6
629	1.4.3.3.11.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	14 Jun '24	16 Jun '24	628	677	1 day		Backfilling with rockfill material behind the Floating Stage structure 16/6
630	1.4.3.3.12	<b>Type 2A (CHB0.00 ~ CHB14.30, adjacent Outfall 2) - Bay C2</b>	<b>C2</b>	<b>35 days</b>	<b>12 May '24</b>	<b>15 Jun '24</b>			<b>2 days</b>		Type 2A (CHB0.00 ~ CHB14.30)
631	1.4.3.3.12.1	Excavation for construction of Floating Stage	C2	8 days	12 May '24	19 May '24	615SS	632,647SS	2 days		Excavation for construction of Floating Stage 19/5
632	1.4.3.3.12.2	Placing blinding concrete	C2	1 day	20 May '24	20 May '24	631	634	2 days		Placing blinding concrete 20/5
633	1.4.3.3.12.3	<b>Base slab construction</b>	<b>None</b>	<b>7 days</b>	<b>21 May '24</b>	<b>27 May '24</b>			<b>2 days</b>		Base slab construction
639	1.4.3.3.12.4	<b>Wall construction</b>	<b>None</b>	<b>20 days</b>	<b>27 May '24</b>	<b>15 Jun '24</b>			<b>2 days</b>		Wall construction
640	1.4.3.3.12.4.1	Erection of scaffold working platform	C2	1 day	27 May '24	27 May '24	637	641	2 days		Erection of scaffold working platform 27/5
641	1.4.3.3.12.4.2	Rebar fixing for wall	C2	4 days	28 May '24	31 May '24	640	642	2 days		Rebar fixing for wall 31/5
642	1.4.3.3.12.4.3	Erection of timber formwork for wall	C2	3 days	1 Jun '24	3 Jun '24	641	643	2 days		Erection of timber formwork for wall 3/6
643	1.4.3.3.12.4.4	Concreting of wall	C2	1 day	4 Jun '24	4 Jun '24	642	644FS+2 days,677	2 days		Concreting of wall 4/6
644	1.4.3.3.12.4.5	Dismantle of timber formwork for wall and scaffold working platform	C2	6 days	7 Jun '24	12 Jun '24	643FS+2 days	645	2 days		Dismantle of timber formwork for wall and scaffold working platform 12/6
645	1.4.3.3.12.4.6	Backfilling with rockfill material behind the Floating Stage structure	C2	3 days	13 Jun '24	15 Jun '24	644	677	2 days		Backfilling with rockfill material behind the Floating Stage structure 15/6
646	1.4.3.3.13	<b>Type 2A (CHB14.30 ~ CHB32.32) - Bay 12</b>	<b>C2</b>	<b>33 days</b>	<b>12 May '24</b>	<b>13 Jun '24</b>			<b>4 days</b>		Type 2A (CHB14.30 ~ CHB32.32)
662	1.4.3.4	<b>EVA no.5</b>	<b>C2</b>	<b>53 days</b>	<b>7 Jun '24</b>	<b>29 Jul '24</b>			<b>-2 days</b>		EVA no.5
663	1.4.3.4.1	<b>Beside floating stage bays 1 to 4</b>	<b>None</b>	<b>49 days</b>	<b>7 Jun '24</b>	<b>25 Jul '24</b>			<b>-2 days</b>		Beside floating stage bays 1 to 4
664	1.4.3.4.1.1	Installation of duct and drawpit	C2	12 days	7 Jun '24	18 Jun '24	417FS+3 days	665,671SS+5 days	-2 days		Installation of duct and drawpit 18/6
665	1.4.3.4.1.2	backfilling	C2	4 days	19 Jun '24	22 Jun '24	664	666	5 days		backfilling 22/6
666	1.4.3.4.1.3	u-channel construction & fire main laying	C2	12 days	23 Jun '24	4 Jul '24	665	667	5 days		u-channel construction & fire main laying 4/7
667	1.4.3.4.1.4	subbase laying for the EVA	C2	9 days	5 Jul '24	13 Jul '24	666	668	5 days		subbase laying for the EVA 13/7
668	1.4.3.4.1.5	Pavement	C2	12 days	14 Jul '24	25 Jul '24	667	669FF	5 days		Pavement 25/7
669	1.4.3.4.1.6	E&M works	C2	21 days	5 Jul '24	25 Jul '24	668FF	3	5 days		E&M works 25/7
670	1.4.3.4.2	<b>Beside floating stage bays 5 to 8</b>	<b>None</b>	<b>47 days</b>	<b>12 Jun '24</b>	<b>28 Jul '24</b>			<b>-2 days</b>		Beside floating stage bays 5 to 8
671	1.4.3.4.2.1	Installation of duct and drawpits concurrently with the floating stage bays 4 to 8	C2	14 days	12 Jun '24	25 Jun '24	664SS+5 days	672	-2 days		Installation of duct and drawpits concurrently with the floating stage bays 4 to 8 25/6
672	1.4.3.4.2.2	u-channel construction & fire main laying	C2	12 days	26 Jun '24	7 Jul '24	671	673	-2 days		u-channel construction & fire main laying 7/7
673	1.4.3.4.2.3	subbase laying for the EVA	C2	9 days	8 Jul '24	16 Jul '24	672	674,684SS	-2 days		subbase laying for the EVA 16/7
674	1.4.3.4.2.4	pavement	C2	12 days	17 Jul '24	28 Jul '24	673	675FF	2 days		pavement 28/7
675	1.4.3.4.2.5	E&M works	C2	21 days	8 Jul '24	28 Jul '24	674FF	3	2 days		E&M works 28/7
676	1.4.3.4.3	<b>Beside floating stage 8 to 11</b>	<b>None</b>	<b>43 days</b>	<b>17 Jun '24</b>	<b>29 Jul '24</b>			<b>1 day</b>		Beside floating stage 8 to 11
677	1.4.3.4.3.1	sewage works (DF2a > DF1c > DF1d)	C2	6 days	17 Jun '24	22 Jun '24	613,629,645,453SS-7 days,678		1 day		sewage works (DF2a > DF1c > DF1d) 22/6
678	1.4.3.4.3.2	Installation of duct and drawpits	C2	9 days	23 Jun '24	1 Jul '24	677	679	1 day		Installation of duct and drawpits 1/7
679	1.4.3.4.3.3	u-channel construction & fire main laying	C2	10 days	2 Jul '24	11 Jul '24	678	680	1 day		u-channel construction & fire main laying 11/7
680	1.4.3.4.3.4	subbase laying for the EVA	C2	8 days	12 Jul '24	19 Jul '24	679	681	1 day		subbase laying for the EVA 19/7
681	1.4.3.4.3.5	pavement	C2	10 days	20 Jul '24	29 Jul '24	680	682FF	1 day		pavement 29/7
682	1.4.3.4.3.6	E&M works	C2	14 days	16 Jul '24	29 Jul '24	681FF	3	1 day		E&M works 29/7
683	1.4.3.5	<b>Hard landscape and soft landscaping works</b>	<b>C2</b>	<b>25 days</b>	<b>8 Jul '24</b>	<b>1 Aug '24</b>			<b>-2 days</b>		Hard landscape and soft landscaping works
684	1.4.3.5.1	Hard landscaping between floating stage and EVA	C2	25 days	8 Jul '24	1 Aug '24	673SS	3	-2 days		Hard landscaping between floating stage and EVA 1/8
685	1.4.4	<b>Area no.6</b>	<b>C2</b>	<b>136 days</b>	<b>3 Mar '24</b>	<b>26 Jul '24</b>			<b>28 days</b>		Area no.6
686	1.4.4.1	<b>Drainage and Water works</b>	<b>C2</b>	<b>43 days</b>	<b>3 Mar '24</b>	<b>14 Apr '24</b>			<b>97 days</b>		Drainage and Water works
690	1.4.4.2	<b>Harbour Steps</b>	<b>C2</b>	<b>70 days</b>	<b>20 Apr '24</b>	<b>8 Jul '24</b>			<b>22 days</b>		Harbour Steps
691	1.4.4.2.1	architectural works of Harbor step	C2	70 days	20 Apr '24	8 Jul '24	363SS	3	22 days		architectural works of Harbor step 8/7
692	1.4.4.3	<b>EVA no.6</b>	<b>C2</b>	<b>79 days</b>	<b>9 May '24</b>	<b>26 Jul '24</b>			<b>13 days</b>		EVA no.6
693	1.4.4.3.1	<b>Within EVA</b>	<b>None</b>	<b>79 days</b>	<b>9 May '24</b>	<b>26 Jul '24</b>			<b>13 days</b>		Within EVA
694	1.4.4.3.1.1	Installation of ducts and drawpits within EVA	C2	30 days	9 May '24	7 Jun '24		695	13 days		Installation of ducts and drawpits within EVA 7/6
695	1.4.4.3.1.2	Backfilling	C2	5 days	8 Jun '24	12 Jun '24	694	696FS+4 days	13 days		Backfilling 12/6
696	1.4.4.3.1.3	u-channel construction & fire main laying	C2	10 days	17 Jun '24	26 Jun '24	695FS+4 days	697	13 days		u-channel construction & fire main laying 26/6
697	1.4.4.3.1.4	subbase laying for the EVA	C2	9 days	27 Jun '24	5 Jul '24	696	698	13 days		subbase laying for the EVA 5/7
698	1.4.4.3.1.5	pavement	C2	12 days	6 Jul '24	17 Jul '24	697	699FF	13 days		pavement 17/7
699	1.4.4.3.1.6	E&M works	C2	21 days	27 Jun '24	17 Jul '24	698FF	3	13 days		E&M works 17/7
700	1.4.4.3.1.7	seal up two inspection chambers of box culvert (relate to the CE/124 of Section 8)	C2	24 days	3 Jun '24	26 Jun '24			4 days		seal up two inspection chambers 13/6
701	1.4.4.3.1.7.1	EMSD accept remedial works for the MJ of cell B	C2	1 day	13 Jun '24	13 Jun '24			71 days		EMSD accept remedial works for the MJ of cell B 13/6

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress



ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Half 1, 2024		Half 2, 2024	
702	1.4.4.3.1.7.2	permanent connection in changeover chamber complete	C2	17 days	3 Jun '24	19 Jun '24	703		4 days				
703	1.4.4.3.1.7.3	flow rate analysis in cell A & B	C2	2 days	20 Jun '24	21 Jun '24	702	704	4 days				
704	1.4.4.3.1.7.4	Relocate the entrance away from the EVA	C2	5 days	22 Jun '24	26 Jun '24	703	705	4 days				
705	1.4.4.3.1.8	Remaining EVA works after sealing up two inspection chamber	C2	30 days	27 Jun '24	26 Jul '24	704	3	4 days				
706	1.4.4.3.2	<b>Outside EVA</b>	None	68 days	16 May '24	22 Jul '24			8 days				
707	1.4.4.3.2.1	Installation of ducts and drawpits outside EVA	C2	26 days	16 May '24	10 Jun '24		708FS+7 days	8 days				
708	1.4.4.3.2.2	85m DN225 sewage works connect to the drain fountain	C2	10 days	18 Jun '24	27 Jun '24	707FS+7 days	3,709	8 days				
709	1.4.4.3.2.3	Hard landscape and soft landscaping works (include walkway)	C2	25 days	28 Jun '24	22 Jul '24	708	3	8 days				
710	1.4.4.4	<b>Elevated Landscape deck</b>	None	108 days	5 Apr '24	21 Jul '24			33 days				
711	1.4.4.4.1	<b>Structural works</b>	None	83 days	5 Apr '24	26 Jun '24			58 days				
712	1.4.4.4.1.1	U-channel construction	C2	20 days	5 Apr '24	1 May '24		713	98 days				
713	1.4.4.4.1.2	division brick wall construction	C2	8 days	5 May '24	12 May '24	712	714	98 days				
714	1.4.4.4.1.3	compacted soil fill	C2	5 days	13 May '24	17 May '24	713		98 days				
715	1.4.4.4.1.4	U-trough construction	C2	30 days	28 May '24	26 Jun '24		3	34 days				
716	1.4.4.4.2	<b>Landscaping works</b>	None	55 days	28 May '24	21 Jul '24			9 days				
717	1.4.4.4.2.1	Planter construction	C2	7 days	28 May '24	3 Jun '24		718	9 days				
718	1.4.4.4.2.2	soiling works for planter	C2	10 days	4 Jun '24	13 Jun '24	717	719	9 days				
719	1.4.4.4.2.3	planting works	C2	12 days	14 Jun '24	25 Jun '24	718	720SS+4 days	9 days				
720	1.4.4.4.2.4	matching cover installation	C2	13 days	18 Jun '24	30 Jun '24	719SS+4 days	721	9 days				
721	1.4.4.4.2.5	AGT installation	C2	21 days	1 Jul '24	21 Jul '24	720	3	9 days				
722	1.4.4.4.2.6	Rain shelter installation	C2	30 days	30 May '24	28 Jun '24		3	32 days				
723	1.4.4.4.2.7	seating bench installation	C2	30 days	15 Jun '24	14 Jul '24		3	16 days				
724	1.4.4.4.2.8	irrigation pipe works	C2	6 days	3 Jul '24	8 Jul '24		3	22 days				
725	1.4.4.4.2.9	Dripline irrigation work	C2	13 days	4 Jul '24	16 Jul '24		3	14 days				
726	1.5	<b>Temporary Management Office, Temporary Toilet, Plant Rooms of General Building services and Refuse Collection</b>	C2	153 days	20 Feb '24	31 Jul '24			-1 day				
727	1.5.1	<b>Temporary Office</b>	C2	153 days	20 Feb '24	31 Jul '24			-1 day				
728	1.5.1.1	<b>RC work &amp; steel work</b>	C2	26 days	29 Feb '24	25 Mar '24			117 days				
734	1.5.1.2	<b>Temporary Management Office</b>	None	132 days	20 Feb '24	30 Jun '24			30 days				
735	1.5.1.2.1	<b>Structural Steel</b>	None	51 days	20 Feb '24	10 Apr '24			111 days				
738	1.5.1.2.2	<b>Roof and wall cladding</b>	C2	97 days	20 Feb '24	5 Jun '24			30 days				
751	1.5.1.2.3	<b>Window</b>	None	132 days	20 Feb '24	30 Jun '24			30 days				
752	1.5.1.2.3.1	<b>Preparation works</b>	None	105 days	20 Feb '24	3 Jun '24			42 days				
756	1.5.1.2.3.2	<b>Installation works</b>	None	15 days	16 Jun '24	30 Jun '24			30 days				
757	1.5.1.2.3.2.1	installation of window	C2	15 days	16 Jun '24	30 Jun '24	750FS+10 days	3	30 days				
758	1.5.1.3	<b>Toilet area</b>	C2	66 days	27 May '24	31 Jul '24			-1 day				
759	1.5.1.3.1	<b>ABWF</b>	None	66 days	27 May '24	31 Jul '24			-1 day				
760	1.5.1.3.1.1	site setting out	C2	1 day	27 May '24	27 May '24		761	-1 day				
761	1.5.1.3.1.2	Drywall erection works	C2	21 days	28 May '24	17 Jun '24	760	762SS+21 days,782SS+21 d	-1 day				
762	1.5.1.3.1.3	waterproofing include 48hr test	C2	8 days	18 Jun '24	25 Jun '24	761SS+21 days	763	-1 day				
763	1.5.1.3.1.4	wall plastering work at male toilet	C2	7 days	26 Jun '24	2 Jul '24	762	764,765SS+3 days	-1 day				
764	1.5.1.3.1.5	floor screeding work at male toilet	C2	7 days	3 Jul '24	9 Jul '24	763	767,770	-1 day				
765	1.5.1.3.1.6	wall plastering work at female toilet	C2	9 days	29 Jun '24	7 Jul '24	763SS+3 days	766	-1 day				
766	1.5.1.3.1.7	floor screeding work at female toilet	C2	9 days	8 Jul '24	16 Jul '24	765	768,772	-1 day				
767	1.5.1.3.1.8	Ceiling Paint	C2	10 days	10 Jul '24	19 Jul '24	764	769,775	1 day				
768	1.5.1.3.1.9	wall plastering work at remaining area (baby care room, universal toilet, family toilet)	C2	3 days	17 Jul '24	19 Jul '24	766	774FS-2 days	-1 day				
769	1.5.1.3.1.10	floor screeding work at remaining area (baby care room, universal toilet, family toilet)	C2	5 days	20 Jul '24	24 Jul '24	767	3	6 days				
770	1.5.1.3.1.11	wall tiles laying at male toilet	C2	10 days	10 Jul '24	19 Jul '24	764	771FS-2 days	-1 day				
771	1.5.1.3.1.12	floor tiles laying at male toilet	C2	7 days	18 Jul '24	24 Jul '24	770FS-2 days	778	-1 day				
772	1.5.1.3.1.13	wall tiles laying at female toilet	C2	10 days	17 Jul '24	26 Jul '24	766	773FS-2 days	-1 day				
773	1.5.1.3.1.14	floor tiles laying at female toilet	C2	7 days	25 Jul '24	31 Jul '24	772FS-2 days	779FF,780FF	-1 day				
774	1.5.1.3.1.15	wall tiles laying at remaining area (baby care room, universal toilet, family toilet)	C2	10 days	18 Jul '24	27 Jul '24	768FS-2 days	776FS-3 days,777FS-4 days	-1 day				
775	1.5.1.3.1.16	painting for dry wall	C2	10 days	20 Jul '24	29 Jul '24	767	3	1 day				
776	1.5.1.3.1.17	floor tiles laying at remaining area (baby care room, universal toilet, family toilet)	C2	7 days	25 Jul '24	31 Jul '24	774FS-3 days	3	-1 day				
777	1.5.1.3.1.18	door and door frame installation	C2	7 days	24 Jul '24	30 Jul '24	774FS-4 days	3	0 days				
778	1.5.1.3.1.19	toilet cubical partition installation at male toilet	C2	7 days	25 Jul '24	31 Jul '24	771	3	-1 day				



Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart							
										N	Half 1, 2024	J	M	M	Half 2, 2024	J	
779	1.5.1.3.1.20	toilet cubical partition installation at female toilet	C2	7 days	25 Jul '24	31 Jul '24	773FF	3	-1 day	toilet cubical partition installation at female toilet		31/7					
780	1.5.1.3.1.21	sanitary fitment installation at male, female toilet, baby care room, universal toilet and family toilet	C2	8 days	24 Jul '24	31 Jul '24	773FF	3	-1 day	sanitary fitment installation at male, female toilet, baby care room, universal toilet and family toilet		31/7					
781	1.5.1.3.2	<b>E&amp;M</b>	None	39 days	18 Jun '24	26 Jul '24			4 days	<b>E&amp;M</b>							
782	1.5.1.3.2.1	Electrical works	C2	25 days	18 Jun '24	12 Jul '24	761SS+21 days	3,783SS+7 days	4 days	Electrical works		12/7					
783	1.5.1.3.2.2	MVAC works	C2	25 days	25 Jun '24	19 Jul '24	782SS+7 days	3,784SS+7 days	4 days	MVAC works		19/7					
784	1.5.1.3.2.3	Plumbing and drainage works	C2	25 days	2 Jul '24	26 Jul '24	783SS+7 days	3	4 days	Plumbing and drainage works		26/7					
785	1.5.1.4	<b>Office area</b>	None	59 days	29 May '24	26 Jul '24			4 days	<b>Office area</b>							
786	1.5.1.4.1	<b>ABWF</b>	None	52 days	29 May '24	19 Jul '24			4 days	<b>ABWF</b>							
787	1.5.1.4.1.1	site setting out	C2	3 days	29 May '24	31 May '24		788,789	4 days	site setting out		31/5					
788	1.5.1.4.1.2	Dry Wall & Block Wall erection for universal toilet	C2	14 days	1 Jun '24	14 Jun '24	787	790,799SS+21 days	4 days	Dry Wall & Block Wall erection for universal toilet		14/6					
789	1.5.1.4.1.3	dry wall installation	C2	21 days	1 Jun '24	21 Jun '24	787	795	29 days	dry wall installation		21/6					
790	1.5.1.4.1.4	waterproofing work for universal toilet incl. 48 hour test	C2	5 days	15 Jun '24	19 Jun '24	788	791	11 days	waterproofing work for universal toilet incl. 48 hour test		19/6					
791	1.5.1.4.1.5	wall plastering work for universal toilet	C2	7 days	20 Jun '24	26 Jun '24	790	792	11 days	wall plastering work for universal toilet		26/6					
792	1.5.1.4.1.6	floor screeding works for all office area	C2	10 days	27 Jun '24	6 Jul '24	791	793,794	11 days	floor screeding works for all office area		6/7					
793	1.5.1.4.1.7	internal wall paint works for office, medical room, general store room	C2	10 days	7 Jul '24	16 Jul '24	792	797	11 days	internal wall paint works for office, medical room, general store room		16/7					
794	1.5.1.4.1.8	wall tiles and floor tiles laying for universal toilet	C2	4 days	7 Jul '24	10 Jul '24	792	796	17 days	wall tiles and floor tiles laying for universal toilet		10/7					
795	1.5.1.4.1.9	door and door frame installation	C2	10 days	22 Jun '24	1 Jul '24	789	3	29 days	door and door frame installation		1/7					
796	1.5.1.4.1.10	sanitary fitment installation for universal toilet	C2	3 days	11 Jul '24	13 Jul '24	794	3	17 days	sanitary fitment installation for universal toilet		13/7					
797	1.5.1.4.1.11	Touch up Works	None	3 days	17 Jul '24	19 Jul '24	793	3	11 days	Touch up Works		19/7					
798	1.5.1.4.2	<b>E&amp;M</b>	None	35 days	22 Jun '24	26 Jul '24			4 days	<b>E&amp;M</b>							
799	1.5.1.4.2.1	Electrical works	C2	21 days	22 Jun '24	12 Jul '24	788SS+21 days	3,800SS+7 days	4 days	Electrical works		12/7					
800	1.5.1.4.2.2	MVAC works	C2	21 days	29 Jun '24	19 Jul '24	799SS+7 days	3,801SS+7 days,802SS+7 d	4 days	MVAC works		19/7					
801	1.5.1.4.2.3	Fire service works	C2	21 days	6 Jul '24	26 Jul '24	800SS+7 days	3	4 days	Fire service works		26/7					
802	1.5.1.4.2.4	Plumbing and drainage works	C2	10 days	6 Jul '24	15 Jul '24	800SS+7 days	3	15 days	Plumbing and drainage works		15/7					
803	1.5.1.5	<b>Remaining area (refuse collection chamber, horticultural machinery store room, etc)</b>	None	59 days	30 May '24	27 Jul '24			3 days	<b>Remaining area</b>							
804	1.5.1.5.1	<b>ABWF</b>	None	59 days	30 May '24	27 Jul '24			3 days	<b>ABWF</b>							
805	1.5.1.5.1.1	site setting out	C2	3 days	30 May '24	1 Jun '24		806	3 days	site setting out		1/6					
806	1.5.1.5.1.2	Drywall erection	C2	21 days	2 Jun '24	22 Jun '24	805	807,813SS+21 days	3 days	Drywall erection		22/6					
807	1.5.1.5.1.3	wall plastering work for remaining areas	C2	7 days	23 Jun '24	29 Jun '24	806	808	3 days	wall plastering work for remaining areas		29/6					
808	1.5.1.5.1.4	floor screeding works for remaining areas	C2	7 days	30 Jun '24	6 Jul '24	807	809,810	3 days	floor screeding works for remaining areas		6/7					
809	1.5.1.5.1.5	internal wall paint works for remaining areas	C2	5 days	7 Jul '24	11 Jul '24	808	811SS+16 days	3 days	internal wall paint works for remaining areas		11/7					
810	1.5.1.5.1.6	wall tiles and floor tiles laying for refuse collection chamber	C2	3 days	7 Jul '24	9 Jul '24	808	3	21 days	wall tiles and floor tiles laying for refuse collection chamber		9/7					
811	1.5.1.5.1.7	door and door frame installation	C2	5 days	23 Jul '24	27 Jul '24	809SS+16 d	3	3 days	door and door frame installation		27/7					
812	1.5.1.5.2	<b>E&amp;M</b>	None	28 days	23 Jun '24	20 Jul '24			10 days	<b>E&amp;M</b>							
813	1.5.1.5.2.1	Electrical works	C2	21 days	23 Jun '24	13 Jul '24	806SS+21 days	3,814SS+7 days	10 days	Electrical works		13/7					
814	1.5.1.5.2.2	MVAC works	C2	21 days	30 Jun '24	20 Jul '24	813SS+7 days	3,815SS+7 days,816SS+7 d	10 days	MVAC works		20/7					
815	1.5.1.5.2.3	Fire service works	C2	10 days	7 Jul '24	16 Jul '24	814SS+7 days	3	14 days	Fire service works		16/7					
816	1.5.1.5.2.4	Plumbing and drainage works	C2	10 days	7 Jul '24	16 Jul '24	814SS+7 days	3	14 days	Plumbing and drainage works		16/7					
817	1.6	<b>Pumping station, box culvert and lifts</b>	C2	701 days?	1 Sep '22	23 Aug '24			0 days?	<b>Pumping station, box culvert and lifts</b>							
818	1.6.1	<b>Sewage and Saltwater Pumping Station</b>	C2	701 days?	1 Sep '22	23 Aug '24			0 days?	<b>Sewage and Saltwater Pumping Station</b>							
819	1.6.1.1	<b>ELS</b>	C2	104 days	19 Mar '23	30 Jun '23		820	0 days	<b>ELS</b>							
820	1.6.1.2	<b>PLT Test, Binder concrete</b>	C2	13 days	14 Jun '23	26 Jun '23	819	826	0 days	<b>PLT Test, Binder concrete</b>							
821	1.6.1.3	<b>Structural works</b>	C2	354 days	15 Mar '23	14 Mar '24			128 days	<b>Structural works</b>							
930	1.6.1.4	<b>Architectural works</b>	C2	701 days?	1 Sep '22	23 Aug '24			0 days?	<b>Architectural works</b>							
931	1.6.1.4.1	<b>B/F (saltwater pumping station)</b>	C2	145 days	26 Feb '24	29 Jul '24			4 days	<b>B/F (saltwater pumping station)</b>							
932	1.6.1.4.1.1	<b>ABWF</b>	None	142 days	26 Feb '24	16 Jul '24			4 days	<b>ABWF</b>							
933	1.6.1.4.1.1.1	Site setting out works for B/F	C2	4 days	26 Feb '24	29 Feb '24		934SS+1 day	4 days	Site setting out works for B/F		29/2					
934	1.6.1.4.1.1.2	Wall & ceiling plastering	C2	80 days	27 Feb '24	26 May '24	933SS+1 day	935FS-11 days,936FS-4	4 days	Wall & ceiling plastering		26/5					
935	1.6.1.4.1.1.3	Wall & ceiling painting works	C2	21 days	16 May '24	5 Jun '24	934FS-11 da	941	4 days	Wall & ceiling painting works		5/6					
936	1.6.1.4.1.1.4	Block wall erection for interfacing WSD & DSD portion	C2	10 days	23 May '24	1 Jun '24	934FS-4 days	937FS+14 days,941	8 days	Block wall erection for interfacing WSD & DSD portion		1/6					
937	1.6.1.4.1.1.5	Floor screeding & apply floor finishes material	C2	28 days	16 Jun '24	13 Jul '24	936FS+14 days	938SS	14 days	Floor screeding & apply floor finishes material		13/7					
938	1.6.1.4.1.1.6	Door and door frame installation	C2	21 days	16 Jun '24	6 Jul '24	937SS	939	14 days	Door and door frame installation		6/7					
939	1.6.1.4.1.1.7	Paint / plastering works touch up	C2	10 days	7 Jul '24	16 Jul '24	938	3	14 days	Paint / plastering works touch up		16/7					
940	1.6.1.4.1.2	<b>E&amp;M</b>	None	54 days	6 Jun '24	29 Jul '24			4 days	<b>E&amp;M</b>							
941	1.6.1.4.1.2.1	MVAC works	C2	45 days	6 Jun '24	20 Jul '24	935,936	942SS+7 days	4 days	MVAC works		20/7					
942	1.6.1.4.1.2.2	Electrical works	C2	45 days	13 Jun '24	27 Jul '24	941SS+7 days	943SS+7 days,944SS+7 day	4 days	Electrical works		27/7					

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress



ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart (Half 1, 2024 to Half 2, 2024)											
943	1.6.1.4.1.2.3	Fire service works	C2	21 days	20 Jun '24	10 Jul '24	942SS+7 days	3	20 days	Fire service works 10/7											
944	1.6.1.4.1.2.4	Mechanical works	C2	40 days	20 Jun '24	29 Jul '24	942SS+7 days	945SS+7 days	4 days	Mechanical works 29/7											
945	1.6.1.4.1.2.5	Plumbing and drainage works	C2	30 days	27 Jun '24	26 Jul '24	944SS+7 days	3	4 days	Plumbing and drainage works 26/7											
946	1.6.1.4.2	<b>B/F (sewage pumping station)</b>	None	94 days	28 Apr '24	30 Jul '24			-11 days	B/F (sewage pumping station) 28/7											
947	1.6.1.4.2.1	ABWF	None	67 days	28 Apr '24	3 Jul '24			-11 days	ABWF 28/7											
948	1.6.1.4.2.1.1	Site setting out works for B/F	C2	2 days	28 Apr '24	1 May '24		949	-6 days	Site setting out works for B/F 1/5											
949	1.6.1.4.2.1.2	Wall & ceiling plastering	C2	25 days	5 May '24	29 May '24	948	950FS-5 days	-6 days	Wall & ceiling plastering 29/5											
950	1.6.1.4.2.1.3	Wall & ceiling painting works	C2	14 days	25 May '24	7 Jun '24	949FS-5 days	951FS-5 days,955	-6 days	Wall & ceiling painting works 7/6											
951	1.6.1.4.2.1.4	Floor screeding & apply floor finishes material	C2	10 days	3 Jun '24	12 Jun '24	950FS-5 days	952SS	27 days	Floor screeding & apply floor finishes material 12/6											
952	1.6.1.4.2.1.5	Door and door frame installation	C2	21 days	3 Jun '24	23 Jun '24	951SS	953	27 days	Door and door frame installation 23/6											
953	1.6.1.4.2.1.6	Paint / plastering works touch up	C2	10 days	24 Jun '24	3 Jul '24	952	3	27 days	Paint / plastering works touch up 3/7											
954	1.6.1.4.2.2	<b>E&amp;M</b>	None	53 days	8 Jun '24	30 Jul '24			-6 days	E&M 8/6											
955	1.6.1.4.2.2.1	MVAC works	C2	45 days	8 Jun '24	22 Jul '24	950	956SS+7 days,960,1028	-6 days	MVAC works 22/7											
956	1.6.1.4.2.2.2	Electrical works	C2	38 days	15 Jun '24	22 Jul '24	955SS+7 days	957SS+7 days,958SS+3 day	-6 days	Electrical works 22/7											
957	1.6.1.4.2.2.3	Fire service works	C2	21 days	22 Jun '24	12 Jul '24	956SS+7 days	960	13 days	Fire service works 12/7											
958	1.6.1.4.2.2.4	Mechanical works	C2	38 days	18 Jun '24	25 Jul '24	956SS+3 days	959SS+7 days,960	0 days	Mechanical works 25/7											
959	1.6.1.4.2.2.5	Plumbing and drainage works	C2	30 days	25 Jun '24	24 Jul '24	958SS+7 days	960	1 day	Plumbing and drainage works 24/7											
960	1.6.1.4.2.2.6	T&C	C2	5 days	26 Jul '24	30 Jul '24	955,956,957,93		0 days	T&C 30/7											
961	1.6.1.4.3	<b>G/F Transformer Room</b>	C2	123 days	1 Mar '24	11 Jul '24			9 days	G/F Transformer Room 1/7											
962	1.6.1.4.3.1	ABWF	None	77 days	1 Mar '24	16 May '24			9 days	ABWF 1/7											
974	1.6.1.4.3.2	<b>E&amp;M</b>	None	75 days	28 Apr '24	11 Jul '24			14 days	E&M 28/7											
975	1.6.1.4.3.2.1	E&M works	C2	20 days	28 Apr '24	22 May '24	968	3	69 days	E&M works 22/5											
976	1.6.1.4.3.2.2	Handover to CLP (after water-proofing double slab certificate issued)	C2	0 days	16 May '24	16 May '24	973,972	977,1102FS+7 days	-5 days	Handover to CLP 16/5											
977	1.6.1.4.3.2.3	Energization	C2	56 days	17 May '24	11 Jul '24	976	3,1028	5 days	Energization 11/7											
978	1.6.1.4.4	<b>G/F (saltwater pumping station)</b>	C2	679 days?	1 Sep '22	1 Aug '24			22 days?	G/F (saltwater pumping station) 1/8											
979	1.6.1.4.4.1	ABWF	None	95 days	28 Apr '24	31 Jul '24			-6 days	ABWF 28/7											
980	1.6.1.4.4.1.1	Site setting out works	C2	5 days	28 Apr '24	7 May '24		981,982SS+1 day	-1 day	Site setting out works 7/5											
981	1.6.1.4.4.1.2	Verify the site setting out with Architect & POC	C2	5 days	8 May '24	12 May '24	980	3	79 days	Verify the site setting out with Architect & POC 12/5											
982	1.6.1.4.4.1.3	Wall & ceiling plastering	C2	30 days	1 May '24	2 Jun '24	980SS+1 day	983SS+21 days,997,992	-1 day	Wall & ceiling plastering 2/6											
983	1.6.1.4.4.1.4	Wall & ceiling painting	C2	26 days	25 May '24	19 Jun '24	982SS+21 days	984SS+7 days,985SS+1 day	-1 day	Wall & ceiling painting 19/6											
984	1.6.1.4.4.1.5	Floor Screeding & Finishes	C2	21 days	1 Jun '24	21 Jun '24	983SS+7 days	986SS+7 days,997	-1 day	Floor Screeding & Finishes 21/6											
985	1.6.1.4.4.1.6	Toilet fitting out works	C2	7 days	8 Jun '24	14 Jun '24	983SS+14 days	3	46 days	Toilet fitting out works 14/6											
986	1.6.1.4.4.1.7	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	8 Jun '24	17 Jun '24	984SS+7 days	987SS+14 days,1007	19 days	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7 17/6											
987	1.6.1.4.4.1.8	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	22 Jun '24	1 Jul '24	986SS+14 days	1008	19 days	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7 1/7											
988	1.6.1.4.4.1.9	Application of epoxy lining inside sewage chamber	None	28 days	20 Jun '24	17 Jul '24	983	3	13 days	Application of epoxy lining inside sewage chamber 17/7											
989	1.6.1.4.4.1.10	Door and door frame installation	C2	30 days	20 Jun '24	19 Jul '24	983	990SS+7 days	-1 day	Door and door frame installation 19/7											
990	1.6.1.4.4.1.11	Paint / plastering works touch up	C2	35 days	27 Jun '24	31 Jul '24	989SS+7 days	3	-1 day	Paint / plastering works touch up 31/7											
991	1.6.1.4.4.2	<b>E&amp;M</b>	None	59 days	3 Jun '24	31 Jul '24			-1 day	E&M 3/7											
992	1.6.1.4.4.2.1	MVAC works	C2	30 days	3 Jun '24	2 Jul '24	982	993SS+7 days,998	7 days	MVAC works 2/7											
993	1.6.1.4.4.2.2	Electrical works	C2	30 days	10 Jun '24	9 Jul '24	992SS+7 days	994SS+7 days,995SS+7 days	7 days	Electrical works 9/7											
994	1.6.1.4.4.2.3	Fire service works	C2	20 days	17 Jun '24	6 Jul '24	993SS+7 days	998	17 days	Fire service works 6/7											
995	1.6.1.4.4.2.4	Mechanical works	C2	30 days	17 Jun '24	16 Jul '24	993SS+7 days	996SS+7 days,998	7 days	Mechanical works 16/7											
996	1.6.1.4.4.2.5	Plumbing and drainage works	C2	20 days	24 Jun '24	13 Jul '24	995SS+7 days	998	10 days	Plumbing and drainage works 13/7											
997	1.6.1.4.4.2.6	LV switch room	C2	40 days	22 Jun '24	31 Jul '24	982,983,984	3	-1 day	LV switch room 31/7											
998	1.6.1.4.4.2.7	T&C	C2	7 days	17 Jul '24	23 Jul '24	992,993,994,93		7 days	T&C 23/7											
999	1.6.1.4.4.3	<b>G/F (sewage pumping station)</b>	None	79 days	6 May '24	23 Jul '24			-18 days	G/F (sewage pumping station) 6/7											
1000	1.6.1.4.4.3.1	Site setting out works	C2	3 days	6 May '24	8 May '24		1001	-8 days	Site setting out works 8/5											
1001	1.6.1.4.4.3.2	Verify the site setting out with Architect & POC	C2	5 days	9 May '24	13 May '24	1000	1002	-8 days	Verify the site setting out with Architect & POC 13/5											
1002	1.6.1.4.4.3.3	Wall & ceiling plastering	C2	35 days	14 May '24	17 Jun '24	1001	1003SS+21 days,1006S	-8 days	Wall & ceiling plastering 17/6											
1003	1.6.1.4.4.3.4	Wall & ceiling painting	C2	21 days	4 Jun '24	24 Jun '24	1002SS+21 days	1005,1012,1017	-8 days	Wall & ceiling painting 24/6											
1004	1.6.1.4.4.3.5	Block wall erection for interfacing WSD & DSD portion	C2	10 days	4 Jun '24	13 Jun '24	1002SS+21 days	1012,1017	3 days	Block wall erection for interfacing WSD & DSD portion 13/6											
1005	1.6.1.4.4.3.6	Floor Screeding & Finishes	C2	14 days	25 Jun '24	8 Jul '24	1003	1017	6 days	Floor Screeding & Finishes 8/7											
1006	1.6.1.4.4.3.7	Toilet fitting out works	C2	7 days	27 May '24	2 Jun '24	1002SS+13 days	3	58 days	Toilet fitting out works 2/6											
1007	1.6.1.4.4.3.8	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	18 Jun '24	27 Jun '24	986	3	33 days	Handrail installation for ST-1, ST-2, ST-3, ST-6 & ST-7 27/6											
1008	1.6.1.4.4.3.9	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7	C2	10 days	2 Jul '24	11 Jul '24	987	3	19 days	Screeding and nosing installation for ST-1, ST-2, ST-3, ST-6 & ST-7 11/7											
1009	1.6.1.4.4.3.10	Door and door frame installation	C2	24 days	18 Jun '24	11 Jul '24	1002	1010	7 days	Door and door frame installation 11/7											
1010	1.6.1.4.4.3.11	Paint / plastering works touch up	C2	12 days	12 Jul '24	23 Jul '24	1009	3	7 days	Paint / plastering works touch up 23/7											

Task Summary Start-only Critical Progress Manual Progress  
 Milestone Project Summary Finish-only Critical Split

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart (Half 1, 2024 to Half 2, 2024)											
1011	1.6.1.4.4.4	<b>E&amp;M</b>	None	37 days	25 Jun '24	31 Jul '24			-8 days	E&M											
1012	1.6.1.4.4.4.1	MVAC works	C2	30 days	25 Jun '24	24 Jul '24	1003,1004	1013SS,1018,1028	-8 days	MVAC works 24/7											
1013	1.6.1.4.4.4.2	Electrical works	C2	30 days	25 Jun '24	24 Jul '24	1012SS	1014SS+7 days,1015SS+5 c	-8 days	Electrical works 24/7											
1014	1.6.1.4.4.4.3	Fire service works	C2	20 days	2 Jul '24	21 Jul '24	1013SS+7 days	1018	2 days	Fire service works 21/7											
1015	1.6.1.4.4.4.4	Mechanical works	C2	25 days	30 Jun '24	24 Jul '24	1013SS+5 days	1016SS+5 days,1018	-1 day	Mechanical works 24/7											
1016	1.6.1.4.4.4.5	Plumbing and drainage works	C2	20 days	5 Jul '24	24 Jul '24	1015SS+5 days	1018	-1 day	Plumbing and drainage works 24/7											
1017	1.6.1.4.4.4.6	LV switch room	C2	16 days	9 Jul '24	24 Jul '24	1003,1004,1003		6 days	LV switch room 24/7											
1018	1.6.1.4.4.4.7	T&C	C2	7 days	25 Jul '24	31 Jul '24	1012,1013,10:3		-1 day	T&C 31/7											
1019	1.6.1.4.4.5	<b>T&amp;C of pumping system for saltwater pumping station (under</b>	None	48 days	15 Jun '24	1 Aug '24			-2 days	T&C of pu											
1020	1.6.1.4.4.5.1	pump out the seawater trapped inside culvert to outlet	C2	3 days	15 Jun '24	17 Jun '24		1021	-2 days	pump out the seawater trapped inside culvert to outlet 17/6											
1021	1.6.1.4.4.5.2	seal up existing bulkhead between box culvert/intake culvert to prevent seawater flowing in	C2	3 days	18 Jun '24	20 Jun '24	1020	1022	-2 days	seal up existing bulkhead between box culvert/intake culvert to prevent seawater flowing in 20/6											
1022	1.6.1.4.4.5.3	Confined space workers by Richwell (or JHL??) to carry out remaining civil works such as mass fill and r.c. landing	C2	21 days	21 Jun '24	11 Jul '24	1021	1023	-2 days	s by Richwell (or JHL??) to carry out remaining civil works such as mass fill and r.c. landing 11/7											
1023	1.6.1.4.4.5.4	POC to carry out watertightness test of the structure	C2	7 days	12 Jul '24	18 Jul '24	1022	1024	-2 days	POC to carry out watertightness test of the structure 18/7											
1024	1.6.1.4.4.5.5	ATAL to install pumping system; secondary screens and conduct T&C (temporary access need to be provided by	C2	14 days	19 Jul '24	1 Aug '24	1023	3	-2 days	pumping system; secondary screens and conduct T&C (temporary access need to be provided by POC) 1/8											
1025	1.6.1.4.4.6	<b>water-proofing installation</b>	None	1 day?	1 Sep '22	1 Sep '22			687 days?												
1026	1.6.1.4.4.6.1	water-proofing installation at the ground floor of the pumping station	None	1 day?	1 Sep '22	1 Sep '22			687 days?												
1027	1.6.1.4.5	<b>FS Inspection</b>	None	14 days	25 Jul '24	7 Aug '24			-8 days	FS Inspe											
1028	1.6.1.4.5.1	FS Inspection	C2	14 days	25 Jul '24	7 Aug '24	1012,1013,95:3		-8 days	FS Inspection 7/8											
1029	1.6.1.4.6	<b>R/F</b>	C2	52 days	3 Jul '24	23 Aug '24			-17 days	R											
1030	1.6.1.4.6.1	<b>ABWF</b>	None	52 days	3 Jul '24	23 Aug '24			-17 days	A											
1031	1.6.1.4.6.1.1	Floor screeding, Surface Channel Installation	C2	21 days	3 Jul '24	23 Jul '24		1032	-17 days	Floor screeding, Surface Channel Installation 23/7											
1032	1.6.1.4.6.1.2	water-proofing installation	C2	10 days	24 Jul '24	2 Aug '24	1031	1033	-17 days	water-proofing installation 2/8											
1033	1.6.1.4.6.1.3	Laying AGT at Roof Floor	C2	21 days	3 Aug '24	23 Aug '24	1032	1035SS,1036SS,1037S:	-17 days	Laying AGT at Roof Floor 23											
1034	1.6.1.4.6.2	<b>E&amp;M works</b>	None	14 days	3 Aug '24	16 Aug '24			-17 days	E&M											
1035	1.6.1.4.6.2.1	Electrical works	C2	14 days	3 Aug '24	16 Aug '24	1033SS	3	-17 days	Electrical works 16/8											
1036	1.6.1.4.6.2.2	MVAC works	C2	14 days	3 Aug '24	16 Aug '24	1033SS	3	-17 days	MVAC works 16/8											
1037	1.6.1.4.6.2.3	Plumbing and drainage works	C2	10 days	3 Aug '24	12 Aug '24	1033SS	3	-13 days	Plumbing and drainage works 12/8											
1038	1.6.1.4.7	<b>External Façade Works</b>	C2	55 days	28 Jun '24	21 Aug '24			-22 days	Ex											
1039	1.6.1.4.7.1	<b>ABWF</b>	None	49 days	28 Jun '24	15 Aug '24			-22 days	ABW											
1040	1.6.1.4.7.1.1	Touch up works for fair-faced concrete	C2	21 days	28 Jun '24	18 Jul '24		1041SS+14 days,1047S	-22 days	Touch up works for fair-faced concrete 18/7											
1041	1.6.1.4.7.1.2	Artificial granite tiles	C2	21 days	12 Jul '24	1 Aug '24	1040SS+14 c	1042	-16 days	Artificial granite tiles 1/8											
1042	1.6.1.4.7.1.3	Touch Up	None	14 days	2 Aug '24	15 Aug '24	1041	3	-16 days	Touch Up 15/8											
1043	1.6.1.4.7.2	<b>Steel Structure Works</b>	None	45 days	8 Jul '24	21 Aug '24			-22 days	St											
1044	1.6.1.4.7.2.1	<b>Window and Louvre</b>	None	20 days	19 Jul '24	7 Aug '24		3	-8 days	Window											
1045	1.6.1.4.7.2.1.1	Installation of window	C2	20 days	19 Jul '24	7 Aug '24	1040		-8 days	Installation of window 7/8											
1046	1.6.1.4.7.2.2	<b>Aluminium Fin</b>	C2	45 days	8 Jul '24	21 Aug '24			-22 days	Al											
1047	1.6.1.4.7.2.2.1	installation of fin	C2	45 days	8 Jul '24	21 Aug '24	1040SS+10 da	3	-22 days	installation of fin 21											
1048																					
1049	1.7	<b>External Works beside Underpass and pumping station</b>	C2	128 days	1 Mar '24	16 Jul '24			38 days	External Works t											
1050	1.7.1	<b>Sewage works</b>	None	113 days	1 Mar '24	21 Jun '24			53 days	Sewage works											
1076	1.7.2	<b>Rising main laying</b>	None	123 days	1 Mar '24	1 Jul '24			53 days	Rising main laying											
1077	1.7.2.1	Remaining rising main beside FMH223 to 223A (25m)	C2	10 days	1 Mar '24	10 Mar '24			156 days	ing rising main beside FMH223 to 223A (25m) 10/3											
1078	1.7.2.2	Rising main beside FMH223A to 223B	C2	7 days	10 May '24	16 May '24	1081	3	75 days	Rising main beside FMH223A to 223B 16/5											
1079	1.7.2.3	Last section of rising main upto the pumping station (around 4	C2	10 days	22 Jun '24	1 Jul '24	1075		53 days	Last section of rising main upto the pumping station (around 45m) 1/7											
1080	1.7.3	<b>Water mains laying</b>	None	71 days	7 May '24	16 Jul '24			14 days	Water mains lay											
1081	1.7.3.1	Waterworks cross the sewer FMH223A to 223B	C2	3 days	7 May '24	9 May '24	418	1078	75 days	Waterworks cross the sewer FMH223A to 223B 9/5											
1082	1.7.3.2	waterworks lay up to EVA no. 9	C2	5 days	11 Jun '24	15 Jun '24		1083	24 days	waterworks lay up to EVA no. 9 15/6											
1083	1.7.3.3	arrange water mains connection (10 days for preparation; 7 days for pressure test and swabbing; and 7 days connection	C2	21 days	26 Jun '24	16 Jul '24	1082,1108,113		14 days	0 days for preparation; 7 days for pressure test and swabbing; and 7 days connection by WSD 16/7											
1084	1.8	<b>EVA nos.7 to 10</b>	C2	676 days	1 Sep '22	29 Jul '24			1 day	EVA nos.7 t											
1085	1.8.1	<b>EVA no. 7</b>	C2	192 days	15 Dec '23	15 Jul '24			15 days	EVA no. 7											
1086	1.8.1.1	<b>U/G service</b>	None	163 days	15 Dec '23	9 Jun '24			51 days	U/G service											
1087	1.8.1.1.1	DN315 sewer with 2.5m deep after diversion Site 4E1 to use Road L12d	C2	27 days	15 Dec '23	10 Jan '24		1121,1088	155 days	sewer use Road L12d 10/1											
1088	1.8.1.1.2	DN600 water main is to be laid after sewer complete	C2	25 days	11 Jan '24	4 Feb '24	1087	3	155 days	se laid after sewer complete 4/2											
1089	1.8.1.1.3	Gas main	C2	6 days	19 Feb '24	24 Feb '24		1098	81 days	Gas main 24/2											

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress

ID	WBS	Task Name	Task Calendar	Duration	Start	Finish	Predecessors	Successors	Total Slack	Gantt Chart	
1090	1.8.1.1.4	Telecom	C2	8 days	6 Mar '24	13 Mar '24	1098	1099	81 days	Gantt Chart	
1091	1.8.1.1.5	Storm SMH419-420	C2	14 days	30 Mar '24	12 Apr '24		3	99 days	Gantt Chart	
1092	1.8.1.1.6	CLP 132kV	C2	14 days	6 May '24	19 May '24	1115SS	1093	1 day	Gantt Chart	
1093	1.8.1.1.7	CLP 11kV	C2	21 days	20 May '24	9 Jun '24	1092	1095FS+5 days	1 day	Gantt Chart	
1094	1.8.1.2	EVA construction	C2	31 days	15 Jun '24	15 Jul '24			1 day	Gantt Chart	
1095	1.8.1.2.1	Formation to subbase & surface drain	C2	14 days	15 Jun '24	28 Jun '24	1093FS+5 days	1096	1 day	Gantt Chart	
1096	1.8.1.2.2	Bitumen and paving block (EVA 7)	C2	17 days	29 Jun '24	15 Jul '24	1095	3,1028	1 day	Gantt Chart	
1097	1.8.2	EVA no. 8	C2	138 days	25 Feb '24	21 Jul '24			9 days	Gantt Chart	
1098	1.8.2.1	DN300 water main connect to washout chamber	C2	10 days	25 Feb '24	5 Mar '24	1089	1090	81 days	Gantt Chart	
1099	1.8.2.2	washout chamber construction for water mains	C2	14 days	14 Mar '24	27 Mar '24	1090	1100	81 days	Gantt Chart	
1100	1.8.2.3	50m DN315 sewer from FMH333 to 334	C2	21 days	28 Mar '24	17 Apr '24	1099	1101	81 days	Gantt Chart	
1101	1.8.2.4	50m DN750 storm drains from SMH418 to 419	C2	13 days	18 Apr '24	10 May '24	1100	3	81 days	Gantt Chart	
1102	1.8.2.5	3 nos. 3.5m x 3.5m draw pits for CLP cabling works to the transformer room	C2	14 days	24 May '24	6 Jun '24	976FS+7 days	1103	-5 days	Gantt Chart	
1103	1.8.2.6	50m DN100 water mains	C2	10 days	7 Jun '24	16 Jun '24	1102	1104	-5 days	Gantt Chart	
1104	1.8.2.7	EVA no. 8 construction	C2	35 days	17 Jun '24	21 Jul '24	1103	3,1028	-5 days	Gantt Chart	
1105	1.8.3	EVA no. 9	C2	86 days	10 Apr '24	14 Jul '24			1 day	Gantt Chart	
1106	1.8.3.1	Waterworks and Others	C2	79 days	10 Apr '24	7 Jul '24			1 day	Gantt Chart	
1107	1.8.3.1.1	Watermains	C2	79 days	10 Apr '24	7 Jul '24			1 day	Gantt Chart	
1108	1.8.3.1.1.1	Main pipes (40m x 3)	C2	10 days	10 Apr '24	19 Apr '24	923	1113,1083	1 day	Gantt Chart	
1109	1.8.3.1.1.2	road diversion to the completed run-in beside Gate 2A	None	0 days	14 Jun '24	14 Jun '24		1110,1111	14 days	Gantt Chart	
1110	1.8.3.1.1.3	Branch pipes (50m x 2) (after road diversion to Gate 2A)	C2	12 days	14 Jun '24	25 Jun '24	1109	3,1083	14 days	Gantt Chart	
1111	1.8.3.1.1.4	SWI dosing pipe and buliding plumbing (lay on top of uu) (after road diversion to Gate 2A)	C2	24 days	14 Jun '24	7 Jul '24	1109	3	23 days	Gantt Chart	
1112	1.8.3.1.2	UU (40m)	C2	41 days	20 Apr '24	9 Jun '24			1 day	Gantt Chart	
1113	1.8.3.1.2.1	Gas main	C2	6 days	20 Apr '24	5 May '24	1108	1114,1115	1 day	Gantt Chart	
1114	1.8.3.1.2.2	Telecom	C2	6 days	6 May '24	11 May '24	1113	3	80 days	Gantt Chart	
1115	1.8.3.1.2.3	CLP 132kV	C2	14 days	6 May '24	19 May '24	1113	1116,1092SS	1 day	Gantt Chart	
1116	1.8.3.1.2.4	CLP 11kV	C2	21 days	20 May '24	9 Jun '24	1115	1118	2 days	Gantt Chart	
1117	1.8.3.2	EVA no.9 construction	C2	35 days	10 Jun '24	14 Jul '24			2 days	Gantt Chart	
1118	1.8.3.2.1	Formation to subbase & surface drain	C2	14 days	10 Jun '24	23 Jun '24	1116	1119	2 days	Gantt Chart	
1119	1.8.3.2.2	Bitumen and paving block (EVA 9)	C2	21 days	24 Jun '24	14 Jul '24	1118	3,1028	2 days	Gantt Chart	
1120	1.8.4	EVA no. 10	C2	84 days	7 May '24	29 Jul '24			1 day	Gantt Chart	
1121	1.8.4.1	Permanent run-in of the road D3 construction	C2	23 days	8 May '24	30 May '24	1087	3	61 days	Gantt Chart	
1127	1.8.4.2	EVA construction	None	84 days	7 May '24	29 Jul '24			1 day	Gantt Chart	
1128	1.8.4.2.1	middle part	None	80 days	7 May '24	25 Jul '24			5 days	Gantt Chart	
1129	1.8.4.2.1.1	stockpile vacation	C2	24 days	7 May '24	30 May '24		1130FS+5 days	5 days	Gantt Chart	
1130	1.8.4.2.1.2	duct and drawpits	C2	14 days	5 Jun '24	18 Jun '24	1129FS+5 days	1131	5 days	Gantt Chart	
1131	1.8.4.2.1.3	backfilling	C2	5 days	19 Jun '24	23 Jun '24	1130	1132	5 days	Gantt Chart	
1132	1.8.4.2.1.4	u-channel and fire main laying	C2	14 days	24 Jun '24	7 Jul '24	1131	1133SS+9 days	5 days	Gantt Chart	
1133	1.8.4.2.1.5	subbase laying	C2	12 days	3 Jul '24	14 Jul '24	1132SS+9 days	1134SS+9 days	5 days	Gantt Chart	
1134	1.8.4.2.1.6	paving blocks laying	C2	14 days	12 Jul '24	25 Jul '24	1133SS+9 days	3	5 days	Gantt Chart	
1135	1.8.4.2.2	end part	None	50 days	10 Jun '24	29 Jul '24			1 day	Gantt Chart	
1136	1.8.4.2.2.1	25m DN225 storm drain (PMH365 to 362)	C2	6 days	18 Jun '24	23 Jun '24	1137	1138	1 day	Gantt Chart	
1137	1.8.4.2.2.2	53m DN375 storm drain (PMH362 to 361)	C2	8 days	10 Jun '24	17 Jun '24	331	1138,1136	1 day	Gantt Chart	
1138	1.8.4.2.2.3	duct and drawpits	C2	8 days	24 Jun '24	1 Jul '24	1137,1136	1139	1 day	Gantt Chart	
1139	1.8.4.2.2.4	u-channel and fire main laying	C2	12 days	2 Jul '24	13 Jul '24	1138	1140	1 day	Gantt Chart	
1140	1.8.4.2.2.5	EVA underneath bridge D3	C2	16 days	14 Jul '24	29 Jul '24	1139	1142FF	1 day	Gantt Chart	
1141	1.8.4.3	Hard and soft landscaping works	C2	10 days	20 Jul '24	29 Jul '24			1 day	Gantt Chart	
1142	1.8.4.3.1	Hard and soft landscaping works	C2	10 days	20 Jul '24	29 Jul '24	1140FF	3	1 day	Gantt Chart	
1143	1.8.5	Box Culvert	C2	451 days	1 Sep '22	25 Nov '23			226 days	Gantt Chart	

Task Summary Start-only Critical Progress  
 Milestone Project Summary Finish-only Critical Split Manual Progress

**Appendix C – Apply permission for Environmental Monitoring**



Propose alternative monitoring location: The Lok Sin Tong Modular Social Housing Scheme

Status: Rejected application

Email on: 10 May 2022

Subject **The Lok Sin Tong Benevolent Society Kowloon - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]  
To [Redacted]  
Bcc [Redacted]

Date 2022-05-10 15:48

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: The Lok Sin Tong Benevolent Society Kowloon

By Email ([Redacted])

Dear Madam  
5 May 2022

Dear Sir/ Madam, [Redacted]

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is June 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of The Lok Sin Tong Modular Social Housing Scheme at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 13:30 pm of 25 May 2022 (Wed).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited

Email on: 13 October 2022

Subject **The Lok Sin Tong Benevolent Society Kowloon - Reject to Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]  
To [Redacted]  
Bcc [Redacted]

Date 2022-10-13 15:52

Company: The Lok Sin Tong Benevolent Society Kowloon

By Email [Redacted]

Dear Sir/ [Redacted]

Referring to the communication between your staff and me regarding the captioned work at 21 September 2022, the Lok Sin Tong Benevolent Society Kowloon was rejected the apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development. Due to electricity supply and security concern in Modular House , Environmental monitoring at Modular House is not allowed open.

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited

Propose alternative monitoring location: Freder Centre  
Status: No reply from building management office unit the reporting month

Email on: 19 July 2022

Subject **Freder Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]  
To [Redacted]  
Bcc [Redacted]

Date 2022-07-19 13:33

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: Freder Centre

By Email [Redacted]  
Dear Sir [Redacted]

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, Hong Kong Society for Blind Workshop and Hotels, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of Freder Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 15:30pm of 26 July 2022 (Tue).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited

Propose alternative monitoring location: New Port Centre  
Status: No reply from building management office unit the reporting month

Email on: 19 July 2022

Subject **New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]  
To [Redacted]  
Bcc [Redacted]

Date 2022-07-19 13:33

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)

Company: New Port Centre & Synergis management services limited

By Email [Redacted]

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to conduct site visit at 13:30pm of 26 July 2022 (Tue).

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited

Email on: 17 August 2022

Subject **Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From [Redacted]  
To [Redacted]  
Bcc [Redacted]

Date 2022-08-17 11:54

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)
- plug 01.jpg(~2.6 MB)

Company: Kum Shing Group and Hong Kong Energy Infrastructure Limited

By Email [Redacted]

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

We hope to loan the company on the roof top floor of Plug 01 for 24-hour TSP monitor of power supply.

Should you have any enquires regarding the measurement, please do not hesitate to contact [Redacted] at [Redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited

Propose alternative monitoring location: New Port Centre  
Status: No reply from building management office unit the reporting month

Email on: 19 August 2022

Subject **RE: Kum Shing Group and Hong Kong Energy Infrastructure Limited - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From

To

Cc

Date 2022-08-19 08:36

Dear Mr. LEE,

As we do not have ownership to the roof, we'd suggest you to approach the management company of Newport Center for further discussion.

<https://www.synergis.com.hk/html/en/>

best,  
Paul Lee

Email on: 15 September 2022

Subject **New Port Centre - Apply permission for Environmental Monitoring for Stage 4 of Kai Tak Development**



From

To

Date 2022-09-15 15:35

- Figure 1 Impact dust measurement setup.jpg(~1.2 MB)
- Figure 2 Impact noise measurement setup.jpg(~979 KB)
- Figure 3 expect Impact dust measurement setup.png(~267 KB)
- Figure 4 power supply plug.jpg(~2.6 MB)

Company: New Port Centre & Synergis management services limited

By Email

Dear Sir,

Re: Environmental Monitoring for Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron

We, Ka Shing Management Consultant Limited (KS), is appointed by Civil Engineering and Development Department (CEDD), working as Environmental Team (ET) to conduct the monitoring and audit works as part of the EM&A programme of the Kai Tak Development - Stage 4 Infrastructure at the former runway and south apron (KTD Stage 4 Project) starting from July 2019 to May 2024.

KTD Stage 4 project is located in the south-eastern part of Kowloon Peninsular of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. Your premise, New Port Centre, is one of the proposed sensitive receivers.

We would like to obtain your kind permission for entering the premise to carry out baseline and impact monitoring, baseline dust monitoring (1-hour and 24-hour TSP monitoring) and baseline noise monitoring (30-minute) would need to conduct continuously for 14 days, our propose baseline monitoring date is August 2022.

After baseline monitoring, impact dust monitoring (1-hour and 24-hour TSP monitoring) and impact noise monitoring (30-minute) would take place between 08:00 hrs to 18:00 hrs in normal working days once every six days.

The monitoring location will be located on the roof top floor of New Port Centre at Junction of Sung Wong Toi Road and To Kwa Wan Road facing to Kai Tak Development area. 220V power supply is needed for 24-hour TSP monitor with size 0.5m (L) x 0.5m (W) x 1.4m (H). We will pay for the electricity. Similar setup photo records are shown in Figure 1 and Figure 2 for your kindly reference. The expect of impact dust measurement setup photo records are shown in Figure 3 and the power supply will come from the roof of the socket (Figure 4) for reference. Our technician will stay at the measurement point for 1-hour TSP and 30-minute noise measurement.

Should you have any enquires regarding the measurement, please do not hesitate to contact [redacted] at [redacted]

Thank you for your kind attention and I look forward to receiving your favourable reply soon.

Yours Sincerely,

Lee Wing Hang  
Ka Shing Management Consultant Limited



**Appendix D – Environmental monitoring schedules**

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron  
Environmental Monitoring and Weekly Site Inspection Schedule for June 2024

June 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6 Weekly Site Inspection 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	7	8
9	10	11 Weekly Site Inspection + SSMC meeting	12 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	13	14	15
16	17	18 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	19	20 Weekly Site Inspection	21	22
23	24 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	25	26	27 Weekly Site Inspection	28	29 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7
30						

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

**Air Quality Monitoring Station**

AM3 - Sky Tower

AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

AM7 - Hong Kong Children's Hospital

**Noise Quality Monitoring Station**

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

M12 - Hong Kong Children's Hospital

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron

Tentative Environmental Monitoring and Weekly Site Inspection Schedule for July 2024

July 2024

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4 Weekly Site Inspection	5 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	6
7	8	9 Weekly Site Inspection + SSMC meeting	10	11 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	12	13
14	15	16	17 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	18 Weekly Site Inspection	19	20
21	22	23 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	24	25 Weekly Site Inspection	26	27
28	29 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12	30	31			

NOTE:

- 1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).
- 2) Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A) and M11), the premises owner rejected ET to conduct impact monitoring starting from 1 Sept 2022. No 24-TSP monitoring will be conducted at AM4(A) while 1-hr TSP at AM4(A) and 30-min noise monitoring at M11 will be conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) and M11 are confirmed.

**Air Quality Monitoring Station**

AM3 - Sky Tower  
 AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop  
 AM7 - Hong Kong Children's Hospital

**Noise Quality Monitoring Station**

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop  
 M12 - Hong Kong Children's Hospital

**Appendix E – Photographic records**

Impact TSP Monitoring



Measurement setup at AM3



Measurement setup at AM4(A)




Measurement setup at AM7

Impact Noise Monitoring



Measurement setup at M11



Measurement setup at M12



Weather Station at the rooftop of Hong Kong Children's Hospital

**Appendix F – Calibration certificates, catalogue of air quality  
monitoring equipment**



## Catalogue of High Volume Sampler (HVS)



### TSP MFC

Total Suspended Particulate, Mass Flow Controlled



**MFC TSP**  
Ambient Air Sampler

The TE-5170 is a high volume ambient Total Suspended Particulate (TSP) air sampler featuring a mass flow controller (MFC) for accurate and consistent particulate sampling. The mass flow controller adjust the motor speed as the filter media collects particulate to maintain a constant flow rate throughout the entire sample duration. The system utilizes a stainless steel filter holder for use with standard 8" x 10" filter paper. The anodized aluminum shelter and robust electrical components allow the system to operate a continuous 24 hour sample.

**ABOUT US:** Tisch Environmental Inc. Tisch Environmental is the benchmark for high volume air sampling, particulate, metals, volatiles, and specialty monitoring equipment. Since the company's inception in 1953 as General Metal Works, our product line has expanded from the first high volume air sampler to include high-tech and custom samplers. Our clients are professionals from every sector of the regulatory and industrial markets.

- ✔ Meets EPA CFR, Appendix B to Part 50
- ✔ Total Suspended Particulate(TSP)
- ✔ Mass Flow Controlled
- ✔ 7-Day Mechanical Timer
- ✔ Elapsed Time Indicator
- ✔ Aluminum Outdoor Shelter
- ✔ Brush Style Motor
- ✔ Dickson Chart Recorder, 24 Hour
- ✔ Stainless Steel Filter Holder
- ✔ 36-60 CFM
- ✔ Made In USA

Copyright © 2014 Tisch International All Rights Reserved  
www.tischinternational.com



www.tisch-env.com

Tisch Environmental  
145 S. Miami Ave  
Cleveland, OH 45002  
513-467-9000  
sales@tisch-env.com



## TSP MFC

MFC TSP Ambient Air Sampler

### General System Specifications

**Particulate Size:**Total Suspended Particulate (TSP)  
**EPA Designation:** CFR 40 Part 50 Appendix B  
**Flow Controller:** Mass Flow Controller  
**Motor Style:**Brush Style Motor Assembly  
**Pressure Recorder:**Dickson Chart Recorder, 24 hour  
**Timer:**7 Day Mechanical  
**Elapsed Time Indicator:**Mechanical, Hours and Tenths  
**Flow Range:**39-60CFM, 1.09M<sup>3</sup>M-1.68M<sup>3</sup>M  
**Housing:**Anodized Aluminum  
**Filter Holder:**Stainless Steel, 8" x 10"  
**4" Recorder Charts:** Box of 100  
**Filter Holder:** 8" x 10" Stainless Steel with hold down frame

### Applications

US EPA Reference Method Sampling, CFR Appendix J Part 50 Regulatory Compliance  
 Institutional Studies  
 Construction Sites  
 Bridge and Water Tower Painting Sites  
 Fence Line Monitoring  
 Industrial Monitoring  
 Landfill Monitoring  
 Public Health Applications

### Optional Equipment

TE-3000 Filter Holder Cartridge  
 TE-G653 8" x 10" Glass Fiber Filter Media  
 TE-33384 Motor Brush Set (110volt)  
 TE-33378 Motor Brush Set (220volt)  
 TE-116311 Replacement Motor (110volt)  
 TE-116312 Replacement Motor (220volt)  
 TE-106 Recorder Charts  
 TE-160 Recorder Pen Points  
 TE-5018 Gasket 8" x 10"

### Available Models

TE-5170 TSP MFC, 110 Volt 60 Hertz, 8 Amps  
 TE-5170X TSP MFC, 220 Volt 50 Hertz 4 Amps  
 TE-5170XZ TSP MFC, 220 Volts 60 Hertz, 4 Amps

### Calibration Equipment

TE-5028 -Variable Flow Calibration Kit  
 TE-HVC-V Xcalibrator HiVol Calibrator

### Physical Specifications

**Weight:** 75lbs, Shelter  
**Shipping Dimensions:** 46"W x 23"L x 20" H, Shelter  
 19"W x 19"L x 20"H, Lid  
**Assembled Dimensions:** 28"W x 28"L x 61"H

Copyright © 2014 Tisch International All Rights Reserved  
www.tischinternational.com

www.tisch-env.com





## Calibration Certificate of HVS

### Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024040801 Date of calibration : 08/04/2024

Location : Sky Tower Sampler : TE-5170X

**Calibration Data**


Ambient barometric pressure, Pa = 759.1 (mmHg) Ambient temperature, Ta = 298.25 (deg K)  
 Qstd Slope, m = 2.01424 Qstd Intercept, b = 0.020850

**Calibration Curve**

Plate No.	H <sub>2</sub> O (in)	Qstd (m <sup>3</sup> / min)	I (chart)	IC (corrected)
18	8.00	1.392	50.0	49.95
13	6.50	1.254	46.0	45.95
10	4.40	1.030	37.0	36.96
7	3.30	0.891	33.0	32.97
5	2.30	0.742	27.0	26.97

**Subsequent calculation of sampler flow**

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Q_{std} = 1 / m [ (I) ( \text{Sqrt} ( (P_{av} / 760) (298 / T_{av}) ) ) - b ]$	35.533	0.8308	0.9987



Calibration curve requirements : (A).  $r > 0.990$  ; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m<sup>3</sup> / min).

Remark :  $Q_{std} (m^3 / min) = 1/m [ \text{Sqrt} ( H_2O ( Pa / 760 ) ( 298 / T_a ) ) - b ]$   
 $IC (corrected) = I [ \text{Sqrt} ( ( Pa / 760 ) ( 298 / T_a ) ) ]$   
 $FLOW (corrected) = \text{Sqrt} ( FLOW (mano) ( Pa / 760 ) ( 298 / T_a ) )$

Calibrated by : (Signature) Checked by : (Signature)  
 Name : ( Poon Tsz Wing ) Name : ( Choy Ching Yee )

Form No. INS-HVS-CAL-01 16/01/2020

### Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024060701 Date of calibration : 07/06/2024

Location : Sky Tower Sampler : TE-5170X

**Calibration Data**


Ambient barometric pressure, Pa = 755.4 (mmHg) Ambient temperature, Ta = 299.75 (deg K)  
 Qstd Slope, m = 2.03976 Qstd Intercept, b = -0.012990

**Calibration Curve**

Plate No.	H <sub>2</sub> O (in)	Qstd (m <sup>3</sup> / min)	I (chart)	IC (corrected)
18	8.00	1.385	50.0	49.70
13	6.50	1.249	45.0	44.73
10	4.40	1.029	38.0	37.77
7	3.30	0.892	33.0	32.80
5	2.40	0.761	27.0	26.84

**Subsequent calculation of sampler flow**

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Q_{std} = 1 / m [ (I) ( \text{Sqrt} ( (P_{av} / 760) (298 / T_{av}) ) ) - b ]$	35.732	0.3774	0.9980



Calibration curve requirements : (A).  $r > 0.990$  ; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m<sup>3</sup> / min).

Remark :  $Q_{std} (m^3 / min) = 1/m [ \text{Sqrt} ( H_2O ( Pa / 760 ) ( 298 / T_a ) ) - b ]$   
 $IC (corrected) = I [ \text{Sqrt} ( ( Pa / 760 ) ( 298 / T_a ) ) ]$   
 $FLOW (corrected) = \text{Sqrt} ( FLOW (mano) ( Pa / 760 ) ( 298 / T_a ) )$

Calibrated by : (Signature) Checked by : (Signature)  
 Name : ( Poon Tsz Wing ) Name : ( Choy Ching Yee )

Form No. INS-HVS-CAL-01 16/01/2020

## Calibration Certificate of HVS

### Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024040803      Date of calibration : 08/04/2024

Location : Hong Kong Children's Hospital      Sampler : TE-5170X

**Calibration Data**


Ambient barometric pressure, Pa = 759.1 (mmHg)      Ambient temperature, Ta = 298.25 (deg K)  
 Qstd Slope, m = 2.01424      Qstd Intercept, b = 0.020850

**Calibration Curve**

Plate No.	H <sub>2</sub> O (in)	Qstd (m <sup>3</sup> /min)	I (chart)	IC (corrected)
18	7.80	1.375	50.0	49.95
13	6.60	1.264	44.0	43.96
10	4.30	1.018	36.0	35.96
7	3.20	0.877	32.0	31.97
5	2.20	0.725	26.0	25.97

**Subsequent calculation of sampler flow**

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Qstd = 1/m [ (I) ( \text{Sqrt} ( (Pav / 760) (298 / Tav) ) ) - b ]$	35.354	0.3766	0.9963



Calibration curve requirements : (A).  $r > 0.990$ ; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m<sup>3</sup> / min).

Remark :  $Qstd (m^3 / min) = 1/m [ \text{Sqrt} ( H_2O ( Pa / 760 ) ( 298 / Ta ) ) - b ]$   
 $IC (corrected) = I [ \text{Sqrt} ( ( Pa / 760 ) ( 298 / Ta ) ) ]$   
 $FLOW (corrected) = \text{Sqrt} ( FLOW (mano) ( Pa / 760 ) ( 298 / Ta ) )$

Calibrated by : (Signature)      Checked by : (Signature)  
 Name : ( Poon Tsz Wing )      Name : ( Choy Ching Yee )

Form No. DHS-HVS-CAL 01 16 01 2020

### Air Sampler Calibration Curve Plotting & Calculation

(Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024060703      Date of calibration : 07/06/2024

Location : Hong Kong Children's Hospital      Sampler : TE-5170X

**Calibration Data**


Ambient barometric pressure, Pa = 755.4 (mmHg)      Ambient temperature, Ta = 299.75 (deg K)  
 Qstd Slope, m = 2.03976      Qstd Intercept, b = -0.012990

**Calibration Curve**

Plate No.	H <sub>2</sub> O (in)	Qstd (m <sup>3</sup> /min)	I (chart)	IC (corrected)
18	7.90	1.376	50.0	49.70
13	6.80	1.277	44.0	43.74
10	4.60	1.052	37.0	36.78
7	3.30	0.892	32.0	31.81
5	2.20	0.729	26.0	25.85

**Subsequent calculation of sampler flow**

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff., r
Dickson recorder	$Qstd = 1/m [ (I) ( \text{Sqrt} ( (Pav / 760) (298 / Tav) ) ) - b ]$	35.218	0.0617	0.9954



Calibration curve requirements : (A).  $r > 0.990$ ; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m<sup>3</sup> / min).

Remark :  $Qstd (m^3 / min) = 1/m [ \text{Sqrt} ( H_2O ( Pa / 760 ) ( 298 / Ta ) ) - b ]$   
 $IC (corrected) = I [ \text{Sqrt} ( ( Pa / 760 ) ( 298 / Ta ) ) ]$   
 $FLOW (corrected) = \text{Sqrt} ( FLOW (mano) ( Pa / 760 ) ( 298 / Ta ) )$

Calibrated by : (Signature)      Checked by : (Signature)  
 Name : ( Poon Tsz Wing )      Name : ( Choy Ching Yee )

Form No. DHS-HVS-CAL 01 16 01 2020

## Calibration Certificate of HVS

### Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder)

Calibration curve ref. No. : ATSPC-01-2024053001      Date of calibration : 30/05/2024

Model no : GS2310      Serial number : 10346

**Calibration Data**

Ambient barometric pressure, Pa = 753.9 (mmHg)      Ambient temperature, Ta = 298.65 (deg K)


Qstd Slope, m = 2.03976      Qstd Intercept, b = -0.012990

**Calibration Curve**

Plate No.	H <sub>2</sub> O (in)	Qstd (m <sup>3</sup> / min)	I (chart)	IC (corrected)
18	7.60	1.351	50.0	49.74
13	6.50	1.250	44.0	43.77
10	4.40	1.029	38.0	37.81
7	3.20	0.879	32.0	31.84
5	2.20	0.730	27.0	26.86

**Subsequent calculation of sampler flow**

Method	Calibration equation	Slope, m	Intercept, b	Corr. coeff, r
Dickson recorder	$Qstd = 1 / ml [(I) (\text{Sqrt} ((Pa / 760) (298 / Ta))) - b]$	35.445	0.8648	0.9952



Calibration curve requirements : (A).  $r > 0.990$ ; (B). At least 3 Qstd numbers are in the TSP range (1.1 - 1.7 m<sup>3</sup> / min).

Remark :  $Qstd (m^3 / min) = 1/m [ \text{Sqrt} (H_2O (Pa / 760) (298 / Ta)) ] - b$ .

$IC (corrected) = I [ \text{Sqrt} ((Pa / 760) (298 / Ta)) ]$ .

$FLOW (corrected) = \text{Sqrt} (FLOW (mano) (Pa / 760) (298 / Ta))$ .

Calibrated by : Poon Tsz Wing      Checked by : Choy Chung Yee

Name : ( Poon Tsz Wing )      Name : ( Choy Chung Yee )

Form No. DNS-HVS-CAL-04 16 01 2020

## Orifice Transfer Standard Certification Worksheet TE-5025A



<b>RECALIBRATION DUE DATE:</b>
<b>May 6, 2025</b>

## Certificate of Calibration

Calibration Certification Information			
Cal. Date: May 6, 2024	Rootsmer 5/N: 438320	Ta: 295 °K	
Operator: Jim Tisch		Pa: 748.5 mm Hg	
Calibration Model #: TE-5025A	Calibrator S/N: 0006		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4190	3.2	2.00
2	3	4	1	1.0030	6.4	4.00
3	5	6	1	0.8950	7.9	5.00
4	7	8	1	0.8520	8.8	5.50
5	9	10	1	0.7040	12.7	8.00

Data Tabulation						
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H (Pa / Pstd) (Tstd / Ta)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta / Pa)}$ (y-axis)	
0.9907	0.6982	1.4106	0.9957	0.7017	0.8878	
0.9864	0.9835	1.9949	0.9914	0.9885	1.2556	
0.9844	1.0999	2.2304	0.9894	1.1055	1.4037	
0.9832	1.1540	2.3393	0.9882	1.1599	1.4723	
0.9781	1.3893	2.8213	0.9830	1.3964	1.7756	
<b>QSTD</b>			<b>QA</b>			
m= 2.03976			m= 1.27726			
b= -0.01299			b= -0.00818			
r= 1.00000			r= 1.00000			

Calculations			
$Vstd = \Delta Vol ((Pa - \Delta P) / Pstd) (Tstd / Ta)$	$Va = \Delta Vol ((Pa - \Delta P) / Pa)$		
$Qstd = Vstd / \Delta Time$	$Qa = Va / \Delta Time$		
For subsequent flow rate calculations:			
$Qstd = 1/m \left( \sqrt{\Delta H (Pa / Pstd) (Tstd / Ta)} - b \right)$	$Qa = 1/m \left( \sqrt{\Delta H (Ta / Pa)} - b \right)$		

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmer manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc.  
145 South Miami Avenue  
Village of Cleves, OH 45002

[www.tisch-env.com](http://www.tisch-env.com)  
TOLL FREE: (877)263-7610  
FAX: (513)467-9009

## Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AMS10 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.

### User Friendly

- + Small, lightweight and quiet to maximize worker acceptance
- + Rugged design with secure belt clip
- + Easy-to-understand user interface with only four keys
- + Lockable keypad prevents tampering while sampling
- + User-adjustable sample flow rate
- + Define, label and store multiple calibration constants
- + Easy-to-read LCD display
- + Convenient, threaded tripod socket accommodates area sampling

### Advanced Features

- + Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging
- + Integrated pump allows use of size-selective aerosol inlet conditioners
- + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off
- + 10-mm Dorr-Oliver cyclone for respirable sampling
- + Display shows real-time concentrations (mg/m<sup>3</sup>) and "on-the-fly" TWA as you data log
- + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

### Quick and Easy Reports

- + Convenient preprogramming for occupational exposure sampling
- + Data log for long periods and store multiple tests
- + Analyze data, print graphs and create reports with TrakPro Data Analysis Software
- + USB port lets you conveniently connect to your computer

### Power to Spare

- + Long-lasting NiMH rechargeable battery packs eliminate "memory" issues
- + Choice of rechargeable NiMH smart battery packs or AA-cell pack

### Model AMS10

#### SidePak Personal Aerosol Monitor

#### Sensitivity

Sensor Type	90° light scattering, 670 nm laser diode
Aerosol Concentration Range	0.001 to 20 mg/m <sup>3</sup> (calibrated to respirable fraction of ISO 12103-1, A1 test dust)
Particle Size Range	0.1 to 10 micrometer (µm)
Minimum Resolution	0.001 mg/m <sup>3</sup>
Zero stability	±0.001 mg/m <sup>3</sup> over 24 hours using 10-second time-constant
Temperature Coefficient	Approximately +0.0005 mg/m <sup>3</sup> per °C (for variations from temperature at which instrument was last zeroed)

#### Flow Rate

Range	User-adjustable, 0.7 to 1.8 liters/min (L/min)
-------	--

#### Temperature Range

Operating Range	32 to 120°F (0 to 50°C)
Storage Range	-4 to 140°F (-20 to 60°C)

#### Operational Humidity

0 to 95% RH, non-condensing

#### Time Constant (LCD display)

Range	User-adjustable, 1 to 60 seconds
-------	----------------------------------

#### Data Logging

Data Points	Approx. 31,000
Logging Interval	User-adjustable, 1 second to 1 hour

#### User-Select Calibration Factors

Factory Setting	1.0 (non-adjustable)
User-defined Settings	3, with user-defined labels
Range	0.1 to 10.0, user-adjustable

#### Physical

External Dimensions	4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery
	5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery
Weight	16 oz (0.46 kg) with 801723, 801724, 801729 or 801743 battery
	19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery
Display	2 line x 12 character LCD
Tripod Socket	1/4"-20 female thread

#### Power Supply/Charger (P/N 2613210)

Input Voltage Range	100 to 240 VAC, 50 to 60 Hz
Output Voltage	9 VDC @ 1.0 A

### Maintenance

Factory Clean/Calibrate	Recommended annually
User Zero Calibration	Before each use
User Flow Calibration	As needed

### Communications Interface

Type	USB 1.1
Connector, Instrument	USB Mini-B (socket)

### Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port	Universal Serial Bus (USB) v 1.1 or higher
Operating System	Microsoft Windows® XP, or 7 (32-bit or 64-bit) operating systems

### Battery Performance

Battery Options	Charge Time (hrs)*	Intrinsic Safety Rating	Run Time (hrs @ 1.7 L/min)
1600 mAh NiMH Pack, 4.8 V (P/N 801723)	3.0	No	7.1
1650 mAh NiMH Pack, 4.8V (P/N 801724, 801729 or 801743)	3.5	CSA**	7.5
2700 mAh NiMH Pack, 4.8 V (P/N 801722 or 801728)	5.5	No	12.0
2700 mAh NiMH Pack, 4.8 V (P/N 801735)	5.5	No	12.0
6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells)	N/A	No	22.5

\*Of a fully depleted battery

\*\*All dust plugs and dust gaskets must be installed.

\*\*\*Using Energizer AA-size, E91 alkaline batteries.

### Battery Level Indicator

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAh) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.





## Calibration Certificate of Dust Meter (TSI Sidepak AM510)




### CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA  
Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

Environment Conditions			Model	AM510
Temperature	74.14 (23.4)	°F (°C)	Serial Number	11208032
Relative Humidity	47.6	%RH		
Barometric Pressure	28.96 (980.7)	inHg (hPa)		

As Left                       In Tolerance  
 As Found                     Out of Tolerance



CONCENTRATION				Unit: mg/m <sup>3</sup>			
#	STANDARD	MEASURED	ALLOWABLE RANGE	#	STANDARD	MEASURED	ALLOWABLE RANGE
1	1.205	1.108	1.084-1.326	3	0.041	* 0.059	0.029-0.053
2	0.150	0.156	0.128-0.172	4	11.824	10.777	10.642-13.006

*TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1*

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
DC Voltage	E010539	12-05-22	06-30-24	Photometer	E003433	03-21-23	09-30-23
Microbalance	M001324	01-09-23	01-31-25	Pressure	E003511	10-25-22	10-31-23
Flowmeter	E002471	05-22-23	05-31-24	DC Voltage	E003315	01-09-23	01-31-24

Verified

August 8, 2023

Date

### Personal Aerosol Monitor Performance check with High Volume Sampler

Performance Check ref. No: AS0240523-1      Report Issue Date: 23/05/2024  
 Date of performance check: 23/05/2024

**Objective:**


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

**Equipment Used:**

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11208032
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

**Results:**

Equipment	Measurement Result, µg/m <sup>3</sup>			
TSI AM510 Sidepak	64	142	224	336
High Volume Air Sampler (HVS)	41	116	181	267



Tested by: # \_\_\_\_\_      Checked by: \_\_\_\_\_  
 Name: ( Poon Tsz Wing )      Name: ( Choy Ching Yee )

Form No. ENV CAL SAMPLER CCI 441212/2003

# Calibration Certificate of Dust Meter (TSI Sidepak AM510)

## CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA  
Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 <http://www.tsi.com>

<b>Environment Conditions</b>			<b>Model</b>	
Temperature	73.99 (23.3)	°F (°C)	<b>AM510</b>	
Relative Humidity	51.8	%RH	<b>Serial Number</b>	
Barometric Pressure	28.83 (976.3)	inHg (hPa)	<b>11411017</b>	

As Left       In Tolerance  
 As Found       Out of Tolerance

### Concentration Linearity Plot

System ID: DT1101-01

CONCENTRATION								Unit: mg/m <sup>3</sup>
#	STANDARD	MEASURED	ALLOWABLE RANGE	#	STANDARD	MEASURED	ALLOWABLE RANGE	
1	1.612	1.529	1.451-1.773	3	0.074	0.075	0.052-0.096	
2	0.242	0.234	0.206-0.278	4	15.040	14.957	13.536-16.544	

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1.

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
Photometer	E003319	03-17-23	09-30-23	Flowmeter	E004570	06-05-23	06-30-24
DC Voltage(Keithley)	E002455	06-13-23	06-30-24	Microbalance	M001324	02-09-23	02-28-25
Pressure	E005651	07-24-23	07-31-24				

\_\_\_\_\_  
 Calibrated

August 9, 2023  
 \_\_\_\_\_  
 Date

### Personal Aerosol Monitor Performance check with High Volume Sampler

Performance Check ref. No. AS0240523-3      Report Issue Date 23/05/2024  
 Date of performance check 23/05/2024

**Objective:**

A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

**Equipment Used:**

Equipment	Manufacturer and Model	Serial Number
Personal Aerosol Monitor	TSI AM510 Sidepak	11411017
Total Suspended Particulate High Volume Air Sampler	GS2310	10346

**Result:**

Equipment	Measurement Result, µg/m <sup>3</sup>			
TSI AM510 Sidepak	60	143	213	337
High Volume Air Sampler (HVS)	41	116	181	267

#### TSI AM510 Sidepak Performance check with High Volume Sampler

y = 1.217x + 4.1718  
R<sup>2</sup> = 0.9943

Tested by:          #               Checked by:          #           
 Name: ( Poon Tsz Wing )      Name: ( Choy Ching Yee )

Form No. ENV CAL SAMPLER CCI 4412/12/2003

Page 8 of 10



# Catalogue of Weather Station

## Cabled Vantage Pro2™ & Vantage Pro2 Plus™ Stations



**6152C  
6162C**  
**Vantage Pro2™**

The Vantage Pro2™ (# 6152C) and Vantage Pro2™ Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink® to let your weather station interface with a computer, log data, and upload weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings.

### Integrated Sensor Suite (ISS)

Operating Temperature	-40° to +150°F (-40° to +65°C)
Non-operating Temperature	-40° to +158°F (-40° to +70°C)
Current Draw	5 mA (average) at 4 to 6 VDC for ISS only. 10 mA average for both console and ISS
Connectors, Sensor	Modular RJ-11
Cable Type	4-conductor, 26 AWG
Cable Length, Anemometer	40' (12 m) (included); 240' (73 m) (maximum recommended)

Note: Maximum displayable wind decreases as the length of cable increases. At 140' (42 m) of cable, the maximum wind speed displayed is 135 mph (61 m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (44 m/s).

Wind Speed Sensor	Solid state magnetic sensor
Wind Direction Sensor	Wind vane with potentiometer
Rain Collector Type	Tipping bucket, 0.01" per tip (0.2 mm with metric rain adapter), 33.2 in <sup>2</sup> (214 cm <sup>2</sup> ) collection area
Temperature Sensor Type	PN Junction Silicon Diode
Relative Humidity Sensor Type	Film capacitor element
Housing Material	UV-resistant ABS, polypropylene
Sensor Inputs	
RF Filtering	RC low-pass filter on each signal line

ISS Dimensions(not including anemometer or bird spikes):

Vantage Pro2 with Standard Rad Shield	14.0" x 9.4" x 14.5" (356 mm x 239 mm x 368 mm)
Vantage Pro2 with Fan-Aspirated Rad Shield	20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm)
Vantage Pro2 Plus with Standard Rad Shield	14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm)
Vantage Pro2 Plus with Fan-Aspirated Rad Shield	21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm)

**DAVIS** **® Davis Instruments** 3465 Diablo Ave., Hayward, CA 94545-2778 USA  
(510) 732-9229 • FAX (510) 670-0589 • sales@davisinstruments.com • www.davisinstruments.com

DS6152C, 6162C Rev. W 12/7/18

1

**7**  
**Vantage Pro2™**

### Ultra Violet (UV) Radiation Index (requires UV sensor)

Resolution and Units	0.1 Index
Range	0 to 16 Index
Accuracy	±5% of full scale (Reference: Yankee UVB-1 at UV index 10 (Extremely High))
Cosine Response	±4% FS (0° to 90° zenith angle)
Update Interval	50 seconds to 1 minute (5 minutes when dark)
Current Graph Data	Instant Reading and Hourly Average; Daily, Monthly High
Historical Graph Data	Hourly Average, Daily, Monthly Highs
Alarm	High Threshold from Instant Calculation

### Wind

Wind Chill (Calculated)	
Resolution and Units	1°F or 1°C (user-selectable); °C is converted from °F and rounded to the nearest 1°C
Range	-110° to +135°F (-79° to +57°C)
Accuracy	±2°F (±1°C) (typical)
Update Interval	10 to 12 seconds
Source	United States National Weather Service (NWS)/NOAA
Equation Used	Osczevski (1995) (adopted by US NWS in 2001)
Variables Used	Instant Outside Temperature and 10-min. Avg. Wind Speed
Current Display Data	Instant Calculation
Current Graph Data	Instant Calculation; Hourly, Daily and Monthly Low
Historical Graph Data	Hourly, Daily and Monthly Lows
Alarm	Low Threshold from Instant Calculation

### Wind Direction

Range	1 - 360°
Display Resolution	16 points (22.5°) on compass rose, 1° in numeric display
Accuracy	±3°
Update Interval	2.5 to 3 seconds
Current Graph Data	Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily, Monthly Dominant
Historical Graph Data	Past 6 10-min. Dominants on compass rose only; Hourly, Daily, Monthly Dominants

### Wind Speed

Resolution and Units	1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; other units are converted from mph and rounded to nearest 1 km/hr, 0.1 m/s, or 1 knot.
Range	0 to 200 mph, 0 to 173 knots, 0 to 89 m/s, 0 to 322 km/h
Update Interval	Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute
Accuracy	±2 mph (2 kts, 3.2 km/h, 0.9 m/s) or ±5%, whichever is greater
Maximum Cable Length	540' (165 m) (Note that maximum wind speed reading decreases as length of cable from anemometer to ISS increases.)
Current Display Data	Instant
Current Graph Data	Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Monthly and Yearly High with Direction of High
Historical Graph Data	10-min. and Hourly Averages; Hourly Highs; Daily, Monthly and Yearly Highs with Direction of Highs
Alarms	High Thresholds from Instant Reading and 10-minute Average

# Calibration Certificate of Weather Station



**Cal Lab Limited 校正實驗室有限公司**

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,  
Tsuen Wan, NT, Hong Kong  
Tel: +852 25680106 Email: info@callab.com.hk  
Fax: +852 30116194 Website: www.callab.com.hk

**Calibration Certificate No.: CC0122402**

**Customer Information**

Customer: Castco Testing Centre Limited  
Address: 33, On Kui Street, Fanling, N.T.

**Equipment Identification**

Equipment Description	Manufacturer	Model No.	Serial No.	Assigned equipment No.:
Weather Station	Davis	Vantage PRO 2	BD190307008	AAST-WS-O-1

**Certificate Information**


Date of Receipt:	6 February 2024	Calibration Condition:	21.5°C, 55%RH, 1012hPa
Date of Calibration:	16 February 2024	Adjustment:	N/A
Due Date of Calibration:	N/A	Appearance:	Good
Calibration Procedure:	JJF 1183-2007, JJF 1076-2001, SOP-116	Remark:	N/A

**Reference Equipment Identification**

Equipment Description	Model	Serial No.	Expiration Date
Platinum resistance thermometer	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Humidity sensor	KPPRHT-A-1	KCI I-1095, KCI P-1095	9 November 2024
Hot Wire Anemometer	9535	T95351316004	11 August 2024

- Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.
- Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.
- Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.
- Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Approved By:

  
Warren Yeung

Company Chop:



Certificate Issue Date: 16 February 2024

CT-BEG-04

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited  
2. The certificate is issued subject to the latest Terms and Conditions, available at our web site
- CC0122402  
Page 1 of 2



**Appendix G – Weather information**

## General Information

Date	Absolute Daily Min Temperature (°C)	Absolute Daily Max Temperature (°C)	Total Rainfall (mm)
01/06/2024	25.6	29.8	54.2
02/06/2024	25.8	30.3	3.2
03/06/2024	23.8	28.2	8.6
04/06/2024	22.9	24.9	2.9
05/06/2024	23.4	25.4	8.5
06/06/2024	24.7	28.7	Trace
07/06/2024	25.1	26.6	1.6
08/06/2024	24.8	28.9	6.8
09/06/2024	25.3	27.5	33.5
10/06/2024	26.5	30.7	0.2
11/06/2024	28.2	30.8	0.6
12/06/2024	28.1	31.8	8.3
13/06/2024	28.7	32	4.9
14/06/2024	27.7	30.4	32
15/06/2024	25	30	28.3
16/06/2024	26.1	30.9	17.5
17/06/2024	28.6	32.7	Trace
18/06/2024	27.6	32.1	4.6
19/06/2024	28	32.2	9.4
20/06/2024	27.3	33	5
21/06/2024	28.7	34	0
22/06/2024	29.5	33.8	0
23/06/2024	27.9	33.9	4.7
24/06/2024	28.8	33.4	0.3
25/06/2024	26.5	33.2	19
26/06/2024	27.9	34	0
27/06/2024	28.4	34.4	1.4
28/06/2024	28.9	34.2	1.6
29/06/2024	26.8	31.5	15.5
30/06/2024	27.7	32	8.7

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory.

NOTE2: trace means rainfall less than 0.05 mm

<https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2024&m=6>

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
01/06/2024	0:00	2.2	112.5	02/06/2024	0:00	1.3	112.5	03/06/2024	0:00	0.9	135	04/06/2024	0:00	0.9	45
01/06/2024	1:00	2.7	337.5	02/06/2024	1:00	1.3	112.5	03/06/2024	1:00	0.9	112.5	04/06/2024	1:00	0.4	90
01/06/2024	2:00	2.7	67.5	02/06/2024	2:00	1.8	112.5	03/06/2024	2:00	1.3	112.5	04/06/2024	2:00	0.4	112.5
01/06/2024	3:00	3.1	67.5	02/06/2024	3:00	1.3	112.5	03/06/2024	3:00	0.9	90	04/06/2024	3:00	0.4	112.5
01/06/2024	4:00	3.1	90	02/06/2024	4:00	1.8	45	03/06/2024	4:00	1.3	90	04/06/2024	4:00	0.4	180
01/06/2024	5:00	3.6	67.5	02/06/2024	5:00	1.3	337.5	03/06/2024	5:00	0.4	112.5	04/06/2024	5:00	0.4	270
01/06/2024	6:00	4.1	67.5	02/06/2024	6:00	0.9	112.5	03/06/2024	6:00	0.4	135	04/06/2024	6:00	0.4	45
01/06/2024	7:00	4.1	90	02/06/2024	7:00	0.9	135	03/06/2024	7:00	0.4	112.5	04/06/2024	7:00	0.9	45
01/06/2024	8:00	3.6	90	02/06/2024	8:00	1.8	90	03/06/2024	8:00	0.4	112.5	04/06/2024	8:00	0.9	90
01/06/2024	9:00	2.2	112.5	02/06/2024	9:00	1.8	135	03/06/2024	9:00	0.9	112.5	04/06/2024	9:00	0.4	67.5
01/06/2024	10:00	2.2	90	02/06/2024	10:00	1.3	135	03/06/2024	10:00	0.9	135	04/06/2024	10:00	1.8	157.5
01/06/2024	11:00	1.8	270	02/06/2024	11:00	1.8	67.5	03/06/2024	11:00	0.9	112.5	04/06/2024	11:00	1.8	112.5
01/06/2024	12:00	2.7	270	02/06/2024	12:00	0.4	90	03/06/2024	12:00	0.9	90	04/06/2024	12:00	0.4	180
01/06/2024	13:00	2.2	270	02/06/2024	13:00	1.3	225	03/06/2024	13:00	0.9	112.5	04/06/2024	13:00	0.9	112.5
01/06/2024	14:00	2.7	90	02/06/2024	14:00	1.3	67.5	03/06/2024	14:00	0.9	90	04/06/2024	14:00	0.9	90
01/06/2024	15:00	2.2	90	02/06/2024	15:00	0.9	22.5	03/06/2024	15:00	0.9	112.5	04/06/2024	15:00	1.3	135
01/06/2024	16:00	2.2	90	02/06/2024	16:00	0.4	270	03/06/2024	16:00	0.4	112.5	04/06/2024	16:00	1.3	112.5
01/06/2024	17:00	2.7	90	02/06/2024	17:00	0.4	270	03/06/2024	17:00	1.3	45	04/06/2024	17:00	1.8	135
01/06/2024	18:00	3.1	112.5	02/06/2024	18:00	0.9	247.5	03/06/2024	18:00	0.4	45	04/06/2024	18:00	1.3	135
01/06/2024	19:00	2.7	337.5	02/06/2024	19:00	0.9	247.5	03/06/2024	19:00	0.4	135	04/06/2024	19:00	0.9	270
01/06/2024	20:00	2.7	67.5	02/06/2024	20:00	0.4	270	03/06/2024	20:00	0.9	112.5	04/06/2024	20:00	0.9	247.5
01/06/2024	21:00	3.1	67.5	02/06/2024	21:00	0.4	270	03/06/2024	21:00	0.4	90	04/06/2024	21:00	0.4	270
01/06/2024	22:00	3.1	90	02/06/2024	22:00	0.9	225	03/06/2024	22:00	0.4	112.5	04/06/2024	22:00	1.3	247.5
01/06/2024	23:00	3.6	67.5	02/06/2024	23:00	0.4	225	03/06/2024	23:00	0.4	112.5	04/06/2024	23:00	1.3	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
05/06/2024	0:00	1.3	67.5	06/06/2024	0:00	0.9	270	07/06/2024	0:00	1.3	112.5	08/06/2024	0:00	1.3	112.5
05/06/2024	1:00	1.3	90	06/06/2024	1:00	0.9	247.5	07/06/2024	1:00	0.9	112.5	08/06/2024	1:00	1.3	90
05/06/2024	2:00	0.4	90	06/06/2024	2:00	0.9	225	07/06/2024	2:00	0.9	112.5	08/06/2024	2:00	0.9	112.5
05/06/2024	3:00	0.4	112.5	06/06/2024	3:00	0.9	45	07/06/2024	3:00	1.3	202.5	08/06/2024	3:00	1.3	67.5
05/06/2024	4:00	0.4	112.5	06/06/2024	4:00	0.9	247.5	07/06/2024	4:00	0.4	90	08/06/2024	4:00	0.9	112.5
05/06/2024	5:00	0.4	112.5	06/06/2024	5:00	0.4	270	07/06/2024	5:00	0.9	112.5	08/06/2024	5:00	1.3	135
05/06/2024	6:00	0.4	135	06/06/2024	6:00	0.9	202.5	07/06/2024	6:00	0.4	90	08/06/2024	6:00	0.9	90
05/06/2024	7:00	0.4	112.5	06/06/2024	7:00	0.9	45	07/06/2024	7:00	0.9	90	08/06/2024	7:00	0.9	112.5
05/06/2024	8:00	0.4	112.5	06/06/2024	8:00	0.9	112.5	07/06/2024	8:00	1.3	90	08/06/2024	8:00	0.4	112.5
05/06/2024	9:00	0.4	67.5	06/06/2024	9:00	0.9	112.5	07/06/2024	9:00	1.8	90	08/06/2024	9:00	0.9	112.5
05/06/2024	10:00	1.3	247.5	06/06/2024	10:00	0.4	112.5	07/06/2024	10:00	0.9	90	08/06/2024	10:00	0.9	135
05/06/2024	11:00	1.3	22.5	06/06/2024	11:00	0.4	112.5	07/06/2024	11:00	0.9	90	08/06/2024	11:00	1.3	112.5
05/06/2024	12:00	0.9	225	06/06/2024	12:00	0.9	112.5	07/06/2024	12:00	0.9	112.5	08/06/2024	12:00	1.3	157.5
05/06/2024	13:00	0.9	67.5	06/06/2024	13:00	0.9	135	07/06/2024	13:00	0.9	112.5	08/06/2024	13:00	0.9	112.5
05/06/2024	14:00	0.9	22.5	06/06/2024	14:00	0.4	112.5	07/06/2024	14:00	0.9	90	08/06/2024	14:00	0.9	90
05/06/2024	15:00	1.3	157.5	06/06/2024	15:00	0.4	112.5	07/06/2024	15:00	0.9	90	08/06/2024	15:00	0.9	112.5
05/06/2024	16:00	0.9	135	06/06/2024	16:00	0.9	22.5	07/06/2024	16:00	0.4	112.5	08/06/2024	16:00	0.9	67.5
05/06/2024	17:00	0.9	67.5	06/06/2024	17:00	0.4	45	07/06/2024	17:00	0.9	112.5	08/06/2026	17:00	0.9	22.5
05/06/2024	18:00	0.9	247.5	06/06/2024	18:00	0.4	45	07/06/2024	18:00	0.4	112.5	08/06/2024	18:00	0.9	247.5
05/06/2024	19:00	0.4	225	06/06/2024	19:00	1.3	45	07/06/2024	19:00	0.4	112.5	08/06/2024	19:00	0.9	22.5
05/06/2024	20:00	0.9	45	06/06/2024	20:00	0.9	67.5	07/06/2024	20:00	0.4	135	08/06/2024	20:00	0.9	22.5
05/06/2024	21:00	0.9	45	06/06/2024	21:00	0.9	45	07/06/2024	21:00	0.9	135	08/06/2024	21:00	1.3	270
05/06/2024	22:00	1.3	45	06/06/2024	22:00	0.4	67.5	07/06/2024	22:00	0.9	112.5	08/06/2024	22:00	1.3	247.5
05/06/2024	23:00	1.3	45	06/06/2024	23:00	0.4	157.5	07/06/2024	23:00	0.9	112.5	08/06/2024	23:00	1.3	270

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
09/06/2024	0:00	0.9	67.5	10/06/2024	0:00	1.3	247.5	11/06/2024	0:00	1.3	225	12/06/2024	0:00	1.3	247.5
09/06/2024	1:00	0.9	22.5	10/06/2024	1:00	0.9	247.5	11/06/2024	1:00	0.9	112.5	12/06/2024	1:00	1.3	270
09/06/2024	2:00	0.9	45	10/06/2024	2:00	0.4	247.5	11/06/2024	2:00	1.3	67.5	12/06/2024	2:00	1.3	67.5
09/06/2024	3:00	0.9	67.5	10/06/2024	3:00	0.4	112.5	11/06/2024	3:00	1.3	45	12/06/2024	3:00	0.9	67.5
09/06/2024	4:00	1.3	67.5	10/06/2024	4:00	0.4	180	11/06/2024	4:00	1.3	337.5	12/06/2024	4:00	1.3	67.5
09/06/2024	5:00	1.3	45	10/06/2024	5:00	0.9	225	11/06/2024	5:00	0.9	67.5	12/06/2024	5:00	1.3	67.5
09/06/2024	6:00	1.3	45	10/06/2024	6:00	0.9	247.5	11/06/2024	6:00	0.4	45	12/06/2024	6:00	1.3	67.5
09/06/2024	7:00	2.7	45	10/06/2024	7:00	0.9	247.5	11/06/2024	7:00	0.4	112.5	12/06/2024	7:00	1.3	67.5
09/06/2024	8:00	1.8	45	10/06/2024	8:00	0.4	225	11/06/2024	8:00	0.4	112.5	12/06/2024	8:00	0.9	90
09/06/2024	9:00	1.3	22.5	10/06/2024	9:00	0.4	247.5	11/06/2024	9:00	0.4	112.5	12/06/2024	9:00	0.4	112.5
09/06/2024	10:00	1.3	45	10/06/2024	10:00	0.4	292.5	11/06/2024	10:00	0.9	112.5	12/06/2024	10:00	0.4	67.5
09/06/2024	11:00	1.8	45	10/06/2024	11:00	0.9	225	11/06/2026	11:00	1.8	112.5	12/06/2024	11:00	0.4	90
09/06/2024	12:00	2.2	270	10/06/2024	12:00	0.9	247.5	11/06/2024	12:00	0.4	247.5	12/06/2024	12:00	0.9	67.5
09/06/2024	13:00	3.6	22.5	10/06/2024	13:00	0.4	247.5	11/06/2024	13:00	0.4	247.5	12/06/2024	13:00	0.9	67.5
09/06/2024	14:00	2.2	45	10/06/2024	14:00	0.4	157.5	11/06/2024	14:00	0.4	112.5	12/06/2024	14:00	0.4	90
09/06/2024	15:00	3.6	247.5	10/06/2024	15:00	0.9	112.5	11/06/2024	15:00	0.9	112.5	12/06/2024	15:00	0.9	67.5
09/06/2024	16:00	1.3	270	10/06/2024	16:00	0.9	157.5	11/06/2024	16:00	0.9	135	12/06/2024	16:00	0.9	67.5
09/06/2024	17:00	1.3	270	10/06/2024	17:00	0.4	157.5	11/06/2024	17:00	0.9	112.5	12/06/2024	17:00	0.9	67.5
09/06/2024	18:00	1.8	247.5	10/06/2024	18:00	0.9	247.5	11/06/2024	18:00	1.3	112.5	12/06/2024	18:00	1.3	67.5
09/06/2024	19:00	1.8	247.5	10/06/2024	19:00	0.9	112.5	11/06/2024	19:00	0.9	112.5	12/06/2024	19:00	0.9	90
09/06/2024	20:00	2.7	247.5	10/06/2024	20:00	0.4	247.5	11/06/2024	20:00	0.9	112.5	12/06/2024	20:00	0.9	67.5
09/06/2024	21:00	1.3	67.5	10/06/2024	21:00	0.9	225	11/06/2024	21:00	1.3	202.5	12/06/2024	21:00	0.9	45
09/06/2024	22:00	2.7	45	10/06/2024	22:00	0.9	157.5	11/06/2024	22:00	0.4	90	12/06/2024	22:00	0.9	67.5
09/06/2024	23:00	0.9	135	10/06/2024	23:00	1.8	112.5	11/06/2024	23:00	0.9	112.5	12/06/2024	23:00	1.3	225

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
13/06/2024	0:00	1.3	112.5	14/06/2024	0:00	0.9	135	15/06/2024	0:00	0.4	247.5	16/06/2024	0:00	0.4	112.5
13/06/2024	1:00	1.3	90	14/06/2024	1:00	0.9	247.5	15/06/2024	1:00	1.3	247.5	16/06/2024	1:00	0.4	135
13/06/2024	2:00	1.3	90	14/06/2024	2:00	0.9	135	15/06/2024	2:00	0.9	180	16/06/2024	2:00	0.9	67.5
13/06/2024	3:00	0.9	90	14/06/2024	3:00	0.4	270	15/06/2024	3:00	2.7	180	16/06/2024	3:00	0.9	67.5
13/06/2024	4:00	0.9	67.5	14/06/2024	4:00	1.3	112.5	15/06/2024	4:00	2.2	247.5	16/06/2024	4:00	0.4	90
13/06/2024	5:00	0.9	67.5	14/06/2024	5:00	1.3	112.5	15/06/2024	5:00	2.2	247.5	16/06/2024	5:00	0.9	67.5
13/06/2024	6:00	0.4	112.5	14/06/2024	6:00	1.3	135	15/06/2024	6:00	1.8	225	16/06/2024	6:00	1.8	112.5
13/06/2024	7:00	0.4	90	14/06/2024	7:00	1.3	112.5	15/06/2024	7:00	1.3	247.5	16/06/2024	7:00	0.4	112.5
13/06/2024	8:00	1.3	67.5	14/06/2024	8:00	2.2	112.5	15/06/2024	8:00	1.3	247.5	16/06/2024	8:00	1.8	112.5
13/06/2024	9:00	1.3	45	14/06/2024	9:00	2.2	112.5	15/06/2024	9:00	1.8	247.5	16/06/2024	9:00	1.8	112.5
13/06/2024	10:00	0.9	90	14/06/2024	10:00	1.8	112.5	15/06/2024	10:00	1.3	247.5	16/06/2024	10:00	0.9	112.5
13/06/2024	11:00	0.9	67.5	14/06/2024	11:00	1.3	112.5	15/06/2024	11:00	1.8	225	16/06/2024	11:00	1.3	112.5
13/06/2024	12:00	0.9	90	14/06/2024	12:00	1.8	90	15/06/2025	12:00	0.9	225	16/06/2024	12:00	0.9	112.5
13/06/2024	13:00	0.9	90	14/06/2024	13:00	2.2	112.5	15/06/2024	13:00	0.9	247.5	16/06/2024	13:00	0.9	112.5
13/06/2024	14:00	1.3	90	14/06/2024	14:00	2.2	90	15/06/2024	14:00	0.4	225	16/06/2024	14:00	0.9	135
13/06/2024	15:00	0.9	112.5	14/06/2024	15:00	2.2	112.5	15/06/2024	15:00	0.9	247.5	16/06/2024	15:00	0.9	112.5
13/06/2024	16:00	0.9	112.5	14/06/2024	16:00	2.7	112.5	15/06/2024	16:00	0.9	112.5	16/06/2024	16:00	0.4	112.5
13/06/2024	17:00	0.9	112.5	14/06/2024	17:00	1.8	90	15/06/2024	17:00	0.4	112.5	16/06/2024	17:00	0.4	112.5
13/06/2024	18:00	1.3	90	14/06/2024	18:00	1.8	112.5	15/06/2024	18:00	0.4	337.5	16/06/2024	18:00	0.4	135
13/06/2024	19:00	1.3	90	14/06/2024	19:00	2.2	112.5	15/06/2024	19:00	0.4	112.5	16/06/2024	19:00	0.9	112.5
13/06/2024	20:00	1.3	90	14/06/2024	20:00	2.2	90	15/06/2024	20:00	0.9	112.5	16/06/2024	20:00	0.9	112.5
13/06/2024	21:00	1.3	112.5	14/06/2024	21:00	2.2	112.5	15/06/2024	21:00	0.9	112.5	16/06/2024	21:00	0.9	112.5
13/06/2024	22:00	1.3	135	14/06/2024	22:00	1.8	112.5	15/06/2024	22:00	1.3	112.5	16/06/2024	22:00	0.9	112.5
13/06/2024	23:00	1.8	112.5	14/06/2024	23:00	1.8	112.5	15/06/2024	23:00	1.8	112.5	16/06/2024	23:00	0.9	135

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
17/06/2024	0:00	0.9	135	18/06/2024	0:00	0.9	135	19/06/2024	0:00	0.9	112.5	20/06/2024	0:00	1.8	90
17/06/2024	1:00	0.4	135	18/06/2024	1:00	0.4	135	19/06/2024	1:00	0.9	112.5	20/06/2024	1:00	0.9	90
17/06/2024	2:00	0.4	135	18/06/2024	2:00	0.4	135	19/06/2024	2:00	0.9	67.5	20/06/2024	2:00	0.9	202.5
17/06/2024	3:00	0.4	135	18/06/2024	3:00	0.4	135	19/06/2024	3:00	0.9	45	20/06/2024	3:00	0.9	112.5
17/06/2024	4:00	0.4	0	18/06/2024	4:00	0.4	0	19/06/2024	4:00	0.9	337.5	20/06/2024	4:00	0.9	0
17/06/2024	5:00	0.4	112.5	18/06/2024	5:00	0.4	112.5	19/06/2024	5:00	1.8	0	20/06/2024	5:00	1.3	112.5
17/06/2024	6:00	0	112.5	18/06/2024	6:00	0	112.5	19/06/2024	6:00	1.8	45	20/06/2024	6:00	1.3	247.5
17/06/2024	7:00	0.4	112.5	18/06/2024	7:00	1.8	90	19/06/2024	7:00	0.9	112.5	20/06/2024	7:00	1.8	337.5
17/06/2024	8:00	0.4	337.5	18/06/2024	8:00	1.3	90	19/06/2024	8:00	1.3	90	20/06/2024	8:00	1.8	45
17/06/2024	9:00	0.9	45	18/06/2024	9:00	0.9	45	19/06/2024	9:00	0.9	90	20/06/2024	9:00	0.9	67.5
17/06/2024	10:00	0.4	45	18/06/2024	10:00	0.9	90	19/06/2024	10:00	0.4	135	20/06/2024	10:00	0.4	112.5
17/06/2024	11:00	0.4	112.5	18/06/2024	11:00	0.9	90	19/06/2024	11:00	0.9	337.5	20/06/2024	11:00	1.3	247.5
17/06/2024	12:00	0.9	112.5	18/06/2024	12:00	1.8	45	19/06/2024	12:00	0.9	135	20/06/2024	12:00	0.9	225
17/06/2024	13:00	0.4	315	18/06/2024	13:00	1.3	0	19/06/2024	13:00	0.9	90	20/06/2024	13:00	0.9	247.5
17/06/2024	14:00	0.4	112.5	18/06/2024	14:00	0.9	112.5	19/06/2024	14:00	1.3	90	20/06/2024	14:00	0.4	247.5
17/06/2024	15:00	1.3	67.5	18/06/2024	15:00	2.2	90	19/06/2024	15:00	1.8	112.5	20/06/2024	15:00	0.4	247.5
17/06/2024	16:00	1.3	90	18/06/2024	16:00	1.8	90	19/06/2024	16:00	2.2	112.5	20/06/2024	16:00	0.4	247.5
17/06/2024	17:00	1.8	112.5	18/06/2024	17:00	1.3	90	19/06/2024	17:00	1.3	112.5	20/06/2024	17:00	0	247.5
17/06/2024	18:00	2.7	90	18/06/2024	18:00	0.9	337.5	19/06/2024	18:00	0.9	112.5	20/06/2024	18:00	0.4	112.5
17/06/2024	19:00	1.3	90	18/06/2024	19:00	1.3	45	19/06/2024	19:00	0.9	112.5	20/06/2024	19:00	0.9	270
17/06/2024	20:00	1.8	45	18/06/2024	20:00	0.4	292.5	19/06/2024	20:00	1.8	247.5	20/06/2024	20:00	0.4	292.5
17/06/2024	21:00	1.8	67.5	18/06/2024	21:00	0.9	112.5	19/06/2024	21:00	0.9	202.5	20/06/2024	21:00	0.4	135
17/06/2024	22:00	0.9	112.5	18/06/2024	22:00	0.4	247.5	19/06/2024	22:00	0.9	135	20/06/2024	22:00	0.9	135
17/06/2024	23:00	0.9	45	18/06/2024	23:00	0.9	270	19/06/2024	23:00	0.9	112.5	20/06/2024	23:00	0.9	90

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
21/06/2024	0:00	0.9	0	22/06/2024	0:00	0.4	90	23/06/2024	0:00	0.4	225	24/06/2024	0:00	0.4	90
21/06/2024	1:00	0.4	292.5	22/06/2024	1:00	0.4	22.5	23/06/2024	1:00	0.4	202.5	24/06/2024	1:00	0.4	22.5
21/06/2024	2:00	0.4	135	22/06/2024	2:00	1.3	90	23/06/2024	2:00	0	202.5	24/06/2024	2:00	1.3	90
21/06/2024	3:00	0.9	135	22/06/2024	3:00	0.9	112.5	23/06/2024	3:00	0.4	225	24/06/2024	3:00	0.9	112.5
21/06/2024	4:00	0.9	90	22/06/2024	4:00	0.9	112.5	23/06/2024	4:00	0.4	202.5	24/06/2024	4:00	0.9	112.5
21/06/2024	5:00	0.4	270	22/06/2024	5:00	0.9	135	23/06/2024	5:00	0	202.5	24/06/2024	5:00	0.9	135
21/06/2024	6:00	0.9	45	22/06/2024	6:00	0.9	90	23/06/2024	6:00	0.4	112.5	24/06/2024	6:00	0.9	90
21/06/2024	7:00	0.4	337.5	22/06/2024	7:00	0.9	112.5	23/06/2024	7:00	0	112.5	24/06/2024	7:00	0.9	112.5
21/06/2024	8:00	0.9	45	22/06/2024	8:00	1.8	112.5	23/06/2024	8:00	0.4	112.5	24/06/2024	8:00	1.8	112.5
21/06/2024	9:00	0.4	247.5	22/06/2024	9:00	1.3	112.5	23/06/2024	9:00	0.4	112.5	24/06/2024	9:00	1.3	112.5
21/06/2024	10:00	0.4	225	22/06/2024	10:00	0.9	90	23/06/2024	10:00	0.4	112.5	24/06/2024	10:00	0.9	90
21/06/2024	11:00	1.3	90	22/06/2024	11:00	0	247.5	23/06/2024	11:00	1.3	112.5	24/06/2024	11:00	1.8	90
21/06/2024	12:00	0.4	112.5	22/06/2024	12:00	0	225	23/06/2024	12:00	0.4	90	24/06/2024	12:00	1.3	90
21/06/2024	13:00	0.9	202.5	22/06/2024	13:00	1.3	247.5	23/06/2024	13:00	0.4	22.5	24/06/2024	13:00	1.8	67.5
21/06/2024	14:00	0.4	112.5	22/06/2024	14:00	0.9	225	23/06/2024	14:00	1.3	90	24/06/2024	14:00	0.9	112.5
21/06/2024	15:00	0	112.5	22/06/2024	15:00	0.9	247.5	23/06/2024	15:00	0.9	112.5	24/06/2024	15:00	1.8	22.5
21/06/2024	16:00	0.4	112.5	22/06/2024	16:00	0.4	247.5	23/06/2024	16:00	0.9	112.5	24/06/2024	16:00	0.9	270
21/06/2024	17:00	0.4	112.5	22/06/2024	17:00	0.4	247.5	23/06/2024	17:00	0.9	135	24/06/2024	17:00	1.3	0
21/06/2024	18:00	0.4	112.5	22/06/2024	18:00	0.4	247.5	23/06/2024	18:00	0.9	90	24/06/2024	18:00	1.3	270
21/06/2024	19:00	1.3	112.5	22/06/2024	19:00	0	247.5	23/06/2024	19:00	0.9	112.5	24/06/2024	19:00	0.4	337.5
21/06/2024	20:00	1.8	112.5	22/06/2024	20:00	0.4	112.5	23/06/2024	20:00	1.8	112.5	24/06/2024	20:00	1.3	270
21/06/2024	21:00	2.2	90	22/06/2024	21:00	0.9	270	23/06/2024	21:00	1.3	112.5	24/06/2024	21:00	0.9	247.5
21/06/2024	22:00	1.8	90	22/06/2024	22:00	0.4	292.5	23/06/2024	22:00	0.9	90	24/06/2024	22:00	0.4	225
21/06/2024	23:00	1.3	90	22/06/2024	23:00	0.4	112.5	23/06/2024	23:00	1.8	90	24/06/2024	23:00	0.4	180



Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
25/06/2024	0:00	2.2	112.5	26/06/2024	0:00	1.3	67.5	27/06/2024	0:00	1.3	90	28/06/2024	0:00	1.3	90
25/06/2024	1:00	2.2	90	26/06/2024	1:00	0.9	67.5	27/06/2024	1:00	1.8	67.5	28/06/2024	1:00	0.9	45
25/06/2024	2:00	2.7	112.5	26/06/2024	2:00	0.9	135	27/06/2024	2:00	0.9	112.5	28/06/2024	2:00	0.4	45
25/06/2024	3:00	1.8	112.5	26/06/2024	3:00	0.9	45	27/06/2024	3:00	0.4	112.5	28/06/2024	3:00	0.4	67.5
25/06/2024	4:00	2.2	90	26/06/2024	4:00	0.9	247.5	27/06/2024	4:00	0.4	90	28/06/2024	4:00	0.4	315
25/06/2024	5:00	1.3	90	26/06/2024	5:00	0.4	225	27/06/2024	5:00	0.9	112.5	28/06/2024	5:00	0.9	270
25/06/2024	6:00	1.3	112.5	26/06/2024	6:00	0.9	67.5	27/06/2024	6:00	0.9	90	28/06/2024	6:00	0.4	337.5
25/06/2024	7:00	1.3	112.5	26/06/2024	7:00	0.4	270	27/06/2024	7:00	1.3	90	28/06/2024	7:00	0.9	292.5
25/06/2024	8:00	2.2	112.5	26/06/2024	8:00	0.4	247.5	27/06/2024	8:00	1.3	112.5	28/06/2024	8:00	0.4	337.5
25/06/2024	9:00	2.2	90	26/06/2024	9:00	0.4	180	27/06/2024	9:00	0.4	45	28/06/2024	9:00	0.9	315
25/06/2024	10:00	2.7	112.5	26/06/2024	10:00	0.4	247.5	27/06/2024	10:00	0.4	0	28/06/2024	10:00	0.9	112.5
25/06/2024	11:00	1.8	112.5	26/06/2024	11:00	0.4	270	27/06/2024	11:00	0.9	90	28/06/2024	11:00	0.9	225
25/06/2024	12:00	2.2	90	26/06/2024	12:00	0.4	135	27/06/2024	12:00	0.4	112.5	28/06/2024	12:00	0.9	112.5
25/06/2024	13:00	1.3	90	26/06/2024	13:00	0.4	157.5	27/06/2024	13:00	0.4	135	28/06/2024	13:00	0.4	67.5
25/06/2024	14:00	1.3	112.5	26/06/2024	14:00	0.4	157.5	27/06/2024	14:00	0.4	135	28/06/2024	14:00	0.4	337.5
25/06/2024	15:00	1.3	112.5	26/06/2024	15:00	0.4	202.5	27/06/2024	15:00	0.4	112.5	28/06/2024	15:00	0.4	135
25/06/2024	16:00	0.9	135	26/06/2024	16:00	1.3	225	27/06/2024	16:00	0.4	112.5	28/06/2024	16:00	0.4	90
25/06/2024	17:00	1.3	90	26/06/2024	17:00	1.3	247.5	27/06/2024	17:00	0.4	112.5	28/06/2024	17:00	1.3	90
25/06/2024	18:00	0.9	112.5	26/06/2024	18:00	0.9	135	27/06/2024	18:00	0.4	112.5	28/06/2024	18:00	0.9	135
25/06/2024	19:00	0.9	112.5	26/06/2024	19:00	0.9	112.5	27/06/2024	19:00	0.9	112.5	28/06/2024	19:00	0.9	90
25/06/2024	20:00	1.8	112.5	26/06/2024	20:00	1.3	22.5	27/06/2024	20:00	0.4	112.5	28/06/2024	20:00	0.4	135
25/06/2024	21:00	0.4	90	26/06/2024	21:00	1.3	135	27/06/2024	21:00	1.3	112.5	28/06/2024	21:00	0.4	112.5
25/06/2024	22:00	1.3	45	26/06/2024	22:00	2.2	90	27/06/2024	22:00	1.3	90	28/06/2024	22:00	0.4	112.5
25/06/2024	23:00	0.9	112.5	26/06/2024	23:00	1.8	112.5	27/06/2024	23:00	0.9	112.5	28/06/2024	23:00	0.9	112.5

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction	Date	Time	Wind Speed (m/s)	Wind Direction
29/06/2024	0:00	1.8	157.5	30/06/2024	0:00	0.4	67.5								
29/06/2024	1:00	1.8	67.5	30/06/2024	1:00	0.4	112.5								
29/06/2024	2:00	2.2	67.5	30/06/2024	2:00	0.9	337.5								
29/06/2024	3:00	2.7	90	30/06/2024	3:00	0.9	135								
29/06/2024	4:00	2.7	90	30/06/2024	4:00	0.4	135								
29/06/2024	5:00	2.2	90	30/06/2024	5:00	0.9	135								
29/06/2024	6:00	2.7	67.5	30/06/2024	6:00	0.9	135								
29/06/2024	7:00	2.2	90	30/06/2024	7:00	1.3	45								
29/06/2024	8:00	2.2	67.5	30/06/2024	8:00	1.3	112.5								
29/06/2024	9:00	1.8	90	30/06/2024	9:00	0.9	90								
29/06/2024	10:00	0.9	135	30/06/2024	10:00	1.3	112.5								
29/06/2024	11:00	0.9	135	30/06/2024	11:00	0.9	337.5								
29/06/2024	12:00	0.9	112.5	30/06/2024	12:00	0.4	337.5								
29/06/2024	13:00	0.9	135	30/06/2024	13:00	0.4	337.5								
29/06/2024	14:00	0.9	135	30/06/2024	14:00	0.4	337.5								
29/06/2024	15:00	1.3	112.5	30/06/2024	15:00	0.4	135								
29/06/2024	16:00	1.8	112.5	30/06/2024	16:00	0.4	135								
29/06/2024	17:00	1.3	112.5	30/06/2024	17:00	1.3	112.5								
29/06/2024	18:00	1.3	112.5	30/06/2024	18:00	1.3	112.5								
29/06/2024	19:00	0.9	112.5	30/06/2024	19:00	1.3	112.5								
29/06/2024	20:00	0.9	112.5	30/06/2024	20:00	0.4	90								
29/06/2024	21:00	0.4	247.5	30/06/2024	21:00	0.4	90								
29/06/2024	22:00	0.9	90	30/06/2024	22:00	0.4	112.5								
29/06/2024	23:00	0.4	135	30/06/2024	23:00	0.4	112.5								

# **Appendix H – 24-hr TSP monitoring results and graphical presentation**

Location: AM3 – Sky Tower

Start Date	Weather	Air Temp. (°C)	Atmospheric Pressure (hPa)	Filter weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (min)	Flow Rate (cfm)		Av. Flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
06/06/2024	Sunny	27.9	1009.4	17.9571	18.0177	0.0606	2024/6/6 9:24	2024/6/7 9:24	1440.0	46	46	1.26	1818	33
12/06/2024	Cloudy	32.7	1006.9	14.4438	14.4979	0.0541	2024/6/12 13:24	2024/6/13 13:24	1440.0	48	48	1.31	1881	29
18/06/2024	Sunny	32.3	1005.9	18.3874	18.5342	0.1468	2024/6/18 13:29	2024/6/19 13:29	1440.0	46	46	1.25	1801	81
24/06/2024	Sunny	29.8	1007.3	15.1304	15.1922	0.0618	2024/6/24 9:26	2024/6/25 9:26	1440.0	46	46	1.26	1810	34
29/06/2024	Cloudy	32.2	1007.6	15.0609	15.1642	0.1033	2024/6/29 13:27	2024/6/30 13:27	1440.0	46	46	1.25	1803	57
													Maximum	81
													Minimum	29
													Average	47
													Action Level	182
													Limit Level	260


Location: AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A) ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.


Location: AM7 – Hong Kong Children’s Hospital

Start Date	Weather	Air Temp. (°C)	Atmospheric Pressure (hPa)	Filter weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (min)	Flow Rate (cfm)		Av. Flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
06/06/2024	Sunny	27.9	1009.4	14.5259	14.5761	0.0502	2024/6/6 13:35	2024/6/7 13:35	1440.0	50	50	1.39	2007	25
12/06/2024	Cloudy	32.7	1006.9	18.2521	18.3248	0.0727	2024/6/12 9:27	2024/6/13 9:27	1440.0	50	50	1.40	2010	36
18/06/2024	Sunny	32.3	1005.9	18.3581	18.5313	0.1732	2024/6/18 9:31	2024/6/19 9:31	1440.0	50	50	1.40	2010	86
24/06/2024	Sunny	29.8	1007.3	15.0019	15.0517	0.0498	2024/6/24 13:19	2024/6/25 13:19	1440.0	48	48	1.35	1939	26
29/06/2024	Cloudy	32.2	1007.6	14.8599	14.9874	0.1275	2024/6/29 9:39	2024/6/30 9:39	1440.0	48	48	1.34	1931	66
													Maximum	86
													Minimum	25
													Average	48
													Action Level	181
													Limit Level	260

**24-hour average TSP**



Note: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. No 24-TSP monitoring was conducted at AM4(A). ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.



**Appendix I – 1-hr TSP monitoring results and graphical presentation**

Location:  
**AM3 -  
 Sky Tower**

Date	Measurement Period			1-hr TSP concentration, g/m <sup>3</sup>	Weather
06/06/2024	9:00	-	10:00	42	Sunny
	10:00	-	11:00	47	
	11:00	-	12:00	46	
12/06/2024	13:00	-	14:00	32	Cloudy
	14:00	-	15:00	36	
	15:00	-	16:00	38	
18/06/2024	13:00	-	14:00	78	Sunny
	14:00	-	15:00	78	
	15:00	-	16:00	83	
24/06/2024	9:00	-	10:00	30	Sunny
	10:00	-	11:00	38	
	11:00	-	12:00	37	
29/06/2024	13:00	-	14:00	47	Cloudy
	14:00	-	15:00	54	
	15:00	-	16:00	54	
Maximum				83	
Minimum				30	
Average				49	
Action Level				297	
Limit Level				500	



Location:  
**AM4(A) -  
The Hong Kong  
Society for the  
Blind's Factory  
cum Sheltered  
Workshop**



Date	Measurement Period			1-hr TSP concentration, $\mu\text{g}/\text{m}^3$	Weather
	9:00	-	10:00		
06/06/2024	9:00	-	10:00	53	Sunny
	10:00	-	11:00	56	
	11:00	-	12:00	56	
12/06/2024	13:00	-	14:00	39	Cloudy
	14:00	-	15:00	41	
	15:00	-	16:00	47	
18/06/2024	13:00	-	14:00	91	Sunny
	14:00	-	15:00	94	
	15:00	-	16:00	95	
24/06/2024	9:00	-	10:00	44	Sunny
	10:00	-	11:00	45	
	11:00	-	12:00	51	
29/06/2024	13:00	-	14:00	62	Cloudy
	14:00	-	15:00	66	
	15:00	-	16:00	68	
Maximum				95	
Minimum				39	
Average				61	
Action Level				326	
Limit Level				500	

NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.

Location:  
**AM7 -  
 Hong Kong  
 Children's  
 Hospital**


Date	Measurement Period			1-hr TSP concentration, $\mu\text{g}/\text{m}^3$	Weather
06/06/2024	13:00	-	14:00	37	Sunny
	14:00	-	15:00	39	
	15:00	-	16:00	37	
12/06/2024	9:00	-	10:00	46	Cloudy
	10:00	-	11:00	49	
	11:00	-	12:00	46	
18/06/2024	9:00	-	10:00	87	Sunny
	10:00	-	11:00	86	
	11:00	-	12:00	90	
24/06/2024	13:00	-	14:00	39	Sunny
	14:00	-	15:00	43	
	15:00	-	16:00	49	
29/06/2024	9:00	-	10:00	52	Cloudy
	10:00	-	11:00	52	
	11:00	-	12:00	58	
Maximum				90	
Minimum				37	
Average				54	
Action Level				315	
Limit Level				500	

**1-hour average TSP**



NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (AM4(A)), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 1-hr TSP monitoring at AM4(A) were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for AM4(A) is confirmed.

### 1-Hour Total Suspended Particulate Results - AM7 Hong Kong Children's Hospital



**Appendix J – Event and Action Plan for air quality**

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contractor, IEC and Supervisor /ER;</li> <li>3. Repeat measurement to confirm finding.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Action Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contractor, IEC and Supervisor /ER;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Discuss with IEC and Contractor on remedial actions required;</li> <li>5. Assess the effectiveness of Contractor's remedial actions;</li> <li>6. If exceedance continues, arrange meeting with IEC and Supervisor /ER;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the Supervisor /ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise implementation of remedial measures;</li> <li>5. Conduct meeting with ET and IEC if exceedance continues.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and IEC on proper remedial actions;</li> <li>2. Submit proposals for remedial actions to Supervisor /ER and IEC within three working day of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
Limit Level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Inform Contractor, IEC, Supervisor /ER, and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Assess effectiveness of</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss possible remedial measures with ET and Contractor;</li> <li>4. Advise the Supervisor /ER</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Discuss with ET and IEC on proper remedial actions;</li> <li>3. Submit proposal for remedial actions to Supervisor /ER and IEC</li> </ol>

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
	Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results.	on the effectiveness of the proposed remedial measures.	4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues.	within three working days of notification; 4. Implement the agreed proposals.
Limit Level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Notify IEC, Supervisor /ER, Contractor and EPD;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken;</li> <li>6. Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results;</li> <li>7. If exceedance stop, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions;</li> <li>4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Discuss with ET and IEC on proper remedial actions;</li> <li>3. Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Submit further remedial actions if problem still not under control;</li> <li>6. Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.</li> </ol>

# **Appendix K – Calibration certificates, catalogue of noise monitoring equipment**



# Catalogue of Sound Level Meter

## Specifications

	NL-52	NL-42
Applicable standards	IEC 61672-1: 2002 Class 1 ANSI S1.4-1983 Type 1 ANSI S1.4A-1985 Type 1 ANSI S1.43-1997 Type 1 JIS C 1509-1: 2005 Class 1	IEC 61672-1: 2002 Class 2 ANSI S1.4-1983 Type 2 ANSI S1.4A-1985 Type 2 ANSI S1.43-1997 Type 2 JIS C 1509-1: 2005 Class 2
Measurement functions	Simultaneous measurement of the following items, with selected time weighting and frequency weighting WEEE Directives, Chinese RoHS (export model for China only)	
Processing (main ch)	Instantaneous sound pressure level: $L_p$ Equivalent continuous sound pressure level: $L_{eq}$ Sound exposure level: $L_E$ Maximum sound pressure level: $L_{max}$ Minimum sound pressure level: $L_{min}$ Percentage sound levels: $L_N$ (0.1 to 99.9 %, 0.1-increment steps, max. 5 values)	
Processing (sub ch)	Instantaneous sound pressure level: $L_p$	
Additional processing	In addition to main processing items, one of the following can be selected for simultaneous processing: C-weighted equivalent continuous sound level: $L_{Ceq}$ C-weighted peak sound level: $L_{Cpeak}$ Z-weighted peak sound level: $L_{Zpeak}$ 1-time-weighted equivalent continuous sound level: $L_{A1eq}^{*2}$ Maximum 1-time-weighted equivalent continuous sound level: $L_{A1max}^{*2}$ The power average of the maximum level of each 5 second interval: $L_{A1a5}$ The frequency weighting for the additional processing synchronizes with the frequency weighting of the sub-channel, so when the sub-channel has A-weighting, $L_{A1a5}$ can be selected. When C-weighting (Z-weighting) is selected, the additional processing $L_{Ceq}$ and $L_{Cpeak}$ ( $L_{Zpeak}$ ) are selectable.	
Measuring time	10 s, 1, 5, 10, 15, 30 m, 1, 8, 24 h, and manual (maximum 24 h)	
Microphone	Type UC-59 UC-52 Sensitivity level -27 dB -33 dB	
Measurement range	A-weighting: 25 dB to 138 dB C-weighting: 33 dB to 138 dB Z-weighting: 38 dB to 138 dB C-weighting peak sound level: 55 dB to 141 dB Z-weighting peak sound level: 60 dB to 141 dB	
Inherent noise	A-weighting 17 dB or less C-weighting 25 dB or less Z-weighting 30 dB or less	19 dB or less 27 dB or less 32 dB or less
Frequency range	20 Hz to 20 kHz	20 Hz to 8 kHz
Frequency weighting	A, C, and Z	
Time weighting	F (Fast) and S (Slow)	
Level range	Single range (Linearity range: 113 dB) Bar graph display range max. Max. 110 dB (20 to 130 dB) Switching of bar graph display Set the upper/lower limit in 10 dB increments.	
RMS detection circuit	Digital processing method	
Sampling cycle	20.8 $\mu$ s ( $L_p$ , $L_{eq}$ , $L_E$ , $L_{max}$ , $L_{min}$ , $L_{peak}$ : sampling frequency: 48 kHz) 100 ms ( $L_N$ )	
Calibration	Measurement Law: electrical calibration performed according to IEC and JIS standards, using internally generated signals; acoustic calibration performed with the NC-74.	
Correction functions	Windscreen correction: Compliant with IEC 61672-1 and JIS C 1509-1 standards when the windscreen is installed. Diffuse sound field correction: Correction of frequency characteristics in order to comply with standards (ANSI S1.4) in diffuse sound field.	
Delay time	The meter can be set to start measuring a specified time (OFF, 1, 3, 5 or 10 s) after the start button has been pressed or when a user-set trigger is exceeded.	
Back erase function	When the PAUSE key is pressed to pause measurement, the preceding (user selectable) 0, 1, 3 or 5 s data are excluded from processing.	
Display	Backlit semitransparent color TFT LCD display WQVGA (400 x 240 dots) * LCD with touch panel (Capacitive Touch Panel) Numerical display update frequency: 1 s * Bar graph update frequency: 100 ms	
Store	Manual Number of data Internal memory: max. 1000 sets SD Card: depends on the capacity of the SD Card *1	Auto *2 Instantaneous values ( $L_p$ mode) and processed values ( $L_{eq}$ mode) are stored continuously and automatically at preset intervals. $L_p$ sampling cycle 100 ms, 200 ms, 1 s, $L_{eq}$ 1s $L_{eq}$ sampling cycle 10 s, 1, 5, 10, 15, 30 ms, 1, 8, 24 h Measurement Time Max. 1000 h (depends on the capacity of the SD Card) *1

\* Windows is a trademark of Microsoft Corporation.  
\* Specifications subject to change without notice.

Distributed by:

This product is environment-friendly. It does not include toxic chemicals on our policy.  
This product is certified as an International Protection rating of IP54 (dust protected and resistant to splashing water).  
This leaflet is printed with environmentally friendly vegetable-based ink on recycled paper.

1011-4 212 P.D

Data recall	Allows viewing of stored data
Setup memory	Up to five setup configurations can be saved in internal memory, for later recall Start up via file settings previously stored on SD card possible
Waveform recording *3	
File format	Uncompressed waveform WAVE file
Sampling frequency	Select 48 kHz, 24 kHz or 12 kHz
Data length	Select 24 bit or 16 bit
Outputs	
DC output	Output DC signals using a frequency weighting characteristic selected by processing
Output voltage	2.5 V, 25 mV / dB at bar graph display full scale
AC output	Output AC signals using a frequency weighting characteristic selected by processing or by A, C, Z-weighting.
Output voltage	1 V (rms values) at bar graph display full scale
Comparator output *2	Turns on when the open-collector output exceeds the set value (max. applied voltage 24 V, max. current 60 mA, allowable dissipation 300 mW).
USB *1	Allows USB to be connected to a computer and recognized as a removable disk Allows USB to be controlled via communication commands
RS-232C communication	Allows for RS-232C communication via use of a dedicated cable
Data continuous output *2	
Type of data	Instantaneous value $L_p$ Processed value $L_{eq}$ , $L_{max}$ , $L_{min}$ , $L_{peak}$
Output interval	100 ms
Print out	Printing of measurement results on dedicated printer DPU-414
Power requirements	Four IEC R6 (size AA) batteries (alkaline or rechargeable batteries) or external power supply
Battery life (23 °C)	Alkaline battery LR6 (AA): 26 h NI-MH secondary battery: 25 h At the maximum: * Depends on the setting
AC adapter	NC-98C (NC-34 for previous models cannot be used)
External power voltage	5 to 7 V (rated voltage: 6 V)
Current consumption	Approximately 90 mA (normal operation, rated voltage)
Ambient conditions	Temperature: -10 to +50 °C Humidity: 10 to 90 % RH (non-condensing)
Dustproof / water-resistant performance *4	IP code: IP54 (except for microphone) See precautions regarding waterproofing
Dimensions, weight	Approx. 250 (H) x 76 (W) x 33 mm (D), approx. 400 g (with batteries)
Supplied accessories	Storage case x 1, Windscreen WS-10 x 1, Windscreen fall prevention rubber x 1, Hand strap x 1, LR6 (AA) alkaline batteries x 4, SD card 512 MB x 1 (NX-42EX preinstalled model only)

## Options

	Product name	Product number
Extended function program (Inst. on 512 MB SD card)		NX-42EX
Waveform recording program *2 (Inst. on 2 GB SD card)		NX-42WR
Octave, 1/3 octave real-time analysis program *2 (Inst. on 512 MB SD card)		NX-42RT
FFT analysis program *2 (Inst. on 512 MB SD card)		NX-42FT
Data management software for environmental measurement		AS-60
Data management software for environmental measurement (Includes the octave and 1/3 octave data management software)		AS-60RT
Data management software for environmental measurement (Includes the vibration level data management software)		AS-60VM
Waveform analysis software		CAT-WAVE
SD Card 512 MB		SD-512M
SD Card 2 GB		SD-2G
AC adapter (100 V to 240 V)		NC-98C
Battery pack		BP-21
Microphone extension cables		EC-04 (from 2 m)
BNC-Pin output code		CC-24
Comparator output cable		CC-42C
Printer		DPU-414
Printer cable		CC-42P
RS 232C serial I/O cable		CC-42R
USB cable		—
Sound calibrator		NC-74
All-weather windscreen		WS-15
Windscreen mounting adapter		WS-15006
Rain-protection windscreen		WS-16
Sound level meter tripod		ST-80
All-weather windscreen tripod		ST-81

\*1 Use Rion fully guaranteed products. \*2 NX-42EX required (sold separately). \*3 NX-42WR required (sold separately).  
\*4 Protection against harmful dust and water splashing from any direction.

### Precautions regarding waterproofing

Before use, verify that the rubber bottom cover and the battery compartment lid are firmly closed.  
To maintain the water and dust proof rating, internal packing replacement is required every two years (at cost).



**RION CO., LTD.**  
http://www.rion.co.jp/english/

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan  
Tel: +81-42-359-7888 Fax: +81-42-359-7442

# Calibration Certificate of Sound Level Meter

 中国赛宝实验室计量检测中心  
(工业和信息化部电子第五研究所计量检测中心)  
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

## 校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0004  
Certificate No. 



委托单位: Castco Testing Centre Limited  
Client

仪器名称: Sound Level Meter  
Description

型号规格: NL-52  
Model/Type

制造商: RION  
Manufacturer

机身号: 01287681  
Serial No.

管理号: AAST-SLM-12  
Asset No.

接收日期: 2023-07-28 校准日期: 2023-08-07  
Rec. Date Cal. Date

签发日期: 2023-08-08 建议校准周期: 12个月(12 months)  
App. Date Reference Cal. Period

结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)  
Conclusion

校准: 赵文钰 赵文钰  
Calibrated by

签发: 郑木力 郑木力  
Approved by

核验: 钟灏 钟灏  
Inspected by

印章: Stamp



赛宝计量检测中心  
总部地址: 广州市增城区朱村街朱村大道西78号  
实验室地址: 广州市增城区朱村街朱村大道西78号  
客服电话: 020-87237633 传真: 020-87236189  
投诉电话: 020-87236896  
邮件: cal@ceprei.com  
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre  
HQ Addr: No.78,Zhuacun Avenue West,Zengcheng District,Guangzhou,China  
Add. of the Lab: No.78,Zhuacun Avenue West,Zengcheng District,Guangzhou,China  
Service Tel: 020-87237633 Fax: 020-87236189  
Complaint Tel: 020-87236896  
Email: cal@ceprei.com  
Website: www.ceprei-cal.com

第 1 页,共 9 页  
Page of

证书编号(Certificate No.): 2HB23001488-0004

## 说明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344。  
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.

2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。  
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.

3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):  
\* JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10 Hz~20kHz)  
\* 详细内容请查看CNAS网站中注册编号为L13344的证书附件, 超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)

4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):

名称 (Description)	证书号/有效期/溯源单位 (Certificate No./Due Date/Traceability to)	技术指标 (Specification)	测量范围 (Measuring Range)
实验室标准传声器(2246 093)	GFJGJL1001230304187/2024-04-13/航空304所	$U= (0.05-0.20)dB (k=2)$	10Hz~20kHz
正弦信号发生器(243165 6)	4GC22000542-0057/2023-10-26/赛宝(广州)	$f: \pm 1mHz$ ; 失真度: Distortion: <-70dB	$f: 0.001Hz \sim 200kHz$ ; $U: 100\mu V \sim 5Vrms$
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	$\pm 0.1dB$	10Hz~50kHz
数字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/赛宝(广州)	DCV: $\pm 0.0035\%$ ; ACV: $\pm 0.06\%$ ; DCI: $\pm 0.05\%$ ; ACI: $\pm 0.1\%$ ; R: $\pm 0.01\%$ ; f: $\pm 0.001\%$	DCV:(0~1000)V; ACV:(0.001~750)V@(3Hz~300kHz); DCI:(0~3)A; ACI:(0~3)A@(3Hz~5kHz); R:(0~100)M $\Omega$ ; f: 3Hz~300kHz
功率放大器(2536312)	4GC22000600-0093/2023-11-30/赛宝(广州)	频率响应: $\pm 1dB$ , 失真度: <0.2%	20Hz~50kHz
PULSE分析系统(3160-06540)	4GC23000001-0137/2024-01-03/赛宝(广州)	频率: $U_{ref}=0.001\%$ , $k=2$ ; 电压: $U_{ref}=0.10\%$ , $k=2$	频率: 0.001Hz~51.2kHz 电压: $(1 \cdot 10^{-7} \sim 30)V$
声校准器(2272351)	4GC22000600-0073/2023-11-29/赛宝(广州)	1级 First Level	31.5Hz~16kHz

5. 校准地点(The calibration place):  
广州市增城区朱村街朱村大道西78号9栋110室

6. 环境条件(Environmental conditions):  
温度(Temperature): 25.3°C 相对湿度(Relative Humidity): 65%

7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。  
The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.

8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。  
"P" and "Pass" in this certificate stand for "Low Limit: the measured value  $\leq$  High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or the technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.

第 3 页,共 9 页  
Page of

# Calibration Certificate of Sound Level Meter

9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议, 供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。  
 The reference calibration period is based on the reference documents and normal operating conditions of the calibrated instrument. It is only for reference. The client may decide the calibration period of the instrument according to the actual use.



注: 1. 本证书未经本机构书面授权, 不得部分复制。(The certificate shall not be partly reproduced without written approval of the laboratory.)  
 2. 本次校准结果仅与被校物有关。(The results are only related to the items calibrated.)  
 3. “委托方”、“委托方联络信息”由委托方提供, “制造厂”、“型号规格”、“出厂编号”以及“设备编号”为仪器上标注, 委托方对上面内容如有异议, 须在收到证书后二十个工作日内提出。  
 The information Client and Contact Information are provided by client, and the Manufacturer, Model/Type, Serial No. and Equipment No. are marked on the items. Client shall submit any objection within 20 working days after receiving the certificate for the information above.



证书编号(Certificate No.): 2HB23001488-0004

1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

2 指示声级调整 (Indication SPL Calibration)

频率(Frequency)=1000Hz

传声器型号 (Microphone Type)	传声器编号 (Microphone SN.)	放大器型号 (Preamplifier Type)	放大器编号 (Preamplifier SN.)
/	/	/	/

声校准器型号 (Calibrator Type)	标准声压级 (Reference SPL) (dB)	校准前示值 (Before Calibration) (dB)	校准后示值 (After Calibration) (dB)	U (k=2) (dB)
4226	94.0	94.0	94.0	0.2

3 级线性 (Level Linearity)

3.1 参考级量程 (Reference Range)

频率(Frequency): 8000Hz

标准声级 (Standard) (dB)	指示声级 (Indication) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
130.0	129.8	-0.2	±0.8	P	0.3
129.0	128.8	-0.2	±0.8	P	0.3
128.0	127.8	-0.2	±0.8	P	0.3
127.0	126.8	-0.2	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	119.9	-0.1	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	79.9	-0.1	±0.8	P	0.3
70.0	69.9	-0.1	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	49.9	-0.1	±0.8	P	0.3
40.0	39.9	-0.1	±0.8	P	0.3
35.0	34.8	-0.2	±0.8	P	0.3
34.0	33.8	-0.2	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.8	-0.2	±0.8	P	0.3
31.0	30.8	-0.2	±0.8	P	0.3
30.0	29.8	-0.2	±0.8	P	0.3



# Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0004

### 3.2 其它级量程 (Other Range)

频率(Frequency): 1000Hz

标准声级 (Standard) (dB)	指示声级 (Indication) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
130.0	129.9	-0.1	±0.8	P	0.3
129.0	128.9	-0.1	±0.8	P	0.3
128.0	127.9	-0.1	±0.8	P	0.3
127.0	126.9	-0.1	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	120.0	0.0	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	80.0	0.0	±0.8	P	0.3
70.0	70.0	0.0	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	50.0	0.0	±0.8	P	0.3
40.0	40.0	0.0	±0.8	P	0.3
35.0	34.9	-0.1	±0.8	P	0.3
34.0	33.9	-0.1	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.9	-0.1	±0.8	P	0.3
31.0	30.9	-0.1	±0.8	P	0.3
30.0	29.9	-0.1	±0.8	P	0.3



证书编号(Certificate No.): 2HB23001488-0004

### 4 A计权特性(A-Weighting Characteristic)

频率 (Frequency) (Hz)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
20	-50.8	-50.5	-0.3	±2.0	P	0.5
25	-45.0	-44.7	-0.3	+2.0 ~ -1.5	P	0.5
31.5	-39.6	-39.4	-0.2	±1.5	P	0.5
40	-34.6	-34.6	0.0	±1.0	P	0.5
50	-30.2	-30.2	0.0	±1.0	P	0.5
63	-26.1	-26.2	0.1	±1.0	P	0.5
80	-22.3	-22.5	0.2	±1.0	P	0.5
100	-19.1	-19.1	0.0	±1.0	P	0.5
125	-16.1	-16.1	0.0	±1.0	P	0.5
160	-13.2	-13.4	0.2	±1.0	P	0.5
200	-10.7	-10.9	0.2	±1.0	P	0.5
250	-8.7	-8.6	-0.1	±1.0	P	0.5
315	-6.8	-6.6	-0.2	±1.0	P	0.4
400	-4.7	-4.8	0.1	±1.0	P	0.4
500	-3.1	-3.2	0.1	±1.0	P	0.4
630	-1.8	-1.9	0.1	±1.0	P	0.4
800	-0.7	-0.8	0.1	±1.0	P	0.4
1000(Ref.)	0.0	0.0	0.0	±0.7	P	0.4
1250	0.6	0.6	0.0	±1.0	P	0.6
1600	1.0	1.0	0.0	±1.0	P	0.6
2000	1.1	1.2	-0.1	±1.0	P	0.6
2500	1.1	1.3	-0.2	±1.0	P	0.6
3150	1.0	1.2	-0.2	±1.0	P	0.6
4000	0.7	1.0	-0.3	±1.0	P	0.6
5000	0.4	0.5	-0.1	±1.5	P	0.6
6300	-0.2	-0.1	-0.1	+1.5 ~ -2.0	P	0.6
8000	-1.0	-1.1	0.1	+1.5 ~ -2.5	P	0.6
10000	-2.3	-2.5	0.2	+2.0 ~ -3.0	P	0.6
12500	-4.2	-4.3	0.1	+2.0 ~ -5.0	P	1.0
16000	-8.5	-6.6	-1.9	+2.5 ~ -16.0	P	1.0
20000	-18.4	-9.3	-9.1	+3.0 ~ -∞	P	1.0

## Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0004

5 C计权特性(C-Weighting Characteristic)

频率 (Frequency) (Hz)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (dB)
20	-6.3	-6.2	-0.1	±2.0	P	0.5
25	-4.5	-4.4	-0.1	+2.0 ~ -1.5	P	0.5
31.5	-3.0	-3.0	0.0	±1.5	P	0.5
40	-2.0	-2.0	0.0	±1.0	P	0.5
50	-1.2	-1.3	0.1	±1.0	P	0.5
63	-0.7	-0.8	0.1	±1.0	P	0.5
80	-0.4	-0.5	0.1	±1.0	P	0.5
100	-0.2	-0.3	0.1	±1.0	P	0.5
125	-0.1	-0.2	0.1	±1.0	P	0.5
160	0.0	-0.1	0.1	±1.0	P	0.5
200	0.0	0.0	0.0	±1.0	P	0.5
250	0.0	0.0	0.0	±1.0	P	0.5
315	0.0	0.0	0.0	±1.0	P	0.4
400	0.0	0.0	0.0	±1.0	P	0.4
500	0.0	0.0	0.0	±1.0	P	0.4
630	0.0	0.0	0.0	±1.0	P	0.4
800	0.0	0.0	0.0	±1.0	P	0.4
1000(Ref.)	0.0	0.0	0.0	±0.7	P	0.4
1250	-0.1	0.0	-0.1	±1.0	P	0.6
1600	-0.2	-0.1	-0.1	±1.0	P	0.6
2000	-0.3	-0.2	-0.1	±1.0	P	0.6
2500	-0.5	-0.3	-0.2	±1.0	P	0.6
3150	-0.8	-0.5	-0.3	±1.0	P	0.6
4000	-1.1	-0.8	-0.3	±1.0	P	0.6
5000	-1.5	-1.3	-0.2	±1.5	P	0.6
6300	-2.1	-2.0	-0.1	+1.5 ~ -2.0	P	0.6
8000	-2.9	-3.0	0.1	+1.5 ~ -2.5	P	0.6
10000	-4.2	-4.4	0.2	+2.0 ~ -3.0	P	0.6
12500	-6.2	-6.2	0.0	+2.0 ~ -5.0	P	1.0
16000	-10.4	-8.5	-1.9	+2.5 ~ -16.0	P	1.0
20000	-20.4	-11.2	-9.2	+3.0 ~ ∞	P	1.0



证书编号(Certificate No.): 2HB23001488-0004

6 自生噪声 (Autogenous noise)

计权 (Weighting)	实测值 (Actual) (dB)
A	17.7

以下空白/No data hereafter



# Calibration Certificate of Sound Level Meter



中国赛宝实验室计量检测中心  
(工业和信息化部电子第五研究所计量检测中心)  
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

## 校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0003  
Certificate No.



委托单位: Castco Testing Centre Limited  
Client  
仪器名称: Sound Level Meter  
Description  
型号规格: NL-52  
Model/Type  
制造商: RION  
Manufacturer  
机身号: 00976204  
Serial No.  
管理号: AAST-SLM-11  
Asset No.  
接收日期: 2023-07-28 校准日期: 2023-08-07  
Rec. Date Cal. Date  
签发日期: 2023-08-08 建议校准周期: 12个月(12 months)  
App. Date Reference Cal. Period  
结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)  
Conclusion



校准: 赵文钰 赵文钰  
Calibrated by  
签发: 郑木力 郑木力  
Approved by

核校: 钟灏 钟灏  
Inspected by  
印章: Stamp



赛宝计量检测中心  
总部地址: 广州市增城区朱村街朱村大道西78号  
实验室地址: 广州市增城区朱村街朱村大道西78号  
客服电话: 020-87237633 传真: 020-87236189  
投诉电话: 020-87236896  
邮件: cal@ceprei.com  
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre  
HQ Addr: No.78,Zhuacan Avenue West,Zengcheng District,Guangzhou,China  
Add. of the Lab: No.78,Zhuacan Avenue West,Zengcheng District,Guangzhou,China  
Service Tel: 020-87237633 Fax: 020-87236189  
Complaint Tel: 020-87236896  
Email: cal@ceprei.com  
Website: www.ceprei-cal.com

证书编号(Certificate No.): 2HB23001488-0003

## 说明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344。  
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。  
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):  
\* JJG 188-2017 声级计检定规程: Sound pressure level: (20~130)dB; Frequency Weighting: (20~130)dB, (10 Hz~20kHz)  
\* 详细内容请查看CNAS网站中注册编号为L13344的证书附件, 超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)

名称 (Description)	证书号/有效期/溯源单位 (Certificate No./Due Date/Traceability)	技术指标 (Specification)	测量范围 (Measuring Range)
实验室标准传声器(2246 093)	GFJGL1001230304187/2024-04-13/航空304所	$U=(0.05-0.20)dB$ ( $k=2$ )	10Hz~20kHz
正弦信号发生器(243165 6)	4GC22000542-0057/2023-10-26/赛宝(广州)	f: $\pm 1mHz$ ; 失真度 Distortion: $< -70dB$	f: 0.001Hz~200kHz; U ; 100 $\mu$ V~5Vrms
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	$\pm 0.1dB$	10Hz~50kHz
数字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/赛宝(广州)	DCV: $\pm 0.0035\%$ ; ACV: $\pm 0.06\%$ ; DCI: $\pm 0.05\%$ ; ACI ; $\pm 0.1\%$ ; R: $\pm 0.01\%$ ; f: $\pm 0.001\%$	DCV:(0~1000)V; ACV ; 0.001~750V@3Hz~ ; 300kHz); DCI:(0~3A ; ACI:(0~3)A@3Hz~ 5kHz); R:(0~100)M $\Omega$ ; f:3Hz~300kHz
功率放大器(2536312)	4GC22000600-0093/2023-11-30/赛宝(广州)	频率响应: $\pm 1dB$ , 失真度 ; $\leq 0.2\%$	20Hz~50kHz
PULSE分析系统(3160-1 06540)	4GC23000001-0137/2024-01-03/赛宝(广州)	频率- $U_{ref}=0.001\%$ , $k=2$ ;电压: $U_{ref}=0.10\%$ , $k=2$	频率:0.001Hz~51.2kHz, 电压:(1~10) $^{-3}$ ~30V
声校准器(2272351)	4GC22000600-0073/2023-11-29/赛宝(广州)	1级 First Level	31.5Hz~16kHz

5. 校准地点(The calibration place):  
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):  
温度(Temperature): 25.3°C 相对湿度(Relative Humidity): 65%
7. 本证书中给出的扩展不确定度依据JJF 1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。  
The extended uncertainty given in this certificate is evaluated according to JJF 1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。  
"P" and "Pass" in this certificate stand for "Low Limit<the measured value <High Limit", "F" and "Fail" stand for "the measured value <Low Limit or the measured value >High Limit", "N/A" stands for "Not Applicable or the Technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.



# Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0003

**1 外观与工作正常性检查 (Appearance and Function Check)**

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

**2 指示声级调整 (Indication SPL Calibration)**

频率(Frequency): 1000Hz

传声器型号 (Microphone Type)	传声器编号 (Microphone SN.)	放大器型号 (Preamplifier Type)	放大器编号 (Preamplifier SN.)	声校准器型号 (Calibrator Type)	标准声压级 (Reference SPL)	校准前示值 (Before Calibration)	校准后示值 (After Calibration)	U (k=2)
				(dB)	(dB)	(dB)	(dB)	(dB)
				4226	94.0	93.8	93.8	0.2

**3 级线性 (Level Linearity)**

**3.1 参考级量程 (Reference Range)**

频率(Frequency): 8000Hz

标准声级 (Standard)	指示声级 (Indication)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
130.0	129.8	-0.2	±0.8	P	0.3
129.0	128.8	-0.2	±0.8	P	0.3
128.0	127.8	-0.2	±0.8	P	0.3
127.0	126.8	-0.2	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	119.9	-0.1	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	79.9	-0.1	±0.8	P	0.3
70.0	69.9	-0.1	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	49.9	-0.1	±0.8	P	0.3
40.0	39.9	-0.1	±0.8	P	0.3
35.0	34.8	-0.2	±0.8	P	0.3
34.0	33.8	-0.2	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.8	-0.2	±0.8	P	0.3
31.0	30.8	-0.2	±0.8	P	0.3
30.0	29.8	-0.2	±0.8	P	0.3

数据页(Data sheet) ID: 071288

第 5 页,共 9 页  
Page of



证书编号(Certificate No.): 2HB23001488-0003

**3.2 其它级量程 (Other Range)**

频率(Frequency): 1000Hz

标准声级 (Standard)	指示声级 (Indication)	误差 (Error)	允许误差 (Limit)	结论 (Pass/Fail)	U (k=2)
(dB)	(dB)	(dB)	(dB)	(P/F)	(dB)
130.0	129.9	-0.1	±0.8	P	0.3
129.0	128.9	-0.1	±0.8	P	0.3
128.0	127.9	-0.1	±0.8	P	0.3
127.0	126.9	-0.1	±0.8	P	0.3
126.0	125.9	-0.1	±0.8	P	0.3
125.0	124.9	-0.1	±0.8	P	0.3
120.0	120.0	0.0	±0.8	P	0.3
110.0	110.0	0.0	±0.8	P	0.3
100.0	100.0	0.0	±0.8	P	0.3
90.0	90.0	0.0	±0.8	P	0.3
80.0	80.0	0.0	±0.8	P	0.3
70.0	70.0	0.0	±0.8	P	0.3
60.0	60.0	0.0	±0.8	P	0.3
50.0	50.0	0.0	±0.8	P	0.3
40.0	40.0	0.0	±0.8	P	0.3
35.0	34.9	-0.1	±0.8	P	0.3
34.0	33.9	-0.1	±0.8	P	0.3
33.0	32.9	-0.1	±0.8	P	0.3
32.0	31.9	-0.1	±0.8	P	0.3
31.0	30.9	-0.1	±0.8	P	0.3
30.0	29.9	-0.1	±0.8	P	0.3

第 6 页,共 9 页  
Page of

数据页(Data sheet) ID: 071288

# Calibration Certificate of Sound Level Meter



证书编号(Certificate No.): 2HB23001488-0003

## 4 A计权特性(A-Weighting Characteristic)

频率 (Frequency)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
20	-50.5	-50.5	0.0	±2.0	P	0.5
25	-44.9	-44.7	-0.2	+2.0 ~ -1.5	P	0.5
31.5	-39.7	-39.4	-0.3	±1.5	P	0.5
40	-34.5	-34.6	0.1	±1.0	P	0.5
50	-30.3	-30.2	-0.1	±1.0	P	0.5
63	-26.2	-26.2	0.0	±1.0	P	0.5
80	-22.3	-22.5	0.2	±1.0	P	0.5
100	-19.1	-19.1	0.0	±1.0	P	0.5
125	-16.1	-16.1	0.0	±1.0	P	0.5
160	-13.2	-13.4	0.2	±1.0	P	0.5
200	-10.8	-10.9	0.1	±1.0	P	0.5
250	-8.6	-8.6	0.0	±1.0	P	0.5
315	-6.6	-6.6	0.0	±1.0	P	0.4
400	-4.7	-4.8	0.1	±1.0	P	0.4
500	-3.2	-3.2	0.0	±1.0	P	0.4
630	-1.9	-1.9	0.0	±1.0	P	0.4
800	-0.8	-0.8	0.0	±1.0	P	0.4
1000(Ref)	0.0	0.0	0.0	±0.7	P	0.4
1250	0.5	0.6	-0.1	±1.0	P	0.6
1600	0.9	1.0	-0.1	±1.0	P	0.6
2000	1.1	1.2	-0.1	±1.0	P	0.6
2500	1.1	1.3	-0.2	±1.0	P	0.6
3150	0.9	1.2	-0.3	±1.0	P	0.6
4000	0.7	1.0	-0.3	±1.0	P	0.6
5000	0.3	0.5	-0.2	±1.5	P	0.6
6300	-0.2	-0.1	-0.1	+1.5 ~ -2.0	P	0.6
8000	-1.1	-1.1	0.0	+1.5 ~ -2.5	P	0.6
10000	-2.3	-2.5	0.2	+2.0 ~ -3.0	P	0.6
12500	-4.3	-4.3	0.0	+2.0 ~ -5.0	P	1.0
16000	-8.5	-6.6	-1.9	+2.5 ~ -16.0	P	1.0
20000	-18.4	-9.3	-9.1	+3.0 ~ ∞	P	1.0

数据页(Data sheet) ID: 071288

第 7 页,共 9 页  
Page of



证书编号(Certificate No.): 2HB23001488-0003

## 5 C计权特性(C-Weighting Characteristic)

频率 (Frequency)	实测值 (Actual) (dB)	理论值 (Theoretical value) (dB)	误差 (Error) (dB)	允许误差 (Limit) (dB)	结论 (Pass/Fail) (P/F)	U (k=2) (dB)
20	-6.6	-6.2	-0.4	±2.0	P	0.5
25	-4.7	-4.4	-0.3	+2.0 ~ -1.5	P	0.5
31.5	-3.0	-3.0	0.0	±1.5	P	0.5
40	-2.0	-2.0	0.0	±1.0	P	0.5
50	-1.3	-1.3	0.0	±1.0	P	0.5
63	-0.8	-0.8	0.0	±1.0	P	0.5
80	-0.4	-0.5	0.1	±1.0	P	0.5
100	-0.2	-0.3	0.1	±1.0	P	0.5
125	-0.1	-0.2	0.1	±1.0	P	0.5
160	0.0	-0.1	0.1	±1.0	P	0.5
200	0.0	0.0	0.0	±1.0	P	0.5
250	0.0	0.0	0.0	±1.0	P	0.5
315	0.0	0.0	0.0	±1.0	P	0.4
400	0.0	0.0	0.0	±1.0	P	0.4
500	0.0	0.0	0.0	±1.0	P	0.4
630	0.0	0.0	0.0	±1.0	P	0.4
800	0.0	0.0	0.0	±1.0	P	0.4
1000(Ref)	0.0	0.0	0.0	±0.7	P	0.4
1250	-0.1	0.0	-0.1	±1.0	P	0.6
1600	-0.2	-0.1	-0.1	±1.0	P	0.6
2000	-0.3	-0.2	-0.1	±1.0	P	0.6
2500	-0.5	-0.3	-0.2	±1.0	P	0.6
3150	-0.8	-0.5	-0.3	±1.0	P	0.6
4000	-1.1	-0.8	-0.3	±1.0	P	0.6
5000	-1.5	-1.3	-0.2	±1.5	P	0.6
6300	-2.1	-2.0	-0.1	+1.5 ~ -2.0	P	0.6
8000	-3.0	-3.0	0.0	+1.5 ~ -2.5	P	0.6
10000	-4.3	-4.4	0.1	+2.0 ~ -3.0	P	0.6
12500	-6.2	-6.2	0.0	+2.0 ~ -5.0	P	1.0
16000	-10.4	-8.5	-1.9	+2.5 ~ -16.0	P	1.0
20000	-20.3	-11.2	-9.1	+3.0 ~ ∞	P	1.0

第 8 页,共 9 页  
Page of

数据页(Data sheet) ID: 071288



# Catalogue of Sound Calibrator

For microphone calibration **NC-74**

### How to use

Carefully insert the microphone all the way into the coupler of the NC-74. Then simply turn the power on to apply a constant sound pressure level to the diaphragm of the microphone.




Usage example (NL series)

The performance of the NC-74 is suitable for calibration of high-precision sound level meters. The unit is compact, lightweight, and easy to use. Two IEC LR6 (size AA) alkaline batteries will power the unit for more than 30 hours of continuous use at room temperature.

### Atmospheric pressure compensation principle

The NC-74 incorporates a sensor that detects atmospheric pressure. Based on the information provided by the sensor, the CPU controls the signal amplitude. This allows the unit to always provide the correct output for achieving constant sound pressure level, regardless of fluctuations in atmospheric pressure.



### Using the 1/2-inch adapter

To allow calibration of sound level meter microphones with 1 inch diameter, the 1/2-inch microphone adapter can be removed. 1/2-inch microphones are calibrated with the adapter in place.



### Specifications

Applicable standards	IEC 60942:2003 Class 1 JIS C1515:2004 Class 1	
Suitable microphones	1-inch microphones	IEC 61094-1 Type LS1P UC-27 UC-25 UC-34
	1/2-inch microphones	IEC 61094-1 Type LS2AP UC-59 UC-57 UC-58A UC-52 UC-26 UC-30 UC-31 UC-33P
Nominal sound pressure level	94 dB	
Sound pressure level tolerance	±0.3 dB	
Nominal frequency	1 kHz	
Frequency tolerance	±1.0 % or less	
Power requirements	IEC LR6 (size AA) alkaline battery X 2	
Dimensions, mass	Approx. 49 (H) X 80 (W) X 74 (D) mm Approx. 200 g (including batteries)	
Supplied accessories	Case X 1	
	IEC LR6 (size AA) alkaline battery X 2 1/2-inch microphone adapter NC-74-002 X 1	

\* Specification subject to change without notice.

**RION CO., LTD.**

3-20-41, Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan  
Tel: +81-42-359-7888 Fax: +81-42-359-7442  
<http://www.rion.co.jp/english/>

Distributed by:

Printed in Japan 0510-1 0807.P.MP

# Calibration Certificate of Sound Calibrator



中国赛宝实验室计量检测中心  
(工业和信息化部电子第五研究所计量检测中心)  
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

## 校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB23001488-0001  
Certificate No.



委托单位: Castco Testing Centre Limited  
Client

仪器名称: Sound Level Calibrator  
Description

型号规格: NC-74  
Model/Type

制造商: RION  
Manufacturer

机身号: 34178129  
Serial No.

管理号: AAST-SLC-05  
Asset No.

接收日期: 2023-07-28 校准日期: 2023-08-08  
Rec. Date Cal. Date

签发日期: 2023-08-10 建议校准周期: 12个月(12 months)  
App. Date Reference Cal. Period

结论: 所校准项目符合技术要求(The calibrated items meet the technical requirements)  
Conclusion

校准: 赵文钰 赵文钰  
Calibrated by

核验: 钟颖 钟颖  
Inspected by

签发: 郑木力 郑木力  
Approved by

印章: Stamp



扫一扫查真伪

赛宝计量检测中心  
总部地址: 广州市增城区朱村街朱村大道西78号  
实验室地址: 广州市增城区朱村街朱村大道西78号  
客服电话: 020-87237633 传真: 020-87236189  
投诉电话: 020-87236896  
邮件: cal@ceprei.com  
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre  
HQ Addr: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China  
Add. of the Lab: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China  
Service Tel: 020-87237633 Fax: 020-87236189  
Complaint Tel: 020-87236896  
Email: cal@ceprei.com  
Website: www.ceprei-cal.com

第 1 页,共 5 页  
Page of

# Calibration Certificate of Sound Calibrator

证书编号(Certificate No.): 2HB23001488-0001

## 说 明 DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求，获得中国合格评定国家认可委员会（CNAS）认可，认可证书号为：CNAS L13344。  
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制（SI）单位和社会公用计量标准。  
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):  
\* JJG 176-2022 声校准器检定规程: Sound Pressure Level: 94dB、104dB、114dB、124dB(63Hz~8kHz); 94dB、104dB、114dB,(31.5Hz~16kHz); Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0.1%~10%, (20Hz~20kHz)  
\* 详细内容请查看CNAS网站中注册编号为L13344的证书附件，超出范围的内容未被认可，其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)
4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):  

名称 (Description)	证书号/有效期/溯源单位 (Certificate No./Due Date/Traceability to)	技术指标 (Specification)	测量范围 (Measuring Range)
实验室标准传声器(2246 093)	GFJGJL1001230304187/2024-04-13/航空304所	$U=(0.05-0.20)dB$ ( $k=2$ )	10Hz~20kHz
前置放大器(3194482)	4GC22000429-0039/2023-08-29/赛宝(广州)	$\pm 0.1dB$	10Hz~50kHz
数字多用表(MY5300648 3)	4GC22000447-0003/2023-09-26/赛宝(广州)	DCV: $\pm 0.0035\%$ ; ACV: $\pm DCV(0\sim 1000)V$ ; ACV 0.06%; DCI: $\pm 0.05\%$ ; ACI (0.001~750)V@(3Hz~): $\pm 0.1\%$ ; R: $\pm 0.01\%$ ; f: $\pm 0.001\%$	300kHz; DCI(0~3)A; ACI(0~3)A@(3Hz~5kHz); R(0~100)M $\Omega$ ; f: 3Hz~300kHz
PULSE分析系统(3050-1 02038)	4GC23000001-0135/2024-01-03/赛宝(广州)	频率: $U_{rel}=0.001\%$ , $k=2$ ; 电压: $U_{rel}=0.04\%$ , $k=2$	频率: 0.001Hz~51.2kHz; 电压: $(1\cdot 10^{-1}\sim 30)V$
5. 校准地点(The calibration place):  
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):  
温度(Temperature): 22.6°C 相对湿度(Relative Humidity): 58%
7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定，由合成标准不确定度乘以包含概率约为95%时对应的包含因子 $k$ 得到。  
The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor  $k$  which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内"，"F"、"不合格"代表"测量结果不在允许范围内"，"N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考，使用人员应结合实际测量的要求合理使用，如考虑测量结果测量不确定度的影响等。  
"P" and "Pass" in this certificate stand for "Low Limit≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.
9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议，供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。



证书编号(Certificate No.): 2HB23001488-0001

### 1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

### 2 声压级 (Sound Pressure Level)

规定声压级 (Prescribed SPL)	测量声压级 (Measured SPL)	声压级差的绝对值 (Absolute value of SPL)	接受限 (Limit)	结论 (Pass/Fail)	$U$ (dB)
(dB)	(dB)	(dB)	(dB)		
94	93.95	0.05	≤0.25	P	0.10

### 3 频率 (Frequency)

规定频率 (Prescribed Fre.)	测量频率 (Measured Fre.)	频率误差的绝对值 (Absolute value of Fre.)	接受限 (Limit)	结论 (Pass/Fail)	$U_{rel}$ (%)
(Hz)	(Hz)	(%)	(%)		
1000	1002.1	0.21	≤0.70	P	0.10

### 4 总失真+噪声 (Distortion and noise)

规定声压级 (Prescribed SPL)	规定频率 (Measured Fre.)	总失真+噪声 (Distortion and noise)	接受限 (Limit)	结论 (Pass/Fail)	$U_{rel}$ (%)
(dB)	(Hz)	(%)	(%)		
94	1000	0.57	≤2.50	P	5.0

以下空白/No data hereafter

# CEPREI



# Calibration Certificate of Sound Calibrator



**中国赛宝实验室计量检测中心**  
(工业和信息化部电子第五研究所计量检测中心)  
CHINA CEPREI LABORATORY CALIBRATION & TESTING CENTRE

## 校准证书

### CALIBRATION CERTIFICATE

证书编号: 2HB23001715-0001  
Certificate No. 




中国认可  
国际互认  
校准  
CNAS L13344

委托单位:	Castco Testing Centre Limited		
Client			
仪器名称:	Sound Level Calibrator		
Description			
型号规格:	NC-74		
Model/Type			
制造商:	RION		
Manufacturer			
机身号:	34678556		
Serial No.			
管理号:	AAST-SLC-06		
Asset No.			
接收日期:	2023-08-23	校准日期:	2023-09-05
Rec. Date		Cal. Date	
签发日期:	2023-09-05	建议校准周期:	12个月(12 months)
App. Date		Reference Cal. Period	
结论:	所校准项目符合技术要求(The calibrated items meet the technical requirements)		
Conclusion			

校准: 赵文钰

Calibrated by

检验: 钟灏

Inspected by

签发: 郑木力

Approved by

印章: 钟灏

Stamp



扫一扫查真伪

赛宝计量检测中心  
总部地址: 广州市增城区朱村街朱村大道西78号  
实验室地址: 广州市增城区朱村街朱村大道西78号  
客服电话: 020-87237633 传真: 020-87236189  
投诉电话: 020-87236896  
邮件: cal@ceprei.com  
网址: www.ceprei-cal.com

CEPREI Calibration and Testing Centre  
HQ Addr: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China  
Add. of the Lab: No.78,Zhucun Avenue West,Zengcheng District,Guangzhou,China  
Service Tel: 020-87237633 Fax: 020-87236189  
Complaint Tel: 020-87236896  
Email: cal@ceprei.com  
Website: www.ceprei-cal.com

第 1 页,共 5 页  
Page of

证书编号(Certificate No.): 2HB23001715-0001

## 说明

### DIRECTIONS

1. 本机构质量管理体系符合ISO/IEC 17025:2017标准的要求, 获得中国合格评定国家认可委员会 (CNAS) 认可, 认可证书号为: CNAS L13344.  
This laboratory quality management system meets the ISO/IEC 17025:2017 and is accredited by the China National Accreditation Service for Conformity Assessment, No. CNAS L13344.
2. 本机构出具的数据均可溯源到国际单位制 (SI) 单位和社会公用计量标准。  
The data issued by this laboratory is traceable to International system of Units (SI) and national primary standards.
3. 本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accredited scopes):  
\* JJG 176-2022 声校准器检定规程: Sound Pressure Level: 94dB, 104dB, 114dB, 124dB(63Hz~8kHz); 94dB, 104dB, 114dB, 124dB(31.5Hz~16kHz); Frequency: 31.5Hz~16kHz; Harmonic Distortion: 0.1%~10% (20Hz~20kHz)  
\* 详细内容请查看CNAS网站中注册编号为L13344的证书附件。超出范围的内容未被认可, 其结果/结论所依据的合格评定活动不在认可范围内。(Please see the attachment of certificate No. L13344 at CNAS website for details, beyond which is not accredited, the conformity assessment activities on which the results/conclusions are based are outside the scope of accreditation.)
4. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration):  
证书号/有效期/溯源单位 技术指标 测量范围  
(Description) (Certificate No./Due Date/Traceability to) (Specification) (Measuring Range)

前置放大器(2239843)	GFJGJL1001230304185/2024-03-22/航空304所	频率响应: ±0.1dB	(10~50000) Hz
数字多用表(MY45051674)	GFJGJL1004230400378/2024-04-02/航天514所	DCV: ±8×10 <sup>-5</sup> ; DCI: ±2×10 <sup>-3</sup> ; ACV: ±0.02%; ACI: ±0.03%; R: ±1×10 <sup>-1</sup> ; f: ±0.01%	DCV: 10nV~1000V; DCI: 1pA~1A; ACV: (10nV~700V) @ (1Hz~2MHz); ACI: (100pA~1A) @ (10Hz~100kHz); R: 10μΩ~1GΩ; f: 1Hz~10MHz
PULSE分析系统(3160-106540)	4GC23000528-0009/2024-08-16/赛宝(广州)	频率: U <sub>ref</sub> =0.001%, A=2; 电压: U <sub>ref</sub> =0.10%, A=2	频率: 0.001Hz~51.2kHz; 电压: (1×10 <sup>-1</sup> ~30)V
实验室标准传声器(2246093)	GFJGJL1001230304187/2024-04-13/航空304所	LS级	10Hz~25kHz

5. 校准地点(The calibration place):  
广州市增城区朱村街朱村大道西78号9栋110室
6. 环境条件(Environmental conditions):  
温度(Temperature): 21.2℃ 相对湿度(Relative Humidity): 60%
7. 本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定, 由合成标准不确定度乘以包含概率约为95%时对应的包含因子k得到。  
The extended uncertainty given in this certificate is evaluated according to JJF1059.1-2012 "Evaluation and Expression of Uncertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor k which corresponding to the coverage probability about 95%.
8. 证书中"P"、"合格"代表"测量结果在允许范围内", "F"、"不合格"代表"测量结果不在允许范围内", "N/A"代表"不适用或技术指标暂时无法确认等"。本证书报告的结论仅供参考, 使用人员应结合实际测量的要求合理使用, 如考虑测量结果测量不确定度的影响等。  
"P" and "Pass" in this certificate stand for "Low Limit≤the measured value ≤High Limit", "F" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable or The technical specification has not been confirmed etc". The conclusions of this certificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc.
9. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议, 供委托方参考。委托方可以根据实际使用情况自行决定样品的校准周期。

第 3 页,共 5 页  
Page of

# Calibration Certificate of Sound Calibrator



证书编号(Certificate No.): 2HB23001715-0001

## 1 外观与工作正常性检查 (Appearance and Function Check)

无影响证书中测量结果准确度的因素和缺陷。

There are no factor and defect that affect the measurement result accuracy of the certificate.

## 2 声压级 (Sound Pressure Level)

规定声压级 (Prescribed SPL)	测量声压级 (Measured SPL)	声压级差的绝对值 (Absolute value of SPL)	接受限 (Limit)	结论 (Pass/Fail)	$U$ (k=2)
(dB)	(dB)	(dB)	(dB)	(dB)	(dB)
94	93.86	0.14	≤0.25	P	0.10

## 3 频率 (Frequency)

规定频率 (Prescribed Fre.)	测量频率 (Measured Fre.)	频率误差的绝对值 (Absolute value of Fre.)	接受限 (Limit)	结论 (Pass/Fail)	$U_{rel}$ (k=2)
(Hz)	(Hz)	(%)	(%)	(%)	(%)
1000	1003.7	0.37	≤0.70	P	0.10

## 4 总失真+噪声 (Distortion and noise)

规定声压级 (Prescribed SPL)	规定频率 (Measured Fre.)	总失真+噪声 (Distortion and noise)	接受限 (Limit)	结论 (Pass/Fail)	$U_{rel}$ (k=2)
(dB)	(Hz)	(%)	(%)	(%)	(%)
94	1000	0.69	≤2.50	P	5.0

以下空白/No data hereafter

CEPREI

数据页(Data sheet) ID: 013393

第 5 页,共 5 页  
Page of

# Catalogue of Air Flow Meter (TSI TA440)

## SPECIFICATIONS

THERMAL ANEMOMETERS  
MODELS TA410, TA430 AND TA440

### Velocity

Range (TA410)	0 to 20 m/s (0 to 4,000 ft/min)
Range (TA430, TA440)	0 to 30 m/s (0 to 6,000 ft/min)
Accuracy (TA410) <sup>1,2</sup>	±5% of reading or ±0.025 m/s (±5 ft/min), whichever is greater
Accuracy (TA430, TA440) <sup>1,2</sup>	±3% of reading or ±0.015 m/s (±3 ft/min), whichever is greater
Resolution	0.01 m/s (1 ft/min)

### Duct Size (TA430, TA440)

Dimensions	1 to 635 cm in increments of 0.1 cm (1 to 250 inches in increments of 0.1 in.)
------------	--

### Volumetric Flow Rate (TA430, TA440)

Range	Actual range is a function of velocity, and duct size
-------	---

### Temperature

Range (TA410, TA430)	-18 to 93°C (0 to 200°F)
Range (TA440)	-10 to 60°C (14 to 140°F)
Accuracy <sup>3</sup>	±0.3°C (±0.5°F)
Resolution	0.1°C (0.1°F)

### Relative Humidity (TA440 only)

Range	5 to 95% RH
Accuracy <sup>4</sup>	±3% RH
Resolution	0.1% RH

### Wet Bulb Temperature (TA440 only)

Range	5 to 60°C (40 to 140°F)
Resolution	0.1°C (0.1°F)

### Dew Point (TA440 only)

Range	-15 to 49°C (5 to 120°F)
Resolution	0.1°C (0.1°F)

### Instrument Temperature Range

Operating (Electronics)	5 to 45°C (40 to 113°F)
Model TA410, TA430 Operating (Probe)	-18 to 93°C (0 to 200°F)
Model TA440 Operating (Probe)	-10 to 60°C (14 to 140°F)
Storage	-20 to 60°C (-4 to 140°F)

### Data Storage Capabilities (TA430, TA440)

Range	12,700+ samples and 100 test IDs
-------	----------------------------------

### Logging Interval (TA430, TA440)

1 second to 1 hour
--------------------

Specifications subject to change without notice.

TSI and the TSI logo are registered trademarks, and Airflow, the Airflow logo and LogDat2 are trademarks of TSI Incorporated.



Airflow Instruments, TSI Instruments Ltd.  
Visit our website at [www.airflowinstruments.co.uk](http://www.airflowinstruments.co.uk) for more information.

UK Tel: +44 149 4 450200 Germany Tel: +49 241 523030  
France Tel: +33 491 11 87 64

P/N 2980548 Rev D (A4) ©2014 TSI Incorporated

### Time Constant (TA430, TA440)

User selectable

### External Meter Dimensions

8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.)

### Meter Weight with Batteries

0.27 kg (0.6 lbs.)

### Meter Probe Dimensions

Probe Length	101.6 cm (40 in.)
Probe Diameter of Tip	7.0 mm (0.28 in.)
Probe Diameter of Base	13.0 mm (0.51 in.)

### Articulating Probe Dimensions

Articulating Section Length	19.7 cm (7.8 in.)
Diameter of Articulating Knuckle	9.5 mm (0.38 in.)

### Power Requirements

Four AA-size batteries or AC adapter

	TA410	TA430 TA430-A	TA440 TA440-A
Velocity range 0 to 20.00 m/s (0 to 4000 ft/min)	+		
Velocity range 0 to 30.00 m/s (0 to 6000 ft/min)		+	+
Temperature	+	+	+
Flow		+	+
Humidity, wet bulb, dew point			+
Probe	Straight	Straight or -A articulated	Straight or -A articulated
Variable time constant		+	+
Manual data logging		+	+
Auto save data logging			+
Statistics		+	+
Review data		+	+
LogDat2 downloading software		+	+
Free Certificate of Calibration	+	+	+

<sup>1</sup> Temperature compensated over an air temperature range of 5 to 65°C (40 to 150°F).

<sup>2</sup> The accuracy statement begins at 30 ft/min through 4000 ft/min (0.15 m/s through 20 m/s) for the Model TA410, and 30 ft/min through 6,000 ft/min (0.15 m/s through 30 m/s) for Models TA430 and TA440.

<sup>3</sup> Accuracy with instrument case at 25°C (77°F), add uncertainty of 0.03°C (0.05°F) for change in instrument temperature.

<sup>4</sup> Accuracy with probe at 25°C (77°F). Add uncertainty of 0.2% RH/°F (0.1% RH/°F) for change in probe temperature. Includes 1% hysteresis.

# Calibration Certificate of Air Flow Meter



**Cal Lab Limited 校正實驗室有限公司**  
 Room 2103, Technology Plaza, 29-35 Sha Tsui Road,  
 Tsuen Wan, NT, Hong Kong  
 Tel: +852 25680106 Email: info@callab.com.hk  
 Fax: +852 30116194 Website: www.callab.com.hk



**Calibration Certificate No.: CC0242312**

**Information provided by customer**

Customer: Castco Testing Centre Limited  
 Address: 33, On Kui Street, Fanling, N.T.

**Equipment identification provided by customer**

Equipment Description	Manufacturer	Model No.	Serial No.	Assigned equipment No.
Air Velocity Monitor	TSI	AIRFLOW TA440	TA4401232005	AAS-FL0W-02

**Certificate Information**

Date of Receipt:	15 December 2023	Calibration Condition:	21.3°C, 56%RH, 1014hPa
Date of Calibration:	18 December 2023	Adjustment:	N/A
Due Date of Calibration:	N/A	Appearance:	Good
Calibration Procedure:	SOP-112	Remark:	N/A

**Reference Equipment Identification**

Equipment Description	Model	Serial No.	Expiration Date
Hot Wire Anemometer	9535	T95351316004	11 August 2024

**Result of Calibration**

Air Velocity					
Reference Reading (m/s)	Measured Reading (m/s)	Error (m/s)	Uncertainty (%)	Technical Requirement	Technical Reference Doc.
0.99	0.99	0.00	3.6	± 5 %	Mfr's Spec.
2.02	2.03	0.01	3.6	± 5 %	Mfr's Spec.
5.01	4.98	-0.03	3.6	± 5 %	Mfr's Spec.
7.96	8.07	0.11	3.6	± 5 %	Mfr's Spec.

CT-APR-01

- Note1: The estimated expanded uncertainties have been calculated in "evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.  
 Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.  
 Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.  
 Note4: The result shown in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Calibrated By:

Wing Cheng

Checked and Approved By:

Warren Yeung

Company Chop:



Certificate Issue Date: 19 December 2023

CT-BEG-04

\*\*\* End of Certificate \*\*\*

- The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited
- The certificate is issued subject to the latest Terms and Conditions, available at our web site

CC0242312

Page 1 of 1

**Appendix L – Noise monitoring results and graphical presentation**

### M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


Date	Temp (°C)	Weather	Measured Noise Level at M11, dB(A)						Limit	
			Time		Baseline	L <sub>Aeq</sub>	L <sub>A10</sub>	L <sub>A90</sub>		
06/06/2024	27.9	Sunny	10:14	-	10:44	68.3	72.5	76.3	62.8	75
12/06/2024	32.7	Cloudy	14:02	-	14:32	68.3	71.8	75.7	65.2	75
18/06/2024	32.3	Sunny	13:37	-	14:07	68.3	73.4	77.8	66.7	75
24/06/2042	29.8	Sunny	10:04	-	10:34	68.3	73.9	78.1	65.6	75
Maximum							73.9			
Minimum							71.8			
Average							73.0			

NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

### M12 - Hong Kong Children's Hospital


Date	Temp (°C)	Weather	Measured Noise Level at M12, dB(A)						Limit	
			Time		Baseline	L <sub>Aeq</sub>	L <sub>A10</sub>	L <sub>A90</sub>		
06/06/2024	27.9	Sunny	14:12	-	14:42	61.9	66.5	70.0	59.5	75
12/06/2024	32.7	Cloudy	10:22	-	10:52	61.9	68.9	69.7	66.7	75
18/06/2024	32.3	Sunny	10:06	-	10:36	61.9	67.1	69.8	58.1	75
24/06/2042	29.8	Sunny	13:37	-	14:07	61.9	63.0	64.8	60.9	75
Maximum							68.9			
Minimum							63.0			
Average							66.8			

**L<sub>Aeq</sub>, 30-min graphical results of M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop**



NOTE: Due to the relocation of The Hong Kong Society for the Blind's Factory cum Sheltered Workshop (M11), the premises owner rejected ET to conduct impact monitoring since 1 Sept 2022. 30-min noise monitoring at M11 were conducted on the ground floor with orienting to the Project site. ET will resume the impact monitoring once the alternative monitoring location for M11 is confirmed.

**L<sub>Aeq</sub>, 30-min graphical results of M12 - Hong Kong Children's Hospital**





**Appendix M – Event and Action Plan for noise**

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify Supervisor / ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, Supervisor / ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly;</li> <li>3. Advise the Supervisor / ER on the proposed remedial measures.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposal to IEC and Supervisor / ER;</li> <li>2. Implement noise mitigation proposals.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, Supervisor /ER, Contractor and EPD;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contract's working procedure;</li> <li>6. Discuss remedial measures required with the IEC, Contractor and Supervisor /ER;</li> <li>7. Assess effectiveness of</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss the potential remedial actions with Supervisor /ER, ET and Contractor;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly.</li> </ol> <p>(The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification;</li> <li>3. Implement the agreed proposal;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated.</li> </ol> <p>(The above actions should be</p>

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
	<p>Contractor's remedial actions and keep IEC, EPD, and Supervisor /ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified.)</p>		<p>exceedance until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified.)</p>	<p>taken within 2 working days after the exceedance is identified.)</p>

**Appendix N – Event and Action Plan for Landscape and Visual Impact**

Event	Action			
	ET	IEC	Supervisor / ER	Contractor
Design Check	<ol style="list-style-type: none"> <li>1. Check final design conforms to the requirements of EP and prepare report.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check report.</li> <li>2. Recommend remedial design if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Undertake remedial design if necessary.</li> </ol>	
Non-conformity on one occasion	<ol style="list-style-type: none"> <li>1. Identify Source.</li> <li>2. Inform IEC and Supervisor /ER.</li> <li>3. Discuss remedial actions with IEC, Supervisor /ER and Contractor.</li> <li>4. Monitor remedial actions until rectification has been completed.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check report.</li> <li>2. Check Contractor's working method.</li> <li>3. Discuss with ET and Contractor on possible remedial measures.</li> <li>4. Advise Supervisor /ER on effectiveness of proposed remedial measures.</li> <li>5. Check implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> <li>2. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working methods.</li> <li>2. Rectify damage and undertake any necessary replacement.</li> </ol>
Repeated Non-conformity	<ol style="list-style-type: none"> <li>1. Identify Source.</li> <li>2. Inform IEC and Supervisor /ER.</li> <li>3. Increase monitoring frequency.</li> <li>4. Discuss remedial actions with IEC, Supervisor /ER and Contractor.</li> <li>5. Monitor remedial actions until rectification has been completed.</li> <li>6. If non-conformity stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring report.</li> <li>2. Check Contractor's working method.</li> <li>3. Discuss with ET and Contractor on possible remedial measures.</li> <li>4. Advise Supervisor /ER on effectiveness of proposed remedial measures.</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> <li>2. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working methods.</li> <li>2. Rectify damage and undertake any necessary replacement.</li> </ol>

# Appendix O – Waste Flow Table

## Appendix I - Monthly Summary Waste Flow Table

Name of Department: CEDD

Contract No.: ED/2018/01

### Monthly Summary Waste Flow Table for June 2024

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	2.311	0.111	--	--	2.311	--	--	--	--	--	0.184
Feb	2.232	0.177	--	--	2.232	--	--	--	--	--	0.173
Mar	2.893	0.032	--	--	2.893	--	--	0.051	--	--	0.259
Apr	3.482	0.016	--	--	3.482	--	--	--	--	--	0.238
May	5.531	0.595	--	--	5.531	--	--	--	--	--	0.143
Jun	1.610	0.248	--	--	1.610	1.106	--	--	--	--	0.190
<b>Sub-total</b>	<b>18.059</b>	<b>1.179</b>	<b>--</b>	<b>--</b>	<b>18.059</b>	<b>1.106</b>	<b>--</b>	<b>0.051</b>	<b>--</b>	<b>--</b>	<b>1.187</b>
July											
Aug											
Sep											
Oct											
Nov											
Dec											
<b>Total</b>	<b>18.059</b>	<b>1.179</b>	<b>--</b>	<b>--</b>	<b>18.059</b>	<b>1.106</b>	<b>--</b>	<b>0.051</b>	<b>--</b>	<b>--</b>	<b>1.187</b>
Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )	
<b>207.384</b>	<b>2.103</b>	<b>10.2</b>	<b>140</b>	<b>27.415</b>	<b>25</b>	<b>200</b>	<b>0.8</b>	<b>0.1</b>	<b>--</b>	<b>3.891</b>	

- Notes: (1) The performance targets are given in **ER Appendix 8I Clause 14** and the EM&A Manual  
 (2) The waste flow table shall also include C&D materials to be imported for use at the Site  
 (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and water barrier  
 (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup> (**ER Part 8 Clause 8.7.5(d)(ii)** refers)  
 (5) Assume inert C&D materials density and non-inert C&D materials are 1.9 ton/m<sup>3</sup> and 1.5 ton/m<sup>3</sup>

**Appendix P – Environmental Mitigation Implementation Schedule  
(EMIS)**



<b>Implementation Schedule for Air Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.2		8 times daily watering of the work site with active dust emitting activities.	^
S3.2	S4.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	^
		- Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	^
		- Misting for the dusty material should be carried out before being loaded into the vehicle.	^
		- Any vehicle with an open load carrying area should have properly fitted side and tail boards.	^
		- Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	^
		- The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary, before transportation.	^
		- The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials.	^
		- Vehicle washing facilities should be provided at every vehicle exit point.	^
		- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
		- Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	^
		- Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.	^
		- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	^

<b>Implementation Schedule for Noise Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.3		Use of quiet PME, movable barriers for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	^
S3.3		Good Site Practice:	
S3.3		- Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	^*
		- Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	^
		- Mobile plant, if any, should be sited as far away from NSRs as possible.	^
		- Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.	^
		- Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	^
		- Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	^
		- Scheduling of Construction Works during School Examination Period	N/A

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.4		<u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	^
S3.4		- use of sediment traps.	^
S3.4		- adequate maintenance of drainage systems to prevent flooding and overflow.	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
	S5.8	- Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins.	^
	S5.8	- Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels should be provided on site boundaries where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	^
	S5.8	- Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. Minimum distance of 100 m should be maintained between the discharge points of construction site run-off and the existing saltwater intakes.	^
	S5.8	- Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	^
	S5.8	- Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	^
	S5.8	- Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.	^
	S5.8	- Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		sewerage system.	
	S5.8	- Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	^
S3.4		Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	^
S3.4	S5.8	<p>Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable.</p> <p>If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</p> <p>If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds.</p> <p>Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.</p>	^
S3.4		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		and particularly suited to applications where the influent is pumped.	
S3.4		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	^
S3.4		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	^
S3.4		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	^
S3.4		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	NA
S3.4	S5.8	<u>Wheel Washing Water</u> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	^
S3.4		<u>Drainage</u> It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	^
S3.4		All temporary and permanent drainage pipes and culverts provided	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	
S3.4		All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	^
S3.4	S5.8	<p><u>Sewage Effluent</u></p> <p>Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.</p> <p>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.</p>	^
S3.4		<p><u>Stormwater Discharges</u></p> <p>Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes</p>	^
S3.4		<p><u>Debris and Litter</u></p> <p>In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised</p>	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		and that disposal of any solid materials, litter or wastes to marine waters does not occur.	
	S5.8	<u>Boring and Drilling Water</u> Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	^
	S5.8	<u>Acid Cleaning, Etching and Pickling Wastewater</u> Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers.	NA
	S5.8	<u>Effluent Discharge</u> There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	^
	S5.8	<u>Accidental Spillage</u> Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on	^

<b>Implementation Schedule for Water Quality Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	
	S5.8	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: - Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.	^
	S5.8	- Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.	^
	S5.8	- Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	^

<b>Implementation Schedule for Waste Management Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.5		<u>Good Site Practices</u> It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:	
S3.5		- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	^
	S6.7	- Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	^
S3.5	S6.7	- Training of site personnel in proper waste management and chemical waste handling procedures.	^



<b>Implementation Schedule for Waste Management Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.5	S6.7	- Provision of sufficient waste disposal points and regular collection for disposal.	^*
S3.5	S6.7	- Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	^
S3.5		- A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	^
	S6.7	- Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	^
	S6.7	- Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.	^
S3.5		<u>Waste Reduction Measures</u> Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
S3.5	S6.7	- Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	NA
S3.5	S6.7	- Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	^
S3.5	S6.7	- Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	^
S3.5		- Any unused chemicals or those with remaining functional capacity should be recycled.	^
S3.5	S6.7	- Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	^
S3.5		<u>Construction and Demolition Materials</u> Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:	
S3.5		- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for	^

<b>Implementation Schedule for Waste Management Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	
S3.5		- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	^
S3.5		- Skip hoist for material transport should be totally enclosed by impervious sheeting.	^
S3.5		- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	^
S3.5		- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
S3.5		- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	^
S3.5		- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^
S3.5		- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	^
S3.5		- When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 “Trip Ticket System for Disposal of Construction and Demolition Materials” should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	^
	S6.7	- Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation	^

<b>Implementation Schedule for Waste Management Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
		of waste.	
S3.5		<u>Chemical Waste</u> After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	^
	S6.7	Separation of chemical wastes for special handling and appropriate treatment.	^
S3.5		<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	^

<b>Implementation Schedule for Landscape and Visual Measures</b>			
<b>EIA for KTD Development Ref.</b>	<b>EIA for KTD – Roads D3A &amp; D4A Ref.</b>	<b>Environmental Protection Measures / Mitigation Measures</b>	<b>Status</b>
S3.8.12		All existing trees should be carefully protected during construction.	^*
S3.8.12		Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	NA
S3.8.12		Control of night-time lighting.	^
S3.8.12		Erection of decorative screen hoarding.	^
	S7.9	<u>Construction Site Control</u> - CM1 - Minimized construction area and contractor's temporary works areas.	^
		- CM2- Control of night-time lighting and glare by hooding all lights.	^
		- CM3 - Erection of decorative mesh screens or construction	^

Implementation Schedule for Landscape and Visual Measures			
EIA for KTD Development Ref.	EIA for KTD – Roads D3A & D4A Ref.	Environmental Protection Measures / Mitigation Measures	Status
		hoardings around works areas in visually unobtrusive colours.	
		- CM4 - Reduction of construction period to practical minimum.	^
		- CM5 - Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.	^
		- CM6 - Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open.	NA

Remarks:			
^	Compliance of mitigation measure.	X	Non-compliance of mitigation measure.
N/A	Not Applicable at this stage.	●	Non-compliance but rectified by the contractor.
N/A (1)	Not observed.		
*	Recommendation was made during site audit but improved/rectified by the contractor.	#	Recommendation was made during audit and to be improved/ rectified by the contractor.

**Mitigation Measures undertaken by the Contractor for site inspections**



Date: 06 June 2024  
 Mitigation Measures: Provided domestic garbage bins for waste storage.

Date: 20 June 2024  
 Mitigation Measures: The vehicles are restricted to maximum speed of 8 km per hour inside the site.



Date: 27 June 2024  
 Mitigation Measures: The construction materials were provided and manufactured under the control of quality and environmental management systems certified systems.

Date: 27 June 2024  
 Mitigation Measures: The portable toilets were provided in the construction site.

**Appendix Q – Summaries of Environmental Complaint, Warning,  
Summon and Notification of Successful Prosecution**

**Reporting Month: June 2024**

<b>Contract No.</b>	<b>Record of Complaint (Yes/No)</b>	<b>Record of Warning (Yes/No)</b>	<b>Notification of Summons and Successful Prosecutions (Yes/No)</b>
ED/2018/01	No	No	No

**Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions up to reporting month**

<b>Contract No.</b>	<b>Record of Complaint</b>	<b>Record of Warning</b>	<b>Notification of Summons and Successful Prosecutions</b>
ED/2018/01	17	0	0

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0001	A dust complaint was referred from the Contractor on 21 Oct 2020 regarding a public complaint via 1823 hotline (Case no. 3-6518939602) on 20 Oct 2020.	<ol style="list-style-type: none"> <li>The water spraying system was not operated in proper time.</li> <li>Stockpile was not covered properly.</li> <li>Haul road was not wetted.</li> <li>Materials transported on trucks were not provided with mechanical covers.</li> </ol>	<p><u>Investigation</u></p> <ol style="list-style-type: none"> <li>Based on the information provided by the Contractor on 22 Oct 2020, the water sprinklers system was sprayed every 15 minutes with 70 seconds interval automatically. For the area that water sprinklers system was not covered, manual water spraying was provided. Dump trucks were covered with mechanical cover after loading the materials. The stockpile area was covered by the tarpaulin during night time.</li> <li>Based on the monitoring results on 16 Oct 2020, the 1-hour and 24-hour TSP results were below the Action Levels and Limit Levels.</li> <li>Regular site inspection was conducted by ET on 22 Oct 2020, no adverse observation against the dust impact was recorded.</li> </ol> <p><u>Action taken</u></p> <p>As per the Contractor, the water sprinkler are now adjusted to start at 8:00am and end at 6:00pm for Monday to Saturday while from 8:00am to 5:00pm on Sunday. Water spraying are set with 5-minute time interval with duration 30-60 seconds.</p> <p><u>Recommendations</u></p> <p>To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended:</p> <ol style="list-style-type: none"> <li>Increase the frequency and duration for automatic water spraying system.</li> <li>Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis.</li> <li>Ensure stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process.</li> </ol>	<ul style="list-style-type: none"> <li>- Closed-out on 5 Nov 2020.</li> <li>- No further complaint was received.</li> </ul>
C0002	A dust complaint was referred from the Contractor on 8 Sep 2021 through E-Mail regarding a complaint	Complaint of dust problem at the pavement of Muk Tai Street near Sports	<p><u>Investigation</u></p> <p>As per contractor, part of the complaint area was within the site boundary of the project.</p> <ol style="list-style-type: none"> <li>Manual water spraying was provided.</li> <li>The exposed surface and stockpile areas were covered by the impermeable</li> </ol>	<ul style="list-style-type: none"> <li>- Closed-out on 4 Oct 2021.</li> <li>- No further complaint was received.</li> </ul>



Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	received by EPD (EPD ref.: K19/RE/00021205-21) on 7 Sep 2021.	Park.	<p>tarpaulin sheet.</p> <p><u>Action taken</u> The exposed surface and stockpile area was covered by the impermeable tarpaulin sheet.</p> <p><u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however the contractor is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Ensure stockpiling sites should be lined with impermeable sheeting and banded.</li> <li>2. Stockpiles should be fully covered by impermeable sheeting at all time except during working process.</li> <li>3. Ensure the work fulfill the relevant statutory requirements on control of air pollution.</li> <li>4. Take necessary measures to minimize the environmental nuisance arising from the construction site.</li> </ol>	
C0003	A water discharge complaint was referred from the Contractor on 10 Dec 2021 through E-Mail regarding a complaint received by EPD (ref.: K19/RE/00029046-21) on 9 Dec 2021.	Complaint of muddy water being discharged into the sea of To Kwa Wan Typhoon Shelter via a DSD outfall near the roundabout of Shing Fung Road.	<p><u>Investigation</u> Joint site inspection was conducted by ER, IEC, ET and the contractor on 14 Dec 2021, no adverse observation against the water impact was recorded.</p> <ol style="list-style-type: none"> <li>1. There was no muddy water discharge to DSD outfall near the roundabout of Shing Fung Road.</li> <li>2. The sandbag with layers and filter were provided at the manholes.</li> </ol> <p><u>Action taken</u></p> <ul style="list-style-type: none"> <li>- Sandbags and filter were used to block the manholes.</li> <li>- Manholes had been adequately covered and replace the filter frequently.</li> </ul> <p><u>Recommendations</u> There was no direct evidence showing that the water nuisance was caused by the contractor at the complaint area.</p>	<ul style="list-style-type: none"> <li>- Closed-out on 5 Jan 2022.</li> <li>- No further complaint was received.</li> </ul>

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>Some of muddy water generated from wheel washing might be flow to the outfall inside the site boundary, however the contractor had taken the mitigation measure by using sandbag and filter to ease the nuisance. The contractor is recommended to implement the following measures to minimize the impact for waste water:</p> <ol style="list-style-type: none"> <li>1. Enhance the sandbag with several layers instead of one layer only and replace the filter frequently.</li> <li>2. Modify the wheel washing area such that the muddy water will be directly flow to the pit and then waste water treatment facility.</li> <li>3. Take necessary measures to minimize the environmental nuisance arising from the construction site.</li> </ol>	
C0004	<p>A dust complaint was received by EPD on 16 Dec 2022.</p> <p>Contractor received Notification of Environmental Complaints from EPD (ref.: K19/RE/00029136-22) by E-Mail on 22 Dec 2021.</p>	<p>Complaint of mud/ silt being brought out by vehicles from the project site casing mud/silt accumulation on Shing Fung Road.</p>	<p><u>Investigation</u> Regular site inspection was conducted by ET on 29 Dec 2022.</p> <ol style="list-style-type: none"> <li>1. As per the Contractor, mud / slit generated from nearby construction sites might be brought to Shing Fung Road roundabout.</li> <li>2. No adverse observation against the dust impact was recorded during site inspection.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. Watering manually frequently.</li> <li>2. Haul Road surfaces were wetted by water truck.</li> <li>3. Wheel washing for the trucks and vehicles before leaving the project site.</li> </ol> <p><u>Recommendations</u> To minimize the impact for air quality, mitigation measures should be enhanced specially in dry seasons are recommended:</p> <ol style="list-style-type: none"> <li>1. Increase the frequency and duration for automatic water spraying system.</li> <li>2. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis.</li> <li>3. Regular wash and clean the share haul road and roundabout in Shing Fung Road.</li> </ol>	<p>- Closed-out on 13 Jan 2023.</p> <p>- No further complaint was received.</p>

Complaint Log for ED/2018/01													
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status									
			4. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully. 5. Ensure stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be fully covered by impermeable sheeting at all time except during working process. 6. Dusty materials transported on truck shall be covered.										
C0005	<p>A noise complaint was received by EPD on 21 Dec 2022.</p> <p>Contractor received Notification of Environmental Complaints from EPD (EPD ref.: K19/RE/00029422-22) on 22 Dec 2022.</p> <p>IEC received the notification on 22 Dec 2022 from EPD and forwarded the notification to CEDD, Contractor, ER and ET on same day.</p>	<p>Complaint of construction noise arising from the project site near Shing Kai Road and Muk Tai Street continued to 01:30 am on 21 Dec 2022.</p>	<p><u>Investigation</u></p> <p>Regular site inspection was conducted by ET and the Contractor on 29 Dec 2022</p> <ol style="list-style-type: none"> <li>The complaint was project-related as construction noise arose from the project site near Shing Kai Road and Muk Tai Street.</li> <li>Status of CNPs in the work area near Shing Kai Road and Muk Tai Street were checked and all of them were valid. However, the CNPs only cover the period up to 2300.</li> </ol> <table border="1"> <thead> <tr> <th>Construction Noise Permit</th> <th>Valid Form</th> <th>Valid Till</th> </tr> </thead> <tbody> <tr> <td>GW-RE1297-22</td> <td>10 Dec 2022</td> <td>08 Jun 2023</td> </tr> <tr> <td>GW-RE1299-22</td> <td>17 Dec 2022</td> <td>15 Jun 2023</td> </tr> </tbody> </table> <p><u>Actions taken</u></p> <ol style="list-style-type: none"> <li>Refresher training about CNP was provided to the labour on 22 Dec 2022.</li> <li>No construction activities were allowed in the restricted hours for those areas without valid CNP.</li> </ol> <p><u>Recommendations</u></p> <p>To minimize the impact of construction noise, the following mitigation measures are recommended:</p> <ol style="list-style-type: none"> <li>Provide regular training about CNP and other environmental issues to staff.</li> <li>Regularly check the status of ALL CNP and other environmental permits.</li> </ol>	Construction Noise Permit	Valid Form	Valid Till	GW-RE1297-22	10 Dec 2022	08 Jun 2023	GW-RE1299-22	17 Dec 2022	15 Jun 2023	<ul style="list-style-type: none"> <li>- After six months of receiving the complaint, there was no further action from EPD.</li> <li>- Closed-out on 29 Jun 2024.</li> </ul>
Construction Noise Permit	Valid Form	Valid Till											
GW-RE1297-22	10 Dec 2022	08 Jun 2023											
GW-RE1299-22	17 Dec 2022	15 Jun 2023											
C0006	<p>A dust complaint was received by EPD on 6</p>	<p>Complaint of construction</p>	<p><u>Investigation</u></p> <p>Site inspections were conducted by ET on 26 Jan 2023 and joint site inspection</p>	<ul style="list-style-type: none"> <li>- Closed-out on 16 Mar 2023.</li> </ul>									

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	<p>Dec 2022.</p> <p>Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00027862-22) by E-Mail on 7 Dec 2022.</p> <p>IEC received the notification on 19 Jan 2023 and forwarded the notification to CEDD, ER and ET on same day.</p>	<p>dust arising from construction sites along Shing Fung Road.</p>	<p>was conducted by Contractor (POC), ER, ET and IEC on 8 Feb 2023.</p> <ol style="list-style-type: none"> <li>1. The concerned area (roundabout) is the common road for public vehicles. In addition, construction vehicles from several nearby construction sites also use the concerned road, especially a lots of dump trucks.</li> <li>2. Construction vehicles from Contractor (POC) project site are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023.</li> <li>3. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission.</li> <li>4. No construction works was observed on 26 Jan 2023 and no adverse observation against the dust impact were found during the site inspection on both dates.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly.</li> <li>2. Wheel washing for the trucks and vehicles before leaving the project site directly through Shing Fung Road exit.</li> <li>3. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023.</li> </ol> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted manually in regular basis.</li> <li>2. Regular wash the share haul road and roundabout in Shing Fung Road.</li> <li>3. Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to</li> </ol>	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			gully. 4. Dusty materials transported on truck shall be covered.	
C0007	A dust complaint was received by EPD on 19 Jan 2023.  Contractor (POC) received Notification of Environmental Complaints from EPD (ref.: K19/RE/00001988-23) by E-Mail on 2 Feb 2023.  IEC received the notification on 2 Feb 2023 and forwarded the notification to CEDD, ER and ET on the same day.	Complaint of dusty environment at the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.	<u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 8 Feb 2023. 1. The concerned area (new road connecting Shing Fung Road & Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. 2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023. 4. Worker of sub-contractor from Contractor (POC) wetted the part of the concerned road surface during the site inspection on 8 Feb 2023 to suppress dust emission. 5. No adverse observation against the dust impact were found during the site inspection along the new road.  <u>Action taken</u> 1. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly. 2. Wheel washing for the trucks and vehicles before leaving the project site. 3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.  <u>Recommendations</u> There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality: 1. Main haul road and the area that water sprinklers system was not covered in	- Closed-out on 16 Mar 2023.

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>the construction site should be wetted by water trucks or manually in regular basis.</p> <ol style="list-style-type: none"> <li>Regular wash the share haul road in Shing Fung Road.</li> <li>Wheel washing for the trucks and vehicles before leaving the project site. The muddy water after the wheel washing should be directed to sedimentation tank and wastewater treatment facility before discharging to gully.</li> <li>Dusty materials transported on truck shall be covered.</li> </ol>	
C0008	<p>A dust complaint was received by EPD on 13 Feb 2023.</p> <p>Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00003909-23) by E-Mail on 17 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.</p>	<p>Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction sites nearby.</p>	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023.</p> <ol style="list-style-type: none"> <li>The concerned area (new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance.</li> <li>Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023.</li> <li>Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</li> <li>As per Contractor (POC), EPD conducted site visit on 16 Feb 2023.</li> <li>No adverse observation against the dust / muddy water impact were found during the site inspection on both dates.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023.</li> <li>Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</li> </ol>	- Closed-out on 29 Mar 2023.

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
			<p>3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly.</p> <p>4. Wheel washing for the trucks and vehicles before leaving the project site.</p> <p>5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>6. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources.</p> <p><u>Recommendations</u>            There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis.</li> <li>2. Regular wash the share haul road in Shing Fung Road.</li> <li>3. Dusty materials transported on truck shall be covered.</li> </ol>	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0009	A dust complaint was received by EPD on 15 Feb 2023.  Contractor (POC) received the Notification of Environmental	Complaint of mud / silt being brought out by vehicles from construction site at Shing Fung Road roundabout	<p><u>Investigation</u>            Joint site inspection was conducted by Contractor (POC), ER, ET and IEC on 23 Feb 2023 and regular site inspection was conducted by Contractor (POC), ER and ET on 2 Mar 2023.</p> <ol style="list-style-type: none"> <li>1. The concerned area (new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance.</li> </ol>	- Closed-out on 29 Mar 2023.										

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
	Complaints from EPD (ref.: K19/RE/00004280-23) by E-Mail on 22 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.	(near Lamp Post DF4831) causing mud / silt accumulation along Shing Fung Road.	<p>2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023.</p> <p>3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</p> <p>4. As per Contractor (POC), EPD conducted site visit on 16 Feb 2023.</p> <p>5. No adverse observation against the dust impact were found during the site inspection on both dates.</p> <p><u>Action taken</u></p> <p>1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023.</p> <p>2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</p> <p>3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly.</p> <p>4. Wheel washing for the trucks and vehicles before leaving the project site.</p> <p>5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>6. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources.</p> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the</p>	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													



Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
			<p>contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Main haul road and the area that water sprinklers system was not covered in the construction site should be wetted by water trucks or manually in regular basis.</li> <li>2. Regular wash the share haul road in Shing Fung Road.</li> <li>3. Dusty materials transported on truck shall be covered.</li> </ol>	
C0010	<p>A dust and muddy water complaint was received by Hotline 1823 on 9 Mar 2023.</p> <p>ER received the transfer from the Hotline 1823 on 9 Mar 2023 and forwarded the E-mail to Contractor (POC), ET and IEC on same day.</p>	<p>Complaint of dusty environment at the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road roundabout.</p> <p>Worker wetted the road surface and might cause mud / silt problem.</p>	<p><u>Investigation</u>  Joint site inspection was conducted by Contractor (POC), ER, and ET on 16 Mar 2023 and 23 Mar 2023.</p> <ol style="list-style-type: none"> <li>1. The concerned area (new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust nuisance.</li> <li>2. Construction vehicles from POC are not allowed leaving the site to Shing Fung Road directly with barriers blocked since 21 Jan 2023.</li> <li>3. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</li> <li>4. The sandbags were provided around the manholes.</li> <li>5. No adverse observation against the dust / muddy water impact were found during the site inspection on both dates.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. Construction vehicles from Contractor (POC) are not allowed leaving the site to Shing Fung Road directly as the exit was blocked by barriers since 21 Jan 2023.</li> <li>2. Contractor (POC) has restricted the construction vehicles from nearby construction site (Gammon site) using this site entrance for any construction activities since 4 Feb 2023.</li> <li>3. Haul Road surfaces were wetted manually and washed the dusty water barrier regularly.</li> <li>4. Wheel washing for the trucks and vehicles before leaving the project site.</li> </ol>	- Closed-out on 6 Apr 2023.

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
			<p>5. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>6. The sandbags were provided around the manholes.</p> <p>7. During the two site inspections, mitigation measures implemented by the Contractor (POC) were found properly based on existing site condition and resources.</p> <p><u>Recommendations</u>  There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air and water quality:</p> <ol style="list-style-type: none"> <li>1. Dusty materials transported on truck shall be covered.</li> <li>2. Enhance the sandbags with several layers of filters and replace the filter frequently.</li> </ol>	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0011	A muddy water complaint was received by EPD on 9 Mar 2023.  Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00004280-23)	Complaint of water being sprayed onto vehicles passing by and mud / silt being washed into roadside gully near Shing Fung Road roundabout.	<p><u>Investigation</u>  Joint site inspection was conducted by Contractor (POC), ER and ET on 23 Mar 2023.</p> <ol style="list-style-type: none"> <li>1. The concerned area (new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 Dec 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / mud / silt nuisance.</li> <li>2. The sandbags were provided around the manholes.</li> <li>3. No adverse observation against the muddy water impact were found during the site inspection on both dates.</li> </ol>	- Closed-out on 6 Apr 2023.										

Complaint Log for ED/2018/01														
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status										
	by E-Mail on 22 Feb 2023 and forwarded the E-mail to ER, ET and IEC on same day.		<p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>As per Contractor (POC), no manually road surfaces watering on Shing Fung Road after receiving complaint (16 Mar 2023).</li> <li>As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once a week as follow: <table border="1" data-bbox="837 501 1794 679"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>8 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>14 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>22 Mar 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> </li> <li>The sandbags were provided around the manholes.</li> </ol> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air and water quality:</p> <ol style="list-style-type: none"> <li>Enhance the sandbags with several layers of filters and replace the filter frequently.</li> </ol>	Date	Road Washing by	8 Mar 2023	Sweeper truck with water spraying truck	9 Mar 2023	Sweeper truck with water spraying truck	14 Mar 2023	Sweeper truck with water spraying truck	22 Mar 2023	Sweeper truck with water spraying truck	
Date	Road Washing by													
8 Mar 2023	Sweeper truck with water spraying truck													
9 Mar 2023	Sweeper truck with water spraying truck													
14 Mar 2023	Sweeper truck with water spraying truck													
22 Mar 2023	Sweeper truck with water spraying truck													
C0012	A dust complaint was received by EPD on 31 May 2023.  Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00013488-23) by E-Mail on 6 June	Complaint of silt / mud accumulation on the new road connecting Shing Fung Road and Shing Kai Road caused by vehicles from construction site nearby.	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 8 June 2023.</p> <ol style="list-style-type: none"> <li>As per Mr. Tony Tang from POC, the concerned area was the section of Shing Fung Road at the entrance of Gammon site accommodation.</li> <li>The new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 December 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / silt nuisance.</li> <li>As per Mr. Tony Tang from POC, recycled water was used in wheel washing machine near the entrance of Gammon site. Those are the possible sources of mud nuisance.</li> </ol>	- Closed-out on 19 June 2023.										

Complaint Log for ED/2018/01																						
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status																		
	2023 and forwarded the E-mail to ER, ET and IEC on same day.		<p>4. No adverse observation against the dust impact were found during the site inspection.</p> <p><u>Action taken</u></p> <p>1. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted twice a week start from 11 May 2023.</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Road Washing by</th> </tr> </thead> <tbody> <tr> <td>19 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>23 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>25 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>30 May 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>2 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>6 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>9 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> <tr> <td>13 June 2023</td> <td>Sweeper truck with water spraying truck</td> </tr> </tbody> </table> <p>2. Wheel washing for the vehicles before leaving the construction site.</p> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Regular wash the share haul road in Shing Fung Road and Shing Kai Road.</li> <li>2. Dusty materials transported on truck should be covered.</li> </ol>	Date	Road Washing by	19 May 2023	Sweeper truck with water spraying truck	23 May 2023	Sweeper truck with water spraying truck	25 May 2023	Sweeper truck with water spraying truck	30 May 2023	Sweeper truck with water spraying truck	2 June 2023	Sweeper truck with water spraying truck	6 June 2023	Sweeper truck with water spraying truck	9 June 2023	Sweeper truck with water spraying truck	13 June 2023	Sweeper truck with water spraying truck	
Date	Road Washing by																					
19 May 2023	Sweeper truck with water spraying truck																					
23 May 2023	Sweeper truck with water spraying truck																					
25 May 2023	Sweeper truck with water spraying truck																					
30 May 2023	Sweeper truck with water spraying truck																					
2 June 2023	Sweeper truck with water spraying truck																					
6 June 2023	Sweeper truck with water spraying truck																					
9 June 2023	Sweeper truck with water spraying truck																					
13 June 2023	Sweeper truck with water spraying truck																					
C0013	A water complaint was received by EPD on 19 June 2023.  Contractor (POC) received the Notification of Environmental	- Complaint of muddy water being discharged into Kai Tak Approach Channel on 18 Jun	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 6 Jul 2023.</p> <ol style="list-style-type: none"> <li>1. As per Mr. Tony Tang from POC, the concerned area was the section of Shing Fung Road at the nearby channel.</li> <li>2. Heavy raining was recorded on 18 Jun 2023. The recorded rainfall was 35.8mm (sourced from manned weather station of Hong Kong Observatory at <a href="https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&amp;m=6">https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2023&amp;m=6</a>). The</li> </ol>	- Closed-out on 2 Aug 2023.																		

Complaint Log for ED/2018/01				
Complain t Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
	Complaints from EPD (ref.: K19/RE/00014944-23) by E-Mail on 29 June 2023 and forwarded the E-mail to ER, ET and IEC on 4 July 2023.	2023. - Complaint of construction work being conducted on the Sunday of 18 Jun 2023.	<p>implication of heavy rainfall storm runoff might wash across the exposed soil surfaces which was direct muddy water discharge. This is the possible source of water nuisance.</p> <p>3. As per Mr. Tony Tang from POC, no construction work was conducted on 18 Jun 2023. Based on the attendance record, 6 employees including 4 watchman, labourer and driver, were on site on 18 Jun 2023 and they were not involved in the construction work. In the joint site inspection, no construction work was conducted on the nearby channel.</p> <p>4. No adverse observation against the muddy water impact were found during the site inspection on 14 and 20 June 2023, and 6 July 2023. The sedimentation tank and wastewater treatment plant are operating efficiently during the site inspection.</p> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. The ditch is maintained regularly and excavated deeper by workers.</li> <li>2. Pumps are placed at the ditch to prevent flooding and overflow.</li> <li>3. Enhanced training for site workers to prevent flushing during heavy rain by placing pumps in the ditch to prevent flooding and overflow during periods of heavy rain during Tool- Box-Talk training.</li> </ol> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality:</p> <ol style="list-style-type: none"> <li>1. Regular cleaning and maintenance drainage systems at the nearby Kai Tak Approach Channel.</li> </ol>	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0014	A polluting discharge complaint was received by EPD on 16 October 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00024581-23 ) by E-Mail on 19 October 2023 and forwarded the E-mail to ER, ET and IEC on 21 October 2023.	- Complaint of polluting discharge from the construction site of Stage 4 Infrastructure at the Former Runway and South Apron, Kowloon City (“illegal discharge from kai tak 6577 construction site the main contractor should be hip hing)	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER and ET on 26 October 2023.</p> <ol style="list-style-type: none"> <li>1. The concerned area is near at Former Runway and South Apron, Kowloon City. Those are the possible sources should be illegal discharge from Kai Tak 6577 construction site which the main contractor should be hip hing. The possible source of polluting discharge does not come from the Contractor (POC).</li> <li>2. No adverse observation against the muddy water impact were found during the site inspection on dates. No surface runoff is observed, and the sedimentation tank and wastewater treatment plant were implemented normally.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. As per Contractor (POC), no wastewater generated at concerned area and ensure fulfil the conditions stipulated in the valid WPCO licence after receiving complaint (16 October 2023). The effluent discharge has been implemented properly.</li> <li>2. The silt curtain has been installed around the construction activities at the concerned area. (referring to Photo 2) The sedimentation tank and wastewater treatment has been implemented properly.</li> <li>3. The pump has been installed and collected sewage at the channel which can minimize water quality impacts and prevent overload the foul sewage system. (referring to Photo 3) The channel and ditches have been clear after receiving complaint.</li> </ol> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the muddy water nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for water quality:</p>	- Closed-out on 15 November 2023.

<b>Complaint Log for ED/2018/01</b>				
<b>Complaint Ref. No.</b>	<b>Date of Complaint</b>	<b>Description of Complaint</b>	<b>Investigation / Actions taken / Recommendations</b>	<b>Close-Out Date / Status</b>
			<ol style="list-style-type: none"> <li>1. The silt removal facilities, channels and manholes should be maintained regularly.</li> <li>2. The silt curtain and equipment should be properly maintained.</li> </ol>	

Complaint Log for ED/2018/01					
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations		Close-Out Date / Status
C0015	A dust complaint was received by EPD on 12 December 2023. Contractor (POC) received the Notification of Environmental Complaints from EPD (ref.: K19/RE/00030287-23) by E-Mail on 19 December 2023 and forwarded the E-mail to ER, ET and IEC on 20 December 2023.	- Complaint of construction dust nuisance on Shing Fung Road.	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, and ET on 21 December 2023.</p> <ol style="list-style-type: none"> <li>1. As per the email clarified by Mr. Tony Tang from POC on 20 December 2023, the concerned area (section of Shing Fung Road) was the junction of Road D3 and gate 2A&amp; 2B.</li> <li>2. The new road connecting Shing Fung Road &amp; Shing Kai Road) has been open for public vehicles (not only project related vehicles) since 31 December 2022. Vehicles from nearby construction sites also used the concerned road. Those are the possible sources of dust / silt nuisance. The non-project of stockpiles is founded near the concerned road during the site inspection.</li> <li>3. 3. As per Mr. Tony Tang from POC, recycled water was used in wheel washing machine near the entrance of Gammon site. The washing facilities and regular road watering are implemented.</li> <li>4. No adverse observation against the dust impact were found during the site inspection. The washing facilities and dust control measures are implemented properly. <u>Action taken</u></li> </ol> <ol style="list-style-type: none"> <li>1. As per instruction from CEDD and AECOM, road washing along the new road (connecting Shing Fung Road and Shing Kai Road) and Shing Fung Road by water truck was conducted once per week in December 2023.</li> </ol>		- 17 January 2024
			Date	Road Washing by	



Complaint Log for ED/2018/01					
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations		Close-Out Date / Status
			07 December 2023	Sweeper truck with water spraying truck	
			16 December 2023	Sweeper truck with water spraying truck	
			21 December 2023	Sweeper truck with water spraying truck	
			29 December 2023	Sweeper truck with water spraying truck	
			<p>2. Wheel washing for the vehicles before leaving the construction site.</p> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p> <ol style="list-style-type: none"> <li>1. Regular wash the share haul road in Shing Fung Road and Shing Kai Road.</li> <li>2. Dusty materials transported on truck should be covered.</li> </ol>		

Complaint Log for ED/2018/01																											
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations				Close-Out Date / Status																				
C0016	A dust complaint was received by Hotline 1823 on 20 May 2024. ER (AECOM) and Contractor (POC) received the transferred from Hotline 1823 (Case No. 3-8226038234) on 20 May 2024 and forwarded the E-mail to ET, and IEC on same day.	- The dust emission generated from a excavator near EVA No. 10 which affecting the surrounding residents. The complainant also expressed doubt the effectiveness of implementation of environmental management system.	<u>Investigation</u> Joint site inspection was conducted by Contractor (POC), ER, and ET on 23 May 2024. <ol style="list-style-type: none"> <li>The complaint is not directly project-related since C&amp;D stockpiling works from nearby construction sites. (locations referring to Attachment 2) Those are the possible sources of dust nuisance.</li> <li>As per the email reply by Mr. Tony Tang from POC on 21 May 2024, the concerned area (section of Shing Fung Road) was near EVA No. 10. The POC proposed to implement measures for mitigate the dust nuisance.</li> <li>The nearest surrounding resident to the concerned area is 580.23m (locations referring to Attachment 1)</li> <li>As per Mr. Tony Tang from POC, POC will provide a worker starting from 22 May 2024 to spray water at the concerned location (Near EVA No. 10) within office hour to suppress dust emission no matter there is any loading or unloading of dusty materials site activities. (locations referring to Attachment 3)</li> <li>Based on the monitoring results on 20 May 2024, 1-hour and 24-hour TSP results were below the Action Levels and Limit as shown as below.</li> </ol> <table border="1" data-bbox="884 1070 1809 1362"> <thead> <tr> <th rowspan="2"></th> <th colspan="2">AM3</th> <th colspan="2">AM4(A)</th> <th colspan="2">AM7</th> </tr> <tr> <th>1-hour TSP</th> <th>24-hour TSP</th> <th>1-hour TSP</th> <th>24-hour TSP</th> <th>1-hour TSP</th> <th>24-hour TSP</th> </tr> </thead> <tbody> <tr> <td>Measured result (µg/m<sup>3</sup>)</td> <td>44 -48</td> <td>42</td> <td>56-63</td> <td>/</td> <td>53 – 57</td> <td>54</td> </tr> </tbody> </table>					AM3		AM4(A)		AM7		1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	Measured result (µg/m <sup>3</sup> )	44 -48	42	56-63	/	53 – 57	54	- Closed-out on 04 June 2024
	AM3		AM4(A)		AM7																						
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP																					
Measured result (µg/m <sup>3</sup> )	44 -48	42	56-63	/	53 – 57	54																					

Complaint Log for ED/2018/01											
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations							Close-Out Date / Status	
			Action Level (µg/m <sup>3</sup> )	297	182	326	187	315	181		
			Limit Level (µg/m <sup>3</sup> )	500	260	500	260	500	260		
			<p>6. The effectiveness of the environmental management system implemented has been reviewed.</p> <p>7. No adverse observation against the dust impact were found during the site inspection. The dust control measures are implemented properly. (referring to Attachment 4)</p> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. Regularly monitor all the Powered Mechanical Equipment (PME) to ensure no dark smoke emission. (refer to Attachment 3).</li> <li>2. Arrange to cover the stockpile with tarpaulin sheet to prevent dust emission. (refer to Attachment 3)</li> <li>3. Arrange resources to spray water during excavator loading and unloading of dusty material which have including fill material and sub-base. (refer to Attachment 3)</li> </ol> <p><u>Recommendations</u></p> <p>There was no direct evidence showing that the dust nuisance was caused by the contractor at the complaint area, however Contractor (POC) is recommended to implement the following measures to minimize the impact for air quality:</p>								

<b>Complaint Log for ED/2018/01</b>				
<b>Complaint Ref. No.</b>	<b>Date of Complaint</b>	<b>Description of Complaint</b>	<b>Investigation / Actions taken / Recommendations</b>	<b>Close-Out Date / Status</b>
			<ol style="list-style-type: none"> <li>1. The share haul road in Shing Fung Road should be washed regularly.</li> <li>2. Dust mitigation control should be done at the work site 8 times per day.</li> <li>3. Stockpiling sites should be lined with impermeable sheeting and bunded.</li> <li>4. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> </ol>	

Complaint Log for ED/2018/01				
Complaint Ref. No.	Date of Complaint	Description of Complaint	Investigation / Actions taken / Recommendations	Close-Out Date / Status
C0017	A waste management complaint was received by Hotline 1823 on 25 May 2024. The public complaint is received via 1823 (Case No.: 3-8234938050) on 25 May 2024 and forwarded by CEDD on 27 May 2024, and forwarded to ER, Contractor, ET and IEC.	- Rodent problem at the junction of Shing Kai Road & Shing Fung Road	<p><u>Investigation</u></p> <p>Joint site inspection was conducted by Contractor (POC), ER, IEC and ET on 30 May 2024.</p> <ol style="list-style-type: none"> <li>1. Accumulation of waste was found in the concerned area, the grade road (Shing Kai Road to NSR) and the junction of Road D3 (Shing Kai Road Junction). (refer to Photo Record 7 of Attachment 3)</li> <li>2. No trace of rats was found during inspection but flies were present. (refer to Photo Record 6 of Attachment 3)</li> <li>3. Waste management measures were not implemented properly. There were no sufficient waste disposal points and regular dispose of waste at the concerned area (refer to Photo Record 8 of Attachment 3).</li> <li>4. The complaint was project-related as improper disposal of waste could lead to occurrence of rats.</li> </ol> <p><u>Action taken</u></p> <ol style="list-style-type: none"> <li>1. Poisonous rat bait was placed within the site boundary (refer to Photo Record 2,3,4 of Attachment 3).</li> <li>2. Workers received regular briefing about proper waste management (refer to Photo Record 5 of Attachment 3).</li> <li>3. The general waste was collected and removed after site inspection on 30 May 2024. (refer to Photo Record 9 and 10 of Attachment 3).</li> </ol> <p><u>Recommendations</u></p> <p>There was related evidence showing that the waste nuisance at the concerned area was caused by the Contractor (POC). However, it is recommended to</p>	- Closed-out on 04 June 2024

<b>Complaint Log for ED/2018/01</b>				
<b>Complaint Ref. No.</b>	<b>Date of Complaint</b>	<b>Description of Complaint</b>	<b>Investigation / Actions taken / Recommendations</b>	<b>Close-Out Date / Status</b>
			implement the following measures to minimize the impact of waste accumulation <ol style="list-style-type: none"> <li>1. Multiple waste disposal points should be set up for proper waste storage.</li> <li>2. Frequency of waste cleaning and collection should be increased to prevent waste accumulation.</li> <li>3. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.</li> </ol>	