Drainage
Improvement Works
Near Four Villages in
Yuen Long – Sung
Shan New Village, Tai
Wo, Lin Fa Tei and Ha
Che

Monthly Environmental
Monitoring and Audit (EM&A)
Report

Wing Tat Civil Engineering Co. Limited

Revision: 2 2024-09-12



Document control record

Document prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999

E hongkong@aurecongroup.com

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control						aurecon	
Report title		Monthly Environmental Monitoring and Audit (EM&A) Report					
Document code		EM&A-07	Project number P5		P525672	P525672	
File path							
Client		Wing Tat Civil Engineering Co. Limited					
Client contact			Client reference				
Re v	Date	Revision details/status	Author Reviewer		Verifier (if required)	Approver	
0	2024-09-10	Draft	Jason Man	F. C. Tsang		Kevin Li	
1 2024-09-11		First Issue	Jason Man	F. C. Tsang		Kevin Li	
2 2024-09-12		Second Issue	Jason Man	F. C. Tsang		Kevin Li	
Current revision		2					

Approval					
Author signature		Certified by	Tourffeelbearg		
Name Jason Man		Name	F. C. Tsang		
Title	Environmental Team Consultant	Title	Environmental Team Leader		



Drainage Services Department Project Management Division 42/F Revenue Tower 5 Gloucester Road Wanchai, Hong Kong By E-mail

Attn: Mr. Ken Ho

Your Reference

Our Reference TC/LL/hc/601100222/L04

3/F, Manulife Place, 348 Kwun Tong Road, Kwun Tong, Kowloon, Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.com Contract No. PM 10/2022 -

Independent Environmental Checker for Drainage Improvement Works at Yuen Long – Stage 2

Verification of Monthly EM&A Report (August 2024)

12 September 2024

Dear Sir,

We refer to the Monthly EM&A Report under the captioned Project, which was certified on 12 September 2024 by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. EP-596/2021 (hereinafter referred to as "EP").

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Conditions 1.9 and 4.4.

Should you have any queries regarding the captioned, please contact our Hin Chan at 2828 5764 or the undersigned at 2828 5751.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Liz LO

Independent Environmental Checker

T 2828 5751

Liz.lo@mottmac.com

Contents

EX	ECL	JTIVE SUMMARY	5
1	IN	TRODUCTION	7
	1.1 1.2 1.3 1.4 1.5	PROJECT BACKGROUND CONSTRUCTION WORKS PROGRAMME PROJECT ORGANISATION CONSTRUCTION WORKS PROGRAMME AND CONSTRUCTION WORKS AREA SUMMARY OF ENVIRONMENTAL STATUS.	9 9
2	W	ATER QUALITY	15
	2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 2.10	MONITORING REQUIREMENT MONITORING LOCATION MONITORING PARAMETER AND FREQUENCY SAMPLING DEPTHS & REPLICATION MONITORING EQUIPMENT MONITORING METHODOLOGY QA/QC REQUIREMENTS ACTION AND LIMIT LEVEL FOR WATER QUALITY MONITORING EVENT AND ACTION PLAN RESULTS AND OBSERVATIONS	
3	NO	OISE	24
;	3.1 3.2 3.3 3.4 3.5 3.6	MONITORING LOCATIONS NOISE MONITORING PARAMETER, FREQUENCY AND DURATION	24 25 26
4	EC	COLOGY	28
4	4.1 4.2	FRESHWATER CRABHABITAT COMPENSATION FOR THE AFFECTED RIVERINE HABITAT	31
5		ASTE MANAGEMENT	
6 7		AND CONTAMINATION	_
	7.1 7.2	AUDIT REQUIREMENTS	
8	Cl	ULTURAL HERITAGE	36
	3.1 3.2	ARCHAEOLOGYBUILT HERITAGE	
9	ΕN	NVIRONMENTAL SITE INSPECTION AND AUDIT	
,	9.1	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	30
10 SL		SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF ONS AND PROSECUTIONS	31
	10.1 10.2 10.3 10.4	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE SUMMARY OF ENVIRONMENTAL COMPLAINTSUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	31 31 31
11		FUTURE KEY ISSUES	32

11.1 11.2	Works and Potential Environmental Issues in the next Reporting Period
12 CO	NCLUSIONS34
12.1 12.2	CONCLUSION
Appen	dices
APPENDIX	K 1.1 CONSTRUCTION PROGRAMME
APPENDIX	K 1.2 PROJECT ORGANIZATION CHART
APPENDIX	(1.3 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE
APPENDIX	C 2.1 CALIBRATION CERTIFICATES OF IMPACT WATER QUALITY MONITORING EQUIPMENT
APPENDIX	X 2.2 EVENT AND ACTION PLAN FOR WATER QUALITY EXCEEDANCE
APPENDIX	C 2.3 IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH
APPENDIX	X 2.4 IMPACT WATER QUALITY MONITORING DATA
APPENDIX	C 3.1 CALIBRATION CERTIFICATES OF IMPACT NOISE MONITORING EQUIPMENT
APPENDIX	X 3.2 EVENT AND ACTION PLAN FOR NOISE EXCEEDANCE
APPENDIX	X 3.3 IMPACT NOISE MONITORING DATA
APPENDIX	K 5.1 WASTE FLOW TABLE
APPENDIX	K 10.1 COMPLAINT LOG
APPENDIX	X 11.1 IMPACT MONITORING SCHEDULE OF NEXT REPORTING MONTH
Figure	S
Figure 1.1 Figure 1.2 Figure 2.1 Figure 3.1 Figure 8.1	Location of Work Areas for the Project Impact Water Quality Monitoring Locations
Tables	
Table A2 S Table A3 S Table 1.1 I Table 1.2 S Table 1.3 S	Summary of EM&A activities in the Reporting Period Summary of Exceedances in the Reporting Period Summary of Exceedances of the Last Reporting Period Parties Involved in Project Organisation Status of Environmental License, Notifications and Permits Summary of Status for Key Environmental Aspects under the Approved Updated EM&A
Table 2.2 I Table 2.3 I Table 2.4 I Table 2.5 I Table 2.6 I Table 2.7 S Table 2.8 S	Summary of Impact Water Quality Monitoring Stations Parameters measured in the Impact Water Quality Monitoring Water Quality Monitoring Equipment Method for Laboratory Analysis for Water Samples Action and Limit Levels for Water Quality Action and Limit Levels of Water Quality Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period Summary of Exceedance Records of Water Quality Monitoring in the Last Reporting Period Noise Monitoring Stations during Construction Phase

Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration

Table 3.3 Construction Noise Monitoring Equipment

Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Table 3.5 Summary of Construction Noise Monitoring Results Table 3.6 Influencing Factors at Noise Monitoring Stations

Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings

Table 9.1 Site Inspection Record

Table 9.2 Site Observations

Executive Summary

A1. This is the 7th Monthly Environmental Monitoring and Audit (EM&A) Report for Drainage Improvement Works Near Four Villages in Yuen Long (the Project). This report was prepared by Aurecon Hong Kong Limited under Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long – Stage 2 (hereinafter called the "Contract"). This report documents the findings of EM&A works during the reporting period from 1 to 31 August 2024.

Key Construction Works in the Reporting Period

A2. A summary of construction activities undertaken during the reporting period is presented below:

<u>Ha Che</u>

- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction

Lin Fa Tei

- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting

Sung Shan New Village

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting

Monitoring and Audit Programme

A3. The monthly EM&A programme was undertaken by the ET in accordance with the approved Updated EM&A Manual. A summary of the monitoring and audit activities during the reporting period is presented in **Table A1**.

Table A1 Summary of EM&A activities in the Reporting Period

EM&A Activities	Date
Water Quality Monitoring	<u>Ha Che, Lin Fa Tei and Sung Shan New Village:</u> 1, 3, 6, 8, 10, 13, 15, 17, 20, 22, 24, 27, 29 and 31 August 2024
Noise Monitoring	Ha Che, Lin Fa Tei and Sung Shan New Village: 7, 16, 23 and 28 August 2024
Weekly Environmental Site Inspection	7, 14, 21 and 27 August 2024

Breaches of Action and Limit Levels

A4. No exceedance was recorded in the reporting month. Summary of the environmental exceedance for the reporting month is tabulated in **Table A2**.

Table A2 Summary of Exceedances in the Reporting Period

Environmental Monitoring	Parameter	No. of non- project related exceedances		Total No. of non- project related exceedances	No. of exceedances related to the the project		Total No. of exceedance related to the project
		AL	LL		AL	LL	1,
	DO	0	0	0	0	0	0
Water Quality	Turbidity	0	0	0	0	0	0
	SS	0	0	0	0	0	0
Noise	Leq(30mins)	0	0	0	0	0	0

Water Quality

A5. Water quality monitoring was conducted as scheduled in the reporting period. No exceedance during impact water quality monitoring was recorded during reporting period.

Noise

A6. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

Complaint Log

A7. No environmental complaint was received in the reporting period.

Notification of Summons and Successful Prosecutions

A8. No notification of summons or successful prosecutions was received in the reporting period.

Reporting Changes

A9. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the construction EM&A programme

at Tai Wo, including impact water quality monitoring, impact noise monitoring and weekly inspection, are temporarily suspended during the reporting period.

A10. The noise monitoring at LFT_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The property management office formally refused our application of access right LFT_M7 on 29 May 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC on 29 May 2024 and 4 June 2024 respectively, impact noise monitoring was thus carried out at LFT_M6 from 4 June 2024 onward.

Future Key Issues

A11. The major site activities for the next reporting period are summarized below:

Ha Che

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction
- Removal of Sheet piles, Drain Laying works, Reinstatement

<u>Lin Fa Tei</u>

- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction

Sung Shan New Village

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction

1 Introduction

1.1 Project Background

- 1.1.1 The Drainage Master Plan Studies for the Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Basin (YLDMP) were completed in 1998. The majority of the improvement works in Yuen Long and Kam Tin recommended under the YLDMP Study have been completed. Since completion of the DMP Studies, there have been changes in developments within the areas and new development proposals and town planning studies were commissioned. In addition, some new flooding complaints were received at the upstream areas of the drainage basins, indicating that further improvement to the drainage systems was required.
- 1.1.2 The Drainage Services Department (DSD) commissioned the "Review of Drainage Master Plans in Yuen Long and North Districts Feasibility Study" (the Review Study) in 2008 so that the new development scenarios could be incorporated and the effectiveness of the previously recommended works could also be assessed. The Review Study completed in end 2011 identified that some areas in Yuen Long District could not meet the required flood protection level according to the latest land use changes and future developments taking into account various factors, including sedimentation at the downstream main channels, mangrove growth at river estuaries, updated extreme sea level statistics at Tsim Bei Tsui and projected climate change impacts, in the hydraulic analysis. To account for the severity and extent of possible flooding and the works implementation time, the Review Study proposed drainage improvement works in Yuen Long District.
- 1.1.3 Atkins China Ltd (ACL) was commissioned by the DSD in November 2013 to undertake an Investigation, Design and Construction Consultancy entitled "Agreement No. CE 22/2013 (DS) Drainage Improvement Works in Yuen Long, Stage 1 Investigation, Design and Construction" (hereinafter called the Assignment). The Project comprises construction of drainage improvement works to four villages (namely Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che) including landscaping, waterscaping, utilities diversion, temporary traffic arrangements, re-provisioning / improvements to existing dry weather flow intercepting system and any other works incidental to the completion of the Project.
- 1.1.4 An Environmental Impact Assessment (EIA) Study Brief (ESB-279/2014) for four villages namely Ha Che, Tai Wo, Lin Fa Tei and Sung Shan New Village which is a designated project was issued by the Environmental Protection Department (EPD) on 14 October 2014.
- 1.1.5 The EIA Report for Drainage Improvement Works Near Four Villages in Yuen Long Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (referred to as "the Project") (Register No. AEIAR-229/2021) was approved on 3 June 2021 and the Environmental Permit (EP) EP-596/2021, covering the Upgrading, Construction and Deepening of the Project was granted on 28 September 2021.
- 1.1.6 Aurecon Hong Kong Limited (Aurecon) is commissioned by the Wing Tat Civil Engineering Co. Limited to undertake the Environmental Team (ET) services and carry out the Environmental Monitoring and Audit (EM&A) for Drainage Improvement Works Near Four Villages in Yuen Long Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che (Register No. EP-596/2021).

1.1.7 This is the 7th Monthly EM&A Report summarizing the key findings of the construction phase EM&A programme from 1 to 31 August 2024 (the reporting period) and is submitted to fulfil the requirements in Condition 4.4 of EP-596/2021 and Section 12.2 of the approved Updated EM&A Manual of the Project.

1.2 Construction Works Programme

1.2.1 The construction programme and the location plan of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. The locations of the proposed drainage improvement works at the four villages are presented in **Figures 1.2a** to **Figures 1.2d**.

1.3 Project Organisation

1.3.1 Involvement of relevant parties in a collaborative and interactive manner is essential for the implementation of the recommended EM&A programme. The following sections outline the primary responsibilities and duties of the key EM&A programme participants. The lines of communication with respect to EM&A works are shown in **Diagram 1.1**.




Diagram 1.1 Organisation Chart

1.3.2 Parties with different levels of involvement in the Project organisation are summarized in **Table** 1.1.

Table 1.1 Parties Involved in Project Organisation

Parties	Organization / Company	
Project Proponent	Drainage Services Department	
Supervisor / Engineer's Representative (ER)	Atkins China Ltd	
Contractor	Wing Tat Civil Engineering Co. Limited	
Environmental Team (ET)	Aurecon Hong Kong Limited	
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited	

1.3.3 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

1.4 Construction Works Programme and Construction Works Area

1.4.1 The construction works commenced on 20 February 2024. The construction works programme and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken during this reporting period is presented below:

Ha Che

- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction

Lin Fa Tei

- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting

Sung Shan New Village

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting

1.5 Summary of Environmental Status

1.5.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 1.2**.

Table 1.2 Status of Environmental License, Notifications and Permits

Permit / License No.	Valid Pe	eriod	Ctatus
Permit / License No.	From	То	Status
Environmental Permit		·	
EP-596/2021	28/09/2021	N/A	Valid
Notification pursuant to Air Pollution Co	ntrol (Construction D	Oust) Regulation	
Ref. Number: 497623	29/09/2023	N/A	Valid
Billing Account for Disposal of Construc	tion Waste		
7048880	18/10/2023	N/A	Valid
Registration of Chemical Waste Produce	er		
5213-526-W3771-01	02/11/2023	N/A	Valid
Effluent Discharge License under Water	Pollution Control Or	dinance	
<u>Lin Fa Tei</u> WT10002494-2023	24/05/2024	31/05/2029	Valid
<u>Tai Wo</u> WT10002495-2023	29/07/2024	31/07/2029	Valid
<u>Ha Che</u> WT10002496-2023	26/04/2024	30/04/2029	Valid
Sung Shan New Village WT10002497-2023	10/07/2024	31/07/2029	Valid
Construction Noise Permit (CNP)			
<u>Lin Fa Tei</u> GW-RN0852-24	24/07/2024	07/01/2025	Valid
<u>Ha Che</u> GW-RN0980-24	26/08/2024	31/01/2025	Valid

- 1.5.2 The status for all environmental aspects is presented in **Table 1.3**.
- 1.5.3 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the approved Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix 1.3**.

Table 1.3 Summary of Status for Key Environmental Aspects under the Approved Updated EM&A Manual

	EM&A Manual
Parameters	Status
Water Quality	
Baseline Monitoring under Approved Updated EM&A Manual	The baseline water quality monitoring results have been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 4.3.
Impact Monitoring	The regular impact water quality monitoring was commenced at Ha Che on 21 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact water quality monitoring at Lin Fa Tei (i.e. C6, C7A and C8) and Tai Wo (i.e. C4 and C5) were started 20 March 2024. Impact water quality monitoring at Sung Shan New Village (i.e. C1A, C2 and C3A) was commenced on 17 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No. EP-596/2021. Thus, the impact water quality monitoring at Tai Wo is temporarily suspended during the reporting period.
Noise	
Baseline Monitoring	Up to the end of the reporting period, the baseline noise monitoring results for Ha Che have been reported in the Baseline Monitoring Report and submitted to the EPD under EP Condition 4.3. Baseline noise monitoring results for Tai Wo, Lin Fa Tei, and Sung Shan New Village will be further updated in the Baseline Monitoring Report and submitted to the EPD. The revised Baseline Monitoring Report was submitted to EPD for acceptance on 4 July 2024.
Impact Monitoring	The weekly impact noise monitoring was commenced at Ha Che on 23 February 2024. Since construction works were commenced at Lin Fa Tei and Tai Wo on 20 March 2024, impact noise monitoring at Lin Fa Tei (i.e. LFT_M1, LFT_M3A, LFT_M7 and LFT_M11) and Tai Wo (i.e. TW_M2 and TW_M3) were started 20 March 2024. Impact noise monitoring at Sung Shan New Village (i.e. SSNV_M2, SSNV_M3 and SSNV_M6) was commenced on 19 April 2024 since the construction work at Sung Shan New Village was begun on 16 April 2024. Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the impact noise monitoring at Tai Wo is temporarily suspended during the reporting period. The noise monitoring at LFT_M7 have been suspended since 27 March 2024 due to the objection from property management office for providing access to designated monitoring location. The property management office formally refused our application of access right LFT_M7 on 29 May 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC on 29 May 2024 and 4 June 2024 respectively, impact noise monitoring was thus carried out at LFT_M6 from 4 June 2024 onward.
Ecology	

Parameters	Status
Freshwater Crab Translocation Plan (FCTP)	The EPD had no further comment on the submitted FCTP on 9 February 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record. Preconstruction survey at Ha Che was carried out between 5 and 7 February 2024. Pre-construction survey at Lin Fa Tei was carried out between 11 and 13 March 2024.
Habitat Creation and Management Plan (HCMP)	The first draft of HCMP was submitted to the EPD and the Agriculture, Fisheries and Conservation Department (AFCD) on 22 December 2023. Following comments from the EPD and AFCD dated 17 January 2024, the revised HCMP was submitted to EPD and AFCD for further review. Further comment was received from EPD on 27 May 2024, the revised HCMP was submitted to EPD for approval on 13 June 2024. It was accepted by EPD on 9 July 2024.
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Waste Management	
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Land Contamination	
Mitigation Measures listed in Approved Updated EM&A Manual	No suspected contamination was observed or reported by the Contractor in the reporting period.
Landscape and Visual	
Landscape and Visual Mitigation Plan (LVMP)	The first draft of LVMP was submitted to the EPD, the AFCD and the Planning Department (PlanD) on 22 December 2023. Following comments from the EPD, AFCD and PlanD on 7 February 2024, the LVMP is pending for further revision. The updated LVMP was submitted to EPD for review on 24 July 2024. Comment for LVMP (Rev. 6) was received from EPD on 16 August 2024, the revision of LVMP (Rev. 7) is under preparation.
Weekly Site Audit	On-going
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Cultural Heritage	
Archaeological Survey	Archaeological Survey will be carried out at site area within Lin Fa Tei of Archaeological Interest.
Mitigation Measures listed in Approved Updated EM&A Manual	On-going
Environmental Audit	

Parameters	Status
Site Inspection covering	On-going On-going
Measures of Air Quality,	
Noise, Water Quality, Waste,	
Land Contamination,	
Ecological Quality,	
Landscape and Visual	
Impacts and Cultural	
Heritage	

2 Water Quality

2.1 Monitoring Requirement

- 2.1.1 In accordance with the approved Updated EM&A Manual, impact water quality monitoring should be carried out three days per week at all designated monitoring stations during the construction period. The interval between two sets of monitoring should not be less than 36 hours.
- 2.1.2 Replicate in-situ measurements of dissolved oxygen (DO), temperature, pH, turbidity, salinity, water depth and suspended solids (SS) for each independent sampling event shall be collected to ensure a robust statistically interpretable database.

2.2 Monitoring Location

2.2.1 Impact water quality monitoring was conducted at 8 monitoring stations which is summarized in Table 2.1. The location of water quality monitoring stations is shown in Figure 2.1a to Figure 2.1d.

Table 2.1 Summary of Impact Water Quality Monitoring Stations

Stream	Monitoring	ng Coordinates (HK Grid)		Remarks	
Stream	ID	Easting	Northing	Remarks	
	C1A (1)	821702	831945	Alternative Impact Monitoring Point	
SSNV	C2	822459	831470	Control Monitoring Point	
	C3A (2)	822413	831284	Alternative Control Monitoring Point	
TW	C4 (3)	825497	830664	Control Monitoring Point	
IVV	C5 (3)	825486	830716	Impact Monitoring Point	
	C6	827232	831713	Control Monitoring Point	
LFT	C7A (4)	826865	832115	Alternative Control Monitoring Point	
	C8	826513	832075	Impact Monitoring Point	
НС	C9	828304	835029	Control Monitoring Point	
ПС	C10	827919	834271	Impact Monitoring Point	

Notes:

- (1) At Station C1, access to safe sampling of water is not feasible due to steep banks on both sides of the stream channel. An alternative monitoring location is proposed at Station C1A, which is about 250 m along the same stream channel downstream of Station C1 and is accessible for safe water sampling.
- (2) During the first day of baseline monitoring at Station C3, shallow water was observed, and the ET could not sample enough water for monitoring. As agreed by the ER, the Contractor, and the IEC, a new sampling location, Station C3A, was identified at about 130 m upstream and was accessible for water sampling.
- (3) Construction works at Tai Wo are only allowed during dry season (i.e. October to March) in accordance with Condition 3.2 of EP No.: EP-596/2021. Thus, the impact water quality monitoring at Tai Wo was temporarily suspended during the reporting period.
- (4) For Station C7, the location is not close to the nearest, revised works boundary (about 200 m away). An alternative monitoring location is proposed at Station C7A, which is about 23 m upstream of the nearest, revised works boundary.

2.3 Monitoring Parameter and Frequency

2.3.1 The monitoring parameters, frequency and duration of impact water quality monitoring are listed in **Table 2.2**.

Table 2.2 Parameters measured in the Impact Water Quality Monitoring

Parameter	Frequency	Duration
Dissolved oxygen (DO), temperature, turbidity, salinity, pH, stream water depth and suspended solids (SS)	3 days in a week	Throughout the construction phase

2.3.2 Monitoring location and position, time, sampling depth, weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

2.4 Sampling Depths & Replication

- 2.4.1 During impact water quality monitoring, each station was sampled. Due to a shallow water depth (less than 3 m) with low flow rates in rivers, all the monitoring would be located at mid-depth level.
- 2.4.2 Duplicate water samples were collected at each sampling depth for laboratory measurement of SS. Samples were stored in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory on the same day of collection for analysis.

2.5 Monitoring Equipment

2.5.1 The measurement of DO, temperature, turbidity, salinity, pH and stream water depth were undertaken in-situ. In-situ monitoring instruments in compliance with the specifications listed under Section 2.3 of Appendix 4 of the approved Updated EM&A Manual were adopted to undertake the water quality monitoring for the Project. Water quality monitoring equipment with the following specifications shall be supplied and maintained by the ET.

<u>Dissolved Oxygen and Temperature Measuring Equipment</u>

- 2.5.2 The instrument for measuring dissolved oxygen and temperature should be portable and weatherproof complete with cable, sensor, and use DC power source. The equipment was capable of measuring:
 - A dissolved oxygen level in the range of 0 20 mg/L and 0 200% saturation; and
 - The temperature within 0 45 °C.

2.5.3 It should have a membrane electrode with automatic temperature compensation connected with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).

<u>pH</u>

2.5.4 pH meter (e.g. Hanna – HI 9024 or equivalent) should be used to measure pH value of water samples in-situ. It should be readable to 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 to pH 10 shall be used for calibration of the instrument before and after use.

Turbidity Measurement Equipment

2.5.5 The instrument should be a portable, weatherproof turbidity-measuring instrument with a comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 – 1000 NTU and be equipped with a cable (e.g. Hach model 2100P or an approved similar instrument).

Suspended Solids

- 2.5.6 A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, and should be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).
- 2.5.7 Water samples for suspended solids measurement shall be collected in high density polythene bottles, packed in ice (chilled to 4 °C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth Detector

- 2.5.8 A portable, battery-operated echo sounder should be used for determining water depth at each designated monitoring station.
- 2.5.9 For shallow water (less than 1 m deep), a portable water depth ruler will be used to measure water depth.

Monitoring Position Equipment

2.5.10 A hand-held or boat-fixed digital Global Positioning System (GPS) or other equivalent instrument of similar accuracy shall be provided and used during water quality monitoring to ensure the water sampling locations are correct during water quality monitoring work.

Water Sampling Equipment

- 2.5.11 A transparent PVC or glass cylinder, which has a volume of not less than 2 litres and can be sealed at both ends with cups, should be equipped with a positive latching system. During the water sampling, a messenger is released to trigger the closure of the water sampler at suitable water depth.
- 2.5.12 For sampling location with shallow water depth, plastic bucket would be used instead.

Calibration of In-situ Instruments

- 2.5.13 All in-situ monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or another international accreditation scheme before use, and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location.
- 2.5.14 For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.

Back-up Equipment

- 2.5.15 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterruptedly even when some equipment is under maintenance, calibration, etc.
- 2.5.16 **Table 2.3** summarizes the equipment used in the water quality monitoring programme. Copies of the calibration certificates of multi-parameter water quality monitoring system are shown in **Appendix 2.1**.

Table 2.3 Water Quality Monitoring Equipment

Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy						
Water Sampler	Wildco 2.2L Water Sampler with messenger or plastic bucket (used in shallow water depth)	1	N/A	N/A	N/A	N/A						
					0 to 500%	0 to 200%: ±1% of reading200 to 500%: ±8% of reading						
		15M101091		Dissolved Oxygen (DO)	0 to 50 mg/L	0 to 20 mg/L: ±0.1 mg/L or 1% of reading, whichever is greater 20 to 50 mg/L: ±8% of reading						
Multi- functional	VOI Dea DOO		15M101091 Temp	Temperature	-5 to 50 °C	±0.2 °C						
Water Quality	YSI ProDSS (multi- parameters)	(multi-		(multi-	(multi- 3	3	3	22C106561 and	and	рН	0 to 14 pH units	±0.2 pH units
Meter	,		24G101660	Turbidity	0 to 4000 NTU	0 to 999 NTU: 0.3 NTU or ±2% of reading, whichever is greater 1000 to 4000 NTU: ±5% of reading						
			Salinity	0 to 70 ppt	• ±1.0% of reading or ±0.1 ppt, whichever is greater							
Water Depth Ruler	鼎峯 0708	1	N/A	Water depth	0 – 7 m (Used for water depth less than 1 m)	±0.01 m						
Positioning Equipment	Garmin (GPSmap 78s)	1	1WL223754	Positioning	N/A	GPS: ±1m						

2.6 Monitoring Methodology

- 2.6.1 Water samples were collected at an appropriate water depth using a sealable transparent PVC or glass cylinder. For locations with shallow water depth, a plastic bucket was used as an alternative. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 2.6.2 Multi-functional water quality meters were checked, calibrated and certified by Quality Pro Test-Consult Limited (HOKLAS reg no. 259) before use, and would be subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location. For the on-site calibration of field equipment, the BS 127:1993, Guide to Field and On-Site Test Methods for the Analysis of Water should be observed.
- 2.6.3 Water samples for suspended solids measurement were collected in high density polythene bottles, packed in ice (chilled to 4 °C being frozen), and delivered to the laboratory as soon as possible after collection.
- 2.6.4 Water sampling equipment deployed during the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.
- 2.6.5 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Laboratory Analytical Methods

Note:

2.6.6 Analysis of SS was carried out by a HOKLAS accredited laboratory (Acumen Laboratory and Testing Limited). At least two replicate samples from each independent sampling event were collected for the SS measurement. Sufficient water samples (about 3,000 mL) were collected at the monitoring stations for carrying out the laboratory SS determination. The analytical method for suspended solids is presented in **Table 2.4**.

Table 2.4 Method for Laboratory Analysis for Water Samples

Parameters	Analytical Method	Detection Limit
Suspended Solid (SS)	APHA 17ed 2540-D (1)	1 mg/L or better

(1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.

2.7 QA/QC Requirements

Decontamination Procedures

2.7.1 Water sampling equipment used during the course of the monitoring process was decontaminated by manual washing and rinsed with distilled water after each sampling event. All of the disposable components/ accessories were discarded after sampling.

Sampling Management and Supervision

2.7.2 All sampling bottles were labelled with the sample ID numbers (including the sampling station), and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible. All the collected samples were stored in a cool box to keep the temperature less than 4 as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.

Quality Control Measures for Sample Testing

- 2.7.3 Quality control of laboratory analysis of water samples was performed by Acumen Laboratory and Testing Limited for every batch of 20 samples:
 - One method blank; and
 - One set of QC sample

2.8 Action and Limit Level for Water Quality Monitoring

2.8.1 The criteria of action and limit levels for water quality monitoring are defined in **Table 2.5**.

Table 2.5 Action and Limit Levels for Water Quality

Parameters	Action Level	Limit Level
DO in mg/L	< 5%-ile of baseline data	< 4 mg/L or < 1%-ile of baseline data
SS in mg/L	> 95%-ile of baseline data or >120% of upstream control station of the same day, whichever is higher	> 99%-ile of baseline data or 130% of upstream control station of the same day, whichever is higher
Turbidity in NTU	> 95%-ile of baseline data or >120% of upstream control station of the same day, whichever is higher	> 99%-ile of baseline data or > 130% of upstream control station of the same day, whichever is higher

Notes:

- (1) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (2) For SS and turbidity, non-compliance of the water quality limit occurs when monitoring result is higher than the limits
- (3) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

2.8.2 Based on the criteria listed in **Table 2.5**, the action and limit levels for water quality are determined in **Table 2.6**.

Table 2.6 Action and Limit Levels of Water Quality

Table 2.6 Action and Limit Levels of Water Quality				
Stream	Monitoring ID	Parameters	Action	Limit
		DO in mg/L	<6.72	<4 (1)
SSNV	C1A	SS in mg/L	>7.3 or >120% of upstream control station of the same day, whichever is higher	>8.5 or > 130% of upstream control station of the same day, whichever is higher
		Turbidity in NTU	>10.37 or >120% of upstream control station of the same day, whichever is higher	>10.81 or > 130% of upstream control station of the same day, whichever is higher
		DO in mg/L	<8.36	<4 (2)
TW C5	SS in mg/L	>9.9 or > 120% of upstream control station of the same day, whichever is higher	>10.0 or > 130% of upstream control station of the same day, whichever is higher	
		Turbidity in NTU	>13.64 or > 120% of upstream control station of the same day, whichever is higher	>13.87 or > 130% of upstream control station of the same day, whichever is higher
		DO in mg/L	<5.38	<4 ⁽³⁾
LFT	C8	SS in mg/L	>6.3 or > 120% of upstream control station of the same day, whichever is higher	>7.0 or > 130% of upstream control station of the same day, whichever is higher
		Turbidity in NTU	>12.46 or > 120% of upstream control station of the same day, whichever is higher	>12.94 or > 130% of upstream control station of the same day, whichever is higher
		DO in mg/L	<2.55	<2.43 ⁽⁴⁾
НС	C10	SS in mg/L	>8.7 or > 120% of upstream control station of the same day, whichever is higher	>8.8 or > 130% of upstream control station of the same day, whichever is higher
		Turbidity in NTU	>20.06 or > 120% of upstream control station of the same day, whichever is higher	>21.07 or > 130% of upstream control station of the same day, whichever is higher

Notes:

- (1) The 1%-ile of baseline DO data at C1A is 6.61 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level
- (2) The 1%-ile of baseline DO data at C5 is 8.09 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (3) The 1%-ile of baseline DO data at C8 is 5.36 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (4) The 1%-ile of baseline DO data at C10 is 2.43 mg/L, which is lower than 4 mg/L. Taking account of the baseline water quality condition and to minimise any false alarm of water quality deterioration during construction phase, DO concentration of 2.43 mg/L is adopted as the limit level.

2.9 Event and Action Plan

2.9.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 2.2** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

2.10 Results and Observations

- 2.10.1 Impact water quality monitoring was conducted as scheduled in the reporting month. The water quality monitoring schedule for this reporting month is shown in **Appendix 2.3**. The monitoring results and graphical presentation of water quality monitoring at the monitoring stations are shown in **Appendix 2.4**.
- 2.10.2 After confirmation of exceedance of the water quality monitoring results, ET has issued Notification of Exceedance (NOE) to inform relevant parties (i.e., EPD, ER, IEC and Contractor) about the exceedances. No exceedance during impact water quality monitoring was recorded during reporting period. The exceedance of impact water quality monitoring in the reporting Period is summarised in **Table 2.7**.

Table 2.7 Summary of Exceedance Records of Water Quality Monitoring in the Reporting Period

Parameter	No. of no rela exceed	ited ances ⁽¹⁾	Total No. of non- project related exceedances		dance to the ject	Total No. of exceedance related to the Project
	AL	LL		AL	LL	,
Dissolved Oxygen	0	0	0	0	0	0
Turbidity	0	0	0	0	0	0
Suspended Solids	0	0	0	0	0	0

3 Noise

3.1 Monitoring Locations

3.1.1 The monitoring locations for construction noise monitoring are listed in **Table 3.1** and shown in **Figure 3.1a** to **Figure 3.1d**.

Table 3.1 Noise Monitoring Stations during Construction Phase

ID No. ⁽¹⁾	Location	Nature of Uses	Type of Measurement
SSNV_M2	Village house next to a nullah in Tong Tai Po Tsuen (near DD118 1720 S.A)	Residential	Façade
SSNV_M3	Village house near a soybean sauce factory in Sung Shan New Village (near DD118 1712)	Residential	Façade
SSNV_M6	#43, Sung Shan New Village	Residential	Free-field
TW_M2	#200, Cheung Po	Residential	Free-field
TW_M3	Kai Yip Garden, #3H, Tai Wo	Residential	Free-field
LFT_M1	#2G, Lin Fa Tei	Residential	Façade
LFT_M3A (2)	Near #125B, Lin Fa Tei	Residential	Free-field
LFT_M5	#156B, Lin Fa Tei	Residential	Façade
LFT_M6 (3)	#47, Shui Tsan Ti	Residential	Façade
LFT_M11 (2)	#210, Ngau Keng Tsuen	Residential	Façade
HC_M3A (2)	Next to DD111 326 S.B RP near Fan Kam Road	-	Free-field
HC_M4	#1C, Chuk Hang	Residential	Façade
HC_M6	The Arbutus House 12, #52, Shui Kan Shek	Residential	Façade

Notes:

- (1) SSNV Sung Shan New Village; TW Tai Wo; LFT Lin Fa Tei; HC Ha Che.
- (2) LFT_M3A, LFT_M11, HC_M3A and are alternative noise monitoring stations proposed to replace LFT_M3, LFT_M13 and HC_M3, respectively.
- (3) Due to the objection from property management office for providing access to designated monitoring location, the noise monitoring at LFT_M7 have been suspended since 27 March 2024. An alternative monitoring location LFT_M6 was proposed to replace LFT_M7 and agreed with the ER and the IEC.

3.2 Noise Monitoring Parameter, Frequency and Duration

- 3.2.1 Construction noise level was measured by the ET and measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq(30mins) used as the monitoring parameter for the construction noise monitoring.
- 3.2.2 As supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ were also obtained for reference.

3.2.3 **Table 3.2** summarizes the monitoring parameters, duration, and frequency of construction noise monitoring.

Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, TW_M2, TW_M3, LFT_M1, LFT_M3A, LFT_M5, LFT_M6 and LFT_M11	$L_{eq(30mins)}$ (as a logarithmic average of 6 consecutive $L_{eq(5mins)}$)	Once every week throughout the construction phase

3.3 Monitoring Equipment, Methodology and QA / QC Procedure

- 3.3.1 As referred to the technical memorandum issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the construction noise monitoring.
- 3.3.2 Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.3.3 Sufficient numbers of noise measuring equipment and associated instrumentation were prepared by the ET. All the equipment and associated instrumentation were clearly labelled.
- 3.3.4 Wind data were collected from the records of Hong Kong Observatory Shek Kong Weather Station, which is about 2 km south-west of Ha Che and about 900 m north of Lin Fa Tei.
- 3.3.5 The monitoring procedures are as follows:
 - For façade measurement, the monitoring station was set at a point 1 m from the exterior of the sensitive receivers building façade and set at a position 1.2 m above the ground. For free-field measurement, the monitoring station was set at a position 1.2 m above the ground.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the interval were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Interval: 30 minutes ($L_{eq(30mins)}$) would be determined for daytime noise by calculating the logarithmic average of six $L_{eq(5mins)}$ data
 - Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement will be required after re-calibration or repair of the equipment.

- At the end of the monitoring period, the values of L_{eq}, L90 and L10 were recorded. In addition, noise sources were recorded on a standard record sheet.
- 3.3.6 **Table 3.3** summarizes the noise monitoring equipment used during the construction noise monitoring. Calibration certificates for the impact noise monitoring equipment are attached in **Appendix 3.1**.

Table 3.3 Construction Noise Monitoring Equipment

Equipment	Model	No. of Equipment	Serial No.
Sound Level Meter	Nti Audio XL2	2	A2A-13661-E0
Sound Level Meter	NII AUGIO ALZ	2	A2A-09696-E0
Acoustic Calibrator	Rion NC-75	1	35124530

3.4 Maintenance and Calibration

- 3.4.1 Maintenance and calibration procedures are as follows:
 - The microphone head of the sound level meter and calibrator were regularly cleaned with a soft cloth; and
 - The sound level meter and acoustic calibrator were calibrated annually by a HOKLAS accredited laboratory or the manufacturer.

3.5 Action and Limit Levels

3.5.1 The Action and Limit levels were established in accordance with the approved Updated EM&A Manual. **Table 3.4** presents the Action and Limit Levels for construction noise. Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan presented in **Appendix 3.2** shall be carried out.

Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Time Period	Action	Limit Level
07:00 – 19:00 on normal weekdays		75 dB(A) ⁽¹⁾
07:00 – 23:00 on holidays; and 19:00 – 23:00 on all other days	When one or more documented complaints are received	45 dB(A) ⁽²⁾
23:00 – 07:00 of the next day		30 dB(A) ⁽²⁾

Notes:

- (1) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period.
- (2) The ASR of identified noise sensitive receivers is "A", which is a rural area that is not affected by the in Influencing Factors (Ifs). The limit levels are stipulated in the Technical Memorandum on Noise from Construction Work in Designated Areas.

3.6 Results and Observations

- 3.6.1 The construction noise monitoring was conducted on 7, 16, 23 and 28 August 2024. The monitoring schedule is presented in **Appendix 2.3**.
- 3.6.2 The construction noise monitoring results are summarized in **Table 3.5**. No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 3.3**.

Table 3.5 Summary of Construction Noise Monitoring Results

	Noise Level, o	iB(A)	
Monitoring Station	L _{eq(30mins)}		Limit Level
	Minimum	Maximum	
SSNV_M2	60.4	61.0	75 dB(A)
SSNV_M3	60.8	62.0	75 dB(A)
SSNV_M6 ⁽¹⁾	64.7	66.5	75 dB(A)
HC_M3A ⁽¹⁾	68.0	70.7	75 dB(A)
HC_M4	56.5	58.1	75 dB(A)
HC_M6	57.8	58.7	75 dB(A)
LFT_M1	60.1	61.7	75 dB(A)
LFT_M3A ⁽¹⁾	56.4	57.1	75 dB(A)
LFT_M5	53.3	53.7	75 dB(A)
LFT_M6	56.7	58.6	75 dB(A)
LFT_M11	67.3	68.1	75 dB(A)

Note:

3.6.3 During the construction noise monitoring period, the influencing factors which may affect the results are summarized in **Table 3.6**.

Table 3.6 Influencing Factors at Noise Monitoring Stations

Monitoring Stations	Influencing Factors
SSNV_M2	Nil
SSNV_M3	Nil
SSNV_M6	Nil
HC_M3A	Road Traffic Noise
HC_M4	Road Traffic Noise
HC_M6	Road Traffic Noise
LFT_M1	Nil
LFT_M3A	Nil
LFT_M5	Road Traffic Noise
LFT_M6	Nil
LFT_M11	Road Traffic Noise

⁽¹⁾ For Free Field measurement, +3 dB(A) was added to the measured results.

4 Ecology

4.1 Freshwater Crab

4.1.1 With reference to the approved EIA Report (Register No.: AEIAR-229/2021), two freshwater crab species of conservation importance were recorded within the work sites during the ecological baseline survey. Somanniathelphusa zanklon was recorded at Lin Fa Tei and Ha Che, while Cryptopotamon anacoluthon was recorded in the upstream area at Ha Che. Both species are endemic to Hong Kong and considered to be "Endangered" and "Vulnerable" by the IUCN respectively (IUCN 2023). The construction activities of the project will disturb their natural habitats and potentially causing a direct loss of these two species due to their limited mobility.

Freshwater Crab Translocation Plan

4.1.2 Freshwater Crab Translocation Plan (FCTP) was prepared by an Ecologist with relevant experience in freshwater habitats and submitted to the EPD and the AFCD for their approval under Condition 2.8 of the EP. Any aquatic species of conservation importance found during the pre-construction surveys were translocated to suitable receptor sites outside of the proposed works area, and their condition and number was monitored to ensure their long-term survivorship after translocation. The EPD advised no further comment on the submitted FCTP on 9 February 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record.

Pre-construction Survey Results

Ha Che

- 4.1.3 The pre-construction survey was carried out at Ha Che on 5, 6 and 7 February 2024 prior to the commencement of construction works at Ha Che. A total of 11 freshwater crabs were collected, marked, and translocated from Ha Che. All these captured individuals were observed on the first (5 February 2024) and third (7 February 2024) nights of the three consecutive preconstruction surveys. No crabs were collected on 6 February 2024. Seven *C. anacoluthon* (four males and three females) were found particularly on the upper section of the works area within rocky substratum and leaf-litters, while four *S. zanklon* were noted on sections with soft silty-muddy substrate.
- 4.1.4 The captured endemic freshwater crabs were translocated to the identified receptor sites indicated in the approved Freshwater Crab Translocation Plan. *C. anacoluthon* were translocated in the section of shallow fast-flowing semi-natural watercourse with rocky substratum located south-east of Chuk Hang Village. Meanwhile *S. zanklon* were translocated to the section of shallow slow-flowing seminatural channel characterised soft soil substrate encompassed by a small patch of woodland and village houses. The receptor sites have comparable characteristics with the collection site.

4.1.5 Several aquatic invertebrates were also incidentally caught during the surveys. Among the observed aquatic invertebrates, larvae of species with conservation importance namely one *Macromia berlandi*, two *Macromia urania* and two *Zygonyx iris* were translocated to the proposed receptor sites. *M. urania* and *M. berlandi* were translocated to the receptor site for *S. zanklon* while *Z. iris* to the receptor site of *C. anacoluthon*.

Lin Fa Tei (CH.A0.00 ~ CH.A200.00)

- 4.1.6 The pre-construction survey was carried out at Lin Fa Tei in sections CH.A0.00 ~ CH.A200.00 on 11, 12 and 13 March 2024 prior to the commencement of construction works at Lin Fa Tei in sections CH.A0.00 ~ CH.A200.00. A freshwater crab was collected, marked, and translocated from Lin Fa Tei. The captured individuals were observed on the third (13 March 2024) night of the three consecutive pre-construction surveys. No crabs were collected on 11 and 12 March 2024. The captured *C. anacoluthon* was found by kick sampling within the stream bed roughly 5 meters downstream from the concrete water gate within section CH.A0.00 ~ CH.A200.00.
- 4.1.7 The captured endemic freshwater crab was translocated to the identified receptor site indicated in the approved Freshwater Crab Translocation Plan. The captured *C. anacoluthon* was translocated to a section of a shallow slow-flowing seminatural watercourse with silt and rocky substrate surrounded by agricultural lands at Lin Fa Tei which has comparable characteristics with the collection site.
- 4.1.8 A single individual of an adult Spotted Narrow-mouthed Frog was found on a slope in the eastern section of section CH.A0.00 ~ CH.A200.00. As the specimen is mobile and able to avoid the construction area once the construction work commences, it was not translocated to the receptor site.

Lin Fa Tei (CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77)

- 4.1.9 The pre-construction survey was carried out at Lin Fa Tei in sections CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77 on 17, 18 and 19 April 2024 prior to the commencement of construction works at Lin Fa Tei in sections CH.A200.00 ~ CH.A500.00 and CH.B0.00 ~ CHB.149.77. No freshwater crab was collected during the pre-construction survey.
- 4.1.10 Two individuals of adult Spotted Narrow-mouthed Frog were found during the surveys. As this specimen is mobile and able to avoid the construction area once the construction work commences, it was not translocated to the receptor site. The specimens were brought to nearby agricultural lands instead, which is the preferred habitat of the species.

Post-translocation Monitoring

4.1.11 According to Section 5.2.5 of the approved Updated EM&A Manual for the Project, monthly post-translocation monitoring shall be conducted for at least 12 months after pre-construction surveys to monitor their establishment.

- 4.1.12 During the monitoring, active visual search by hand netting and kick sampling for aquatic fauna species would be performed at the respective receptor sites. Potential micro-habitats and hiding spaces that is favoured by the crabs such as rocks, organic debris, leaf litter, and riparian vegetation etc., will also be overturned or raked.
- 4.1.13 Upon discovery of any marked individuals from the pre-construction survey, date and time of capture, size and health condition of the individual will also be recorded once again.
- 4.1.14 The practice of mark and recapture of the translocated population of *S. zanklon* and *C. anacoluthon* at the receptor site can then be used to estimate population size, as well as inform the health and survival status of the translocated population.
- 4.1.15 The upper and lower receptor sites of Ha Che and receptor site of Lin Fa Tei were visited on 26 August 2024 to monitor the population of freshwater crabs translocated from Ha Che CH.A11.13~CH.A300.00, and Lin Fa Tei CH.A0.00~CH.A200.00.
- 4.1.16 Site conditions of both receptor sites at Ha Che are similar to that during the pre-construction survey, i.e., no pollution, anthropogenic disturbance or change in vegetation was observed. However, vegetation at the receptor site of Lin Fa Tei are overgrown. Representative photos of the site conditions are presented in **Plate 4.1** and **Plate 4.2**.

Plate 4.1 Site condition of receptor sites at Ha Che and Lin Fa Tei during the reporting month



Receptor site for *Cryptopotamon anacoluthon* (Upper Receptor Site) at Ha Che



Receptor site for Somanniathelphusa zanklon (Lower Receptor Site) at Ha Che



Receptor site for Cryptopotamon anacoluthon and Somanniathelphusa zanklon at Lin Fa Tei

Plate 4.2 Site condition of receptor sites at Ha Che and Lin Fa Tei during the reporting month



Overgrown condition of the Lin Fa Tei

- 4.1.17 None of the translocated individuals from the pre-construction surveys was found in the upper and lower receptor sites of Ha Che or the receptor site of Lin Fa Tei. The inability to recapture the translocated individuals could be due to the structural complexity of the habitats of both sites. The presence of many rocks and riffles at the upper Ha Che receptor site and large and deep pools in the lower Ha Che and Lin Fa Tei receptor sites provides excellent refuge and protection for the crabs. This is especially true for the Lin Fa Tei receptor site where vegetation was overgrown.
- 4.1.18 However, one new individual of *S. zanklon* without markings was captured at the receptor site Lin Fa Tei below the water gate where less vegetation is found. This individual, however, was not the translocated individual as its details (i.e., carapace, sex and species) did not match with any of the translocated individuals in the record. This individual was released immediately after record. Their details are summarized in **Table 4.1**.

Table 4.1 Summary of Freshwater Crab Species Captured during the Post-Translocation Monitoring

Species	ID No./ Code	Sex	Carapace Size (mm)	Receptor Site	Time of Capture	Remarks
S. zanklon	New Individual	F	26.5	Lin Fa Tei	21:37	1

4.2 Habitat Compensation for the Affected Riverine Habitat

- 4.2.1 In order to ensure the reinstated habitat could compensate the loss of the important riverine habitat, Habitat Creation and Management Plan (HCMP) is required to be submitted for EPD and AFCD approval under Condition 2.9 of the EP.
- 4.2.2 The first draft of HCMP was submitted to EPD and AFCD on 22 December 2023 with the following objectives:
 - detail the approach and design features for restoring/ reinstating the three green channels
 at Sung Shan New Village, Lin Fa Tei and Ha Che so as to facilitate and promote the
 colonisation of the freshwater crab and other wildlife after the reinstatement; and

- detail the monitoring programme to monitor the physical environment of the restored/reinstated channels (i.e. green channels) including water quality, water current, as well as the establishment of riparian vegetation and the biota assemblage that would recolonise the reinstated channel.
- 4.2.3 Following comments from the EPD and AFCD dated 17 January 2024, the revised HCMP was submitted to EPD and AFCD for further review. Further comment was received from EPD on 27 May 2024, the revised HCMP was submitted to EPD for approval on 13 June 2024. It was accepted by EPD on 9 Jul 2024.

5 Waste Management

- 5.1.1 Waste generated from the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes in the reporting period. The amount of waste generated by the construction works of the Project during the reporting period are shown in **Appendix 5.1**.
- 5.1.2 Sorting of construction and demolition (C&D) materials was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimize the disposal of C&D waste to public fill.
- 5.1.3 The Contractor is advised to minimize the wastes generated through recycling or reusing. All applicable mitigation measures stipulated in the approved Updated EM&A Manual and waste management plans will be fully implemented.

6 Land Contamination

- 6.1.1 With reference to results of land contamination assessment included in the approved EIA Report (Register No.: AEIAR-229/2021), all identified sites with potential contamination are located outside the work area of the Project and no potential contamination arising from the proposed drainage improvement works is anticipated. Therefore, no land contamination issue is anticipated for this Project.
- 6.1.2 Mitigation measures listed in **Appendix 1.3** should be adopted if any suspended contamination encountered during construction.
- 6.1.3 No suspected on-site contamination was observed or reported by the Contractor in the reporting period.

7 Landscape and Visual

7.1 Audit Requirements

7.1.1 According to the approved Updated EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**.

7.2 Results and Observations

- 7.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly landscape and visual site audits were carried out on 7, 14, 21 and 27 August 2024.
- 7.2.2 No deficiency in the mitigation measures on landscape and visual was observed during the reporting period.

8 Cultural Heritage

8.1 Archaeology

- 8.1.1 According to the assessment included in the approved EIA report (Register No.: AEIAR-229/2021) the proposed drainage works in the Lin Fa Tei area are located immediately adjacent to existing river course on mainly Pleistocene terraced alluvium and the western end of the alignment on Holocene alluvium between Lin Fa Tei Site of Archaeological Interest (SAI) and Shui Lau Tin SAI. The proposed works are partially located within Lin Fa Tei SAI. Previous investigations within SAI have shown both in situ and secondary deposit and with potential for wooden features near the stream bed. As per the recommendation from EIA report, Archaeological Survey shall be conducted prior to the construction works, the concerned area is marked in Figure 8.1.
- 8.1.2 A qualified archaeologist shall be engaged and apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) to conduct the Archaeological Survey prior to the construction phase. The scope and methodology of the Archaeological Survey shall be agreed with Antiquities and Monuments Office (AMO) prior to implementation. Tentatively and subject to agreement with AMO, a fieldscan, where possible, twenty auger tests and four 5 by 1m narrow trenches are proposed to further assess the archaeological potential of the area. If significant remains are uncovered, AMO should be notified and potential need for mitigation and/ or an appropriate way forward should be agreed by AMO and relevant parties.
- 8.1.3 For remaining drainage work areas (outside the area identified for Archaeological Survey) deemed to have limited (near Kam Sheung Road) to minimal (remainder of Works Areas) archaeological potential, AMO shall be informed immediately if antiquities or supposed antiquities are discovered during construction works for the proposed drainage improvement works for ascertaining required remedial works.

8.2 Built Heritage

- 8.2.1 According to the approved Updated EM&A manual, mitigation measures that should be implemented during the construction phase for graded historic buildings are presented in **Table 8.1**.
- 8.2.2 Condition surveys were carried out by qualified structural engineer for Lee Tat Bridge, Lan Fong Study Hall and St John's Chapel prior to construction works. The Pre-construction Condition Survey Report were submitted to the EPD on 22 December 2023 under Condition 2.10 of the EP. The Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 January 2024. A formal reply letter was issued by the EPD on 21 June 2024 for their acceptance on the report.

Table 8.1 Mitigation Measures for Impacted Graded Historic Buildings

Graded Historic Buildings	Mitigation Measures
Lee Tat Bridge, Shui Tsan Tin (Grade 3)	A condition survey should be carried out in advance of works and after completion of works by qualified building surveyor or structural engineer. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are or were recommended with aid of photo records. The condition survey report must be submitted to the AMO for comment before construction activities commence
	and after the works have been completed. The contractor should implement the approved monitoring and precautionary measures.
Lan Fong Study Hall, Chuk Hang (Grade 3)	 Vibration, settlement and tilting monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings, settlement limit set at 6/ 8/ 10mm, and tilting limit set at
St John's Chapel, Cheung Po (Grade 2)	1/2000; 1/1500; 1/1000 should be adopted. Monitoring proposal, including checkpoint locations, installation details, response actions for each of the AAA levels and frequency of monitoring should be submitted for AMO's consideration. Installation of monitoring checkpoints shall be carried out in great care and adequate protection shall be provided so as to avoid unnecessary disturbance/ damage to the historic fabrics. Photo records of monitoring checkpoints shall be submitted upon installation for AMO's records. Monitoring records should be submitted to AMO on regular basis and alert AMO should the monitoring reach AAA levels.

9 Environmental Site Inspection and Audit

9.1 Implementation Status of Environmental Mitigation Measures

9.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 7, 14, 21 and 27 August 2024 at the site portions listed in **Table 9.1** below.

Table 9.1 Site Inspection Record

Date	Inspected Site Portion	Time
7 August 2024	Lin Fa Tei	14:30 – 15:00
14 August 2024	Ha Che	14:30 – 15:00
21 August 2024	Lin Fa Tei	14:30 – 15:00
27 August 2024	Sung Shan New Village, Ha Che and Lin Fa Tei	15:55 – 18:00

9.1.2 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 9.2**.

Table 9.2 Site Observations

Date	Environmental Observations	Follow-up Status
7 August 2024	Observation(s) and Recommendation(s)	
	Nil	Nil
14 August 2024	Observation(s) and Recommendation(s)	
	Nil	Nil
	Observation(s) and Recommendation(s)	
21 August 2024	Lin Fa Tei:	
	 Geotextiles should be maintained in good condition and right position. 	Geotextiles was maintained in good condition and the right position.
27 August 2024	Observation(s) and Recommendation(s)	
	Nil	Nil

9.1.3 According to the EIA Study Report, Environmental Permit, contract documents and approved Updated EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix 1.3**.

10 Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions

10.1 Summary of Exceedance

- 10.1.1 During the reporting month, no exceedances during impact water quality monitoring was recorded.
- 10.1.2 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

10.2 Summary of Environmental Non-Compliance

10.2.1 No environmental non-compliance was recorded in the reporting period.

10.3 Summary of Environmental Complaint

- 10.3.1 No environmental complaint was received in the reporting period.
- 10.3.2 The Cumulative Complaint Log is presented in **Appendix 10.1**.

10.4 Summary of Environmental Summon and Successful Prosecution

10.4.1 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution is presented in **Appendix 10.1**.

11 Future Key Issues

11.1 Works and Potential Environmental Issues in the next Reporting Period

- 11.1.1 The construction programme for the Project for the next reporting period is presented in **Appendix** 11.1.
- 11.1.2 Works to be undertaken in the next reporting period are summarized below:

Ha Che

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction
- Removal of Sheet piles, Drain Laying works, Reinstatement

Lin Fa Tei

- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction

Sung Shan New Village

- Site Clearance
- Breaking Ground
- Temporary Drainage Diversion
- Excavation and Lateral Support, Relocate/ Divert Utilities, Rebar Fixing, Formwork Erection and Cast-in, Concreting
- Sheet pilling & Backfilling and Compaction
- 11.1.3 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise impact, water quality impact, ecological impact, waste management, and landscape and visual.

11.2 Recommendation

11.2.1 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

Noise

- Only well-maintained plant should be operated on-site, and plant should be maintained regularly during the construction programme; and
- Quality Powered Mechanical Equipment (QPME) should be adopted as far as possible.

Water Quality

- Surface run-off from construction sites should be discharged into dedicated discharge point via adequately designed sand/ silt removal facilities;
- Channels/ earth bunds/ sandbags barriers should be provided on site to properly direct stormwater to silt removal facilities:
- Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly;
- Open stockpiles of construction materials on sites should be covered with tarpaulin or similar fabric during rainstorms; and
- Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site.

Waste Management

- Provision of sufficient waste disposal points and regular collection of waste;
- Regular cleaning and maintenance programme for drainage system; and
- Chemical containers shall be stored with drip tray underneath.

Ecology

- Minimize loss of habitats and associated wildlife; and
- Using directional lighting to prevent excessive light spill into adjacent natural habitat and disturbance to nocturnal fauna.

Landscape and Visual

- Construction activities shall be carefully designed to minimize impact on existing retained trees;
 and
- Adequate tree protection measures shall be provided for the trees to be retained on site.
- 11.2.2 The tentative schedule of regular construction noise and water quality monitoring in the next reporting period is presented in **Appendix 11.1**. The regular impact noise and water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

12 Conclusions

12.1 Conclusion


- 12.1.1 This 7th Monthly EM&A Report presents the EM&A works during the reporting period from 1 to 31 August 2024 in accordance with the approved Updated EM&A Manual.
- 12.1.2 No exceedance during impact water quality monitoring was recorded during reporting period.
- 12.1.3 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 12.1.4 Environmental site inspections were conducted on 7, 14, 21 and 27 August 2024 by the ET in the reporting period.
- 12.1.5 No environmental complaint was received in the reporting period.
- 12.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

12.2 Comments/ Recommendations

12.2.1 The proposed mitigation measures were properly implemented and were considered effective and efficient in pollution control.

Figures


Figure 1.1	General Site Location Plan	





Copyright

Atkins Limited (2014)

Figure 1.2	Location of Work Areas for the Project	













Figure 2.1	Impact Water Quality Monitoring Locations	







Copyright (2014)








Figure 3.1	Impact Noise Monitoring Locations	










Copyright

Atkins Limited (2014)

Figure 8.1	Area for Archaeological Survey	






Appendix 1.1	Construction Programme	

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO., DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2
PROJECT PROGRAMME Fotal Slack | TRA | Predecessors Half 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2025, Half 2 2026, Half 2 2026, Half 2 2026, Half 2 2026, Half 2 2027, Half 1 2026, Half 2 2027, Half 1 2026, Half 2 2027, Task Name Late Start Late Finish Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 270 days Mon 23/5/29 Fri 24/2/23 Mon 23/5/29 Fri 24/2/23 Fri 26/1/9 Mon 26/10/5 Access date 955 days Portion A 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Fri 26/1/9 Mon 26/10/5 955 days 1015 days Portion B Tue 23/5/30 Mon 23/12/25 Tue 23/5/30 Mon 23/12/25 Tue 26/3/10 Mon 26/10/5 210 days Portion C1 & C2 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Fri 26/1/9 Mon 26/10/5 955 days 5/29 Portion C3 0 days Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 26/10/5 Mon 26/10/5 1225 days Portion D 210 days Tue 23/5/30 Mon 23/12/25 Tue 23/5/30 Mon 23/12/25 Tue 26/3/10 Mon 26/10/5 1015 days **€** 5/29 Portion F1 0 days Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 26/10/5 Mon 26/10/5 1225 days Portion F2 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Fri 26/1/9 Mon 26/10/5 955 days 10 Completion Date 1155 davs Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 0 days 11 Section I - Drainage Improvement Works at Sung Shan New Village 1095 days Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/2B Tue 23/5/30 Thu 26/5/28 0 davs 12 Section II - Drainage Improvement Works at Tai Wo 820 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 0 days 13 Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall 1155 days Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 0 days construction and drainage improvement works along Kam Sheung Road)
Section IV - Drainage Improvement Works at Ha Che (except pipe laying works by 14 1095 days 0 days Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 renchless method and pipe rehabilitation works across Fan Kam Road) 15 Section V - Drainage Improvement Works at Shan Ha Tsuen 973 days Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 0 days 16 Section VI - Flood Wall Construction and Drainage Improvement Works along Kam B20 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 0 days ung Road at Lin Fa Tei 17 Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation Works across Fan Kam Road and Upstream Channel and Downstream Box Culvert 820 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 0 days Construction Works (Chainage 626,224m - 678,859m) at Ha Che nned Completion Day of whole of the works Tue 25/8/26 Mon 26/10/5 Tue 25/8/26 Mon 26/10/5 Wed 25/8/27 Mon 26/10/5 Section I - Drainage Improvement Works at Sung Shan New Village 70 days Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 0 days Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 11 42 Section II - Drainage Improvement Works at Tai Wo Wed 25/8/27 Mon 26/5/4 Wed 25/8/27 Mon 26/5/4 Wed 25/8/27 Mon 26/5/4 0 days Wed 25/8/27 Mon 26/5/4 Wed 25/8/27 EOT - Blockade of access by others Mon 26/5/4 Wed 25/8/27 Mon 26/5/4 12 Tue 26/7/28 Mon 26/10/5 44 Section III - Drainage Improvement Works at Lin Fa Tei (except flood wall 70 days Tue 26/7/28 Mon 26/10/5 Tue 26/7/28 Mon 26/10/5 0 days construction and drainage improvement works along Kam Sheung Road) 45 EOT - inclement weather 70 days Tue 26/7/28 Mon 26/10/5 Tue 26/7/28 Mon 26/10/5 Tue 26/7/28 Mon 26/10/5 0 days 13 Section IV - Drainage Improvement Works at Ha Che (except pipe laying works 70 days Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 0 days by trenchless method and pipe rehabilitation works across Fan Kam Road) EOT - Inclement weather 47 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Fri 26/5/29 Thu 26/8/6 70 days 0 days Section V - Drainage Improvement Works at Shan Ha Tsuen 70 days Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 0 days EOT - Inclement weather 70 days Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 0 days 50 ection VI - Flood Wall Construction and Drainage Improvement Works along Thu 26/4/23 Kam Sheung Road at Lin Fa Tei 51 EOT - Difficulty/infeasibility for construction of 1650mm dia, pipe at Kam Sheur 240 days Wed 25/8/27 Thu 26/4/23 Wed 25/8/27 Thu 26/4/23 Wed 25/8/27 Thu 26/4/23 0 days Section VII - Pipe Laying Works by Trenchless Method and Pipe Rehabilitation 0 days Tue 25/8/26 Tue 25/8/26 Tue 25/8/26 Tue 25/8/26 Mon 26/10/5 Mon 26/10/5 405 days 17 Works across Fan Kam Road and Upstream Channel and Downstream I Culvert Construction Works (Chainage 626,224m - 678,859m) at Ha Ch Mon 23/5/15 Sat 24/3/16 Mon 23/5/15 Mon 23/5/15 Mon 26/10/5 oiect establishment 307 days Sat 24/3/16 0 days Mon 23/8/21 Sat 24/3/16 Mon 23/8/21 Sat 24/3/16 Sun 26/3/22 Mon 26/10/5 933 days 1FS-1 day Project Manager's Accommodation 209 days PMI001 - Possession of Works Area at 22 Fan Kam road [A] Fri 23/9/1 Fri 23/9/1 Fri 23/9/1 Fri 23/9/1 Sun 26/3/22 Sun 26/3/22 933 days 1 day Mon 26/3/23 Mon 26/10/5 Rennovation and Certification of ex. PM accommodation 197 days Sat 23/9/2 Sat 24/3/16 Sat 23/9/2 Sat 24/3/16 933 days 0 Inspection and review of ex. PM accommodation [A] 100 days Sat 23/9/2 Sun 23/12/10 Sat 23/9/2 Sun 23/12/10 Mon 26/3/23 Tue 26/6/30 933 days Arranging time slot with RSS for power and server down [A] 83 days Mon 23/12/11 Sat 24/3/2 Mon 23/12/11 Sat 24/3/2 Wed 26/7/1 Mon 26/9/21 933 days Issuance of check certificates [A] Sun 24/3/3 Sat 24/3/16 Tue 26/9/22 Mon 26/10/5 933 days Sun 24/3/3 Sat 24/3/16 59 14 days C11 Tendering procedure for EDMS & DWSS [A] Mon 23/8/21 Tue 23/9/19 Mon 23/8/21 Tue 23/9/19 Tue 26/7/28 Wed 26/8/26 1072 days 30 days Installation and commissioning of EDMS & DWSS [A] Wed 23/9/20 Sun 23/10/29 Thu 26/8/27 Mon 26/10/5 1072 days 40 days Wed 23/9/20 Sun 23/10/29 Environmental Team (ET) procurement 190 days 15 days Tue 23/8/15 Tue 24/2/20 Tue 23/8/15 Tue 24/2/20 Wed 23/8/30 Mon 26/10/5 64 C9 Tendering procedure [A] 58 days Tue 23/8/15 Wed 23/10/11 Tue 23/8/15 Wed 23/10/11 Wed 23/8/30 Thu 23/10/26 15 days Commencement for ET (Aurecon) [A] Thu 23/10/12 Thu 23/10/12 Thu 23/10/12 Thu 23/10/12 Fri 23/10/27 Fri 23/10/27 1 day 15 days 66 Proposal and Acceptance of ET Members [A] Mon 23/10/30 Fri 23/10/13 Mon 23/10/30 Sat 23/10/28 Tue 23/11/14 15 days 65 18 days Fri 23/10/13 Updating and Acceptance of EM&A Manual [A] Tue 23/10/31 Wed 23/11/22 Tue 23/10/31 Wed 23/11/22 Wed 23/11/15 Thu 23/12/7 23 days 15 days 68 Notice of Commencement of Construction to EPD [A] 90 days Thu 23/11/23 Tue 24/2/20 Thu 23/11/23 Tue 24/2/20 Fri 23/12/8 Wed 24/3/6 15 days Complete necessary submissions to EPD [A] 20 days Thu 24/2/1 Tue 24/2/20 Thu 24/2/1 Tue 24/2/20 Wed 26/9/16 Mon 26/10/5 958 days 0 74 Setup Public Liaison Team 120 days Mon 23/5/15 Mon 23/9/11 Mon 23/5/15 Mon 23/9/11 Mon 23/5/15 Mon 23/9/11 0 days Recruitment of Public Liaison Officer [A] Mon 23/5/15 Sat 23/8/12 Mon 23/5/15 Sat 23/8/12 Mon 23/5/15 Sat 23/8/12 90 days 0 days Appointment and Acceptance of Public Liaison Officer [A] 30 days Sun 23/8/13 Mon 23/9/11 Sun 23/8/13 Mon 23/9/11 Sun 23/8/13 Mon 23/9/11 0 days Works Area establishment 44 days Fri 23/9/1 Sat 23/10/14 Fri 23/9/1 Sat 23/10/14 Sat 23/9/16 Mon 26/10/5 15 days 85 PMI001 - Possession of Works Area at 22 Fan Kam road [A] 1 day Fri 23/9/1 Fri 23/9/1 Fri 23/9/1 Sat 23/9/16 Sat 23/9/16 15 days Establish concrete haul road and slab [A] 43 days Sat 23/9/2 Sat 23/10/14 Sat 23/9/2 Sat 23/10/14 Mon 26/8/24 Mon 26/10/5 1087 days Contractor's Accommodation (office and welfare facilities) 145 days Sat 23/9/2 Wed 24/1/24 Sat 23/9/2 Wed 24/1/24 Sun 23/9/17 Mon 26/10/5 15 days 88 Establish temporary site office (containers) [A] 24 days Sat 23/9/2 Mon 23/9/25 Sat 23/9/2 Mon 23/9/25 Sun 23/9/17 Tue 23/10/10 15 days C9 Tendering procedure for Contractor's Site Office [A] 28 days Fri 23/9/29 Sat 23/9/2 Fri 23/9/29 Thu 26/5/14 Wed 26/6/10 Proposal and Acceptance of Temp. Works Design and Method Statement [A] 35 days Sat 23/9/30 Fri 23/11/3 Sat 23/9/30 Fri 23/11/3 Thu 26/6/11 Wed 26/7/15 98 Construction of Footing [A] 15 days Sat 23/11/4 Sat 23/11/18 Sat 23/11/4 Sat 23/11/18 Thu 26/7/16 Thu 26/7/30 985 days Construction of Structure [A] 45 days Sun 23/11/19 Tue 24/1/2 Sun 23/11/19 Tue 24/1/2 Fri 26/7/31 Sun 26/9/13 100 Interior furnishment and Furnitures [A] 15 days Wed 24/1/3 Wed 24/1/17 Wed 24/1/3 Wed 24/1/17 Mon 26/9/14 Mon 26/9/28 985 days 101 7 days Thu 24/1/18 Wed 24/1/24 Thu 24/1/18 Wed 24/1/24 Tue 26/9/29 Mon 26/10/5 102 103 1165 days Tue 23/5/30 Thu 26/8/6 Tue 23/5/30 Tue 23/5/30 access date of Portion A 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 0 days \\WingTatNas Period of section I (Sung Shan New Village) 1095 days Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 0 days \\WingTatNasC Planned Completion Day 70 days Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Early access (partial) [A] 200 days Tue 23/5/30 Fri 23/12/15 Tue 23/5/30 Fri 23/12/15 Tue 23/8/8 Fri 24/2/23 70 days \\WingTatNasC Site Establishment 878 days Tue 23/9/12 Thu 26/2/5 Tue 23/9/12 Thu 26/2/5 Tue 23/9/12 Thu 26/8/6 0 days Prepare and Accept Temp. Works Design and Method Statement 864 days Tue 23/9/26 Thu 26/2/5 Tue 23/9/26 Thu 26/2/5 Tue 23/10/31 Thu 26/3/12 35 days \\WingTatNast Public Liaison and Negotiation with Village Rep. Tue 23/9/12 Thu 24/2/22 Tue 23/9/12 Thu 24/2/22 Tue 23/9/12 Thu 24/2/22 \\WingTatNas0 Initial Survey Fri 24/2/23 Thu 26/2/5 Fri 24/2/23 Thu 26/2/5 Fri 24/3/29 Thu 26/3/12 35 days 8 5FS-1 day 10 Initial Safety & Environmental measures [A] Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 8,5FS-1, day Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Setup of instrumentation and monitoring [A] Fri 24/3/15 Fri 26/7/10 Thu 26/8/6 EIAO Commencement of Construction [A] Wed 24/2/21 Wed 24/2/21 Wed 24/2/21 Tue 26/6/9 Tue 26/6/9 \\WingTatNas 16 Environmental Baseline Monitoring [A] Tue 24/1/23 Man 24/2/19 Tue 24/1/23 Mon 24/2/19 Mon 26/5/11 Sun 26/6/7 839 days 0 15FS-30 days Task Progress Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary evision 11.0 Date: 31 July 2024 Critical Task Milestone • Rolled Up Task Rolled Up Milestone 🔷 Split Project Summary Deadline Page 1

Drain: (U/S)~(D/S),size+Iype,bedding,length(m),depth(m) U-Channel: (U/S)~(D/S),size+Iype,length(m) Drainage Channel: (U/S)~(D/S)

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME 28 days Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fn 24/3/15 Thu 24/4/11 0 days 0 17 Condition Survey [A 18 Vegetation Survey [A] 28 days Fn 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Wed 24/4/24 Tue 24/5/21 40 days 0 19 Tree Survey (A) 28 days Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Wed 24/4/24 Tue 24/5/21 40 days 0 Fri 24/5/31 Wed 24/5/22 Wed 24/7/10 40 days 19,18 20 [PMIxxx] TPRP for Additional Trees (impact to be ascertained) 50 days Fri 24/4/12 Fri 24/5/31 Fri 24/4/12 Fri 24/4/19 Mon 26/6/8 Thu 26/8/6 839 days 21 [PMI-xxx] Aguilaria Sinensis seedling (impact to be ascertained) 60 days Tue 24/2/20 Fri 24/4/19 Tue 24/2/20 ompeter t Person (UU) Fri 24/4/12 Fri 24/4/12 Mon 24/6/10 Man 24/6/10 22 Site Clearance [A] 60 days fri 24/4/12 Mon 24/6/10 0 days 22FS-30 day 2x labour 1 grab truck Mon 24/6/10 Sun 24/5/12 Mon 24/6/10 23 UU detection 30 days Sun 24/5/12 Man 24/6/10 Sun 24/5/12 0 days ning making good or leasing of private land may be required 22FS-30 days Sun 24/5/12 Mon 24/6/10 Sun 24/5/12 Mon 24/6/10 Sun 24/5/12 Mon 24/6/10 0 days 24 Establish access(es) to channels (A) 30 days 1x Lony Crane, 3x labour, 1x welder 25 Wed 24/7/10 Tue 24/6/11 Wed 24/7/10 0 days 24,23 Guarding / Barrier / Hoarding (A) Wed 24/7/10 Tue 24/6/11 30 days Tue 24/6/11 Thu 26/8/6 Thu 24/7/11 Thu 26/8/6 Thu 24/7/11 Thu 24/7/11 Thu 26/8/6 0 days 26 Drainage Channels Works 757 days 27 Thu 24/7/11 Tue 24/7/30 Thu 24/7/11 Tue 24/7/30 Thu 24/7/11 Tue 24/7/30 0 days Excavate & Backfill ex. Unregistered feature (A) 20 days Thu 24/7/11 Tue 24/7/30 Thu 24/7/11 Tue 24/7/30 25,20 28 Thu 24/7/11 Tue 24/7/30 0 days Relocate/Divert ex. Utilities [A] 20 days 29 Demolish & relocate metal frame YLL796/B/9 [A] Wed 24/7/31 Thu 24/8/29 Wed 24/7/31 Thu 24/8/29 Wed 24/7/31 Thu 24/8/29 0 days 30 days Fri 24/8/30 Sun 24/11/17 Fri 24/8/30 Sun 24/11/17 0 days SSNV04 CH_A300.00~CH_A400.00 Fri 24/8/30 Sun 24/11/17 30 80 days 1x Sheetpiling machine, 1x Lorry Crane Fri 24/8/30 Fri 24/10/18 Fri 24/8/30 Fri 24/10/18 0 days 31 Sheetpiling & Temp, Drainage Diversion Fri 24/8/30 Fri 24/10/18 50 days 1x Excavator,1x dump truck,2x labour Fri 24/9/13 Fri 24/11/1 Fri 24/9/13 Fri 24/11/1 Fri 24/9/13 Fri 24/11/1 0 days 31FS-36 days 32 Excavation and Lateral Support 50 days 33 Ground and Edge Beams Fri 24/9/27 Sat 24/10/26 Fri 24/9/27 Sat 24/10/26 Fri 24/9/27 Sat 24/10/26 0 days 30 days 3x rebar fixers Wed 24/10/16 Fri 24/9/27 Wed 24/10/16 Fri 24/9/27 Wed 24/10/16 0 days Fri 24/9/27 Rebar Fixing 20 days 35 Man 24/10/7 Sat 24/10/26 Mon 24/10/7 Sat 24/10/26 Mon 24/10/7 Sat 24/10/26 0 days 34FS-I0 day 3x carpenters Formwork Erection and Cast-in items 20 days I gang concrete mixers pump truck Thu 24/10/17 Thu 24/10/17 Thu 24/10/17 Thu 24/10/17 Thu 24/10/17 Thu 24/10/17 35FS-10 day Concreting 1 day 30 days Fri 24/10/18 Sat 24/11/16 Fri 24/10/18 Sat 24/11/16 Fri 24/10/18 Sat 24/11/16 3x rebar fixers Fri 24/10/18 Wed 24/11/6 Fri 24/10/18 Wed 24/11/6 Fri 24/10/18 0 days Rebar Fixing 20 days 38FS-10 day 3x carpenters 39 Mon 24/10/28 Sat 24/11/16 Mon 24/10/28 Sat 24/11/16 Mon 24/10/28 Sat 24/11/16 0 days Formwork Erection and Cast-in items 20 days . I gang concrete mixers pump truck 40 Thu 24/11/7 Thu 24/11/7 Thu 24/11/7 Thu 24/11/7 Thu 24/11/7 Thu 24/11/7 0 days 39FS-10 day Concreting 1 day Backfilling and Compaction 1x Excavator, 1x dump truck 41 10 days Fri 24/11/8 Sun 24/11/17 Fri 24/11/8 Sun 24/11/17 Fri 24/11/8 Sun 24/11/17 0 days Fri 24/11/8 Sun 24/11/17 Fri 24/11/8 Sun 24/11/17 Fri 24/11/8 Sun 24/11/17 0 days 41FS-10 day 1x Sheetpiling machine.1x Lorry Cran Removal of Sheetpiles 10 days 43 SSNV03 CH.A400.00~CH.A500.00 Mon 24/11/18 Sun 25/2/23 ********* Sun 25/2/23 Sun 25/2/23 0 days 98 days 44 Mon 24/11/18 Sat 25/1/4 .1x Sheetpiling machine.1x Lorry Crane Sheetpiling & Temp, Drainage Diversion 48 days Mon 24/11/18 Sat 25/1/4 Mon 24/11/18 Sat 25/1/4 0 days 45 Excavation and Lateral Support 48 days Sat 24/11/30 Thu 25/1/16 Sat 24/11/30 Thu 25/1/16 Sat 24/11/30 Thu 25/1/16 0 days 44FS-36 days 1x Excavator,1x dump truck,2x labour 46 Ground and Edge Beams 30 days Thu 24/12/12 Fri 25/1/10 Thu 24/12/12 Fri 25/1/10 Thu 24/12/12 Fri 25/1/10 0 days Thu 24/12/12 Tue 24/12/31 Thu 24/12/12 Tue 24/12/31 45FS-36 days 3x rebar fixers Rebar Fixing 20 days Thu 24/12/12 Tue 24/12/31 0 days Sun 24/12/22 47FS-10 days 48 Fri 25/1/10 Sun 24/12/22 Fri 25/1/10 0 days 3x carpenters Formwork Erection and Cast-in items 20 days Sun 24/12/22 Fri 25/1/10 48FS-10 days Wed 25/1/1 Thu 25/1/2 Wed 25/1/1 Thu 25/1/2 ang.concrete mixers.pump truck 2 days Wed 25/1/1 Thu 25/1/2 0 days 50 30 days Fri 25/1/3 Sat 25/2/1 Fri 25/1/3 Sat 25/2/1 Fri 25/1/3 Sat 25/2/1 0 days 3x rebar fixers Wed 25/1/22 Fri 25/1/3 Wed 25/1/22 Fri 25/1/3 Wed 25/1/22 51 Rebar Fixing 20 days Fri 25/1/3 0 days 52 Mon 25/1/13 Sat 25/2/1 Mon 25/1/13 Sat 25/2/1 Mon 25/1/13 Sat 25/2/1 0 days 51FS-10 days 3x carpenters Formwork Erection and Cast-in items 20 days I gang, concrete mixers, pump truck 53 Thu 25/1/23 Fri 25/1/24 Thu 25/1/23 Fri 25/1/24 Thu 25/1/23 Fri 25/1/24 52FS-10 days 2 days 0 days 0 days 1x Excavator, 1x dump truck 54 Backfilling and Compaction 20 days Sat 25/1/25 Thu 25/2/13 Sat 25/1/25 Thu 25/2/13 Sat 25/1/25 Thu 25/2/13 53 0 days 1x Sheetpiling machine.1x Lorry Crane 55 Sun 25/2/23 Tue 25/2/4 Sun 25/2/23 Tue 25/2/4 Sun 25/2/23 54FS-10 days Removal of Sheetpiles 20 days Tue 25/2/4 0 56 Mon 25/2/24 Sun 25/3/30 Mon 25/2/24 Sun 25/3/30 Fri 26/7/3 Thu 26/8/6 494 days 35 days 0 days 57 Demolish & relocate wall, hoarding YLL796/B/13,13B Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 55FS-10 days 14 days Demolish & relocate OSC YLL796/B/14A,14B 58 14 days Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 0 days 55FS-10 days Demolish & relocate fence & wall YLL796/B/14 Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 Fri 25/2/14 Thu 25/2/27 SSFS-10 days 14 days 0 days 60 SSNV05 CH A200 00~CH A300 00 92 days Fri 25/2/28 Fri 25/5/30 Fri 25/2/28 Fri 25/5/30 Fri 25/2/28 Fri 25/5/30 0 days 1x Sheetpiling machine,1x Lorry Crane 48 days 0 days 61 Sheetpiling & Temp, Drainage Diversion Fri 25/2/28 Wed 25/4/16 Fri 25/2/28 Wed 25/4/16 Fri 25/2/28 Wed 25/4/16 57.58.59 1x Excavator,1x dump truck,2x labour 62 Excavation and Lateral Support 48 days Wed 25/3/12 Mon 25/4/28 Wed 25/3/12 Mon 25/4/28 Wed 25/3/12 Mon 25/4/28 0 days 61FS-36 days 63 Ground and Edge Beams 28 days Mon 25/3/24 Sun 25/4/20 Mon 25/3/24 Sun 25/4/20 Mon 25/3/24 Sun 25/4/20 0 days 3x rebar fixers 54 20 days Mon 25/3/24 Sat 25/4/12 Mon 25/3/24 Sat 25/4/12 Mon 25/3/24 Sat 25/4/12 0 days 62FS-36 days Rebar Fixing 3x carpenters 65 Formwork Frection and Cast-in items 20 days Tue 25/4/1 Sun 25/4/20 Tue 25/4/1 Sun 25/4/20 Tue 25/4/1 Sun 25/4/20 0 days 64FS-12 days 1 gang.concrete mixers,pump truck 66 1 day Wed 25/4/9 Wed 25/4/9 Wed 25/4/9 Wed 25/4/9 Wed 25/4/9 Wed 25/4/9 0 days 65FS-12 days Concreting 67 Walls 30 days Thu 25/4/10 Fri 25/5/9 Thu 25/4/10 Fri 25/5/9 Thu 25/4/10 Fri 25/5/9 0 days 3x rebar fixer: 68 Rebar Fixing 20 days Thu 25/4/10 Tue 25/4/29 Thu 25/4/10 Tue 25/4/29 Thu 25/4/10 Tue 25/4/29 0 days 3x carpenters 69 Formwork Frection and Cast-in items 20 days Sun 25/4/20 Fri 25/5/9 Sun 25/4/20 Fri 25/5/9 Sun 25/4/20 Fri 25/5/9 0 days 68FS-10 days I gang, concrete mixers, pump truck 70 1 day Wed 25/4/30 Wed 25/4/30 Wed 25/4/30 Wed 25/4/30 Wed 25/4/30 Wed 25/4/30 0 days 69FS-10 days Concreting 1x Excavator,1x dump truck 71 Backfilling and Compaction 20 days Thu 25/5/1 Tue 25/5/20 Thu 25/5/1 Tue 25/5/20 Thu 25/5/1 Tue 25/5/20 0 days 70 1x Sheetpiling machine, 1x Lorry Crane 72 Removal of Sheetniles 20 days Sun 25/5/11 Fri 25/5/30 Sun 25/5/11 Fri 25/5/30 Sun 25/5/11 Fri 25/5/30 0 days 71FS-10 days 73 SSNV06 CH A100 00~CH A200 00 72 days Wed 25/5/21 Thu 25/7/31 Wed 25/5/21 Thu 25/7/31 Wed 25/5/21 Thu 25/7/31 0 days 1x Sheetpiling machine, 1x Lorry Cran 7.4 72FS-10 days Sheetpiling & Temp, Drainage Diversion 48 days Wed 25/5/21 Mon 25/7/7 Wed 25/5/21 Mon 25/7/7 Wed 25/5/21 Mon 25/7/7 0 days 1x Excavator,1x dump truck,2x labou 75 Excavation and Lateral Support 48 days Mon 25/6/2 Sat 25/7/19 Mon 25/6/2 Sat 25/7/19 Mon 25/6/2 Sat 25/7/19 0 days 74FS-36 days 76 Ground and Edge Beams 28 days Sat 25/6/14 Fri 25/7/11 Sat 25/6/14 Fri 25/7/11 Sat 25/6/14 Fri 25/7/11 0 days 3x rebar fixers Rebar Fixing 77 20 days Sat 25/6/14 Thu 25/7/3 Sat 25/6/14 Thu 25/7/3 Sat 25/6/14 Thu 25/7/3 0 days 75FS-36 days 3x carpenters 78 77FS-12 days Formwork Frection and Cast-in items 20 days Sun 25/6/22 Fri 25/7/11 Sun 25/6/22 Fri 25/7/11 Sun 25/6/22 Fri 25/7/11 0 days 1 gang.concrete mixers, pump truck 78FS-12 days 79 Concreting 1 day Mon 25/6/30 Mon 25/6/30 Mon 25/6/30 Mon 25/6/30 Mon 25/6/30 Mon 25/6/30 0 days 80 Walls 10 days Tue 25/7/1 Thu 25/7/10 Tue 25/7/1 Thu 25/7/10 Tue 25/7/1 Thu 25/7/10 0 days 3x rebar fixers 81 Rebar Fixing 10 days Tue 25/7/1 Thu 25/7/10 Tue 25/7/1 Thu 25/7/10 Tue 25/7/1 Thu 25/7/10 0 days 3x carpenters 81FS-10 days Thu 25/7/10 Tue 25/7/1 82 Formwork Frection and Cast-in items 10 days Tue 25/7/1 Thu 25/7/10 Tue 25/7/1 Thu 25/7/10 0 days I gang.concrete mixers pump truck 83 Concreting 82FS-10 days 1 day Tue 25/7/1 Tue 25/7/1 Tue 25/7/1 Tue 25/7/1 Tue 25/7/1 Tue 25/7/1 0 days 1x Excavator, 1x dump truck 84 Backfilling and Compaction 20 days Wed 25/7/2 Mon 25/7/21 Wed 25/7/2 Mon 25/7/21 Wed 25/7/2 Mon 25/7/21 0 days 84FS-10 days 1x Sheetpiling machine, 1x Lorry Cra 85 Removal of Sheetpiles 20 days Sat 25/7/12 Thu 25/7/31 Sat 25/7/12 Thu 25/7/31 Sat 25/7/12 Thu 25/7/31 0 days 86 Animal Escape Ramp 14 days Fri 25/8/1 Thu 25/8/14 Fri 25/8/1 Thu 25/8/14 Fri 26/7/24 Thu 26/8/6 357 days 87 85FS-10 days Relocate/Divert ex: Utilities 14 days Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 0 days 88 Demolish & relocate wall and porch YLL796/B/5.5A 14 days Tue 25/7/22 Man 25/8/4 Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 0 days 85FS-10 days 85FS-10 days Demolish & relocate booth, metal frame YLL796/B/16 14 days Tue 25/7/22 Man 25/8/4 Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 0 days 90 Demolish & relocate wall YLL796/B/17 14 days Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 Tue 25/7/22 Mon 25/8/4 0 days 85FS-10 days 91 SSNV07 CH A0.00~CH A100.00 112 days Tue 25/8/5 Mon 25/11/24 Tue 25/8/5 Mon 25/11/24 Tue 25/8/5 *********** 0 days 1x Sheetpiling machine, 1x Lorry Crane 87.88.89.90 92 Sheetoiling & Temp, Drainage Diversion 48 days Tue 25/8/5 Sun 25/9/21 Tue 25/8/5 Sun 25/9/21 Tue 25/8/5 Sun 25/9/21 0 days 1x Excavator,1x dump truck,2x labou 92FS-36 days 93 Excavation and Lateral Support 48 days Sun 25/8/17 Fri 25/10/3 Sun 25/8/17 Fri 25/10/3 Sun 25/8/17 Fri 25/10/3 0 days 94 Ground and Edge Beams 28 days Fri 25/8/29 Thu 25/9/25 Fri 25/8/29 Thu 25/9/25 Fri 25/8/29 Thu 25/9/25 0 days 3x rebar fixers Wed 25/9/17 93FS-36 days 95 Rebar Fixing 20 days Fri 25/8/29 Wed 25/9/17 Fri 25/8/29 Wed 25/9/17 Fri 25/8/29 0 days 3x carpenters 96 Formwork Erection and Cast-in Items 20 days Sat 25/9/6 Thu 25/9/25 Sat 25/9/6 Thu 25/9/25 Sat 25/9/6 Thu 25/9/25 0 days 95FS-12 days 1 gang, concrete mixers, pump truck 96FS-12 days Concreting 1 day Sun 25/9/14 Sun 25/9/14 Sun 25/9/14 Sun 25/9/14 Sun 25/9/14 Sun 25/9/14 0 days 98 Walls 50 days Mon 25/9/15 Mon 25/11/3 Mon 25/9/15 Mon 25/11/3 Mon 25/9/15 Mon 25/11/3 0 days Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary 'Task Progress Summary vision : 11.0 Date: 31 July 2024 Milestone Rolled Up Task Rolled Up Milestone Project Summary Deadline Critical Task Split

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO, DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2
PROJECT PROGRAMME



Drain: {U/S}-{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: (U/S)~(D/S)

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO., DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME TRA Predecessors Half Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2025, Half 2 2026, Half 2 2026, Half 2 2027, Half 1 2026, Half 2 2026, Half 2 2027, Half 1 2026, Half 2 2027, Half Task Name Late Start Mon 24/12/30 Tue 25/1/28 0 days 0 42 Backfilling and Compaction 30 days Mon 24/12/30 Tue 25/1/28 Mon 24/12/30 Tue 25/1/28 Sun 25/2/9 43FS-18 days 44 Sat 25/1/11 Sun 25/2/9 Sat 25/1/11 Sun 25/2/9 Sat 25/1/11 0 days 0 Removal of Sheetpiles 30 days Fri 25/2/7 Thu 25/1/23 Fri 25/2/7 Thu 25/1/23 Fri 25/2/7 0 days 0 44FS-18 days Connection to ex. Channel at Outlet Thu 25/1/23 16 days 46 Mon 25/3/31 Fri 25/1/24 Mon 25/3/31 Fri 25/1/24 Mon 25/3/31 0 days 67 days Fri 25/1/24 47 Sheetpiling & Temp, Drainage Diversion (for non-open-cut portions) Fri 25/1/24 Sun 25/3/9 Fri 25/1/24 Sun 25/3/9 Fri 25/1/24 Sun 25/3/9 0 days 45FS-15 days 45 days 48 Sun 25/2/2 Tue 25/3/18 Sun 25/2/2 Tue 25/3/18 Tue 25/3/18 0 days 47FS-36 days 1x Excavator,1x dump truck,2x labou Excavation and Lateral Support 45 days 49 Base Slab Tue 25/2/11 Mon 25/3/31 Tue 25/2/11 Mon 25/3/31 Tue 25/2/11 Mon 25/3/31 49 days 0 days 50 3x rebar fixers Tue 25/2/11 Mon 25/3/17 Tue 25/2/11 Mon 25/3/17 Tue 25/2/11 Mon 25/3/17 0 days Rebar Fixing 35 days 51 35 days Tue 25/2/25 Mon 25/3/31 Tue 25/2/25 Mon 25/3/31 Tue 25/2/25 Mon 25/3/31 0 days 50FS-21 days 3x carpenters 52 Mon 25/3/31 Mon 25/3/31 Mon 25/3/31 Mon 25/3/31 Mon 25/3/31 51FS-1 day 1 gang.concrete mixers,pump truck 53 Tue 25/4/1 183 days Tue 25/4/1 Tue 25/9/30 Tue 25/4/1 Tue 25/9/30 Tue 25/9/30 0 days 52 54 Wed 25/12/17 Wed 25/10/1 Wed 25/12/17 CH.A100-CH.A200 (continue 78 days Wed 25/10/1 Wed 25/12/17 Wed 25/10/1 0 days 49 days Wed 25/10/1 Tue 25/11/18 Wed 25/10/1 Tue 25/11/18 Wed 25/10/1 Tue 25/11/18 Wed 25/10/1 56 Wed 25/10/1 Tue 25/11/4 Wed 25/10/1 Tue 25/11/4 Tue 25/11/4 0 days 53 57 Formwork Erection and Cast-in items Wed 25/10/15 Tue 25/11/18 Wed 25/10/15 Tue 25/11/18 Wed 25/10/15 Tue 25/11/18 56FS-21 days .3x carpenters 35 days 1 gang concrete mixers, pump truck 58 Wed 25/10/29 Wed 25/10/29 Wed 25/10/29 Wed 25/10/29 Wed 25/10/29 Wed 25/10/29 57FS-21 days 0 days 54 Thu 25/10/30 Wed 25/12/3 Thu 25/10/30 Wed 25/12/3 Thu 25/10/30 Wed 25/12/3 1x dump truck.1x Excavator Backfilling and Compaction 0 days 59FS-21 days 60 Thu 25/11/13 Wed 25/12/17 Thu 25/11/13 Wed 25/12/17 Thu 25/11/13 Wed 25/12/17 0 days 1.1x lorry crane,1x Sheetpiling machine 61 CH.A19.69~CH.A100 Thu 25/11/27 Tue 26/3/31 Thu 25/11/27 Tue 26/3/31 Thu 25/11/27 Tue 26/3/31 125 days 0 days 60FS-21 days 0 days 62 Sheetpiling & Temp_Drainage Diversion (for non-open-cut portions) Sat 26/1/10 Thu 25/11/27 Sat 26/1/10 Thu 25/11/27 Sat 26/1/10 45 days Thu 25/11/27 63 Sat 25/12/6 Mon 26/1/19 Sat 25/12/6 Mon 26/1/19 Sat 25/12/6 Mon 26/1/19 62FS-36 days Excavation and Lateral Support 45 days 0 days 54 Base Slab 49 days Mon 25/12/15 Sun 26/2/1 ######### Sun 26/2/1 ######## Sun 26/2/1 0 days 65 Rebar Fixing Mon 25/12/15 Sun 26/1/18 Mon 25/12/15 Sun 26/1/18 Mon 25/12/15 Sun 26/1/18 63FS-36 days 3x rebar fixers 35 days 0 days 65FS-21 days 66 Formwork Erection and Cast-in items Mon 25/12/29 Sun 26/2/1 Mon 25/12/29 Sun 26/2/1 Mon 25/12/29 Sun 26/2/7 0 days 3x carpenters 35 days 67 Mon 26/1/12 Mon 26/1/12 Mon 26/1/12 Mon 26/1/12 Mon 26/1/12 Mon 26/1/12 66FS-21 days 1 gang, concrete mixers, pump truck Concreting 1 day 0 days 0 days 58 Walls 49 days Tue 26/1/13 Mon 26/3/2 Tue 26/1/13 Mon 26/3/2 Tue 26/1/13 Mon 26/3/2 69 Rebar Fixing Tue 26/1/13 Mon 26/2/16 Tue 26/1/13 Mon 26/2/16 Tue 26/1/13 Mon 26/2/16 0 days 3x rebar fixers 35 days 0 days 70 Formwork Erection and Cast-in items 35 days Tue 26/1/27 Mon 26/3/2 Tue 26/1/27 Mon 26/3/2 Tue 26/1/27 Mon 26/3/2 69FS-21 days .3x carpenters 71 Concreting 1 day Tue 26/2/10 Tue 26/2/10 Tue 26/2/10 Tue 26/2/10 Tue 26/2/10 Tue 26/2/10 0 days 70FS-21 days 1,1 gang concrete mixers, pump truck 72 Backfilling and Compaction 35 days Wed 26/2/11 Tue 26/3/17 Wed 26/2/11 Tue 26/3/17 Wed 26/2/11 Tue 26/3/17 0 days 71 . 1x dump truck.1x Excavator 73 Removal of Sheetpiles 35 days Wed 26/2/25 Tue 26/3/31 Wed 26/2/25 Tue 26/3/31 Wed 26/2/25 Tue 26/3/31 0 davs 72FS-21 days 1.1x lorry crane,1x Sheetpiling machine 0 74 900 pipe with flap valve 21 days Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 0 days 73FS-21 days Lorry Crane, carpenter, rebar fixer, concreting gang Box Culvert & Pedestrian Crossing 21 days Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 73FS-21 days 0 days 76 ABWE works 21 days Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 0 days 73FS-21 days 77 Bedding works 21 days Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 Wed 26/3/11 Tue 26/3/31 0 days 73FS-21 days Ð 78 No works at wet seasor 34 days Wed 26/4/1 Mon 26/5/4 Wed 26/4/1 Mon 26/5/4 Wed 26/4/1 Mon 26/5/4 0 days 74,75,76,77 Ð 79 U-Channel Works 41 days Sat 26/3/14 Thu 26/4/23 Sat 26/3/14 Thu 26/4/23 Sat 26/3/14 Thu 26/4/23 0 days 80 CH A0.00~CH.A16.40.900CU.L=16.40 41 days Sat 26/3/14 Thu 26/4/23 Sat 26/3/14 Thu 26/4/23 Sat 26/3/14 Thu 26/4/23 0 days 1x Excavator, 1x dump truck 81 Excavation and Lateral Support 30 days Sat 26/3/14 Sun 26/4/12 Sat 26/3/14 Sun 26/4/12 Sat 26/3/14 Sun 26/4/12 0 days 72FS-4 days 82 2x carpenters Channel Formwork Erection 30 days Wed 26/3/25 Thu 26/4/23 Wed 26/3/25 Thu 26/4/23 Wed 26/3/25 Thu 26/4/23 0 days 81FS-19 days 83 1 gang, concrete mixers Concreting 1 day Sat 26/4/4 Sat 26/4/4 Sat 26/4/4 Sat 26/4/4 Sat 26/4/4 Sat 26/4/4 0 days 82FS-20 days 0 84 Drain Laving Works 30 days Sun 26/4/5 Mon 26/5/4 Sun 26/4/5 Mon 26/5/4 Sun 26/4/5 Mon 26/5/4 0 days 85 CH.A16.40~CH.A19.69.900PC.B.I = 3.30.D=1.5 30 days Sun 26/4/5 Mon 26/5/4 Sun 26/4/5 Mon 26/5/4 Sun 26/4/5 Mon 26/5/4 0 days 86 1x Excavator, 1x dump truck Excavation and Lateral Support 18 days Sun 26/4/5 Wed 26/4/22 Sun 26/4/5 Wed 26/4/22 Sun 26/4/5 Wed 26/4/22 0 days 83 2x drainlayer 87 86FS-10 days Drain Laying 14 days Mon 26/4/13 Sun 26/4/26 Mon 26/4/13 Sun 26/4/26 Mon 26/4/13 Sun 26/4/26 0 days 0 88 1x Excavator,2x labour 87FS-5 days Bedding and Backfilling 9 days Wed 26/4/22 Thu 26/4/30 Wed 26/4/22 Thu 26/4/30 Wed 26/4/22 Thu 26/4/30 0 days 0 89 Reinstatement 9 days Sun 26/4/26 Mon 26/5/4 Sun 26/4/26 Mon 26/5/4 Sun 26/4/26 Mon 26/5/4 0 days 0 88FS-5 days 106 107 1225 days Tue 23/5/30 Mon 26/10/5 Tue 23/5/30 Mon 26/10/5 Tue 23/5/30 Mon 26/10/5 0 days access date of Portion C1 & C2 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 0 days \\WingTatNas section III (Lin Fa Tei) Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 Tue 23/5/30 Mon 26/7/27 1155 days 0 days 0 \\WingTatNasC Planned Completion Day Tue 26/7/28 Mon 26/10/5 Tue 26/7/28 Mon 26/10/5 70 days Tue 26/7/28 Mon 26/10/5 0 days 0 Fri 23/12/15 Wed 23/8/23 Sat 24/3/9 Early access (partial) [A] 200 days Tue 23/5/30 Fri 23/12/15 Tue 23/5/30 85 days \\WingTatNasC Wed 26/5/27 Wed 23/9/27 Mon 26/10/5 Site Establishment Tue 23/9/12 Wed 26/5/27 Tue 23/9/12 989 days 15 days Prepare and Accept Temp, Works Design and Method Statement Wed 26/5/27 Wed 26/5/27 Tue 23/10/31 Wed 26/7/1 Tue 23/9/26 35 days \\WingTatNas0 975 days Tue 23/9/26 Public Liaison and Negotiation with Village Rep. [A] 164 days Tue 23/9/12 Thu 24/2/22 Tue 23/9/12 Thu 24/2/22 Wed 23/9/27 Fri 24/3/8 15 days \\WingTatNas0 Fri 24/2/23 Wed 26/5/27 Fri 24/3/29 Wed 26/7/1 8,5FS-1 day Initial Survey 825 days Wed 26/5/27 Fri 24/2/23 35 days 11 Initial Safety & Environmental measures [A] Thu 24/3/7 Fri 24/2/23 Thu 24/3/7 Sat 24/3/9 Fri 24/3/22 Fri 24/2/23 8.5FS-1 day I4 davs 15 days 13 EIAO Commencement of Construction [A] Wed 24/2/21 Tue 24/3/19 Wed 24/2/21 Tue 24/3/19 Tue 26/9/8 Mon 26/10/5 28 days 930 days \\WingTatNas0 15 Environmental Baseline Monitoring [A] 15 days Mon 24/2/19 Mon 24/3/4 Mon 24/2/19 Mon 24/3/4 Mon 26/9/21 Mon 26/10/5 945 days 13FS-30 days Thu 26/1/29 Subcontracting of works Wed 24/8/21 Sat 23/12/16 Wed 24/8/21 Mon 25/10/5 775 days 250 days Sat 23/12/16 17 Fri 24/3/22 Sat 24/4/6 15 days Fn 24/3/8 Fri 24/3/22 Fri 24/3/8 Sat 24/3/23 Setup of instrumentation and monitoring (A) 15 days Building Surveyor / Structural Engineer 18 Fri 24/3/8 Fri 24/3/22 Fri 24/3/8 Fri 24/3/22 Sat 24/3/23 Sat 24/4/6 Condition Survey [A] 15 days 15 days 19 Environmental Tearn - Ecologist Freshwater Crab Translocation Plan [A] Fri 24/3/8 Fri 24/3/22 Fri 24/3/8 Fri 24/3/22 Sat 24/3/23 Sat 24/4/6 15 days 15 days 300 days Frt 24/3/8 Wed 25/1/1 Fri 24/3/8 Wed 25/1/1 Fri 25/7/4 Wed 26/4/29 Environmental Team - Achaeologis Archaeological Survey 483 days 21 Fri 24/3/8 Fri 24/3/22 Fri 24/3/8 Fri 24/3/22 Sat 24/3/23 Sat 24/4/6 Tree Survey [A] 15 days 15 days Environmental Team - Ecologist 22 Fri 24/3/8 Sat 24/4/6 Fri 24/3/8 Fri 24/3/22 Fri 24/3/22 Sat 24/3/23 Vegetation Survey (A) 15 days 15 days Competent Person (JU) Sat 24/4/6 Sat 24/3/23 Sat 24/4/6 Sun 24/4/7 Sun 24/4/21 UU detection [A] 15 days Sat 24/3/23 15 days 18.19 Site Clearance [A] 15 days Sat 24/3/23 Sat 24/4/6 Sat 24/3/23 Sat 24/4/6 Sun 24/4/7 Sun 24/4/21 15 days 21,17,11,22 2x labour, 1 grab truck 25 Wed 24/5/1 Sun 24/4/7 Wed 24/5/1 Mon 24/4/22 Widening, making good or leasing of private land may be required Establish access(es) to channels [A] 25 days Sun 24/4/7 Thu 24/5/16 15 days 24.23 Wed 24/5/1 Mon 24/4/22 1x lorry crane, 3x labour, 1x welder Sun 24/4/7 Wed 24/5/1 Sun 24/4/7 Thu 24/5/16 15 days 24.23 Guarding / Barrier / Hoarding [A] 25 days Fri 24/5/17 Drainage Channels Works 872 days Thu 24/5/2 Sun 26/9/20 Thu 24/5/2 Sun 26/9/20 Mon 26/10/5 15 days Demolish & relocate retaining wall YLL795/A/4-5 [A] Fri 24/5/31 Fri 24/5/17 30 days Thu 24/5/2 Thu 24/5/2 Fri 24/5/31 Sat 24/6/15 15 days 26.25 29 Mon 24/6/24 Mon 24/6/24 Sun 24/5/26 Tue 24/7/9 28FS-21 days Pedestrian & Vehicular Crossing no. 1 [A] 45 days Sat 24/5/11 Sat 24/5/11 15 days 4 Wed 24/7/24 Tue 24/6/25 Wed 24/7/24 Sun 26/9/6 CLP Cable Trough Tue 24/6/25 Mon 26/10/5 803 days 3 30 days 29 31 LFT06 CH.A173,5~CH.A227.75 (PVC1) Fri 24/10/18 Tue 24/6/18 Fri 24/10/18 Wed 24/7/3 Sat 24/11/2 123 days Tue 24/6/18 15 days 1x Sheetpiling mach 32 Sat 24/7/27 Sat 24/7/27 Wed 24/7/3 Sun 24/8/11 Temp: Drainage Diversion / Sheetpiling [A] 40 days Tue 24/6/18 Tue 24/6/18 15 days 29FS-7 days 33 Excavation and Lateral Support [A] 40 days Sat 24/7/13 Wed 24/8/21 Sat 24/7/13 Wed 24/8/21 Sun 24/7/28 Thu 24/9/5 32FS-15 days 1x Excavator, 1x dump truck, 2x labo 15 days 1 34 Ground and Edge Beams Sat 24/9/14 Mon 24/8/5 Sat 24/9/14 Tue 24/8/20 Sun 24/9/29 41 days Mon 24/8/5 15 days Mon 24/8/5 Sun 24/9/1 Mon 24/8/5 Sun 24/9/1 Tue 24/8/20 Mon 24/9/16 33FS-17 days 1x lorry crane.2x lat Install precast reinforcement cage (ground beam) 28 days 15 days 35FS-20 days Rebar Fixing 25 days Tue 24/8/13 Fri 24/9/6 Tue 24/8/13 Fri 24/9/6 Wed 24/8/28 Sat 24/9/21 3x rebar fixers 15 days 37 Formwork Erection and Cast-in Items 25 days Wed 24/8/21 Sat 24/9/14 Wed 24/8/21 Sat 24/9/14 Thu 24/9/5 Sun 24/9/29 15 days 3x carpente

Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

Date: 31 July 2024

Revision : 11.0

'Task

Critical Task

Progress

Milestone

•

Rolled Up Task

Rolled Up Progress

External Tasks

Project Summary

Group By Summary

Deadline

Rolled Up Critical Task

Rolled Up Milestone

WING TAT CIVIL ENGINEERING CO LTD

CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

	WING TAT CIVIL ENDOUGHEHING CO LTD CONTRACT NO. DC/2022/02 - DRAINABENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMM E OUT TO STAGE 2		
ID T	Task Name	Duration Start Finish Early Start Early Finish Late Start Late Finish Total Slack TRA Predecessors Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 1 2026, Half 2 2026, Half 1 2024, Half 2 2025, Half 1 2024, Half 2 2026, Half 1 2024, Half 2 2026, Half 2 202	
38	Concreting	1 day Thu 24/8/29 Thu 24/8/29 Thu 24/8/29 Fn 24/9/13 Fri 24/9/13 15 days 0 37FS-17 days 4 M J J A S O N D J F M A M J J A S O	
39	Walls	33 days Fri 24/8/30 Tue 24/10/1 Fri 24/8/30 Tue 24/10/1 Sat 24/9/14 Wed 24/10/16 15 days	
40	Rebar Fixing	25 days Fri 24/8/30 Mon 24/9/23 Fri 24/8/30 Mon 24/9/23 Sat 24/9/14 Tue 24/10/8 15 days 1 38	
41	Formwork Erection and Cast-in items	25 days Sat 24/9/7 Tue 24/10/1 Sat 24/9/7 Tue 24/10/1 Sun 24/9/22 Wed 24/10/16 15 days 1 40F5-17 days	
42	Concreting Backfilling and Compaction	1 day Sun 24/9/15 Sun 24/9/15 Sun 24/9/15 Sun 24/9/15 Sun 24/9/15 Mon 24/9/30 Mon 24/9/30 Mon 24/9/30 41FS-17 days 25 days Mon 24/9/16 Thu 24/10/10 Mon 24/9/16 Thu 24/10/10 Tue 24/10/1 Fri 24/10/25 15 days 0 42	
44	Removal of Sheetpiles	25 days Tole 24/9/24 Fri 24/10/18 Tue 24/9/24 Fri 24/10/18 Wed 24/10/9 Sat 24/11/2 15 days 0 43F5-17 days 1.8 Sheetpiing machine,1x lorry crane	
45	LFT07 CH.A227.5~CH.A300.75	109 days Mon 24/9/9 Thu 24/12/26 Mon 24/9/9 Thu 24/12/26 Tue 24/9/24 Fri 25/1/10 15 days	
46	Temp, Drainage Diversion / Sheetpiling	33 days Mon 24/9/9 Fri 24/10/11 Mon 24/9/9 Fri 24/10/11 Tue 24/9/24 Sat 24/10/26 15 days 0 44FS-40 days	
47 48	Excavation and Lateral Support Ground and Edge Beams	33 days Fri 24/9/27 Tue 24/10/29 Fri 24/9/27 Tue 24/10/29 Sat 24/10/12 Wed 24/11/13 15 days 0 46FS-15 days 41 days Sun 24/10/13 Fri 24/11/22 Sun 24/10/13 Fri 24/11/22 ########## Sat 24/12/7 15 days	
49	Install precast reinforcement cage (ground bean	m) 28 days Sun 24/10/13 Sat 24/11/9 Sun 24/10/13 Sat 24/11/9 Mon 24/10/28 Sun 24/11/9 days 0 47FS-17 days	
50	Rebar Fixing	25 days Mon 24/10/21 Thu 24/11/14 Mon 24/10/21 Thu 24/11/14 Tue 24/11/5 Fri 24/11/29 IS days 0 49FS-20 days 25 days Tue 24/10/29 Fri 24/11/22 Tue 24/10/29 Fri 24/11/22 Wed 24/11/13 Sat 24/12/7 15 days 0 50FS-17 days 1 day Wed 24/11/6 Wed 24/11/6 Wed 24/11/6 Wed 24/11/6 Thu 24/11/21 Thu 24/11/21 IS days 0 51FS-17 days	
51	Formwork Erection and Cast-ın items	25 days Tue 24/10/29 Fri 24/11/22 Tue 24/10/29 Fri 24/11/22 Wed 24/11/13 Sat 24/12/7 15 days 0 50FS-17 days	
52 53	Concreting Walls		
54	Rebar Fixing	25 days Thu 24/11/7 Sun 24/12/1 Thu 24/11/7 Sun 24/12/1 Fri 24/11/2 Mon 24/12/16 15 days 0 52	
55	Formwork Erection and Cast-in items	25 days Fri 24/11/15 Mon 24/12/9 Fri 24/11/15 Mon 24/12/9 Sat 24/11/30 Tue 24/12/24 15 days 0 54FS-17 days 1 day Sat 24/11/23 Sat 24/11/23 Sat 24/11/23 Sat 24/11/23 Sun 24/12/8 Sun 24/12/8 Sun 24/12/8 15 days 0 55FS-17 days	
56	Concreting	1 day Sat 24/11/23 Sat 24/11/23 Sat 24/11/23 Sun 24/12/8 Sun 24/12/8 IS days 0 SSFS-17 days	
57 58	Backfilling and Compaction Removal of Sheetpiles	25 days Sun 24/11/24 Wed 24/12/18 Sun 24/11/24 Wed 24/12/18 Mon 24/12/9 Thu 25/1/2 15 days 0 56 25 days Mon 24/12/2 Thu 24/12/26 Mon 24/12/2 Thu 24/12/26 Tue 24/12/17 Fri 25/1/10 15 days 0 57FS-17 days	
59	Pedestnan & Vehicular Crossing no. 2	28 days Tue 24/12/10 Mon 25/1/6 Tue 26/1/8 Mon 25/1/8 M	
60	LFT05 CH.A163.00~CH.A173.50	72 days Tue 24/12/10 Wed 25/2/19 Tue 24/12/10 Wed 25/2/19 Wed 24/12/25 Thu 25/3/6 15 days	
61	Temp. Drainage Diversion / Sheetpiling	27 days Tue 24/12/10 Sun 25/1/5 Tue 24/12/10 Sun 25/1/5 Wed 24/12/25 Mon 25/1/20 15 days 0 58FS-17 days LX Sheetpiling machine, 1x lorry crane	
62	Excavation and Lateral Support Ground and Edge Beams	27 days Sun 24/12/22 Fri 25/1/17 Sun 24/12/22 Fri 25/1/17 Mon 25/1/6 Sat 25/2/1 15 days 0 61FS-15 days 33 days Wed 25/1/1 Sun 25/2/2 Wed 25/1/1 Sun 25/2/2 Thu 25/1/16 Mon 25/2/17 15 days	
64	Rebar Fixing	25 days Wed 25/1/1 Sat 25/1/25 Wed 25/1/1 Sat 25/1/25 Thu 25/1/16 Sun 25/2/9 15 days 0 62FS-17 days	
65	Formwork Erection and Cast-in Items	25 days Thu 25/1/9 Sun 25/2/2 Thu 25/1/9 Sun 25/2/2 Fn 25/1/24 Mon 25/2/17 15 days 0 64FS-17 days	
66	Concreting	1 day Fri 25/1/17 Fri 25/1/17 Fri 25/1/17 Sat 25/2/1 Sat 25/2/1 15 days 0 65FS-17 days	
67 68	Walls Rehar Fiving	33 days Sat 25/1/18 Wed 25/2/19 Sat 25/1/18 Wed 25/2/19 Sun 25/2/2 Thu 25/3/6 15 days 25 days Sat 25/1/18 Tue 25/2/11 Sat 25/1/18 Tue 25/2/11 Sun 25/2/2 Wed 25/2/26 15 days 0 66 3x rebar fixers	
68	Rebar Fixing Formwork Erection and Cast-in items	25 days Sat 25/1/18 Tue 25/2/11 Sat 25/1/18 Tue 25/2/11 Sun 25/2/2 Wed 25/2/26 15 days 0 66 25 days Sun 25/1/26 Wed 25/2/19 Sun 25/1/26 Wed 25/2/19 Mon 25/2/10 Thu 25/3/6 15 days 0 68FS-17 days 3x carpenters	
70	Concreting	1 day Mon 25/2/3 Mon 25/2/3 Mon 25/2/3 Mon 25/2/3 Tue 25/2/18 Tue 25/2/18 15 days 0 69FS-17 days	
71	Backfilling and Compaction	10 days Tue 25/2/4 Thu 25/2/13 Tue 25/2/4 Thu 25/2/13 Wed 25/2/19 Fri 25/2/28 15 days 0 70	
72	Removal of Sheetpiles	10 days Fri 25/2/7 Sun 25/2/16 Fri 25/2/7 Sun 25/2/16 Sat 25/2/22 Mon 25/3/3 15 days 0 71FS-7 days 21 days Fri 25/1/31 Thu 25/2/20 Fri 25/1/31 Thu 25/2/20 Tue 26/9/15 Mon 26/10/5 592 days 0 72FS-17 days	
73	Animal Escape Ramps Demolish & relocate retaining wall YLL796/A/5-6	21 days Fr. 25/1/31 Thu 25/2/20 Fri 25/1/31 Thu 25/2/20 Tue 26/9/15 Mon 26/10/5 592 days 0 72FS-17 days 30 days Fri 25/1/31 Sat 25/3/1 Fri 25/1/31 Sat 25/3/1 Sat 25	
75	Demolish & relocate AFCD Weir & pedestrian crossing	30 days Fri 25/1/31 Sat 25/3/1 Fri 25/1/31 Sat 25/3/1 S	
76	LFT02 CH.A100.00~CH.A163.00	85 days Mon 25/2/10 Mon 25/2/10 Mon 25/5/5 Mon 25/2/25 Tue 25/5/20 15 days	
77 78	Temp. Drainage Diversion / Sheetpıling Excavation and Lateral Support	25 days Mon 25/2/10 Thu 25/3/6 Mon 25/2/10 Thu 25/3/6 Tue 25/2/25 Fn 25/3/21 15 days 0 74FS-20 days,7 25 days Thu 25/2/20 Sun 25/3/16 Thu 25/2/20 Sun 25/3/16 Fn 25/3/7 Mon 25/3/31 15 days 0 77FS-15 days 1x Excavator,1x dump truck,2x labour	
79	Ground and Edge Beams	25 days Thu 25/2/20 Sun 25/3/16 Thu 25/2/20 Sun 25/3/16 Fri 25/3/7 Mon 25/3/1 15 days 0 77FS-15 days 33 days Fri 25/2/28 Tue 25/4/1 Fri 25/2/28 Tue 25/4/1 Sat 25/3/15 Wed 25/4/16 15 days	
80	Rebar Fixing	25 days Fri 25/2/28 Mon 25/3/24 Fri 25/2/28 Mon 25/3/24 Sat 25/3/15 Tue 25/4/8 15 days 0 78FS-17 days	
81	Formwork Erection and Cast-in items	25 days Sat 25/3/8 Tue 25/4/1 Sat 25/3/8 Tue 25/4/1 Sun 25/3/23 Wed 25/4/16 15 days 0 80FS-17 days	
82	Concreting Walls	1 day Sun 25/3/16 Sun 25/3/16 Sun 25/3/16 Sun 25/3/16 Sun 25/3/16 Sun 25/3/16 Mon 25/3/31 Mon 25/3/31 15 days 81FS-17 days 33 days Mon 25/3/17 Fri 25/4/18 Mon 25/3/17 Fri 25/4/18 Tue 25/4/1 Sat 25/5/3 15 days	
83	Rebar Fixing	33 days Mon 25/3/17 Fri 25/4/18 Mon 25/3/17 Fri 25/4/18 Tue 25/4/1 Sat 25/5/3 15 days 25 days Mon 25/3/17 Thu 25/4/10 Mon 25/3/17 Thu 25/4/10 Tue 25/4/1 Fri 25/4/25 15 days 0 82	
85	Formwork Erection and Cast-in items	25 days Tue 25/3/25 Fri 25/4/18 Tue 25/3/25 Fri 25/4/18 Wed 25/4/9 Sat 25/5/3 15 days 0 84FS-17 days	
86	Concreting	1 day Wed 25/4/2 Wed 25/4/2 Wed 25/4/2 Thu 25/4/17 Thu	
87	Backfilling and Compaction Removal of Sheetpiles	25 days Thu 25/4/3 Sun 25/4/27 Thu 25/4/3 Sun 25/4/27 Fri 25/4/18 Mon 25/5/12 15 days 0 86 25 days Fri 25/4/11 Mon 25/5/5 Fri 25/4/11 Mon 25/5/5 Sat 25/4/26 Tue 25/5/20 15 days 0 87FS-17 days 37 days Fri 25/4/11 Mon 25/5/5 Fri 25/4/11 Mon 25/5/5 Sat 25/4/26 Tue 25/5/20 15 days 0 87FS-17 days 38 days Fri 25/4/11 Mon 25/5/5 Fri 25/4/11 Mon 25/5/5 Sat 25/4/26 Tue 25/5/20 15 days 0 87FS-17 days	
89	Pedestnan Crossing no. 2	21 days Sat 25/4/19 Fri 25/5/9 Sat 25/4/19 Fri 25/5/9 Tue 26/9/15 Mon 26/10/5 514 days 3 88FS-17 days	
90	Demolish & relocate retaining wall YLL796/A/14-15	30 days Sat 25/4/19 Sun 25/5/18 Sat 25/4/19 Sun 25/5/18 Sun 25/5/4 Mon 25/6/2 15 days 0 88FS-17 days	
91	LFT08 CH.A300.75~CH.A391.0	92 days Tue 25/4/29 Tue 25/4/2	
92	Temp, Drainage Diversion / Sheetpiling Excavation and Lateral Support	25 days Tue 25/4/29 Fri 25/5/23 Tue 25/4/29 Fri 25/5/23 Wed 25/5/14 Sat 25/6/7 15 days 1 90FS-20 days 25 days Fri 25/5/9 Mon 25/6/2 Fri 25/5/9 Mon 25/6/2 Sat 25/5/24 Tue 25/6/17 15 days 1 92FS-15 days 25 days Fri 25/5/9 Mon 25/6/2 Fri 25/5/9 Mon 25/6/2 Sat 25/5/24 Tue 25/6/17 15 days 1 92FS-15 days 32 days Fri 25/5/9 Mon 25/6/2 Fri 25/5/9 Mon 25/6/2 Sat 25/5/24 Tue 25/6/17 15 days 1 92FS-15 days 33 days Fri 25/5/9 Mon 25/6/2 Fri 25/5/9 Mon 25/6/2 Sat 25/5/24 Tue 25/6/17 15 days 1 92FS-15 days	
94	Ground and Edge Beams	40 days Sat 25/5/17 Wed 25/6/25 Sat 25/5/17 Thu 25/7/10 15 days	
95	Install precast portion (ground beam)	28 days Sat 25/5/17 Fri 25/6/13 Sat 25/5/17 Fri 25/6/13 Sun 25/6/1 Sat 25/6/28 15 days 0 93FS-17 days	
96 97	Rebar Fixing	25 days Sat 25/5/24 Tue 25/6/17 Sat 25/5/24 Tue 25/6/17 Sun 25/6/8 Wed 25/7/2 15 days 1 95FS-21 days 25 days Sun 25/6/1 Wed 25/6/25 Sun 25/6/1 Wed 25/6/25 Mon 25/6/16 Thu 25/7/10 15 days 1 96FS-17 days	
97	Formwork Erection and Cast-in Items Concreting	25 days Sun 25/6/1 Wed 25/6/25 Sun 25/6/1 Wed 25/6/25 Mon 25/6/1 Tue 25/6/24 Tue 25/6/24 15 days 9 9FFS-17 days 1 day Mon 25/6/9 Mon 25/6/9 Mon 25/6/9 Mon 25/6/9 Tue 25/6/24 Tue 25/6/24 15 days 9 9FFS-17 days 1 day Mon 25/6/9 Mon 25/6/9 Mon 25/6/9 Mon 25/6/9 Tue 25/6/24 Tue 25/6/25 Mon 25/6/9 Tue 25/6/24 Tue 25/6/2	
99	Walls	33 days Tue 25/6/10 Sat 25/7/12 Tue 25/6/10 Sat 25/7/12 Wed 25/6/25 Sun 25/7/27 15 days	
100	Rebar Fixing	25 days Tue 25/6/10 Fri 25/7/4 Tue 25/6/10 Fri 25/7/4 Wed 25/6/25 Sat 25/7/19 15 days 1 98	
101	Formwork Erection and Cast-in items	25 days Wed 25/6/18 Sat 25/7/12 Wed 25/6/18 Sat 25/7/12 Thu 25/6/26 Thu 25/6/26 Thu 25/6/26 Fri 25/7/11 Fri 25/7/11 15 days 0 101FS-17 days 1 day Thu 25/6/26 Thu 25/6/26 Thu 25/6/26 Thu 25/6/26 Fri 25/7/11 Fri 25/7/11 15 days 0 101FS-17 days 1 day Thu 25/6/26 Thu 25/6	
102	Concreting Backfilling and Compaction	1 day Thu 25/6/26 Thu 25/6/26 Thu 25/6/26 Fri 25/7/11 Fri 25/7/11 15 days 0 101FS-17 days 25 days Fri 25/6/27 Mon 25/7/21 Fri 25/6/27 Mon 25/7/21 Sat 25/7/12 Tue 25/8/5 15 days 0 102	
104	Removal of Sheetpiles	25 days Sat 25/7/5 Tue 25/7/29 Sat 25/7/20 Wed 25/8/13 15 days 0 103FS-17 days	
105	Pedestrian Crossing no. 4	21 days Sun 25/7/13 Sat 25/8/2 Sun 25/7/13 Sat 25/8/2 Mon 25/7/28 Sun 25/8/17 15 days 3 104FS-17 days	
106	Demolition of existing crossing	30 days Thu 25/7/17 Fri 25/8/15 Thu 25/7/17 Fri 25/8/15 Fri 25/8/1 Sat 25/8/30 15 days 0 105FS-17 days	
107	LFT01 CH.A0.00~CH.A100.00 (PC1~PC2) Temp, Drainage Diversion / Sheetpiling	90 days Sun 25/7/27 Fri 25/10/24 Sun 25/7/27 Fri 25/10/24 Mon 25/8/11 Sat 25/11/8 15 days 25 days Sun 25/7/27 Wed 25/8/20 Sun 25/7/27 Wed 25/8/20 Mon 25/8/11 Thu 25/9/4 15 days 1 106FS-20 days 1x Sheetpiling machine, 1x lorry crane	
109	Excavation and Lateral Support	25 days Wed 25/8/6 Sat 25/8/30 Wed 25/8/6 Sat 25/8/30 Thu 25/8/21 Sun 25/9/14 15 days 1 108FS-15 days 25 days Wed 25/8/6 Sat 25/8/30 Wed 25/8/6 Sat 25/8/30 Thu 25/8/21 Sun 25/9/14 15 days 1 108FS-15 days 3x Excavator, 1x dump truck, 2x labour	
110	Ground and Edge Beams	40 days Thu 25/8/14 Mon 25/9/22 Thu 25/8/14 Mon 25/9/22 Fri 25/8/29 Tue 25/10/7 15 days	
111	Install precast portion (ground beam)	28 days Thu 25/8/14 Wed 25/9/10 Thu 25/8/14 Wed 25/9/10 Fri 25/8/29 Thu 25/9/25 15 days 0 109F5-17 days	
112	Rebar Fixing Formwork Erection and Cast-in items	25 days Thu 25/8/21 Sun 25/9/14 Thu 25/8/21 Sun 25/9/14 Fri 25/9/5 Mon 25/9/29 15 days 1 111FS-21 days 25 days Fri 25/8/29 Mon 25/9/22 Fri 25/8/29 Mon 25/9/22 Sat 25/9/13 Tue 25/10/7 15 days 1 112FS-17 days 2x rebar fixers 25 days Fri 25/8/29 Mon 25/9/22 Fri 25/8/29 Mon 25/9/22 Sat 25/9/13 Tue 25/10/7 15 days	
114	Concreting	25 days Fri 25/8/29 Mon 25/9/22 Fri 25/8/29 Mon 25/9/22 Sat 25/9/6 Sat 25/9/13 Tue 25/10/7 15 days 1 112FS-17 days 1 day Sat 25/9/6 Sat 25/9/6 Sat 25/9/6 Sat 25/9/6 Sun 25/9/21 Sun 25/9/21 15 days 0 113FS-17 days 1 day Sat 25/9/6 Sat 25/9/6 Sat 25/9/6 Sat 25/9/6 Sun 25/9/21 Sun 25/9/21 15 days 0 113FS-17 days	
115	Walls	33 days Sun 25/9/7 Thu 25/10/9 Sun 25/9/7 Thu 25/10/9 Mon 25/9/22 Fri 25/10/24 15 days	
116	Rebar Fixing	25 days Sun 25/9/7 Wed 25/10/1 Sun 25/9/7 Wed 25/10/1 Mon 25/9/22 Thu 25/10/16 15 days 1 114	
117 118	Formwork Erection and Cast-in Items Concreting	25 days Mon 25/9/15 Thu 25/10/9 Mon 25/9/15 Thu 25/10/9 Tue 25/9/30 Fin 25/10/24 15 days 1 116FS-17 days 1 day Tue 25/9/23 Tue 25/9/23 Tue 25/9/23 Wed 25/10/8 Wed 25/10/8 Wed 25/10/8 15 days 0 117FS-17 days	
118	Concreting Backfilling and Compaction	1 day 1 de 25/9/23 2 de 25/9/23	
L. TOTAL			
Revision : 11.0	Date: 31 July 2024	Milestone Dellad Un Tark Ballad Un Milestone Calife	
	Critical Task	initiasone • Nonco opi missone • Opin	
Drain: (U/S)~(D	D/S},size+type,bedding,length(m),depth(m)	Page 5	

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO, DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME Task Name Late Finish TRA Predecessors Half : Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2025, Half 1 2026, Half 2 2027, Half 1 A M J J A S O N D J F M A M J A S O N D J F M A M J J A S O N D J F M A M J A S O N D J F M A M J J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M ΙD Early Finish Late Start 15 days 0 119FS-17 days 120 24 days Wed 25/10/1 Fri 25/10/24 Wed 25/10/1 Fri 25/10/24 Thu 25/10/16 Sat 25/11/8 Removal of Sheetpile 121 Pedestrian Crossing no. 1 21 days Wed 25/10/8 Tue 25/10/28 Wed 25/10/8 Tue 25/10/28 Thu 25/10/23 Wed 25/11/12 15 days 0 120FS-17 days Temporary crossing Demolish & relocate retaining wall YLL796/A/20-22 30 days Sun 25/10/12 Mon 25/11/10 Sun 25/10/12 Mon 25/11/10 Mon 25/10/27 Tue 25/11/25 15 days 0 121FS-17 days 123 LET09 CH.A391.00~CH.A464.00 92 days Wed 25/10/22 Wed 26/1/21 Wed 25/10/22 Wed 26/1/21 Thu 25/11/6 Thu 26/2/5 15 days 124 1.1x Sheetpiling machine,1x lorry crane Temp. Drainage Diversion / Sheetpiling 25 days Wed 25/10/22 Sat 25/11/15 Wed 25/10/22 Sat 25/11/15 Thu 25/11/6 Sun 25/11/30 15 days 122FS-20 days 125 Excavation and Lateral Support 25 days Sat 25/11/1 Tue 25/11/25 Sat 25/11/1 Tue 25/11/25 Sun 25/11/16 Wed 25/12/10 15 days 124FS-15 days 1x Excavator,1x dump truck 2x labou 126 Ground and Edge Beams 40 days Sun 25/11/9 Thu 25/12/18 Sun 25/11/9 Thu 25/12/18 ############### Fri 26/1/2 15 days 127 125FS-17 days .1x lorry crane.2x labour Install precast portion (ground beam) 28 days Sun 25/11/9 Sat 25/12/6 Sun 25/11/9 Sat 25/12/6 Mon 25/11/24 Sun 25/12/21 15 days 128 3x rebar fixers Rebar Fixing 25 days Sun 25/11/16 Wed 25/12/10 Sun 25/11/16 Wed 25/12/10 Mon 25/12/1 Thu 25/12/25 15 days 127FS-21 days 129 3x carpenters Formwork Erection and Cast-in items 25 days Mon 25/11/24 Thu 25/12/18 Mon 25/11/24 Thu 25/12/18 Tue 25/12/9 Fri 26/1/2 15 days 128FS-17 days 130 Concreting 1 day Tue 25/12/2 Tue 25/12/2 Tue 25/12/2 Tue 25/12/2 Wed 25/12/17 Wed 25/12/17 15 days 129FS-17 days 1.1 gang, concrete mixers pump truck 131 Wed 25/12/3 Sun 26/1/4 Thu 25/12/18 Mon 26/1/19 Walls 33 days Wed 25/12/3 Sun 26/1/4 15 days 132 3x rebar fixers Rebar Fixing Sat 25/12/27 Sat 25/12/27 25 days Wed 25/12/3 Wed 25/12/3 Thu 25/12/18 Sun 26/1/11 15 days 133 132FS-17 days Formwork Erection and Cast-in items Thu 25/12/11 Sun 26/1/4 Fri 25/12/26 3x carpenters 25 days Thu 25/12/11 Sun 26/1/4 Mon 26/1/19 15 days 134 1 gang, concrete mixers, pump truck Fri 25/12/19 Fri 25/12/19 Fri 25/12/19 Sat 26/1/3 133FS-17 days Concreting 1 day Fri 25/12/19 Sat 26/1/3 15 days 135 Backfilling and Compaction 25 days Sat 25/12/20 Tue 26/1/13 Sat 25/12/20 Tue 26/1/13 Sun 26/1/4 Wed 26/1/28 15 days 0 134 .1x Excavator,1x dump truck 136 Thu 26/2/5 135FS-17 days Ix Sheetpiling machine 1x lorry crane Sun 25/12/28 Wed 26/1/21 Sun 25/12/28 Wed 26/1/21 Mon 26/1/12 15 days Removal of Sheetpiles 25 days 137 Temporary cross Man 26/1/5 Sun 26/2/1 136FS-17 days Pedestrian & Vehicular Crossing no. 3 28 days Mon 26/1/5 Sun 26/2/1 Tue 26/1/20 Mon 26/2/16 15 days 138 LFT10 CH.A464.00~CH.A554.00 Tue 26/4/28 Mon 26/1/12 Mon 26/4/13 Mon 26/1/12 Mon 26/4/13 Tue 26/1/27 92 days 15 days 139 Temp, Drainage Diversion / Sheetpiling Thu 26/2/5 Mon 26/1/12 Thu 26/2/5 Tue 26/1/27 Fri 26/2/20 137FS-21 days 1x Sheetpiling machine,1x lorry crane 25 days Mon 26/1/12 15 days 140 Excavation and Lateral Support Sun 26/2/15 Thu 26/1/22 Sun 26/2/15 Fri 26/2/6 Mon 26/3/2 1x Excavator, 1x dump truck, 2x labour 25 days Thu 26/1/22 15 days 139FS-15 days 141 Ground and Edge Beams Fri 26/1/30 Tue 26/3/10 Fri 26/1/30 Tue 26/3/10 Sat 26/2/14 Wed 26/3/25 40 days 15 days 142 140FS-17 days Thu 26/2/26 Fri 26/3/13 1x lorry crane, 2x labou Install precast portion (ground beam) 28 days Fri 26/1/30 Thu 26/2/26 Fri 26/1/30 Sat 26/2/14 15 days 143 Fri 26/2/6 Mon 26/3/2 Tue 26/3/17 142FS-21 days 3x rebar fixers Fn 26/2/6 Mon 26/3/2 Sat 26/2/21 Rebar Fixing 25 days 15 days 3x carpenters 144 Formwork Erection and Cast-in items 25 days Sat 26/2/14 Tue 26/3/10 Sat 26/2/14 Tue 26/3/10 Sun 26/3/1 Wed 26/3/25 15 days 143FS-17 days 145 Sun 26/2/22 Sun 26/2/22 Sun 26/2/22 Sun 26/2/22 Mon 26/3/9 15 days 144FS-17 days Concreting 1 day Mon 26/3/9 1 gang.concrete mixers, pump truck 146 Mon 26/2/23 Fri 26/3/27 Mon 26/2/23 Fri 26/3/27 Tue 26/3/10 Sat 26/4/11 15 days 33 days 3x rebar fixers 147 Rebar Fixing Mon 26/2/23 Thu 26/3/19 Mon 26/2/23 Thu 26/3/19 Tue 26/3/10 Fri 26/4/3 25 days 15 days 148 Formwork Erection and Cast-in items Tue 26/3/3 Fri 26/3/27 Tue 26/3/3 Fri 26/3/27 Wed 26/3/18 Sat 26/4/11 147FS-17 days 3x carpenter 25 days 15 days 1 gang.concrete mixers,pump truck 149 Wed 26/3/11 Wed 26/3/11 Wed 26/3/11 Wed 26/3/11 Thu 26/3/26 Thu 26/3/26 148FS-17 days 1 day 15 days 150 15 days Backfilling and Compaction 25 days Thu 26/3/12 Sun 26/4/5 Thu 26/3/12 Sun 26/4/5 Fri 26/3/27 Mon 26/4/20 1x Excavator, 1x dump truck 151 Removal of Sheetpiles 25 days Fri 26/3/20 Mon 26/4/13 Fri 26/3/20 Mon 26/4/13 Sat 26/4/4 Tue 26/4/28 15 days 1x Sheetpiling machine, 1x lorry crane 152 Pedestrian & Vehicular Crossing no. 4 28 days Sat 26/3/28 Fn 26/4/24 Sat 26/3/28 Fri 26/4/24 Tue 26/9/8 Mon 26/10/5 164 days 151FS-17 days Temporary crossing 153 otection to ex. Dongjiang Water Mair 10 days Sat 26/3/28 Mon 26/4/6 Sat 26/3/28 Mon 26/4/6 Sun 26/4/12 Tue 26/4/21 15 days 151FS-17 days 154 LFT11 CH.A554.00~CH.A700.00 92 days Tue 26/4/7 Tue 26/7/7 Tue 26/4/7 Tue 26/7/7 Wed 26/4/22 Wed 26/7/22 15 days 155 1x Sheetpiling machine,1x lorry crane Temp. Drainage Diversion / Sheetpiling 30 days Tue 26/4/7 Wed 26/5/6 Tue 26/4/7 Wed 26/5/6 Wed 26/4/22 Thu 26/5/21 15 days 156 1x Excavator, 1x dump truck, 2x labour Excavation and Lateral Support Sun 26/4/19 Mon 26/5/18 Sun 26/4/19 Mon 26/5/18 Mon 26/5/4 Tue 26/6/2 15 days 157 Ground and Edge Beams 40 days Wed 26/4/29 Sun 26/6/7 Wed 26/4/29 Sun 26/6/7 Thu 26/5/14 Mon 26/6/22 15 days 158 Wed 26/4/29 Tue 26/5/26 Wed 26/4/29 Tue 26/5/26 Thu 26/5/14 156FS-20 days Install precast portion (ground beam) 28 days Wed 26/6/10 15 days 1x forry crane,2x labou Thu 26/5/21 159 Wed 26/5/6 Sat 26/5/30 Wed 26/5/6 Sat 26/5/30 3x rebar fixers Rebar Fixing 25 day Sun 26/6/14 15 days 158FS-21 days 159FS-17 days 160 Formwork Erection and Cast-in items Thu 26/5/14 Sun 26/6/7 Thu 26/5/14 Sun 26/6/7 Fri 26/5/29 Mon 26/6/22 3x carpenters 25 days 161 Frì 26/5/22 Fri 26/5/22 Fri 26/5/22 Fri 26/5/22 Sat 26/6/6 Sat 26/6/6 160FS-17 days 1 gang concrete mixers pump truck 1 day 3x rebar fixers 162 Sat 26/5/23 Wed 26/6/24 Sat 26/5/23 Wed 26/6/24 Sun 26/6/7 Thu 26/7/9 33 days 15 days Sat 26/5/23 Wed 26/7/1 163 Tue 26/6/16 Sat 26/5/23 Tue 26/6/16 Sun 26/6/7 Rebar Fixing 25 days 15 days 161 3x carpenters 164 Formwork Erection and Cast-in items Sun 26/5/31 Wed 26/6/24 Sun 26/5/31 Wed 26/6/24 Mon 26/6/15 Thu 26/7/9 163FS-17 day 25 days 15 days 164FS-17 days gang,concrete mixers,pump truck 165 1 day Mon 26/6/R Mon 26/6/8 Mon 26/6/8 Mon 26/6/8 Tue 26/6/23 Tue 26/6/23 15 days Concreting 166 Backfilling and Compaction 25 days Tue 26/6/9 Eri 26/7/3 Tue 26/6/9 Fri 26/7/3 Wed 26/6/24 Sat 26/7/18 15 days 165 1x Excavator.1x dump truck 15 days 166FS-21 days 167 25 days Sat 26/6/13 Tue 26/7/7 Sat 26/6/13 Tue 26/7/7 Sun 26/6/28 Wed 26/7/22 1x Sheetpiling machine,1x lorry crane Removal of Sheetpiles 15 days 162 LFT12 CH.A700.00~CH.A818.86 92 days Wed 26/6/17 Wed 26/9/16 Wed 26/6/17 Wed 26/9/16 Thu 26/7/2 Thu 26/10/1 169 Temp_Drainage Diversion / Sheetpiling 25 days Wed 26/6/17 Sat 26/7/11 Wed 26/6/17 Sat 26/7/11 Thu 26/7/2 Sun 26/7/26 15 days 167FS-21 days 1.1x Sheetpiling machine,1x lorry crane 15 days 170 Excavation and Lateral Support 25 days Sat 26/6/27 Tue 26/7/21 Sat 26/6/27 Tue 26/7/21 Sun 26/7/12 Wed 26/8/5 169FS-15 days 1x Excavator, 1x dump truck, 2x labour 171 Ground and Edge Reams 40 days Sun 26/7/5 Thu 26/8/13 Sun 26/7/5 Thu 26/8/13 Mon 26/7/20 Fri 26/8/28 15 days 172 Install precast portion (ground beam) 28 days Sun 26/7/5 Sat 76/8/1 Sun 26/7/5 Sat 26/8/1 Mon 26/7/20 Sun 26/8/16 170FS-17 days 1x lorry crane 2x labour 15 days 173 Rebar Fixing 25 days Sun 26/7/12 Wed 26/8/5 Sun 26/7/12 Wed 26/8/5 Mon 26/7/27 Thu 26/8/20 15 days 172FS-21 days 3x rebar fixers 15 days 174 Formwork Erection and Cast-in items 25 days Mon 26/7/20 Thu 26/8/13 Mon 26/7/20 Thu 26/8/13 Tue 26/8/4 Fri 26/8/28 173FS-17 days 3x carpenters 175 Concreting 1 day Tue 26/7/28 Tue 26/7/28 Tue 26/7/28 Tue 26/7/28 Wed 26/8/12 Wed 26/8/12 15 days 174FS-17 days 1 gang, concrete mixers, pump truck 176 Walls 33 days Wed 26/7/29 Sun 26/8/30 Wed 26/7/29 Sun 26/8/30 Thu 26/8/13 Mon 26/9/14 15 days 3x rebar fixers 177 Rebar Fixing 25 days Wed 26/7/29 Sat 26/8/22 Wed 26/7/29 Sat 26/8/22 Thu 26/8/13 Sun 26/9/6 15 days 178 Formwork Erection and Cast-in items 25 days Thu 26/8/6 Sun 26/8/30 Thu 26/8/6 Sun 26/8/30 Fri 26/8/21 Mon 26/9/14 15 days 177FS-17 days 3x carpenters 179 1 day Fri 26/8/14 Fri 26/8/14 Fri 26/8/14 Fri 26/8/14 Sat 26/8/29 Sat 26/8/29 15 days 178FS-17 days gang,concrete mixers,pump truck Concreting 180 Backfilling and Compaction 25 days Sat 26/8/15 Tue 26/9/8 Sat 26/8/15 Tue 26/9/8 Sun 26/8/30 Wed 26/9/23 15 days 1x Excavator.1x dump truck 179 181 Removal of Sheetniles 25 days Sun 26/8/23 Wed 26/9/16 Sun 26/8/23 Wed 26/9/16 Mon 26/9/7 Thu 26/10/1 15 days 180FS-17 day . 1x Sheetpiling machine.1x lorry cras 182 Relocate Septic Tank & Soakaway Pit 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 181FS-17 days 183 Animal Escape Ramp 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 182FS-21 days 184 U-channels 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 182FS-21 days 185 Facing stone 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 182FS-21 days Elevated Working Platform.builder 186 ARWF works 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 182FS-21 days 187 Bedding works 21 days Mon 26/8/31 Sun 26/9/20 Mon 26/8/31 Sun 26/9/20 Tue 26/9/15 Mon 26/10/5 15 days 182FS-21 days 188 189 LFT04 CH.B51.00~CH.B149.77 87 days Thu 25/1/2 Sat 25/3/29 Thu 25/1/2 Sat 25/3/29 Thu 26/4/30 Sat 26/7/25 483 days 190 Temp. Drainage Diversion / Sheetpiling 25 days Thu 25/1/2 Sun 25/1/26 Thu 25/1/2 Sun 25/1/26 Thu 26/4/30 Sun 26/5/24 483 days Ω 20 1x Sheetpiling machine 1x lorry crane 191 Excavation and Lateral Support 25 days Sun 25/1/12 Wed 25/2/5 Sun 25/1/12 Wed 25/2/5 Sun 26/5/10 Wed 26/6/3 483 days 190FS-15 days 1x Excavator.1x dump truck.2x labou 192 Ground and Edge Beams 33 davs Mon 25/1/20 Fri 25/2/21 Mon 25/1/20 Fri 25/2/21 Mon 26/5/18 Fri 26/6/19 483 days 193 Rebar Fixing 25 days Mon 25/1/20 Thu 25/2/13 Mon 25/1/20 Thu 25/2/13 Mon 26/5/18 Thu 26/6/11 483 days 191FS-17 days 2x rebar fixers 194 Formwork Frection and Cast-in Items 25 days Tue 25/1/28 Fri 25/2/21 Tue 25/1/28 Fri 25/2/21 Tue 26/5/26 Fri 26/6/19 483 days 193FS-17 days 2x carpenters 195 Concreting 1 day Fri 25/2/7 Fri 25/2/7 Fri 25/2/7 Fri 25/2/7 Fri 26/6/5 Fri 26/6/5 483 days 194FS-15 days ■ 1 gang concrete mixers nump truck 196 Walls 33 days Sat 25/2/8 Wed 25/3/12 Sat 25/2/8 Wed 25/3/12 Sat 26/6/6 Wed 26/7/8 483 days 197 2x rebar fixers Rebar Fixing 25 days Sat 25/2/8 Tue 25/3/4 Sat 25/2/8 Tue 25/3/4 Sat 26/6/6 Tue 26/6/30 483 days 198 2x carpenters Formwork Erection and Cast-in items 25 days Sun 25/2/16 Wed 25/3/12 Sun 25/2/16 Wed 25/3/12 Sun 26/6/14 Wed 26/7/8 483 days 197FS-17 days 199 Concreting 1 day Mon 25/2/24 Mon 25/2/24 Mon 25/2/24 Mon 25/2/24 Mon 26/6/22 Mon 26/6/22 483 days 198FS-17 days gang,concrete mixers,pump truck Backfilling and Compaction 25 days Tue 25/2/25 Fri 25/3/21 Tue 25/2/25 Fri 25/3/21 Tue 26/6/23 Fri 26/7/17 483 days 199 1x dump truck,1x Excavator

Drain: {U/S}-{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}-{D/S},size+type,length(m) Drainage Channel: {U/S}-{D/S}

Removal of Sheetpiles

Date: 31 July 2024

Task

Critical Task

25 days

Progress

Milestone

Wed 25/3/5

Sat 25/3/29

Wed 25/3/5

Summary

Rolled Up Task

Sat 25/3/29

Wed 26/7/1

Sat 26/7/25

Rolled Up Critical Task

Rolled Up Milestone 🔷

201

Split

200FS-17 day

Rolled Up Progress

External Tasks

Project Summary

Special Control

1x lorry crane.1x Sheetpiling machine

Group By Summary

Deadline

483 days 0

WING TAT CIVIL ENGINEERING COLTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME TRA Predecessors Half 1 2023 Half 2 2024 Half 1 2024 Half 2 2024 Half 2 2025 Half 1 2025 Half 2 2025 Half 1 2025 Half 2 2027 H Late Start Late Finish 202 Thu 26/7/9 Thu 26/10/1 483 days LFT03 CH 80.00~CH 851.00 (PC3) Thu 25/3/13 Thu 25/6/5 Thu 25/3/13 Thu 25/6/5 85 days 1.1x Sheetpiling machine,1x lorry crane 203 Temp, Drainage Diversion / Sheetpiling 25 days Thu 25/3/13 Sun 25/4/6 Thu 25/3/13 Sun 25/4/6 Thu 26/7/9 Sun 26/8/2 483 days 1 201FS-17 days 204 Excavation and Lateral Support 25 days Sun 25/3/23 Wed 25/4/16 Sun 25/3/23 Wed 25/4/16 Sun 26/7/19 Wed 26/8/12 483 days 203FS-15 days 1x Excavator 1x dump truck 2x labour 2x rebar fixers Ground and Edge Beams 33 days Mon 25/3/31 Fri 25/5/2 Mon 25/3/31 Fri 25/5/2 Mon 26/7/27 Fri 26/8/28 483 days 206 Rebar Fixing 25 days Mon 25/3/31 Thu 25/4/24 Mon 25/3/31 Thu 25/4/24 Mon 26/7/27 Thu 26/8/20 483 days 1 204FS-17 days 207 Formwork Erection and Cast-in items 25 days Tue 25/4/8 Fri 25/5/2 Tue 25/4/8 Fri 25/5/2 Tue 26/8/4 Fri 26/8/28 483 days 206FS-17 days 2x carpenters 208 Concreting 1 day Wed 25/4/16 Wed 25/4/16 Wed 25/4/16 Wed 25/4/16 Wed 26/8/12 Wed 26/8/12 483 days 207FS-17 days 1 gang.concrete mixers.pump truck 209 Thu 26/8/13 Mon 26/9/14 Walls 33 days Thu 25/4/17 Mon 25/5/19 Thu 25/4/17 Mon 25/5/19 483 days 210 Rebar Fixing Thu 25/4/17 Sun 25/5/11 Thu 26/8/13 Sun 26/9/6 25 days Sun 25/5/11 Thu 25/4/17 483 davs 1 2x rebar fixers 211 210FS-17 days Formwork Erection and Cast-in items Fri 25/4/25 Mon 25/5/19 Mon 25/5/19 Fri 26/8/21 Mon 26/9/14 2x carpenters 25 days Fri 25/4/25 483 days 212 Sat 25/5/3 Sat 25/5/3 Sat 25/5/3 Sat 25/5/3 Sat 26/8/29 Sat 26/8/29 483 days 0 211FS-17 days Concreting 1 day concrete mixers, 1 gang, pump truck 213 Sun 25/5/4 Wed 25/5/28 Sun 25/5/4 Wed 25/5/28 Sun 26/8/30 Wed 26/9/23 483 days 0 1x Excavator, 1x dump truck Backfilling and Compaction 25 days 212 214 Thu 25/6/5 Thu 25/6/5 Mon 26/9/7 Thu 26/10/1 213FS-17 days 1x lony crane.1x Sheetpiling machine Mon 25/5/12 Mon 25/5/12 Removal of Sheetpiles 25 days 483 days 0 215 Mon 25/6/9 Tue 26/9/15 Tue 25/5/20 Tue 25/5/20 Mon 25/6/9 Mon 26/10/5 483 days 214FS-17 days Pedestrian Crossing no. 3 21 days Temporary crossing 108 109 Mon 23/5/29 Thu 26/4/23 1075 days Mon 23/5/15 Thu 26/4/23 Mon 23/5/15 Thu 26/4/23 0 days access date of Portion C3 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 0 days 0 \\WingTatNas0 5/29 0 days section VI (Lin Fa Tei - Kam Sheung Road) 820 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 0 days 0 \\WingTatNas0 Wed 25/8/27 Wed 25/8/27 Wed 25/8/27 240 days Thu 26/4/23 Thu 26/4/23 Thu 26/4/23 0 days 0 Planned Completion Day Site Establishment 868 days Mon 23/5/15 Sun 25/9/28 Mon 23/5/15 Sun 25/9/28 Thu 23/10/12 Thu 26/4/23 150 days 734 days \\WingTatNasC Prepare and Accept Temp. Works Design and Method Statement [A] Tue 23/9/26 Sun 25/9/28 Tue 23/9/26 Sun 25/9/28 Fri 24/2/23 Wed 26/2/25 150 days Public Liaison and Negotiation with Village Rep. [A] Tue 23/9/12 Sat 24/3/23 Tue 23/9/12 Sat 24/3/23 Sat 24/6/1 70 days \\WingTatNas 194 days Tue 23/11/21 Initial Survey [A] 868 days Mon 23/5/15 Sun 25/9/28 Mon 23/5/15 Sun 25/9/28 Thu 23/10/12 Wed 26/2/25 150 days Initial Safety & Environmental measures Thu 24/1/4 Mon 24/3/4 Thu 24/1/4 Mon 24/3/4 Mon 26/2/23 Thu 26/4/23 15\$F 60 days 781 days Setup of instrumentation and monitoring 12 25 days Thu 24/2/8 Mon 24/3/4 Thu 24/2/8 Mon 24/3/4 Mon 26/3/30 Thu 26/4/23 781 days 15SF 13 Thu 24/2/8 Mon 24/3/4 Thu 24/2/8 Mon 24/3/4 Mon 26/3/30 Thu 26/4/23 781 days 15SF Tree Survey 25 days 25 days Thu 24/2/8 Mon 24/3/4 Thu 24/2/8 Mon 24/3/4 Mon 26/3/30 Thu 26/4/23 (UU) 781 days 0 15 [NCExxx] [PMI-030] Difficulty/infeasibility for construction of 1650mm dial pipe 270 days Mon 24/3/4 Thu 24/11/28 Mon 24/3/4 Thu 24/11/28 Mon 24/3/4 0 days 0 2x labour, 1 grab truck at Kam Sheung Road (impact to be ascertained) 16 Temporary Traffic Arrangement 550 days Mon 23/5/29 Thu 24/11/28 Mon 23/5/29 Thu 24/11/28 Mon 23/5/29 Thu 24/11/28 17 Application of XP (A) 400 days Mon 23/5/29 Mon 24/7/1 Mon 23/5/29 Mon 24/7/1 Mon 23/5/29 Mon 24/7/1 0 days 0 2FS-1 day 18 Submission of TTA and Arrange TMLG [A] 370 days Mon 23/5/29 Sat 24/6/1 Mon 23/5/29 Sat 24/6/1 Mon 23/5/29 Sat 24/6/1 0 days 0 2FS-1 day 19 Approval of TTA (A) 30 days Sun 24/6/2 Mon 24/7/1 Sun 24/6/2 Mon 24/7/1 Sun 24/6/2 Mon 24/7/1 0 days 0 17FF 18.7 20 INCExxxI (PMI-030) Submission of revised TTA and Arrange TMI G 120 days Tue 24/7/2 Tue 24/10/29 Tue 24/7/2 Tue 24/10/29 Tue 24/7/2 Tue 24/10/29 0 days 0 19 21 [NCExxx] [PMI-030] Approval of revised TTA 30 davs Wed 24/10/30 Thu 24/11/28 Wed 24/10/30 Thu 24/11/28 Wed 24/10/30 Thu 24/11/28 0 days 0 20 22 Drain Laying Works 661 days Tue 24/7/2 Thu 26/4/23 Tue 24/7/2 Thu 26/4/23 Mon 24/9/30 Thu 26/4/23 0 days 23 Inspection Pit 60 days Tue 24/7/2 Fri 24/8/30 Tue 24/7/2 Fri 24/8/30 Mon 24/9/30 Thu 24/11/28 90 days 0 19 [NCExxx] [PMI-030] Procurement, sampling and testing of drain pipes 60 days Mon 24/9/30 Thu 24/11/28 Mon 24/9/30 Thu 24/11/28 Mon 24/9/30 Thu 24/11/28 0 days 0 15FS-60 days 25 LFT.D3a~LFT.D4.1650PC,B.L=22.88,D=3.418 47 days Fri 24/11/29 Tue 25/1/14 Fri 24/11/29 Tue 25/1/14 Fri 24/11/29 Tue 25/1/14 0 davs 26 TTA Implementation 2 days Fri 24/11/29 Sat 24/11/30 Fri 24/11/29 Sat 24/11/30 Fri 24/13/29 Sat 24/11/30 0 days 15.21.23.24 0 1x Excavator with breaker 27 Breaking Ground 8 days Fri 24/11/29 Fri 24/12/6 Fri 24/11/29 Fri 24/12/6 Fri 24/11/29 Fri 24/12/6 0 days 26FS-2 days 28 Excavation and Lateral Support 10 days Thu 24/12/5 Sat 24/12/14 Thu 24/12/5 Sat 24/12/14 Thu 24/12/5 Sat 24/12/14 0 days 27FS-2 days .1x Excavator 29 Drain Laving 10 days Fri 24/12/13 Sun 24/12/22 Fri 24/12/13 Sun 24/12/22 Fri 24/12/13 Sun 24/12/22 0 days 28FS-2 days .3x drainlaver.2x labour 30 Bedding and Backfilling 8 days Sat 24/12/21 Sat 24/12/28 Sat 24/12/21 Sat 24/12/28 Sat 24/12/21 Sat 24/12/28 0 days 29FS-2 days .1x Excavator Ð 3x carpenter,2x labour Manhole Construction 10 days Fri 24/12/27 Sun 25/1/5 Fri 24/12/27 Sun 25/1/5 Fri 24/12/27 Sun 25/1/5 0 davs 30FS-2 days 32 Reinstatement 8 days Mon 25/1/6 Mon 25/1/13 Mon 25/1/6 Mon 25/1/13 Mon 25/1/6 Mon 25/1/13 0 days 0 31 .1x Excavator,1x dump truck 33 TTA Removal 1 day Tue 25/1/14 Tue 25/1/14 Tue 25/1/14 Tue 25/1/14 Tue 25/1/14 Tue 25/1/14 0 days 0 LFT.D4~LFT.D5,1650PC,B,L=50.95,D=3.417 Tue 25/4/15 Wed 25/1/15 Tue 25/4/15 Wed 25/1/15 91 days Wed 25/1/15 Tue 25/4/15 0 days 52 days Fri 25/3/7 Wed 25/1/15 Fri 25/3/7 Wed 25/1/15 Stage 1 Wed 25/1/15 Fri 25/3/7 0 days TTA Implementation Wed 25/1/15 Thu 25/1/16 Thu 25/1/16 33 2 days Wed 25/1/15 Wed 25/1/15 Thu 25/1/16 0 days 0 Breaking Ground Fri 25/1/24 Fri 2S/1/24 Fri 25/1/24 36FS-2 days 1x Excavator with breaker 10 days Wed 25/1/15 Wed 25/1/15 Wed 25/1/15 0 days 37FS-2 days Excavation and Lateral Support Thu 25/1/23 Mon 25/2/3 Mon 25/2/3 Thu 25/1/23 1x Excavator 12 days Thu 25/1/23 Mon 25/2/3 0 days Tue 25/2/11 3x drainlayer,2x labou 10 days Sun 25/2/2 Sun 25/2/2 Tue 25/2/11 Sun 25/2/2 Tue 25/2/11 38FS-2 days Drain Laying 0 days Bedding and Backfilling Mon 25/2/17 Mon 25/2/10 Mon 25/2/17 Mon 25/2/10 Mon 25/2/10 Mon 25/2/17 39FS-2 days 1x Excavator 8 days 0 days Sun 25/2/16 Manhole Construction 10 days Sun 25/2/16 Tue 25/2/25 Sun 25/2/16 Tue 25/2/25 Tue 25/2/25 40FS-2 days .3x carpenter,2x labour 0 days Wed 25/3/5 8 days Wed 25/2/26 Wed 25/2/26 Wed 25/3/5 Wed 25/2/26 Wed 25/3/5 1x Excavator, 1x dump truck Reinstatement 0 days 41 43 TTA Removal Fri 25/3/7 Thu 25/3/6 Thu 25/3/6 Fri 25/3/7 Thu 25/3/6 Fri 25/3/7 2 days 0 days 0 44 Sat 25/3/8 Tue 25/4/15 Sat 25/3/8 Tue 25/4/15 Sat 25/3/8 39 days Tue 25/4/15 Stage 2 0 days TTA Implementation 2 days Sat 25/3/8 Sun 25/3/9 Sat 25/3/8 Sun 25/3/9 Sat 25/3/8 Sun 25/3/9 0 days 46 1x Excavator with breaker Sat 25/3/8 Sat 25/3/15 Sat 25/3/8 Sat 25/3/15 Sat 25/3/8 45FS-2 days Breaking Ground 8 days Sat 25/3/15 0 days 47 Fri 25/3/14 10 days Fri 25/3/14 Sun 25/3/23 Fri 25/3/14 Sun 25/3/23 46FS-2 days Excavation and Lateral Support Sun 25/3/23 0 days .1x Excavator 48 , 3x drainlayer,2x labour Sat 25/3/22 Sat 25/3/29 Sat 25/3/22 Sat 25/3/29 Sat 25/3/22 Sat 25/3/29 47FS-2 days 8 days Drain Laying 0 days Bedding and Backfilling 1x Excavator Fri 25/3/28 Wed 25/4/2 Fri 25/3/28 Wed 25/4/2 Fri 25/3/28 Wed 25/4/2 48FS-2 days 6 days 0 days 50 Manhole Construction Tue 25/4/1 Tue 25/4/8 Tue 25/4/1 Tue 25/4/8 Tue 25/4/1 Tue 25/4/8 49FS-2 days 3x carpenter, 2x labour 8 days 0 days Wed 25/4/9 Mon 25/4/14 Mon 25/4/14 Wed 25/4/9 1x Excavator, 1x dump truck Wed 25/4/9 Mon 25/4/14 Reinstatement 6 days 0 days 52 Tue 25/4/15 Tue 25/4/15 Tue 25/4/15 Tue 25/4/15 Tue 25/4/15 Tue 25/4/15 1 day 0 days 0 LFT.D5~NKT Channel,1650PC,B,L=14_5,D=3.54 Wed 25/4/16 Fri 25/6/6 52 days Wed 25/4/16 Fri 25/6/6 Wed 25/4/16 Fri 25/6/6 0 days 54 TTA Implementation (trial run) 4 days Wed 25/4/16 Sat 25/4/19 Wed 25/4/16 Sat 25/4/19 Wed 25/4/16 Sat 25/4/19 0 days 55 Fri 25/4/18 Sun 25/4/27 Sun 25/4/27 Fri 25/4/18 54FS-2 days .1x Excavator with breake Breaking Ground 10 days Fri 25/4/18 Sun 25/4/27 0 days 56 Sat 25/4/26 Thu 25/5/8 Sat 25/4/26 Thu 25/5/8 Thu 25/5/8 Excavation and Lateral Support 13 days Sat 25/4/26 55FS-2 days .1x Excavator 0 days Wed 25/5/7 Fri 25/5/16 Wed 25/5/7 Fri 25/5/16 Wed 25/5/7 3x drainlayer,2x labou Drain Laying 10 days Fn 25/5/16 56FS-2 days 0 days 58 Thu 25/5/22 Bedding and Backfilling 8 days Thu 25/5/15 Thu 25/5/15 Thu 25/5/22 Thu 25/5/15 Thu 25/5/22 57FS-2 days .1x Excavator 0 days Wed 25/5/21 Fri 25/5/30 Wed 25/5/21 Fri 25/5/30 Wed 25/5/21 Fri 25/5/30 58FS-2 days 3x carpenter,2x labour Manhole Construction 10 days 0 days Sat 25/5/31 Thu 25/6/5 Sat 25/5/31 Thu 25/6/5 Sat 25/5/31 1x Excavator, 1x dump truck Reinstatement 6 days Thu 25/6/5 0 days Fri 25/6/6 Fri 25/6/6 Fri 25/6/6 Fri 25/6/6 Fri 25/6/6 Fri 25/6/6 1 day 0 days 62 Fri 25/6/27 Sat 25/6/7 Fri 26/4/3 Proposed flap valve 21 days Sat 25/6/7 Fri 25/6/27 Thu 26/4/23 300 days 61 LFT.D3~LFT.D3a.1650PC.B.L=13.9.D=3.418 Sat 25/6/7 Fri 25/7/11 Sat 25/6/7 Sat 25/6/7 35 days Fri 25/7/11 Fri 25/7/11 0 days 64 TTA Implementation Sat 25/6/7 Sun 25/6/8 Sat 25/6/7 Sun 25/6/8 Sat 25/6/7 Sun 25/6/8 2 days 0 days Sat 25/6/7 Fri 25/6/13 Sat 25/6/7 Fri 25/6/13 Sat 25/6/7 64FS-2 days 1x Excavator with breake Breaking Ground Fri 25/6/13 7 days 0 days Excavation and Lateral Support Thu 25/6/12 Fri 25/6/20 Thu 25/6/12 Fri 25/6/20 Thu 25/6/12 Fri 25/6/20 Lx Excavator 9 days 65FS-2 days 0 days Drain Laying Thu 25/6/19 Wed 25/6/25 Thu 25/6/19 Wed 25/6/25 Thu 25/6/19 Wed 25/6/25 66FS-2 days 3x drainlayer,2x labou 7 days 0 days 68 Bedding and Backfilling Tue 25/6/24 Tue 25/6/24 Sun 25/6/29 Sun 25/6/29 Sun 25/6/29 1x Excavato Tue 25/6/24 67FS-2 days 6 days 0 days 0 Task Progress Rolled Up Critical Task Rolled Up Progress Summary External Tasks Group By Summary Date: 31 July 2024 Mileston Critical Task Rolled Up Task Rolled Up Milestone Split Project Summary Deadline Drain: (U/S)~(D/S).size+type.bedding.length(m).depth(m) Page 7 U-Channel: {U/S}~{D/S},size+type,length(m)
Drainage Channel: {U/S}~{D/S}

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2
PROJECT PROGRAMME Task Name Total Slack TRA Predecessors Half Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 2 2025, Half 2 2026, Half 1 2026, Half 2 2027, Half 1 A M J J A S O N D J F M A Early Start Early Finish Late Start Late Finish 0 days 0 68FS-2 days 69 Manhole Construction 7 days Sat 25/6/28 Fn 25/7/4 Sat 25/6/28 Fri 25/7/4 Sat 25/6/28 Fri 25/7/4 Thu 25/7/10 Reinstatement 6 days Sat 25/7/5 Thu 25/7/10 Sat 25/7/5 Thu 25/7/10 Sat 25/7/5 0 days 0 69 1x Excavator, 1x dump truck 71 TTA Removal 1 day Fri 25/7/11 Eri 25/7/11 Fri 25/7/11 Fri 25/7/11 Fri 25/7/11 0 days 0 70 Fri 25/7/11 72 LET D2~LET D3 1650PC R1=39 D=3-34 82 days Sat 25/7/12 Wed 25/10/1 Sat 25/7/12 Wed 25/10/1 Sat 25/7/12 Wed 25/10/1 0 days 73 46 days Sat 25/7/12 Tue 25/8/26 Sat 25/7/12 Tue 25/8/26 Sat 25/7/12 Tue 25/8/26 0 days 74 TTA Implementation 2 days Sat 25/7/12 Sun 25/7/13 Sat 25/7/12 Sun 25/7/13 Sat 25/7/12 Sun 25/7/13 0 days 71 75 Breaking Ground 9 days Sat 25/7/12 Sun 25/7/20 Sat 25/7/12 Sun 25/7/20 Sat 25/7/12 Sun 25/7/20 0 days 2 74FS-2 days 1x Excavator with breaker 76 Excavation and Lateral Suppor 11 days Sat 25/7/19 Tue 25/7/29 Sat 25/7/19 Tue 25/7/29 Sat 25/7/19 Tue 25/7/29 75FS-2 days 1x Excavator 0 days 77 Drain Laving 9 days Man 25/7/28 Tue 25/8/5 Mon 25/7/28 Tue 25/8/5 Mon 25/7/28 Tue 25/8/\$ 0 days 76FS-2 days 3x drainlayer 2x lahour 78 Bedding and Backfilling 7 days Mon 25/8/4 Sun 25/8/10 Mon 25/8/4 Sun 25/8/10 Mon 25/8/4 Sun 25/8/10 77FS-2 days 1x Excavator 0 days 79 Manhole Construction 9 days Sat 25/8/9 Sun 25/8/17 Sat 25/8/9 Sun 25/8/17 Sat 25/8/9 Sun 25/8/17 0 days 2 78FS-2 days 3x carpenter 2x labour 80 Reinstatement 7 days Mon 25/8/18 Sun 25/8/24 Mon 25/8/18 Sun 25/8/24 Mon 25/8/18 Sun 25/8/24 0 days 0 79 1x Excavator 1x dump true 81 TTA Removal 2 days Mon 25/8/25 Tue 25/8/26 Mon 25/8/25 Tue 25/8/26 Mon 25/8/25 Tue 25/8/26 O days 0 80 82 Stage 2 36 days Wed 25/8/27 Wed 25/10/1 Wed 25/8/27 Wed 25/10/1 Wed 25/8/27 Wed 25/10/1 0 days 83 TTA Implementation 2 days Wed 25/8/27 Thu 25/8/28 Wed 25/8/27 Thu 25/8/28 Wed 25/8/27 Thu 25/8/28 0 days 0 81 84 Breaking Ground 7 days Wed 25/8/27 Tue 25/9/2 Wed 25/8/27 Tue 25/9/2 Wed 25/8/27 Tue 25/9/2 0 days 0 83FS-2 days 1x Excavator with break 85 Excavation and Lateral Support 9 days Mon 25/9/1 Tue 25/9/9 Mon 25/9/1 Tue 25/9/9 Mon 25/9/1 Tue 25/9/9 0 days 1 84FS-2 days 1x Excavator 86 3x drainlayer.2x labor Drain Laving 7 days Man 25/9/8 Sun 25/9/14 Mon 25/9/8 Sun 25/9/14 Mon 25/9/8 Sun 25/9/14 0 days 85FS-2 days 87 Bedding and Backfilling Thu 25/9/18 Sat 25/9/13 1x Excavator 6 days Sat 25/9/13 Thu 25/9/18 Sat 25/9/13 Thu 25/9/18 0 days 86FS-2 days 88 Manhole Construction 8 days Wed 25/9/17 Wed 25/9/24 Wed 25/9/17 Wed 25/9/24 Wed 25/9/17 Wed 25/9/24 0 days 1 87FS-2 days 3x carpenter, 2x labor 89 Reinstatement Tue 25/9/30 Thu 25/9/25 6 days Thu 25/9/25 Tue 25/9/30 Thu 25/9/25 Tue 25/9/30 0 days 0 88 1x Excavator, 1x dump truck 90 TTA Removal 1 day Wed 25/10/1 Wed 25/10/1 Wed 25/10/1 Wed 25/10/1 Wed 25/10/1 Wed 25/10/1 0 days 0 89 91 LFT_D1b~LFT_D2,1650PC,B,L=45,56,D=3.34 101 days Thu 25/10/2 Sat 26/1/10 Thu 25/10/2 Sat 26/1/10 Thu 25/10/2 Sat 26/1/10 0 days 92 Stage 1 51 days Thu 25/10/2 Fri 25/11/21 Thu 25/10/2 Fri 25/11/21 Thu 25/10/2 Fri 25/11/21 0 days 93 TTA Implementation 2 days Thu 25/10/2 Fri 25/10/3 Thu 25/10/2 Fri 25/10/3 Thu 25/10/2 Fri 25/10/3 0 days 0 Breaking Ground Thu 25/10/2 Sat 25/10/11 Thu 25/10/2 Sat 25/10/11 93FS-2 days 10 days Sat 25/10/11 Thu 25/10/2 0 days 2 1x Excavator with breake 95 Excavation and Lateral Support Fri 25/10/10 Mon 25/10/20 Fri 25/10/10 Fri 25/10/10 Mon 25/10/20 94FS-2 days 1x Excavator 11 days Mon 25/10/20 0 days 2 Tue 25/10/28 Sun 25/10/19 Tue 25/10/28 3x drainlayer,2x labor Drain Laying 10 days Sun 25/10/19 Tue 25/10/28 Sun 25/10/19 0 days 95FS-2 days 97 Bedding and Backfilling Mon 25/10/27 Mon 25/11/3 Mon 25/10/27 Mon 25/11/3 Mon 25/10/27 Mon 25/11/3 96FS-2 days 1x Excavator 8 days 0 days 98 Manhole Construction Sun 25/11/2 Tue 25/11/11 10 days Tue 25/11/11 Sun 25/11/2 Sun 25/11/2 Tue 25/11/11 97FS-2 days 0 days 2 3x carpenter, 2x labou 99 Reinstatement Wed 25/11/12 Wed 25/11/19 Wed 25/11/12 Wed 25/11/19 Wed 25/11/12 Wed 25/11/19 1x Excavator, 1x dump truck 8 days 0 days 0 100 TTA Removal Thu 25/11/20 Fri 25/11/21 Thu 25/11/20 Fri 25/11/21 Thu 25/11/20 Fri 25/11/21 2 days 0 days 0 99 101 Sat 25/11/22 Sat 26/1/10 Sat 25/11/22 Stage 2 50 days Sat 26/1/10 Sat 25/11/22 Sat 26/1/10 0 days 102 TTA Implementation Sat 25/11/22 Sun 25/11/23 Sat 25/11/22 Sun 25/11/23 2 days Sat 25/11/22 Sun 25/11/23 0 days 100 103 Breaking Ground Sat 25/11/22 Mon 25/12/1 Sat 25/11/22 Mon 25/12/1 Sat 25/11/22 Mon 25/12/1 102FS-2 days Ix Excavator with breake 10 days 0 days 104 Excavation and Lateral Support Sun 25/11/30 Wed 25/12/10 Sun 25/11/30 Wed 25/12/10 103FS-2 days 1x Excavator 11 days Sun 25/11/30 Wed 25/12/10 0 days 105 Tue 25/12/9 Thu 25/12/18 Tue 25/12/9 Thu 25/12/18 Tue 25/12/9 104FS-2 days 3x drainlayer, 2x labour Drain Laying 10 days Thu 25/12/18 0 days 2 106 Bedding and Backfilling 8 days Wed 25/12/17 Wed 25/12/24 Wed 25/12/17 Wed 25/12/24 Wed 25/12/17 Wed 25/12/24 105FS-2 days 1x Excavator 0 days 107 Manhole Construction 10 days Tue 25/12/23 Thu 26/1/1 Tue 25/12/23 Thu 26/1/1 Tue 25/12/23 Thu 26/1/1 106FS-2 days 3x carpenter, 2x labou 0 days 2 108 8 days Fri 26/1/2 Fri 26/1/9 Fri 26/1/2 Fri 26/1/9 Fri 26/1/2 107 1x Excavator 1x dump truck Fri 26/1/9 0 days 0 109 0 days TTA Remova 1 day Sat 26/1/10 Sat 26/1/10 Sat 26/1/10 Sat 26/1/10 Sat 26/1/10 Sat 26/1/10 110 LFT_D1a~LFT.D1b,1650PC,B,L=25_59,D=3_411 46 days Sun 26/1/11 Wed 26/2/25 Sun 26/1/11 Wed 26/2/25 Sun 26/1/11 Wed 26/2/25 0 days 111 TTA Implementatio 2 days Sun 26/1/11 Mon 26/1/12 Sun 26/1/11 Mon 26/1/12 Sun 26/1/11 Mon 26/1/12 0 days 112 Breaking Ground 9 days Sun 26/1/11 Mon 26/1/19 Sun 26/1/11 Mon 26/1/19 Sun 26/1/11 Mon 26/1/19 111FS-2 days 0 days 113 0 days Excavation and Lateral Support 10 days Sun 26/1/18 Tue 26/1/27 Sun 26/1/18 Tue 26/1/27 Sun 26/1/18 Tue 26/1/27 112FS-2 days Lx Excavator 114 3x draintayer,2x labo 8 days Mon 26/1/26 Mon 26/2/2 Mon 26/1/26 Mon 26/2/2 Mon 26/1/26 0 days 113FS-2 days 115 Bedding and Backfilling 8 days Sun 26/2/1 Sun 26/2/8 Sun 26/2/1 Sun 26/2/8 Sun 26/2/1 Sun 26/2/8 0 days 114FS-2 days 1x Excavator 116 Mon 26/2/16 Sat 26/2/7 0 days Manhole Construction 10 days Sat 26/2/7 Mon 26/2/16 Sat 26/2/7 Mon 26/2/16 115FS-2 days 3x carpenter,2x labou 117 Reinstatement Tue 26/2/17 Tue 26/2/24 8 days Tue 26/2/17 Tue 26/2/24 Tue 26/2/17 Tue 26/2/24 0 days 1x Excavator,1x dump truck 118 TTA Removal Wed 26/2/25 Wed 26/2/25 Wed 26/2/25 Wed 26/2/25 Wed 26/2/25 0 days 117 119 LFT.D1~LFT.D1a,1650PC,B,L=5.65,D=3.411 29 days Thu 26/2/26 Thu 26/3/26 Thu 26/2/26 Thu 26/3/26 Thu 26/2/26 Thu 26/3/26 0 days 120 Thu 26/2/26 Fri 26/2/27 Fri 26/2/27 TTA Implementation 2 days Thu 26/2/26 Thu 26/2/26 Fri 26/2/27 118,6,8 121 Thu 26/2/26 Wed 26/3/4 Thu 26/2/26 120FS-2 days 1x Excavator with breake Breaking Ground 7 days Wed 26/3/4 Thu 26/2/26 Wed 26/3/4 122 Excavation and Lateral Suppor 7 days Tue 26/3/3 Mon 26/3/9 Tue 26/3/3 Mon 26/3/9 Tue 26/3/3 121FS-2 days 1x Excavator Mon 26/3/9 123 Drain Laying 7 days Sun 26/3/8 Sat 26/3/14 Sun 26/3/8 Sat 26/3/14 Sun 26/3/8 Sat 26/3/14 122FS-2 days 3x drainlayer, 2x labou 124 Bedding and Backfilling 4 day Fri 26/3/13 Mon 26/3/16 Fri 26/3/13 Mon 26/3/16 Fri 26/3/13 1x Excavator Mon 26/3/16 123FS-2 day: 125 Manhole Construction Sun 26/3/15 Sat 26/3/21 Sun 26/3/15 Sat 26/3/21 Sun 26/3/15 124FS-2 days 3x carpenter,2x labour 7 days Sat 26/3/21 1x Excavator,1x dump truck 126 Reinstatement 4 days Sun 26/3/22 Wed 26/3/25 Sun 26/3/22 Wed 26/3/25 Sun 26/3/22 Wed 26/3/25 0 days 125 127 TTA Removal 1 day Thu 26/3/26 Thu 26/3/26 Thu 26/3/26 Thu 26/3/26 Thu 26/3/26 Thu 26/3/26 0 days 0 126 128 CCTV inspection and T&C 14 days Fri 26/3/27 Thu 26/4/9 Fri 26/3/27 Thu 26/4/9 Fri 26/3/27 Thu 26/4/9 127 0 days 4 129 Final Reinstatement Fri 26/4/10 Thu 26/4/23 Fn 26/4/10 14 days Thu 26/4/23 Fri 26/4/10 Thu 26/4/23 128 110 111 1165 days Tue 23/5/30 Thu 26/8/6 Tue 23/5/30 Thu 26/8/6 Tue 23/5/30 Mon 26/10/5 access date of Portion D 210 days Tue 23/5/30 Mon 23/12/25 Tue 23/5/30 Mon 23/12/25 Sun 25/9/28 Sat 26/4/25 852 days \\WingTatNas 1095 days section IV (Ha Che) Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 Tue 23/5/30 Thu 26/5/28 0 days \\WingTatNasC Planned Completion Day 70 days Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 Fri 26/5/29 Thu 26/8/6 0 days Early access (portion) 144 days Tue 23/5/30 Fri 23/10/20 Tue 23/5/30 Fri 23/10/20 Wed 23/6/14 Sat 23/11/4 15 days \\WingTatNast Access to remaining STLA 1 day Mon 23/12/25 Mon 23/12/25 Mon 23/12/25 Mon 23/12/25 Sat 26/4/25 Sat 26/4/25 852 days 2FS-1 day Private Land Leasing 12 days Sat 23/10/21 Wed 23/11/1 Sat 23/10/21 Wed 23/11/1 Tue 23/12/12 Sat 23/12/23 52 days 8 Site Establishment 869 days Tue 23/9/12 Tue 26/1/27 Tue 23/9/12 Tue 26/1/27 Sat 23/9/30 Thu 26/8/6 18 days 855 days Prepare and Accept Temp. Works Design and Method Statement Tue 23/9/26 Tue 26/1/27 Tue 23/9/26 Tue 26/1/27 Wed 23/10/11 Wed 26/2/11 15 days \\WingTatNasi 10 Public Liaison and Negotiation with Village Rep. [A] 35 days Tue 23/9/12 Mon 23/10/16 Tue 23/9/12 Mon 23/10/16 Sat 23/9/30 18 days Fri 23/11/3 \\WingTatNas0 11 Initial Survey [A] 831 days Fri 23/10/20 Tue 26/1/27 Fri 23/10/20 Tue 26/1/27 Sat 23/11/4 Wed 26/2/11 10,5FS-1 day 15 days 13 Initial Safety & Environmental measures [A] 20 days Fri 23/10/20 Wed 23/11/B Fri 23/10/20 Wed 23/11/8 Mon 23/12/4 Sat 23/12/23 10,5FS-I day 45 days 15 FIAO Commencement of Construction IA1 1 day Wed 24/2/21 Wed 24/2/21 Wed 24/2/21 Wed 24/2/21 Thu 24/3/7 Thu 24/3/7 15 days \\WingTatNas 17 Environmental Baseline Monitoring (A) 29 days Tue 24/1/23 Tue 24/2/20 Tue 24/1/23 Tue 24/2/20 Thu 26/7/9 Thu 26/8/6 898 days 15FS-30 days **Environmental Team** 18 30 days 928 days ironmental Team - Ecologis Freshwater Crab Translocation Plan [A] Sat 23/12/23 Mon 24/1/22 Sat 23/12/23 Mon 24/1/22 Wed 26/7/8 Thu 26/8/6 7,15SF-30 day 365 days 19 Condition Survey & Str. Assessment (Shui Kan Shek, Fu Hing Garden, Twin 1500 Thu 23/11/9 Thu 24/11/7 Thu 23/11/9 Thu 24/11/7 Sun 25/6/8 Sun 26/6/7 577 days Building Surveyor / Structural Engineer 7.13 20 UU detection [A] 20 days Thu 23/11/9 Tue 23/11/28 Thu 23/11/9 Tue 23/11/28 Sat 24/1/13 Thu 24/2/1 65 days 7.13 Competent Person (UIII)

Environmental Team - Ecologis 21 Venetation Survey [A] 20 days Thu 23/11/9 Tue 23/11/28 Thu 23/11/9 Tue 23/11/28 Sat 24/1/13 Thu 24/2/1 0 713 65 days Tree Survey and Felling (A) 20 days Thu 23/11/9 Tue 23/11/28 Thu 23/11/9 Tue 23/11/28 Sun 23/12/24 Fri 24/1/12 45 days 0 7,13 23 Setup of instrumentation and monitoring [A] 20 days Wed 23/11/29 Mon 23/12/18 Wed 23/11/29 Mon 23/12/18 Sat 24/1/13 Thu 24/2/1 45 days 27 'Task Progress Summary Rolled Un Critical Task Rolled Up Progress External Tasks Group By Summary evision : 11.0 Date: 31 July 2024 Critical Task Milestone • Split Rolled Up Task Rolled Up Milestone Project Summary Deadline Drain: {U/S}~{D/S},size+lype,bedding,length(m),depth(m) Page 8

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2
PROJECT PROGRAMME Task Nami Total Slack TRA Predecessors Half Early Finish Late Finish Early Start Late Start 45 days 0 23,21 Tue 23/12/19 Mon 24/1/8 Tue 23/12/19 Mon 24/1/8 Fri 24/2/2 Thu 24/2/22 Site Clearance [A] 21 days 2x labour, 1 grab truck 25 Establish access(es) to channels [A] 21 days Tue 23/12/19 Mon 24/1/8 Tue 23/12/19 Mon 24/1/8 Fri 24/2/2 Thu 24/2/22 45 days 0 20,23 .Widening, making good or leasing of private land may be required 26 Guarding / Barrier / Hoarding [A] 21 days Tue 23/12/19 Mon 24/1/8 Tue 23/12/19 Mon 24/1/8 Fri 24/2/2 Thu 24/2/22 45 days 0 20.23 1 1x forry crane. 3x Jabour, 1x welde 27 Drainage Channel Works (Fast) 1008 days Thu 23/10/19 Wed 26/7/22 Thu 23/10/19 Wed 26/7/22 Fri 24/2/23 Mon 26/10/5 75 days 28 HC05 CH.A284,946~CH.A339,556 (Ex. CH Str. Assessment) 60 days Fri 24/11/8 Mon 25/1/6 Fri 24/11/8 Mon 25/1/6 Mon 26/6/8 Thu 26/8/6 577 days 29 (Deleted in PMI) Demolish & relocate wall, gate YLL797/2 30 days Tue 23/12/26 Wed 24/1/24 Tue 23/12/26 Wed 24/1/24 Sun 26/4/26 Mon 26/5/25 852 days 0 30 (Deleted in PMI) HC01 CH.A11.13~CH.A18.14 45 davs Thu 24/1/25 Sat 24/3/9 Thu 24/1/25 Sat 24/3/9 Tue 26/5/26 Thu 26/7/9 852 days 29 31 Temporary crossin (Deleted in PMI) Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 1) 28 days Sun 24/3/10 Sat 24/4/6 Sun 24/3/10 Sat 24/4/6 Fri 26/7/10 Thu 26/8/6 852 days 0 30 32 Temporary crossing Pedestrian & Vehicular Crossing no. 2 (Box Culvert no. 2) [A] 28 days Thu 24/2/8 Wed 24/3/6 Thu 24/2/8 Wed 24/3/6 Fri 24/2/23 Thu 24/3/21 15 days 26.25 15FS-14 33 HC02 CH.A18.14~CH.A120.261 (BC1~2) 359 days Thu 23/10/19 Fri 24/10/11 Thu 23/10/19 Fri 24/10/11 Fri 24/3/22 Mon 26/10/5 155 days EWN/007 NCE/001 Ambiguity on Drawings 30 days Thu 23/10/19 Fri 23/11/17 Thu 23/10/19 Fri 23/11/17 Mon 26/8/17 Tue 26/9/15 1033 days 35 C9 tender for Precast units (A) 20 days Sat 23/11/18 Thu 23/12/7 Sat 23/11/18 Thu 23/12/7 Wed 26/9/16 Mon 26/10/5 1033 days 0 34 36 Sheetpiling & Temp, Drainage Diversion [A] Fri 24/4/19 1x Sheetpiling mathine.1x lorry crane 44 days Thu 24/3/7 Fri 24/4/19 Thu 24/3/7 Fri 24/3/22 Sat 24/5/4 15 days 32 Excavation and Lateral Support [A] Wed 24/5/15 44 days Tue 24/4/2 Wed 24/5/15 Tue 24/4/2 Wed 24/4/17 Thu 24/5/30 15 days 36FS-18 days 1x Excavator, 1x dump truck, 2x labour 38 Thu 24/7/4 Thu 24/7/4 Mon 24/5/13 Fri 24/7/19 Walls 68 days Sun 24/4/28 Sun 24/4/28 15 days 1x lorry crane, 2x labou Install precast portion (double beam) [A] 68 days Sun 24/4/28 Thu 24/7/4 Sun 24/4/28 Thu 24/7/4 Mon 24/5/13 Fri 24/7/19 15 days 37FS-18 days **Ground Beams** Mon 24/6/10 Fri 24/7/19 Mon 24/6/10 Fri 24/7/19 Tue 24/6/25 Sat 24/8/3 40 days 15 days Rebar Fixing [A] Tue 24/7/9 Tue 24/7/9 Tue 24/6/25 3x rebar fixers 30 days Mon 24/6/10 Mon 24/6/10 Wed 24/7/24 15 days 39FS-25 days 42 Formwork Erection and Cast-in Items [A] Fri 24/7/19 Fri 24/7/5 Thu 24/6/20 Fri 24/7/19 Thu 24/6/20 Sat 24/8/3 41FS-20 days 3x carpenters 30 days 15 days 43 Sat 24/7/13 Sun 24/6/30 Sat 24/7/13 Mon 24/7/15 Concreting [A] 14 days Sun 24/6/30 Sun 24/7/28 15 days 42FS-20 days concete mixers,1 gang,pump truck Sun 24/7/14 Sun 24/9/1 Mon 24/7/29 Mon 24/9/16 Top Wall 50 days Sun 24/7/14 Sun 24/9/1 15 days -45 Rebar Fixing Sun 24/7/14 Sat 24/8/17 Mon 24/7/29 Sun 24/9/1 35 days Sun 24/7/14 Sat 24/8/17 15 days Formwork Erection and Cast-in items Sun 24/9/1 Tue 24/8/13 35 days Mon 24/7/29 Sun 24/9/1 Mon 24/7/29 Mon 24/9/16 45FS-20 days 15 days 47 Tue 24/8/13 Mon 24/8/26 Tue 24/8/13 Mon 24/8/26 Tue 24/9/3 Mon 24/9/16 Concreting 14 days 21 days 46FS-20 days 48 **Backfilling and Compaction** 30 days Tue 24/8/27 Wed 24/9/25 Tue 24/8/27 Wed 24/9/25 Mon 26/6/8 Tue 26/7/7 650 days 1x Excavator, 1x dump truck 49 Thu 26/7/23 Removal of Sheetpiles 30 days Thu 24/9/12 Fri 24/10/11 Thu 24/9/12 Fri 24/10/11 Wed 26/6/24 48FS-14 days 650 days 1,1x lorry crane,1x Sheetpiling machine 50 Animal Escape Ramp Sat 24/9/28 Fri 24/10/25 Sat 24/9/28 Fri 26/7/10 Thu 26/8/6 28 days Fri 24/10/25 49FS-14 days 650 days Demolish & relocate todet YLL797/5 [A] 20 days Sat 24/9/7 Sat 24/9/7 Sun 24/9/22 Mon 24/8/19 Mon 24/8/19 Tue 24/9/3 44FS-14 days 15 days 52 Demolish & relocate container YLL797/6 [A] Mon 24/8/19 Sat 24/9/7 Mon 24/8/19 Sat 24/9/7 Tue 24/9/3 20 days Sun 24/9/22 15 days 44FS-14 days 53 Demolish & relocate porch YLL797/7 [A] Mon 24/8/19 Sat 24/9/7 Mon 24/8/19 Sat 24/9/7 Tue 24/9/3 44FS-14 days 20 days Sun 24/9/22 15 days 54 Demolish & relocate fencing, retaining wall YLL797/10,11 [A] Mon 24/8/19 Sat 24/9/7 Mon 24/8/19 Sat 24/9/7 Tue 24/9/3 Sun 24/9/22 44FS-14 days 20 days 15 days 55 HC03 CH;A126;235~CH;A187.706 (BC2~3) 251 days Wed 24/8/14 Mon 25/4/21 Wed 24/8/14 Mon 25/4/21 Wed 24/8/14 Mon 25/4/21 0 days 56 [PMI-037] Removal of existing structural features protruding into Work Sit Wed 24/8/14 Sat 24/9/7 Wed 24/8/14 Sat 24/9/7 Wed 24/8/14 Sat 24/9/7 0 days 25 days 57 Sheetpiling & Temp, Drainage Diversion Sun 24/9/8 Thu 24/10/17 Sun 24/9/8 Thu 24/10/17 Sun 24/9/8 Thu 24/10/17 51FS-15 days,5 1x Sheetpiling machine, 1x lorry crane 40 days 0 days 58 Excavation and Lateral Support 40 days Fri 24/10/4 Tue 24/11/12 Fri 24/10/4 Tue 24/11/12 Fri 24/10/4 Tue 24/11/12 0 days 57FS-14 days 1x Excavator,1x dump truck,2x labour 59 65 days Wed 24/10/30 Thu 25/1/2 Wed 24/10/30 Thu 25/1/2 Wed 24/10/30 Thu 25/1/2 0 days 60 0 days Rebar Fixing 40 days Wed 24/10/30 Sun 24/12/8 Wed 24/10/30 Sun 24/12/8 Wed 24/10/30 Sun 24/12/8 58FS-14 days 3x rebar fixers 61 Formwork Erection and Cast-in items 40 days Sun 24/11/24 Thu 25/1/2 Sun 24/11/24 Thu 25/1/2 Sun 24/11/24 Thu 25/1/2 0 days 60FS-15 days 3x carpenters 62 14 days Thu 24/12/19 Wed 25/1/1 Thu 24/12/19 Wed 25/1/1 Thu 24/12/19 Wed 25/1/1 0 days 6IFS-15 days concrete mixers,1 gang.pump truck Fri 25/3/7 63 65 days Thu 25/1/2 Thu 25/1/2 Fri 25/3/7 Thu 25/1/2 Fri 25/3/7 0 days 64 Mon 25/2/10 Mon 25/2/10 Rebar Fixing 40 days Thu 25/1/2 Thu 25/1/2 Thu 25/1/2 Mon 25/2/10 0 days 65 Mon 25/1/27 Fri 25/3/7 Formwork Erection and Cast-in items 40 days Mon 25/1/27 Fri 25/3/7 Mon 25/1/27 Fri 25/3/7 0 days 64FS-15 day 66 Thu 25/3/6 Concreting 14 days Fri 25/2/21 Fri 25/2/21 Thu 25/3/6 Fn 25/2/21 Thu 25/3/6 0 days 65FS-15 days 67 Backfilling and Compaction Sat 25/4/5 Fri 25/3/7 Sat 25/4/5 Fri 25/3/7 30 days Fri 25/3/7 Sat 25/4/5 0 days 1x Excavator, 1x dump truck 68 Removal of Sheetpiles Mon 25/4/21 Sun 25/3/23 Mon 25/4/21 Sun 25/3/23 Mon 25/4/21 1x lorry crane.1x Sheetpiling machine 30 days Sun 25/3/23 67FS-14 day Tue 25/4/8 69 Pedestrian & Vehicular Crossing no. 1 (Box Culvert no. 3) Fri 25/6/6 Tue 25/4/8 Fri 25/6/6 Tue 25/4/8 60 days Fri 25/6/6 68FS-14 days Temporary crossing 70 Demolish & relocate drainage channel YLL797/12 20 days Sat 25/5/24 Thu 25/6/12 Sat 25/5/24 Thu 25/6/12 Sat 25/5/24 Thu 25/6/12 0 days 69FS-14 day 71 [PMI016] Revised Drainage Channel Details Tue 24/7/23 Sun 24/10/20 Tue 24/7/23 Sun 24/10/20 Fri 25/2/28 90 days Wed 25/5/28 220 days 72 HC04 CH A195 853~CH A284 946 (BC3~Fx, CH) Thu 25/5/29 Fri 25/12/12 Thu 25/5/29 Fri 25/12/12 Thu 25/5/29 Fri 25/12/12 198 days 0 days Thu 25/5/29 70FS-15 days, 73 Sheetpiling & Temp, Drainage Diversion 40 days Mon 25/7/7 Thu 25/5/29 Mon 25/7/7 Thu 25/5/29 Mon 25/7/7 1x Sheetpiling machine, 1x los 0 days 40 days 74 Excavation and Lateral Support Mon 25/6/23 Fri 25/8/1 Man 25/6/23 Fri 25/8/1 Man 25/6/23 Fri 25/8/1 73FS-15 days .1x Excavator,1x dump truck,2x labour 75 Ground and Edge Beams 60 days Fri 25/7/18 Mon 25/9/15 Fri 25/7/18 Mon 25/9/15 Fri 25/7/18 Mon 25/9/15 Rebar Fixing 74FS-15 days Fri 25/7/18 Tue 25/8/26 Fri 25/7/18 Tue 25/8/26 Fri 25/7/18 Tue 25/8/26 3x rehar fivers 40 days 77 Formwork Erection and Cast-in items 40 days Thu 25/8/7 Mon 25/9/15 Thu 25/8/7 Mon 25/9/15 Thu 25/8/7 Mon 25/9/15 76FS-20 day 3x carpenters 0 days 14 days 78 Concreting Wed 25/8/27 Tue 25/9/9 Wed 25/8/27 Tue 25/9/9 Wed 25/8/27 Tue 25/9/9 77FS-20 day 1 gang.concrete mixers,pump truck 79 60 days Wed 25/9/10 Sat 25/11/8 Wed 25/9/10 Sat 25/11/8 Wed 25/9/10 Walls Sat 25/11/8 0 days 80 Rehar Fixing 40 days Wed 25/9/10 Sun 25/10/19 Wed 25/9/10 Sun 25/10/19 Wed 25/9/10 Sun 25/10/19 3v rehar fivers 0 days 80FS-20 days 81 Formwork Erection and Cast-in items 40 days Tue 25/9/30 Sat 25/11/8 Tue 25/9/30 Sat 25/11/8 Tue 25/9/30 Sat 25/11/8 3x carpenter 0 days concrete mixers,1 gang,pump truck 14 days 81FS-20 days 82 Concreting Mon 25/10/20 Sun 25/11/2 Mon 25/10/20 Sun 25/11/2 Mon 25/10/20 Sun 25/11/2 83 Backfilling and Compaction 30 days Mon 25/11/3 Tue 25/12/2 Mon 25/11/3 Tue 25/12/2 Mon 25/11/3 Tue 25/12/2 1x Excavator.1x dump truck 0 days 82 83FS-20 days 84 Removal of Sheetpiles 30 days Thu 25/11/13 Fri 25/12/12 Thu 25/11/13 Fri 25/12/12 Thu 25/11/13 Fri 25/12/12 1x lorry crane,1x Sheetpiling machine 0 days 227 days 85 84FS-20 days 2x300 nine with flan valve 30 days Sun 25/11/23 Mon 25/12/22 Sun 25/11/23 Mon 25/12/22 Wed 26/7/8 Thu 26/8/6 86 C9 tender procedure for HC06-08 90 days Thu 24/6/13 Tue 24/9/10 Thu 24/6/13 Tue 24/9/10 Fri 24/6/28 Wed 24/9/25 15 days 87 15 days Demolish & relocate metal frame YLL797/28.30.33 20 days Wed 24/9/11 Mon 24/9/30 Wed 24/9/11 Mon 24/9/30 Thu 24/9/26 Tue 24/10/15 88 Demolish & relocate storage YLL797/29 20 days Wed 24/9/11 Mon 24/9/30 Wed 24/9/11 Mon 24/9/30 Thu 24/9/26 Tue 24/10/15 15 days 15 days 89 Demolish & relocate retaining wall YLL797/32 20 days Wed 24/9/11 Mon 24/9/30 Wed 24/9/11 Mon 24/9/30 Thu 24/9/26 Tue 24/10/15 86 90 HC06 CH A339 556~CH A400.00 187 days Mon 24/9/16 Fri 25/3/21 Mon 24/9/16 Fri 25/3/21 Tue 24/10/1 Sat 25/4/5 15 days 91 Sheetpiling & Temp, Drainage Diversion 35 days Mon 24/9/16 Sun 24/10/20 Mon 24/9/16 Sun 24/10/20 Tue 24/10/1 Mon 24/11/4 15 days B7FS-15 days.8 1x Sheetpiling machine,1x lorry cran 92 Excavation and Lateral Support 35 days Thu 24/10/3 Wed 24/11/6 Thu 24/10/3 Wed 24/11/6 Fri 24/10/18 Thu 24/11/21 1x Excavator,1x dump truck,2x labou 15 days 91FS-18 days 93 Ground and Edge Beams 69 days Sun 24/10/20 Fri 24/12/27 Sun 24/10/20 Fri 24/12/27 Mon 24/11/4 Sat 25/1/11 15 days Thu 24/11/28 Mon 24/11/4 Fri 24/12/13 94 Install precast portion 40 days Sun 24/10/20 Thu 24/11/28 Sun 24/10/20 15 days 92FS-18 days Lx lorry crane 2x Jahour 95 Rebar Fixing 35 days Wed 24/11/6 Tue 24/12/10 Wed 24/11/6 Tue 24/12/10 Thu 24/11/21 Wed 24/12/25 15 days 94FS-23 days 3x rebar fixers 95FS-18 days 96 Formwork Erection and Cast-in Items 35 days Sat 24/11/23 Fri 24/12/27 Sat 24/11/23 Fri 24/12/27 Sun 24/12/8 Sat 25/1/11 3x carpenters 15 days 97 Concreting 14 days Tue 24/12/10 Mon 24/12/23 Tue 24/12/10 Mon 24/12/23 Wed 24/12/25 Tue 25/1/7 15 days 96FS-18 day 1 gang, concrete mixers pump truck 98 Walls 52 days Tue 24/12/24 Thu 25/2/13 Tue 24/12/24 Thu 25/2/13 Wed 25/1/8 Fri 25/2/28 15 days 99 Rebar Fixing 35 days Tue 24/12/24 Mon 25/1/27 Tue 24/12/24 Mon 25/1/27 Wed 25/1/8 Tue 25/2/11 15 days 3x rebar fixers 100 99FS-18 days Formwork Erection and Cast-in items 35 days Fri 25/1/10 Thu 25/2/13 Fri 25/1/10 Thu 25/2/13 Sat 25/1/25 Fri 25/2/28 1.3x carpenters 15 days 2 concrete mixers,1 gang,pump truck 101 15 days Concreting 14 days Mon 25/1/27 Sun 25/2/9 Mon 25/1/27 Sun 25/2/9 Tue 25/2/11 Man 25/2/24 100FS-18 days 102 Backfilling and Compaction 30 days Mon 25/2/10 Tue 25/3/11 Mon 25/2/10 Tue 25/3/11 Tue 25/2/25 Wed 25/3/26 15 days 0 101 .1x Excavator,1x dump truck 103 15 days Removal of Sheetniles 30 days Thu 25/2/20 Fri 25/3/21 Thu 25/2/20 Fri 25/3/21 Fri 25/3/7 Sat 25/4/5 102FS-20 day .1x lorry crane,1x Sheetpiling machine 104 463 days 4 Temp support to 3x ex. Cable bridge 60 days Sun 25/3/2 Wed 25/4/30 Sun 25/3/2 Wed 25/4/30 Mon 26/6/8 Thu 26/8/6 103FS-20 day 105 Demolish & relocate porch YLL797/34.37 20 days Sun 25/3/2 Fri 25/3/21 Sun 25/3/2 Fri 25/3/21 Mon 25/3/17 Sat 25/4/5 15 days 103FS-20 day Task Progress Rolled Up Critical Task Summary Rolled Up Progress External Tasks Group By Summary evision : 11.0 Date: 31 July 2024 Milestone Critical Task Rolled Up Task Rolled Up Milestone 🔷 Split Project Summary Deadline

Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: {U/S}~{D/S}

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME Task Nam TRA Predecessors Haif 1 106 Demolish & relocate car body YLL797/36 20 days Sun 25/3/2 Fri 25/3/21 Sun 25/3/2 Fri 25/3/21 Mon 25/3/17 Sat 25/4/5 15 days 0 103FS-20 days Fri 25/3/21 Mon 25/3/17 Sat 25/4/5 103FS-20 days 107 Sun 25/3/2 Fri 25/3/21 Sun 25/3/2 15 days Demolish & relocate godown YLL797/35 20 days 108 HC07 CH_A400.00~CH_A500.00 Fri 25/3/7 Fri 25/3/7 Tue 25/9/9 Sat 25/3/22 Wed 25/9/24 187 days Tue 25/9/9 15 days 109 Fri 25/3/7 Thu 25/4/10 Sat 25/3/22 Fri 25/4/25 105FS-15 days, Sheetpiling & Temp, Drainage Diversion 35 days Fri 25/3/7 Thu 25/4/10 15 days .1x Sheetpiling machine.1x lorry crane Mon 25/3/24 110 Mon 25/3/24 Sun 25/4/27 Sun 25/4/27 Tue 25/4/8 Mon 25/5/12 15 days 109FS-18 days 1x Excavator,1x dump truck,2x labou Excavation and Lateral Support 35 days 111 Thu 25/4/10 Tue 25/6/17 Fri 25/4/25 Ground and Edge Beams Thu 25/4/10 Tue 25/6/17 Wed 25/7/2 15 days 69 days 112 Thu 25/4/10 Mon 25/5/19 Thu 25/4/10 Mon 25/5/19 Fri 25/4/25 Tue 25/6/3 110FS-18 days 1x lorry crane, 2x labou Install precast portion 15 days 40 days 113 35 days Sun 25/4/27 Sat 25/5/31 Sun 25/4/27 Sat 25/5/31 Mon 25/5/12 Sun 25/6/15 15 days 112FS-23 days 3x rebar fixers Rebar Fixing 114 Formwork Erection and Cast-in items 35 days Wed 25/5/14 Tue 25/6/17 Wed 25/5/14 Tue 25/6/17 Thu 25/5/29 Wed 25/7/2 15 days 113FS-18 days 3x carpenters 115 14 days Sat 25/5/31 Fri 25/6/13 Sat 25/5/31 Fri 25/6/13 Sun 25/6/15 114FS-18 days Concreting 15 days 1 gang, concrete mixers, pump true 116 52 days Sat 25/6/14 Mon 25/8/4 Sat 25/6/14 Mon 25/8/4 Sun 25/6/29 Tue 25/8/19 15 days 117 35 days Sat 25/6/14 Fri 25/7/18 Sat 25/6/14 Fri 25/7/18 Sun 25/6/29 Sat 25/8/2 15 days 3x rebar fixers 118 Formwork Erection and Cast-in items 35 days Tue 25/7/1 Mon 25/8/4 Tue 25/7/1 Mon 25/8/4 Wed 25/7/16 Tue 25/8/19 15 days 117FS-18 days 3x carpenters 119 14 days Fri 25/7/18 Thu 25/7/31 Fri 25/7/18 Thu 25/7/31 Sat 25/8/2 Fri 25/8/15 15 days 118FS-18 days concrete mixers,1 gang,pump truck 120 Sat 25/8/30 Sat 25/8/16 Backfilling and Compaction Fri 25/8/1 Sat 25/8/30 Fri 25/8/1 Sun 25/9/14 15 days 1x Excavator, 1x dump truck 121 Mon 25/8/11 Tue 25/9/9 Tue 25/8/26 30 days Mon 25/8/11 Tue 25/9/9 Wed 25/9/24 15 days 120FS-20 days 1x lorry crane.1x Sheetpiling machin Tue 25/9/9 Fri 25/9/5 122 Demolish & relocate porch, hoarding YLL797/44 20 days Thu 25/8/21 Tue 25/9/9 Thu 25/8/21 Wed 25/9/24 15 days 121FS-20 days 123 Demolish & relocate porch YLL797/38.39 Thu 25/8/21 Tue 25/9/9 Thu 25/8/21 Tue 25/9/9 Fri 25/9/5 Wed 25/9/24 121FS-20 days 124 HC08 CH_A500.00~CH_A546.816 Tue 25/8/26 Wed 26/2/11 Tue 25/8/26 Wed 26/2/11 Wed 25/9/10 Thu 26/2/26 170 days 15 days 125 Tue 25/8/26 Wed 25/9/24 Wed 25/9/10 1x Sheetpiling machine, 1x lorry crane Sheetpiling & Temp, Drainage Diversion 30 days Tue 25/8/26 Wed 25/9/24 Thu 25/10/9 15 days 122FS-15 days 126 Excavation and Lateral Support Thu 25/10/9 Wed 25/9/10 Thu 25/10/9 Thu 25/9/25 Fri 25/10/24 1.1x Excavator.1x dump truck,2x labour 30 days Wed 25/9/10 15 days 125FS-15 days 127 Ground and Edge Beams 65 days Thu 25/9/25 Fri 25/11/28 Thu 25/9/25 Fri 25/11/28 Fri 25/10/10 Sat 25/12/13 15 days 128 Thu 25/9/25 Mon 25/11/3 Thu 25/9/25 Mon 25/11/3 Fn 25/10/10 Tue 25/11/18 126FS-15 days 1x lorry crane, 2x labour Install precast portion 15 days Thu 25/10/30 129 Wed 25/10/15 Thu 25/11/13 Fri 25/11/28 128FS-20 days 3x rebar fixers Rebar Fixing 30 day Wed 25/10/15 Thu 25/11/13 15 days 129FS-15 days 3x carpenters 130 Thu 25/10/30 Fri 25/11/28 Thu 25/10/30 Fri 25/11/28 Fri 25/11/14 Formwork Erection and Cast-in items 30 days Sat 25/12/13 15 days 131 10 days Fri 25/11/14 Sun 25/11/23 Fri 25/11/14 Sun 25/11/23 Sat 25/11/29 Mon 25/12/8 15 days 130FS-15 day 1 gang.concrete mixers,pump truck 132 Mon 25/11/24 Wed 26/1/7 ######### Wed 26/1/7 Tue 25/12/9 Thu 26/1/22 45 days 15 days 3x rebar fixers Rebar Fixing Tue 25/12/23 133 30 days Mon 25/11/24 Tue 25/12/23 Mon 25/11/24 Tue 25/12/9 Wed 26/1/7 15 days 133FS-15 days 134 Formwork Erection and Cast-in items 30 days Tue 25/12/9 Wed 26/1/7 Tue 25/12/9 Wed 26/1/7 Wed 25/12/24 Thu 26/1/22 15 days 3x carpenters concrete mixers,1 gang,pump truck 15 days 135 Concreting 10 day Wed 25/12/24 Fri 26/1/2 Wed 25/12/24 Fri 26/1/2 Thu 26/1/8 Sat 26/1/17 134FS-15 days 136 Backfilling and Compaction 30 days Sat 26/1/3 Sun 26/2/1 Sat 26/1/3 Sun 26/2/1 Sun 26/1/18 Mon 26/2/16 1.1x Excavator,1x dump truck 15 days 135 15 days 137 Removal of Sheetpiles 30 days Tue 26/1/13 Wed 26/2/11 Tue 26/1/13 Wed 26/2/11 Wed 26/1/28 Thu 26/2/26 136FS-20 day 1x lorry crane,1x Sheetpiling machine 136 days 138 Pedestrian & Vehicular Crossing no. 3 (Box Culvert no. 4) 60 days Fri 26/1/23 Mon 26/3/23 Frr 26/1/23 Mon 26/3/23 Mon 26/6/8 Thu 26/8/6 137FS-20 days Temporary crossing 15 days 139 Demolish & relocate hoarding, wall YLL797/40 20 days Fri 26/1/23 Wed 26/2/11 Eri 26/1/23 Wed 26/2/11 Sat 26/2/7 Thu 26/2/26 137FS-20 days 140 Demolish & relocate storage YLL797/42 20 days Fri 26/1/23 Wed 26/2/11 Fri 26/1/23 Wed 26/2/11 Sat 26/2/7 Thu 26/2/26 15 days 137FS-20 days 141 HC09 CH.A546.816~CH.A611.404 155 days Wed 26/1/28 Wed 26/7/I Wed 26/1/28 Wed 26/7/1 Thu 26/2/12 Thu 26/7/16 15 days 15 days 142 Sheetpiling & Temp, Drainage Diversion 30 days Wed 26/1/28 Thu 26/2/26 Wed 26/1/28 Thu 26/2/26 Thu 26/2/12 Fri 26/3/13 139FS-15 days 1x Sheetpiling machine.1x lorry crane 143 Excavation and Lateral Support 30 days Thu 26/2/12 Fri 26/3/13 Thu 26/2/12 Fri 26/3/13 Fri 26/2/27 Sat 26/3/28 15 days 142FS-15 days 1x Excavator.1x dump truck.2x labour 144 Base Slab 45 days Fri 26/2/27 Sun 26/4/12 Fri 26/2/27 Sun 26/4/12 Sat 26/3/14 Mon 26/4/27 15 days 145 Rebar Fixing 30 days Fri 26/2/27 Sat 26/3/28 Fri 26/2/27 Sat 26/3/28 Sat 26/3/14 Sun 26/4/12 15 days 143FS-15 days 1.3x rebar fixers 146 Formwork Erection and Cast-in items 30 days Sat 26/3/14 Sun 26/4/12 Sat 26/3/14 Sun 26/4/12 Sun 26/3/29 Mon 26/4/27 15 days 145FS-15 days 3x carpenters 147 Concreting 10 days Sun 26/3/29 Tue 26/4/7 Sun 26/3/29 Tue 26/4/7 Man 26/4/13 Wed 26/4/22 15 days 146FS-15 days 1 1 gang concrete mixers, pump truck 148 Walls and Roof Slab 45 days Wed 26/4/8 Fri 26/5/22 Wed 26/4/8 Fri 26/5/22 Thu 26/4/23 Sat 26/6/6 15 days 3x rebar fixers 149 Rebar Fixing 30 days Wed 26/4/8 Thu 26/5/7 Wed 26/4/8 Thu 26/5/7 Thu 26/4/23 Fri 26/5/22 15 days 150 Formwork Erection and Cast-in items 30 days Thu 26/4/23 Fri 26/5/22 Thu 26/4/23 Fri 26/5/22 Fri 26/5/8 Sat 26/6/6 15 days 149FS-15 days 1.3x carpenters 151 Concreting 10 davs Fri 26/5/8 Sun 26/5/17 Fri 26/5/8 Sun 26/5/17 Sat 26/5/23 Mon 26/6/1 15 days 150FS-15 days concrete mixers,1 gang, pump truck 152 Backfilling and Compaction 30 days Mon 26/5/18 Tue 26/6/16 Mon 26/5/18 Tue 26/6/16 Tue 26/6/2 Wed 26/7/1 15 days 0 151 1x Excavator, 1x dump truck 1x lorry crane,1x Sheetpiling machine 153 Removal of Sheetpiles 30 days Tue 26/6/2 Wed 26/7/1 Tue 26/6/2 Wed 26/7/1 Wed 26/6/17 Thu 26/7/16 15 days 152FS-15 days 154 Wed 26/7/22 Elevated Working Platform.Builder Facing stone 21 days Thu 26/7/2 Wed 26/7/22 Thu 26/7/2 Fri 26/7/17 Thu 26/8/6 15 days 153 155 Wed 26/7/22 ABWF works 21 days Thu 26/7/2 Wed 26/7/22 Thu 26/7/2 Fri 26/7/17 Thu 26/8/6 15 days 0 153 156 Wed 26/7/22 Bedding works 21 days Thu 26/7/2 Wed 26/7/22 Thu 26/7/2 Fri 26/7/17 Thu 26/8/6 15 days 153 157 Drainage Channel Works (West) 637 days Fri 24/11/8 Thu 26/8/6 Fri 24/11/8 Thu 26/8/6 Mon 25/7/21 Thu 26/8/6 0 days 158 HC11 CH.A674.419~CH.A740.619 (Ex. CH Str. Assessment) 60 days Fri 24/11/8 Mon 25/1/6 Fri 24/11/8 Man 25/1/6 Mon 26/6/8 Thu 26/8/6 577 days 159 Thu 25/8/14 Mon 25/7/21 84FS-145 days Demolish ex. Geotechnical feature 6NE-B/R19 25 days Mon 25/7/21 Thu 25/8/14 Mon 25/7/21 Thu 25/8/14 0 days 160 Demolish ex. Geotechnical feature 6NE-B/R19 Thu 25/8/14 84FS-145 days 25 days Mon 25/7/21 Thu 25/8/14 Mon 25/7/21 Mon 25/7/21 Thu 25/8/14 0 days 161 Demolish & relocate boundary wall, platform, gate YLL797/46 25 days Mon 25/7/21 Thu 25/8/14 Mon 25/7/21 Thu 25/8/14 Mon 25/7/21 Thu 25/8/14 0 days 84FS-145 days 162 HC12 CH.A740.619~CH.A863.619 211 days Thu 25/7/31 Thu 26/2/26 Thu 25/7/31 Thu 26/2/26 Thu 25/7/31 Thu 26/2/26 0 days 163 159FS-15 days Sheetoiling & Temp, Drainage Diversion Thu 25/7/31 Thu 25/7/31 .1x Sheetpiling machine.1x lorry crane 50 days Thu 25/7/31 Thu 25/9/18 Thu 25/9/18 Thu 25/9/18 0 days 164 Mon 25/10/13 Mon 25/8/25 Mon 25/10/13 1,1x Excavator,1x dump truck,2x labour Excavation and Lateral Support Mon 25/8/25 Mon 25/10/13 Mon 25/8/25 163FS-25 days 50 days 0 days 165 Ground and Edge Beams 77 days Fri 25/9/19 Thu 25/12/4 Fri 25/9/19 Thu 25/12/4 Fri 25/9/19 Thu 25/12/4 0 days 166 Fri 25/9/19 Fri 25/11/7 Fri 25/9/19 Fri 25/11/7 Fri 25/9/19 Fri 25/11/7 164FS-25 days ...1x lorry crane,2x labour Install precast portion 50 days 0 days 167 .3x rebar fixers Tue 25/10/14 Mon 25/11/17 Tue 25/10/14 Mon 25/11/17 Tue 25/10/14 Mon 25/11/17 166FS-25 days Rebar Fixing 35 days 0 days 168 167FS-18 days Formwork Erection and Cast-in items Fri 25/10/31 Thu 25/12/4 Fri 25/10/31 Thu 25/12/4 Fri 25/10/31 Thu 25/12/4 35 days 0 days .,3x carpenters 169 Concreting 14 days Mon 25/11/17 Sun 25/11/30 Mon 25/11/17 Sun 25/11/30 Mon 25/11/17 Sun 25/11/30 0 days 168FS-18 days 1 gang, concrete mixers, pump truck 170 Walls 52 days Mon 25/12/1 Wed 26/1/21 Mon 25/12/1 Wed 26/1/21 Mon 25/12/1 Wed 26/1/21 0 days 171 3x rebar fixers Rebar Fixing Mon 25/12/1 Sun 26/1/4 Mon 25/12/1 Sun 26/1/4 Mon 25/12/1 Sun 26/1/4 35 days 0 days 172 Formwork Erection and Cast-in items 171FS-18 days Thu 25/12/18 Wed 26/1/21 Thu 25/12/18 Wed 26/1/21 Thu 25/12/18 Wed 26/1/21 .3x carpenters 35 days 0 days concrete mixers,1 gang,pump truck 173 Concreting 14 days Sun 26/1/4 Sat 26/1/17 Sun 26/1/4 Sat 26/1/17 Sun 26/1/4 Sat 26/1/17 0 days 172FS-18 days 174 Backfilling and Compaction Sun 26/1/18 Mon 26/2/16 Sun 26/1/18 Mon 26/2/16 Sun 26/1/18 Mon 26/2/16 ,1x Excavator,1x dump truck 30 days 0 days 173 175 1x lorry crane 1x Sheetpiling machine Thu 26/2/26 Wed 26/1/28 Thu 26/2/26 Wed 26/1/28 Removal of Sheetpiles 30 days Wed 26/1/28 Thu 26/2/26 0 days 174FS-20 days 176 HC13 CH_A863.619~CH_A905.630 Wed 26/8/5 180 days Sat 26/2/7 Wed 26/8/5 Sat 26/2/7 Sat 26/2/7 Wed 26/8/5 0 days 177 Sheetpiling & Temp. Drainage Diversion 1x Sheetpiling machine,1x lony crane 50 days Sat 26/2/7 Sat 26/3/28 Sat 26/2/7 Sat 26/3/28 Sat 26/2/7 Sat 26/3/28 0 days 175FS-20 days 178 Excavation and Lateral Support Wed 26/4/22 Wed 26/4/22 Wed 26/3/4 Wed 26/4/22 177FS-25 days 1x Excavator,1x dump truck,2x labou 50 days Wed 26/3/4 Wed 26/3/4 0 days 179 Sun 26/3/29 Mon 26/6/1 Ground and Edge Beams 65 days Sun 26/3/29 Mon 26/6/1 Sun 26/3/29 Mon 26/6/1 0 days 1x lorry crane, 2x labou 180 Thu 26/5/7 Thu 26/5/7 Sun 26/3/29 Sun 26/3/29 Thu 26/5/7 178FS-25 days Install precast portion (ground beam) 40 days Sun 26/3/29 0 days 181 3x rebar fixers Sun 26/5/17 Rebar Fixing 30 days Sat 26/4/18 Sat 26/4/18 Sun 26/5/17 Sat 26/4/18 Sun 26/5/17 0 days 180FS-20 days 182 Formwork Erection and Cast-in items Sun 26/5/3 Mon 26/6/1 Sun 26/5/3 Mon 26/6/1 Sun 26/5/3 Mon 26/6/1 181FS-15 days 3x carpenters 30 days 0 days 183 Mon 26/5/18 Wed 26/5/27 1 gang, concrete mixers, pump truck 10 days Mon 26/5/18 Wed 26/5/27 Mon 26/5/18 Wed 26/5/27 182FS-15 days Concreting 0 days 184 Thu 26/5/28 Fri 26/6/26 Thu 26/5/28 Fri 26/6/26 Fri 26/6/26 Thu 26/5/28 Walls 30 days 0 days 185 Rebar Fixing Tue 26/6/16 Tue 26/6/16 Thu 26/5/28 20 days Thu 26/5/28 Thu 26/5/28 Tue 26/6/16 0 days 2 186 Formwork Erection and Cast-in items Sun 26/6/7 Fri 26/6/26 Sun 26/6/7 Fri 26/6/26 Sun 26/6/7 Fri 26/6/26 185FS-10 days 3x carpenters 20 days 0 days 2 187 Concreting Wed 26/6/17 Fri 26/6/26 Wed 26/6/17 Fri 26/6/26 Wed 26/6/17 Fri 25/6/26 186FS-10 days concrete mixers,1 gang,pump truck 10 days 0 days Progress 'Task Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary vision.: 11.0 Date: 31 July 2024 Critical Task Milestone • Rolled Up Task Rolled Up Milestone 🔷 Project Summary Split Deadline Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) Page 10

U-Channel: {U/S}~{D/S},size+type,length(m) Drainage Channel: (U/S)~(D/S)

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME Early Finish Late Start Late Finish Early Start 188 Sat 26/6/27 Backfilling and Compaction 30 days Sat 26/6/27 Sun 26/7/26 Sat 26/6/27 Sun 26/7/26 Sun 26/7/26 189 Removal of Sheetpiles 30 days Tue 26/7/7 Wed 26/8/5 Tue 26/7/7 Wed 26/8/5 Tue 26/7/7 Wed 26/8/5 0 days 0 188FS-20 days 1x lorry crane,1x Sheetpiling machine 190 Facing stone 21 days Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 0 days 0 189FS-20 days 191 ABWF works 21 days Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 0 days 0 189FS-20 days 192 Bedding works 21 days Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 Fri 26/7/17 Thu 26/8/6 0 days 0 189FS-20 days 112 113 820 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Mon 26/10/5 0 days access date of Portion D 210 days Tue 23/5/30 Mon 23/12/25 Tue 23/5/30 Mon 23/12/25 Tue 23/5/30 Mon 23/12/25 0 days \\WingTatNas0 section VII (Ha Che - Fam Kam Road) 820 days Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 Tue 23/5/30 Tue 25/8/26 0 days \\WingTatNasC Site Establishment Fri 24/10/4 389 days Tue 23/9/12 Tue 23/9/12 Fri 24/10/4 Fri 23/9/22 Mon 26/10/5 10 days Public Liaison and Negotiation with Village Rep. [A] 104 days Tue 23/9/12 Sun 23/12/24 Tue 23/9/12 Sun 23/12/24 Fri 23/9/22 Wed 24/1/3 10 days \\WingTatNas0 Initial Survey 285 days Fri 24/10/4 Fri 24/10/4 Mon 23/12/25 Mon 23/12/25 Thu 24/1/4 Mon 24/10/14 10 days 2FS-1 day.5 Initial Safety & Environmental measures Mon 23/12/25 Sun 24/3/24 Sun 24/3/24 91 days Mon 23/12/25 Thu 26/1/8 Wed 26/4/8 745 days 2FS-1 day.5 Setup of instrumentation and monitoring Thu 24/5/23 Mon 24/3/25 Mon 24/3/25 Thu 24/5/23 Thu 26/4/9 Sun 26/6/7 60 days 745 days 0 10 Tree Survey [A] Mon 24/3/25 Thu 24/5/23 Thu 24/5/23 Thu 26/4/9 60 days Mon 24/3/25 Sun 26/6/7 745 days 0 Condition Survey Mon 24/7/22 Fri 24/5/24 60 days Fri 24/5/24 Mon 24/7/22 Fri 26/8/7 Mon 26/10/5 805 days 0 9,10 Building Surveyor / Structural Engineer UU detection 60 days Fri 24/5/24 Mon 24/7/22 Fri 24/5/24 Mon 24/7/22 Mon 26/6/8 Thu 26/8/6 745 days 0 9.10 Competent Person (UU) 13 Site Clearance Fri 24/9/20 Fri 26/8/7 60 days Tue 24/7/23 Tue 24/7/23 Fri 24/9/20 Mon 26/10/5 2x labour, 1 grab truck 745 days 0 12 14 Temporary Traffic Arrangement 281 days Mon 23/12/25 Mon 24/9/30 ######### Mon 24/9/30 ######### Mon 24/9/30 0 days 15 Application of XP 251 days Mon 23/12/25 Sat 24/8/31 Mon 23/12/25 Sat 24/8/31 Mon 23/12/25 Sat 24/8/31 0 days 0 2FS-1 day Mon 23/12/25 Submission of TTA and Arrange TMLG [A] 251 days Mon 23/12/25 Sat 24/8/31 Sat 24/8/31 Mon 23/12/25 Sat 24/8/31 2FS-1 day 0 days 0 17 Approval of TTA [A] 30 days Sun 24/9/1 Mon 24/9/30 Sun 24/9/1 Mon 24/9/30 Sun 24/9/1 Mon 24/9/30 0 days 0 15,16 Drain Laying Works 684 days Fri 23/10/13 Tue 25/8/26 Fri 23/10/13 Tue 25/8/26 Fri 23/10/13 Tue 25/8/26 0 days 19 PMI022] Alternative methodology design for drainage channel underneath 324 days Fri 23/10/13 Sat 24/8/31 Fri 23/10/13 Sat 24/8/31 Fri 23/10/13 Sat 24/8/31 0 days Fan Kam Road (impact to be ascertained) 20 Acceptance of alternative methodology and protection method to ex-30 days Sun 24/9/1 Mon 24/9/30 Sun 24/9/1 Mon 24/9/30 Sun 24/9/1 Mon 24/9/30 0 days 0 19 21 rotection to ex. Dongjiang Water Main 14 days Tue 24/10/1 Mon 24/10/14 Tue 24/10/1 Mon 24/10/14 Tue 24/10/1 Mon 24/10/14 0 days 0 17.20 HC10 CH.A611.404~CH.A674.419 (Fan Kam Road) Tue 24/10/15 Sun 25/7/27 Tue 24/10/15 Sun 25/7/27 Tue 24/10/15 Sun 25/7/27 286 days 0 days 23 N/B TTA implementation 7 days Tue 24/10/15 Mon 24/10/21 Tue 24/10/15 Mon 24/10/21 Tue 24/10/15 Mon 24/10/21 0 days 0 21,17,6 Sheet Piles installation Tue 24/11/5 15 days Tue 24/10/22 Tue 24/11/5 Tue 24/10/22 Tue 24/10/22 Tue 24/11/5 0 days 0 23 25 Construction of top slab Sat 24/12/7 32 days Wed 24/11/6 Wed 24/11/6 Sat 24/12/7 Wed 24/11/6 Sat 24/12/7 0 days 0 Backfilling and reinstatement Sun 24/12/22 15 days Sun 24/12/8 Sun 24/12/8 Sun 24/12/22 Sun 24/12/8 Sun 24/12/22 0 days 0 25 S/B TTA implementation 7 days Sun 24/12/29 Mon 24/12/23 Mon 24/12/23 Sun 24/12/29 Mon 24/12/23 Sun 24/12/29 0 days 0 26 28 Sheet Piles installation 15 days Mon 24/12/30 Mon 25/1/13 Mon 24/12/30 Mon 25/1/13 Mon 24/12/30 Mon 25/1/13 0 days 0 27 Construction of top slab Tue 25/1/14 Fri 25/2/14 Tue 25/1/14 Fri 25/2/14 32 days Tue 25/1/14 Fri 25/2/14 0 days 0 30 Backfilling and reinstatemen Sat 25/2/15 Sat 25/3/1 Sat 25/2/15 Sat 25/3/1 Sat 25/2/15 15 days Sat 25/3/1 0 days 0 31 Demolition of existing culvert & install temp, support 60 days Sun 25/3/2 Wed 25/4/30 Sun 25/3/2 Wed 25/4/30 Sun 25/3/2 Wed 25/4/30 0 days 0 32 Construction of alternative box-culvert 60 days Thu 25/5/1 Sun 25/6/29 Thu 25/5/1 Sun 25/6/29 Thu 25/5/1 Sun 25/6/29 0 days 0 31 33 Removal of temporary support 28 days Mon 25/6/30 Sun 25/7/27 Mon 25/6/30 Sun 25/7/27 Mon 25/6/30 Sun 25/7/27 0 days 0 32 3.4 30 days CCTV inspection and T&C Man 25/7/28 Tue 25/8/26 Man 25/7/28 Tue 25/8/26 Mon 25/7/28 Tue 25/8/26 0 days 0 33 114 115 1045 days Tue 26/4/7 Mon 23/5/29 Tue 26/4/7 Tue 23/5/30 Mon 26/10/5 I day access date of Portion E1 Mon 23/5/29 Mon 23/5/29 Mon 23/5/29 Tue 23/6/13 Tue 23/6/13 15 days 0 0 days \\WingTatNasC section V (Shan Ha Tsuen - Shan Ha Road) Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 0 days 0 \\WingTatNas0 Planned Completion Day Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 0 days 0 Site Establishment Mon 23/5/29 Wed 25/10/15 Mon 23/5/29 Wed 25/10/15 Tue 23/6/13 15 days Prepare and Accept Temp, Works Design and Method Statement [A] Tue 23/9/26 Wed 25/10/15 Tue 23/9/26 Wed 25/10/15 Wed 23/10/11 Thu 25/10/30 15 days \\WingTatNas6 Public Liaison and Negotiation with Village Rep. [A] Tue 23/9/12 Sun 23/12/24 Tue 23/9/12 104 days Sun 23/12/24 Mon 23/10/9 27 days \\WingTatNas0 Initial Survey [A] Mon 23/5/29 Wed 25/10/15 Mon 23/5/29 871 day Wed 25/10/15 Tue 23/6/13 Thu 25/10/30 15 days 2FS-1 day [EWN011] Objection and additional request of Village Rep. Mon 23/12/25 Mon 24/3/18 Mon 23/12/25 85 days Mon 24/3/18 Sun 24/1/21 27 days [EWN011] Objection and additional request of Village Rep. 10 30 days Tue 24/3/19 Wed 24/4/17 Tue 24/3/19 Wed 24/4/17 Mon 24/4/15 Tue 24/5/14 27 days 12 Initial Safety & Environmental measures [A] Sun 24/3/31 Mon 24/4/29 Sun 24/3/31 30 day Mon 24/4/29 Mon 24/4/15 Tue 24/5/14 15 days 17FF Setup of instrumentation and monitoring (A) 14 Sat 24/3/16 Mon 24/4/29 Sat 24/3/16 Mon 24/4/29 Sun 24/3/31 45 days Tue 24/5/14 17FF Tree Survey [A] 45 day Sat 24/3/16 Mon 24/4/29 Sat 24/3/16 Mon 24/4/29 Sun 24/3/31 Tue 24/5/14 15 days 17FF 16 UU detection [A] 30 days Sun 24/3/31 Mon 24/4/29 Sun 24/3/31 Mon 24/4/29 Mon 24/4/15 Tue 24/5/14 15 days 17FF mpetent Person (UU) 30 day: 17 Site Clearance (A) Sun 24/3/31 Mon 24/4/29 Sun 24/3/31 Mon 24/4/29 Mon 24/4/15 Tue 24/5/14 21FF labour, 1 grab truck 18 Temporary Traffic Arrangemen 337 days Mon 23/5/29 Mon 24/4/29 Mon 23/5/29 Mon 24/4/29 Tue 23/6/13 Tue 24/5/14 19 Application of XP (A) 307 day Mon 23/5/29 Sat 24/3/30 Mon 23/5/29 Sat 24/3/30 Tue 23/6/13 Sun 24/4/14 2FS-1 day 307 days 20 Submission of TTA and Arrange TMLG [A] Mon 23/5/29 Sat 24/3/30 Mon 23/5/29 Sat 24/3/30 Tue 23/6/13 Sun 24/4/14 2FS-1 day 21 Approval of TTA [A] 30 days Sun 24/3/31 Mon 24/4/29 Sun 24/3/31 Mon 24/4/29 Mon 24/4/15 Tue 24/5/14 22 Drain Laving Works 692 days Tue 24/4/30 Sun 26/3/22 Tue 24/4/30 Sun 26/3/22 Wed 24/5/15 Mon 26/4/6 Tue 24/4/30 Mon 24/10/7 - 23 SHT.A3A~SHT.A04.1500PC.B.L=49.29.D=3.65 161 days Tue 24/4/30 Mon 24/10/7 Wed 24/5/15 Tue 24/10/22 15 days 24 83 days Tue 24/4/30 Sun 24/7/21 Tue 24/4/30 Sun 24/7/21 Wed 24/5/15 Mon 24/8/5 15 days 25 TTA Implementation (trial run) [A] 7 days Tue 24/4/30 Mon 24/5/6 Tue 24/4/30 Mon 24/5/6 Wed 24/5/15 17,21,12,14,15, Tue 24/5/21 15 days 26 Breaking Ground [A] 14 days Sun 24/5/5 Sat 24/5/18 Sun 24/5/5 Sat 24/5/18 Mon 24/5/20 Sun 24/6/2 25FS-2 days 27 Thu 24/6/20 Excavation and Lateral Support [A] 20 days Fn 24/5/17 Wed 24/6/5 Fri 24/5/17 Wed 24/6/5 Sat 24/6/1 1x Excavator 15 days 26FS-2 days 28 Drain Laying [A] 20 days Tue 24/6/4 Sun 24/6/23 Tue 24/6/4 Sun 24/6/23 Wed 24/6/19 Mon 24/7/8 27FS-2 days 3x drain ayer, 2x labou 29 Bedding and Backfilling [A] 18 days Sat 24/6/22 Tue 24/7/9 Sat 24/6/22 Tue 24/7/9 Sun 24/7/7 Wed 24/7/24 28FS-2 days 15 days .1x Excavator 30 Reinstatement [A] 12 days Mon 24/7/8 Fri 24/7/19 Mon 24/7/8 Fri 24/7/19 Tue 24/7/23 Sat 24/8/3 1x Eccavator,1x dump truck 29FS+2 days TTA Removal [A] 2 days Sat 24/7/20 Sun 24/7/21 Sat 24/7/20 Sun 24/7/21 Sun 24/8/4 Mon 24/8/5 15 days 32 Stage 2 78 days Mon 24/7/22 Mon 24/10/7 Mon 24/7/22 Mon 24/10/7 Tue 24/8/6 Tue 24/10/22 15 days 33 TTA Implementation [A] 4 days Man 24/7/22 Thu 24/7/25 Mon 24/7/22 Thu 24/7/25 Tue 24/8/6 Fri 24/8/9 15 days 34 33FS-2 days Breaking Ground [A] 14 days Wed 24/7/24 Tue 24/8/6 Wed 24/7/24 Tue 24/8/6 Thu 24/8/8 Wed 24/8/21 15 days Lic Excavator with break 35 Tue 24/8/20 Excavation and Lateral Support 20 days Mon 24/8/5 Sat 24/8/24 Mon 24/8/5 Sat 24/8/24 Sun 24/9/8 34FS-2 days .1x Excavator 3x drainlayer, 2x labou 35FS-2 days Drain Laving 20 days Fri 24/8/23 Wed 24/9/11 Fri 24/8/23 Wed 24/9/11 Sat 24/9/7 Thu 24/9/26 37 Bedding and Backfilling 16 days Tue 24/9/10 Wed 24/9/25 Tue 24/9/10 Wed 24/9/25 Wed 24/9/25 36FS-2 days Thu 24/10/10 15 days 1x Excavator 38 Reinstatement 12 days Tue 24/9/24 Sat 24/10/5 Tue 24/9/24 Sat 24/10/5 Wed 24/10/9 Sun 24/10/20 37FS-2 days 1x Excavator,1x dump truck TTA Removal 2 days Sun 24/10/6 Mon 24/10/7 Sun 24/10/6 Mon 24/10/7 Mon 24/10/21 Tue 24/10/22 40 SHT.A05~SHT.A06A 1500PC B L=13 12 D=3.15 66 days Tue 24/10/8 Thu 24/12/12 Tue 24/10/8 Thu 24/12/12 Wed 24/10/23 Fri 24/12/27 15 days 41 TTA Implementation 4 days Tue 24/10/8 Fri 24/10/11 Tue 24/10/8 Fn 24/10/11 Wed 24/10/23 Sat 24/10/26 15 days 42 41FS-2 days Breaking Ground 14 days Thu 24/10/10 Wed 24/10/23 Thu 24/10/10 Wed 24/10/23 Fri 24/10/25 Thu 24/11/7 1x Excavator with breake 15 days 1 43 Excavation and Lateral Suppor 16 days Tue 24/10/22 Wed 24/11/6 Tue 24/10/22 Wed 24/11/6 Wed 24/11/6 L 1x Excavator Thu 24/11/21 15 days 42FS-2 day ´Task Progress Summary Rolled Up Critical Task Rolled Up Progress Group By Summary External Tasks vision : 11.0 Date: 31 July 2024 Critical Task Milestone Rolled Up Task Rolled Up Milestone Project Summary Deadline Drain: {U/S}~{D/S},size+type,bedding,length(m),depth(m) Page 11 Drainage Channel: (U/S)~(D/S)

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO, DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME Late Finish TRA Predecessors Half Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2025, Half 1 2025, Half 2 2025, Half 1 2026, Half 1 2026, Half 2 2027, Half Late Start Mon 24/11/18 Wed 24/11/20 Tue 24/12/3 15 days 2 43FS-2 days 14 days Tue 24/11/5 Mon 24/11/18 Tue 24/11/5 Drain Laying 1x Excavator Bedding and Backfilling 8 days Sun 24/11/17 Sun 24/11/24 Sun 24/11/17 Sun 24/11/24 Mon 24/12/2 Mon 24/12/9 15 days 0 44FS-2 days 1 45FS-2 days Manhole Construction 10 days Sat 24/11/23 Mon 24/12/2 Sat 24/11/23 Mon 24/12/2 Sun 24/12/8 Tue 24/12/17 15 days 3x carpenter, 2x labour 1x Excavator,1x dump truck Reinstatement 8 days Tue 24/12/3 Tue 24/12/10 Tue 24/12/3 Tue 24/12/10 Wed 24/12/18 Wed 24/12/25 15 days 46 48 TTA Removal 2 days Wed 24/12/11 Thu 24/12/12 Wed 24/12/11 Thu 24/12/12 Thu 24/12/26 Fri 24/12/27 15 days 0 47 SHT.A03~SHT.A3A,1500PC,B,L=8,59,D=3.65 Tue 25/3/4 Fri 24/12/13 82 days Fri 24/12/13 Tue 25/3/4 Sat 24/12/28 Wed 25/3/19 15 days 50 TTA Implementation 4 days Fri 24/12/13 Mon 24/12/16 Fri 24/12/13 Mon 24/12/16 Sat 24/12/28 Tue 24/12/31 15 days 48 Sat 24/12/28 Mon 24/12/30 Sun 25/1/12 Breaking Ground 14 days Sun 24/12/15 Sat 24/12/28 Sun 24/12/15 15 days 50FS-2 days 1x Excavator with breake 52 Mon 25/1/13 Fri 24/12/27 Mon 25/1/13 Sat 25/1/11 51FS-2 days Excavation and Lateral Support 18 days Fri 24/12/27 Tue 25/1/28 15 days 1x Excavator 53 Sun 25/1/12 Sat 25/1/25 Sat 25/1/25 Drain Laying 14 days Sun 25/1/12 Mon 25/1/27 Sun 25/2/9 15 days 52FS-2 days 3x drainlaver.2x labour Bedding and Backfilling Fri 25/1/24 10 days Sun 25/2/2 Fri 25/1/24 Sun 25/2/2 Sat 25/2/8 Mon 25/2/17 53FS-2 days 15 days Ix Excavator 55 Manhole Construction 20 days Sat 25/2/1 Thu 25/2/20 Sat 25/2/1 Thu 25/2/20 Sun 25/2/16 Fri 25/3/7 54FS-2 days 15 days 3x carpenter.2x labour 10 days Fri 25/2/21 Sun 25/3/2 Fri 25/2/21 Sun 25/3/2 Sat 25/3/8 Mon 25/3/17 Reinstatement 15 days 0 55 1x Excavator 1x dump truck 57 Mon 25/3/3 Tue 25/3/4 Mon 25/3/3 Tue 25/3/4 Tue 25/3/18 Wed 25/3/19 2 days 15 days 0 56 SHT,A02~SHT.A03,1500PC,T,L=32.82,D=3.6 107 days Wed 25/3/5 Thu 25/6/19 Wed 25/3/5 Thu 25/6/19 Thu 25/3/20 Fri 25/7/4 15 days Stage 1 55 days Wed 25/3/5 Mon 25/4/28 Wed 25/3/5 Mon 25/4/28 Thu 25/3/20 Tue 25/5/13 15 days TTA Implementation 4 days Wed 25/3/5 Sat 25/3/8 Wed 25/3/5 Sat 25/3/8 Thu 25/3/20 Sun 25/3/23 15 days 0 61 10 days Fri 25/3/7 Sun 25/3/16 Fri 25/3/7 Sun 25/3/16 Sat 25/3/22 60FS-2 days Breaking Ground Mon 25/3/31 15 days 1 1x Excavator with breaker 62 Sat 25/3/15 Wed 25/3/26 Sat 25/3/15 Excavation and Lateral Suppor 12 days Wed 25/3/26 Sun 25/3/30 Thu 25/4/10 61FS-2 days 15 days 2 1x Excavator 63 Il days Tue 25/3/25 Fri 25/4/4 Tue 25/3/25 Fri 25/4/4 Wed 25/4/9 Sat 25/4/19 62FS-2 days Drain Laying 15 days 2 3x drainlayer, 2x labour Bedding and Backfilling 8 days Thu 25/4/3 Thu 25/4/10 Thu 25/4/3 Thu 25/4/10 Fri 25/4/18 Fri 25/4/25 63FS-2 days 15 days 0 1x Excavator 65 Manhole Construction 10 days Wed 25/4/9 Fri 25/4/18 Wed 25/4/9 Fri 2S/4/18 Thu 25/4/24 Sat 25/5/3 64FS-2 days 3x carpenter.2x labour 15 days 1 Sat 25/4/19 Sat 25/4/26 Sat 25/4/19 Sat 25/4/26 Sun 25/5/4 Reinstatement 8 days Sun 25/5/11 1x Excavator, 1x dump truck 15 days 0 67 Sun 25/4/27 Mon 25/4/28 Sun 25/4/27 Mon 25/4/28 Mon 25/5/12 Tue 25/5/13 2 days 15 days 0 68 Stage 2 52 days Tue 25/4/29 Thu 25/6/19 Tue 25/4/29 Thu 25/6/19 Wed 25/5/14 Fri 25/7/4 15 days 69 Fri 25/5/2 Tue 25/4/29 Fri 25/5/2 Wed 25/5/14 Sat 25/5/17 4 days 15 days 70 Breaking Ground 10 days Thu 25/5/1 Sat 25/5/10 Thu 25/5/1 Sat 25/5/10 Fri 25/5/16 Sun 25/5/25 69FS-2 days 15 days 0 1x Excavator with break 71 Excavation and Lateral Support 11 days Fri 25/5/9 Mon 25/5/19 Fri 25/5/9 Mon 25/5/19 Sat 25/5/24 Tue 25/6/3 70FS-2 days 15 days 2 1x Excavator 72 9 days Sun 25/5/18 Mon 25/5/26 Sun 25/5/18 Mon 25/5/26 Mon 25/6/2 Tue 25/6/10 71FS-2 days 15 days 3x drainlayer, 2x labour 73 Bedding and Backfilling Sun 25/5/25 Sun 25/6/1 Sun 25/5/25 Sun 25/6/1 Mon 25/6/9 Mon 25/6/16 15 days 72FS-2 days 1x Excavator 74 3x carpenter,2x labou Manhole Construction 10 days Sat 25/5/31 Mon 25/6/9 Sat 25/5/31 Mon 25/6/9 Sun 25/6/15 Tue 25/6/24 73FS-2 days 15 days 75 8 days Tue 25/6/10 Tue 25/6/17 Tue 25/6/10 Tue 25/6/17 Wed 25/6/25 Wed 25/7/2 15 days 0 1x Excavator, 1x dump truck 76 TTA Removal Wed 25/6/18 Thu 25/6/19 Wed 25/6/18 Thu 25/6/19 Thu 25/7/3 Fri 25/7/4 15 days 0 77 SHT.A04~SHT.A05,1500PC,B,L=81.31,D=3.44 176 day Fri 25/6/20 Fri 25/12/12 Fri 25/6/20 Fri 25/12/12 Sat 25/7/5 Sat 25/12/27 15 days 78 Fri 25/6/20 Mon 25/8/18 Fri 25/6/20 Mon 25/8/18 60 days Sat 25/7/5 Tue 25/9/2 15 days 79 Fri 25/6/20 Mon 25/6/23 Fri 25/6/20 Mon 25/6/23 TTA Implementation 4 day Sat 25/7/5 Tue 25/7/8 15 days 80 Breaking Ground Sun 25/6/22 Thu 25/7/3 Sun 25/6/22 Thu 25/7/3 Mon 25/7/7 12 days Fri 25/7/18 15 days 79FS-2 days 81 Excavation and Lateral Support 14 day Wed 25/7/2 Tue 25/7/15 Wed 25/7/2 Tue 25/7/15 Thu 25/7/17 Wed 25/7/30 80FS-2 days 1x Excavator 82 Mon 25/7/14 Fri 25/7/25 Mon 25/7/14 Fri 25/7/25 Tue 25/7/29 81FS-2 days 12 days Sat 25/8/9 3x drainlayer, 2x labo Bedding and Backfilling 83 Thu 25/7/24 Thu 25/7/31 Thu 25/7/24 Thu 25/7/31 Fri 25/8/8 8 days Fri 25/8/15 82FS-2 days 1x Excavato 84 Manhole Construction 10 days Wed 25/7/30 Fri 25/8/8 Wed 25/7/30 Fri 25/8/8 Thu 25/8/14 Sat 25/8/23 83FS-2 days 3x carpenter, 2x labou 85 Reinstatement Sat 25/8/9 Sat 25/8/16 Sat 25/8/9 Sat 25/8/16 Sun 25/8/24 1x Excavator, 1x dump truck 8 day Sun 25/8/31 15 days 86 TTA Removal Sun 25/8/17 Mon 25/8/18 Sun 25/8/17 Mon 25/8/18 Mon 25/9/1 2 days Tue 25/9/2 15 days 0 87 58 days Tue 25/8/19 Wed 25/10/15 Tue 25/8/19 Wed 25/10/15 Wed 25/9/3 Thu 25/10/30 15 days Sat 25/9/6 88 TTA Implementation Tue 25/8/19 Fri 25/8/22 Tue 25/8/19 Fri 25/8/22 Wed 25/9/3 4 days 88FS-2 day 89 Breaking Ground 10 days Thu 25/8/21 Sat 25/8/30 Thu 25/8/21 Sat 25/8/30 Fri 25/9/5 Sun 25/9/14 15 days 89FS-2 days 90 Excavation and Lateral Support 14 davs Fri 25/8/29 Thu 25/9/11 Fri 25/8/29 Thu 25/9/11 Sat 25/9/13 Fri 25/9/26 1x Excavato 91 12 days Wed 25/9/10 Sun 25/9/21 Wed 25/9/10 Sun 25/9/21 Thu 25/9/25 Mon 25/10/6 90FS-2 days 3x drainlayer, 2x labou Drain Laying 15 days 91FS-2 days 92 Bedding and Backfilling 8 days Sat 25/9/20 Sar 25/9/27 Sat 25/9/20 Sat 25/9/27 Sun 25/10/5 Sun 25/10/12 15 days 1x Excavator 15 days 93 Manhole Construction 10 days Fri 25/9/26 Sun 25/10/5 Fri 25/9/26 Sun 25/10/5 Sat 25/10/11 Mon 25/10/20 92FS-2 days 3x carpenter, 2x labou 94 Reinstatement 8 days Mon 25/10/6 Mon 25/10/13 Mon 25/10/6 Mon 25/10/13 Tue 25/10/21 Tue 25/10/28 15 days 0 93 1x Excavator,1x dump truck 95 TTA Removal 2 days Tue 25/10/14 Wed 25/10/15 Tue 25/10/14 Wed 25/10/15 Wed 25/10/29 Thu 25/10/30 15 days 58 days Thu 25/10/16 Fri 25/12/12 Thu 25/10/16 Fri 25/12/12 Fri 25/10/31 Sat 25/12/27 15 days 97 TTA Implementation 4 days Thu 25/10/16 Sun 25/10/19 Thu 25/10/16 Sun 25/10/19 Fri 25/10/31 Mon 25/11/3 15 days 95,6,8 98 97FS-2 days Breaking Ground 10 days Sat 25/10/18 Mon 25/10/27 Sat 25/10/18 Mon 25/10/27 Sun 25/11/2 Tue 25/11/11 15 days 1x Excavator with breake 99 Excavation and Lateral Support 14 days Sun 25/10/26 Sat 25/11/8 Sun 25/10/26 Sat 25/11/8 Mon 25/11/10 Sun 25/11/23 15 days 98FS-2 days 1.1x Excavator 100 Drain Laying 12 days Fri 25/11/7 Tue 25/11/18 Fri 25/11/7 Tue 25/11/18 Sat 25/11/22 Wed 25/12/3 99FS-2 days 3x drainlayer 2x labou 15 days 101 100FS-2 days Redding and Backfilling 8 days Mon 25/11/17 Mon 25/11/24 Mon 25/11/17 Mon 25/11/24 Tue 25/12/2 Tue 25/12/9 15 days 1x Excavator 102 Manhole Construction 10 days Sun 25/11/23 Tue 25/12/2 Sun 25/11/23 Tue 25/12/2 Mon 25/12/8 Wed 25/12/17 15 days 101FS-2 days 3x carpenter.2x labou 103 Reinstatement 8 days Wed 25/12/3 Wed 25/12/10 Wed 25/12/3 Wed 25/12/10 Thu 25/12/18 Thu 25/12/25 15 days 0 102 1x Excavator, 1x dump truck 104 TTA Removal 2 days Thu 25/12/11 Fri 25/12/12 Thu 25/12/11 Eri 25/12/12 Fri 25/12/26 Sat 25/12/27 15 days 0 103 105 Connection of ex. 900nipe to SHT.A05 30 days Sat 25/12/13 Sun 26/1/11 Sat 25/12/13 Sun 26/1/11 Sun 25/12/28 Man 26/1/26 15 days 0 104 106 Connection of ex. 900pipe to SHT A06A 30 days Mon 26/1/12 Tue 26/2/10 Mon 26/1/12 Tue 26/2/10 Tue 26/1/27 Wed 26/2/25 15 days 0 105 107 CCTV inspection 20 days Wed 26/2/11 Mon 26/3/2 Wed 26/2/11 Mon 26/3/2 Thu 26/2/26 Tue 26/3/17 15 days 0 106 108 Reinstatement 20 days Tue 26/3/3 Sun 26/3/22 Tue 26/3/3 Sun 26/3/22 Wed 26/3/18 Mon 26/4/6 107 15 days 0 109 access date of Portion F2 270 days Tue 23/5/30 Fri 24/2/23 Tue 23/5/30 Fri 24/2/23 Fri 25/5/2 Mon 26/1/26 703 days 0 \\WindTatNasC 111 section V (Shan Ha Tsuen) 973 days Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 Tue 23/5/30 Mon 26/1/26 0 days 0 \\WingTatNasC 112 Planned Completion Day 70 days Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 Tue 26/1/27 Mon 26/4/6 0 days 111 113 \\WingTatNas Early Access (partial) [A] 205 days Tue 23/5/30 Wed 23/12/20 Tue 23/5/30 Wed 23/12/20 Thu 23/8/3 Fri 24/2/23 65 days 114 Site Establishment 812 days Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Mon 25/12/1 Tue 23/9/12 Mon 26/10/5 0 days 115 Prepare and Accept Temp, Works Design and Method Statement (A) 798 days Tue 23/9/26 Mon 25/12/1 Tue 23/9/26 Mon 25/12/1 Mon 23/11/13 Sun 26/1/18 48 days \\WingTatNas 116 Public Liaison and Negotiation with Village Rep. 164 days Tue 23/9/12 Thu 24/2/22 Tue 23/9/12 Thu 24/2/22 Tue 23/9/12 Thu 24/2/22 0 days \\WingTatNas0 117 (NCExxx) Objection and additional request of local landlord 40 days Fri 24/2/23 Tue 24/4/2 Fri 24/2/23 Tue 24/4/2 Thu 26/8/27 Mon 26/10/5 916 days 116 118 Initial Survey (A) 648 days Fri 24/2/23 Mon 25/12/1 Fri 24/2/23 Mon 25/12/1 Thu 24/4/11 Sun 26/1/18 48 days 0 113ES-1 day 11 119 Initial Safety & Environmental measures [A] 21 days Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 Fri 24/2/23 Thu 24/3/14 0 days 116.113FS-1 da 120 Setup of instrumentation and monitoring (A) 28 days Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Tue 26/9/8 Mon 26/10/5 907 days 0 119 121 Condition Survey (A) 28 days Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 0 days 0 119 Building Surveyor / Structural Engineer 122 Tree Survey [A] 28 days Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 Fri 24/3/15 Thu 24/4/11 0 days 0 119 Arborist 123 Built Heritage Survey [A] 200 days Fri 24/3/15 Mon 24/9/30 Fri 24/3/15 Mon 24/9/30 Frt 26/3/20 Mon 26/10/5 735 days 0 119 Environmental Team - Achaeologist / Building Surveyor / Structural Engineer 124 Competent Person (UU) UU detection (A) 28 days Fri 24/4/12 Thu 24/5/9 Fri 24/4/12 Thu 24/5/9 Fri 24/4/12 Thu 24/5/9 0 days 0 121 122 125 Site Clearance [A] 28 days Fri 24/5/3 Thu 24/5/30 Fri 24/5/3 Thu 24/5/30 Fri 24/5/3 Thu 24/5/30 0 days 0 124FS-7 day 2x labour, 1 grab truck 'Task Progress Rolled Up Critical Task Rolled Up Progress Summary External Tasks Group By Summary Date: 31 July 2024

 $\label{eq:def:Drain: U/S}-{D/S}, size+type, bedding, length(m), depth(m) $$U-Channel: {U/S}-{D/S}, size+type, length(m) $$Drainage Channel: {U/S}-{D/S}$$$

Critical Task

Milestone

Rolled Up Task

Split

Project Summary

Deadline

Rolled Up Milestone

WING TAT CIVIL ENGINEERING CO LTD CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME TRA | Predecessor Half 1 2023 Half 2 2024 Half 1 2024 Half 2 2025 Half 2 126 Drain Laying Works (West) 661 days Fri 24/5/31 Sun 26/3/22 Fri 24/5/31 Sun 26/3/22 Fri 24/5/31 Mon 26/4/6 0 days 127 SHT.B02~SHT.B03.900PC.B.L=36.94.D=1.72 Fri 24/5/31 Tue 24/8/20 82 days Fri 24/5/31 Tue 24/8/20 Fri 24/5/31 Tue 24/8/20 0 days 128 Stage 1 41 days Fri 24/5/31 Wed 24/7/10 Fri 24/5/31 Wed 24/7/10 Fri 24/5/31 Wed 24/7/10 0 days 129 TTA implementation [A] Fri 24/5/31 Mon 24/6/3 Fri 24/5/31 Mon 24/6/3 Fri 24/5/31 Mon 24/6/3 125 4 days 0 days 130 Breaking pavement [A] Fri 24/6/7 129FS-2 days Sun 24/6/2 Sun 24/6/2 Fri 24/6/7 Sun 24/6/2 Fri 24/6/7 1x Excavator with breaker 6 days 0 days 131 Excavation and Lateral Support [A] Thu 24/6/6 Wed 24/6/19 130FS-2 days 14 days Thu 24/6/6 Thu 24/6/6 Wed 24/6/19 Wed 24/6/19 0 days 1x Excavitor Manhole bedding construction [A] 132 Tue 24/6/18 Sun 24/6/23 Tue 24/6/18 Sun 24/6/23 3x drain ayer, 2x labou 6 days Tue 24/6/18 Sun 24/6/23 0 days 131FS-2 days 133 6 days Drain Laying [A] Sat 24/6/22 Thu 24/6/27 Sat 24/6/22 Thu 24/6/27 Sat 24/6/22 Thu 24/6/27 132FS-2 days 0 days 1x Excavator 134 Manhole construction (A) 6 days Wed 24/6/26 Mon 24/7/1 Wed 24/6/26 Mon 24/7/1 Wed 24/6/26 Mon 24/7/1 133FS-2 days 0 days 3x carrienter.2x labour 135 Backfilling and Compaction [A] Sun 24/6/30 Thu 24/7/4 5 days Sun 24/6/30 Thu 24/7/4 Sun 24/6/30 Thu 24/7/4 134FS-2 days 0 days 0 136 Reinstatement [A] 5 days Fri 24/7/5 Tue 24/7/9 Fri 24/7/5 Tue 24/7/9 Fri 24/7/5 Tue 24/7/9 1x Excavator, 1x dump truck 0 days 0 135 137 TTA removal [A] 1 day Wed 24/7/10 Wed 24/7/10 Wed 24/7/10 Wed 24/7/10 Wed 24/7/10 Wed 24/7/10 0 days 0 136 138 Stage 2 41 days Thu 24/7/11 Tue 24/8/20 Thu 24/7/11 Tue 24/8/20 Thu 24/7/11 Tue 24/8/20 0 days 139 4 days Thu 24/7/11 Sun 24/7/14 Thu 24/7/11 Sun 24/7/14 Thu 24/7/11 Sun 24/7/14 137 0 days 140 Breaking pavement [A] 6 days Sat 24/7/13 Thu 24/7/18 Sat 24/7/13 Thu 24/7/18 Sat 24/7/13 Thu 24/7/18 139FS-2 days 1x E:cavator with breaker 0 days 141 Excavation and Lateral Support [A] 14 days Wed 24/7/17 Tue 24/7/30 Wed 24/7/17 Tue 24/7/30 Wed 24/7/17 Tue 24/7/30 0 days 140FS-2 days 1x Excavator 142 Manhole bedding construction [A] 6 days Mon 24/7/29 Sat 24/8/3 Mon 24/7/29 Sat 24/8/3 Mon 24/7/29 Sat 24/8/3 0 days 141FS-2 days 3x drainlayer, 2x labour 143 Drain Laying [A] 6 days Fri 24/8/2 Wed 24/8/7 Fri 24/8/2 Wed 24/8/7 Fri 24/8/2 Wed 24/8/7 0 days 142FS-2 days 1x Excavator 144 Manhole construction [A] 6 days Tue 24/8/6 Sun 24/8/11 Tue 24/8/6 Sun 24/8/11 Tue 24/8/6 Sun 24/8/11 0 days 143FS-2 days x carpenter, 2x labour 145 Backfilling and Compaction [A] 5 days Sat 24/8/10 Wed 24/8/14 Sat 24/8/10 Wed 24/8/14 Sat 24/8/10 Wed 24/8/14 0 days 144FS-2 days 146 Thu 24/8/15 Mon 24/8/19 0 days 0 Reinstatement 5 days Thu 24/B/15 Mon 24/8/19 Thu 24/8/15 Mon 24/8/19 1x Excavator, 1x dump truck 147 TTA removal Tue 24/8/20 Tue 24/8/20 Tue 24/8/20 Tue 24/8/20 Tue 24/8/20 0 days 148 SHT B03~SHT.B04,900PC,8,L=21,D=1.97 39 days Wed 24/8/21 Sat 24/9/28 Wed 24/8/21 Sat 24/9/28 Wed 24/8/21 Sat 24/9/28 0 days 149 TTA implementation [A] Wed 24/8/21 Sat 24/8/24 4 days Wed 24/8/21 Sat 24/8/24 Wed 24/8/21 Sat 24/8/24 0 days 150 Wed 24/8/28 Fri 24/8/23 Breaking pavement [A] Fri 24/8/23 Wed 24/8/28 Fri 24/8/23 Wed 24/8/28 0 days 149FS-2 days 1x Excavator with breaker 151 Excavation and Lateral Support 12 days Tue 24/8/27 Sat 24/9/7 Tue 24/8/27 Sat 24/9/7 Tue 24/8/27 Sat 24/9/7 0 days 150FS-2 days 1x Excavator 152 Manhole bedding construction Fri 24/9/6 Wed 24/9/11 Fri 24/9/6 Wed 24/9/11 6 days Fri 24/9/6 Wed 24/9/11 0 days 151FS-2 days 3x drainlayer.2x labou 153 Tue 24/9/10 Sun 24/9/15 Tue 24/9/10 Sun 24/9/15 Drain Laying 6 days Tue 24/9/10 Sun 24/9/15 152FS-2 days 1x Excavator 154 Manhole construction Sat 24/9/14 Thu 24/9/19 Sat 24/9/14 Thu 24/9/19 Sat 24/9/14 Thu 24/9/19 153FS-2 days 3x carpenter, 2x labou 155 Backfilling and Compaction 5 day Wed 24/9/18 Sun 24/9/22 Wed 24/9/18 Sun 24/9/22 Wed 24/9/18 Sun 24/9/22 0 days 154FS-2 days 155 Reinstatement Mon 24/9/23 Fri 24/9/27 Mon 24/9/23 Fri 24/9/27 Mon 24/9/23 1x Excavator, 1x dump truck 5 days Fri 24/9/27 155 157 TTA removal 1 day Sat 24/9/28 Sat 24/9/28 Sat 24/9/28 Sat 24/9/28 Sat 24/9/28 Sat 24/9/28 156 158 SHT.B01~SHT.B02.900PC.B.L=61.6.D=1.59 Sun 24/9/29 Wed 24/12/11 Sun 24/9/29 Wed 24/12/11 Sun 24/9/29 74 day: Wed 24/12/11 159 Stage 1 37 days Sun 24/9/29 Mon 24/11/4 Sun 24/9/29 Mon 24/11/4 Sun 24/9/29 Mon 24/11/4 160 TTA implementation Sun 24/9/29 Wed 24/10/2 Sun 24/9/29 Wed 24/10/2 Sun 24/9/29 Wed 24/10/2 157 4 days 160FS-2 days 161 Breaking pavement 6 days Tue 24/10/1 Sun 24/10/6 Tue 24/10/1 Sun 24/10/6 Tue 24/10/1 Sun 24/10/6 Ix Excavator with break 162 Excavation and Lateral Support 10 days Sat 24/10/5 Mon 24/10/14 Sat 24/10/5 Mon 24/10/14 Sat 24/10/5 Mon 24/10/14 161FS-2 days 1x Excavator

162FS-2 days 163 Manhole bedding construction 6 days Sun 24/10/13 Fri 24/10/18 Sun 24/10/13 Fri 24/10/18 Sun 24/10/13 Fri 24/10/18 3x drainlayer,2x labo 164 Drain Laying 6 davs Thu 24/10/17 Tue 24/10/22 Thu 24/10/17 Tue 24/10/22 Thu 24/10/17 Tue 24/10/22 163FS-2 days 1x Excavator 165 Sat 24/10/26 Mon 24/10/21 Sat 24/10/26 3x carpenter,2x labo Manhole construction 6 days Mon 24/10/21 Sat 24/10/26 Mon 24/10/21 164FS-2 days 166 Backfilling and Compaction 5 days Fri 24/10/25 Tue 24/10/29 Fri 24/10/25 Tue 24/10/29 Fri 24/10/25 Tue 24/10/29 0 days 0 165FS-2 days 167 Sun 24/11/3 Wed 24/10/30 Sun 24/11/3 Reinstatement 5 days Wed 24/10/30 Sun 24/11/3 Wed 24/10/30 166 1x Excavator, 1x dump truck 0 days 0 168 TTA removal 1 day Mon 24/11/4 Mon 24/11/4 Mon 24/11/4 Mon 24/11/4 Mon 24/11/4 Mon 24/11/4 167 0 days 0 169 Stage 2 37 days Tue 24/11/5 Wed 24/12/11 Tue 24/11/5 Wed 24/12/11 Tue 24/11/5 Wed 24/12/11 0 days 170 Tue 24/11/5 Fri 24/11/8 0 days 0 168 TTA implementation 4 days Tue 24/11/5 Fri 24/11/8 Tue 24/11/5 Fri 24/11/8 171 0 170FS-2 days Breaking pavement 6 days Thu 24/11/7 Tue 24/11/12 Thu 24/11/7 Tue 24/11/12 Thu 24/11/7 Tue 24/11/12 0 days 1x Excavator with bry 172 Excavation and Lateral Support 10 days Mon 24/11/11 Wed 24/11/20 Mon 24/11/11 Wed 24/11/20 Mon 24/11/11 Wed 24/11/20 0 days 171FS-2 days 1x Excavator 173 Manhole bedding construction 6 days Tue 24/11/19 Sun 24/11/24 Tue 24/11/19 Sun 24/11/24 Tue 24/11/19 Sun 24/11/24 172FS-2 days 3x drainlayer.2x lab 0 days 174 Drain Laving 6 days Sat 24/11/23 Thu 24/11/28 Sat 24/11/23 Thu 24/11/28 Sat 24/11/23 Thu 24/11/28 0 days 173FS-2 days Ty Evcayator 175 Manhole construction 6 davs Wed 24/11/27 Mon 24/12/2 Wed 24/11/27 Mon 24/12/2 Wed 24/11/27 Mon 24/12/2 0 days 174FS-2 days 3x carpenter,2x la 176 Backfilling and Compaction 5 days Sun 24/12/1 Thu 24/12/5 Sun 24/12/1 Thu 24/12/5 Sun 24/12/1 Thu 24/12/5 0 days 0 175FS-2 days 177 Reinstatement 5 days Fri 24/12/6 Tue 24/12/10 Fri 24/12/6 Tue 24/12/10 Fri 24/12/6 Tue 24/12/10 0 days 0 176 1x Excavator 1x dump truck 178 TTA removal 1 day Wed 24/12/11 Wed 24/12/11 Wed 24/12/11 Wed 24/12/11 Wed 24/12/11 0 days 0 177 179 SHT.CP2~SHT.B01,900PC,B,L=10,36,D=1.59 37 days Thu 24/12/12 Fri 25/1/17 Thu 24/12/12 Fri 25/1/17 Thu 24/12/12 Fri 25/1/17 0 days 180 TTA implementation 3 days Thu 24/12/12 Sat 24/12/14 Thu 24/12/12 Sat 24/12/14 Thu 24/12/12 Sat 24/12/14 0 days 0 178 181 Breaking pavement 6 days Fri 24/12/13 Wed 24/12/18 Fri 24/12/13 Wed 24/12/18 Fri 24/12/13 Wed 24/12/18 0 days 180FS-2 days 1x Excavator with breake 182 Excavation and Lateral Support 10 days Tue 24/12/17 Thu 24/12/26 Tue 24/12/17 Thu 24/12/26 Tue 24/12/17 Thu 24/12/26 0 days 0 181FS-2 days 1x Excavator 183 Manhole bedding construction 6 days Wed 24/12/25 Mon 24/12/30 Wed 24/12/25 Mon 24/12/30 Wed 24/12/30 Mon 24/12/30 0 days 182FS-2 days 3x drainlayer 2x Jahou 184 Drain Laying 6 days Sun 24/12/29 Fri 25/1/3 Sun 24/12/29 Fri 25/1/3 Sun 24/12/29 Fri 25/1/3 0 days 0 183FS-2 days Ix Excavato 185 Manhole construction 7 days Thu 25/1/2 Wed 25/1/8 Thu 25/1/2 Wed 25/1/8 Thu 25/1/2 Wed 25/1/8 0 davs 184FS-2 days 3x carpenter, 2x labou 186 Backfilling and Compaction 5 days Tue 25/1/7 Sat 25/1/11 Tue 25/1/7 Sat 25/1/11 Tue 25/1/7 Sat 25/1/11 0 days 0 185FS-2 days 187 Reinstatement 5 days Sun 25/1/12 Thu 25/1/16 Sun 25/1/12 Thu 25/1/16 Sun 25/1/12 Thu 25/1/16 0 days 0 186 1x Excavator, 1x dump truck 188 TTA removal 1 day Fri 25/1/17 Fri 25/1/17 Fri 25/1/17 Fri 25/1/17 Fn 25/1/17 Fri 25/1/17 0 days 187 189 SHT.B04~SHT.A1A,900PC,B,L=13.155D=2.06 46 days Tue 25/4/15 Fri 25/5/30 Tue 25/4/15 Fri 25/5/30 Wed 25/4/30 Sat 25/6/14 15 days 190 TTA implementation 3 days Tue 25/4/15 Thu 25/4/17 Tue 25/4/15 Thu 25/4/17 Wed 25/4/30 Fri 25/5/2 15 days 67FS-14 days 191 1x Excavator with breaker Breaking pavement 6 days Wed 25/4/16 Mon 25/4/21 Wed 25/4/16 Mon 25/4/21 Thu 25/5/1 Tue 25/5/6 15 days 190FS-2 days 192 Excavation and Lateral Support Thu 25/5/1 12 days Sun 25/4/20 Sun 25/4/20 Thu 25/5/1 Mon 25/5/5 Fri 25/5/16 15 days 191FS-2 days Ix Excavator 193 Manhole bedding construction 8 days Wed 25/4/30 Wed 25/5/7 Wed 25/4/30 Wed 25/5/7 Thu 25/5/15 Thu 25/5/22 15 days 192FS-2 days 3x drainlayer, 2x labour 194 Drain Laying 8 days Tue 25/5/6 Tue 25/5/13 Tue 25/5/6 Tue 25/5/13 Wed 25/5/21 Wed 25/5/28 15 days 193FS-2 days 1x Excavator 195 Manhole construction 8 days Mon 25/5/12 Mon 25/5/19 Mon 25/5/12 Mon 25/5/19 Tue 25/5/27 Tue 25/6/3 15 days 194FS-2 days 3x carpenter, 2x labou 196 Backfilling and Compaction 6 days Sun 25/5/18 Fri 25/5/23 Sun 25/5/18 Fri 25/5/23 Mon 25/6/2 Sat 25/6/7 15 days 195FS-2 days 197 Reinstatement 6 days Sat 25/5/24 Thu 25/5/29 Sat 25/5/24 Thu 25/5/29 Sun 25/6/8 Fri 25/6/13 15 days 196 1x Excavator.1x dump truck 198 TTA removal 1 day Fri 25/5/30 Fri 25/5/30 Fri 25/5/30 Fri 25/5/30 Sat 25/6/14 Sat 25/6/14 15 days 0 197 199 Connection of ex. UC to SHT.A1A 28 days Sat 25/5/31 Fri 25/6/27 Sat 25/5/31 Fri 25/6/27 Sun 25/6/15 Sat 25/7/12 15 days 198 200 SHT.CP1~SHT.A1A,550PC,B,L=4.16,D=2.06 Tue 25/8/12 46 days Sat 25/6/28 Sat 25/6/28 Tue 25/8/12 Sun 25/7/13 Wed 25/8/27 15 days 201 TTA implementation 3 days Sat 25/6/28 Mon 25/6/30 Sat 25/6/28 Mon 25/6/30 Sun 25/7/13 Tue 25/7/15 15 days 202 Breaking pavement Fri 25/7/4 6 days Sun 25/6/29 Sun 25/6/29 Fri 25/7/4 Mon 25/7/14 Sat 25/7/19 15 days 201FS-2 days 1x Excavator with breaker 203 Excavation and Lateral Support Thu 25/7/3 12 days Mon 25/7/14 Thu 25/7/3 Mon 25/7/14 Fri 25/7/18 Tue 25/7/29 15 days 202FS-2 days 1x Excavator 204 Manhole bedding construction Sun 25/7/20 8 days Sun 25/7/13 Sun 25/7/13 Sun 25/7/20 Mon 25/7/28 Mon 25/8/4 15 days 0 203FS-2 days 3x drainlaver 2x labour 205 Drain Laying 8 days Sat 25/7/19 Sat 25/7/26 Sat 25/7/19 Sat 25/7/26 Sun 25/8/3 Sun 25/8/10 15 days 204FS-2 days Lx Excavator 206 Fri 25/7/25 Fri 25/8/1 Manhole construction 8 days Fri 25/7/25 Fri 25/8/1 Sat 25/8/9 Sat 25/8/16 15 days 205FS-2 days 3x carpenter, 2x labou 207 Backfilling and Compaction Tue 25/8/5 Thu 25/7/31 Thu 25/7/31 Tue 25/8/5 6 days Fri 25/8/15 Wed 25/8/20 15 days 206FS-2 days ´Task Progress Rolled Up Critical Task Rolled Up Progress External Tasks Summary Group By Summary Revision : 11.0 Date: 31 July 2024 Critical Task Milestone Rolled Up Task Rolled Up Milestone Project Summary Deadline

Drain: {U/S}-{D/S},size+type,bedding,length(m),depth(m) U-Channel: {U/S}~{D/S}, size+type, length(m) Drainage Channel: (U/S)~(D/S)

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2
PROJECT PROGRAMME Task Name Late Finish Early Start Early Finish Late Start 15 days 0 207 Mon 25/8/11 Thu 25/8/21 Tue 25/8/26 208 6 days Wed 25/8/6 Mon 25/8/11 Wed 25/8/6 Reinstatemen 209 TTA removal 1 day Tue 25/8/12 Tue 25/8/12 Tue 25/8/12 Tue 25/8/12 Wed 25/8/27 Wed 25/8/27 15 days 0 208 210 Connection of ex. 550nine to SHT.CP1 28 days Wed 25/8/13 Tue 25/9/9 Wed 25/8/13 Tue 25/9/9 Thu 25/8/28 Wed 25/9/24 15 days 0 209 211 SHT.A1A~SHT.A01 1200PC B1=7 675 D=2 14 47 days Wed 25/9/10 Sun 25/10/26 Wed 25/9/10 Sun 25/10/26 Thu 25/9/25 ########### 15 days 212 TTA implementation 4 days Wed 25/9/10 Sat 25/9/13 Wed 25/9/10 Sat 25/9/13 Thu 25/9/25 Sun 25/9/28 15 days 0 213 Breaking pavement 6 days Fri 25/9/12 Wed 25/9/17 Fri 25/9/12 Wed 25/9/17 Sat 25/9/27 Thu 25/10/2 15 days 0 212FS-2 days 214 Excavation and Lateral Support 12 days Tue 25/9/16 Sat 25/9/27 Tue 25/9/16 Sat 25/9/27 Wed 25/10/1 Sun 25/10/12 15 days 213FS-2 days 1x Excavator 215 Manhole bedding construction 8 days Fri 25/9/26 Fri 25/10/3 Fri 25/9/26 Fri 25/10/3 Sat 25/10/11 Sat 25/10/18 15 days 0 214FS-2 days 3x drainlayer, 2x labou 216 Drain Laying 8 days Thu 25/10/2 Thu 25/10/9 Thu 25/10/2 Thu 25/10/9 Fri 25/10/17 Fri 25/10/24 15 days 215FS-2 days 1x Excavator 217 Manhole construction 8 days Wed 25/10/8 Wed 25/10/15 Wed 25/10/8 Wed 25/10/15 Thu 25/10/23 Thu 25/10/30 15 days 0 216FS-2 days 3x carpenter, 2x labou 218 Backfilling and Compaction 6 days Tue 25/10/14 Sun 25/10/19 Tue 25/10/14 Sun 25/10/19 Wed 25/10/29 Mon 25/11/3 15 days 0 217FS-2 days 219 Reinstatement 6 days Mon 25/10/20 Sat 25/10/25 Mon 25/10/20 Sat 25/10/25 Tue 25/11/4 Sun 25/11/9 15 days 0 218 Ix Excavator. 1x dump truck 220 TTA removal 1 day Sun 25/10/26 Sun 25/10/26 Sun 25/10/26 Sun 25/10/26 Mon 25/11/10 Mon 25/11/10 15 days 0 219 Connection of ex. Pipe to SHT.A01 221 Mon 25/10/27 Sun 25/11/23 Mon 25/10/27 Sun 25/11/23 Tue 25/11/11 Mon 25/12/8 28 days 15 days 0 220 SHT.A01~SHT.A02,1500PC,B,L=8.39,D=3,6 222 42 days Mon 25/11/24 Sun 26/1/4 ########## Sun 26/1/4 Tue 25/12/9 Mon 26/1/19 15 days 223 TTA implementation 4 days Mon 25/11/24 Thu 25/11/27 Mon 25/11/24 Thu 25/11/27 Tue 25/12/9 Fri 25/12/12 15 days 0 221 224 Wed 25/11/26 Sun 25/11/30 Wed 25/11/26 Sun 25/11/30 Thu 25/12/11 Mon 25/12/15 223FS-2 days Breaking pavement 5 days 15 days vator with breake 225 Sat 25/11/29 Wed 25/12/10 Sat 25/11/29 Wed 25/12/10 Sun 25/12/14 Thu 25/12/25 224FS-2 days Excavation and Lateral Support 12 days 15 days 1x Excavator 226 Tue 25/12/9 Sun 25/12/14 Tue 25/12/9 Sun 25/12/14 Wed 25/12/24 Mon 25/12/29 225FS-2 days Drain Laying 6 days 15 days 3x drainlayer, 2x labou 227 Bedding and Backfilling Thu 25/12/18 Sun 25/12/28 6 days Sat 25/12/13 Thu 25/12/18 Sat 25/12/13 Fri 26/1/2 15 days 0 226FS-2 days 1,1x Excavator 228 Wed 25/12/17 Wed 25/12/24 Wed 25/12/17 Wed 25/12/24 Thu 26/1/1 227FS-2 days Manhole construction 8 days Thu 26/1/8 15 days 0 3x carpenter 2x labou 229 Backfilling and Compaction Tue 25/12/23 Sun 25/12/28 Tue 25/12/23 Sun 25/12/28 Wed 26/1/7 228FS-2 davs 6 days Mon 26/1/12 15 days 0 230 1x Excavator,1x dump truck Mon 25/12/29 Sat 26/1/3 Mon 25/12/29 Sat 26/1/3 Tue 26/1/13 Sun 26/1/18 Reinstatement 6 days 15 days 0 229 231 TTA removal Sun 26/1/4 Sun 26/1/4 Mon 26/1/19 Mon 26/1/19 1 day Sun 26/1/4 Sun 26/1/4 15 days 0 230 232 Temporary decking over ex. UC 28 days Mon 26/1/5 Sun 26/2/1 Mon 26/1/5 Sun 26/2/1 Tue 26/1/20 Mon 26/2/16 15 days 231 233 Mon 26/1/19 Mon 26/1/19 Sun 26/2/15 Tue 26/2/3 Mon 26/3/2 CCTV inspection 28 days Sun 26/2/15 232FS-14 days 15 days 0 234 Mon 26/2/16 Sun 26/3/22 Mon 26/2/16 Sun 26/3/22 Tue 26/3/3 Mon 26/4/6 35 days Reinstatement 15 days 0 233 235 U-Channel Works (West) 445 days Sat 25/1/18 Tue 26/4/7 Sat 25/1/18 Tue 26/4/7 Sat 25/1/18 Mon 26/10/5 0 days 236 End~ex, UC,450CU(G),L=70 111 days Thu 25/5/8 Thu 25/5/8 Sat 25/1/18 Sat 25/1/18 Sat 25/1/18 Thu 25/5/8 0 days 237 Sat 25/2/15 Sat 25/1/18 29 days Sat 25/1/18 Sat 25/2/15 Sat 25/1/18 Sat 25/2/15 Stage 1 0 days 238 Excavation and Lateral Suppor Sat 25/1/18 Mon 25/1/27 Sat 25/1/18 Mon 25/1/27 Sat 25/1/18 Mon 25/1/27 10 days 0 days 239 Formwork Erection Sun 25/1/26 Thu 25/2/6 Sun 25/1/26 Thu 25/2/6 Sun 25/1/26 Thu 25/2/6 238FS-2 days 12 days 2x carpenter 0 days 240 Catchpit construcion Wed 25/2/5 Sat 25/2/15 Sat 25/2/15 239FS-2 days 11 days Wed 25/2/5 Wed 25/2/5 Sat 25/2/15 0 days 2x carpenter 241 Fri 25/2/14 Fri 25/2/14 Fri 25/2/14 Fri 25/2/14 Fri 25/2/14 Fri 25/2/14 0 days 240FS-2 days Concrete gang Concreting 1 day 242 Sat 25/2/15 Sat 25/3/15 Sat 25/2/15 Sat 25/3/15 Sat 25/2/15 Sat 25/3/15 0 days Stage 2 29 days 243 Excavation and Lateral Support 10 days Sat 25/2/15 Mon 25/2/24 Sat 25/2/15 Mon 25/2/24 Sat 25/2/15 Mon 25/2/24 0 days 1x Excavato 244 0 days Formwork Erection 12 days Sun 25/2/23 Thu 25/3/6 Sun 25/2/23 Thu 25/3/6 Sun 25/2/23 Thu 25/3/6 243FS-2 days 2x carpente 245 Catchpit construcion 11 days Wed 25/3/5 Sat 25/3/15 Wed 25/3/5 Sat 25/3/15 Wed 25/3/5 Sat 25/3/15 0 days 244F5-2 days 2x carpenter 246 Fri 25/3/14 0 days Concrete gang Concreting 1 day Fri 25/3/14 Fn 25/3/14 Fri 25/3/14 Fri 25/3/14 Fri 25/3/14 245FS-2 days 247 29 days Sat 25/3/15 Sat 25/4/12 Sat 25/3/15 Sat 25/4/12 Sat 25/3/15 Sat 25/4/12 0 days 248 Excavation and Lateral Suppor 10 days Sat 25/3/15 Mon 25/3/24 Sat 25/3/15 Mon 25/3/24 Sat 25/3/15 Mon 25/3/24 0 days 249 Formwork Erection 12 days Sun 25/3/23 Thu 25/4/3 Sun 25/3/23 Thu 25/4/3 Sun 25/3/23 Thu 25/4/3 0 days 248FS-2 days 2x carpente 250 Catchpit construcion 11 days Wed 25/4/2 Sat 25/4/12 Wed 25/4/2 Sat 25/4/12 Wed 25/4/2 Sat 25/4/12 0 days 249FS-2 days 2x carpente 251 Fri 25/4/11 Fri 25/4/11 Fri 25/4/11 Fri 25/4/11 1 day Fri 25/4/11 Fri 25/4/11 250FS-2 days Concrete gang 252 Sat 25/4/12 Thu 25/5/8 Sat 25/4/12 Thu 25/5/8 Sat 25/4/12 27 days Thu 25/5/8 253 Sat 25/4/12 Mon 25/4/21 Sat 25/4/12 Mon 25/4/21 Sat 25/4/12 Excavation and Lateral Suppor 10 day Mon 25/4/21 1x Excavato 254 Formwork Erection 11 days Sun 25/4/20 Wed 25/4/30 Sun 25/4/20 Wed 25/4/30 Sun 25/4/20 Wed 25/4/30 253FS-2 days 2x carpenter 255 Tue 25/4/29 Thu 25/5/8 Tue 25/4/29 Thu 25/5/8 Tue 25/4/29 2x carpenter Catchpit construcion 10 days Thu 25/5/8 254FS-2 days 256 Thu 25/5/8 Thu 25/5/B Thu 25/5/8 Thu 25/5/8 Thu 25/5/8 Concrete gang 1 day Thu 25/5/8 255FS-1 day 257 SHT.CP2.5~SHT.CP2,300->900CU(G),L=11.4 22 days Fri 25/5/9 Fri 25/5/30 Fri 25/5/9 Fri 25/5/30 Fri 25/5/9 Fri 25/5/30 0 days Excavation and Lateral Support 258 6 days Fri 25/5/9 Wed 25/5/14 Fri 25/5/9 Wed 25/5/14 Fri 25/5/9 Wed 25/5/14 0 days 258FS-2 days 259 Formwork Erection 11 days Tue 25/5/13 Fri 25/5/23 Tue 25/5/13 Fri 25/5/23 Tue 25/5/13 Fri 25/5/23 0 days .2x carpenter Catchpit construcion 259FS-2 days 260 Thu 25/5/22 Fri 25/5/30 Thu 25/5/22 Fri 25/5/30 Thu 25/5/22 Fri 25/5/30 9 days 0 days 2x carpente 261 1 day Thu 25/5/29 Thu 25/5/29 Thu 25/5/29 Thu 25/5/29 Thu 25/5/29 Thu 25/5/29 260FS-2 days Concrete gang 0 days 262 SHT.CP3~SHT.CP2.5.300->900CU(G).L=66.5 70 days Fri 25/5/30 Thu 25/8/7 Fri 25/5/30 Thu 25/8/7 Fri 25/5/30 Thu 25/8/7 0 days 263 24 days Fri 25/5/30 Sun 25/6/22 Fri 25/5/30 Sun 25/6/22 Fri 25/5/30 Sun 25/6/22 0 days Fxcavation and Lateral Support 8 days 264 Fri 25/5/30 Fri 25/6/6 Fri 25/5/30 Fri 25/6/6 Fri 25/5/30 Fri 25/6/6 261 0 days 264FS-2 days 265 Formwork Frection 10 days Thu 25/6/5 Sat 25/6/14 Thu 25/6/5 Sat 25/6/14 Thu 25/6/5 Sat 25/6/14 0 days 2x carpente 266 Catchpit construcion 10 days Fri 25/6/13 Sun 25/6/22 Fri 25/6/13 Sun 25/6/22 Fri 25/6/13 Sun 25/6/22 0 days 265FS-2 days 2x carpenter 267 Concreting 1 day Sat 25/6/21 Sat 25/6/21 Sat 25/6/21 Sat 25/6/21 Sat 25/6/21 Sat 25/6/21 0 days 266FS-2 days Concrete gang 268 24 days Sun 25/6/22 Tue 25/7/15 Sun 25/6/22 Tue 25/7/15 Sun 25/6/22 Tue 25/7/15 Stage 2 0 days Excavation and Lateral Support 269 8 days Sun 25/6/22 Sun 25/6/29 Sun 25/6/22 Sun 25/6/29 Sun 25/6/22 Sun 25/6/29 0 days 267 269FS-2 days 270 Formwork Erection 10 days Sat 25/6/28 Mon 25/7/7 Sat 25/6/28 Mon 25/7/7 Sat 25/6/28 Mon 25/7/7 0 days 2x carpente 270FS-2 days 271 Catchnit construcion 10 days Sun 25/7/6 Tue 25/7/15 Sun 25/7/6 Tue 25/7/15 Sun 25/7/6 Tue 25/7/15 0 days 2x carpente Concreting 272 I day Mon 25/7/14 Mon 25/7/14 Mon 25/7/14 Mon 25/7/14 Mon 25/7/14 Mon 25/7/14 271FS-2 days Concrete gang 0 days 0 days 273 F anst? 24 days Tue 25/7/15 Thu 25/8/7 Tue 25/7/15 Thu 25/8/7 Tue 25/7/15 Thu 25/8/7 274 Excavation and Lateral Support 8 days Tue 25/7/15 Tue 25/7/22 Tue 25/7/15 Tue 25/7/22 Tue 25/7/15 Tue 25/7/22 0 days 0 272 275 Formwork Erection 10 days Mon 25/7/21 Wed 25/7/30 Mon 25/7/21 Wed 25/7/30 Mon 25/7/21 Wed 25/7/30 0 days 274FS-2 days 2x carpenter 276 Catchnit construcion 10 days Tue 25/7/29 Thu 25/8/7 Tue 25/7/29 Thu 25/8/7 Tue 25/7/29 Thu 25/8/7 275FS-2 days 0 days 276FS-2 days 277 Concreting 1 day Wed 25/8/6 Wed 25/8/6 Wed 25/R/6 Wed 25/8/6 Wed 25/8/6 Wed 25/R/6 0 days 278 SHT.CP3 3~SHT.CP3 300->450CU(G) 1=54.5 76 days Thu 25/8/7 Tue 25/10/21 Thu 25/8/7 Tue 25/10/21 Thu 25/8/7 Tue 25/10/21 0 days 279 24 days Thu 25/8/7 Sat 25/8/30 Thu 25/8/7 Sat 25/8/30 Thu 25/8/7 Sat 25/8/30 0 days 8 days 280 Excavation and Lateral Support Thu 25/8/7 Thu 25/8/14 Thu 25/8/7 Thu 25/8/14 Thu 25/8/7 Thu 25/8/14 277 0 days 0 281 Formwork Frection 10 days Wed 25/8/13 Fri 25/8/22 Wed 25/8/13 Fri 25/8/22 Wed 25/8/13 Fri 25/8/22 0 davs 280FS-2 days 2x carpente 282 0 days Catchnit construcion 10 days Thu 25/8/21 Sat 25/8/30 Thu 25/8/21 Sat 25/8/30 Thu 25/8/21 Sat 25/R/30 0 281FS-2 days Concreting 283 1 day Fri 25/8/29 Fri 25/8/29 Fri 25/R/29 Fri 25/8/29 Fri 25/8/29 Fri 25/8/29 0 days 282FS-2 days | Concrete gang 0 284 27 days Sat 25/8/30 Thu 25/9/25 Sat 25/8/30 Thu 25/9/25 Sat 25/8/30 Thu 25/9/25 0 days 285 Excavation and Lateral Support 8 days Sat 25/8/30 Sat 25/9/6 Sat 25/8/30 Sat 25/9/6 Sat 25/8/30 Sat 25/9/6 0 days 286 Formwork Frection 12 days Fri 25/9/5 Tue 25/9/16 Fri 25/9/5 Tue 25/9/16 Fri 25/9/5 Tue 25/9/16 0 davs 0 285FS-2 days 287 286FS-2 days Catchort construcion 11 days Mon 25/9/15 Thu 25/9/25 Mon 25/9/15 Thu 25/9/25 Mon 25/9/15 Thu 25/9/25 0 days 288 Concreting 1 dav Wed 25/9/24 Wed 25/9/24 Wed 25/9/24 Wed 25/9/24 Wed 25/9/24 Wed 25/9/24 0 days 287FS-2 days 289 Stage 3 27 days Thu 25/9/25 Tue 25/10/21 Thu 25/9/25 Tue 25/10/21 Thu 25/9/25 Tue 25/10/21 0 days 'Task Progress Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary evision: 11.0 Date: 31 July 2024 Critical Task Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Deadline Page 14

WING TAT CIVIL ENGINEERING CO LTD
CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2

		CONTRACT NO. DC/2022/02 - DRAINAGE IMPROVEMENT WORKS AT YUEN LONG - STAGE 2 PROJECT PROGRAMME	
ID To	ask Name	Duration Start Finish Early Start Early Finish Late Start Late Finish Total Slack TRA Predecessors Half 1 2023, Half 2 2024, Half 1 2024, Half 2 2025, Half 1 2026, Half 2 2026, Half 1 2026, Half 2 2026, Half 1 2026, Half 2 202	2026, Half 2 2027, Half
290	Excavation and Lateral Support	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J	
290	Formwork Erection	8 days Tnu 25/9/25 Thu 25/10/2 Thu 25/10/2 Thu 25/10/2 Thu 25/10/2 Thu 25/10/2 O days 0 283 12 days Wed 25/10/1 Sun 25/10/12 Wed 25/10/1 Sun 25/10/12 Wed 25/10/1 Sun 25/10/12 O days 0 290FS-2 days 2x carpenter	
292	Catchpit construcion	11 days Sat 25/10/11 Tue 25/10/21 Sat 25/10/11 Tue 25/10/21 Sat 25/10/11 Tue 25/10/21 O days 0 291F5-2 days	
293	Concreting	1 day Mon 25/10/20	
294	SHT,CP3.5~SHT.CP3.3,300->450CU(G),L=43.3	57 days Tue 25/10/21 Tue 25/12/16 Tue 25/12/	
295	Stage 1	29 days Tue 25/10/21 Tue 25/11/18 Tue 25/10/21 Tue 25/11/18 Tue 25/11/	
296	Excavation and Lateral Support	10 days Tue 25/10/21 Thu 25/10/30 Tue 25/10/21 Thu 25/10/30 Tue 25/10/21 Thu 25/10/30 Tue 25/10/	
297	Formwork Erection	12 days Wed 25/10/29 Sun 25/11/9 Sun 25/11/9 Wed 25/10/29 Sun 25/11/9 Odays O 296FS-2 days	
298	Catchpit construcion	11 days Sat 25/11/8 Tue 25/11/18 Sat 25/11/8 Tue 25/11/18 Sat 25/11/8 Sat 25/11/8 Sat 25/11/18 S	
299	Concreting	1 day Mon 25/11/17	
300	Stage 2	29 days Tue 25/11/18 Tue 25/12/16 Tue 25/11/18 Tue 25/12/16 Tue 25/11/18 Tue 25/12/16 0 days	
301	Excavation and Lateral Support	10 days Tue 25/11/18 Thu 25/11/27 Tue 25/11/18 Thu 25/11/27 Tue 25/11/18 Thu 25/11/27 O days 0 299	
302	Formwork Erection	12 days Wed 25/11/26 Sun 25/12/7 Wed 25/11/26 Sun 25/12/7 Wed 25/11/26 Sun 25/12/7 Wed 25/11/26 Sun 25/12/7 Unit 25/12/7 U	
303	Catchpit construcion	11 days Sat 25/12/6 Tue 25/12/16 Sat 25/12/6 Tue 25/12/16 Sat 25/12/6 Tue 25/12/16 O days 0 302FS-2 days	
304	Concreting	1 day Mon 25/12/15	
305 306	End~SHT_CP3.5,300->450CU(G),L=107.7	113 days Tue 25/12/16 Tue 25/4/7 Tue 25/12/16 Tue 25/12/1	
307	Stage 1 Excavation and Lateral Support	29 days Tue 25/12/16 Tue 26/1/13 Tue 25/12/16 Tue 26/1/13 Tue 25/12/16 Tue 26/1/13 Tue 25/12/16 Tue 26/1/13 0 days 10 days Tue 25/12/16 Thu 25/12/25 Tue 25/12/2	
307	Formwork Erection	12 days Wed 25/12/24 Sun 26/1/4 Sun 26/1/4 Wed 25/12/24 Sun 26/1/4 Su	
309	Catchpit construcion		
310	Concreting	11 days Sat 26/1/3 Tue 26/1/13 Sat 26/1/3 Tue 26/1/13 Sat 26/1/3 Tue 26/1/13 Odays 0 308FS-2 days 1 day Mon 26/1/12 Mon 26/1/	
311	Stage 2	29 days Tue 26/1/13 Tue 26/2/10 Tue 26/1/13 Tue 26/2/10 Tue 26/1/13 Tue 26/2/10 O days	
312	Excavation and Lateral Support	10 days Tue 26/1/13 Thu 26/1/22 Tue 26/1/13 Thu 26/1/2	
313	Formwork Erection	12 days Wed 26/1/21 Sun 26/2/1 Wed 26/1/21 Sun 26/2/1 Wed 26/1/21 Sun 26/2/1 O days 0 312FS-2 days	
314	Catchpit construcion	11 days Sat 26/1/31 Tue 26/2/10 Sat 26/1/31 Tue 26/2/10 Sat 26/1/31 Tue 26/2/10 O days 0 313FS-2 days	
315	Concreting	1 day Mon 26/2/9 O ays 0 314FS-2 days	
316	Stage 3	29 days Tue 26/2/10 Tue 26/3/10 Tue 26/3/10 Tue 26/3/10 Tue 26/3/10 Tue 26/3/10 O days	
317	Excavation and Lateral Support	10 days Tue 26/2/10 Thu 26/2/19 Tue 26/2/10 Thu 26/2/19 Tue 26/2/10 Thu 26/2/19 Tue 26/2/10 Tue 26/2/1	
318	Formwork Erection	12 days Wed 26/2/18 Sun 26/3/1 Wed 26/2/18 Sun 26/3/1 Wed 26/2/18 Sun 26/3/1 Wed 26/2/18 Sun 26/3/1 Un 26/	
319	Catchpit construction	11 days Sat 26/2/28 Tue 26/3/10 Sat 26/2/28 Tue 26/3/28 Sat 26/2/28 Sat 26/2/2	
320	Concreting	1 day Mon 26/3/9 O alys 0 319FS-2 days	
321	Stage 4	29 days Tue 26/3/10 Tue 26/4/7 Tue 26/3/10 Tue 26/3/10 Mon 26/10/5 0 days	
322	Excavation and Lateral Support	10 days Tue 26/3/10 Thu 26/3/19 Tue 26/3/1	
323	Formwork Erection	12 days Wed 26/3/18 Sun 26/3/29 Wed 26/3/18 Sun 26/3/29 Wed 26/3/18 Sun 26/3/29 Wed 26/3/18 Sun 26/3/29 Und 26/3/2	
324	Catchpit construcion	11 days Sat 26/3/28 Tue 26/4/7 Sat 26/3/28 Tue 26/4/7 Sat 26/3/28 Tue 26/4/7 O days 0 323FS-2 days	
325	Concreting	1 day Mon 26/4/6 Mon 26/4/6 Mon 26/4/6 Mon 26/10/5 Mon 26/10/5 Mon 26/10/5 182 days 0 324FS-2 days	
326	U-Channel Works (East)	570 days Sat 24/9/14 Mon 26/4/6 Sat 24/9/14 M	
327	SHT.CP11~SHT.CP10E,750CU(HD-G),L=19.8	30 days Sat 24/9/14 Sun 24/10/13 Sat 24/9/14 Sun 24/10/13 0 days	
328	Excavation and Lateral Support	11 days Sat 24/9/14 Tue 24/9/24 Sat 24/9/14 Tue 24/9/24 Sat 24/9/14 Tue 24/9/24 Sat 24/9/14 Tue 24/9/24 O days 0 238SS-126 day lx Excavator 12 days Mon 24/9/23 Fri 24/10/4 Mon 24/9/23 Fri 24/10/4 Mon 24/9/23 Fri 24/10/4 O days 0 328FS-2 days	
329	Formwork Erection		
330 331	Catchpit construcion		
332	Concreting SHT_CP10E~SHT.CP10D,750CU(HD-G),L=23,7		
333	Excavation and Lateral Support	36 days Sun 24/10/13 Sun 24/10/15 Sun 24/10/15 Sun 24/10/13 Sun 24/10/13 Sun 24/10/15 Sun 24/10/	
334	Formwork Erection	14 days Thu 24/10/24 Wed 24/11/6 Thu 24/10/24 Wed 24/11/6 O days 0 333FS-2 days	
335	Catchpit construcion	13 days Tue 24/11/5 Sun 24/11/17 Tue 24/11/10 O days 0 334FS-2 days	
336	Concreting	1 day Sat 24/11/16	
337	SHT.CP10D~SHT.CP10C,750CU(HD-G),L=11.9	24 days Sun 24/11/17 Tue 24/12/10 Sun 24/12/10 Sun 24/11/17 Tue 24/11/17 Tue 24/12/10 Sun 24/11/17 Tue 24/12/10 Sun 24/11/17 Tue 24/12/10 Sun 24/11/	
338	Excavation and Lateral Support	8 days Sun 24/11/17 Sun 24/11/24 Sun 24/11/17 Sun 24/11/24 Sun 24/11/17 Sun 24/11/24 Sun 24/11/17 Sun 24/11/17 Sun 24/11/24 O days 0 336	
339	Formwork Erection	10 days Sat 24/11/23 Mon 24/12/2 Sat 24/11/23	
340	Catchpit construcion	10 days Sun 24/12/1 Tue 24/12/10 Sun 24/12/1 Tue 24/12/10 Sun 24/12/1 Tue 24/12/10 Sun 24/12/1 Tue 24/12/10 O days 0 339FS-2 days	
341	Concreting	1 day Mon 24/12/9	
342	SHT,CP10C~SHT.CP10B,750CU(HD-G),L=6,5	17 days Tue 24/12/10 Thu 24/12/26 Tue 24/12/10 Thu 24/12/26 Tue 24/12/10 Thu 24/12/26 O days	
343	Excavation and Lateral Support	6 days Tue 24/12/10 Sun 24/12/15 Tue 24/12/10 Sun 24/12/1	
344	Formwork Erection	8 days Sat 24/12/14 Sat 24/12/12 Sat 24/12/14 Sat 24/12/11 Sat 24/12/11 Sat 24/12/11 Odays 0 343FS-2 days	
345	Catchpit construcion	7 days Fri 24/12/20 Thu 24/12/26 Fri 24/12/20 Thu 24/12/26 Fri 24/12/20 Thu 24/12/26 O days 0 344FS-2 days	
346	Concreting	1 day Wed 24/12/25	
347	SHT,CP108~SHT,CP10A,750CU(HD-G),L=6,4	17 days Thu 24/12/26 Sat 25/1/11 Thu 24/12/26 Sat 25/1/11 Thu 24/12/26 Sat 25/1/11 O days	
348	Excavation and Lateral Support	6 days Thu 24/12/26 Tue 24/12/31 Thu 24/12/26 Tue 24/12/31 Thu 24/12/26 Tue 24/12/31 O days 0 346 8 days Mon 24/12/30 Mon 25/1/6 Mon 24/12/30 Mon 25/1/6 Mon 24/12/30 Mon 25/1/6 O days 0 348FS-2 days	
350	Formwork Erection Catchpit construcion	8 days Mon 24/12/30 Mon 25/1/6 Mon 24/12/30 Mon 25/1/6 Mon 24/12/30 Mon 25/1/6 0 days 0 348FS-2 days 7 days Sun 25/1/5 Sat 25/1/11 Sun 25/1/5 Sat 25/1/11 Sun 25/1/5 Sat 25/1/11 O days 0 349FS-2 days	
351	Catchpit construction Concreting	1 day Fri 25/1/10	
352	SHT.CP10A-SHT.CP10,750CU(HD-G),L=26.7	39 days Sat 25/1/11 Tue 25/2/18 Sat 25/1/11 Tue 25/2/18 Sat 25/1/11 Tue 25/2/18 Odays	
353	Excavation and Lateral Support	14 days Sat 25/1/11 Fn 25/1/24 Sat 25/1/11 Fri 25/1/24 Sat 25/1/11 Fri 25/1/24 Sat 25/1/11 Fri 25/1/24 Sat 25/1/11 Sat 25/1/24 Sat 25/1/12 Sat 25/1/11 Sat 25/1/24 Sat 25/1/11	
354	Formwork Erection	15 days Thu 25/1/23 Thu 25/2/6 Thu 25/2/6 Thu 25/2/6 Thu 25/2/6 O days 0 353FS-2 days	
355	Catchpit construcion	14 days Wed 25/2/5 Tue 25/2/18 Wed 25/2/5 Tue 25/2/2 Tue 25/2/2 Tue 25/2/2 Tue 25/2/2 Tue 2	
356	Concreting	1 day Mon 25/2/17	
357	SHT.CP10~SHT.CP9,750CU(HD-G),L=4.3	17 days Tue 25/2/18 Thu 25/3/6 Tue 25/2/18 Thu 25/3/6 Tue 25/2/18 Thu 25/3/6 O days	
358	Excavation and Lateral Support	6 days Tue 25/2/18 Sun 25/2/23 Tue 25/2/23	
359	Formwork Erection	8 days Sat 25/2/22 Sat 25/3/1 Sat 25/3/1 Sat 25/3/1 Sat 25/3/1 Sat 25/3/1 Odays 0 358FS-2 days	
360	Catchpit construcion	7 days Fri 25/2/28 Thu 25/3/6 Fri 25/2/28 Thu 25/3/6 Fri 25/2/28 Thu 25/3/6 Fri 25/2/28 Thu 25/3/6 O days 0 359FS-2 days	
361	Concreting	1 day Wed 25/3/5 O days 0 360FS-2 days	
362	SHT.CP9~SHT.CP8,600CU(HD-G),L=33.7	45 days Thu 25/3/6 Sat 25/4/19 Thu 25/3/6 Sat 25/4/19 Thu 25/3/6 Sat 25/4/19 0 days	
363	Stage 1	24 days Thu 25/3/6 Sat 25/3/29 Thu 25/3/6 Sat 25/3/29 Thu 25/3/6 Sat 25/3/29 O days	
364	Excavation and Lateral Support	8 days Thu 25/3/6 Thu 25/3/13 Thu 25/3/6 Thu 25/3/13 Thu 25/3/6 Thu 25/3/13 Thu 25/3/6 Thu 25/3/13 O days 0 361	
365	Formwork Erection	10 days Wed 25/3/12 Fri 25/3/21 Wed 25/3/12 Fri 25/3/21 Wed 25/3/12 Fri 25/3/21 Wed 25/3/12 Fri 25/3/21 O days 0 364FS-2 days	
366	Catchpit construction	10 days Thu 25/3/20 Sat 25/3/29 Thu 25/3/2	
367	Concreting	1 day Fri 25/3/28	
368	Stage 2	22 days Sat 25/3/29 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 O days	
369	Excavation and Lateral Support	8 days Sat 25/3/29 Sat 25/4/5 Sat 25/3/29 Sat 25/4/5 Sat 25/3/29 Sat 25/4/5 Sat 25/3/29 Sat 25/4/5 O days 0 367	
370	Formwork Erection	10 days Fri 25/4/4 Sun 25/4/13 Fri 25/4/4 Sun 25/4/13 Fri 25/4/4 Sun 25/4/13 O days 0 369FS-2 days	
371	Catchpit construcion	8 days Sat 25/4/12 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 Sat 25/4/19 O days 0 370FS-2 days	
	Task	Progress Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary	
sion :: 11.0	Date: 31 July 2024	Milandran Dellard Un Tools College Constraint Constrain	
	Critical Task	Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Deadline	
{U/S}~{D	/S},size+type,bedding,length(m),depth(m)	Page 15	
anel: {U/	S]~{D/S},size+type,length(m)		

Concreting Connection of ex. 300CU to SHT,CP8 SHT.CP8-SHT.CP7.600CU(HD-G),L=8.5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Reconstruction of U/S end wall SHT.CP7-SHT.CP6.600CU(HD-G),L=130 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5.600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP5.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit co		ask Name	Duration	Cont	F 40 - 10					/2022/02 + DRAINAGE IMPROVEN PROJECT PROGR	AMME
STAGE STAGE STAGE SHT.CPB-SHT.CPF, 600CU(HD-G), L=8.5 Excavation and Lateral Support Formwork Erection Catchpit construction Catchpit construction Catchpit construction Concreting Reconstruction of U/S end wall SHT.CPF-SHT.CP6,600CU(HD-G), L=130 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G), L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.400CU to SHT.CP5 SHT.CP5-SHT.CP5,600CU(HD-G), L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex.450CU to SHT.CP	372	Concreting	Duration	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Total Slack TRA Predecessors	
SHT.CP8-SHT.CP7,600CU(HD-G),L=8.5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit Construction Catchpit Construction Stage 2 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Catchpit Construction Concreting Connection of ex.400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Connection of ex.400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit Construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection	373		1 day	Fn 25/4/18	Fn 25/4/18	Fri 25/4/18	Fri 25/4/18	Fri 25/4/18			
375 376 377 378 577 578 578 579 579 579 579 579 579 579 579 579 579	374			Thu 25/4/17		Thu 25/4/17	Wed 25/5/14	Tue 26/3/10		0 days 0 371FS-2 days	2027 H
Formwork Erection Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Reconstruction of U/S end wall SHT_CPT-SHT_CP6,600CU(HD-G),L=13(Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT_CP6 SHT_CP6-SHT_CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT_CP5 SHT_CP5-SHT_CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT_CP5 SHT_CP5-SHT_CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT_CP4 SHT_CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT_CP4 SHT_CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3	375		17 days	Sat 25/4/19		_	Mon 25/5/5			327 days 0 372FS-2 days	Concrete gang
377 Catchpit construcion 378 Concreting 379 Reconstruction of U/S end wall 380 SHT.CPT-SHT.CP6,600CU(HD-G),L=13(381 Stage 1 382 Excavation and Lateral Support 383 Fornwork Erection 384 Catchpit construcion 385 Concreting 386 Stage 2 387 Excavation and Lateral Support 388 Fornwork Erection 389 Catchpit construcion 390 Catchpit construcion 391 Stage 3 392 Excavation and Lateral Support 393 Fornwork Erection 394 Catchpit construcion 395 Concreting 396 Stage 4 397 Excavation and Lateral Support 398 Fornwork Erection 399 Catchpit construcion 399 Catchpit construcion 399 Catchpit construcion 399 Catchpit construcion 390 Concreting 390 Concreting 391 Stage 5 392 Excavation and Lateral Support 393 Fornwork Erection 394 Catchpit construcion 395 Concreting 396 Concection of ex.400CU to SHT.CP6 397 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 398 Excavation and Lateral Support 399 Fornwork Erection 390 Connection of ex.400CU to SHT.CP6 391 Excavation and Lateral Support 390 Fornwork Erection 391 Concreting 392 Connection of ex.400CU to SHT.CP5 393 Fornwork Erection 394 Concreting 395 Connection of ex.400CU to SHT.CP5 396 SHT.CP5-SHT.CP4,600CU(HD-G),L=24.1 397 Excavation and Lateral Support 398 Fornwork Erection 399 Fornwork Erection	376		6 days	Sat 25/4/19		Sat 25/4/19			-, -, -	0 days	
378 Concreting 379 Reconstruction of U/S end wail 379 Reconstruction of U/S end wail 380 SHT.CP7~SHT.CP6,600CU(HD-G),L=136 381 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 386 Concreting 387 Concreting 388 Formwork Erection Catchpit construction Concreting 389 Catchpit construction Concreting 390 Concreting 391 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 392 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 398 Formwork Erection Catchpit construction Concreting 399 Catchpit construction Concreting 390 Connection of ex. 400CU to SHT.CP6 5HT.CP6~SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 10 Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP5,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 12 Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Connection of ex. 400CU to SHT.CP5 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting 11 Excavation			8 days	Wed 25/4/23			Thu 25/4/24			0 days 0 372	
Reconstruction of U/S end wall SHT.CP7-SHT.CP6,600CU(HD-G),L=130 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CPG-SHT.CPS,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CPS-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3	E200			Tue 25/4/29					,	0 days 0 375FS-2 days	Ix Excavator
SHT.CP7-SHT.CP6,600CU(HD-G),L=13(Stage 1 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	0.00			Sun 25/5/4		Tue 25/4/29	Mon 25/5/5	Tue 25/4/29	,-,-	0 days 0 376FS-2 days	2x carpenter
Stage 1 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3		Reconstruction of U/S end wall		Sat 25/5/3		Sun 25/5/4	Sun 25/5/4	Sun 25/5/4	Sun 25/5/4	0 days 0 377FS-2 days	
Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5.600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		SHT,CP7~SHT.CP6,600CU(HD-G),L=130.8					Fri 25/5/23	Tue 26/3/17	Mon 26/4/6	318 days 0 378FS-2 days	
Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Stage 1					Mon 25/9/22	Mon 25/5/5	Mon 25/9/22	0 days	The state of the s
Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3		Excavation and Lateral Support				Mon 25/5/5	Mon 25/6/2			0 days	
Stage 2 Excavation and Lateral Support Formwork Erection Concreting Stage 3 Stage 3 Stage 3 Stage 3 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6~SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3					Wed 25/5/14	Mon 25/5/5	Wed 25/5/14				
Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	384			Tue 25/5/13	Sat 25/5/24					0 days 0 378	
Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3	385		11 days	Fri 25/5/23			Mon 25/6/2	Fri 25/5/23		0 days 0 382FS-2 days	
Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3	186	3	1 day	Sun 25/6/1		Sun 25/6/1	Sun 25/6/1		Mon 25/6/2	0 days 0 383FS-2 days	2x Carpenter
388 Formwork Erection Catchpit construcion Concreting 391 Stage 3 392 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 394 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2	87		29 days N	Mon 25/6/2				Sun 25/6/1	Sun 25/6/1	0 days 0 384FS-2 days	2x carpenter
Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Concreting Stage 4 Excavation and Lateral Support Formwork Erection Concreting Stage 4 Excavation and Lateral Support Formwork Erection Concreting Stage 5 Excavation and Lateral Support Formwork Erection Concreting Stage 5 Excavation and Lateral Support Formwork Erection Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	9.0								Mon 25/6/30	0 days	-Concrete gang
Stage 3 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	5000		40.1	_		_		Mon 25/6/2	Wed 25/6/11	0 days 0 385	
Stage 3 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Catchpit construcion						Tue 25/6/10	Sat 25/6/21	0 days 0 387FS-2 days	.lx Excavator
Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3		Concreting		c			Mon 25/6/30	Fri 25/6/20	Mon 25/6/30	0 days 0 388FS-2 days	2x carpenter
Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP5-SHT.CP5 SHT.CP5-SHT.CP5 SHT.CP5-SHT.CP5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connecting Connecting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S2SCU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Stage 3	20.1				Sun 25/6/29				
393 394 Catchpit construcion Concreting 395 Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 399 Catchpit construcion Catchpit construcion Concreting 400 Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit Construcion Catchpit Construcion Concreting 306 Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 12 Connection of ex. 400CU to SHT.CP5 33 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 5 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Excavation and Lateral Support			Mon 25/7/28 M	on 25/6/30		Mon 25/6/30		-,-	; 2x carpenter
394 Catchpit construcion Concreting 395 Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 399 Catchpit construcion Concreting 399 Catchpit construcion Concreting 399 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5-S00CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 313 SHT.CP5-SHT.CP4-G00CU(HD-G),L=73.9 314 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 316 Concreting 317 Catchpit construcion Concreting 318 Connection of ex. 400CU to SHT.CP5 319 Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 310 Concreting 321 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 322 Connection of ex. 450CU to SHT.CP4 333 Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 324 SHT.CP4-End,525CU(HD-G),L=82.3 35age 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 35age 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 35age 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 35age 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 35age 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 35age 3	93			Mon 25/6/30	Wed 25/7/9 M					0 days	\rac{Concrete gang}{}
Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connecting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP6,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	94			Tue 25/7/8		_	c	_		0 days 0 390	
Stage 4 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting SHT.CP6~SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5.—SHT.CP4,600CU(HD-G),L=73.9 SHT.CP5.—SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	95		11 days F						Sat 25/7/19	0 days 0 392FS-2 days	1x Excavator
Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 5 402 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 STAGE 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3			1 day Su						Mon 25/7/28	0 days 0 393FS-2 days	Zx carpenter
Formwork Erection Catchpit construcion Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5-G00CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP5-SHT.CP5 SHT.CP5-SHT.CP4-G00CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3					Mon 25/8/25 Mo				Sun 25/7/27	0 days 0 394FS-2 days	2x carpenter
Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2			4					Mon 25/7/28	Mon 25/8/25	0 days	Concrete gang
Ado Concreting Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2			12.1						Wed 25/8/6	0 days 0 395	
Stage 5 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5.600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5.FORT.CP5.600CU(HD-G),L=73.9 SHT.CP5.FORT.CP4.600CU(HD-G),L=73.9 STage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4.Fend,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4.Fend,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3								Tue 25/8/5	Sat 25/8/16	0 days 0 397FS-2 days	Lx Excavator
Excavation and Lateral Support Formwork Erection Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	5	Concreting					Mon 25/8/25	Fri 25/8/15	Mon 25/8/25	0 days	
formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP5-SHT.CP5.600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP5.600CU(HD-G),L=73.9 SHT.CP5-SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Stage 5	20.1			un 25/8/24 S			Sun 25/8/24		2x carpenter
403 404 405 Catchpit construcion Catchpit construcion Concreting 406 Connection of ex. 400CU to SHT.CP6 SHT.CP6~SHT.CP5.600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting 12 Connection of ex. 400CU to SHT.CP5 13 SHT.CP5~SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Excavation and Lateral Support			Mon 25/9/22 Mo			Mon 25/8/25 N		. (54)	2x carpenter
Catchpit construcion Concreting Connection of ex, 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex, 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	3				Wed 25/9/3 Mo				Wed 25/9/3	0 days	Concrete gang
Concreting Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	4		12 days Tu	Tue 25/9/2	Sat 25/9/13 Tu					0 days 0 400	
Connection of ex. 400CU to SHT.CP6 SHT.CP6-SHT.CP5,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2	S		11 days Fri	Fri 25/9/12 N				_	Sat 25/9/13	0 days 0 402FS-2 days	,lx Excavator
SHT.CPG-SHT.CPS,600CU(HD-G),L=24.1 Excavation and Lateral Support Formwork Erection Catchpit construcion Connection of ex. 400CU to SHT.CPS SHT.CPS-SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		3	1 day Sur						Mon 25/9/22	0 days 0 403FS-2 days	2x carpenter
Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting SHT.CP4~End,S2SCU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3							F : B =		Sun 25/9/21	0 days 0 404FS-2 days	2x carpenter
Formwork Erection Catchpit construcion Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4.600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2					for 25/10/27 **	it 25/9/20 Fr	Fri 25/10/17 T	Tue 26/3/10 N	Mon 26/4/6	171 days 0 405FS-2 days	Concrete gang
Catchpit construcion Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			13 days Moi	Aon 25/9/22 S	Mon 25/10/27 Moi	143/9/22 Mc			********	0 days	
Concreting Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Freetion Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Freetion Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			25 25)5 11101	101123/3/22 3	3at 25/10/4 Mo.	on 25/9/22 Si			Sat 25/10/4	0 days 0 405	
Connection of ex. 400CU to SHT.CP5 SHT.CP5~SHT.CP4,600CU(HD-G),1=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),1=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3	Vi			Fri 25/10/3 Th	hu 25/10/16 Fri	25/10/3 Th	hu 25/10/16 F	F=: 3F (10 (2) =1	=		
Connection of ex. 400CU to SHT.CPS SHT.CPS~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			13 days Wed	.a 25/10/15 M	fon 25/10/27 Wed	/ 25/10/15 Mr	on 25/10/27 W	ed 25/10/15 N	Aon 25/10/27		.lx Excavator
SHT.CP5~SHT.CP4,600CU(HD-G),L=73.9 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex, 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			- 40)	011 23/10/20 30	un 25/10/26 Sun	125/10/26 Sui	un 25/10/26 Cu	un 25/10/26 St		0 days 0 409FS-2 days	_Zx carpenter
Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End.525CU(HD-G).L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3	ž.	SHT.CP5~SHT.CP4,600CU/HD-G) 1 = 73 0	28 days Sat	at 25/10/25 Fr	ri 25/11/21 Sat	25/10/25 Fri	ri 25/11/21 Tu			0 days 0 410FS-2 days	2x carpenter
Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Concreting Concreting Concreting Concreting Concreting Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			as days Mon	on 25/10/27 Ma	lon 26/1/19 ####	####### Mc	on 26/1/19 ##	*********	1 25 5 1- 0	136 days 0 411FS-2 days	Concrete gang
Formwork Erection Catchpit construcion Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4 - End, 525CU(HD-G), L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		*	29 days Mon	in 25/10/27 Mr	on 25/11/24 ####	ANDRES AS	on 25/11/24	######### M	on 2b/1/19	0 days	
Catchpit construcion Catchpit construcion Concreting Concreting Concreting Concreting Catchpit construcion Catchpit construcion Concreting Catchpit construcion Catchpit construcion Catchpit construcion Concreting			10 days Mon	on 25/10/27 W	/ed 25/11/5 Mon					0 days	
Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Catchpit construcion Concreting Stage 3					at 25/11/15 Tue			on 25/10/27 W		0 days 0 411	
Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4 - End.525CU(HD-G), L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3					on 25/11/24 r=	25/11/14 Sal		ue 25/11/4 Sa		0 days 0 415FS-2 days	1x Excavator
Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4-End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		2	-	n 25/11/22	on 25/11/24 Fri 2	2/11/14 Wo.	in 25/11/24 Fr	ri 25/11/14 Mo	on 25/11/24	0 days 0 416FS-2 days	2x carpenter
Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Catchpit construcion Concreting Connection of ex, 450CU to SHT.CP4 SHT.CP4 - End, 525CU(HD-G), L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3			29 days Mon	n 75/11/24 *-	in 25/11/23 Sun 2	25/11/23 Sur	n 25/11/23 Su	n 25/11/23 St	un 25/11/23	0 days	2x carpenter
Formwork Erection Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4 - End.525CU(HD-G), L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3		Excavation and Lateral Support	00/0 100/17	11 52/11/54 IAIO	DU 52/17/57 ####	TOM SERERBER	n 25/12/22 ###			0 days	a carpenter
Catchpit construcion Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4 - End, 525CU(HD-G), L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3				11157/TT/54 AAR	ed 25/12/3 Mon.	25/11/24 We	ed 25/12/3 Moi	on 25/11/24 We	/ed 25/12/3	300	Concrete gang
Concreting Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			-,	14 23/14/2 300	10e	25/12/2 Sat	at 25/12/13 T	10 3E/13/3 C	. 25 /4 5 /4 5	0 days 0 418	
Stage 3 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			11 days Fri 2	i 25/12/12 Moi	on 25/12/22 Fri 2	5/12/12 Mor	in 25/12/22 Fr	125/12/12	on 25/12/22	0 days 0 420FS-2 days	€ 1x Excavator
Excavation and Lateral Support Formwork Erection Catchpit construcion Connection of ex, 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		2) 54112	1,52/15/51 201	11 52/12/51 2nu 5	25/12/21 Sun	n 25/12/21 Sun	n 25/12/21 r	- 3F (# B to -	0 days 0 421FS-2 days	2x carpenter
Formwork Erection Catchpit construcion Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82,3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Catchpit construcion Catchpit construcion Catchpit construcion Concreting		-	29 days Mon 2	n 25/12/22 Mo	on 26/1/19 ####	###### Mor	nn 76/1/19 ###	**********	25 15	0 days 0 422FS-2 days	2x carpenter
Catchpit construcion Concreting Connection of ex, 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			10 days Mon 2	125/12/22 We	ed 25/12/31 Mon 2	25/12/22 14/-	4 32/13/32 · ·		on 26/1/19	0 days	Concrete gang
Concreting Connection of ex. 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			12 days Tue 2	: 25/12/30 S=	at 26/1/10 Tue 2	5/12/20 c	152/12/31 Mor	125/12/22 We	d 25/12/31	0 days 0 423	
Connection of ex, 450CU to SHT.CP4 SHT.CP4~End,525CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3 Stage 3			11 days Fri 2	ri 26/1/9 Moi				e 25/12/30 Sa	at 26/1/10	0 days 0 425FS-2 days	.1x Excavator
SHT.CP4~End,S25CU(HD-G),L=82.3 Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion									on 26/1/19	0 days 0 426FS-2 days	
Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construction Concreting Stage 3			20.1		in 26/1/18 Sun 2		n 26/1/18 Sun	n 26/1/18 Sur		0 days 0 427FS-2 days	2x carpenter
Stage 1 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		SHT.CP4~End,525CU(HD-G),L=82,3			i 26/2/13 Sat 2			e 26/3/10 Mo		52 days 0 428FS-2 days	2x carpenter
Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Catchpit construcion Concreting				n 26/1/19 Mo	on 26/4/6 Mon 2	26/1/19 Mo	on 26/4/6 Mor	n 26/1/19 Mo		0 days	Concrete gang
Formwork Erection Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3		Excavation and Lateral Support		n 26/1/19 Sat	t 26/2/14 Mon 2	26/1/19 Sat	t 26/2/14 Mon	n 26/1/19 Sat			
Catchpit construcion Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting			10 days Mon 2	126/1/19 Wer	d 26/1/28 Mon 2	26/1/19 Wed		n 26/1/19 Wed		0 days	
Concreting Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting			11 days Tue 20	26/1/27 Fri						0 days 0 428,115,118	
Stage 2 Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3			10 days Thu 2							0 days 0 432FS-2 days	. Ix Excavator
Excavation and Lateral Support Formwork Erection Catchpit construcion Concreting Stage 3	_		1 day Fri 26		26/2/13 Fri 26				rt 26/2/14	0 days 0 433FS-2 days	x carpenter
Formwork Frection Catchpit construcion Concreting Stage 3		-							i 26/2/13	0 days 0 434FS-2 days	X cappenter
Catchpit construcion Concreting Stage 3						6/2/14 Thu				0 days	Concrete gang
Concreting Stage 3	-									0 days 0 435	- I then
Stage 3		Catchpit construcion	40.1		d 26/3/4 Sun 26		d 26/3/4 Sun			0 days 0 437FS-2 days	
Stage 5		Concreting			26/3/12 Tue 2	5/3/3 Thu					1x Excavator
		Stage 3	1 day Wed 26		d 26/3/11 Wed 26	6/3/11 Wed				0 days 0 438FS-2 days	2x carpenter
Excavation and Lateral Support		Excavation and Lateral Support	26 days Thu 26	26/3/12 Mon	n 26/4/6 Thu 26	6/3/12 Mon	n 26/4/6 Thu :			0 days 0 439FS-2 days	2x carpenter
Formwork Erection			10 days Thu 26	26/3/12 Sat 2	26/3/21 Thu 26	i/3/12 Sat				0 days	Concrete gang
Catchpit construcion			10 days Fn 26/		26/3/29 Fri 26/					0 days 0 440	
Catchpit construcion					n 26/4/6 Sat 26					0 days 0 442FS-2 days	1x Excavator
Concreting		Concreting			n 26/4/6 Mon 2				n 26/4/6 (0 days 0 443FS-2 days	2x carpenter
			,		237 77 WION 27	2/4/0 Mon	n 26/4/6 Mon	1 26/4/6 Mon		0 days 0 444FS-1 day	2x carpenter
											a carpenter

ain: (US)-(DS)-size-type, bedding, length(m), depth(m) Rolled Up Milestone Split Rolled Up Milestone Split Rolled Up Milestone			Rolled Up Progress	Rolled Up Critical Task	Summary	Progress	July 2024 Task Critical Task	
Project Summary Peadling		Group By Summary		Rolled Up Milestone	Rolled Up Task	Milestone	CONTRACTOR OF THE CONTRACTOR O)/S) size+type her
	r	Deadline	4.77-11				i(m) i(m),aeptn(m)	
Page 16			Page 16					nei: {U/S}~{U/S}

Appendix 1.2	Project Organization Chart	


Appendix 1

Wing Tat Civil Engineering Co. Ltd

Contract No.: DC/2022/02

Drainage Improvement Works at Yuen Long - Stage 2

Organization Chart of Environmental Management (updated on 12-06-2024)



ENVIRONMENTAL TEAM

Appendix 1.3	Implementation Status of Environmental Mitigation Measure

Environmental Mitigation Implementation Schedule (EMIS)



Air Quality Impact Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constru	uction Phase	•						
S.3.8.1	S.3.2.3	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire	Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei:
		Typical dust control measures include:			construction period			20 March 2024
								Sung Shan New Village:
								16 April 2024
S.3.8.1	S.3.2.3	 Proper and regular watering should be 	Air Quality (fugitive	Contractor(s)	At all	Air Pollution	Implemented	Ha Che:
		provided for all exposed and excavated work sites.	dust) Control during Construction Phase		construction areas of the site	Control (Construction	·	20 February 2024
					during the entire	Dust) Regulation		Lin Fa Tei:
					construction period			20 March 2024
								Sung Shan New Village:
								16 April 2024
S.3.8.1	S.3.2.3	 Open stockpiles should be avoided or 	Air Quality (fugitive	Contractor(s)	At all	Air Pollution	Implemented	Ha Che:
		covered. Where possible, prevent placing dusty material storage piles	dust) Control during Construction Phase		construction areas of the site	Control (Construction		20 February 2024
		near ASRs.			during the entire	Dust) Regulation		Lin Fa Tei:
					construction period			20 March 2024
								Sung Shan New Village:
								16 April 2024





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	 All excavated or stockpile of dusty materials should be entirely covered by impervious sheeting or sprayed with 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site	Air Pollution Control (Construction	Implemented	Ha Che: 20 February 2024
		water to ensure that the entire surface is wet. They should be sprayed with water immediately prior to any loading			during the entire construction period	Dust) Regulation		Lin Fa Tei: 20 March 2024
		or transfer activities. These materials should be removed, backfilled or reinstated where practicable.						Sung Shan New Village: 16 April 2024
S.3.8.1	S.3.2.3	 After the removal of stockpiles, the remaining dusty material should be sprayed with water and cleared from the surface of roads. Stockpiling areas 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire	Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei:
		of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones.			construction period			20 March 2024 Sung Shan New
								Village: 16 April 2024
S.3.8.1	S.3.2.3	 At locations with proposed open excavation and reinstatement works, hoarding of not less than 2.4 m from 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site	Air Pollution Control (Construction	Implemented	Ha Che: 20 February 2024
		ground level should be provided along the entire length of that portion of the site boundary except for a site entrance			during the entire construction period	Dust) Regulation		Lin Fa Tei: 20 March 2024
		or exit. The contractor should ensure that the hoardings are well maintained throughout the entire construction period.						Sung Shan New Village: 16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	 Vehicles used for the transportation of dusty materials/ spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
								Sung Shan New Village: 16 April 2024
S.3.8.1	S.3.2.3	Vehicle wheel washing facilities will be provided at exit of the works site. The areas where vehicle wheel washing activities are carried out and the section of the construction site between the vehicle washing facilities and the exit should be paved with concrete or bituminous materials.	dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village:
S.3.8.1	S.3.2.3	Where possible, routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	e dust) Control during	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	16 April 2024 Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
								Sung Shan New Village: 16 April 2024





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	 All demolished materials that may generate dust should be covered entirely by impervious sheeting or placed in a covered area with the top and three sides enclosed within a day of demolition. 	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
								Sung Shan New Village: 16 April 2024
S.3.8.1	S.3.2.3	At construction works areas where demolition takes place, water or dust suppression chemicals should be sprayed prior to, during and immediately after the demolition activities to ensure that the top surface remains wet.	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
		remaine wes.						Sung Shan New Village: 16 April 2024
S.3.8.1	S.3.2.3	The requirements stipulated in the Development Bureau Technical Circular (Works) No. 8/2010 Enhanced	Air Quality (fugitive dust) Control during Construction Phase	Contractor(s)	At all construction areas of the site	Development Bureau Technical Circular (Works)	Implemented	Ha Che: 20 February 2024
		Specification for Site Cleanliness and Tidiness should be followed as far as practicable to enhance the cleanliness			during the entire construction period	No. 8/2010 Enhanced Specification for		Lin Fa Tei: 20 March 2024
		and tidiness of construction sites.				Site Cleanliness and Tidiness		Sung Shan New Village: 16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.3.8.1	S.3.2.3	NRMMs should be approved or exempted with a label issued by EPD. The label should be displayed at a conspicuous position of the machine or vehicle. Nonroad vehicles are required to meet the Euro V emission standards and smoke requirements as stipulated under the Air Pollution Control (Vehicle Design Standards) (Emission) Regulation.	Emission from NRMM during Construction Phase	Contractor(s)	At all construction areas of the site during the entire construction period	Air Pollution Control (Non- road Mobile Machinery) (Emission) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S.3.8.1	S.3.2.3	 The works at overlapping section are recommended to be scheduled to avoid works at the areas near Fan Kam Road. The Contractor shall liaise with No. CE 61/2012 (HY) – Improvement to Fan Kam Road – Investigation contractors so as to avoid undertaking works concurrently with the works from CE 61/2012 Project when they are in the close proximity. As a conservative approach, works for drainage improvement shall be carried when the works from the No. CE 61/2012 project is over 500 m away. 	Prevent potential cumulative construction air quality impacts	Contractor(s)	At all construction areas of the site for Ha Che during the entire construction period	-	Implemented	Ha Che: 20 February 2024



Environmental Mitigation Implementation Schedule (EMIS)

Noise Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
Constru	iction Phas	6e							
S.4.6.6	S. 4.8.1	Use of quiet PMEs and smaller sized of PMEs as practicable.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024	
								Sung Shan New Village: 16 April 2024	
S.4.6.7	S. 4.8.1	Use of quiet PME for generator,	Noise control	Contractor(s)	Construction	EIAO-TM and	Implemented	Ha Che:	
		mobile crane and excavator, wheeled/ tracked.	during construction	`,	areas near the specified locations during	NCO		20 February 2024	
					the construction			Lin Fa Tei:	
					period			20 March 2024	
								Sung Shan New Village:	
								16 April 2024	



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
S.4.6.8	S. 4.8.1	The Contractor should be responsible for the design of temporary/ movable noise barriers with consideration of the size of PME and the requirements of intercepting the line of sight between the noise sensitive receivers and PME.	Noise control during construction	Contractor(s)	Construction areas near the specified locations during the construction period	EIAO-TM and NCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	The mitigation measures of utilising material stockpiles and other structures as noise barriers, is not applicable to the construction areas.

		0	re	n	
u	ui				

S.4.7.1	S. 4.8.1	The Contractor shall adopt the	Noise control	Contractor(s)	At all	EIAO-TM and	Implemented	Ha Che:
		Code of Practice on Good	during		construction	NCO		20 February
		Management Practice to Prevent	construction		areas of the site			2024
		Violation of the NCO (Cap. 400)			during the entire			
		(for Construction Industry)			construction			Lin Fa Tei:
		published by the EPD;			period			20 March 2024
		 The Contractor shall observe and 						20 Mai 011 2024
		comply with the statutory and						0 0 1
		non-statutory requirements and						Sung Shan New
		guidelines;						Village:
		Before commencing any work, the						16 April 2024
		Contractor shall submit to the						
		Environmental Review for						
		approval the method of working,						
		equipment and noise mitigation						
		measures intended to be used at						
		the site;						
		The Contractor shall devise and						
		execute working methods to						
		minimise the noise impact on the						
		identified surrounding sensitive						
		uses, and provide experienced						
		personnel with suitable training to						
		ensure that those methods are						
		implemented;						
		Noisy equipment and noisy						
		activities should be located as far						
		away from the NSR's as is						
		practical;						
		Machines and plant (such as						
		dump truck, vibratory compactor,						
		lorry, cranes) that may be						
		intermitted use should be shut						
		down between work periods or						
		should be throttled down to a						
		minimum. Additionally, the						
		combined use of noisy						
		equipment/ machines should be						
		avoided, when possible;						
		, , ,						



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction programme; Silencers, mufflers or acoustic treatment mats on construction equipment should be utilised and properly maintained during the construction duration; Plants known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable. 							
S.4.7.2	S. 4.8.1	The Contractor shall, from time to time, be aware of the noise impacts on the surrounding NSRs through adequate noise monitoring during the works so that adjustments can be made to the number of plants used for any construction activity and the corresponding plant positioning. These requirements shall be incorporated into the project works contract.	Noise control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	EIAO-TM and NCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	

Environmental Mitigation Implementation Schedule (EMIS)



Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

_				_				
EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Construc	tion Phase							
S.5.9.2	S.5.2.1	The section of watercourse with construction activities should be hydrologically isolated from the rest of the watercourse as far as practicable (except discharge of treated runoff).	Ecological – to avoid and minimize the spatial impact/ disturbance to the riverine habitat	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
								Sung Shan New Village: 16 April 2024
S.5.9.2	S.5.2.1	The staged construction activities should be commenced from upstream and progresses toward the downstream area and the reinstatement work especially the	Ecological – to avoid and minimize the spatial impact and shorten the temporal	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	Ha Che: 20 February 2024
		planting of riparian vegetation should also be undertaken in stages and commenced as soon as the hardscape work completed in the working agetics.	disturbance to the riverine habitat					Lin Fa Tei: 20 March 2024
		in the working section						Sung Shan New Village:
								16 April 2024

Environmental Mitigation Implementation Schedule (EMIS)

S.5.9.3	S.5.2.2	Good Site Practice	Ecological – to avoid	Contractor(s)	During	EIA, contractual	Implemented	Ha Che:
		 Effective implementation of an Environmental Management Systems in accordance with the ISO 14001 for all work sites; Effective implementation of mitigation measures recommended for dust suppression, noise reduction, as well as water quality and waste management as detailed in other sections of the EIA Report. Effective implementation of the Tree Preservation Measures as detailed in the guidelines published by the Tree Management Office. Staff awareness training on the ecological importance of the riverine habitats and inhabited wildlife, as well as briefing on the mitigation measures recommended in the EIA Report. Well defined and fenced Work Area to prevent intentional or accidental encroachment or trespassing into the adjacent habitats for access, parking and operation of plants/ machineries, as well as stockpiling of construction material or waste; Fence off any potentially ecologically sensitive resources within the work area with warning signpost; Water diversion by means of 	Ecological – to avoid or minimize the potential disturbance to the habitats and wildlife inhabited within or adjacent to the work sites	Contractor(s)	During construction at all sites	EIA, contractual requirements	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
		submerged water pump should be avoided as far as practicable to prevent obstruction of wildlife movement along the channel;						




6	
	racan
uu	recon

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
		 Waste and refuse should be stored or dumped in appropriate receptacles and on-site burning of waste should be strictly prohibited; Excavated material should be properly covered or promptly disposed of, and opportunities to stockpile and backfill the topsoil should be explored; No chemical should be stockpiled onsite until absolutely necessary; On-site maintenance of plant/machineries/vehicle should be avoided as far as practicable; Silt/ Sediment/ Oil traps should be installed to avoid direct discharge of effluent or site run-off; Regular ecological checks; Cut down of vegetation during site clearance should be in stages before groundwork takes place as such to disperse any wildlife that is sheltering in the immediate area; and minimise vehicle access. 						




EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.5.9.4	S.5.2.10	The construction work in Tai Wo should be scheduled in the dry season and sandbags or other similar facilities should be placed along the southern boundary of the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and EIS under adverse weather condition. In addition, discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. The above measure should be audited regularly as part of the routine site inspection undertaken by the ET.	Ecological – to avoid and minimize any potential impact to the Cheung Po EIA from site discharge	Contractor(s)	Tai Wo	EIA, contractual requirements	Implemented	
S.5.9.6 to 5.9.7	S.5.2.7, 5.2.8	A detail survey to update the abundance and distribution of the endemic freshwater crabs within the project site (include the original watercourse which will be cut-off at Ha Che and Lin Fa Tei, inclusive of a receptor site search for the preparation of a "Freshwater Crab Translocation Plan", in which the whole process including logistic arrangement should be detailed for the approval of AFCD.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Engineer	Lin Fa Tei and Ha Che, before the commencement of the construction work	EIA, contractual requirements	Implemented, EPD advised no comment on the FCTP on 9 Feb 2024. A formal reply letter was issued by the EPD on 4 July 2024 after the submission of hardcopy for their record.	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024






EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.5.9.6 to 5.9.7	S.5.2.9	Capture and translocate two endemic freshwater crabs and undertake post-translocation monitoring programme in accordance to the approved "Freshwater Crab Translocation Plan".	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species.	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented, pre-construction surveys at Ha Che and Lin Fa Tei were completed between 5 and 7 Feb 2024 and 11 and 13 Mar 2024 respectively	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
S.5.9.6 to 5.9.8	S.5.2.9	Before the commencement of a construction work in a new section, the site should be inspected by the ecologist to confirm no inhabitation of the two freshwater crab species.	Ecological – to avoid/ minimize the direct impact to the local population of these two endemic freshwater crab species	Contractor, ET	Lin Fa Tei and Ha Che, within one month before the commencement of the construction work	EIA, contractual requirements	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
S.5.9.9	S.5.2.4	The Aquilaria sinensis (seedling) within the site boundary at Sung Shan New Village to be protected and retained during construction in accordance with DEVB TCW No. 4/2020 Tree Preservation	Ecological – to preserve the floral species of conservation concern	Engineer	Sung Shan New Village	EIA, contractual requirements	Implemented	Sung Shan New Village: 16 April 2024
S.5.9.13- 5.9.19	S.5.2.15	Restoration of wildlife habitat by ecological habitat and niche that could promote colonisation of aquatic wildlife during the reinstatement of embankment and channel bed	Ecological – to compensate for the loss of wildlife habitat especially the two endemic freshwater crab species	Contractor(s)	All sites during construction	EIA, contractual requirements	The restoration and planting works will be conducted after the completion of construction work at Ha Che, Lin Fa Tei and Sung Shan New Village	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024





Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
Constru	ction Phas	se							
S.6.7.2	S.6.2.3	The mitigation measures should cover, but not limited to the following Best Management Practices: Sand/ silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/ silt particles from runoff to meet the requirements of the Technical Memorandum standards under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 2/23. All drainage facilities and erosion and sediment control structures should be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Work programmes should be designed to minimize the size of work areas to minimize the soil exposure soil and reduce the potential for increased siltation and runoff;	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and ProPECC PN 2/23	Implemented.	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	WPCO licenses for Ha Che, Lin Fa Tei, Sung Shan New Village and Tai Wo were granted on 26 Apr 2024, 24 May 2024, 10 July 2024 and 29 July 2024 respectively.





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 Boundaries of earthworks should be marked and surrounded by dykes or embankments for flood protection, as necessary; Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure the proper function; Water pumped out from excavations should be discharged into silt removal facilities; Careful programming of the works to minimize soil excavation during the rainy season. If excavation of soil cannot be avoided during the wet season (April to September), exposed slope surfaces should be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 2/23; Earthwork surfaces should be well compacted and the subsequent permanent work or surface protection should be 							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		carried out immediately after the final surfaces are formed; • Wastewater generated from the washing down of mixer trucks and drum mixers and similar equipment should wherever practicable be recycled. The discharge of wastewater should be kept to a minimum; • To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on-line standby pump of adequate capacity and with automatic alternating devices; • Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment. Surface run-off should be segregated from the concrete batching plant and casting yard area as much as possible, and diverted to the stormwater drainage system. Surface run-off contaminated by materials in a							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 concrete batching plant or casting yard should be adequately treated before disposal into stormwater drains; Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric during rainstorms. 							



Environmental Mitigation Implementation	Schedule (EMIS)
--	-----------------

S.6.7.4 So.2.3 The guidelines silpulated in the ProPCEC PN 223" Construction Site Drainage" issued by the EPD should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction struction tractices as detailed below, should be implemented to ensure that all construction trundf are wall controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided as appropriate to facilitate the runoff discharge into drainage system, through a all wediment traps should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silfy sediment trap. The silfy sediment traps should be programment to avoid surface exexavation works during the rarny seasons (April 10 Soptember), All exposed earth areas should be completed. If exervation of soil cannot be avoided during the rainy season, or at any time of year when rains sense, exposed.	S.6.7.4	S6.2.3	The guidelines stipulated in the		Contractor(s)	At all	WPCO and	Implemented	11- 01		MDCO
Site Drainage* issued by the EPD sonstruction areas of the site 2/23 2024 Ha Che, Lin Fa Tei, Should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled for minimise the water quality impacts that arise due to the construction runoff are well controlled for minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the provided around the provided as appropriate to in facilitate the runoff discharge into drainage system, through a silt' sediment traps. Though a silt' sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works druing the rainy season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for any season, or at any time of year when shoulded and vingible for year when shoulded and vingible for any season, or at any time of year when shoulded and year years are any time of year when shoulded and years are any time of year when shoulded and years are any time of year when shoulded and years are any time of year when shoulded and years are any time of year when shoulded years area and the completed and years are any time of year when shoulded years are any time of year when years are any time of year when years are any time of years	3.0.7.4	30.2.3	·		Contractor(s)			implemented.		•	
should be followed to minimise the potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction works a detailed below, should be implemented to ensure that all construction runnel fare well controlled to minimise the water quality impacts that arises due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas, Temporary dikhees should be provided around the boundaries of earthwork areas, Temporary dikhees should be provided as appropriate to facilitate the runnoff discharge into drainage system, through a silf sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works should be programmed to avoid surface excavation works should be a programmed to avoid surface excavation works should be a programmed to avoid surface excavation works should be a programmed to avoid surface excavation works should be a programmed to avoid surface excavation works during the rainy seasons (April to Septembr). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy seasons, or at any time of year when				•							
potential water quality impacts. Good housekeeping and stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silf sediment rips. The silf sediment rips should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed. • Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			•	Construction			2/23		2024		
Good housekeeping and stormwater best management stormwater best management post analogement stormwater best management post management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a salft sediment trap. The silft sediment trap. The silft sediment trap. The silft sediment trap should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface exexavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy season, or at any time of year when						•					
stormwater best management practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as aptropriate to facilitate the runoff discharge into drainage system, through a saliv sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works should be programmed to avoid surface excavation works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy seasons, or at any time of year when									Lin Fa Tei:		-
practices, as detailed below, should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a sitt sediment traps should be incorporated in the permanent drainage channels to eshabee programmed to avoid surface excavation works should be ompleted and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			· · ·			period			20 March 2024		•
should be implemented to ensure that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a sitt' sediment trap. The sitt' sediment trap should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be constructed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when											
that all construction runoff are well controlled to minimise the water quality impacts that arise due to the construction works of the Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silf sediment traps. The silf's sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September), All exposed earth areas should be construction of soil cannot be avoided during the rainy season, or at any time of year when			•						Sung Shan New		
controlled to minimise the water controlled to minimise the water quality impacts that arise due to the construction works of the Project. Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a sitt's sediment trap. The sitt' sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be conspleted and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy season, or at any time of year when											•
quality impacts that arise due to the construction works of the Project. 2024 and 29 Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a siti/ sediment trap. The siti/ sediment trap. The siti/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy season, or at any time of year when											
the construction works of the Project. Filood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silf's sediment trap. The silt' sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy season, or at any time of year when											
Project. • Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment trap should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, if excavation of soil cannot be avoided during the rainy season, or at any time of year when											•
Flood protection such as dikes or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silf/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when											•
or embankments should be provided around the boundaries of earthwork areas. Temporary ditches should be provided as appropriate to facilitate the runoff discharge into drainage system, through a silt sediment trap. The silt sediment trap is should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when to to placed areas are any time of year when to to placed areas are any time of year when to to placed areas are any time of year when to to placed areas are any time of year when to to placed to provision of soil cannot be avoided any time of year when to placed areas are any time of year when			•								
provided around the boundaries of earthwork areas. Temporary ditches should be provision of provided as appropriate to facilitate the runoff discharge into drainage system, through a silf/ sediment trap. The silf/ sediment trap. The silf/ sediment trap should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programment to avoid surface programment to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			 Flood protection such as dikes 								-
boundaries of earthwork areas. Temporary ditches should be provised as appropriate to facilitate the runoff discharge into drainage system, through a siti/ sediment trap should be drainage system, through a siti/ sediment trap should be incorporated in the permanent drainage channels to enhance deposition rates; • Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be conspleted as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			or embankments should be								respectively.
Temporary ditches should be provision of provided as appropriate to oil facilitate the runoff discharge into drainage system, through in the a silt/ sediment trap. The silt/ drainage system through sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; applicable as there is programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			provided around the								
provided as appropriate to facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be excavation works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			boundaries of earthwork areas.							•	
facilitate the runoff discharge into drainage system, through a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to september). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when											•
into drainage system, through a sitt/ sediment trap. The sitt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; construction works should be programmed to avoid surface excavation works during the sexcavation works during the areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when											
a silt/ sediment trap. The silt/ sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			_								•
sediment traps should be incorporated in the permanent downstream drainage channels to enhance deposition rates; Construction works should be as there is programmed to avoid surface excavation works during the excavation works during the rainy seasons (April to september). All exposed earth areas should be completed as soon as possible after earthworks have been completed. If excavation early season, or at any time of year when											
incorporated in the permanent drainage channels to enhance deposition rates; Construction works should be construction works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when											
drainage channels to enhance deposition rates; Construction works should be programmed to avoid surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when is not applicable as there is no oil/ fuel pollution spotted at the construction spotted at the construction sites. Fuel tanks and storage areas are not placed											-
deposition rates; Construction works should be programmed to avoid surface no oil/ fuel excavation works during the rainy seasons (April to september). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when applicable as there is no oil/ fuel pollution spotted at the construction spotted at the construction sites. Fuel tanks and storage areas are not placed											
Construction works should be programmed to avoid surface excavation works during the excavation works during the rainy seasons (April to spotted at September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when excavation works should be pollution spotted at the construction spotted at the construction sites. Fuel tanks and storage areas are not placed			drainage channels to enhance								
programmed to avoid surface excavation works during the excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when no oil/ fuel pollution spotted at the construction sites. Fuel tanks and storage areas are not placed			deposition rates;								
excavation works during the excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			 Construction works should be 								
rainy seasons (April to spotted at September). All exposed earth areas should be completed construction and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when spotted at the spotted at the construction seasons (April to the analysis season and storage areas are not placed).			· -								
September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			excavation works during the								•
areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when construction sites. Fuel tanks and storage areas are not placed			rainy seasons (April to								=
and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			September). All exposed earth								
possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when			areas should be completed								
been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when • Fuel tanks and storage areas are not placed			and vegetated as soon as								sites.
of soil cannot be avoided and storage during the rainy season, or at any time of year when			possible after earthworks have								
of soil cannot be avoided and storage during the rainy season, or at any time of year when			been completed. If excavation							•	Fuel tanks
during the rainy season, or at areas are any time of year when											
any time of year when			during the rainy season, or at								•
rainstorms are likely, exposed			any time of year when								
			rainstorms are likely, exposed								•



Environmental Mitigation Implementation Schedule (EMIS)

slope surfaces should be covered by tarpaulin or other means;

- All drainage facilities and erosion and sediment control structures, if any, should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms;
- Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;

at the construction sites.

Deficiency
 of
 mitigation
 measures
 for sediment
 control
 but rectified
 by the
 Contractor.




Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 All open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; 3Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers; Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 2/23. Particular attention should be paid to the control of silty surface runoff during storm events; 							





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwashing bay to the public road should be paved with sufficient backfall toward the wheelwashing bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources as far as possible. The oil interceptors, if any, should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage 							





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		system after accidental spillage; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.							
S.6.7.5	S.6.2.3	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage is expected to be carried out offsite and should only be undertaken within areas appropriately equipped to control these discharges.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	
S.6.7.6	S.6.2.3	Contractor shall apply for a discharge license under WPCO.	To control the effluent discharge during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented.	Ha Che: 26 Apr 2024 Lin Fa Tei: 24 May 2024	





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
								Sung Shan New Village: 16 April 2024	
S.6.7.7 & S.6.7.8	S.6.2.3	 Portable chemical toilets and/ or sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets to cater to 0.15 m³/day/worker of sewage and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the 	To control sewage generation during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO and Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		construction phase of the project would not cause water quality impact after undertaking all required measures.							
S.6.7.10 - S.6.7.15	S.6.2.3	 Widening of Drainage Channels Due to the characteristics of narrow width and small water flow of the existing channel, the excavation should be carried out in dry condition (even in wet season) by diverting the stream flow from upstream by a temporary drainage channel with a temporary sheet piles, earth bund or barrier so that the works area will remain dry for later excavation and widening works; The temporary drainage channel would be backfilled when the construction works are completed or the temporary diversion is no longer required. Although flooding of the proposed contaminant section seldom occurs in dry season, the excavation would consider to 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	
		suspend when flood water enters the containment causing leakage of runoffs to stream water;							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		After dewatering of the streams, the sediments should be allowed to dry before excavation (yet still maintain a moist state to avoid dust nuisance). This will facilitate excavation of the sediments and also minimize the risk of drained water flowing back into watercourses or diversion channels as the sediment is handled. Where time or weather constraints require handling of wet sediment, care should be taken in the removal of sediment and the storage area should be bunded to prevent silty runoff entering watercourses. Given its small quantity, all excavated sediment should be reused onsite as backfilling material;							
		To further minimize the leakage and loss of sediments during excavation, tightly sealed closed grab excavators should be employed in river sections where material to be handled is wet. Where material is dry and in non-river sections, conventional excavations can be used;							



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 Excavated sediment will likely be temporarily stored on-site for reuse as backfilling material. This should be stored in a bunded area and covered at any time to avoid inadvertent release of silts and suspended solids to nearby water bodies; Regular monitoring of suspended solids, pH and turbidity should be conducted during excavation works. Any exceedance of water quality in the nearby water bodies caused by inadvertent release of site runoff should be rectified in accordance with EM&A programme for this project. 							
S.6.7.16	\$6.2.3	 Cast in-situ Construction Minimise the area of the site which generates contaminated stormwater runoff; Provide a separate dedicated drainage system to discharge clean stormwater from the site; Drain all contaminated stormwater and process wastewater to a collection pit for recycling; Regularly clean out solids that accumulate in the pit; 	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	






EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 There must be no dry weather wastewater discharges from the site; Monitor wet weather discharges for pH and suspended solids. Retain the records. 							
S.6.7.17	S6.2.3	Registration to EPD as a CWP (Chemical Waste Producers) is required if chemical wastes are generated and need to be disposed of. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance (WDO). The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be used as a guideline for handing chemical wastes.	Water quality control during construction	Contractor(s)	At all construction areas of the site during the entire construction period	WPCO, WDO and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024	
S.6.7.18	S.6.2.3	Mitigation measures to avoid potential impact to Cheung Po EIS The construction work in Tai Wo should be scheduled in the dry season and sand bags or other similar facilities should be placed along the southern boundary to the work site to prevent any accidental discharge of untreated effluent into the buffered grassland and	Water quality control during construction	Contractor(s)	At Tai Wo Area during the entire construction period	WPCO	Implemented		





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation	Remarks
		 EIS under adverse weather condition; Discharge of any treated or untreated effluent, either by means of soakaway or direct discharge to nearby waterways, should be directed away from the grassland buffer and the EIS. 							

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report





Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constru	ction Phase							
S.7.5.1	S.7.2.5	 An on-site environmental co-ordinator employed by the contractor should be identified prior to the outset of the work. Prior to commencement of project, the environmental coordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the Engineers Representative's approval. The WMP shall include monthly and yearly Waste Flow Tables (WFT) that indicate the amount of waste generated, recycled and disposed of (including final disposal location), and which should be regularly updated; 	Waste management during construction	Contractor(s)	Prior to commencement of Project works and implemented throughout the entire construction period	ETWB TCW No. 19/2005	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	The Project contractor's waste management practices and effectiveness should also be audited by the Engineer on a regular basis;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024





EIA Ref.	EM&A Ref.		Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	•	The reuse/ recycling of all materials on site should be investigated and exhausted prior to treatment/ disposal off-site;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	ETWB TCW No. 19/2005	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
									Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	•	Good site practices should be adopted from the commencement of works to avoid the generation of waste, reduce	Waste management during construction	Contractor(s)	At all construction areas of the site	ETWB TCW No. 19/2005	Implemented	Ha Che: 20 February 2024
			cross contamination of waste and to promote waste minimisation;			during the entire construction period			Lin Fa Tei: 20 March 2024
									Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	•	All waste materials should be sorted	Waste management	Contractor(s)	At all	Waste Disposal	Implemented	Ha Che:
			on-site into inert and non-inert C&D materials, and where the materials can	during construction	. ,	construction areas of the site	Ordinance	·	20 February 2024
			be recycled or reused, they should be			during the entire construction			Lin Fa Tei:
			further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which			period			20 March 2024
			is suitable for land reclamation and site formation whilst non-inert materials						Sung Shan New Village:
			include all other wastes generated from the construction process such as plastic packaging and vegetation;						16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	The Project contractor should be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the contractor should make arrangements for the collection of the recyclable materials. Any remaining non-inert waste should be collected and disposed of to the landfill as last resort whilst any inert C&D materials should be re-used on site as far as possible. Alternatively, if no use of the inert materials can be found onsite, the materials can be delivered to a public fill area or public fill bank after obtaining the appropriate licence;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	 In order to monitor the disposal of C&D materials and solid waste at public filling facilities and landfills, and to control fly-tipping, a trip ticket system shall be implemented by the contractor, in accordance with the contract and the requirements of DEVB TCW No. 6/2010 "Trip Ticket System for Disposal of Construction and Demolition Material"; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	DEVB TCW No. 6/2010	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	Under the Waste Disposal (Chemical Waste) (General) Regulation, the Project contractor shall register as a Chemical Waste Producer (CWP) if chemical wastes such as spent lubricants, paints, etc. are generated onsite. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated onsite. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by the EPD;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal (Chemical Waste) (General) Regulation	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	A sufficient number of covered bins should be provided onsite for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins should be cleared daily and the collected waste disposed of to the nearest refuse transfer station. Further to the issue of DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the contractor is required to maintain a clean and hygienic site throughout the Project works;	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction period	Waste Disposal Ordinance and DEVB TC(W) No. 8/2010	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024





EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	 Minimize windblown litter and dust during transportation by either fitting trucks with mechanical covers or transporting waste in enclosed containers; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New
								Village: 16 April 2024
S.7.5.1	S.7.2.5	 All chemical toilets, if any, should be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal; 	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024 Lin Fa Tei:
		, comment of the second of the						20 March 2024 Sung Shan New Village: 16 April 2024
S.7.5.1	S.7.2.5	Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste	Waste management during construction	Contractor(s)	At all construction areas of the site	Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024
		management procedures, including waste reduction, reuse and recycling; and			during the entire construction			Lin Fa Tei: 20 March 2024
								Sung Shan New Village: 16 April 2024




EIA Ref.	EM&A Ref.		Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1	S.7.2.5	•	The project contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of the project construction.	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	Waste Disposal Ordinance	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
									Sung Shan New Village: 16 April 2024



EIA EM&A Ref. Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.7.5.1 S.7.2.5	Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. • Segregation and storage different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce; • Use of reusable non-timber formwork to reduce the amount of C&D material; • Prior to disposal of C&D waste, it is recommended that wood, steel and other metal shall be separated for reused and/ or recycling to minimise the quantity of waste to be disposal of to landfill; • Proper storage and site practice to minimise the potential for damage and contamination of construction materials; • Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	Waste management during construction	Contractor(s)	At all construction areas of the site during the entire construction	ETWB TCW No. 19/2005	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report





Land Contamination – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S.8.8.1	S.8.2.1	Unexpected contaminated materials may be encountered near identified potential contaminated sites during construction. Should suspected contamination be found during construction, the extent and nature of contamination within project areas should be properly assessed and the contaminated soil/ groundwater should be remediated in accordance with EPD issued publications as below: • Guidance Note for Contaminated Land Assessment and Remediation; • Guidance Manual for Use of Riskbased Remediation Goals ("RBRGs") for Contaminated Land Management; and • Practice Guide for Investigation and Remediation of Contaminated Land.	Safety precautionary measures for handling possible contaminated materials	Contractor(s)	During construction works within the works areas nearby the land contamination sites HC-A, HC-C, HC-D, HC-I, LFT- A, LFT-B, LFT-C, LFT-D, LFT-E and SSNV-A	Guidance Note for Contaminated Land Assessment and Practice Guide for Investigation Remediation of Contaminated Land	No unexpected contaminated material was encountered during reporting period	N/A

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report

Environmental Mitigation Implementation Schedule (EMIS)



Landscape & Visual Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constructi	on Phase							
S9.12.1.1	S.9.2	Construction Site Control CM01 - Tree Protection and Preservation Trees / woodland within the Project Site which are unaffected by the works shall be protected and preserved during the construction phase. The tree preservation proposals shall be coordinated with the layout and design of the engineering and architectural works at detailed design stage for further retention of individual trees.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S9.12.1.1	S.9.2	CM02 – Compensatory Tree Planting If removal of trees unavoidable due to construction impacts, trees will be compensated where technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No tree was removed during reporting period	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S9.12.1.1	S.9.2	CM03 - Works Area and Temporary Works Areas (Good Site Practice) The construction sequence and construction programme shall be optimized in order to minimize the duration of impact. Construction site	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024
		controls shall be enforced including the storage of materials, and the location and appearance of site accommodation and site storage. The site office or temporary above-ground structures shall be sited in locations which are not visually prominent.						Sung Shan New Village: 16 April 2024
S9.12.1.1	S.9.2	CM04 - Advance Implementation of Mitigation Planting Replanting of existing/ disturbed vegetation shall be undertaken as soon as technically feasible.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	No replanting work was conducted during reporting period	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village:
S9.12.1.1	S.9.2	CM05 - Coordination with Concurrent Projects Coordinated implementation programme with concurrent projects to minimise impacts and where possible reduce the period of disturbance.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	16 April 2024 Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S9.12.1.1	S.9.2	CM06 - Decorative Screen Hoarding Decorative screen hoarding will be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/ or is close to visually sensitive receivers (VSRs) to screen undesirable views of the works site. It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024
S9.12.1.1	S.9.2	CM07 – Light Control Construction and night time lighting glare will be controlled to minimize glare impact to adjacent VSRs during the construction stage. This is considered a general measure for good practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village:
S9.12.1.1	S.9.2	CM08 – Topsoil reuse Excavated topsoil should be conserved for re-use by the project or other projects. This is considered a general measure for good site practice.	Good site practices and to minimize landscape and visual impact	DSD and its contractors.	Work sites	EIAO-TM	Implemented	16 April 2024 Ha Che: 20 February 2024 Lin Fa Tei: 20 March 2024 Sung Shan New Village: 16 April 2024

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report

aurecon

Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
S9.12.1.1	S.9.2	CM09 - Channel Bed Translocation	Good site practices	DSD and its	Work sites	EIAO-TM	Implemented	Ha Che:
		Excavated natural stream bedding should be conserved for re-use by the project.	and to minimize landscape and visual impact	contractors.				20 February 2024
		This is considered a general measure for	vioual impaot					Lin Fa Tei:
		promoting sustainability and ecological continuity.						20 March 2024
								Sung Shan New Village:
								16 April 2024

Cultural Heritage Impact – Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Constru	uction Phase				<u> </u>			



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Table 10-3	Table 10.1	 A condition survey will be carried out in advance of works that may be affected by ground-borne vibration. The Condition Survey Report should contain descriptions of the structure, identification of fragile elements, an appraisal of the condition and working methods for any proposed monitoring and precautionary measures that are recommended with aid of photo records. The condition survey report must be submitted to AMO for comment before construction activities commence. The contractor should implement the approved monitoring and precautionary measures; Vibration monitoring should be undertaken during the construction works to ensure that safe levels of vibration are not exceeded. An Alert, Alarm and Action (AAA) vibration limit set at 5 / 6 / 7.5 mm/s for Grade 3 historic buildings should be adopted. A monitoring schedule, the location of monitoring equipment, the frequency of monitoring, reporting requirements and action plan should be included in the condition survey report. The location of any monitoring equipment in the building must be approved by the owner before installation; 	Cultural heritage protection	Contractors	During the construction period, for Lee Tat Bridge (GB-01)	AMO Guidelines on CHIA; EIAO- TM	The condition survey report was submitted on 22 December 2023. Antiquities and Monuments Office (AMO) had no adverse comment on the report on 3 January 2024. A formal reply letter was issued by the EPD on 21 June 2024 for their acceptance on the report.	N/A



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
		 A buffer zone should be provided to separate the building or walls of the building from the construction works. The buffer zone should be clearly marked out by temporary fencing. The buffer zone should be made at least 5 m from the proposed works or if this is not possible as large as the site restrictions allow; The contractor should ensure that safe public access is possible, through provision of clearly marked paths separated from the construction works areas, and is provided for any such affected cultural heritage structure. It is recommended that safe public access to the bridge be provided during the construction works. 						
Table 10-3	Table 10.1	Lan Fong Study Hall (GB-02)No mitigation required	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO- TM	N/A	N/A
Table 10-3	Table 10.1	St. John's Chapel (GB-03) No mitigation required	N/A	N/A	N/A	AMO Guidelines on CHIA; EIAO- TM	N/A	N/A



EIA Ref.	EM&A Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location/ Timing of implementation of Measures	What requirements or standards for the measures to achieve?	Implementation Status	Starting date of Implementation
Table 10-1	S.10.2.1 - S.10.2.2	 The proposed drainage works in the Lin Fa Tei area near previous wooden archaeological remains; Archaeological survey prior to construction works in area marked on Figure 10.16 of the EIA report; A qualified archaeologist shall apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) for the archaeological fieldwork. 	Identification of archaeological remains, deposits and material within survey area Identification of archaeological extent	Qualified archaeologist engaged by Contractor	Prior to construction phase	Antiquities and Monuments Ordinance	Archaeological Survey will be conducted prior to the construction works	N/A
Table 10-1	S.10.2.3	As a precautionary measure, the Antiquities and Monuments Office (AMO) should be informed immediately in case of discovery of antiquities or supposed antiquities in the course of excavation for the proposed drainage improvement works at Tai Wo area, Ha Che River area, Lin Fa Tei area (all areas except area identified for Archaeological Survey) and Sung Shan New village area, so that appropriate mitigation measures, if needed, can be timely formulated and implemented in agreement with AMO.	To ensure appropriate mitigation measures can be timely formulated and implemented to preserve archaeological data, if discovered, in agreement with AMO	Contractor	During construction phase	Antiquities and Monuments Ordinance	No antiquities or supposed antiquities was discovered during the reporting period	N/A

Appendix 2.1	Calibration Certificates of Impact Water Quality Monitoring Equipment



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD060107

Date of Issue

: 03 July 2024

Page No.

: 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment:

YSI ProDSS Multi Parameters

Manufacturer:

YSI

Serial Number:

15M101091

Date of Received:

26 June 2024 03 July 2024

Date of Calibration :

Date of Next Calibration :

02 October 2024

Request No.:

D-BD060107

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500-H+ B

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 23e 4500-O G (Membrane Electrode Method)

Turbidity

APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.10	0.10	Satisfactory
7.42	7.40	-0.02	Satisfactory
10.01	9.90	-0.11	Satisfactory

Tolerance of pH value should be less than \pm 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
20.0	19.0	-1.0	Satisfactory
27.5	26.8	-0.7	Satisfactory
36.0	35.5	-0.5	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.90	-1.00	Satisfactory
20	20.24	1.20	Satisfactory
30	30.62	2.07	Satisfactory

Tolerance of Salinity should be less than \pm 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning Assistant Manager Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD060107

Date of Issue

: 03 July 2024

Page No.

: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.55	8.34	-0.21	Satisfactory
5.80	5.60	-0.20	Satisfactory
3.40	3.40	0.00	Satisfactory
0.43	0.42	-0.01	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	2.58		
10	9.62	-3.8	Satisfactory
20	19.67	-1.6	Satisfactory
100	104.41	4.4	Satisfactory
800	778.88	-2.6	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

Remark(s)

- ·The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- ·The results relate only to the calibrated equipment as received
- 'The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source
- -"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- 'The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD070022

Date of Issue

: 15 July 2024

Page No.

: 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment:

YSI ProDSS Multi Parameters

Manufacturer:

YSI

Serial Number:

22C106561

Date of Received:

11 July 2024

Date of Calibration :
Date of Next Calibration :

12 July 2024 11 October 2024

Request No. :

D-BD070022

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500-H+ B

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 23e 4500-O G (Membrane Electrode Method)

Turbidity

APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.03	0.03	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.05	0.04	Satisfactory

Tolerance of pH value should be less than $\pm\,0.2$ (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
16.0	14.7	-1.3	Satisfactory
25.5	24.1	-1.4	Satisfactory
32.0	30.8	-1.2	Satisfactory

Tolerance of Temperature should be less than $\pm\,2.0$ (°C)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.01	0.10	Satisfactory
20	20.21	1.05	Satisfactory
30	30.90	3.00	Satisfactory

Tolerance of Salinity should be less than $\pm~10.0$ (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning
Assistant Manager

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD070022

Date of Issue

: 15 July 2024

Page No.

: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.50	8.56	0.06	Satisfactory
7.11	6.66	-0.45	Satisfactory
4.31	4.13	-0.18	Satisfactory
0.69	0.30	-0.39	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	-0.12	==	
10	9.88	-1.2	Satisfactory
20	19.42	-2.9	Satisfactory
100	97.08	-2.9	Satisfactory
800	743.03	-7.1	Satisfactory

Tolerance of Turbidity should be less than \pm 10.0 (%)

Remark(s)

- 'The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- ·The results relate only to the calibrated equipment as received
- ·The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- ·The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD080045

Date of Issue

: 16 August 2024

Page No.

: 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment:

YSI ProDSS Multi Parameters

Manufacturer:

YSI

Serial Number:

24G101660

Date of Received:

15 August 2024

Date of Calibration : Date of Next Calibration : 16 August 2024 16 November 2024

Request No. :

D-BD080045

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500-H+ B

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 23e 4500-O G (Membrane Electrode Method)

Oxidation-Reduction Potential

APHA 22e 2580 B

Turbidity

APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.05	0.05	Satisfactory
7.42	7.41	-0.01	Satisfactory
10.01	10.00	-0.01	Satisfactory

Tolerance of pH value should be less than \pm 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
18.0	17.3	-0.7	Satisfactory
26.0	24.5	-1.5	Satisfactory
32.0	31.6	-0.4	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.73	7.30	Satisfactory
20	21.86	9.30	Satisfactory
30	32.09	6.97	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

Assistant Manager

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BD080045

Date of Issue

: 16 August 2024

Page No.

: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.09	8.18	0.09	Satisfactory
7.53	7.89	0.36	Satisfactory
6.52	6.27	-0.25	Satisfactory
1.92	1.57	-0.35	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

(5) Oxidation-Reduction Potential

Expected Reading	Display Reading	Tolerance	Result	
229	224.5	-4.5	Satisfactory	

Tolerance of Oxidation-Reduction Potential should be less than \pm 10.0 (mV)

(6) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (a) (%)	Result
0	0.59		
10	10.27	2.7	Satisfactory
20	- 19.59	-2.1	Satisfactory
100	93.87	-6.1	Satisfactory
800	723.00	-9.6	Satisfactory


Tolerance of Turbidity should be less than ± 10.0 (%)

Remark(s)

- 'The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- ·The results relate only to the calibrated equipment as received
- 'The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- 'The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

⁽a) For 0 NTU, Display Reading should be less than 1 NTU




Event and Action Plan for Water Quality

		Act	tion	
Event	ET ⁽¹⁾	IEC (1)	ER ⁽¹⁾	Contractor
Action Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform the IEC and the Contractor; 4. Check monitoring data, all plant, equipment and the Contractor's working methods; 5. Discuss mitigation measures with the IEC and the Contractor; 6. Repeat measurement on next day of exceedance.	1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with the IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented.	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC and the Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC and the Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with the IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures.

Event		Ac	tion	
Event	ET ⁽¹⁾	IEC (1)	ER ⁽¹⁾	Contractor
Limit Level being exceeded by one sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and the Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Access the effectiveness of the implemented mitigation measures.	1. Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; 2. Request the Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; 6. Implement the agreed mitigation measures.

F		Act	tion	
Event	ET ⁽¹⁾	IEC (1)	ER ⁽¹⁾	Contractor
Limit Level being exceeded by more than one consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact. Inform the IEC, the Contractor and the DEP; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with the IEC, the ER and the Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	1. Discuss with the ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Access the effectiveness of the implemented mitigation measures.	1. Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works until no exceedance of Limit Level.	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, slow down or stop all or part of the construction activities.

Note (1) ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative, DEP – Director of Environmental Protection.



	Impact Noise & Water Monitoring Schedule for Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long Stage 2 (Version 0)							
			August 2024					
Sun	Mon	Tue	Wed	Thur	Fri	Sat		
				1	2	3		
				Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		
4	5	6	7	8	9	10		
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		
11	12	13	14	15	16	17		
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		
18	19	20	21	22	23	24		
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		
25	26	27	28	29	30	31		
		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10		

Noise Monitoring Locations:

Noise monitoring stations at Ha Che: HC_M3A, HC_M4, and HC_M6

Noise monitoring stations at Tai Wo: TW_M2 and TW_M3

Noise monitoring stations at Lin Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11

Noise monitoring stations at Sung Shan New Village: SSNV_M2, SSNV_M3, and SSNV_M6

Water Monitoring Locations:

Water quality monitoring stations at Ha Che: C9 and C10

Water quality monitoring stations at Tai Wo: C4 and C5

Water quality monitoring stations at Lin Fa Tei: C6, C7A, and C8

Water quality monitoring stations at Sung Shan New Village: C1A, C2, and C3A

Remarks:

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.)

2. As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2024 and September 2024. Thus, impact noise monitoring and impact water quality monitoring, will be suspended between April 2024 and September 2024.

Appendix 2.4	Impact Water Quality Monitoring Data	

Contract No. DC/2022/02 Drainage Improvement Works at Yuen Long -Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Water Quality Monitoring Result



Water Quality Monitoring Location: C1A

			=						i i		
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C1A	20240801	Cloudy	15:30	6.81	91.8	7.40	0.06	29.80	4.88	<2.5	
C1A	20240801	Cloudy	15:30	6.77	91.2	7.40	0.06	29.80	4.96	<2.5	
C1A	20240803	Sunny	11:25	7.38	99.5	7.14	0.04	30.10	6.68	<2.5	
C1A	20240803	Sunny	11:25	7.25	97.7	7.15	0.04	30.10	6.73	<2.5	
C1A	20240806	Cloudy	15:36	7.13	93.7	7.12	0.08	31.40	4.55	<2.5	
C1A	20240806	Cloudy	15:36	7.21	94.8	7.13	0.08	31.40	4.63	2.7	
C1A	20240808	Cloudy	15:25	7.28	95.3	7.35	0.06	30.10	5.48	<2.5	
C1A	20240808	Cloudy	15:25	7.32	95.9	7.36	0.06	30.10	5.66	<2.5	
C1A	20240810	Cloudy	11:20	6.95	90.1	7.36	0.06	31.20	5.88	<2.5	
C1A	20240810	Cloudy	11:20	6.88	89.3	7.37	0.06	31.20	5.96	<2.5	
C1A	20240813	Cloudy	15:37	6.88	91.7	7.12	0.08	31.40	4.55	<2.5	
C1A	20240813	Cloudy	15:37	6.87	91.6	7.13	0.08	31.40	4.63	<2.5	
C1A	20240815	Cloudy	15:33	7.02	76.7	7.68	0.09	28.60	4.95	<2.5	
C1A	20240815	Cloudy	15:33	6.99	76.5	7.67	0.09	28.60	5.04	2.8	
C1A	20240817	Cloudy	11:06	7.39	81.1	7.43	0.11	28.10	4.96	7.6	
C1A	20240817	Cloudy	11:06	7.39	81.0	7.43	0.11	28.10	5.02	6.8	
C1A	20240820	Cloudy	15:48	7.18	96.8	7.68	0.07	29.10	5.44	<2.5	
C1A	20240820	Cloudy	15:48	7.20	97.0	7.68	0.07	29.10	5.48	<2.5	
C1A	20240822	Sunny	13:56	7.07	93.2	7.17	0.05	29.80	2.92	<2.5	
C1A	20240822	Sunny	13:56	7.11	93.7	7.18	0.05	29.80	3.08	<2.5	
C1A	20240824	Fine	8:35	8.59	104.8	7.31	0.07	25.30	2.98	<2.5	
C1A	20240824	Fine	8:35	8.62	104.9	7.36	0.08	25.40	3.02	<2.5	
C1A	20240827	Sunny	16:02	7.35	97.0	7.66	0.13	28.80	4.6	<2.5	
C1A	20240827	Sunny	16:02	7.34	96.8	7.65	0.13	28.80	4.69	<2.5	
C1A	20240829	Cloudy	13:26	7.08	88.0	7.52	0.10	28.50	5.33	<2.5	
C1A	20240829	Cloudy	13:26	7.08	87.9	7.51	0.10	28.50	5.58	<2.5	
C1A	20240831	Cloudy	10:33	7.35	93.2	7.58	0.12	28.10	4.99	<2.5	
C1A	20240831	Cloudy	10:33	7.34	93.0	7.58	0.12	28.10	4.94	<2.5	



water Qual	lity Monitoring Loc	ation: C2					-				
Location	Date	Weather		DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C2	20240801	Cloudy	15:15	6.50	87.6	7.21	0.08	30.20	5.31	6.9	
C2	20240801	Cloudy	15:15	6.66	89.7	7.23	0.08	30.20	5.39	8.6	
C2	20240803	Sunny	11:18	6.78	91.4	7.30	0.09	30.60	6.11	4.3	
C2	20240803	Sunny	11:18	6.83	92.1	7.31	0.09	30.60	6.09	4.7	
C2	20240806	Cloudy	15:22	6.90	90.7	7.33	0.09	30.80	6.35	6.8	
C2	20240806	Cloudy	15:22	6.85	90	7.34	0.09	30.80	6.42	4.4	
C2	20240808	Cloudy	15:18	7.11	93.1	7.20	0.10	29.80	6.21	4.2	
C2	20240808	Cloudy	15:18	7.13	93.4	7.20	0.10	29.80	6.29	<2.5	
C2	20240810	Cloudy	11:09	6.45	83.6	7.25	0.07	30.20	6.12	<2.5	
C2	20240810	Cloudy	10:10	6.39	82.9	7.26	0.07	30.20	6.04	<2.5	
C2	20240813	Cloudy	15:20	6.20	83.7	7.33	0.09	30.80	6.35	<2.5	
C2	20240813	Cloudy	15:20	6.15	83.0	7.34	0.09	30.80	6.42	2.9	
C2	20240815	Cloudy	15:26	6.50	70.9	8.13	0.11	27.20	4.56	6.3	
C2	20240815	Cloudy	15:26	6.47	70.7	8.12	0.11	27.20	4.69	3.8	
C2	20240817	Cloudy	10:55	6.48	71.3	7.90	0.12	28.00	4.4	13.0	
C2	20240817	Cloudy	10:55	6.47	71.1	7.90	0.12	28.00	4.41	13.0	
C2	20240820	Cloudy	15:40	6.88	92.7	7.88	0.06	28.60	6.33	<2.5	
C2	20240820	Cloudy	15:40	6.91	93.1	7.89	0.06	28.60	6.21	<2.5	
C2	20240822	Sunny	13:52	7.99	102.5	7.24	0.02	28.30	5.04	<2.5	
C2	20240822	Sunny	13:52	7.96	102.2	7.22	0.02	28.30	4.89	<2.5	
C2	20240824	Fine	8:46	7.56	103.5	7.21	0.05	26.80	4.92	2.7	
C2	20240824	Fine	8:46	7.65	103.8	7.34	0.05	26.90	4.86	2.9	
C2	20240827	Sunny	15:52	6.11	80.4	7.85	0.14	29.10	4.52	<2.5	
C2	20240827	Sunny	15:52	6.07	80.1	7.84	0.14	29.10	4.65	<2.5	
C2	20240829	Cloudy	13:16	6.35	78.8	7.75	0.11	28.80	6.91	<2.5	
C2	20240829	Cloudy	13:16	6.27	78.5	7.76	0.11	28.80	6.47	<2.5	
C2	20240831	Cloudy	10:25	6.32	79.9	7.84	0.14	27.80	5.44	<2.5	
C2	20240831	Cloudy	10:25	6.30	79.7	7.82	0.14	27.80	5.67	<2.5	



Water Quar	lity Monitoring Loc										
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C3A	20240801	Cloudy	15:06	7.53	101.5	7.58	0.05	28.50	3.69	5.1	
C3A	20240801	Cloudy	15:07	7.36	99.2	7.54	0.05	28.50	3.71	6.0	
C3A	20240803	Sunny	10:59	6.99	94.2	7.48	0.03	28.90	3.43	5.0	
C3A	20240803	Sunny	11:00	7.03	94.8	7.44	0.03	28.90	3.21	<2.5	
C3A	20240806	Cloudy	15:11	7.59	99.8	7.38	0.05	29.30	3.21	4.1	
C3A	20240806	Cloudy	15:11	7.63	100.3	7.36	0.05	29.30	3.35	5.8	
C3A	20240808	Cloudy	15:01	7.69	100.7	7.29	0.06	29.10	3.05	<2.5	
C3A	20240808	Cloudy	15:01	7.73	101.2	7.29	0.06	29.10	2.91	<2.5	
C3A	20240810	Cloudy	10:58	8.01	102.3	7.45	0.04	29.50	2.88	<2.5	
C3A	20240810	Cloudy	10:58	7.89	100.8	7.45	0.04	29.50	2.95	2.8	
C3A	20240813	Cloudy	15:09	8.66	112.1	7.38	0.05	29.30	3.21	<2.5	
C3A	20240813	Cloudy	15:09	8.65	112.0	7.36	0.05	29.30	3.35	<2.5	
C3A	20240815	Cloudy	15:09	7.59	83.2	7.67	0.03	27.10	3.72	3.8	
C3A	20240815	Cloudy	15:09	7.58	83.4	7.63	0.03	27.10	3.62	3.1	
C3A	20240817	Cloudy	10:36	8.15	89.0	7.65	0.05	27.60	3.66	10.0	
C3A	20240817	Cloudy	10:36	8.19	89.4	7.62	0.05	27.60	3.47	13.0	
C3A	20240820	Cloudy	15:29	6.86	92.4	7.20	0.03	28.30	3.21	<2.5	
C3A	20240820	Cloudy	15:29	6.81	91.8	7.20	0.03	28.30	3.24	<2.5	
C3A	20240822	Sunny	13:44	8.04	102.2	7.37	0.02	27.70	5.42	<2.5	
СЗА	20240822	Sunny	13:44	8.03	102.1	7.33	0.02	27.70	5.51	<2.5	
C3A	20240824	Fine	9:01	8.42	111.6	7.95	0.03	27.30	6.88	5.1	
СЗА	20240824	Fine	9:01	8.37	111.9	7.89	0.03	27.40	6.87	7.6	
СЗА	20240827	Sunny	15:36	8.46	110.7	7.86	0.01	27.50	3.83	<2.5	
C3A	20240827	Sunny	15:37	8.42	111.0	7.82	0.01	27.50	3.73	<2.5	
СЗА	20240829	Cloudy	12:56	7.69	95.6	7.50	0.05	27.40	3.71	2.9	
C3A	20240829	Cloudy	12:56	7.72	95.9	7.46	0.05	27.40	3.41	3.3	
C3A	20240831	Cloudy	10:12	7.76	98.2	7.93	0.01	27.10	4.02	3.2	
СЗА	20240831	Cloudy	10:12	7.83	98.5	7.88	0.01	27.10	3.7	3.9	



water Qual	lity Monitoring Loc	eation: Co									
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C6	20240801	Cloudy	13:58	8.21	110.6	7.69	0.05	27.70	4.82	5.6	
C6	20240801	Cloudy	13:58	8.25	111.2	7.71	0.05	27.70	4.9	6.5	
C6	20240803	Sunny	9:30	7.68	103.5	7.76	0.08	28.10	6.03	2.9	
C6	20240803	Sunny	9:30	7.59	102.3	7.79	0.08	28.10	6.18	3.7	
C6	20240806	Cloudy	13:59	7.21	94.8	7.55	0.08	28.40	4.69	3.1	
C6	20240806	Cloudy	13:59	7.33	96.3	7.55	0.08	28.40	4.78	5.2	
C6	20240808	Cloudy	13:51	7.44	97.4	7.41	0.09	28.20	5.73	<2.5	
C6	20240808	Cloudy	13:51	7.46	97.7	7.41	0.09	28.20	5.88	<2.5	
C6	20240810	Cloudy	9:41	8.28	105.8	7.34	0.09	28.80	6.78	<2.5	
C6	20240810	Cloudy	9:41	8.34	106.5	7.34	0.09	28.80	6.89	<2.5	
C6	20240813	Cloudy	13:56	9.15	117.1	7.55	0.08	28.40	4.69	<2.5	
C6	20240813	Cloudy	13:56	9.15	117.1	7.55	0.08	28.40	4.78	<2.5	
C6	20240815	Cloudy	13:59	8.76	95.8	8.15	0.08	29.80	6.38	3.8	
C6	20240815	Cloudy	13:59	8.75	96.1	8.15	0.08	29.80	6.63	4.5	
C6	20240817	Cloudy	9:19	8.92	97.1	8.35	0.07	30.20	5.71	7.0	
C6	20240817	Cloudy	9:19	8.95	97.3	8.33	0.07	30.20	5.81	11.0	
C6	20240820	Cloudy	14:08	7.12	95.9	8.01	0.12	27.80	5.68	<2.5	
C6	20240820	Cloudy	14:08	7.09	95.5	8.01	0.12	27.80	5.73	<2.5	
C6	20240822	Sunny	12:47	6.38	82.3	7.29	0.09	28.60	4.16	3.5	
C6	20240822	Sunny	12:47	6.37	82.2	7.28	0.09	28.60	4.28	3.9	
C6	20240824	Fine	9:14	8.45	116.5	7.81	0.06	27.10	4.86	13.0	
C6	20240824	Fine	9:14	8.49	116.8	7.92	0.06	27.30	4.82	8.0	
C6	20240827	Sunny	14:21	8.17	107.5	7.99	0.06	27.70	6.16	<2.5	
C6	20240827	Sunny	14:21	8.22	107.9	7.99	0.06	27.70	6.41	<2.5	
C6	20240829	Cloudy	11:47	8.13	101.1	8.29	0.06	29.60	6.42	5.6	
C6	20240829	Cloudy	11:47	8.15	101.5	8.27	0.06	29.60	6.74	8.3	
C6	20240831	Cloudy	9:18	8.41	106.5	7.97	0.07	29.50	7.28	<2.5	
C6	20240831	Cloudy	9:18	8.49	106.9	7.99	0.07	29.50	7.66	<2.5	



Water Quality Monitoring Location: C7A											
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C7A	20240801	Cloudy	14:25	5.44	73.3	7.31	0.12	29.10	4.11	5.2	
C7A	20240801	Cloudy	14:25	5.56	74.9	7.33	0.12	29.10	3.99	5.6	
C7A	20240803	Sunny	10:00	6.01	81.0	7.15	0.15	29.30	4.59	6.0	
C7A	20240803	Sunny	10:00	5.86	79.0	7.18	0.15	29.30	4.67	6.9	
C7A	20240806	Cloudy	14:24	6.21	81.6	7.20	0.14	29.80	3.88	6.4	
C7A	20240806	Cloudy	14:24	6.28	82.5	7.20	0.14	29.80	3.95	7.4	
C7A	20240808	Cloudy	14:18	6.99	89.1	7.26	0.13	29.50	4.28	2.5	
C7A	20240808	Cloudy	14:18	7.03	89.6	7.26	0.13	29.50	4.39	2.6	
C7A	20240810	Cloudy	10:04	5.58	71.3	7.21	0.11	29.40	5.44	<2.5	
C7A	20240810	Cloudy	10:04	5.67	72.4	7.20	0.11	29.40	5.38	3.3	
C7A	20240813	Cloudy	14:25	4.93	64.8	7.20	0.14	29.80	3.88	<2.5	
C7A	20240813	Cloudy	14:25	4.90	64.4	7.20	0.14	29.80	3.95	4.3	
C7A	20240815	Cloudy	14:26	7.20	78.6	7.60	0.14	28.60	7.32	5.0	
C7A	20240815	Cloudy	14:26	7.14	78.5	7.57	0.14	28.60	6.99	6.2	
C7A	20240817	Cloudy	9:42	7.47	82.2	7.55	0.12	28.50	8.32	11.0	
C7A	20240817	Cloudy	9:42	7.52	82.1	7.52	0.12	28.50	7.31	12.0	
C7A	20240820	Cloudy	14:43	6.33	85.4	7.98	0.14	29.70	5.69	<2.5	
C7A	20240820	Cloudy	14:43	6.38	86.1	7.98	0.14	29.70	5.73	3.6	
C7A	20240822	Sunny	13:03	6.68	89.0	7.60	0.13	30.40	4.3	9.5	
C7A	20240822	Sunny	13:04	6.67	88.9	7.58	0.13	30.40	4.28	9.2	
C7A	20240824	Fine	9:23	6.58	89.6	7.65	0.08	27.80	5.66	11.0	
C7A	20240824	Fine	9:23	6.61	89.3	7.67	0.08	27.80	5.68	15.0	
C7A	20240827	Sunny	14:45	7.72	101.4	7.81	0.11	28.40	7.63	2.8	
C7A	20240827	Sunny	14:45	7.70	101.3	7.78	0.11	28.40	7.3	<2.5	
C7A	20240829	Cloudy	12:12	7.76	96.7	7.64	0.11	28.70	7.74	10.0	
C7A	20240829	Cloudy	12:12	7.78	96.6	7.48	0.11	28.70	6.88	10.0	
C7A	20240831	Cloudy	9:30	7.33	92.4	7.91	0.12	29.10	7.21	<2.5	
C7A	20240831	Cloudy	9:30	7.30	92.3	7.90	0.12	29.10	6.78	<2.5	



Water Qua	lity Monitoring Loc	ation: C8									
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C8	20240801	Cloudy	14:38	7.77	104.7	7.45	0.09	28.80	5.87	<2.5	
C8	20240801	Cloudy	14:38	7.83	105.5	7.44	0.09	28.80	5.73	<2.5	
C8	20240803	Sunny	10:16	7.63	102.9	7.36	0.08	29.00	5.11	<2.5	
C8	20240803	Sunny	10:16	7.70	103.8	7.38	0.08	29.00	5.05	<2.5	
C8	20240806	Cloudy	14:39	7.09	93.2	7.48	0.07	30.00	5.48	<2.5	
C8	20240806	Cloudy	14:39	7.22	94.9	7.48	0.07	30.00	5.61	2.7	
C8	20240808	Cloudy	14:33	7.58	96.6	7.35	0.06	29.90	5.66	<2.5	
C8	20240808	Cloudy	14:33	7.65	97.5	7.36	0.06	29.90	5.78	<2.5	
C8	20240810	Cloudy	10:25	7.48	95.5	7.40	0.06	29.90	5.66	<2.5	
C8	20240810	Cloudy	10:25	7.59	97.0	7.40	0.06	29.90	5.73	<2.5	
C8	20240813	Cloudy	14:38	8.06	106.0	7.48	0.07	30.00	5.48	<2.5	
C8	20240813	Cloudy	14:38	8.05	105.8	7.48	0.07	30.00	5.61	<2.5	
C8	20240815	Cloudy	14:44	6.77	74.3	7.62	0.13	28.10	7.76	3.0	
C8	20240815	Cloudy	14:45	6.78	74.1	7.60	0.13	28.10	7.85	<2.5	
C8	20240817	Cloudy	9:59	7.51	82.3	7.66	0.13	28.00	7.68	2.3	
C8	20240817	Cloudy	9:59	7.49	82.1	7.62	0.13	28.00	7.24	3.3	
C8	20240820	Cloudy	14:59	7.28	98.1	7.77	0.09	28.80	6.29	<2.5	
C8	20240820	Cloudy	15:00	7.31	98.5	7.77	0.09	28.80	6.35	<2.5	
C8	20240822	Sunny	13:17	6.53	86.0	7.48	0.09	29.70	5.41	3.5	
C8	20240822	Sunny	13:18	6.28	82.7	7.41	0.09	29.70	5.81	2.9	
C8	20240824	Fine	9:50	7.65	103.6	7.58	0.09	28.10	6.52	5.4	
C8	20240824	Fine	9:50	7.69	104.7	7.62	0.09	28.00	6.56	6.8	
C8	20240827	Sunny	15:03	7.03	92.4	7.85	0.13	28.90	7.5	<2.5	
C8	20240827	Sunny	15:03	7.01	92.1	7.83	0.13	28.90	7.59	<2.5	
C8	20240829	Cloudy	12:28	7.62	95.0	7.57	0.13	28.50	7.95	3.3	
C8	20240829	Cloudy	12:28	7.58	94.7	7.53	0.13	28.50	7.54	4.0	
C8	20240831	Cloudy	9:40	6.88	86.7	7.44	0.09	27.70	7.87	<2.5	
C8	20240831	Cloudy	9:40	6.87	86.5	7.43	0.09	27.70	7.94	<2.5	





Water Quality Monitoring Location: C9											
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark
C9	20240801	Cloudy	13:15	8.68	116.9	7.68	0.04	26.90	3.77	5.1	
C9	20240801	Cloudy	13:15	8.79	118.4	7.63	0.04	26.90	3.85	5.9	
C9	20240803	Sunny	8:46	8.11	109.3	7.61	0.06	27.60	4.11	<2.5	
C9	20240803	Sunny	8:46	8.06	108.7	7.59	0.06	27.70	4.15	<2.5	
C9	20240806	Cloudy	13:12	8.35	109.7	7.66	0.06	27.20	5.11	3.4	
C9	20240806	Cloudy	13:12	8.46	111.2	7.66	0.06	27.20	5.28	3.0	
C9	20240808	Cloudy	13:10	8.01	96.8	7.68	0.08	27.80	6.13	<2.5	
C9	20240808	Cloudy	13:10	7.99	96.6	7.68	0.08	27.80	6.22	<2.5	
C9	20240810	Cloudy	8:49	8.46	108.1	7.53	0.08	27.50	4.21	<2.5	
C9	20240810	Cloudy	8:50	8.57	109.5	7.53	0.08	27.50	4.33	<2.5	
C9	20240813	Cloudy	13:11	9.19	114.8	7.66	0.06	27.20	5.11	<2.5	
C9	20240813	Cloudy	13:11	9.18	114.7	7.66	0.06	27.20	5.28	<2.5	
C9	20240815	Cloudy	13:13	8.35	91.8	7.78	0.07	26.80	6.17	4.3	
C9	20240815	Cloudy	13:13	8.37	91.7	7.75	0.07	26.80	6.61	5.7	
C9	20240817	Cloudy	8:38	8.71	95.1	7.98	0.11	27.20	5.96	7.6	
C9	20240817	Cloudy	8:38	8.66	95.0	7.94	0.11	27.20	6.44	8.1	
C9	20240820	Cloudy	13:19	8.01	106.0	7.98	0.11	27.90	7.11	2.5	
C9	20240820	Cloudy	13:19	7.98	105.6	7.98	0.11	27.90	7.08	2.9	
C9	20240822	Sunny	11:58	8.58	105.6	7.95	0.05	25.90	8.73	8.3	
C9	20240822	Sunny	11:58	8.59	105.6	7.94	0.05	25.90	8.41	8.9	
C9	20240824	Fine	10:16	8.69	111.6	7.59	0.06	26.80	8.22	10.0	
C9	20240824	Fine	10:16	8.74	111.9	7.46	0.06	26.90	8.24	8.1	
C9	20240827	Sunny	13:40	8.13	106.7	7.68	0.09	26.80	6.45	<2.5	
C9	20240827	Sunny	13:40	8.14	106.5	7.65	0.09	26.80	6.89	<2.5	
C9	20240829	Cloudy	11:07	9.10	113.6	7.94	0.11	26.20	6.14	3.6	
C9	20240829	Cloudy	11:07	9.10	113.4	7.91	0.11	26.20	6.26	4.9	
C9	20240831	Cloudy	8:41	8.49	106.9	8.05	0.10	27.10	5.84	<2.5	
C9	20240831	Cloudy	8:41	8.46	106.8	8.04	0.10	27.10	6.44	<2.5	





Water Qual	Water Quality Monitoring Location: C10											
Location	Date	Weather	Time	DO (mg/L)	Do Saturation (%)	рН	Sal (ppt)	Temp (°C)	Turbidty (NTU)	SS (mg/L)	Remark	
C10	20240801	Cloudy	13:26	6.23	83.9	7.55	0.03	28.10	9.21	<2.5		
C10	20240801	Cloudy	13:26	6.17	83.1	7.58	0.03	28.10	9.13	<2.5		
C10	20240803	Sunny	8:59	6.83	92.1	7.66	0.07	28.40	6.21	<2.5		
C10	20240803	Sunny	8:59	6.97	94.0	7.68	0.07	28.40	6.35	<2.5		
C10	20240806	Cloudy	13:24	7.54	99.1	7.44	0.08	28.30	8.73	<2.5		
C10	20240806	Cloudy	13:24	7.33	96.3	7.44	0.08	28.30	8.54	<2.5		
C10	20240808	Cloudy	13:20	7.25	87.6	7.33	0.09	28.20	8.25	<2.5		
C10	20240808	Cloudy	13:21	7.18	86.8	7.34	0.09	28.20	8.16	<2.5		
C10	20240810	Cloudy	9:03	7.14	91.2	7.48	0.06	28.60	7.98	<2.5		
C10	20240810	Cloudy	9:03	7.27	92.9	7.48	0.06	28.60	8.21	<2.5		
C10	20240813	Cloudy	13:22	6.84	87.5	7.44	0.08	28.30	8.73	<2.5		
C10	20240813	Cloudy	13:22	6.77	86.7	7.44	0.08	28.30	8.54	<2.5		
C10	20240815	Cloudy	13:25	5.53	60.3	7.66	0.10	26.80	8.76	<2.5		
C10	20240815	Cloudy	13:25	5.41	59.4	7.66	0.10	26.80	8.21	<2.5		
C10	20240817	Cloudy	8:50	5.98	65.2	7.49	0.10	26.90	8.95	3.3		
C10	20240817	Cloudy	8:50	5.88	64.3	7.49	0.10	26.90	8.47	3.3		
C10	20240820	Cloudy	13:33	6.77	89.6	7.88	0.07	28.10	6.33	<2.5		
C10	20240820	Cloudy	13:33	6.73	89.1	7.89	0.07	28.10	6.39	<2.5		
C10	20240822	Sunny	12:16	6.75	85.9	7.61	0.06	27.80	7.34	<2.5		
C10	20240822	Sunny	12:16	6.73	85.6	7.55	0.06	27.80	7.45	<2.5		
C10	20240824	Fine	10:41	7.20	94.2	7.54	0.07	27.80	10.63	4.9		
C10	20240824	Fine	10:41	7.16	94.3	7.51	0.07	27.80	10.65	3.6		
C10	20240827	Sunny	13:55	5.35	70.4	7.46	0.10	27.10	9.04	<2.5		
C10	20240827	Sunny	13:55	5.27	69.4	7.46	0.10	27.10	8.49	<2.5		
C10	20240829	Cloudy	11:17	4.98	61.7	7.36	0.12	27.30	8.94	<2.5		
C10	20240829	Cloudy	11:17	4.84	60.7	7.38	0.12	27.30	8.14	<2.5		
C10	20240831	Cloudy	8:51	5.31	67.0	7.67	0.10	26.60	9.98	<2.5		
C10	20240831	Cloudy	8:51	5.25	66.0	7.69	0.10	26.60	10.11	<2.5		









































































































Appendix 3.1	Calibration Certificates of Impact Noise Monitoring Equipment

Certificate of Calibration

for

Description:

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-13661-E0)

Microphone:

ACO 7052 (Serial No.:73780)

Preamplifier:

NTi Audio MA220 (M2211) (Serial No.:6282)

Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit E, 12/F, Ford Glory Plaza,

Nos. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

Within (31.5Hz – 8kHz)

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 31 August 2023

Date of calibration: 04 September 2023

Date of NEXT calibration: 03 September 2024

Calibrated by:

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Date of issue: 04 September 2023

Certificate No.: APJ23-053-CC001

(A+A) *L) Page 1 of 4

Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:

23.6°C

Air Pressure:

1005 hPa

Relative Humidity:

62.6 %

3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

Multifunction Calibrator

B&K 4226

2288467

AV220061

HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 2	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
30-130	dBA	SPL	Fast	94	1000	94.1	±0.7	

Linearity

Sett	ing of Uni	t-under-t	est (UUT)	App	lied value	UUT Reading,	IEC 61672 Class 2
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.1	Ref
30-130	dBA	SPL	Fast	104	1000	104.1	±0.7
				114		114.1	±0.7

Time Weighting

Sett	ing of U	Jnit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 2
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	Ref
50-150	UDA	SFL	Slow	94	1000	94.1	±0.8

Certificate No.: APJ23-053-CC001

(A+A) *L

Representation of the second secon

Frequency Response

Linear Response

Sett	ing of Unit	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 2
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.1	±3.5
					63	94.1	±2.5
					125	94.1	±2.0
					250	94.0	±1.9
30-130	dB	SPL	Fast	94	500	94.1	±1.9
					1000	94.1	Ref
					2000	94.4	±2.6
					4000	95.3	±3.6
					8000	94.5	±5.6

A-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 2
Range, dB	dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
					31.5	54.7	-39.4 ±3.5
					63	67.9	-26.2 ±2.5
			125	78.0	-16.1 ±2.0		
		A SPL	Fast	94	250	85.4	-8.6 ±1.9
30-130	dBA				500	90.9	-3.2 ±1.9
					1000	94.1	Ref
					2000	95.6	+1.2 ±2.6
					4000	96.3	+1.0 ±3.6
					8000	93.4	-1.1 ±5.6

C-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 2
Range, dB	dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
					31.5	91.0	-3.0 ±3.5
					63	93.2	-0.8 ±2.5
					125	93.9	-0.2 ±2.0
					250	94.0	-0.0 ±1.9
30-130	dBC	SPL	Fast	94	500	94.1	-0.0 ±1.9
					1000	94.1	Ref
					2000	94.2	-0.2 ±2.6
					4000	94.5	-0.8 ±3.6
					8000	91.5	-3.0 ± 5.6

Certificate No.: APJ23-053-CC001





5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 2.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Page 4 of 4

Certificate of Calibration

Description:

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-09696-E0)

Microphone:

ACO 7052 (Serial No.:73780)

Preamplifier:

NTi Audio MA220 (Serial No.:6282)

Submitted by:

Customer:

Aurecon Hong Kong Limited

Address:

Unit 1608, 16/F, Tower B,

Manulife Financial Centre,

223-231 Wai Yip Street, Kwun Tong,

Kowloon, Hong Kong.

Upon receipt for calibration, the instrument was found to be:

☑ Within (31.5Hz – 8kHz)

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 28 February 2024

Date of calibration: 02 March 2024

Date of NEXT calibration: 01 March 2025

Calibrated by: _____

Date of issue: 02 March 2024

Certificate No.: APJ23-146-CC003

Certified by:

Mr. Ng Yan Wa Laboratory Manager

age 1 of 4

Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:

22.9°C

Air Pressure:

1005 hPa

Relative Humidity:

61.2 %

3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

Multifunction Calibrator

B&K 4226

2288467

AV220061

HOKLAS

Calibration Results 4.

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.1	Ref
30-130	dBA	SPL	Fast	104	1000	104.1	±0.3
			-	114		114.1	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	B Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
20 120 JDA CDI		CDI	Fast	94	1000	94.1	Ref
30-130	30-130 dBA SPL Slow		Slow	94	1000	94.1	±0.3

Certificate No.: APJ23-146-CC003

Page 2 of 4

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong Fax: (852) 2668 6946 Tel: (852) 2668 3423 E-mail: inquiry@aa-lab.com

Homepage: http://www.aa-lab.com



Linear Response

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weig	hting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	94.0	±2.0
					63	94.1	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
30-130	dB	SPL	Fast	94	500	94.1	±1.4
					1000	94.1	Ref
					2000	94.4	±1.6
					4000	95.2	±1.6
					8000	94.5	+2.1; -3.1

A-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	dB Freq. Weighting Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB	
					31.5	54.6	-39.4 ±2.0
					63	67.9	-26.2 ±1.5
					125	78.0	-16.1 ±1.5
					250	85.4	-8.6 ±1.4
30-130	dBA	SPL	Fast	94	500	90.9	-3.2 ±1.4
					1000	94.1	Ref
					2000	95.6	+1.2 ±1.6
				28	4000	96.2	$+1.0\pm1.6$
					8000	93.4	-1.1+2.1; -3.1

C-weighting

Sett	Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				31.5	91.0	-3.0 ±2.0	
					63	93.3	-0.8 ±1.5
				125	93.9	-0.2 ±1.5	
			Fast	94	250	94.1	-0.0 ±1.4
30-130	dBC	dBC SPL			500	94.2	-0.0 ±1.4
					1000	94.1	Ref
					2000	94.2	-0.2 ±1.6
					4000	94.4	-0.8 ±1.6
					8000	91.5	-3.0 +2.1: -3.1

Certificate No.: APJ23-146-CC003



5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
*	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Page 4 of 4



Certificate of Calibration

for

Description:

Sound Level Calibrator

Manufacturer:

RION

Type No.:

NC-75

Serial No.:

35124530

Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit E, 12/F, Ford Glory Plaza,

Nos. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon,

Hong Kong

Upon receipt for calibration, the instrument was found to be:

Within

Outside |

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 10 November 2023

Date of calibration: 17 November 2023

Date of NEXT calibration: 16 November 2024

Calibrated by:_

Calibration Technician

Certified by:_

Mr. Ng Yan Wa Laboratory Manager

Date of issue: 17 November 2023

Certificate No.: APJ23-090-CC004

Page 1 of 2



1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature:	23.4 °C
Air Pressure:	1004 hP a
Relative Humidity:	24.4 %

4. Calibration Equipment:

Test Equipment	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV220061	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV230128	HOKLAS

5. Calibration Results

5.1 Sound Pressure Level

Nominal value	Accept lower level	Accept upper level	Measured value
dB	dB	dB	dB
94.0	93.6	94.4	94.1

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Page 2 of 2

Appendix 3.2	Event and Action Plan for Noise Exceedance	

Event and Action Plan for Noise

Event	ET	IEC	ER	Contractor
Action Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and the Contractor and formulate remedial measures; and Increase monitoring frequency to check the effectiveness of mitigation measures. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Advise the ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and Supervise the implementation of remedial measures.	Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Limit	 Notify IEC, ER, EPD, and Contractor; Identify source and investigate the cause of exceedance; Repeat measurement to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Discuss with the IEC, Contractor and ER on remedial measures required; Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	Discuss amongst ER, and Contractor on the potential remedial actions; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; and 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; and 5. Stop the relevant portion of works as determined by ER, until the exceedance is abated.

Appendix 3.3	Impact Noise Monitoring Data	



Noise Level Results at HC_M3a

							Leq-5min	, dB(A)			Leq-	Leq-30min with
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	free-field correction, dB(A)
07/08/2024	8:01	-	8:31	Sunny	67.5	67.7	67.8	67.7	67.6	67.6	67.7	70.7
16/08/2024	8:06	-	8:36	Sunny	66.4	66.6	66.5	66.6	66.7	66.6	66.6	69.6
23/08/2024	8:11	-	8:41	Cloudy	65.8	66.1	66	66.1	66.2	66.1	66.1	69.1
28/08/2024	8:02	-	8:32	Sunny	64.9	64.8	65.1	65.2	65.1	65.0	65.0	68.0
											Max	Min
											70.7	68.0

Noise Level Results at HC_M4

					Leq-5min, dB(A)							
Date	Time			Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	
07/08/2024	8:42	-	9:12	Sunny	57.8	57.6	57.7	57.8	57.7	57.6	57.7	
16/08/2024	8:46	-	9:16	Sunny	58.1	58.0	58.2	58.1	58.1	58.0	58.1	
23/08/2024	8:55	-	9:25	Cloudy	57.3	57.1	57.2	57.1	57.1	57.0	57.1	
28/08/2024	8:41	-	9:11	Sunny	56.5	56.4	56.6	56.5	56.4	56.4	56.5	
										Max	Min	
										58.1	56.5	

Noise Level Results at HC_M6

					Leq-5min, dB(A)							
Date		Time	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	
07/08/2024	9:23	T-I	9:53	Sunny	58.1	57.9	58	58.1	58.3	58.2	58.1	
16/08/2024	9:28	-	9:58	Sunny	57.8	57.9	57.8	57.7	57.7	57.6	57.8	
23/08/2024	9:36	-	10:06	Cloudy	58.6	58.7	58.7	58.8	58.7	58.8	58.7	
28/08/2024	9:34	-	10:04	Sunny	58.1	58.2	58.3	58.2	58.2	58.4	58.2	
										Max	Min	
										58.7	57.8	



Noise Level Results at LFT_M1

							Leq-				
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)
07/08/2024	9:15	-	9:45	Sunny	59.2	59.9	59.4	60.0	60.9	61.0	60.1
16/08/2024	9:21	-	9:51	Sunny	58.9	60.5	60.8	61.6	62.9	61.6	61.2
23/08/2024	9:03	-	9:33	Cloudy	60.4	62.4	61.1	59.1	61.3	60.0	60.8
28/08/2024	9:19	-	9:49	Sunny	60.9	62.6	59.6	61.3	61.9	63.0	61.7
						-		-		Max	Min
										61.7	60.1

Noise Level Results at LFT_M3A

							Leq-5min	, dB(A)			Leq-	Leq-30min with
Date		Time	<u>:</u>	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)	free-field correction, dB(A)
07/08/2024	11:29	-	11:59	Sunny	53.2	53.4	53.3	53.3	53.4	53.5	53.4	56.4
16/08/2024	11:19	-	11:49	Sunny	53.7	53.6	53.5	53.6	53.6	53.5	53.6	56.6
23/08/2024	11:06	T-	11:36	Cloudy	54.1	54.0	54.2	54.1	54.1	54.2	54.1	57.1
28/08/2024	11:16	-	11:46	Sunny	53.7	53.8	53.9	53.8	53.8	53.7	53.8	56.8
•											Max	Min
											57.1	56.4

Noise Level Results at LFT_M5

						Leq-5min, dB(A)								
											30min,			
Date		Time	9	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)			
07/08/2024	10:49	-	11:19	Sunny	54.0	53.8	53.7	53.7	53.6	53.6	53.7			
16/08/2024	10:42	-	11:12	Sunny	53.5	53.6	53.6	53.5	53.4	53.4	53.5			
23/08/2024	10:30	I- I	11:00	Cloudy	53.7	53.8	53.7	53.6	53.5	53.5	53.6			
28/08/2024	10:39	T-I	11:09	Sunny	53.2	53.1	53.3	53.2	53.3	53.6	53.3			
									·	Max	Min			
										53.7	53.3			

Noise Level Results at LFT_M6

10.00 2010. 11000					Lea-5min, dB(A)								
					Leq-5min, dB(A)								
Date		Time	!	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)		
07/08/2024	10:12	-	10:42	Sunny	57.9	59.6	56.3	56.2	57.3	59.1	57.9		
16/08/2024	10:06	-	10:36	Sunny	56.5	59.1	58.4	57.2	58.8	58.6	58.2		
23/08/2024	9:53	-	10:23	Cloudy	57.9	58.4	60.2	57.6	58.3	58.8	58.6		
28/08/2024	10:02	 -	10:32	Sunny	56.1	56.5	57	56.0	58.1	56.4	56.7		
										Max	Min		
										58.6	56.7		

Noise Level Results at LFT_M11

						Leq-5min, dB(A)							
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)		
07/08/2024	8:16	T-I	8:46	Sunny	68.0	67.9	68.1	68.2	68.1	68.0	68.1		
16/08/2024	8:22	-	8:52	Sunny	67.6	67.9	68	67.9	67.8	67.8	67.8		
23/08/2024	8:06	-	8:36	Cloudy	66.9	67.3	67.4	67.4	67.5	67.5	67.3		
28/08/2024	8:35	T-I	9:05	Sunny	67.6	67.5	67.6	67.7	67.6	67.5	67.6		
										Max	Min		
										68.1	67.3		



Noise Level Results at SSNV_M2

						Leq-5min, dB(A)					
Date		Tim	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)
07/08/2024	11:36	-	12:06	Sunny	58.8	61.0	61.0	59.2	60.1	61.6	60.4
16/08/2024	11:42	-	12:12	Sunny	61.1	62.8	58.3	60.1	60.8	60.3	60.8
23/08/2024	11:59	-	12:29	Cloudy	59.1	60.1	59.3	59.7	60.2	63.0	60.5
28/08/2024	11:45	-	12:15	Sunny	59.9	62.3	60.7	59.9	62.2	60.3	61.0
-							-	-		Max	Min
										61.0	60.4


Noise Level Results at SSNV_M3


		Leq-5min, dB(A)						Leq-			
Date	Ti	im	e	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	30min, dB(A)
07/08/2024	10:59	-	11:29	Sunny	59.5	59.4	59.7	63.4	61.0	60.8	60.9
16/08/2024	11:03	-	11:33	Sunny	60.2	63.7	63.2	60.9	61.6	61.3	62.0
23/08/2024	11:16	-	11:46	Cloudy	59.0	60.2	62.8	60.2	60.4	61.3	60.8
28/08/2024	11:09	-	11:39	Sunny	61.6	60.4	61.9	61.6	61.8	60.3	61.3
										Max	Min
										62.0	60.8


Noise Level Results at SSNV_M6

						Leq-5min, dB(A)						Leq-30min with
											30min,	free-field
Date		Time	2	Weather	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	dB(A)	correction, dB(A)
07/08/2024	10:21	-	10:51	Sunny	62.1	62.9	62.6	61.6	63.0	62.5	62.5	65.5
16/08/2024	10:23	-	10:53	Sunny	63.5	63.7	64.4	61.2	62.5	62.0	63.0	66.0
23/08/2024	10:36	-	11:06	Cloudy	60.1	61.4	61.4	60.6	62.7	63.2	61.7	64.7
28/08/2024	10:29	T-	10:59	Sunny	63.9	64.8	63.0	63.2	64.3	60.3	63.5	66.5
											Max	Min
											66.5	64.7









































Name of Department : Drainage Services Department

Contract No. : DC/2022/02

Monthly Summary Waste Flow Table for 2024

		Actual Quantiti	es of Inert C&D	Materials Gener	Actual Quantities of C&D Materials Generated Monthly						
	Total	Hard Rock and	Reused	Reused	Disposed			Paper /			Others,
Month	Quantity	Large Broken	in the	in other	as	Imported Fill	Metals	Cardboard	Plastic	Chemical	e.g.
	Generated	Concrete	Contract	Projects	Public Fill			Packaging		Waste	General Refuse
	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)				
Jan	0.037	0.029	0.000	0.000	0.037	0.000	0.000	0.000	0.000	0.000	0.020
Feb	0.053	0.046	0.000	0.000	0.053	0.000	0.000	0.000	0.000	0.000	0.030
Mar	0.437	0.098	0.000	0.000	0.437	0.000	0.000	0.000	0.000	0.000	0.055
Apr	1.040	0.305	0.000	0.000	1.040	0.000	0.000	0.000	0.000	0.000	0.000
May	0.498	0.038	0.000	0.000	0.498	0.000	0.000	0.000	0.000	0.000	0.002
Jun	0.232	0.012	0.000	0.000	0.232	0.000	0.000	0.000	0.000	0.000	0.026
Sub-total	2.298	0.528	0.000	0.000	2.298	0.000	0.000	0.000	0.000	0.000	0.133
Jul	1.031	0.115	0.000	0.000	1.031	0.000	0.001	0.005	0.001	0.001	0.024
Aug	1.983	0.149	0.000	0.000	1.983	0.000	0.001	0.005	0.001	0.000	0.023
Sep											
Oct											
Nov											
Dec											
Total	5.311	0.792	0.000	0.000	5.311	0.000	0.002	0.010	0.002	0.001	0.180

Appendix 10.1 Complaint Log

Drainage Improvement Works Near Four Villages in Yuen Long – Sung Shan New Village, Tai Wo, Lin Fa Tei and Ha Che Monthly EM&A Report



Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics						
Period	Frequency	Cumulative	Complaint Nature				
1 August 2024 - 31 August 2024	0	1	N/A				

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics						
Period	Frequency	Cumulative	Details				
1 August 2024 -	0	0	N/A				
31 August 2024	U	U	IV/A				

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics						
Period	Frequency	Cumulative	Details				
1 August 2024 -	0	0	N/A				
31 August 2024	U	U	IN/A				

Appendix 11.1	Impact Monitoring Schedule of Next Reporting Month

	Impact Noise & W	ater Monitoring Schedule for Con	ntract No. DC/2022/02 Drainage In	nprovement Works at Yuen Long	Stage 2 (Version 0)	
			September 2024			
Sun	Mon 2	Tue	Wed	Thur	Fri	Sat
1	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	3	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	5	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	,
8	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	10	11 Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10 Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	12	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	14
15	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	17	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	21
22	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	Noise monitoring at SSNV_M2, SSNV_M3, SSNV_M6, HC_M3A, HC_M4, HC_M6, LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	26	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10	28
29	Water quality monitoring at C1A, C2, C3A, C6, C7A, C8, C9 and C10					

Noise Monitoring Locations:

Noise monitoring stations at Ha Che: HC_M3A, HC_M4, and HC_M6

Noise monitoring stations at Tai Wo: TW_M2 and TW_M3
Noise monitoring stations at Lin Fa Tei: LFT_M1, LFT_M3A, LFT_M5, LFT_M6, and LFT_M11

Noise monitoring stations at Sung Shan New Village: SSNV_M2, SSNV_M3, and SSNV_M6

Water Monitoring Locations:

Water quality monitoring stations at Ha Che: C9 and C10

Water quality monitoring stations at Tai Wo: C4 and C5

Water quality monitoring stations at Lin Fa Tei: C6, C7A, and C8

Water quality monitoring stations at Sung Shan New Village: C1A, C2, and C3A

Remarks:

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.)
2. As stipulated in EP No.: EP-596/2021 condition 3.2 and confirmed by the Contractor, no construction work is scheduled at Tai Wo between April 2024 and September 2024. Thus, impact noise monitoring and impact water quality monitoring, will be suspended between April 2024 and September 2024.

Document prepared by

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong, Kowloon Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999

E hongkong@aurecongroup.com

W aurecongroup.com

