



Activity ID	Activity Name	Dur. (days)	Start	Finish	Activity % Complete	2016											
						March			April			May			June		
						21	28	06	13	20	27	03	10	17	24	01	08
<b>T002 OHVD</b>																	
<b>T002 Base Slab</b>																	
<b>Cross Passages</b>																	
<b>Civil &amp; Structural and E&amp;M Works</b>																	
<b>Cross Passage At Mined Tunnel - 5 nos.</b>																	
<b>Cross Passage - CP2</b>																	
<b>Cross Passage - CP3</b>																	
<b>Cross Passage - CP4</b>																	
<b>Ventilation Building</b>																	
<b>RC Works</b>																	
<b>T002 - Area between E-G/1-6</b>																	
<b>Maintenance corridor</b>																	
<b>2nd Floor - 3rd Floor</b>																	
<b>4th Floor - 5th Floor</b>																	
<b>Area between D-E/1-6</b>																	
<b>Ground Floor - Upper Ground Floor</b>																	
<b>Interface Room</b>																	
<b>Water Tank</b>																	
<b>Upper Ground Floor - 1st Floor</b>																	
<b>1st Floor - 2nd Floor</b>																	
<b>2nd Floor - 3rd Floor</b>																	
<b>3rd Floor - 4th Floor</b>																	
<b>T001 - Area between A-D/1-6</b>																	
<b>1st Floor - 2nd Floor</b>																	
<b>2nd Floor - 3rd Floor</b>																	
<b>3rd Floor - 4th Floor</b>																	
<b>4th Floor - 5th Floor</b>																	





















